ST-1-051-704-1, Rev. 0
Page 1 of 8
KSK/RSE:mj1

#### PHILADELPHIA ELECTRIC COMPANY LIMERICK GENERATING STATION SURVEILLANCE TEST

	req.: 18 Months -OR- Spec.: 6.8.4.a FSAR 6.2.8.1 FSAR 6.2.8.3	Initiating E	events:	<ol> <li>Reason</li> <li>MRF No.</li> </ol>				
TEST R	ESULTS:			Z. MRF NO.				
Α.	All Asterisked(*) Steps Completed	SATISFACTORIL	у.					
	Performed By:	(Sign/Date)	Zuith	Sugar	8/13/84			
	Performed By:	(Sign/Date)		10				
	Informed Test Complete: (ACO or CO)	(Sign/Date) (Time)	Ray	Hail	9/14/14			
	Reviewed By: (SSVN or STA)	(Sign/Date)	W.R.	Thurs	9/15/84			
в.	One or More Asterisked(*) Steps Te	st Results UN	NSATISFA	CTORY.				
	Performed By:	(Sign/Date)						
	Informed of Test Results: (CO or ACO)(Sign/Date)							
	Shift Supervision:	(Sign/Date)	***************************************					
	Corrective Action:	MRF No.:						
	Initiated By:	(Sign/Date)						
	IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER							
	Person Notified:	(Name)						
	Date/Time Notified:	(Date/Time)						
	Notified By:	(Sign)						
ADDIT	IONAL ACTION/TEST COMMENTS:							
	If any entry is made in Additional person making initial entry sign h		Commen	ts Section,				
	8410160373 841012 PDR ADDCK 05000352 PDR	(Sign/Date)						

### 1.0 PURPOSE

To inspect and measure any leakage of RHR system components that are directly associated with system piping that could carry contaminated fluids during a serious accident or transient. This inspection shall be implemented while the RHR loop is operating in the shutdown cooling mode or in the test mode.

#### 2.0 REFERENCES

- 2.1 8031-M-51, Residual Heat Removal, Sheet 1
- 2.2 8031-M-51, Residual Heat Removal, Sheet 2
- 2.3 NUREG-0737

#### 3.0 TEST EQUIPMENT

- 3.1 Graduated cylinder(s)
- 3.2 One-liter bottle(s)
- 3.3 Assorted funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror with handle
- 3.6 Radioactive disposal containers as needed

## 4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.2 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.

3843070090 st-1-051-704-1, Rev. 0 Page 3 of 8 KSK/RSE:mjl

- 4.3 Leakage rates of greater than 5 drops per min ( .25 cc/min) shall be quantified. Put "<.25 cc/min" on Data Sheet Attachment A for components with leakage rates of 5 drops per min or less.
- 4.4 Data Sheet steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.5 If any component exhibits excessive leakage notify SSVN immediately.

## 5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when needed.
- 5.2 Inspector is familiar with the RHR system layout and locations.
- 5.3 Obtain a copy of the previous inspections Data Sheet Attachment A.
- 5.4 RHR piping is at operating pressure during this inspection for ST-6-051-234-1 or per operating procedures S51.8.A and S51.8.B.
- 5.5 Coordinate with operator running the system to allow pump run durations to be extended for the inspection.

## 6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

- 6.1 Preparation
- SO 6.1.1 Verify all prerequisites are satisfied.
  - 6.1.2 Record appropriate information for each piece of measurement and test equipment used with a PECo number and verify the equipment is within it's calibration period.

ST-1-051-704-1, Rev. 0 Page 4 of 8 KSK/RSE:mjl

- 6.2 Shift Permission to Test
- SO 6.2.1 Obtain Shift Supervision's (SSVN's) permission to start test.
- SO 6.2.2 Obtain Assistant Control Room Operator's permission to start test.
  - 6.3 RHR System Contaminated Piping Inspection

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT WHERE 20 DROPS = 1CC. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (CC/MIN.)

- 6.3.1 For all in line components that exhibit leakage, within boundaries of Attachment B, record on the Data Sheet the leakage rate and a description of the location of the leak. Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.
- 6.3.2 From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results on the Data Sheet Section 6.3.
- SO 6.3.3 Verify that Attachment A is complete.
  - 6.4 Test Results Evaluation
- SO 6.4.1 Compare the leakage limit in 8.1 to the total system leakage rate. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.
  - 6.4.2 If any component's leakage rate has increased significantly since the last inpsection prepare a MRF to repair the component.
  - 6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

ST-1-051-704-1, Rev. 0 Page 5 of 8 · KSK/RSE:mjl

- 7.0 RETURN TO NORMAL
- SO 7.1 Inform SSVN ACO the inspection is complete

# 8.0 ACCEPTANCE CRITERIA

8.1 The "D" RHR System shall not exhibit a total leak rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

ST-1-051-704-1, Rev. 0 Page 6 of 8 .KSK/RSE:mjl

# 'D' RHR LOOP CONTAMINATED PIPING INSPECTION DATA SHEET (1 of 2)

ACTI	ON RE	QUIRED				INITIALS
6.0	PROC	EDURE				
	6.1 Preparation					
		6.1.1	All prereq	uisites sat	isfied	<u>KSK</u>
		6.1.2	Test Equip	ment		Ksk
	INST	RUMENT	MFR./MODEL	SER. NO.	CAL. DUE DA	ATE
	stop	watch		53-0030	8/3/85	
						_
	6.2 Shift Permission to Test					
		6.2.1	SSVN permi	ssion obtai	ned	Ksk_
		6.2.2	ACO permis	sion to tes	t	CO/ACO
						9/4/94/ 12:01 Am
	6.3	'D' RE	HR Loop Conta	minated Pip	ing Inspecti	on
		6.3.2	RHR LOOP '	D' total le	ak rate:	
			5.0 cc	:/MIN		
			.00132 GA	L/MIN = .000 264	gal/min)	

# 'D' RHR LOOP CONTAMINATED PIPING INSPECTION

## DATA SHEET (2 of 2)

ACTIO	N RE	QUIKED		INITIALS
	6.4	Test Re	sults EValuation	
		6.4.1	The total RHR system leakage rate is within Acceptable Limits	<u>NA</u> (*)
7.0	RETU	RN TO NO	RMAL	
	7.1	SSVN an	d ACO informed of test completion.	KSK
		TRY IS M TE SPACE	MADE IN THIS SECTION, SIGN COVER SHE	ET IN
ADDIT	IONA	L ACTION	N/TEST COMMENTS	
		-		
				143.4

## 'D' RHR LOOP CONTAMINATED PIPING INSPECTION

3843070090

DATA SHEET (3 of 3)

ATTACHMENT A

Inspector: Keith Kemper

System Mode FULL FLOW TEST Date: 9/13/84

Componer No.	nt	Component Description	(on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
HV-51-182B 10 As 11421) 10401) 156-51-1101)	RHR	CROSS TIE	CLOSEDS	4CC/MIN <.25CE/MIN <.25CE/MIN <.25CE/MIN <.25CE/MIN		

