

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401
400 Chestnut Street Tower II

July 25, 1984

BLRD-50-438/84-42
BLRD-50-439/84-38

U.S. Nuclear Regulatory Commission
Region II
Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323

Dear Mr. O'Reilly:


BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - CONTROL ROOM PRESSURIZATION BOUNDARY
LOSS THROUGH DRAIN AND VENT LINES - BLRD-50-438/84-42, BLRD-50-439/84-38 - FIRST
INTERIM REPORT

The subject deficiency was initially reported to NRC-OIE Inspector
P. E. Fredrickson on June 25, 1984 in accordance with 10 CFR 50.55(e) as
NCR BLN BLP 8407. Enclosed is our first interim report. We expect to
submit our next report on or about February 15, 1985.

If you have any questions, please get in touch with R. H. Shell at
FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY



L. M. Mills, Manager
Nuclear Licensing

Enclosure

cc: Mr. Richard C. DeYoung, Director (Enclosure)
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Records Center (Enclosure)
Institute of Nuclear Power Operations
1100 Circle 75 Parkway, Suite 1500
Atlanta, Georgia 30339

8408160434 840725
PDR ADOCK 05000438
S PDR

OFFICIAL COPY

IE2711

ENCLOSURE

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2
CONTROL ROOM PRESSURIZATION BOUNDARY LOSS THROUGH DRAIN AND VENT LINES
BLRD-50-438/84-42, BLRD-50-439/84-38
NCR BLN BLP 8407
10 CFR 50.55(e)
FIRST INTERIM REPORT

Description of Deficiency

During a design review initiated to investigate the generic concerns of Watts Bar nonconformance report (NCR) WBN WBP 8335 (WBRD-50-390/83-70, 50-391/83-65), TVA determined that a similar condition exists at Bellefonte (BLN). Floor, equipment and sanitary facility vent and drain lines which penetrate the floor and roof slabs of the main control room (MCR) and technical support center (TSC) are not adequately designed to prevent air leakage into the MCR habitability system pressurization boundary. There is no assurance that traps will maintain enough water to seal off leak paths into the habitability zone nor, in most cases, are pipes sufficiently supported to maintain their pressure boundary in the case of a seismic event.

Interim Progress

TVA is investigating the piping at each penetration, and modifications will be made as necessary so that the piping is seismically supported. Additional information will be provided after this investigation is complete.