



101 California Street, Suite 1000, San Francisco, CA 94111-5894

415 397-5600

August 6, 1984
84042.026

Mrs. Juanita Ellis
President, CASE
1426 S. Polk
Dallas, Texas 75224

Subject: Responses to Cygna Design Control, Pipe Support, and Pipe Stress
Questions
Comanche Peak Steam Electric Station
Independent Assessment Program - Phase 3
Texas Utilities Generating Company
Job No. 84042

Dear Mrs. Ellis:

Enclosed please find copies of additional responses to Cygna design control,
pipe support and pipe stress questions.

Feel free to call me if you have any questions or wish to discuss the enclosed
documents.

Very truly yours,

N. H. Williams

N.H. Williams
Project Manager

Attachments

cc: Mr. S. Treby, NRC, w/attachments
Mr. S. Burwell, NRC, w/attachments
Mr. D. Wade, TUGCO, w/o attachments
Mr. G. Grace, TUGCO, w/o attachments
Mr. D. Pigott, Orrick, Herrington & Sutcliffe, w/o attachments

50-445
50-446

8409040034 840806
PDR ADOCK 05000445
A PDR

2222
11

ATTACHMENTS

1. R.E. Ballard (Gibbs & Hill) letter to J. B. George (TUGCO), GTN-68572, "Computer Output for Unit 1 Main Steam As-Built Piping Stress Analysis," March 2, 1984.
2. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-68582, "Transmittal of Project Procedures Manual and Project Guide Table of Contents," March 6, 1984.
3. L.M. Popplewell (TUGCO) letter to N. Williams (Cygn), "Cygn Review Questions, Williams to Grace telecon dated May 16, 1984," May 17, 1984.
4. G. Grace (TUGCO) memo to N. Williams (Cygn) "Transmittal of G&H Procedures AEP-501 and AEG-502," May 30, 1984. (Attachments not included.)
5. R.P. Deubler (NPS) letter to C. Wong (Cygn), NPSI-12-2494, "Transmittal of Pad Analysis Input," June 6, 1984.
6. P. Corbo (NPSI) memo to C. Wong and S. Luo (Cygn), "Transmittal of Main Steam Pad Analysis for two hangers, Stress Analysis Reports by the Applied Mechanics Group for three supports, and pipe support detail original design for 17 NPS support numbers," May 31, 1984. (Attachments not included.)
7. R.E. Ballard (Gibbs & Hill) letter to J. B. George (TUGCO), GTN-69062, "Cable Tray Support Analysis - Equivalent Static Load Method - Justification of 1.0. Factor," May 31, 1984.
8. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-69119, "Followup Information from G&H," June 15, 1984.
9. L.M. Popplewell (TUGCO) letter to N. Williams (Cygn), "Cygn Review Questions (Pipe Supports)," June 27, 1984.
10. L.M. Popplewell (TUGCO) letter to N. Williams (Cygn), "Cygn Review Questions (Pipe Supports)," June 28, 1984.
11. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-69190, "Cygn letter 84042.007 dated 6/23/84," June 29, 1984.
12. L.M. Popplewell (TUGCO) letter to N. Williams (Cygn), "Cygn Review Questions - Pipe Supports," July 2, 1984.

ATTACHMENTS

13. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-69176, "Mass Participation Fraction Sensitivity Study," June 29, 1984.
14. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-69218, "Cygnia Communications Reports dated March 19, 1984 and June 20, 1984," July 5, 1984.
15. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-69219, "Welded Attachments in Break Exclusion Areas and Superposition of Stress at Multiple Welded Attachment Points," July 5, 1984.
16. G. Grace (TUGCO) memo to N. Williams (Cygnia), "Transmitting STRUDL output for CC-1-028-024-S33R, ADLPIPE analysis for stress problem AB-1-23B, response to telecon of July 2 between G. Grace and L. Weingart, and memos concerning changes in AB-1-23B stress calculation between TSDRE and SSAG," July 5, 1984.
17. G. Grace (TUGCO) memo to N. Williams/L. Weingart (Cygnia), "Main Steam Relief Valves," July 6, 1984.
18. R.E. Ballard (Gibbs & Hill) telecopy to J. Merritt, D. Wade, M. McBay (TUGCO), "Follow-up Information from G&H," July 11, 1984.
19. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-69233, "Followup Information from G&H, Cygnia Communications Report dated 7/2/84," July 10, 1984.
20. L.M. Popplewell (TUGCO) letter to N. Williams (Cygnia), CPPA-39,734, "Cygnia Review Questions (Fisher Valves)," July 9, 1984.
21. L.M. Popplewell (Gibbs & Hill) letter to N. Williams (Cygnia), "Cygnia Review - Pipe Supports," July 12, 1984.
22. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-69250, "Followup Information from G&H - Cygnia Communications Report dated 7/2/84," July 13, 1984.

Mrs. Juanita Ellis
84042.026

August 6, 1984
Page 3 of 3

ATTACHMENTS

23. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-69212, "Cygna letter 84042.007 dated 6/23/84 and GTN-69190 dated 6/29/84," July 3, 1984.
24. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-69245, "Additional Responses to Cygna letter 84042.007 dated 6/23/84," July 12, 1984.
25. R.E. Ballard (Gibbs & Hill) letter to J.B. George (TUGCO), GTN-69279, "G&H Followup Activities for Cygna (Phase 3)," July 20, 1984.

TEXAS UTILITIES GENERATING COMPANY

PROJECT FILE

OFFICE MEMORANDUM

To Nancy Williams Glen Rose, Texas May 30, 1984

Subject Telecon of May 24, 1984, 4:30 p.m.

Per the subject telecon, please find attached the following Gibbs & Hill procedures:

- AEP-501
- AEG-502

Please return these procedures after your review.

[Handwritten Signature]
George Grace

GG/1p
Attachments

CYGNA	
JOB NO :	<u>84042</u>
DATE LOGGED :	<u>6/1/84</u>
LOG NO. :	<u>#18</u>
FILE :	<u>211 inc OR</u>
CROSS REF. FILE	<u>11.1.1 Inc files</u>

NOTED JUN 01 1984 H. WILLIAMS

RECEIVED

JUN 1 1984

CYGNA - SAN FRANCISCO

Gibbs & Hill, Inc.

PROJECT FILE

11 Penn Plaza
New York, New York 10001
212 760-4438
Telex
Domestic 127636/968694
International 428813/234475
A Dravo Company

cc. N. Williams
T. Willey
T. Acuna /PF

March 2, 1984

GTN- 68572

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

Attention: Mr. J. B. George
Vice President/Project Gen. Manager

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323
COMPUTER OUTPUT FOR UNIT 1 - MAIN STEAM
AS-BUILT PIPING STRESS ANALYSIS

84042
3/16/84
2
2-1-1 G&H CR
2-1 G&H CR 109

Per the request of Nancy Williams of CYGNA to Robert E. Ballard attached is a listing of, and the actual hardcopy computer outputs for the Unit 1 Main Steam Loops 1, 2, 3 & 4 piping stress analyses. Note that while these runs are stored on computer tape, these outputs are the sole hard copies and are your responsibility until returned. Upon receipt it is requested that the outputs be reviewed against the listing for consistency and a response made to this office verifying receipt of the complete package.

Very truly yours,

GIBBS & HILL, INC.

S. M. Marano

Robert E. Ballard, Jr.
Project Manager

N. Williams
REBs-HWMe:scf
1 Letter

cc: ARMS (BAR Site) OL
N. Williams (CYGNA) 1L
H. Harrison (TUSI Site) 1L, + Attachments

Dravo

TUSI - CPSES UNIT 1
G&H APPLIED MECHANICS
MAIN STEAM AS-BUILT PIPING ANALYSIS
RELATED COMPUTER INPUTS

<u>Volume</u>	<u>Contents</u>
IA	Main Steam LP. 1 - Relap Results
IB	Main Steam LP. 1 - Ansys/Displ/Str. Pass
IC	Main Steam LP. 1 - Adlpipe Results
IIA	Main Steam LP. 2 - Relap Results
IIB	Main Steam LP. 2 - Ansys/Displ/Str. Pass
IIC	Main Steam LP. 2 - Adlpipe Results
IIIA	Main Steam LP. 3 - Relap Results
IIIB	Main Steam LP. 3 - Ansys/Displ/Str. Pass
IIIC	Main Steam LP. 3 - Adlpipe Results
IVA	Main Steam LP. 4 - Relap Results
IVB	Main Steam LP. 4 - Ansys/Displ/Str. Pass
IVC	Main Steam LP. 4 - Adlpipe Results

ATTACHMENT 1 TO SEISMIC ACCELERATION STUDY

Page 1 of 3

NO.	MARK NO.	SCOPE	BUILDING ELEV.	FUNDAMENTAL FREQUENCY (HZ)	ACCELERATIONS (G's)		MAX. ANCHOR BOLT INTERACTION	MAX. MEMBER STRESS-ACTUAL ± ALLOWABLE
					SSE	OBE		
1	AF-1-026-001-S33R	ITT	SG 792'-2"	fn-s = 213.2 fe-w = 61.5	0.47 0.47	0.37 0.37	0.24	0.12
2	AF-1-099-048-S63R	ITT	SG 853'-7"	fn-s = 612.4 fe-w = 159.3	0.80 0.77	0.50 0.50	0.33	0.21
3	AF-1-101-034-S33R	ITT	SG 803'-7"	fvert = 60.7 fn-s = 137.0 fe-w = 30.7	0.97 0.40 0.70	0.77 0.27 0.50	0.59	0.17
4	CC-1-140-705-E63R	PSE	EC 863'-9"	fn-s = 12.5 fe-w = 173.4 54.8	1.00 0.40	0.95 0.40 0.28	0.42	0.37
5	CC-1-162-725-A43R	PSE	AUX 818'-8"	fvert = 45.7 fn-s = 14.8 fe-w = 12.2	0.80 0.65 0.70	0.80 0.80 0.90	N/A	0.36
6	CC-1-204-004-C53R	NPSI	RB 843'-7"	fvert = 156.5 fn-s = 19.5 fe-w = 19.5	0.50 0.70 0.80	0.30 0.40 0.40	0.49	0.09
7	CC-1-212-006-C53R	NPSI	RB 850'-0"	fn-s = 17.4 fe-w = 29.7	1.10 0.80	0.90 0.50	N/A	0.05
8	CH-2-239-407-E23R	NPSI	BC 791'-10"	fvert = 23.7 fn-s = 313.0 fe-w = 77.2	1.00 0.30 0.40	0.68 0.20 0.20	0.57	0.14
9	CH-X-050-004-A75R	ITT	AUX 881'-6"	fn-s = 23.9 fe-w = 27.9	0.78 0.61	0.57 0.38	0.81	0.13

SEISMIC ACCELERATION STUDY

A study has been completed to determine the net effects of seismic accelerations of pipe support structures. The study consisted of conservative hand calculations to determine the support fundamental frequency; determination of the seismic acceleration factor from the appropriate response spectra curve at the calculated frequency; application of the seismic acceleration factor on the pipe support structure; and evaluation of results obtained.


To assure completeness, approximately 400 as-built pipe support drawings were examined in selecting frames for this study. Twenty-three (23) of what we consider to be enveloping case frames were chosen for an in-depth analysis. A representative of each pipe support design organization (ITT, NPSI, and PSE) participated in the calculations. Supports from each organization were included in the study.

The results of the seismic acceleration study are as follows:

- (1) Conservatively calculated frequencies ranged from 10.2 HZ to well over 1000HZ (see attachment 1). The average frequency for the pipe support structures was around 250HZ. Frequencies not listed in Attachment 1 are greater than 1000HZ.
- (2) The majority of the calculated frequencies were greater than 33HZ, which is considered rigid (see Attachment 2).
- (3) The inclusion of the loads due to seismic acceleration of pipe support structures showed no over-stressed condition in any case (see Attachment 1). In the vast majority of cases, the additional loads were negligible.

The results of this study indicate that the approach that each design organization is taking with respect to consideration of these effects is adequate for their designs. No change in design approach is necessary.

The calculation package for each support included in the study is on file in Pipe Support Engineering at Site along with this summary.


John C. Finneran Jr.
Project Pipe Support Engineer
Date 12-8-82

ATTACHMENT 1 TO SEISMIC ACCELERATION STUDY


NO.	MARK NO.	SCOPE	BUILDING ELEV.	FUNDAMENTAL FREQUENCY (HZ)	ACCELERATIONS (G's)		MAX. ANCHOR BOLT INTERACTION	MAX. MEMBER STRESS-ACTUAL ÷ ALLOWABLE
					SSE	OBE		
10	CI-X-071-003-A75R	ITT	AUX 881'-6"	fvert = 148.4 fn-s = 61.3 fe-w = 24.3	0.66 0.50 0.66	0.40 0.40 0.40	0.93	0.32
11	CI-1-044-056-C46R SI-1-306-001-C42R	NPSI	RB 822'-8"	fvert = 14.1 fn-s = 10.9 fe-w = 10.2	1.61 1.05 1.51	1.26 0.72 1.20	0.80 0.68	0.62 0.78
12	CS-1-358-711-A53R	SITE	AUX 848'-4"	fn-s = 58.4 fe-w = 117.0	0.46 0.42	0.50 0.48	0.69	0.13
13	CS-1-454-717-A52R	SITE	AUX 838'-10"	fvert = 56.3 fn-s = 34.3 fe-w = 50.5	0.80 0.75 0.65	0.75 0.70 0.60	0.35	0.40
14	CS-2-358-013-A53R	ITT	AUX 847'-7"	fvert = 34.8 fn-s = 38.0 fe-w = 522.8	0.90 0.47 0.47	0.57 0.27 0.27	0.56	0.51
15	CT-1-014-025-S32K	ITT	SG 799'-3"	fvert = 44.4 fn-s = 54.4	1.20 0.50	1.00 0.37	0.37	0.33
16	CT-1-025-003-S22R	ITT	SG 787'-4"	fvert = 21.8 fn-s = 32.9 fe-w = 92.9	1.37 0.43 0.37	1.00 0.30 0.23	0.26	0.70
17	CT-1-049-411-C82R	NPSI	RB 930'-0"	fvert = 205.0 fn-s = 443.0 fe-w = 102.0	0.60 0.60 0.60	0.40 0.40 0.40	N/A	0.21
18	CT-1-117-411-C62K	NPSI	RB 862'-4"	fn-s = 225.0 fe-w = 94.6	0.55 0.70	0.30 0.50	0.30 0.81	0.02

ATTACHMENT 1 TO SEISMIC ACCELERATION STUDY

NO.	MARK NO.	SCOPE	BUILDING ELEV.	FUNDAMENTAL FREQUENCY (HZ)	ACCELERATIONS (G's)		MAX. ANCHOR BOLT INTERACTION	MAX. MEMBER STRESS-ACTUAL ÷ ALLOWABLE
					SSR	OBE		
19	DO-1-056-002-S53R	ITT	SG 846'-7"	fvert = 54.3 fn-s = 25.0	1.28 1.28	0.77 0.77	0.66	0.33
20	DO-1-095-706-S53R	PSE	SG 836'-6"	fvert = 337.0 fn-s = 421.0 fe-w = 305.0	1.00 0.80 0.80	1.00 0.80 0.80	0.77	0.02
21	PW-1-097-010-C62R	NPSI	RB 871'-10"	fvert = 54.3	0.64	0.40	0.48	0.30
22	MS-1-416-018-S73R	ITT	SG 876'-10"	fn-s = 23.1 fe-w = 70.9	1.10 0.77	0.96 0.47	0.36	0.21
23	RC-1-052-022-C41K	NPSI	RB 824'-11"	fvert = 50.0 fn-s = 50.0 fe-w = 172.0	0.60 0.50 0.50	0.30 0.20 0.20	0.04	0.16

ATTACHMENT 2 TO SEISMIC ACCELERATION STUDY

BREAKDOWN OF CALCULATED FREQUENCIES
(3 CASES PER SUPPORT, ONE IN EACH ORTHOGONAL DIRECTION)



CSP 9977

TEXAS UTILITIES SERVICES INC.

OFFICE MEMORANDUM

To M.R. McBay

Glen Rose, Texas December 8, 1982

Subject

CORANICHE PEAK STEAM ELECTRIC STATION
PIPE SUPPORT SEISMIC ACCELERATION STUDY

Chris
Please set up a
Special File for
this study

Attached hereto is the above referenced study. This is for attachment to the Deficiency Review Report on the same subject which you have been holding.

JCP/cs

John C. Finneran Jr.
John C. Finneran Jr.

Gibbs & Hill, Inc.

11 Penn Plaza
New York, New York 10001
212 760- 4438
Telex:
Domestic 127636/968694
International 428813/234475
A Dravo Company

PROJECT FILE

CYGNA	
JOB NO. :	84042
DATE LOGGED:	3/13/84
LOG NO. :	# 3
FILE:	2.1.1 Inc. CR/6/8/0 end
CROSS REF. FILE	2.1.1 Inc. CR Log

March 6, 1984

GTN-68582

cc: N. Williams
T. Acuna/PF

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

Attention: Mr. J. B. George
Vice President/Project Gen. Mgr.

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323

By copy of this letter to Steve Bibo of CYGNA enclosed here-
with is one (1) copy each of the following documents:

- * a. Project Procedures Manual - Table of Contents
- * b. Project Guide - Table of Contents

*Copies requested from
S. Bibo 3/19/84
for*

Very truly yours,

GIBBS & HILL, Inc.

R. E. Ballard, Jr.

Robert E. Ballard, Jr.
Project Manager

REBa-SMMA:lc

1 Letter

CC: ARMS (B&R Site) 1L
S. Bibo (CYGNA - Mass.) 1L 1A
N. Williams (CYGNA - Calif.) 1L

↑
RECEIVED

MAR 13 1984

Dravo

CYGNA - SAN FRANCISCO




CLIENT/PROJECT TUSI
 SUBJECT STRESS CALCULATION FOR PAD
SUPPORT #306 HS-1-01-003-C72K

JOB NO. 3010-91-2442
 SHEET 6 OF 11
 ENGR. CPB DATE 8-6-81
 CHK'D. VT DATE 8/6/81

3.2 LOADING CONDITIONS

APPLIED FORCE

$$F = \frac{40000}{16} = 2500 \text{ lb}$$



$$F_{239} = \frac{2500}{2} = 1250 \text{ lb}$$

$$F_{228} = 1250 + \frac{2500}{2} = 2500 \text{ lb}$$

$$F_{232} = \frac{2500}{2} + \frac{1250}{2} = 1875 \text{ lb}$$

$$F_{233} = \frac{1250}{2} + 1.5 \frac{2500}{2} = 2500 \text{ lb}$$

$$F_{212} = 3 \times 1250 = 3750 \text{ lb}$$

$$F_{231} = F_{232} = 2500 \text{ lb}$$

$$F_{230} = F_{233} = 1875 \text{ lb}$$

$$F_{224} = F_{228} = 2500 \text{ lb}$$


$$F_{235} = F_{239} = 1250 \text{ lb}$$



CLIENT/PROJECT TUSI
 SUBJECT P.D. 380

MS-1-002-004-CT2K

3. BOUNDARY CONDITIONS
AND LOADING CONDITIONS



BOUNDARY CONDITION

AB - SUPPORT Y, Z, XX, ZZ

CD - SUPPORT X, Y, Z, XX, ZZ

AC - SUPPORT Z

BD - SUPPORT Y

EF - SUPPORT Y

JOB NO. 300-21-24

SHEET 6 OF 11

ENGR. VR DATE 2/1/50

CHK'D. CH DATE 2/1/50



CLIENT/PROJECT TJ51

SUBJECT F-2 530

NS-1-002-004-C72K

LOADING CONDITION

240	F08	Y	- 521
240	F08	Y	- 1810
240	F08	Y	- 1550
250	F08	Y	- 511
250	F08	Y	- 11
210	F08	Y	- 213
252	F08	Y	- 471
252	F08	Y	- 511
212	F08	Y	- 559
274	F08	Y	- 1810
270	F08	Y	- 521



CLIENT/PROJECT TULSI
SUBJECT STRESS CALCULATION FOR PAD
SUPPORT # 382 # HS-1-02-006 C72K


JOB NO. 3010-91-2442
SHEET 5 OF 10
ENGR. CAB DATE 8-7-81
CHK'D. VR DATE 8-7-81

3 BOUNDARY CONDITIONS AND LOADING CONDITIONS:

3.1 Boundary conditions

see pag 3, 4

3.2 LOADING CONDITIONS:



Force applied

$$I = \frac{42000}{20} = 2100$$

$$F_{121} = F_{100} = 2100 \times \frac{175}{2} = 1838 \text{ lb}$$


$$F_{107} = F_{114} = 2100 \times 175 = 3675 \text{ lb}$$



CLIENT/PROJECT TUCI
 SUBJECT PAD 384

MS-T-002-008-CYRK

3. BOUNDARY CONDITIONS AND LOADING CONDITIONS



BOUNDARY CONDITIONS

- AB - SUPPORT X, Z, YY, ZZ
- CD - SUPPORT Z, XX, ZZ
- AC - SUPPORT Y
- BD - SUPPORT Y
- EF - SUPPORT X, Z, YY, ZZ



CLIENT/PROJECT

TUSI

SUBJECT

F-2 384

MS-1-002-008-C72K

JOB NO. 3010-91-200

SHEET 7 OF 12

ENGR. VR DATE 3/5

CHK'D VL DATE 3/5/10

LOADING CONDITION

20	FOP	Y	- 1605
21	FOP	Y	- 2102
208	FOP		- 2503
212	FOP		- 2504
214	FOP	Y	- 2734
222	FOP		- 5148
230	FOP		- 2300
234	FOP		1072
328	FOP		- 120
335	FOP		172
278	FOP	Y	375
282	FOP		400
210	FOP	Y	110





CLIENT/PROJECT TUSI

SUBJECT MS LINE PAD ANALYSIS

MS-1-02-013-C72K #2921

3. LOADINGS



$$I_z = \pi r^3 t = \pi \times 8.625^3 \times 1 = 2015.7 \text{ in}^3$$

$$M_z = \frac{73297 \# \times 10"}{2} = 366475 \# \cdot \text{in}$$

$$\bar{\sigma}_x = \frac{M \cdot C}{I} = 181.81 \times C$$

$$F_x = \sigma_x \times \left(\frac{L_i + L_o}{2} \right)$$

$$\bar{\sigma}_y = \frac{F_y}{2L \times t} = 660.55$$

NODE	C	$\bar{\sigma}_x$	L	F_x	F_y
443	8.625	1568	1.346	1055	444.6
418	8.52	1549	1.379	2111	900.5
393	8.201	1491	1.45	2109	934.4
368	7.652	1391	1.57	2100	997.4
345	6.836	1243	1.774	2080	1105.1
321	5.672	1031	2.215	2057	1318.1
297	3.91	711	4.134	3727	2096.9
273	0	0		—	2730.7

$$\sum L = 13.87$$


NOTE: THE CONTACT LINE BETWEEN TRUNION AND PAD IS ASSUMED TO BE A CIRCLE HERE FOR SIMPLIFICATION.



CLIENT/PROJECT TUSI
SUBJECT MS LINE PAD ANALYSIS #438A
MS-1-03-005-C72K

JOB NO. 3010-912142
SHEET 7 OF 11
ENGR. VB DATE 8-5-0
CHK'D VP DATE 8/6/8

3. BONDORY CONDITION



JOINT NO. 222
ELEMENT NO. 189

AB - SUPPORT Y, Z
CD - SUPPORT Z, XY, YY
EF - SUPPORT Z, XX, YY
AC - SUPPORT Y, ZZ
BD - SUPPORT X, YY, ZZ

3.1 LOADING CONDITION

$$P = 40398 \#$$

JOINT 185, 195, 204, 205, 206 $P = 1667 \#$

JOINT 179, 203 $P = 833 \#$




CLIENT/PROJECT TUSI

SUBJECT MS LINE PAD ANALYSIS # 443A

MS-1-03-010-C 72K

3. BONDARY CONDITION



JOINT NO. 276

ELEMENT NO. 234

AB - SUPPORT Z
 AD - SUPPORT Y, Z, XX, ZZ
 EF - SUPPORT Y
 CD - SUPPORT Y
 BC - SUPPORT X, Y, Z, XX, ZZ

3.1 LOADING CONDITION

$$P = 121504^{\#} \quad V = \frac{P}{2} = 60752^{\#}$$

JOINT 124 $P = 14912^{\#}$
 JOINT 192; 193 $P = 10465^{\#}$
 JOINT 191; 194 $P = 4528^{\#}$
 JOINT 141, 145 $P = 8463^{\#}$



CLIENT/PROJECT TUSI
 SUBJECT STRESS CALCULATION FOR PAD
SUPPORT # 936 MS-104-005 872K

JOB NO. 3010-91-2442
 SHEET 5 OF
 ENGR. CPB DATE 8/7/81
 CHK'D. VK DATE 8/7/81

3. BOUNDARY CONDITIONS AND LOADING CONDITIONS:


3.1 Boundary conditions:

See para 3 and 4

3.2 LOADING CONDITIONS:

Force applied $F = 87000 \text{ lb}$
 $W 12 \times 30$ $L = 12.24 \times 0.440 = 11.90 \text{ in}$

$$F_1 = \frac{87000}{12 \times 3} = 3625 \text{ lb}$$



$$F_{117} = F_{138} = 3625 \times 11 = 3987 \text{ lb}$$

$$F_{124} = F_{134} = 3625 \times 22 = 7975 \text{ lb}$$

JOB NO. 3010-91-2442SHEET 2 OF 2CLIENT/PROJECT TUSI / COMANCHE PEAKENGR. CH DATE 8-7-81SUBJECT MS LINE PAD ANALYSISCHK'D. VF DATE 3/7/81MK NO. MS-1-04-007-C72K (NPS # 998A)

THE PAD ATTACHED IS THE SAME AS THAT OF
SUPPORT MK NO. MS-1-04-009-C62K (NPS # 1000A).

BUT, THE LOADS ARE DIFFERENT.

FORCES AND MOMENTS ACTING ON THE SURFACES OF

PADS ARE :

SUPP. # 998ASUPP. # 1000AFORCE 103161 #52846 #MOMENT $\frac{103161}{2} \times 12 = 618966 \text{ IN}\cdot\#$ $\frac{5400}{2} \times 10 = 27000 \text{ IN}\cdot\#$

THE LOAD ON SUPP. # 998A IS 2.3 TIMES THAT OF SUPP. # 1000A.

REFER TO THE REPORT OF SUPP. # 1000A,

$$\frac{\sigma_m}{\sigma_{m, \text{ALLOW.}}} = 24\% \times 2.3 = 55\%$$

$$\frac{\sigma_b}{\sigma_{b, \text{ALLOW.}}} = 28\% \times 2.3 = 64\%$$

THE PAD IS ADEQUATE.

RECEIVED

JUN 6 1984

CYGNA - SAN FRANCISCO

CYGNA	
JOB NO :	4042
DATE LOGGED :	5/6/84
LOG NO. :	# 21
INTER-OFFICE MEMO 211 Inc CR (mem only)	
CROSS REF. FILE 21 Inc CR Log	
111 Inc CR Log (allst) #161	



To: C.K. WONG & S. LUO (CYGNA)
 From: P. CORBO (NPS)
 Date: 5.31.84
 Subject:

COPY OF THE FOLLOWING HAS BEEN GIVEN TO CYGNA:

1) MAIN STEAM LINE
 PAD ANALYSIS

HGRS: MS-1-004-009-C62K # 1000
 MS-1-004-008-C72K # 999

161. b
 161. c

2) COPY OF APPLIED MECH.
 GROUP OF THE FOLLOWING -

MS-1-003-007-C72K # 440
 MS-1-004-009-C62K # 1000
 MS-1-004-008-C72K # 999

161. d
 161. e
 161. g

3) COPY OF PIPE-SUPPORT DETAIL
 ORIGINAL DESIGN :

306, 307, 310, 382, 385, 386, 2920,
 192, 194, 442, 444, 445, 446, 196,
 995, 997 & 999 (FOR REFE: ONLY)

161. g

Copy of C.K. Wong.

CYGMN COPY

Distribution ~~XXXXXXXXXX~~

Gibbs & Hill, Inc.

71 Park Plaza
New York, New York 10001
212 760-4438
Telex:
Domestic: 127636/968694
International: 428813/234475
A Dravo Company

NANCY WILLIAMS
J. Rees
G. Eychman
N. Williams
84056 File
ASB File

May 31, 1984

GTN-69062

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

Attention: Mr. J. B. George
Vice President/Project Gen. Mgr.

CYGMN	
JOB NO :	_____
DATE LOGGED :	_____
LOG NO. :	_____
FILE :	_____
ATTACH. FILE :	_____

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323
CABLE TRAY SUPPORT ANALYSIS
EQUIVALENT STATIC LOAD METHOD
JUSTIFICATION OF 1.0 FACTOR

Attached herewith please find a draft version of the justification document for the cable tray support analysis - equivalent static load method using a 1.0 factor times peak response spectra acceleration. Please review and comment as soon as possible.

We request that copies of this document be distributed to D. Wade, R. Kissinger and P. Patel for their concurrent review and comment.

Very truly yours,

GIBBS & HILL, Inc.

Robert E. Ballard, Jr.
Robert E. Ballard, Jr.
Project Manager

2AB *ELB JCP*
REBA-ELB-EJBo/JCP:lc
1 Letter + 1 Attachment
CC: ARMS (B&R Site) OL + 1A
H. R. Deem (TUSI Site) 1L 1A (telecopied)

DRAFT5/30/84 - JCP
G & H

JUSTIFICATION OF THE EQUIVALENT STATIC LOAD METHOD
USING A FACTOR OF 1.0 TIMES PEAK SPECTRUM ACCELERATION
FOR THE DESIGN OF CABLE TRAY SUPPORTS
COMANCHE PEAK UNITS 1 & 2

1. INTRODUCTION:

For the design of cable tray supports, seismic loads are the dominating load condition that the supports have to withstand. Since the seismic loads are dynamic in nature, a case-by-case dynamic analysis could be performed in order to obtain the induced dynamic forces in the supports. In general, such a case-by-case dynamic analysis is not performed in the industry for cable tray support design due to its time consuming and costly process. Furthermore, designing cable tray supports based on such a case-by-case dynamic analysis imposes additional constraints in that each time a tray support is modified or changed due to field interference or for other reasons, a reanalysis would have to be performed. Therefore, instead of such a case-by-case dynamic analysis, the more practical yet conservative equivalent static load method is used. For this method, the equivalent static load is defined as the load resulting from a factor multiplied by the peak acceleration value of the applicable floor response spectrum.

When this load is applied statically to the cable tray system, the induced forces in the supports will be equal to or higher than those that would be obtained from specific case-by-case dynamic analysis.

During the design of the cable tray supports for the Comanche Peak project, a factor of 1.0 times the appropriate response spectrum peak was used partly based on the following statement in the Standard Review Plan, Sect. 3.7.2 (Reference 1) "For piping supported at only two points, the use of a static load equivalent to the peak of the floor response spectra is also acceptable." and partly from a simplified analysis performed to confirm the applicability of using this factor.

The purpose of this study is to document the use of a factor of 1.0 times the peak of the response spectrum for the design of cable tray supports (Reference 2), which has been stated in the Comanche Peak FSAR (Reference 3).

2. ANALYSIS AND RESULTS

The analytical procedures used to compute the factor which is applied to the peak response spectrum values in order to derive the equivalent static load are discussed below.

The procedures consist of performing both static and dynamic analyses for the cable tray system. The induced maximum forces and moments from the dynamic analysis are divided by those

obtained from static analysis. The higher value of these ratios is conservatively considered as the factor in this study. The computer program NASTRAN is used for both the dynamic and static analyses.

A model as shown in Figure 1 is used for the present study. The horizontal beams represent the cable trays, while the vertical columns simulate the supports. Time-history dynamic analysis is performed to evaluate more accurately the dynamic responses. In order to obtain the most conservative results from the dynamic analysis, the stiffnesses of the supports are adjusted so that the fundamental frequency of the cable tray system will be within 1% of the frequency corresponding to the peak input spectrum. The spectrum broadening effect is thus included in this evaluation because the model for the cable tray system will always be subjected to the peak spectrum acceleration.

Static analysis is also performed using the same model.

Several cable tray sizes are considered in the analysis and subjected to various floor time histories from different buildings in order to encompass all possible situations. The parameters considered in the analysis are listed in Table 1. Up to six spans are considered in the analysis and the most conservative results are used in the evaluation of the factor.

The maximum design span length is used in the model (Reference 4). The influence of the height, h , of the support on the factor is studied using the height of 6', 9', 12' and 15'. The

results show that this factor is not affected by the change of height. Hence, a normal maximum height of 12' was used in the analysis. The results of these analyses are tabulated in Table 2.

The cable tray supports are flexible in the transverse direction and rigid in the vertical direction (frequency higher than 33 Hz).** Hence the model used to study the factor in the vertical direction is based on a continuous beam supported on rigid supports (Figure 1). For this model, with the supports being rigid, the stiffness of the cable trays is predetermined from the maximum span length used in the model. There is no feasible way to adjust the model so that the fundamental frequency of the cable tray system will coincide with the peak spectrum value. Hence a different approach is followed. Instead of using the time history approach, spectrum dynamic analysis is used with a conservative enveloped spectrum as input excitation. This spectrum is the enveloped curve of all vertical spectra used in this study which were normalized to a 1.0g peak spectrum value. The results from this study show that a factor of 0.75 represents the worst case in the vertical direction. This verifies the conservatism in the factor of 1.0 that was used in design.

** For a few cantilever type supports, they are flexible in the vertical direction and rigid in the horizontal (transverse)

direction.

3. DISCUSSION:

1) The cable tray supports are designed for earthquake loadings in both vertical and horizontal directions. In accordance with NRC requirements, the effects of seismic loads in different directions should be combined by the square root of the sum of the squares (SRSS) method. In Table 2, the combined factor obtained by the SRSS combination of the vertical and horizontal peak accelerations multiplied by the applicable factors are presented. The results show that the combined factor is actually less than or equal to the 1.0 factor that was used in design.

2) The fundamental frequency of virtually all cable tray supports in the transverse direction is in the range of 9 to 10 Hz (Reference 5). These frequencies are already off the peak of the response spectrum and located on the high frequency side of the peak value (References 6, 7 & 8). Hence the assumption used in the dynamic analysis that the cable tray system is always in resonance with the peak spectrum frequency is very conservative.

3) A cable tray weight of 35 psf is used in the design of the supports. However, the actual as-built weight is always less than this design value. The reduced tray weight will contribute

additional conservatism in two areas; first, the support load will be reduced proportionally and, second, the frequency of the cable tray system will increase. Since the cable tray supports have frequencies on the high frequency side of the peak of the floor response spectra, any further increase in the frequency will reduce the spectrum acceleration that the cable tray system is subjected to.

4) The maximum span length is used in the design of the generic supports. As installed in the plant, the span length is generally less than the maximum allowable value. This factor, similar to the one discussed above, will reduce the support load due to the shorter span and increase the system frequency which will, in turn, further reduce the support load.

5) Each support has been designed for maximum possible number of trays of maximum weight each to be supported, e.g. three 2-foot trays for most supports. But as constructed, each may support less than the maximum number of trays. This item like the previous two, will reduce the support loads due to the reduced number of trays and increase the system frequency.

6) The model used in this study (Figure 1) represents cable trays by a single beam which, implies that all trays are identical and vibrate in phase. However, one fully loaded support may have several different sizes of trays located at different elevations. Hence, it is expected that out-of-phase vibration will occur and the induced support forces and moments


would be reduced.

4. CONCLUSION:


Based on the results shown in Table 2, we can conclude that the use of a factor of 1.0 times the response spectrum peak which was used for the CPSES cable tray support design is conservative. In addition, additional conservatism actually exists as explained in section 3, "Discussion." No attempt has been made to quantify this additional conservatism; however, it is expected that any as-built case-by-case dynamic analysis of the cable tray system will indicate that the actual factor is less than the 1.0 - for CPSES design the 1.0 factor was conservatively used.

5. REFERENCES:

- 1) USNRC Standard Review Plan Section 3.7.2, June, 1975.
- 2) Calculation File DMI-14C.Set 1, Rev. 0
- 3) FSAR, Section 3.10B.3
- 4) G & H Specification 2323-ES-19, Rev. 3.
- 5) Computer File DMI-16P4, Rev.0.
- 6) Calculation File FRB-2C, Rev.0.
- 7) Calculation File FAB-1C, Rev.1.
- 8) Calculation File FSB-1C, Rev.1.



MODEL USED TO STUDY THE EFFECT OF TRANSVERSE EARTHQUAKE



MODEL USED TO STUDY THE EFFECT OF VERTICAL EARTHQUAKE

Note: These models are utilized to represent up to six span cases by using symmetrical boundary conditions.

Figure 1 Mathematical models for TUSI cable tray support study

TABLE 1. LIST OF PARAMETERS USED IN THE STUDY

SIZE OF CABLE TRAYS*	LOCATION OF TIME HISTORIES
	REACTOR BUILDING EL. 860.0 FT.
	" EL. 783.6 FT.
12"	AUXILIARY BUILDING EL. 899.5 FT.
24"	" EL. 790.5 FT.
36"	SAFEGUARDS BUILDING EL. 896.5 FT.
	" EL. 773.5 FT.

* THESE CABLE TRAY SIZES WERE USED FOR ALL BUILDINGS.

TABLE 2. EQUIVALENT STATIC FACTORS

REACTOR BUILDING			
ELEVATION	FACTOR IN THE VERTICAL DIRECTION	FACTOR IN THE TRANSVERSE DIRECTION	COMBINED FACTOR
885.5 FT.	0.75	1.08	1.00
860.0 FT.	0.75	1.08	0.98
832.5 FT.	0.75	1.08	0.91
808.0 FT.	0.75	1.08	0.84
783.6 FT.	0.75	1.08	0.84
SAFEGUARDS BUILDING			
ELEVATION	FACTOR IN THE VERTICAL DIRECTION	FACTOR IN THE TRANSVERSE DIRECTION	COMBINED FACTOR
896.5 FT.	0.75	1.05	0.98
873.5 FT.	0.75	1.05	0.96
852.5 FT.	0.75	1.05	0.94
831.5 FT.	0.75	1.05	0.91
810.5 FT.	0.75	1.05	0.85
790.5 FT.	0.75	1.05	0.82
785.5 FT.	0.75	1.05	0.81
773.5 FT.	0.75	1.05	0.81
AUXILIARY BUILDING			
ELEVATION	FACTOR IN THE VERTICAL DIRECTION	FACTOR IN THE TRANSVERSE DIRECTION	COMBINED FACTOR
899.5 FT.	0.75	1.08	1.00
886.5 FT.	0.75	1.09	1.00
873.5 FT.	0.75	1.09	0.97
852.5 FT.	0.75	1.10	0.96
831.5 FT.	0.75	1.11	0.92
810.5 FT.	0.75	1.11	0.85
790.5 FT.	0.75	1.12	0.83

Reasons for Increasing the R (mean radius of the process pipe)
in Cases where β is greater than 0.5.

Increasing the R value when β is larger than 0.5 can reduce the β value to less than or equal to 0.5 so that the attachment can be evaluated by the Welding Research Council Bulletin 107 method. It is acceptable to reduce β to a value of less than or equal to 0.5 using the WRC-107 method by artificially increasing the radius of the process pipe, since this increases the γ value and yields conservatively higher stress values. Justification is as follows:

- The tests shown in Appendix A of Welding Research Council Bulletin 107, were performed in order to provide external loading data for larger diameter ratios (β) and to extrapolate Bijlaard's curves for cylindrical shells with d/D ratios up to 1.

Piping geometries usually fall into the "thick-walled" model data category since γ , (R/t) for piping is usually not more than 80. Bijlaard's curves were modified based on test results.

- In the work reported by W.G. Dodge in WRC-Bulletin 198, "Secondary Stress Indices for Integral Structural Attachments to Straight Pipe", the range of γ values considered was between 5 and 80. This range is adequate for piping.
- In the work reported by E.C. Rodabaugh, W.G. Dodge and S.E. Moore in Bulletin WRC-198 "Stress Indices at Lug Supports on Piping Systems", it is noted that stresses for all loading conditions increase with increased γ (i.e.; increased radius)
- Additionally, in view of limited number of tests which do not cover all values of γ and β , another significant conservatism in the WRC-107 method should be pointed out. Bijlaard's analysis applies to a simply supported cylindrical shell and therefore a portion of the resulting stress is due to beam action of the entire cross-section. Since general stress (ADLPIPE) is added to the local stress, the total stress will be conservative since it already contains some of this general stress.
- It is current practice in the industry to artificially increase the radius if $\beta > 0.5$.

June 27, 1984

Page 2

TUGCO Response: Section 1.15.4 of AISC Code, for "Unrestrained Members", (i.e., pinned joints) states "Flexible beam connections shall accommodate end rotations of unrestrained (simple) beams. To accomplish this, inelastic action in the connection is permitted". This statement indicates that the code is well aware that field conditions can lead to situations where connections are loaded in such a way as to yield portions of the connections, yet the connection will still function in the mode assumed by the engineer; in this case, pinned. TUGCO has recently conducted tests of tube steel - Richmond Insert connections where the calculated bending stress on the A36 bolt would be in excess of $\frac{300,000}{32}$ psi, and yet the bolt had not failed. This indicated that the bolt could not resist the bending load because of the tremendous flexibility of A-36 rod. Using the outer fiber membrane stress as an indicator of potential failure, it can be assumed for our bolt the bending stress on the bolt is $M/S = \frac{(7365)(.75)}{\pi(.847)^3} = 92,602$ psi

This value is greater than the yield bending stress of the bolt a similar situation to the tested bolt. Therefore modelling this connection as flexible is appropriate.

As indicated in our testimony appendix F to "Affidavit of J. C. Finneran, Jr., R. C. Iotti, and R. Peter Deubler, regarding Design of Richmond Inserts and there application to pipe supports". The test conclusions indicate that neglecting the bending stress in the bolt using the point of tangency method allows for a safety factor in excess of 4. In this case this method would cause an additional 1841 # of tension in the bolt well within allowables. Furthermore, the bolt would not resist the bending load but would ultimately be resisted by the tube steel (e.g., The bolt is physically constrained to deflect in bending). Therefore, modelling the connection as flexible and checking the ability of the tube steel to resist torsion as we have in our previous response of May 22, 1984 was appropriate.

Telecon June 21, 1984:

CYGNA Comment: (1) MS-1-001-005-S72R; CYGNA did not see evidence that the 5% decrease in I and S had been incorporated.

TUGCO Response: (1) All twelve (12) of the affected supports have been reviewed with respect to a 5% reduction in section properties and have been shown to be acceptable.

CYGNA Comment: (2) NPSI has stated they are responsible for the pads needing qualification to Appendix G. Their calculations (MS-1-001-003-C72K & MS-1-004-009-C72K) stated Gibbs & Hill is responsible. What organization is responsible for design and what allowables will be used.

June 27, 1984

Page 3

TUGCO Response: (2) NPSI is responsible for pads requiring qualification per Appendix G (in lieu of impact testing). When the design drawing was revised to incorporate the note that "W/A is qualified per Appendix G of the ASME B&PV Code", the design engineer on site assumed Gibbs & Hill was doing the qualification. Actually, NPSI (Secaucus office) was doing the qualification. Thus, the note on the calculation cover sheet is erroneous as NPSI has the responsibility.


CYGNA Comment: (3) MS-1-003-004-C72S CYGNA requested weld calculations for 1"x12"x7" plate to tube steel (both composite section and load transfer) and an assessment of the washer plate stresses.

TUGCO Response: (3) Some very conservative weld and stress calculations have been performed and the results shown that both plate and welds are well within allowable limits. Our calculation package has not been revised as we feel justified in our original conclusion that this connection is acceptable by engineering judgement.

If there are any further questions or comments, please contact Mr. George Grace at extension 500.

Very truly yours,

TEXAS UTILITIES GENERATING COMPANY



L. M. Puppellewell
Engineering Manager

GG/amd

REC'D
6/29/84

TEXAS UTILITIES SERVICES INC.
P. O. BOX 1042 · GLEN ROSE, TEXAS 75042

DIST:
N. WILLIAMS

June 28, 1984

2 Ago. C. W. C. G.
J. MINICHELLO
PROJECT FILE

CYGA Energy Services
101 California Street
San Francisco, CA 94111

Attention: Ms. Nancy Williams, Project Manager

COMANCHE PEAK STEAM ELECTRIC STATION
CPSSES CYGA REVIEW QUESTIONS
(PIPE SUPPORTS)

Reference: 1) June 26; Telecon between D. Bancher (TUGCO) and
J. Minichiello (CYGA)

CYGNA	
JOB NO.:	
DATE LOGGED:	
LOG NO.:	
FILE:	2.1.1
CROSS REF. FILE	2.1.1

Dear Ms. Williams:

Below is TUGCO's response to the above referenced telecon.

Telecon of June 26 Regarding Support MS-1-003-004-C725:

The question of structural acceptability of the 1"x7"x12" washer plate (item 17) is still open. In lieu of performing detailed calculations and finite element analyses to demonstrate acceptability, the problem will be simplified by making two (2) conservative assumptions:

- 1) Assume the washer is 1"x6"x6" and is centered over the insert. The rear bracket to plate to tube steel connection is separate.
- 2) Assume there is no weld between the 1"x6"x6" washer and the tube steel.

With the above assumptions, Table 7 of Section 20 of the NPSI Structural Design Manual (attached) may be applied directly. This table states that a 1" thick plate may be used for insert tension loads less than or equal to 17.5 kips. Based on the detailed calculation performed by NPSI, tension in the insert is 18.2 kips. This apparent slight overload is acceptable, however, for the following reasons:

- 1) Because of installation tolerances, skew angles of less than 5° are generally not considered in support design. Consideration of the 2.3° skew on this support increased the tension load in the insert from 15.8K to 18.2K. 15.8K would have been perfectly acceptable to use for design.

June 28, 1984

Page 2


- 2) Conservative assumptions were made by NPSI in their sizing calculations for washer plates (e.g.: point load at center of plate and neglecting stiffening affect of tube steel). Actual stress in a 1" plate subjected to a 17.5K load is well below allowable limits.
- 3) Conservative assumptions were made on this support (see items (1) and (2) in first paragraph).

Based on the above reasoning, the 1"x7"x12" washer plate on MS-1-003-004-C72S is capable of performing its function as intended. This is further demonstrated by the fact that the support is installed and continuously subjected to its full design load and has not shown any signs of high stress.

If there are any further questions or comments, please contact Mr. George Grace at extension 500.

Very truly yours,

TEXAS UTILITIES GENERATING COMPANY



L. M. Popplewell
Engineering Manager

GG/ard

Gibbs & Hill, Inc.

11 Penn Plaza
New York, New York 10001
212 760- 4438
Telex
Domestic 127636 968694
International 428813 234475
A Dravo Company

7-1-84
84042 PF
S.I.C.

June 29, 1984

GTN- 69190

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

CYGNA	
JOB NO.:	84042
DATE LOGGED:	7/16/84
LOC NO.:	# 61
FILE:	2.1.1 Inc CR
CROSS REF. FILE:	2.1 Inc CR Log

Attention: Mr. J. B. George
Vice President/Project Gen. Mgr.

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323
REF: CYGNA LETTER 84042.007 DTD 6/23/84

By copy of this letter to CYGNA following is our response to concerns raised in the reference.

- A. Concern No. 1 - A formal calculation was issued before resolving design reviewer's comments and that this calculation could have been used as input to other design documents.

Gibbs & Hill, Inc., Response - G&H has a high level of assurance that problems as described above are effectively controlled by our QA program.

The G&H Quality Assurance Design Review audit checklist covers this area thoroughly through the following checklist items.

1. Have design reviewer comments been incorporated in document?

2. Has design reviewer indicated acceptance of the changes made as a result of his review by signing and dating lower portion of design review form?
3. Has design review been performed before signoff of Job Engineer/Project Manager?
4. Has design review been completed before incorporation of information into other documents?

Action Taken to Correct the Concern - An investigation into the apparent failure of the Design Reviewer to acknowledge that his comments had been incorporated revealed that no QA requirement had been violated. Instead the appearance of a non-conformity arose from a numbering mix-up, explained as follows:

Calculation number 401-7, Rev. 3 was completed on May 30, 1978 with Design Reviewer's comments (copy attached). The comments were resolved and incorporated into the calculation and the Design Reviewer added his final acceptance signature on June 23, 1978.

Subsequently to this the calculation number was changed from 401-7, Rev. 3 to 403, Rev. 3. Since no other changes were made, the completed design review was still valid.

Based on the facts developed during this investigation, the QA Department has closed out open item No. 5A of Audit No. 9 (Mechanical Department) and changed the open item listing accordingly.

- B. Concern No. 2a - Evidence was not found indicating that G&H performed surveillance activities from 1973 through 1977.

Gibbs & Hill, Inc., Response - Copies of surveillance reports performed during 1974, 1975, 1976 and 1977 were retrieved from Project Files. Copies of a sampling of the surveillances performed during these years are attached.

- C. Concern No. 2b - Management Review Evaluation Reports could not be found for the time period from 1974 through 1976.

Gibbs & Hill, Inc., Response - During the time period 1974 through 1976, an ad hoc committee was active in reviewing


internal audit reports in order to identify generic weaknesses in the QA program. Recommendations were made to Management suggesting programs and procedures to enhance the QA system. This was the Management review system in effect at that time.

We have not as yet been successful in locating the records documenting these activities, however, search efforts are continuing.

Gibbs & Hill, Inc., does not agree that Management review activities form an integral part of the Gibbs & Hill corrective action as stated by CYGNA. Recommendations made in the Management review report are based on a study of surveillance and internal audit reports. The QA corrective action system is derived from results of surveillance and internal audit findings and is not dependant on recommendations of the Management Review Team.

Very truly yours,

GIBBS & HILL, Inc.



Robert E. Ballard, Jr.
Project Manager

^{W&H BY}
REBa-MSM-BCz:lc

1 Letter + 1 Attachment

CC: ARMS (B&R Site) OL 1A

W. Williams (CYGNA, CA) 1L 1A

D. Wade (TUSI Site) 1L 1A

G. Grade (CPPE Site) 1L 1A

S. Bibb (CYGNA, Boston) 1L, 1A

DESIGN AND ENGINEERING
SURVEILLANCE RECORD SHEET

Project: Comanche Peak S.E.S. G&H Job No.: 2323
Client: Texas Utilities Services Inc. Project Manager: R.E. Hersperrer
Job Engineer: E. Horovitz Squad Leader: _____

Document Identification:

Title: Flow Diagram - Steam Generator Feedwater System
Number: 2323-MI-0203 Issue Date: 5-7-75
Rev./Issue/Amend. No.: _____ Date: 4-15-77

Design Review performed: Yes No N/A

Comments: See comments as noted on the Drawing

Corrective action required: Yes No N/A

Comments: Respond to comments and resubmit.

Signature P.S. for J. Justice Date 5-13

Completion of corrective action verified: Yes No N/A

Comments: None

Signature P.S. for J. Justice Date 6-7

DESIGN AND ENGINEERING
SURVEILLANCE RECORD SHEET

Project: Comanche Peak S.E.S. G&H Job No.: 2323
Client: Texas Utilities Services Inc. Project Manager: R.E. Hersperger
Job Engineer: A.K. Jain Squad Leader: _____

Document Identification:

Title: Containment Polar Crane
Number: 2323-MS-39 Issue Date: 1-8-76
Rev./~~Issue~~ No.: 2 Date: 1-23-76
Design Review performed: Yes No N/A
Comments: None

C Corrective action required: Yes No N/A

Comments: None

Signature A. S. for J. Jusko Date 6-9-77

Completion of corrective action verified: Yes No N/A

Comments: _____

Signature _____ Date _____

DESIGN AND ENGINEERING
SURVEILLANCE RECORD SHEET

(GA)

Project: COMANCHE PEAK S.E.S. G&H Job No.: 2323
Client: TEXAS UTILITIES SERVICES, INC. Project Manager: R. E. Hersperger
Job Engineer: A. K. Jain Squad Leader: _____

Document Identification:

Title: Service Water Pumps

Number: 2323-MS-10 Issue Date: 12-27-74

Rev./Issue/Amend. No.: _____ Date: _____

Design Review performed: Yes No N/A

Comments: See comment on Design Review-Specification-Record Form.

Corrective action required: Yes No N/A

Comments: Comment can be resolved in the evaluation or purchasing stage.

Signature *J. Shaker* Date 5-5-75

Completion of corrective action verified: Yes No N/A

Comments: _____

Signature _____ Date _____

DESIGN AND ENGINEERING
SURVEILLANCE RECORD SHEET

Project: Comanche Peak G&H Job No.: 2323Q
Client: TUSI Project Manager: R. E. Hersperger
Job Engineer: E. G. Nikitiadis Squad Leader: _____

Document Identification:

Title: Auxiliary Feedwater System
Number: 2323-MS-7 Issue Date: 9/16/74

Rev./Issue/Amend. No.: None Date: _____

Design Review performed: Yes No N/A

Comments: Refer to design review comments sheet.

Corrective action required: Yes No N/A

Comments: Per design review comments.

Signature *J. J. [unclear]* Date 11/9/74

Completion of corrective action verified: Yes No N/A

Comments: _____

Signature _____ Date _____

Texas Utilities Services Inc.
CLIENT

Comanche Peak S.E.S.
PROJECT

2323
G & H JOB N

Movements for Exp. Joint Specification Nuclear
CALCULATION DESCRIPTION

403 REV. 3
CALCULATION NO.

2/23/78
DATE

COMMENTS ARE AS NOTED ON CALCULATION SHEETS EXCEPT AS STATED HEREIN:

NOTE: ALL COMMENTS ARE TO BE MADE ON THE ORIGINAL SHEETS
AND NOT ON THIS COPY. ALL COMMENTS SHOULD BE MADE
ON THE ORIGINAL SHEETS.

COMMENTS ARE AS NOTED

REQUIRED ACTION RESPOND TO COMMENTS & REVISIONS.

RECEIVED
MAY 3 1978
G & H QUALITY ASSURANCE

R.K. Minis
DESIGN REVIEWER

5/3/78
DATE

REQUIRED ACTION SATISFACTORILY COMPLETED YES NO

COMMENTS NONE

PAR
6/23/78
R.K. Minis
DESIGN REVIEWER

6/23/78
DATE

TITLE Movements for Exp. Joint Specification Nuclear
 JOB NO. 2323
 CALC. NO. 403 Rev. 3
 PREPARED BY MLF

DESIGN REVIEW PROCEDURE
 MECHANICAL CHECKLIST - CALCULATIONS (Ref. DC-10)

<u>ITEM</u>	<u>CONSIDERATION</u>
Prior signoff, checking properly completed	✓
Previous comments have been incorporated	✓
Previous conditions, including sources are listed; inputs are correctly selected	✓
Scope, Purpose: covers all intended work, no interface gaps, no overlaps; purpose is stated	✓
Assumptions are listed, clearly defined, reasonable and marked for re-verification (later in design)	✓
References including other calculations and sources, are listed	✓
Design method is accepted practice; formulas applicable and defined	✓
General approach and accuracy are reasonable; output reasonable compared to inputs	✓
Spot check of mathematics indicates satisfactory solution; or parallel check by a simplified method	✓

TITLE Movements for Exp joints Spec. Nuclear

JOB NO. 2323

CALC. NO. 403 Rev. 3

PREPARED BY HLP

DESIGN REVIEW PROCEDURE
MECHANICAL CHECKLIST - CALCULATIONS (Ref. DC-10)

<u>ITEM</u>	<u>CONSIDERATION</u>
Consistent with other similar mechanical calculations	/
Void or superseded calculations have been properly dispensed	/
Conformance to ASME code requirements	N/A
ASME code classification is proper	N/A
Conforms to PSAR, AEC Regulatory Guides	N/A
Conformance to project criteria	/
Conforms to other criteria, such as NSSS manufacturer's criteria	N/A
Results to be used in design are identified: complete equipment parameters are listed	/
Interface with other disciplines has been accomplished	/
Properly indexed and filed	/

JOB NO. 2323
CALC. NO. 403 REV. 3
PREPARED BY ALP
TITLE Movements for Gap Joint Spec. Nuclear

DESIGN REVIEW PROCEDURE
MECHANICAL CHECKLIST - CALCULATIONS (Ref. DC-10)

Note: Design reviewer's signature on Design Review Record DC-10, and design reviewer's signature on first sheet of calculations (DC-10), confirms that design reviewer has considered each item on the checklist.

✓

Signifies design reviewer's completion of review (comments to be made in accordance with DC-10).

NA

Not Applicable

Date 2/23/78
 Calc By HLF
 Ck'd/Approved By [Signature]
 Subject MOVEMENTS FOR EXP. JOINT SPECIFICATION (NUCLEAR)

Gibbs & Hill, Inc.
 ENGINEERS, DESIGNERS, CONSTRUCTORS
 NEW YORK

9-22-78 Filing Code 4013
 Sheet No. 1 Of 13
 G & H Job No. 2323-00
 Ref. Dwg./Spec. No. 2323-MS-71A

2. PROBLEM

DETERMINE TOTAL PIPE DISPLACEMENTS (THERMAL AND SEISMIC) FOR EXPANSION JOINT DESIGN. THE VALUES DETERMINED WILL BE ENTERED INTO THE DATA SHEETS OF REFERENCE SPECIFICATION.

NUCLEAR SAFETY RELATED EQUIPMENT

6. GIVEN DATA

THERMAL PIPE DISPLACEMENTS FOR PLANT FAULTED CONDITION - DATA RECEIVED FROM FROM APPLIED MECHANICS (A.R.) ON 12/1/76 & 12/8/76
DISPLACEMENTS

<u>EXP. JNT. TAG NUMBER</u>	<u>DESCRIPTION</u>	<u>AXIAL</u>	<u>LATERAL</u>	<u>ANGULAR</u>
RHEXVT-03	VALVE ISO. TANK	0.5" (COMP)	0.15"	0.001 RADS (0.06°)
RHEXVT-04	OUTLET (RHR)			
CTEXVT-03	VALVE ISO. TANK	0.8" (COMP)	0.007"	0.15°
CTEXVT-04	OUTLET (CSS)			
SWEXSW-01	S.W. PUMP	0.15" (COMP)	0.15"	0.01 RADS (0.6°)
SWEXSW-02	DISCHARGE			

SEISMIC BUILDING DISPLACEMENTS - REF. MEMO FROM STRUCTURAL DATED 12-10-77 (ATTACHED)

<u>BUILDING</u>	<u>ELEV.</u>	<u>ΔX</u>	<u>ΔY</u>	<u>ΔZ</u>
FUEL BLDG.	826'-6"	±0.034"	±0.037"	±0.034"
SAFEGUARDS	803'-3"	±0.055"	±0.109"	±0.038"
CONTAINMENT	826'-6"	±0.137"	±0.204"	±0.138"
S.W. INTAKE STRUCTURE	800'-0"	±0.014"	±0.012"	±0.008"

BUILDING DISPLACEMENTS FOR 1/2 SSE. ARE EQUAL TO 0.6 x S.S.E. DISPLACEMENTS - FROM STRUCTURAL DEPT DESIGN DOCUMENTS: 1. REACTOR, SAFEGUARDS, AUXILIARY & ELECTRICAL BUILDINGS RELATIVE DISPLACEMENTS 2. FUEL BUILDING & S. WATER INTAKE STRUCTURE RELATIVE DISPLACEMENTS

Date 2/23/78
Calc By HLF
Calc/Approved By G.M.
Subject MOVEMENTS FOR EXP. JOINT SPECIFICATION
(NUCLEAR)

Gibbs & Hill, Inc.
ENGINEERS, DESIGNERS, CONSTRUCTORS
NEW YORK

Filing Code 403
Sheet No. 2 of 13
G & H Job No. 2323-G

Ref. Dwg./Spec. No. MS-71A

C. ASSUMPT NUCLEAR SAFETY UNIT

1. THERMAL DISPLACEMENTS OF FUEL TRANSFER TUBE, GUARD PIPES AND PENETRATION SLEEVES ARE NEGLIGIBLE AND ARE ASSUMED ZERO.
2. SEISMIC DISPLACEMENTS ARE RELATIVE ~~WITH RESPECT TO GROUND DUE TO SAFE SHUT-DOWN EARTHQUAKE (SSE)~~ TO GROUND. | REV. 3
3. FOR SEISMIC GIVEN DATA, ΔY IS VERTICAL, ΔX AND ΔZ ARE IN HORIZONTAL PLANE AS DEFINED IN SKETCHES.
4. MAXIMUM SEISMIC DISPLACEMENT BETWEEN TWO STRUCTURES OCCURS WHEN STRUCTURES ARE AT MAXIMUM DISPLACEMENT IN OPPOSITE DIRECTIONS
5. SEISMIC DISPLACEMENT ARE DUE TO THE FOLLOWING BUILDING MOTION:
(a) VALVE ISO. TANK EXP. JOINTS: CONTAINMENT AND SAFEGUARDS
(b) FUEL TRANSFER TUBE EXP. JOINTS: CONTAINMENT AND FUEL BLOC.
(c) S.W. PUMP DISCH. EXP. JOINTS: S.W. INTAKE STRUCTURE
6. ONLY DISPLACEMENTS FOR UNIT 1 ARE CALCULATED. UNIT 2 TO 4 DISPLACEMENTS ARE ASSUMED EQUAL TO UNIT 1.
7. THE LATERAL THERMAL PIPE DISPLACEMENTS GIVEN ARE THE RESULTANTS OF THE LATERAL PIPE MOVEMENTS IN THE HORIZONTAL AND VERTICAL DIRECTIONS IN PLANE PERPENDICULAR TO PIPE. ASSUME THAT THE THERMAL LATERAL DISPLACEMENTS ARE IN SAME DIRECTION AS THE RESULTANT SEISMIC LATERAL MOTIONS TO OBTAIN THE MAXIMUM TOTAL SEISMIC-THERMAL LATERAL DISPLACEMENTS.
8. ASSUME NO ANGULAR MOVEMENT (BENDING) DUE TO SEISMIC ACTION
9. ASSUME THAT DISPLACEMENT DUE TO SEISMIC RESPONSE OF PIPING IS 50% OF DISPLACEMENT OF SEISMIC MOTION OF BUILDINGS. (PER M. GIDEN - APPL. MECH. - MEMO DATED 6/13/78.)
10. ~~ASSUME INITIAL DEFLECTION DUE TO CONSTRUCTION TOLERANCE IS 1/16 INCH (0.063 inch) FOR LINEAR MOVEMENTS AND 0.1 DEGREE FOR ANGULAR MOVEMENTS~~

DATE: 5/31/78

TO: E.R. Rock

FROM: J. Jusko

SUBJECT: TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
1980 - 82 - 2300 MW INSTALLATION
DESIGN REVIEW ACTION

DAT
H. R. Rock
your comment
in Red.
This will be
Final -
Thank
S

Please be advised that the document(s) listed below have been returned by Design Review for corrections.

Written response to the design review comments by applicable discipline engineer must be submitted to QA Department not later than 6/7/78.

DOC. NO. & REV. / ~~ISSUE NO.~~

TITLE

401--7

3

Movements for Exp . Joint Specification
NUclear

*indicate attachments

JJ/JC

DESIGN REVIEW - CALCULATIONS - RECORD FORM

Tex's Utilities Services Inc.
CLIENT

Comanche Peak S.E.S.
PROJECT

2323
G & M JOB NO.

Movements for Exp. Joint Specification Nuclear

CALCULATION DESCRIPTION

402-7 Rev. 3
CALCULATION NO.

2/23/78

DATE

COMMENTS ARE AS NOTED ON CALCULATION SHEETS EXCEPT AS STATED HEREIN:

NOTE: ACCORDING TO QA DEPT, ONLY REV. 0 OF THIS CALCULATION HAS BEEN DESIGN REVIEWED. HOWEVER, CALC. ACTUALLY REVIEWED PREVIOUSLY WAS REV. 2.

COMMENTS AS NOTED.

REQUIRED ACTION

RESPOND TO COMMENTS & RESUBMIT.

RECEIVED
MAY 31 1978
G & H QUALITY ASSURANCE

PR
5/29/78

R.K. Minnie

DESIGN REVIEWER

5/31/78
DATE

REQUIRED ACTION SATISFACTORILY COMPLETED

YES

NO

COMMENTS

DESIGN REVIEWER

DATE

DESIGN AND ENGINEERING
SURVEILLANCE RECORD SHEET

Project: Comanche Peak S.E.S. G&H Job No.: 2323
Client: Texas Utilities Services Inc. Project Manager: H.R. ROCK
Job Engineer: E Korovitz Squad Leader: _____

Document Identification:

Title: Movements for Exp. Joint Spec. Nuclear

Number: 401-7 Issue Date: 2/23/78

Rev./Issue/Amend. No.: 3 Date: _____

Design Review performed: Yes No N/A

Comments: See design review form.

C

Corrective action required: Yes No N/A

Comments: Revise and resubmit.

Signature J. Holtzberg Date 5/3

Completion of corrective action verified: Yes No N/A

Comments: _____

C

Signature _____ Date _____

TITLE Movements for Exp. Joint Specification Nuclear
 JOB NO. 2323
 CALC. NO. 401-7 Rev. 3
 PREPARED BY HLF

DESIGN REVIEW PROCEDURE
 MECHANICAL CHECKLIST - CALCULATIONS (Ref. DC-10)

<u>ITEM</u>	<u>CONSIDERATION</u>
Prior signoff, checking properly completed	✓
Previous comments have been incorporated	✓
Previous conditions, including sources are listed; inputs are correctly selected	✓
Scope, Purpose: covers all intended work, no interface gaps, no overlaps; purpose is stated	✓
Assumptions are listed, clearly defined, reasonable and marked for re-verification (later in design)	✓
References including other calculations and sources, are listed	✓
Design method is accepted practice; formulas applicable and defined	✓
General approach and accuracy are reasonable; output reasonable compared to inputs	✓
Spot check of mathematics indicates satisfactory solution; or parallel check by a simplified method	✓

TITLE Movements for Exp joints Spec. Nuclear

JOB NO. 2323
CALC. NO. 401-7 Rev. 3
PREPARED BY ALF

DESIGN REVIEW PROCEDURE
MECHANICAL CHECKLIST - CALCULATIONS (Ref. DC-10)

<u>ITEM</u>	<u>CONSIDERATION</u>
Consistent with other similar mechanical calculations	✓
Void or superseded calculations have been properly dispensed	✓
Conformance to ASME code requirements	NA
ASME code classification is proper	NA
Conforms to PSAR, AEC Regulatory Guides	NA
Conformance to project criteria	✓
Conforms to other criteria, such as NSSS manufacturer's criteria	NA
Results to be used in design are identified: complete equipment parameters are listed	✓
Interface with other disciplines has been accomplished	✓
Properly indexed and filed	✓

TITLE Movements for Exp. Joint Spec. Nuclear
JOB NO. 2323
CALC. NO. 401-7 REV. 3
PREPARED BY ALP

DESIGN REVIEW PROCEDURE
MECHANICAL CHECKLIST - CALCULATIONS (Ref. DC-10)

Note: Design reviewer's signature on Design Review Record DC-10, and design reviewer's signature on first sheet of calculations (DC-10), confirms that design reviewer has considered each item on the checklist.

✓ Signifies design reviewer's completion of review (comments to be made in accordance with DC-10).

NA Not Applicable

Date 2/23/78
 Calc By HLE
 Check/Approved By BQM
 Subject MOVEMENTS FOR EXP. JOINT SPECIFICATION (NUCLEAR)

Gibbs & Hill, Inc.
 ENGINEERS, DESIGNERS, CONSTRUCTORS
 NEW YORK

REV#3
 Filing Code 401-7
 Sheet No. 1 of 13
 G & H Job No. 2323-00
 Ref. Des./Spec. No. 2323-MS-71A

a. PROBLEM

DETERMINE TOTAL PIPE DISPLACEMENTS (THERMAL AND SEISMIC) FOR EXPANSION JOINT DESIGN. THE VALUES DETERMINED WILL BE ENTERED INTO THE DATA SHEETS OF REFERENCE SPECIFICATION.

b. GIVEN DATA

NUCLEAR SAFETY RELATED EQUIPMENT

- THERMAL PIPE DISPLACEMENTS - FROM APPLIED MECHANICS (A.P.) FOR PLANT FAULTED CONDITION

EXP. JNT. TAG NUMBER	DESCRIPTION	DISPLACEMENTS		
		AXIAL	LATERAL	ANGULAR
RHEXVT-03 RHEXVT-04	VALVE ISO. TANK OUTLET (RHR)	0.5" (COMP)	0.15"	0.001 RADS (0.06°)
CTEXVT-03 CTEXVT-04	VALVE ISO. TANK OUTLET (CSS)	0.8" (COMP)	0.007"	0.15°
SWEXSW-01 SWEXSW-02	S.W. PUMP DISCHARGE	0.15" (COMP)	0.15"	0.01 RADS (0.6°)

SEISMIC BUILDING DISPLACEMENTS - REF. MEMO FROM STRUCTURAL DATED 12-10-77 (ATTACHED)

BUILDING	ELEV.	ΔX	ΔY	ΔZ
FUEL BLDG.	826'-6"	$\pm 0.034"$	$\pm 0.037"$	$\pm 0.034"$
SAFEGUARDS	803'-3"	$\pm 0.055"$	$\pm 0.109"$	$\pm 0.038"$
CONTAINMENT	826'-6"	$\pm 0.137"$	$\pm 0.204"$	$\pm 0.138"$
S.W. INTAKE STRUCTURE	800'-0"	$\pm 0.014"$	$\pm 0.012"$	$\pm 0.008"$

BUILDING DISPLACEMENTS FOR 1/2 SSE ARE EQUAL TO 0.6 x S.S.E. DISPLACEMENTS - FROM STRUCTURAL DEPT (EJBO)

GIVE REFERENCE (MEMO, ETC.)

GIVE REFERENCE (MEMO, ETC.)

Date 2/23/78
Calc By HLF
Chk/Aspd. By G.M.

Gibbs & Hill, Inc.
ENGINEERS, DESIGNERS, CONSTRUCTORS
New York

REV
Filing Code 401-7
Sheet No. 2 of 13
G & H Job No. 2323-04

Ref. Des./Spec. No. MS-71A

Subject
ASSUMPT NUCLEAR SAFETY RELATED


1. THERMAL DISPLACEMENTS OF FUEL TRANSFER TUBE, GUARD PIPES AND PENETRATION SLEEVES ARE NEGLIGIBLE AND ARE ASSUMED ZERO.
2. SEISMIC DISPLACEMENTS ARE RELATIVE ~~WITH RESPECT TO GROUND DUE TO SAFE SHUT-DOWN EARTHQUAKE (SSE)~~ TO GROUND.
3. FOR SEISMIC GIVEN DATA, ΔY IS VERTICAL, ΔX AND ΔZ ARE IN HORIZONTAL PLANE AS DEFINED IN SKETCHES.
4. MAXIMUM SEISMIC DISPLACEMENT BETWEEN TWO STRUCTURES OCCURS WHEN STRUCTURES ARE AT MAXIMUM DISPLACEMENT IN OPPOSITE DIRECTIONS
5. SEISMIC DISPLACEMENT ARE DUE TO THE FOLLOWING BUILDING MOTIONS:
(a) VALVE ISO. TANK EXP. JOINTS : CONTAINMENT AND SAFEGUARDS
(b) FUEL TRANSFER TUBE EXP. JOINTS : CONTAINMENT AND FUEL BLDG.
(c) S.W. PUMP DISCR. EXP. JOINTS : S.W. INTAKE STRUCTURE
6. ONLY DISPLACEMENTS FOR UNIT 1 ARE CALCULATED. UNIT 2 TOTAL DISPLACEMENTS ARE ASSUMED EQUAL TO UNIT 1.
7. THE LATERAL THERMAL PIPE DISPLACEMENTS GIVEN ARE THE RESULTANTS OF THE LATERAL PIPE MOVEMENTS IN THE HORIZONTAL AND VERTICAL DIRECTIONS IN PLANE PERPENDICULAR TO PIPE. ASSUME THAT THE THERMAL LATERAL DISPLACEMENTS ARE IN SAME DIRECTION AS THE RESULTANT SEISMIC LATERAL MOTIONS TO OBTAIN THE MAXIMUM TOTAL SEISMIC-THERMAL LATERAL DISPLACEMENTS.
8. ASSUME NO ANGULAR MOVEMENT (BENDING) DUE TO SEISMIC ACTION
9. ASSUME THAT DISPLACEMENT DUE TO SEISMIC RESPONSE OF PIPING IS 50% OF DISPLACEMENT OF SEISMIC MOTION OF BUILDINGS. (PER M. GIDEN - APPL. MERN.)
10. ~~ASSUME INITIAL DEFLECTION DUE TO CONSTRUCTION TOLERANCE IS 1/16 INCH (0.063 inch) FOR LINEAR MOVEMENTS AND 0.1 DEGREE FOR ANGULAR MOVEMENTS~~

REV.
3

GIVE REF.
(MEMO, ETC.)

Date 2/23/78
 Calc By HLE
 Ck'd/Aspd. By AM
 Subject

d. SOLUTION **NUCLEAR SAFETY RELATED EQUIPMENT**



- ① FUEL TRANSFER TUBES
- ② VALVE ISOLATION TANKS
- ③ SERVICE WATER PUMPS DISCHARGES

x, z, y - COORDINATE SYSTEMS FOR WHICH SEISMIC DISPLACEMENTS ARE GIVEN

z', z'', y' - STANDARDIZED COORDINATE SYSTEM FOR REFERENCE

ARRANGEMENT SKETCH SHOWING RELATIVE LOCATION OF COMPONENTS REQUIRING EXPANSION JOINTS.

SEE ATTACHED FIGURES MS-71A-2, MS-71A-5, AND MS-71A-7 FOR EXPANSION JOINT ARRANGEMENTS.

Date 2/23/78
 Copy By H.F.
 Chk'd/Approved By SM
 Subject

NUCLEAR SAFETY RELATED EQUIPMENT

A. CALCULATION OF EXPANSION JOINT DISPLACEMENTS DUE TO SEISMIC (SSE) BUILDING MOVEMENTS.

1. FUEL TRANSFER TUBE

STD. COOR. DIRECTION	CONTAINMENT GIVEN		FUEL BLDG. GIVEN		MAXIMUM RELATIVE DISPLACEMENT	EXP. JOINT MOVEMENT DESCRIPTION
	COORD. DIR.	DISPL.	COORD. DIR.	DISPL.		
$\Delta x'$	Δz	$\pm 0.138''$	Δx	$\pm 0.034''$	$\pm 0.172''$	LATERAL
$\Delta z'$	Δx	$\pm 0.137''$	Δz	$\pm 0.034''$	$\pm 0.171''$	AXIAL
$\Delta y'$	Δy	$\pm 0.204''$	Δy	$\pm 0.037''$	$\pm 0.241''$	LATERAL

TOTAL LATERAL DISPLACEMENT IS THE RESULTANT OF $\Delta x'$ AND $\Delta y'$ COMPONENTS

$$\Delta_{LAT} = \sqrt{(\Delta x')^2 + (\Delta y')^2} = \sqrt{0.0296 + 0.0581} = \sqrt{0.0877} = \underline{\underline{0.296''}}$$

2. SERVICE WATER PUMP DISCHARGE

STD. COOR. DIRECTION	S.W. INTAKE STRUCTURE GIVEN		MAXIMUM RELATIVE DISPLACEMENT	EXP. JOINT MOVEMENT DESCRIPTION
	COORD. DIR.	DISPL.		
$\Delta z'$	Δz	$\pm 0.008''$	$\pm 0.008''$	LATERAL
$\Delta z'$	Δx	$\pm 0.014''$	$\pm 0.014''$	AXIAL
$\Delta y'$	Δy	$\pm 0.012''$	$\pm 0.012''$	LATERAL


TOTAL LATERAL DISPLACEMENT IS THE RESULTANT OF $\Delta z'$ AND $\Delta y'$ COMPONENTS.

$$\Delta_{LAT} = \sqrt{(\Delta z')^2 + (\Delta y')^2} = \sqrt{(0.000064 + 0.000144)}^{1/2} = \sqrt{0.000208} = \underline{\underline{0.0144''}}$$

Date 9/23/70
 Calc By HLF
 Chk'd/Approved By ERM
 Subject NUCLEAR SAFETY RELATED EQUIPMENT

3. VALVE ISOLATION TANKS - REF. FOR ARRM'T, DWG. 2323-MI-0522

EXP. JOINT ORIENTATION
ARRANGEMENT SKETCH



TANK	EXP. JOINTS
A	CPI-CTEXVT-01 (INLET) CTEXVT-03 (OUTLET)
B	CPI-RHEXVT-01 (INLET) RHEXVT-03 (OUTLET)
C	CPI-RHEXVT-02 (INLET) RHEXVT-04 (OUTLET)
D	CPI-CTEXVT-02 (INLET) CTEXVT-04 (OUTLET)

$$\theta = (22^{\circ}-38') + (4^{\circ}-45') = 27^{\circ}-15' = 27.25^{\circ}$$

$$\phi = (22^{\circ}-30') - (4^{\circ}-45') = 17^{\circ}-45' = 17.75^{\circ}$$

STD. COORD. DIRECTION	CONTAINMENT GIVEN		SAFEGRS. BLDG GIVEN		MAXIMUM RELATIVE DISPLAC'NT
	COORD. DIR.	DISPL.	COORD. DIR.	DISPL.	
$\Delta X'$	ΔZ	$\pm 0.138''$	ΔX	$\pm 0.055''$	$\pm 0.193''$
$\Delta Z'$	ΔX	$\pm 0.137''$	ΔZ	$\pm 0.038''$	$\pm 0.175''$
$\Delta Y'$	ΔY	$\pm 0.204''$	ΔY	$\pm 0.109''$	$\pm 0.313''$


Date 2/25/78
 Calc By HLF
 Calc'd/Approved By SRM
 Subject

NUCLEAR SAFETY RELATED EQUIPMENT

3. VALVE ISO. TANKS (CONT.)

IN ORDER TO OBTAIN THE SEISMIC MOVEMENTS IN DIRECTION OF PIPING, COORDINATE ROTATIONS ARE REQUIRED SUCH THAT THE NEW COORDINATE X'' OF THE NEW COORDINATE SYSTEM (X'', Y'', Z'') COINCIDES WITH THE AXIAL DIRECTION OF EACH EXP. JOINT.

DETERMINING THE GENERAL COORDINATE ROTATION EQUATION:



$$X'' = X' \cos \alpha = Z' \sin \alpha$$

$$Z'' = X' \sin \alpha + Z' \cos \alpha$$

$$\Delta X'' = \Delta X' \cos \alpha - \Delta Z' \sin \alpha \quad (\text{EQN. 1})$$

$$\Delta Z'' = \Delta X' \sin \alpha + \Delta Z' \cos \alpha \quad (\text{EQN. 2})$$

$$\Delta y'' = \Delta y' \quad (\text{EQN. 3})$$

TANK DESIGNATION

VALUE OF ANGLE α

$\sin \alpha$

$\cos \alpha$

	A	B	C	D
VALUE OF ANGLE α	-27.25°	-17.75°	+17.75°	+27.25°
$\sin \alpha$	-0.458	-0.305	+0.305	+0.458
$\cos \alpha$	+0.889	+0.952	+0.952	+0.889

Date 2/23/78

Gibbs & Hill, Inc.
ENGINEERS, DESIGNERS, CONSTRUCTORS
New York

Filing Code 401-7
Sheet No. 7 of 13
G & H Job No. 2423-000

Calc By HLF
Chk/Asst. By BQM

Ref. Dwg./Spec. No. MS-71A

Subject
NUCLEAR SAFETY RELATED EQUIPMENT

3. VALVE ISO. TANKS (CONT.)

CALCULATION OF SEISMIC DISPLACEMENTS IN TRANSFORMED COORDINATE SYSTEM USING EQNS. 1, 2 AND 3

FROM SHEET 5 : $\Delta x' = \pm 0.193''$
 $\Delta z' = \pm 0.175''$
 $\Delta y' = \pm 0.313''$

FOR TANK A:

$\Delta x'' = (\pm 0.193)(0.889) - (\pm 0.175)(-0.458) = \pm 0.172 \pm 0.0802 = \pm 0.252''$
 $\Delta z'' = (\pm 0.193)(-0.458) + (\pm 0.175)(0.889) = \pm 0.0884 \pm 0.156 = \pm 0.244''$
 $\Delta y'' = \Delta y' = \pm 0.313''$

FOR TANK B:

$\Delta x'' = (\pm 0.193)(0.952) - (\pm 0.175)(-0.305) = \pm 0.184 \pm 0.0534 = \pm 0.237''$
 $\Delta z'' = (\pm 0.193)(-0.305) + (\pm 0.175)(0.952) = \pm 0.0589 \pm 0.167 = \pm 0.226''$
 $\Delta y'' = \Delta y' = \pm 0.313''$

FOR TANK C:

$\Delta x'' = (\pm 0.193)(0.952) - (\pm 0.175)(0.305) = \pm 0.184 \pm 0.0534 = \pm 0.237''$
 $\Delta z'' = (\pm 0.193)(0.305) + (\pm 0.175)(0.952) = \pm 0.0589 \pm 0.167 = \pm 0.226''$
 $\Delta y'' = \Delta y' = \pm 0.313''$

FOR TANK D:

$\Delta x'' = (\pm 0.193)(0.889) - (\pm 0.175)(0.458) = \pm 0.172 \pm 0.0802 = \pm 0.252''$
 $\Delta z'' = (\pm 0.193)(0.458) + (\pm 0.175)(0.889) = \pm 0.0884 \pm 0.156 = \pm 0.244''$
 $\Delta y'' = \Delta y' = \pm 0.313''$

Date 2/23/78
Calc By HLF
Chk'd/Asst. By
Subject

Gibbs & Hill, Inc.
ENGINEERS, DESIGNERS, CONSTRUCTORS
New York

Filing Code 401-1
Sheet No. 8 of 13
G & H Job No. 2322-001
Ref. Des./Spec. No. MS-71A

NUCLEAR SAFETY RELATED EQUIPMENT

CALCULATION OF RESULTANT LATERAL DISPLACEMENTS (MAGNITUDE):

$$\Delta LAT = \sqrt{(\Delta x)^2 + (\Delta y)^2}$$

FOR TANK A: $\Delta LAT = [(0.244)^2 + (0.313)^2]^{1/2} = (0.1575)^{1/2} = 0.397''$

FOR TANK B: $\Delta LAT = [(0.226)^2 + (0.313)^2]^{1/2} = (0.149)^{1/2} = 0.386''$

FOR TANK C: $\Delta LAT = [(0.226)^2 + (0.313)^2]^{1/2} = 0.386''$

FOR TANK D: $\Delta LAT = [(0.244)^2 + (0.313)^2]^{1/2} = 0.397''$

SEISMIC RESPONSE MOVEMENTS

DISPLACEMENTS DUE TO VIBRATORY RESPONSE TO BUILDING

MOVEMENTS ARE ASSUMED 50% OF SEISMIC DISPLACEMENTS

DUE TO BUILDING MOTION.

Date 2-23-78

Gibbs & Hill, Inc.
ENGINEERS, DESIGNERS, CONSTRUCTORS
NEW YORK

Filing Code 401-7 1243

Calc By H.L.F.

Sheet No. 9 of 13

Calc/Approved By G.M. L. S. / EN

G & H Job No. 2323-001

Subject MS-71A

NUCLEAR SAFETY RELATED EQUIPMENT

B. CALCULATION OF EXPANSION JOINT DISPLACEMENTS DUE TO SEISMIC (1/2 S.S.E.) BUILDING MOVEMENTS

1. FUEL TRANSFER TUBE

FROM PART A.1, EXPANSION JOINT DISPLACEMENTS FOR S.S.E. ARE:

$$\text{AXIAL} = \pm 0.171" \quad \text{LATERAL} = \pm 0.296"$$

DISPLACEMENTS FOR 1/2 S.S.E. ARE:

$$\text{AXIAL} = \pm (0.6)(0.171) = \pm 0.103"$$

$$\text{LATERAL} = \pm (0.6)(0.296) = 0.178"$$

2. SERVICE WATER PUMP DISCHARGE

FROM PART A.2, EXPANSION JOINT DISPLACEMENTS FOR S.S.E. ARE:

$$\text{AXIAL} = \pm 0.014" \quad \text{LATERAL} = 0.0144"$$

DISPLACEMENTS FOR 1/2 S.S.E. ARE:

$$\text{AXIAL} = \pm (0.6)(0.014) = \pm 0.008"$$

$$\text{LATERAL} = \pm (0.6)(0.014) = 0.008"$$

3. VALVE ISOLATION TANKS

FROM PART A.3, EXPANSION JOINT DISPLACEMENTS FOR S.S.E. ARE:

	<u>AXIAL</u>	<u>LATERAL</u>
TANK A	$\pm 0.252"$	0.397"
B	$\pm 0.237"$	0.386"
C	$\pm 0.237"$	0.386"
D	$\pm 0.252"$	0.397"

Date: 2-23-78

Gibbs & Hill, Inc.
ENGINEERS, DESIGNERS, CONSTRUCTORS
NEW YORK

Filing Code 401-7

Code By: HLF

Sheet No. 10 of 13

Checked/Approved By: CAM/SJR

G & H Job No. 2223-001


Subject: MS-71A

DISPLACEMENTS FOR 1/2 S.S.E. ($\Delta 1/2$ S.S.E. = Δ 0.5 S.S.E.)

ARE:

	AXIAL	LATERAL
TANK A	$\pm 0.151"$	0.238"
B	$\pm 0.142"$	0.232"
C	$\pm 0.142"$	0.232"
D	$\pm 0.151"$	0.238"

C. CALCULATION OF FUEL TRANSFER TUBE EXPANSION JOINT THERMAL DISPLACEMENTS



THERMAL CHANGE IN LENGTH $\Delta L = L_0 \alpha \Delta T$
 WHERE L_0 = ORIGINAL LENGTH, INCHES, α = COEFFICIENT OF THERMAL EXPANSION IN/IN/°F (FROM ASME CODE), ΔT = CHANGE IN TEMPERATURE (FROM 70°F), °F.

$L_{03} = 15"$ (FROM ANCHOR), $L_{01} = 51"$, $L_{02} = 132"$, $L_{04} = 212"$

1. NORMAL & UPSET PLANT CONDITIONS:

ASSUME TEMPERATURE IS 180° (MAX. TEMPERATURE OF WATER IN REFUELING CAVITY & TRANSFER CANAL)

$\alpha = 9.30 \times 10^{-6}$ IN/IN/°F, $\Delta T = 180^\circ - 70^\circ = 110^\circ$ F

$\Delta L_3 = 15 (9.30 \times 10^{-6}) (110) = 0.015"$, $\Delta L_1 = 0.052"$, $\Delta L_2 = 0.135"$

$\Delta L_4 = 0.217"$

2. EMERGENCY & FAULTED PLANT CONDITIONS:

ASSUME TEMPERATURE IS 280°F (CONTAINMENT TEMPERATURE FOR THESE CONDITIONS)

$\alpha = 9.45 \times 10^{-6}$, $\Delta T = 280^\circ - 70^\circ = 210^\circ$ F

NUCLEAR SAFETY RELATED EQUIPMENT

Date 2-23-78
 Calc By H.L.F.
 Calc/Asst. By SAALISS
 Subject

Gibbs & Hill, Inc.
 ENGINEERS, DESIGNERS, CONSTRUCTORS
 NEW YORK



Filing Code 401-7RJ-3
 Sheet No. 11 of 13
 G & H Job No. 2323-001
 MS-71A
 Ref. Desg./Spec. No.

$\Delta L_3 = 0.130"$, $\Delta L_1 = 0.101"$, $\Delta L_2 = 0.262"$, $\Delta L_4 = 0.421"$

**SUMMARY OF FUEL TRANSFER TUBE EXPANSION JOINT
 THERMAL DISPLACEMENTS (AXIAL)**

	FHEXTT-03	FHEXTT-01	FHEXTT-02	FHEXTT-04
NORMAL ↑ UPSET	0.015" (COMPR.)	0.052" (COMPR.)	0.135" (EXT.)	0.217" (EXT.)
EMERGENCY ↓ FAULTED	0.130" (COMPR.)	0.101" (COMPR.)	0.262" (EXT.)	0.421" (EXT.)

NUCLEAR SAFETY RELATED EQUIPMENT



Date: 2-23-78

Code By: HLF

Chk'd/Approved By: SAJ/SJI

Gibbs & Hill, Inc.

ENGINEERS, DESIGNERS, CONSTRUCTORS

New York

Filing Code: 401-7 R43

Sheet No. 12 of 13

G & H Job No. 2323-001

MS-71A

Subject: NUCLEAR SAFETY RELATED EQUIPMENT

e. SUMMARY
 TABULATION OF DISPLACEMENTS
 (LINEAR DISPL. IN INCHES, ANGULAR DISPL. IN DEGREES)

	RHR VALVE ISOLATION TKS				CSS VALVE ISOLATION TKS				FUEL TRANSR TUBE	SSW PUMP DISCH.
	TANK B RHEXVT- 01	TANK C RHEXVT- 02	TANK B RHEXVT- 03	TANK C RHEXVT- 04	TANK A CTEXVT- 01	TANK D CTEXVT- 02	TANK A CTEXVT- 03	TANK D CTEXVT- 04		
AXIAL COMP	0	0	0.500	0.500	0	0	0.800	0.800	SEE SH. II	0.150
THERMAL	0.237	0.237	0.237	0.237	0.252	0.252	0.252	0.252	0.171	0.014
* BLDG	0.119	0.119	0.119	0.119	0.126	0.126	0.126	0.126	0.086	0.007
* VIBR	0.142	0.142	0.142	0.142	0.151	0.151	0.151	0.151	0.103	0.008
* BLDG	0.071	0.071	0.071	0.071	0.076	0.076	0.076	0.076	0.051	0.004
* VIBR	0	0	0	0	0	0	0	0	SEE SH. II	0
AXIAL EXT.	0.237	0.237	0.237	0.237	0.252	0.252	0.252	0.252	0.171	0.014
THERMAL	0.119	0.119	0.119	0.119	0.126	0.126	0.126	0.126	0.086	0.007
* BLDG	0.142	0.142	0.142	0.142	0.151	0.151	0.151	0.151	0.103	0.008
* VIBR	0.071	0.071	0.071	0.071	0.076	0.076	0.076	0.076	0.051	0.004
LATERAL	0	0	0.150	0.150	0	0	0.007	0.007	0	0.150
THERMAL	0.386	0.386	0.386	0.386	0.597	0.597	0.597	0.597	0.290	0.014
* BLDG	0.193	0.193	0.193	0.193	0.199	0.199	0.199	0.199	0.148	0.007
* VIBR	0.232	0.232	0.232	0.232	0.238	0.238	0.238	0.238	0.178	0.008
* BLDG	0.116	0.116	0.116	0.116	0.119	0.119	0.119	0.119	0.089	0.004
* VIBR	0	0	0.006	0.006	0	0	0.15	0.15	0	0.004
ANGULAR	0	0	0.06	0.06	0	0	0.15	0.15	0	0.004
THERMAL	0	0	0.06	0.06	0	0	0.15	0.15	0	0.004

NOTE - NO SEISMIC ANGULAR DISPL ARE POSTULATED.

* DISPLACEMENT DUE TO A SEISMIC EVENT IS EQUAL TO THE SUM OF THE

Date 2-23-78

Gibbs & Hill, Inc.
ENGINEERS, DESIGNERS, CONSTRUCTORS
NEW YORK

Filing Code 401-7 Rev 3

Code By H.L.F.

Sheet No. 13 of 13

Drawn/Approved By CAJ/SJR

G & H Job No. 2323-001

Subject Ref. Dwg./Spec. No. MS-71A

CONCLUSION

THE DISPLACEMENTS TABULATED ON SHEETS 11 & 12 WILL BE USED IN SPECIFICATION 2323-MS-71A "EXPANSION JOINTS - NUCLEAR" WHEN IT IS SENT OUT FOR BIDS.

NUCLEAR SAFETY RELATED EQUIPMENT

TEXAS UTILITIES GENERATING COMPANY
P. O. BOX 1008 - GLEN ROSE, TEXAS 75042

Rec. 7-2-84
Distribution
J.C. Minichiello
C. Wong
N. Williams
84012 PF

July 2, 1984

PROJECT FILE

CYGNA Energy Services
101 California Street
San Francisco, CA 94111

ATTENTION: Ms. Nancy Williams, Project Manager

COMANCHE PEAK STEAM ELECTRIC STATION
CPSES CYGNA REVIEW QUESTIONS
(PIPE SUPPORTS)

Reference: 1) June 29; Telecon between D. Rencher (TUGCO) and
J. Minichiello (CYGNA)

Dear Ms. Williams:

Below is TUGCO'S response to the above referenced telecon regarding Flare
Bevel Welds.

CYGNA Questions:

- a) It is our interpretation of existing weld standards that the effective throat of a flare bevel weld (t_e) is $5/16R$. Assuming $R=2t$, then $t_e=5/8t$. What justification does TUGCO have for using $t_e=t$ in flare bevel weld design?
- b) Please provide documentation which instructs engineers how to calculate the effective throat of a flare bevel weld with a fillet cap.

TUGCO Response:

- a) Per AWS D1.1, 1979 edition, figure 10.13.1.3B, an effective throat of t is specified (see attached). Based on the geometry of the joint, $t_e=t$ is a reasonable value.*
- b) Calculation of weld effective throat (in any joint) is based on the shortest distance from the root of the weld to the face of the weld. For a flare bevel with a fillet cap, the engineer uses this approach in calculating t_e . The example supplied to CYGNA for MS-1-003-013-C72K, shows this calculation is done.

SEARCHED	INDEXED
SERIALIZED	FILED
JUL 11 1984	
FBI - SAN FRANCISCO	
DATE LOGGED	8/1/84
LOG NO.	246
FILE	
GRASS IFT	

TEXAS UTILITIES GENERATING COMPANY

P. O. BOX 1002 · GLEN ROSE, TEXAS 79042

* Please note that the ASME code does not address flare bevel weld design.


If there are any further questions or comments, please contact Mr. George Grace at extension 500.


Very truly yours,

TEXAS UTILITIES GENERATING COMPANY



L. M. Popplewell
Engineering Manager


GG/jrf



Notes:

1. t = thickness of thinner section
2. Depth of bevel = t
3. Root opening 0 to 3/16 in. (4.8 mm)
4. Not prequalified for ϕ under 30°
5. Effective throat = t
6. Joint preparation for corner welds shall provide a smooth transition from one detail to another. Welding shall be carried continuously around corners, with corners fully built up and all starts and stops within flat faces.

Fig. 10.13.1.3B—Partial joint penetration prequalified box connections made by shielded metal arc, gas metal arc, or flux cored arc welding

Gibbs & Hill, Inc.

11 Penn Plaza
New York, New York 10001
212 760- 4438
Telex
Domestic 127636/968694
International 428813/234475
A Dravo Company

CYGNA	
JOB NO :	84042
DATE LOGGED:	7/2/84
LOG NO.:	H. 48
FILE:	21.1 mk. CR
CROSS REF. FILE:	21.34. CR. 104

June 29, 1984

GTN- 69176

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

Attention: Mr. J. B. George
Vice President/Project Gen. Mgr.

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323
MASS PARTICIPATION FRACTION SENSITIVITY STUDY
REF 1: GTN-69162 DATED JUNE 26, 1984
REF 2: CYGNA LETTER NO. 84042.008 DTD 6/24/84

cc: N. Williams
L. Wengert
J. Monchillo
84042/PF

By copy of this letter to Nancy Williams of CYGNA, attached is Item 1 and 2a corresponding to the plan of action established in reference 1. In particular Item 2a is the selection of problems for mass fraction re-analysis.

In accordance with reference 2, Gibbs & Hill will be contacting Dr. Gordon Bjorkman regarding the transfer of a magnetic tape of the input files for the selected problems. It is Gibbs & Hill's intent to adjust the execution files to be compatible to ADLPIPE version 2D34D and for economic reasons to analyze only the seismic inertia and anchor movement load cases.

Gibbs & Hill, Inc.

GTN-69176


-2-

June 29, 1984

Should you have any questions on the selected problems or our intended approach contact Henry W. Mentel.

Very truly yours,

GIBBS & HILL, Inc.



Robert E. Ballard, Jr.
Project Manager

9/6/84
REBa-HWMe:lc

1 Letter

CC: ARMS (B&R Site) OL 1A

~~W. Williams (CYGNA Calif.) 1L 1A~~

B. Bjorkman (CYGNA MA.) 1L 1A

G. Grace (CPPE Site) 1L 1A

D. Wade (TUSI Site) 1L 1A

P. M. Milam (TUSI NY) 1L 1A

MASS PARTICIPATION FRACTION SENSITIVITY STUDY
(Ref: GTN-69162 Dated June 26, 1984)

Plan of Action, Item 1

The simplified table of results of the Gibbs & Hill survey of mass participation presented in GTN-69098 dated June 11, 1984 was developed as follows:

- a. 272 Stress Analysis Problems (Large Bore - Gibbs & Hill New York As-Built Piping Stress Analysis Scope) were considered including problem revisions which brought the total to 300 problems.
- b. The mass participation percentages were calculated for each direction x, y and z. The method of calculation was to extract from the ADLPIPE analysis the system weight (taken from "shock" execution deck analysis), convert this to mass and then divide the square of the individual direction participation factors for each mode by this mass. This was done on a per mode basis with the cumulative mass fractions being calculated with successive modes. (Examples of these calculations and methodology are attached as part of item 2a.)
- c. The table of results indicates for this rough survey (the adjective rough being utilized since the 300 calculations were done expeditiously without the benefit of formal checking) the number of problems exhibiting a particular range of percent mass, i.e., Fraction = .26, therefore in the range of between 20 and 30 percent mass. The average was determined by using the median value of the range times the number of problems falling into that range and then divided by the total.

Upon further review of the raw data, this survey and its results has been subsequently refined. Specifically some 41 problems were discarded due to the fact that the results were misleading. This was a result of the incorrect total weight from ADLPIPE being utilizing. The total weight printed by ADLPIPE is based upon the input geometry and does not include concentrated weights identified in the seismic execution deck. With these problems discarded the data for the remaining 259 problems was converted into mass fraction plots (see Attachment I).

Upon review of these plots, the following averages are evident:

X Direction Mass Fraction	= .426
Y Direction Mass Fraction	= .341
Z Direction Mass Fraction	= .425
Combined X, Y, Z Mass Fraction	= .392

(Average taken of X, Y and Z for each problem, then plotted)

Plan of Action, Item 2a


Five problems have been selected for further analysis. This selection was performed on the basis of the criteria established in the proposed plan of action in GTN-69162 dated June 26, 1934.

Attachment 11 provides descriptive information on each of the problems.

ATTACHMENT I
MASS FRACTION PLOTS

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	HWK	6/25/84								
Checker										

MASS FRACTION
 X-DIRECTION DISTRIBUTION
 AVERAGE FRACTION = .426




Checking Method #

1 Line-by-line checking
 2 Alternative Calculation Results compared
 3 Identical Calculation Results compared
 4 Compare inputs and results of computer with corresponding inputs and results of similar codes

Gibbs & Hill, Inc. Job No. 2323 Client TUST/CASES
 Subject MASS FRACTIONS CHART 2 Y DIRECTION
 Calculation Number Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	WJH	6/25/89								
Checker										

MASS FRACTION
 Y-DIRECTION DISTRIBUTION
 AVERAGE FRACTION
 = .341




Checking Method #

- NUMBER OF PROBLEMS
- 1 Line-by-line checking
 - 2 Alternative Calculation Results compared
 - 3 Identical Calculation Results compared
 - 4 Compare inputs and results of computer with corresponding inputs and results of similar codes

Gibbs & Hill, Inc. Job No. 2323 Client TUST/CASES
 Subject MASS FRACTIONS CHART 3 Z DIRECTION
 Calculation Number Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	SMH	6/25/74								
Checker										


MASS FRACTIONS
 Z-DIRECTION DISTRIBUTION
 AVERAGE FRACTION
 = .425



Checking Method # 1 Line-by-line checking
 2 Alternative Calculation Results compared
 3 Identical Calculation Results compared
 4 Compare inputs and results of computer with corresponding inputs and results of similar codes

Gibbs & Hill, Inc. Job No. 2323 Client TUSI/CPSES
 Subject MASS FRACTIONS CHART 4 X, Y, Z AVERAGE
 Calculation Number Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	NAM	6/25/94								
Checker										



Checking Method #

- NUMBER OF RECORDS
- 1 Line-by-line checking
 - 2 Alternative Calculation Results compared
 - 3 Identical Calculation Results compared
 - 4 Compare inputs and results of computer with corresponding inputs and results of similar codes

Gibbs & Hill, Inc. Job No. 2323 Client TUS3/CPS65
 Subject MASS FRACTION AVERAGES
 Calculation Number Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	WJA	6/20/84								
Checker										

FROM CHART 1 X-DIRECTION

USING MEDIAN FOR MASS FRACTION RANGES
 0 → .10 = .05
 .10 → .20 = .15

RANGE	# OF PROBLEMS	MEDIAN	
0 - .10	18	.05	0.9
.10 - .20	18	.15	2.7
.20 - .30	44	.25	11.0
.30 - .40	32	.35	11.2
.40 - .50	48	.45	21.6
.50 - .60	47	.55	25.85
.60 - .70	29	.65	18.85
.70 - .80	12	.75	9.0
.80 - .90	10	.85	8.5
.90 - 1.0	1	.95	.95
-	259	-	110.55

$110.55 / 259 = \boxed{.426}$ AVERAGE

FROM CHART 2 Y-DIRECTION

RANGE	# OF PROBLEMS	MEDIAN	
0 - .10	28	.05	1.4
.10 - .20	47	.15	7.04
.20 - .30	47	.25	11.75
.30 - .40	13	.35	15.05
.40 - .50	33	.45	14.85
.50 - .60	31	.55	17.05
.60 - .70	21	.65	13.65
.70 - .80	4	.75	3.0
.80 - .90	3	.85	2.55
.90 - 1.0	2	.95	1.9
-	259	-	88.24

$88.24 / 259 = \boxed{.341}$ AVERAGE

Checking Method #

- 1 Line-by-line checking
- 2 Alternative Calculation Results compared
- 3 Identical Calculation Results compared
- 4 Compare inputs and results of computer with corresponding inputs and results of similar codes

Gibbs & Hill, Inc. Job No. 2323 Client TUSZ (CASES)
 Subject MASS FRACTION AVERAGES
 Calculation Number _____ Sheet No. _____

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	WMA	6/26/69								
Checker										

FROM CHART 3 Z DIRECTION

RANGE	# OF PROBLEMS	MEDIAN	
0 - .10	4	.05	0.2
.10 - .20	33	.15	4.95
.20 - .30	60	.25	15.00
.30 - .40	44	.35	15.40
.40 - .50	25	.45	11.25
.50 - .60	33	.55	18.15
.60 - .70	24	.65	15.60
.70 - .80	18	.75	13.50
.80 - .90	10	.85	8.50
.90 - 1.0	8	.95	7.6
-	259	-	110.15

$110.15 / 259 = \boxed{.425}$ AVERAGE

FROM CHART 4 X, Y, Z AVERAGE

RANGE	# OF PROBLEMS	MEDIAN	
0 - .10	4	.05	0.2
.10 - .20	28	.15	4.2
.20 - .30	46	.25	11.5
.30 - .40	68	.35	23.8
.40 - .50	48	.45	21.6
.50 - .60	36	.55	19.8
.60 - .70	18	.65	11.7
.70 - .80	7	.75	5.25
.80 - .90	4	.85	3.4
.90 - 1.0	0	.95	0
-	259	-	101.45

$101.45 / 259 = \boxed{.392}$ AVERAGE

Checking Method #

1. Line-by-line checking
2. Alternative Calculation Results compared
3. Identical Calculation Results compared
4. Compare inputs and results of computer with corresponding inputs and results of similar codes

ATTACHMENT II
SELECTED PROBLEMS

Gibbs & Hill, Inc. Job No. 2823 Client TUSZ/CPSEE
 Subject SELECTED PROBLEM FOR MASS FRACTION STUDY
 Calculation Number: Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	JKM	6/27/94								
Checker										

STRESS PROBLEM: AB-1-23A

SYSTEM: MAIN STEAM LOOP 1 OUTSIDE CONTAINMENT

PIPE SIZE(S): 32 IN.; 8 IN.

APPLICABLE RESPONSE SPECTRA:

IS LOG.	ELEVATION (FT)
CONTAINMENT	EL. 905.75
SAFEGUARD	EL. 896.5
SAFEGUARD	EL. 873.5

SAM LOAD CASE APPLICABLE: YES

MASS FRACTIONS EXHIBIT-900 IN PRESENT ANALYSIS:

SEE ATTACHED SHTS. { X DIR. = .704
 Y DIR. = .027
 Z DIR. = .940
 AVERAGE X, Y, Z = .557

NUMBER OF SUPPORTS IN PROBLEM: 11

NUMBER OF FABRICATED ANCHORS IN PROBLEM: 0

Gibbs & Hill, Inc. Job No. 2323 Client TUSJ/CASES
 Subject MAIN STEAM SYSTEM - OUTSIDE CONT. - MASS FRACTION CALCULATION
 Calculation Number AB-1-23A Sheet No.

Revision	Original Value	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	JW/224	6/1/84								
Checker										

AB-1-23A (J146A DTD. 8/20/82)

$W = \text{TOTAL SYSTEM WEIGHT} = 91318.23 \text{ LBS}$
 (W OBTAINED FROM REFERENCED OUTPUT - ADDITION OF LUMPED WEIGHTS)

$g = 32.1740 \text{ F/SEC}^2 = 386.088 \text{ IN/SEC}^2$

$M = \text{TOTAL DYNAMIC MASS} = W/g = 91318.23 / 386.088$

$M = 236.522$

$\gamma_i = \text{MODAL PARTICIPATION FACTOR} \quad L = X, Y, Z$

$\frac{\gamma_i^2}{M} = \text{MASS FRACTION PER DIRECTION} \quad L = X, Y, Z$

Checking Method #

- 1 Line-by-line checking
- 2 Alternative Calculation Results compared
- 3 Identical Calculation Results compared
- 4 Compare inputs and results of computer with corresponding inputs and results of similar codes

Gibbs & Hill, Inc. Job No. 2323 Client TUSI / CASES
 Subject MAIN STEAM SYSTEM - OUTSIDE COM. - MASS FRACTION CALCULATION
 Calculation Number AD-1-23A Sheet No.

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	NWAA	6/1/54								
Checker										

M = 236.522

S	γ_x	γ_y	γ_z	$\frac{\gamma_x^2}{M}$	$\frac{\gamma_y^2}{M}$	$\frac{\gamma_z^2}{M}$	$\sum \frac{\gamma_x^2}{M}$	$\sum \frac{\gamma_y^2}{M}$	$\sum \frac{\gamma_z^2}{M}$
21.747	-8.18	-0.23	-0.04	.283	.000	.000	.283	.000	.000
25.746	0.02	-0.02	-2.56	.000	.000	.028	.283	.000	.028
28.230	-0.03	0.66	-14.91	.000	.002	.878	.283	.002	.906
29.998	-4.49	0.22	0.10	.085	.000	.000	.368	.002	.906
35.893	4.94	0.13	0.04	.103	.000	.000	.471	.002	.906
36.347	0.22	-0.89	-0.22	.000	.003	.000	.471	.005	.906
37.205	-2.80	0.02	0.06	.033	.000	.000	.504	.005	.906
37.223	0.16	-0.03	0.52	.000	.000	.001	.504	.005	.907
37.410	-3.59	-0.01	-0.01	.054	.000	.000	.558	.005	.907
37.518	-2.97	0.01	0.01	.027	.000	.000	.595	.005	.907
37.573	-0.03	-0.02	-0.15	.000	.000	.000	.595	.005	.907
37.662	-0.00	-0.06	0.06	.000	.000	.000	.595	.005	.907
38.082	-0.06	0.81	-2.14	.000	.003	.025	.595	.008	.931
45.838	-5.00	-2.14	0.10	.106	.019	.000	.701	.027	.931
48.094	-0.77	0.27	-1.43	.003	.000	.009	.704	.027	.940
							70.4%	2.7%	9.4%

Checking Method #

Line-by-line checking
 Alternative Calculation Results compared
 Identical Calculation Results compared
 Compare inputs and results of computer with corresponding inputs and results of similar codes

Gibbs & Hill, Inc. Job No. 2823 Client TUSZ/CPSES
 Subject SELECTED PROBLEM FOR MASS FRACTION STUDY
 Calculation Number Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	JWH	6/27/84								
Checker										

STRESS PROBLEM: AB-1-G4D
SYSTEM: COMPONENT COOLING WATER SYSTEM
PIPE SIZE(S): 4 INCH.

APPLICABLE RESPONSE SPECTRA:
 B LOG. ELEVATION (FT)
 CONTAINMENT 860.00
 CONTAINMENT 805.50
 SAFEGUARD 852.50
 SAFEGUARD 831.50

SAM LOAD CASE APPLICABLE: YES

MASS FRACTIONS EXHIBITED IN PRESENT ANALYSIS:

SEE ATTACHED SNTS. { X DIR. = .303
 Y DIR. = .265
 Z DIR. = .227
 AVERAGE X, Y, Z = .265

NUMBER OF SUPPORTS IN PROBLEM: 2

NUMBER OF FABRICATED ANCHORS IN PROBLEM: 1

Gibbs & Hill, Inc. Job No. 2323 Client TUSJ/CASES
 Subject MASS FRACTION CALCULATION
 Calculation Number AB-1-64D Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	JGH	6/77/84								
Checker										

AB-1-64D (J29 DTD. 5/8/82)

W = TOTAL SYSTEM WEIGHT = 1249.8 LBS

(W OBTAINED FROM REFERENCED OUTPUT - ADDITION OF LUMPED WEIGHTS)

$$g = 33.1740 \text{ FT/SEC}^2 = 386.088 \text{ IN/SEC}^2$$

$$M = \text{TOTAL DYNAMIC MASS} = W/g = 1249.8 / 386.088$$

$$M = 3.237$$

γ_i = MODAL PARTICIPATION FACTOR (= X, Y, Z

$$\frac{\gamma_i^2}{M} = \text{MASS FRACTION PER DIRECTION} \quad (= X, Y, Z$$

Gibbs & Hill, Inc. Job No. 2323 Client TUSI/CPSES
 Subject MASS FRACTION CALCULATION
 Calculation Number AB-1-64D Sheet No.

Revision	Original Value	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	WMA	6/27/84								
Checker										

M = 3.237

δ_x	δ_y	δ_z	$\frac{\delta_x^2}{M}$	$\frac{\delta_y^2}{M}$	$\frac{\delta_z^2}{M}$	$\Sigma \frac{\delta_x^2}{M}$	$\Sigma \frac{\delta_y^2}{M}$	$\Sigma \frac{\delta_z^2}{M}$
23.65	-0.85	-0.39	.223	.097	.097	.223	.047	.097
28.033	-0.51	0.65	.080	.218	.130	.303	.265	.227
						30.32%	26.5%	27.7%

Checking Method #

4.1410 - Line-by-line checking - Alternative Calculation Results compared
 Identical Calculation Results compared
 4.1410 - Compare inputs and results of computer with corresponding inputs and results of similar codes

Gibbs & Hill, Inc. Job No. 2823 Client TUSZ/CPSES
 Subject SELECTED PROBLEM FOR MASS FRACTION STUDY
 Calculation Number Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	ABD	6/27/84								
Checker										

STRESS PROBLEM: AB-2-68X

SYSTEM: STATION SERVICE WATER

PIPE SIZE(S): 10 INCH.

APPLICABLE RESPONSE SPECTRA:

	ELEVATION
BLOG.	823.895
SAFEGUARD	823.895
AUXILIARY	787.750
AUXILIARY	

SAM LOAD CASE APPLICABLE: YES

MASS FRACTIONS EXHIBIT-900 IN PRESENT ANALYSIS:

SEE ATTACHED SHTS. { X DIR. = .807
 Y DIR. = .45
 Z DIR. = .56
 AVERAGE Y, Y, Z = .606

NUMBER OF SUPPORTS IN PROBLEM: 32

NUMBER OF FABRICATED ANCHORS IN PROBLEM: 0

Gibbs & Hill, Inc. Job No. 2323 Client TUSI/CPS&S
 Subject MASS FRACTION CALCULATION
 Calculation Number AB-2-68X Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	JWH	6/17/84								
Checker										

AB-2-68X (J457 DTD 8/10/82)

W = TOTAL SYSTEM WEIGHT = 22259.45

(W OBTAINED FROM REFERENCED OUTPUT - ADDITION OF LUMPED WEIGHTS)

$$g = 32.1740 \text{ FT/SEC}^2 = 386.088 \text{ IN/SEC}^2$$

$$M = \text{TOTAL DYNAMIC MASS} = W/g = 22259.45 / 386.088$$

$$M = 57.654$$

γ_i = MODAL PARTICIPATION FACTOR $i = X, Y, Z$

$\frac{\gamma_i^2}{M}$ = MASS FRACTION PER DIRECTION $i = X, Y, Z$

Gibbs & Hill, Inc. Job No. 2323 Client TUSI/CPSES
 Subject MASS FRACTION CALCULATION
 Calculation Number AB-2-68X Sheet No. SPT.101

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method										
Preparer	SMW	6/27/54								
Checker										

M = 57.654

\bar{z}	δ_x	δ_y	δ_z	$\frac{\delta_x^2}{M}$	$\frac{\delta_y^2}{M}$	$\frac{\delta_z^2}{M}$	$\frac{\delta_x^2}{M}$	$\frac{\delta_y^2}{M}$	$\frac{\delta_z^2}{M}$	$\Sigma \frac{\delta_x^2}{M}$	$\Sigma \frac{\delta_y^2}{M}$	$\Sigma \frac{\delta_z^2}{M}$
10.078	1.19	.03	.19	.025	.000	.000	.025	.000	.000	.025	.000	.000
10.594	-.34	.06	-2.53	.002	.000	.111	.027	.000	.111	.027	.000	.111
10.867	.13	-.57	-.38	.000	.006	.003	.027	.006	.114	.027	.006	.114
11.815	.05	-.73	-.09	.000	.009	.000	.027	.009	.114	.027	.015	.114
12.102	-.23	-.43	-.01	.001	.003	.000	.028	.003	.114	.028	.018	.114
12.690	-2.40	.36	.41	.10	.002	.003	.128	.002	.117	.128	.02	.117
13.604	.19	-.87	.45	.001	.013	.004	.129	.013	.121	.129	.033	.121
13.780	-1.36	-.14	-1.15	.032	.000	.023	.161	.000	.144	.161	.033	.144
15.109	-1.53	.10	.63	.041	.000	.007	.202	.000	.151	.202	.033	.151
15.419	-.68	.05	-1.13	.008	.000	.022	.21	.000	.173	.21	.033	.173
16.512	-1.96	.94	-.06	.032	.015	.000	.242	.015	.173	.242	.048	.173
17.027	-.67	-1.42	.13	.008	.035	.000	.25	.035	.173	.25	.083	.173
19.04	-.301	.30	1.19	.157	.002	.025	.407	.002	.198	.407	.085	.198
19.662	-.66	-1.16	-0.17	.008	.023	.001	.415	.023	.199	.415	.108	.199
20.462	-2.91	.06	.05	.147	.000	.000	.562	.000	.199	.562	.108	.199
20.764	-.42	-1.56	-.50	.003	.042	.004	.565	.042	.203	.565	.15	.203
24.302	-.92	-.95	1.03	.015	.016	.018	.58	.016	.221	.58	.166	.221

Gibbs & Hill, Inc. Job No. 2323 Client TUSI/CPSES
 Subject MASS FRACTION CALCULATION
 Calculation Number A3-2-68X Sheet No. 347.2 OF 1

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method										
Preparer		6/27/84								
Checker										

M = 57.654

S	δ_x	δ_y	δ_z	$\frac{\delta_x^2}{M}$	$\frac{\delta_y^2}{M}$	$\frac{\delta_z^2}{M}$	$\frac{\delta_x^2}{M}$	$\frac{\delta_y^2}{M}$	$\frac{\delta_z^2}{M}$	$\Sigma \frac{\delta_x^2}{M}$	$\Sigma \frac{\delta_y^2}{M}$	$\Sigma \frac{\delta_z^2}{M}$
24.619	-1.36	-.59	.60	.032	.006	.006	.006	.014	.001	.612	.172	.227
25.145	-2.58	1.75	-.91	.115	.053	.013	.015	.005	.002	.727	.225	.241
26.459	-.10	-.86	.20	.000	.013	.001	.015	.005	.002	.727	.238	.242
26.911	-1.33	-2.57	.93	.031	.097	.007	.015	.005	.002	.758	.335	.257
28.148	-1.51	-.58	-.54	.04	.006	.002	.015	.005	.002	.799	.341	.262
32.305	-.16	-.35	-.32	.000	.002	.002	.015	.005	.002	.798	.343	.264
32.960	-.47	-.21	-2.27	.004	.001	.001	.015	.005	.002	.802	.344	.353
33.284	-.35	-2.43	-.64	.002	.102	.007	.015	.005	.002	.804	.446	.36
33.675	.44	-.50	-3.40	.003	.004	.200	.015	.005	.002	.807	.45	.56
							80.7%			80.7%	45.9%	51%

Checking Method # 1 Line-by-line checking
 2 Alternative Calculator Results compared
 3 Identical Calculator Results compared
 4 Compare inputs and results of computer with corresponding inputs and results if similar codes

Gibbs & Hill, Inc. Job No. 2823 Client TUSZ/CPSES
 Subject SELECTED PROBLEM FOR MASS FRACTION STUDY
 Calculation Number Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	12/27/84	6/27/84								
Checker										

STRESS PROBLEM: AB-1-92A

SYSTEM: CHEMICAL AND VOLUME CONTROL SYSTEM

PIPE SIZE(S): 3 INCH ; 4 INCH.

APPLICABLE RESPONSE SPECTRA:

IS LOG.	ELEVATION
SAFEGUARDS	852.5
SAFEGUARDS	810.5

SAM LOAD CASE APPLICABLE: NO

MASS FRACTIONS EXHIBITED IN PRESENT ANALYSIS:

SEE ATTACHED SHTS. { X DIR. = .217
 Y DIR. = .126
 Z DIR. = .189
 AVERAGE X, Y, Z = .177

NUMBER OF SUPPORTS IN PROBLEM: 14

NUMBER OF FABRICATED ANCHORS IN PROBLEM: 2

Gibbs & Hill, Inc. Job No. 2323 Client TUSI/CASES
 Subject MASS FRACTION CALCULATION
 Calculation Number AB-1-92A Sheet No.

Revision	Original Value	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	AAA	5/27/82								
Checker										

AB-1-92A (J 784 DTD 5/28/82)

W = TOTAL SYSTEM WEIGHT = 923.32

(W OBTAINED FROM REFERENCED OUTPUT - ADDITION OF LUMPED WEIGHTS)

$$g = 32.1740 \text{ FT/SEC}^2 = 386.088 \text{ IN/SEC}^2$$

$$M = \text{TOTAL DYNAMIC MASS} = W/g = 923.32 / 386.088$$

$$M = 2.391$$

γ_i = MODAL PARTICIPATION FACTOR $i = X, Y, Z$

$$\frac{\gamma_i^2}{M} = \text{MASS FRACTION PER DIRECTION} \quad i = X, Y, Z$$

Checking Method #

1. Line-by-line checking
2. Alternative Calculation Results compared
3. Identical Calculation Results compared
4. Compare inputs and results of computer with corresponding inputs and results of similar codes

Revision	Original Value	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	WDM	6/27/84								
Checker										

M = 2.391

S	δ_x	δ_y	δ_z	$\frac{\delta_x^2}{M}$	$\frac{\delta_y^2}{M}$	$\frac{\delta_z^2}{M}$	$\frac{\delta_x^2}{M}$	$\frac{\delta_y^2}{M}$	$\frac{\delta_z^2}{M}$	$\Sigma \frac{\delta_x^2}{M}$	$\Sigma \frac{\delta_y^2}{M}$	$\Sigma \frac{\delta_z^2}{M}$
13.133	-0.61	-0.07	.02	.156	.002	.000	.156	.002	.000	.156	.002	.000
23.136	-0.02	-0.44	0.21	.000	.081	.018	.156	.083	.018	.156	.083	.018
26.742	-0.30	-0.26	-0.04	.038	.028	.001	.194	.111	.019	.212	.113	.022
27.336	0.21	0.06	-0.09	.018	.002	.003	.217	.121	.023	.217	.121	.023
28.376	-0.11	-0.14	0.05	.005	.008	.001	.217	.126	.189	.217	.126	.189
31.001	0.03	-0.11	-0.63	.000	.005	.166	21.7%	12.6%	18.9%	21.7%	12.6%	18.9%

Gibbs & Hill, Inc. Job No. 2823 Client TUSZ/CASES
 Subject SELECTED PROBLEM FOR MASS FRACTION STUDY
 Calculation Number Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	WJH	1/27/88								
Checker										

STRESS PROBLEM: AB-1-156

SYSTEM: AUXILIARY FEEDWATER SYSTEM

PIPE SIZE(S): 12 INCH

APPLICABLE RESPONSE SPECTRA:

IS LOG.	ELEVATION
SAFEGUARDS	852.5
SAFEGUARDS	790.5

SAM LOAD CASE APPLICABLE: NO

MASS FRACTIONS EXHIBIT-300 IN PRESENT ANALYSIS:

SEE ATTACHED SHTS. { X DIR. = .364
 Y DIR. = .027
 Z DIR. = .289

AVERAGE X, Y, Z = .227

NUMBER OF SUPPORTS IN PROBLEM: 5

NUMBER OF FABRICATED ANCHORS IN PROBLEM: 1

Gibbs & Hill, Inc. Job No. 2323 Client TUSI/CASES
 Subject MASS FRACTION CALCULATION
 Calculation Number AB-1-156 Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	WAA	6/7/82								
Checker										

AB-1-156 (J 354 DTD 5/25/82)

W = TOTAL SYSTEM WEIGHT = 6020.1

(W OBTAINED FROM REFERENCED OUTPUT - ADDITION OF LUMPED WEIGHTS)

$$g = 32.1740 \text{ FT/SEC}^2 = 386.088 \text{ IN/SEC}^2$$

$$M = \text{TOTAL DYNAMIC MASS} = W/g = 6020.1 / 386.088$$

$$M = 15.593$$

γ_i = MODAL PARTICIPATION FACTOR $i = X, Y, Z$

$\frac{\gamma_i^2}{M}$ = MASS FRACTION PER DIRECTION $i = X, Y, Z$

Gibbs & Hill, Inc. Job No. 2323 Client TUSI/CASES

Subject MASS FRACTION CALCULATION

Calculation Number AB-1-156 Sheet No.

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	...	6/17/89								
Checker										

M = 15.593

S	δ_x	δ_y	δ_z	$\frac{\delta_x^2}{M}$	$\frac{\delta_y^2}{M}$	$\frac{\delta_z^2}{M}$	$\Sigma \frac{\delta_x^2}{M}$	$\Sigma \frac{\delta_y^2}{M}$	$\Sigma \frac{\delta_z^2}{M}$
23.352	-0.46	0.17	1.80	.014	.002	.208	.014	.002	.208
23.927	-2.24	-.62	-0.52	.322	.025	.017	.336	.027	.225
29.609	-0.66	0.02	-1.00	.028	.000	.064	.364	.027	.289
							36.4%	2.7%	28.9%

Checking Method #

1. Line-by-line checking
2. Alternative Calculation Results compare
3. Identical Calculation Results compare
4. Compare inputs and results of computer with corresponding inputs and results of similar codes

Gibbs & Hill, Inc.

11 Penn Plaza
New York New York 10001
212 760- 4438
Telex
Domestic 127636 968694
International 428813 234475
A Dravo Company

*bcc. N. Williams
L. Wengert
T. Auster 1PF*

July 5, 1984

GTN- 69218

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

Attention: Mr. J. B. George,
Vice President/Project Gen. Mgr.

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323
FOLLOW-UP INFORMATION FROM G&H
REF: CYGNA COMMUNICATION REPORTS
DATED MARCH 19, 1984 AND
JUNE 20, 1984

By copy of this letter to Nancy Williams of CYGNA attached please find either responses to or supplemental responses to CYGNA queries on the following items:

- H 180* a. AB-1-61A - Revised analysis results regarding the inclusion of ~~the~~ vibration and water weights, at vales and flanges.
- H 181* b. AB-1-61D - Response to weldolet section modulus question.
- H 182* c. Equipment nozzle tapered transition stress intensification factors.
- H 183* d. Mass point spacing displacement plots - Sensitivity study information.

CYGNA	
JOB NO.:	<u>84042</u>
DATE LOGGED:	<u>7/6/84</u>
LOG NO.:	<u>#49 (w/attach)</u>
FILE:	<u>211 mc CP ↓</u>
CROSS REF. FILE	<u>2: mc CP 109</u> <u>4: 11 Tech Files (attach)</u> <u>(# 180-183)</u>

Gibbs & Hill, Inc.

GTN- 69218


-2-

July 5, 1984

Should you have any questions, please contact Henry W. Mentel.

Very truly yours,

GIBBS & HILL, Inc.



Robert E. Ballard, Jr.
Project Manager

REBa/HWMe:gw
1 Letter

cc: ARMS (B&R Site) OL
N. Williams (CYGNA, Calif) 1L, 1A
G. Grace (TUSI Site) 1L, 1A
D. Wade (TUSI Site) 1L
P.M. Milam/F. Bleck (TUSI/NY) 1L

G&H REVISED RESPONSE TO ITEM 8 OF
CYGNA COMMUNICATIONS REPORT DATED MARCH 19, 1984
REFERENCE: AB-1-61A INSULATION AND FLUID WEIGHT
NEGLECTED AT VALVES/FLANGES

In G&H's responses to CYGNA's questions, G&H concurred with CYGNA that the effect of water and insulation weight was not accounted for in the modeling of flanges and valves. Included in the response was an evaluation of this neglected weight for deadweight and seismic inertia loads. The analysis was performed for a small portion of the piping system where this neglected weight was deemed to be most significant. The seismic inertia loading was analyzed using an equivalent static "g" value analysis.

CYGNA in reviewing the response had additional questions and decided, with G&H's concurrence, that a complete re-analysis was required to more accurately gauge the effect of missing insulation and water weights for flanges and valves. The results of the reanalysis indicated a maximum load increase of 48% at support CC-1-031-003-S43K (See Table 1). A review of the support load increases indicate that the large percentage load increases are confined to the 18-CC-1-031-152-3 line and are due mainly to seismic contributions. A further investigation indicated that line 18-CC-1-031-152-3 has almost the same identical routing as 18-CC-1-077-152-3, but yet did not feel the same percentage load increases. The reason for the differences in load increases in the two lines was attributed to the differences in the number and location of the lump mass points. The 18-CC-1-077-152-3 had a finer mass point distribution and as such was not subjected to large changes in support loads for small changes in total mass. A sketch indicating lump mass locations are shown on Sketch 1.


It was decided that a truer comparison of the seismic effect of neglected weights of water and insulation for flanges and valves would be to re-run the analysis with and without the neglected weights with a finer mass point distribution for line 18-CC-1-031-152-3. A sketch indicating the additional mass points are shown on Sketch 2.

The result of the refined analysis indicated that the maximum load increase in the upset condition is 6.46% for support CC-1-031-007-S33R. This increase of 6.46% represents a load increase of only 30 lbs. The results of the refined lumped mass model analyses indicated that if the water and insulation weights are a small percentage of the total span weight, its effect on the overall system response is small.

CYGNA	
JOB NO	80042
DATE LOGGED:	7/6/84
LOG NO.:	#180
FILE	111 Tech File
CROSS REF FILE	111 Tech File, 69 21120-02 (1149)

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Preparer	o/payk	6/22/84								
Checker										

SKETCH 1.



Subject

Calculation Number AB-1-G/A

Sheet No. 1

Revision	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1	6/21/88								
Prepared	8/30/88								
Checked									

TABLE 1

SUPPORT LOADING NUMBER	NOSE No	UP SET ORIGINAL LUMPED MASS				UP %	UP %
		No ADD. WT		ADD. WT			
		Max	Min	Max	Min		
CC-1-009-001-A33R	1134	3181	3089	3248	3152	1.98	2.04
CC-1-009-003-A33R	142	2951	2941	2971	2961	.7	.68
CC-1-009-004-A33R	146	2576	2557	2680	2661	4.04	4.06
CC-1-009-007-A33R	134	1801	-2098	1830	-2128	1.61	1.43
CC-1-009-008-A33K	130	±8207		±8251		.54	
CC-1-009-014-A33R	141	1577	-1418	1585	-1426	.51	.56
CC-1-009-015-A33R	138	996 3064	-961 3029	1010 3084	-975 3048	1.41 .65	1.46 .63
CC-1-020-001-A33K	124	±5200		±5240		.77	
CC-1-020-002-A33R	122	8338	5916	8339	5918	.0119	.03
CC-1-021-001-A33R	118	7968	7420	8343	7795	4.71	5.05
CC-1-028-001-A33R	104	7853 7771	6112 -9505	7853 7756	6111 -9490		
CC-1-028-003-A33R	94	19105	16222	19082	16199		
CC-1-028-004-A33K	991	±16247		±16228			
CC-1-028-005-A33R	99	5149	-4494	5097	-4442		
CC-1-028-006-A33R	1094	9843	-10890	9758	-10805		
CC-1-028-007-S33R	1571	5659	5568	5630	5539		
CC-1-028-017-S33R	721	8308	-13946	8305	-13943		
CC-1-028-019-S33R	751	9386 5422	2215 -3367	9381 5420	2210 -3364		
CC-1-028-020-S33R	76	8073 2517	6025 -2894	8071 2517	6023 -2894		
CC-1-028-022-S33K	772	±17535		±17529			
CC-1-028-023-S33R	773	11880 6006	8862 -5248	11877 6005	8859 -5247		
CC-1-028-024-S33R	83	11144 3752	7153 -4291	11139 3758	7147 -4296		
CC-1-028-026-S33R	842	7482 4063	5865 -4007	7479 4060	5862 -4004		
CC-1-028-027-S33R	87	8551 14129	7223 -13382	8550 14127	7222 -13379		
CC-1-028-033-S33K	891	±15066		±15063			
CC-1-028-034-S33R	50	5911	-3853	5879	-3823		
CC-1-028-035-S33R	521	6532	-5692	6520	-5679		

Checking Method #

- 1. Line by the checking
- 2. Arithmetic Calculations
- 3. Computer Calculations
- 4. Compare input and results of computer with corresponding hand and results of other codes

Subject

Calculation Number AB-1-61A


Sheet No. 2

Revision	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1									
Prepared	6/21/84								
Checked									

SUPPORT EQUIPMENT LEADER	MODE No	UP SET ORIGINAL LUMPED MASS				UP Max %	UP Min
		NO ADD. WT		ADD. WT			
		Max	Min	Max	Min		
CC-1-028-036-S33 R	54	6819	5482	6813	5476		
CC-1-028-038-S33 R	47	2519	-3690	3048	-4238	21.16	14.85
CC-1-028-039-S33 R	50	4459	-4394	4452	-4387		
CC-1-028-042-A33 R	100	14302	11394	14294	11387		
CC-1-028-043-S33 R	222	3262	-3897	3461	-4106	6.1	5.36
CC-1-028-044-S33 R	222	10316	5492	11283	6459	9.37	17.6
CC-1-028-700-A33 R	1110	5108	4602	5107	4601		
CC-1-028-701-A33 R	1000	8148	-6790	8219	-6860	.87	1.03
CC-1-028-713-S33 K	642	±16346		±16334			
CC-1-028-714-S33 K	661	±3240		±3236			
CC-1-028-720-S33 R	602	3276 6583	-4529 6087	3268 6577	-4522 6081		
CC-1-028-721-S33 R	63	9754 10855	-5938 9471	9752 10849	-5936 9466		
CC-1-028-723-S33 R	66	18395	15166	18386	15157		
CC-1-028-725-S33 R	552	8771	-4470	8675	-4373		
CC-1-028-726-S33 R	571	±3875		±3869			
CC-1-031-001-S43 K	261	±1402		±1791		27.75	
CC-1-031-002-S43 S	28	900		898			
CC-1-031-003-S43 K	30	±899		±1336		48.6	
CC-1-031-005-S33 R	332	609	-381	652	-421	7.1	10.5
CC-1-031-007-S33 R	381	1194	-1458	1732	-1997	45.05	37.
CC-1-031-008-S33 R	391	737	-2818	1001	-3145	35.82	11.6
CC-1-031-009-S33 R	431	9484	6236	11134	7886	17.39	26.5
CC-1-031-010-S43 S	1026	1294		1294			
CC-1-031-011-S43 R	29	2049	-1313	2200	-1460	7.4	11.2
CC-1-031-012-S43 R	33	1431	-2001	1524	-2094	6.5	4.65
CC-1-031-013-S43 S	331	3256		3260		.12	
CC-1-031-014-S43 K	351	±574		±594		3.48	

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1							4			
Preparer	o/p/ylk	6/22/84								
Checker										

SKETCH 2



Subject

Calculation Number AB-61A

Sheet No. 1

Revision	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Original									
Preparer	o/pope		6/22/84						
Checker									

TABLE 2.

SUPPORT EXISTING CF3DR	NOISE No.	UPSET RELUMPED MASS				UP %	UP %
		NO ADD. VIT		ADD. WT			
		MAX	MIN	MAX	MIN		
CC-1-009-001-A33R	1134	3183	3091	3245	3153	1.95	2.01
CC-1-009-003-A33R	142	2957	2948	2969	2960	.41	.41
CC-1-009-004-A33R	146	2577	2558	2695	2676	4.58	4.61
CC-1-009-007-A33R	134	1800	-2098	1823	-2121	1.27	1.906
CC-1-009-008-A33R	130	+8206		+8251		+1.55	
CC-1-009-014-A33R	141	1578	-1419	1534	-1375		
CC-1-009-015-A33R	138	996 3068	-961 3032	999 3080	-964 3044	.3 .39	.3 .4
CC-1-020-001-A33R	124	+5201		+5249		+1.92	
CC-1-020-002-A33R	122	8339	5917	8350	5929	.13	.2
CC-1-021-001-A33R	118	7968	7420	8302	7753	4.19	4.49
CC-1-028-001-A33R	104	7858 7812	6117 -9546	7778 6543	6036 -8277		
CC-1-028-003-A33R	94	19202	16319	17573	14690		
CC-1-028-004-A33R	991	+16265		+15866			
CC-1-028-005-A33R	99	5097	4442	5052	-4397		
CC-1-028-006-A33R	1094	9814	-10860	8575	-9621		
CC-1-028-007-S33R	1571	5624	5533	5554	5463		
CC-1-028-017-S33R	721	8303	-13940	7168	-12805		
CC-1-028-019-S33R	731	9383 5424	2212 -3369	9058 4901	1887 -2846		
CC-1-028-020-S33R	76	8122 2525	6075 -2901	7361 2381	5314 -2757		
CC-1-028-022-S33R	772	+17630		+16597			
CC-1-028-023-S33R	773	11940 6017	8922 -5259	10940 5875	7922 -5117		
CC-1-028-024-S33R	83	11228 3765	7236 -4303	9726 3281	5734 -3819		
CC-1-028-026-S33R	842	7513 4075	5896 -4018	6941 3943	5324 -3886		
CC-1-028-027-S33R	87	8553 14131	7225 -13383	8511 14178	7184 -13430	.33	.35
CC-1-028-033-S33R	891	+15074		+15109		+1.23	
CC-1-028-034-S33R	50	6029	-3972	5927	-3870		
CC-1-028-035-S33R	521	6652	-5812	5558	-4717		

Checking Method #

1. Use by the designer
2. Alternative Calculation Results correct as
3. Alternative Calculation Results correct as
4. Correct results and results of computer use concerning gpus and in the use of the codes

Subject

Calculation Number AB-1-G1A

Sheet No. 2

Revision	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1	6/22/84								
Prepared	o/s/p/l								
Checked									

SUPPORT EQUIPMENT NUMBER	NODE No	UPSET RELUMPED MASS				UP %	
		No ADD. WT		ADD. WT		MAX	MIN
		MAX	MIN	MAX	MIN		
CC-1-028-036-S33 R	54	6813	5476	6769	5432		
CC-1-028-038-S33 R	47	2580	-3751	2303	-3493		
CC-1-028-039-S33 R	50	4392	-4327	4337	-4271		
CC-1-028-042-A33 R	100	14298	11453	14296	11388		
CC-1-028-043-S33 R	222	3211	-3897	3120	-3765		
CC-1-028-044-S33 R	222	9627	4803	9284	4460		
CC-1-028-700-A33 R	1110	5107	4601	5084	4578		
CC-1-028-701-A33 R	1000	8166	6809	7723	-6364		
CC-1-028-713-S33 K	642	±16405		±12126			
CC-1-028-714-S33 K	661	±3287		±2542			
CC-1-028-720-S33 R	602	3313 6573	-4566 6076	3107 6591	-4361 6094		
CC-1-028-721-S33 R	63	9786 10849	-5970 9465	9889 9802	-6073 8418		
CC-1-028-723-S33 R	66	18385	15156	16427	13198		
CC-1-028-725-S33 R	552	8614	-4312	8433	-4131		
CC-1-028-726-S33 K	571	±3923		±3729			
CC-1-031-001-S43 K	261	±2920		±2662			
CC-1-031-002-S43 S	28	900		898			
CC-1-031-003-S43 K	30	±704		±655			
CC-1-031-005-S33 R	332	1333	-1105	1227	-996		
CC-1-031-007-S33 R	381	464	-728	494	-758	6.46	4.12
CC-1-031-008-S33 R	391	751	-2832	682	-2826		
CC-1-031-009-S33 R	431	7873	4625	7831	4583		
CC-1-031-010-S43 S	1026	1294		1294			
CC-1-031-011-S43 R	29	1917	-1181	1829	-1089		
CC-1-031-012-S43 R	33	1003	-1573	957	-1526		
CC-1-031-013-S43 S	331	3256		3260		.12	
CC-1-031-014-S43 K	351	±774		±752			

Checking Method #

- 1. Line-by-line checking
- 2. Alternative Calculations or Results compared
- 3. Independent Calculations or Results compared
- 4. Computer inputs and results of computer are compared to inputs and results of other codes

G&H RESPONSE TO ITEM 8 FOLLOW-UP QUESTION IN CYGNA
COMMUNICATIONS REPORT DATED JUNE 20, 1984
REFERENCE: AB-1-61D WELDOLET

Regarding problem No. AB-1-61D and the weldolet connection between the 24 inch run pipe and 10 inch branch pipe, G&H concurs with CGYNA on the following:

1. The G&H analyst utilized an SIF=1.5 at nodes 461 and 2459. This was noted as an error by the G&H checker.
2. A calculation generating an SIF of 7.9 was performed. This was done on the basis of the code branch formula which is a function of Rp - The radius of the integral attachment between the run and branch pipe.
3. The above SIF=7.9 was used to correct the adlpipe stresses. However, also utilized was the weldolet section modulus which has no code justification.

Upon review, the branch formula should not have been used. More applicable formulae are presented by Bonney Forge in their weldolet catalog. From their Designer's Data section, the appropriate SIF for a full size weldolet is calculated as follows:

$$h = 3.3 T/r$$

$$i = .9/h^{2/3}$$

T = Run Pipe Thickness
r = Run Pipe Mean Radius

While in this application (61D) the weldolet is for a reducing not full size outlet the SIF determined by the above formulae is conservative (by analogy, considering that the SIF represents the area of the header).

Utilizing the above formulae:

24 Inch Pipe T = .375 inch
r = 11.8125 inche

$$h = 3.3 (.375)/11.8125 = .10476$$

$$i = .9/ (.10476)^{2/3} = 4.05$$

CYGNA	
JOB NO.:	84042
DATE LOGGED:	7/6/84
LOG NO.:	#181
FILE:	11.1 Inch Files
CROSS REF.:	2nd to 3rd (1049)

The present adlpipe stresses for nodes 461 and 2459 are as follows:

<u>Node</u>	<u>EQ. 8 (psi)</u>	<u>EQ. 9</u>	<u>EQ. 10</u>	<u>EQ. 11</u>
461	2739	3068	3729	6468
2459	1981	2576	11156	13137

Application of the ratio 4.05/1.5 across the board without deleting the pressure term from EQS. 8,9 and 11 results in:

461	7395	8284	10068	17464
2459	5349	6955	30121	35470
Allowables	15000	18000	22500	37500

While EQ. 10 for 2459 fails the allowable, EQ. 11 passes adequately.

Gibbs & Hill, Inc. Job No. 2323 Client CPSES/TUSZ
 Subject CYGNA IRAS
 Calculation Number _____ Sheet No. _____

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	B/STW	7/2/84								
Checker										




FIGURE 1

Checking Method #

- 1 Line-by-line checking
- 2 Alternative Calculation Results compared
- 3 Identical Calculation Results compared
- 4 Compare inputs and results of computer with corresponding inputs and results of similar codes

G&H RESPONSE TO ITEM 8 OF
CYGNA COMMUNICATIONS REPORT DATED JUNE 20, 1984
REFERENCE: EQUIPMENT NOZZLE TTJ

The G&H As-Built Stress Analysis Checklist (part of G&H Procedure AB-1) requires that an SIF=1.9 be supplied for all taper transition joints (TTJ), specifically connections between valves and piping; weld neck flange and piping. While not specifically called out, the checklist question inherently requires an SIF=1.9 on equipment nozzles. However, while the TTJ SIF is always required on valves and weld neck flanges the requirement for the nozzles is dependent on the weld preparation of the nozzle. The G&H analysts used available in-house vendor information and their own experience in deciding whether or not an SIF should be applied. The TTJ SIF was not applied across the board on all nozzles. Weld preparation details were not available in many instances. Also there are instances where the SIF of the connecting component was higher and utilized in place of the TTJ SIF (Example: CYGNA Item 3a in communications report dated March 12, 1984 - G&H Response was that the connection in AB-1-1,2,3, and 4 between the Steam Generator and Piping was by an elbow with an SIF=2.245. Therefore, a TTJ SIF=1.9 was not input into the analysis).

CYGNA		182
JOB NO :	84002	
DATE LOGGED :	7/6/84	
LOG NO. :	# 182	
FILE :	11.1 Lev. file	
CROSS REF. FILE	11.1 Lev. file, vol 1	119

MAIN STEAM LOOP 3 - MASS POINT
SENSITIVITY STUDY

A analysis was performed to determine the sensitivity of the steam hammer solution for mass point location. An analysis was performed using main steam loop 3 to determine the effect of additional mass points on support loads and the displacement profile of various node points. A sketch of the piping system with the additional chosen lump mass points is shown on Figure A. A table of support load comparison is shown in Table 1.

The results in Table 1 indicate that there was virtually no change in support load between the original as-built model and the additional lump mass model.

Attached are also displacement plots of various node points (Figures 1 thru 30). A comparison of the displacement plots indicate virtually identical responses for the two models.

CYGNA		1/4
JOB NO :	84042	
DATE LOGGED:	7/5/84	
LOG NO.:	1163	
FILE:	11.1 Sub. File	
CROSS REF. FILE	11.1 Sub. File (1049)	

Gibbs & Hill, Inc. Job No.

Client

Subject COMPARISON OF STEAMHAMMER LOADS FOR LOOP 3 - REFINED & UNREFINED MASS POINTS

Calculation Number

Sheet No.


Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Design (initial)										
Preparer										
Checker										

TABLE 1.

MARK NO	ORIGINAL AS-BUILT MODEL STEAMHAMMER LOAD (KIPS)	REFINED LUMPED MASS MODEL - STEAM HAMMER LOAD (KIPS)
MS-1-03-005-C721K	± 7.04	± 7.03
-006-	± 2.78	± 2.78
-007-	± 44.79	± 44.72
-008-	± 0.55	± .54
-009-	± 54.62	± 54.18
-010-	± 53.76	± 53.43
-011-	± 1.10	± 1.13
-012-	± 13.47	± 13.46
-013-	± 11.91	± 11.83
-014-	± 20.13	± 20.63


Checking Method #

- 1 Line-by-line checking
- 2 Alternative Calculation Results compared
- 3 Identical Calculation Results compared
- 4 Compare inputs and results of computer with corresponding inputs and results of similar codes





MAIN STEAM LOOP 3 SYSTEM.

ANSYS I




MAIN STEAM LOOP 3 SYSTEM.






ANSYS 4


MAIN STEAM LOOP 3 SYSTEM.




MAIN STEAM LOOP 3 SYSTEM.




MAIN STEAM LOOP 3 SYSTEM.




MAIN STEAM LOOP 3 SYSTEM.




MAIN STEAM LOOP 3 SYSTEM.



MAIN STEAM LOOP 3 SYSTEM.




MAIN STEAM LOOP 3 SYSTEM.




REFINED LUMPED MASS MODEL


MAIN STEAM LOOP 3 SYSTEM.




MAIN STEAM LOOP 3 SYSTEM.





MAIN STEAM LOOP 3 SYSTEM.





MAIN STEAM LOOP 3 SYSTEM.

























ORIGS 22

















Gibbs & Hill, Inc.

11 Penn Plaza
New York, New York 10001
212 760-4438
Telex
Domestic: 127636/968694
International: 428813/234475
A Dravo Company

CYGNA	
JOB NO.:	81002
DATE LOGGED:	7/6/84
LOG NO.:	#50
FILE:	2-1-1 Enc. CP (Attachment)
CROSS REF. FILE	#1 Enc. IR Log

185

July 5, 1984

*cc: N Williams
L Whang
T. Acuna 185*

GTN- 69219

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

Attention: Mr. J. B. George,
Vice President, Project Gen. Mgr.

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323

184
185

1. WELDED ATTACHMENTS IN BREAK EXCLUSION AREAS
2. SUPERPOSITION OF STRESS AT MULTIPLE WELDED ATTACHMENT POINTS

By copy of this letter to Nancy Williams of CYGNA, attached is Gibbs & Hill's response to the above referenced questions.

Should you have any questions or comments regarding the enclosed responses, contact Henry W. Mentel.

Very truly yours,

GIBBS & HILL, Inc.

R.E. Ballard

Robert E. Ballard, Jr.
Project Manager

REBa/HwMe:gw
1 Letter + 1 Attachment

- cc: ARMS (B&R Site) OL, 1A
 → N. Williams (CYGNA, Calif.) 1L, 1A
 G. Bjorkman (CYGNA, Boston) 1L, 1A
 G. Grace (CPPE Site) 1L, 1A
 D. Wade (CPPE Site) 1L, 1A
 P.M. Milam/F. Bleck (TUSI/NY) 1L

1) WELDED ATTACHMENTS IN BREAK EXCLUSION AREAS

CYGNA has questioned the local stresses in welded attachments with regards to break and crack postulation criteria outlined in Branch Technical Position MEB 3-1. The question is as follows:

- 1. In containment penetration areas (break exclusion areas) will the total stress (General + Local) at welded attachments for EQ9 and EQ10 be within 0.8 (1.2 $S_h + S_a$) in accordance with paragraph B.1.b(2)?

Applied Mechanics has done a study identifying all welded attachments in break exclusion areas. The list is as follows:

<u>Problem No.</u>	<u>Support No.</u>
1-10B	FW-1-098-004-S62R
1-10C	AF-1-017-002-S62R
1-23A	MS-1-147-700-S75R MS-1-257-001-S72K MS-1-257-002-S72K MS-1-001-005-S72R MS-1-001-003-S72R MS-1-001-004-S72R
1-23B	MS-1-146-700-S75R MS-1-240-001-S72K MS-1-240-002-S72K MS-1-002-001-S72R MS-1-002-003-S72R MS-1-002-005-S72R MS-1-002-004-S72R
1-23C	MS-1-003-002-S72R MS-1-003-003-S72R MS-1-003-004-S72R MS-1-003-005-S72R MS-1-003-006-S72R MS-1-223-001-S72K MS-1-223-002-S72K MS-1-145-700-S75R
1-23D	MS-1-148-700-S75R MS-1-274-001-S72K MS-1-274-002-S72K MS-1-004-003-S72R MS-1-004-004-S72R MS-1-004-005-S72R MS-1-004-001-S72R

CYGNA	
JOB NO :	80202
DATE LOGGED :	7/6/80
LOG NO. :	# 184
FILE :	111 Tech files
CROSS REF. FILE :	111 Tech files w/ 1-50

The above restraints do meet the requirements of MEB 3-1, paragraph B.1.b(2)

$$EQ9 + EQ10 \leq 0.8 (1.2S_h + S_a)$$

It should be noted that the intent of MEB 3-1 is to consider primary, secondary and fatigue effects in defining break and crack exclusion areas. Primary effects are considered in Equation 9 and hence local membrane stress should be added to the general stress. For Equation 10, however, secondary and fatigue effects are considered, so the total local stress including local bending should be added to the general stress.

Problem 1-10B, Support FW-1-098-004-S62R

Ref: As-Built Stress Analysis Calculation Book, Calc. AB-1-10B

Equation 9 (Primary Stress)

General Stress from "ADLPIPE" = 5610 psi
Local Membrane Stress = 318 psi
Total Membrane Stress = 5928 psi

Equation 10 (EQ11-EQ8) (Secondary Stress)

General Stress from "ADLPIPE" = 11946 - 4802 = 7144 psi
Total Local Stress - (0.673-0.072) 2198 = 1321*
Total Stress = 7144 + 1321 = 8465 psi
Equation 9 + Equation 10 = 5928 + 8465 = 14393 psi
Allowable = 0.8 (1.2S_h + S_a) = 32400

*Note Local Membrane Stress =

(EQ11 Actual Load - EQ8 Actual Load) x (Unit Load Combined Stress Intensity from "CYLNOZ")

Problem 1-10C, Support AF-1-17-002-S62R

Ref: As-Built Stress Analysis Calculation Book, Calc. AB-1-10C

Equation 9 (Primary Stress)

General Stress From "ADLPIPE" = 6360 psi
Local Membrane Stress = 645 psi
Total Membrane Stress = 7005 psi

Equation 10 (EQ11-EQ8) (Secondary Stress)

General Stress from "ADLPIPE" = 7023 psi
Total Local Stress = 4837 psi
Total Stress = 11860 psi

Equation 9 + Equation 10 = 7005 + 11860 = 18865 psi

Allowable = $0.8 (1.2S_h + S_a)$ = 32400

Main Steam Problems

The main steam break exclusion area welded attachments were surveyed. In most cases EQ9 + EQ10 stresses were low but in a few cases these stresses approached the allowables. The worst case by far was support MS-1-003-006-S72R on Problem 1-23C, which was highly loaded and had high unit load local stresses as well. Additionally, this was the particular support questioned by CYGNA, so it is fitting that this one be addressed in detail.

Problem 1-23C, Support MS-1-003-006-S72R

The following approach was taken to alleviate the overstress condition in the problem:

The pad dimensions are 50.27 inches circumferentially by 3 inches longitudinally. In the analysis, a circumferential pad length of only 12 inches was used. This was to satisfy the requirement in CYLNOZ that $\beta_1/\beta_2 \leq 4$. (β_1/β_2 is proportional to the ratio of the pad dimensions). This ficticiously small pad size penalizes the analysis greatly because the load is distributed over an area that is much smaller than in the actual case.

This analysis was rerun increasing the longitudinal pad size from 3 to 4.3 inches. This allowed a circumferential pad size of 17.2 inches. Though the increase from 3 to 4.3 inches is unconservative, the 43% increase allows a circumferential dimension that is closer to reality, though still approximately 66% small on the conservative side. The total area of the pad used in the reanalysis is $4.3 \times 17.2 = 74$ in sq. The actual area is $50.27(3) = 150$ sq. in. The load then is still being distributed on an area only one half of the real area which gives a ficticiously high stress. This justifies the dimensional change.

The results of this analysis for a 1^k unit load are:

Combined Membrane Stress Intensity 70.94 psi

Combined Stress Intensity 225.68 psi

Recalculating the stresses for break postulation:

Equation 9 (Primary Stress)

General Stress from "ADLPIPE" = 8267 psi

Local Membrane Stress = $70.94(62.91) = 4463$ psi

Total Membrane Stress = 12730 psi

Equation 10 (EQ11-EQ8) (Secondary Stress)

General Stress from "ADLPIPE" - $12795 - 7622 = 5173$

Total Local Stress = $(101.539 - 11.048)(225.68) = 20422$ psi

Total Stress - $5173 + 22264 = 25595$

Equation 9 + 10 = $12730 + 25595 = 38325$

$.8 (1.2 S_h + S_a) = .8(1.2 (17500) + 26250) = 37800$ psi

There is still a 1% overstress. This could be alleviated by further increasing the longitudinal pad dimension, but this is not advisable because the analysis should be kept as close to the real dimensions as possible. Another way to further reduce the stress would be to combine the general and local stresses acting at a point more precisely. ADLPIPE simply takes a vector sum of X and Y bending moments whose resultant will be on some plane other than the edges of the welded pad where CYLNOZ combines stresses. By combining the stresses accurately at the points of interest (i.e. locations A, B, C, D, of CYLNOZ) a significant reduction in stress can be realized, often upwards of 20%. The calculation is rather lengthy and will


not be shown here, but will be provided at your request if needed.

In conclusion, it can then be readily demonstrated that all welded attachments satisfy the intent of MEB 3-1 for break and crack exclusion areas even if local primary and secondary stresses are properly included. Concerning the one main-steam welded attachment it should be further pointed out that a finite element analysis distributing the load over the proper area should yield a stress level well below the allowable limits.


2) RESPONSE TO CYGNA
SUPPERPOSITION OF STRESS AT
MULTIPLE WELDED ATTACHMENT POINTS

In response to Item No. 1 in the telecon (dated June 28, 1984) between H. Mentel and F. Colucci of G&H and L. Weingart, N. Williams and J. Minichiello of CYGNA, we have reviewed the 13 locations containing multiple welded attachments at the same pipe location. Our study has shown that the stress levels are within an acceptable range.

In general, local stresses at welded attachments decay very rapidly with distance from the attachment/pipe weld. Finite element analysis we have performed, for example, shows the following typical stress distribution.



The peak value decays to less than $1/2, 11^\circ$ away from the edge of the pad. If a 22° space is maintained between attachment boundaries then (usually the case-see case (2), supports CC-2-158-407, 408, A43K for example) then even superimposing stresses would give a value less than either peak.



Notwithstanding the above considerations we have examined each of the 13 multiple location attachments individually, superimposing peak stresses conservatively if the same components were non-zero at neighboring edges. Results are summarized below. Detailed documentation is included as an attachment.



RECEIVED
 JUL 2 1984
 APPLIED MECHANICS

Communications Report

Company:	Texas Utilities	<input checked="" type="checkbox"/> Telecon	<input type="checkbox"/> Conference Report
Project:	Comanche Peak Steam Electric Station	Job No	84042
	Independent Assessment Program - Phase 3	Date:	June 28, 1984
Subject	Pipe Stress Review	Time	11:15 am
		Place	Cygna - SFRO
Participants	H. Mentel, F. Colucci	of	G&H
	L. Weingart, N. Williams		Cygna
	J. Minichiello		

Item	Comments	Required Action By												
1.	<p>WELDED ATTACHMENTS</p> <p>In the course of performing expanded review of local stress calculations for welded attachments, Cygna observed that there are a number of instances where four trunnions are placed 90° apart from one another. The two across from one another are considered to be one support. The local stresses from the resulting two supports are not combined. Cygna believes it is necessary to consider the combined effects of the two adjacent supports.</p> <p>The following list, compiled by CYGNA, consists of all of the instances of this configuration for Unit 1:</p> <table style="margin-left: 40px; border: none;"> <thead> <tr> <th style="text-align: left;"><u>Pipe Support Nos.</u></th> <th style="text-align: left;"><u>Problem No.</u></th> </tr> </thead> <tbody> <tr> <td>1) CT-1-076-409-C82R 476 CT-1-076-403-C82R</td> <td>AB-1-35A</td> </tr> <tr> <td>2) CC-2-158-407-A43K 700 CC-2-158-408-A43K 700</td> <td>AB-2-63B</td> </tr> <tr> <td>3) CT-1-013-406-C82R 477 CT-1-013-420-C82R</td> <td>AB-1-35A</td> </tr> <tr> <td>4) CT-1-013-411-C52R 478 CT-1-013-422-C52R</td> <td>AB-1-35A</td> </tr> <tr> <td>5) CT-1-014-415-C72R 700 CT-1-014-416-C72R</td> <td>AB-1-37W</td> </tr> </tbody> </table>	<u>Pipe Support Nos.</u>	<u>Problem No.</u>	1) CT-1-076-409-C82R 476 CT-1-076-403-C82R	AB-1-35A	2) CC-2-158-407-A43K 700 CC-2-158-408-A43K 700	AB-2-63B	3) CT-1-013-406-C82R 477 CT-1-013-420-C82R	AB-1-35A	4) CT-1-013-411-C52R 478 CT-1-013-422-C52R	AB-1-35A	5) CT-1-014-415-C72R 700 CT-1-014-416-C72R	AB-1-37W	
<u>Pipe Support Nos.</u>	<u>Problem No.</u>													
1) CT-1-076-409-C82R 476 CT-1-076-403-C82R	AB-1-35A													
2) CC-2-158-407-A43K 700 CC-2-158-408-A43K 700	AB-2-63B													
3) CT-1-013-406-C82R 477 CT-1-013-420-C82R	AB-1-35A													
4) CT-1-013-411-C52R 478 CT-1-013-422-C52R	AB-1-35A													
5) CT-1-014-415-C72R 700 CT-1-014-416-C72R	AB-1-37W													

Signed



Communications Report

Item	Comments	Required Action By
6. CT-1-014-413-C82R CT-1-014-414-C82R	707	AB-1-37W
7. DO-1-090-002-S65S DO-1-090-001-S65K	61 73	AB-1-167F
8. DO-1-089-003-S65S DO-1-089-004-S65K	222 433	AB-1-167C
9. DO-1-029-001-S53K DO-1-029-002-S43R	22	AB-1-167C
10. FW-1-097-020-C62R FW-1-097-019-C62R	293 3	AB-1-154
11. FW-1-096-020-C62R FW-1-096-021-C62R FW-1-096-022-C62R	502 503 496	AB-1-153
12. MS-1-151-046-C52K MS-1-151-047-C52R	203 206	AB -1-76B
13. MS-1-151-034-C52R MS-1-151-035-C52R	208 205	AB-1-76B

Please provide either an evaluation of the above concern or justification for not combining the local stresses.

2. **MASS PARTICIPATION**

In a brief discussion of the G&H letter of 6/26/84 regarding the plan of action for resolving the mass participation question, CYGNA confirmed that the missing mass option in ADLPIPE version 2D34D is fully automated. G&H plans to send an additional response containing the selection of stress problems to be rerun on the Cygna computer. Mr. Mentel will notify Nancy Williams when and who G&H will send to Boston for the re-analysis.

3. **WELDED ATTACHMENTS IN BREAK EXCLUSION ZONES**

G&H understands the logic presented in the CYGNA letter 84042.009 to R. Ballard dated June 27, 1984. G&H will follow-up and check the points with welded attachments considering the localized bending effects.

4. **STEAM GENERATOR LOCA DISPLACEMENTS**

G&H has received the telecons between CYGNA and Westinghouse regarding LOCA displacements used in the main steam piping analyses. CYGNA will get back to G&H this afternoon to discuss what actions are required to resolve this issue.

RESPONSE TO CYGNA 84042-6.28.84, PARAGRAPH 1

PIPE STRESS REVIEW - Welded Attachments CYGNA 84042-6.28.84

1. Supports CT-1-076-409-C82R
CT-1-076-403-C82R

Stresses resulting from both supports and ADDLPIPE are to be combined. Calculation sheet is attached.


Total local stress exceeds allowable by 3% in Eq. 9. Is acceptable since the calculation includes all peak stresses as produced at the same point - Actually, locations of high stressed points of the two supports differ by 0.8".

2. Supports CC-2-158-407-A43K
CC-1-076-408-C82R

No combination is needed.

Support -407- is transversal and the peak stress is at Point A while Support -408- is longitudinal and the peak stress is at Point B. Local stress depicted at Point C is zero.

Note: Even combining stresses they will be well under allowable.



- 3. Supports CT-1-013-406-C82R
CT-1-013-420-C82R

• Stress combination is attached. Exceeds 7.2% - Acceptable.

- 4. Supports CT-1-013-411-C52R
CT-1-013-422-C52R

Stress combination is attached.

- 5. Supports CT-1-014-415-C72R
CT-1-014-414-C82R

In this case the analyst has already combined stresses from the two welded attachments.

- 6. Supports CT-1-014-413-C82R
CT-1-014-414-C82R

✓ In this case the analyst has already combined stresses from the two welded attachments.


- 7. Supports DO-1-090-001-S65K
DO-1-090-002-S65S

Stress combination is attached.

- 8. Supports DO-1-089-003-S65S
DO-1-089-004-S65K

No combination is needed.

Support -003- is transversal and peak stress at Point B. but -004- is longitudinal and peak stress at "A" (at "C" no local stress)




- 9. Support DO-1-029-001-S53K
DO-1-029-002-S43R

a. BRH of -002- says "not installed"

b. ~~As per coordinates there is not room enough.~~

c. -002- is a clamp (not a welded attachment).



- 10. Supports FW-1-097-020-C62R
FW-1-097-019-C62R

Stress combination attached.

11. Supports FW-1-096-020-C62R
FW-1-096-021-C62R
FW-1-096-022-C62R

Stress combination attached.

12. Supports MS-1-151-046-C52K
MS-1-151-047-C52K

Peak stresses due to the two supports are located 90° apart
(on the ~~churnion~~). No need to be added.

13. MS-1-151-034-C52R
MS-1-151-035-C52R

Stress combination attached.

CYGMA		185
JOB NO.:	84042	
DATE LOGGED:	7/6/80	
LOG NO.:	# 185	
FILE:	11.1 Tech. Files	
CROSS REF. FILE	11.1 Tech. Files w/	
	211.1.1.1 (1.1.1.1)	

2) SUPERPOSITION OF STRESS AT MULTIPLE WELDED JUNCTIONS

BACKUP DOCUMENTATION

Gibbs & Hill, Inc. Job No. 002323-030 Client TUSI - CPSES

Subject AS-BUILT STRESS VERIFICATION ANALYSIS RESULTS

Calculation Number AB-1-35A

Sheet No.

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Drawing Method										
Preparer	VVB	7-5-24								
Checker										

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO. AM-WA-476

SUP. MARK NOS. CT-1-076-403-C82R
CT-1-076-409-C82R

NOSE NOS. 1831
2831

BOTH SUPPORTS ARE INSTALLED AT THE SAME CROSS SECTION

FOR UNIT LOAD 1000#

MAX. COMBINED STRESS INTENSITY (S') = 2342

MAX. COMBINED MEMBRANE STRESS INTENSITY ('SM') = 1054

ACTUAL AND ALLOWABLE STRESS **

EQ	FILE COMB.	LOAD (%)		FACTOR	(PSI) GENERAL STRESS AVERAGE	CYL NOZ PSI		TOTAL = GENT LOCAL	ALLOWABLE
		UP	DOWN			MEMBRANE STRESS	TOTAL STRESS		
8	11	74	6	0.074 0.006	2199	78 6		2283	1.05 ₂ = 16600
9	11+31 (1/2 SSE) +S.H.	1443 4778		1.443 4.778	16209	1521 5036		22766	1.55 ₂ = 24900
9	11+31 (1/2 SSE) +SH	1443 4778		1.443 4.778	16209		3320 11190	30779	1.85 ₂ = 29880 *
11	S10L52+ +11+40	3199 640		3.199 0.64	12038		7492 1499	21029	(S _A +S _L) = 44250
9	11+131+ (SSE) SH+70	1450 4761		1.45 4.761	16165	1528 5018		22711	2.165 ₂ = 55856

NOTE: MATERIAL S_A 312 or S_A 258 TYPE 304 or 316

S_A = 16600 psi

S_C = 12500 psi

S_A = 1.25 S_C = 1.25 * 12500 = 27650 psi

ASME (1) G-1.1 (a) (5) Engineering Manual 2015-11

* ALLOWABLE EXCEEDED BY $\frac{30779 - 29880}{29880} = \frac{899}{29880} = 0.03 \rightarrow 3\% \text{ - ASSET USE}$

Gibbs & Hill, Inc. Job No 11-2323-030 Client TUES-CPETE
 Subject AS-FULL STRESS VERIFICATION - ANALYSIS RESULTS - STRESS DISTRIBUTION
 Calculation Number AR-1-35A Sheet No 34

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prep'd	DJO	1/7/83								
Checked	FW	1/11/83								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-476

NODE NO.: 2831

MARK NO.: CT-1-076-409 - C82R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 2342 psi
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 1054 psi
- ACTUAL FULL ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{\text{LOAD}}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE (i)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	6	.006	2199	6		2205	1.0 S _h = 16,600
9 _(Y25SE)	11+31	4778	4.778	16,211	5036		21,247	1.55 S _c = 24,900
9 _(Y25SE)	11+31	4778	4.778	16,211		11,190	27,401	1.8 S _c = 29,880
11	11+40 + RANGE	640	.640	12,036		1499	13,535	1.5 S _c + S _h = 44,250
9 _(SSE)	11+131	4761	4.761	16,167	5018		21,185	2.16 S _c = 35,956

SA-312 + SA358 REF (11): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.
 NOTE: MATERIAL: Type 304 & 316

$S_h = 16,600 \text{ psi}$ $S_c = 18,800 \text{ psi}$

$S_A = 1.25 S_c + 0.25 S_h = 27,650 \text{ psi}$

Checking Method #

Gibbs E Hill, Inc. Job No 33-2323-035 Client TUG-CPETE
 Subject AS-FULL STRESS VERIFICATION - ANALYSIS RESULTS - DATE 11/14/83
 Calculation Number AB-1-35A Sheet No 33

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
2	JJD	1/7/83								
3	JJD	1/14/83								

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-476

NODE NO.: 1831

MARK NO.: CT-1-076-403 - C 82R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 2342 psi
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 1054 psi

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{\text{LOAD}}{1000}$	GENERAL STRESS AVERAGE	CYL. NOZ		TOTAL = GEN. + LOCAL	ALLOWABLE (i)
					MEMBRANE STRESS	TOTAL STRESS		
B	ii	74	.074	2199	78		2277	1.0S _h = 16,600
9 (YSS)	ii + 31	1443	1.443	16,209	1521		17,730	1.5S _h = 24,900
9 (YSS)	ii + 31	1443	1.443	16,209		3380	19,589	1.8S _h = 29,880
11	ii + 40 + RAIR.E	3199	3.199	12,038		7493	19,531	(S _h + S _m) = 44,250
9 (SS)	ii + 131	1450	1.450	16,165	1528		17,693	2.16S _h = 35,856

NOTE: MATERIAL: TYPE 304 or 316
 SA-312 = 51,358 REF (1): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.

$S_h = 16,600 \text{ psi}$ $S_c = 18,800 \text{ psi}$

$S_A = 1.25 S_c + 0.25 S_h = 27,650 \text{ psi}$

Checking Method #

1. Loadings applied
 2. Material properties
 3. Geometry
 4. Boundary conditions
 5. Results

Gibbs & Hill, Inc. Job No. 002323-030 Client TUSI - CPSES
 Subject AS-BUILT STRESS VERIFICATION - ANALYSIS RESULTS
 Calculation Number AB-1-35A Sheet No.

Revision	Drawn	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
0										
Preparer	VIB	7-5-84								
Checker										

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF NO AM-WA-476

SUP. MARK NOS. CT-1-076-403-C82R NOSE NOS. 1831
 CT-1-076-409-C82R 2831

BOTH SUPPORTS ARE INSTALLED AT THE SAME CROSS SECTION

FOR UNIT LOAD 1000 #

MAX COMBINED STRESS INTENSITY: (S') - 2342

MAX COMBINED MEMBRANE STRESS INTENSITY ('SM') = 105

ACTUAL AND ALLOWABLE STRESS **

EQ	FILE	LOAD (lb)	FACTOR	(PSI) GENERAL STRESS AVERAGE	CYL NOZ PSI		TOTAL = GENT LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
8	11	74	0.074	2199	78	X	2283	1.05 S _A = 16600
		6	0.006		6			
9	11+31 (1/2 SSE) +S.H.	1443	1.443	16209	1521	X	22766	1.55 S _A = 24900
		4778	4.778		5036			
9	11+31 (1/2 SSE) +SH	1443	1.443	16209	X	3350	30779	1.85 S _A = 29800 *
		4778	4.778			11190		
11	S10+S2+ +11+40	3199	3.199	12038	X	7492	21029	(S _A +S _A) = 44250
		640	0.64			1499		
9	11+131+ (SSE) SH+70	1450	1.45	16165	1528	X	22711	2.16 S _A = 35856
		4761	4.761		5018			

NOTE: MATERIAL SA 312 OR SA 358
 TYPE 304 OR 316

S_A = 16600 psi S_C = 12800 psi

S_A = 1.25 S_C + 0.75 S_A = 27650 psi

Ref (1): G-H Analytical
 Engineering Manual 456-

* ALLOWABLE EXCEEDED BY $\frac{30779 - 24900}{24900} = \frac{5879}{24900} = 0.236 \rightarrow 23.6\%$ - ACCEPTED

** DATA VERIFIED
 VERIFICATION AS PER QA CHECK LOG - LOCAL REPRESENTATIVE 3/4/85

Gibbs & Hill, Inc. Job No 22-2223-032 Client TUES-CPETE

Subject AS-FULL STRESS VALIDATION - ADVANCED FINITE - DIFF. ELEMENTS

Calculation Number AR-1-35A Sheet No 34

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prep	DJO	1/7/83								
Check	PHW	1/11/83								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-476

NODE NO.: 2831

MAX. NO.: CT-1-076-409 - C82R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 2342 psi
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 1054 psi

ACTUAL FULL ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	6	.006	2199	6		2205	1.25S _c = 16,600
9 (1/2) S _c	11+31	4778	4.778	16,211	5036		21,247	1.55S _c = 24,900
9 (1/2) S _c	11+31	4778	4.778	16,211		11,190	27,401	1.85S _c = 29,880
11	11+48 + RANGE	640	.640	12,036		1499	13,535	(S _c + S _m) = 44,25
9 (1/2) S _c	11+131	4761	4.761	16,167	5018		21,185	2.15S _c = 35,95

NOTE: MATERIAL: Type 304 or 316 SA-312 + SA358 REF (1): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.

$S_L = 16,600 \text{ psi}$ $S_c = 18,800 \text{ psi}$

$S_A = 1.25 S_c + 0.25 S_L = 27,150 \text{ psi}$

Gibbs & Hill, Inc. Job No 33-2323-035 Client TREC-CRETE
 Subject RE-ENTRY STRESS VERIFICATION - ANALYSIS RESULTS - DATED 11/18/93
 Calculation Number AB-1-35A Sheet No 33

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
2	JJD	1/7/93								
3	JJD	1/18/93								

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-476

NODE NO.: 1831

MARK NO.: CT-1-076-403 - C 82R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 2342 psi
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 1054 psi
- ACTUAL FULL ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYL NOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	74	.074	2199	78		2277	1.0 S _t = 16,600
9 (SSE)	11+31	1443	1.443	16,209	1521		17,730	1.5 S _t = 24,900
9 (SSE)	11+31	1443	1.443	16,209		3380	19,589	1.5 S _t = 24,900
11	11+40 + FRIKE	3199	3.199	12,038		7493	19,531	1.5 S _t + S _w = 44,200
9 (SSE)	11+31	1450	1.450	16,165	1528		17,693	2.1 S _t = 35,800

NOTE: MATERIAL: TYPE 304 or 316
 SA-312 + SA-358 REF (1): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.

$S_t = 16,600 \text{ psi}$ $S_c = 18,800 \text{ psi}$

$S_A = 1.25 S_c + 0.25 S_t = 22,650 \text{ psi}$

SCHALLER

SERIAL NO. 12499 REV. B

COMPONENT MODIFICATION CARD (CMC)

OMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

- 1 APPLICATION: PIPE WELD MOD. WELD MOD. WELD MOD. WELD MOD.
- 2 DWG. NO. 084-00-0000
- 3 LINE NO./COMPONENT NO. N/A

REASON FOR CHANGE: DESIGN CHANGE/DEVIATION

TO COMPLY WITH MIN WELD SIZE
PIPE OFF LOCATION
FBI better fit-up
ISO CT-1-RB-17



- 4 INSTRUCTIONS: REMOVE DELETE I & Z
- 5 NOTES: TRANSFER TO 7
- 6 COMMENTS: NAMEPLATE TO 10
- 7 MATERIAL: 304 SS PRESENT
- 8 WELDING PROCEDURE: ASME B31.1
- 9 WELDING PROCEDURE: ASME B31.1
- 10 WELDING PROCEDURE: ASME B31.1

1 Originator
 OLIVER HEBERT
 Name

CPPB

Original Designer

2 APPROVED BY:

DATE: 12-16-80
 DATE: 1-16-81
 DATE: 2-16-81
 DATE: 5-16-82

1 DISTRIBUTION	DCC CNTL NO.	CITY
MANAGEMENT INFO		
THIS REVISION VOIDS AND SUPERSEDES		
DOCUMENT SERIAL NO.		
CMC 12499		REV Z
TECH SERVICES		INITIAL
REVIEW STUDY GROUP		INITIAL
SYSTEMS PLANNING		INITIAL

USE FOR ANALYSIS
 PAN VIEW PROBLEM

ITEM NO	NO	DESCRIPTION	WT.	ASMT OR	PL	WIC.
1		FP-92 1/2 G12		SA-56		
2		PS SCH 40		SA-56		
3		FP-1 1/2 0		SA-56		
4		PA SCH 40		SA-56		
5		ASME 4341		SA-56		



INFORMATION COPY

THIS DOCUMENT IS FOR INFORMATION ONLY
 CONTACT DOCUMENT CONTROL FOR CURRENT
 STATUS AND REVISION.

10/1
 10/1

FOR ASBUILT VERIFICATION ONLY

USE FOR ANALYSIS REVIEW
 PROBLEM 1-035A



PLAN AT EL: 930'-0"

NO.	DATE	BY	CHK'D	APP'D	DESCRIPTION

NO.	DATE	BY	CHK'D	APP'D	DESCRIPTION

DESIGN LOADS	WTS	WIND	SEISMIC	REFERENCE DRAWINGS	OWNER	PROJECT	ENGINEER
				G & H ISOMETRIC 2323-MI-3732-5W P&B ISOMETRIC CT-1-RB-17	TEXAS UTILITIES SERVICES INC.	COMANCHE PEAK UNITS NO. 1 & 2	GIBBS & HILL INC.

REV	DESCRIPTION	DATE	BY	CHK'D
1	SUPPLY 150			
2	ELECTRICAL			
3	PAINT/CARD/DOORS			
4	H.V.A.C			
5				

DRAWN	DATE	CHK'D	DATE	APP'D	DATE

PRODUCTION ORDER	SERIAL NUMBER	SHEET

Brown & Root, Inc.
 HOUSTON, TEXAS

NO. CT-1-016-403-002-11

COMPANCHE PEAK STEAM
ELECTRIC STATION (CPSES)

COMPONENT MODIFICATION CARD (CMC)

JAN 13 1981

SERIAL NO. 31313

1 APPLICATION: PIPE SUPPORT WELD MOD. Q NON-Q P/A DESIGN CHANGE/DEVIATION

2 DWG. NO. UPSR-0 BRN R-0
T-1-076-409-C&R W 2713

3 LINE NO./COMPONENT NO. N/A

4 REASON FOR CHANGE:
 REASON FOR CHANGE: MODIFY EMBED
 REASON FOR CHANGE: ROE OFF LOCATION
ISO: CT-1-RB-17

INSTRUCTIONS:

REMOVE

DELETE IT#4

NOTES REMOVE IT#5 (ASME
UNREPAIRED FROM IT#4
AND REINSTALL ON IT#6
W/ ANI & OC PRESENT

ADD

IT#6 (A) P4-SCH 40-1/2" (A33)


FOR ANALYSIS

5 SKETCH

USE NOTES TO DETAILS:
NOT EMBEDDED DATE TO ALLOW
FOR ALTERATIONS TO PIPE
AND REPAIRS TO IT#6

NOTE REMOVE IT#5 FROM IT#4 AND REPAIR TO IT#6
STL. SUPPLIED W/ MK
AS 1-076-409-C&R
W/ ANI & OC PRESENT

FOR ASBUILT



PLAN VIEW

6 APPROVED BY:

William D. Oliver 27-Feb-80
William D. Oliver 29-Feb-80
William D. Oliver 1/17/81

VERIFICATION ONLY

DATE	DCC CNTRL NO.	QTY
UPST	TOTAL	2

THIS REVISION VOIDS
AND SUPERSEDES
DOCUMENT SERIAL NO. 31313
REV. 1

Gibbs E Hill, Inc. Job No 22-2323-032 Client TUCS-CPEEE
 Subject AE-FULL STRESS VERIFICATION - ANALYSE FINITE - DTPH D...
 Calculation Number PROJ: AB-2-63B Sheet No 25

Revision	By	Date	Re.	Date	Re.	Date	Re.	Date	Re.	Date
1	BGH	1/6/82								
2	BKG	3/30/82								

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-703 DATED 12/9/82 NODE NO.: 1809

MARK NO.: CC-2-158-408-A43K X SNUBBER

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 1048 PSI
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 355 PSI
- ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE (I)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	0	0	1785	0		1785	1.0SH = 15000
9.12550	11-231	5472	5.472	2663	1942		4605	1.55SH = 22500
9.12550	11-231	5472	5.472	2663		5734	8397	1.85SH = 27000
11	61 62	5508 -5508	5.508	3426		5772	9198	1.5SH + SA = 3750
9.12550	11-231	6984	6.984	2922	2479		5401	2.15SH = 3240

NOTE: MATERIAL: SA-106 GR. B
 REF (1): GIN ANALYTICAL ENGINE MANUAL AEG-511.

$S_h = 15000 \text{ PSI}$ $S_c = 15000 \text{ PSI}$
 $S_A = 1.25S_c + 0.25S_h = 22500 \text{ PSI}$

Gibbs & Hill, Inc. Job No 33-2323-D35 Client JUCO-CRRE

Subject AS-FULL STRESS VERIFICATION - ANALYSIS RESULTS - DTYPE 11/11/62

Calculation Number PROJ: AB-2-63B Sheet No 26

Revision	By	Date	Re.	Date	Re.	Date	Re.	Date	Re.	Date
1										
2	PKP	1/6/63								
3	FKG	3/25/63								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-700 DATED 12/29/62 NODE NO.: 1809

MARK NO.: CC-2-158-407-A43K Y SNUBBER

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 834 PSI
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 173 PSI
- ACTUAL ALL ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{\text{LOAD}}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL GEN. + LOCAL	ALLOWABLE (1)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	0		1785	0		1785	1.0SA = 15000
9(1/255)	11/31	4387	4.387	2663	759		3422	1.55SA = 22500
9(1/255)	11/31	4387	4.387	2663		3658	6321	1.85SA = 27000
11	61 62	438.7 -4387	4.387	3426		3658	7084	1.5SA = 37500
9(555)	11/31	5398	5.398	2922	934		3856	2.5SA = 32400


REF (1): GIN ANALYTICAL ENGINEERING MANUAL AEG-511.

NOTE: MATERIAL: SA-106 GR B

$S_L = 15000 \text{ PSI}$

$S_C = 15000 \text{ PSI}$

$S_A = 1.25S_C + 0.25S_L = 22500 \text{ PSI}$





ITEM NO	NO. REQ'D.	PART NO.	DESCRIPTION
1	2	SMA-10-1A	ANCH ANGLE, TOP ASSY ANJ.
2	2	10731	PL 3/4"
3	2	10731	PL 3/4"
4	2	10592	TS 6 X 6 X 1/2
5	2	10731	PL 3/4"
6	2	10749	PL 1 1/2" (BY FIELD)
7	8	BSA-1-12	STIRL ANCHOR (BY FIELD)
8	2	10592	TS 4 X 4 X 1/2
9	2	10592	TS 4 X 4 X 1/2
10	1		ASME B NAME PLATE

SA-5A
A-102/111
A-102/111
A-102/111

ELEV. LKG. WEST
 100% REVIEW OF SUPPORT DESIGN
 AS BUILT CONDITION CPRA-3211
 DATE 3-14-01 REVIEWED BY S. JOSEPH

2C2=8
2C12=8



FOR ASBUILT VERIFICATION ONLY

COMPONENT DESIGN LOADS	
FORM / UPSET	ENTER %
X 2002-125-12252	100%

REFERENCE DRAWINGS	REV	DESCRIPTION
G & H ISOMETRIC	REV 1	PIPING
2121-AB-12-1-02	1	2121-ME-1003
FAB ISOMETRIC	REV 1	STRUCTURAL
1102-CC-2-50-012	1	2121-S-1-711

OWNER	PROJECT	ENGINEER	DATE	APP'D	DATE	APP'D	DATE
TEXAS UTILITIES SERVICES INC.	COMANCHE PEAK UNITS NO. 1 & 2	GIRAS & HILL INC.					

USE FOR ANALYSIS REVIEW
 PROBLEM 2-063B

CC-2-58-408-A43K
 H72

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Drawing Method										
Preparer	VIB	7-5-84								
Checker										

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO AM-WA-477

SUP. MARK NO. CT-1-013-406-C82R
CT-1-013-420-C82R

NOSE NOS 120
20

BOTH SUPPORTS ARE INSTALLED AT THE SAME CROSS SECTION

FOR UNIT LOAD 1000*

MAX. COMBINED STRESS INTENSITY (S) = 107 psi

MAX. COMBINED MEMBRANE STRESS INTENSITY ('SM') = 665 psi

ACTUAL AND ALLOWABLE STRESS **

EQ	FILE COMB.	LOADING FACTOR LP: SUPPT-4X 20W: SUPPT-4X	FACTOR	(PSI) GENERAL STRESS AVERAGE	CYL NOZ PSI		TOTAL = GEN + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
8	11	93	0.093	3591	62		3654	1.05S = 16600
		1	0.001		1			
9	11+31 (1/2 SSE) + S.H.	3217	3.217	9252	2139		15225	1.55S = 24900
		6667	6.667		4434			
9	11+31 (1/2 SSE) + SH	3217	3.217	9252		4526	23158	1.85S = 29880
		6167	6.667			9380		
11	510R52+ +11+40	18493	18.493	16176		26020	47440	(SA+SC) = 44250*
		3727	3.727			5244		
9	11+131+ (SSE) SH+70	3206	3.206	9342	2132		16031	2.165S = 35856
		6853	6.853		4557			


NOTE: MATERIAL SA-312 OR SA-352
TYPE 304 OR 316

$S_L = 16600 \text{ psi}$ $S_C = 18800 \text{ psi}$

$S_A = 1.25S_C + 0.25S_L = 27650 \text{ psi}$

* ALLOWABLE EXCEEDED BY $\frac{47440 - 44250}{44250} = 0.072 \rightarrow 7.2\%$

POINTS OF PEAK STRESS ARE AWAY BY ~3" EACH OTHER. THEY ARE ASSUMED IDENTICAL IN THE ABOVE STRESS COMBINATION



Gibbs & Hill, Inc. Job No 11-2323-032 Client TIES-CRETE
 Subject AS-BUILT STRESS VERIFICATION - ANALYSE STRESS - DETAILED CALCULATIONS
 Calculation Number AB-1-35A Sheet No 36

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prep	DJD	1/5/92								
Check	JPH	1/11/93								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDS/ ATTACHMENTS
 REF. NO.: AM-WA-477 Node No.: 20

MAX NO.: CT-1-013-420-C82R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 1407 psi
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 665 psi
- ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE (1)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	1	.001	3591	1		3592	1.0 S _t = 16,600
9.12552	11+31	6667	6.667	9253	4434		13,687	1.5 S _t = 24,900
9.12557	11+31	6667	6.667	9253		9380	18,633	1.8 S _t = 29,880
11	11+40 + RAUGE	3727	3.727	16,176		5244	21,420	(S _c + S _t) = 44,250
9(sse)	11+131	6853	6.853	9343	4557		13,900	2.16 S _t = 35,956

NOTE: MATERIAL: SA-312 + SA-358 REF (1): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.
 -TYPE 304 & 316

$S_h = 16,600 \text{ psi}$ $S_c = 18,800 \text{ psi}$
 $S_A = 1.25 S_c + 0.25 S_h = 27,650 \text{ psi}$

Checking Method #

1. Verify that all calculations are correct.
 2. Verify that all units are consistent.
 3. Verify that all assumptions are stated.

Gibbs & Hill, Inc. Job No 11-2323-035 Client TREC-CRONE
 Subject AS-FULLY STRESS VERIFICATION - ANALYSIS RESULTS - DETAILED CALCULATIONS
 Calculation Number AB-1-35A Sheet No 35

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prepare	230	1/7/83								
Check	1/11/83	1/19/83								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-477 NODE NO.: 120

MARK NO.: CT-1-013-406-C82R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 1407 psi
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 665 psi

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{\text{LOAD}}{1000}$	GENERAL STRESS AVERAGE	CYL NOZ		TOTAL GEN. + LOCAL	ALLOWABLE (1)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	93	.093	3591	62	X	3653	1.0Sk = 16,600
9(Y23SE)	11+31	3217	3.217	9252	2139	X	11,391	1.55Sk = 24,900
9(Y23SE)	11+31	3217	3.217	9252	X	4526	13,778	1.85Sk = 29,900
11	11+40 + RFXSE	18,493	18.493	16,177	X	26,020	42,197	1.5Sk + 5H = 44,250
9(SSE)	11+131	3206	3.206	9342	2132	X	11,474	2.16Sk = 35,856

SA-312 + SA-358 REF (1): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.
 NOTE: MATERIAL: TYPE 304 & 316

$S_L = 16,600 \text{ psi}$ $S_C = 18,900 \text{ psi}$

$S_A = 1.25 S_C + 0.25 S_L = 27,650 \text{ psi}$

Checking Method #

1. Loadings applied
 2. All stress values are in psi
 3. All stress values are in psi
 4. All stress values are in psi

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Design Method										
Preparer	VLB	7-5-84								
Checker										

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO AM-WA-477

SUP. MARK NO. CT-1-013-406-C82R
CT-1-013-420-C82R

NOSE NOS 120
20

BOTH SUPPORTS ARE INSTALLED AT THE SAME CROSS SECTION
FOR UNIT LOAD 1000*

MAX COMBINED STRESS INTENSITY (S') = 147

MAX COMBINED MEMBRANE STRESS INTENSITY ('SM') = 6

ACTUAL AND ALLOWABLE STRESS **

EQ	FILE COMB.	LOAD (k)	FACTOR	(PSI) GENERAL STRESS AVERAGE	CYL NOZ PSI		TOTAL = GEN + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
8	11	93	0.093	3591	62	X	3654	1.05 S _L = 16600
		1	0.001		1			
9	11+31 (1/2 SSE) + S.H.	3217	3.217	9252	2139	X	15825	1.55 S _L = 24900
		6667	6.667		4434			
9	11+31 (1/2 SSE) + S.H.	3217	3.217	9252	X	4526	23158	1.85 S _L = 29880
		6667	6.667			9380		
11	51+52+11+40	18493	18.493	16176	X	26020	47440	(S _A + S _L) = 4425
		3727	3.727			5244		
9	11+131+ (SSE) 54+70	3206	3.206	9342	2132	X	16031	2.16 S _L = 3585
		6853	6.853		4557			

NOTE: MATERIAL SA-312 OR SA-358
TYPE 304 OR 316


$S_L = 16600 \text{ psi}$

$S_C = 18800 \text{ psi}$

$S_A = 1.25 S_C + 0.25 S_L = 27650 \text{ psi}$

* ALLOWABLE EXCEEDED BY $\frac{47440 - 44250}{44250} = 0.072 \rightarrow 7.2\%$

POINTS OF PEAK STRESS ARE ANLY BY ~3" EACH OTHER. THEY ARE ASSUM IDENTICAL IN THE NOSE STRESS COMBINATION



Gibbs & Hill, Inc. Job No 33-2323-020 Client TUG-CPPEE
 Subject 2E-FULL STRESS VERIFICATION - ANALYSIS RESULTS - OTHER INFORMATION
 Calculation Number AB-1-35A Sheet No 36

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
2	DJD	1/2/82								
3	1/1/82	1/11/82								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDS / ATTACHMENTS

REF. NO.: AM-WA-477

Node No.: 20

MAX. NO.: CT-1-013-420-C82R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 1407 psi
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 665 psi
- ACTUAL FULL ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{\text{LOAD}}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE (1)
					MEMBRANE STRESS	TOTAL STRESS		
B	"	1	.001	3591	1		3592	1.0 S _h = 16,600
3 (1/2) S _h	11 + 31	6667	6.667	9253	4434		13,687	1.5 S _h = 24,900
3 (1/2) S _h	11 + 31	6667	6.667	9253		7380	18,633	1.8 S _h = 29,880
11	11 + 40 + POUCE	3727	3.727	16,176		5244	21,420	(S _c + S _h) = 44,250
9 (1/2) S _h	11 + 131	6953	6.953	9343	4557		13,900	2.1 S _h = 35,856

NOTE: MATERIAL: SA-312 + SA-358 REF (1): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.
 -OFF 304 C 314

$S_h = 16,600 \text{ psi}$ $S_c = 18,800 \text{ psi}$

$S_A = 1.25 S_c + 0.25 S_h = 27,650 \text{ psi}$

Checking Method #

Gibbs & Hill, Inc. Job No 21-2323-035 Client TREC-CRST
 Subject RE-FIXT STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCULATIONS
 Calculation Number AB-1-35A Sheet No 35

Revision	By	Date	Re.	Date	Re.	Date	Re.	Date	Re.	Date
1										
230		1/7/83								
18111		1/19/83								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-477 NODE NO.: 120

MARK NO.: CT-1-013-406-C82R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 1407 psi
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 665 psi
- ACTUAL FULL ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYL NOZ		TOTAL GEN. + LOCAL	ALLOWABLE (1)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	93	.093	3591	62	X	3653	1.25S _c = 16,600
9.125SE	11+31	3217	3.217	9252	2139	X	11,391	1.55S _c = 24,900
9.125SE	11+31	3217	3.217	9252	X	4526	13,778	1.85S _c = 29,800
11	11+40 + FENSE	18,493	18.493	16,177	X	26,020	42,197	1.5S _c + S _m = 44,250
9(SSE)	11+131	3206	3.206	9342	2132	X	11,474	2.16S _c = 35,856

SA-312 + SA-258 REF (1): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.
 NOTE: MATERIAL: TYPE 304 or 316

$S_h = 16,600 \text{ psi}$ $S_c = 18,900 \text{ psi}$
 $S_A = 1.25 S_c + 0.25 S_h = 22,650 \text{ psi}$

Checking Method #

DESCRIPTION



DESCRIPTION

ISSUE FOR CONST. P.M. 5/1-5
REV AS NOTED,
REV. NO. 1 R. J. 1/10/1975

NO.	DATE	BY	CHK'D	APP'D	DESCRIPTION
1	5/1-5	R. J.			ISSUE FOR CONST.
2					REV AS NOTED

NO.	DATE	BY	CHK'D	APP'D	DESCRIPTION
1	5/1-5	R. J.			ISSUE FOR CONST.
2					REV AS NOTED

NO.	DATE	BY	CHK'D	APP'D	DESCRIPTION
1	5/1-5	R. J.			ISSUE FOR CONST.
2					REV AS NOTED



ITEM NO.	DESCRIPTION	QTY.	UNIT
1	FDV 7.7		
2	PG SCH 40		
3	FDV 7.7		
4	PG SCH 40		
5	PG SCH 40		


USE FOR ANALYSIS REVIEW
ORDN. CMO 1-035A

BROWN & ROOF, INC.
ELECTRICAL ENGINEERS
2774

NO.	DATE	BY	CHK'D	APP'D	DESCRIPTION
1	5/1-5	R. J.			ISSUE FOR CONST.
2					REV AS NOTED

REVISION
 1. ISSUE FOR CONST. P.M. 8/77
 2. PLANTED BY CMC 10/8/82
 3. SEE DWG. AS P. 2


AS-BUILT



ITEM NO	NO	DESCRIPTION	WT.	ASME UR	QTY	MIC.
1	1	FP 1/2" x 7 1/2" x 7 1/2"		SA 34	1	
2	1	PG SCH 40		SA 34	1	
3	1	FP 1/2" x 10" x 10 1/2"		SA 34	1	
4	1	FP 3/4" x 8" x 8 1/4"		SA 34	1	
5	1	PG SCH 40		SA 34	1	
6	1	ASME NAME PLAT. (OR ALTERNATE MATERIAL)			1	
7	1	PG SCH 40 4'-0" LG FIELD THIN TO SUIT			1	

FOR ASBUILT VERIFICATION ONLY


USE FOR ANALYSIS REVIEW
 PROBLEM



SECTION A-A

NOTE
 TIGHTENING DEVICES FOR
 HIGH STRENGTH BOLTS
 ARE NOT REQUIRED
 PER DCA 7607

TO 4802



LOCATION PLAN


QTY	UNIT	DESIGN LOADS	WIND	SEISMIC	REFERENCE DRAWINGS	OWNER	PROJECT	ENGINEER	PRODUCTION ORDER	SERIAL NUMBER
108	24x6	3140	6775	3860	3147	TEXAS UTILITIES SERVICES INC.	COMANCHE PEAK UNITS NO. 1 & 2	GIBBS & HILL INC.	2025	ME. NO CT-1-013-421-CB2E

165 SUPP'T. 150. NPSI-CT-1-RB-1B

CPSES 35-1195 CONTROL DOCUMENT CONTROL CENTER COPY

Brown & Root, Inc.
 HOUSTON, TEXAS

REV	DATE	BY	CHK'D	DATE	APPR'D	DATE
1	9-12-79			9-14-79		9/14



ITEM NO	NO REQ'D	DESCRIPTION	WT.	ASME OR SPEC	U I	MIC.
1	2	TS B x B x .375		ASME	L	
2	1	TS B x B x .375		ASME	L	
3	2	FP 1/2 x 1/2		SA 36	L	
4	2	FP 1/2 x 7/8		SA 36	L	
5	2	FP 1/2 x 1/2 x 10' 1/2"		SA 36	L	
6	2	PG 5/8 x 1/4		SA 36	L	
7	1	ASME VAMP PLATE				


INFORMATION COPY

THIS DOCUMENT IS FOR INFORMATION ONLY
 CONTACT DOCUMENT CONTROL FOR CURRENT
 STATUS AND REVISION.



FOR ASBUILT VERIFICATION ONLY

**USE FOR ANALYSIS REVIEW
 PROBLEM 1-035A**



ITEM NO	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
1
2
3
4
5
6
7
8
9
10

REFERENCE DRAWINGS: C & M ISOMETRIC, FAB. ISOMETRIC, CT-1-RB-1A

OWNER: TEXAS UTILITIES SERVICES INC.

PROJECT: COMANCHE PEAK UNITS NO. 1 & 2

ENGINEER: GIBBS & HILL INC.

55 SUPPLY 140, 5751-CT-1-RB-1A

2323-MI-CT-1A
 2323-MI-CT-1B
 2323-MI-CT-1C
 2323-MI-CT-1D
 2323-MI-CT-1E
 2323-MI-CT-1F
 2323-MI-CT-1G
 2323-MI-CT-1H
 2323-MI-CT-1I
 2323-MI-CT-1J
 2323-MI-CT-1K
 2323-MI-CT-1L
 2323-MI-CT-1M
 2323-MI-CT-1N
 2323-MI-CT-1O
 2323-MI-CT-1P
 2323-MI-CT-1Q
 2323-MI-CT-1R
 2323-MI-CT-1S
 2323-MI-CT-1T
 2323-MI-CT-1U
 2323-MI-CT-1V
 2323-MI-CT-1W
 2323-MI-CT-1X
 2323-MI-CT-1Y
 2323-MI-CT-1Z

Brown & Root, Inc.
 HOUSTON, TEXAS

DRAWN	DATE	CHK'D	DATE	APPR'D	DATE
...	8-12-79	...	8-15-79	...	8-20-79
P.O. NO. CT-0048 A-1 MIC. REL. 10-256					
PRODUCTION CADR			SERIAL NUMBER		
122-11-0 CT-1-015-406-C825 11-0					

CRB
COMANCHE PEAK STEAM
ELECTRIC STATION (SPSES)

COMPONENT MODIFICATION CARD (CMC)

SERIAL NO. **40343** REV. **3**

ORIGINATOR
J. KOPP / R. HEBERT
NAME

CPPE
 ORIGINAL DESIGNER

DESIGN CHANGE / DEVIATION

REASON FOR CHANGE: Revise welds to meet AISC
 INACCESSIBLE WELDS
 VENDOR PARTS TOO SHORT
 Chg. spool number

1 APPLICATION: PIPE WELD MOD. NON-O WELD MOD.

2 DWG. NO. **BEH REV. 0**
CT-1-013-406-C82R

3 LINE NO./COMPONENT NO.
N/A

APPROVED BY:
J. Kopp DATE **12-15-80**
S. J. Schaefer DATE **12/30/80**
S. J. Schaefer DATE **1/19/81**
R. A. Sullivan DATE **5-11-82**

4 INSTRUCTIONS:
 REMOVE
DELETE IT # 1, 2

5 SKETCH: **SOFT-1-RB-18**
Revise spool number to be spool # instead of # 5



6 ADD:

7 REMOVE:

8 DCC CNTL QTY
NO. **INFO 2**

9 DISTRIBUTION
035A

TECH SERVICES
SITE DAMAGE STUDY GROUP
SYSTEMS PLANNING

FOR ASBUILT VERIFICATION ONLY

USE FOR ANALYSIS - REVIEW PROBLEM

PLAN


MP 2 1/4

NOTES: 1) TRANSFER IT # 7 (AS ME) NAME PLATE FROM IT # 1 TO IT # 8

2) IT # 9 ON THE NORTHSIDE IS THIS LABEL IS 13 R. 3 1/2 x 7 1/2 SOUTHSIDE IS 15 PER DWG.

MANAGEMENT INFO. 1

THIS REVISION VOIDS AND SUPERSEDES DOCUMENT SERIAL NO. CMC 40343 REV. 1




CLIENT CPSES

SUBJECT CT-1-013-406-CBZR

BASED ON _____ DRAWING NO. _____

COMPUTER _____ CHK'D. BY _____ APP'D. BY _____ DATE _____ 18

NOTE: HOLD ALL CLR.
AS PER ORG.
DWG.



PLAN VIEW

* - FIELD TRIM TO SUIT

FOR ASBUILT VERIFICATION ONLY

USE FOR ANALYSIS REVIEW
PROBLEM 1-035A

MANCHE PEAK STEAM
ELECTRIC STATION (CPSES)

COMPONENT MODIFICATION CARD (CMC)

SERIAL NO. № 18005

APPLICATION: PIPE SUPPORT NON-O DESIGN CHANGE/BEVIATION-NA

DWG. NO. NDS REVO BRDEV 0 REASON FOR CHANGE: DRAFTING ERROR

CT-1-013-406-C82R

LINE NO./COMPONENT NO.

REQUESTED/PREPARED BY:
TOM KISIEWSKI

NAME
PIPE SUPPORT

DEPT.

APPROVED BY:
R. P. McCung 11/19/79

DATE
Jeffrey W. Olmsted 21-NOV-79

DATE

DATE

DATE

DATE

DISTRIBUTION
NPS

DCC CNTL NO.
148.2

QTY

ISSUED BY DCC

SKETCH

INSTRUCTIONS:

REMOVE FW
4.6

DELETE FW
4.6 DUE
TO DUPLICATED
FW #'S SHOWN
IN ANOTHER
DWG

USE FOR ANALYSIS REVIEW
PROBLEM 1-035A

RECEIVED

NOV 28 1979

PIPE DRAFTING

Gibbs & Hill, Inc. Job No. 00-2323-030 Client TUSI-CPSES

Subject AS-BUILT STRESS VERIFICATION-ANALYSIS RESULTS

Calculation Number AB-1-35A

Sheet No.

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method										
Preparer	VIB	7-5-84								
Checker										

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO: AM-WA-478

SUP. MARK NO. CT-1-013-411-C52R
CT-1-013-422-C52R

NOSE NOS 1301
4301

BOTH SUPPORTS ARE INSTALLED AT THE SAME CROSS SECTION

FOR UNIT LOAD 1000*

MAX COMBINED STRESS INTENSITY (S) = 1463 PSI

MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 684 PSI

ACTUAL AND ALLOWABLE STRESS *

EQ	FILE COMB.	LOAD UP: SUPP 7-411- DOWN: SUPP 7-422-	FACTOR	(PSI) GENERAL STRESS AVERAGE	CYL NOZ PSI		TOTAL = GEN + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
8	11	59 0	0.059 0	3517	40 0	X	3557	1.05 S _L = 16600
9	11+31 (1/2 SSE) +S.H.	2393 847	2.393 0.847	4578	1637 579	X	6794	1.55 S _L = 24900
9	11+31 (1/2 SSE) +S4	2393 847	2.393 0.847	4578	X	3501 1239	4740	1.85 S _L = 29880
11	57 or 52 + +11+40	17527 970	17.527 0.97	10474	X	25642 1419	27061	(S _A + S _N) = 44250
9	11+131 + (SSE) S4+70	3340 1254	3.34 1.254	5011	2285 858	X	8154	2.16 S _L = 35856

NOTE: MATERIAL SA 312 OR SA 350
TYPE 304 OR 316

S_L = 16600 psi

S_C = 18800 psi

S_A = 1.25 S_C + 0.25 S_L = 27650 psi

* DATA USED FOR COMBINATION: QA BOOK AB-1-35A Rev 0, Sheet 35A

Gibbs & Hill, Inc. Job No 11-2223-035 Client TUES-CPDRE
 Subject AS-EM117 STRESS VERIFICATION - ANALYSIS RESULTS - STRESS DISCONTINUITIES
 Calculation Number AB-1-35A Sheet No 38

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prepare	DJD	1/7/82								
Check	MW	1/11/82								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-478

NODE NO.: 1301

MARK NO.: CT-1-013-411-C52R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 1463 psi
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 684 psi

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE (i)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	59	.059	3517	40		3557	1.0Sh = 16,600
9(YZSS)	11+31	2393	2.393	4578	1637		6215	1.5Sh = 24,900
9(YZSE)	11+31	2393	2.393	4578		3501	8079	1.8Sh = 29,880
11	11+40 + RANGE	17,527	17.527	10,475		25,642	36,117	1.5S + Sh = 44,250
9(SSE)	11+131	3340	3.340	5011	2285		7296	2.16Sh = 35,856

NOTE: MATERIAL: SA-312 + SA-358 REF (1): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.
 -DEF 304 & 316

$S_h = 16,600 \text{ psi}$ $S_c = 18,800 \text{ psi}$

$S_A = 1.25 S_c + 0.25 S_h = 27,650 \text{ psi}$

Checking Method #

1. Use only products
 2. All calculations must be checked
 3. All calculations must be checked
 4. Complete report must be submitted with all necessary data and drawings

Gibbs & Hill, Inc. Job No. 00-2323-030 Client TUSI - CPSES

Subject AS-BUILT STRESS VERIFICATION - ANALYSIS RESULTS

Calculation Number AB-1-35A

Sheet No.

Reviser	Drawn	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Preparer	VLB	7-5-84								
Checker										

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO: AM-WA-478

SUP. MARK NO. CT-1-013-411-C52R
CT-1-013-422-C52R

NOSE NOS 1301
4301

BOTH SUPPORTS ARE INSTALLED AT THE SAME CROSS SECTION

FOR UNIT LOAD 1000 #

MAX. COMBINED STRESS INTENSITY (S') - 1463

MAX. COMBINED MEMBRANE STRESS INTENSITY ('SM') = 6

ACTUAL AND ALLOWABLE STRESS *

EQ	FILE COMB.	LOAD UP: SUPPT-411- DOWN: SUPPT-422-	FACTOR	(PSI) GENERAL STRESS AVERAGE	CYL NOZ PSI		TOTAL = GEN + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
8	11	59	0.059	3517	40		3557	1.05S _L = 16600
9	11+31 (1/2 SSE) + S.H.	2393	2.393	4578	1637		6794	1.55S _L = 24900
9	11+31 (1/2 SSE) + SH	2393	2.393	4578	579	3501	19318	1.85S _L = 29880
11	SH+52+ +11+40	17527	17.527	10474		1239	37535	(S _A + S _L) = 4425
9	11+131+ (SSE) SH+70	3340	3.34	5011	2285	25642	8154	2.165S _L = 3580
		1254	1.254		858	1419		

NOTE: MATERIAL TYPE SA 312 OR SA 350
304 OR 316

S_L = 16600 psi

S_C = 18800 psi

S_A = 1.25S_C + 0.25S_L = 27650 psi

* DATA USED FOR COMBINATION: SA 312 OR SA 350, SHEET AB-1-35A Rev 0, Sheet 7

Gibbs & Hill, Inc. Job No 22-2323-035 Client TREC-CRETE
 Subject AS-FULL STRESS VERIFICATION - ANALYSIS BEARING - DITCH CONNECTION
 Calculation Number AB-1-35A Sheet No 38

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prep	DJD	1/7/82								
Check	MW	1/11/85								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-478

Node No.: 1301

MARK NO.: CT-1-013-411-C52R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 1463 psi
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 684 psi
- ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COME.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	59	.059	3517	40		3557	1.5S _t = 16,600
9(1/2)SET	11+31	2393	2.393	4578	1637		6215	1.5S _t = 24,900
9(1/2)SET	11+31	2393	2.393	4578		3501	8079	1.5S _t = 29,850
11	11+40 + RANGE	17,527	17.527	10,475		25,642	36,117	1.5S _t + S _m = 44,250
9(1/2)SET	11+131	3340	3.340	5011	2285		7296	2.5S _t = 35,850

NOTE: MATERIAL: SA-312 + SA-358 REF (11): GIH ANALYTICAL ENGINEERING MANUAL AEG-511.
 -UFF 304 + 316

$S_h = 16,600 \text{ psi}$ $S_c = 18,500 \text{ psi}$
 $S_A = 1.25S_c + 0.25S_h = 27,150 \text{ psi}$

Checking Method #

Gibbs & Hill, Inc. Job No 11-2323-032 Client TREC-CRISTE
 Subject RE-ENTRY STRESS VERIFICATION - ANALYSE RESULTS - OTHER CALCULATIONS
 Calculation Number AB-1-35A Sheet No 39

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prep	JSD	1/7/83								
Check	JH	1/18/83								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-478

Node NO.: 4301

MARK NO.: CT-1-013-422-C52R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 1463 psi
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 684 psi

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE (1)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	0	0	3517	0		3517	1.0 S ₁ = 16,600
9.4255E	11+31	847	.847	4578	579		5157	1.5 S ₁ = 24,900
9.4255E	11+31	847	.847	4578		1239	5817	1.8 S ₁ = 29,880
11	11+40 + RAUCE	970	.970	10,474		1419	11,893	1.5 S ₁ + S ₂ = 24,250
9.4255E	11+131	1254	1.254	5011	858		5869	2.16 S ₁ = 35,956

NOTE: MATERIAL: TYPE 304 or 316 SA-312 + SA-358 REF (1): G+H ANALYTICAL ENGINEER. MANUAL AEG-511.

$S_L = 16,600 \text{ psi}$ $S_C = 18,800 \text{ psi}$

$S_A = 1.25 S_C + 0.25 S_L = 27,650 \text{ psi}$

DESCRIPTION



DESCRIPTION

DESCRIPTION


ITEM NO.	QTY.	DESCRIPTION	WT.	ASMT OR ASTM	6	1	MIC.
1	2	P.G. SCH 40					
2	2	FP 1/2" x 1 1/2" x 1/2"		SA-10C			
3	2	FP 1/2" x 1 1/2" x 10/16"		SA-10C			
4	1	ADVISOR NAME PLATE (C. ALTECHWAY)					

INFORMATION COPY

THIS DOCUMENT IS FOR INFORMATION ONLY. CONTACT DOCUMENT CONTROL FOR CURRENT STATUS AND REVISION.



USE FOR ANALYSIS REVIEW
 PROBLEM 1-035A
 FOR ASBUILT VERIFICATION ONLY



EXIST. STL. & R
 DETAIL & REF. DWG.
 2323-SI-0614

PLAN
 @ EL. 851'-0"

REV	DATE	BY	CHK'D	APP'D	DATE
1	8/17/70	8/17/70
2	9/11/70	9/11/70
3	9/14/70	9/14/70

105	SUPPT ISO	NPSI-CT-1-RB-10	
REV	ELECTRICAL	REV	CODE/CLASS #1/2
REV	7	REV	PAINT PAAS/10/10
REV	H.V.A.C.	REV	1000
REV	5	REV	

OWNER	TEXAS UTILITIES SERVICES INC.
PROJECT	COMANCHE PEAK UNITS NO. 1 & 2
ENGINEER	GIBBS & HILL INC.

CPSES	33-1125
Brown & Root, Inc.	HOUSTON, TEXAS

PRODUCTION ORDER	3766
NR. NO	CT-1-013-411-C52R

COMPONENT MODIFICATION CARD (CMC)

SERIAL NO. **No 42943**

1 APPLICATION: PIPE SUPPORT WELD MOD. Q NON-Q DESIGN CHANGE/REVISION

2 DWG. NO. B2H REV. 0
CT-1-013-422-C52R # 2766

4 REASON FOR CHANGE:
INACCESSIBLE WELD

3 LINE NO./COMPONENT NO.
NA

7 ORIGINATOR
J. KOPP/R. HEBERT
NAME
 CPPE
 ORIGINAL DESIGNER

5 INSTRUCTIONS:
REMOVE NA

6 SKETCH ISO# CT-1-RB-18
LINE # 16" CT-1-13-301R-2

8 APPROVED BY: J. Kopp 10-22-80
DATE


DATE

DATE

DATE

DATE

ADD NA



USE FOR ANALYSIS REVIEW
PROBLEM 1-035A

FOR ASBUILT VERIFICATION ONLY

DCC CNTL NO.	QTY
NPSI	2
ENTERED IN TRACKING SYSTEM	
10-27-80	<u>Sh</u>
DATE	OPER

Gibbs & Hill, Inc. Job No 33-2323-032 Client TUGS-CRANE
 Subject AS-FULL STRESS VERIFICATION - ANALYSE RESULTS - OTHER CALCULATIONS
 Calculation Number PROJ. AB-1-37 W Sheet No 04

Rev. No.	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prepared	MSESTRADA	1/27/83								
Checked										

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-706 NODE NO.: 1801

MARK NO.: CT-1-014-415-C72R
 CT-1-014-416-C72R

FOR UNIT LOAD OF 1000[#]:

- 1) MAX COMBINED STRESS INTENSITY ('S') = 2211 PSI
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY ('M') = 833 PSI
- ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	105	.105	3492	87		3579	1.0S _h = 16,600
9(Y255)	11431	4041	4.041	4382	3366		7748	1.5S _h = 24,900
9(Y255)	11431	4041	4.041	4382		8935	13,317	1.8S _h = 29,880
11	11,40,4 (20,2,22)	2162	2.162	4081		4780	8861	1.5(S _h + S _w) = 44,250
9(SSE)	114131	5456	5.456	4669	4545		9214	2.16S _h = 35,856

NOTE: MATERIAL: SA 312 TP 304/316

$S_h = 16,600 \text{ PSI}$ $S_c = 18,800 \text{ PSI}$

$S_A = 1.25S_c + 0.25S_h = 27,650 \text{ PSI}$

Checking Method #

Gibbs & Hill, Inc. Job No 22-2223-032 Client TREC-CPD
 Subject RE: WELD STRESS VERIFICATION - ANALYSE RESULTS - OTHER CALCULATIONS
 Calculation Number PERM. AB-1-37 W Sheet No 24

Revison	By	Date	Re.	Date	Re.	Date	Re.	Date	Re.	Date
1										
Prepared	MSESTRADA	1/27/83								
Checked										

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-706

Node No.: 1801

MARK NO.: CT-1-014-415-C72R
 CT-1-014-416-C72R

FOR UNIT LOAD OF 1000#:

MAX COMBINED STRESS INTENSITY (S) = 2211 PSI

2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 833 PSI

ACTUAL FULL ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
8	11	105	.105	3492	87	X	3579	1.05S _L = 16,600
9(1/2SS)	11431	4041	4.041	4382	3366	X	7748	1.55S _L = 24,900
9(1/4SS)	11431	4041	4.041	4382	X	8935	13,317	1.85S _L = 29,880
11	11,40,4 (20,212)	2162	2.162	4081	X	4780	8861	(1.5S _L + S _L) = 44,250
9(SS)	114131	5456	5.456	4669	4545	X	9214	2.16S _L = 35,856

NOTE: MATERIAL: SA 312 TP 304/316

S_L = 16,600 PSI


S_c = 18,800 PSI

S_A = 1.25S_c + 0.25S_L = 27,650 PSI


USE FOR ANALYSIS REVIEW
 PROBLEM 1-037W

1	TS	0.00	0.00	0.00
2	TS	0.00	0.00	0.00
3	TS	0.00	0.00	0.00
4	TS	0.00	0.00	0.00
5	TS	0.00	0.00	0.00
6	TS	0.00	0.00	0.00
7	TS	0.00	0.00	0.00
8	TS	0.00	0.00	0.00
9	TS	0.00	0.00	0.00
10	TS	0.00	0.00	0.00
11	TS	0.00	0.00	0.00
12	TS	0.00	0.00	0.00
13	TS	0.00	0.00	0.00
14	TS	0.00	0.00	0.00
15	TS	0.00	0.00	0.00
16	TS	0.00	0.00	0.00
17	TS	0.00	0.00	0.00
18	TS	0.00	0.00	0.00
19	TS	0.00	0.00	0.00
20	TS	0.00	0.00	0.00


FOR ASBUILT VERIFICATION ONLY



PLAN
 EL. 304.6



NOTES
 1) Locking devices for high strength bolts are not required per DCA 7607



THERMAL UPSET MYTS
 1-1.498\"/>

NO.	DATE	BY	CHKD.	APP'D.	DATE
1	11/15/79	11/15/79
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20

BRUNN & HILL, INC.
 ENGINEERS

TEXAS UTILITIES SERVICES, INC.
 PROJECT COMANCHE PEAK UNITS NO 1 & 2


GIBBS & HILL, INC.
 ENGINEERS



Revision	Drawn	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prepared	VTC	12-29-82								
Checked	Glau	1-3-83								

SPECIAL CALCULATIONS

Hanger Mark # $\frac{CT-1-04-415-C72R}{CT-1-014-416-C72R}$ --- NODE # 1801



$$\gamma = \frac{R_m}{t} = 20.83$$

$$\beta = \frac{0.675 \gamma}{E_w} = 0.37$$

ARTIFICIALLY INCREASE MAP = ...

LOADS IN TERMS OF CYLINDER PARAMETERS:

- P = 1000 #
- VC = 0
- VL = 0
- MC = FMI = 0
- ML = FMI = 0
- MT = FMR = 0

COMPUTER RUN # VTC & CYL - J. 976 #21 DATE: 12-29-82
 (CYLINDER)
 FROM ABOVE COMPUTER RUN ---

MAX. COMBINED MEMBRANE STRESS INTENSITY 'SM' 833 psi
 MAX. COMBINED STRESS INTENSITY 'S' 2211 psi

Gibbs & Hill, Inc. Job No 11-2323-035 Client TUCJ-CRCC
 Subject AC-FULL STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCULATIONS
 Calculation Number PROJ: AB-1-37 W Sheet No 25

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prepared	MSESTRADA	1/27/83								
Checked										

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-707

Node NO.: 1901

MARK NO.: CT-1-014-413-C82R
 CT-1-014-414-C82R

FOR UNIT LOAD OF 1000[#]:

MAX COMBINED STRESS INTENSITY (S') = 1454 PSI

2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM') = 670 PSI

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	176	.176	3569	118		3687	1.05Sh = 16,600
9(Y25)	11431	8212	8.212	7378	5502		12,880	1.55Sh = 24,900
9(Y35)	11431	8212	8.212	7378		11,940	19,318	1.85Sh = 29,880
11	11,40,4 (20,21,22)	444	.444	5849		646	6494	(Sa + Ss) = 44,250
9(SSE)	114131	11,215	11.215	8588	7514		16,102	2.16Sh = 35,856

NOTE: MATERIAL: SA 312 TP 304/316

Sh = 16,600 PSI Sc = 18,800 PSI


Sa = 1.25Sc + 0.25Sh = 27,650 PSI

Revision	Date	Rev	Date	Rev	Date	Rev	Date	Rev	Date
Prepared	JMC	12-29-82							
Checked	(Signature)	1-3-83							

SPECIAL CALCULATIONS

Pipe Suppt Mark # $\frac{CT-1-014-413-CR2R}{CT-1-014-414-CR2R}$ NODE # 1901

$\gamma = \frac{R_m}{t} = 20.83$
 $A_1 = \frac{C_1}{R_m} = 0.58 \text{ NC}$
 $A_2 = \frac{C_2}{R_m} = 0.64 \text{ NC}$



Fictitious R_m used for present analysis = 12"

ARTIFICIALLY INCREASED R_m = YES

LOADS IN TERMS OF CYLNDZ PARAMETERS:
 $P = 1000 \text{ LBS}$
 $V_C = 0$
 $V_L = 0$
 $M_C = F_{M1} = 0$
 $M_L = F_{M2} = 0$
 $M_T = F_{M3} = 0$

$C_1 = 4.58"$
 $C_2 = 5"$

ATTACHMENT 1
 CLASE
 RECT

COMPUTER RUN # JMC & CYL 7 974 DATE: 12-29-82

MAX. COMBINED MEMBRANE STRESS INTENSITY 'SM' =

MAX. COMBINED STRESS INTENSITY 'S' =

670 psi
1454 psi

Gibbs E Hill, Inc. Job No 33-2323-032 Client TUES-CPETE
 Subject RE-ENTRY STRESS VERIFICATION - ANALYSIS RESULTS - DIME CALCULATIONS
 Calculation Number PENN. AB-1-37 W Sheet No 2's

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prepared	WSESTRADA	1/27/83								
Checked										

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-707 NODE NO.: 1901

MARK NO.: CT-1-014-413-C82R
 CT-1-014-414-C82R

FOR UNIT LOAD OF 1000[#]:

MAX COMBINED STRESS INTENSITY (S) = 1454 PSI

2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 670 PSI

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYL NOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	176	.176	3569	118	X	3687	1.0 S _A = 16,600
9.1 (255)	11431	8212	8.212	7378	5502	X	12,880	1.55 S _A = 24,900
9.1 (255)	11431	8212	8.212	7378	X	11,940	19,318	1.85 S _A = 29,880
11	11,40,4 (20,21,22)	444	.444	5849	X	646	6494	(S _A + S _M) = 44,250
9 (55)	114131	11,215	11.215	8588	7514	X	16,102	2.16 S _A = 35,856



NOTE: MATERIAL: SA 312 TP 304/316

S_L = 16,600 PSI S_C = 18,800 PSI

S_A = 1.25 S_C + 0.25 S_L = 27,650 PSI

NO.	DESCRIPTION	QTY	UNIT	TS	B	A	B	375
1	TS	8"	B	8"	375"			
2	TS	8"	B	8"	375"			
3	FP	1/2"	W	10 1/2"	10 1/2"			
4	P	6	5/8"	40"	(FIELD TRIM TO SUIT)			
5	FP	3/4"	W	7 1/2"	7 1/2"			
6	FP	3/4"	W	12"	12"			
7	ASME	M	WATER	14"	14"			
8	FP	3/4"	W	10"	10"	1/4"		


FOR ASBUILT VERIFICATION ONLY



SECT. A-A

NOTE:
(1) Locking devices for high strength bolts are not required per DCA 7607

THERMAL UPSSET MITTS
1/2" x 1/4" UP
11-20"
6-W x 0"



PLAN

NO.	DESCRIPTION	QTY	UNIT	TS	B	A	B	375
1	TS	8"	B	8"	375"			
2	TS	8"	B	8"	375"			
3	FP	1/2"	W	10 1/2"	10 1/2"			
4	P	6	5/8"	40"	(FIELD TRIM TO SUIT)			
5	FP	3/4"	W	7 1/2"	7 1/2"			
6	FP	3/4"	W	12"	12"			
7	ASME	M	WATER	14"	14"			
8	FP	3/4"	W	10"	10"	1/4"		

DATE	NO.	BY	CHK'D	DATE	APP'D	DATE
1/15/55	1	J. S. B.	J. S. B.	1/15/55	J. S. B.	1/15/55
PROJECT: 2243			SHEET: 1 OF 1			SCALE: 1/4" = 1'-0"
DRAWN BY: J. S. B.			CHECKED BY: J. S. B.			DATE: 1/15/55
DESIGNED BY: J. S. B.			APPROVED BY: J. S. B.			PROJECT NO.: 2243
CALCULATED BY: J. S. B.			REVISIONS:			DATE: 1/15/55
CONTRACT NO.: 2243			SHEET NO.: 1 OF 1			SCALE: 1/4" = 1'-0"
PROJECT: 2243			SHEET: 1 OF 1			SCALE: 1/4" = 1'-0"
DRAWN BY: J. S. B.			CHECKED BY: J. S. B.			DATE: 1/15/55
DESIGNED BY: J. S. B.			APPROVED BY: J. S. B.			PROJECT NO.: 2243
CALCULATED BY: J. S. B.			REVISIONS:			DATE: 1/15/55
CONTRACT NO.: 2243			SHEET NO.: 1 OF 1			SCALE: 1/4" = 1'-0"

USE FOR ANALYSIS REVIEW
DPRIFEM 6-03714



Gibbs & Hill, Inc. Job No. 00-2323-030 Client TUSI - CPSE'S

Subj: A5-BUILT STRESS VERIFICATION - ANALYSIS RESULTS

Calculation Number AB-1-167F

Sheet No.

Revision	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Drawing Method									
Preparer	IB		7-5-24						
Checker									

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NOS AM-WA-73
AM-WR-69

SUP. MARK NOS DO-1-090-001-565K (SNUB) NOSE NO. 6184
DO-1-090-002-565S (CONST. SUPP)

FOR UNIT LOAD 1000*

SNUB (S) = 962 PSI

MAX. COMBINED STRESS INTENSITY

SUPP (S) = 1323 PSI

MAX. COMBINED MEMBRANE STRESS INTENSITY ('SM') = 2470

SNUB SUPP ('SM') = 642 PSI

ACTUAL AND ALLOWABLE STRESS *

EQ	FILE COMB.	LOAD (LBS) UP SNUB DOWN SUPP	FACTOR	(PSI) GENERAL STRESS AVERAGE	CYL NOZ PSI		TOTAL = GEN + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
8	11	0	0	319	0		2837	1.0 S _a = 7800
		3922	3.922		2518			
9	11+31	2568	2.568	156	634		3308	1.5 S _a = 11700
(1/2 SSE)	+S.H.	3922	3.922		2518			
9	11+31	2568	2.568	156		2470	785	1.8 S _a = 14040
(1/2 SSE)	+S.H.	3922	3.922			5189		
11	S10K52+			525			5189	(S _A + S _N) = 28500
**	+11+40	3922	3.922					
9	11+131+	3650	3.65	209	902		3629	2.16 S _a = 16842
(SSE)	S.H.+70	3922	3.922		2518			

NOTE: MATERIAL

S_a = 7800 PSI S_c = 15000 PSI

S_A = 1.25 S_c + 0.25 S_a = 20700 PSI

* DATA USED FOR COMBINATION: QABOOK AB-1-167F, Rev 0, Sheets 23 & 24

** 45 PER SHEETS 23 & 27 NO ANCHOR MOVEMENT AND S.H. LIE SHOWN

Gibbs & Hill, Inc. Job No 11-2323-022 Client TUES-DRONE
 Subject AF-FULL STRESS VERIFICATION - ANALYSIS RESULTS - DETAILED CALCULATION
 Calculation Number PERIS: AB-167F Sheet No 23

Rev. No.	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prepared	JJP	3/29/83								
Checked	GVC	4/13/83								

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-73 NOTE NO.: 86184 66184
 6184

MARK NO.: DD-1-090-001-565K

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 962
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 247
- ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB	LOAD (lb)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	-	-	319	-	X	319	1.5S _L = 7800
9(1255)	11+31 + 56	2568	2.568	156	634	X	790	1.5S _L = 11700
9(1255)	11+21 + 56	2568	2.568	156	X	2470	2626	1.5S _L = 14040
11	11+20 or 21	-	-	525	X	-	525	1.5S _L = 28500
9(155)	11-131	3650	3.65	209	902	X	1111	2.16S _L = 16848

NOTE: MATERIAL:

$S_L = 7800$ $S_C = 15000$

$S_A = 1.25S_C + 0.25S_L = 20700$

Checking Method #

Gibbs & Hill, Inc. Job No 11-2323-022 Client TUES-CORP

Subject AS-BUILT STRESS VERIFICATION - ANALYSIS RESULTS - STRESS CALCULATION

Calculation Number PROJ: AB-167F Sheet No 27

Rev. No.	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1									
Prepared	JJ P	3/24/52							
Checked	L-V	4/13/52							

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WEBS ATTACHMENT
 REF. NO.: AM-WA-69 Note No: 6184

MARK NO.: DO-1-090-002-5655

FOR UNIT LOAD OF 1000^{lb}:

- 1) MAX COMBINED STRESS INTENSITY (S) = 1323
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 642

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYL NOZ		TOTAL = GEN + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
8	11	3922	3.922	319	2518	X	2837	1.25S _c = 7800
9(1255)	11+31 +56	3922	3.922	156	2518	X	2674	1.55S _c = 11700
9(1255)	11+31 +56	3922	3.922	156	X	5189	5345	1.85S _c = 14040
11	11+20 or 21	3922	3.922	525	X	5189	5714	1.5S _c + S _t = 22500
9(155)	11-131	3922	3.922	209	2518	X	2727	2.16S _t = 16248

NOTE: MATERIAL:

$S_k = 7800$


$S_c = 15,000$

$S_A = 1.25 S_c + 0.25 S_k = 20700$

Checking Method #

Engineering Practice
 This is to be used for design purposes only
 and is not to be used for construction
 purposes. It is the responsibility of the user
 to ensure that the design is in accordance
 with the applicable code and standards.

LINE 6-17-81



THIRD PARTY INSPECTION
 CODE CLASS: D31.1.5

LOCATION PLAN

DATE: 10-11-83

BY: [Signature]

REV	DATE	BY	DESCRIPTION
1	10/11/83	[Signature]	ISSUE FOR CONSTRUCTION
2	10/11/83	[Signature]	REVISED

FOR MATERIALS AND OPERATIONS SEE SKETCH NO. _____ SHEET _____

CONDITIONS: Fx, Fy, Fz, Mx, My, Mz

DESIGN: NORMAL, EMERGENCY, FAULTED

REF. DRAWING NUMBERS: PIPE 110632 R-4 ELECT, STEEL 10655 R-2 HVAC 110632

CUSTOMER: BROWN & ROOT, INC. ENGINEERING & CONSTRUCTION

ORDER ON CONT. NO. 1421

JOB NAME: [Blank]

DATE: 10/11/83

SWATCH NO. 10655

SHEET 1 OF 1

ITEM NO.	MATERIALS & OPERATIONS	QUAN	SHIP
1	WASHER 1/2" DIA. 1/4" THICK	1	ON
2	WASHER 1/2" DIA. 1/4" THICK	1	ON
3	WASHER 1/2" DIA. 1/4" THICK	1	ON
4	WASHER 1/2" DIA. 1/4" THICK	1	ON
5	WASHER 1/2" DIA. 1/4" THICK	1	ON
6	WASHER 1/2" DIA. 1/4" THICK	1	ON
7	WASHER 1/2" DIA. 1/4" THICK	1	ON

FOR ASBUILT VERIFICATION ONLY

USE FOR ANALYSIS REVIEW

W. D. [unclear] [unclear]
 MARINE C&K STEAM
 ELECTRIC STATION (CPSES)

COMPONENT MODIFICATION CARD (CMC)

SERIAL NO. **Nº 58203**

1 **ORIGINATOR**

SPITZACK NAME

CPPE

ORIGINAL DESIGNER

8 **APPROVED BY** *[Signature]* DATE **9-16-81**

[Signature] DATE **9-17-81**

[Signature] DATE **11/21/82**

[Signature] DATE **2-10-82**

[Signature] DATE

DATE


DATE

DESIGN CHANGE/REVISIONS

4 **REASON FOR CHANGE:**

- REVISIT ITEM #4
- ADD ITEM #8 & 9
- REVISIT ITEM #8 - MNL'S SPEC.

6 **SKETCH** ISO-DRAWING



MADE SUPPLEMENT WITH
 10-1-82 - 10-1-82

42" DD-1-070-153-5

1 **MOVE** [N/A]

1 **REMOVE ITEM #5 (RTY)**

1 **NO REQ. #**

1 **REMOVE ITEM #1**

1 **INSTALL TUBING 1/2" DIA.**

1 **CUT TO SUIT**

ADD [unclear] **A**

REVISION **B : (SASIS GR. 65)**

1" x 1/4" x 1/2" (ATX1)

REVISION **2 : SASIS P22**

1/2" DIA. TUBING 1/2" DIA.

**USE FOR ANALYSIS REVIEW
 PROBLEM 1-167 F**

9 **DISTRIBUTION**

AREA-MANAGEMENT

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

SITE DAMAGE CONTROL

Safety & Environment

PRODUCTION CONTROL

TECH SERVICES

Gibbs & Hill, Inc. Job No 22-2323-032 Client TUES-CPETE
 Subject AS-FULL STRESS VERIFICATION - ANALYSIS ELEMENT - DETAILED CALCULATION
 Calculation Number PERM: AB-1-167C Sheet No 22

Revision	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1									
Prepared		JJP	3/2/83						
Checked		JTG	4/11/83						

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-432 NODE NO.: 240

MARK NO.: DO-1-089-003-S655 (Spring)

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 1975
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 780

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	4092	4.092	362	3196	X	3558	1.05S _e = 9900
9 (SSSE)	11+31+56	4092	4.092	669	3196	X	3865	1.55S _e = 14850
9 (SSSE)	11+31+56	4092	4.092	669	X	8092	8761	1.85S _e = 17820
11	11+20+21+56	4092	4.092	552	X	8092	8644	1.5S _e + S _e = 31125
9 (SSSE)	11+131	4092	4.092	769	3196	X	3965	2.16S _e = 21384

NOTE: MATERIAL:

$S_L = 9900$ (SSSE) $S_e = 15000$
 $S_A = 1.25S_e + 0.25S_L = 21225$

Checking Method #

Gibbs & Hill, Inc. Job No 33-2323-032 Client J103-0000
 Subject AS-FULLY STRESS VERIFICATION - ANALYSIS STRESS - DISTR CALCULATION
 Calculation Number PERM. AB-1-167C Sheet No 23

Revision	By	Date	Re.	Date	Re.	Date	Re.	Date	Re.	Date
1			JJP	3/19/83						
2			NIG	4/11/83						

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-432 NODE NO.: 140

MARK NO.: DO-1-089-003-565 S (Subber)

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S') = 1975
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM') = 780
- ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (LB.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYL NOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	0.0	0.0	362	0.0		362	1.0 S _A = 9900
9 (Y25S)	11+31+56	712	.712	669	555		1224	1.55 S _A = 14850
9 (Y25S)	11+31+56	712	.712	669		1406	2075	1.85 S _A = 17820
11	11+20+21+56	0.0	0.0	552		0.0	552	1.5 S _A + S _A ' = 31125
9 (SSS)	11+131	1043	1.043	769	814		1583	2.15 S _A = 21354

NOTE: MATERIAL:

$$S_h = 9900 \quad S_c = 15000$$

$$S_A = 1.25 S_c + 0.25 S_h = 21225$$

Gibbs & Hill, Inc. Job No 22-2323-032 Client TUGS-CRANE
 Subject AC-FULL STRESS VERIFICATION - ANALYSIS STRESS - DISTR CALCULATI
 Calculation Number PROJ: AB-1-167C Sheet No 24

Revision	01	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Prepared			JJP	4/11/83						
Checked			AGA	9/14/83						

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-433 ✓ NODE NO.: 27140 & 47140

MARK NO.: DO-1-089-004-565K ✓

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 936
 - 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 375
- ACTUAL AND ALLOWABLE STRESS


EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	0.0	0.0	337	0.0	X	337	1.0 St. = 9900
S(125S)	11-31 + 56	8168	8.168	2004	3063	X	5067	1.55 St. = 14850
S(125S)	11-31 - 56	8168	8.168	2004	X	7645	9649	1.8 St. = 17820
11	11-20 or 21-56	0.0	0.0	2208	X	0.0	2208	1.5 St. = 3112
S(155S)	11-131	11444	11.444	2559	4292	X	6851	2.16 St. = 2138

NOTE: MATERIAL:

$$S_h = 9900 \quad S_c = 15100$$


$$S_A = 1.25 S_c + 0.25 S_h = 21225$$

UCLINE 5324182



RECEIVED
JUL 19 1982
GIBBS & HILL INC.

PLAN @ EL. 86'9.3"



MOVEMENT
X - 100'
Y - 300'
Z - 100'

G.H.I. 100 - 18-3215-11-R-A
I.P.D. 100 - 100-05-25-R-4
Data Point 140/1106/11147/C
Pipe Mat'l. 2A-2.1-FIL-22
Insul. 47C Bidg. 1X

T.O. 2704

THIRD PARTY INSPECTION
CODE CLASS: P. 51.1-3

ITEM NO.	MATERIALS & OPERATIONS	QUANTITY	SHIP	UNIT
1	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
2	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
3	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
4	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
5	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
6	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
7	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
8	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
9	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
10	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
11	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
12	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
13	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
14	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
15	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
16	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
17	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
18	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
19	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
20	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
21	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
22	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
23	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
24	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
25	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
26	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
27	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
28	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
29	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
30	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
31	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
32	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
33	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
34	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
35	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
36	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
37	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
38	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
39	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
40	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
41	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
42	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
43	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
44	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
45	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
46	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
47	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
48	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
49	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
50	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
51	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
52	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
53	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
54	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
55	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
56	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
57	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
58	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
59	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
60	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
61	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
62	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
63	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
64	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
65	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
66	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
67	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
68	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
69	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
70	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
71	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
72	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
73	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
74	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
75	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
76	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
77	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
78	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
79	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
80	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
81	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
82	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
83	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
84	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
85	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
86	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
87	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
88	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
89	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
90	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
91	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
92	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
93	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
94	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
95	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
96	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
97	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
98	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
99	1/4" - 14 STAR PLATE (14-PP/14-2)	2		
100	1/4" - 14 STAR PLATE (14-PP/14-2)	2		

FOR ASBUILT VERIFICATION ONLY

THIS DOCUMENT IS THE PROPERTY OF GIBBS & HILL INC. IT IS TO BE RETURNED TO THE OFFICE OF THE PROJECT MANAGER UPON COMPLETION OF THE PROJECT.

FOR MATERIALS AND OPERATIONS SEE SKETCH NO. _____

CONDITIONS: Fx, Fy, Fz, Mx, My, Mz

DESIGN: _____

EMERGENCY: _____

FAULTED: _____

REF. DRAWING NUMBERS: PIPE 1 IN 032-R-4 ELECTRIC 0128-R-4 STEEL 51 06-52 R-2 HV.A.C. 110550 R-3

DESCRIPTION: _____

CUSTOMER: TERRY VIKINGS SERVICE, INC.

ORDER OR CONT. NO. CP-0046

JOB NAME: Gemanche Peak


PROJECT NO.: DO-1-089-003-5025

SKETCH NO.: _____


SHEET 1 OF 2 REV 0

USE FOR ANALYSIS REVIEW
PROBLEM 1-167C
-see CMC


WUJELINE 5 JAN 82



SECTION A-A
CTR. LINE OF ATT. MAY VARY 1/8"



SECTION B-B
CTR. LINE OF ATT. MAY VARY 1/8"



DETAIL 1



INFORMATION COPY
 THIS DOCUMENT IS FOR INFORMATION ONLY.
 CONTACT ENGINEER FOR REVISIONS.

BROWN & ROOT, INC. ENGINEERING & CONSULTING	
PIPE 1	REF. DRAWING NUMBERS
STEEL:	ELECT: _____ HVAC: _____
CUSTOMER: Texas Utilities Service, Inc.	
ORDER OR CONT. NO. CP-0046	
JOB NAME: Comanche Peak 102	
MARK NO. 110 / 111 / 112	
SKETCH NO. _____	
SHEET 2 OF 2	
REV 0	

REV.	DATE	DESCRIPTION
1	5-11-81	ISSUED FOR CONSTRUCTION REF. 5-11-81, 111, 112

RECEIVED
 JUL 19 1982
 GIBBS & HILL, INC.

FOR-AS-BUILT VERIFICATION ONLY
USE FOR ANALYSIS REVIEW
PROBLEM 1-167C

THIRD PARTY INSPECTION BY: _____
 CODE CLASS: 0-JLL/G

T/O 2934

△ SJA

№ 65293

△ JS

COMPONENT MODIFICATION CARD (CMC)

SERIAL NO.

① APPLICATION: WELD MOD. NON-Q DESIGN CHANGE

② DWG. NO. BRH Rev. 0 SHIT 1+2
 00-1-087-004-SUSK

③ LINE NO./COMPONENT NO.
 N/A

④ REASON FOR CHANGE:
 Revise Base Plate Dimin's
 SUP'Y LOC. INTERFERES W/ PIPE WELD
 REV. C-C OF SUBMER DIE TO DISTANCE OFF WALL

⑤ INSTRUCTIONS:
 REMOVE
 REVISE ② C-C = 6'-8"
 L = 5'-0"

⑥ SKETCH / 30. D0-1-DG-25-R-4


⑦ APPROVED BY: *[Signature]* DATE: 4-15-82
 △ SJA *[Signature]* DATE: 2-23-82
 △ JS *[Signature]* DATE: 2-19-82

⑧ DISTRIBUTION

TECH SERVICES	INFO	2
SITE DAMAGE STUDY GROUP	INFO	1
SYSTEMS PLANNING	INFO	1
PRODUCTION CONTROL	INFO	1

⑨ AREA MANAGEMENT INFO. 1

THIS REVISION VOIDS AND SUPERSEDES DOCUMENT SERIAL NO. CMC 65293 REV 1



RECEIVED

FILE


FOR ASSEMBLY USE

PROHIBITION ONLY

FOR ANALYSIS REVIEW


PROBLEM 1-167C

BLUELINE 3-10-81



DETAIL A

NOTE: FIELD SURVEY BY STA 5-19-80



DETAIL B

ITEM NO.	MATERIALS & OPERATIONS	QUAN.	SHIP	PSI	CS3	PAINT	SEC	LAISC
HANGER ASSEMBLY CONSISTING OF:								
1	#26, Fig. 80V, "Q" or Equivalent, W/Travel Stops, Total Load = 5714#, Load/Strap = 2677#, C-C = 5'-0", Total Travel = 4 1/2", Actual Travel = 1 1/2" UP, J = 1/16"	1						
2	16" Sch. 40 Stainless Steel (SA 312 OR 22) Pipe, 0' - 1 1/2 1/2" LONG, TW = 76#	1						
3	16" Sch. 40 Stainless Steel (SA 312 OR 22) Pipe, 1' - 6 1/2 1/2" LONG, TW = 110#	1						
4	1 1/2" x 1" - 6" Carbon Steel Plate, TW = 136#	2						
5	5/16" x 10" AN C-C = 2' - 0 9/16", INT. 3 1/2" TW = 217#	1						
6	1 1/2" x 8" x 8" Structural Tubing, TW = 367#	1						
7	1 1/2" x 8" x 8" Structural Tubing, TW = 90#	2						
8	Carbon Steel Plate per SECTION A-A							
9	3/4" x 10" 11111 Bolt Conc. Anchors 11148	8						
10	nut - 07	8						
11	Washer - 07	8						
12	EX-7/8" 11111 NUT	8						
13	REF - 07, 6' - 4" LONG, TW = 10# LOD	1						
14	CUTTING FLUID 1/4" x 1 1/2" x 1 1/2" x 1 1/2" PER SECTION A-A	1						
15	CUTTING FLUID 1 1/2" x 1 1/2" x 1 1/2" x 1 1/2" PER SECTION B-B	1						
Apply Carbin-Zinc Jil to above material except where noted to be treated with a rust preventative.								
HANGER ASSEMBLY SECTION A-A								
PR. 800-1-012-001-8658								


INFORMATION COPY
 THIS DOCUMENT IS FOR INFORMATION ONLY
 IT IS NOT TO BE USED FOR CONSTRUCTION
 WITHOUT THE ORIGINAL DRAWING

FOR ASBUILT VERIFICATION ONLY

USE FOR ANALYSIS REVIEW
 PROBLEM 1-167

T.O. 2904
 11-9215-1
 00-1-06-25
 7181/2050111111
 SA234
 11-9-80
 11-9-80

RECEIVED




THIRD PARTY INSPECTION
 CODE CLASS: 155.1

Brown & Root, Inc.		CONDITIONS		Fa	Fy	Fa	18s	My	18s
H.F. DRAWING NUMBERS		DESIGN		-421					
PIPE 1 M-C-H-1-2-4 ELECTRIC		MATERIAL		13800					
STEEL 15-C-55-2-2 HVAC		EFFICIENCY		0.75					
DESCRIPTION		MAILED							
CUSTOMER =		ORDER OR CONT NO							
JOB NAME									
DRAWING NO.		DO-1-049-003-6452							
SKETCH NO.									
SHEET 1 OF 1		REV							

see C.M.C.

BLUELINE 3-10-A1



USE FOR ANALYSIS REVIEW
PROBLEM 1-167C

INFORMATION COPY
THIS DOCUMENT IS FOR INFORMATION ONLY.
CONTACT DOCUMENT NUMBER 1-167C
CURR. N. 1-167C

RECEIVED
JUL 19 1987
PIRES & HILL, Inc.


LOOKING EAST
CONCRETE EXISTS
* GROUT BY FIELD

Brown & Root, Inc.
REF. DRAWING NUMBERS
PIPE: _____ FEET: _____
STEEL: _____ HVAC: _____

T.O. 2904
THIRD PARTY INSPECTION
CONE CLASS: B31.1

REV	DATE	OWN	CHK	APP	DESCRIPTION	CUSTOMER
1					SKETCH FOR CONSTRUCTION REF	ORDER OR CONT. NO.
						JOB NAME
						MARK NO. 001-084-003-3655
						SKETCH NO.
						SHEET 2 OF 1 REV. 1

BLUELINE 3-10-31



ALL DIMS ± 1/4\"/>

USE FOR ANALYSIS REVIEW
 PROBLEM 1-167C
 FOR ASBUILT VERIFICATION ONLY

INFORMATION COPY
 THIS DOCUMENT IS FOR INFORMATION ONLY.
 CONTACT DOCUMENT CONTROL FOR
 CURRENT STATUS AND REVISION.

Brown & Root, Inc.

REF. DRAWING NUMBERS

MPE: _____ ELECT: _____
 STEEL: _____ HVAC: _____

RECEIVED
 JUL 19 1982
 CROSS & WHITE, INC.

TO 2904
 THIRD PARTY INSPECTION
 CODE CLASS: 1/3/1

REV	DATE	BY	CHK	APP	DESCRIPTION
1					ISSUED FOR CONSTRUCTION REF. FIELD VERIFICATION SKETCH

CUSTOMER: _____



ORDER OR CONT. NO. 10 1010

JOB NAME: _____

DRAWING NO. DC-1-087-003-5655

SKETCH NO. _____

SHEET 3 OF 3 REV 0



DRILL 1 -
1/16 DIA. HOLE

DRILL 3 -
1/16 DIA. HOLES

DRILL 4 -
1/16 DIA. HOLES

RECEIVED
JUL 19 1952
GIBBS & HILL, Inc.


USE FOR ANALYSIS REVIEW
PROBLEM 1-167C

NOTE:
CTR. LINE OF ATTACHMENT
MAY VARY ± 1/4 INCH

SECTION 3-B SPEC. 18 5 15 15 OR 14 30
PL 1/4 THK X 22" WIDEX 10 3/4" LONG
FOR ASSEMBLY VERIFICATION ONLY

SECTION 1-A SPEC. 18 5 15 15 OR 14 30
PL 1/4 THK. X _____ WIDE X _____ LONG

DRAWING NO. DO-1.089-003-5655
 CMC NO. 63277 R4
 SHEET 3 OF 3



TYPE & SIZE SMF-10-BA
 QUANTITY

USE FOR ANALYSIS REVIEW
 PROBLEM 1-167C

$$(REFLECTS) A_c = \frac{1}{2} \left(\overset{6}{\text{STROKE}} + \overset{3.125}{\text{MOVEMENT}} \right) + \left(\overset{17.1}{A} \text{ RETRACTED} \right) = 21.6875$$

$$H = A_c - \overset{3.125}{\text{MOVEMENT}} = 18.5625$$

SNUBBERS
 (USE NPSI SNUBBER DESIGN GUIDE.)

FOR ASBUILT VERIFICATION ONLY

RECEIVED
 FEB 19 1955
 CROSS & HILL

Gibbs E Hill, Inc. Job No 22-2323-032 Client TIES-CPETE
 Subject AS-FULL STRESS VERIFICATION - ANALYSE STRESS - DTYPE CALCULATIONS
 Calculation Number PERS. AB-1-167C Sheet No 28

Revision	Date	Re.	Date	Re.	Date	Re.	Date	Re.	Date
1									
Prepared		JJP	2/29/83						
Checked		JCA	4/19/83						

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NO.: AM-WA-437 ✓

NODE NO.: 22231 & 42231

MAKE NO.: DO-1-029-001-SS3K ✓

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S') = 681 ✓
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM') = 213 ✓

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR $\frac{\text{LOAD}}{1000}$	GENERAL STRESS AVERAGE	CYL NOZ		TOTAL = GEN. + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
B	11	0.0	0.0	314	0.0		314	1.0 S _A = 9900
9(1/255)	11+31 +56	3254	3.254	531	693		1224	1.55 S _A = 14850
9(1/255)	11+31 +56	3254	3.254	531		2216	2747	1.85 S _A = 17820
11	11+20 or 21+56	0.0	0.0	687		0.0	687	(S _A + S _A) = 31125
9(1/55)	11+121	4510	4.51	566	961		1527	2.16 S _A = 21384


NOTE: MATERIAL:

$S_L = 9900$


$S_C = 15000$

$S_A = 1.25 S_C + 0.25 S_L = 21225$


BLUELINE: 11-10-61



SECTION A-A



SECTION B-B



SECTION C-C

THIS DOCUMENT IS THE PROPERTY OF BROWN & ROOT, INC. IT IS TO BE USED ONLY FOR THE PROJECT AND NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM.

Brown & Root, Inc.

FOR ASBUILT VERIFICATION ONLY

Approved By: D.G. (TTC) Date: 11/10/61
 Approved By: D.G. Date: 11/10/61

REF. DRAWING NUMBERS
 PIPE: _____ ELECT: _____
 STEEL: _____ HVAC: _____

CUSTOMER: TEXAS BALLISTICS SERVICE, INC.
 ORDER OR CLIENT NO.: CP-0048
 JOB NAME: SEARCHES PAK 1 & 2
 DRAWING NO.: 10-2901-001-5002
 SKETCH NO.: _____
 SHEET 2 OF 12 REV. 0

REV.	DATE	BY	CHK	APP	DESCRIPTION
1	11/10/61	D.G.			SCALE FOR ASBUILT VERIFICATION
2					
3					
4					
5					


THIRD PARTY INSPECTION BY: _____
 CODE CLASS: ASBUILT

RECEIVED
 11-10-61

USE FOR ANALYSIS-REVIEW
 PROBLEM 1-167C

10-2901

BLUELINE: 17-18-B1



DOCUMENT

0.1. 100-313-12 B/A A
 I.P.O. 100-100-1-00-23 B/A
 Data Point: F231/1008 1-14-70
 Pipe Mat: 54-397 05-85
 Label: #10-8106

TC 2701

MOMENTS	
I	-265°
II	-140°



THIRD PARTY INSPECTION
 CODE CLASS: 100-111-3

ITEM NO.	MATERIALS & OPERATIONS	QUAN	SHIP	REV	BY	DATE
1	SPECIAL PIPE CLAMP PER NPSI 5/16" x 3/4" x 1/2" x 1/2" x 1/2" x 1/2" V55, V56, V57, V58, V59, V60, V61, V62 MULTI-KIMK (V55, V56, V57, V58, V59, V60, V61, V62) 16 SCUBA (V55, V56, V57, V58, V59, V60, V61, V62) (V55, V56, V57, V58, V59, V60, V61, V62) V55, V56, V57, V58, V59, V60, V61, V62 V55, V56, V57, V58, V59, V60, V61, V62	2				
2	FOR ASBUILT VERIFICATION ONLY					
3	FOR ASBUILT VERIFICATION ONLY					
4	FOR ASBUILT VERIFICATION ONLY					
5	FOR ASBUILT VERIFICATION ONLY					
6	FOR ASBUILT VERIFICATION ONLY					
7	FOR ASBUILT VERIFICATION ONLY					
8	FOR ASBUILT VERIFICATION ONLY					
9	FOR ASBUILT VERIFICATION ONLY					
10	FOR ASBUILT VERIFICATION ONLY					
11	FOR ASBUILT VERIFICATION ONLY					
12	FOR ASBUILT VERIFICATION ONLY					
13	FOR ASBUILT VERIFICATION ONLY					
14	FOR ASBUILT VERIFICATION ONLY					
15	FOR ASBUILT VERIFICATION ONLY					
16	FOR ASBUILT VERIFICATION ONLY					
17	FOR ASBUILT VERIFICATION ONLY					
18	FOR ASBUILT VERIFICATION ONLY					
19	FOR ASBUILT VERIFICATION ONLY					
20	FOR ASBUILT VERIFICATION ONLY					
21	FOR ASBUILT VERIFICATION ONLY					
22	FOR ASBUILT VERIFICATION ONLY					
23	FOR ASBUILT VERIFICATION ONLY					
24	FOR ASBUILT VERIFICATION ONLY					
25	FOR ASBUILT VERIFICATION ONLY					
26	FOR ASBUILT VERIFICATION ONLY					
27	FOR ASBUILT VERIFICATION ONLY					
28	FOR ASBUILT VERIFICATION ONLY					
29	FOR ASBUILT VERIFICATION ONLY					
30	FOR ASBUILT VERIFICATION ONLY					
31	FOR ASBUILT VERIFICATION ONLY					
32	FOR ASBUILT VERIFICATION ONLY					
33	FOR ASBUILT VERIFICATION ONLY					
34	FOR ASBUILT VERIFICATION ONLY					
35	FOR ASBUILT VERIFICATION ONLY					
36	FOR ASBUILT VERIFICATION ONLY					
37	FOR ASBUILT VERIFICATION ONLY					
38	FOR ASBUILT VERIFICATION ONLY					
39	FOR ASBUILT VERIFICATION ONLY					
40	FOR ASBUILT VERIFICATION ONLY					
41	FOR ASBUILT VERIFICATION ONLY					
42	FOR ASBUILT VERIFICATION ONLY					
43	FOR ASBUILT VERIFICATION ONLY					
44	FOR ASBUILT VERIFICATION ONLY					
45	FOR ASBUILT VERIFICATION ONLY					
46	FOR ASBUILT VERIFICATION ONLY					
47	FOR ASBUILT VERIFICATION ONLY					
48	FOR ASBUILT VERIFICATION ONLY					
49	FOR ASBUILT VERIFICATION ONLY					
50	FOR ASBUILT VERIFICATION ONLY					
51	FOR ASBUILT VERIFICATION ONLY					
52	FOR ASBUILT VERIFICATION ONLY					
53	FOR ASBUILT VERIFICATION ONLY					
54	FOR ASBUILT VERIFICATION ONLY					
55	FOR ASBUILT VERIFICATION ONLY					
56	FOR ASBUILT VERIFICATION ONLY					
57	FOR ASBUILT VERIFICATION ONLY					
58	FOR ASBUILT VERIFICATION ONLY					
59	FOR ASBUILT VERIFICATION ONLY					
60	FOR ASBUILT VERIFICATION ONLY					
61	FOR ASBUILT VERIFICATION ONLY					
62	FOR ASBUILT VERIFICATION ONLY					
63	FOR ASBUILT VERIFICATION ONLY					
64	FOR ASBUILT VERIFICATION ONLY					
65	FOR ASBUILT VERIFICATION ONLY					
66	FOR ASBUILT VERIFICATION ONLY					
67	FOR ASBUILT VERIFICATION ONLY					
68	FOR ASBUILT VERIFICATION ONLY					
69	FOR ASBUILT VERIFICATION ONLY					
70	FOR ASBUILT VERIFICATION ONLY					
71	FOR ASBUILT VERIFICATION ONLY					
72	FOR ASBUILT VERIFICATION ONLY					
73	FOR ASBUILT VERIFICATION ONLY					
74	FOR ASBUILT VERIFICATION ONLY					
75	FOR ASBUILT VERIFICATION ONLY					
76	FOR ASBUILT VERIFICATION ONLY					
77	FOR ASBUILT VERIFICATION ONLY					
78	FOR ASBUILT VERIFICATION ONLY					
79	FOR ASBUILT VERIFICATION ONLY					
80	FOR ASBUILT VERIFICATION ONLY					
81	FOR ASBUILT VERIFICATION ONLY					
82	FOR ASBUILT VERIFICATION ONLY					
83	FOR ASBUILT VERIFICATION ONLY					
84	FOR ASBUILT VERIFICATION ONLY					
85	FOR ASBUILT VERIFICATION ONLY					
86	FOR ASBUILT VERIFICATION ONLY					
87	FOR ASBUILT VERIFICATION ONLY					
88	FOR ASBUILT VERIFICATION ONLY					
89	FOR ASBUILT VERIFICATION ONLY					
90	FOR ASBUILT VERIFICATION ONLY					
91	FOR ASBUILT VERIFICATION ONLY					
92	FOR ASBUILT VERIFICATION ONLY					
93	FOR ASBUILT VERIFICATION ONLY					
94	FOR ASBUILT VERIFICATION ONLY					
95	FOR ASBUILT VERIFICATION ONLY					
96	FOR ASBUILT VERIFICATION ONLY					
97	FOR ASBUILT VERIFICATION ONLY					
98	FOR ASBUILT VERIFICATION ONLY					
99	FOR ASBUILT VERIFICATION ONLY					
100	FOR ASBUILT VERIFICATION ONLY					

FOR ASBUILT VERIFICATION ONLY

FOR MATERIALS AND OPERATIONS SEE SKETCH NO. 1

Brown & Root, Inc.

REF. DRAWING NUMBERS
 PIPE 100-0430-2-1-1-1 ELECT. 100-0430-2-1-1-1
 STEEL 100-0430-2-1-1-1 H.V.A.C. 100-0430-2-1-1-1

DESCRIPTION

DESIGNATION

OFFICE

DATE

BY

REV

DATE

BY

REV

CUSTOMER: TRAIL MILLION, Boston, Inc.
 ORDER OR CONT. NO.: 52-0014
 JOB NAME: Conasha Feat. 1 & 2
 DRAWING NO.: 100-0430-2-1-1-1
 SKETCH NO.:
 SHEET 1 OF 2 REV C

USE FOR ANALYSIS REVIEW
 PROBLEM

see CMC

THE PEAK STEAM
TIC STATION (CPSES)

COMPONENT MODIFICATION CARD (CMC)

SERIAL NO.

DESIGN CHANGE

WELD MOD. NON-Q

REASON FOR CHANGE: **FEATT. CHG'D.**
 Inaccessible weld & add snubber dim.
 Redesign of ADD SHEET ZONE
 Interference with other equipment.
 Correct deletion in item (5) to item (9)

APPLICATION: **SUPT.**
 DWG. NO. **DO-1-029-001-553K**
 BRH REL **05/11/82**

LINE NO./COMPONENT NO:
26" DO-1-29-153

SKETCHES: **DO-1-06-25**

INSTRUCTIONS:

REMOVE

REVISE **(5) TO READ 1-7 3/16"**
LQ (FIELD TRIM TO SUIT)

Delete item 1

ADD

(8) (2) T.S. 1/2" X 4" X 4" X 2-3/4"
(A) 500 GR. B) TO SUIT
(9) (2) T.S. 1/2" X 4" X 4" X 2-1/4"
(A) 500 GR. B) TO SUIT

TOLERANCE: **±.0005**

DATE: **5/11/82**

ORIGINATOR
S. ALLEN


CPPE

NAME

ORIGINAL DESIGNER

APPROVED BY:

1 **S. Allen** DATE **2-17-82**
2 **S. Allen** DATE **2-20-82**
3 **S. Allen** DATE **2-23-82**
4 **S. Allen** DATE **2-25-82**



RECEIVED
 FEB 19 1982

Note: Revise item 2 to show SM6-10L-50 (See sheet 2 of for dimensions)

DISTRIBUTION

TECH SERVICES	DCC CNTRL NO.	QTY
SITE UPHOLD STUDY GROUP	JIED	2
SYSTEMS PLANNING	JIED	1
PRODUCTION CONTROL	JIED	1

THIS REVISION VOIDS AND SUPERSEDES DOCUMENT SERIAL NO. **CMC 101021** REV 3

FOR ASSEMBLER VERIFICATION ONLY

1-167C

Gibbs & Hill, Inc. Job No. 00-2323-030 Client TUSI - CPSES

Subject AS-CUILT STRESS VERIFICATION - ANALYSIS RESULTS

Calculation Number AB-1-167C

Sheet No.

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Original Method										
Preparer:	VLB	7-5-84								
Checker:										

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF. NOS: AM-WA-393
AM-WA-395

SUP. MARK NOS FW-1-097-019-C62R NOSE NO. 1346
FW-1-097-020-C62R

FOR UNIT LOAD 1000*

SUPT-019 (S') = 4642 psi

MAX COMBINED STRESS INTENSITY

SUPT-020 (S') = 714 psi

MAX COMBINED MEMBRANE STRESS INTENSITY ('SM')

SUPT-019 ('SM') = 894 psi

SUPT-020 ('SM') = 269 psi

ACTUAL AND ALLOWABLE STRESS *

EQ	FILE COMB.	LOAD UP: SUPT DOWN: SUPT	FACTOR -019- -020-	(PSI) GENERAL STRESS AVERAGE	CYL NOZ PSI		TOTAL = GEN + LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
8	11	78 34	0.018 0.034	5400	16 9		5425	1.05 S _L = 15000
9 (1/2 SSE)	11+31 +S.H.	177 326	0.177 0.326	5861	158 88		6107	1.55 S _L = 22500
9 (1/2 SSE)	11+31 +SH	177 326	0.177 0.326	5861		822 233	6915	1.85 S _L = 27000
11	510252+ +11+40	118 162	0.118 0.162	6175		542 116	6832	(S _A + S _L) = 37500
9 (SSE)	11+131+ SH+70	1980 37206	1.98 37.206	11040	1770 10002		22819	2.16 S _L = 36000

NOTE: MATERIAL SA 33367.6

S_L = 15000 psi S_C = 15000 psi

S_A = 1.25 S_L + 0.25 S_C = 22500 psi

* DATA USED FOR STRESS COMBINATION: QA BOOK AB-1-167C R. 2

Sheets 74 & 81

Gibbs & Hill, Inc. Job No. 11-2323-030 Client TUSI - CPSES
 Subject AS BUILT STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCE.
 Calculation Number AC 1-154 Sheet No. 74

Revision	Original Issue	Date	Rev. 1	Date	Rev. 2	Date	Rev.	Date	Rev.	Date
Checking Method										
Preparer			JGJ	10/12/87	CGJ	10/12/87				
Checker										

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REFERENCE NR : AM-WA-392

MATERIAL : SA 333 GR. 6

$S_n = 15,000 \text{ psi}$ $S_c = 15,000 \text{ psi}$

MARK NR : FW-1-097-019-L62R

$S_A = 1.25 S_c + .25 S_n = 22,500$

NODE 1346 X-RIGID

1/2

FOR A UNIT LOAD OF 1000 LBS

- 1 MAXIMUM COMBINED STRESS INTENSITY $S = 4642$
- 2 MAXIMUM COMBINED MEMBRANE STRESS INTENSITY $S_M = 890$

ACTUAL & ALLOWABLE STRESS

EQ.	FILE COMB.	LOAD (lbs)	FACTOR ($\frac{\text{LOAD}}{1000}$)	GENERAL AVERAGE STRESS (PSI)	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOW. STRESS
					MEMB. S_M	MAX. S		
8	11	18	1018	5400	16		5416	1.0 S_n 15,000
9	11+31	177	177	5861	158		6019	1.5 S_n 22,500
9	11+31	177	177	5861		822	6683	1.8 S_n 27,000
11	51-52 +11+40	118	118	6175		598	6773	$S_A + S_n$ 37,500
9	11+131 +70	257	257	6092	230		6322	2.4 S_n 36,000
9	11-131 +WH	1980	1980	11040	1770		12810	2.4 S_n 36,000

Gibbs & Hill, Inc. Job No. 11-2323-030 Client TUSTI - CPSES
 Subject AS BUILT STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCS.
 Calculation Number AB 1-154 Sheet No. 81

Revision	Original Issue	Date	Rev. 1	Date	Rev. 2	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer			W.S.A.	Jan 10/87	C.S.T.	10/21/87				
Checker			A.W.	11/17/87	T.W.	11/21/87				

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REFERENCE NO : AM-WA-395

MATERIAL : SA 333 GR. 6
 $S_h = 15,000 \text{ psi}$ $S_c = 15,000 \text{ psi}$
 $S_A = 1.25 S_c + .25 S_h = 22,500$

MARK NO : FW-1-097-020-C62R
 NODE 1346

Z RIGID

FOR A UNIT LOAD OF 1000 LBS

- 1 MAXIMUM COMBINED STRESS INTENSITY $S = 714$
- 2 MAXIMUM COMBINED MEMBRANE STRESS INTENSITY $S_M = 20$

ACTUAL & ALLOWABLE STRESS

EQ.	FILE COMB.	LOAD (lbs)	FACTOR ($\frac{\text{LOAD}}{1000}$)	GENERAL AVERAGE STRESS (PSI)	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOW. STRESS
					MEMB. S_M	MAX. S		
8	11	34	.036	5400	10		5410	$1.0 S_h$ 15,000
9	11+31	326	.326	5861	88		5949	$1.5 S_h$ 22,500
9	11+31	326	.326	5861		233	6094	$1.8 S_h$ 27,000
11	51-52 +11-40	162	.162	6175		116	6291	$S_A + S_h$ 37,500
9	11+131 +70	467	.467	6092	126		6218	$2.4 S_h$ 36,000
9	11-131 +WH	37206	37.206	11040	10008		21048	$2.4 S_h$ 36,000

Revision	Drawn	Date	Rev	Date	Rev	Date	Rev	Date	Rev	Date
During Design	1									
Preparer	SG	10-6-82								
Checker	(SOP)	10-7-82								


SPECIAL CALCULATIONS

Hanger Mark # FW-1-097-023-C62R N:26 1301

FW-1-097-025-C62R N:26 1333


FW-1-097-019-C62R N:26 1301

FW-1-097-022-C62R N:26 1301




FOR CONSERVATIVENESS USE * HIGHER RESULTS FROM FOLLOWING 2 RUNS

RUN 1



$C_1 = 0.42$
 $C_2 = 2.5$ " ← Use 1.6
 Use $R_m = 3.4$ to work
 $t = 0.432$ "

RUN 2



$C_1 = 1.81$ " ← USE 1.6
 $C_2 = 0.438$ "
 Use $R_m = 3.0$ to work
 $t = 0.432$ "

FROM COMPUTER RUN # SYG CYL 2768 E DATE: 10.7.82

Checking Method #

* MAX "SH" = $\frac{29.4}{1.6} = 18.4$ psi
 * MAX "S" = $\frac{29.4}{1.6} = 18.4$ psi
 F-156.4

Gibbs & Hill, Inc. Job No. 11-2323-030 Client TUSI-CPSES

Subject AS-BUILT STRESS VERIFICATION-ANALYTICAL DATA-SPECIAL CALCULATIONS


Calculation Number PROBLEM AB-1-154

Sheet No. 80

Revision	Drawn	Date	Rev	Date	Rev	Date	Rev	Date	Rev	Date
1										
Prepared	SG	10-7-82								
Checked	VPA	10-6-82								

SPECIAL CALCULATIONS

Hanger Mark # FW-1-097-020-C62R Note 134



LOADS IN TERMS OF CYLNOZ PARAMETER

$P = 0$
 $VC = 0$
 $VL = 500 \#$
 $MC = FM1 = 0$
 $ML = FM2 = 1095 \#$
 $MT = FMR = 0$

$C1 = 0.75$
 $C2 = 3 - \text{Use } 2.97$
 $V \times R_m = 7 \text{ to work}$
 $t = 0.432$

ATTACHMENT =
 SQUARE =
 RECT

COMPUTER RUN # SYG # 1 J 290A

DATE: 1-8-82

FROM ABOVE COMPUTER RUN

MAX MEMBRANE STRESS INTENSITY 'SM'
 " COMBINED " " 'S'


269	psi
714	psi

① APPLICATION WELDING NOSH DESIGN CHANGED VIA FORM

② DWG. NO. 2426-1

REASON FOR CHANGE CHANGED SPEC. TO 3032
(3032 is a better material)

③ LINE NO. / COMPONENT NO. 1-154-1-27-1503-2



③ INSTRUCTIONS

MOVE N/A

ALL DIMENSIONS ARE IN INCHES UNLESS OTHERWISE SPECIFIED

DATE NOT TO EXCEED 12 MONTHS

APPROVED BY N/A

① ORIGINATOR J. SCHMIDT / ED. FISAN

NAME J. SCHMIDT

② APPROVED BY J. Schmitt

DATE 1/6/81

DATE

DATE

DATE

DATE

③ DISTRIBUTION

ENTERED IN TRACKING SYSTEM

DATE JAN 8 1981


TRACKING SYSTEM NO. 45558

REV. 0

REVISION	DATE	DESCRIPTION
1		

DESIGNATION: 5454R LUS

THIS DOCUMENT IS AFFECTED BY DESIGN CHANGES



NOTE

THIS DOCUMENT IS AFFECTED BY DESIGN CHANGES

USE FOR ANALYSIS REVIEW

PROBLEM 1-154

SECTION A-A

NO.	DATE	DESCRIPTION	BY	CHECKED	APPROVED
1					

PROJECT NO.	1-154-1
DATE	7-27-82
BY	W. J. HILL
CHECKED	
APPROVED	

PROJECT NO.	1-154-1
DATE	7-27-82
BY	W. J. HILL
CHECKED	
APPROVED	

PROJECT NO.	1-154-1
DATE	7-27-82
BY	W. J. HILL
CHECKED	
APPROVED	

As per CMIC

Gibbs E Hill, Inc. Job No. 11-2323-030 Client TUSTI - CPSES
 Subject AS-BUILT STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCS.
 Calculation Number AB-1-153 Sheet No. 68

Revision	Original Issue	Date	Rev. /	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method	1	11-10-82	1	6/27/83						
Preparer	CSU	11-10-82	DHF	6/27/83						
Checker	245	12/17/82	Sail	6/27/83						

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REFERENCE NO : AH-W4-502

MATERIAL : SA 333 GR. 6
 $S_n = 15,000 \text{ psi}$ $S_c = 15,000 \text{ psi}$
 $S_A = 1.25 S_c + .25 S_n = 22,500 \text{ psi}$

MARK NO : FW-1-096-020-C62R
 (115) Y. ET

FOR A UNIT LOAD OF 1000 LBS

- 1 MAXIMUM COMBINED STRESS INTENSITY $S = 4809 \text{ psi} = 1.1 S_n$
- 2 MAXIMUM COMBINED MEMBRANE STRESS INTENSITY $S_M = 207 \text{ psi}$

ACTUAL & ALLOWABLE STRESS

EQ.	FILE COMB.	LOAD (lbs)	FACTOR ($\frac{\text{LOAD}}{1000}$)	GENERAL AVERAGE STRESS (PSI)	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOW. STRESS
					MEMB. S_M	MAX. S		
8	11	684	.684	5435	620	 	6055	1.0 S_n 15,000
9	11 + 31	1023	1.023	6059	928	 	6987	1.5 S_n 22,500
9	11 + 31	1023	1.023	6059	 	4920	10979	1.8 S_n 27,000
11	RANGE OF 51 + 52 11 + 40	770	.77	6761	 	3703	10464	$S_A + S_n$ 37,500
9	11 + 131 + 70	1225	1.225	6447	1111	 	7558	2.16 S_n 32,400
9	11 + 131 + W.H.	1865	1.865	7563	1692	 	9255	2.16 S_n 32,400

Gibbs E Hill, Inc. Job No. 11-2323-030 Client TUSI-CPSES

Subject AC-BUILT STEELS VERIFICATION-ANALYTICAL DATA-SPECIAL CALCULATIONS

Calculation Number PROBLEM: A3-1-153 Sheet No. 67

Revision	Date	Rev	Date	Rev	Date	Rev	Date	Rev	Date
Design	1								
Prepared	ASAD	11-2-82							
Checked	SG	11-5-82							

SPECIAL CALCULATIONS for

- Hanger Mark # FW-1-096-019-C62R
- FW-1-096-020-C62R
- FW-1-100-002-C62R
- FW-1-096-021-C62R

These supports are identical to support FW-1-096-013-C62R of prob A3-1-153, and the results as shown below are obtained from that analysis. Refer to the welded attachment analysis in the SA book for A3-1-153 for details.

Max combined membrane stress intensity ('sM')
psi

907 psi

Max. combined stress intensity ('s')
psi

4807 psi

Gibbs & Hill, Inc. Job No. 11-2323-030 Client TUSI - CPSES
 Subject AS-BUILT STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCS.
 Calculation Number AB-1-153 Sheet No. 6C

Revision	Drawn	Date	Rev. /	Date	Rev.	Date	Rev.	Date	Rev.	Date
1			1							
Preparer	CSV	11-10-86	DHF	6/27/83						
Checker	Sup	N-117/84	SJP	6/7/83						

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REFERENCE NR : AM-WA-503

MATERIAL : SA 333 CR. 6
 $S_H = 15,000 \text{ psi}$
 $S_C = 15,000 \text{ psi}$
 $S_A = 1.25 S_C + .25 S_H = 22,500$

MARK NR : FW-1-096-021-C62R
 (115) X-RS

FOR A UNIT LOAD OF 1000 LBS

- 1 MAXIMUM COMBINED STRESS INTENSITY $S = 4509$
- 2 MAXIMUM COMBINED MEMBRANE STRESS INTENSITY $S_M = 757$

ACTUAL & ALLOWABLE STRESS

EQ.	FILE COMB.	LOAD (lbs)	FACTOR ($\frac{\text{LOAD}}{1000}$)	GENERAL AVERAGE STRESS (PSI)	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOW. STRESS
					MEMB. S_M	MAX. S		
8	11	24	.024	5435	22		5457	1.0 S_H 15,000
9	11 + 31	232	0.232	6059	210		6269	1.5 S_H 22,500
9	11 + 31	232	0.232	6059		1116	7175	1.8 S_H 27,000
11	RANGE OF 31 & 52 11 + 20	545	.545	6761		2621	9382	$S_A + S_H$ 37,500
9	11 + 131 + 70	381	0.381	6447	346		6793	2.16 S_H 32,400
9	11 + 131 + W.H.	1141	1.141	7563	1035		8598	2.16 S_H 32,400

Gibbs & Hill, Inc. Job No 11-2323-030 Client TUSI-CPSES

Subject ~~AS-BUILT STRESS VERIFICATION-ANALYTICAL DATA-SPECIAL CALCULATIONS~~

Calculation Number PROBLEM: A3-1-153 Sheet No. 63

Revision	Date	Rev	Date	Rev	Date	Rev	Date	Rev	Date
1									
Prepared	A SAN	11-2-82							
Checked	SG	11-5-82							

SPECIAL CALCULATIONS for

- Hanger Mark # FW-1-096-019-CG2R
- FW-1-096-020-CG2R
- FW-1-100-002-CG2R
- FW-1-096-021-CG2R

These supports are identical to support # FW-1-096-01E-CG2R

of prob A3-1-153, and the results as shown below are obtained from that analysis. Refer to the welded attachment analysis in the G- book for A3-1-153 for details.

Max combined membrane stress intensity ('sM') psi
907 psi

Max. combined stress intensity ('s') psi
4809 psi

Gibbs & Hill, Inc. Job No. 11-2323-030 Client TUSI - CPSES
 Subject AS-BUILT STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCS.
 Calculation Number AB-1-153 Sheet No. 64

Revision	Original Issue	Date	Rev. /	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method	1		1							
Preparer	CSV	11-10-82	DHF	6/27/83						
Checker	Leib	No 11782	SGL	7/27/83						

CALCULATIONS / RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REFERENCE NR : AH-WA-496

MATERIAL : SA 333 CR. 6
 $S_h = 15,000 \text{ #/in}^2$ $S_c = 15,000 \text{ #/in}^2$
 $S_A = 1.25 S_c + .25 S_h = 22,500$

MARK NR : FW-1-296-022-C62R
 (115) E-R

FOR A UNIT LOAD OF 1000 LBS

- 1 MAXIMUM COMBINED STRESS INTENSITY $S = 1782 \text{ #/in}^2$
- 2 MAXIMUM COMBINED MEMBRANE STRESS INTENSITY $S_M = 600$

ACTUAL & ALLOWABLE STRESS


EQ.	FILE COMB.	LOAD (lbs)	FACTOR ($\frac{\text{LOAD}}{1000}$)	GENERAL AVERAGE STRESS (PSI)	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOW. STRESS
					MEMB. S_M	MAX. S		
8	11	69	0.069	5435	46		5481	1.0 S_h 15,000
9	11 + 31	426	0.426	6059	282		6341	1.5 S_h 22,500
9	11 + 31	426	0.426	6059		759	5300	1.8 S_h 27,000
11	RANGE OF 31 & 32 11 + 40	1694	1.694	6761		3019	9780	$S_A + S_h$ 37,500
9	11 + 131 + 70	628	0.628	6447	4151		6862	2.16 S_h 32,400
9	11 + 131 + VI.W.	36381	36.381	7563	24,048		31,611	2.16 S_h 32,400

Gibbs & Hill, Inc. Job No. 11-2323-030 Client TUSI-CPSES
 Subject AS-BUILT STRESS VERIFICATION-ANALYTICAL DATA-SPECIAL CALCULATIONS
 Calculation Number PROBLEM AB-1-153 Sheet No. 63

Revision	Drawn	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Preparer	ASAU	11-3-82								
Checker	SG	11-4-82								

SPECIAL CALCULATIONS


Pipe Suppt Mark # FW-1-096-022-C62 R



$$\gamma = \frac{R_m}{t} = \frac{3.10}{0.432} = 7.2 > 5 \text{ ok}$$

$$\beta_1 = \frac{C_1}{R_m} = \frac{0.75}{3.10} = 0.24 < 0.5 \text{ ok}$$

$$\beta_2 = \frac{C_2}{R_m} = \frac{1.75}{3.10} = 0.56 > 0.5 \text{ No}$$



Fictitious R_m used for present analysis = 3.60"

ARTIFICIALLY INCREASED R_m = YES

LOADS IN TERMS OF CYLNDZ PARAMETERS:

$P = 0$
 $VL = 0$
 $VL = 1000'$
 $MC = FM1 = 0$
 $ML = FM2 = 1500' \neq (1000 \times 1.5)$
 $MT = FMR = 0$

$C_1 = 0.75$
 $C_2 = 1.75$
 $R_m = 3.6$ (FICTITIOUS)
 $T = 0.432$


COMPUTER RUN # ASAU & CYL... J 1182 DATE: 11-1-82

MAX. COMBINED MEMBRANE STRESS INTENSITY 'SM' =

MAX. COMBINED STRESS INTENSITY 'S' =

661
1782

ITEM NO.	NO. REQ'D	DESCRIPTION	WT.	ASMT. OR ASIM	5	1	MIC.
1	4	FB 3" x 1" x 3"		SA 36			
2	4	FB 3" x 1/4" x 5"		SA 36			



RECEIVED
 JUN 21 1980
 GIBBS & HILL

SECTION INFORMATION COPY

THIS DOCUMENT IS FOR INFORMATION ONLY
 CONTACT DOCUMENT CONTROL FOR
 STATUS AND EVIDENCE

ELEV. LKG. EAST

USE FOR ANALYSIS REVIEW
 PROBLEM 1-153

FOR ASBUILT VERIFICATION ONLY

REV	DATE	BY	CHK'D	APP'D	DATE
1	1/80
2
3
4
5
6
7
8
9
10

REFERENCE DRAWINGS	G & H ISOMETRIC 2323-MI-3203-51	REV 0	PIPING 2323-MI-0506-01
	PAB ISOMETRIC 1-WI-RB-05	REV 0	STRUCTURAL 2323-MI-0530
OWNER	TEXAS UTILITIES SERVICES INC.		
PROJECT	COMANCHE PEAK UNITS NO. 1 & 2		
ENGINEER	GIBBS & HILL INC.		



REV 11	ELECTRICAL	REV 7	CODE/CLASS: III/2
REV 12	NVAC	REV 5	PAINT CARTRIDGE
REV 2			EONE

Brown & Root, Inc
 HOUSTON, TEXAS

DRAWN	DATE	CHK'D	DATE	APP'D	DATE
STA	2-3-80	TE	4/6/80	MA	11/80
P.O. NO.	CP-0048	A.I	MFG. REL.		
PRODUCTION ORDER		SERIAL NUMBER			
2432		MR NO FW-1-096-022-C62R			

P.W

ITEM NO.	NO. REQ'D	DESCRIPTION	WT.	ASME OR ASTM	UNIT	MTC.
1	1	FB 2 1/4" x 3/8" x 2 3/8" (SEE DETAIL - 1)		SA-36	PCS	
2	2	WT 4 x 8.5 x 5' LG.		SA-36	L	
3	1	ASME III NAME PLATE				



RECEIVED
 JUN 21 1982
 GIBBS & HILL, INC.

REV. LKG. EAST
 FOR ASBUILT VERIFICATION ONLY
 DETAIL - 1

INFORMATION COPY
 THIS DOCUMENT IS FOR INFORMATION ONLY.
 CONTACT DOCUMENT CONTROL FOR
 STATUS AND INQUIRY.

REV	BY	CHKD	DATE	DESCRIPTION	REV	BY	CHKD	DATE	DESCRIPTION
20									
19									
18									
17									
16									
15									
14									
13									
12									
11									
10									
9									
8									
7									
6									
5									
4									
3									
2									
1									

OWNER: TEXAS UTILITIES SERVICES INC.
 PROJECT: COMANCHE PEAK UNITS NO. 1 & 2
 ENGINEER: GIBBS & HILL, INC.
 SUPPLIER: Brown & Root, Inc.
 PROJECT NO: FW-1-RB-09

DRAWN	DATE	CHK'D	DATE	APP'D	DATE
PO SER	2-5-80	AL	4/6/80	HAB	12/10
PO NO	CP-0048 A.1				
PRODUCTION ORDER		SERIAL NUMBER		SHEET	
2431				10/1	

USE FOR ANALYSIS REVIEW

PROBLEM 1-153

rw


1. L. URS CORP. L.A. W/1
COMANCHE PEAK STEAM
ELECTRIC STATION (CPSES)

FEB 19 1981
COMPONENT MODIFICATION CARD (CMC)

SERIAL NO. **N^o 47238** **A**

1 APPLICATION PIPE WELD MOD NON Q DESIGN CHANGE/DEVIATION
 2 DWG NO. **SAHR.0**
FW-1-096-020-062E
 3 LINE NO / COMPONENT NO.
1-96-1303-2

4 REASON FOR CHANGE: **IMACCESSIBLE W/OUT**
ADDED SWIM Δ DRAFTING ERROR
 Drafting error & need swim to change to achieve correct. **Δ CORRECTED SYMBOL**



FOR ASBUILT VERIFICATION ONLY
 USE FOR ANALYSIS REVIEW
 THIS REVISION VOIDS
 AND SUPERSEDES
 DOCUMENT SERIAL NO. **1-153**
DETAIL #3 PROBLEM
 JUN 21 1981
 GIEBS & H... INC.
 REJECTED

1 ORIGINATOR
J. SANDNER / ED. DEAN
 NAME
 CPPE
 ORIGINAL DESIGNER,
 APPROVED BY:
AS S. K... 2-12-81
 DATE
AS S. K... 2/26/81
 DATE
AS S. K... 2/29/81
 DATE
AS S. K... 2/10/81
 DATE

9 DISTRIBUTION
 DCC CNTL QTY
 NO
FOR ENGINEERING
AND
OFFICE USE ONLY

Gibbs & Hill, Inc. Job No 22-2323-032 Client TUES-CRIST
 Subject AS-FULLY STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCULATIONS
 Calculation Number PROJ: AB-1-26B Sheet No 26

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prep	RUM	7-28-82								
Check	J. HARRIS	8/07/82								

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-206 Node NO.: 2270 RIGID

MARK NO.: MS-1-151-047-C52R.

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 3762 PSI ✓
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 697 PSI ✓

ACTUAL AND ALLOWABLE STRESS


EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYL NOZ		TOTAL = GEN + LOCAL	ALLOWABLE (PSI) (1)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	13 ✓	0.013 ✓	4334 ✓	10 ✓		4344	1.0Sh = 15,000
9 (Y255)	11+31	489 ✓	0.489 ✓	6851 ✓	341 ✓		7192	1.55Sh = 22,500
9 (Y255)	11+31	489 ✓	0.489 ✓	6851 ✓		1840	8691	1.85Sh = 27,000
11	11, 20, 21 22, 40	500 ✓	0.500 ✓	7424 ✓		1881	9305	1.5Sh + Sh = 37,500
9 (SSE)	17+13	607 ✓	0.607 ✓	7248 ✓	424 ✓		7672	2.16Sh = 32,400

NOTE: MATERIAL: SA 333 GR. 6. REF (1): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.

$S_h = 15,000 \text{ PSI}$ $S_c = 15,000 \text{ PSI}$

$S_A = 1.25S_c + 0.25S_h = 22,500 \text{ PSI}$

Checking Method #



TRIPLE WHEEL HELL
 V = 08" UP
 S = .31"
 C W = .000"

FOR ASBUILT VERIFICATION ONLY
 PLUG VIEW 'C' 22.843"

RECEIVED
JUN 21 1962
GIBBS & HILL

NO.	REV.	DATE	BY	CHK'D	DESCRIPTION
1	1				ISSUED FOR CONSTRUCTION
2	1				ISSUED FOR CONSTRUCTION
3	1				ISSUED FOR CONSTRUCTION
4	1				ISSUED FOR CONSTRUCTION
5	1				ISSUED FOR CONSTRUCTION
6	1				ISSUED FOR CONSTRUCTION
7	1				ISSUED FOR CONSTRUCTION
8	1				ISSUED FOR CONSTRUCTION
9	1				ISSUED FOR CONSTRUCTION
10	1				ISSUED FOR CONSTRUCTION
11	1				ISSUED FOR CONSTRUCTION
12	1				ISSUED FOR CONSTRUCTION
13	1				ISSUED FOR CONSTRUCTION
14	1				ISSUED FOR CONSTRUCTION
15	1				ISSUED FOR CONSTRUCTION
16	1				ISSUED FOR CONSTRUCTION
17	1				ISSUED FOR CONSTRUCTION
18	1				ISSUED FOR CONSTRUCTION
19	1				ISSUED FOR CONSTRUCTION
20	1				ISSUED FOR CONSTRUCTION
21	1				ISSUED FOR CONSTRUCTION
22	1				ISSUED FOR CONSTRUCTION
23	1				ISSUED FOR CONSTRUCTION
24	1				ISSUED FOR CONSTRUCTION
25	1				ISSUED FOR CONSTRUCTION
26	1				ISSUED FOR CONSTRUCTION
27	1				ISSUED FOR CONSTRUCTION
28	1				ISSUED FOR CONSTRUCTION
29	1				ISSUED FOR CONSTRUCTION
30	1				ISSUED FOR CONSTRUCTION
31	1				ISSUED FOR CONSTRUCTION
32	1				ISSUED FOR CONSTRUCTION
33	1				ISSUED FOR CONSTRUCTION
34	1				ISSUED FOR CONSTRUCTION
35	1				ISSUED FOR CONSTRUCTION
36	1				ISSUED FOR CONSTRUCTION
37	1				ISSUED FOR CONSTRUCTION
38	1				ISSUED FOR CONSTRUCTION
39	1				ISSUED FOR CONSTRUCTION
40	1				ISSUED FOR CONSTRUCTION
41	1				ISSUED FOR CONSTRUCTION
42	1				ISSUED FOR CONSTRUCTION
43	1				ISSUED FOR CONSTRUCTION
44	1				ISSUED FOR CONSTRUCTION
45	1				ISSUED FOR CONSTRUCTION
46	1				ISSUED FOR CONSTRUCTION
47	1				ISSUED FOR CONSTRUCTION
48	1				ISSUED FOR CONSTRUCTION
49	1				ISSUED FOR CONSTRUCTION
50	1				ISSUED FOR CONSTRUCTION

USE FOR ANALYSIS REVIEW
PROBLEM 1-07613

Handwritten signature

○


○

○

DESCRIPTION


DISCUSSION

3 BUILT



11	0	FNU 12" HEAVY HEX NUTS	543	100	72
12	0	18 1" x 2" x 6" 1/16" P. HOLE ON CTP	5436	1	1
13	1	75 6" x 6" 1/2" x 3" 2" LG	1500	10	1
14	1	T.S. 6" x 6" 1/2"	1500	10	1
15	1	1/2" SMC 1 1/2" MECH SHOCK ARRES	3436	1	1
16	1	1/2" SMC 1 1/2" PIPE CLAMP	1500	10	1
17	1	1/2" SCH 40 PIPE STATION	5436	1	1
18	1	1/2" SCH 40 PIPE STATION	5436	1	1
19	1	1/2" SCH 40 PIPE STATION	5436	1	1
20	1	1/2" SCH 40 PIPE STATION	5436	1	1
21	1	T.S. 6" x 6" 1/2" x 2' 7" LG	1500	10	1
22	1	T.S. 6" x 6" 1/2" x 2'-0" LG	1500	10	1

1/4" EXISTING INSERTS (TYP)
PLAN @ EL. 844.1'



1/4" EXISTING INSERTS (TYP)
PLAN @ EL. 841.9'

USE FOR ANALYSIS REVIEW
PROBLEM 1-07613

FOR ASBUILT VERIFICATION ONLY

NOTES:


1) ...

THESE INSERTS ARE

V = 03" UP

S = 37"

E.W. 000



NO.	DATE	BY	DESCRIPTION	REV.	DATE	BY	DESCRIPTION	REV.	DATE	BY	DESCRIPTION
1	10/1/02	1	1
2	2	2

OWNER	TEXAS UTILITIES SERVICES INC.	PROJECT	COMANCHE PEAK UNITS NO. 1 & 2
ENGINEER	GIBBS & HILL INC.	DESIGNER	BROWN & ROOT, INC.

RECEIVED

JUN 1 2002

GIBBS & HILL

Rcw

Subject AS-BUILT STRESS VERIFICATION - ANALYSIS RESULTS

Calculation Number AB-1-153

Sheet No.

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Design (checked)										
Preparer	VIB	7-5-87								
Checker										

LOCAL STRESS DUE TO WELDED ATTACHMENTS

REF NOS: AM-WA-502
 LM-WA-503
 EM-WA-498

SUP. MARK NO. FW-1-096-020-C62R *
 FW-1-096-021-C62L
 FW-1-096-022-C62L

NOSE NO. 115

FOR UNIT LOAD 1000 #

SUPTS -20- & -21- (S) = 4209

MAX COMBINED STRESS INTENSITY

SUPT -22- (S) = 1782

MAX COMBINED MEMBRANE STRESS INTENSITY

SUPTS -20- & -21- (SM) = 907
 SUPT-22- (SM) = 661

ACTUAL AND ALLOWABLE STRESS

(X) Exceeded by 2.8% Accept

EQ	FILE COMB.	LOAD	FACTOR	(PSI) GENERAL STRESS AVERAGE	CYL NOZ PSI		TOTAL = GENT LOCAL	ALLOWABLE
					MEMBRANE STRESS	TOTAL STRESS		
8	11	684	0.684	5435	620	X	6101	1.05% = 15000
		69	0.069		46			
9	11+31 (1/2 SSE) + S.H.	1023	1.023	6059	928	X	7268	1.55% = 22500
		426	0.426		282			
9	11+31 (1/2 SSE) + SH	1023	1.023	6059	X	4920	11738	1.85% = 27000
		426	0.426			759		
11	51+52+ +11+40	770	0.77	6761	X	3703	13483	(SA+SL) = 37500
		1694	1.694			3019		
9	11+131+ (SSE) SH+70	1865	1.865	7563	1692	X	33302	2.165% = 32400
		36381	36.381		24042			


NOTE: MATERIAL SA 333 GR 6

$S_L = 15000 \text{ psi}$ $S_C = 15000 \text{ psi}$

$S_A = 1.25 S_C + 0.25 S_L = 22500 \text{ psi}$

* a) LOCAL STRESSES AT SUPPLEMENTS -020- & -021- COMBINE AT A & B LOADS AT -20- > THAN LOADS AT -021- AND STRESSES AT -20- (SHEAR 62) LESS THAN 1/2 ALLOWABLE. THERE NO CURV STRESS

b) THE TABLE ABOVE SHOWS STRESS COMBINATION AT 'A' & 'L' OF SUPPLEMENTS -20- & -



Gibbs & Hill, Inc. Job No 11-2323-035 Client TREC-CPERC
 Subject RE-BUILT STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCULATIONS
 Calculation Number PPRIS: AB-1-76B Sheet No 23

Revision	By	Date	Re.	Date	Re.	Date	Re.	Date	Re.	Date
1										
Prep	RUM	7-29-82								
Check	J. [unclear]	8-22-82								

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-208 NODE NO.: 221 RIGID

MARK NO.: MS-1-151-034-C52R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 3706 PSI
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 1202 PSL

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{\text{LOAD}}{1000}$	GENERAL STRESS AVERAGE	CYL NOZ		TOTAL = GEN. + LOCAL	ALLOWABLE (1)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	2 ✓	0.002 ✓	4637 ✓	3-	X	4640	1.0 S _h = 15,000
3 (Y255)	11+31	179 ✓	0.179 ✓	6149 ✓	216 ✓	X	6365	1.55 S _h = 22,500
3 (Y255)	11+31	179 ✓	0.179 ✓	6149 ✓	X	664	6813	1.85 S _h = 27,000
11	11, 20, 21, 22, 40	389 ✓	0.389 ✓	17264 ✓	X	1442	18706	(S _A + S _h) = 37,500
9 (SSE)	H7131	266 ✓	0.266 ✓	6696 ✓	320 ✓	X	7016	2.16 S _h = 32,400

NOTE: MATERIAL: SA 333 GR. G REF (1): GIH ANALYTICAL ENGINEERING MANUAL AEG-511.

S_h = 15,000 PSI S_c = 15,000 PSL
 S_A = 1.25 S_c + 0.25 S_h = 22,500 PSI

Gibbs E Hill, Inc. Job No 11-2323-032 Client TUGI-CRERE

Subject RE-BUILT STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCULATIONS

Calculation Number PROJ: AB-1-76B Sheet No 24

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1	PLW	7-29-82								
Check	10/4/82	8/10/82								

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELDED ATTACHMENTS
 REF. NO.: AM-WA-205 NODE NO.: 2221 RIGID

CAR NO.: MS-1-151-035-C52R

FOR UNIT LOAD OF 1000#:

- 1) MAX COMBINED STRESS INTENSITY (S) = 2644
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 1112

ACTUAL AND ALLOWABLE STRESS

QUA- TION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{LOAD}{1000}$	GENERAL STRESS AVERAGE	CYLNOZ		TOTAL = GEN. + LOCAL	ALLOWABLE (PSI)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	61 ✓	0.61 ✓	4637 ✓	679	X	5316 ✓	1.0Sh = 15,000
3 (Y2SS)	11+31	392 ✓	0.392	6150 ✓	436	X	6586 ✓	1.5Sh = 22,500
2 (Y2SS)	11+31	392 ✓	0.392	6150 ✓	X	1037	7187 ✓	1.8Sh = 27,000
11	11,20,21 22,40	115	0.115	17261 ✓	X	304	17565	1.5S _A + S _A = 37,500
9 (SS)	11+131	543 ✓	0.543	6696 ✓	604	X	7300 ✓	2.16Sh = 32,400

REF (11): G+H ANALYTICAL ENGINEERING MANUAL AEG-511.

NOTE: MATERIAL: SA 333 GR. G.

$S_h = 15,000 \text{ PSI}$ $S_c = 15,000 \text{ PSI}$

$S_A = 1.25 S_c + 0.25 S_h = 22,500 \text{ PSI}$

USE FOR ANALYSIS REVIEW

PROBLEM 1-076B

JUN 21 1982

GIBBS & HILL INC.

1/4" VENT HOLE
[TYP.]

REF. CIRC. 65A

TYP. 1/4"

4 MS-1-151-1505-02

TYP. 1/4"

NF-5222 TYP. 3/4"

FIELD TRIM TO SUIT

NF-5222 TYP. 1/4"

1/16" [TYP.]

FIELD TRIM TO SUIT

1/8" HOLE ON CTR. OF TUBE (B) FIELD (TYP)

1 1/2" CONC. INSERT (TYP.)

5'-0" x 6' F.T.V.

PLAN

@ EL 853'-2 1/2"

53 SUPPLY 150 UPSI-M5-1-RB-15

REV ELECTRICAL

REV 3113-11-05-01

REV STRUCTURAL

REV 2333-S-06-22

OWNER TEXAS UTILITIES SERVICES INC.

PROJECT COMANCHE PEAK UNITS NO. 1 & 2

ENGINEER GIBBS & HILL INC.

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82

SCALE 1/4" = 1'-0"

PROJECT NO. 82-0000

DATE 5-1-82


APB-1-A

MANCHEE PEAK STEAM
ELECTRIC STATION (P.P.S.E.)

COMPONENT MODIFICATION CARD (CMC)

APPLICATION: *Weld Mod* WELD MOD: *1/2* NON-C: DESIGN CHANGE / DEVIATION:

DWG NO: *1111-1* REASON FOR CHANGE: *As-Ordered*



INSTRUCTIONS: *1/2*

RECEIVED
JUN 21 1972
GIBBS & HILL, Inc.

FOR ASBUILT VERIFICATION ONLY

USE FOR ANALYSIS REVIEW
PROBLEM *1-07612*

SERIAL NO: *1111-1*

ORIGINATOR: *1111-1*

DATE: *9-7-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ORIGINATOR: *[Redacted]*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

DATE: *9-1-71*

ISSUED FOR CONSTRUCTION

SUPPLIED BY MGR. MK.

UB-1-171-034-022
THIS CALC. HAS BEEN
5/4


AP-7222
TYM

REV	NO	DESCRIPTION	WT.	REVISED	DATE
1	1	BY 5/4			
2	4	BY 5/4			
		CUT AS SHOWN			


INFORMATIONAL COPY

THIS DOCUMENT
AFFECTED BY
DESIGN CHANGES


FOR ASBUILT VERIFICATION ONLY



EL. 555'-2 1/2"



EPO. L NO. 1



USE FOR ANALYSIS REVIEW
PROBLEM

PLAN

THRU UPSET WVT
V-... UP
NS-000
EW-000

59 SUPPL. ISO. NEW-MS-1-RE-15

NO.	DATE	BY	CHKD.	DESIGN STAGE	REV.	REVISION

REFERENCE DRAWINGS	OWNER	PROJECT	ENGINEER	REV.	DESCRIPTION	REV.	DESCRIPTION	REV.	DESCRIPTION	REV.	DESCRIPTION
UB-1-171-034-022	TEXAS UTILITIES SERVICES INC.	COMANCHE PEAK UNITS NO. 1 & 2	GIBBS & HILL INC.	1	PIPEWORK	1	ELECTRICAL	1	CODE/CLASS	1	PAINT/COAT
UB-1-171-034-022				2	STRUCTURAL	2	HVAC	2	ZONE	2	

DRAWN	DATE	CHKD.	DATE	APP'D.	DATE

RECEIVED
JUN 21 1973
GIBBS & HILL

Rw

Gibbs & Hill, Inc. Job No 11-2323-030 Client TUES-CRERE
 Subject AC-FULL STRESS VERIFICATION - ANALYSIS RESULTS - OTHER CALCULATIONS
 Calculation Number PROJ: AB-1-76B Sheet No 25

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
1										
Prep	DLM	7-29-52								
Check	G. H. Hill	6/27/52								

CALCULATIONS/RESULTS

LOCAL STRESS DUE TO WELD ATTACHMENTS
 REF. NO.: ATD-WA-203 NODE NO.: 270. SNV ABETL

MARK NO.: MS-1-51-046-C52K.

FOR UNIT LOAD OF 1000[#]:

- 1) MAX COMBINED STRESS INTENSITY (S) = 3082 PSI ✓
- 2) MAX COMBINED MEMBRANE STRESS INTENSITY (SM) = 1101 PSI ✓

ACTUAL AND ALLOWABLE STRESS

EQUATION	FILE COMB.	LOAD (lb.)	FACTOR = $\frac{\text{LOAD}}{1000}$	GENERAL STRESS AVERAGE	CYL NOZ		TOTAL = GEN. + LOCAL	ALLOWABLE (PSI)
					MEMBRANE STRESS	TOTAL STRESS		
B	11	0	0.0	4334 ✓	0 ✓		4334	1.0Sh = 15,000
9(YZSS)	11+31	1000	1.0	6852 ✓	1101		7953	1.5Sh = 22,500
9(YZSS)	11+31	1000	1.0	6852 ✓		3082	9934	1.85Sh = 27,000
11	11, 21, 22, 40	395	.395	7424 ✓		1218	8642	(S _A + S _A) = 37,500
9(SSC)	11+131	1112	1.112	7249 ✓	1225		8474	2.5Sh = 32,400

NOTE: MATERIAL: SA 333 GR. G. REF (11): GIN ANALYTICAL ENGINEERING MANUAL AEG-511.

$S_h = 15,000 \text{ PSI}$ $S_c = 15,000 \text{ PSI}$

$S_A = 1.25S_c + 0.25S_h = 22,500 \text{ PSI}$

TEXAS UTILITIES GENERATING COMPANY

187

July 4, 1984

OFFICE MEMORANDUM

To G. Grace

Glen Rose, Texas

Subject AB-1-23B

As per request via letter, 3711-PSE a reduced set of Fx loads for support #MS-1-240-004-S72K at D.P. 307, based on revised analysis was transmitted to PSE lay out group.

These loads were:

Fx = + 5000# in upset condition
 Fx = - 7000# in emergency condition


These loads can be shown in the analysis AB-1-23B Rev. 1 analyzed incorporating refined response spectra, refined seismic anchor movement and modified coding of the valve stem in consistence with 1-23A, C, and D.

The loads in AB-1-23B Rev. 1 for the subject supports are:

Max upset load Fx = + 4375 < + 5000#
 Max emergency load Fx = + 6264 < + 7000#

Refined seismic anchor movement is based on attached memo SA-T502.

Very Truly Yours,


 C. RAY

CR/jrf

CYGNA	
JOB NO.:	53842 (12)
DATE LOGGED:	7/6/84
LOG NO.:	187
FILE:	417 Tech. Lib.
CROSS REF. FILE	11 Tech. Lib. (11)

186

TEXAS UTILITIES GENERATING COMPANY

OFFICE MEMORANDUM

July 4, 1984

To G. Grace

Glen Rose, Texas

Subject CC-1-028-024-533R

From the attached STRUDL analysis without the skewed bolt at joint 10, the bolt interaction for joint 12 is the following:

x-Force=96#
y-Force=4747#
z-Force=6471#

$$\left(\frac{4747}{12110}\right)^2 + \left(\frac{6567}{7850}\right)^2 = 0.853 \leq 1 \text{ (ok)}$$


The bolt interaction for joint 14 is the following:

x-Force=214#
y-Force=9740#
z-Force=6362#

$$\left(\frac{9740}{12110}\right)^2 + \left(\frac{6365}{7850}\right)^2 = 1.30^*$$

*In this case a 30% overstress of the bolt does not mean failure but only a reduced factor of safety. In this case it is an absolute worst case condition because we are assuming no forces are being resisted by the canted bolt. In actuality the tremendous ductibility of the A36 rod at joint 10 would resist some of the load and reduce the interaction at joint 14.

Very Truly Yours,


G.M. Chamberlain

GMC/jrf

CYGNA	
JOB NO :	5/1/112
DATE LOGGED:	7/6/84
LOG NO. :	# 186
FILE:	1111 Sub files
CROSS REF FILE	1111 Sub files, loc

TEXAS UTILITIES GENERATING COMPANY

OFFICE MEMORANDUM


To Nancy Williams Glen Rose, Texas July 5, 1984

Subject CYGNA Energy Services-Phase 3

Attached for CYGNA's review are the following items:

- A1 1) STRUDL for hanger CC-1-028-024-S334 without considering the canted bolt at joint 10 and the bolt interaction for joints 12 and 14. (for J. Minichiello)
- 2) ADLPIPE analysis for stress problem AB-1-23B and an explanation of the corrected input. (for L. Weingart)
- 3) Response to telecon of July 2, between G. Grace (TUGCO) and L. Weingart (CYGNA). (for L. Weingart)
- 4) Memos confirming changes in AB-1-23B stress calculation between TSDRE and SSAG. (for L. Weingart)

Very Truly Yours,


G. E. Grace

GEG/jrf

CYGNA	
JOB NO :	841042
DATE LOGGED :	7/6/84
LOG NO :	#51
FILE :	2.1.1 Enc. C12 (w/attach.) 2.1.2 Enc. C13
CROSS REF. FILE :	#11 Enc. 325 (1/18/84)

bcc: N. Williams
L. Weingart
T. Austin PE

To Gary Griswald

From N. Ahmed

189

CYGNA (TS/DRE)	
JOB NO :	84012
DATE LOGGED :	7/16/84
LOG NO. :	# 189
FILE :	11.1 Tech File Log
CROSS REF. FILE :	21 + 30 (AST)

Subject MS-1-240-a4-575k

MESSAGE

The following items fail:

- 2. SMA-3-50, Emerg. Allow 9000" < 17777"
- N/A " 6000" < 12014"
- 10. 1 1/4" x 13" Super Hilti — Bolt Interaction = 1.37 (section B-E)
- 11. 1" x 9" Super Hilti — Bolt interaction = 1.5 (section A-A)

Please modify. Thank you.

Signed N. Ahmed

REPLY Mr. Dave Rencher, Date November 13 19 83

I WAS ASKED BY P.S.E. TO UPGRADE CERTAIN BOLTS AND ITEMS PER THIS TSDR.

I DID SOME COMPARATIVE RESEARCH ON PROBLEM # 1'S 1-23A, 1-23B, 1-23C AND 1-23D.

BY DOING A FIELD REVIEW AND BY GATHERING ALL THE RELEVANT DOCUMENTATION I CAME TO THE CONCLUSION THAT THERE WAS A VERY GOOD CHANCE THAT PROB. 1-23B HAD AN ERROR IN IT. I THEN ASKED CHANDI RAY TO RE-CHECK THE PROBLEM # FOR ACCURACY. ATTACHED IS CHANDI RAY'S RESULTS WHICH IS THE ANSWER TO P.S.E.'S PROBLEM AND YOUR T.S.D.R. # 5451. IF YOU HAVE ANY QUESTIONS GIVE ME A CALL.

THANK YOU

Signed Michael Vickram 634

To CHANDI RAY - GARY KRISHNAN
SSAG

From MICHAEL CUCKRAN 634
P.S.E. - LAXI; ENG.

Subject REDUCING AS. BUILT LOADS AT D.P. 307 / PROB. 1-23B

MESSAGE

Date Nov. 14 19 83

PLEASE REVIEW DATA POINT 307 / PROB. 1-23B AS LOADS ARE
TOO HIGH FOR THE USE OF A SMA-03 SNUBBER. A SIZE 10 WOULD
BE REQUIRED RESULTING IN HARDWARE CHANGE ON THE FISHER ACTUATOR.
THE CHANGE REQUIRED IS NOT POSSIBLE AT THIS LATE DATE.

MAX. LEVEL A/B IS 6000 #

MAX. LEVEL C IS 9000 #

MAX. LEVEL D IS 9400 #

Signed

Michael D. Cuckran

REPLY

Date 11.23. 19 83

SUPPORT # MS-1-240-004-S72K

PLEASE FIND BELOW THE REVISED LOADS
OF ^{SUBJECT} SNUBBER AT D.P. 307 IN PROB # 1-23B

~~UPSET~~ ~~EMERGENCY~~
UPSET = ± 5000 lb } FX LOADS
EMERGENCY = ± 7000 lb }

THESE LOADS ARE GENERATED FROM OUTPUT TAPE:

= T08128/09

INPUT TAPE = T12794/38

Signed

MCW x391




nps industries, inc.
an nps group company

NPS INDUSTRIES, INC.
COMPONENT SUPPORT
CERTIFIED DESIGN REPORT SUMMARY

CRS NO. SMX
PAGE 1 OF 7
REV. 04/20/00

Products covered by this Certified Design Report Summary are included in Section 6 of NPS Industries' Catalog



- (1) Materials for extension strut:
Pipe SA-53 Gr. B, SA-106 Gr. B
Plate SA-36, Rod SA-36
Forgings A-668 Gr. C, D (per Code Cases 1644-5, 1644-6, N-71-7, N-71-8, N-71-9) or F (per Code Cases 1644-5, 1644-6, N-71-7, N-71-8, N-71-9, N-249), SA-266 Class 1, 2, 3,
Bolts SA-193 B7, SA-320 L7A (per Code Cases 1644-5, 1644-6, N-71-7, N-71-8, N-71-9, N-249) A-449 (N-71-7, N-71-8, N-71-9, N-249)
Bearings and locking wire steel (exempt per NF 2127 (b))
- (2) This is a welded item.
- (3) This CRS is applicable for fixed length and adjustable length versions - part codes SM and SMA.

FOR INFORMATION ONLY



This Certified Design Report Summary has been prepared by NPS Industries, in accordance with 2002 Section 1707, Subchapter NCA-1001.1, Code Case N-267 and is applicable for Code Classes 1, 2, 3 and F. Component supports designed by analysis in compliance with subsequent NF, Article 2000, 1974 Edition and all amendments thru 1980 Edition S180 Appendix. The Applicable Design Section is NF 2127 (b) and Design Report (NPS-05-SMX) are maintained in file in NPS Industries' Quality Assurance Records in Secaucus, New Jersey.

Signature: *[Signature]* Registration No. 531
State of New York Date: 04/20/00



nps industries, inc.
an nps group company

NPS INDUSTRIES, INC.
COMPONENT SUPPORT
CERTIFIED DESIGN REPORT SUMMARY

CORE NO. _____
PAGE 1 OF 1
REV. _____ DATE 07/22/81

Products covered by this Certified Design Report Summary are included in Section 5 of NPS Industries' Catalog

	Level $\frac{A}{4}$ @ 1g Side Load - Snubber Size - Load in (lbs) @ 150°F						
Length C-C (Inches)	1/4	1/2	1	2	10	25	100
Min. C-C	12-1/8	2-7/8	14-5/8	16	27	12-1/8	40-3/4
10'	750	650	1,500	6,000			
20'	750	650	1,500	6,000	15,000		
30'	750	650	1,500	6,000	15,000	50,000	
40'	750	650	1,500	6,000	15,000	50,000	220,000
50'	750	650	1,500	6,000	15,000	50,000	120,000
60'	750	650	1,500	6,000	15,000	50,000	120,000
66'	750	650	1,500	6,000	15,000	50,000	120,000
70'				6,000	15,000	50,000	120,000
80'				5,120	13,330	50,000	120,000
86'				4,240		50,000	120,000
90'					11,010	50,000	120,000
100'					9,780	50,000	120,000
110'						50,000	120,000
120'						50,000	120,000
Max. C-C length (in)	66	66	66	86	100	120	120

FOR INFORMATION ONLY



This Certified Design Report Summary has been prepared by NPS Industries, in accordance with ASCE Section 10, Subparagraph 10A-1001.1, Code Case 4-247 and is applicable for Code Classes 1, 2, 3 and 4 Component Supports designed by analysis in accordance with Subsection NF, Article 1000, 1974 Edition and also all sections NF-1980 Edition 6'00" Appendix. The Applicable Design Specifications (NPS-6'876 and Design Report NPS-DR-SM) are maintained in file in NPS Industries' Quality Assurance Records in Neptune, New Jersey.

Signature: Ray P. Deubler Registration No. 53177
Date: 07/22/81



nps industries, inc.
an nps group company

NPS INDUSTRIES, INC.
COMPONENT SUPPORT
CERTIFIED DESIGN REPORT SUMMARY

FORM NO. _____
PAGE _____ OF _____
REV. _____ DATE 10/22/88

Products covered by this Certified Design Report Summary are included in Section _____ of NPS Industries' Catalog

Level $\frac{1}{4}$ # 16 Side Load - Stubber Size - Load in (lbs) # 3507

Length C-C (inches)	1/4	1/2	1	3	10	25	100
Min. C-C	12-1/8	9-7/8	14-5/8	16	27	70-1/8	40-3/4
10	512	865	2,100	9,000/ 9,400			
20	512	865	2,100	9,000/ 9,400	21,000/ 22,100		
30	512	865	2,100	9,000/ 9,400	21,000/ 22,100	57,500/ 72,450	
40	512	865	2,100	9,000/ 9,400	21,000/ 22,100	57,500/ 72,450	160,000
50	512	865	2,100	9,000/ 9,400	21,000/ 22,100	57,500/ 72,450	160,000
60	512	865	2,100	9,000/ 9,400	21,000/ 22,100	57,500/ 72,450	160,000
66	512	865	2,100			57,500/ 72,450	160,000
70				8,790	20,960	57,500/ 72,450	160,000
80				6,930	78,010	57,500/ 72,450	160,000
86				7,900		57,500/ 72,450	160,000
90					14,880	57,500/ 72,450	160,000
100					12,460	57,500/ 72,450	160,000
110						57,500/ 71,280	160,000
120						57,500	160,000
Max. C-C length (in.)	66	66	66	86	100	120	120

FOR INFORMATION ONLY
FOR INFORMATION ONLY
FOR INFORMATION ONLY



This Certified Design Report Summary has been prepared by NPS Industries, in accordance with ASME Section VIII, Subparagraphs (a) through (c), Code Case N-287 and is applicable for Code Classes 1, 2, 3 and MC Component supports designed by analysis in compliance with Subsection VI, Article 2000, 1974 Edition and also all appendixes (A) through (G) of ASME Section VIII, 1974 Edition. The applicable Design Stress (S) is 17,500 psi and the Design Report (NPS-DR-8801) are maintained on file in NPS Industries' Quality Assurance Records in Secaucus, New Jersey.

Signature: [Signature] Registration No. 3077
Date: 10/22/88

188

TEXAS UTILITIES GENERATING COMPANY

P. O. BOX 1002 · GLEN ROSE, TEXAS 76043

July 3, 1984

CYGNA Energy Services
101 California Street
San Francisco, CA 94111

ATTENTION: Ms. Nancy Williams, Project Manager

CYGNA	
JOB NO :	84-42
DATE LOGGED :	7/6/84
LOG NO. :	# 188
FILE :	11-11 Fed. files
CROSS REF. FILE :	11-1 Fed files log 2-1-84 (151)

COMANCHE PEAK STEAM ELECTRIC STATION
CYGNA REVIEW QUESTIONS

Reference: 1) July 2: Telecon between G. Grace (TUGCO) and L. Weingart (CYGNA)

Dear Ms. Williams:

Below is TUGCO's response to the above referenced telecon regarding seismic qualification of the main steam relief valves.

CYGNA Questions:

- a) Were 'as-built' loads transferred to Fisher Controls Company for qualification of the valve/snubber assembly?
- b) What are the 'as-built' loads?
- c) Please provide documentation.

TUGCO Response:

- a) The final "as-built" normal and upset or emergency loads were not provided to Fisher because the loads were within the limiting load allowable for the actual snubbers in the field (NPSI Type SMA-3). These snubbers are similar to the tested Pacific Scientific snubbers used in the actual qualification package of the valve/snubber assembly (Pacific Scientific Model PSA-3).
- b) The final 'as-built' normal and upset loads are the following:

VALVE	Fx (#)	SNUBBER TYPE	SNUBBER CAPACITY (#)
1-PV-2325	4528	NPSI SMA-3	6000
1-PV-2326	5000	NPSI SMA-3	6000
1-PV-2327	4970	NPSI SMA-3	6000
1-PV-2328	5624	NPSI SMA-3	6000
	Fz (#)		
1-PV-2325	1893	NPSI SMA-3	6000
1-PV-2326	1642	NPSI SMA-3	6000
1-PV-2326	1877	NPSI SMA-3	6000
1-PV-2327	1973	NPSI SMA-3	6000

Similarly, emergency loads were within the snubber load capacity for emergency conditions.


July 3, 1984

- c) Attached are the BRH drawings for the above valves and load capacity data sheet for the NPSI snubbers.

If there are any further questions or comments, please contact Mr. George Grace at extension 500.

Very Truly Yours,

TEXAS UTILITIES GENERATING COMPANY



L.M. POPPLEWELL
Engineering Manager

cc: John Burgess
Charles Wilson


GC JB
GC/JB/CW/jrf

BLUELINE 5 NOV 81

✓ APPROX CERTIFIED
 DRAWINGS REV. NO. 3
 BY DATE 12/10/81

★ CHANGE NOT MADE
 BY C.M.G.

SUPPLIER BY FAX # M5-1-223-001-572K



PLAN VIEW @ EL. 807-10.5"



THIRD PARTY INSPECTION
 CODE CLASS

NORM. OPER. DISPL.	
OX	-0.423"
OY	-0.204"
OZ	-0.623"

MOVEMENTS	
X	-0.204"
Y	+3.678"
Z	-6.641"

NOTE:
 1) LUBRICATING SERVICES FOR
 HIGH STRENGTH BOLTS
 ARE NOT REQUIRED
 PER TEST PLAN

BRHL '80, M5-1-223-001-572K
 I.P.D. Iso. M5-1-223-001-572K
 Data Point 1797/AQ/10/32/2
 Pipe Mat'l. SA-533-B
 Insul. Bldg. 56

MATERIALS & OPERATIONS

ITEM NO. 125-1-223-001-572K
 125-1-223-001-572K

QUAN. SHIP

PA3
 553
 552
 551
 550
 549
 548
 547
 546
 545
 544
 543
 542
 541
 540
 539
 538
 537
 536
 535
 534
 533
 532
 531
 530
 529
 528
 527
 526
 525
 524
 523
 522
 521
 520
 519
 518
 517
 516
 515
 514
 513
 512
 511
 510
 509
 508
 507
 506
 505
 504
 503
 502
 501
 500
 499
 498
 497
 496
 495
 494
 493
 492
 491
 490
 489
 488
 487
 486
 485
 484
 483
 482
 481
 480
 479
 478
 477
 476
 475
 474
 473
 472
 471
 470
 469
 468
 467
 466
 465
 464
 463
 462
 461
 460
 459
 458
 457
 456
 455
 454
 453
 452
 451
 450
 449
 448
 447
 446
 445
 444
 443
 442
 441
 440
 439
 438
 437
 436
 435
 434
 433
 432
 431
 430
 429
 428
 427
 426
 425
 424
 423
 422
 421
 420
 419
 418
 417
 416
 415
 414
 413
 412
 411
 410
 409
 408
 407
 406
 405
 404
 403
 402
 401
 400
 399
 398
 397
 396
 395
 394
 393
 392
 391
 390
 389
 388
 387
 386
 385
 384
 383
 382
 381
 380
 379
 378
 377
 376
 375
 374
 373
 372
 371
 370
 369
 368
 367
 366
 365
 364
 363
 362
 361
 360
 359
 358
 357
 356
 355
 354
 353
 352
 351
 350
 349
 348
 347
 346
 345
 344
 343
 342
 341
 340
 339
 338
 337
 336
 335
 334
 333
 332
 331
 330
 329
 328
 327
 326
 325
 324
 323
 322
 321
 320
 319
 318
 317
 316
 315
 314
 313
 312
 311
 310
 309
 308
 307
 306
 305
 304
 303
 302
 301
 300
 299
 298
 297
 296
 295
 294
 293
 292
 291
 290
 289
 288
 287
 286
 285
 284
 283
 282
 281
 280
 279
 278
 277
 276
 275
 274
 273
 272
 271
 270
 269
 268
 267
 266
 265
 264
 263
 262
 261
 260
 259
 258
 257
 256
 255
 254
 253
 252
 251
 250
 249
 248
 247
 246
 245
 244
 243
 242
 241
 240
 239
 238
 237
 236
 235
 234
 233
 232
 231
 230
 229
 228
 227
 226
 225
 224
 223
 222
 221
 220
 219
 218
 217
 216
 215
 214
 213
 212
 211
 210
 209
 208
 207
 206
 205
 204
 203
 202
 201
 200
 199
 198
 197
 196
 195
 194
 193
 192
 191
 190
 189
 188
 187
 186
 185
 184
 183
 182
 181
 180
 179
 178
 177
 176
 175
 174
 173
 172
 171
 170
 169
 168
 167
 166
 165
 164
 163
 162
 161
 160
 159
 158
 157
 156
 155
 154
 153
 152
 151
 150
 149
 148
 147
 146
 145
 144
 143
 142
 141
 140
 139
 138
 137
 136
 135
 134
 133
 132
 131
 130
 129
 128
 127
 126
 125
 124
 123
 122
 121
 120
 119
 118
 117
 116
 115
 114
 113
 112
 111
 110
 109
 108
 107
 106
 105
 104
 103
 102
 101
 100
 99
 98
 97
 96
 95
 94
 93
 92
 91
 90
 89
 88
 87
 86
 85
 84
 83
 82
 81
 80
 79
 78
 77
 76
 75
 74
 73
 72
 71
 70
 69
 68
 67
 66
 65
 64
 63
 62
 61
 60
 59
 58
 57
 56
 55
 54
 53
 52
 51
 50
 49
 48
 47
 46
 45
 44
 43
 42
 41
 40
 39
 38
 37
 36
 35
 34
 33
 32
 31
 30
 29
 28
 27
 26
 25
 24
 23
 22
 21
 20
 19
 18
 17
 16
 15
 14
 13
 12
 11
 10
 9
 8
 7
 6
 5
 4
 3
 2
 1
 0

FOR OFFICE AND
 ENGINEERING USE ONLY

REV.	DATE	DESCRIPTION
1	12/10/81	ISSUED FOR CONIST TEST FMR. LITER.
2	12/10/81	VENUE W. CARBON ZINC #11
3	12/10/81	10519, R.S. FOR 7407 SEE 217-3
4	12/10/81	STUB #116.3
5	12/10/81	FEVD. VENDOR CRT.

MARKS: 125-1-223-001-572K
 PAINT: CARBON ZINC #11

FOR MATERIALS AND OPERATIONS SEE SKETCH NO.

BROWN & ROOT, INC.
 ENGINEERS & CONSTRUCTORS

REF. DRAWING NUMBERS
 PIPE: 170-000-25 ELECT: 100-000-25
 STEEL: 100-000-25 HV.A.C.: 100-000-25

REV.	DATE	DESCRIPTION
1	12/10/81	100-000-25 HV.A.C.: 100-000-25
2	12/10/81	100-000-25 HV.A.C.: 100-000-25
3	12/10/81	100-000-25 HV.A.C.: 100-000-25

CONDITIONS Fx Fy Fz Fx Fy Fz

DESIGN	NORMAL	EMERGENCY	FAULTED
100-000-25	100-000-25	100-000-25	100-000-25
100-000-25	100-000-25	100-000-25	100-000-25
100-000-25	100-000-25	100-000-25	100-000-25

CUSTOMER Texas Utilities Service, Inc.
 ORDER OR CONT NO. CP-0046

JOB NAME Comanche Peak 1, 2, 3

MARK NO. 125-1-223-001-572K


SKETCH NO. 125-1-223-001-572K

SHEET NO. 1 OF 1 REV. 3

LINE: 240X81
VENDOR CERTIFIED
 DRAWING REV. NO. 2
 BY J.D. SATELLER

★ **CHANGE NOT MADE**
 BY JMC

AS BUILT



**FOR OFFICE AND
 ENGINEERING USE ONLY**

REF. DATE: 04/24/81
 DESCRIPTION: 2\"/>

MARK # 1-122-004-575K
 PAINT CARBO ZINC # 11



NOTES:
 1) Locking devices for high strength bolts are not required per DCA 7607

NORM. OPER. DISPL.	
DX	- 433
Y	
Z	- 628

1604 L 160 MS-1-SB-014 R 2
 3.4.160. 26 44 44 1
 Data Point 1997 Rev. No. 1-2.0 X = 5.0
 Pipe 401 1. 2-23 586 Y = 1.517
 Insul. Bldg. Z = 0.0
 - 677



THIRD PARTY INSPECTION
 CODE CLASS: AN-L-0215

ITEM NO.	MATERIALS & OPERATIONS	QUANTITY	SHIP	DATE	BY	CHKD.	APP.
1	2\"/>	1					
2	2\"/>	1					

FOR MATERIALS AND OPERATIONS SEE SKETCH NO. _____ SHEET OF _____

CONDITIONS: DESIGN NORMAL UPSET EMERGENCY FAULTED


REF. DRAWING NUMBERS: STEEL: 0414 P 3 HVAC: 0414 P 3

ENGINEER: BROWN & ROOT, INC. ENGINEERS & CONSTRUCTORS

ORDER OR CONT NO: CP-0046
 JOB NAME: Camanche Pass 192
 MARK NO: 45-1-223-004-575K
 SKETCH NO: _____
 SHEET: 1 OF 1

BLUELINE - 30 OCT 81

AS-BUILT



FISHER CONNECTION DAPTER FOR UPPER ATTACH

VENDOR CERTIFIED DRAWING REV. NO. 2 BY *[Signature]* DATE 10/31/83

NOTE: BLUE ASSY FISHER DWG NO. 54A1500 ATTACHMENT TO CONT BLDG. REFER PROB REF GTH 39831

NOTE: 2. LOCKING DEVICES FOR HIGH STRENGTH BOLTS ARE NOT REQUIRED PER DCA 7607

WPTS
X = -0.503"
Y = +0.327"
Z = -0.602"


TO/ 3401

ITEM NO.	MATERIALS & OPERATIONS	QUAN	SHIP	P&S	L	CSS	PRIM	SEC	AISC
1	1/2" DIA. MULTI KWIK ASST 1 1/2" DIA. SAE 304	4							
2	ROD 1" DIA. & 11/16" LG. (FIELD CUT TO SUIT) SAE 304	2							
3	SMA-3-RO, SNUBBED								

FOR OFFICE AND ENGINEERING USE ONLY

MARK NO. MS-1-240-003-575K
PAINT: CARBO ZINC II

BROWN & ROOT, INC. ENGINEERS & CONSTRUCTORS		CONDITIONS	Fx	Fy	Fz	Mx	My	Mz
REF DRAWING NUMBERS		DESIGN						
PIPE: MIL-STD-883C R5 ELECT: EI-0603		NORMAL & URGENT						
STEEL: MIL-STD-883C R3 H.V.A.C: MIL-65526		EMERGENCY						
		FAULTED						
REV	DATE	BY	CHK	APP	DESCRIPTION			
1					ISSUE FOR CONST. REF. PMS.			
2					REV AS YTD. REF: DCA 7607			
3					REV AS YTD. REF: DCA 7607			
4					REV AS YTD. REF: DCA 7607			
5					REV AS YTD. REF: DCA 7607			
THIRD PARTY INSPECTION CODE CLASS		CUSTOMER TEXAS UTILITIES SERVICE INC.						
ANSI-0315		ORDER OR CONT NO CP-0046						
		JOB NAME COMACHE PEAK #2						
		MARK NO. MS-1-240-003-575K						
		SKETCH NO. <i>[Handwritten]</i>						
		SHEET OF 2 REV. 2						




BRH: ISO MS 1-240-045 R3
DCA 7607 10/31/83 45-REV 1
DATA POINT 307/PROB 15-1-240/10
PIPE MATL SA 333 GR 6
INSUL BLDG 5


UPLINE - 30 OCT 81

BUILT

VENDOR CERTIFIED
DRAWING REV. NO. 2
DATE 1/1/83




SECTION AA




SECTION C-C
MACHINE TO FIT

TO/ 3401



DETAIL "A"
ALL DIMENSIONS ± 1/32"

FOR OFFICE AND
ENGINEERING USE ONLY



SECTION "B-B"
ø OF ATTACH MAY VARY ± 1/8"



BRG#11 & ROOT, INC.
ENGINEERS & CONSTRUCTORS

REF. DRAWING NUMBERS

PIPE: _____ ELECT: _____
STEEL: _____ HVAC: _____

CUSTOMER GAS UTILITIES SERVICE INC

ORDER OR CONT. NO. CP 0046

JOB NAME G-MANCHIE PEAK 1+2

MARK O.S. 30-00-57K

SKETCH NO. _____

SHEET 2 OF 2 REV. 2

REV	DATE	BY	APP	DESCRIPTION
1				ISSUE FOR CONSTRUCTION
2				ISSUE FOR CONSTRUCTION
3				ISSUE FOR CONSTRUCTION
4				ISSUE FOR CONSTRUCTION
5				ISSUE FOR CONSTRUCTION
6				ISSUE FOR CONSTRUCTION
7				ISSUE FOR CONSTRUCTION
8				ISSUE FOR CONSTRUCTION
9				ISSUE FOR CONSTRUCTION
10				ISSUE FOR CONSTRUCTION


THIRD PARTY INSPECTION
CODE CLASS ALST-031.5

BLUELINE 18 JAN 82

VENDOR CERTIFIED

DRAWING REV. NO. 2

BY K.R. DATE 1/15/82




EL 885'-1"
8"-MS-1-240-1303 2

SECTION 'C-C'

NOTES:

- 1) Locking devices for high strength bolts are not required per DCA 7607



THIRD PARTY INSPECTION
CODE CLASS: 8311

ITEM NO.	MATERIALS & OPERATIONS	QUAN	SHIP	PBS	L	CSB	PRIM	SEC	AISC
1	1/2" CSB 3" x 5" (SA 516 GR 65 / A 36)	1							
2	SPW-3-20 MECH SLIPPER, 1" x 1 1/2" GUT	1							
3	XRS-10 REAR BRACKET	1							
4	1/2" XRS 1/2" XRS FIELD CUT TO SUIT (A=200GR65)	1							
5	1/2" XRS 1/2" XRS-10 EG (A=200GR65)	1							
6	1/2" XRS 1/2" XRS-10 EG (A=200GR65)	1							
7	1/2" XRS 1/2" XRS-10 EG (A=200GR65)	1							
8	1/2" XRS 1/2" XRS-10 EG (A=200GR65)	1							
9	1/4" CSP PER SECTION "A-A" (A=200GR65)	1							
10	1/4" X 1" SUPER HILT W/ 1/2" MILLEMA	10							
11	1/4" X 1" SUPER HILT W/ 1/2" MILLEMA	10							

FOR OFFICE AND
ENGINEERING USE ONLY

MARK # MS-1-240-004-575K
PAINT: CARBO ZINC # 11

FOR MATERIALS AND OPERATIONS SEE SKETCH NO. SHEET OF

BROWN & ROY, INC. ENGINEERS & CONSTRUCTORS		CONDITIONS	Fx	Fy	Fz	Mx	My	Mz
REF. DRAWING NUMBERS 02 R7		DESIGN						
PIPE: M1-0608-R5	ELECT: E1-0603-02 R7	NORMAL & VIBRT	5,500					
STEEL: J1-0614-R3	H.V.A.C: M1-0655-R4	EMERGENCY	7,000					
REV DATE OWN CHG. CMT		FAULTED						
DESCRIPTION		CUSTOMER Texas Utilities Service, Inc.						
ISSUE FOR CONST. - REF. FMHS		ORDER OR CONT NO CP-0046						
LICOR CERT DEFC MEX 0013		JOB NAME Comanche Peak 182						
SEE W.T. 11 ACCO		MARK NO. MS-1-240-004-575K						
SEE APPA 24, 126, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200		SKETCH NO.						
KEY: VENDOR CERT.		SHEET 1 OF 2 REV 2						

iso. MS-1-03-045 Rev 3
iso. MS-1-5B-45-R1
Data Point 307/PECH/PAE/123B/0
Pipe Mat'l. SA-333 GR 6
Inst. 91dg. SB

1-8-82-01


ENDOR CERTIFIED
DRAWING REV. NO. 2
BY DATE 1/31/88

* STEEL DID EXIST PER MK.
MS-1240-001-572K.R.2, BUT
TRANSFERRED TO MK.
MS-1240-004-572K.R.1

STEEL SUPPLIED BY
SEISMIC GAP PRESSURE
SEAL ATTACHMENT

NO WELDS INSIDE
OF ANGLE ONLY

★ CHANGE NOT MADE
BY CMC



FOR OFFICE AND
ENGINEERING USE ONLY

PLAN VIEW - EL. 889'-10 5/8"

FN-

BROWN & ROOT, INC.
ENGINEERS & ARCHITECTS

REF. DRAWING NUMBERS

PIPE: _____ ELECT: _____
STEEL: _____ H.V.A.C.: _____

CUSTOMER: Texas Utilities Service, Inc.

ORDER OR CONT. NO. CP-0046

JOB NAME Comanche Pect. 1B.2

MARK NO. MS-1240-004-572K

SKETCH NO. _____

SHEET 2 OF 2 REV. 2

REV.	DATE	BY	CHK	APP.	DESCRIPTION
1					REQUIRED FOR VENDOR CERT.
2					REVISIONS TO DATA
3					(SEE LIST) MACH. REQ'D
4					MS-1240-004-572K.R.1
5					MS-1240-001-572K.R.2
6					MS-1240-004-572K.R.1
7					MS-1240-004-572K.R.1
8					MS-1240-004-572K.R.1
9					MS-1240-004-572K.R.1
10					MS-1240-004-572K.R.1
11					MS-1240-004-572K.R.1
12					MS-1240-004-572K.R.1
13					MS-1240-004-572K.R.1
14					MS-1240-004-572K.R.1
15					MS-1240-004-572K.R.1
16					MS-1240-004-572K.R.1
17					MS-1240-004-572K.R.1
18					MS-1240-004-572K.R.1
19					MS-1240-004-572K.R.1
20					MS-1240-004-572K.R.1


THIRD PARTY INSPECTION
CODE CLASS: 331.1

TC 3401


UPLINE 10-16-81

ENDOR CERTIFIED
DRAWING REV. NO. 3
DATE 11/10/83

NOT MADE
BY CMC




PLAN VIEW @ EL 289'-10 5/8



EXISTS PER MK NO
MS-1-257-004-57X

* PARTS TO BE
REPLACED PER
PER CMC E.I.P.L.



ITEM NO	MATERIALS & OPERATIONS	QUAN	SHIP	PBS	L	CSS	PRIM	SEC	AISC
1	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
2	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
3	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
4	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
5	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
6	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
7	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
8	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
9	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
10	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
11	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
12	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
13	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
14	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
15	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
16	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
17	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
18	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
19	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
20	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
21	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
22	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
23	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
24	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
25	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
26	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
27	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
28	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
29	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
30	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
31	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
32	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
33	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
34	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
35	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
36	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
37	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
38	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
39	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
40	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
41	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
42	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
43	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
44	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
45	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
46	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
47	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
48	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
49	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							
50	1/2" DIA STEEL BOLTS (1.5 MIN IMP)	4							

REV	DATE	BY	CHK	APP	DESCRIPTION
Δ	11-15-83	AKH	AKH	Y	REV'D VENDOR CERT

MARK # 401-257-004-57X
PAINT: CARBO ZINC # 11

FOR OFFICE AND
ENGINEERING USE ONLY

FOR MATERIALS AND OPERATIONS SEE SKETCH NO.		SHEET OF	
BROWN & ROOT, INC. ENGINEERS & CONSTRUCTORS		CONDITIONS	Fx Fy Fz 'Ix My Mz
REF DRAWING NUMBERS		DESIGN	
PIPE: _____	ELECT: _____	NORMAL & RESET	
STEEL: _____	HVAC: _____	EMERGENCY	
DESCRIPTION		FAULTED	
CUSTOMER: Texas Utilities Service, Inc		ORDER OR JUNT NO: CP-0046	
JOB NAME: Comanche Peak 1A 2		MARK NO: MS-1-257-004-57X	
SKETCH NO: _____		SHEET: 1 OF 2	REV: 3


NORM. OPER. DISPL.	THIRD PARTY INSPECTION
OX: _____	CODE CLASS: _____
BY: _____	
DATE: _____	

NOT FOR CONSTRUCTION
IF ANY CHANGES ARE
REQUIRED PER U.S.A. 1007

MS-1-257-004-57X
REV. 1
Data Point 2500/AB-1-23A R.2
Rev Mat'l 0A-33-55
Sheet 31dg. 22
10-401

LUELINE 10-16-54


VENDOR CERTIFIED
 DRAWING REV. NO. 3
 BY DATE 11/15/83
 1 1/2" MIN. (TYP.)



ATTACH MAY VARY ± 1/4"
 SECTION A-A

ATTACH MAY VARY ± 1/4"
 SECTION B-B

★ CHANGE NOT MADE BY CMC




FIELD TRIM FLAT WASER
 24-11-30-5/8/1/1

FOR OFFICE AND
 ENGINEERING USE ONLY.


THIRD PART INSPECTION
 CODE CLASS

REV	DATE	BY	CHK	APP	DESCRIPTION

 BROWN & ROOT, INC. ENGINEERS & CONSTRUCTORS	
REF DRAWING NUMBERS	
PIPE: _____	ELECT: _____
STEEL: _____	HVAC: _____
CUSTOMER Texas Utilities Service, Inc	
ORDER OR CONT. NO. CP-0046	
JOB NAME Comanche Peak 1B2	
MARK NO. _____	
SKETCH NO. _____	
SHEET 2 OF 2	REV. 3

BLUELINE: 13 OCT 81

AS-BUILT




MVT
X=500
Y=300
Z=714

NOTES

3 VALVE ASSY. FISHER
DWG NO 5417500 ATTACH.
MOUNTING DDG PER REF QTD 59031.

NORM OPER DISPL	
VA	-453
BY	1357
DZ	-200



THIRD PARTY INSPECTION
CODE CLASS: 531.1

ITEM NO.	MATERIALS & OPERATIONS	QUAN	SHIP	PAS	L	CSS	PRIM	SEC	AISC
1	SHL 5-50								
2	1/2" ID 10' SEAR SEALER								
3	4" ID 5' CARBON STEEL / 10' ALL WELDING								
FOR OFFICE AND ENGINEERING USE ONLY									
MARK # NS-1-257-004-573K CARBON STEEL									
FOR MATERIALS AND OPERATIONS SEE SKETCH NO. SHEET OF									


BROWN & ROOT, INC. ENGINEERS & CONSTRUCTORS				CONDITIONS	Fx	Fy	Fz	Mx	My	Mz
				DESIGN						
REF DRAWING NUMBERS REV 7 PIPE: M1-0200 REV 3 ELECT: 01-2003-02 STEEL: S1-0204 REV 3 N.V.A.C: M1-0202 R10				NORMAL & UPSET						
				EMERGENCY						
REV DATE DWN CHK APP DESCRIPTION				FAULTED						
CUSTOMER TEXAS UTILITIES SERVICE, INC. ORDER OR CONT NO CP-00316 JOB NAME CANTACHE PEAK #2 MARK NO. NS-1-257-004-573K SKETCH NO. 1 SHEET 1 OF 1 REV 2										

24 Lifting devices for
per DCA 7607

Insul. 81dg. SB


BLUELINE - 18 SEPT-1

MODUL I



ASSY FISHER
 DWG NO. 1500
 ATTACHMENT TO CONT BLDG
 PEK FROM REF GIN 39831
 devices for
 built
 required
 10/11/03

MS-1-58-46-R 2
 1-58-46-REV 1
 2797/23-1-230 R.O
 SA 333 GR 10
 BLDG 5B



ITEM NO.	MATERIALS & OPERATIONS	QUAN	SHIP	PBS	L	CBS	PRIM	SEC	AISC
1	1/2" MULTIKWIK BOLT (4/8) (15) (1) (1) (1)	4							
2	WAS WAS BRASS BRACKET 1-1/2" (1) (1) (1) (1)	4							
3	2 1/2" DIA 1-5/8" CHLORIDE RESISTANT (1) (1) (1) (1)	4							
4	PCS PER SECTION B-D (1) (1) (1) (1) (1)	4							
5	ACMP 30 NAMEPLATE	1							
6	2 1/2" DIA 1-5/8" CHLORIDE RESISTANT (1) (1) (1) (1)	4							
7	2 1/2" DIA 1-5/8" CHLORIDE RESISTANT (1) (1) (1) (1)	4							
8	2 1/2" DIA 1-5/8" CHLORIDE RESISTANT (1) (1) (1) (1)	4							
9	2 1/2" DIA 1-5/8" CHLORIDE RESISTANT (1) (1) (1) (1)	4							

FOR OFFICE AND ENGINEERING USE ONLY.

REV	DATE	CHK	APP	DESCRIPTION
Δ	10/11/03	RE	PH	REV'D VENDOR CERT REF GIN 39831 INK # MS-1-274-003-572K



MARK # MS-1-274-003-572K
 PAINT # CARBO ZINC 11

FOR MATERIALS AND OPERATIONS SEE SKETCH NO.		SHEET OF						
BROWN & ROOT, INC. ENGINEERS & CONSTRUCTORS		CONDITIONS	Fx	Fy	Fz	Mx	My	Mz
		DESIGN						
REF DRAWING NUMBERS PIPE: M-0600 R5 ELECT: B-0605 STEEL: S-0619 R3 MVAC: M-0655K		NORMAL & VEST				1975	1915	
		EMERGENCY				13250		
DESCRIPTION ISSUED FOR CONST REF ITY REV'D F.M.S. GIN 39831 REV AS NOTED REF GIN 39831 21 OCT 2003 BY J.T. P.E.		FAULTED						
		CUSTOMER TEXAS UTILITIES SERVICE INC ORDER OR CONT NO CP 0046 JOB NAME COMANCHE PEAK 42 MARK NO MS-1-274-003-572K SKETCH NO. SHEET 1 OF 2 REV 3						

BLUELINE — 18 SEPT 81

AS BUILT


FOR OFFICE AND
ENGINEERING USE ONLY



VENDOR CERTIFIED
DRAWING REV. NO. 5
BY *JO* DATE *10/11/83*

TO/ 3401



		BROWN & ROOT, INC. ENGINEERS & CONSTRUCTORS	
REF. DRAWING NUMBERS			
PIPE:	STEEL:	ELECT:	HVAC:
CUSTOMER TEXAS UTILITIES SERVICE INC.			
ORDER OR CONT. NO. CP-0046		JOB NAME COMANCHE PEAK 1+2	
MARK NO. MS-1-274-002-575K		SKETCH NO.	
SHEET 2 OF 2		REV. 3	

THIRD PARTY INSPECTION
CODE CLASS: *NOT B-311*

REV	DATE	OWN	CHK	APP	DESCRIPTION
1	9/18/81				ISSUED FOR CONSTRUCTION REF ITT REV D
2	10/11/83				REV AS NOT'D REF CMC 58031 R16
3	10/11/83				REV AS NOT'D REF CMC 58031 R16
4	10/11/83				REV AS NOT'D REF CMC 58031 R16
5	10/11/83				REV AS NOT'D REF CMC 58031 R16
6	10/11/83				REV AS NOT'D REF CMC 58031 R16
7	10/11/83				REV AS NOT'D REF CMC 58031 R16
8	10/11/83				REV AS NOT'D REF CMC 58031 R16
9	10/11/83				REV AS NOT'D REF CMC 58031 R16
10	10/11/83				REV AS NOT'D REF CMC 58031 R16

CC : G.M. JAN, C. CORBAN

Gibbs & Hill, Inc.

Interoffice Memorandum

TO: H. MENTEL / S. LIM	DATE: 6/14/84
FROM: ^{Sup.} J. C. PEIR / ^{WT} W. THONGUTHAI	JOB NO: 2323-0A6
SUBJECT: REFINED SEISMIC ANCHOR	REF. NO: SA-T 502
MOVEMENTS FOR MAIN STEAM LINES	YOUR MEMO DATED 6A/84
OUTSIDE CONT. PROB. AB-1-23A, 23B, 23C, 23D	BY H. MENTEL / S. LIM

PER YOUR REQUEST IN THE ABOVE REFERENCED MEMO, WE HAVE CALCULATED THE REFINED SEISMIC ANCHOR MOVEMENTS FOR MAIN STEAM LINES (AS-BUILT PIPING PROBLEM AB-1-23A, 23B, 23C AND 23D) CONSIDERING THE ACTUAL LOCATION OF SUPPORTS ON THE FLOOR. THE VERTICAL SEISMIC ANCHOR MOVEMENT AT THE PENETRATION ELEV. 877'-6" IS 0.35" FOR SSE AND 0.21" FOR 1/2 SSE. THERE IS NO REDUCTION AT THE SNUBBERS AND PENETRATION IN THE HORIZONTAL DIRECTIONS.

REF : DHI-11C, SET 10, REV. 0

TEXAS UTILITIES GENERATING COMPANY

OFFICE MEMORANDUM

To Nancy Williams/Lee Weingart Glen Rose, Texas July 6, 1984


Subject CYGNA Energy Services-Phase 3 - Main Steam Relief Valves

Reference: July 3 letter to N. Williams (CYGNA) from L. Popplewell (TUGCO)

Per the referenced letter, TUGCO stated that the snubbers on the main steam relief valves were capable of resisting the 'as-built' normal and upset and emergency loads. However, the valve has not been evaluated to determine if it is able to transfer loads from the piping system to the snubbers. TUGCO will pursue this issue with Fisher Controls Company and any required corrective actions will be resolved.

If there are any further questions in this regard, please contact me at extension 500 at the site.

Very Truly Yours,


George Grace

GG/jrf

Distributor
NHW, LSJ
84042 File

CYGNA	
JOB NO.	84042 (197)
DATE LOGGED	7/6/84
LOG NO.	A52
FILE	2.1.1 Enc. C/C
CROSS REF. FILE	2.1 Enc. W Log

TJSI - SITE
(TELECOPY)

Distribution:
N. Williams
J. Minichello
L. Hengert
84042/PF

GTT- *10424*

ATTENTION: J.T. MERRITT/D.H. WADE/M.R. MERRITT

JULY *11, 1984*

SUBJECT: FOLLOW-UP INFORMATION FROM G&H

REFERENCE: GTN-69218 DATED JULY 5, 1984

CYGNA	
JOB NO :	<i>80042</i>
DATE LOGGED:	<i>7/11/84</i>
LOG NO. :	<i>#53</i>
FILE:	<i>21' 2nd CR</i>
GEO'S REF FILE	<i>21' 2nd CR 209</i>

100

BY COPY OF THIS TELEX TO NANCY WILLIAMS OF CYGNA, ATTACHED ARE THE

FOLLOWING INTENDED G&H PLAN OF ACTIONS ON THE FOLLOWING ITEMS:

- A) PLAN OF ACTION ADDRESSING THE SUPPORT LOAD INCREASES IDENTIFIED BY CYGNA IN THEIR REVIEW OF THE REVISED ANALYSIS RESULTS OF AB-1-61A ATTACHED TO GTN-69218 DATED JULY 5, 1984
- B) PLAN OF ACTION ADDRESSING EQUIPMENT NOZZLE CONNECTIONS AND THE CONSIDERATION OF A STRESS INTENSIFICATION FACTOR FOR A TAPERED TRANSITION JOINT.

UPON REVIEW OF THESE INTENDED PLANS SHOULD ANY QUESTIONS ARISE,

PLEASE CONTACT HENRY W. MENDEL.

R.E. BALLARD/H.W. MENDEL

R. E. Ballard

TC: NANCY WILLIAMS (CYGNA CALIF.)

G&H PLAN OF ACTION

AB-1-61A G&H LUMPED MASS MODEL AND SUPPORT LOAD INCREASE

IDENTIFIED BY CYGNA

IN THEIR REVIEW OF THE G&H RESPONSE REGARDING AB-1-61A AND THE INCLUSION OF INSULATION AND WATER WEIGHTS, CYGNA QUESTIONED SUPPORT LOAD INCREASES IDENTIFIED IN THE G&H SUPPLIED LOAD TABLES. TO RESOLVE CYGNA'S CONCERN, G&H INTENDS TO DO THE FOLLOWING:

- A) REVIEW THE APPROACH TAKEN REGARDING THE ADDITION OF LUMPED MASS POINTS IN OUR RESPONSE IN GTN-69218 ON THIS ITEM, AND PROVIDE AN EXPLANATION. IN ADDITION A REVIEW WILL BE MADE OF SUPPORT LOAD CHANGES AND THE IMPACT ON SUPPORT DESIGN.
- B) A REVIEW BY RANDOM SAMPLE OF ADDITIONAL STRESS PROBLEMS TO CHECK ADHERENCE BY THE G&H ANALYSTS TO THE AS-BUILT CHECKLIST CRITERIA WITH REGARDS TO LUMPED MASS POINT SPACING THE RANDOM SAMPLE WILL BE OF 10% OF THE LARGE BORE PIPING ANALYSIS (i.e.; 27 OF 272 STRESS PROBLEMS)

G&H PLAN OF ACTION

EQUIPMENT NOZZLE CONNECTIONS AND THE CONSIDERATION OF A STRESS
INTENSIFICATION FACTOR FOR A TAPERED TRANSITION JOINT TTJ

G&H'S RESPONSE TO THIS ITEM WAS AN EXPLANATION AS TO THE PROCEDURE FOLLOWED REGARDING EQUIPMENT NOZZLES BEING TREATED AS TAPERED TRANSITION JOINTS. SINCE IN THEIR SAMPLE CYGNA IDENTIFIED THAT 1/3 OF THE NOZZLES REVIEWED DID NOT CONSIDER A STRESS INTENSIFICATION FACTOR FOR A TAPERED TRANSITION JOINT, A MORE QUANTITATIVE RESPONSE IS REQUIRED. G&H INTENDS TO DO THE FOLLOWING

- A) REVIEW OF CYGNA'S SAMPLE AND FOR EACH CASE EITHER PROVIDE JUSTIFICATION FOR NOT USING SIF OR VERIFY THAT STRESSES ARE STILL WITHIN ALLOWABLES SHOULD AN SIF FOR A TAPERED TRANSITION JOINT BE REQUIRED.
- B) BASED UPON A) ABOVE PERFORM AN EXPANDED REVIEW ON ALL LARGE BORE EQUIPMENT NOZZLES AND ASSESS WHETHER AN SIF WAS USED OR NOT AND EVALUATE THE IMPACT.

NOTE: CYGNA'S SAMPLE

PROBLEM

NODE

AB-1-61C	378, 420, 439
AB-1-151B	1
AB-1-40	34
AB-1-57	76, 116
AB-1-167B	204
AB-1-50G	1, 17

Gibbs & Hill, Inc.

PROJECT FILE

11 Penn Plaza
New York, New York 10001
212 760- 4438
Telex
Domestic 127636/95860
International 428813/204475
A Dravo Company

Distributed

CYGNA		(p) 84042 PF
JOB NO :	S11042	G. Minichiello
DATE LOGGED:	7/12/84	N. Williams
LOG NO :	#57	C. Wong
FILE:	2.1.1 Inc. CR	
CROSS REF. FILE	2.1 Inc. GR log	

GTN- 69233

July 10, 1984

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

Attention: Mr. J. B. George
Vice President/Project Gen. Mgr.

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323
FOLLOWUP INFORMATION FROM G&H
REF: CYGNA COMMUNICATIONS REPORT DTD 7/2/84

By copy of this letter to Nancy Williams of CYGNA, attached please find a response to question 1 of the referenced CYGNA communications report.

Should you have any questions, please contact either S. Lim or H. Mentel.

Very truly yours,

GIBBS & HILL, Inc.

Robert E. Ballard, Jr.

Robert E. Ballard, Jr.
Director of Projects

REBA
REBa-HWMe:lc
1 Letter

- ~~CC~~ N. Williams (CYGNA, Calif.) 1L 1A
- G. Grace (TUSI Site) 1L 1A
- D. Wade (TUSI Site) 1L
- L. Weingart (CYGNA, Calif.) 1L 1A
- ARMS (B&R Site) OL + 1A

G&H RESPONSE TO CYGNA COMMUNICATIONS REPORT DATED JULY 2, 1984
1:30 pm -- QUESTION 1

In performing the as-built stress analyses for the main steam loops, inside containment, the effect of trapeze supports was not included in the original analyses (rev. 0). However, the support weights were included in the original analyses. Then a judgment was made to incorporate the effect of trapeze supports for the inside containment main steam loops.

Since the entire system consisted of snubbers and deadweight spring hangers, it was deemed that the effect of modeling trapezed snubber supports into the analyses would have insignificant impact on deadweight loads and also would have no impact on design. Hence no revision was made to the deadweight loads.

In the instance where CYGNA has noted an upset load of 51.3 kips as opposed to the 49.6 kips reported in the as-built calculation, the differences are minor. However, this 51.3 kip load exceeds the components 50 kip prescribed upset allowable. It should be noted that the emergency and faulted loads meet the prescribed emergency and faulted component allowables. This 1.3 kip exceedence of the components 50 kips allowable is minor and would not have any design impact because of the inherent conservatism in the analyses. One such conservatism is in the generation of the hydraulic forcing functions for use in the steamhammer analysis. A second source of conservatism is in the absolute addition of seismic inertia loads, seismic anchor loads and steamhammer loads. All three of the above mentioned events generate time dependent loads and as such, the possibility of all three instantaneous maximums occurring simultaneously are remote.

PROJECT FILE

Distribution

CPPA-39,734

TEXAS UTILITIES GENERATING COMPANY
P. O. BOX 1002 · GLEN ROSE, TEXAS 76043

J. C. Hinesville
J. Weisport
N. Williams
84042 PF

July 9, 1984

CYGNA Energy Services
101 California Street
San Francisco, CA 94111

ATTENTION: Ms. Nancy Williams, Project Manager

COMANCHE PEAK STEAM ELECTRIC STATION
CYGNA REVIEW QUESTIONS
(FISHER VALVES)

Reference: July 3 letter to N. Williams (CYGNA) from L. Popplewell (TUGCO)


Dear Ms. Williams:

Per the referenced letter, TUGCO determined the 'as-built' normal/upset and emergency loads were within the allowables of the NPSI type SMA-3 snubbers supporting the main steam relief valves, (1-PV-2325, 1-PV-2326, 1-PV-2327, 1-PV-2328). However, a further evaluation is required to determine if the main steam relief valves are capable of transferring the enveloping loads of the snubber attachments. TUGCO will evaluate this in concurrence with Fisher Control Company. If any corrective actions are required as a result of this evaluation, TUGCO will take the necessary corrective steps. Furthermore, in addition to these four valves, all other Fisher Controls Company supplied valves with similar support configurations will be reviewed for potential impact.

If there are any further questions in this regard, please contact Mr. George Grace at extension 500 at the site.

Very Truly Yours,

TEXAS UTILITIES GENERATING COMPANY



L.M. Popplewell
Engineering Manager

CYGNA	
JOB NO.	84126
DATE LOGGED:	7/12/84
LOG NO.:	255
FILE:	211 m.c. 42
CROSS REF. FILE	211 m.c. 42 100

GG/jf

cc: ARMS

PROJECT FILE

Rec. 7-12-84

TEXAS UTILITIES GENERATING COMPANY

P. O. BOX 1002 GLEN ROSE, TEXAS 75042

84042 Telecopy File

July 12, 1984

CYGNA Energy Services
101 California Street
San Francisco, California

CYGNA	
JOB NO.:	84042
DATE LOGGED:	7/12/84
LOG NO.:	#56
FILE:	2.1.1 Inc. CR
CROSS REF. FILE	2.1 Inc. CR copy

J. Minichiello
C. Wong
N. Williams
G. Birkman

Attention: Ms. Nancy Williams
Project Manager

COMANCHE PEAK STEAM ELECTRIC STATION
CPSES CYGNA REVIEW
(PIPE SUPPORTS)

- REF: 1) April 19, 1984 letter to N. Williams (CYGNA) from L. Popplewell (TUGCO)
- 2) July 11, 1984 Telecon between J. Minichiello (CYGNA) and J. C. Finneran (TUGCO)

Dear Ms. Williams:

This letter responds to CYGNA's concerns regarding "bumpers" on supports on the main steam line and on weld calculations for composite sections.

As previously discussed in Reference 1 above (Page 8, Question 3), TUGCO believes that these support configurations are acceptable and we do not agree with CYGNA's assessment of these supports. However, in order to satisfy CYGNA's concerns, we have re-analyzed the stress problems for the pipes with these supports completely removed from the analysis. This evaluation results in no over-stressed piping or supports. Therefore, in the event these supports would behave in an unstable manner (which TUGCO does not believe will happen) and in the event that the bumpers would not perform their intended function, there would be no detrimental effects on these piping systems.


Per Reference 2 regarding the main steam supports with composite sections, the calculation packages for these supports did not consistently include a calculation of the appropriate stresses in the welds between structural members and cover plates for composite sections. However, all the subject welds were acceptable for all stresses. In order to satisfy CYGNA's concerns in this regard, we have reviewed all supports on the 18" feedwater lines and 30" service water lines to determine if composite sections were utilized. We only found one other support on a feedwater line where a composite section was used. The weld stresses in this support were acceptable.

If there are any further questions regarding the above issues, please contact Mr. J. C. Finneran at the site at Extension 521.

CYGNA Energy Services
Page 2.
July 12, 1984

Very truly yours,

TEXAS UTILITIES GENERATING COMPANY
ENGINEERING DIVISION



L. M. Popplewell
Project Engineering Manager

LMP/JCF/GG/cp

cc: D. H. Wade
J. C. Finneran

PROJECT FILE

MAVivirita, JLEichler/CMJan, ELBezkor/AMKONKRO, HWOMMentel, PTHuang,
SMarano/077, REBallard, TDHawkins/HMLapinig, OUTGOING

Domestic: 127635/968994
International: 428813/234476
A Dravo Company

CYGNA	
JOB NO.:	84042
DATE LOGGED:	7/13/84
LOG NO.:	#58
FILE:	M-I Me-OR
CROSS REF. FILE	2 I Me-OR Log

July 13, 1984

GTN-69250

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

Attention: Mr. J. B. George
Vice President/Project Gen. Mgr.

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323
FOLLOWUP INFORMATION FROM G&H
REF 1: CYGNA COMMUNICATIONS REPORT DTD 7/2/84
REF 2: GTN-69233 DTD 7/10/84

By copy of this letter to Nancy Williams of CYGNA, attached please find a response (to supplement that given in ref. 2) to question 1 of the referenced CYGNA Communications Report.

Should you have any questions, please contact either Steve Lim or Henry Mentel.

Very truly yours,

GIBBS & HILL, Inc.



Robert E. Ballard, Jr.
Director of Projects

REBa-HWMe:lc

1 Letter + 1 Attachment

- CC: ARMS (B&R Site) OL + 1A
- N. Williams (CYGNA, Calif.) 1L 1A (teletyped)
- G. Grace (TUSJ Site) 1L 1A
- D. Wade (TUSJ Site) 1L
- L. Weingart (CYGNA, Calif.) 1L 1A

In reference to the minor differences in snubber loads reported in the computer printouts and the calculation book, the analyst in his or her judgment deemed the load changes to be small and as such would have no impact on the support designs. As a consequence, the calculation book was not updated to reflect these new loads and these minor load changes were not reported in the pipe support vendor certification.

Gibbs & Hill, Inc.

11 Penn Plaza
New York, New York 10001
212 760- 4438
Telex
Domestic 127636/968694
International 428813/234475
A Dravo Company

PROJECT FILE

Distraction

*S. Bibo
D. Smedley
P. D. Donato
N. Williams
84042 PF*

GTN- 69212

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

Attention: Mr. J. B. George
Vice President/Project

July 3, 1984

CYGNA	
JOE NO.:	84042
DATE LOGGED:	7/16/84
LOG NO.:	#59
FILE:	2119mc C12
CROSS REF. FILE	21 inc OR LOG

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323
REF: 1) CYGNA LETTER 84042.007 DTD. 6-23-84
2) GTN-69190 DTD. 6-29-84

Please be advised that G&H would like to modify GTN-69190
(Ref. 2) para. C as follows:

Para. C - Gibbs & Hill, Inc. response: Please delete a
reference to ad-hoc committee since that committee's function
was based on technical evaluation rather than that of QA
management review.

Our efforts to locate records substantiating management reviews
prior to 1976 was unsuccessful. We therefore conclude that this
function was not performed prior to 1976.

Should you have any questions, please contact B. Czarnogorski
at (212) 760-8343.

Very truly yours,

GIBBS & HILL, INC.

Robert E. Ballard, Jr.

Robert E. Ballard, Jr.
Project Manager

REB
REBa-BCz:sce
1 Letter

cc: ARMS (B&R Site) OL
N. Williams (CYGNA Ca.) 1L
~~S. Bibo~~ (CYGNA Boston) 1L
Dravo D. Wade (TUSI Site) 1L
G. Grace (TUSI Site) 1L

84042 Teletype File

N. Williams

S. B. Ho

D. Smedley

Gibbs & Hill, Inc.

11 Penn Plaza
New York New York 10001
212 760- 4438
Telex:
Domestic: 127636/968694
International: 428813/234475

A Dravo Company

CYGNA	
JOB NO.	84042
DATE LOGGED:	7/16/84
LOG NO.	#60
FILE	211 Inc. CR
CROSS REF. FILE	211 Inc. CR 109

July 12, 1984

GTN- 69245

Texas Utilities Generating Company
Post Office Box 1002
Glen Rose, Texas 76043

Attention: Mr. J. B. George
Vice President/Project Gen. Mgr.

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
G&H PROJECT NO. 2323
ADDITIONAL RESPONSE TO CYGNA LTR 84042.007 DTD 6/23/84
REF: GTN-69190 DATED JUNE 29, 1984

In Gibbs & Hill's response to CYGNA Energy Services letter of June 23, 1984, via the referenced letter, we indicated that we were continuing to search files for documentation supporting Concern No. 2b of their letter. We are providing the following additional response concerning Management Review Evaluation Reports.

CYGNA's Finding

- 2b. Management Review Evaluation Reports could not be found for the time period from 1974 through 1976.⁽¹⁾ This requirement has been established since September 1974 in G&H Procedure QA-4...it appears that these activities form an integral part of the G&H corrective action system.⁽²⁾

Please determine if documentation exists for... Management Review Evaluations from 1974 through 1977⁽¹⁾ as required by G&H Procedure QA-4. (Emphasis Added)

Gibbs & Hill, Inc.

GTN-69245

-2-

July 12, 1984

Gibbs & Hill's Response - Statements (1) and (2) above are somewhat misleading, since they give the impression that:

1. No management review was performed during the period 1974 through 1977. There is also inconsistency between the dates mentioned under Statement (1), as reported by CYGNA.
2. The Management Review function forms an integral part of Gibbs & Hill's corrective action system. This implied that the corrective action system was not duly performed or completed.

In response to item (1), it is to be noted that the requirement to perform the management review function was included in G&H Procedure QA-4, Rev. 3 dated September 1974. Accordingly, the first round of management reviews was expected to take place in 1975 (i.e., within a year of issuing the procedure). This was done in August 1975. Although we have been unsuccessful, so far, in retrieving this 1975 Report, we can demonstrate that the 1975 management review was indeed performed. By examining the cover sheets and part of the check lists of the 1976 management review reports (see attached copies), it is stated: "Date of previous management review: August 1975." This demonstrates that the 1975 review was indeed performed.

Also, it is to be noted that the checklist used for the management review included a provision to check and verify corrective actions of previous reviews. This was done, as evidenced in the 1976 Report. In other words, any action which was recommended as a result of the 1975 review was verified in the 1976 review. This completes the action and demonstrates that this function was done as required by the G&H Program.

Further, management reviews of successive years (i.e., 1976 and later) were performed and the reports are on file and were presented to CYGNA's representative.

In response to item (2), the statement that "those activities form an integral part of G&H corrective action system", this statement misrepresents the intent of the management review function and discredits G&H's corrective action system. It further implies that G&H did not correct those activities. Since this is not the case, we would point out that correction of deficiencies identified by audits, surveillance or any other means, were dealt with, corrected and verified as part of G&H's audit/surveillance program which was already in place. The

Gibbs & Hill, Inc.

GTN-69245

-3-

July 12, 1984


management review objective was to assess part performance to improve future operation, under the QA program, and strengthen the preventive action measures.

With this response we believe that we have addressed to our satisfaction all concerns raised by CYNGA's letter 84042.007.

If we can provide additional information in this regard, please advise.

Very truly yours,

GIBBS & HILL, Inc.



Robert E. Ballard, Jr.
Director of Projects

REBa-MSM:lc

1 Letter + 1 Attachment

CC: ARMS (B&R Site) OL + 1A

-----> N. Williams (CYGNA, Calif.) 1L+1A (teletyping)

S. Bibb (CYGNA, MA) 1L+1A

D. Wade (TUSI Site) 1L+1A

DEPARTMENT MECHANICAL ENGINEERING

AUDIT NO. 76-1 DATE JULY 26, 1976

PAGE 1 OF 5

OCT. 29, 1976 REV.

DEPARTMENTAL MANAGEMENT AUDIT

DATE OF PREVIOUS AUDIT: AUGUST 27, 1975

NEXT AUDIT SCHEDULED FOR: MAY 1977

PERSONNEL AUDITED AND TITLE: E. HOROVITZ - SUPV. MECH. ENGINEER

M. FITTER - SR. IFC ENGINEER

A. SCARABOLO - LEAD MECH DESIGNER

REFERENCE AUTHORITY: GIBBS & HILL QUALITY ASSURANCE MANUAL PROCEDURE
QAI-G

Oct. 29, 1976

C. NEW ITEMS OR SUGGESTED IMPROVEMENTS (SEE PAGE 3A FOR ADDITIONAL ITEMS)

1. QAI-E should include specific instructions to file the original of the Tech. Description sign-off record form with the Tech. Description. (audit check list item 3.2c)
2. Exhibit 3 of QAI-B3.1 (form F777-3-75) should be removed to include space for inserting the issue date of the policy. (audit check list item 3.2d)

D. PREVIOUS AUDIT STATUS:YESNO

1. WERE DEFICIENCIES OF THE PREVIOUS AUDIT SATISFACTORILY RESOLVED?

✓—REMARKS: _____

2. WAS NECESSARY CORRECTIVE ACTION TAKEN TO PREVENT REPORTED DEFICIENCIES?

✓—REMARKS: _____

3. IS ADDITIONAL CORRECTIVE ACTION REQUIRED?

✓—REMARKS: See item F, pg 4.

DEPARTMENT Electrical

AUDIT NO. 2 DATE 10/12/76

PAGE 1 OF 5

DEPARTMENTAL MANAGEMENT AUDIT

DATE OF PREVIOUS AUDIT: 1975

NEXT AUDIT SCHEDULED FOR: 1977

PERSONNEL AUDITED AND TITLE: L.E. O'Brien - Senior Electrical Engineer

J.A. Walsh - Lead Design Engineer

Engineers & Designers (Electrical)

OPPD - Fort Calhoun 2
Job No. 564

REFERENCE AUTHORITY: GIBBS & HILL QUALITY ASSURANCE MANUAL PROCEDURE
QAI-G

DEPARTMENT Electrical

AUDIT NO. 2 DATE 10/12/76

PAGE 3 OF 5

C. NEW ITEMS OR SUGGESTED IMPROVEMENTS:

1. (3.0B) Procedure QAI-B.7 should be amended to ensure that a copy of the SAR sign-off record is given to the job engineer.
2. (3.5D) QAI-B.6 para. 6.4(d) should be clarified to resolve the difference in interpretations between QA and engineering.
3. QAI-E provides for distribution of specs and addenda to all but the
(cont'd on back)

D. PREVIOUS AUDIT STATUS:

YES NO

1. WERE DEFICIENCIES OF THE PREVIOUS AUDIT SATISFACTORILY RESOLVED? N/A

REMARKS: There were no deficiencies in Audit No. 1.

2. WAS NECESSARY CORRECTIVE ACTION TAKEN TO PREVENT REPORTED DEFICIENCIES? N/A

REMARKS: There were no Corrective Action Requests in Audit No. 1.

3. IS ADDITIONAL CORRECTIVE ACTION REQUIRED? X

REMARKS: Yes, as a result of new deficiencies found and noted here-
after.

DEPARTMENT Structural

AUDIT NO. 2 DATE June 1976

PAGE 1 OF 5

DEPARTMENTAL MANAGEMENT AUDIT

DATE OF PREVIOUS AUDIT: August 7, 1975

NEXT AUDIT SCHEDULED FOR: January 10, 1977

PERSONNEL ADDED AND TITLE: I.K. Shah, Senior Engineer - Valdecaballeros Job Engineer
J.G. Ortiz, Senior Engineer - Ft. Calhoun 2 Job Engineer
C.S. Chen, Senior Engineer - Ft. Calhoun 2 Squad Leader
A. M. Kenkre, Senior Engineer - Comanche Peak Squad Leader

REFERENCE AUTHORITY: GIBBS & HILL QUALITY ASSURANCE MANUAL PROCEDURE.
QAI-G

MANAGEMENT AUDIT REPORT

A. SUMMARY OF THE AUDIT ANALYSIS:

Valdecaballeros and Ft. Calhoun were fully audited. Comanche Peak was audited as a review of the previous management audit of August 7, 1975. A. M. Kenkre for Comanche Peak, I. K. Shah for Valdecaballeros and J. G. Ortiz and C. S. Chen for Ft. Calhoun 2 were interviewed. Conformance within the Department to the QA Manual was found satisfactory as regards procedures and understanding. Valdecaballeros and Ft. Calhoun 2 are in a stage where all procedures are not yet auditable.

B. QA PROGRAM REVIEW:

IN VIEW OF THIS AUDIT AND REVIEW OF THE QA PROGRAM AND CORPORATE PROCEDURES:

A. IS THE QA PROGRAM ADEQUATE TO MEET THE G&H'S MANAGEMENT POLICIES, GOALS AND OBJECTIVES? YES NO
 X

REMARKS: _____

B. ARE THE EXISTING PROCEDURES ADEQUATE AND IN SUFFICIENT DETAIL TO MEET THE REQUIREMENTS OF APPLICABLE REGULATORY GUIDES, CODES AND STANDARDS FOR NUCLEAR SAFETY-RELATED SYSTEMS STRUCTURES AND COMPONENTS YES NO
 X

REMARKS: _____

PLAN OF ACTION - MASS PARTICIPATION FRACTION SENSITIVITY STUDY
REF: GTN-69162 DATED JUNE 26, 1984

The above referenced GTN established a three (3) point plan of action. To date, via GTN-69176 dated June 29, 1984 Item 1 (expanded explanation of survey) and Item 2a (problem selection) have been completed. Item 2b has now been completed by the creation of a magnetic input tape. This tape has already been transferred to CYGNA (Boston) via GTN-69249 dated July 13, 1984. Based upon verbal communications with Mr. Leo Colborne of CYGNA (Boston) (July 18, 1984), the tape is in their office, has been mounted onto their system, and the five (5) input files are readable. Additional communications took place on July 18, 1984 with both Nancy Williams and Dr. Gordon Bjorkman at G&H, New York, regarding G&H personnel traveling to CYGNA's Boston office. Both parties agreed that the trip should take place Monday, July 23, 1984. Henry Mentel and Steve Lim will be in CYGNA's office on Monday and Tuesday; during that time the five (5) selected problems will be run and load comparison tables (1/2 SSE inertia) for supports will be developed. The input tape and all computer runs will be brought to the G&H, New York office. A preliminary report of findings will be prepared for Friday, July 27, 1984. Any number of continued followup actions may result:

- a. Need for an expanded review (more problems)
- b. Further re-analysis of the five (5) selected problems (with refinements to reduce loads)
- c. Submittal of revised loads to PSE to check support adequacy.

PLAN OF ACTION - EQUIPMENT NOZZLE CONNECTIONS AND THE CONSIDERATION
OF A STRESS INTENSIFICATION FACTOR FOR A TAPERED TRANSITION JOINT (TTJ)
REF: GTT-10424 DATED JULY 11, 1984

The referenced GTT established a possible two (2) part plan of action. To date, Part A is essentially completed. A report of findings will be prepared on Monday, July 23, 1984. Based upon preliminary findings it is presently felt that the expanded review alluded to in Part B will not be necessary. This will hinge upon CYGNA's acceptance of our findings issued on Part A.

PLAN OF ACTION - AB-1-61A G&H LUMPED MASS MODEL AND SUPPORT LOAD INCREASE
REF: GTT-10424 DATED JULY 11, 1984

The referenced GTT established a plan of action. The following activities are underway:

- a. A review of existing 61A analyses
- b. A re-analysis of 61A with additional mass points to define their effect
- c. The selection of the 27 problem samples for review.

It is anticipated that a response on both parts will be prepared on August 3, 1984.

TEXAS UTILITIES GENERATING COMPANY

P. O. BOX 1002 · GLEN ROSE, TEXAS 76043

cc: [unclear]
T. [unclear]

May 17, 1984

CYGNA	
JOB NO :	84042
DATE LOGGED:	5/21/84
LOG NO.:	#13
FILE:	211 Inc. CR
CROSS REF. FILE	211 Inc. CR log

CYGNA Energy Services
101 California Street
Suite 1000
San Francisco, CA 94111

Attention: Ms. Nancy Williams, Project Manager

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION
CYGNA REVIEW QUESTIONS

Reference: Williams (CYGNA) to Grace (TUGCO) Telecon Dated May 15, 1984

Dear Ms. Williams:

Per your request of the referenced telecon, enclosed is the following:

1. Calculation packages for supports MS-1-001-004-S72R and MS-1-003-004-S72R.
2. The index of Gibbs & Hill's Analytical Engineering Guides and Procedures (AEG's and AEP's).
3. The seismic qualification package FQP-5A-1.
4. Memorandum SAT-426.
5. Testimony of the ASLB hearings for June 1983 (Sections of possible interest marked in yellow) and June 1982.
6. TUGCO response regarding seismic acceleration question.

In addition, per your letter 83090.007 dated April 24, 1984, enclosed is a list of all stress problems with hangers in two or more buildings.

If you have any further questions or comments, please contact Mr. George Grace at CPSES site (Ext. 500).

RECEIVED

MAY 21 1984

CYGNA - SAN FRANCISCO

Very truly yours,

TEXAS UTILITIES GENERATING COMPANY
ENGINEERING DIVISION

M. M. Popplewell
Mr. M. Popplewell
Project Engineering Manager

LMP/GG/lp
cc: D. Wade, File