

LOUISIANA / 142 DELARONDE STREET POWER & LIGHT / P. O. BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 366-2345

February 5, 1985

W3P85-0289 3-A1.01.04 A4.05

Director of Nuclear Reactor Regulation Attention: Mr. G.W. Knighton Licensing Branch No. 3 Division of Licensing U.S. Nuclear Regulatory Commission Washington, D.C. 20555

SUBJECT: Waterford 3 Docket No. 50-382 Major Milestones for Waterford 3 Startup

REFERENCE: W3P85-0194 dated 1/24/85

Dear Mr. Knighton:

The purpose of this letter is to update the above reference. Please note in the Attachment that Mode 3 was achieved on 2/1/85. Although Mode 3 was achieved 11 days late, it is too early to predict a comparable slippage in achieving Mode 2 and, therefore, it is premature to predict that the February 26 date for the Briefing of the NKC Commissioners must slip.

We continue to feel that there are opportunities to recover a portion of this delay; however, our fixed policy is to only pursue recovery actions if there is assurance of no adverse impact.

We will continue to provide regular updates of this schedule.

Very truly yours,

FW Cook

K.W. Cook Nuclear Support & Licensing Manager

KWC:RWP:ys Attachment

cc: E.L. Blake, W.M. Stevenson, R.D. Martin, D.M. Crutchfield, J. Wilson, G.L. Constable

8502080424 850205 PDR ADDCK 05000382

ATTACHMENT

.

WATERFORD 3 MAJOR MILESTONES

	SEQUENCE OF EVENTS	PROJECTED	ACTUAL
1)	Enter Mode 6 - Begin Core Load	12/19/84	12/18/84
2)	Complete Core Load	ine internet	12/23/84
3)	Enter Mode 5	1/3/85	12/30/84
4)	Enter Mode 4 - Begin PCHFT	1/13/85	1/23/85
5)	Enter Mode 3	1/21/85	2/1/85
6)	Enter Mode 2 (Initial Criticality and Begin Low Power Physics Testing)	2/18/85	*
7)	NRC Issuance Full Power OL	2/26/85	
8)	Enter Mode 1	2/28/85	
9)	Begin Power Ascension Testing	2/28/85	
10)	Begin Commercial Operation	6/08/85	

* Currently expecting an eleven (11) day delay in achieving Mode 2.