
Evaluation of Nuclear Facility Decommissioning Projects

Annual Summary Report -- Fiscal Year 1984

Prepared by R. L. Miller, B. L. Baumann, D. H. Doerge

UNC Nuclear Industries

Prepared for
U.S. Nuclear Regulatory
Commission

NOTICE

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, or any of their employees, makes any warranty, expressed or implied, or assumes any legal liability of responsibility for any third party's use, or the results of such use, of any information, apparatus, product or process disclosed in this report, or represents that its use by such third party would not infringe privately owned rights.

NOTICE

Availability of Reference Materials Cited in NRC Publications

Most documents cited in NRC publications will be available from one of the following sources:

1. The NRC Public Document Room, 1717 H Street, N.W.
Washington, DC 20555
2. The NRC/GPO Sales Program, U.S. Nuclear Regulatory Commission,
Washington, DC 20555
3. The National Technical Information Service, Springfield, VA 22161

Although the listing that follows represents the majority of documents cited in NRC publications, it is not intended to be exhaustive.

Referenced documents available for inspection and copying for a fee from the NRC Public Document Room include NRC correspondence and internal NRC memoranda; NRC Office of Inspection and Enforcement bulletins, circulars, information notices, inspection and investigation notices; Licensee Event Reports; vendor reports and correspondence; Commission papers, and applicant and licensee documents and correspondence.

The following documents in the NUREG series are available for purchase from the NRC/GPO Sales Program: formal NRC staff and contractor reports, NRC-sponsored conference proceedings, and NRC booklets and brochures. Also available are Regulatory Guides, NRC regulations in the *Code of Federal Regulations*, and *Nuclear Regulatory Commission Issuances*.

Documents available from the National Technical Information Service include NUREG series reports and technical reports prepared by other federal agencies and reports prepared by the Atomic Energy Commission, forerunner agency to the Nuclear Regulatory Commission.

Documents available from public and special technical libraries include all open literature items, such as books, journal and periodical articles, and transactions. *Federal Register* notices, federal and state legislation, and congressional reports can usually be obtained from these libraries.

Documents such as theses, dissertations, foreign reports and translations, and non-NRC conference proceedings are available for purchase from the organization sponsoring the publication cited.

Single copies of NRC draft reports are available free, to the extent of supply, upon written request to the Division of Technical Information and Document Control, U.S. Nuclear Regulatory Commission, Washington, DC 20555.

Copies of industry codes and standards used in a substantive manner in the NRC regulatory process are maintained at the NRC Library, 7920 Norfolk Avenue, Bethesda, Maryland, and are available there for reference use by the public. Codes and standards are usually copyrighted and may be purchased from the originating organization or, if they are American National Standards, from the American National Standards Institute, 1430 Broadway, New York, NY 10018.

Evaluation of Nuclear Facility Decommissioning Projects

Annual Summary Report -- Fiscal Year 1984

Manuscript Completed: October 1984
Date Published: January 1985


Prepared by
R. L. Miller, B. L. Baumann, D. H. Doerge

UNC Nuclear Industries
Richland, WA 99352

Prepared for
Division of Engineering Technology
Office of Nuclear Regulatory Research
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555
NRC FIN B7568

EVALUATION OF NUCLEAR FACILITY DECOMMISSIONING PROJECTS
ANNUAL SUMMARY REPORT - FISCAL YEAR 1984


Prepared/Reviewed by:



R. L. Miller, Manager, Decommissioning
Project Analysis

12/21/84
Date


Approved by UNC:



R. F. Potter, Director, Decommissioning
Programs Department

12/31/84
Date

Approved by NRC:



D. W. Reisenweaver, NRC Program Manager

1/7/85
Date

ABSTRACT

This document summarizes work performed during the 1984 fiscal year for the Nuclear Regulatory Commission's Evaluation of Nuclear Facility Decommissioning Projects program. This report describes actual work performed during the reporting period and work planned for the future. Included as an appendix to this report is a draft of the current data from the TMI-2 recovery efforts and Shippingport Atomic Power Station decommissioning.

EVALUATION OF NUCLEAR FACILITY DECOMMISSIONING PROJECTS PROGRAM
 ANNUAL SUMMARY REPORT
 FISCAL YEAR 1984

Table of Contents

	<u>Page</u>
ABSTRACT	iii
ACRONYMS AND ABBREVIATIONS	vii
1.0 INTRODUCTION	1
2.0 REPORT PERIOD ACTIVITIES	1
2.1 Program Management	1
2.2 Identification of Facilities.	2
2.3 Collection of Data	3
2.4 Analysis and Reporting.	4
2.5 Summary Comparisons and Studies	6
3.0 PLANNED WORK	6
3.1 Program Management.	6
3.2 Identification of Facilities	7
3.3 Collection of Data.	7
3.4 Analysis and Reporting	7
3.5 Summary Comparisons and Studies	8
3.6 Decommissioning Planning Conference	8
4.0 REFERENCES	8
APPENDIX A, STATUS REPORT - SHIPPINGPORT ATOMIC. . .	A-1
POWER STATION	
APPENDIX B, STATUS REPORT - THREE MILE ISLAND. . . .	B-1
- UNIT 2	

List of Tables

Table 2-1	PROGRAM COSTS FOR FISCAL YEAR 1984. . .	2
Table 2-2	ENFDP PROGRAM REPORTS	5

ACRONYMS AND ABBREVIATIONS

ALARA	As Low as Reasonably Achievable
ALRR	Ames Laboratory Research Reactor
AUX	Auxiliary
BCS-R	Boeing Computer Services-Richland
BWR	Boiling Water Reactor
COMP	Components
CS	Carbon Steel
DDS	Decommissioning Data System
DECON	Immediate Dismantlement
DECON	Decontamination
DEMIN	Demineralizer
DNA	Data Not Available
DOC	Decommissioning Operations Contractor
DOE	Department of Energy
DOE-RL	Department of Energy, Richland Operations Office
DPA	Decommissioning Project Analysis
DPD	Decommissioning Programs Department
EIS	Environmental Impact Statement
EF-1	Enrico Fermi Reactor - Unit 1
ENFDP	Evaluation of Nuclear Facility Decommissioning Projects
ENTOMB	Entombment
EQUIP	Equipment
EXT	External
FY	Fiscal Year
HQ	Headquarters
INST	Instrumentation
INT	Internal
LSA	Low Specific Activity
MAPPER	MAintaining, <u>P</u> reparing, and <u>P</u> roducing <u>E</u> xecutive <u>R</u> eports
MGMT	Management
MODS	Modifications
NRC	Nuclear Regulatory Commission
NST	Neutron Shield Tank
OPERS	Operations
PREP	Preparation
PWR	Pressurized Water Reactor
RPV	Reactor Pressure Vessel
SAFSTOR	Safe Storage
SAPS	Shippingport Atomic Power Station
SAPS-EST	SAPS estimated data from Decommissioning Plan
SAR	Safety Analysis Report
SOL	Solid
SS	Stainless Steel
SYS	System
TIL	Tri-State Industrial Laundry
TMI-2	Three Mile Island - Unit 2
UNC	UNC Nuclear Industries

EVALUATION OF NUCLEAR FACILITY DECOMMISSIONING PROGRAM
ANNUAL SUMMARY REPORT
FISCAL YEAR 1984

1.0 INTRODUCTION

The U.S. Nuclear Regulatory Commission, Office of Nuclear Regulatory Research is performing studies on the technology, safety, radiation exposure, and costs associated with decommissioning nuclear reactor facilities. On September 14, 1981 UNC Nuclear Industries (UNC) received a Request for Service to develop a program to provide the Nuclear Regulatory Commission (NRC) staff with data on decommissioning nuclear reactor facilities. Within UNC Decommissioning Project Analysis (DPA) was assigned the task to provide the requested services.

The work was divided into five tasks which defined each work effort and facilitated cost accounting. The five work efforts are:

- Program Management
- Identification of Facilities
- Collection of Data
- Analysis and Reporting
- Summary Comparisons and Studies

During FY 1984 an additional task, to conduct an international conference on nuclear reactor decommissioning planning, was directed by the NRC. The progress and status of each of the six tasks are discussed in this report.

2.0 REPORT PERIOD ACTIVITIES

2.1 Program Management

The Program Plan (Ref. 1) was updated and reissued as NUREG/CR-2522-1. The revised plan reflects changes in the organizations since the original plan was prepared and provides a more complete description of the computer program developed for the decommissioning data system.

Costs for each major work task were accounted for on a monthly basis and reported to the NRC Program Manager. Table 2-1 indicates the accumulative costs for each of the four major program tasks for FY 1984. Total program expenditures to date are \$1,084,000.

TABLE 2-1
PROGRAM COSTS FOR FISCAL YEAR 1984

<u>Task</u>	<u>FY 1984 Cost</u> <u>(\$000's)</u>
Program Management	\$ 94
Identification of Facilities	12
Collection of Data	32
Analysis and Reporting	151
Summary Comparisons and Studies	9
Decommissioning Planning Workshop	<u>15</u>
TOTAL	<u>\$313</u>

2.2 Identification of Facilities

The Identification of Facilities task entails the selection of appropriate reactor facilities for data collection during the subsequent years. The major constraint for this task is the availability of significant decommissioning projects to provide relevant data for the program. For instance, the only facility added to the program during FY 1984 was the Humboldt Bay Nuclear Generating Station.

Facilities identified in FY 1984 as possible candidates for data collection during FY 1985 are the Lingen Reactor and the Gundremmingen Reactor. Both of these facilities are located in the Federal Republic of Germany (FRG). In addition, the Niederaichbach (KKN) reactor, approved for data collection in FY 1984, may be included in the FY 1985 work since it too is located in the FRG.

One additional possible candidate for data collection is the research reactor located at the University of California at Los Angeles. However, some additional investigation is required before a recommendation can be made to the NRC.

2.3 Collection of Data

The Collection of Data task includes site data collection, subcontracts or agreements with licensees, and the search and recording of reference published data.

Engineering estimates related to the decommissioning of the Shippingport Atomic Power Station were obtained from the decommissioning plan (Ref. 2) prepared for the U.S. Department of Energy (DOE). Cost estimates for the decommissioning work were not released by DOE since several of the work packages will later be subcontracted. During FY 1984 the data previously in the decommissioning data system was updated to include the decommissioning plan estimates and the activity specifications describing major work items.

Site data collection during this report period included the recovery efforts at the Three Mile Island Unit 2 (TMI-2) facility and the preparation for safe storage at the Humboldt Bay Nuclear Generating Station (HB-3).

The data collection at TMI-2 concentrated on two main areas: Activities associated with the recovery of the polar crane; and, decontamination of the Auxiliary and Fuel Handling buildings. Some data associated with the reactor vessel head removal have been accumulated but all the available information had not been released by the Radiological Engineering group at the time of this report.

Data collection associated with the HB-3 safe storage preparations has been accomplished as the information becomes available. Information obtained and input into the decommissioning data system to date includes the dose rates throughout the plant, the radionuclide inventory, waste shipments, and some of the project labor estimates.

Data collection relevant to the activities associated with the removal of the thermal shield at the Saint Lucie reactor was initiated. However, the information on dose rates, personnel exposure, and man-hours is not presently available. When this information becomes available it too will be included in the decommissioning data system since these data may be of value for decommissioning estimates at other reactor facilities.

2.4 Analysis and Reporting

The Analysis and Reporting task includes development of a computer program to store and allow manipulation of decommissioning data, development of a standardized reporting format, compilation of site data, and issuance of facility decommissioning reports.

Work on the decommissioning data system (DDS) during FY 1984 was primarily associated with the development of software to allow comparison studies when sufficient data are in the system. The comparison analyses will be controlled, in general, by standard MAPPER (Ref. 3) manipulations.

The data collected during the "Collection of Data" task were analyzed and compiled into a format to allow input into the DDS. Work during this report period was primarily a continuation of on-going projects such as TMI-2 and the Shippingport Station engineering estimates. The only exception was the initiation of a data set for the Humboldt Bay safe-storage preparations.

Several data collection projects initiated during FY 1983 were completed early in FY 1984. These projects included the Plum Brook reactor located near Sandusky, Ohio and the reduction of the information in the Pacific Northwest Laboratories' NUREGs concerning decommissioning of reference Test and Research reactors to allow input into the DDS.

A topical report on recovery efforts to restore the TMI-2 polar crane to a fully operational status was prepared and published as NUREG/CR-3884. The report summarizes the manpower utilized and the personnel exposure obtained for work inside the containment building that was directly associated with the polar crane restoration. Support activities such as mask cleaning, laundry, waste handling, and engineering studies were not included in the report since it was not possible to separate these items from other concurrent activities at the facility.

A draft copy of the Shippingport engineering estimates and several engineering studies associated with the vessel and internals is attached as Appendix A.

A draft copy of the data associated with the Auxiliary and Fuel Handling buildings restoration at TMI-2 is attached as Appendix B.

A summary of the reports published to date for the ENFDP program is shown in table 2-2.

TABLE 2-2
ENFDP PROGRAM REPORTS

<u>Description</u>	<u>Document Reference</u>	<u>Publication Date</u>
Program Plan	NUREG/CR-2522	April 1982
Project Summary Report- Elk River Reactor	NUREG/CR-2985	December 1982
Summary Report-Enrico Fermi-1 Reactor	NUREG/CR-3116	February 1983
Summary Report Ames Laboratory Research Reactor	NUREG/CR-3336	July 1983
North Carolina State University Research and Training Reactor	NUREG/CR-3370	August 1983
Reference Boiling Water Reactor	UNI-2461	July 1983
Reference Pressurized Water Reactor	UNI-2462	September 1983
Reference Test Reactor	UNI-2463	October 1983
Reference Research Reactor	UNI-2596	October 1983
Program Plan-Revision 1	NUREG/CR-2522-1	December 1983
Annual Summary Report- FY 1983	NUREG/CR-3550	January 1984
Summary Report-Plum Brook Reactor Facility	NUREG/CR-3605	February 1984
Summary Report-Three Mile Island Unit 2 Polar Crane Recovery	NUREG/CR-3884	August 1984

2.5 Summary Comparisons and Studies

Initiation of summary comparison studies was scheduled for late in FY 1984. However, there are not enough facilities of any one reactor type in the data system to begin this work. As mentioned in section 2.4 software to supplement this task was developed utilizing the MAPPER internal functions. At present DPA is reviewing the preliminary decommissioning studies for Hatch, Millstone, Humboldt Bay, and Shippingport to determine if sufficient common information exists to allow an elementary comparison analysis of major activities.

2.6 Decommissioning Planning Conference

During the fourth quarter of FY 1984 UNC was directed to initiate preparations for an NRC sponsored conference on decommissioning planning for nuclear power reactors. The Conference will be held in the Gaithersburg, MD area on July 15-18, 1985.

The objective of the Conference is to provide an international forum to exchange philosophy, ideas, and technology information regarding decommissioning planning for nuclear power reactors. Invited and submitted papers will cover the following:

- Philosophy and Guidance
- Funding
- Decommissioning Plans and Experience
- Management of Decommissioning Wastes
- Engineering Problems

3.0 Planned Work

3.1 Program Management

The Program Plan (NUREG/CR-2522-1) will be reviewed and should any changes be necessary, it will be reissued as NUREG/CR-2552-2.

Program cost and schedule tracking will be maintained and reported to the NRC Program Manager on a monthly basis.

Appropriate administrative actions will be performed to assure timely sub-contracts or agreements between UNC and facility owner/operators for data collection.

3.2 Identification of Facilities

Additional facilities will be identified where relevant data may be collected for the program. This task does not have a set schedule but is performed to assure that sufficient work is available to use personnel resources in an efficient manner.

3.3 Collection of Data

Data collection will continue at the TMI-2 facility. The schedule for site visits will depend upon the activities at the facility. It is anticipated that three or four man-days every other month will be sufficient to maintain up-to-date data collection for the on-going activities at the site.

Data relevant to the Shippingport Station decommissioning will be collected as it is made available by the DOE. Actual decommissioning data collection will be initiated as soon as possible concurrent with site activities. Data collection at the Shippingport site will be scheduled through the DOE Project Manager.

Data collection from the Humboldt Bay reactor decommissioning will continue as the work progresses. All preparations for safe-storage of the facility are scheduled to be completed by December 31, 1985. Site visits will have a frequency of about quarterly until the preparation work is completed.

Contingent upon NRC approval, data collection from power reactor decommissioning projects within the Federal Republic of Germany will be initiated during the second quarter of FY 1985.

Depending upon the relevancy of the work, information from the dismantling of the UCLA Research Reactor may be collected to allow comparisons with the research reactor projects already in the data system (see Refs. 4 & 5).

3.4 Analysis and Reporting

All data collected from participating facilities will be analyzed and compiled in a format permitting input into the DDS. Reports with information summarized in a standard format will be prepared for publication.

During FY 1985 reports will be prepared to relate the status of the data collection from the various projects underway or a topical report on a major activity will be published. An example of a topical report will be the publication of the data associated with the reactor head removal efforts at TMI-2.

3.5 Summary Comparisons and Studies

As mentioned above in Section 2.5 preliminary work is currently underway to initiate comparison studies. During FY 1985 and thereafter as additional data from decommissioning of different reactor types are accumulated, detailed comparison studies can be performed. For example, if the UCLA research reactor decommissioning is added to the program, sufficient data on research reactors may be available to perform a statistical analysis on decommissioning work common to these facilities.

3.6 Decommissioning Planning Conference

Work will continue on planning for the NRC sponsored Conference on decommissioning planning. Subsequent to selecting a meeting place, a brochure describing the Conference, the location, and a call for papers will be sent to individuals and organizations internationally involved with planning for decommissioning of nuclear reactors. All aspects of conducting the Conference will be the responsibility of UNC with approval of the NRC Program Manager.

4.0 References

1. NUREG/CR-2522-1, "Evaluation of Nuclear Facility Decommissioning Projects - Program Plan," Rev 1, R. L. Miller, December 1983
2. RL/SFM-83-4, "Shippingport Station Decommissioning Plan," Vols. 1-12, prepared by Burns and Roe Industrial Services Corp. for the U.S. Department of Energy, September 1983
3. MAPPER (Maintaining, Preparing, and Producing Executive Reports), Sperry UNIVAC Division of Sperry Corporation, Level 28R2, 1980

4. NUREG/CR-3370, "Summary Report North Carolina State University Research and Training Reactor," B. W. Link and R. L. Miller, August 1983
5. NUREG/CR-3336, "Summary Report Ames Laboratory Research Reactor," B. W. Link and R. L. Miller, July 1983

APPENDIX A

STATUS REPORT SAPS

	<u>Page</u>
● Acronyms and Abbreviations Report	A-4
● General Information Report	A-8
● Decommissioning Code/Table Index	A-12
● Significant Event Report	A-25
● Radionuclide Inventory Report	A-26
● Project Cost/Exposure Report	A-28
● Dose Rate & Contamination Report	A-43
● ALARA Report	A-48
● Shipment Report	A-49

APPENDIX A

EVALUATION OF NUCLEAR FACILITY DECOMMISSIONING PROJECTS PROGRAM STATUS OF SHIPPINGPORT STATION DECOMMISSIONING DATA

DATA COLLECTION AND ANALYSIS FOR DECOMMISSIONING THE SHIPPINGPORT ATOMIC POWER STATION (SAPS)

To date a final Environmental Impact Statement (EIS) and a Decommissioning Plan have been published and activity specifications have been issued so that subcontractors may submit bids to Decommissioning Operations Contractor (DOC). Data collection has been confined to these references and information contained in the Safety Analysis Report (SAR) issued prior to installation of the third reactor core. While the information from the final EIS is currently in the decommissioning data system (DDS), it is not included in this appendix since a large portion of the data became obsolete with issuance of the activity specifications.

The data in a series of draft reports entitled "SAPS-EST" are currently a part of the DDS. The data in these reports are based primarily on information from the activity specifications as revised in the Decommissioning Plan. A brief description of these reports is as follows:

A. Acronyms and Abbreviations Reports

A computer report has been added to the data base to give the meaning of acronyms and abbreviations used for each facility in the data base. This information was previously part of a written report accompanying the computer printouts. Including the meaning and/or definition of acronyms and abbreviations as part of the information contained in the data base provides a more "stand alone" system.

B. General Information

The general information is based primarily on information taken from the Final Environmental Impact Statement (EIS) and the Safety Analysis Report (SAR) written prior to installation of the third reactor core.

C. Decommissioning Code/Table Index

The Decommissioning Code/Table Index used in SAPS-EST is the same as that used for the reference PWR NUREG. This index will assist in making comparisons between the SAPS decommissioning and corresponding reports for other facilities.

D. Significant Event Report

The significant event report is based primarily on information taken from the SAR written prior to installation of the third reactor core. Additional information has been taken from the EIS for decommissioning the Shippingport Atomic Power Station.

E. Radionuclide Inventory Report

The radionuclide inventory report is based primarily on information contained in the activity specifications. This estimate is the result of a conservative activation analysis predicting the curie content of the reactor vessel, vessel internals, and neutron shield tank as of August, 1986 (the estimated date that these components will be shipped).

F. Project Cost/Exposure Report

Data for this report have been obtained from activity specifications describing discrete portions of the decommissioning work. Because these documents served as a basis for contractor bidding, detailed cost estimates were not available. Additionally man-hour estimates in this report reflect only time spent in areas that contribute significant radiation exposure. Labor hours for support activities and activities in areas with negligible exposure are not included in these estimates.

G. Dose Rate and Contamination Report

The dose rate and contamination report is based on measurements taken prior to final reactor shutdown. The results of more current surveys taken after the reactor turnover to the DOC are expected to provide more complete and accurate information.

H. ALARA Report

Shipment by barge of the reactor pressure vessel and other large components intact is the only exposure reduction item identified thus far in the SAPS decommissioning.

I. Shipping Report

Estimates for the type and amount of low-level waste generated by the SAPS decommissioning were taken from an activity specification for transportation of waste to the Hanford site for burial. This activity specification identified major components to be disposed of while an activity specification for solid waste management estimates the amount of other waste generated by the projects.

PAGE NO. 1

.DATE

.SAPS-EST

UNC: DDS - ACRONYMS AND ABBREVIATIONS

M H7036

#FAC.

.T.FLD.

#COD. ACRONYM .MOD.P.NUM.

DESCRIPTION

THIS REPORT IS UNDER DEVELOPMENT AND SHOULD BE TREATED AS DRAFT INFORMATION

S21 AC	AC BOILER
S21 ACC	AC BOILER CHAMBER
S21 ACE	AC BOILER ENCLOSURE
S21 ADMIN	ADMINISTRATION
S21 AERA	AUXILLARY EQUIPMENT ROOM 1A
S21 AERB	AUXILLARY EQUIPMENT ROOM 1B
S21 ALARA	AS LOW AS REASONABLY ACHIEVABLE
S21 APR	AUXILLARY POWER ROOM
S21 AS	ACTIVITY SPECIFICATIONS-A DESCRIPTION OF WORK SCOPE AND REQUIREMENTS ALLOWING CONTRACTORS TO PREPARE BIDS FOR THE DECOMMISSIONING OPERATIONS CONTRACTOR JOB. ISSUED IN 17 SEPARATE PARTS.
S21 AS 1A	SITE PREPARATION
S21 AS 1B	BARGE LOADING FACILITY
S21 AS 1C	FACILITY CLOSEOUT AND RESTORATION
S21 AS 3A	PREPARATION FOR REMOVAL REACTOR PRESSURE VESSEL, INTERNALS, AND NEUTRON SHIELD TANK PACKAGE.
S21 AS 3B	HEAVY LIFTING AND HANDLING
S21 AS 3C	BARGE TRANSPORTATION
S21 AS 3D	HANFORD TRANSPORTATION
S21 AS 4	REMOVAL OF PIPING AND EQUIPMENT
S21 AS 5	REMOVAL OF PRIMARY SYSTEM COMPONENTS
S21 AS 7	REMOVAL OF POWER AND CONTROL SYSTEMS
S21 AS 8A	REMOVAL OF CONTAMINATED CONCRETE
S21 AS 8B	REMOVAL OF NON-CONTAMINATED CONCRETE
S21 AS 9	REMOVAL OF CONTAMINATED VESSEL CHAMBERS
S21 AS 10	LIQUID WASTE MANAGEMENT
S21 AS 11	SOLID WASTE MANAGEMENT
S21 AS 12	DECONTAMINATION
S21 AS 13	SYSTEMS OPERATION BYPASS
S21 ATR	AIR TREATMENT ROOM
S21 AUX	AUXILLARY
S21 AUXC	AUXILLARY CHAMBER
S21 AUXE	AUXILLARY ENCLOSURE
S21 BD	BD BOILER
S21 BDC	BD BOILER CHAMBER
S21 BDE	BD BOILER ENCLOSURE
S21 BIF	BYPASS INLET FLOW BALANCE SYSTEM
S21 BLDG	BUILDING
S21 BLWF	BLOWOFF
S21 CAT	PRE-DECOMMISSIONING (P); DECOMMISSIONING (D); OF SERVICE (S)
S21 CCE	CONTAMINATION CONTROL ENVELOPE
S21 CDM	CONTROL ROD DRIVE MECHANISM
S21 CI	CURIE
S21 CM2	SQUARE CENTIMETERS (ALSO CM**2)
S21 COMP	COMPONENT

PAGE NO. 2

.DATE

.SAFS-EST UNC: DDS - ACRONYMS AND ABBREVIATIONS

#FAC. .T.FLD.

#COD: ACRONYM .MOD.F.NUM.

DESCRIPTION

S21 CON	CONTACT
S21 CONT	CONTAINER
S21 CONTAM	CONTAMINATED
S21 CPM	COUNTS PER MINUTE
S21 CS	CARBON STEEL
S21 CU FT	CUBIC FEET (ALSO FT**3)
S21 DDS	DECOMMISSIONING DATA SYSTEM
S21 DECON	DECONTAMINATE
S21 DECON	IMMEDIATE DISMANTLEMENT
S21 DEMIN	DEMINERALIZER
S21 DISP	DISPOSAL
S21 DLC	DUQUESNE LIGHT COMPANY
S21 DNA	DATA NOT AVAILABLE
S21 DOC	DECOMMISSIONING OPERATIONS CONTRACTOR
S21 DOE	DEPARTMENT OF ENERGY
S21 DOS REDFCT	DOSE REDUCTION FACTOR
S21 DOT	DEPARTMENT OF TRANSPORTATION
S21 DPM	DISINTEGRATIONS PER MINUTE
S21 E	POWER OF TEN
S21 EL	ELEVATION
S21 ELEC	ELECTRIC
S21 ENTOMB	ENTOMBMENT
S21 EQUIP	EQUIPMENT
S21 EVAP	EVAPORATOR
S21 EXT	EXTERNAL
S21 FAB	FABRICATE
S21 FAC	FACILITY
S21 FHB	FUEL HANDLING BUILDING
S21 FREQ	FREQUENCY
S21 GEN	GENERAL
S21 GEN	GENERATOR
S21 HANF	HANFORD RESERVATION
S21 HDA	HEAT DISSIPATION AREA
S21 HDB	HEAT DISSIPATION BUILDING
S21 HEPA	HIGH EFFICIENCY PARTICULATE AIR FILTER
S21 HP	HEALTH PHYSICS
S21 HX	HEAT EXCHANGER
S21 HYD	HYDROLIC
S21 H&V	HEATING AND VENTILATION
S21 INST	INSTRUMENT
S21 INT	INTERNAL
S21 IX	ION EXCHANGER
S21 IX	ION EXCHANGE COLUMN
S21 LBS	POUNDS
S21 LSA	LOW SPECIFIC ACTIVITY
S21 LWBR	LIGHT WATER BREEDER REACTOR
S21 MAINT	MAINTAIN+MAINTENANCE
S21 MAPPER	MAINTAIN, PREPARE, AND PRODUCE EXECUTIVE REPORTS
S21 MECH	MECHANICAL

PAGE NO. 3

.DATE

.SAPS-EST UNCL: DDS - ACRONYMS AND ABBREVIATIONS

M H1036

#FAC.

.T.FLD.

#COD. ACRONYM .MOD.P.NUM.

DESCRIPTION

#COD.	ACRONYM	.MOD.P.NUM.	DESCRIPTION
S21	HERA		MECHANICAL EQUIPMENT ROOM 1A
S21	HERB		MECHANICAL EQUIPMENT ROOM 1B
S21	MGM1		MANAGEMENT
S21	MISC		MISCELLANEOUS
S21	MOD		MODIFY
S21	MODS		MODIFICATIONS
S21	MR/HR		MILLIRAD PER HOUR
S21	MW		MEGAWATT
S21	MWD		MEGAWATT DAYS
S21	MWDE		MEGAWATT DAYS ELECTRIC
S21	MWDT		MEGAWATT DAYS THERMAL
S21	MWE		MEGAWATT ELECTRICAL
S21	MWT		MEGAWATT THERMAL
S21	NST		NEUTRON SHIELD TANK
S21	OPFR		OPERATION
S21	OPFRS		OPERATIONS
S21	PKG		PACKAGE
S21	PREP		PREPARE
S21	PSIG		POUNDS/SQUARE INCH GAUGE
S21	PWR		PRESSURIZED WATER REACTOR
S21	QA		QUALITY ASSURANCE
S21	RAD		RADIATION ABSORBED DOSE
S21	RAD		RADIATION
S21	RADWASTE		RADIOACTIVE WASTE
S21	RC		REACTOR COOLANT
S21	RCIC		REACTOR CORE ISOLATION COOLING
S21	RCP		REACTOR COOLANT PUMP
S21	RCS		REACTOR COOLANT SYSTEM
S21	REM		ROENTGEN EQUIVALENT MAN
S21	RPSB		REACTOR PLANT SERVICE BUILDING
S21	RPV		REACTOR PRESSURE VESSEL
S21	RPVI		REACTOR PRESSURE VESSEL INTERNALS
S21	RWPB		RADIOLOGICAL WASTE PROCESSING BUILDING
S21	RX		REACTOR
S21	R/HR		ROENTGEN HOUR
S21	SAFSTOR		SAFE STORAGE
S21	SAPS		SHIPPINGPORT ATOMIC POWER STATION
S21	SCHED		SCHEDULED
S21	SEG		SEGMENT
S21	SEGS		SEGMENTS
S21	SFF		SPENT FUEL POOL
S21	SFSTOR		SAFE STORAGE
S21	SIS		SAFETY INJECTION SYSTEM
S21	SIST		SAFETY INJECTION SYSTEM TANK
S21	SPEC NO		SPECIFICATION NUMBER
S21	SP/HND		SPECIAL HANDLING
S21	SRT		SPRAY RECYCLE TR
S21	SS		STAINLESS STEEL
S21	SYS		SYSTEM

A-6

PAGE NO. 4

.DATE

.SAPS-EST UNC: 000 ACRONYMS AND ABBREVIATIONS

*FAC. .T.FLD.

*COD. ACRONYM .MOD.P.NUM. DESCRIPTION

```
=====
S21 SYS/COMPNO SYSTEM COMPONENT NAME
S21 S&D SURGE AND DECAY (T)
S21 TEMP TEMPORARY
S21 TK TANK
S21 TRIP LEN TRIP LENGTH
S21 TYP TYPE
S21 UNC UNC NUCLEAR INDUSTRIES OPERATIONS DIVISION
S21 WH WAREHOUSE (DEMINERALIZER BUILDING)
```

A-7

PAGE NO. 1

.DATE 29 NOV 84 11:32:00 RID 22 02 DEC 83 BAUMANN

M 192 C

.SAPS-EST UNC: DDS - GENERAL INFORMATION

*FAC.

*COD.

S21 DESCRIPTION

OPERATING HISTORY

*
* NAME: SHIPPINGPORT ATOMIC POWER STA. STARTUP DATE: DECEMBER 1957
* LOCATION: SHIPPINGPORT, PENNSYLVANIA SHUTDOWN DATE: SEPTEMBER 1982
* OWNER: REACTOR-DOE, GENERATORS- DLC MEGAWATT DAYS: 275000
* OPERATOR: DUQUESNE LIGHT CO. (DLC) MAJOR SHUTDOWNS: SEE SIGNIFICANT
* EVENT REPORT

S21*

* PRIME CONTRACTOR: WESTINGHOUSE
* ELECTRIC CORP.
* ARCHITECT/ENGINEER: STONE & WEBSTER DECOMMISSIONING MODE: DECON
* BUILDER: BURNS & ROE (TURBINE-GENERATOR PORTION)
* NSSL: DRAYO CORPORATION OF PITTSBURG
* PROJECT RESPONSIBILITY: USN, CHIEF OF THE NAVAL REACTORS BRANCH,
S21* DIVISION OF REACTOR DEVELOPMENT

S21 GENERAL INFORMATION:

	CORE 1	CORE 2	CORE 3
* REACTOR THERMAL POWER:	231	505	236.6
S21* MW(T)			
* GROSS ELECTRICAL POWER MWE: 68	150	72	
* EFPW:	27,781	23,813	32,500 (EST)
* FUEL MATERIAL:	HIGHLY ENRICHED	HIGHLY ENRICHED	U23302-TH 02
S21* U235 IN	U235 IN	U235 O2-ZR02	
S21* ZIRCALOY	ZIRCALOY	CERAMIC	
* BLANKET:	NAT UO2	NAT UO2	U233-THO2
* REFLECTOR:	NA	NA	THO2

S21 REFERENCES

*
* REPORTS: DECOMMISSIONING OF THE SHIPPINGPORT ATOMIC POWER STATION FINAL
* ENVIRONMENTAL IMPACT STATEMENT, DOE/EIS-00080F MAY 1982
*
* SHIPPINGPORT ATOMIC POWER STATION DECOMMISSIONING ASSESSMENT
* PREPARED BY NUCLEAR ENERGY SERVICES INC. 1979
*
* THE SHIPPINGPORT PRESSURIZED WATER REACTOR, TEXT BOOK PRESENTED
* AT THE SECOND INTERNATIONAL CONFERENCE ON THE PEACEFUL USES OF
* ATOMIC ENERGY-GENEVA 1958
*
* ACTIVITY SPECIFICATIONS 4884-1A THRU 4884-13 'SHIPPINGPORT STATION
* DECOMMISSIONING PROJECT' ISSUED SEPTEMBER 1982 THRU FEBRUARY 1983
* BY BURNS & ROE INDUSTRIAL SERVICES CORPORATION WITH NUCLEAR ENERGY
* SERVICES INC.
*
* RL/SFM-83-4 VOLS 1-12 SHIPPINGPORT STATION DECOMMISSIONING
* PLAN, PREPARED BY BURNS AND ROE INDUSTRIAL SERVICES CORP.
* SEPTEMBER, 1983.

PAGE NO. 2

DATE 29 NOV 84 11:32:00 R11 22 02 DEC 83 BAUMANN

.SAPS-EST UNCL: LDS - GENERAL INFORMATION

M 192 C

#FAC.

#COD.

PAPERS: NONE

S21 DECOMMISSIONING INFORMATION ESTIMATED

S21 PERSONNEL RADIATION EXPOSURE DNA

NUMBER OF PERSONNEL MONITORED: DNA
AVERAGE DOSE MANREM: DNA
TOTAL MANREM USED: 1004.6
DOSE TO PUBLIC-MANREM: DNA
ROUTINE DECOMMISSIONING ACTIVITIES: DNA
IF WASTE IS SHIPPED TO HANFORD: DNA
IF WASTE IS SHIPPED TO SAVANNAH RIVER: DNA

S21 COST SUMMARY

S21 TOTAL DECOMMISSIONING COST: 73,666,000

S21 MANPOWER COSTS
PREDECOMMISSIONING ENGINEERING: DNA
SECURITY: DNA
ENGINEERING CONSULTANTS: DNA
HEALTH & SAFETY: DNA
PROJECT ADMINISTRATION&QA: DNA
DECOMMISSIONING WORKERS: DNA
SUBCONTRACTS: DNA

S21 LABOR RATES (\$/HR) DNA
DECOMMISSIONING OPERATIONS CONTRACTOR DNA
MANAGERS: DNA
PROJECT ENGINEER: DNA
SUPERVISORS: DNA
CLERICAL: DNA
REACTOR OPERATIONS: DNA
DECON TECH: DNA
GUARDS: DNA
HP TECH: DNA
ELECTRICIANS: DNA
LABORERS: DNA
JANITORS: DNA

S21 SUBCONTRACTORS
MANAGERS: DNA
FOREMAN: DNA
HEAVY EQUIP. OPERATOR: DNA
LABORERS: DNA

S21

6-9

PAGE NO. 3
.DATE 29 NOV 84 11:32:00 RID 22 02 DEC 83 BAUMANN
.SAPS-EST UNC: DDS - GENERAL INFORMATION
#FAC.
#COD:

M 192 C

* WASTE DISPOSAL COSTS (1) WASTE DISPOSAL RATES
* S21 BURIAL CHARGES: BURIAL COSTS PER CU FT:
* TRANSPORT CHARGES: CASK RENTAL RATES:
* CONTAINER COSTS: TRANSPORTATION RATE: TO HANFORD (2380 ONE
* WAY HIGHWAY MILES): TO SAVANNAH RIVER
* (715 ONE WAY HIGHWAY MILES)
* S21 ESTIMATED
* S21 -----
* OTHER COSTS (\$ YEAR)
* S21 UTILITIES: DNA
* MISC. SUPPLIES: DNA
* NUCLEAR INS.: DNA
* LICENSE FEES: DNA
* FINAL SITE SURVEY: DNA
* TAXES: DNA
* REAL ESTATE SALE VALUE: DNA
* HEALTH PHYSICS SUPPLIES: DNA
* DECONTAMINATION SUPPLIES: DNA
* HEAVY EQUIPMENT RENTAL: DNA
* ENGINEERING CONSULTANTS: DNA
* S21 WASTE DISPOSAL DATA
* S21 NUMBER OF SHIPMENTS: DNA
* TOTAL VOLUME-RADWASTE: 66,703 (CUBIC FEET)
* TOTAL VOLUME-CLEAN: DNA
* TOTAL MASS -RADWASTE: 3,949,560 (POUNDS)
* TOTAL MASS -CLEAN: DNA
* NUMBER OF CONTAINERS: DNA
* TOTAL RADWASTE INVENTORY: 8,876 (CURIES)
* S21 FINAL SITE SURVEY SUMMARY
* S21 BASIS FOR CRITERIA: NRC REGULATORY GUIDE 1.86 TERMINATION OF OPERATING
* LICENSES FOR NUCLEAR REACTORS. PATHWAY ANALYSES TO
* BE CARRIED OUT TO ASSURE RESIDUAL RADIOACTIVITY IN THE
* SOIL MEETS STANDARDS CURRENT AT THE TIME OF
* DECOMMISSIONING
* S21 CRITERIA SUMMARY:
* INSTRUMENTS USED: DNA
* BACKGROUND READINGS FROM OFFSITE LOCATIONS: DNA
* COSTS SITE SURVEY:
* SURVEY RESULT SUMMARY:
* S21 TOTAL COST OF DECOMMISSIONING
*

A-10

COMPARISON ITEMS		NO. OF UNITS	COMPARISON COSTS	COST/UNIT
S21	ITEMS	NO. OF UNITS	COMPARISON COSTS	
S21	CURIE	8,876	DOLLARS/CURIE	8300
S21	RAD WASTE (CU FT)	66,703	DOLLARS/CU FT	1104
S21	SPENDING RATE (MONTHS)	DNA	DOLLARS/MONTH	DNA
S21	POWER RATING MEGAWATT ELECTRICAL (MWE)	72	DOLLARS/MWE	1,023,139.
S21	THERMAL (MWT)	355		
S21	LIFETIME MEGAWATT DAYS THERMAL (MWDT)	275,000	DOLLARS/MWDT	
S21	(MWDT)		DOLLARS/MANREM	73,329.
S21	MANREM	1004.6		
S21	TOTAL MANREM USED (1004.6)		= MANREM/UNIT	
S21	NO OF UNITS COMPARISON ITEM			
S21	ITEM	NO OF UNITS	COMPARISON	
S21	CURIES	8876	MANREM USED/CI	.113
S21	RAD WASTE (CU FT)	66,703	MANREM/CU FT	.015
S21	TOTAL COST (\$)	73,666,000	MANREM/\$.000014
S21	LIFETIME MEGAWATT DAYS THERMAL (MWDT)	DNA	MANREM/MWDT	DNA
S21	POWER RATING (MWE)	72	MANREM/MWE	13.95

S21
 S21
 S21
 S21 *****
 S21 THIS REPORT IS UNDER DEVELOPMENT AND SHOULD BE TREATED AS DRAFT INFORMATION *
 S21 *****
 S21
 S21

A-11

PAGE NO. 1

.DATE 31 OCT 84 10:05:53 RID 22 13 MAR 84 BAUMANN

M 192 B

.SAPS-EST UNC: DDS - DECOMM CODE TABLE/INDEX

*FAC. FACILITY .SYS/COMP.

*COD. SYSTEM/COMPONENT . NUMBER .

DESCRIPTION

THIS REPORT IS UNDER DEVELOPMENT AND SHOULD BE TREATED AS DRAFT INFORMATION

S21	XX	ACTIVITY SPECIFICATION CODE
S21	XX--	MINOR SYSTEM OR COMPONENT
S21	XX----	MAJOR COMPONENT OR SUB-SYSTEM
S21	XX-----	MAJOR SYSTEM OR LOCATION
S21	0101----	REACTOR VESSEL
S21	010101--	CORE SHROUD
S21	010102--	LOWER CORE GRID PLATE
S21	010103--	UPPER CORE GRID PLATE
S21	010104--	LOWER CORE SUPPORT COLUMNS
S21	010105--	UPPER CORE SUPPORT COLUMNS
S21	010106--	LOWER CORE BASKET
S21	010107--	UPPER CORE BASKET
S21	010108--	UPPER CORE SUPPORT COLUMNS
S21	010109--	LOWER CORE FURGING
S21	010110--	LOWER TIE PLATE
S21	010111--	UPPER TIE PLATE
S21	010112--	START-UP NEUTRON SOURCES
S21	010113--	NEUTRON SHIELD PADS
S21	010114--	MISSILE SHIELD PANELS
S21	010115--	THERMAL SHIELDS
S21	010116--	VESSEL WALL
S21	010117--	VESSEL CLADDING
S21	010118--	VESSEL HEAD
S21	010119--	VESSEL BOTTOM
S21	010120--	MISCELLANEOUS VESSEL INTERNALS
S21	010121--	REACTOR VESSEL CAVITY
S21	010122--	REACTOR VESSEL CAVITY LINER
S21	010123--	REACTOR VESSEL CAVITY DRAIN PUMP
S21	010124--	REACTOR VESSEL SUPPORT STRUCTURE
S21	010125--	NEUTRON SHIELD TANK(SHIPPIGPORT ONLY)
S21	0102----	STEAM GENERATOR
S21	010201--	TOP MANWAY
S21	010202--	PERFORATED PLATES
S21	010203--	FEEDWATER KING
S21	010204--	STEAM OUTLET
S21	010205--	FLOW RESISTANCE PLATE
S21	010206--	HAND HOLE
S21	010207--	TUBE PLATE
S21	010208--	TUBE BUNDLE
S21	010209--	HOT LEG
S21	010210--	COLD LEG
S21	010211--	LOWER MANWAY
S21	010212--	CHEVRON MOISTURE SEPARATOR
S21	010213--	SWIRL VANE MOISTURE SEPARATOR
S21	010214--	OIL SHIELD DRAIN TANK

A-12

PAGE NO. 2

.DATE 31 OCT 84 10:05:53 PTT 2: 17 MAR 84 BWR-1000

R 192 B

.SAPS-EST UNC: DDS - DEGRAD CODE: UNDEGRADED

*FAC. FACILITY .SYS/COMP.

*COD.	SYSTEM/COMPONENT	NUMBER	DESCRIPTION
S21		010215--	HOT DRAIN COOLER
S21		010216--	WET LAY-UP RECIRCULATION PUMP
S21		010217--	SECONDARY SIDE HEAT EXCHANGER
S21		0103----	REACTOR COOLANT PUMP
S21		010301--	IMPELLER
S21		010302--	DIFFUSER
S21		010303--	HEAT EXCHANGER
S21		010304--	BOLTING KING
S21		010305--	MOTOR SHAFT
S21		010306--	PIPE SHAFT
S21		010307--	SHAFT SEAL
S21		010308--	VERTICAL SOLID SHAFT
S21		010309--	INDUCTION TYPE MOTOR
S21		010310--	THRUST BEARING
S21		010311--	FLYWHEEL
S21		0104----	PRESSURIZER
S21		010401--	PRESSURIZER RELIEF TANK
S21		010402--	PRESSURIZER SPRAY LINE
S21		02-----	EMERGENCY SPRAY AND CORE FLOODING SYSTEM
S21		0201----	CORE FLOODING TANK
S21		0202----	REACTOR BUILDUP TANK
S21		0203----	SODIUM THIOSULFATE TANK
S21		0204----	CAUSTIC STORAGE TANK
S21		0205----	CAUSTIC MIXER
S21		0206----	CAUSTIC PUMP
S21		0207----	CORE SPRAY PIPING
S21		03-----	DECAY HEAT CLOSED COOLING WATER SYSTEM
S21		0301----	DECAY HEAT CLOSED COOLING WATER PUMPS
S21		0302----	DECAY HEAT CLOSED COOLING SURGE TANK
S21		0303----	DECAY HEAT SERVICE COOLERS
S21		0304----	DECAY HEAT REMOVAL COOLERS
S21		0305----	DECAY HEAT REMOVAL PUMPS
S21		0306----	LEAKAGE CLOSED COOLING WATER PUMPS
S21		0307----	LEAKAGE COOLERS
S21		04-----	REACTOR COOLANT MAKE-UP AND PURIFICATION SYSTEM
S21		0401----	MAKE-UP PUMPS
S21		0402----	MAKE-UP TANK
S21		0403----	MAKE-UP FILTERS
S21		0404----	MAKE-UP AND PURIFICATION DEMINERALIZERS
S21		0405----	MAKE-UP AND PURIFICATION DEMINERALIZER FILTERS
S21		0406----	SEAL RETURN COOLERS
S21		0407----	LET DOWN COOLERS
S21		0408----	SEAL RETURN FILTERS
S21		0409----	RCS PIPING
S21		0410----	LETDOWN FILTERS
S21		05-----	SPENT FUEL POOL COOLING AND DECAY HEAT REMOVAL
S21		0501----	SPENT FUEL POOL COOLING PUMPS
S21		0502----	SPENT FUEL POOL COOLERS

A-13

PAGE NO. 3

.DATE 31 OCT 84 10:05:53 RID 22 13 MAR 84 BAUMANN

.SAPS-EST UNC: DDS - DECOMM CODE TABLE/INDEX

M 192 B

#FAC. FACILITY

.SYS/COMP.

#COD. SYSTEM/COMPONENT

. NUMBER .

DESCRIPTION

#COD.	SYSTEM/COMPONENT	NUMBER	DESCRIPTION
S21		0503----	SPENT FUEL POOL DEMINERALIZER
S21		0504----	SPENT FUEL POOL FILTERS
S21		0505----	BORATED WATER RECIRCULATION PUMP
S21		0506----	BORATED WATER STORAGE TANK
S21		0507----	SODIUM HYDROXIDE STORAGE TANK
S21		06-----	EMERGENCY CORE COOLING SYSTEM (ECCS)
S21		0601----	REFUELING WATER STORAGE TANK
S21		0602----	CONTAINMENT RECIRCULATING PUMP
S21		0603----	SAFETY INJECTION PUMPS
S21		0604----	SAFETY INJECTION SYSTEM ACCUMULATOR
S21		0605----	VOLUME CONTROL TANK
S21		0606----	CENTRIFUGAL CHARGING PUMPS
S21		0607----	RESIDUAL HEAT REMOVAL PUMPS
S21		0608----	RESIDUAL HEAT REMOVAL HEAT EXCHANGERS
S21		0609----	BORON INJECTION TANK
S21		0610----	RESIDUAL HEAT REMOVAL HEAT EXCHANGER PIPING
S21		0611----	CONTAINMENT SPRAY PIPING
S21		0612----	REFUELING WATER PURIFICATION FILTER
S21		07-----	COMPONENT COOLING WATER (CCW) SYSTEM
S21		0701----	SAFETY INJECTION PUMP COOLER
S21		0702----	BORIC ACID EVAPORATOR
S21		0703----	COMPONENT COOLING WATER PUMPS
S21		0704----	CENTRIFUGAL CHARGING PUMP COOLER
S21		0705----	RESIDUAL HEAT REMOVAL PUMP COOLER
S21		0706----	SURGE TANKS
S21		0707----	SPENT FUEL POOL HEAT EXCHANGER
S21		0708----	LET-DOWN HEAT EXCHANGER
S21		0709----	SEAL WATER HEAT EXCHANGER
S21		0710----	POSITIVE DISPLACEMENT CHARGING PUMP COOLER
S21		0711----	EXCESS LET-DOWN HEAT EXCHANGER
S21		0712----	CHEMICAL ADDITIVE TANKS
S21		08-----	CHEMICAL ADDITION SYSTEM
S21		0801----	LITHIUM HYDROXIDE SYSTEM
S21		080101--	LITHIUM HYDROXIDE MIX TANK
S21		080102--	LITHIUM HYDROXIDE PUMP
S21		080103--	LITHIUM HYDROXIDE MIXER
S21		0802----	HYDRAZINE SYSTEM
S21		080201--	HYDRAZINE DRUMS
S21		080202--	HYDRAZINE FEED TANK
S21		080203--	HYDRAZINE MEASURING TANK
S21		080204--	HYDRAZINE PUMP
S21		0803----	SULPHURIC ACID SYSTEM
S21		080301--	SULPHURIC ACID MIX TANK
S21		080302--	SULPHURIC ACID MIXER
S21		080303--	SULPHURIC ACID PUMP
S21		0804----	BORIC ACID SYSTEM
S21		080401--	BORIC ACID MIX TANK
S21		080402--	BORIC ACID MIXER
S21		080403--	BORIC ACID PUMPS

A-14

PAGE NO. 4

.DATE 31 OCT 84 10:05:53 RID 22 10 MAR 84 EARTHANN

.SAPS-EST UNC: DDS - DECOMM CORE TABLE INDEX

N 103 B

*FAC. FACILITY

.SYS/COMP.

*COD. SYSTEM/COMPONENT

. NUMBER .

DESCRIPTION

*COD.	SYSTEM/COMPONENT	. NUMBER .	DESCRIPTION
S21	0805----	CORE FLOOD TANK SYSTEM	
S21	080501--	CORE FLOODING MAKE-UP TANK	
S21	080502--	CORE FLOODING MAKE-UP TANK PUMP	
S21	09-----	RADIOACTIVE WASTE-SFAL WATER SYSTEM	
S21	0901----	CONCENTRATED LIQUID WASTE PUMP	
S21	0902----	CONCENTRATED LIQUID WASTE TANK	
S21	0903----	AUXILIARY BUILDING SUMP TANK PUMP	
S21	0904----	AUXILIARY BUILDING SUMP TANK	
S21	0905----	MISCELLANEOUS WASTE TANK PUMPS	
S21	0906----	MISCELLANEOUS WASTE TANK	
S21	0907----	EVAPORATOR CONDENSATE PUMPS	
S21	0908----	EVAPORATOR CONDENSATE TEST TANK	
S21	0909----	SPENT RESIN TRANSFER PUMP	
S21	0910----	WASTE TRANSFER PUMP	
S21	0911----	RECLAIMED BORIC ACID PUMP	
S21	0912----	RECLAIMED BORIC ACID TANK	
S21	0913----	NEUTRALIZER TANK PUMPS	
S21	0914----	NEUTRALIZER TANKS	
S21	0915----	NEUTRALIZER TANK FILTERS	
S21	0916----	CONTAMINATED DRAIN TANK PUMP	
S21	0917----	CONTAMINATED DRAIN PUMP	
S21	0918----	DEMINERALIZED WATER SEW PUMP	
S21	10-----	BRUNNING ROOM	
S21	1001----	CONCENTRATED WASTE MIXER	
S21	1002----	IN-DRUM MIXING EQUIPMENT	
S21	1003----	SOLID RADWASTE PUMP	
S21	1004----	SOLID RADWASTE PROCESS MODULE	
S21	11-----	FUEL TRANSFER SYSTEM	
S21	1101----	CONVEYOR TRACK	
S21	1102----	GATE VALVE	
S21	1103----	UP-ENDING WINCH	
S21	1104----	UP-ENDING FRAME	
S21	1105----	AIR MOTOR	
S21	1106----	TRANSFER TUBE	
S21	1107----	UNDERWATER CONVEYOR CAR	
S21	12-----	CONTAINMENT SPRAY SYSTEM	
S21	1201----	MOTOR DRIVEN SPRAY PUMPS	
S21	1202----	SPRAY ADDITIVE TANK	
S21	13-----	RADIOACTIVE WASTE-MISCELLANEOUS LIQUIDS SYSTEM	
S21	1301----	AUXILIARY BUILDING SUMP SYSTEM	
S21	130101--	AUXILIARY BUILDING SUMP TANK PUMP	
S21	130102--	AUXILIARY BUILDING SUMP TANK	
S21	130103--	AUXILIARY BUILDING SUMP PUMPS	
S21	130104--	AUXILIARY BUILDING SUMP PUMPS FILTERS	
S21	1302----	MISCELLANEOUS WASTE SYSTEMS	
S21	130201--	MISCELLANEOUS WASTE HOLDUP TANK	
S21	130202--	MISCELLANEOUS WASTE HOLDUP TANK PUMPS	
S21	130203--	MISCELLANEOUS WASTE HOLDUP TANK PUMPS FILTERS	
S21	1303----	CONTAMINATED DRAIN SYSTEMS	

PAGE NO. 5

.DATE 31 OCT 84 10105153 RID 22 13 MAR 84 BAUMANN

.SAPS-EST UNC: DDS - DECOMM CODE TABLE/INDEX

M 192 B

#FAC. FACILITY .SYS/COMP.

#COD. SYSTEM/COMPONENT . NUMBER .

DESCRIPTION

S21 130301-- CONTAMINATED DRAIN TANKS
S21 130302-- CONTAMINATED DRAIN TANKS ROOM SUMP PUMP
S21 130303-- CONTAMINATED DRAIN PUMPS
S21 130304-- CONTAMINATED DRAIN FILTERS
S21 1304---- REACTOR BUILDING SUMP PUMPS
S21 1305---- DECAY HEAT REMOVAL PUMP ROOM SUMPS
S21 1306---- REACTOR BUILDING SPRAY PUMP ROOM SUMPS
S21 14----- RADIOACTIVE WASTE-GASEOUS SYSTEM
S21 1401---- WASTE GAS SURGE TANK
S21 1402---- WASTE GAS DECAY TANK
S21 1403---- WASTE GAS COMPRESSOR
S21 1404---- WASTE GAS FILTER
S21 15----- RADIOACTIVE WASTE-SOLID SYSTEM
S21 1501---- CONCENTRATES WASTE TANKS
S21 1502---- CONCENTRATES LIQUID WASTE PUMP
S21 1503---- RECLAIMED BORIC ACID TANK
S21 1504---- RECLAIMED BORIC ACID PUMP
S21 16----- RADIOACTIVE WASTE-REACTOR COOLANT LIQUID SYSTEM
S21 1601---- REACTOR COOLANT GAS STRIPPER
S21 1602---- REACTOR COOLANT DRAIN PUMP
S21 1603---- REACTOR COOLANT EVAPORATOR
S21 1604---- REACTOR COOLANT BLEED HOLD-UP TANKS
S21 160401-- EVAPORATIVE CONDENSATE PUMPS
S21 160402-- EVAPORATIVE CONDENSATE TEST TANKS
S21 160403-- EVAPORATIVE CONDENSATE DEMINERALIZER
S21 1605---- CLEAN-UP SYSTEM
S21 160501-- CLEAN-UP FILTERS
S21 160502-- CLEAN-UP DEMINERALIZER
S21 160503-- CLEAN-UP AFTER FILTERS
S21 1606---- WASTE TRANSFER PUMPS
S21 1607---- RESIN ADDITION TANKS
S21 1608---- RESIN TRAPS
S21 1609---- EVAPORATIVE CONDENSATE SYSTEM
S21 1610---- DEBORATING DEMINERALIZER
S21 1611---- RESIN STORAGE TANKS
S21 17----- POWER CONVERSION SYSTEM
S21 1701---- SURFACE CONDENSERS
S21 1702---- TURBINE GENERATORS
S21 1703---- FEEDWATER HEATERS
S21 170301-- HEATER DRAIN TANKS
S21 170302-- HEATER DRAIN COOLERS
S21 170303-- HEATER DRAIN PUMPS
S21 170304-- HEATER DRAIN PUMPS SEAL WATER DRAIN TANK
S21 170305-- HEATER DRAIN PUMPS SEAL WATER DRAIN SUMP PUMPS
S21 1704---- CONDENSATE HOLDING TANK SYSTEM
S21 170401-- CONDENSATE PUMPS
S21 170402-- CONDENSATE POLISHERS
S21 170403-- CONDENSATE FROSTER PUMPS
S21 170404-- CONDENSATE POLISHER REGENERATIVE SUMP PUMP

A-16

PAGE NO. 6

.DATE 31 OCT 84 10:05:53 RID 22 13 MAR 84 BAUMANN

.SAPS-EST UMC: DDS - DECOMM CODE TABLE/INDEX

M 192 R

#FAC. FACILITY .SYS/COMP.

#COD. SYSTEM/COMPONENT . NUMBER .

DESCRIPTION

```
-----
S21 170405-- CONDENSATE DRAIN TANK
S21 170406-- CONDENSATE VACUUM PUMPS
S21 1705---- MIXED BED DEMINERALIZER
S21 1706---- MOISTURE SEPARATOR REHEATER SYSTEM
S21 170601-- MOISTURE SEPARATOR REHEATER DRAIN TANK
S21 170602-- MOISTURE SEPARATOR REHEATER
S21 18----- CONTROL ROD SYSTEM
S21 1801---- CONTROL ROD DRIVE SHAFT
S21 1802---- CONTROL ROD GUIDE TUBE
S21 1803---- COOLING SHROUD
S21 1804---- CONTROL ROD
S21 19----- CHEMICAL & VOLUME CONTROL SYSTEM (CVCS)
S21 1901---- CVCS MONITOR TANKS
S21 1902---- CVCS CONCENTRATES HOLDING TANK PUMPS
S21 1903---- CVCS CONCENTRATES FILTER
S21 1904---- CVCS DEMINERALIZER (X UHTS)
S21 1905---- CVCS MONITOR TANKS FLOOR DRAIN
S21 20----- RESIDUAL HEAT REMOVAL (RHK) SYSTEM
S21 70----- REACTOR BUILDING
S21 7001---- REGENERATIVE HEAT EXCHANGER
S21 7002---- BIO-SHIELD CONCRETE
S21 7003---- ALL PIPING (EXCEPT RCS)
S21 7004---- POLAR CRANE
S21 7005---- JIB CRANE
S21 7006---- MAIN FUEL HANDLING BRIDGE
S21 7007---- AUXILIARY FUEL HANDLING BRIDGE
S21 7008---- DIFFUSERS
S21 7009---- BASE SLAB LINER & CONCRETE
S21 7010---- TENDON ACCESS GALLERY SUMP PUMP
S21 7011---- REFUELING CAVITY LINER
S21 7012---- LEAKAGE TRANSFER PUMPS
S21 7013---- CONTROL BUILDING AREA SUMP PUMP
S21 7014---- EMERGENCY STEAM GENERATOR FEED PUMP
S21 7015---- EMERGENCY STEAM GENERATOR FEED PUMP-TURBINE
      DRIVE
S21 7050---- CONTAMINATED INTERNAL STRUCTURES
S21 7051---- INTERNAL SURFACES
S21 7052---- GENERAL CONTAINMENT AREA FLOOR
S21 7053---- PERSONNEL HATCH
S21 7054---- EMERGENCY PERSONNEL LOCK
S21 7055---- EQUIPMENT HATCH
S21 7056---- REACTOR INTERNAL STORAGE AREA
S21 7057---- PIPING
S21 7058---- MISCELLANEOUS EQUIPMENT
S21 7059---- LADDERS, GRATINGS, ETC.
S21 7060---- REACTOR BUILDING FLOOR DRAINS
S21 7061---- INTRUSION, RADIATION AND FIRE ALARM SYSTEM
S21 72----- TURBINE GENERATOR BUILDING
S21 7201---- STEAM GENERATOR FEED PUMP SYSTEM
-----
```

PAGE NO. 7

.DATE 31 OCT 84 10:05:53 RID 22 13 MAR 84 BAUMANN

.SAPS-EST UNC: DDS - DECOMM CODE TABLE/INDEX

M 192 B

*FAC. FACILITY .SYS/COMP.

*COD. SYSTEM/COMPONENT . NUMBER .

DESCRIPTION

```
-----  
S21 720101-- STEAM GENERATOR FEED PUMPS  
S21 720102-- STEAM GENERATOR FEED PUMPS BRACKET LEAKOFF DRAIN  
* TANK  
S21 720103-- STEAM GENERATOR FEED PUMPS TURBINE COMBINED  
* STAGE DRAIN PUMP  
S21 720104-- STEAM GENERATOR FEED PUMPS TURBINE COMBINED  
* STAGE DRAIN TANK  
S21 7202---- AMMONIUM HYDROXIDE FEED TANK  
S21 7203---- AMMONIUM HYDROXIDE MEASURING TANK  
S21 7204---- AMMONIUM HYDROXIDE MIX TANK  
S21 7205---- AMMONIUM HYDROXIDE MIX TANK PUMPS  
S21 7206---- NEUTRALIZER EFFLUENT DISPOSAL PUMPS  
S21 7207---- CLEARWELL TANK  
S21 7208---- CLEARWELL TANK TRANSFER PUMPS  
S21 7209---- SLUDGE TRANSFER PUMP  
S21 7210---- SLUDGE COLLECTION PUMPS  
S21 7211---- GLAND STEAM CONDENSER DRAIN TANK  
S21 7212---- GLAND STEAM CONDENSER  
S21 7213---- SECONDARY SERVICE COOLERS  
S21 7214---- SECONDARY SERVICE CLGSED COOLING WATER PUMPS  
S21 7215---- ACTIVATED CARBON FILTERS  
S21 7216---- ANTHRACITE FILTERS  
S21 7217---- FLOOR DRAIN SUMP PUMPS  
S21 7218---- HIGH-PRESSURE TURBINE CROSS-UNDER DRAIN TANK  
S21 7219---- HIGH-PRESSURE SEAL OIL BACK-UP PUMP  
S21 7220---- LOOP SEAL TANK  
S21 7221---- CHEMICAL FEED TANK  
S21 7222---- PIPING & EQUIPMENT  
S21 73----- CONTROL BUILDING  
S21 7301---- LAUNDRY ROOM  
S21 7302---- WATER SAMPLE LABORATORY  
S21 7303---- ELEVATOR  
S21 7304---- LAUNDRY DRAIN TANK PUMP ROOM  
S21 74----- FUEL BUILDING  
S21 7401---- HYDROGEN RECOMBINER  
S21 7402---- REACTOR BUILDING NORMAL COOLING WATER PUMPS  
S21 7403---- CHEMICAL FEED TANK  
S21 7404---- CASK HANDLING EQUIPMENT  
S21 740401-- CASK DECONTAMINATING PIT  
S21 740402-- CASK LOADING PIT  
S21 740403-- CASK HANDLING CRANE  
S21 7405---- SPENT FUEL POOL EQUIPMENT  
S21 740501-- SPENT FUEL STORAGE POOL  
S21 740502-- FUEL ELEVATOR  
S21 740503-- SPENT FUEL STORAGE RACKS  
S21 740504-- SPENT FUEL POOL SKIMMER PUMP  
S21 740505-- SPENT FUEL POOL PURIFICATION PUMP  
S21 740506-- SPENT FUEL POOL SKIMMER FILTERS  
S21 7406---- NEW FUEL STORAGE RACKS
```

PAGE NO. 8

.DATE 31 OCT 84 10:05:53 RID 22 13 MAR 84 BAUMANN

.SAPS-EST UNC: DRS - DECOMM CORR TABLE/INDEX

4 192 0

#FAC. FACILITY .SYS/COMP.

#COD. SYSTEM/COMPONENT . NUMBER . DESCRIPTION

```
-----
S21 7407---- ELECTRIC STEAM BOILER
S21 7408---- MISCELLANEOUS REFUELING TOOLS
S21 740801-- STARTUP SOURCE TOOL
S21 740802-- IRRADIATION SAMPLE HANDLING TOOL
S21 740803-- NEW ROD CLUSTER CONTROL HANDLING TOOL
S21 740804-- NEW FUEL ASSEMBLY HANDLING FIXTURE
S21 740805-- GUIDE TUBE COVER HANDLING TOOL
S21 740806-- STUD HOLD PLUG HANDLING FIXTURE
S21 740807-- ROD CLUSTER CONTROL THIMBLE PLUG TOO
S21 7409---- CONTROLLED ACCESS MACHINE SHOP
S21 7410---- BORIC ACID EVAPORATOR ROOM DRAIN
S21 7411---- HOLDUP TANK PUMP DRAIN
S21 7412---- GAS STRIPPER FEED PUMP
S21 7413---- WASTE HOLDUP TANK ROOM
S21 7414---- INTRUSION RADIATION AND FIRE ALARM SYSTEM
S21 75----- AUXILIARY BUILDING
S21 7501---- ENVIRONMENTAL BARRIER TANK
S21 7502---- REACTOR BUILDING EMERGENCY COOLING BOOSTER
PUMPS
S21 7503---- REACTOR BUILDING SUMP PUMP FILTERS
S21 7504---- STEAM GENERATOR BLOWDOWN TANK
S21 7505---- MAIN COOLANT LETDOWN FILTER
S21 7506---- SEAL WATER TANK FILTERS
S21 7507---- SEAL WATER INJECTION FILTERS
S21 7508---- DEMINERALIZER SEAL WATER PUMP
S21 7509---- REACTOR BUILDING NORMAL COOLING SURGE TANKS
S21 7510---- INTERMEDIATE COOLING SYSTEM
S21 751001-- INTERMEDIATE COOLING SURGE TANKS
S21 751002-- INTERMEDIATE COOLERS
S21 751003-- INTERMEDIATE COOLING PUMPS
S21 751004-- INTERMEDIATE COOLING FILTERS
S21 7511---- RADWASTE EVAPORATOR EQUIPMENT
S21 751101-- RADWASTE EVAPORATOR ROOM
S21 751102-- RADWASTE EVAPORATOR FEED LINES
S21 751103-- RADWASTE EVAPORATOR FEED TANK
S21 751104-- RADWASTE EVAPORATOR PANEL AREA
S21 7512---- CLEAN WASTE RECEIVER TANK
S21 7513---- WASTE TANK ROOM
S21 7514---- DIRTY WASTE FILTER
S21 7515---- TREATED WASTE MONITOR TANK
S21 7550---- BUILDING INTERNALS
S21 7551---- IX RESIN & LIQUID FILTER SYSTEMS (INCL. PIPING)
S21 7552---- TANKS, PUMPS & HEAT EXCHANGERS
S21 7553---- HEATING, VENTILATING AND COOLING, FIRE SPRINKLER
SYSTEM AND RAILROAD SYSTEM
S21 7554---- ELECTRICAL EQUIPMENT
S21 7555---- SERVICE WATER BOOSTER PUMPS
S21 7556---- HEPA FILTERS
S21 7557---- RADIATION SAMPLING ROOM
-----
```

PAGE NO. 9

.DATE 31 OCT 84 10:05:53 RID 22 13 MAR 84 BAUMANN

.SAPS-EST UNC: DDS - DECOMM CODE TABLE/INDEX

M 192 B

*FAC. FACILITY .SYS/COMP.

*COD. SYSTEM/COMPONENT . NUMBER .

DESCRIPTION

*COD.	SYSTEM/COMPONENT	. NUMBER .	DESCRIPTION
S21		7558----	RADIOLOGICAL CHEMISTRY LABORATORY
S21		7559----	VALVE GALLERY AREA
S21		7560----	PIPEWAY
S21		7561----	GENERAL FLOOR AREA
S21		7562----	INTRUSION RADIATION AND FIRE ALARM SYSTEM
S21		76-----	CONDENSATE DEMINERALIZER BUILDING
S21		7601----	BACKWASH RECEIVING TANK WITH AGITATOR
S21		7602----	BACKWASH FILTRATE TANK
S21		7603----	BACKWASH PUMP
S21		7604----	BACKWASH FILTERS
S21		7605----	DEMINERALIZER VESSELS
S21		7606----	FEED PUMPS
S21		7607----	FILTERS
S21		7608----	PRECOAT TANK
S21		7609----	PRECOAT PUMP
S21		7610----	HOLDING PUMPS
S21		7611----	MAIN SUMP PUMP
S21		77-----	WAREHOUSE & ADMINISTRATION BUILDING
S21		78-----	TURBINE CONTROL AND DEMINERALIZER BUILDINGS
S21		79-----	MISCELLANEOUS PLANT BUILDINGS
S21		7901----	MISCELLANEOUS VALVES
S21		7902----	SOLIDIFIED WASTES
S21		7903----	CONTAMINATED EQUIPMENT AND DEBRIS
S21		80-----	FUEL & AUXILIARY BUILDING
S21		81-----	REACTOR, FUEL & AUXILIARY BUILDINGS
S21		90-----	ALARA EQUIPMENT/PROCEDURES
S21		9001----	UNDERWATER MANIPULATOR
S21		9002----	UNDERWATER PLASMA CUTTING TORCH
S21		9003----	UNDERWATER OXYACETYLENE TORCH
S21		9004----	PORTABLE PLASMA CUTTING TORCH
S21		9005----	PORTABLE OXYACETYLENE CUTTING TORCH
S21		9006----	ARC SAW
S21		9007----	GUILLOTINE PIPE SAW
S21		9008----	SHIELD VEHICLE MANIPULATOR TOOLS
S21		9009----	SUBMERSIBLE PUMPS W/ DISPOSABLE FILTERS
S21		9010----	UNDERWATER LIGHT
S21		9011----	HYDRAULIC CONCRETE SPALLING DEVICE
S21		9012----	CONCRETE DRILLS AND ELECTRIC PNEUMATIC HAMMERS
S21		9013----	ELECTROPOUCHIN
S21		9014----	PORTABLE FILTER/VENTILATOR ENCLOSED
S21		9015----	SUPPLIED AIR-BUBBLE SUIT
S21		9016----	EXTENDED DECONTAMINATION OF THE SKIN AND EYES SYSTEMS
S21		9017----	CLOSED CIRCUIT, HIGH PRESSURE WASH SYSTEM
S21		9018----	HIGH VELOCITY WATER JET
S21		9019----	SAFETY NETS
S21		9020----	BLASTING MATS
S21		9021----	MOBILE RADWASTE PROCESSING UNIT
S21		9022----	PRIMARY PIPING JOINTS

A-20

PAGE NO. 10

.DATE 31 OCT 84 10:05:53 RID 02 15 MAR 84 NAME

.SAPS-EST UNC: DBS - BECOMM C&I TABLE

#FAC- FACILITY .SYS/COMP

#COD- SYSTEM/COMPONENT .NUMBER .TEST/PRG

```
-----
S21 99----- GENERAL CLASSES - OTHER BUILDING
S21 9901---- CONTAMINATED CONCRET
S21 9902---- STRUCTURAL MATERIAL
S21 9903---- TANKS
S21 9904---- HEAT EXCHANGERS
S21 9905---- EVAPORATORS
S21 9906---- PUMPS
S21 9907---- HVAC DUCTS
S21 9908---- FILTERS
S21 9909---- SERVICE WATER PIPING & EQUIPMENT
S21 9910---- AUXILIARY FEEDWATER PIPING & EQUIPMENT
S21 9911---- SERVICE COOLING PIPING & EQUIPMENT
S21 9912---- AUXILIARY STEAM PIPING & EQUIPMENT
S21 9913---- COMPRESSED AIR PIPING & EQUIPMENT
S21 9914---- GLYCOL HEATING PIPING & EQUIPMENT
S21 9915---- STEAM GENERATOR SHUTDOWN PIPING AND EQUIPMENT
S21 9916---- EXTRACTION STEAM PIPING & EQUIPMENT
S21 9917---- MISCELLANEOUS PIPING
-----
```

#S21

LABOR CODES

```
S21 1 MANAGEMENT AND SUPPORT STAFF
S21 1A PROJECT MANAGER
S21 1B ACCOUNTANT
S21 1C ACCOUNTING CLERK
S21 1D CLERK
S21 1E PROCUREMENT SPECIALIST
S21 1F SECRETARY
S21 1G ON-SITE ADMINISTRATIVE STAFF
S21 1H OFF-SITE ADMINISTRATIVE STAFF
S21 2 PLANT OPERATIONS
S21 2A CONTROL ROOM SUPERVISOR
S21 2B CONTROL ROOM OPERATOR
S21 2C UTILITY OPERATOR
S21 3 PLANT MAINTENANCE
S21 4 ENGINEERING
S21 4A ENGINEERING SUPERVISOR
S21 4B ENGINEER
S21 5 HEALTH AND SAFETY STAFF
S21 5A INDUSTRIAL SAFETY SPECIALIST
S21 5B PROTECTIVE EQUIPMENT ATTENDANT
S21 5C TOOL CRIB ATTENDANT
S21 6 LABORERS AND CRAFTSMEN
S21 6A CRAFT SUPERVISOR
S21 6B CREWLEADER
S21 6C CARPENTER
S21 6D ELECTRICIAN
S21 6E LABORER
S21 6F PIPEFITTER
S21 6G CRANE OPERATOR
```

A-21

PAGE NO. 11

.DATE 31 OCT 84 10:05:53 RID 22 13 MAR 84 BAUMANN

.SAPS-EST UNC: DDS - DECOMM CODE TABLE/INDEX

M 192 B

*FAC. FACILITY .SYS/COMP.

*COD. SYSTEM/COMPONENT . NUMBER .

DESCRIPTION

S21	6H	APPRENTICE CRANE OPERATOR
S21	6I	IRON WORKER
S21	6J	APPRENTICE IRON WORKER
S21	6K	INSTRUMENT TECHNICIAN
S21	6L	APPRENTICE INSTRUMENT TECHNICIAN
S21	6M	MILLWRIGHT
S21	6N	APPRENTICE MILLWRIGHT
S21	6O	TEAMSTER
S21	7	PLANT SECURITY
S21	7A	SECURITY SUPERVISOR
S21	7B	ARMED GUARD
S21	7C	PATROLMAN
S21	8	HEALTH PHYSICS STAFF
S21	8A	HEALTH PHYSICS SUPERVISOR
S21	8B	SENIOR HEALTH PHYSICIAN
S21	8C	HEALTH PHYSICIST
S21	8D	SENIOR HEALTH PHYSICS TECHNICIAN
S21	8E	HEALTH PHYSICS TECHNICIAN
S21	8F	INSTRUMENT SPECIALIST
S21	8G	RADIOACTIVE SHIPMENT SPECIALIST
S21	8H	RADIOCHEMIST
S21	9	QUALITY ASSURANCE (QA)
S21	9A	QA SUPERVISOR
S21	9B	QA ENGINEER
S21	9C	QA TECHNICIAN
*S21		
*S21		DECOMMISSIONING TECHNIQUES
S21	C-	CONCRETE DEMOLITION (W/BLASTING)
S21	CA	BACKHOE MOUNTED PARS
S21	CB	BRISTAR DEMOLITION CONFOUND
S21	CC	CONTROLLED BLASTING
S21	CD	CORE STITCH DRILLING
S21	CE	DRILL AND SPALL
S21	CF	EXPLOSIVE CUTTING
S21	CG	FLAME CUTTING
S21	CH	GRINDING
S21	CI	PAVING BREAKERS AND CHIPPING HAMMERS
S21	CJ	ROCK SPLITTING
S21	CK	SCARIFIER
S21	CL	THERMIC LANCE
S21	CM	WALL AND FLOOR SAWING
S21	CN	WATER CANNON
S21	CO	WRECKING BALL OR SLAB
S21	D-	DECONTAMINATION
S21	DA	CHEMICAL FLUSHING
S21	DB	DRAINING
S21	DC	ELECTROPOLISHING
S21	DD	HIGH PRESSURE WATER LANCE
S21	DE	PAINTING AND/OR SEALING

A-22

PAGE NO. 17

.DATE 31 OCT 84 10:05:53 RID 22 13 MAR 84 BATHAND

.SAPS-EST UNCL: DDS - DECOMM CODE TABLE/INDEX

B 1 1 0

#FAC. FACILITY .SYS/COMP.

#COD. SYSTEM/COMPONENT .NUMBER .

DESCRIPTION

#COD.	SYSTEM/COMPONENT	.NUMBER .	DESCRIPTION
S21			DF STRIPABLE COATING
S21			DG ULTRASONIC DECONTAMINATING
S21			DH GENERAL CLEANING
S21			G- GENERAL SUPPORT
S21			GA DISASSEMBLY
S21			GB GENERAL CLEAN UP
S21			GC HANDLING
S21			GD INSTALLATION
S21			GE LOADING AND UNLOADING
S21			GF ON-SITE TRANSPORT
S21			GG OPERATE
S21			GH PACKAGING
S21			GI PREP WORK
S21			GJ REMOVE
S21			GK RIGGING AND LIFTING
S21			GL DEACTIVATE
S21			GM ISOLATE AND/OR SEAL
S21			GN SHIPPING
S21			GO SEGMENT
S21			GP BURY
S21			GQ SHIELD
S21			GR MAINTENANCE
S21			H- METAL COMPONENT SEGMENTING
S21			HA ABRASIVE CUTTERS
S21			HB ARC SAW
S21			HC CIRCULAR CUTTING MACHINES
S21			HD EXPLOSIVE CUTTING
S21			HE GUILLOTINE SAW
S21			HF HACKSAW
S21			HG LASER CUTTING
S21			HH OXYGEN BURNING
S21			HI PLASMA ARC
S21			HJ REMOTE CUTTING POWER NIBBLER
S21			HK THERMITE REACTION LANCE
S21			S- SURVEY
S21			SA VISUAL RADIATION
S21			SB WEEKLY RADIATION
S21			SC MONTHLY RADIATION
S21			SD QUARTERLY RADIATION
S21			SE ANNUAL RADIATION
S21			SF COMPREHENSIVE RADIATION
S21			T- WASTE TREATMENTS
S21			TA EVAPORATION
S21			TB FILTRATION
S21			TC ION EXCHANGE
S21			TD NEUTRALIZATION
S21			TE SOLIDIFICATION/CEMENT
S21			TF SOLIDIFICATION/FOLYESTER RESIN
S21			TG SOLIDIFICATION-UREA-FORMALDEHYDE RESIN

A-23

A-24

PAGE NO. 13
.DATE 31 OCT 84 10:05:53 RID 22 13 MAR 84 ELLIOTT
.SAPS-EST UNC: DDS - DECOMM CODE TABLE/INDEX M 192 B
#FAC. FACILITY .SYS/COMP.
#COD. SYSTEM/COMPONENT , NUMBER , DESCRIPTION

S21 TH SOLIDIFICATION METHOD NOT SPECIFIED
S21 TZ COMPACTION
S21 ZZ ACTIVITY NOT SPECIFIED

PAGE NO. 1
 .DATE 14 DEC 84 13:22:38 RID 22 30 NOV 83 BAUMANN
 .SAPS-EST UNC: DDS - SIGNIFICANT EVENT REPORT D3006
 #FAC.EVENT .SYS/COMP.
 #COD. DATE . NUMBER . SIGNIFICANT EVENT DESCRIPTION

```

#-----#
S21 53 DECISION TO CONSTRUCT A LARGE-SCALE PRESSURIZED WATER
#S21 REACTOR WAS MADE
S21 5403 NINE PROPOSALS SUBMITTED TO AEC TO BUILD AND OWN THE
#S21 ELECTRICAL GENERATING PORTION OF THE PLANT
S21 540906 GROUNDBREAKING CEREMONIES
S21 5505 CONSTRUCTION STARTED
S21 571202 REACTOR FIRST WENT CRITICAL
S21 571218 STATION BEGAN SUPPLYING ELECTRICITY TO DUKESNE LIGHT CO.
S21 571223 ACHIEVED FULL POWER OF 60,000 KILOWATTS NET, WITH THREE
#S21 LDDPS OPERATING
S21 58052 PRESIDENT EISENHOWER DEDICATED THE STATION
S21 591005 SHUTDOWN FOR REFUELING
S21 600412 INITIAL CRITICALITY WITH SEED 2 CORE 1
S21 600506 INITIAL FULL-POWER OPERATION WITH SEED 2 CORE 1
S21 610816 SHUTDOWN FOR REFUELING
S21 611007 INITIAL CRITICALITY WITH SEED 3 CORE 1
S21 611024 INITIAL FULL-POWER OPERATION WITH SEED 3 CORE 1
S21 621126 SHUTDOWN FOR REFUELING
S21 630111 INITIAL CRITICALITY WITH SEED 4 CORE 1
S21 630130 INITIAL FULL-POWER OPERATION WITH SEED 4 CORE 1
S21 640209 SHUTDOWN FOR CHANGE TO CORE 2 OPERATION
S21 650430 INITIAL FULL-POWER OPERATION SEED 1 CORE 2
S21 690301 SHUTDOWN FOR REFUELING
S21 690706 INITIAL FULL-POWER OPERATION SEED 2 CORE 2
S21 740204 1700---- FAILURE OF MAIN TURBINE UNIT SHUTDOWN FOR REPAIRS AND CHANGE
#S21 OVER TO LMRR OPERATION
#S21 DMA STARTUP OF CORE 3
S21 8205 FINAL ENVIRONMENTAL IMPACT STATEMENT ISSUED ON
#S21 DECOMMISSIONING THE REACTOR
S21 820930 REACTOR CORE 3 SHUTDOWN FOR DECOMMISSIONING
S21
S21
S21

```

 # THIS REPORT IS UNDER DEVELOPMENT AND SHOULD BE TREATED AS DRAFT INFORMATION #

S21
 S21
 S21
 S21

A-25

PAGE NO. 1

DATE 17 DEC 84 09:43:51 RID 22 08 NOV 84 FAIRHALL

SAPS-EST UNC: DDS - RADIONUCLIDE INVENTORY

W 172 H

#FAC.SYS/COMP.	#COD. NUMBER	SOURCE MATERIAL DESCRIPTION	A. MEASUR. ELEMENT	RADIONUCLIDE	CURIES	DFM/
----------------	--------------	-----------------------------	--------------------	--------------	--------	------

 #S21 THIS REPORT IS UNDER DEVELOPMENT AND SHOULD BE TREATED AS DRAFT INFORMATION
 #S21 *****

S21	0101	BOTTOM PLATE	870801	FE 55	8.2	
S21	0101	BOTTOM PLATE	870801	CO 60	89.2	
S21	0101	BOTTOM PLATE	870801	NI 63	54.3	

 #S21 BOTTOM PLATE 870801 TOT 152.2
 S21
 S21 0101 RING & REFLECTOR SUPPORT 870801 FE 55 1.2
 S21 0101 RING & REFLECTOR SUPPORT 870801 CO 60 4.7
 S21 0101 RING & REFLECTOR SUPPORT 870801 NI 63 8.1

 #S21 RING & REFLECTOR SUPPORT 870801 TOT 13.9
 S21
 S21 0101 FILLER UNITS 870801 FE 55 278.9
 S21 0101 FILLER UNITS 870801 CO 60 1301.3
 S21 0101 FILLER UNITS 870801 NI 63 121.1

 #S21 FILLER UNITS 870801 TOT 2401.3
 S21
 S21 010107 UPPER CORE BARREL 870801 FE 55 34.0
 S21 010107 UPPER CORE BARREL 870801 CO 60 14.1
 S21 010107 UPPER CORE BARREL 870801 NI 63 15.2

 #S21 UPPER CORE BARREL 870801 TOT 64.1
 S21
 S21 010106 LOWER CORE BARREL 870801 FE 55 132.0
 S21 010106 LOWER CORE BARREL 870801 CO 60 713.1
 S21 010106 LOWER CORE BARREL 870801 NI 63 109.6

 #S21 LOWER CORE BARREL 870801 TOT 1964.7
 S21
 S21 010115 THERMAL SHIELD 870801 FE 55 614.0
 S21 010115 THERMAL SHIELD 870801 CO 60 2165.9
 S21 010115 THERMAL SHIELD 870801 NI 63 252.0

 #S21 THERMAL SHIELD 870801 TOT 3032.9
 S21
 S21 010117 CLADDING 870801 FE 55 33.4
 S21 010117 CLADDING 870801 CO 60 120.7

A-26

PAGE NO. 2

.DATE 17 DEC 84 09:43:51 RID 22 08 NOV 84 BAUMANN

.SAPS-EST UNC: DDS - RADIONUCLIDE INVENTORY

N 192 H

* .A. MEASUR. C. ----- RADIONUCLIDE -----

* FAC. SYS/COMP. ./. EHENT . .CURIES. DPM/

* COD. NUMBER . SOURCE MATERIAL DESCRIPTION .C. DATE . NAME .CURIES ./FT**3.100CM2.

S21 010117 CLADDING 870801 NI 63 20.1

S21 CLADDING TOT 174.2

S21 0101 VESSEL 870801 FE 55 362.1
S21 0101 VESSEL 870801 CO 60 105.4
S21 0101 VESSEL 870801 NI 63 0.4

S21 VESSEL 870801 TOT 467.9

S21 0101 VESSEL INSULATION CANNING 870801 FE 55 1.6
S21 0101 VESSEL INSULATION CANNING 870801 CO 60 5.8
S21 0101 VESSEL INSULATION CANNING 870801 NI 63 0.9

S21 VESSEL INSULATION CANNING 870801 TOT 8.3

S21 010115 NEUTRON SHIELD TANK 870801 FE 55 97.0
S21 010115 NEUTRON SHIELD TANK 870801 CO 60 16.0
S21 010115 NEUTRON SHIELD TANK 870801 NI 63 0.1

S21 NEUTRON SHIELD TANK TOT 113.1

S21 TOTAL RPVI, NST & INTERVALS 870801 TOT 8405.6
S21 0102 2-U TUBE STEAM GENERATORS 801011 TOT 2.0 2.22E5
S21 0102 2-STRAIGHT TUBE STEAM GENERATORS 801011 TOT 3.0 4.44E5
S21 0104 PRESSURIZER TANK 801011 TOT 450.0 2.47E6
S21 0103 4 REACTOR COOLANT PUMPS 801011 TOT 0.1 4.62E5
S21 0409 PRIMARY REACTOR COOLANT PIPING 801011 TOT 0.1 1.22E4
S21 FLASH TANK 801011 TOT 1.4 1.32E6
S21 BLOWOFF TANK 801011 TOT 0.2 6.66E5
S21 0404 2 DEMINERALIZERS 801011 TOT 0.0 6.66E4
S21 0409 4 PRIMARY SYSTEM CHECK VALVES 801011 TOT 0.0 6.66E4
S21 7551 SPENT ION EXCHANGE MEDIA 801011 TOT 3.0 1.33E4

.GRAND-TOTAL -
CURIES = 8875.9

A-27

PAGE NO. 1

.DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN

.SAPS-EST UNC: DDS - PROJECT COST/EXPOSURE M 194 B

*FAC.SYS/COMP.	COST ITEM/	ACTIVITY	.A.	.START	.COMPL	.MAN	.ESTIMATED	A C T U A L					
								.MAN	.START	.COMPL	.MAN	.MAN	.MAN
*COD. NUMBER	ACTIVITY	.SPEC	.T.	.DATE	.DATE	.HOURS	.COST	.REM	.DATE	.DATE	.HOURS	.COST	.REM

 * THIS REPORT IS UNDER DEVELOPMENT AND SHOULD BE TREATED AS DRAFT INFORMATION *

NOTE 1

S21	CARETAKER PERIOD						DNA	DNA	15.00				
S21	DOC HEALTH PHYSICS PERSONNEL						DNA	DNA	63.00				
S21	DOC SUPERVISORY PERSONNEL						DNA	DNA	3.0				
S21	SITE PREPARATION	AS 1A					DNA	DNA	.5				
S21 0409--GJ	REMOVE REACTOR COOLANT SYSTEM HYD. GATE VALVE (8 UNITS)	AS 3A					235.0	DNA	15.83				
S21 7062--GJ	REMOVE REACTOR PLANT CONTAINER AIR COOLING DUCTWORK	AS 3A					340.0	DNA	8.54				
S21 7062--GJ	REMOVE CONTAINMENT ATMOSPHERE CLEANUP DUCTWORK CIRCULATION BLOWER (1 UNIT)	AS 3A					32.0	DNA	0.80				
S21 7063--GJ	REMOVE CORE INSTRUMENTATION SYSTEM GUIDE TUBES (8 UNITS)	AS 3A					4.0	DNA	0.02				
S21 70----GJ	REMOVE MAIN COOLANT PIPE WHIP RESTRAINT (1 UNIT)	AS 3A					20.0	DNA	0.05				
S21 7003--GJ	REMOVE SAFETY INJECTION SYSTEM PIPING	AS 3A					277.0	DNA	29.04				
S21 0104--GJ	REMOVE PRESSURIZING PRESSURE RELIEF SYSTEM PIPING	AS 3A					31.0	DNA	1.94				
S21 0409--GJ	REMOVE REACTOR COOLANT PIPING	AS 3A					520.0	DNA	31.66				
S21 7003--GJ	REMOVE COMPONENT COOLING WATER SYSTEM PIPING	AS 3A					220.0	DNA	5.47				
S21 7003--GJ	REMOVE VALVE OPERATING SYSTEM PIPING	AS 3A					328.0	DNA	19.93				
S21 7003--GJ	REMOVE DELAYED NEUTRON LOOP MONITORING SYSTEM PIPING ISOLATION VALVE (1 UNIT)	AS 3A					75.0	DNA	5.01				
S21 705B--GJ	REMOVE PIPE SNUBBERS	AS 3A					16.0	DNA	0.03				

A-28

PAGE NO. 2
 .DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN

.SAPS-EST		UNC: DDS - PROJECT COST/EXPOSURE		M 194 B		A C T U A L					
.C.<-SCHEDULED->.<--- ESTIMATED --->.<-----											
#FAC.SYS/COMP.	COST ITEM/	.ACTIVITY	.A.START	.COMPL	.MAN	.MAN	.START	.COMPL	.MAN	.MAN	
#CDD. NUMBER	ACTIVITY	.SPEC	.T.DATE	.DATE	.HOURS	.COST	.REM	.DATE	.DATE	.HOURS	.COST
	(4 UNITS)										
S21 7059--GJ	REMOVE MISC. SCRAP	AS 3A			69.0	DNA			0.16		
	STEEL SUPPORTS										
S21 7059--GJ	REMOVE PLATFORMS	AS 3A			41.0	DNA			0.09		
S21 7059--GJ	REMOVE STAIRS & LADDERS	AS 3A			10.0	DNA			0.02		
S21 0101--GM	FILL NST AND NST EXPANSION TANK WITH CONCRETE GROUT	AS 3A			93.0	DNA			2.28		
S21 0101--GM	INSTALL SHIELDED NOZZEL PLUGS IN RPV OUTLET PIPING	AS 3A			193.0	DNA			38.27		
S21 0101--GM	INSTALL SHIELD PLUGS AND METAL CAPS OVER NST/RPV INLET PIPING PORTS	AS 3A			192.0	DNA			4.78		
S21 0101--GM	INSTALL PUMPING CONNECTIONS TO METAL CAPS; PREPARE FOR PRESSURE GROUTING OF RPV/NST INTERSTITIAL SPACE	AS 3A			16.0	DNA			0.46		
S21 0101--GM	INSTALL SHIELD PLUGS IN RIF AND CDM HOUSING TUBES IN CLOSURE HEAD. SEAL WELD PLUGS TO HEAD	AS 3A			9.0	DNA			0.06		
S21 0101--GA	REMOVE INSTRUMENTATION FROM NST.	AS 3A			8.0	DNA			0.46		
S21 0101--GM	PUNCH OUT BOTTOM OF INST. TUBES IN NST AND PLACE GROUT SUPPLY LINES TO NST	AS 3A			8.0	DNA			0.46		
S21 0101--GM	PLACE GROUT SUPPLY LINE TO NST EXPANSION TANK	AS 3A			8.0	DNA			0.46		
S21 0101--GM	INJECT EPOXY GROUT INTO RPV/NST INTERSTITIAL SPACE	AS 3A			93.0	DNA			0.23		
S21 0101--GK	INSTALL LIFTING SKIRT	AS 3A			192.0	DNA			0.46		
S21 0101--GK	INSTALL LIFTING BEAM TRANSPORTER	AS 3A			298.0	DNA			0.68		
S21 0101--GK	ASSEMBLY&DISASSEMBLY TESTING TRANSPORTER	AS 3B			1040.	DNA			NEG		
S21 0101--GK	LIFTING TOWERS INSTALLATION	AS 3B			240.0	DNA			0.09		
					1440.	DNA			0.18		

A-29

PAGE NO. 3

DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN

SAPS-EST UNC: BDS - PROJECT COST/EXPOSURE M 194 B

*FAC.SYS/COMP.	COST ITEM/	ACTIVITY	A.START	COMPL	MAN	MAN	START	COMPL	MAN	MAN		
*COD. NUMBER	ACTIVITY	SPEC	T.DATE	DATE	HOURS	COST	REM	DATE	DATE	HOURS	COST	REM
S21 0101--GK	REMOVAL LIFTING TOWERS	AS 3B			480.0	DNA	0.18					
S21 0101--GK	RIGGING AND LIFTING RPVI/NST PACKAGE	AS 3B			1280.0	DNA	0.48					
S21 0101--GF	TRANSPORTATION OF RPVI/NST PACKAGE TO BARGE DECK	AS 3B			240.0	DNA	0.09					
S21 0101--GE	UNLOADING OF TRANSPORTER AND TIE-DOWN OF RPVI/NST PACKAGE TO BARGE DECK	AS 3B			560.0		0.21					
S21 99----GE	BARGE LOADING	AS 3C			20.0	DNA	0.20					
S21 99----GN	BARGE TRANSPORTATION	AS 3C			40.0	DNA	0.40					
S21 99----GN	BARGE MOORING & GROUNDING	AS 3C			20.0	DNA	0.20					
S21 99----GE	BARGE UNLOADING	AS 3C				DNA	NEG					
S21 99----GF	REMOVE PACKAGE TIE-DOWNS AND LIFT ONTO TRANSPORTERS	AS 3D			1436.0	DNA	2.70					
S21 99----GM	TRANSPORT ITEMS TO 200 WEST AREA	AS 3D			240.0	DNA	0.30					
S21 99----GE	UNLOAD ITEMS AT 200 WEST AREA	AS 3D			992.0	DNA	1.50					
S21	GJ MECH EQUIP ROOM 1A EQUIP REMOVAL	AS 4			1284.0	DNA	0.02					
S21	GJ MECH EQUIP ROOM 1B EQUIP REMOVAL	AS 4			858.0	DNA	0.02					
S21	GJ AUXILIARY EQUIP ROOM 1A EQUIP REMOVAL	AS 4			2339.0	DNA	2.18					
S21	GJ AUXILIARY EQUIP ROOM 1B EQUIP REMOVAL	AS 4			1236.0	DNA	0.54					
S21	GJ AIR TREATMENT ROOM EQUIP REMOVAL	AS 4			1677.0	DNA	0.07					
S21	GJ RADWASTE PROCESSING BUILDING EQUIP REMOVAL	AS 4			6567.0	DNA	8.73					
S21	GJ DEMINERALIZER BUILDING EQUIP REMOVAL	AS 4			1033.0	DNA	5.04					
S21	GJ SAMPLE PREP	AS 4			592.3	DNA	0.80					

A-30

PAGE NO. 4		.DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN		.SAPS-EST UNC: DDS - PROJECT COST/EXPOSURE		M 194 B		.C.<-SCHEDULED->.<--- ESTIMATED --->.<----- A C T U A L ----->.	
#FAC.SYS/COMP.	COST ITEM/ACTIVITY	.ACTIVITY	.A.START .COMPL .MAN	.MAN .START .COMPL .MAN	.MAN .START .COMPL .MAN	.MAN .START .COMPL .MAN	.MAN .START .COMPL .MAN	.MAN .START .COMPL .MAN	.MAN .START .COMPL .MAN
#COD. NUMBER	.SPEC	.T.DATE	.DATE .HOURS .COST	.REM .DATE .DATE .HOURS .COST	.REM .DATE .DATE .HOURS .COST	.REM .DATE .DATE .HOURS .COST	.REM .DATE .DATE .HOURS .COST	.REM .DATE .DATE .HOURS .COST	.REM .DATE .DATE .HOURS .COST
#	ROOM EQUIP								
#	REMOVAL								
S21	GJ FUEL HANDLING	AS 4	7376. DNA	4.80					
#	BUILDING EQUIP								
#	REMOVAL								
S21	GJ CONTAMINATED	AS 4	DNA DNA	NEG					
#	EQUIP ROOM								
#	EQUIP REMOVAL								
S21	GJ YARD EQUIP	AS 4	3.E+4 DNA	207.2					
#	REMOVAL								
S21	GJ DECONTAMINATION	AS 4	196.0 DNA	0.18					
#	ROOM EQUIP								
#	REMOVAL								
S21	GJ REACTOR SERVICE	AS 4	3475. DNA	1.06					
#	BUILDING EQUIP								
#	REMOVAL								
S21	GJ A.C. BOILER CHAMBER	AS 4	2383. DNA	33.77					
#	EQUIP REMOVAL								
S21	GJ A.C.B.D. CONCRETE	AS 4	1123. DNA	2.86					
#	ENCLOSURE EQUIP								
#	REMOVAL								
S21	GJ B.D. BOILER CHAMBER	AS 4	3565. DNA	52.30					
#	EQUIP REMOVAL								
S21	GJ B.D.A.C. CONCRETE	AS 4	2246. DNA	6.82					
#	ENCLOSURE EQUIP								
#	REMOVAL								
S21	GJ AUXILIARY CHAMBER	AS 4	9125. DNA	28.23					
#	EQUIP REMOVAL								
S21	GJ AUXILIARY CHAMBER	AS 4	6375. DNA	16.43					
#	CONCRETE ENCLOSURE								
#	EQUIP REMOVAL								
S21	GJ REACTOR CHAMBER	AS 4	1061. DNA	2.83					
#	CONCRETE ENCLOSURE								
#	EQUIP REMOVAL								
S21	GJ ADJUSTMENT TO A/S 4	AS 4	6409. DNA	5.26					
#	(1/25/83) EQUIP								
#	REMOVAL								
S21 0103--GJ	MAIN COOLANT PUMPS	AS 5	2762. DNA	105.8					
#	(4 UNITS)								
S21 0102--GJ	REMOVE STEAM	AS 5	2329. DNA	16.50					
#	GENERATORS (STRAIGHT								
#	TUBE) HEAT EXCHS.								
#	(2 UNITS)								
S21 0102--GJ	REMOVE STEAM	AS 5	5240. DNA	2.10					
#	GENERATORS (STRAIGHT								
#	TUBE) STEAM DRUMS								
#	(2 UNITS)								
S21 0102--GJ	REMOVE STEAM	AS 5	964.0 DNA	4.30					

PAGE NO. 5

.DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAURANN

.SAPS-ES: UNC: DDS - PROJECT COST/EXPOSURE M 194 B

JOB NUMBER	SYS/COMP	COST ITEM/ACTIVITY	ACTIVITY	A	START	COMPL	MAN	MAN	START	COMPL	MAN	MAN	HOURS	COST	REM	DATE	DATE	HOURS	COST	REM	ACTUAL		
																					ESTIMATED	ACTUAL	
		GENERATORS (U-TUBE)																					
		HEAT EXCH. (2 UNITS)																					
S21	0102--GJ	REMOVE STEAM	AS 5										4590.	DNA								2.80	
		GENERATORS (U-TUBE)																					
		STEAM DR. (2 UNITS)																					
S21	0409--GJ	REMOVE CHECK VALVES	AS 5										303.0	DNA									5.00
S21	4040--GJ	REMOVE	AS 5										491.0	DNA									5.10
		DEMINEALIZERS(2																					
		UNITS)																					
S21	0104--GJ	REMOVE	AS 5										1391.	DNA									1.80
		PRESSURIZER (1)																					
		(1 UNIT)																					
S21	0409--GJ	REMOVE REACTOR	AS 5										2507.	DNA									74.00
		COOLANT PIPING																					
		(137.2 FT)																					
S21	1401--GJ	REMOVE FLASH TANK	AS 5										1157.	DNA									1.30
		(1) (1 UNIT)																					
S21	1401--GJ	REMOVE BLOWOFF	AS 5										1899.	DNA									2.10
		TANK (1 UNIT)																					
S21	1411--GJ	REMOVE RESIN	AS 5										254.0	DNA									0.10
		CHARGING TANKS																					
		(2 UNITS)																					
S21	7003--GJ	REMOVE MAIN STEAM	AS 5										2931.	DNA									1.80
		& FEEDWATER PIPING																					
S21	7003--GJ	REMOVE MISC. PIPING	AS 5										120.0	DNA									2.80
		CONNECTED TO PRIMARY																					
		SYSTEM																					
S21	70----ZZ	OTHER WORK IN	AS 5										5131.	DNA									2.60
		CHAMBERS																					
S21	7554--GJ	REMOVE POWER &	AS 7										807.0	DNA									0.81
		CONTROL SYSTEMS																					
		RADIOACTIVE WASTE																					
		PROCESSING BLDG.																					
S21	7058--GJ	REMOVE POWER &	AS 7										224.0	DNA									0.29
		CONTROL SYSTEMS AC/											(NT2)										
		BOILER CHAMBER/																					
		ENCLOSURE																					
S21	7058--GJ	REMOVE POWER &	AS 7										224.0	DNA									0.27
		CONTROL SYSTEMS											(NT2)										
		BD BOILER CHAMBER/																					
		ENCLOSURE																					
S21	7554--GJ	REMOVE POWER &	AS 7										625.0	DNA									0.02
		CONTROL SYSTEMS																					
		SERVICE BUILDING																					
S21	7554--GJ	REMOVE POWER &	AS 7										356.0	DNA									0.11
		CONTROL SYSTEMS																					
		AUX EQUIP																					
		ROOMS 1A & 1B																					

A-32

PAGE NO. 6

.DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN

.SAPS-EST UNCI: PDS - PROJECT COST/EXPOSURE M 194 B

.FAC.SYS/COMP.		.COST ITEM/		.ACTIVITY.A.START		.COMPL . MAN .		. MAN .START .COMPL . MAN .		. MAN .	
#COD. NUMBER	ACTIVITY	.SPEC	.T.DATE	.DATE	.HOURS	.COST	. REM .	. DATE	.DATE	.HOURS	. COST .
S21 7058--GJ	REMOVE POWER & CONTROL SYSTEMS AUX CHAMBER ENCLOSURE	AS 7				555.0 DNA	0.06				
S21 7554--GJ	REMOVE POWER & CONTROL SYSTEMS AUX POWER ROOM	AS 7				472.0 DNA	0.01				
S21 7554--GJ	REMOVE POWER & CONTROL SYSTEMS AIR TREATMENT ROOM	AS 7				254.0 DNA	0.01				
S21 74----GJ	REMOVE POWER & CONTROL SYSTEMS FUEL HANDLING BUILDING	AS 7				735.0 DNA	0.04				
S21 7554--GJ	REMOVE POWER & CONTROL SYSTEMS CONTAMINATED EQUIP. ROOM	AS 7				113.0 DNA (NT3)	NEG				
S21 7058--GJ	REMOVE POWER AND CONTROL SYSTEMS REACTOR CHAMBER ABOVE EL.700'	AS 7				124.0 DNA (NT4)	2.73				
S21 7058--GJ	REMOVAL POWER AND CONTROL SYSTEMS REACTOR CHAMBER BELOW EL.700'	AS 7				494.0 DNA (NT4)	0.94				
S21 7058--GJ	REMOVAL POWER AND CONTROL SYSTEMS REACTOR ENCLOSURE	AS 7				154.0 DNA (NT4)	0.46				
S21 99----GJ	REMOVAL POWER AND CONTROL SYSTEMS OTHER MISC. PLANT AREAS (NOTE 5)	AS 7				2046. DNA	0.02				
S21 70----C-	REMOVE CONTAMINATED CONCRETE FUEL HANDLING BUILDING & FUEL CANAL AREA	AS BA				2140. DNA	1.10				
S21 75----C-	REMOVE CONTAMINATED CONCRETE RADIOACTIVE PROCESSING BUILDING	AS BA				155.0 DNA	0.10				
S21 70----C-	REMOVE CONTAMINATED CONCRETE AUX CHAMBER	AS BA				275.0 DNA	0.10				
S21 70----C-	REMOVE CONTAMINATED CONCRETE BOILER CHAMBER	AS BA				500.0 DNA	3.50				
S21 70----C-	REMOVE CONTAMINATED CONCRETE AL BOILER CHAMBER	AS BA				500.0 DNA	3.50				
S21 70----C-	REMOVE CONTAMINATED CONCRETE BOILER CHAMBER	AS BA				850.0 DNA	0.70				

A-33

PAGE NO. 7

.DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN

.SAPS-EST UNC: DDS - PROJECT COST/EXPOSURE M 194 B

#FAC.SYS/COMP.	COST ITEM/ACTIVITY	.ACTIVITY	A.START	.COMPL	.MAN	.ESTIMATED	.MAN	.START	.COMPL	.MAN	.ACTUAL
#COD. NUMBER	.SPEC	.T.DATE	.DATE	.HOURS	.COST	.REM	.DATE	.DATE	.HOURS	.COST	.REM
=====											
	CONCRETE REACTOR CHAMBER										
S21 99----	C- REMOVE CONTAMINATED CONCRETE RADIOACTIVE WASTE PROCESSING AREA YARD	AS 8A			1335.	DNA				0.70	
S21 70----	K- REMOVAL OF UPPER PORTION OF REACTOR CHAMBER STEEL DOWN TO ELEVATION 706'0"	AS 9			177.0	DNA				3.90	
S21 70----	M- CUTTING & REMOVAL OF ROOF SHELL SECTIONS OF AC BOILER CHAMBER	AS 9			318.0	DNA				0.40	
S21 70----	M- CUTTING & REMOVAL OF ROOF SHELL SECTIONS OF BD BOILER CHAMBER	AS 9			318.0	DNA				0.39	
S21 0102--	M- RIGGING AND REMOVAL OF STEAM GENERATOR DRUMS (HEAT EXCHANGERS & STEAM DRUMS) FROM AC & BD BOILER CHAMBERS	AS 9			64.0	DNA				0.60	
S21	SPENT ION EXCHANGE RESIN REMOVAL	AS10			DNA	DNA				5.0	
S21	LIQUID WASTE PROCESSING	AS10			DNA	DNA				5.0	
S21	WASTE SOLIDIFICATION	AS10			DNA	DNA				4.0	
S21	T- DISPOSE CONTAMINATED CONCRETE AND SOIL	AS11			480.	DNA				.2	
S21	T- DISPOSE CONTAMINATED BOXED PIPE AND EQUIP	AS11			3420.	DNA				11.4	
S21	T- DISPOSE SMALL SEALED COMPONENTS	AS11			286.	DNA				3.8	
S21	T- DISPOSE CONTAMINATED PIPE AND EQUIP (IN BINS)	AS11			555.	DNA				8.4	
S21	T- DISPOSE OF ASBESTOS	AS11			36.	DNA				0.0	
S21	T- DISPOSE MISC TRASH	AS11			613.	DNA				0.4	
S21	T- DISPOSE COMPRESSIBLE WASTE	AS11			2388.	DNA				0.8	
S21	T- DISPOSE DEFUELING TOOLS	AS11			60.	DNA				0.0	
S21	T- DISPOSE LARGE SEALED COMPONENTS	AS11			60.	DNA				1.8	
S21	T- DISPOSE SEALED STEAM GENERATOR HEAT EXCHS	AS11			40.	DNA				0.6	
S21	T- DISPOSE SEALED REGEN	AS11			10.	DNA				0.8	

A-34

PAGE NO. 8

.DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN

.SAPS-EST UNC: DDS - PROJECT COST/EXPOSURE

M 194 B

* .C.<-SCHEDULED->.<--- ESTIMATED --->.<----- A C T U A L ----->.

*FAC.SYS/COMP. COST ITEM/ .ACTIVITY.A.START .COMPL .MAN . MAN .START .COMPL .MAN . MAN .

*COD. NUMBER . ACTIVITY .SPEC .T.DATE .DATE .HOURS. COST . REM . DATE .DATE .HOURS. COST . REM .

*FAC.SYS/COMP.	COST ITEM/	.ACTIVITY	.A.START	.COMPL	.MAN	.MAN	.START	.COMPL	.MAN	.MAN
*COD. NUMBER	ACTIVITY	.SPEC	.T.DATE	.DATE	.HOURS	.COST	. REM	. DATE	.DATE	.HOURS. COST . REM
*	NON-REGEN HEAT EXCH									
S21	T- DISPOSE CONCRETE AND	AS11			4.	DNA	0.0			
*	SOIL SAMPLING WASTES									
S21	70----D- DECON PRESSURIZER	AS12			2.0	DNA	NEG			
*	CUBICLE FLOOR									
S21	70----D- DECON AUX CHAMBER	AS12			335.0	DNA	0.34			
*	WALLS									
S21	130201D- DECON REACTOR PLANT	AS12			43.0	DNA	0.60			
*	CONTAINER DRAINAGE									
*	TANK INT									
S21	130201D- DECON REACTOR PLANT	AS12			18.0	DNA	0.07			
*	CONTAINER DRAINAGE									
*	TANK EXT									
S21	70----D- DECON AUX CHAMBER	AS12			405.2	DNA	0.91			
*	ENCLOSURE FLOOR &									
*	TRENCHES									
S21	70----D- DECON AUX CHAMBER	AS12			76.0	DNA	0.29			
*	WEST FIT & SUMP									
S21	0503--D- DECON CANAL WATER	AS12			68.0	DNA	0.10			
*	DEMIN CUBICLE AUX									
*	EQUIP ROOM 1A									
S21	75----D- DECON AUX EQUIP	AS12			250.5	DNA	0.06			
*	ROOM 1A FLOOR &									
*	WALLS									
S21	75----D- DECON AUX EQUIP	AS12			192.0	DNA	0.01			
*	ROOM 1B FLOORS &									
*	WALL									
S21	70----D- DECON AUX EQUIP	AS12			13.8	DNA	0.05			
*	ROOM 1B SUMP									
S21	70----D- DECON AC BOILER	AS12			12.0	DNA	0.01			
*	CHAMBER FLOOR									
S21	70----D- AC BOILER CRC DECK	AS12			32.0	DNA	0.02			
S21	70----D- DECON AC BOILER	AS12			335.0	DNA	0.25			
*	CHAMBER WALLS BELOW									
*	BOILERS									
S21	70----D- DECON AC BOILER	AS12			2.0	DNA	0.01			
*	CHAMBER EAST WALL									
S21	70----D- DECON AC BOILER	AS12			4.5	DNA	0.11			
*	CHAMBER DEMIN									
*	CUBICLE									
S21	70----D- DECON AC BOILER	AS12			223.0	DNA	2.01			
*	CHAMBER ENCLOSURE									
*	FLOOR & TRENCHES									
S21	70----D- DECON KD BOILERS	AS12			31.7	DNA	0.02			
*	CHAMBER CRC DECK									
S21	70----D- DECON KD BOILER	AS12			335.0	DNA	0.25			
*	CHAMBER WALLS									
*	BELOW BOILERS									

A-35

PAGE NO. 9

DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN

M 194 B

UNCLAS - EST UNCL: BDS - PROJECT COST/EXPOSURE

*FAC.SYS/COMP.	COST ITEM/	ACTIVITY	A.START	COMPL	MAN	MAN	START	COMPL	MAN	MAN		
*COD. NUMBER	ACTIVITY	.SPEC	.T.DATE	.DATE	.HOURS	.COST	.REM	.DATE	.DATE	.HOURS	.COST	.REM
S21 70----	D-	DECON BD BOILER	AS12		2.0	DNA	0.01					
		CHAMBER PURIFICATION										
		SHIELD WALL										
S21 70----	D-	DECON BD BOILER	AS12		4.5	DNA	0.11					
		CHAMBER DEMIN										
		CUBICLE										
S21 70----	D-	DECON BD BOILER	AS12		12.0	DNA	0.01					
		CHAMBER CONCRETE										
		FLOOR										
S21 70----	D-	DECON BD BOILER	AS12		56.0	DNA	0.71					
		CHAMBER ENCLOSURE										
		GRAVITY DRAINAGE										
		PIPING										
S21 70----	D-	DECON BD BOILER	AS12		233.0	DNA	1.75					
		CHAMBER CONCRETE										
		FLOOR & TRENCHES										
S21 74----	D-	DECON CONTAMINATED	AS12		177.5	DNA	0.13					
		EQUIP ROOM FLOOR										
S21 74----	D-	DECON CONTAMINATED	AS12		7.0	DNA	0.03					
		EQUIP ROOM										
		COMPACTOR ENCLOSURE										
		FLOOR										
S21 74----	D-	DECON CONTAMINATED	AS12		21.6	DNA	0.02					
		EQUIP ROOM										
		COMPACTOR ENCLOSURE										
		WALLS										
S21 74----	D-	DECON DECON ROOM	AS12		25.7	DNA	0.10					
		FLOOR AND TRENCH										
S21 130201D-		DECON WASTE DECON	AS12		43.0	DNA	6.51					
		SOLUTION STORAGE										
		TANK INT										
S21 130201D-		DECON WASTE DECON	AS12		42.0	DNA	0.63					
		SOLUTION STORAGE										
		TANK EXT										
S21 76----	D-	DECON DEMINERALIZER	AS12		3.2	DNA	0.01					
		BUILDING TRENCH										
		FLOOR										
S21 76----	D-	DECON DEMINERALIZER	AS12		11.0	DNA	0.01					
		BUILDING TRENCH										
		WALLS										
S21 76----	D-	DECON DEMINERALIZER	AS12		17.0	DNA	0.06					
		BUILDING TANK ROOM										
S21 7408--D-		DECON REACTOR	AS12		547.2	DNA	0.15					
		COMPONENT &										
		DEFUELING EQUIP										
S21 74----	D-	DECON FUEL HANDLING	AS12		2220.	DNA	0.33					
		BUILDING WALLS										
S21 74----	D-	DECON FUEL HANDLING	AS12		16.0	DNA	0.01					

A-36

PAGE NO. 10

.DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN

.SAPS-EST UNC: DRS - PROJECT COST/EXPOSURE

M 194 B

*FAC.SYS/COMP.	COST ITEM/	.ACTIVITY.	A.START	.COMPL.	MAN.	MAN	.START	.COMPL.	MAN.	MAN		
*COD. NUMBER	ACTIVITY	.SPEC	.T.DATE	.DATE	.HOURS.	COST	.REM.	.DATE	.DATE	.HOURS.	COST	.REM.
* S21 74----	D- BUILDING FLOOR											
	DECON FUEL CANAL	AS12				957.0	DNA				0.36	
	WALLS & FLOOR, DOME											
	FIT, CRANE LOCK FIT,											
	SHROUD PIT & SUMP											
	FIT											
* S21 7557--	D- DECON RAD WASTE	AS12				6.8	DNA				0.10	
	LIQUID SAMPLE COOLER											
	SAMPLE BOX											
* S21 751103D-	DECON CHEMICAL WASTE	AS12				84.0	DNA				0.20	
	TANKS INT											
* S21 751103D-	DECON CHEMICAL WASTE	AS12				53.0	DNA				0.06	
	TANKS EXT											
* S21 7511--	D- DECON EVAPORATOR	AS12				105.0	DNA				0.08	
	CUBICLE											
* S21 0403--	D- DECON MICRON	AS12				50.0	DNA				0.03	
	FILTER CUBICLE											
* S21 751103D-	DECON RADWASTE SUMP	AS12				31.0	DNA				0.12	
* S21	D- DECON CHEMICAL WASTE	AS12				42.0	DNA				0.16	
	TANK AREA TRENCH											
* S21 0101--	D- DECON REACTOR	AS12				225.0	DNA				0.23	
	PACKAGE											
* S21 010118D-	DECON REACTOR VESSEL	AS12				50.0	DNA				1.38	
	HEAD											
* S21 010104D-	DECON REACTOR	AS12				8.5	DNA				0.03	
	SUPPORT CONE											
* S21 7003--	D- DECON REACTOR	AS12				490.0	DNA				0.18	
	CHAMBER STEEL											
* S21 70----	D- DECON REACTOR	AS12				96.0	DNA				0.23	
	CHAMBER ENCLOSURE											
	FLOOR											
* S21 751103D-	DECON SAMPLE PREP	AS12				4.0	DNA				0.02	
	ROOM SUMP REACTOR											
	SERVICE BUILDING											
* S21 7502--	D- DECON VALVE CUBICLE	AS12				4.7	DNA				NEG	
	FLOOR REACTOR PLANT											
	SERVICE BUILDING											
* S21 751103D-	DECON REACTOR PLANT	AS12				50.6	DNA				0.06	
	WATER STORGE TANK											
	INT											
* S21 04----	D- DECON PLANT WATER	AS12				126.0	DNA				0.02	
	STORAGE TANK											
	EXT											
* S21 04----	D- DECON PUMP/FILTER/	AS12				6.0	DNA				NEG	
	IX SHED FOUNDATION											
* S21 04----	D- DECON DEMINERALIZER	AS12				42.2	DNA				1.35	
	EFFLUENT TANK											
	INT											

PAGE NO. 12

.DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN

.SAPS-EST UNC: DDS - PROJECT COST/EXPOSURE M 194 B

* FAC.SYS/COMP.		COST ITEM/	ACTIVITY	A	START	COMPL	MAN	MAN	START	COMPL	MAN	MAN		
* COD. NUMBER		ACTIVITY	SPEC	T	DATE	DATE	HOURS	COST	REM	DATE	DATE	HOURS	COST	REM
=====														
* CHEMICAL WASTE														
* STORAGE TANKS														
S21	0708--D-	DECON REGENERATIVE	AS12				5.0	DNA				0.65		
* HX														
* AC BOILER CHAMBER														
S21	0607--D-	DECON NON-	AS12				5.0	DNA				0.65		
* REGENERATIVE HEAT														
* EXCHANGER AC BOILER														
* CHAMBER														
S21	0404--D-	DECON PURIFICATION	AS12				70.0	DNA				0.39		
* DEMINERALIZER AC														
* BOILER CHAMBER														
S21	70---D-	DECON AC ACCESS	AS12				409.0	DNA				2.36		
* CURICLE														
S21	0708--D-	DECON REGENERATIVE	AS12				5.0	DNA				1.20		
* HX														
* BD BOILER CHAMBER														
S21	0607--D-	DECON NON-	AS12				5.0	DNA				0.90		
* REGENERATIVE HEAT														
* EXCHANGER BD														
* BOILER CHAMBER														
S21	0404--D-	DECON PURIFICATION	AS12				70.0	DNA				0.39		
* DEMINERALIZER BD														
* BOILER CHAMBER														
S21	0104--D-	DECON PRESSURIZER	AS12				195.0	DNA				5.87		
S21	D-	DECON FLASH TANK	AS12				197.6	DNA				11.89		
S21	D-	DECON BLOWOFF TANK	AS12				210.0	DNA				7.92		
S21		SYSTEM OPERS	AS13				DNA	DNA				5.1		
* SUPPORT														
S21		OPERS PROJECT MGMT	1		840301	880706	DNA	5.68E6						
S21		STATION OPERATOR	2		840601	880101	DNA	1.19E6						
* SUPPORT														
S21		DOC MGMT	3.1.1		850102	860401	DNA	3.48E6						
S21		DOC GEN PLANNING	3.1.1A		850102	860401	DNA	NOTE 2						
S21		INITIAL HP SURVEY	3.1.1B		840402	840511	DNA	NOTE 2						
S21		HP SERVICES & SURVEY	3.1.1C		840501	880106	DNA	NOTE 2						
S21		FINAL HP SURVEY	3.1.1D		880107	880405	DNA	NOTE 2						
S21		DOC SITE MGMT &	3.1.1E		850902	890106	DNA	NOTE 2						
* SERVICES														
S21		DOC SITE INVENTORY	3.1.1F		840402	840629	DNA	NOTE 2						
S21		DOC FINAL REPORTS	3.1.1G		880406	880705	DNA	NOTE 2						
S21		DOC ACQUIRE CONTRACT-	3.1.1H		850130	861113	DNA	NOTE 2						
* ORS														
S21		DOC MOBILIZATION &	3.1.1J		840301	840531	DNA	NOTE 2						
* TRAINING														
S21		CARETAKER PERIOD	3.1.1K		840601	850902	DNA	NOTE 2						
S21		OPERS SUPPORT AND	3.1.2		850102	860603	DNA	1.72E7						
* SERVICES														

A-39

.DATE 31 DEC 84 11:44:01 RID 22 01 NOV 84 BAUMANN
 .SAPS-EST UNC: DDS - PROJECT COST/EXPOSURE

M 194 B

*FAC.SYS/COMP.		COST ITEM/	.ACTIVITY.	A.START	.COMPL	.MAN	.MAN	.START	.COMPL	.MAN	.MAN	
*COD. NUMBER	.ACTIVITY	.SPEC	.T.DATE	.DATE	.HOURS	COST	.REM	.DATE	.DATE	.HOURS	COST	.REM
* S21	DOC ENGINEERING	3.1.2A	850102	860603	DNA	NOTE 3						
S21	DOC ENGINEERING	3.1.3	850501	860225	DNA	1.15E6						
S21	DOC PROCUREMENT	3.1.3A	850501	860225	DNA	NOTE 4						
S21	PROCUREMENT	3.1.4	850918	871015	DNA	5.35E5						
S21	CER-RCV,COMPACT	3.1.4B	850918	871015	DNA	NOTE 5						
* S21	PKG,SURVEY,SHIP											
S21	SOLID WASTE MGMT	3.1.5	840301	880106	DNA	7.48E6						
S21	TRAIN FOR AND	3.1.5A	840301	860303	DNA	NOTE 6						
* S21	OPERATE SYSTEMS											
S21	OPERATE TEMP SYSTEMS	3.1.5B	860303	880106	DNA	NOTE 6						
S21	SYS OPERS SUPPORT	3.1.6			DNA	2.74E6						
S21	UTILITIES	3.1.7			DNA	5.50E5						
S21	SITE MODS & SERVICES	3.3. 2	850204	880212	DNA	3.21E6						
S21	REMOVE,MODIFY,	3.3. 2A	850204	851206	DNA	NOTE 7						
* S21	INSTALL FACILITIES											
S21	INSTALL TEMP HEAT,	3.3. 2B	850510	860303	DNA	NOTE 7						
* S21	LIGHT,POWER											
S21	BUILD TRANSPORTER	3.3. 2C	860901	961110	DNA	NOTE 7						
* S21	ROAD AND BRIDGES											
S21	BUILD BARGE DOCK/	3.3. 2D	860901	861210	DNA	NOTE 7						
* S21	DREDGE RIVER											
S21	REMOVE BARGE DOCK	3.3. 2E	870817	870908	DNA	NOTE 7						
* S21	& RESTORE AREA											
S21	FILL & GRADE SITE	3.3. 2G	871215	880212	DNA	NOTE 7						
S21	RPV,INT AND NST	3.3. 4	851031	871207	DNA	6.29E6						
S21	PREPARE RPV/NST	3.3. 4A	851031	861120	DNA	NOTE 8						
* S21	PACKAGE											
S21	PROVIDE TRANSPORTER	3.3. 4B	860117	861226	DNA	NOTE 8						
* S21	DATA & MOBILIZE											
S21	PREPARE AND TEST	3.3. 4C	861229	870729	DNA	NOTE 8						
* S21	TRANSPORTER AND											
S21	LIFT FACILITIES											
* S21	PREPARE,LIFT & LOAD	3.3. 4D	870730	870903	DNA	NOTE 8						
* S21	RPV/NST											
S21	PROVIDE BARGE DATA	3.3. 4E	860131	870715	DNA	NOTE 8						
* S21	DOCK BARGE											
S21	TOW BARGE TO PORT	3.3. 4F	870914	871023	DNA	NOTE 8						
S21	PREPARE TO RECEIVE	3.3. 4G	861114	870624	DNA	NOTE 8						
* S21	TRANSPORT & BURY											
* S21	RPV/NST											
S21	RECEIVE,LOAD,TRANS-	3.3. 4H	870918	871207	DNA	NOTE 8						
* S21	PORT,& BURY RPV/NST											
S21	GJ REMOVE PIPING &	3.3. 5	850802	880107	DNA	7.46E6						
* S21	EQUIP											
S21	GJ REMOVE PIPE/EQUIP	3.3. 5A	850802	861104	DNA	NOTE 9						
* S21	FHB AND CHAMBERS											
S21	GJ REMOVE PIPE/EQUIP	3.3. 5B	861002	880107	DNA	NOTE 9						
* S21	RADWASTE BUILD/AREA											

.FAC.SYS/COMP.		COST ITEM/	.ACTIVITY	.A.START	.COMPL	.MAN	.ESTIMATED		.ACTUAL				
.COD. NUMBER		ACTIVITY	.SPEC	.T.DATE	.DATE	.HOURS	.COST	.REM	.DATE	.DATE	.HOURS	.COST	.REM
* S21	GJ	REMOVE PIPE/EQUIP	3.3. 5C	851023	871027	DNA	NOTE 9						
* S21	GJ	MISC AREAS											
* S21	GJ	PRIMARY SYS COMP	3.3. 6	850705	860623	DNA	2.43E6						
* S21	GJ	REMOVE PRIMARY SYSTEM EQUIP	3.3. 6A	850705	860623	DNA	NOTE 10						
* S21	GJ	PREP STEAM GEN	3.3. 6B	860131	860603	DNA	NOTE 10						
* S21	GJ	FOR REMOVAL POWER AND CONTROL SYS	3.3. 7	850830	871230	DNA	7.11E5						
* S21	GJ	REMOVE ELEC EQUIP FHB & CHAMBERS	3.3. 7A	850830	860918	DNA	NOTE 11						
* S21	GJ	REMOVE ELEC EQUIP RADWASTE BUILD/AREA	3.3. 7B	861127	871230	DNA	NOTE 11						
* S21	GJ	REMOVE ELEC EQUIP MISC AREAS	3.3. 7C	851031	871021	DNA	NOTE 11						
* S21		STRUCTURE REMOVAL	3.3. 8	851011	871215	DNA	6.93E6						
* S21		REMOVE CONTAMINATED CONCRETE-FHB & CHAMBER	3.3. 8A	851011	860916	DNA	NOTE 12						
* S21		REMOVE CONTAMINATED CONCRETE-RADWASTE BUILDING/AREA	3.3. 8B	870106	871015	DNA	NOTE 12						
* S21		REMOVE STRUCTURES TO ACCESS LIFT AREA	3.3. 8C	851227	870630	DNA	NOTE 12						
* S21		REMOVE BALLANCE FHB & CHAMBER	3.3. 8D	870803	871208	DNA	NOTE 12						
* S21		REMOVE STRUCTURE CER & RADWASTE BUILDING/AREA	3.3. 8E	861125	871215	DNA	NOTE 12						
* S21		REMOVE STRUCTURES MISC AREAS	3.3. 8F	860226	871126	DNA	NOTE 12						
* S21		CONTAINMENT CHAMBERS	3.3. 9	851206	871113	DNA	1.76E6						
* S21		PREP REMOVE STEAM GENERATORS	3.3. 9A	860915	861121	DNA	NOTE 13						
* S21		REMOVE CHAMBERS FOR AREA ACCESS	3.3. 9B	851206	870387	DNA	NOTE 13						
* S21		REMOVE REACTOR CHAMBER-DEMOLITIZE	3.3. 9C	871009	871113	DNA	NOTE 13						
* S21		LIQUID WASTE MGMT	3.3.10	850907	871228	DNA	2.35E6						
* S21		REMOVE EXISTING SPENT RESINS	3.3.10A	860403	861230	DNA	NOTE 14						
* S21		PROCESS WATER W/ EXIST EVAP SYS	3.3.10B	850907	870410	DNA	NOTE 14						
* S21		PROCESS REMAINING WATER W/ NEW SYSTEM	3.3.10C	860930	871228	DNA	NOTE 14						
* S21		PROCESS & SOLIDIFY RADWASTE	3.3.10D	851111	870508	DNA	NOTE 14						
* S21		DECON	3.3.12	850705	870907	DNA	2.52E6						

PAGE NO. 1

.DATE 13 NOV 84 13:38:26 RID 32 17 NOV 84 BATTMAN

N 192 G

.SAPS-EST UNC: DDS - DOSE RATE

*FAC. MAP .ELEV. MAP .SYS. COOP. .D.FH. 100CM**0 .MENSUF.

*COD. REFERENCE . BUILDING . FEET . COORD. NUMBER . TYP . LOWER . UPPER . LOWER . UPPER . DATE . COMMENT

*COD.	REFERENCE	BUILDING	FEET	COORD.	NUMBER	TYP	LOWER	UPPER	LOWER	UPPER	DATE	COMMENT
S21		DECON-ROOM			74	----			1.333	2270		801011 SE FLOOR AREA
S21		DECON-ROOM			74	----				999		801011 DRAIN SUMP
S21 FIG 1					75	----	GEN		0.2			801011 MECHANICAL EQUIPMENT ROOM 1E
S21 FIG 1							GEN		1.0			801011 SAMPLE PREP ROOM
S21 FIG 1					74	----	GEN		0.2			801011 DECONTAMINATION ROOM
S21 FIG 1					74	----	GEN		0.2			801011 DECONTAMINATION ROOM SUMP
S21 FIG 1					74	----	GEN		5.0			801011 DECONTAMINATION ROOM SUMP
S21 FIG 1					77	----	GEN		1.0			801011 REACTOR SERVICE BUILDING
S21 FIG 1					1 7553	----	GEN		0.2			801011 AIR TREATMENT ROOM
S21 FIG 1					1 78	----	GFN		0.2			801011 DEMINERALIZER BUILDING
S21 FIG 1		AUXILIARY CHAMBER			2 75	----				999		801011 FLOOR
*S21												
S21 FIG 1					2 75	----	GEN		1.0			801011 AUXILIARY CHAMBER
S21 FIG 1					2 75	----	GEN		3.0			801011 AUXILIARY CHAMBER ENCLOSURE
S21 FIG 1					2 75	----	GEN		5.0			801011 AUXILIARY CHAMBER ENCLOSURE PUMPS
S21 FIG 1					2 75	----	GEN		5.0			801011 AUXILIARY CHAMBER ENCLOSURE PUMPS
S21 FIG 1					2 75	----	CON		25.0			801011 AUXILIARY CHAMBER ENCLOSURE PUMPS
S21 FIG 1					2 75	----	CON		25.0			801011 AUXILIARY CHAMBER ENCLOSURE PUMPS
S21 FIG 1		BD BOILER CHAMBER			3 04	----			4.400	555000		801011 PURIFICATION CURICLE
*S21									(AVG)			
S21 FIG 1					3 0102	----	GEN		3.0			801011 BOILER CHAMBER ENCLOSURE B/D
S21 FIG 1					3 0102	----	GEN		1.0			801011 BOILER CHAMBER B/D
S21 FIG 1					4 75	----	GEN		0.3	1110		801011 AUXILIARY EQUIPMENT ROOM 1A
S21 FIG 1					7 74	----	GEN		0.0			801011 FUEL HANDLING BUILDING
S21 FIG 1					7 74	----	GFN		0.4			801011 FUEL HANDLING BUILDING CANAL WATER PUMPS
S21 FIG 1					7 74	----	CON		10.0			801011 FUEL HANDLING BUILDING CANAL WATER PUMPS
S21 FIG 1		AC BOILER CHAMBER			9 70	----			1.110	44400		801011
*S21												
S21 FIG 1		C BOILER CHAMBER			9 70	----				1332		801011 CENTER FLOOR
*S21												
S21 FIG 1					9 0102	----	GEN		1.0			801011 BOILER CHAMBER A/C
S21 FIG 1					9 0102	----	GEN		3.0			801011 BOILER CHAMBER ENCLOSURE A/C
S21 FIG 1					10		GEN		0.1			801011 AUXILIARY EQUIPMENT ROOM 1B
S21 FIG 1					10 0503	----	GEN		2.0			801011 AUXILIARY EQUIPMENT ROOM 1B CANAL WATER DEMINERALIZERS
*S21												
S21 FIG 1					10 0503	----	CON		10.0			801011 AUXILIARY EQUIPMENT ROOM 1B CANAL WATER DEMINERALIZERS
*S21												
S21 FIG 1					11 75	----	GEN		0.2			801011 MECHANICAL EQUIPMENT ROOM 1A
S21 FIG 1		RWP YARD			15 16	----				266400		801011
S21 FIG 1		RADWASTE PROCESSING BUILDING			17 14	----				2220		801011
*S21												
S21 FIG 1					17 14	----	GEN		0.3			801011 RADIOACTIVE WASTE PROCESSING BUILDING
S21 FIG 1					17		GEN		0.8			801011 RADIOACTIVE BED FILTERS BUILDING
S21 FIG 1					17		CON		5.0			801011 RADIOACTIVE BED FILTERS
S21 FIG 1					17		GEN		1.5			801011 RADIOACTIVE CHEMICAL WASTE TANKS
S21 FIG 1					17 16	----	CON		3.0			801011 RADIOACTIVE CHEMICAL WASTE TANKS
S21 FIG 1					17 1603	----	GEN		1.0			801011 RADIOACTIVE EVAPORATOR
S21 FIG 1					17 1603	----	CON		5.0			801011 RADIOACTIVE EVAPORATOR

A-43

A-44




FIGURE 1 - GENERAL PLAN VIEW OF SHIPPINGPORT FOR LWBR OPERATION SHOWING DESIGN BASIS FLOOD LEVEL CONTOUR

PAGE NO. 2

.DATE 13 NOV 84 13:38:26 RID 32 13 NOV 84 BAHMANN

.SAPS-EST UNC: DDS - DOSE RATE M 192 G

#FAC. MAP .ELEV. MAP .SYS/COMP. .<-- MR/HR -->.DFM/100CM**2 .MEASUR.

#COD.REFERENCE . BUILDING .FEET .COORD. NUMBER .TYP. LOWER .UPPER .LOWER .UPPER . DATE .

COMMENT

#COD	REFERENCE	BUILDING	FEET	COORD.	NUMBER	TYP.	LOWER	UPPER	LOWER	UPPER	DATE	COMMENT
S21	FIG 1				17 16	----	GEN		8.0			801011 RADIOACTIVE LIQUID WASTE COOLER
S21	FIG 1				17 16	----	CON		10.0			801011 RADIOACTIVE LIQUID WASTE COOLER
S21	FIG 1				17 1606	----	GEN	0.3	8.0			801011 RADIOACTIVE CIRC. PUMPS
S21	FIG 1				17 1606	----	CON	5.0	50.0			801011 RADIOACTIVE CIRC. PUMPS
S21	FIG 1				35 010121	--	GEN		22.0			801011 REACTOR CHAMBER AREA
S21	FIG 1				35 010121	--	GEN		2.0			801011 REACTOR CHAMBER ENCLOSURE AREA
S21	FIG 2	REACTOR			010115	--	CON		75.0			801011 NEUTRON SHIELD TANK SURFACE
S21	FIG 2	REACTOR			010115	--	CON		75.0			801011 NEUTRON SHIELD TANK SURFACE
S21	FIG 2	REACTOR			010115	--	CON		30.0			801011 NEUTRON SHIELD TANK SURFACE
S21	FIG 2	REACTOR			010115	--	CON		25.0			801011 NEUTRON SHIELD TANK SURFACE
S21	FIG 2	REACTOR			010115	--	CON		15.0			801011 NEUTRON SHIELD TANK SURFACE
S21	FIG 2	REACTOR			010209	--	CON		50.0			801011 REACTOR COOLANT A LOOP OUTBOARD HOT LEG
#S21												STOP VALVE
S21	FIG 2	REACTOR			010209	--	CON		45.0			801011 REACTOR COOLANT A LOOP HOT LEG
S21	FIG 2	REACTOR			010209	--	CON		30.0			801011 REACTOR COOLANT A LOOP HOT LEG
S21	FIG 2	REACTOR			010209	--	CON		45.0			801011 REACTOR COOLANT A LOOP HOT LEG
S21	FIG 2	REACTOR			010209	--	CON		78.0			801011 REACTOR COOLANT A LOOP BOTTOM OF MANUAL
#S21												STOP VALVE
S21	FIG 2	REACTOR			010210	--	CON		65.0			801011 REACTOR COOLANT A LOOP COLD LEG
S21	FIG 2	REACTOR			010210	--	CON		32.0			801011 REACTOR COOLANT A LOOP
S21	FIG 2	REACTOR			010210	--	CON		50.0			801011 REACTOR COOLANT A LOOP TOP OF COLD LEG ELBOW
S21	FIG 2	REACTOR			010210	--	CON		150.0			801011 REACTOR COOLANT A LOOP COLD LEG
S21	FIG 2	REACTOR			010210	--	CON		100.0			801011 REACTOR COOLANT A LOOP COLD LEG
S21	FIG 2	REACTOR			010210	--	CON		20.0			801011 REACTOR COOLANT A LOOP COLD LEG
S21	FIG 3	REACTOR			010209	--	CON		90.0			801011 REACTOR COOLANT B LOOP ON HOT LEG
S21	FIG 3	REACTOR			010209	--	CON		50.0			801011 LOOP B HOT LEG STOP VALVE
S21	FIG 3	REACTOR			010209	--	CON		50.0			801011 LOOP B HOT LEG
S21	FIG 3	REACTOR			010209	--	CON		35.0			801011 LOOP B HOT LEG
S21	FIG 3	REACTOR			010209	--	CON		27.0			801011 LOOP B CHECK VALVE
S21	FIG 3	REACTOR			010210	--	CON		160.0			801011 LOOP B COLD LEG
S21	FIG 3	REACTOR			010210	--	CON		150.0			801011 LOOP B COLD LEG
S21	FIG 3	REACTOR			010210	--	CON		150.0			801011 LOOP B TOP OF COLD LEG ELBOW
S21	FIG 3	REACTOR			010210	--	CON		100.0			801011 LOOP B COLD LEG
S21	FIG 3	REACTOR			010210	--	CON		100.0			801011 LOOP B COLD LEG
S21	FIG 3	REACTOR			010210	--	CON		75.0			801011 LOOP B COLD LEG

S21
S21
S21
S21

#S21 THIS REPORT IS UNDER DEVELOPMENT AND SHOULD BE TREATED AS DRAFT INFORMATION

A-45




FIGURE 2 - REACTOR COOLANT SYSTEM (1A HOOP)




FIGURE 3 - REACTOR COOLANT SYSTEM (1B LOOP)

PAGE NO. 1

.DATE 08 NOV 84 14:38:09 RID 29 MAR 84 BATHMAN

.SAPS-EST UNC: DDS - ALARA REFER

* FAC.SYS/COMP:

* CDD. NUMBER .

. DATE . ALARA COST ITEM . COST \$. SAVINGS \$. HR . MR/HR . FCT.

ALARA EFFORT DESCRIPTION

*
*
*
*
*
*
*

ONE PIECE REMOVAL \$ -0.006 116
SHIPMENT OF PRESSURE

REMOVAL OF PRESSURE VESSEL IN ONE PIECE VS
SEGMENTING OF VESSEL. 1200.000 IS SAVED IN THE
HANDLINE OPERATION. THE SAVING IS SHOWN BY
BY 11 MONTHS. A SAVING OF \$45000 A YEAR
IS REALIZED BECAUSE CERTAIN TIME DEPENDENT
COSTS WOULD NO LONGER OCCUR. 100 MAN-HRS
OCCUPATIONAL EXPOSURE AND 16 MAN-EEH
EXPOSURE WOULD BE SAVED. 67 DOLLAR
SAVINGS HAS BEEN ATTACHED TO THE MAN-EEH

* THIS REPORT IS UNDER DEVELOPMENT AND SHOULD BE TREATED AS DRAFT INFORMATION *

A-48

PAGE NO. 2

.DATE 17 DEC 84 09:59:47 RID 22 08 NOV 84 BAUHANN
.SAPS-EST UNC: DDS - SHIPMENT REPORT

M 194 C

*FAC.	SHIP	SHIP	LEN	<----- MR/HR ----->	RADIONUCLIDE	ACTIVITY	WASTE	Y. PHYS	CHEMICAL	SHIP	VOLUME	WEIGHT	DOT	<--- WASTE --->	
*COD.	DATE	NUM	MILES	CONTACT	6 FEET	CAB	NAME	CURIES	SPFC NO	DESCRIPTION	P. FORM	FORM	CLASS	FT**3	POUNDS
*S21		13		117.9			HYDRAULIC			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		14		117.9			HYDRAULIC			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		15		117.9			HYDRAULIC			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		16		117.9			HYDRAULIC			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		17		48.8			MANUAL			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		18		48.8			MANUAL			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		19		48.8			MANUAL			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		20		48.8			MANUAL			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		21		48.8			MANUAL			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		22		48.8			MANUAL			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		23		48.8			MANUAL			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								
*S21		24		48.8			MANUAL			SOLID	SS		99	7860	
*S21							STOP								
*S21							VALVES								
*S21							(BOXED)								

A-50

PAGE NO. 3
 .DATE 17 DEC 84 09:59:47 RID 22 08 NOV 84 BAUMANN
 .SAPS-EST UNC: DDS - SHIPMENT REPORT

M 194 C

#FAC.	SHIP	SHIP	LEN	MR/HR	RADIONUCLIDE	ACTIVITY	WASTE	Y. PHYS	CHEMICAL	SHIP	VOLUME	WEIGHT			
#COD.	DATE	NUM	MILES	CONTACT	FEET	CAB	NAME	CURIES	SPEC NO	DESCRIPTION	P. FORM	FORM	CLASS	FT**3	POUNDS
*S21		25	48.8				CHECK			SOLID	SS		99	5740	
*S21							VALVES								
*S21							(BOXED)								
*S21		26	48.8				CHECK			SOLID	SS		99	5740	
*S21							VALVES								
*S21							(BOXED)								
*S21		27	48.8				CHECK			SOLID	SS		99	5740	
*S21							VALVES								
*S21							(BOXED)								
*S21		28	48.8				CHECK			SOLID	SS		99	5740	
*S21							VALVES								
*S21							(BOXED)								
*S21		29	117.9			0409	REACTOR			SOLID	SS		99	7620	
*S21							COOLANT								
*S21							PIPE								
*S21							(BOXED)								
*S21		30	117.9			0409	REACTOR			SOLID	SS		99	7620	
*S21							COOLANT								
*S21							PIPE								
*S21							(BOXED)								
*S21		31	117.9			0409	REACTOR			SOLID	SS		99	7620	
*S21							COOLANT								
*S21							PIPE								
*S21							(BOXED)								
*S21		32	117.9			0409	REACTOR			SOLID	SS		99	7620	
*S21							COOLANT								
*S21							PIPE								
*S21							(BOXED)								
*S21		33	117.9			0409	REACTOR			SOLID	SS		99	7620	
*S21							COOLANT								
*S21							PIPE								
*S21							(BOXED)								
*S21		34	117.9			0409	REACTOR			SOLID	SS		99	7620	
*S21							COOLANT								
*S21							PIPE								
*S21							(BOXED)								
*S21		35	117.9			0409	REACTOR			SOLID	SS		99	7620	
*S21							COOLANT								
*S21							PIPE								
*S21							(BOXED)								
*S21		36	117.9			0409	REACTOR			SOLID	SS		99	7620	
*S21							COOLANT								
*S21							PIPE								
*S21							(BOXED)								
*S21		37	117.9			0409	REACTOR			SOLID	SS		99	7620	
*S21							COOLANT								
*S21							PIPE								
*S21							(BOXED)								

A-51

PAGE NO. 4

.DATE 17 DEC 84 09:59:47 RID 22 08 NOV 84 BAUMANN

.SAPS-EST UNC: DDS - SHIPMENT REPORT

M 194 C

#S21	S21	SHIP	SHIP	LEN	MR/HR	RADIONUCLIDE	ACTIVITY	WASTE	Y. PHYS	CHEMICAL	SHIP	VOLUME	WEIGHT		
#COD.	DATE	NUM	MILES	CONTC	6 FEET	CAB	NAME	CURIES	SPEC NO	DESCRIPTION	P. FORM	FORM	CLASS	FT**3	POUNDS
S21	38		117.9					0409		REACTOR	SOLID	SS		99	7620
#S21										COOLANT					
#S21										PIPE					
#S21										(BOXED)					
S21	39		117.9					0409		REACTOR	SOLID	SS		99	7620
#S21										COOLANT					
#S21										PIPE					
#S21										(BOXED)					
S21	40		117.9					0409		REACTOR	SOLID	SS		99	7620
#S21										COOLANT					
#S21										PIPE					
#S21										(BOXED)					
S21	41		117.9					0409		REACTOR	SOLID	SS		99	7620
#S21										COOLANT					
#S21										PIPE					
#S21										(BOXED)					
S21	42		117.9					0409		REACTOR	SOLID	SS		99	7620
#S21										COOLANT					
#S21										PIPE					
#S21										(BOXED)					
S21	43		117.9					0409		REACTOR	SOLID	SS		99	7620
#S21										COOLANT					
#S21										PIPE					
#S21										(BOXED)					
S21	44		5.0					0104--W-		PRESSUR-	SOLID	CS/SS	LSA	882	76900
#S21										IZER (ON			AFTER		
#S21										SKID)			DECON		
S21	45		4.0							BLOW-OFF	SOLID	CS	LSA	1620	76900
#S21										TANK			AFTER		
#S21										(ON SKID)			DECON		
S21	46		0.4							FLASH TANK	SOLID	CS	LSA	1010	31800
#S21										(ON SKID)			AFTER		
#S21													DECON		
S21	47		57.0					04----W-		REGEN	SOLID	CS		80	6470
#S21										HEAT					
#S21										EXCHANGER					
#S21										(BOXED)					
S21	48		57.0					04----W-		NON-REGEN	SOLID			80	6470
#S21										HEAT					
#S21										EXCHANGER					
S21	49		30.0					0404--W-		PURIFICA-	SOLID			99	8730
#S21										TION LOOP					
#S21										DEMIN					
#S21										(BOXED)					
S21	50		30.0					0404--W-		PURIFICA-	SOLID			99	8730
#S21										TION LOOP					
#S21										DEMIN					
#S21										(BOXED)					

A-52

PAGE NO. 5

.DATE 17 DEC 84 09:59:47 RID 22 08 NOV 84 BAUMANN

.SAPS-EST UNC: DDS - SHIPMENT RLPOR

M 194 C

. DOT .<--- WASTE--->.

#FAC.	SHIP	SHIP	LEN	<-----	MR/HR	<----->	RADIONUCLIDE	ACTIVITY	WASTE	.Y.	PHYS	CHEMICAL	SHIP	VOLUME	WEIGHT	
#COD.	DATE	NUM	MILES	CONTC	6 FEET	CAB	NAME	CURIES	SPEC NO	DESCRIPTION	P.	FORM	FORM	CLASS	FT#3	POUNDS

S21															0	0
S21	51		1.0					1.0E4	0101--W-	REACTOR		SOLID	CS/SS	LSA	10200	1640000
S21										VESSEL,						
S21										CORE						
S21										SUPPORT						
S21										STRUCTURE						
S21										& NEUTRON						
S21										SHIELD						
S21										TANK						
S21	52							2.51		EVAPORATED		SOLID	30 WT%		1010	
S21										BOTTOMS			POTASSIUM			
S21										(134			TETRA-			
S21										55-GAL.			BORATE			
S21													TETRAHY-			
S21													DRAE			
S21													UNKNOWN			
S21	53							4.0E-3		DRUMS)						750
S21										SPENT						
S21										FILTER						
S21										CARTRIDGES						
S21										(100						
S21										55-GAL.						
S21										DRUMS)						
S21	54							6.0E-3		TANK		SOLID-	UNKNOWN			188
S21										SLUDGE		IFIED				
S21										(25						
S21										55-GAL.						
S21										DRUMS)						
S21	55							TRACE		CONCRETE		SOLID-				188
S21										DUST &		IFIED				
S21										WATER						
S21										(25						
S21										55-GAL.						
S21										DRUMS)						
S21	56							DNA		CONCRETE		SOLID				44
S21										CONTAMI-						
S21										NATED						
S21										CONCRETE						
S21										(40 BOXES)						
S21	57							DNA		PIPE &		SOLID			25700	1250000
S21										EQUIPMENT						
S21										(285						
S21										CONTAINERS)						
S21	58							0409		REACTOR		SOLID				810
S21										COOLANT &						
S21										MISC.						
S21										PIPING						
S21										(9 CON-						

A-53

PAGE NO. 6
 .DATE 17 DEC 84 09:59:47 RID 22 08 NOV 84 BAUMANN
 .SAPS-EST UNC: DDS - SHIPMENT REPORT

M 194 C

*FAC.	SHIP	SHIP	LEN	MR/HR	RADIONUCLIDE	ACTIVITY	WASTE	Y.	PHYS	CHEMICAL	SHIP	VOLUME	WEIGHT			
*COD.	DATE	NUM	MILES	CONTCT.	6 FEET	CAB	NAME	CURIES	SPEC NO	DESCRIPTION	P.	FORM	FORM	CLASS.	FI##3	POUNDS
*S21																
S21		59					TAINERS)									
*S21							PIPE &			SOLID			8600			
*S21							EQUIPMENT									
*S21							(95 CON-									
S21		60					TAINERS)									
*S21							REACTOR			SOLID			540			
*S21							COOLANT &									
*S21							MISC. PIPE									
*S21							(6 CON-									
S21		61					TAINERS)									
*S21							CONDUIT			SOLID			90			
*S21							CABLE									
S21		62					EQUIPMENT									
*S21							CONDUIT			SOLID			90			
*S21							CABLE									
S21		63					EQUIPMENT									
*S21							ASBESTOS	0101--W-		SOLID			90			
S21		64					RPV									
*S21							ASBESTOS			SOLID			360			
*S21							FROM									
*S21							PIPING									
*S21							REMOVAL									
*S21							(4 CON-									
S21		65					TAINERS)									
*S21							ASBESTOS			SOLID			90			
*S21							ON PRIMARY									
*S21							SYSTEM									
*S21							COMPONENTS									
S21		66					NON COM-			SOLID			375			
*S21							PRESSIBLE									
*S21							TRASH (50									
S21		67					DRUMS)									
*S21							BAGGED			SOLID			450			
*S21							SPENT HEPA									
*S21							FILTER (5									
S21		68					CONTAINERS)									
*S21							COMPRESS-			SOLID			1500			
*S21							ABLE WASTE									
*S21							(200 55									
S21		69					GAL.									
*S21							DRUMS)									
S21							DEFUELING	7408--W-		SOLID	SS&CS		1800			
*S21							TOOLS (20									
*S21							CON-									
S21		70					TAINERS)									
*S21							SPARE RC	0103--W-		SOLID	SS		790			
S21		71					PUMPS									
*S21							CONCRETE			SOLID			23			

A-54

APPENDIX B

STATUS REPORT TMI-2

	<u>Page</u>
● Waste Shipment Report - Radioactive Waste	B-3
● Waste Shipment Report - Laundry	B-11
● Activity Report - Auxiliary and Fuel Handling Building Decontamination	B-16

APPENDIX B

STATUS REPORT - TMI Unit-2 Data Collection and Analysis

Collection and analysis of data for the TMI Unit-2 recovery program was initiated in April 1983 and has continued since that time. Most activities are on-going and will continue for several years. As activities are completed reports covering these activities will be issued. Currently data for seven identified activities are being analyzed and entered into the decommissioning data system (DDS).

A Summary Report for the Three Mile Island Unit-2 (TMI-2) Polar Crane Recovery was published as NUREG/CR-3884 in August 1984. Other activity reports covering the auxiliary and fuel handling building decontamination, reactor disassembly and defueling, reactor building decontamination, reactor coolant system and systems decontamination, radioactive liquid waste, radioactive solid waste shipments, and plant stability and safety are being prepared.

Included in this Appendix are reports covering radioactive solid waste shipments (current through FY 1984) and the Auxiliary and Fuel Handling Building Decontamination. These activities are on-going and reports will be updated as data become available.

PNO. 2

.DATE 06 NOV 84 08:21:23 RID 31 11 OCT 84 DOERDE

.THI-2 UNC: DDS - WASTE SHIPMENT REPORT - RADIOACTIVE WASTE F 286 C

* .SHPMT .SYS/COMP.DISPOSAL.<----- MR/HR ----->. RADIO NUCLIDE *

* DATE .NUMBER. NO . SITE .CNTCT . & FT . CAB . NAME . CURIFS . WASTE DESCRIPTION .CNTRS.TYP.FORM. S/CLS.CUB FT. LBS .

-----,-----,-----,-----,-----,-----,-----,-----,-----,-----,-----,-----,-----,-----,-----,-----

*5.NEG- NEGLIGIBLE (USUALLY LESS THAN ONE MILLICURIE)

*6.DNA- DATA NOT AVAILABLE

*
*
*

NOTE 2

NOTE 5 NOTE 1

NOTE 5

NOTE4

NOTE3

790409	79034	RICHL	0.10	<0.10	DNA	13.00	SOLIDIFIED WASTE	DNA	C	SOL	LSA	DNA	DNA
790409	79035	RICHL	0.30	<0.10	DNA	13.00	SOLIDIFIED WASTE	DNA	C	SOL	LSA	DNA	DNA
790419	79036	RICHL	1.30	0.60	DNA	6.70	SOLIDIFIED WASTE	DNA	C	SOL	LSA	DNA	DNA
790807	79085	RICHL	30.00	1.50	0.50	3.40	NON-COMPACTED TRASH	157D	C	SOL	LSA	1176.0	35500
790820	79095	RICHL	30.00	1.50	0.05	1.40	NON-COMPACTED TRASH	156D	C	SOL	LSA	1170.0	35590
790824	79098	RICHL	10.00	4.00	0.10	3.30	NON-COMPACTED TRASH	156D	C	SOL	LSA	1170.0	35500
790827	79101	RICHL	28.00	1.50	0.25	2.20	NON-COMPACTED TRASH	157D	C	SOL	LSA	1177.0	35504
790828	79103	RICHL	30.00	4.00	0.70	10.40	NON-COMPACTED TRASH	116D	C	SOL	LSA	870.0	28916
* 79103								3B				256.0	
790830	79108	RICHL	13.50	1.30	0.25	0.20	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	15000
790831	79111	RICHL	25.00	3.00	0.70	0.20	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	15000
790904	79112	RICHL	40.00	2.00	0.40	0.60	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	15000
790907	79117	RICHL	15.00	2.00	0.20	0.30	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	14350
791001	79125	RICHL	50.00	1.00	0.30	0.20	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	13525
791002	79127	RICHL	22.00	3.00	0.10	0.30	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	14550
791129	79149	RICHL	70.00	1.00	0.20	0.40	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	15875
791203	79150	RICHL	25.00	2.00	0.20	0.30	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	12625
791204	79152	RICHL	4.00	1.20	0.10	1.00	NON-COMPACTED TRASH	154D	C	SOL	LSA	1155.0	40885
791207	79153	RICHL	3.00	<1.00	<1.00	0.20	NON-COMPACTED TRASH	144D	C	SOL	LSA	1080.0	28800
791206	79157	RICHL	8.00	1.30	0.30	0.10	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	13550
791207	79161	RICHL	160.00	7.00	0.20	0.50	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	14490
791210	79163	RICHL	4.00	0.60	0.10	1.30	NON-COMPACTED TRASH	153D	C	SOL	LSA	1147.5	39919
791211	79165	RICHL	40.00	7.00	0.10	0.20	NON-COMPACTED TRASH	10B	C	SOL	LSA	1240.0	13925
800108	80002	RICHL	140.00	8.00	0.30	3.10	COMPACTED TRASH	95D	C	SOL	LSA	712.5	DNA
800123	80003	RICHL	70.00	8.00	1.80	2.60	COMPACTED TRASH	100D	C	SOL	LSA	750.0	38136
800206	80011	RICHL	100.00	4.00	0.70	1.80	COMPACTED TRASH	185D	C	SOL	LSA	1379.0	29862
800313	80016	RICHL	6.00	4.00	0.20	1.70	RESIN LINER	1C	C	SOL	LSA	155.8	7500
800402	80029	RICHL	3.00	0.20	0.10	3.20	RESIN LINER	1C	C	SOL	LSA	155.8	7500
800416	80031	RICHL	15.00	0.80	0.12	4.60	RESIN LINER D-12	1C	C	SOL	LSA	155.8	7500
800418	80033	RICHL	0.90	0.08	0.06	1.00	RESIN LINER D-7	1C	C	SOL	LSA	155.8	7500
800606	80039	RICHL	175.00	7.50	0.60	5.60	SOLIDIFIED WASTE	128D	C	SOL	LSA	960.0	42298
800630	80040	RICHL	75.00	6.00	0.50	1.40	NON-COMPACTED TRASH	199D	C	SOL	LSA	1494.0	17000
800605	80049	RICHL	55.00	2.50	0.25	8.50	RESIN LINER P-12	1C	C	SOL	LSA	155.8	7500
800625	80060	RICHL	2.50	0.15	0.10	0.60	RESIN LINER D-20	1C	C	SOL	LSA	155.8	7500
800627	80061	RICHL	175.00	8.00	1.20	3.40	RESIN LINER D-11	1C	C	SOL	LSA	155.8	7500
800707	80063	RICHL	1.20	<0.10	<0.10	3.20	RESIN LINER D-10	1C	C	SOL	LSA	155.8	7500
800709	80067	RICHL	0.60	0.10	0.10	4.10	RESIN LINER D-13	1C	C	SOL	LSA	155.8	7500
800709	80068	RICHL	15.00	0.70	<0.10	1.20	RESIN LINER D-15	1C	C	SOL	LSA	155.8	7500
800711	80070	RICHL	13.00	1.40	0.10	2.80	RESIN LINER P-9	1C	C	SOL	LSA	155.8	7500

B-4

PNO. 3
 .DATE 06 NOV 84 08:21:23 RID 31 11 OCT 84 DOERGE
 .TMI-2 UNC: DDS - WASTE SHIPMENT REPORT - RADIOACTIVE WASTE M 286 C

* DATE	* NUMBER	* NO	* SITE	* CNTCT	* 6 FT	* CAB	* NAME	* CURIES	* WASTE DESCRIPTION	* CNTRS	* TYP	* FORM	* S/CLS	* VOL	* WGT	
													* WAST	* DOT	* VOLUME	* WGT
													* .	* .	* .	* .
800707	80071		RICHL	15.00	0.90	<0.10		2.40	RESIN LINER D-18	1C	C	SOL LSA		155.8	7500	
800721	80079		RICHL	3.00	0.20	<0.05		4.70	RESIN LINER D-9	1C	C	SOL LSA		155.8	7500	
800722	80080		RICHL	105.00	2.00	0.20		1.70	COMP & NON-COMP TRASH	10B	C	SOL LSA		37.5	37285	
	80080									131B				982.5		
800722	80081		RICHL	68.00	1.90	0.20		1.70	COMP & NON-COMP TRASH	10B	C	SOL LSA		232.0	37785	
	80081									136D				986.0		
800805	80084		RICHL	18.00	2.00	0.25		2.50	RESIN LINER D-19	1C	C	SOL LSA		155.8	7500	
800801	80085		RICHL	3.00	0.60	0.05		2.20	RESIN LINER D-14	1C	C	SOL LSA		155.8	7500	
800731	80086		RICHL	30.00	1.30	0.10		3.60	RESIN LINER D-17	1C	C	SOL LSA		155.8	7500	
800807	80093		RICHL	1.60	0.12	<0.10		5.60	RESIN LINER P-10	1C	C	SOL LSA		155.8	7500	
800903	80098		RICHL	11.00	1.00	0.10		4.80	RESIN LINER D-1	1C	C	SOL LSA		155.8	7500	
800902	80099		RICHL	0.50	0.10	0.10		7.80	RESIN LINER D-4	1C	C	SOL LSA		155.8	7500	
800905	80104		RICHL	14.00	1.30	0.15		0.20	NON-COMPACTED TRASH	10B	C	SOL LSA		1239.0	22400	
	80104									34D				255.0		
800915	80111		RICHL	<0.05	<0.05	<0.05		0.00	WATER POLISHING RESIN	104D	C	SOL LSA		780.0	12600	
800924	80112		RICHL	60.00	60.00	0.20		1.50	NON-COMPACTED TRASH	10B	C	SOL LSA		1239.0	DNA	
	80112									34D				255.0		
800918	80113		RICHL	13.00	0.70	0.20		3.60	RESIN LINER D-6	1C	C	SOL LSA		155.8	7500	
800929	80116		RICHL	60.00	8.00	0.60		13.30	RADIAC AND COMP TRASH	75D	C	SOL LSA		560.1	17309	
801002	80121		RICHL	0.10	0.10	0.10		0.00	WATER POLISHING RESIN	55D	C	SOL LSA		624.0	36250	
801003	80123		RICHL	14.00	0.80	0.20		5.70	RESIN LINER D-5	1C	C	SOL LSA		155.8	7500	
801016	80127		RICHL	83.00	2.50	0.50		0.50	COMP & NON-COMP TRASH	5B	C	SOL LSA		625.0	39100	
	80127									70D				525.0		
801014	80128		RICHL	70.00	3.00	1.30		0.60	COMP & NON-COMP TRASH	6B	C	SOL LSA		745.5	35039	
	80128									65D				487.5		
801015	80129		RICHL	22.00	5.00	1.30		1.20	COMP & NON-COMP TRASH	10B	C	SOL LSA		1240.0	26252	
	80129									20D				146.0		
801017	80132		RICHL	120.00	1.40	0.50		0.20	NON-COMPACTED TRASH	152D	C	SOL LSA		1140.0	26500	
801020	80133		RICHL	<0.05	<0.05	<0.05		0.00	WATER POLISHING RESIN	55D	C	SOL LSA		624.0	33650	
801120	80137		RICHL	9.00	0.80	0.50		0.30	NON-COMPACTED TRASH	24B	C	SOL LSA		2299.2	53000	
801103	80138		RICHL	0.45	0.07	<0.05		0.00	RESINS	71D	C	SOL LSA		811.0	31500	
801219	80153		RICHL	13.00	2.50	0.10		1.00	RESINS & COMP TRASH	9B	C	SOL LSA		1129.9	DNA	
	80153									25D				187.5		
810220	81017		RICHL	5.50	1.30	0.10		0.60	MISC TRASH	92D	C	SOL LSA		690.0	32939	
	81017									8B				766.4		
810326	81033		RICHL	50.00	7.00	0.60		6.60	MISC TRASH	65D	C	SOL LSA		487.5	35230	
	81033									10B				974.0		
810409	81039		RICHL	35.00	4.00	1.00		2.30	MISC TRASH	38D	C	SOL LSA		285.0	16456	
	81039									4B				467.2		
810423	81043		RICHL	0.70	0.15	<0.10		3.64	EPICOR DF-11	1C	C	SOL LSA		170.0	2650	
	81043		RICHL					1.34	EPICOR DF-13	1C	C	SOL LSA		170.0	2650	
810428	81046		RICHL	7.00	0.70	<0.20		3.20	EPICOR DF-9	1C	C	SOL LSA		170.0	2650	
810429	81047		RICHL	<0.10	<0.10	<0.10		0.60	EPICOR DF-7	1C	C	SOL LSA		170.0	2650	
810512	81051		RICHL	1.00	<0.20	<0.20		2.20	EPICOR DF-8	1C	C	SOL LSA		170.0	2650	
810512	81052		RICHL	1.00	<0.20	<0.20		2.10	EPICOR DF-14	1C	C	SOL LSA		170.0	2650	
810518	81056		DOEID	20.00	0.50	0.20		2267.80	EPICOR PF-16	1C	C	SOL LD		170.0	2650	
810520	81057		RICHL	1.10	0.50	<0.50		2.40	EPICOR DF-12	1C	C	SOL LSA		170.0	2650	
810522	81058		RICHL	1.80	0.18	<0.18		3.70	EPICOR DF-15	1C	C	SOL LSA		170.0	2650	
810526	81059		RICHL	0.70	<0.10	<0.20		1.30	EPICOR DF-10	1C	C	SOL LSA		170.0	2650	

PNO. 4

.DATE 06 NOV 84 08:21:23 RID 31 11 OCT 84 DOERGE

.TMI-2 UNC: DDS - WASTE SHIPMENT REPORT - RADIOACTIVE WASTE M 286 C

* .SHPMT .SYS/COMP.DISPOSAL.<----- MR/HR ----->. RADIO NUCLIDE .

* DATE	NUMBER	NO	SITE	.CNTCT	. & FT	CAB	NAME	CURIES	WASTE DESCRIPTION	.CNTRS	TYP	FORM	S/CLS	VOLUME	WGT
														.CUB FT.	LBS
810608	81063		RICHL	0.40	<0.20	<0.20		1.20	EPICOR DS-5	1C	C	SOL LSA		170.0	7500
810601	81064		RICHL	0.25	<0.20	<0.20		1.30	EPICOR DS-3	1C	C	SOL LSA		170.0	7500
810608	81065		RICHL	0.70	<0.20	<0.20		3.00	EPICOR DS-7	1C	C	SOL LSA		170.0	7500
810609	81067		RICHL	1.50	<0.10	<0.10		4.40	EPICOR DS-6	1C	C	SOL LSA		170.0	7500
810623	81068		RICHL	18.00	2.50	<0.30		2.30	MISC TRASH	60D	C	SOL LSA		450.0	3500
* 81068										10B				966.0	
810610	81070		RICHL	11.00	0.80	<0.20		11.70	EPICOR DS-2	1C	C	SOL LSA		170.0	7500
820616	81072		RICHL	10.00	1.70	<0.10		8.00	EPICOR DF-2	1C	C	SOL LSA		170.0	3500
810616	81073		RICHL	42.00	3.50	<0.20		7.90	EPICOR DS-1	1C	C	SOL LSA		170.0	7500
810618	81076		RICHL	12.00	1.00	<0.01		7.00	EPICOR DF-4	1C	C	SOL LSA		170.0	3500
810619	81077		RICHL	8.00	0.70	<0.20		20.50	MISC TRASH	10D	C	SOL LSA		116.0	2604
810623	81079		RICHL	0.30	<0.20	<0.20		55.40	EPICOR DF-5	1C	C	SOL LSA		170.0	7500
810626	81081		RICHL	26.00	4.00	<0.20		1.00	EPICOR DS 4 & RESINS	1C	C	SOL LSA		170.0	1404B
810626	81082		RICHL	60.00	5.50	0.15		46.00	EPICOR DF-3	1C	C	SOL LSA		170.0	1404B
810626	81083		RICHL	130.00	9.00	0.35		74.00	EPICOR DF-6	1C	C	SOL LSA		170.0	1404B
810627	81084		RICHL	6.00	<0.20	<0.20		46.00	EPICOR DF-1	1C	C	SOL LSA		170.0	3500
810701	81085		RICHL	3.00	0.15	<0.10		2.80	MISC TRASH	1C	C	SOL LSA		139.5	536.5
810729	81093		RICHL	50.00	8.00	0.10		0.60	MISC TRASH & RESINS	1C	C	SOL LSA		56.0	900.0
810910	81107		RICHL	30.00	4.00	0.10		1.50	MISC TRASH	105D	C	SOL LSA		787.5	3267.0
* 81107										5B				495.5	
811007	81118		RICHL	0.50	0.10	<0.10		2.90	EPICOR F-1	1C	C	SOL LSA		170.0	7241
811007	81121		RICHL	1.60	0.20	<0.10		3.20	EPICOR F-2	1C	C	SOL LSA		170.0	7241
811016	81124		RICHL	0.20	<0.10	<0.10		2.70	EPICOR F-4	1C	C	SOL LSA		170.0	7410
811016	81125		RICHL	1.50	0.10	<0.10		4.60	EPICOR F-5	1C	C	SOL LSA		170.0	7410
811022	81128		RICHL	0.20	<0.10	<0.10		1.00	EPICOR F-1	1C	C	SOL LSA		170.0	7520
811028	81131		RICHL	0.20	<0.20	<0.10		1.90	EPICOR F-6	1C	C	SOL LSA		170.0	7021
811029	81133		RICHL	0.40	<0.20	<0.20		3.20	EPICOR F-7	1C	C	SOL LSA		170.0	7021
811104	81134		RICHL	0.80	0.15	<0.05		3.00	EPICOR F-8	1C	C	SOL LSA		170.0	7021
811106	81136		RICHL	3.00	0.60	0.05		2.60	MISC TRASH	8B	C	SOL LSA		996.0	6151
* 81136										1L	C	SOL LSA		170.0	4500
811106	81137		RICHL	<0.20	<0.20	<0.20		2.00	EPICOR F-9	1C	C	SOL LSA		170.0	5101
811106	81138		RICHL	<0.20	<0.20	<0.20		2.40	EPICOR K-2	1C	C	SOL LSA		170.0	5101
811113	81139		RICHL	0.10	<0.05	<0.05		2.20	EPICOR F-10	1C	C	SOL LSA		170.0	7001
811113	81140		RICHL	0.20	<0.10	<0.10		1.70	EPICOR F-11	1C	C	SOL LSA		170.0	7001
811113	81141		RICHL	0.20	<0.10	<0.10		2.20	EPICOR F-12	1C	C	SOL LSA		170.0	7001
811130	81147		RICHL	0.30	<0.10	<0.10		3.20	EPICOR K-3	1C	C	SOL LSA		170.0	6601
811202	81148		RICHL	0.30	<0.05	<0.05		3.40	EPICOR F-13	1C	C	SOL LSA		170.0	6601
811207	81149		RICHL	0.50	<0.05	<0.05		2.50	EPICOR F-14	1C	C	SOL LSA		170.0	6601
811208	81150		RICHL	0.40	<0.05	<0.05		2.30	EPICOR F-15	1C	C	SOL LSA		170.0	6601
811211	81151		RICHL	0.10	<0.05	<0.05		3.10	EPICOR F-16	1C	C	SOL LSA		170.0	6601
811215	81153		RICHL	0.30	<0.10	<0.10		4.10	EPICOR F-13	1C	C	SOL LSA		170.0	6601
811215	81154		RICHL	0.70	<0.10	<0.10		5.30	EPICOR F-17	1C	C	SOL LSA		170.0	7440
811228	81158		RICHL	0.50	<0.20	<0.20		5.10	EPICOR F-18	1C	C	SOL LSA		170.0	7440
811229	81159		RICHL	0.80	0.10	<0.05		4.90	EPICOR F-19	1C	C	SOL LSA		170.0	7440
820205	82004		RICHL	20.00	1.40	<0.20		1.80	COMPACTED TRASH	79D	C	SOL LSA		592.5	27301
820429	82028		RICHL	14.00	3.20	0.20		6.30	MISC TRASH & FLAM LIQ	10B	C	SOL LSA		928.0	39984
* 82028										16D				120.0	
820521	82036		DUERL	DNA	DNA	DNA		12895.76	SDS LINER D-10015	1C	C	SOL LG		170.0	DNA
820625	82042		RICHL	60.00	5.00	0.10		0.50	MISC TRASH & RESINS	6B	C	SOL LSA		746.5	25570

B-6

PNO. 5

.DATE 11 DEC 84 15:25:21 RID 31 11 OCT 84 DOERGE		UNC: DBS - WASTE SHIPMENT REPORT - RADIOACTIVE WASTE		M 286 C																
.TMI-2		.SHPMT .SYS/COMP.DISPOSAL		MR/HR		RADIO NUCLIDF														
DATE	NUMBER	NO	SITE	CNTCT	& FT	CAR	NAME	CURIES	WASTE DESCRIPTION	CNTRS	TYP	FORM	S/CLS	CUB FT	LBS					
*	82042									25D				187.5						
*	82042							0.09	EPICOR 2K-3	1L	C	SOL	LSA	170.0	4500					
*	82042							0.02	EPICOR 2K-4	1L	C	SOL	LSA	170.0	4500					
*	82042							0.03	EPICOR 2K-5	1L	C	SOL	LSA	170.0	4500					
DNA	82049	DOEID		DNA	DNA	DNA		1878.32	EPICOR PF-3	1C	C	SOL	LQ	170.0	3015					
820825	82053	DOEID		1.40	<0.20	<0.20		1497.80	EPICOR PF-1	1C	C	SOL	LQ	170.0	3015					
820914	82056	RICHL		100.00	8.00	0.30		0.60	MISC TRASH	7B	C	SOL	LSA	686.0	19250					
820923	82063	RICHL		DNA	9.00	0.20		1.50	MISC TRASH	8B	C	SOL	LSA	992.0	40846					
*	82063									24D				180.0						
821007	82067	DOEID		8.00	0.10	<0.10		1052.00	EPICOR PF-2	1C	C	SOL	LQ	170.0	3015					
821014	82072	RICHL		DNA	DNA	DNA		0.30	MISC TRASH	20B	C	SOL	LSA	467.2	23757					
821021	82074	DOEID		0.60	<0.20	<0.10		1401.90	EPICOR PF-7	1C	C	SOL	LQ	170.0	3010					
821028	82075	DOEID		17.00	0.30	<0.10		1351.20	EPICOR PF-9	1C	C	SOL	LQ	170.0	3015					
821023	82076	DOEID		7.00	0.30	<0.05		1366.60	EPICOR PF-8	1C	C	SOL	LQ	170.0	3015					
821103	82078	DOEID		25.00	0.10	<0.20		2183.80	EPICOR PF-46	1C	C	SOL	LQ	170.0	4000					
821102	82080	DOEID		12.00	0.40	<0.10		2035.90	EPICOR PF-45	1C	C	SOL	LQ	170.0	4000					
821129	82082	DOEID		6.00	0.10	0.10		1939.20	EPICOR PF-47	1C	C	SOL	LQ	170.0	4000					
821117	82086	DOEID		30.00	0.40	0.07		1953.60	EPICOR PF-20	1C	C	SOL	LQ	170.0	4000					
821119	82087	RICHL		6.00	3.00	0.20		0.60	MISC TRASH	10B	C	SOL	LSA	229.9	44100					
*	82087									105D				787.5						
821201	82093	DOEID		16.00	0.50	<0.10		1953.60	EPICOR PF-27	1C	C	SOL	LQ	170.0	4000					
821206	82097	DOEID		30.00	0.40	<0.05		1939.20	EPICOR PF-48	1C	C	SOL	LQ	170.0	4000					
821213	82100	DOEID		95.00	7.00	0.05		165.80	EPICOR PF-6	1C	C	SOL	LQ	170.0	4000					
820817	82101	DOEID		8.00	0.40	<0.10		2025.10	EPICOR PF-18	1C	C	SOL	LQ	170.0	4000					
821214	82102	DOEID		4.00	0.50	<0.10		1845.40	EPICOR PF-44	1C	C	SOL	LQ	170.0	4000					
821217	82104	RICHL		25.00	3.50	0.80		0.80	MISC TRASH	117D	C	SOL	LSA	878.5	31413					
821229	82107	DOEID		15.00	0.30	<0.10		1776.00	EPICOR PF-49	1C	C	SOL	LQ	170.0	4000					
821231	82108	DOERL		50.00	2.50	0.35		112635.0	SDS LINER D-10012	1C	C	SOL	LQ	15.1	1000					
830107	83005	DOEID		7.00	<0.10	<0.10		1603.70	EPICOR PF-50	1C	C	SOL	LQ	170.0	4000					
830107	83006	DOEID		60.00	6.00	0.50		159.70	EPICOR PF-5	1C	C	SOL	LQ	170.0	4000					
830119	83009	DOEID		15.00	<0.10	<0.10		909.60	EPICOR PF-11	1C	C	SOL	LQ	170.0	3000					
830119	83012	RICHL		40.00	7.00	0.30		4.20	MISC TRASH	11D	C	SOL	LSA	82.5	3000					
830121	83013	DOERL		50.00	2.50	0.40		112621.0	SDS LINER D-10016	1C	C	SOL	LQ	15.1	1000					
830120	83015	DOEID		0.70	0.25	<0.05		1988.10	EPICOR PF-19	1C	C	SOL	LQ	170.0	4000					
830128	83017	DOEID		20.00	0.50	0.15		1953.70	EPICOR PF-26	1C	C	SOL	LQ	170.0	4000					
830204	83019	DOEID		15.00	0.15	0.10		1767.00	EPICOR PF-35	1C	C	SOL	LQ	170.0	4000					
830203	83020	DOEID		35.00	0.20	<0.20		1767.00	EPICOR PF-42	1C	C	SOL	LQ	170.0	4000					
830207	83023	RICHL		0.50	<0.20	<0.20		NEG	CONCRETE SHIELD BLKS	30B	C	SOL	LSA	696.0	40658					
830204	83024	DOEID		70.00	<0.10	<0.10		1953.60	EPICOR PF-25	1C	C	SOL	LQ	170.0	4000					
830214	83025	RICHL		120.00	7.00	0.60		NEG	MISC TRASH	6B	C	SOL	LSA	588.0	12668					
830224	83027	DOEID		10.00	0.10	<0.10		1767.00	EPICOR PF-36	1C	C	SOL	LQ	170.0	4000					
830211	83028	DOERL		60.00	4.00	1.50		97151.00	SDS LINER D-10013	1C	C	SOL	LQ	15.1	1000					
830223	83033	DOEID		15.00	0.20	<0.05		1767.00	EPICOR PF-40	1C	C	SOL	LQ	170.0	4000					
830225	83034	DOEID		40.00	0.60	0.10		1767.00	EPICOR PF-32	1C	C	SOL	LQ	170.0	4000					
830224	83035	RICHL		25.00	6.50	1.00		0.50	MISC TRASH	94D	C	SOL	LSA	705.0	4000					
830304	83038	DOERL		45.00	1.50	0.30		59542.00	SDS LINER D-10017	1C	C	SOL	LQ	15.1	1000					
830304	83040	DOEID		85.00	9.50	1.00		227.40	EPICOR PF-10	1C	C	SOL	LQ	170.0	1000					
830315	83043	DOEID		14.00	0.60	0.07		1767.00	EPICOR PF-39	1C	C	SOL	LQ	170.0	4000					
830315	83043	RICHL		3.00	0.25	0.12		0.10	CONCRETE BLOCKS	28B	C	SOL	LSA	649.6	4000					

B-7

PN0. 6

.DATE 06 NOV 84 08:21:23 RID 31 11 OCT 84 DOERGE
.THI-2 UNC: DDS - WASTE SHIPMENT REPORT - RADIOACTIVE WASTE P 286 C

* DATE	NUMBER	NO	SITE	CNTCT	6 FT	CAB	NAME	CURIES	WASTE DESCRIPTION	CNTRS.TYP	FORM	WAST. S/CLS	DOT	VOLUME	WGT
* .SHPMT	.SYS/COMP	.DISPOSAL	<-----	HR/HR	----->	RADIO NUCLIDE									
* DATE	NUMBER	NO	SITE	CNTCT	6 FT	CAB	NAME	CURIES	WASTE DESCRIPTION	CNTRS.TYP	FORM	WAST. S/CLS	DOT	VOLUME	WGT
830309	83044		DOEID	12.00	0.50	<0.10		1767.00	EPICOR PF-43	1C	C	SOL LQ		170.0	4000
830325	83047		RICHL	50.00	9.00	0.25		0.20	MISC TRASH	29D	C	SOL LSA		217.5	1000
*	83047									1B				98.6	
830323	83048		DOEID	15.00	0.50	0.06		1767.00	EPICOR PF-33	1C	C	SOL LQ		170.0	4000
830323	83049		DOEID	15.00	<0.10	<0.10		1953.40	EPICOR PF-29	1C	C	SOL LQ		170.0	4000
830325	83051		DOERL	3.00	<0.05	0.10		5272.00	SDS LINER D-10018	1C	C	SOL LQ		15.1	1000
830322	83052		RICHL	2.00	0.10	0.10		7.70	H-8 LEADSCRFW SECTIONS	1C	C	SOL LQ		218.0	33000
	83057		DOEID					1767.02	EPICOR PF-38	1C	C	SOL LQ		170.0	4000
830415	83060		DOERL	35.00	2.20	0.30		86334.00	SDS LINER D-20028	1C	C	SOL LQ		15.1	1000
	83061		DOEID					1767.02	EPICOR PF-34	1C	C	SOL LQ		170.0	4000
830427	83065		DOEID	1.00	0.20	<0.05		917.50	EPICOR PF-28	1C	C	SOL LQ		170.0	4000
830428	83066		DOERL	7.00	0.30	<0.10		29732.00	SDS LINER D-20027	1C	C	SOL LQ		15.1	1100
830428	83067		RICHL	65.00	5.00	0.50		0.20	NON-COMPACTED TRASH	9B	C	SOL LSA		882.0	19431
830503	83071		DOEID	10.00	0.30	0.10		1410.90	EPICOR PF-23	1C	C	SOL LQ		170.0	4000
830505	83073		RICHL	100.00	5.00	0.30		1.30	NON-COMPACTED TRASH	4B	C	SOL LSA		497.5	11258
830517	83075		DOEID	46.00	0.20	0.10		1767.02	EPICOR PF-37	1C	C	SOL LQ		170.0	4000
830517	83078		RICHL	DNA	DNA	DNA		59767.98	SDS LINER D-10014	1C	C	SOL LSA		15.1	1100
830518	83079		RICHL	38.00	3.50	0.30		0.27	COMPACTED TRASH	63D	C	SOL LSA		422.5	18723
830601	83084		DOEID	14.00	0.20	<0.05		1476.04	EPICOR PF-30	1C	C	SOL LQ		170.0	4000
830602	83085		DOEID	8.00	0.70	<0.05		1457.89	EPICOR PF-14	1C	C	SOL LQ		170.0	4000
830610	83086		DOEID	30.00	0.40	<0.10		1767.02	EPICOR PF-41	1C	C	SOL LQ		170.0	4000
830614	83089		DOEID	11.00	0.25	0.10		1468.90	EPICOR PF-15	1C	C	SOL LQ		170.0	4000
830615	83093		DOEID	20.00	0.20	<0.05		1417.08	EPICOR PF-13	1C	C	SOL LQ		170.0	4000
830617	83095		DOEID	20.00	0.25	0.05		1768.34	EPICOR PF-17	1C	C	SOL LQ		170.0	4000
830623	83096		DOEID	13.00	0.30	<0.05		1526.48	EPICOR PF-10	1C	C	SOL LQ		170.0	4000
830627	83098		DOEID	3.00	1.10	<0.10		684.27	EPICOR PF-4	1C	C	SOL LQ		170.0	4000
830628	83099		DOEID	25.00	3.00	0.10		1953.60	EPICOR PF-01	1C	C	SOL LQ		170.0	4000
830706	83100		DOEID	23.00	0.30	0.06		919.94	EPICOR PF-22	1C	C	SOL LQ		170.0	4000
830716	83101		DOERL	100.00	1.20	0.15		46993.04	SDS LINER D-10011	1C	C	SOL LQ		15.1	1100
830706	83103		RICHL	25.00	7.00	0.50		0.37	NON-COMPACTED TRASH	63D	C	SOL LSA		261.0	2364
830712	83105		DOEID	15.00	1.40	0.10		1049.07	EPICOR PF-24	1C	C	SOL LQ		170.0	4000
830712	83106		DOEID	20.00	1.00	<0.10		948.70	EPICOR PF-31	1C	C	SOL LQ		170.0	4000
830726	83111		DOEID	44.00	1.60	<0.20		0.10	AIR COOLER ACCESS PNLS	1B	C	SOL LQ		121.9	1100
830802	83112		DOERL	5.00	<0.20	<0.20		5075.51	SDS LINER D-20026	1C	C	SOL LQ		15.1	1124
830805	83114		RICHL	40.00	5.00	0.30		0.08	NON-COMPACTED TRASH	4B	C	SOL LSA		392.0	7890
830815	83120		DOERL	3.00	0.60	0.08		3785.49	SDS LINER D-20022	1C	C	SOL LQ		15.1	1100
830819	83123		RICHL	0.13	0.03	0.03		2.25	EPICOR F-39	1L	C	SOL LSA		170.0	8000
830819	83124		RICHL	220.00	7.00	0.14		1.13	EPICOR F-34	1L	C	SOL LSA		170.0	8000
*	83124							1.19	EPICOR F-20	1L	C	SOL LSA		170.0	8000
*	83124							1.35	EPICOR F-25	1L	C	SOL LSA		170.0	8000
*	83124							0.02	NON-COMPACTED TRASH	3B	C	SOL LSA		294.0	6420
830830	83127		DOERL	2.00	0.10	0.06		6465.39	SDS LINER D-20029	1L	C	SOL LSA		15.1	DNA
830907	83128		RICHL	0.50	0.05	0.05		1.49	EPICOR F-37	1L	C	SOL LSA		170.0	8000
830826	83129		RICHL	0.10	0.10	0.10		1.71	EPICOR F-31	1L	C	SOL LSA		170.0	8000
830830	83130		RICHL	0.10	0.05	0.05		0.98	EPICOR F-32	1L	C	SOL LSA		170.0	8000
830901	83131		RICHL	80.00	8.00	1.00		0.95	NON-COMPACTED TRASH	7B	C	SOL LSA		686.0	15146
830907	83132		RICHL	50.00	4.00	0.30		3.46	NON-COMPACTED TRASH	8B	C	SOL LSA		60.0	1584
830912	83135		RICHL	0.10	0.10	0.10		1.58	EPICOR F-22	1L	C	SOL LSA		170.0	8000
830913	83136		RICHL	75.00	0.10	0.10		1.14	EPICOR F-29	1L	C	SOL LSA		170.0	8000

B-8

PNO. 7
 .DATE 06 NOV 84 08:21:23 RID 31 11 OCT 84 DOERGE
 .TMI-2 UNC: DDS - WASTE SHIPMENT REPORT - RADIOACTIVE WASTE M 286 C
 * .SHPMT .SYS/COMP.DISPOSAL.<----- MR/HR ----->, RADIO NUCLIDE , .WAST. DOT .VOLUME. WGT .
 * DATE .NUMBER. NO . SITE .CNTCT . 6 FT . CAB . NAME . CURIES . WASTE DESCRIPTION .CNTRS.TYP.FORM. S/CLS.CUB FT. LBS .

DATE	NUMBER	NO	SITE	CNTCT	6 FT	CAB	NAME	CURIES	WASTE DESCRIPTION	CNTRS	TYP	FORM	S/CLS	CUB FT	LBS
830920	83139		RICHL	150.00	0.08	0.01		1.53	EPICOR F-30	1L	C	SOL LSA		170.0	8000
830922	83140		RICHL	35.00	3.00	0.70		0.18	COMPACTED TRASH	58D	C	SOL LSA		435.0	14700
*	83140							NEG	NON-COMPACTED TRASH	3B	C	SOL LSA		294.0	6252
830930	83143		RICHL	0.10	0.10	0.10		0.93	EPICOR F-41	1L	C	SOL LSA		170.0	8000
831009	83145		RICHL	1.00	0.05	0.02		0.80	EPICOR K-7	1L	C	SOL LSA		170.0	4833
831014	83147		RICHL	95.00	7.00	0.10		0.05	NON-COMPACTED TRASH	4B	C	SOL LSA		392.0	7781
831103	83152		RICHL	170.00	0.10	0.10		0.43	COMPACTED TRASH	72D	C	SOL LSA		540.0	36262
*	83152								NON-COMPACTED TRASH	8B	C	SOL LSA		784.0	
831102	83153		RICHL	4.00	0.40	0.10		0.03	EPICOR K-10	1L	C	SOL LSA		170.0	36095
*	83153							0.01	EPICOR 2K-7	1L	C	SOL LSA		170.0	
*	83153							0.06	RESIN LINER S-4	1L	C	SOL LSA		170.0	
831107	83154		RICHL	0.70	0.08	0.05		2.29	EPICOR F-44	1L	C	SOL LSA		170.0	6000
831110	83155		RICHL	0.50	0.05	0.05		3.13	EPICOR K-5	1L	C	SOL LSA		170.0	6000
831103	83156		DOEID	1.00	0.03	0.01		4073.42	SDS LINER D-20031	1L	C	SOL LSA		15.1	1066
831115	83158		RICHL	80.00	0.20	0.10		2.11	EPICOR F-35	1L	C	SOL LSA		170.0	6000
831114	83159		RICHL	0.90	0.10	0.10		2.14	EPICOR F-45	1L	C	SOL LSA		170.0	6000
831202	83163		RICHL	0.10	0.10	0.10		2.08	EPICOR F-23	1L	C	SOL LSA		170.0	6000
831129	83164		RICHL	1.00	0.10	0.10		1.96	EPICOR F-38	1L	C	SOL LSA		170.0	6000
831205	83166		RICHL	0.30	0.10	0.10		1.82	EPICOR K-4	1L	C	SOL LSA		170.0	6000
831207	83167		RICHL	60.00	4.00	0.50		0.17	EPICOR 2K-8	1L	C	SOL LSA		170.0	6000
*	83167								EPICOR K-11	1L	C	SOL LSA		170.0	6000
*	83167							NEG	EPICOR K-12	1L	C	SOL LSA		170.0	6000
*	83167							NEG	NON-COMPACTED TRASH	3B	C	SOL LSA		294.0	6040
831206	83168		RICHL	0.12	0.10	0.10		1.62	EPICOR F-21	1L	C	SOL LSA		170.0	6000
831209	83170		RICHL	0.50	0.20	0.20		1.58	EPICOR F-36	1L	C	SOL LSA		170.0	6000
831208	83172		RICHL	30.00	5.00	0.10		1.06	EPICOR F-42	1L	C	SOL LSA		170.0	6000
*	83172								EPICOR F-43	1L	C	SOL LSA		170.0	6000
*	83172								EPICOR 2K-9	1L	C	SOL LSA		170.0	4500
831209	83173		RICHL	80.00	3.50	0.20		1.73	EPICOR F-46	1L	C	SOL LSA		170.0	6000
*	83173								EPICOR K-8	1L	C	SOL LSA		170.0	6000
*	83173								EPICOR 2K-2	1L	C	SOL LSA		170.0	4500
*	83173								EPICOR 2K-6	1L	C	SOL LSA		170.0	4500
831210	83175		RICHL	0.10	0.08	0.01		1.26	EPICOR F-40	1L	C	SOL LSA		170.0	6000
831210	83176		RICHL	0.10	0.09	0.01		2.00	EPICOR F-26	1L	C	SOL LSA		170.0	6000
831214	83177		RICHL	0.40	0.20	<0.10		1.21	EPICOR F-28	1L	C	SOL LSA		170.0	6000
831216	83178		RICHL	130.00	8.50	0.30		0.81	EPICOR K-9	1L	C	SOL LSA		170.0	6000
*	83178							NEG	STEEL LINER L-10	1L	C	SOL LSA		103.1	2300
*	83178							NEG	COMPACTED TRASH	48D	C	SOL LSA		360.0	14895
831214	83179		RICHL	0.30	0.05	<0.05		1.48	EPICOR K-6	1L	C	SOL LSA		170.0	6000
831214	83180		RICHL	0.10	0.05	<0.05		1.69	EPICOR F-24	1L	C	SOL LSA		170.0	6000
831214	83181		RICHL	0.40	<0.10	<0.10		1.56	EPICOR F-27	1L	C	SOL LSA		170.0	6000
831216	83182		RICHL	3.00	0.20	<0.10		1.40	EPICOR F-47	1L	C	SOL LSA		170.0	6000
840120	84002		DOERL	2.50	<0.10	<0.10		3303.82	SDS LINER D-20037	1C	C	SOL LSA		15.1	1065
840403	84020		RICHL	12.00	2.00	0.10		0.26	COMPACTED TRASH	103D	C	SOL LSA		773.0	33045
*	84020								EPICOR K-13	1L	C	SOL LSA		170.0	6000
840514	84033		RICHL	9.00	0.21	0.01		0.62	COMPACTED TRASH	4D	C	SOL LSA		30.0	1323
840611	84040		RICHL	60.00	6.00	0.06		0.14	NON-COMPACTED TRASH	20B	C	SOL LSA		1960.0	42584
840611	84041		RICHL	200.00	6.00	1.60		0.28	NON-COMPACTED TRASH	10B	C	SOL LSA		980.0	33386
*	84041								RESIN LINERS	2L	C	SOL LSA		340.0	

PNO. 8
 .DATE 06 NOV 84 08:21:23 RID 31 11 OCT 84 DOERGE
 .TMI-2 UNC: DDS - WASTE SHIPMENT REPORT - RADIOACTIVE WASTE M 286 C
 * .SHPMT .SYS/COMP.DISPOSAL.<----- MR/HR ----->. RADIO NUCLIDE *
 * DATE .NUMBER. NO . SITE .CNTCT . 6 FT . CAB . NAME . CURIES . WASTE DESCRIPTION .CNTRS.TYP.FORM. S/CLS.CUB FT. LBS :

 840619 84044 QUADREX 38.00 5.00 1.60 0.81 MISC.STEEL PARTS, CRDM 8D C SOL LSA 60.0 37000
 * 84044 CABLES, WELDER, ETC. 13B C SOL LSA 2500.0
 840720 84050 RICHL 120.00 8.00 0.40 0.22 NON-COMPACTED TRASH 5B C SOL LSA 490.0 13532
 * 84050 RESIN LINERS 3L C SOL LSA 510.0 25500
 840717 84051 RICHL 0.60 0.20 0.30 0.19 COMPACTED TRASH 83D C SOL LSA 622.5 29625
 840809 84058 QUADREX 25.00 8.00 1.00 0.22 MISC. PARTS 1B C SOL LSA 1280.0 22000
 840828 84062 RICHL 5.00 1.00 <0.20 0.09 NON-COMPACTED TRASH 5B C SOL LSA 490.0 9762
 * 84062 0.06 RESIN LINFR P-28 1L C SOL LSA 170.0 19690
 840909 84067 DOERL 3.50 <0.10 <0.01 4418.71 SDS LINER D-20023 1C C SOL LSA 15.1 1085
 840914 84069 RICHL 7.00 0.80 <0.10 0.30 SOLIDIFIED WASTE 2L C SOL LSA 340.0 33914
 840914 84070 RICHL 5.00 0.80 <0.10 0.30 SOLIDIFIED WASTE 2L C SOL LSA 340.0 33914
 840919 84071 RICHL 10.00 0.80 0.15 0.30 SOLIDIFIED WASTE 2L C SOL LSA 340.0 33914
 840921 84073 RICHL 5.00 0.60 0.07 0.08 COMPACTED TRASH 75D C SOL LSA 562.5 26663
 840927 84075 RICHL 0.10 <0.10 <0.10 2.10 SOLIDIFIED WASTE 1L C SOL LSA 170.0 18681
 *
 .GRAND-TOTAL -
 . RADIONUCLIDE CURIES = 728276.1200
 . VOLUME CUBIC FEET = 109930.90
 . WEIGHT POUNDS = 3002133

PNO. 2

.DATE 06 NOV 84 09:33:21 RID 35 01 NOV 84 DOERGE

UNC: DDS - WASTE SHIPMENT REPORT - PROTECTIVE CLOTHING M 286 C

* .SHPMT .SYS/COMP.DISPOSAL.<-----MR/HR----->. RADIONUCLIDE . WAST. DOT .VOLUME. WGT .
* DATE .NUMBER. NO . SITE .CNTCT . 6 FT . CAB . NAME . CURIES . WASTE DESCRIPTION .CNTRS.TYP.FORM. S/CLS.CUB FT. LBS .

DATE	NUMBER	NO	SITE	CNTCT	6 FT	CAB	NAME	CURIES	WASTE DESCRIPTION	CNTRS	TYP	FORM	S/CLS	CUB FT	LBS
791113	79141		TIL	1.50	0.03	<0.10		0.0010	LAUNDRY	125	C	SOL		937.5	DNA
791207	79162		TIL	DNA	DNA	DNA		DNA	LAUNDRY	76	C	SOL		570.0	DNA
800222	80018		TIL	DNA	0.50	0.30		0.1170	LAUNDRY	45	C	SOL		337.5	DNA
800319	80026		TIL	1.50	<0.10	<0.10		0.0260	LAUNDRY	11	C	SOL		82.5	DNA
800609	80050		TIL	0.50	0.20	0.10		0.0940	LAUNDRY	144	C	SOL		1080.0	DNA
800623	80059		TIL	0.30	0.05	0.04		0.0020	LAUNDRY	106	C	SOL		795.0	DNA
800905	80105		TIL	0.50	0.10	0.12		0.0410	LAUNDRY	54	C	SOL		405.0	DNA
801003	80122		TIL	0.60	0.20	<0.10		NEG	LAUNDRY	83	C	SOL		622.5	DNA
801107	80141		TIL	1.30	<0.10	<0.10		0.0070	LAUNDRY	32	C	SOL		240.0	DNA
801126	80147		TIL	0.40	0.10	0.06		0.0060	LAUNDRY	46	C	SOL		345.0	DNA
810129	81010		TIL	0.08	0.05	0.06		0.0091	LAUNDRY	78	C	SOL		585.0	9180
810227	81025		TIL	0.08	<0.10	<0.10		0.0104	LAUNDRY	55	C	SOL		412.5	6284
810320	81031		TIL	0.70	<0.50	<0.10		0.0075	LAUNDRY	43	C	SOL		322.5	5485
810414	81040		TIL	0.15	<0.15	<0.10		0.0228	LAUNDRY	30	C	SOL		225.0	5175
810515	81054		TIL	0.40	<0.10	<0.10		0.1210	LAUNDRY	81	C	SOL		607.5	10245
810611	81069		TIL	0.40	0.10	0.15		0.0820	LAUNDRY	78	C	SOL		585.0	9895
810625	81080		TIL	0.10	<0.05	<0.05		0.0285	LAUNDRY	60	C	SOL		450.0	7650
810709	81088		TIL	0.10	0.10	<0.05		0.0319	LAUNDRY	55	C	SOL		412.5	7465
810730	81094		TIL	0.70	0.19	<0.05		0.0353	LAUNDRY	81	C	SOL		607.5	11955
810813	81095		TIL	0.70	0.20	0.13		0.0573	LAUNDRY	60	C	SOL		450.0	7784
810825	81099		INTST	0.42	<0.10	<0.10		0.0860	LAUNDRY	68	C	SOL		510.0	8857
810825	81102		TIL	0.20	0.08	0.06		0.0522	LAUNDRY	107	C	SOL		802.5	15907
810826	81103		TIL	0.15	<0.05	<0.05		0.0200	LAUNDRY	70	C	SOL		525.0	9710
810901	81106		TIL	0.50	0.05	0.06		0.0062	LAUNDRY	12	C	SOL		90.0	1793
810901	81108		TIL	0.50	0.05	0.06		NEG	LAUNDRY CLOTHES DRYER	DNA	C	SOL		DNA	DNA
810924	81113		TIL	1.50	0.05	0.07		0.0422	LAUNDRY	50	C	SOL		375.0	7767
811014	81123		TIL	0.19	<0.05	<0.05		0.0232	LAUNDRY	50	C	SOL		375.0	7208
811105	81135		TIL	0.50	0.10	<0.05		0.0385	LAUNDRY	50	C	SOL		375.0	7668
811212	81152		TIL	0.50	0.05	<0.05		0.0495	LAUNDRY	105	C	SOL		787.5	15384
811317	81155		TIL	0.40	<0.05	<0.05		0.0153	LAUNDRY	35	C	SOL		262.5	4762
811313	81156		TIL	0.06	0.12	0.08		0.0366	LAUNDRY	44	C	SOL		330.0	6380
820121	82005		TIL	0.60	0.09	0.08		0.0423	LAUNDRY	60	C	SOL		450.0	DNA
820138	82011		TIL	0.55	0.16	0.05		0.0070	LAUNDRY	60	C	SOL		450.0	8008
820305	82016		TIL	0.32	<0.05	<0.05		0.0503	LAUNDRY	45	C	SOL		337.5	6072
820318	82021		TIL	7.00	0.20	0.10		0.2505	LAUNDRY	51	C	SOL		382.5	6752
820401	82024		TIL	5.00	0.20	0.06		0.1535	LAUNDRY	43	C	SOL		322.5	5654
820415	82027		TIL	2.50	0.18	0.13		0.0776	LAUNDRY	45	C	SOL		337.5	5973
820506	82032		TIL	1.30	0.17	0.20		0.1207	LAUNDRY	73	C	SOL		547.5	9726
820527	82037		TIL	0.65	0.10	0.20		0.0704	LAUNDRY	53	C	SOL		397.5	7341
820708	82041		TIL	1.00	0.20	0.10		0.0760	LAUNDRY	42	C	SOL		315.0	6046
820802	82045		TIL	1.50	0.15	0.08		0.1205	LAUNDRY	75	C	SOL		562.5	DNA
820805	82048		INTST	0.35	<0.05	<0.05		0.0613	LAUNDRY	71	C	SOL		532.5	DNA
820812	82051		INTST	4.00	2.00	<0.10		0.1290	LAUNDRY	80	C	SOL		600.0	10970
820818	82052		INTST	1.80	<0.10	<0.10		0.0752	LAUNDRY	90	C	SOL		675.0	11937
820824	82054		INTST	0.80	<0.10	<0.10		0.0675	LAUNDRY	71	C	SOL		532.5	9420
820901	82055		INTST	0.50	0.10	<0.10		0.0998	LAUNDRY	94	C	SOL		705.0	12002
820907	82057		INTST	0.50	0.20	<0.05		0.0830	LAUNDRY	68	C	SOL		510.0	DNA
820909	82060		INTST	0.30	<0.10	<0.10		0.0165	LAUNDRY	63	C	SOL		472.5	DNA
820909	82061		INTST	0.20	<0.10	<0.10		NEG	LAUNDRY & VENT SYSTEM	61	C	SOL		457.5	DNA

B-12

PNO. 3
 DATE 06 NOV 84 09:33:21 RID 35 01 NOV 84 DOERGE
 UNC: DDS - WASTE SHIPMENT REPORT - PROTECTIVE CLOTHING M 286 C

DATE	NUMBR.	NO	SITE	CNTCT	6 FT	CAB	NAME	CURIES	WASTE DESCRIPTION	CNTRS.	TYP.	FORM.	WAST. S/CLS.	DOT VOLUME.	WGT. LBS.
820913	82085		INTST	0.30	0.10	<0.10		0.0366	LAUNDRY	71	C	SOL		532.5	9374
821001	82086		INTST	1.60	0.24	<0.10		0.1806	LAUNDRY	66	C	SOL		495.0	DNA
821008	82088		INTST	1.00	0.14	<0.10		0.1195	LAUNDRY	79	C	SOL		592.5	6324
821015	82073		INTST	0.90	0.18	<0.10		0.1019	LAUNDRY	77	C	SOL		577.5	DNA
821022	82077		INTST	0.60	0.10	<0.10		0.1420	LAUNDRY	83	C	SOL		622.5	DNA
821029	82079		INTST	0.50	0.12	<0.10		0.0894	LAUNDRY	87	C	SOL		652.5	DNA
821095	82081		IN ST	0.80	<0.10	<0.10		0.1274	LAUNDRY	86	C	SOL		645.0	DNA
821100	82083		INTST	1.00	0.12	<0.10		0.0864	LAUNDRY	66	C	SOL		495.0	DNA
821115	82085		INTST	0.60	<0.10	0.16		0.1703	LAUNDRY	82	C	SOL		615.0	10973
821119	82090		INTST	0.30	0.10	<0.10		0.9858	LAUNDRY	70	C	SOL		525.0	DNA
821124	82092		INTST	0.60	<0.10	<0.10		0.1384	LAUNDRY	96	C	SOL		720.0	DNA
821130	82094		INTST	0.30	<0.10	<0.10		0.0574	LAUNDRY	65	C	SOL		487.5	DNA
821214	82103		INTST	DNA	0.14	<0.10		0.1562	LAUNDRY	112	C	SOL		840.0	16680
821220	82106		INTST	DNA	DNA	<0.10		0.1307	LAUNDRY	85	C	SOL		637.5	DNA
830127	83109		INTST	0.60	0.10	0.10		0.0732	LAUNDRY	83	C	SOL		622.5	DNA
830103	83001		INTST	0.20	0.04	0.04		0.0016	LAUNDRY	78	C	SOL		585.0	DNA
830107	83002		INTST	1.00	0.08	0.03		0.0054	LAUNDRY	101	C	SOL		757.5	12900
830112	83007		INTST	0.40	0.10	0.06		0.0028	LAUNDRY	78	C	SOL		585.0	10230
830117	83008		INTST	0.80	0.06	0.20		0.0021	LAUNDRY	65	C	SOL		637.5	10490
830121	83014		INTST	1.80	0.24	<0.05		0.0033	LAUNDRY	72	C	SOL		540.0	DNA
830126	83018		INTST	0.30	0.05	0.05		0.0027	LAUNDRY	80	C	SOL		600.0	DNA
830207	83026		INTST	DNA	0.14	0.32		0.0029	LAUNDRY	93	C	SOL		697.5	11950
830211	83030		INTST	0.60	0.15	0.20		0.0030	LAUNDRY	81	C	SOL		607.5	10196
830218	83032		INTST	DNA	0.06	<0.10		0.0024	LAUNDRY	88	C	SOL		660.0	10985
830224	83037		INTST	1.20	0.17	0.06		0.0021	LAUNDRY	83	C	SOL		622.5	10506
830302	83039		INTST	1.60	<0.05	0.05		0.0034	LAUNDRY	96	C	SOL		720.0	11749
830309	83042		INTST	0.50	<0.05	<0.05		0.0025	LAUNDRY	89	C	SOL		667.5	11085
830314	83045		INTST	1.00	0.15	<0.05		0.0046	LAUNDRY	137	C	SOL		1027.5	13777
830318	83050		INTST	0.60	<0.05	<0.05		0.0023	LAUNDRY	71	C	SOL		532.5	9104
830324	83053		INTST	0.60	0.10	0.15		0.0043	LAUNDRY	93	C	SOL		697.5	11719
830330	83055		INTST	0.30	0.10	<0.05		0.0037	LAUNDRY	110	C	SOL		825.0	DNA
830404	83056		INTST	0.50	0.15	0.06		0.0035	LAUNDRY	83	C	SOL		622.5	10840
830408	83058		INTST	0.50	0.10	0.04		0.0018	LAUNDRY	72	C	SOL		540.0	9236
830413	83059		INTST	0.50	0.10	0.06		0.0031	LAUNDRY	96	C	SOL		720.0	12120
830418	83062		INTST	0.30	0.10	0.05		0.0022	LAUNDRY	75	C	SOL		562.5	9737
830422	83063		INTST	0.50	0.12	0.08		0.0040	LAUNDRY	109	C	SOL		817.5	13660
830428	83068		INTST	1.00	0.10	0.05		0.0036	LAUNDRY	93	C	SOL		697.5	12070
830504	83072		INTST	0.80	0.15	0.08		0.0036	LAUNDRY	93	C	SOL		697.5	DNA
830510	83074		INTST	<0.05	<0.05	<0.05		0.0030	LAUNDRY	92	C	SOL		690.0	10016
830516	83081		INTST	0.60	<0.05	<0.05		0.0040	LAUNDRY	102	C	SOL		765.0	12507
830520	83082		INTST	<0.05	<0.05	<0.05		0.0020	LAUNDRY	78	C	SOL		585.0	9502
830527	83083		INTST	1.50	0.12	0.08		0.0040	LAUNDRY	113	C	SOL		847.5	14155
830603	83087		INTST	0.07	0.10	0.07		0.0030	LAUNDRY	81	C	SOL		607.5	9760
830610	83090		INTST	1.40	0.12	0.07		0.0030	LAUNDRY	112	C	SOL		840.0	13766
830616	83094		INTST	0.80	0.10	0.08		0.0030	LAUNDRY	90	C	SOL		675.0	10890
830622	83097		INTST	0.40	0.07	0.07		0.0010	LAUNDRY	49	C	SOL		367.5	5867
830630	83102		INTST	0.30	<0.20	<0.20		0.0050	LAUNDRY	133	C	SOL		997.5	16766
830707	83104		INTST	1.00	0.13	0.11		0.0030	LAUNDRY	92	C	SOL		690.0	11535
830714	83107		INTST	0.50	0.10	0.07		0.0040	LAUNDRY	121	C	SOL		907.5	15108

B-13

PNO. 4

.DATE 06 NOV 84 09:33:21 RID 35 01 NOV 84 DOERGE

UNC: DDS - WASTE SHIPMENT REPORT - PROTECTIVE CLOTHING M 286 C

* DATE	* NUMBER	NO	SITE	.CNTCT	. & FT	CAB	NAME	CURIES	WASTE DESCRIPTION	.CNTRS	TYP	FORM	S/CLS	CUB FT	WGT LBS
830721	83110		INTST	0.60	0.07	0.08		0.0020	LAUNDRY	86	C	SOL		645.0	10974
830728	83113		INTST	0.04	0.08	0.30		0.0030	LAUNDRY	104	C	SOL		780.0	13331
830804	83115		INTST	0.30	0.17	0.10		0.0020	LAUNDRY	92	C	SOL		690.0	11621
830811	83119		INTST	0.50	0.08	0.10		0.0020	LAUNDRY	90	C	SOL		675.0	11412
830818	83122		INTST	1.20	0.10	0.08		0.0030	LAUNDRY	103	C	SOL		772.5	12788
830825	83125		INTST	0.80	0.10	0.07		0.0020	LAUNDRY	88	C	SOL		660.0	11041
830901	83133		INTST	0.40	0.09	0.08		0.0020	LAUNDRY	90	C	SOL		675.0	11351
830908	83134		INTST	1.20	0.08	0.08		0.0010	LAUNDRY	58	C	SOL		435.0	7349
830915	83138		INTST	5.00	0.06	0.05		0.0020	LAUNDRY	75	C	SOL		562.5	9008
830922	83142		INTST	2.00	0.05	0.10		0.0020	LAUNDRY	69	C	SOL		517.5	8858
830929	83144		INTST	0.80	0.05	0.05		0.0020	LAUNDRY	78	C	SOL		585.0	9490
831006	83146		INTST	2.00	0.05	0.05		0.0010	LAUNDRY	62	C	SOL		465.0	7462
831013	83148		INTST	1.80	0.02	0.06		0.0010	LAUNDRY	46	C	SOL		345.0	5221
831027	83151		INTST	1.80	0.05	0.04		0.0030	LAUNDRY	116	C	SOL		870.0	14135
831108	83157		INTST	1.20	0.04	0.06		0.0020	LAUNDRY	111	C	SOL		832.5	13235
831117	83160		INTST	0.80	0.04	0.04		0.0020	LAUNDRY	101	C	SOL		757.5	12111
831123	83161		INTST	0.50	0.06	0.06		0.0010	LAUNDRY	64	C	SOL		480.0	7737
831202	83169		INTST	0.90	0.40	0.04		0.0010	LAUNDRY	75	C	SOL		562.5	9032
831205	83174		INTST	0.04	0.04	0.04		0.0020	LAUNDRY	72	C	SOL		540.0	8542
831216	83183		INTST	2.50	0.50	0.60		0.0020	LAUNDRY	92	C	SOL		690.0	10935
831223	83184		INTST	1.70	0.07	0.04		0.0020	LAUNDRY	106	C	SOL		795.0	13133
831230	83185		INTST	0.25	0.05	0.04		0.0010	LAUNDRY	66	C	SOL		495.0	7911
840104	84001		INTST	0.20	0.04	<0.10		0.0010	LAUNDRY	62	C	SOL		465.0	7674
840113	84003		INTST	0.30	<0.10	0.03		0.0020	LAUNDRY	107	C	SOL		802.5	12642
840120	84005		INTST	0.20	<0.10	0.06		0.0020	LAUNDRY	77	C	SOL		577.5	9076
840127	84006		INTST	0.30	0.03	0.02		0.0020	LAUNDRY	60	C	SOL		450.0	7386
840207	84007		INTST	0.20	<0.10	0.03		0.0030	LAUNDRY	78	C	SOL		585.0	9478
840213	84009		INTST	2.00	0.13	0.04		0.0040	LAUNDRY	110	C	SOL		825.0	13389
840221	84010		INTST	0.40	0.13	0.07		0.0040	LAUNDRY	84	C	SOL		630.0	10292
840229	84011		INTST	0.30	0.15	0.03		0.0040	LAUNDRY	112	C	SOL		840.0	13384
840307	84013		INTST	0.25	0.06	0.05		0.0040	LAUNDRY	100	C	SOL		750.0	12154
840314	84014		INTST	0.40	0.10	0.06		0.0040	LAUNDRY	83	C	SOL		622.5	9872
840321	84016		INTST	0.30	0.20	<0.10		0.0060	LAUNDRY	122	C	SOL		915.0	14855
840328	84018		INTST	0.06	0.10	0.02		0.0060	LAUNDRY	123	C	SOL		922.5	14980
840404	84021		INTST	2.50	0.20	0.05		0.0040	LAUNDRY	110	C	SOL		825.0	13238
840411	84022		INTST	0.30	0.10	0.06		0.0040	LAUNDRY	95	C	SOL		712.5	11306
840418	84024		INTST	0.50	0.15	0.04		0.0040	LAUNDRY	103	C	SOL		772.5	12592
840425	84027		INTST	1.60	0.07	0.06		0.0030	LAUNDRY	72	C	SOL		540.0	10153
* 84027										18	C	SOL		42.0	
* 840502	84028		INTST	3.00	0.10	0.05		0.0040	LAUNDRY	89	C	SOL		667.5	12050
* 84028										18	C	SOL		42.0	
* 840509	84031		INTST	0.25	0.04	0.00		0.0030	LAUNDRY	80	C	SOL		600.0	9912
* 840516	84032		INTST	1.40	1.00	0.03		0.0030	LAUNDRY	68	C	SOL		510.0	8817
* 840523	84034		INTST	1.00	0.90	0.02		0.0020	LAUNDRY	63	C	SOL		472.5	10678
* 84034										48	C	SOL		168.0	
* 840530	84035		INTST	0.70	0.05	0.04		0.0030	LAUNDRY	73	C	SOL		547.5	9210
* 840604	84038		INTST	0.50	0.10	0.01		0.0020	LAUNDRY	67	C	SOL		502.5	9005
* 840613	84042		INTST	1.00	1.00	0.04		0.0020	LAUNDRY	74	C	SOL		555.0	11611
* 84042										38	C	SOL		126.0	

B-14

PRG. 5

.DATE 06 NOV 84 09:33:21 RID 35 01 NOV 84 DOERGE

UNC: DDS - WASTE SHIPMENT REPORT - PROTECTIVE CLOTHING M 286 C

* DATE	* NUMBER	NO	SITE	CNTCT	6 FT	CAB	NAME	CURIES	WASTE DESCRIPTION	CNTRS.TYP	FORM	WAST. S/CLS	DOT	VOLUME	WGT
														CUB FT	LBS
* 840620	84043		INTST	5.00	0.08	0.05		0.0040	LAUNDRY	87	C	SOL		652.5	12835
	84043									28	C	SOL		84.0	
* 840627	84045		INTST	1.50	1.00	0.04		0.0040	LAUNDRY	58	C	SOL		435.0	12912
	84045									78	C	SOL		294.0	
* 840705	84047		INTST	2.00	0.30	0.06		0.0060	LAUNDRY	97	C	SOL		727.5	14991
	84047									38	C	SOL		126.0	
* 840711	84048		INTST	2.50	1.00	0.05		0.0050	LAUNDRY	56	C	SOL		420.0	10434
	84048									48	C	SOL		168.0	
* 840718	84049		INTST	1.80	1.00	0.08		0.0030	LAUNDRY	61	C	SOL		457.5	10817
	84049									48	C	SOL		510.0	
* 840724	84052		INTST	3.00	0.20	0.05		0.0060	LAUNDRY	78	C	SOL		585.0	14934
	84052									68	C	SOL		252.0	
* 840801	84053		INTST	0.20	0.10	0.10		0.0040	LAUNDRY	90	C	SOL		675.0	14632
	84053									48	C	SOL		168.0	
* 840808	84055		INTST	1.00	0.10	0.03		0.0020	LAUNDRY	49	C	SOL		367.5	9245
	84055									48	C	SOL		168.0	
* 840815	84059		INTST	0.70	0.08	0.07		0.0030	LAUNDRY	58D	C	SOL		480.0	11312
	84059									48	C			168.0	
* 840822	84050		INTST	DNA	DNA	DNA		0.0040	LAUNDRY	75D	C	SOL		637.5	10683
	84060									18				42.0	
* 840829	84061		INTST	0.35	<0.10	0.06		0.0033	LAUNDRY	69D	C	SOL		517.5	13425
	84061									68				252.0	
* 840906	84065		INTST	3.50	<0.10	0.04		0.0030	LAUNDRY	78	C	SOL		585.0	11725
	84065									28				84.0	
* 840912	84068		INTST	8.00	<0.10	0.04		0.0045	LAUNDRY	62	C	SOL		465.0	8510
	84068									18				42.0	
* 840919	84072		INTST	0.80	<0.10	0.05		0.0030	LAUNDRY	80	C	SOL		600.0	12979
	84072									38				126.0	
* 840926	84074		INTST	0.70	<0.10	0.04		0.0038	LAUNDRY	63	C	SOL		472.5	12412
	84074									78				294.0	

GRAND-TOTAL -
 RADIONUCLIDE CURIES = 5.630900000
 CONTAINERS = 14096 DRUMS AND 67 BOXES
 VOLUME CUBIC FEET = 110571.00

B-15

PAGE NO. 2

.DATE 11 DEC 84 13:22:20 RID 35 09 OCT 84 DOERGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

*FAC. RWP .RWP .EXP TRCK. .PERS .DEPT .EXPOS .RWP .
*COD. DATE .NUMBER .NUMBER . ACTIVITY .ENTRG .CODE .REM .HOURS . TASK DESCRIPTION

* MUV - MAKE UP VALVE
* MW - MISCELLANEOUS WASTE
* MWHT - MISCELLANEOUS WASTE HOLDUP TANK
* MWI - MISCELLANEOUS WASTE TANK
* N-2 - NITROGEN
* NM - NITROGEN MANIFOLD
* NS - NUCLEAR SERVICE
* NUC SERV - NUCLEAR SERVICE
* OPS - OPERATIONS
* PMP - PUMP
* PREP - PREPARATION
* PWST - PROCESS WATER STORAGE TANK
* RAD - RADIATION, RADIOACTIVE, OR RADIOLOGICAL
* RBA - RECLAIMED BORIC ACID PUMP ROOM
* RBAT - RECLAIMED BORIC ACID TANK
* RC - REACTOR COOLANT
* RCBT - REACTOR COOLANT BLEED TANK
* RES - RESIN
* RET - RETURN
* RM(S) - ROOM(S)
* RWP - RADIATION WORK PERMIT
* SDS - SUBMERGED DEMINERALIZER SYSTEM
* SFF - SPENT FUEL FILTER
* SPEC - SPECIFICATION OR SPECTROMETER
* TEMP - TEMPORARY
* TLD - THERMOLUMINESCENT DOSIMETER
* TURB - TURBINE
* VAC - VACUUM
* VLV - VALVE
* WDG - WASTE DISPOSAL-GASEOUS
* WDL - WASTE DISPOSAL-LIQUID
* WDS - WASTE DISPOSAL-SOLID
* XFR - TRANSFER

B-17

PNO. 1
 .DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE
 . UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D
 * RWP .RWP .EXP TRCK. .PERS .DEPT .EXPOS .RWP .
 * DATE .NUMBER .NUMBER . ACTIVITY . .ENTRNG. CODE . REM . HOURS. . TASK DESCRIPTION .

 THIS REPORT IS UNDER DEVELOPMENT AND SHOULD BE TREATED AS DRAFT INFORMATION

*DATA IN THIS REPORT ARE COMPLETE THROUGH 1983. DATA FOR 1984 ARE BEING
 *ANALYZED AND WILL BE ADDED AT A LATER DATE.
 *

*NOTES:

*1. DESCRIPTION OF DATA IN EACH COLUMN:

- * RWP DATE - THE DATE OF ISSUE OF THE RADIATION WORK PERMIT. THE PERMIT MAY COVER A SINGLE ENTRY OR MAY COVER ENTRIES OVER A PERIOD OF TIME UP TO ONE WEEK LONG.
- * RWP NUMBER - RADIATION WORK PERMIT IDENTIFICATION NUMBER.
- * EXP TRCK NUMBER-EXPOSURE TRACKING NUMBER - AN IDENTIFICATION NUMBER ASSIGNED TO A SPECIFIC ACTIVITY.
- * ACTIVITY - DESCRIPTION OF AN ACTIVITY OR THE LOCATION OF A TASK WITHIN AN ACTIVITY.
- * PERS ENTRG - NUMBER OF PERSONNEL ENTERING A RADIATION AREA OR PERFORMING WORK WHICH IS COVERED BY AN RWP.
- * DEPT CODE - A PERSONNEL ACCOUNTING CODE FOR FUNCTIONAL DEPARTMENT IDENTIFICATION.
- * ESPOS REM - ACTUAL RADIATION EXPOSURE, IN REM, RECORDED ON TLDS WORN BY EMPLOYEES DURING PERFORMANCE OF A TASK WHICH IS COVERED BY AN RWP. AN EMPLOYEE MAY WORK ON AN RWP COVERED TASK FOR SEVERAL HOURS AND RECEIVE NO MEASURABLE RADIATION EXPOSURE.
- * RWP HOURS - TIME SPENT ON A TASK INCLUDING JOB PREPARATION, DRESS-UNDRESS, ETC. RECORD WAS INITIATED IN NOVEMBER, 1979.
- * TASK DESCRIPTION - SELF EXPLANATORY

*2. DEPARTMENT CODE ABBREVIATIONS:

- * AD - ADMINISTRATION
- * BS - BUILDING SERVICES
- * CH - CHEMISTRY-UNIT 1
- * CM - PLANT OPERATIONS MAINTENANCE - GENERAL
- * CN - CONTRACTOR (ALL CRAFTS)
- * CR - CORPORATE

PNO. 2

.DATE 11 DEC 84 14:32:11 RID 34 08 OCT 84 DQFRGE
. UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

* RWP	* RWP	* EXP TRCK	* .PERS	* DEPT	* EXPOS	* RWP	* .
* DATE	* NUMBER	* NUMBER	* ACTIVITY	* .ENTRNG. CODE	* REM	* HOURS	* TASK DESCRIPTION
* DM	- DECON MAINTENANCE (REPLACED BY RECOVERY PROGRAM-RP)						
* EG	- ENGINEERING STAFF-UNIT 1						
* EL	- PLANT OPERATIONS ELECTRICAL MAINTENANCE						
* ES	- ENGINEERING STAFF-UNIT 2						
* HP	- HEALTH PHYSICS (RADIOLOGICAL ENGINEERING)						
* IC	- PLANT OPERATIONS INSTRUMENT AND CONTROL						
* MD	- MAINTENANCE ADMINISTRATION						
* ME	- MECHANICAL MAINTENANCE-UNIT 1						
* MM	- PLANT OPERATIONS MECHANICAL MAINTENANCE						
* OP	- SITE OPERATIONS						
* OS	- OPERATIONS-UNIT 1						
* QA	- QUALITY ASSURANCE						
* RC	- RADIATION CONTROL-UNIT 1						
* RP	- RECOVERY PROGRAM						
* UM	- UTILITIES MAINTENANCE						
* VI	- VISITOR						

SEE
NOTE 1
EXPOS
REM

790401	022198	J20H63A	AFHB DECON SUPPORT	4 IC	0.000 DNA	STAGE EQUIPMENT
790407	023989	J20H63A	AFHB DECON SUPPORT	1 CN	0.002 DNA	REMOVE TRASH
790424	022709	J20H63A	AFHB DECON SUPPORT	2 CN	0.000 DNA	STAGE TRUCK
790428	027224	J20H63A	AFHB DECON SUPPORT	1 VI	0.000 DNA	DECON & MOVE MAT'L IN MODEL ROOM
*				10 CN	0.000 DNA	
*				2 CR	0.010 DNA	
790428	027180	J20H63A	AFHB DECON SUPPORT	4 CN	0.000 DNA	PAINT CODES ON STORAGE SHIELDS
790429	024254	J20H63A	AFHB DECON SUPPORT	1 CR	0.100 DNA	DECON MODEL ROOM
*				9 CN	0.790 DNA	
790430	024297	J20H63A	AFHB DECON SUPPORT	1 VI	0.015 DNA	SET UP MODEL ROOM FOR DECON
*				1 CN	0.010 DNA	
790502	024396	J20H63A	AFHB DECON SUPPORT	3 CN	0.060 DNA	MOVE PUMP
790502	024399	J20H63A	AFHB DECON SUPPORT	3 CN	0.040 DNA	MOVE PUMP
790503	024435	J20H63A	AFHB DECON SUPPORT	4 CN	0.065 DNA	MOVE AIR MANIFOLDS
790509	027504	J20H63A	AFHB DECON SUPPORT	3 CN	0.015 DNA	PLACE SHIELDS IN STORAGE AREA
*				1 CR	0.005 DNA	
*				1 ES	0.005 DNA	
790510	027629	J20H63A	AFHB DECON SUPPORT	5 OP	0.021 DNA	DECON & CLEANUP
790511	024843	J20H63A	AFHB DECON SUPPORT	2 IC	0.006 DNA	TRANSFER EQUIP. TO HOT SHOP
*				1 HP	0.000 DNA	
790513	024933	J20H63A	AFHB DECON SUPPORT	23 CN	0.000 DNA	MOVE MATERIAL
790515	027916	J20H63A	AFHB DECON SUPPORT	2 CN	0.010 DNA	INSPECTION
*				5 UM	0.005 DNA	
*				1 AD	0.000 DNA	
790516	025083	J20H63A	AFHB DECON SUPPORT	1 CN	0.000 DNA	STAGE FORKLIFT AT 305' ELEV.

PNO. 3

.DATE 11 DEC 84 14:32:11 RID 34 08 OCT 84 DOFRGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

* RWP	* RWP	* EXP TRCK.			* PERS	* DEPT	* EXPOS	* RWP		
* DATE	* NUMBER	* NUMBER	* ACTIVITY		* ENTRNG. CODE	* REM	* HOURS			* TASK DESCRIPTION
* 790605	026620	J20H63A	AFHB DECON SUPPORT		2 CN		0.060	DNA		INSPECTION & DECON
					2 CR		0.000	DNA		
* 790611	026849	J20H63A	AFHB DECON SUPPORT		3 CN		0.175	DNA		MOVE DECON MAT'L IN MODEL ROOM
					4 CR		0.290	DNA		
* 790612	026879	J20H63A	AFHB DECON SUPPORT		2 CN		0.020	DNA		MOVE DECON MAT'L IN MODEL ROOM
					9 CR		0.170	DNA		
* 790614	026943	J20H63A	AFHB DECON SUPPORT		7 CN		0.135	DNA		INSPECTION - TRASH REMOVAL
					18 CR		0.290	DNA		
* 790615	026978	J20H63A	AFHB DECON SUPPORT		4 CN		0.035	DNA		MATERIAL INVENTORY
					1 OP		0.005	DNA		
* 790729	015768	J20H63A	AFHB DECON SUPPORT		2 VI		0.005	DNA		SECURE HIGH RAD AREA - STAGE MATERIALS
					9 CN		0.030	DNA		
* 790807	015961	J20H63A	AFHB DECON SUPPORT		1 VI		0.000	DNA		ERECT SCAFFOLD & CATCH BASIN
					2 CN		0.000	DNA		
* 790808	015963	J20H63A	AFHB DECON SUPPORT		1 VI		0.005	DNA		ERECT SCAFFOLD & CATCH BASIN
					2 CN		0.000	DNA		
* 790827	025701	J20H63A	AFHB DECON SUPPORT		7 CN		0.007	DNA		INSPECTION & TOOL REMOVAL
* 790923	028097	J20H63A	AFHB DECON SUPPORT		2 CR		0.005	DNA		DECON TOOLS & EQUIPMENT
					9 CN		0.008	DNA		
* 790923	028098	J20H63A	AFHB DECON SUPPORT		3 VI		0.000	DNA		DECON TOOLS & EQUIPMENT
					9 CN		0.005	DNA		
* 790925	028114	J20H63A	AFHB DECON SUPPORT		1 CN		0.005	DNA		REMOVE SHIELDED FILTER CASK
					3 CR		0.010	DNA		
* 790926	028134	J20H63A	AFHB DECON SUPPORT		1 CN		0.040	DNA		RETRIEVE FILTERS - DRUM ROOM
					3 CR		0.100	DNA		
* 791005	028663	J20H63A	AFHB DECON SUPPORT		4 CR		0.155	DNA		RELOCATE HIGH RAD WASTE
					1 CN		0.030	DNA		
* 791126	980509	J20H63A	AFHB DECON SUPPORT		3 CR		0.040	1.50		RESTACK DRUMS
					1 CN		0.020	0.50		
* 791206	980754	J20H63A	AFHB DECON SUPPORT		2 CN		0.000	1.00		MOVE WASTE FROM B1W TO AUX
* 791207	980782	J20H63A	AFHB DECON SUPPORT		3 CN		0.005	1.25		LOCATE & SET 5 RED DEVILS
* 791211	980886	J20H63A	AFHB DECON SUPPORT		1 VI		0.005	0.42		REMOVE AIR HOSE
* 791213	980951	J20H63A	AFHB DECON SUPPORT		2 CN		0.130	3.67		MOVE RADIAC IN DRUMS
					4 CR		0.220	8.67		
* 800109	080187	J20H63A	AFHB DECON SUPPORT		6 CN		0.095	5.92		DISMANTLE TENT, DECON, PAINT ETC.
					4 CR		0.030	4.42		
* 800214	081014	J20H63A	AFHB DECON SUPPORT		3 CN		0.170	1.58		MOVE MANWAY COVER
* 800222	081166	J20H63A	AFHB DECON SUPPORT		2 CN		0.010	2.50		ERECT POLE SCAFFOLD - AHE-B-C ROTOR
* 800228	081282	J20H63A	AFHB DECON SUPPORT		1 CN		0.010	0.67		REMOVE DRUM CUTTING TENT
					3 CR		0.015	2.00		
* 800319	081729	J20H63A	AFHB DECON SUPPORT		2 CN		0.020	3.83		STAGE MATERIAL - DECON SUPPORT
					6 CR		0.065	11.25		
* 800403	082030	J20H63A	AFHB DECON SUPPORT		2 CN		0.025	1.83		WIPE DOWN FLOOR & EQUIPMENT
					5 CR		0.045	2.92		
* 800415	082328	J20H63A	AFHB DECON SUPPORT		4 CN		0.025	2.00		DECON FILTERS CASK & VACUUM CLEANER
* 800417	082370	J20H63A	AFHB DECON SUPPORT		2 CN		0.010	3.00		RELOCATE EQUIPMENT
					2 CR		0.020	3.00		
* 800417	082402	J20H63A	AFHB DECON SUPPORT		7 CN		0.085	9.92		DECON FILTER TRANSPORT SHIELD
					4 CR		0.035	4.50		

B-20

PNO. 4

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION		M 286 D					
RWP	RWP	EXP TRCK	PERS	DEPT	EXPOS	RWP	TASK DESCRIPTION
DATE	NUMBER	NUMBER	ACTIVITY	ENTRNG. CODE	REM	HOURS	
800418	082434	J20H63A	AFHB DECON SUPPORT	5 CN	0.045	5.25	DECON FILTER TRANSPORT SHIELD
				8 CR	0.085	9.33	
800422	082475	J20H63A	AFHB DECON SUPPORT	2 CN	0.005	2.50	DRY VACUUM TEST OF FILTER LINER
				1 UM	0.000	1.25	
				1 CR	0.000	1.25	
800423	082529	J20H63A	AFHB DECON SUPPORT	1 CN	0.010	0.67	VACUUM CLEANER INTEGRITY TEST
800429	082653	J20H63A	AFHB DECON SUPPORT	5 CN	0.015	9.38	PERFORM EXPERIMENTS IN GLOVE BOX R626
800501	082689	J20H63A	AFHB DECON SUPPORT	7 CN	0.010	48.80	PERFORM EXPERIMENTS IN GLOVE BOX R626
800502	082729	J20H63A	AFHB DECON SUPPORT	5 CN	0.000	14.00	PERFORM EXPERIMENTS IN GLOVE BOX R626
800508	082861	J20H63A	AFHB DECON SUPPORT	3 CR	0.030	4.33	DECON HYDROLASER/RESLEEVE
				5 CN	0.060	7.75	
800509	082914	J20H63A	AFHB DECON SUPPORT	4 CR	0.015	4.17	DECON PENETRATION TENT
				3 CN	0.005	3.25	
800512	082962	J20H63A	AFHB DECON SUPPORT	5 CN	0.053	2.58	RESIN SAMPLE OF PREFILTER 72
800513	082981	J20H63A	AFHB DECON SUPPORT	1 CN	0.005	0.92	DECON SCOTT BOTTLES AND HARNESS
				2 CR	0.000	1.83	
800513	082991	J20H63A	AFHB DECON SUPPORT	3 CR	0.035	2.83	STAGE SUMP DESLUDGING UNIT
				5 CN	0.070	4.50	
800515	083030	J20H63A	AFHB DECON SUPPORT	3 CN	0.005	1.75	MOVE EQUIPMENT
800515	083041	J20H63A	AFHB DECON SUPPORT	2 CN	0.000	3.63	INSTALL ANTENNA/CHANGE GLOVES
800515	083055	J20H63A	AFHB DECON SUPPORT	1 DP	0.010	0.22	STAGE EQUIP. FOR H2 RECOMBINER DECON
				3 CN	0.020	2.83	
				2 CR	0.005	3.58	
800516	083061	J20H63A	AFHB DECON SUPPORT	1 EL	0.010	1.67	DECON AND REMOVE DECON TENT
				4 CN	0.045	6.17	
				6 CR	0.045	7.42	
800519	083112	J20H63A	AFHB DECON SUPPORT	5 CN	0.002	7.25	REMOVE SCAFFOLD, TOOLS & EQUIP.
800521	083165	J20H63A	AFHB DECON SUPPORT	3 CN	0.034	3.83	REMOVE RED DEVILS
				4 CR	0.058	5.67	
800522	083192	J20H63A	AFHB DECON SUPPORT	4 CN	0.007	4.33	ERECT AIRLOCK
800523	083242	J20H63A	AFHB DECON SUPPORT	1 EL	0.006	1.33	MOVE HEPA FILTERS
				4 UM	0.019	5.34	
800524	083454	J20H63A	AFHB DECON SUPPORT	3 CR	0.023	2.75	DECON RED DEVILS FOR REMOVAL
				2 CN	0.010	1.83	
800528	083314	J20H63A	AFHB DECON SUPPORT	5 CN	0.018	10.42	DRILL TEST BORE TB-12
800528	083317	J20H63A	AFHB DECON SUPPORT	1 CN	0.010	1.58	DECON CABINET INTERNALS
				1 HP	0.018	1.58	
				1 CR	0.008	1.25	
				1 EL	0.010	1.25	
				1 QA	0.010	1.50	
800604	083464	J20H63A	AFHB DECON SUPPORT	2 CR	0.000	6.42	FLUSH AND CHANGE FILTERS
				2 CN	0.020	8.42	
800605	083510	J20H63A	AFHB DECON SUPPORT	2 CR	0.000	7.50	FLUSH AND CHANGE FILTERS
				2 CN	0.000	8.25	
800606	083550	J20H63A	AFHB DECON SUPPORT	1 CN	0.000	4.00	FLUSH AND CHANGE FILTERS
				1 CR	0.000	3.00	
800609	083573	J20H63A	AFHB DECON SUPPORT	4 CN	0.005	17.58	MOVE MATERIALS/REPLACE PLYWOOD RAMP
800609	083578	J20H63A	AFHB DECON SUPPORT	2 CR	0.005	8.75	FLUSH AND CHANGE FILTERS
				2 CN	0.000	8.83	

B-21

PND. 5		.DATE 11 DEC 84 14:32:11		RID 34	08 OCT 84 DORGE		H 286 D	
UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION								
RWP	RWP	EXP TRCK.	ACTIVITY	PERCENT	DEPT	EXPOS	RWP	TASK DESCRIPTION
DATE	NUMBER	NUMBER		ENTRNG	CODE	REM	HOURS	
800610	083605	J20H63A	AFHB DECON SUPPORT	2	CR	0.000	3.00	FLUSH AND CHANGE FILTERS
*				2	CN	0.005	2.00	
800611	083633	J20H63A	AFHB DECON SUPPORT	1	CR	0.000	6.75	FLUSH AND CHANGE FILTERS
*				1	CN	0.000	6.75	
800613	083676	J20H63A	AFHB DECON SUPPORT	1	CR	0.005	5.25	FLUSH AND CHANGE FILTERS
*				1	CN	0.005	5.25	
800614	004061	J20H63A	AFHB DECON SUPPORT	1	HP	0.005	3.42	DISASSEMBLE HEPA FILTERS IN DECON FAC.
*				1	CR	0.005	3.00	
*				3	MM	0.023	7.60	
*				6	DM	0.038	11.68	
800617	083746	J20H63A	AFHB DECON SUPPORT	1	CR	0.000	3.50	FLUSH AND CHANGE FILTERS
*				1	CN	0.000	3.00	
800618	083755	J20H63A	AFHB DECON SUPPORT	5	CN	0.026	2.67	MOVE MATERIAL TO DOGHOUSE
800619	083775	J20H63A	AFHB DECON SUPPORT	4	CN	0.013	3.00	MOVE MATERIAL TO DOGHOUSE
*				1	VI	0.000	0.75	
800619	083796	J20H63A	AFHB DECON SUPPORT	6	CR	0.040	9.08	REMOVE CERENT BLOCK & HERCULITE
*				1	CV	0.005	1.75	
800620	083815	J20H63A	AFHB DECON SUPPORT	3	CN	0.006	2.00	FLUSH AND CHANGE FILTERS
800623	083831	J20H63A	AFHB DECON SUPPORT	5	CN	0.028	10.75	MOVE HOIST AND TROLLEY & INSTALL
800623	083834	J20H63A	AFHB DECON SUPPORT	8	CN	0.020	9.25	MOVE MAT'L 328' TO 305' ELEV..
800623	083848	J20H63A	AFHB DECON SUPPORT	2	CR	0.000	0.15	CHANGE FILTERS/DECON WATER OPER.
*				2	CN	0.000	3.50	
800624	083854	J20H63A	AFHB DECON SUPPORT	1	CN	0.001	0.25	MOVE MATERIALS TO DOGHOUSE
*				1	VI	0.002	0.25	
800624	083855	J20H63A	AFHB DECON SUPPORT	1	HP	0.000	1.67	MOVE MATERIALS TO DOGHOUSE
*				1	CR	0.000	0.38	
*				9	CN	0.013	9.83	
800624	083872	J20H63A	AFHB DECON SUPPORT	3	CR	0.000	2.63	FLUSH AND CHANGE FILTERS
*				2	CN	0.005	3.50	
800625	083889	J20H63A	AFHB DECON SUPPORT	2	CR	0.000	2.75	FLUSH AND CHANGE FILTERS
*				1	CN	0.000	0.33	
800626	083910	J20H63A	AFHB DECON SUPPORT	1	CR	0.000	0.83	FLUSH AND CHANGE FILTERS
*				1	CN	0.000	1.00	
800627	083934	J20H63A	AFHB DECON SUPPORT	1	MM	0.011	0.58	REPLACE WET VAC HEADS
*				2	CR	0.009	1.33	
*				2	CN	0.018	1.50	
800701	083984	J20H63A	AFHB DECON SUPPORT	3	CR	0.005	2.07	FLUSH SYSTEM & CHANGE FILTERS
*				2	CN	0.007	5.75	
800709	084079	J20H63A	AFHB DECON SUPPORT	3	UM	0.016	2.25	CHANGE OUT PREFILTERS ON HVAC
*				1	EL	0.005	0.75	
*				1	CN	0.005	0.83	
800712	084126	J20H63A	AFHB DECON SUPPORT	2	CN	0.020	0.67	CHECK FOR LEAKAGE
800721	084224	J20H63A	AFHB DECON SUPPORT	2	CR	0.000	2.00	REMOVE CONTAMINATED DIRT
*				1	CN	0.000	1.00	
800722	084246	J20H63A	AFHB DECON SUPPORT	2	CR	0.025	3.90	VISUAL INSPECTION OF WET VAC.
*				1	CN	0.010	1.95	
800804	084457	J20H63A	AFHB DECON SUPPORT	2	CR	0.000	2.50	PUMP SUMP WATER INTO DRUMS
*				2	CN	0.000	2.50	
800815	084619	J20H63A	AFHB DECON SUPPORT	1	UM	0.010	2.00	ASSISTANCE & BACKUP FOR RCBT DECON

B-22

PNO. 6
 .DATE 11 DEC 84 14:32:11 RID 34 08 OCT 84 DOERGE
 . UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D
 * RWP .RWP .EXP TRCK. .PERS . DEPT .EXPOS . RWP .
 * DATE .NUMBER .NUMBER . ACTIVITY . ENTRNG. CODE . REM . HOURS. . TASK DESCRIPTION

DATE	NUMBER	NUMBER	ACTIVITY	ENTRNG. CODE	REM	HOURS	TASK DESCRIPTION
				4 CR		0.055 10.00	
				5 CN		0.108 10.58	
800816	084625	J20H63A	AFHB DECON SUPPORT	1 CR		0.065 1.17	INSPECT/HYDROLASE/HOT WATER FLUSH
				2 CN		0.243 2.45	
				1 HP		0.150 1.30	
0826	084761	J20H63A	AFHB DECON SUPPORT	1 CR		0.009 0.67	DECON WET VAC
				2 CN		0.027 1.33	
				1 EI		0.003 0.67	
800911	084968	J20H63A	AFHB DECON SUPPORT	2 CN		0.000 16.00	DECON GENERAL
801006	085195	J20H63A	AFHB DECON SUPPORT	2 CR		0.005 0.83	CHANGE LAYDOWN AREA
				1 CN		0.010 0.42	
801009	085258	J20H63A	AFHB DECON SUPPORT	2 EL		0.000 4.50	CONSTRUCT TENT IN NW CORNER
				4 HP		0.020 4.00	
				17 CR		0.109 72.91	
				18 CN		0.206 43.75	
801010	085271	J20H63A	AFHB DECON SUPPORT	3 CR		0.050 6.50	CONSTRUCT TENT IN NW CORNER
				4 CN		0.007 3.42	
				1 HP		0.020 1.58	
801208	085820	J20H63A	AFHB DECON SUPPORT	1 CN		0.000 0.42	OBTAIN CORK SEAL SAMPLES
				2 EL		0.000 0.07	
				3 MM		0.000 3.25	
801209	085834	J20H63A	AFHB DECON SUPPORT	2 MM		0.005 2.67	REMOVE CORK SAMPLES
801215	085903	J20H63A	AFHB DECON SUPPORT	3 MM		0.005 2.25	OBTAIN CORK SEAL SAMPLES
				1 ES		0.000 0.75	
				1 HP		0.010 0.67	
801217	085938	J20H63A	AFHB DECON SUPPORT	2 MM		0.000 1.80	REMOVE CORK SAMPLE
				1 ES		0.000 0.50	
				1 HP		0.000 0.50	
801222	085980	J20H63A	AFHB DECON SUPPORT	2 CN		0.015 4.83	CORE DRILL FOR SOIL SAMPLES
801223	085983	J20H63A	AFHB DECON SUPPORT	2 CN		0.005 14.00	CORE DRILL FOR SOIL SAMPLES
801224	085997	J20H63A	AFHB DECON SUPPORT	4 CN		0.002 11.83	CORE DRILL FOR SOIL SAMPLES
801229	086023	J20H63A	AFHB DECON SUPPORT	3 CN		0.005 17.00	LOOSEN DIRT/OBTAIN SOIL SAMPLES
801230	086026	J20H63A	AFHB DECON SUPPORT	3 CN		0.002 17.75	LOOSEN DIRT/OBTAIN SOIL SAMPLES
820402	003435	J20H63A	AFHB DECON SUPPORT	1 MM		0.040 1.25	DECON PUMP AND PUMP ROOM
				1 CR		0.015 1.00	
820507	003795	J20H63A	AFHB DECON SUPPORT	1 MM		0.000 2.00	REMOVE EXPANSION PLUG
820507	003796	J20H63A	AFHB DECON SUPPORT	1 MM		0.000 2.00	VERIFY THAT CLEANOUT OPENINGS THREADED
820601	003988	J20H63A	AFHB DECON SUPPORT	2 CN		0.000 1.33	PHOTOGRAPH HAYS GAS ANALYZER ROOM
820614	004060	J20H63A	AFHB DECON SUPPORT	1 HP		0.105 2.75	RADIATION 6 POINT SURVEY/PACK DRUM
				1 CR		0.115 2.83	
				2 DM		0.130 4.25	
820616	004084	J20H63A	AFHB DECON SUPPORT	1 HP		0.045 5.12	DISPOSE OF FILTER CASK
				2 MM		0.045 2.67	
				4 DM		0.070 2.33	
820706	004217	J20H63A	AFHB DECON SUPPORT	1 CR		0.000 2.17	DECON HOT SPOTS/REMOVE LAUNDRY&TRASH
				5 CN		0.005 6.70	
				1 UM		0.000 0.33	
				13 DM		0.072 43.58	
820707	004216	J20H63A	AFHB DECON SUPPORT	3 CR		0.015 13.83	GENERAL DECON

B-23

```

PNO. 7
DATE 06 NOV 84 09:45:10 RID 34 OR OCT 84 DOERGE
UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D
* RWP .RWP .EXP TRCK. .PERS .DEPT .EXPOS .RWP .
* DATE .NUMBER .NUMBER . ACTIVITY . ENTRNG. CODE . REM . HOURS. : TASK DESCRIPTION
-----
*
* 1 MM 0.004 DNA
* 11 DM 0.103 46.25
* 4 UM 0.028 15.58
* 820719 004318 J20H63A AFHB DECON SUPPORT 8 CN 0.005 24.92 DECON HOT SPOTS/REMOVE TRASH&LAUNDRY
* 7 DM 0.050 33.50
* 2 MM 0.000 1.17
* 6 UM 0.018 21.42
* 820719 004319 J20H63A AFHB DECON SUPPORT 2 HP 0.015 9.00 GENERAL DECON
* 7 CR 0.041 21.33
* 1 CN 0.005 0.58
* 16 DM 0.097 48.62
* 820727 004367 J20H63A AFHB DECON SUPPORT 1 HP 0.000 1.75 DECON HOT SPOTS/TRASH AND LAUNDRY
* 3 CN 0.002 7.42
* 11 DM 0.172 40.75
* 1 MM 0.000 1.25
* 4 UM 0.000 13.58
* 820727 004369 J20H63A AFHB DECON SUPPORT 2 HP 0.000 5.17 GENERAL DECON
* 6 DM 0.015 16.25
* 2 MM 0.005 3.50
* 3 UM 0.010 3.67
* 820804 004430 J20H63A AFHB DECON SUPPORT 1 CH 0.000 0.75 GENERAL DECON
* 1 OP 0.000 0.37
* 2 HP 0.000 5.08
* 1 IC 0.000 4.33
* 12 DM 0.035 29.58
* 2 UM 0.000 4.58
* 4 MM 0.005 12.92
* 1 EL 0.000 3.08
* 820804 004432 J20H63A AFHB DECON SUPPORT 1 CR 0.000 1.83 DECON HOT SPOTS/TRASH AND LAUNDRY
* 1 IC 0.000 3.75
* 1 EL 0.002 4.00
* 14 CN 0.010 20.58
* 5 DM 0.000 10.17
* 7 MM 0.000 14.20
* 3 UM 0.005 9.75
* 821019 004940 J20H63A AFHB DECON SUPPORT 1 HP 0.000 4.77 TRANSPORT BLOCKS TO 305' ELEV.
* 13 CN 0.005 28.30
* 821101 005024 J20H63A AFHB DECON SUPPORT 34 CN 0.025 50.78 PAINT AND DECON BLOCK BY ELEVATOR
* 821109 005075 J20H63A AFHB DECON SUPPORT 5 CN 0.000 3.80 PAINT & DECON CONC' ETE BLOCKS
* 821204 005241 J20H63A AFHB DECON SUPPORT 3 RP 0.000 3.23 DECON THE 328' ELEV. DECON FACILITY
* 830106 005498 J20H63A AFHB DECON SUPPORT 1 HP 0.002 1.32 RELOCATE HIGH RAD DRUM
* 1 CM 0.005 1.18
* 1 UM 0.000 1.37
* 830121 005631 J20H63A AFHB DECON SUPPORT 1 HP 0.010 6.47 TRANSFER LIQUID WASTE TO WDS T-2
* 5 RP 0.005 9.80
* 830203 005735 J20H63A AFHB DECON SUPPORT 4 RP 0.000 21.28 TRANSFER LIQUID WASTE TO CWST
* 830302 005964 J20H63A AFHB DECON SUPPORT 1 HP 0.000 1.48 SERVICE TRASH COMPACTOR HEPA FILTERS
* 6 MM 0.000 7.09
* 830509 006472 J20H63A AFHB DECON SUPPORT 5 RP 0.010 11.78 TRANSFER LIQUID WASTE TO CWST

```

B-24

PNO. B
 .DATE 06 NOV 84 09:45:10 RID 34 OR OCT 84 DOERGE
 .UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D
 * RWP .RWP .EXP TRCK. .PERS .DEPT .EXPOS .RWP .
 * DATE .NUMBER .NUMBER . ACTIVITY . ENTRNG. CODE . REM . HOURS . TASK DESCRIPTION

DATE	NUMBER	NUMBER	ACTIVITY	ENTRNG. CODE	REM	HOURS	TASK DESCRIPTION
830712	006937	J20H63A	AFHB DECON SUPPORT	6 RP	0.010	34.08	TRANSFER LIQUID WASTE TO CWST
				1 HP	0.000	5.25	
830722	007026	J20H63A	AFHB DECON SUPPORT	10 RP	0.000	20.37	TRANSFER LIQUID WASTE TO CWST
830725	007042	J20H63A	AFHB DECON SUPPORT	1 UM	0.000	6.22	OPERATION OF GLOVEROX
				1 RP	0.000	4.50	
830728	007074	J20H63A	AFHB DECON SUPPORT	9 CN	0.042	16.73	TROUBLESHOOT AND REPAIR ROBOT
830801	007103	J20H63A	AFHB DECON SUPPORT	1 UM	0.002	2.38	OPERATION OF GLOVEROX
				1 RP	0.002	1.70	
830804	007127	J20H63A	AFHB DECON SUPPORT	2 CN	0.005	4.22	CUT HOLES IN INCAPS/REMOVE FLANGE
				2 HP	0.008	12.32	
830808	007152	J20H63A	AFHB DECON SUPPORT	16 CN	0.025	90.91	PIPING CONNECTIONS AT PWST PUMP HOUSE
				3 HP	0.005	20.62	
830808	007164	J20H63A	AFHB DECON SUPPORT	3 UM	0.000	6.42	GLOVEROX OPERATION AND DECON
				3 RP	0.007	6.28	
830815	007235	J20H63A	AFHB DECON SUPPORT	7 CN	0.015	32.02	REPLACE EXISTING 3 INCH LINE
				1 HP	0.005	7.45	
830817	007251	J20H63A	AFHB DECON SUPPORT	3 UM	0.000	8.92	DECON TOOLS/MAT'L IN GLOVEBOX
				3 RP	0.000	8.41	
830818	007256	J20H63A	AFHB DECON SUPPORT	1 HP	0.040	0.63	FHR NEUTRALIZER PUMP & TANK ROOM DECON
				1 CN	0.040	0.67	
				1 CM	0.035	0.58	
830818	007270	J20H63A	AFHB DECON SUPPORT	2 CN	0.005	8.00	SOCKET WELD PWST
830822	007280	J20H63A	AFHB DECON SUPPORT	1 MM	0.000	0.75	DECON IN GLOVEROX
				2 CM	0.000	1.12	
				2 UM	0.000	5.27	
				2 RP	0.000	0.88	
830822	007292	J20H63A	AFHB DECON SUPPORT	12 CN	0.017	15.42	CLEAN & TRANSPORT HEPA FILTER CANISTERS
830822	007293	J20H63A	AFHB DECON SUPPORT	2 CM	0.008	10.68	INSTALL HANGER IN PWST
				9 CN	0.215	46.30	
830829	007342	J20H63A	AFHB DECON SUPPORT	2 UM	0.000	1.68	DECON IN GLOVEBOX
				3 RP	0.000	5.59	
830830	007359	J20H63A	AFHB DECON SUPPORT	3 RP	0.013	4.25	PUMP LIQUID WASTE TO CWST
830831	007367	J20H63A	AFHB DECON SUPPORT	2 RP	0.000	5.43	DOF TEST HEPA FILTERS
				2 MM	0.000	4.85	
				3 UM	0.002	7.83	
				3 CN	0.000	7.73	
830901	007372	J20H63A	AFHB DECON SUPPORT	13 RP	0.017	20.47	PUMP LIQUID WASTE TO CWST
				1 MM	0.000	1.90	
830905	007401	J20H63A	AFHB DECON SUPPORT	3 RP	0.000	7.05	GLOVEBOX DECON OPERATIONS
				1 UM	0.002	4.38	
				2 EL	0.005	3.70	
830912	007469	J20H63A	AFHB DECON SUPPORT	22 RP	0.042	48.01	PUMP LIQUID WASTE TO CWST
				1 HP	0.000	1.18	
				2 IC	0.000	2.22	
				1 CN	0.005	5.77	
				4 CM	0.000	7.35	
830914	007484	J20H63A	AFHB DECON SUPPORT	2 RP	0.000	5.17	GLOVEROX DECON OPERATIONS
				1 DP	0.000	4.63	
				3 IC	0.000	3.62	

PNO. 9		.DATE 11 DEC 84 14:32:11 RID 34 08 OCT 84 DOERGE		M 286 D			
UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION							
RMP	RMP	EXP TRCK.	PERS	DEPT	EXPOS	RMP	
DATE	NUMBER	NUMBER	ACTIVITY	ENTRNG. CODE	REM	HOURS	TASK DESCRIPTION
				2 UM	0.000	2.43	
830919	007509	J20H63A	AFHB DECON SUPPORT	1 DP	0.000	4.13	GLOVEBOX DECON OPERATIONS
				1 RP	0.000	4.17	
830919	007522	J20H63A	AFHB DECON SUPPORT	4 RP	0.019	10.46	PUMP LIQUID WASTE TO CWST
				1 DP	0.002	3.87	
				1 CH	0.005	2.45	
830926	007572	J20H63A	AFHB DECON SUPPORT	2 RP	0.000	12.33	GLOVEBOX DECON OPERATIONS
				1 CN	0.000	0.03	
830928	007592	J20H63A	AFHB DECON SUPPORT	2 HP	0.000	9.67	HYDROLASE PROCESSED WATER LINES
				27 CN	0.012	121.63	
830929	007594	J20H63A	AFHB DECON SUPPORT	4 RP	0.010	5.73	CLEAN AND DECON HEPA CANISTERS
831003	007690	J20H63A	AFHB DECON SUPPORT	2 RP	0.000	2.75	DECON INSIDE GLOVEBOXES
				2 CN	0.000	1.05	
				1 UM	0.000	1.20	
831004	007697	J20H63A	AFHB DECON SUPPORT	9 CH	0.015	23.62	INSTALL EQUIPMENT
831010	007734	J20H63A	AFHB DECON SUPPORT	1 ES	0.000	0.35	DECON IN GLOVEROX
831011	007746	J20H63A	AFHB DECON SUPPORT	2 RP	0.005	2.03	DECON AND REFURBISH HEPA FILTERS
831013	007758	J20H63A	AFHB DECON SUPPORT	1 CN	0.000	0.72	DOP TEST HEPA FILTERS
				3 CH	0.003	5.71	
831017	007773	J20H63A	AFHB DECON SUPPORT	1 DP	0.004	1.33	GLOVEBOX DECON OPERATIONS
				1 RP	0.000	1.33	
831024	007816	J20H63A	AFHB DECON SUPPORT	6 RP	0.007	23.55	GLOVEBOX DECON OPERATIONS
				1 CH	0.000	1.23	
831214	008108	J20H63A	AFHB DECON SUPPORT	1 DP	0.000	2.58	GLOVEBOX DECON OPERATIONS
				3 CN	0.010	4.17	
810123	000188	J25G58A	TURBINE BUILDING	3 CK	0.046	6.75	DECON DRY SUMP-TURB. BLDG.
				1 HP	0.012	2.25	
				1 EI	0.015	2.25	
810128	000237	J25G58A	TURBINE BUILDING	1 DP	0.010	0.75	SET UP VALVING FOR LINE FLUSH
				1 HP	0.020	0.83	
830722	007017	J25G58A	TURBINE BUILDING	4 CN	0.003	9.43	REMOVE WAX-TURB BLDG FLOOR 281' ELEV.
831018	007779	J25G58A	TURBINE BUILDING	2 DP	0.000	8.10	SCRABBLE HOT SPOTS-TURB. BLDG. 281'EL
				4 HP	0.000	10.32	
				6 MM	0.008	21.03	
				3 UM	0.000	10.15	
831025	007826	J25G58A	TURBINE BUILDING	4 HP	0.000	6.17	SCRABBLE HOT SPOTS-TURB. BLDG. 281'EL
				3 MM	0.003	4.00	
				2 UM	0.005	3.72	
790427	027172	J25G65A	UNIT 1 DECON	4 CN	0.018	DNA	
810122	000181	J25G65A	UNIT 1 DECON	1 ES	0.005	0.58	INSPECT AREAS/SEARCH FOR TRANSFER PIG
				1 CN	0.008	0.58	
810220	000508	J25G65A	UNIT 1 DECON	1 CN	0.005	0.75	INSPECT SAMPLE LINES
831207	008061	J25G65A	UNIT 1 DECON	2 HP	0.010	10.38	WELD FLANGES AND OPENINGS
				1 RW	0.000	4.00	
				6 HE	0.004	22.87	
820525	003957	J30A026	RB SPRAY 1A, 258'	2 DM	0.050	2.50	GROSS DECON OF B5-P-1A VAULT
				1 HP	0.040	1.50	
				2 CN	0.055	2.83	
790420	014854	J30A027	DH COOLER 1B-258'	16 CN	0.160	DNA	DECON 'B' DECAY HEAT VAULT

PNO. 10
 .DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 D0FRGE M 286 D
 . UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION
 * RWP .RWP .EXP TRCK. .PERS .DEPT .EXPOS .RWP .
 * DATE .NUMBR .NUMBER . ACTIVITY .ENTRNG. CODE . REM . HOURS. . TASK DESCRIPTION

* DATE	.NUMBR	.NUMBER	. ACTIVITY	.ENTRNG. CODE	. REM	. HOURS.	. TASK DESCRIPTION
790421	014780	J30A027	DH COOLER 1B-258'	2 CN	0.040	DNA	DECON 'B' DECAY HEAT VAULT
790413	014983	J30A028	DH COOLER 1A-258'	4 CN	0.250	DNA	DECON DECAY HEAT VAULTS
790424	022785	J30A028	DH COOLER 1A-258'	9 CN	0.695	DNA	DECON DECAY HEAT VAULTS
800110	080227	J30C023	TEMP NUC SS,305'	4 CR	0.030	4.33	DECON SAMPLE SINK ROOM-OVERHEAD&FLOOR
				1 CN	0.010	1.08	
800226	081244	J30C023	TEMP NUC SS,305'	2 CR	0.010	1.83	DECON SAMPLE ROOM/LINE TRAY
				1 CN	0.010	0.92	
800813	084583	J30C023	TEMP NUC SS,305'	1 UM	0.000	0.50	DECON INSIDE SAMPLE SINK
				1 CR	0.000	0.50	
				1 CN	0.000	0.50	
830329	006167	J30C023	TEMP NUC SS,305'	1 HP	0.000	3.33	DECON TEMP SAMPLE SINK
				3 CN	0.000	5.57	
				1 CM	0.019	3.25	
				1 UM	0.000	2.28	
830331	006180	J30C023	TEMP NUC SS,305'	1 HP	0.000	2.22	DECON TEMP. SAMPLE SINK
				1 CM	0.000	2.22	
				1 DP	0.002	2.17	
800711	084106	J30C058	CONC LIQ PUMP, 305'	3 CN	0.035	2.58	DECON WASTE PUMP ROOM
				1 UM	0.010	0.67	
800712	084127	J30C058	CONC LIQ PUMP, 305'	2 CN	0.010	2.33	DECON WASTE PUMP
				2 CR	0.010	2.33	
820727	004381	J30C058	CONC LIQ PUMP, 305'	5 CN	0.060	7.75	PAINT CONCENTRATED WASTE PUMP ROOM
790531	026226	J30C059	MODEL RM & W. CORR	2 CN	0.015	DNA	DECON MODEL ROOM
				4 CR	0.021	DNA	
790602	026306	J30C059	MODEL RM & W. CORR	2 CN	0.020	DNA	DECON MODEL ROOM
				2 CR	0.000	DNA	
				1 EL	0.000	DNA	
790602	026340	J30C059	MODEL RM & W. CORR	2 CN	0.025	DNA	DECON MODEL ROOM AND VALVE ROOM
				3 CR	0.030	DNA	AND SUPPORT DECAY HEAT SYS. INSTL.
790603	026375	J30C059	MODEL RM & W. CORR	10 CN	0.300	DNA	DECON MODEL ROOM AND VALVE ROOM
				9 CR	0.310	DNA	AND SUPPORT DECAY HEAT SYS. INSTL.
790605	026697	J30C059	MODEL RM & W. CORR	2 CH	0.020	DNA	DECON MODEL ROOM AND VALVE ROOM
				5 CR	0.070	DNA	AND SUPPORT DECAY HEAT SYS. INSTL.
790614	026928	J30C059	MODEL RM & W. CORR	3 CN	0.026	DNA	GENERAL MAINTENANCE-MODEL ROOM
				8 CR	0.039	DNA	
				1 EL	0.005	DNA	
790615	026961	J30C059	MODEL RM & W. CORR	1 CR	0.001	DNA	GENERAL MAINTENANCE-MODEL ROOM
				3 CR	0.069	DNA	
790617	015017	J30C059	MODEL RM & W. CORR	1 CN	0.009	DNA	DECON MODEL ROOM
				1 EL	0.011	DNA	
				11 CR	0.038	DNA	
790618	015032	J30C059	MODEL RM & W. CORR	4 CN	0.026	DNA	DECON MODEL ROOM
				1 CR	0.010	DNA	
800307	081491	J30C059	MODEL RM & W. CORR	1 CN	0.010	2.58	DECON MODEL ROOM
				4 CR	0.018	10.33	
				2 EL	0.010	5.17	
				1 UM	0.000	2.58	
831115	007937	J30C059	MODEL RM & W. CORR	1 DP	0.000	4.70	DISMANTLE PLEXIGLASS ENCLOSURE
				1 CN	0.000	1.65	

FNO. 11
 .DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DDFRGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 28A D

* RWP	* RWP	* EXP TRCK.	* ACTIVITY	* PERS	* DEPT	* EXPOS	* RWP	* TASK DESCRIPTION
* DATE	* NUMBER	* NUMBER		* ENTRNG.	* CODE	* REM	* HOURS	
				1	EL	0.005	4.70	
				1	UM	0.000	2.93	
				1	IC	0.000	2.95	
				1	HP	0.000	5.97	
800221	081142	J30C069	ICC AREA, 305'	1	CN	0.010	1.17	DECON INTERMEDIATE COOLING PUMP CUBICLE
				3	CR	0.020	3.50	
				1	UM	0.000	1.17	
800422	082500	J30C069	ICC AREA, 305'	1	CN	0.005	0.58	DECON INTERMEDIATE COOLING PUMP CUBICLE
				3	CR	0.030	1.75	
800424	082526	J30C069	ICC AREA, 305'	1	CN	0.010	1.17	DECON INTERMEDIATE COOLING PUMP CUBICLE
				3	CR	0.015	3.50	
800502	082721	J30C069	ICC AREA, 305'	3	CN	0.035	2.83	CHANGE FILTERS ICJ-1A AND ICF-1B
				2	CR	0.025	4.42	
820811	004466	J30C069	ICC AREA, 305'	1	CN	0.000	3.00	PAINT INTERMEDIATE CLOSED COOLING ROOM
790425	027048	J30C070	CORR & N. ACC, 305'	4	CN	0.163	DNA	GENERAL DECON
790611	026869	J30C070	CORR & N. ACC, 305'	4	CN	0.050	DNA	GENERAL DECON
				9	CR	0.110	DNA	
				2	EL	0.025	DNA	
790619	015044	J30C070	CORR & N. ACC, 305'	2	CN	0.007	DNA	ROUGH-UP CEMENT FLOOR INSIDE TENT
790620	015057	J30C070	CORR & N. ACC, 305'	4	CN	0.016	DNA	ROUGH-UP CEMENT FLOOR INSIDE TENT
				1	VI	0.004	DNA	
790621	015091	J30C070	CORR & N. ACC, 305'	2	CN	0.017	DNA	ROUGH-UP CEMENT FLOOR INSIDE TENT
790622	015109	J30C070	CORR & N. ACC, 305'	1	CN	0.001	DNA	ROUGH-UP CEMENT FLOOR INSIDE TENT
790708	015399	J30C070	CORR & N. ACC, 305'	1	CN	0.004	DNA	DECON AFHB CORRIDOR 305'ELEV.
				3	CR	0.014	DNA	
790709	015400	J30C070	CORR & N. ACC, 305'	3	CN	0.025	DNA	DECON AROUND DRAINS AND DRAIN BELLS
				5	CR	0.045	DNA	
790712	015463	J30C070	CORR & N. ACC, 305'	3	CN	0.005	DNA	DECON PIPING AND FLOOR
				3	CR	0.020	DNA	
				1	VI	0.005	DNA	
790712	015478	J30C070	CORR & N. ACC, 305'	1	CN	0.000	DNA	DECON FLOOR AND ROLL UP DOOR
				2	CR	0.000	DNA	
790716	015539	J30C070	CORR & N. ACC, 305'	2	CN	0.055	DNA	DECON FLOOR, CLEAN DRAINS, REMOVE TRASH
				15	CR	0.145	DNA	
				1	VI	0.010	DNA	
790720	015634	J30C070	CORR & N. ACC, 305'	3	CN	0.090	DNA	DECON USING WET VAC SYSTEM
				6	CR	0.220	DNA	
790723	015682	J30C070	CORR & N. ACC, 305'	1	CN	0.010	DNA	PREPARATION FOR PAINTING
				1	VI	0.010	DNA	
790803	015748	J30C070	CORR & N. ACC, 305'	1	CN	0.025	DNA	GENERAL DECON
				3	CR	0.050	DNA	
790803	015749	J30C070	CORR & N. ACC, 305'	1	CN	0.035	DNA	GENERAL DECON
				4	CR	0.115	DNA	
790805	015702	J30C070	CORR & N. ACC, 305'	1	CN	0.005	DNA	DECON/REMOVE AIRLOCK TENT
				4	CR	0.020	DNA	
790808	016000	J30C070	CORR & N. ACC, 305'	2	CN	0.025	DNA	GENERAL DECON
				2	CR	0.020	DNA	
790810	015947	J30C070	CORR & N. ACC, 305'	1	CN	0.165	DNA	GENERAL DECON
				6	CR	0.025	DNA	

FNO. 12

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DDFRGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION

M 286 D

RWP .RWP .EXP TRCK.

.PERS .DEPT .EXPOS .RWP

* DATE .NUMBER .NUMBER

ACTIVITY

.FNTRNG. CODE .REM .HOURS.

TASK DESCRIPTION

DATE	NUMBER	NUMBER	ACTIVITY	FNTRNG. CODE	REM	HOURS	TASK DESCRIPTION
*				1 EL	0.000	DNA	
*				1 UM	0.005	DNA	
*				1 VI	0.000	DNA	
*	790811	015949	J30C070 CORR & N. ACC, 305'	2 CN	0.020	DNA	GENERAL DECON
*	791210	980856	J30C070 CORR & N. ACC, 305'	2 CN	0.040	1.50	GENERAL DECON
*				3 CR	0.030	1.75	
*	820923	004764	J30C070 CORR & N. ACC, 305'	7 CN	0.000	23.83	REMOVE TENT, DECON AND PAINT
*	821015	004924	J30C070 CORR & N. ACC, 305'	1 HP	0.000	4.35	ERECT CLEANING ROOM 305' ANNULUS HALL
*				12 CN	0.000	32.47	
*	830107	005505	J30C070 CORR & N. ACC, 305'	1 CN	0.000	0.85	REMOVE LEAD LINED DRUM
*				1 IC	0.000	0.72	
*				1 UM	0.000	0.72	
*				1 HP	0.000	0.65	
*				1 CN	0.000	0.80	
*	830222	005897	J30C070 CORR & N. ACC, 305'	3 CN	0.000	3.17	DECON HOT SPOTS AT 305' ELEV. HATCH
*	830224	005918	J30C070 CORR & N. ACC, 305'	10 CN	0.000	18.03	DECON HOT SPOTS AT 305' ELEV. HATCH
*	830225	005930	J30C070 CORR & N. ACC, 305'	12 CN	0.010	23.02	DECON HOT SPOTS AT 305' ELEV. HATCH
*	790720	015629	J30C072 WDG-T-1B,305'	1 CN	0.005	DNA	DECON WASTE GAS DECAY 'B' & FILTER RM.
*				2 CR	0.005	DNA	
*				1 VI	0.005	DNA	
*	790719	015596	J30C074 WDG-T-1A,305'	1 CN	0.015	DNA	DECON WASTE GAS DECAY TANKS AND ROOM
*				5 CR	0.005	DNA	
*				1 VI	0.025	DNA	
*	800307	081476	J30C074 WDG-T-1A,305'	1 CN	0.005	0.75	DECON WASTE GAS DECAY TANKS AND ROOM
*				3 CR	0.010	2.25	
*	800421	082454	J30C074 WDG-T-1A,305'	2 CN	0.055	2.42	DECON WASTE GAS DECAY TANKS AND ROOM
*				3 CR	0.030	3.00	
*	830819	007271	J30C074 WDG-T-1A,305'	1 CN	0.010	5.90	REMOVE DETECTOR/CHECK BACKGROUND
*				1 IC	0.003	5.80	
*	790722	015658	J30C076 VENT HDR. VLV. RM	1 CN	0.000	DNA	GENERAL DECON IN VALVE ROOM
*				6 CR	0.060	DNA	
*	810701	001397	J30C078 DEBOR DEMIN 1B	2 CR	0.000	3.50	DECON DEBORATED DEMIN 1B VENT HEADER
*	790724	015694	J30C079 DEBOR DEMIN 1A	2 CN	0.005	DNA	DECON DEBORATED DEMIN 1A
*				4 CR	0.025	DNA	
*	830919	007519	J30C080 MWHT ROOM, 305'	1 HP	0.040	1.13	PRE DECON INSP. OF MWHT
*				1 CN	0.023	0.92	
*	830927	007586	J30C080 MWHT ROOM, 305'	1 HP	0.060	1.10	SAFETY WALKDOWN MWHT
*				1 AD	0.045	1.63	
*				1 CN	0.050	1.55	
*	831006	007713	J30C080 MWHT ROOM, 305'	2 HP	0.103	4.75	GAMMA SPEC. MEAS. OF MWHT & ROOM
*				3 CN	0.046	7.20	
*	801217	085940	J30C082 SEAL RET CLR,305'	1 CN	0.010	1.00	DECON IN SEAL RETURN COOLER ROOM
*				2 CR	0.010	2.00	
*	830809	007178	J30C083 MU DEMIN 1B, 305'	1 CN	0.003	1.03	GAS SAMPLES/MU DEMIN TKS 1A & 1B
*				3 CM	0.021	5.29	
*				1 HP	0.010	4.62	
*				1 OP	0.010	1.98	
*	830224	005922	J30C084 MU DEMIN 1A, 305'	10 CN	0.010	25.78	GAMMA SCAN & VIDEO SURVEY/DEMIN CUBICLE
*	830301	005952	J30C084 MU DEMIN 1A, 305'	2 CN	0.005	0.23	VIDEO SURVEY DEMIN 1A

PNO. 13

.DATE 06 NOV 84 09:45:10 RID 34 OR OCT 84 DDFERGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

RWP	RWP	UNC	DDS	ACTIVITY REPORT	AFHB DECONTAMINATION	M 286 D	
EXP TRCK.	PERS	DEPT	EXPOS	RWP			
DATE	NUMBER	NUMBER	ACTIVITY	ENTRNG. CODE	REM	HOURS	TASK DESCRIPTION
				1 EL	0.000	4.40	
800221	081143	J30C085	HAYS GAS ROOM-305'	1 CN	0.050	1.42	DECON GAS ANALYZER CUBICLE
				4 CR	0.200	5.67	
800516	083060	J30C085	HAYS GAS ROOM-305'	2 CN	0.035	1.67	DECON GAS ANALYZER CUBICLE
				3 CR	0.025	2.25	
800908	084902	J30C085	HAYS GAS ROOM-305'	2 CN	0.008	1.50	DECON GAS ANALYZER CUBICLE
				4 CR	0.017	3.00	
826329	043408	J30C085	HAYS GAS ROOM-305'	3 CN	0.077	5.33	DECON GAS ANALYZER ROOM
				1 CR	0.010	0.50	
				2 HP	0.270	7.50	
				15 UM	1.120	38.17	
820410	003527	J30C085	HAYS GAS ROOM-305'	2 CN	0.035	7.42	DECON GAS ANALYZER ROOM
				3 DM	0.075	8.17	
				1 MM	0.005	1.83	
820419	003612	J30C085	HAYS GAS ROOM-305'	2 CN	0.055	3.67	DECON GAS ANALYZER ROOM
				2 CR	0.037	4.33	
				12 DM	0.268	24.67	
				3 EL	0.090	6.83	
				1 MM	0.008	1.17	
				2 HP	0.075	6.50	
820426	003684	J30C085	HAYS GAS ROOM-305'	3 CN	0.135	8.00	DECON GAS ANALYZER ROOM
				5 CR	0.107	14.83	
				4 DM	0.075	11.50	
				1 UM	0.010	2.67	
820503	003744	J30C085	HAYS GAS ROOM-305'	3 CN	0.061	9.17	DECON GAS ANALYZER ROOM
				12 DM	0.200	28.25	
				1 MM	0.004	2.88	
				4 UM	0.060	10.75	
				3 EL	0.190	6.85	
				1 HP	0.010	1.75	
820510	003813	J30C085	HAYS GAS ROOM-305'	1 EL	0.010	3.85	DECON PUMP & ROOM
				5 DM	0.085	13.33	
				5 UM	0.065	12.90	
820511	003816	J30C085	HAYS GAS ROOM-305'	1 RC	0.020	2.08	DECON GAS ANALYZER ROOM
				2 CN	0.023	10.83	
				2 CR	0.020	4.83	
				9 DM	0.205	32.51	
				1 MM	0.015	1.67	
				1 UM	0.002	2.42	
				2 EL	0.032	6.58	
				3 HP	0.035	10.58	
820907	004654	J30C085	HAYS GAS ROOM-305'	1 UM	0.000	0.67	DECON MU-LT-1422 IN GAS ANALYZER ROOM
821105	005053	J30C086	MUF ROOM-305'	3 RP	0.000	4.78	INSPECTION/INSTALL HERCULITE ON MU FILTER
821210	005299	J30C086	MUF ROOM-305'	2 CN	0.005	2.70	INSTALL PLEXIGLASS IN PENETRATION
830609	006687	J30C086	MUF ROOM-305'	9 CN	0.192	9.92	INSPECTION/SEAL PENETRATIONS
830621	006780	J30C086	MUF ROOM-305'	1 CN	0.000	0.33	RELAMP MEZZANINE AREA
830623	006794	J30C086	MUF ROOM-305'	2 HP	0.005	2.67	SET UP FLUSH EQUIPMENT
				6 CN	0.106	26.65	
830919	007521	J30C086	MUF ROOM-305'	1 HP	0.010	0.77	EQUIPMENT PROTECTION MUP 1A

B-30

PNO. 14

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION				M 286 D			
* RWP	* RWP	* EXP TRCK.	* PERS	* DEPT	* EXPOS	* RWP	* TASK DESCRIPTION
* DATE	* NUMBER	* NUMBER	* ACTIVITY	* ENTRNG. CODE	* REM	* HOURS	
*				3 CN	0.035	4.43	
*				2 MM	0.055	1.48	
*	830922	007549	J30C086 MUF ROOM-305'	1 HP	0.005	0.92	EQUIPMENT PROTECTION MUP 1A
*				1 CN	0.015	0.85	
*				1 MM	0.008	0.70	
*	830922	007555	J30C086 MUF ROOM-305'	4 HP	0.030	7.53	FLUSH MU FILTER CURICLE
*				4 CN	0.017	6.53	
*				6 MM	0.023	7.69	
*				2 CH	0.007	2.52	
*	831130	008016	J30C086 MUF ROOM-305'	2 HP	0.005	4.03	FLUSH MU FILTER CURICLE
*				2 CN	0.005	3.68	
*				4 IC	0.007	7.13	
*	831213	008096	J30C086 MUF ROOM-305'	1 HP	0.007	2.02	SURVEY MU FILTER CURICLE/REMOVE EQUIP.
*				1 IC	0.005	2.00	
*				1 CN	0.005	1.87	
*				1 CH	0.000	2.02	
*	800421	082478	J30C089 SPENT FUEL CLR-305'	1 CN	0.005	0.58	DECON BORATED WATER RECIRCULATION PUMP
*				2 CR	0.005	1.17	
*	800407	082098	J30C091 SPENT FUEL FLT-305'	4 CN	0.025	4.17	REMOVE SPENT FUEL FILTER 'B'
*				2 CR	0.000	2.00	
*	800408	082146	J30C091 SPENT FUEL FLT-305'	3 CN	0.010	2.17	REMOVE SPENT FUEL FILTER 'B'
*				2 C	0.015	3.58	
*	800423	082536	J30C091 SPENT FUEL FLT-305'	3 CN	0.010	2.75	REPLACE SPENT FUEL FILTERS 'A' & 'B'
*				1 CR	0.000	0.92	
*	800502	082749	J30C091 SPENT FUEL FLT-305'	3 CN	0.030	1.00	REPLACE SPENT FUEL FILTER 'A'
*	800505	082794	J30C091 SPENT FUEL FLT-305'	2 CN	0.006	1.50	REPLACE SPENT FUEL FILTER 'B'
*	800624	083783	J30C091 SPENT FUEL FLT-305'	3 CN	0.020	3.00	INSTALL DOOR TO CHANGE SFF CURICLE ENTRY
*				2 CR	0.005	1.67	
*	800625	083890	J30C091 SPENT FUEL FLT-305'	2 CN	0.010	1.42	REPLACE SPENT FUEL FILTER 'B'
*				2 CR	0.010	1.25	
*	830214	005828	J30C091 SPENT FUEL FLT-305'	8 CN	0.015	13.13	PAINT SFF CURICLE
*	820712	004262	J30D005 CWST-328'	2 DM	0.010	1.25	GROSS DECON/CWST ROOM
*				1 MM	0.008	0.75	
*	800808	084516	J30D013 SOUTH FAN ROOM-328'	1 CN	0.008	1.58	DECON OVERHEADS-FAN ROOM
*				6 CR	0.018	9.50	
*	800809	084537	J30D013 SOUTH FAN ROOM-328'	1 CN	0.000	1.50	DECON OVERHEADS-FAN ROOM
*				2 CR	0.005	3.00	
*				1 EL	0.000	1.50	
*	830809	007172	J30D013 SOUTH FAN ROOM-328'	2 EL	0.000	1.47	CHANGE BELTS ON AHE-9A
*				6 RP	.003	6.75	
*	790507	024620	J30D019 CORRIDOR-328'	7 CN	0.440	DNA	DECON IN AUX AND FUEL HANDLING BLDGS
*	790612	026899	J30D019 CORRIDOR-328'	10 CN	0.265	DNA	HYDROLASE DRAINS
*				2 CR	0.085	DNA	
*	790613	026905	J30D019 CORRIDOR-328'	7 CN	0.305	DNA	HYDROLASE DRAINS
*				9 CR	0.235	DNA	
*	790801	015851	J30D019 CORRIDOR-328'	2 CN	0.010	DNA	DECON FLOOR-CORRIDOR 328' ELEV
*				2 CR	0.005	DNA	
*	800822	084723	J30D019 CORRIDOR-328'	3 CN	0.025	2.17	DECON FILTER ROOM & CORRIDOR & RELAMP
*				1 CR	0.009	0.67	

B-31

PNO. 15

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE

.UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

* RWP	* RWP	* EXP TRCK.	* .PERS	* DEPT	* EXPOS	* RWP	* .	* .	
* DATE	* NUMBER	* NUMBER	* ACTIVITY	* ENTRNG	* CODE	* REM	* HOURS	* TASK DESCRIPTION	
*				1	UM	0.004	0.67		
*				2	HP	0.015	1.42		
*	820930	004817	J30D019	CORRIDOR-328'	12	CN	0.015	54.25	PAINTE HALLWAY-AUX/FHB DOOR TO HIGH RAD
*				1	HP	0.000	5.08	GATE	
*	821122	005173	J30D019	CORRIDOR-328'	1	CN	0.040	3.48	REMOVE NM-U-26 & 27 FROM SYSTEM
*				2	RP	0.010	2.58		
*				3	HP	0.095	5.63		
*				8	MM	0.621	21.14		
*	821221	005384	J30D019	CORRIDOR-328'	2	CN	0.023	4.60	DECON OVERHEADS IN FHB N-2 FILTER AREA-
*				6	RP	0.040	23.86	328' ELEV	
*				1	BS	0.000	2.22		
*				4	HP	0.045	8.42		
*	821227	005413	J30D019	CORRIDOR-328'	2	CN	0.003	2.90	DECON FLOOR & OVERHEAD - N-2 FILTER AREA
*				2	OP	0.000	2.43		
*				7	RP	0.027	13.28		
*				2	UM	0.003	3.98		
*				1	HP	0.000	2.08		
*	830124	005609	J30D019	CORRIDOR-328'	4	CN	0.000	3.10	DECON EAST CORRIDOR/FHB-328' ELEV
*	830310	006021	J30D019	CORRIDOR-328'	4	RP	0.095	8.31	ASSEMBLE AIRLOCK/FHB CORRIDOR-328' ELEV
*				1	HP	0.015	2.57		
*	830913	007477	J30D019	CORRIDOR-328'	6	CN	0.009	5.43	INSTALL 5 TON CHAIN FALL IN AUX/328'ELEV
*	800205	080799	J30D093	CHEM ADD-328'	3	CN	0.010	2.92	WIPE DOWN BORIC ACID MIX TANK
*				7	CR	0.025	6.66	AND SURROUNDING AREA	
*	800206	080820	J30D093	CHEM ADD-328'	1	CN	0.010	1.17	WIPE DOWN BORIC ACID MIX TANK
*				3	CR	0.035	4.83	AND SURROUNDING AREA	
*	800207	080856	J30D093	CHEM ADD-328'	2	CM	0.015	3.00	WIPE DOWN BORIC ACID MIX TANK AND
*				3	CR	0.010	4.25	SURROUNDING AREA AND OVERHEADS	
*	800208	080888	J30D093	CHEM ADD-328'	1	CN	0.015	1.08	WIPE DOWN BORIC ACID MIX TANK AND
*				4	CR	0.035	4.34	SURROUNDING AREA AND OVERHEADS	
*	800730	084395	J30D093	CHEM ADD-328'	1	CN	0.003	0.93	WIPE DOWN BORIC ACID MIX TANK AND
*				3	CR	0.013	2.80	SURROUNDING AREA AND OVERHEADS	
*	820706	004214	J30D093	CHEM ADD-328'	1	HP	0.020	5.92	DECON-MIST-SCRUB-VAC-WIPE DOWN AREA
*				6	DM	0.145	15.91		
*				4	UM	0.055	11.17		
*	820712	004273	J30D093	CHEM ADD-328'	1	HP	0.000	3.83	DECON-MIST-SCRUB-VAC-WIPE DOWN AREA
*				5	UM	0.100	17.08		
*				4	DM	0.055	14.77		
*				1	MM	0.015	4.58		
*	820823	004554	J30D093	CHEM ADD-328'	1	MM	0.020	3.00	DECON CHEMICAL ADDITION AREA
*				1	UM	0.010	3.00		
*				1	DM	0.020	3.00		
*	821227	005411	J30D093	CHEM ADD-328'	6	CN	0.028	9.62	CLEANING AND SURVEYING/AUX 328' ELEV
*				1	HP	0.000	2.38		
*	830510	006407	J30D093	CHEM ADD-328'	5	CN	0.013	12.07	INTERNAL FLUSH OF CHEM ADD SYSTEM
*	830512	006484	J30D093	CHEM ADD-328'	14	CN	0.071	29.93	INTERNAL FLUSH OF CHEM ADD SYSTEM
*				1	RP	0.000	1.40		
*	830519	006542	J30D093	CHEM ADD-328'	6	CN	0.038	12.25	INTERNAL FLUSH OF CHEM ADD SYSTEM
*	830915	007493	J30D093	CHEM ADD-328'	1	CN	0.000	2.22	RINSE DOWN SAMPLE CAT-1
*				1	OP	0.000	1.43		

B-32

PNO. 16

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE

M 286 D

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION		M 286 D		TASK DESCRIPTION			
RMP	EXP TRCK.	PERS	DEPT	EXPOS	RMP	TASK DESCRIPTION	
DATE	NUMBER	NUMBER	ACTIVITY	ENTRNG. CODE	REM	HOURS	
831229	008179	J30D093	CHEM ADD-328'	2 CN	0.012	4.60	EQUIPMENT PROTECTION-CHEM ADD AREA-328'
*				2 UM	0.013	4.73	
800507	082835	J30D095	CMST-328'	3 CN	0.035	3.67	SCRUB AND WET VAC CONTAMINATED WASTE TANK
*				4 CR	0.060	4.16	
800822	084717	J30D101	SOUTH AREA-347'	2 CN	0.000	0.50	LIFT H-2 RECOMBINER & DECON BOTTOM
800822	084725	J30D101	SOUTH AREA-347'	3 CN	0.000	3.25	DECON FLOOR & UNDERSIDE OF H2 RECOMBINER
*				5 CR	0.010	5.75	
800826	084758	J30D101	SOUTH AREA-347'	5 CN	0.040	12.84	DECON H-2 RECOMBINER AS NEEDED/ATTACH TENT TO UNIT
*				2 CR	0.041	8.33	
800905	084879	J30D101	SOUTH AREA-347'	1 CN	0.000	1.75	DECON LUG ON RECOMBINER BASE & PAINT
*				1 CR	0.000	1.75	
800209	080908	J30E016	NORTH AREA-347'	2 CR	0.040	1.00	WIPE DOWN INSIDE OF CASK POOL
*				1 CN	0.010	0.50	
800213	081005	J30E016	NORTH AREA-347'	4 CR	0.057	5.25	HYDROLAZE SPENT FUEL CASK POOL
*				2 CN	0.035	2.25	
800515	083027	J30E016	NORTH AREA-347'	4 CR	0.010	7.67	DECON SPENT FUEL CASK POOL
*				3 CN	0.015	5.75	
791114	980335	J30J029	MUP 1C-281'	1 EL	0.060	1.67	DECON & TRASH REMOVAL/MUP ROOM 1C
*				2 CR	0.130	3.33	
*				1 CN	0.060	2.00	
800412	082260	J30J029	MUP 1C-281'	1 EL	0.030	1.00	DECON VALVES, PUMPS, SUPPORTS
*				3 CR	0.080	3.00	
*				2 CN	0.045	2.00	
820331	003432	J30J029	MUP 1C-281'	1 EG	0.025	1.50	SURVEY & INSPECT ROOMS FOR PRE-DECON WORK
*				1 HP	0.050	1.50	
*				1 CN	0.300	1.50	
820701	004193	J30J029	MUP 1C-281'	1 HP	0.020	1.17	GROSS DECON OF MUP-1C
*				4 DM	0.063	4.25	
820720	004332	J30J029	MUP 1C-281'	3 HP	0.060	3.08	CORRECT VENTILATION & GROSS DECON OF MUP-1C ROOM
*				2 CR	0.060	2.25	
*				3 DM	0.120	3.75	
800506	082803	J30J030	MUP 1B-281'	1 UM	0.010	2.33	GROSS DECON OF MUP 1B, 1AW, DP-011
*				8 CR	0.560	15.25	
*				6 CN	0.440	12.67	
800507	082834	J30J030	MUP 1B-281'	1 UM	0.005	1.00	HYDROLAZE AND WET VAC MUP-1B
*				5 CR	0.290	6.83	
*				5 CN	0.245	9.00	
800904	084872	J30J030	MUP 1B-281'	1 CN	0.200	1.25	SURVEY MUP-1A AND MUP-1B
*				1 HP	0.100	1.75	
820622	004116	J30J030	MUP 1B-281'	2 HP	0.205	4.67	GROSS DECON OF MUP-1B ROOM
*				6 DM	0.552	10.91	
820716	004298	J30J030	MUP 1B-281'	2 HP	0.035	3.00	PLACE TLD TREE IN CUBICLE & REMOVE EQUIPMENT PROTECTION IN MUP-1B CUBICLE
830318	004080	J30J030	MUP 1B-281'	1 DP	0.066	0.85	
*				1 EL	0.100	0.98	
*				1 HP	0.057	0.95	
*				1 IC	0.069	0.80	
830329	006171	J30J030	MUP 1B-281'	2 HP	0.015	6.30	ERECT CLEAN ROOM ACCESS CORRIDOR IN MUP ROOM B
*				20 CN	0.066	47.72	
830509	006465	J30J030	MUP 1B-281'	2 HP	0.148	5.97	REMOTE FLUSH OF MUP-1-B WITH ROBOT

B-33

PNO. 17

.DATE 11 DEC 84 14:32:11 RID 34 08 OCT 84 DOERGE
 .UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

.RWP	.RWP	.EXP TRCK.	.ACTIVITY	.PERS	.DEPT	.EXPOS	.RWP	.TASK DESCRIPTION
.DATE	.NUMBER	.NUMBER	.ACTIVITY	.ENTRNG. CODE	.RCM	.HOURS		
830516	006522	J30J030	MUP 1B-281'	6 CN		0.098	17.63	INSTALL CAMERA MONITOR IN CUBICLE
830607	006671	J30J030	MUP 1B-281'	1 HF		0.037	1.33	SURVEY MUP 1B-R
830613	006707	J30J030	MUP 1B-281'	2 HF		0.016	5.97	REMOTE FLUSH OF MUP 1-B USING ROBOT
830617	006756	J30J030	MUP 1B-281'	5 CN		0.047	13.78	REMOTE FLUSH OF MUP 1-B USING ROBOT
830714	006954	J30J030	MUP 1B-281'	2 HF		0.008	4.52	REPAIR REMOTE CONTROL MOBILE MANIPULATOR
830726	007055	J30J030	MUP 1B-281'	4 CN		0.044	6.42	DECON ROBOT
831006	007714	J30J030	MUP 1B-281'	1 IC		0.002	1.97	DECON ROBOT
800412	082259	J30J031	MUP 1A-281'	1 CN		0.005	1.93	DECON ROBOT
810423	000939	J30J031	MUP 1A-281'	3 CN		0.000	3.12	DECON ROBOT
820416	003593	J30J031	MUP 1A-281'	5 CN		0.011	9.68	DECON ROBOT
820416	003593	J30J031	MUP 1A-281'	1 OP		0.030	0.80	DECON VALVES AND PUMP SUPPORTS
820416	003593	J30J031	MUP 1A-281'	1 CN		0.001	0.82	ROTATE MUP 1-A SURVEY CUBICLE
820416	003593	J30J031	MUP 1A-281'	1 MM		0.005	0.80	GROSS DECON OF MUP 1-A ROOM
820416	003595	J30J031	MUP 1A-281'	4 CR		0.120	2.00	
820423	003652	J30J031	MUP 1A-281'	3 CN		0.180	1.50	
820430	003733	J30J031	MUP 1A-281'	1 HF		0.125	1.00	
820608	004033	J30J031	MUP 1A-281'	2 CN		0.140	1.17	
820608	004034	J30J031	MUP 1A-281'	3 HF		0.217	DNA	
820612	004056	J30J031	MUP 1A-281'	1 CR		0.065	DNA	
820614	004070	J30J031	MUP 1A-281'	4 DM		0.150	DNA	
830916	007496	J30J031	MUP 1A-281'	1 CH		0.010	DNA	
830921	007538	J30J031	MUP 1A-281'	1 CN		0.110	DNA	
				1 UM		0.075	4.00	HIT AND WIPE PUMP AND SURFACES
				1 MM		0.025	3.50	
				1 HF		0.050	3.00	
				3 CR		0.108	4.67	GROSS DECON OF MUP-1A ROOM
				2 HF		0.025	2.17	
				4 DM		0.230	6.67	
				4 CN		0.145	5.63	
				1 MM		0.060	2.56	
				6 DM		0.175	12.17	DECON PUMP AND ROOM
				6 MM		0.125	12.42	
				4 MM		0.077	5.33	GROSS DECON OF MUP 1-A ROOM AND
				4 DM		0.115	5.42	TRANSPORT ITEMS TO THE RCET 'A' ROOM
				2 HF		0.030	2.58	
				4 CN		0.058	6.00	
				2 DM		0.025	2.42	GROSS DECON OF CUBICLE 1A
				2 HF		0.040	5.25	
				1 CN		0.030	2.42	
				1 HF		0.005	1.50	RADIOLOGICAL SURVEY OF MUP-1A CUBICLE
				2 DM		0.125	3.00	GROSS DECON OF MUP-1A ROOM
				1 MM		0.020	1.50	
				1 HF		0.050	1.58	
				4 RF		0.055	3.57	REMOVE HIGH-RAD DRUM FROM MUP 1A ROOM
				1 EL		0.010	1.12	
				2 HF		0.023	4.05	
				1 CN		0.055	1.33	CLEAN UP DEBRIS FROM FIRE PENETRATION-
				2 RF		0.038	2.68	MUP 1A ROOM
				1 HF		0.022	1.37	

B-34

PNO. 18

.DATE 11 DEC 84 14:32:11 RID 34 08 OCT 84 DOERGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

* RWP .RWP .EXP TRCK. .PERS .DFT .EXPOS .RWF .

* DATE .NUMBER .NUMBER . ACTIVITY . ENTRNG. CODE . REM . HOURS.

TASK DESCRIPTION

DATE	NUMBER	NUMBER	ACTIVITY	ENTRNG. CODE	REM	HOURS	TASK DESCRIPTION
830926	007585	J30J031	MUP 1A-281'	1 IC		0.005 0.95	EQUIPMENT PROTECTION/AUX CUBICLE AX007
				2 CN		0.010 2.10	
790817	025546	J30J033	SPENT RES TK 1A-281'	2 CN		0.042 DNA	DECON SPENT RESIN TANK ROOM A-281
790820	025605	J30J033	SPENT RES TK 1A-281'	1 CN		0.010 DNA	DECON FLOOR
				1 CR		0.015 DNA	
800126	080549	J30J033	SPENT RES TK 1A-281'	1 CN		0.010 1.92	HYDROLASE SPENT RESIN STORAGE TANK 1A
				2 CR		0.020 3.33	
820517	003857	J30J033	SPENT RES TK 1A-281'	3 EI		0.010 6.42	DECON SPENT RESIN STORAGE TANK ROOM 1A
				1 OF		0.015 2.50	
				1 HP		0.005 5.00	
				1 RC		0.005 2.67	
				6 DM		0.065 17.00	
				5 CR		0.015 16.82	
				2 CN		0.010 6.42	
831019	007796	J30J033	SPENT RES TK 1A-281'	1 OF		0.000 0.87	DECON WALL & EQUIPMENT IN AUX SPENT RESIN ROOMS
				1 CM		0.000 0.82	
831121	007974	J30J033	SPENT RES TK 1A-281'	19 OF		0.008 47.73	SET UP AND TRANSFER WDS-T-A/B WATER TO NEUTRALIZER TANK
				2 HP		0.000 1.27	
790610	026840	J30J034	ELEVATOR-ALL LEVELS	9 CN		0.380 DNA	DECON ELEVATOR SHAFT-HYDROLASE
				1 CR		0.005 DNA	
				1 EL		0.030 DNA	
790611	026853	J30J034	ELEVATOR-ALL LEVELS	1 CN		0.125 DNA	DECON ELEVATOR SHAFT-HYDROLASE
				4 CR		0.290 DNA	
790718	015579	J30J034	ELEVATOR-ALL LEVELS	5 CN		0.130 DNA	REMOVE LEAD BLANKETS-IMPERIAL COAT ELEVATOR PIT
				2 CR		0.015 DNA	
790719	015590	J30J034	ELEVATOR-ALL LEVELS	2 CN		0.030 DNA	RECOAT ELEVATOR SHAFT WITH IMPERIAL COAT
				1 CR		0.005 DNA	
790724	015695	J30J034	ELEVATOR-ALL LEVELS	4 CR		0.075 DNA	PREPARE FOR PAINTING & ELEVATOR PIT DECON
				8 CR		0.330 DNA	
				2 EL		0.130 DNA	
790724	015696	J30J034	ELEVATOR-ALL LEVELS	2 CN		0.055 DNA	PAINT ELEVATOR PIT/281' ELEV
				1 CR		0.000 DNA	
830830	007343	J30J034	ELEVATOR-ALL LEVELS	2 IC		0.000 4.42	REMOVE HOT SPOTS-DECON AND PAINT AUX BUILDING ELEVATOR CAR
				2 CR		0.000 3.75	
831005	007706	J30J034	ELEVATOR-ALL LEVELS	2 OF		0.005 2.60	REMOVE HOT SPOTS FROM AUX BLDG ELEVATOR CAR
				1 HM		0.008 1.91	
830225	005947	J30J036	N. ACCESS AREA-281'	27 CN		0.078 52.44	REMOVE PAINT FROM FLOOR OF AUX 281' ELEV. (SCAFOLD, NEEDLE GUN, SURFACER)
				1 GA		0.005 0.98	
				1 HP		0.015 2.18	
830304	005980	J30J036	N. ACCESS AREA-281'	27 CN		0.110 53.42	REMOVE PAINT FROM FLOOR-AUX 281' ELEV
				1 HP		0.003 2.38	
830315	006061	J30J036	N. ACCESS AREA-281'	6 CN		0.013 13.88	REMOVE PAINT FROM FLOOR-AUX 281' ELEV
830318	006084	J30J036	N. ACCESS AREA-281'	5 CR		0.027 9.10	REMOVE PAINT FROM FLOOR-AUX 281' ELEV
				1 HP		0.015 2.13	
830321	006098	J30J036	N. ACCESS AREA-281'	28 CN		0.238 40.95	GLOVEBOX DECON (SCAFOLD, NEEDLE GUN, SURFACER-INSIDE GLOVEBOX)
				1 HP		0.006 1.05	
830328	006151	J30J036	N. ACCESS AREA-281'	19 CN		0.221 35.09	DECON GLOVEBOX (INSIDE)
				1 HP		0.010 2.03	
830404	006191	J30J036	N. ACCESS AREA-281'	7 CN		0.000 1.42	PREPARE CONCRETE FLOOR FOR REPAIR

B-35

PND. 19

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION

M 286 D

* RWP	* RWP	* EXP	* TRCK.	* ACTIVITY	* PERS	* DEPT	* EXPOS	* RWP	* TASK DESCRIPTION
* DATE	* NUMBER	* NUMBER			* ENTRNG	* CODE	* RFM	* HOURS	
830411	006253	J30J036	N. ACCESS AREA-281'	22 CN			0.093	45.00	DECON GLOVEBOX (INSIDE)
				3 HP			0.010	8.52	
830418	006293	J30J036	N. ACCESS AREA-281'	10 CN			0.020	15.83	DECON GLOVEBOX (INSIDE)
830419	006302	J30J036	N. ACCESS AREA-281'	26 CN			0.177	45.12	DECON WITH SCABBLER
				1 HP			0.011	2.45	
830425	006337	J30J036	N. ACCESS AREA-281'	49 CN			0.229	101.82	DECON GLOVEROX (INSIDE)-AUX 281' ELEV
				2 HP			0.010	5.83	
				3 DA			0.020	4.68	
830430	006383	J30J036	N. ACCESS AREA-281'	50 CN			0.198	99.15	DECON GLOVEBOX (INSIDE)-AUX 281' ELEV
				2 HP			0.010	4.38	
830509	006466	J30J036	N. ACCESS AREA-281'	26 CN			0.173	53.88	DECON GLOVEBOX (INSIDE)-AUX 281' ELEV
830516	006511	J30J036	N. ACCESS AREA-281'	52 CN			0.252	108.07	DECON GLOVEROX (INSIDE)-AUX 281' ELEV
				2 DA			0.000	1.98	
830523	006573	J30J036	N. ACCESS AREA-281'	32 CN			0.072	56.72	DECON GLOVEBOX (INSIDE)-AUX 281' ELEV
				2 DA			0.005	1.98	
830527	006606	J30J036	N. ACCESS AREA-281'	11 CN			0.030	22.68	DECON GLOVEROX (INSIDE)-AUX 281' ELEV
				7 DA			0.008	4.47	
830606	006658	J30J036	N. ACCESS AREA-281'	20 CN			0.101	38.92	DECON AND PAINT GLOVEBOX-AUX 281' ELEV
830613	006708	J30J036	N. ACCESS AREA-281'	38 CN			0.057	61.77	DECON AND PAINT GLOVEBOX-AUX 281' ELEV
790430	024241	J30J037	CORRIDOR-281'	3 CN			0.003	DNA	DECON FLOOR OUTSIDE HIGH-RAD AREA
				1 CR			0.003	DNA	
790408	023037	J30J037	CORRIDOR-281'	4 CN			0.015	DNA	CLEAN & DECON HALLS-AUX 281' ELEV
790426	027066	J30J037	CORRIDOR-281'	8 CN			0.100	DNA	DECON ELEVATION 281' HALLWAYS
790427	027160	J30J037	CORRIDOR-281'	4 CN			0.055	DNA	DECON ELEVATION 281' HALLWAYS
790429	024236	J30J037	CORRIDOR-281'	5 CN			0.295	DNA	DECON FUEL HANDLING & AUXILIARY BLDGS
790430	024291	J30J037	CORRIDOR-281'	5 CN			0.495	DNA	DECON FUEL HANDLING & AUXILIARY BLDGS
790430	024306	J30J037	CORRIDOR-281'	7 CN			0.040	DNA	
790501	024341	J30J037	CORRIDOR-281'	10 CN			0.630	DNA	DECON FUEL HANDLING & AUXILIARY BLDGS
				1 VI			0.050	DNA	
790501	024368	J30J037	CORRIDOR-281'	9 CN			0.220	DNA	DECON FUEL HANDLING & AUXILIARY BLDGS
				1 CR			0.000	DNA	
790502	024387	J30J037	CORRIDOR-281'	4 CN			0.045	DNA	DECON FUEL HANDLING & AUXILIARY BLDGS
				2 VI			0.015	DNA	
790502	024414	J30J037	CORRIDOR-281'	11 CN			1.370	DNA	DECON FUEL HANDLING & AUXILIARY BLDGS
				1 CR			0.300	DNA	
790511	024851	J30J037	CORRIDOR-281'	6 CN			0.045	DNA	DECON FUEL HANDLING & AUXILIARY BLDGS
790512	024880	J30J037	CORRIDOR-281'	24 CN			0.170	DNA	DECON FUEL HANDLING & AUXILIARY BLDGS
				2 VT			0.055	DNA	
790513	027825	J30J037	CORRIDOR-281'	2 CR			0.017	DNA	DECON AND INSPECTION
				1 CN			0.200	DNA	
790513	027839	J30J037	CORRIDOR-281'	4 CR			0.039	DNA	DECON AND INSPECTION
790513	027848	J30J037	CORRIDOR-281'	1 CN			0.008	DNA	DECONTAMINATION (GENERAL)
790513	027849	J30J037	CORRIDOR-281'	5 CN			0.078	DNA	DECONTAMINATION (GENERAL)
				1 CR			0.011	DNA	
790513	024923	J30J037	CORRIDOR-281'	25 CN			0.070	DNA	DECON FUEL HANDLING & AUXILIARY BLDGS
				2 VI			0.020	DNA	
790525	026571	J30J037	CORRIDOR-281'	4 CN			0.050	DNA	DECON FUEL HANDLING & AUXILIARY BLDGS
790907	025868	J30J037	CORRIDOR-281'	2 CN			0.030	DNA	DECON OVERHEAD PIPING AND FLOORS
				11 CR			0.100	DNA	

B-36

PNO. 21

.DATE 11 DEC 84 14:32:11 RID 34 08 OCT 84 DGERGE

M 286 D

.UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION

* RWP .RWP .EXP TRCK.

.PERS .DEPT .EXPDS .RWP

* DATE .NUMBER .NUMBER

ACTIVITY

.ENTRNG. CODE . REM . HOURS.

TASK DESCRIPTION

* DATE	* NUMBER	* NUMBER	ACTIVITY	.ENTRNG. CODE	. REM	. HOURS.	TASK DESCRIPTION
* 830919	007517	J30J037	CORRIDOR-281'	3 CN	0.010	4.93	
*				2 UM	0.013	4.05	SCABBLE FLOOR/FHB 281' ELEV
*				5 OP	0.026	14.72	
*				2 IC	0.003	3.08	
*				3 CM	0.012	5.93	
*				6 CN	0.025	11.53	
* 830926	007581	J30J037	CORRIDOR-281'	7 OP	0.047	15.88	SCABBLE FLOOR/FHB-281' ELEV
*				1 EL	0.000	1.73	
*				9 CM	0.045	17.18	
*				9 CN	0.051	15.93	
*				2 UM	0.004	3.35	
* 831003	007679	J30J037	CORRIDOR-281'	1 OP	0.000	2.23	SCABBLE FLOOR/FHB 281' ELEV
*				1 CM	0.000	2.27	
*				1 CN	0.002	1.78	
* 831014	007766	J30J037	CORRIDOR-281'	1 OP	0.003	2.17	SCABBLING/FHB 281' ELEV
*				5 CN	0.007	8.32	
*				3 CM	0.004	4.48	
*				2 MM	0.005	3.93	
*				1 EL	0.000	0.97	
*				1 UM	0.002	1.72	
* 831017	007784	J30J037	CORRIDOR-281'	6 CN	0.016	11.85	SCABBLING/FHB 281' ELEV
*				4 OP	0.016	6.18	
*				1 IC	0.002	2.65	
*				2 MM	0.004	4.05	
*				4 CM	0.007	6.40	
*				4 UM	0.012	6.02	
*				2 EL	0.001	3.10	
* 831024	007827	J30J037	CORRIDOR-281'	6 OP	0.016	12.87	SCABBLING/FHB 281' ELEV
*				11 CN	0.023	15.48	
*				3 IC	0.008	6.17	
*				3 MM	0.009	4.22	
*				3 UM	0.009	4.38	
*				2 RW	0.008	4.32	
*				2 CM	0.005	5.93	
* 831031	007861	J30J037	CORRIDOR-281'	5 OP	0.021	9.50	SCABBLE & SCRUB FLOOR/AUX 281' ELEV
*				1 IC	0.000	1.57	
*				1 MM	0.000	2.22	
*				5 CM	0.013	7.75	
*				2 EL	0.009	2.37	
*				4 CN	0.015	7.18	
*				1 UM	0.002	2.82	
* 831104	007901	J30J037	CORRIDOR-281'	2 OP	0.018	3.08	SCABBLE TRIM IN AUX-RCBT-A
*				7 CN	0.074	11.16	
*				2 IC	0.021	2.65	
*				2 MM	0.016	2.47	
*				4 CM	0.073	9.80	
*				1 RP	0.008	0.87	
*				1 EL	0.015	2.45	
* 831110	007914	J30J037	CORRIDOR-281'	1 GA	0.003	2.72	FHB AREAS RELEASED FOR PAINTING

B-38

PNO. 22

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

* RWP	* RWP	* EXP TRCK	* ACTIVITY	* PERS	* DEPT	* EXPOS	* RWP	* TASK DESCRIPTION
* DATE	* NUMBER	* NUMBER		* ENTRNG	* CODE	* REM	* HOURS	
* 831206	* 008059	* J30J037	* CORRIDOR-281'	1	CN	0.012	2.68	
				2	CH	0.030	4.18	SCABBLE TRIM/AUX-RCBT-A
				2	OP	0.023	3.52	
				3	UM	0.025	4.52	
				1	IC	0.000	0.42	
				2	MM	0.027	3.55	
* 831207	* 008063	* J30J037	* CORRIDOR-281'	2	MM	0.000	1.73	AUX/FHB WALKWAYS-2 INCH TRIM SCABBLING
				2	EL	0.000	2.97	
				1	CH	0.003	2.80	
* 831207	* 008064	* J30J037	* CORRIDOR-281'	2	CH	0.028	3.83	WASH SCRUB TRIM AND FLOOR/AUX GENERAL
				2	OP	0.003	3.92	WALKWAYS - 281' LEVEL
				1	MM	0.001	2.02	
* 831214	* 008101	* J30J037	* CORRIDOR-281'	1	CN	0.010	1.13	SCABBLE TRIM/RCBT-A - AUX 281' ELEV
				1	IC	0.008	1.18	
				1	MM	0.010	1.15	
* 831221	* 008148	* J30J037	* CORRIDOR-281'	3	CM	0.003	4.65	SCABBLE FLOOR/FHB, 281' ELEV
				7	CN	0.010	7.55	
				5	OP	0.005	9.00	
				3	EL	0.001	3.52	
				6	MM	0.016	10.45	
				1	UM	0.000	0.98	
* 831228	* 008180	* J30J037	* CORRIDOR-281'	3	CM	0.003	6.90	SCABBLE FLOORS/AUX & FHB-281' ELEV
				7	CN	0.013	10.87	
				8	OP	0.032	16.43	
				2	EL	0.008	2.47	
				3	MM	0.005	2.93	
				2	UM	0.006	2.47	
* 800408	* 082138	* J30J038	* SUMP FILTER-281'	2	CR	0.008	2.67	REMOVE 'B' SUMP FILTER & TRANSPORT TO
				3	CM	0.013	4.00	MODEL ROOM
* 800417	* 082369	* J30J038	* SUMP FILTER-281'	3	CR	0.115	4.17	DECON SUMP FILTER ROOM
				2	CN	0.040	3.33	
* 800820	* 084667	* J30J038	* SUMP FILTER-281'	2	CR	0.000	2.00	WASH DOWN AUX SUMP FILTER ROOM FROM
				3	CN	0.015	4.75	DDORWAY
				1	EL	0.000	1.00	
* 791201	* 980598	* J30J039	* SUMP VALVE-281'	3	CN	0.095	4.00	DECON AUX SUMP VALVE ROOM
				2	CR	0.090	2.67	
* 791211	* 980885	* J30J039	* SUMP VALVE-281'	3	CN	0.047	2.70	DECON AUX SUMP TANK ENTRANCE PASSAGEWAY
				4	CR	0.030	2.90	WITH HYDROLASER
				4	CN	0.215	2.67	ADHESION STUDY ON AUX SUMP TANK
* 800219	* 081100	* J30J039	* SUMP VALVE-281'	2	CN	0.020	1.50	DECON AUX SUMP PASSAGE WITH HYDROLASER
* 791205	* 980704	* J30J040	* SUMP PUMP & TK-281'	2	CR	0.018	1.50	
				1	CN	0.005	0.58	FLUSH BACK TO AUX SUMP WITH HOT WATER
* 800512	* 082952	* J30J040	* SUMP PUMP & TK-281'	4	CR	0.020	2.33	
				1	CN	0.010	1.08	STAGE AUX SUMP DESLUDGING EQUIPMENT
* 800512	* 082955	* J30J040	* SUMP PUMP & TK-281'	4	CR	0.020	4.33	
				5	CN	0.035	4.50	STAGE EQUIP./SHIELD LINES/MODIFY GATE
* 800516	* 083076	* J30J040	* SUMP PUMP & TK-281'	4	CR	0.040	5.33	
				1	CN	0.005	2.92	PUMP SUMP INTO 55 GALLON DRUMS
* 800516	* 083078	* J30J040	* SUMP PUMP & TK-281'	2	CR	0.000	5.83	

B-39

PNO. 23

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

* RWP	* RWP	* EXP TRCK.	* .ACTIVITY	* .PERS	* .DEPT	* .EXPOS	* .RWP	* .
* DATE	* .NUMBER	* .NUMBER	* .ACTIVITY	* .ENTRNG	* .CODE	* .REM	* .HOURS	* .TASK DESCRIPTION
*	800606	083528	J30J040	SUMP PUMP & TK-281'	1 OP	0.000	2.92	
*					7 CN	0.150	7.73	HYDRO VAC AUX SUMP TANK
*					2 CR	0.055	1.42	
*	801209	085835	J30J040	SUMP PUMP & TK-281'	1 VI	0.070	0.75	
*	801218	085947	J30J040	SUMP PUMP & TK-281'	2 CR	0.005	2.33	DECON SUMP AREA/SUMP PUMP PLATE
*					1 CN	0.010	3.00	DECON SUMP
*					4 CR	0.020	12.00	
*	801219	085961	J30J040	SUMP PUMP & TK-281'	1 HP	0.005	3.42	
*					3 CR	0.005	7.00	DECON SUMP/MASLIN AREA/REMOVE DRUMS
*	801222	085975	J30J040	SUMP PUMP & TK-281'	1 HP	0.000	2.92	
*					1 CN	0.005	2.25	DECON SUMP/PUMP SUMP
*	801223	085989	J30J040	SUMP PUMP & TK-281'	4 CR	0.006	9.00	
*					1 CN	0.020	5.00	COMPLETE SUMP DECON/REMOVE EQUIPMENT
*					5 CR	0.055	20.92	
*	801224	086003	J30J040	SUMP PUMP & TK-281'	1 CN	0.010	2.83	DECON SUMP AREA
*					4 CR	0.017	10.75	
*	801229	086012	J30J040	SUMP PUMP & TK-281'	1 CN	0.010	2.00	DECON SUMP AND GENERAL AREA
*					2 CR	0.020	4.00	
*	801230	086029	J30J040	SUMP PUMP & TK-281'	1 CN	0.020	3.25	DESTAGE EQUIP/DECON SUMP AND AREA/ REMOVE TRASH
*					2 CR	0.040	6.50	CONTINUE AUX SUMP DECON
*	810219	000505	J30J040	SUMP PUMP & TK-281'	1 CN	0.020	3.92	
*					3 CR	0.050	8.58	
*	810220	000511	J30J040	SUMP PUMP & TK-281'	1 CN	0.020	2.95	CONTINUE AUX SUMP DECON
*					3 CR	0.055	8.85	
*	831109	007909	J30J040	SUMP PUMP & TK-281'	1 CN	0.005	0.52	VISUAL INSPECTION OF AUX SUMP TANK
*					1 HP	0.005	0.72	TRANSFER PUMP ROOM-281' ELEV
*	800124	080521	J30J041	EVAP COND TANK-281'	2 CN	0.010	3.08	PREP AND HYDROLASE EVAP COND CUBICLE
*					3 CR	0.025	4.67	
*	800125	080550	J30J041	EVAP COND TANK-281'	1 CN	0.000	0.42	WET VAC EVAP COND CUBICLE
*					2 CR	0.000	1.08	
*	800126	080578	J30J041	EVAP COND TANK-281'	1 CN	0.010	1.33	WET VAC EVAP COND. CUBICLE/DISPOSE OF LADDER
*					3 CR	0.025	4.67	
*	800129	080644	J30J041	EVAP COND TANK-281'	2 CN	0.010	4.00	HYDROLASE/WET VAC EVAP COND CUBICLE
*					4 CR	0.035	7.58	
*	800213	08985	J30J041	EVAP COND TANK-281'	1 CN	0.010	1.42	WET VAC AND MASLIN EVAP COND TEST TANK
*					2 CR	0.030	2.83	
*	800811	084571	J30J041	EVAP COND TANK-281'	1 EL	0.005	1.00	NAVAL JELLY AND FLUSH EVAP COND DRAIN
*					2 CN	0.020	2.25	
*	830209	005785	J30J041	EVAP COND TANK-281'	8 CN	0.015	14.72	STRIP COAT COND TEST TANK ROOM
*	830217	005859	J30J041	EVAP COND TANK-281'	4 CN	0.018	5.95	REMOVE STRIP COAT/COND TEST TANK CUBICLE
*	830224	005919	J30J041	EVAP COND TANK-281'	5 CN	0.015	10.43	REMOVE STRIP COAT/COND TEST TANK AREA
*	830225	005931	J30J041	EVAP COND TANK-281'	7 CN	0.018	16.58	REMOVE STRIP COAT/COND TEST TANK AREA
*	830711	006917	J30J042	RC EVAP-281'	6 CN	0.310	11.80	SHIELD PIPE IN RC EVAPORATOR ROOM
*					1 HP	0.042	2.82	
*	830809	007171	J30J042	RC EVAP-281'	3 CN	0.000	2.75	CONNECT HYDROLASER PUMP
*	830811	007232	J30J042	RC EVAP-281'	5 CN	0.125	8.80	EQUIPMENT PROTECTION IN RC EVAP CUBICLE
*	830811	007236	J30J042	RC EVAP-281'	13 CN	0.272	28.50	MIST AND SCRUB WALL & FLOORS IN RC EVAP CUBICLE (WITH TRITON)
*					3 HP	0.065	6.68	
*	830824	007314	J30J042	RC EVAP-281'	8 CN	0.111	11.43	HANDS ON DECON OF HOT SPOTS ON

B-40

PNO. 24

.DATE 11 DEC 84 14:32:11 RID J4 08 OCT 84 DOERGE

.UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

* RWP .RWP .EXP TRCK. .PERS .DEPT .EXPOS .RWP

* DATE .NUMBER .NUMBER .ACTIVITY .ENTRNG. CODE .REM .HOURS.

TASK DESCRIPTION

DATE	NUMBER	NUMBER	ACTIVITY	ENTRNG. CODE	REM	HOURS	TASK DESCRIPTION
* 830825	007317	J30J042	RC EVAP-281'	4 HF	0.088	4.65	WALLS. PAINT WALLS UP TO 7 FEET HGT.
				3 CN	0.150	3.15	REMOVE BORON FROM VALVE INSIDE PLASTIC BAG
				1 HF	0.055	1.28	
* 830830	007360	J30J042	RC EVAP-281'	3 CN	0.034	3.52	PAINT WALLS/RC EVAP CUBICLE
				1 HF	0.008	1.12	
* 830907	007421	J30J042	RC EVAP-281'	12 CN	0.304	27.42	SCABBLE FLOOR. CLEAN. PAINT/RC EVAP CUBICLE
				5 HF	0.145	10.65	
* 830909	007441	J30J042	RC EVAP-281'	1 UM	0.604	0.77	SAMPLE RC EVAP FEED TANK
				1 CN	0.028	3.31	
* 830912	007466	J30J042	RC EVAP-281'	5 MM	0.012	8.74	CLEAN AND REPAIR U-5 SCABBLER
				1 EL	0.000	1.4E	
				3 CN	0.007	4.05	
* 830912	007468	J30J042	RC EVAP-281'	9 CN	0.329	22.40	SCABBLE FLOOR. CLEAN. PAINT (RC EVAP ROOM)
* 830919	007515	J30J042	RC EVAP-281'	4 CN	0.063	4.92	SCABBLE FLOOR. CLEAN. PAINT (RC EVAP ROOM)
* 831003	007698	J30J042	RC EVAP-281'	5 CN	0.010	2.70	CHANGE DRAIN BOWL AND COVER-AUX RC EVAP
				1 HF	0.002	0.47	
* 800131	080701	J30J054	SPENT RESIN XFR PHP	1 CN	0.020	1.67	DECON OVERHEADS & WET VAC FLOOR IN SPENT RESIN TRANSFER AREA
				0	0.000	DNA	
* 800423	082527	J30J055	WDL VALVE ROOM-281'	2 CN	0.035	2.25	HYDROLASE & WET VAC WASTE LIQUID VALVE ROOM
				8 CR	0.069	6.75	
* 800430	082666	J30J055	WDL VALVE ROOM-281'	5 CN	0.070	6.50	MIST VALVE ROOMS
				3 CR	0.040	4.75	
* 800430	082697	J30J055	WDL VALVE ROOM-281'	9 CN	1.055	8.75	HYDROLASE. WET VAC & SCRUB VALVE ROOM
				8 CR	0.550	7.42	
				1 UM	0.015	1.25	
* 800823	084727	J30J056	RCBT 1B/C-281'	5 CN	0.565	3.50	WATER FLUSH AND SCRUB TANKS. PLATFORM. WALLS. FLOOR
				4 CR	0.460	2.42	
				1 HF	0.190	1.00	
* 830926	007583	J30J056	RCBT 1B/C-281'	3 CN	0.043	4.07	EQUIPMENT PROTECTION. STAGING. FLUSHING. B&C BLEED TANK ROOMS
				8 OP	0.160	9.67	
				4 HF	0.055	3.98	
				1 RP	0.040	0.38	
* 830930	007493	J30J056	RCBT 1B/C-281'	1 CN	0.000	1.08	SEAL WALL PENETRATION IN EVAP TEST TANK CUBICLE
				1 OP	0.000	1.12	
* 831004	007700	J30J056	RCBT 1B/C-281'	1 OP	0.015	0.77	SEAL PENETRATION IN RC EVAP ROOM
				1 HF	0.015	0.90	
				1 MM	0.013	0.80	
* 831005	007707	J30J056	RCBT 1B/C-281'	1 OP	0.015	0.75	MOUNT TURRET LANCE ON CATWALK OF 'C' BLEED TANK/DECON PORT
				1 CN	0.010	0.70	
				1 MM	0.015	0.77	
				1 HF	0.020	0.80	
* 831012	007750	J30J056	RCBT 1B/C-281'	2 MM	0.000	1.10	REMOVE LANCE FROM B&C BLEED TANK ROOM
				1 HF	0.005	0.53	
* 831206	008054	J30J056	RCBT 1B/C-281'	1 CN	0.117	0.82	EQUIPMENT PROTECTION. STAGING. FLUSHING. RCBT-B&C CUBICLE
				1 CM	0.005	0.62	
				1 EL	0.030	1.50	
				1 HF	0.025	0.80	
				1 RC	0.008	0.65	
* 831207	008058	J30J056	RCBT 1B/C-281'	4 OP	0.577	9.05	EQUIPMENT STAGING. FLUSHING/RCBT B&C

B-41

PNO. 25

.DATE 11 DEC 84 14:32:11 RID 34 08 OCT 84 DOERGE H 286 D

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION

* RWP	* RWP	* EXP TRCK	* .PERS	* DEPT	* EXPOS	* RWP	
* DATE	* NUMBER	* NUMBER	* ACTIVITY	* ENTRNG	* CODE	* REM	* HOURS
							* TASK DESCRIPTION
							TANK CUBICLE
			3 CN			0.329	8.58
			2 HP			0.154	2.78
831210	008068	J30J056	RCBT 1B/C-281'	1 CN		0.138	1.17
				1 HP		0.030	1.15
831214	008103	J30J056	RCBT 1B/C-281'	1 HP		0.025	0.92
				1 IC		0.030	0.92
831214	008104	J30J056	RCBT 1B/C-281'	1 CM		0.200	1.50
				1 HP		0.360	1.33
				1 OF		0.269	1.20
791203	9B0742	J30J057	RCBT 1A-281'	2 CN		0.015	1.58
				7 CR		0.040	4.83
				1 EL		0.005	0.67
800612	0B3649	J30J057	RCBT 1A-281'	14 CN		0.507	14.83
				12 CR		0.383	12.50
				1 EL		0.040	0.83
800819	0B4661	J30J057	RCBT 1A-281'	3 CN		0.140	3.42
820403	003750	J30J057	RCBT 1A-281'	5 DM		0.345	8.83
				3 CR		0.150	4.50
				1 UM		0.155	1.67
				1 HP		0.200	1.67
				1 CN		0.059	2.08
820512	003834	J30J057	RCBT 1A-281'	5 CN		0.147	13.08
				1 HP		0.045	1.92
830110	005527	J30J057	RCBT 1A-281'	5 CN		0.049	11.82
				2 HP		0.015	6.45
830128	005685	J30J057	RCBT 1A-281'	3 CN		0.010	2.73
830204	005747	J30J057	RCBT 1A-281'	12 CN		0.133	24.27
830411	006252	J30J057	RCBT 1A-281'	4 CN		0.020	3.60
				2 GA		0.012	2.18
830430	006382	J30J057	RCBT 1A-281'	2 CN		0.013	4.38
830514	006507	J30J057	RCBT 1A-281'	3 CN		0.016	0.31
				1 GA		0.002	1.67
831018	007795	J30J057	RCBT 1A-281'	6 CN		0.043	7.77
831129	008007	J30J057	RCBT 1A-281'	7 OF		0.074	15.56
				4 CN		0.030	7.48
				1 HP		0.000	0.93
				1 MM		0.015	2.15
				2 UM		0.013	3.92
				2 CM		0.017	3.23
831221	008145	J30J057	RCBT 1A-281'	1 CN		0.015	1.90
				5 CN		0.045	9.85
				4 OF		0.061	16.25
				5 MM		0.044	10.08
				2 UM		0.030	4.68
				2 IC		0.027	4.57
800304	0B1384	J30J103	SEAL INJ VALVE-281'	4 CN		0.000	12.59
				1 CR		0.010	0.58
				1 EL		0.000	0.58
800321	0B1780	J30J103	SEAL INJ VALVE-281'	7 CN		0.240	4.75

B-42

PNO. 26
 .DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE M 286 D

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION

* RWP	* RWP	* EXP TRCK.	* ACTIVITY	* .PERS	* DEPT	* .EXPOS	* RWP	* TASK DESCRIPTION
* DATE	* NUMBER	* NUMBER		* ENTRNG.	* CODE	* REM	* HOURS	
				9	CN	0.200	9.58	SUPPORT DECON OF SEAL INJECTION CUBICLE
800321	081781	J30J103	SEAL INJ VALVE-281'	2	CN	0.700	5.17	HYDROLASE SEAL INJECTION CUBICLE
800327	081902	J30J103	SEAL INJ VALVE-281'	9	CN	0.695	30.58	SUPPORT DECON OF SEAL INJECTION CUBICLE
800327	081903	J30J103	SEAL INJ VALVE-281'	7	CR	0.140	9.08	
				1	VI	0.015	3.33	
				1	UM	0.010	1.58	
				7	CN	0.600	15.17	WASH DOWN SEAL INJECTION CUBICLE
800403	082063	J30J103	SEAL INJ VALVE-281'	3	CN	0.035	6.33	SUPPORT WASH DOWN-SEAL INJECTION CUBICLE
800403	082064	J30J103	SEAL INJ VALVE-281'	3	CN	0.022	2.02	REMOVE TV CAMERA FROM SEAL INJECTION
800717	084187	J30J103	SEAL INJ VALVE-281'	2	CR	0.015	0.93	CUBICLE
				2	CN	0.037	0.78	VIEW SEAL INJECTION VALVE ROOM/CHECK
800723	084282	J30J103	SEAL INJ VALVE-281'	1	HP	0.010	0.75	FOR STAGING REMOVAL
				2	CN	0.125	1.50	SPRAY DOWN SEAL INJECTION ROOM
800801	084427	J30J103	SEAL INJ VALVE-281'	2	CN	0.015	1.00	RUN RED DEVIL BLOWERS/CHECK AND CHANGE
800805	084469	J30J103	SEAL INJ VALVE-281'	2	CR	0.003	1.00	FILTERS
				3	CN	0.035	2.42	HOOK UP RED DEVIL TO SEAL INJECTION
800806	084494	J30J103	SEAL INJ VALVE-281'	2	CR	0.024	1.58	VENTILATION
				9	CN	0.247	14.25	GROSS DECON OF SEAL INJECTION ROOM VIA
800808	084527	J30J103	SEAL INJ VALVE-281'	7	CR	0.080	9.92	REMOTE FLUSHING
				1	EL	0.010	1.25	
				1	HP	0.005	2.50	
				2	CN	0.080	2.33	RAD SURVEY IN SEAL INJECTION ROOM FROM
800829	084807	J30J103	SEAL INJ VALVE-281'	0		0.000	DNA	ELEV. 305'
				3	CN	0.230	3.17	MISTING OF SEAL INJECTION ROOM
800918	085047	J30J103	SEAL INJ VALVE-281'	6	CR	0.310	6.24	
				3	HP	0.115	2.92	
				4	CN	0.220	6.25	MISTING OF SEAL INJECTION ROOM
800919	085061	J30J103	SEAL INJ VALVE-281'	4	CR	0.025	2.33	
				2	HP	0.045	3.25	
				4	CN	0.075	6.17	REMOTE FLUSHING OF SEAL INJECTION ROOM
800923	085096	J30J103	SEAL INJ VALVE-281'	6	CR	0.070	9.83	
				2	HP	0.035	4.08	
				4	CN	0.050	7.92	REMOTE FLUSHING OF SEAL INJECTION ROOM
800926	085133	J30J103	SEAL INJ VALVE-281'	6	CR	0.070	9.67	
				2	HP	0.105	3.33	
800926	085134	J30J103	SEAL INJ VALVE-281'	1	CN	0.080	0.50	SURVEY OF SEAL INJECTION ROOM
				1	HP	0.035	0.50	
				1	CN	0.000	DNA	ERECT LIGHTING/REMOVE SCAFFOLD
791005	028662	J30J104	ANNULUS-ALL LEVELS	3	CR	0.000	DNA	
				7	CN	0.365	6.53	COAT ANNULUS WITH IMPERIAL COATING
791020	980030	J30J104	ANNULUS-ALL LEVELS	21	CN	0.060	98.17	DECON AND ERECT TENT M-20 AREA, 281'
820920	004738	J30J104	ANNULUS-ALL LEVELS	0		0.000	DNA	ANNULUS/PAINT AREA
				3	CN	0.020	3.67	PAINT SURFACES/ERECT TENT-281'ELEV M-20
820927	004790	J30J104	ANNULUS-ALL LEVELS	0		0.000	DNA	ANNULUS DOOR
				1	RP	0.035	0.50	PRE DECON TRASH REMOVAL-RB ANNULUS,
820930	004811	J30J104	ANNULUS-ALL LEVELS	1	HP	0.050	0.50	282' ELEV
				1	ES	0.036	0.50	
				7	CN	0.110	15.47	PAINT/ERECT TENT - M-20 ANNULUS AREA
821004	004842	J30J104	ANNULUS-ALL LEVELS	1	RP	0.091	1.77	CHECK FLOOR DRAINS & DRUMS IN ANNULUS
821005	004849	J30J104	ANNULUS-ALL LEVELS					

B-43

```

PNO. 27
DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DDERGE
UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D
* RWP ,RWP ,EXP TRCK. ,PERS ,DEPT ,EXPOS ,RWP ,
* DATE ,NUMBER,NUMBER , ACTIVITY , ENTRNG. CODE , REM , HOURS. , TASK DESCRIPTION
-----
*
* 1 HP 0.091 1.78 AREA, 281' ELEV
* 1 CN 0.089 1.53
821110 005083 J30J104 ANNULUS-ALL LEVELS 2 HP 0.000 3.82 TRASH REMOVAL-305,328,347 ANNULUS
* 7 RP 0.002 11.81
821117 005124 J30J104 ANNULUS-ALL LEVELS 2 RP 0.079 2.78 REMOVE NM-U-26 & NM-U-27 FROM SYSTEM
* 2 MM 0.000 1.45
* 1 HP 0.050 2.13
821117 005128 J30J104 ANNULUS-ALL LEVELS 9 RP 0.002 16.36 TRASH REMOVAL - 305,328,347 ANNULUS
* 2 HP 0.000 5.02
821123 005174 J30J104 ANNULUS-ALL LEVELS 10 CN 0.056 22.73 INSTALL TENT @ M-20 AREA ANNULUS DOOR
821214 005327 J30J104 ANNULUS-ALL LEVELS 1 CN 0.005 1.87 EQUIPMENT PROTECTION/FHB ANNULUS @ 305',
* 1 HP 0.000 1.77 328' AND 347' ELEVS
* 2 OP 0.000 3.37
821215 005332 J30J104 ANNULUS-ALL LEVELS 11 RP 0.365 29.18 TRASH REMOVAL & CLEANUP-FHB ANNULUS
* 3 HP 0.150 11.70 281' LEVEL
* 1 BS 0.000 0.05
821220 005375 J30J104 ANNULUS-ALL LEVELS 1 CN 0.005 1.93 EQUIPMENT PROTECTION-FHB ANNULUS, 347'
* 1 OP 0.005 1.93 ELEV
* 2 RP 0.000 2.78
* 2 HP 0.000 4.10
* 1 UM 0.000 0.85
830105 005482 J30J104 ANNULUS-ALL LEVELS 1 HP 0.010 1.02 INSTALL D.P GAUGE-FHB ANNULUS DOOR,
* 1 RP 0.010 0.93 328' ELEV
830106 005471 J30J104 ANNULUS-ALL LEVELS 1 CN 0.000 0.95 TRASH REMOVAL-FHB ANNULUS, 305' ELEV
* 2 HP 0.000 1.10
830113 005560 J30J104 ANNULUS-ALL LEVELS 3 CN 0.023 6.92 TRASH REMOVAL-FHB ANNULUS, 305' ELEV
* 1 HP 0.010 2.67
830114 005572 J30J104 ANNULUS-ALL LEVELS 4 CN 0.055 9.23 EQUIPMENT PROTECTION & TRASH REMOVAL-
* 1 HP 0.010 2.50 FHB ANNULUS, 305' ELEV
830120 005623 J30J104 ANNULUS-ALL LEVELS 17 CN 0.107 32.44 FLUSH DRAINS - AUX & FHB ANNULUS AREA,
* 1 OP 0.008 1.37 281' ELEV
* 2 HP 0.080 3.72
830203 005739 J30J104 ANNULUS-ALL LEVELS 1 CN 0.030 3.18 EQUIPMENT PROTECTION-FHB ANNULUS, 328'
* 1 HP 0.030 3.38 ELEV
* 2 OP 0.052 4.68
* 2 EL 0.010 2.38
830204 005749 J30J104 ANNULUS-ALL LEVELS 2 OP 0.355 2.95 EQUIPMENT PROTECTION-FHB ANNULUS, 281'
* 1 HP 0.517 1.40 ELEV
* 1 EL 0.206 1.50
830214 005809 J30J104 ANNULUS-ALL LEVELS 3 HP 0.056 6.00 INSTALL TEMPORARY VENTILATION FOR
* 19 MM 0.150 44.73 ANNULUS DECON
* 2 MD 0.022 4.17
830215 005845 J30J104 ANNULUS-ALL LEVELS 2 MM 0.000 2.27 REMOVE TEMP DUCTWORK FROM FH HVAC SUPPLY
* 0 0.000 DNA TO FH ANNULUS AND COVER
830219 005873 J30J104 ANNULUS-ALL LEVELS 1 HP 0.010 1.08 REMOVE SCREEN & INSTALL FIRE DAMPER-FHB,
* 2 MM 0.008 2.20 328' ELEV
830223 005911 J30J104 ANNULUS-ALL LEVELS 1 RC 0.003 0.72 REMOVE DAMPER FROM PENETRATION ABOVE
* 1 MD 0.000 0.88 ANNULUS DOOR-FHB, 328' ELEV
830308 006014 J30J104 ANNULUS-ALL LEVELS 19 CN 0.805 44.37 GROSS DECON ANNULUS (MISTING, HIGH

```

B-44

PNO. 28

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION

M 286 D

* RWP	* RWP	* EXP TRCK.	* ACTIVITY	* .PERS	* .DEPT	* .EXPOS	* RWP	* TASK DESCRIPTION
* DATE	* NUMBER	* NUMBER		* .ENTRNG.	* CODE	* REM	* HOURS	
				16	HP	0.545	42.48	PRESSURE FLUSH & HYDROLASER)
				2	RP	0.000	1.77	CHANGE LIGHT BULBS-305' ANNULUS
830315	006063	J30J104	ANNULUS-ALL LEVELS	1	HP	0.005	2.07	
830315	006064	J30J104	ANNULUS-ALL LEVELS	6	CN	2.847	19.48	REMOVE TRASH FROM ANNULUS/MIST ANNULUS WITH HYDROLASER
				4	HP	1.111	12.72	
830321	006111	J30J104	ANNULUS-ALL LEVELS	10	CN	0.005	18.70	APPLY TRITON X-100 TO WALLS-347' ANNULUS
				1	HP	0.000	2.15	
830328	006153	J30J104	ANNULUS-ALL LEVELS	6	CN	0.004	11.53	REMOVE HOT SPOTS FROM WALLS WITH TRITON X-100/PAINT WALLS
				2	HP	0.010	8.72	
830328	006154	J30J104	ANNULUS-ALL LEVELS	10	CN	0.040	18.32	APPLY TRITON X-100 TO WALLS & OPEN SURFACES/BRUSH, WIPE 328' ANNULUS
				1	HP	0.015	6.20	
830328	006179	J30J104	ANNULUS-ALL LEVELS	3	CH	0.091	2.72	VACUUM FLOOR DRAINS/STRIPCOAT WALLS AND FLOOR (DECON WALLS TO 7 FT HGT.)
				2	HP	0.106	3.08	
830404	006190	J30J104	ANNULUS-ALL LEVELS	22	CN	0.208	44.32	WASH WALLS WITH TRITON X-100/BRUSH AND WIPE DRY
				2	HP	0.040	9.03	
830404	006192	J30J104	ANNULUS-ALL LEVELS	3	CH	1.042	11.38	VACUUM FLOOR AND DRAINS/STRIPCOAT WALLS-FHB ANNULUS, 281' ELEV
				2	HP	0.453	7.75	
830408	006234	J30J104	ANNULUS-ALL LEVELS	27	CN	0.483	53.41	DECON FHB ANNULUS WITH TRITON X-100. PAINT - 305' ELEV
				6	HP	0.054	12.12	
830411	006254	J30J104	ANNULUS-ALL LEVELS	19	CH	0.101	30.93	PAINT WALLS AND FLOOR-ANNULUS AND WEST CORRIDOR, 328' ELEV
				5	HP	0.333	18.32	
830415	006281	J30J104	ANNULUS-ALL LEVELS	6	CN	0.093	5.78	WASH WALLS AND PAINT-ANNULUS 305' ELEV
830418	006290	J30J104	ANNULUS-ALL LEVELS	4	CN	0.035	7.85	PAINT WALLS AND FLOORS
830418	006291	J30J104	ANNULUS-ALL LEVELS	4	CH	0.000	8.35	DECON ISOLATED HOT SPOTS ON HAND RAILS AND WALLS
				1	HP	0.305	6.55	
830418	006292	J30J104	ANNULUS-ALL LEVELS	15	CN	0.250	18.75	HANDS ON DECON OF WALLS, FLOORS AND CEILINGS WITH TRITON X-100
				4	HP	0.380	6.83	
830425	006336	J30J104	ANNULUS-ALL LEVELS	8	CN	0.047	12.25	PAINT ANNULUS WALLS
				4	HP	0.020	5.20	
830501	006386	J30J104	ANNULUS-ALL LEVELS	1	HF	0.080	0.82	SURVEY OF ANNULUS FOR RE-CONTAMINATION TESTING - 281' ELEV
				0		0.300	DNA	
830501	006384	J30J104	ANNULUS-ALL LEVELS	4	MM	2.663	8.43	REMOVE TEMPORARY DUCTWORK-FHB AND ANNULUS, 281' ELEV
				2	HP	0.330	6.42	
830503	006417	J30J104	ANNULUS-ALL LEVELS	2	MM	0.010	1.00	REMOVE DAMPER & REINSTALL GRATE
				1	HP	0.095	0.50	
830503	006419	J30J104	ANNULUS-ALL LEVELS	3	MM	0.000	3.50	REMOVE PIPE CAPS, REINSTALL DUCTWORK-FHB ANNULUS, 305' ELEV
				0		0.300	DNA	
790424	022805	J35H001	ANNULUS-ALL LEVELS	2	CN	0.000	4.02	CHEMICAL DECON EXPERIMENT-ANNULUS, 305' ELEV
				1	HP	0.331	1.78	
790401	022196	J35H001	DOSE REDUCTION-AFHB	3	CR	0.380	DNA	SHIELD SAMPLE LINES
				1	EL	0.000	DNA	
				17	MM	2.250	DNA	
				1	AD	0.000	DNA	
				1	HP	0.360	DNA	
790408	023032	J35H001	DOSE REDUCTION-AFHB	7	CN	0.080	DNA	MOVE LEAD TO NORTH SIDE OF MODEL ROOM
				2	MM	0.010	DNA	
790410	022153	J35H001	DOSE REDUCTION-AFHB	2	CN	0.155	DNA	BUILD SHIELDING FOR SAMPLE
790422	022606	J35H001	DOSE REDUCTION-AFHB	1	CN	0.010	DNA	SHIELD WALL FOR RECOMBINER/INSTALL TANK
				2	MM	0.005	DNA	

B-45

PNO. 29

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DDFRGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION

M 286 D

* RWP	* RWP	* EXP TRCK.	* ACTIVITY	* PERS	* DFPT	* EXPOS	* RWF	* TASK DESCRIPTION
* DATE	* NUMBER	* NUMBER		* ENTRNG.	* CODE	* REM	* HOURS	
790425	024067	J35H001	DOSE REDUCTION-AFHB	3	CN	0.040	DNA	MOVE LEAD BRICK INTO VAULT
790426	021073	J35H001	DOSE REDUCTION-AFHB	6	CN	0.025	DNA	BUILD WALL ON 305' LEVEL
*				2	CR	0.005	DNA	
790426	024121	J35H001	DOSE REDUCTION-AFHB	1	CN	0.120	DNA	MOVE LEAD BRICKS TO A-B VAULT/INSTALL
*				1	CR	0.100	DNA	
790507	021469	J35H001	DOSE REDUCTION-AFHB	2	CN	0.170	DNA	SHIELD VALVE
790508	021699	J35H001	DOSE REDUCTION-AFHB	5	CN	0.180	DNA	MODIFY SHIELDING
*				1	VI	0.020	DNA	
790509	024748	J35H001	DOSE REDUCTION-AFHB	4	CN	0.245	DNA	MODIFY LEAD SHIELD
790510	024784	J35H001	DOSE REDUCTION-AFHB	3	CN	0.030	DNA	TRANSPORT BLOCKS
790511	024797	J35H001	DOSE REDUCTION-AFHB	2	CN	0.020	DNA	DETERMINE DETAIL FOR SHIELDING
790511	024830	J35H001	DOSE REDUCTION-AFHB	4	CN	0.000	DNA	TRANSPORT BLOCKS THROUGH DOGHOUSE
790511	024841	J35H001	DOSE REDUCTION-AFHB	4	CN	0.000	DNA	TRANSPORT LEAD BLOCK INTO AUX BLDG.
*				1	VI	0.005	DNA	
790511	024860	J35H001	DOSE REDUCTION-AFHB	4	CN	0.000	DNA	MOVE CEMENT BLOCKS INTO AUX BLDG.
*				1	VI	0.000	DNA	
790512	024875	J35H001	DOSE REDUCTION-AFHB	6	CN	0.007	DNA	MOVE BLOCKS-ELEV 305' TO ELEV 280'
790512	024877	J35H001	DOSE REDUCTION-AFHB	6	CN	0.002	DNA	MOVE BLOCKS INTO AUX BLDG.
790512	024878	J35H001	DOSE REDUCTION-AFHB	6	CN	0.000	DNA	MOVE LEAD BRICK INTO AUX BLDG.
*				1	VI	0.020	DNA	
790512	024882	J35H001	DOSE REDUCTION-AFHB	6	CN	0.225	DNA	INSTALL LEAD SHIELDING AROUND PUMPS
*				0		0.000	DNA	AND EQUIPMENT
790512	024897	J35H001	DOSE REDUCTION-AFHB	2	CN	0.010	DNA	MOVE LEAD BRICK INTO AUX BLDG.
790512	024899	J35H001	DOSE REDUCTION-AFHB	8	CN	0.015	DNA	MOVE LEAD BRICK - ELEV 305' TO ELEV 328'
790512	024909	J35H001	DOSE REDUCTION-AFHB	7	CN	0.020	DNA	MOVE CEMENT BLOCKS INTO AUX BLDG.
790513	024927	J35H001	DOSE REDUCTION-AFHB	6	CN	0.005	DNA	MOVE LEAD BRICK INTO AUX BLDG.
*				1	VI	0.005	DNA	
790513	024932	J35H001	DOSE REDUCTION-AFHB	7	CN	0.000	DNA	MOVE CEMENT BLOCK-305'ELEV. TO 280'ELEV.
790513	024945	J35H001	DOSE REDUCTION-AFHB	20	CN	0.015	DNA	INSTALL LEAD BRICK SHIELDING-PROCESS LINE
790513	024947	J35H001	DOSE REDUCTION-AFHB	20	CN	0.005	DNA	MOVE LEAD BRICK INTO AUX BLDG.
790513	024956	J35H001	DOSE REDUCTION-AFHB	5	CN	0.000	DNA	DISTRIBUTE LEAD BRICK
*				1	VI	0.000	DNA	
790514	024975	J35H001	DOSE REDUCTION-AFHB	7	CN	0.000	DNA	MOVE BLOCK-305' ELEV. TO 280' ELEV.
790514	024976	J35H001	DOSE REDUCTION-AFHB	9	CN	0.000	DNA	MOVE LEAD BRICK INTO AUX BLDG.
*				2	VI	0.000	DNA	
790514	024994	J35H001	DOSE REDUCTION-AFHB	20	CN	0.030	DNA	MOVE LEAD BRICK INTO AUX BLDG.
790514	024995	J35H001	DOSE REDUCTION-AFHB	20	CN	0.000	DNA	INSTALL LEAD BRICK SHIELDING-PROCESS LINE
790515	025042	J35H001	DOSE REDUCTION-AFHB	9	CN	0.030	DNA	MOVE LEAD BRICK INTO AUX BLDG.
*				2	VI	0.000	DNA	
790515	025048	J35H001	DOSE REDUCTION-AFHB	13	CN	0.090	DNA	INSTALL LEAD BRICK SHIELDING-PROCESS LINE
790515	025049	J35H001	DOSE REDUCTION-AFHB	7	CN	0.000	DNA	MOVE LEAD BRICK INTO AUX BLDG.
*				1	VI	0.000	DNA	
790516	025084	J35H001	DOSE REDUCTION-AFHB	5	CN	0.175	DNA	MOVE BLOCK-ELEV 305' TO ELEV 280'
790516	025104	J35H001	DOSE REDUCTION-AFHB	4	CN	0.055	DNA	MOVE BLOCK-ELEV 305' TO ELEV 280'
*				1	VI	0.035	DNA	
790516	025116	J35H001	DOSE REDUCTION-AFHB	3	CN	0.018	DNA	LAY OUT BLOCK WALLS-305' ELEV
790517	025145	J35H001	DOSE REDUCTION-AFHB	4	CN	0.170	DNA	MOVE BLOCK-ELEV 305' TO ELEV 281'
790517	025146	J35H001	DOSE REDUCTION-AFHB	13	CN	0.110	DNA	MOVE LEAD BRICK INTO AUX BLDG & PLACE
790517	025166	J35H001	DOSE REDUCTION-AFHB	4	CN	0.140	DNA	MOVE BLOCK-ELEV 305' TO ELEV 280'

B-46

PNO. 30

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 D0FRGE

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

* RWP	* RWP	* EXP	* TRCK	* ACTIVITY	* .PERS	* DEPT	* EXPOS	* RWP	* TASK DESCRIPTION
* DATE	* NUMBER	* NUMBER			* ENTRNG	* CODE	* REM	* HOURS	
					1	VI	0.040	DNA	
790518	025212	J35H001		DOSE REDUCTION-AFHB	5	CN	0.015	DNA	MOVE BLOCK-ELEV 305' TO ELEV 281'
790518	025213	J35H001		DOSE REDUCTION-AFHB	12	CN	0.050	DNA	MOVE LEAD BRICK INTO AUX BLDG-EMPLACE
					0		0.000	DNA	AROUND PIPE AT ELEV 328'
790518	025236	J35H001		DOSE REDUCTION-AFHB	4	CN	0.160	DNA	MOVE BLOCK-ELEV 305' TO ELEV 280'
					1	VI	0.050	DNA	
790519	025312	J35H001		DOSE REDUCTION-AFHB	4	CN	0.020	DNA	MOVE BLOCK INTO AUX BLDG AND STACK BY
					1	VI	0.005	DNA	ELEVATOR
790519	025313	J35H001		DOSE REDUCTION-AFHB	4	CN	0.283	DNA	MODIFY SHIELDING-ELEV 281'
790519	025215	J35H001		DOSE REDUCTION-AFHB	6	CN	0.101	DNA	TRANSPORT MORTAR/INSTALL BLOCK-281' ELEV
790519	025233	J35H001		DOSE REDUCTION-AFHB	14	CN	0.075	DNA	MOVE LEAD INTO AUX/PLACE OVER PIPE-328'
790519	025242	J35H001		DOSE REDUCTION-AFHB	3	CN	0.035	DNA	MOVE BLOCK-ELEV 305' TO ELEV 281'
790519	025259	J35H001		DOSE REDUCTION-AFHB	6	CN	0.015	DNA	MOVE LEAD BRICK INTO AUX BLDG. AND
					1	VI	0.020	DNA	EMPLACE ON PIPE AT ELEV 328'
790519	025264	J35H001		DOSE REDUCTION-AFHB	2	CN	0.035	DNA	LAYOUT LINES FOR SHIELD WALL
790519	025291	J35H001		DOSE REDUCTION-AFHB	2	CN	0.000	DNA	SUPERVISE BLOCK WALL CONSTRUCTION
790520	025299	J35H001		DOSE REDUCTION-AFHB	11	CN	0.056	DNA	TRANSPORT MORTAR/INSTALL BLOCK
790520	025300	J35H001		DOSE REDUCTION-AFHB	3	CN	0.017	DNA	MOVE LEAD BRICK INTO AUX BLDG AND
					1	VI	0.000	DNA	EMPLACE ON PIPE-ELEV 328'
790520	025341	J35H001		DOSE REDUCTION-AFHB	9	CN	0.080	DNA	MOVE BLOCK INTO AUX BLDG AND STACK
					1	VI	0.010	DNA	BY ELEVATOR
790520	025348	J35H001		DOSE REDUCTION-AFHB	5	CN	0.070	DNA	TRANSPORT LEAD BRICK/EMPLACE AROUND PUMP
790521	025352	J35H001		DOSE REDUCTION-AFHB	19	CN	0.317	DNA	TRANSPORT MORTAR/INSTALL BLOCK AT A-62
790521	025371	J35H001		DOSE REDUCTION-AFHB	4	CN	0.012	DNA	MOVE BLOCK-ELEV 305' TO ELEV 328'
790521	025400	J35H001		DOSE REDUCTION-AFHB	2	CN	0.010	DNA	LAYOUT FOR BLOCK WALLS
790521	026406	J35H001		DOSE REDUCTION-AFHB	5	CN	0.062	DNA	MOVE BLOCK-305' ELEV TO 280' & 328' ELEV
					1	VI	0.015	DNA	
790522	026413	J35H001		DOSE REDUCTION-AFHB	6	CN	0.013	DNA	MOVE BLOCK-305' ELEV TO 328' ELEV
790522	026429	J35H001		DOSE REDUCTION-AFHB	24	CN	0.505	DNA	TRANSPORT MORTAR/INSTALL BLOCK
790522	026432	J35H001		DOSE REDUCTION-AFHB	9	CN	0.070	DNA	MOVE LEAD BRICK INTO AUX BLDG AND PLACE
					2	VI	0.010	DNA	ON PIPE AT 328' ELEV
790522	026437	J35H001		DOSE REDUCTION-AFHB	6	CN	0.000	DNA	MOVE BLOCK-305' ELEV TO 280' AND 328'
					1	VI	0.000	DNA	ELEVS
790523	026478	J35H001		DOSE REDUCTION-AFHB	7	CN	0.065	DNA	MOVE MATERIAL/LAY BLOCK-ELEV 305'
					1	VI	0.005	DNA	
790524	026508	J35H001		DOSE REDUCTION-AFHB	19	CN	0.250	DNA	ERECT BLOCK WALL
					1	VI	0.010	DNA	MOVE LEAD INTO AUX BLDG/PLACE ON PIPE
790525	026545	J35H001		DOSE REDUCTION-AFHB	2	CN	0.010	DNA	MOVE LEAD INTO AUX BLDG/PLACE ON PIPE
790527	026089	J35H001		DOSE REDUCTION-AFHB	6	CN	0.065	DNA	CLEAN UP OF AUX BLDG CONSTRUCTION DEBRIS
					1	VI	0.005	DNA	
790527	026035	J35H001		DOSE REDUCTION-AFHB	7	CN	0.085	DNA	ERECT BLOCK WALL
790527	026036	J35H001		DOSE REDUCTION-AFHB	13	CN	0.165	DNA	MOVE LEAD BRICK INTO AUX BLDG. AND PLACE
					1	VI	0.015	DNA	ON PIPE
790527	026040	J35H001		DOSE REDUCTION-AFHB	2	CN	0.010	DNA	MOVE LEAD INTO AUX BLDG & PLACE ON PIPE
790527	026041	J35H001		DOSE REDUCTION-AFHB	9	CN	0.045	DNA	ERECT BLOCK WALLS/MOVE BLOCK
					1	VI	0.010	DNA	
790528	026043	J35H001		DOSE REDUCTION-AFHB	3	CN	0.055	DNA	ERECT BLOCK WALLS
790528	026044	J35H001		DOSE REDUCTION-AFHB	11	CN	0.120	DNA	TRANSPORT MORTAR/INSTALL BLOCK
790528	026045	J35H001		DOSE REDUCTION-AFHB	6	CN	0.115	DNA	MOVE LEAD BRICK INTO AUX BLDG. AND PLACE

B-47

PNO. 31

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE

UNC: DBS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

* RWP	* RWP	* EXP	* TRCK	* .PERS	* .DEPT	* .EXPOS	* RWP	* .	* .
* DATE	* NUMBER	* NUMBER	* .	* .ENTRNG	* .CODE	* .REM	* HOURS	* .	* .
* 790529	020091	J35H001	DOSE REDUCTION-AFHB	1	VI	0.010	DNA		ON PIPE
* 790529	020091	J35H001	DOSE REDUCTION-AFHB	17	CN	0.075	DNA		ERECT BLOCK WALL
* 790627	015226	J35H001	DOSE REDUCTION-AFHB	12	CN	0.085	DNA		ERECT BLOCK WALL
* 790627	015226	J35H001	DOSE REDUCTION-AFHB	9	CN	0.715	DNA		INSTALL SHIELDING/REMOVE EQUIPMENT
* 790628	015226	J35H001	DOSE REDUCTION-AFHB	5	CR	0.170	DNA		AT ELEVATOR SHAFT
* 790628	015226	J35H001	DOSE REDUCTION-AFHB	1	UM	0.005	DNA		
* 790628	015226	J35H001	DOSE REDUCTION-AFHB	5	CN	0.330	DNA		INSTALL SHIELDING/REMOVE EQUIPMENT
* 790628	015226	J35H001	DOSE REDUCTION-AFHB	4	CR	0.270	DNA		AT ELEVATOR SHAFT
* 790629	015241	J35H001	DOSE REDUCTION-AFHB	2	CN	0.030	DNA		INSTALL SHIELDING/REMOVE EQUIPMENT
* 790629	015241	J35H001	DOSE REDUCTION-AFHB	3	CR	0.125	DNA		AT ELEVATOR SHAFT
* 790702	015291	J35H001	DOSE REDUCTION-AFHB	1	UM	0.060	DNA		
* 790705	015315	J35H001	DOSE REDUCTION-AFHB	1	CN	0.005	DNA		REPAIR LEAD SHIELDING FOR WG-6 SYSTEM
* 790705	015315	J35H001	DOSE REDUCTION-AFHB	1	CN	0.005	DNA		REPAIR LEAD SHIELDING FOR WG-6 SYSTEM
* 790705	015333	J35H001	DOSE REDUCTION-AFHB	1	CN	0.001	DNA		ERECT BLOCK WALL FOR SHIELDING
* 790723	015618	J35H001	DOSE REDUCTION-AFHB	2	CN	0.000	DNA		REPAIR SHIELDING ON WDS
* 790817	025512	J35H001	DOSE REDUCTION-AFHB	1	VI	0.000	DNA		
* 790817	025512	J35H001	DOSE REDUCTION-AFHB	4	CN	0.025	DNA		CLOSE UP WINDOW IN LEAD SHIELD
* 790819	025579	J35H001	DOSE REDUCTION-AFHB	1	VI	0.000	DNA		
* 790819	025579	J35H001	DOSE REDUCTION-AFHB	0		0.000	DNA		EVALUATE FOR SHIELD/INSTALL ROLL SHIELDS
* 790819	025924	J35H001	DOSE REDUCTION-AFHB	4	CN	0.058	DNA		FOR PANEL REPAIR
* 790912	025949	J35H001	DOSE REDUCTION-AFHB	1	VI	0.010	DNA		SHIELD PIPE WITH LEAD BLANKETS
* 790912	025949	J35H001	DOSE REDUCTION-AFHB	3	CN	0.060	DNA		
* 791003	028612	J35H001	DOSE REDUCTION-AFHB	1	VI	0.010	DNA		SHIELD N-2 FILTERS
* 791003	028612	J35H001	DOSE REDUCTION-AFHB	2	CN	0.077	DNA		
* 791026	980078	J35H001	DOSE REDUCTION-AFHB	1	ES	0.045	DNA		INSTALL SHIELDING
* 791026	980078	J35H001	DOSE REDUCTION-AFHB	1	CN	0.035	0.75		COVER DRAINS WITH LEAD
* 791030	980134	J35H001	DOSE REDUCTION-AFHB	2	CR	0.060	1.30		
* 791128	980544	J35H001	DOSE REDUCTION-AFHB	53	CN	0.510	58.50		MOVE MATERIAL/CONSTRUCT SHIELD WALL
* 791129	980544	J35H001	DOSE REDUCTION-AFHB	1	CN	0.025	0.67		INSTALL SHIELDING/REMOVE TRASH
* 791129	980544	J35H001	DOSE REDUCTION-AFHB	3	CR	0.040	2.00		
* 791129	980544	J35H001	DOSE REDUCTION-AFHB	1	EL	0.075	0.67		
* 791129	980560	J35H001	DOSE REDUCTION-AFHB	2	CN	0.000	3.33		LAYOUT FOR BLOCK SHIELD WALL
* 791129	980561	J35H001	DOSE REDUCTION-AFHB	22	CN	0.035	18.25		ERECT BLOCK SHIELD WALL/MOVE MATERIALS
* 791201	980585	J35H001	DOSE REDUCTION-AFHB	1	CN	0.030	0.67		INSTALL SHIELDING/TRASH REMOVAL
* 791201	980585	J35H001	DOSE REDUCTION-AFHB	4	CR	0.115	2.67		
* 791205	980681	J35H001	DOSE REDUCTION-AFHB	6	CN	0.000	31.45		MOVE LEAD BRICK TO DOGHOUSE
* 791206	980721	J35H001	DOSE REDUCTION-AFHB	5	CN	0.030	5.00		INSTALL SHIELDING OVER DECAY HEAT VAULTS
* 791206	980721	J35H001	DOSE REDUCTION-AFHB	1	VI	0.000	1.00		A AND B
* 791206	980721	J35H001	DOSE REDUCTION-AFHB	13	CN	0.570	15.75		INSTALL SHIELDING OVER DECAY HEAT VAULTS
* 791207	980751	J35H001	DOSE REDUCTION-AFHB	1	VI	0.020	1.17		A AND B
* 791207	980751	J35H001	DOSE REDUCTION-AFHB	2	CN	0.030	3.17		SHIELD DRAIN/TRASH REMOVAL/DECON
* 791207	980761	J35H001	DOSE REDUCTION-AFHB	2	CR	0.042	2.50		
* 791211	980862	J35H001	DOSE REDUCTION-AFHB	14	CN	0.255	19.67		INSTALL SHIELDING OVER DECAY HEAT VAULTS
* 791211	980862	J35H001	DOSE REDUCTION-AFHB	1	VI	0.015	1.67		A AND B
* 791213	980936	J35H001	DOSE REDUCTION-AFHB	2	CN	0.010	2.67		SHIELD DRAIN/TRASH REMOVAL/DECON
* 791213	980936	J35H001	DOSE REDUCTION-AFHB	1	CR	0.010	1.25		
* 791213	980936	J35H001	DOSE REDUCTION-AFHB	15	CN	0.215	15.42		INSTALL SHIELDING OVER DECAY HEAT VAULTS
* 791213	980936	J35H001	DOSE REDUCTION-AFHB	17	CN	0.275	15.83		INSTALL SHIELDING OVER DECAY HEAT VAULTS

B-48

PNG. 32

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DDERGE

M 286 D

UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION

* RWP	.RWP	.EXP	TRCK.	.ACTIVITY	.PERS	.DEPT	.EXPOS	.RWP	.TASK DESCRIPTION
* DATE	.NUMBER	.NUMBER			.ENTRNG	.CODE	.REM	.HOURS	
					1	VI	0.010	0.92	
791214	9B0959	J35H001	DOSE	REDUCTION-AFHB	7	CN	0.075	5.00	MOVE LEAD BRICK/SHIELD TS-27 SAMPLE LINE
791214	9B0961	J35H001	DOSE	REDUCTION-AFHB	12	CN	0.190	12.92	INSTALL SHIELDING OVER DECAY HEAT VAULTS
					1	VI	0.000	0.75	
791217	9B1024	J35H001	DOSE	REDUCTION-AFHB	8	CN	0.225	12.55	INSTALL LEAD BRICK SHIELD OVER
					1	VI	0.030	2.00	DECAY HEAT VAULTS A AND B
791218	9B1064	J35H001	DOSE	REDUCTION-AFHB	7	CN	0.180	6.42	INSTALL LEAD BRICK SHIELD OVER DECAY
791219	9B1095	J35H001	DOSE	REDUCTION-AFHB	20	CN	0.175	18.00	DECAY HEAT VAULTS A AND B
791221	9B1168	J35H001	DOSE	REDUCTION-AFHB	8	CN	0.200	13.25	INSTALL LEAD BRICK SHIELD OVER DECAY
					1	VI	0.005	1.00	DECAY HEAT VAULTS A AND B
791226	9B1220	J35H001	DOSE	REDUCTION-AFHB	8	CN	0.220	14.17	INSTALL LEAD BRICK SHIELD OVER DECAY
					0		0.000	DNA	DECAY HEAT VAULTS A AND B
791227	9B1251	J35H001	DOSE	REDUCTION-AFHB	7	CN	0.045	8.92	INSTALL LEAD BRICK SHIELD OVER DECAY
					0		0.000	DNA	DECAY HEAT VAULTS A AND B
800115	0B0313	J35H001	DOSE	REDUCTION-AFHB	7	CN	0.125	12.63	LEAD BRICK SHIELD OVER DECAY HEAT VAULT
800327	0B1880	J35H001	DOSE	REDUCTION-AFHB	2	CN	0.055	1.50	SHIELD PIPE/DECOM FLOOR
					4	CR	0.075	2.67	
800402	0B2019	J35H001	DOSE	REDUCTION-AFHB	3	CN	0.145	2.58	REPLACE SHIELDING
					1	CR	0.030	0.58	
800409	0B2166	J35H001	DOSE	REDUCTION-AFHB	3	CN	0.065	3.08	SHIELD PIPES FOR FILTER REMOVAL
					2	CR	0.070	2.00	
800410	0B2202	J35H001	DOSE	REDUCTION-AFHB	5	CN	0.015	7.17	LEAD BRICK SHIELD AT SINK DRAIN
800430	0B2681	J35H001	DOSE	REDUCTION-AFHB	2	CN	0.005	1.17	LAYOUT FOR CEMENT BLOCK WALL
800502	0B2740	J35H001	DOSE	REDUCTION-AFHB	3	CN	0.000	3.67	PREP FLOOR FOR SHIELD WALL
800505	0B2788	J35H001	DOSE	REDUCTION-AFHB	2	CN	0.005	3.67	PREP FLOOR FOR SHIELD WALL
800505	0B2789	J35H001	DOSE	REDUCTION-AFHB	4	CN	0.010	7.67	MOVE MATERIALS/ERECT SHIELD WALL
800506	0B2808	J35H001	DOSE	REDUCTION-AFHB	4	CN	0.010	4.67	MOVE MATERIALS/ERECT SHIELD WALL
800507	0B2844	J35H001	DOSE	REDUCTION-AFHB	3	CN	0.020	5.08	MOVE MATERIALS/ERECT SHIELD WALL
800507	0B2849	J35H001	DOSE	REDUCTION-AFHB	6	CN	0.010	2.42	REMOVE LEAD SHIELDING
800508	0B2860	J35H001	DOSE	REDUCTION-AFHB	2	CN	0.010	3.42	MOVE MATERIALS/ERECT SHIELD WALL
800514	0B3014	J35H001	DOSE	REDUCTION-AFHB	5	CN	0.025	10.42	INSTALL DOOR IN SHIELD WALL
800515	0B3032	J35H001	DOSE	REDUCTION-AFHB	1	CN	0.000	1.33	PAINT HOT TOOL CRIB AND DOOR
					1	VI	0.000	1.33	
800515	0B3035	J35H001	DOSE	REDUCTION-AFHB	3	CN	0.010	4.42	INSTALL LEAD BRICK AND GLASS
800515	0B3044	J35H001	DOSE	REDUCTION-AFHB	2	CN	0.040	2.08	LEAD SHIELD PUMP AND HOSES
					3	CR	0.090	3.00	
800521	0B3175	J35H001	DOSE	REDUCTION-AFHB	2	CN	0.000	3.50	BUILD CONTAINMENT TENT AROUND
					4	CR	0.005	4.00	FILTER SHIELD LINER
800522	0B3207	J35H001	DOSE	REDUCTION-AFHB	4	CN	0.020	5.92	BUILD CONTAINMENT TENT AROUND
					2	CR	0.019	3.55	FILTER SHIELD LINER
					1	OP	0.000	0.08	
800523	0B3236	J35H001	DOSE	REDUCTION-AFHB	1	CN	0.010	2.08	BUILD CONTAINMENT TENT AROUND
					3	CR	0.015	5.34	FILTER SHIELD LINER
800524	0B3256	J35H001	DOSE	REDUCTION-AFHB	1	CN	0.015	1.08	BUILD CONTAINMENT TENT AROUND
					4	CR	0.025	7.09	FILTER CASK
					1	EL	0.005	1.08	
800604	0B3474	J35H001	DOSE	REDUCTION-AFHB	8	CN	0.062	13.17	REINSTALL LEAD SHIELDING
800605	0B3503	J35H001	DOSE	REDUCTION-AFHB	5	CN	0.015	5.42	REINSTALL LEAD SHIELDING
800610	0B3590	J35H001	DOSE	REDUCTION-AFHB	3	CN	0.005	2.00	REPOSITION SHIELDS

B-49

PNO. 33
 .DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE M 286 D
 . UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION
 * RWP .RWP .EXP TRCK. .PERS .DEPT .EXPOS .RWP .
 * DATE .NUMBER .NUMBER . ACTIVITY .ENTRNG . CODE . REM . HOURS . TASK DESCRIPTION

* DATE	* NUMBER	* NUMBER	* ACTIVITY	* ENTRNG	* CODE	* REM	* HOURS	* TASK DESCRIPTION
800612	0B3642	J35H001	DOSE REDUCTION-AFHB	3	CN	0.000	1.00	REMOVE PROBES/MODIFY SHIELDING
800613	0B3655	J35H001	DOSE REDUCTION-AFHB	5	CN	0.002	4.25	REMOVE PROBES/MODIFY SHIELDING
*				1	CH	0.000	1.08	
800616	0B3700	J35H001	DOSE REDUCTION-AFHB	2	CN	0.010	0.67	REMOVE PROBES/MODIFY SHIELDING
800618	0B3764	J35H001	DOSE REDUCTION-AFHB	3	CN	0.000	2.00	INSTALL LEAD BRICKS AROUND RMI 7
*				1	VI	0.000	0.67	
800630	0B3961	J35H001	DOSE REDUCTION-AFHB	2	CN	0.010	0.73	INSPECTION-CAGE AND LEAD SHIELDING
*				1	CR	0.020	0.37	
800630	0B3963	J35H001	DOSE REDUCTION-AFHB	4	CN	0.045	8.30	ERECT BLOCK WALL/MOVE BLOCK
800701	0B3973	J35H001	DOSE REDUCTION-AFHB	4	CN	0.040	5.17	ERECT BLOCK WALL/MOVE BLOCK
800717	0B4180	J35H001	DOSE REDUCTION-AFHB	3	CN	0.012	2.00	MOVE MATERIAL/328' AUX TO 280' FHB
800802	0B4432	J35H001	DOSE REDUCTION-AFHB	2	CN	0.010	0.75	PLACE LID ON SHIELD 'G'
*				1	CR	0.000	0.58	
801007	0B5227	J35H001	DOSE REDUCTION-AFHB	1	CN	0.005	0.67	PLACE RUBBER MATS OVER AND AROUND PIPING
*				1	EL	0.020	0.67	
*				1	HP	0.015	0.77	
*				2	CR	0.000	1.33	
830721	007011	J35H001	DOSE REDUCTION-AFHB	1	HP	0.008	1.05	REMOVAL OF TEMPORARY NITROGEN PIPING
*				2	HM	0.007	2.32	
830803	007122	J35H001	DOSE REDUCTION-AFHB	2	RF	0.020	2.83	HERCULITE CAULK SEAM AUX 281' EXTENSION
*				2	IC	0.018	2.95	
*				2	UM	0.008	3.03	
830831	007369	J35H001	DOSE REDUCTION-AFHB	7	CN	0.005	10.95	ERECT SCAFFOLD TO INSTALL PIPE & HANGERS
790426	024100	J90H001	DATA ACQUISITION	1	VI	0.010	DNA	RETRIEVE SAMPLE PATCHES
*				1	CN	0.005	DNA	
790430	024299	J90H001	DATA ACQUISITION	1	VI	0.000	DNA	RETRIEVE FLOOR SAMPLES
*				1	CN	0.000	DNA	
790507	027494	J90H001	DATA ACQUISITION	3	CN	0.008	DNA	APPLY DECON COATING TO PAD
790508	027580	J90H001	DATA ACQUISITION	2	CN	0.006	DNA	SPRAY PAINT AND COLLECT SAMPLES
790508	024683	J90H001	DATA ACQUISITION	3	CN	0.006	DNA	REMOVE PAINT SAMPLES
790509	024729	J90H001	DATA ACQUISITION	2	CN	0.006	DNA	APPLY TEST PAINT PATCHES
790512	024896	J90H001	DATA ACQUISITION	3	CN	0.030	DNA	PAINT TEST APPLICATION FOR DECON
790513	024936	J90H001	DATA ACQUISITION	4	CN	0.012	DNA	PAINT APPLICATION FOR DECON
790514	024986	J90H001	DATA ACQUISITION	3	CN	0.005	DNA	PAINT APPLICATION FOR DECON
790515	025043	J90H001	DATA ACQUISITION	1	CN	0.005	DNA	PAINT TESTING FOR DECON
790516	025099	J90H001	DATA ACQUISITION	2	CN	0.050	DNA	REMOVE PAINT SAMPLES
790517	025153	J90H001	DATA ACQUISITION	2	CN	0.017	DNA	PAINT APPLICATION FOR DECON
790829	025732	J90H001	DATA ACQUISITION	3	CR	0.020	DNA	PAINT APPLICATION-IMPERIAL COATING
*				4	CN	0.000	DNA	
790907	025866	J90H001	DATA ACQUISITION	1	VI	0.000	DNA	REMOVE PAINT FROM FLOOR
*				8	CR	0.010	DNA	REMOVE HERCULITE FROM FLOOR
790911	025914	J90H001	DATA ACQUISITION	1	CN	0.005	DNA	COLLECT DRY SMPLE OF POUULTICING COMPOUND
800826	0B4768	J90H001	DATA ACQUISITION	1	CN	0.004	0.50	INSPECTION-DECON PROGRAM
*				1	HP	0.010	0.25	
800827	0B4767	J90H001	DATA ACQUISITION	1	CN	0.010	0.25	INSPECTION-DECON PROGRAM
*				1	HP	0.015	0.25	
801006	0B5194	J90H001	DATA ACQUISITION	1	OP	0.065	0.50	PHOTOGRAPH MUV 153 & MUV 154
*				1	CN	0.120	1.33	
820419	003601	J90H001	DATA ACQUISITION	2	DM	0.150	2.67	PRELIM. DECON WORK MU-P-1B

B-50

PNG. 34

.DATE 06 NOV 84 09:45:10 RID 34 08 OCT 84 DOERGE

.UNC: DDS - ACTIVITY REPORT - AFHB DECONTAMINATION M 286 D

* RWP .RWP .EXP TRCK.

* DATE .NUMBER .NUMBER .ACTIVITY .ENTRNG. CODE .REXPOS .RWP .REH .HOURS.

* TASK DESCRIPTION

* DATE	* NUMBER	* NUMBER	* ACTIVITY	* ENTRNG. CODE	* REXPOS	* RWP	* REH	* HOURS	* TASK DESCRIPTION
				1 HP	0.086	1.33			
820922	004758	J90H001	DATA ACQUISITION	1 HP	0.005	2.50			GAMMA SCAN OF RCBT 'A'
				2 CN	0.020	5.00			
821007	004862	J90H001	DATA ACQUISITION	16 RP	0.010	24.33			CHARACTERIZATION/SURVEY AUX/FHB DRAINS
				7 HF	0.001	7.85			
				2 EL	0.002	2.85			
				8 MM	0.000	10.20			
				2 UM	0.017	3.70			
821008	004875	J90H001	DATA ACQUISITION	4 HF	0.035	9.85			PREDECON DATA ACQUISITION-FHB
				3 RP	0.025	5.63			
				2 ES	0.015	5.65			
821014	004912	J90H001	DATA ACQUISITION	2 HP	0.000	1.75			CHARACTERIZATION/SURVEY AUX/FHB DRAINS
				1 RP	0.000	0.88			
				3 EL	0.000	3.65			
				3 MM	0.000	3.83			
				2 UM	0.000	0.63			
821110	005084	J90H001	DATA ACQUISITION	1 RP	0.006	1.07			PREDECON DATA ACQUISITION-RC EVAP ROOM
				1 CN	0.012	1.03			
821119	005140	J90H001	DATA ACQUISITION	1 HP	0.065	1.57			DATA ACQUISITION/CLEANUP DEMIN CUBICLES
				1 RP	0.045	1.80			
830117	005590	J90H001	DATA ACQUISITION	1 HP	0.259	3.30			GAMMA SCAN-RC EVAP & CLEANUP DEMIN
				2 CN	0.247	6.55			
830203	005731	J90H001	DATA ACQUISITION	1 RP	0.010	1.42			SAMPLE 55 GALLON DRUM CONTENTS
				1 HP	0.005	1.55			
830203	005740	J90H001	DATA ACQUISITION	4 CN	0.000	3.50			TEST SCARIFIER
830217	005860	J90H001	DATA ACQUISITION	2 HP	0.000	4.72			SCARIFY TEST PATCH OF FLOOR
				2 CN	0.000	2.22			
830218	005868	J90H001	DATA ACQUISITION	5 CN	0.000	7.28			SCARIFY TEST PATCH - HOT SPOTS ON FLOOR
				2 HP	0.000	2.55			
830223	005906	J90H001	DATA ACQUISITION	1 RP	0.000	2.25			CHEM TEST FLOOR AREA FOR DECON
				1 UM	0.000	2.25			
				4 CN	0.010	4.42			
830225	005932	J90H001	DATA ACQUISITION	1 HP	0.010	0.80			INSPECTION/PHOTOGRAPHS - RCBT B&C
				3 CN	0.016	1.45			
830321	006106	J90H001	DATA ACQUISITION	1 RP	0.087	0.95			SURVEY/PHOTOGRAPHS - FHB ANNULUS
				1 HP	0.137	0.75			
830321	006108	J90H001	DATA ACQUISITION	2 HP	0.004	5.25			REMOVE SAMPLE TUBE/SEARCH FOR SHIELD
830527	006605	J90H001	DATA ACQUISITION	1 HP	0.025	1.40			INSPECTION-NEUTRALIZER TANK & PUMP RMS.
				2 CN	0.035	1.52			
830923	007554	J90H001	DATA ACQUISITION	2 CN	0.030	4.60			GAMMA SCAN OF RC EVAP 281'ELEV. AUX BLDG
831221	008147	J90H001	DATA ACQUISITION	4 CN	0.087	9.45			DATA ACQUISITION-MU VALVE ALLEY&CORRIDOR
				3 HP	0.058	7.60			
				1 UM	0.005	6.22			

.GRAND-TOTAL -

. PERSONS ENTERING = 5805

. EXPOSURE IN REM = 87.213000

. RWP HOURS = 10249.250

B-51

BIBLIOGRAPHIC DATA SHEET

NUREG/CR-4090

SEE INSTRUCTIONS ON THE REVERSE

2. TITLE AND SUBTITLE

Evaluation of Nuclear Facility Decommissioning Projects
Annual Summary Report -- Fiscal Year 1984

3. LEAVE BLANK

4. DATE REPORT COMPLETED

MONTH: October YEAR: 1984

6. DATE REPORT ISSUED

MONTH: January YEAR: 1985

5. AUTHOR(S)

R.L. Miller, B.L. Baumann, D.H. Doerge

8. PROJECT/TASK/WORK UNIT NUMBER

9. FIN OR GRANT NUMBER

B7568

7. PERFORMING ORGANIZATION NAME AND MAILING ADDRESS (Include Zip Code)

UNC Nuclear Industries
Decommissioning Programs Department
Richland, WA 99352

10. SPONSORING ORGANIZATION NAME AND MAILING ADDRESS (Include Zip Code)

Division of Engineering Technology
Office of Nuclear Regulatory Research
U.S. Nuclear Regulatory Commission
Washington, DC 20555

11a. TYPE OF REPORT

Technical

b. PERIOD COVERED (Inclusive dates)

October 1, 1983 -
September 30, 1984

12. SUPPLEMENTARY NOTES

13. ABSTRACT (200 words or less)

This document summarizes work performed during the 1984 fiscal year for the Nuclear Regulatory Commission's Evaluation of Nuclear Facility Decommissioning Projects program. This report describes actual work performed during the reporting period and work planned for the future. Included as appendices to this report are drafts of the current data from the TMI-2 recovery efforts and Shippingport Atomic Power Station decommissioning.

14. DOCUMENT ANALYSIS -- a. KEYWORD DESCRIPTORS

decommissioning, reactors
program plan,
ALARA, radiation exposure
cost, comparison studies

b. IDENTIFIER, OPEN ENDED TERMS

15. AVAILABILITY STATEMENT

Unlimited

16. SECURITY CLASSIFICATION

(This page)
Unclassified

(This report)
Unclassified

17. NUMBER OF PAGES

18. PRICE

UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D.C. 20555

OFFICIAL BUSINESS
PENALTY FOR PRIVATE USE, \$300

FOURTH CLASS MAIL
POSTAGE & FEES PAID
USNRC
WASH. D.C.
PERMIT No. G-67

120555078877 1 JAN110
US NRC
ADM-DIV OF TIDC
POLICY & PUB MGT BR-PDR NUREG
W-501
WASHINGTON DC 20555