



Westinghouse
Electric Corporation

Energy Systems

Box 355
Pittsburgh Pennsylvania 15230-0355

NSD-NRC-96-4663
DCP/NRC0476
Docket No.: STN-52-003

March 8, 1996

Document Control Desk
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

ATTENTION: T. R. QUAY

SUBJECT: TARGET SUBMITTAL DATES OF KEY INFORMATION ON THE AP600

Dear Mr. Quay:

The enclosed table is provided in response to your February 20, 1996 request for Westinghouse to provide planned submittal dates for key AP600 information to support the staff's development of the overall review schedule for AP600 design certification.

The enclosed table is organized by review areas and includes target submittal dates for SSAR revisions and other key information needed to support the overall review schedule. It is recognized that further work is necessary by both Westinghouse and NRC staff to refine the AP600 Design Certification schedule and that the enclosed targets are an integral piece in the overall schedule development process. We believe that through continued cooperative interaction we can obtain a schedule that is both practical and achievable and meets the objectives of both Westinghouse and NRC.

Please contact John C. Butler on (412) 374-5268 if you have any questions concerning this transmittal.

Brian A. McIntyre, Manager
Advanced Plant Safety and Licensing

/nja

Enclosure

cc: T. Kenyon, NRC
W. Huffman, NRC
D. Jackson, NRC
J. Sebrosky, NRC
R. Archizal, NRC
N. J. Liparulo, Westinghouse

2704A

9603180158 960308
PDR ADOCK 05200003
A PDR

E004
11

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
1		Chapter 1 - Introduction/Micellaneous		
1	W	SSAR Revision (Section 1.4)	31-May-95	Completed
1	W	SSAR Revision (Section 1.5)	31-May-95	Completed
1	W	Response to DCD Guidance Letter	21-Aug-95	Completed
1	W	SSAR Revision (Section 1.1)	29-Feb-96	Completed
1	W	SSAR Revision (Section 1.3)	29-Feb-96	Completed
1	W	SSAR Revision (Section 1.2)	29-Mar-96	
1	W	SSAR Revision (Section 1.6)	30-Apr-96	
1	W	SSAR Revision (Section 1.9)	30-Apr-96	
1	W	SSAR Revision (Section 1A)	30-Apr-96	
1	W	SSAR Revision (Section 1.7)	30-Apr-96	
1	W	SSAR Revision (Section 1.8)	30-Apr-96	
1	W	SSAR Revision (Section 1B)	31-Jul-96	
1	N	Staff Review (SSAR Section 1B)	24-Sep-96	
2		Chapter 2 - Site Envelope Characteristics		
2	W	SSAR Revision (Section 2A)	29-Feb-96	Completed
2	W	SSAR Revision (Section 2.1)	29-Feb-96	Completed
2	W	SSAR Revision (Section 2.2)	29-Feb-96	Completed
2	W	SSAR Revision (Section 2.3)	29-Feb-96	Completed
2	W	SSAR Revision (Section 2.4)	29-Feb-96	Completed
2	W	SSAR Revision (Section 2.5)	29-Feb-96	Completed
2	W	SSAR Revision (Section 2B)	29-Feb-96	Completed
2	W	SSAR Revision (Section 2B with shallow soil information)	31-Jul-96	
2	N	Staff Review (SSAR Section 2B with shallow soil information)	24-Sep-96	
3.2		(Ch. 3.2) Seismic & Quality Group		
3.2	W	SSAR Revision (Section 3.2)	30-Apr-96	
3.2	N	Staff Review (SSAR 3.2)	09-Jul-96	
3.5		(Ch. 3.5.1.3) Turbine Missiles		
3.5	W	SSAR Revision (Section 3.5)	29-Feb-96	Completed
3.5	N	Staff Review (SSAR 3.5)	24-Apr-96	

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
3.6.1		(Ch. 3.6.1) Postulated Piping Failures		
3.6.1	W	SSAR Revision (Section 3.6.1)	30-Apr-96	
3.6.1	N	Staff Review (SSAR 3.6.1)	24-Jun-96	
3.6.2		(Ch. 3.6.2) High/Mod. Energy Line Break		
3.6.2	W	SSAR Revision (Section 3.6.2)	30-Apr-96	
3.6.2	N	Staff Review (SSAR 3.6.2)	24-Jun-96	
3.6.3		(Ch. 3.6.3) Leak-Before-Break		
3.6.3	W-N	W/NRC LBB Review Meeting	24-Jul-95	Completed
3.6.3	W	West LBB Calculations	15-Sep-95	Completed
3.6.3	N	Staff review of LBB Calculations/Bounding Analysis Curves	16-Feb-96	
3.6.3	W	SSAR Section 3.6.3 and Appendix 3B Revision	26-Apr-96	
3.6.3	W	SSAR Revision (Section 3.6.3 and Appendix 3B)	30-Apr-96	
3.6.3	W	LBB RAI Response Completion	30-Apr-96	
3.6.3	W-N	LBB Review Meeting	30-Apr-96	
3.6.3	N	Staff LBB Review	24-Jun-96	
3.7		Chapter 3.7 - Seismic Design		
3.7	W	SASSI 3D Analysis	15-Nov-95	Completed
3.7	W	SSAR Section 3.7 Revision	30-Apr-96	
3.7	W-N	Seismic Soil-Structure Interaction Review Meeting	27-Jun-96	
3.7	N	Staff Review (Seismic Design)	21-Aug-96	
3.8.2		(Ch. 3.8.2) Containment Vessel		
3.8.2	W	SSAR Section 3.8.2 Draft	09-Jan-96	Completed
3.8.2	W	Westinghouse Response - Code Case N284 Rev. 1	01-Mar-96	Completed
3.8.2	N	Staff Review (Containment Vessel)	21-Jun-96	
3.8.2UC		(Ch. 3.8,19) Cont. Performance (Ultimate Capacity)		
3.8.2UC	W	SSAR 3.8.2 Draft	09-Jan-96	Completed
3.8.2UC	W	PRA Chapter 42 Draft	09-Jan-96	Completed
3.8.2UC	N	Staff Review (Cont. Performance)	04-Mar-96	
3.8.2UC	W	SSAR Revision (Ch. 3.8.2)	30-Apr-96	
3.8.2UC	W	PRA Revision (Ch. 42)	28-Jun-96	

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
3.8.2UC	N	Staff Review (Cont. Performance)	22-Aug-96	
3.8.3		(Ch. 3.8.3) Containment Internals Structural Design		
3.8.3	W	SSAR Appendix 3A Revision	29-Mar-96	
3.8.3	W	SSAR Section 3.8.3 Rev.	30-Apr-96	
3.8.3	W	SSAR App. 3F Revision	30-Apr-96	
3.8.3	N	Staff/Contractor Review (Cont. Internals Structural Design)	05-Aug-96	
3.8.3	W-N	W/NRC Meeting - Containment Internals Structure	01-Aug-96	
3.8.3	N	Staff Review (Cont. Internals Structural Design)	25-Sep-96	
3.8.4		(Ch. 3.8.4) Other Cat. I Structures		
3.8.4	W-N	Shield Building Roof Analysis Meeting	07-Mar-96	Completed
3.8.4	W	SSAR Section 3.8.4 Revision	30-Apr-96	
3.8.4	N	Staff/Contractor Review (Cat. I Structures)	12-Jul-96	
3.8.4	W-N	Nuclear Island Structures Design Mtg.	31-Jul-96	
3.8.4	N	Staff Review (Cat. I Structures)	09-Aug-96	
3.8.5		(Ch. 3.8.5) Foundations		
3.8.5	W	SSAR Section 3.8.5 Revision	30-Apr-96	
3.8.5	W	Foundation Design Summary Report	31-May-96	
3.8.5	N	Staff/Contractor Review (Foundations)	11-Jun-96	
3.8.5	N	Staff Review (Foundations)	06-Aug-96	
3.9		(Ch. 3.9) Mechanical Systems & Components		
3.9	W	Respond to NRC Comments on IST	29-Feb-96	Completed
3.9	W	SSAR Revision (Section 3.9)	29-Feb-96	Completed
3.9	W	Reactor Internal Vibration Report	29-Mar-96	
3.9	W	Completion of IST RAI Responses	30-Apr-96	
3.9	W	SSAR Revision (Tables 3.9-12, 3.9-16)	30-Apr-96	
3.9	N	Staff Review (SSAR 3.9)	09-May-96	
3.9	N	Staff Review (SSAR 3.9)	04-Jul-96	
3.10		(3.10) Seismic Qualification of Mech. & Elec. Equipment		
3.10	W	SSAR Revision (Section 3.10, Appendix 3D)	29-Feb-96	Completed
3.10	N	Staff Review (SSAR 3.10)	24-Apr-96	

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
3.11		(3.11) EQ of Mechanical & Electrical Equipment		
3.11	W	SSAR Revision (Section 3.11)	30-Apr-96	
3.11	N	Staff Review (SSAR 3.11)	24-Jun-96	
3.12		(Ch. 3.12) Piping Criteria		
3.12	W	SSAR Revision (Section 3.7.3)	30-Apr-96	
3.12	N	Staff Review (SSAR 3.7.3)	24-Jun-96	
3G&3H		(Appendix 3G & 3H) Cable Tray & HVAC		
3G&3H	W	SSAR Revision (Appendix 3G&3H)	30-May-95	Completed
3G&3H	N	Staff Review (HVAC)	27-Mar-96	
4		Chapter 4 - Reactor		
4	W	SSAR Revision (Sections 4.1,4.3,4.6)	31-May-95	Completed
4	W	SSAR Revision (Section 4.4)	29-Feb-96	Completed
4	W	SSAR Revision (Sections 4.5)	29-Feb-96	Completed
4	W	SSAR Revision (Section 4.2)	29-Mar-96	
4	W	West information for resolution of Vantage 5H Issues	29-Mar-96	
4	N	Staff Review (SSAR Chapter 4)	24-Apr-96	
5		Chapter 5 - Reactor Coolant System and Connected Systems		
5	W	Document Revision to ASME Code Case 284	29-Feb-96	Completed
5	W	SSAR Revision (Sections 5.1,5.2,5.4)	29-Feb-96	Completed
5	W	SSAR Revision (Sections 5.3)	29-Feb-96	Completed
5	N	Staff Review (SSAR Chapter 5)	24-Apr-96	
6.1		(Ch. 6.1) ESF Materials		
6.1	W	SSAR Revision (Section 6.1)	30-Apr-96	
6.1	N	Staff Review (SSAR Chapter 6.1)	04-Jul-96	
6.2		Chapter 6.2 Issue Closure		
6.2	W	SSAR Section 6.2 Revision (except 6.2.1)	29-Mar-96	
6.2	W	Westinghouse Response to Remaining OIs	24-May-96	
6.2	N	Staff Review of 6.2 OI Responses	19-Jul-96	
6.2	W	SSAR Section 6.2.1 Revision	31-Jul-96	
6.2	N	Staff Review of SSAR Chapter 6.2	24-Sep-96	

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
6.3		(Ch. 6.3) Passive Core Cooling System		
6.3	W	SSAR Revision (Section 6.3)	29-Feb-96	Completed
6.3	N	Staff Review (SSAR Chapter 6.3)	24-Apr-96	
6.4		(Ch. 6.4) Habitability Systems		
6.4	W	Resolve Issues on Use of ASME Code Section VIII	19-Jan-96	Completed
6.4	W	SSAR Revision (Section 6.4)	29-Feb-96	Completed
6.4	N	Staff Review (SSAR Chapter 6.4)	24-Apr-96	
6.5		(Ch. 6.5) Fission Product Removal		
6.5	W	SSAR Revision (Section 6.5)	29-Mar-96	
6.5	N	Staff Review (SSAR 6.5)	23-May-96	
6.6		(Ch. 6.6) Inservice Inspection of Class 2&3 Components		
6.6	W	SSAR Revision (Section 6.6)	29-Feb-96	Completed
6.6	N	Staff Review (SSAR 6.6)	24-Apr-96	
7		Chapter 7 - Instrumentation and Control		
7	W	SSAR Revision (Sections 7.1,7.2,7.3,7.4,7.6,7.7)	29-Feb-96	Completed
7	W	Instrument Setpoint Methodology	30-Apr-96	
7	W	SSAR Revision (Section 7.5)	30-Apr-96	
7	W	WCAP-13383 Rev. (I&C Hardware Design)	31-May-96	
7	W	Report on Commercial Grade Off-the-Shelf Software Dedication Program	31-May-96	
7	N	Staff Review (I&C)	25-Jul-96	
8		Chapter 8 - Electrical Power Systems		
8	W	SSAR Revision (Section 8.1,8.2)	31-May-95	Completed
8	W	SSAR Revision (Section 8.3)	29-Mar-96	
8	N	Staff Review (Electrical Power Systems)	30-May-96	
9		Chapter 9 - Auxiliary Systems		
9	W	SSAR Revision (Sections 9.1)	29-Feb-96	Completed
9	W	SSAR Revision (Section 9.2)	29-Mar-96	
9	W	SSAR Revision (Sections 9.3, 9.4, 9.5, 9A)	30-Apr-96	
9	W	Complete Responses to HVAC RAIs	30-Apr-96	
9	N	Staff Review (Auxiliary Systems)	28-Jun-96	

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
10		Chapter 10 - Steam and Power Conversion System		
10	W	SSAR Revision (Sections 10.1, 10.2)	29-Feb-96	Completed
10	W	SSAR Revision (Section 10.4)	29-Mar-96	
10	W	SSAR Revision (Section 10.3)	30-Apr-96	
10	N	Staff Review (SSAR Chapter 10)	28-Jun-96	
11		Chapter 11 - Radioactive Waste Management		
11	W	SSAR Revision (Section 11.1)	31-May-95	Completed
11	W	SSAR Revision (Sections 11.2, 11.3, 11.4, 11.5)	29-Mar-96	
11	N	Staff Review (SSAR Chapter 11)	30-May-96	
12		Chapter 12 - Radiation Protection		
12	W	SSAR Revision (Section 12.1)	31-May-95	Completed
12	W	SSAR Revision (Sections 12.2,12.4)	31-May-95	Completed
12	W	SSAR Revision (Sections 12.5)	31-May-95	Completed
12	W	SSAR Revision (Section 12.3)	30-Apr-96	
12	N	Staff Review (SSAR Chapter 12)	24-Jun-96	
13		Chapter 13 - Conduct of Operations		
13	W	SSAR Revision (Section 13.1, 13.3, 13.4)	31-May-95	Completed
13	W	SSAR Revision (Section 13.2, 13.5)	31-May-95	Completed
13	W	Security Design Report	21-Aug-95	Completed
13	N	Staff Review (Security Design Report)	10-Apr-96	
13	W	SSAR Revision (Section 13.6)	30-Apr-96	
13	N	Staff Review (SSAR Chapter 13)	04-Jul-96	
14		Chapter 14 - Initial Test Program		
14	W	Startup Test Program Draft	29-Mar-96	
14	W	Construction and Installation Test Program Draft	29-Mar-96	
14	W	Preoperational Test Program Draft	29-Mar-96	
14	N	Staff Review (Startup Test Program Draft)	24-May-96	
14	N	Staff Review (Const. & Installation Test Program)	24-May-96	
14	N	Staff Review (Preoperational Test Program)	24-May-96	
14	W	SSAR Revision (Chapter 14)	05-Jul-96	

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
14	W	Initial Test Program RAI Response Completion	05-Jul-96	
14	N	Staff Review (SSAR Chapter 14)	30-Aug-96	
15		SSAR Chapter 15 - Accident Analyses		
15	N	Receipt of Remaining Staff RAIs on Chapter 15 Markup	15-Apr-96	
15	W	Westinghouse Response to Remaining Chapter 15 RAIs	21-Jun-96	
15	W	DSER Issue Closure	01-Jul-96	
15	W	SSAR Revision (Chapter 15)	30-Jul-96	
15	N	Staff Review of Chapter 15 OI/RAI Responses	26-Aug-96	
15	N	Staff Review of SSAR Chapter 15	20-Sep-96	
15S		Chapter 15 - Source Term		
15S	W-N	W/NRC Mtg on Source Term	27-Mar-96	
15S	W	Completion of Fan Cooler RAI Responses	29-Mar-96	
16		Chapter 16 - Technical Specifications		
16	W	Reliability Assurance Program (SSAR 16.2)	29-Mar-96	
16	W	SSAR Revision (SSAR 16.2)	29-Mar-96	
16	W	Technical Specification Approach Paper	30-Apr-96	
16	W	Technical Specification Revision	05-Jul-96	
16	W	SSAR Revision (Section 16.1)	05-Jul-96	
16	N	Staff Review (SSAR 16.1)	30-Aug-96	
16	N	Staff Review (SSAR 16.2)	30-Aug-96	
17		Chapter 17 - Quality Assurance		
17	W	SSAR Revision (Chapter 17)	29-Feb-96	Completed
17	W-N	Staff Audit of AP600 Design and Analysis	15-May-96	
17	N	Staff Review (SSAR Chapter 17)	26-Jun-96	
18		Chapter 18 - Human Factors Engineering		
18	W	OER Report Submittal	12-Apr-96	
18	W	Westinghouse Response to Remaining Ch. 18 Open Items	12-Apr-96	
18	N	Staff Review (OER Report)	31-May-96	
18	N	Staff review of Ch. 18 open item responses	17-Jun-96	
18	W	ERG Low Power Shutdown Background Document	08-Jul-96	

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
18	W	Chapter 18 Revision	31-Jul-96	
18	N	Staff Review (ERG Shutdown Background Document)	30-Aug-96	
18	N	Staff Review (Chapter 18)	24-Sep-96	
19		Chapter 19 - PRA & Severe Accidents		
19	N	NRC provide PRA follow-on questions (excluding fire PRA)	29-Dec-95	Completed
19	W-N	PRA I&C Meeting	01-Feb-96	Completed
19	W-N	In-Vessel Retention Meeting	20-Mar-96	
19	W-N	W/NRC agree on acceptable resolution path for IVR	29-Mar-96	
19	W	Updated MAAP Parameter File/Revised Maap Calculations	29-Mar-96	
19	W	Level 1 PRA RAI Response Completion	01-Apr-96	
19	W	Submit DOE Complementary Report (In-Vessel Steam Explosions)	08-Apr-96	
19	W	Level 1 PRA - Draft Markup	03-May-96	
19	W	Fire Risk Analysis	03-May-96	
19	W	Level 2/3 RAI Response Completion	03-May-96	
19	W	Shutdown Evaluation Report	28-Jun-96	
19	W	PRA Revision	28-Jun-96	
19	W	SAMDA RAI Response Completion	31-Jul-96	
19	W	SAMDA (SSAR App. 1B) Revision	31-Jul-96	
19	W	Seismic Margins Analysis	31-Jul-96	
19	N	Staff Review (PRA)	24-Sep-96	
20		Chapter 20 - Generic Issues		
20	W	SSAR Revision (Sections 1.9, 1A)	30-Apr-96	
20	N	Staff Review (Generic Issues)	30-Jun-96	
21.0		Chapter 21 - Supplemental DSER		
21.0	N	NRC Issues Supplemental DSER	30-Apr-96	
21.1		Chapter 21 - Test Programs		
21.1	W-N	W/NRC Agreement on Scaling Closure Report Outline	23-Jan-96	Completed
21.1	W	PRHR Test Report Revision	15-Apr-96	
21.1	W	Scaling Closure Report	08-May-96	
21.1	W	Westinghouse Response to Testing SDSER OIs	25-Jun-96	

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
21.1	N	Scaling Closure Report Review	03-Jul-96	
21.2		Chapter 21 - NOTRUMP		
21.2	W	NOTRUMP Benchmarks & G2	30-Apr-96	
21.2	N	NRC Feedback on NOTRUMP Benchmarks & G2	30-May-96	
21.2	W	NOTRUMP ADS Test Comparison	30-May-96	
21.2	W	NOTRUMP CMT Test Comparison	30-May-96	
21.2	N	NRC Feedback on NOTRUMP ADS Comparison	28-Jun-96	
21.2	N	NRC Feedback on NOTRUMP CMT Comparison	28-Jun-96	
21.2	W	Westinghouse Response to NOTRUMP SDSER OIs	28-Jun-96	
21.2	W	Completion of NOTRUMP RAI Responses	28-Jun-96	
21.2	W	NOTRUMP SPES-2 Test Comparison	22-Jul-96	
21.2	W	NOTRUMP OSU Test Comparison Finalization	22-Jul-96	
21.2	N	NRC Feedback on NOTRUMP SPES-2 Comparison	21-Aug-96	
21.2	N	NRC Feedback on NOTRUMP OSU Comparison	21-Aug-96	
21.2	W	NOTRUMP Final V&V Report	28-Aug-96	
21.2	N	Staff NOTRUMP Review	28-Oct-96	
21.3		Chapter 21 - LOFTRAN		
21.3	W	Westinghouse Response to LOFTRAN SDSER OIs	28-Jun-96	
21.3	W	Completion of LOFTRAN RAI Responses	28-Jun-96	
21.3	N	Staff LOFTRAN Review	28-Aug-96	
21.4		Chapter 21 - WCOBRA/TRAC		
21.4	W	Westinghouse Response to WC/T SDSER OIs	28-Jun-96	
21.4	W	Completion of WCOBRA/TRAC RAI Responses	28-Jun-96	
21.4	W	WCOBRA/TRAC Final V&V Report	15-Jul-96	
21.4	N	Staff Review of WCOBRA/TRAC Final Report	16-Sep-96	
21.5		Chapter 21 - WGOthic - PCS DBA		
21.5	W	Noding Convergence Report (Draft Applications Report Chapter)	28-Feb-96	Completed
21.5	W	Mixing and Stratification Report (Draft Applications Report Chapter)	15-Apr-96	
21.5	W	Water Coverage (Draft Applications Report Chapter)	30-Apr-96	
21.5	W	WGOthic Scaling Report Revision	14-Jun-96	

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
21.5	W	Westinghouse Response to WGOthic SDSER OIs	28-Jun-96	
21.5	W	WGOthic RAI Response Completion	28-Jun-96	
21.5	W	WGOthic Applications Report	28-Jun-96	
21.5	N	Staff Review of WGOthic SDSER OI Responses	22-Aug-96	
21.5	N	Staff WGOthic Review	22-Aug-96	
22		Thermal Hydraulic Uncertainty (Prelim. Milestones)		
22	W-N	Initial working mtg on THU success criteria	13-Sep-95	Completed
22	N	NRC feedback on THU success criteria	29-Sep-95	Completed
22	W-N	Initial working meeting on MAAP4 Benchmarking - overview of MAAP4	24-Oct-95	Completed
22	N	NRC feedback on MAAP4 benchmarking	06-Nov-95	Completed
22	W	W submittal of MAAP4 benchmarking plan	08-Dec-95	Completed
22	N	NRC comments on MAAP4 benchmarking plan	18-Jan-96	Completed
22	W-N	Mtg to discuss MAAP4 benchmarking methodology	29-Feb-96	Completed
22	W-N	THU Mtg to discuss applicability of Appendix K-type criteria	29-Feb-96	Completed
22	W-N	Mtg to discuss RTNSS Focused PRA for THU	29-Feb-96	Completed
22	W-N	W/NRC agreement on MAAP4 benchmarking methodology	08-Mar-96	
22	W-N	Working mtg on MAAP4 benchmarking results	30-Apr-96	
22	N	NRC feedback on MAAP4 benchmarking results	14-May-96	
22	W-N	Working mtg on THU	15-May-96	
22	N	NRC feedback on THU	30-May-96	
22	W	W issue MAAP4 benchmarking documentation	27-Jun-96	
22	W	W issue THU document	30-Jul-96	
22	W	Resolution of Passive System Reliability Issues - ISI/IST, RAP, ITAAC	30-Jul-96	
22	N	Staff Review (THU)	24-Sep-96	
23		RTNSS		
23	W	Adverse Systems Interaction Report	07-Mar-96	Completed
23	W	Response to Post-72 hour RAIs	12-Apr-96	
23	N	Staff Review of ASI Evaluation	26-Apr-96	
23	N	Staff Review of Post-72 hour RAI Responses	10-May-96	
23	W	Submittal of Focused PRA Revision	28-Jun-96	
23	N	Staff RTNSS Review	23-Aug-96	

AP600 Design Certification Target Milestones

Area	Org.	Task Description	Date	Status
24		Hydrogen Control		
24	W	W submit PAR supporting information	11-Jan-96	Completed
24	W-N	Mtg on PARS	27-Feb-96	Completed
24	W	W responds to PAR RAIs & OIs	24-Apr-96	
24	W	W response to Hydrogen Igniter RAIs & OIs	09-May-96	
24	N	Staff PAR Review	19-Jun-96	
24	N	Staff Hydrogen Igniter Review	04-Jul-96	
25		ITAAC		
25	W	Submit Pilot ITAAC	29-Mar-96	
25	N	Staff Pilot ITAAC Review	24-May-96	
25	W	Submit Systems ITAAC	26-Jul-96	
25	W	Submit Non-Systems ITAAC and balance of Tier 1	30-Aug-96	
25	N	Staff Systems ITAAC Review	20-Sep-96	
25	N	Staff Review Non-Systems ITAAC and balance of Tier 1	25-Oct-96	
25	W	Final CDM/ITAAC	22-Nov-96	
26		ACRS Interaction		
26	W-N	ACRS Meeting (T/H Phenom. Sub) Test and Analysis Program Overview	04-Apr-96	
26	W-N	ACRS Meeting (T/H Phenom. Sub.) - NOTRUMP/LOFTRAN	01-May-96	
26	W-N	ACRS Meeting (T/H Phenom. Sub.) - WCOBRA/TRAC	02-May-96	
26	W-N	ACRS Meeting (W Adv Plant Sub.)	16-May-96	
26	W-N	ACRS Meeting (PRA Subcommittee) - AP600 PRA	19-Jun-96	
26	W-N	ACRS Meeting (T/H Phenom Sub.) - WGOthic	27-Jun-96	
26	W-N	ACRS Meeting (T/H Phenom. Sub.) - Scaling Closure Report	03-Jul-96	
26	W-N	ACRS Meeting (W Adv Plant Sub.)	18-Jul-96	
26	W-N	ACRS Meeting (W Adv Plant Sub.)	15-Aug-96	
26	W-N	ACRS Meeting (W Adv Plant Sub.)	17-Oct-96	