

# Service

GPU Service Corporation  
260 Cherry Hill Road  
Parsippany New Jersey 07054  
201 263-4900  
TELEX 136-482

March 20, 1979  
FR/8191

United States Nuclear Regulatory Commission  
Region 1  
631 Park Avenue  
King of Prussia, Pa. 19406

Attention: Mr. R. Gallo

Subject: Forked River Nuclear Station  
Docket No. 50-363  
PWR Construction Milestones and Activities

Gentlemen:

Enclosed please find the March 1979 Milestone and Activity List for the subject project. Attachments show no changes in scheduled activities and are updated for progress through February, 1979.

Current progress through February, 1979 indicates 5.03% construction activities completed.

Very truly yours,

*M. K. Pastor*  
M. K. Pastor  
Project Support Manager

MKP/JFD/jls

79-10  
Enclosure

cc: Mr. Richard G. Muranaka  
U. S. Nuclear Regulatory Commission  
1717 H Street, N.W.  
Washington, D. C. 20555

cc: R. W. Heward, Jr.  
E. Wallace

461

9604120022 960213  
PDR FOIA  
DEKOK95-258 PDR

GPU Service Corporation is a subsidiary of General Public Utilities Corporation

9604120022

B/31 ✓

79-10

PWR CONSTRUCTION MILESTONES AND ACTIVITIES  
FOR  
FORKED RIVER UNIT-1

Docket No. 50-363  
Status Date March 1979

I-J Numbers	Start	Complete	% Complete	I-J Numbers	Start	Complete	% Complete	I-J Numbers	Start	Complete	% Complete
0	7805	01/15/81	03/31/83		*7160	7200	06/01/80	08/01/80	7633	7635	
0	7810	-	-		*7200	7300	08/01/80	09/01/80	0	7560	
0	7520	-	02/25/83		*7300	7450	09/01/80	01/13/83	7653	7655	
0	7730	-	-		*7450	7500	01/14/83	02/04/83	0	7360	11/15/79
7730	7815	-	08/01/83		*7500	7515	02/04/83	-	7360	7365	06/01/80
0	7405	09/01/79	02/01/82		*7515	7600	-	03/31/83	7360	7365	06/01/80
0	7820	10/01/80	07/01/82		*7600	7700	04/01/83	-	0	7565	11/01/82
0	7430	04/15/80	11/05/81		*7700	7800	-	07/18/83	0	7280	02/01/80
0	7415	01/15/81	12/30/82		*7800	7950	07/18/83	08/02/83	0	7570	-
0	7420	04/15/80	03/10/82		*7950	7990	08/02/83	12/30/83	7245	7325	05/01/80
0	7475	03/01/81	01/07/83		0	7525	07/09/82	11/15/82	0	7575	01/27/82
0	7235	-	-		7628	7630	02/04/83	03/31/83	7025	7230	03/01/78
0	7425	-	05/01/82		7210	7260	08/01/80	09/01/80	0	7675	11/01/79
0	7740	-	-		7623	7625	02/04/83	03/31/83	0	7675	10/07/81
0	7430	06/01/80	10/02/81		0	7460	06/23/82	09/17/82	7255	7340	06/01/80
0	7745	-	-		7638	7640	-	-	0	7685	04/08/83
0	7445	10/01/80	12/01/82		7075	7095	-	-	7125	7350	06/01/80
0	7750	-	-		7215	7265	08/01/80	09/01/80	0	7670	03/26/82
0	7440	03/01/81	12/01/82		0	7535	02/04/83	03/31/83	0	7315	06/01/80
0	7755	-	-		7643	7645	-	-	0	7590	12/09/82
7020	7155	11/15/79	10/19/81		7080	7170	05/21/79	02/05/80	7030	7345	09/01/79
7155	7445	01/15/81	12/22/82		7220	7270	08/01/80	09/01/80	0	7690	10/26/82
7070	7130	05/15/79	-		0	7540	12/22/82	03/31/83	7115	7470	02/01/80
7130	7100	-	11/01/82		7648	7650	-	-	7035	7235	03/01/78
7370	7595	-	-		0	7545	10/25/82	12/29/82	7235	7240	03/01/79
7305	7825	05/01/81	01/01/83		7658	7660	-	-	7240	7355	11/01/79
7310	7455	07/01/81	06/22/82		7055	7085	06/21/79	09/01/80	7040	7110	-
7205	7510	11/15/79	01/01/83		7225	7275	08/01/80	09/01/80	7110	7505	03/01/80
*0	7005	-	-	100	0	7465	05/19/82	11/15/82	7505	7895	03/18/81
*7005	7015	10/25/77	03/01/78	100	7663	7665	-	-	7045	7890	10/15/79
*7015	7050	03/01/78	04/01/78	100	7090	7105	11/15/79	07/09/82			
*7050	7060	04/01/78	02/01/79	86	7105	7680	07/09/82	11/15/82			
*7060	7150	02/01/79	02/01/80								
*7150	7160	05/01/79	06/01/80								

\*Indicates Major Milestones