

PHILADELPHIA ELECTRIC COMPANY

2301 MARKET STREET

P.O. BOX 8699

PHILADELPHIA, PA. 19101

(215) 841-4502

JOHN S. KEMPER
VICE-PRESIDENT
ENGINEERING AND RESEARCH

February 13, 1985

Mr. A. Schwencer, Chief
Licensing Branch No. 2
U.S. Nuclear Regulatory Commission
Washington, DC 20555

Docket Nos.: 50-352
50-353

SUBJECT: Limerick Generating Station
TMI Item III.D.1.1 Primary Coolant Outside Containment

REFERENCE: 1) J. S. Kemper to A. Schwencer letter dated
September 12, 1984, "TMI Item III.D.1.1
Primary Coolant Outside Containment"
2) J. S. Kemper to A. Schwencer letter dated
October 12, 1984, "TMI Item III.D.1.1 Primary
Coolant Outside Containment"

FILE: GOVT 1-1 (NRC)

Dear Mr. Schwencer:

Limerick Generating Station has performed sixteen Surveillance Tests which satisfy the Leakage Reduction Program as described in FSAR Section 6.2.8 and in the reference 1 letter. Eight tests run prior to Unit 1 fuel load and their results have been provided in the reference 2 letter. The results of the eight remaining tests are listed in Attachment 1 to this letter and provided as attachments 2 through 9.

Also enclosed per reference 2 are the results from the Control Rod Drive Scram Discharge Volume Contaminated Pipe Inspection, ST-1-047-700-1, (Attachment 10 to this letter). This test was reperformed after fuel load during operational hydrostatic testing when the volume could be pressurized to operating reactor pressure.


The Contaminated Pipe Inspections for the High Pressure Core Injection and Reactor Core Isolation Cooling Systems were run with an initial steam pressure of 200 psi and then repeated with a reactor operating pressure of 920 psi. The inspection of each Post LOCA Recombiner was performed initially and reperformed following maintenance. For these reasons there are two copies of each of the tests.

8502190289 850213
PDR ADOCK 05000352
P PDR

A047
1/1

No FSAR page changes are required as a result of this submittal and we now consider item 5.a.IV in attachment no. 1 to facility operating license NPF-27 to be closed.

Very truly yours,

A handwritten signature in cursive script, appearing to read "J. S. Kemper".

J. S. Kemper

RJS/cb/01288501

Attachments

Copy to: See Attached Service List

ATTACHMENT 1

Leakage Reduction Program
Surveillance Tests (After Fuel Load)

1. ST-1-030-700-1 Post Accident Sampling System Liquid Sample Contaminated Piping Inspection
2. ST-1-030-701-1 Post Accident Sampling System Atmospheric Sample Loops Contaminated Piping Inspection
3. ST-1-049-701-1 Reactor Core Isolation Cooling Pump Contaminated Piping Inspection
4. ST-1-049-702-1 Reactor Core Isolation Cooling Turbine Contaminated Piping Inspection
5. ST-1-055-701-1 High Pressure Core Injection Pump Contaminated Piping Inspection
6. ST-1-055-702-1 High Pressure Core Injection Turbine Contaminated Piping Inspection
7. ST-1-058-701-1 A Post Accident LOCA Recombiner Contaminated Piping Inspection
8. ST-1-058-702-1 B Post Accident LOCA Recombiner Contaminated Piping Inspection

RJS/cw/0129ATTACH. 1

cc: Judge Helen F. Hoyt
Judge Jerry Harbour
Judge Richard F. Cole
Troy B. Conner, Jr., Esq.
Ann P. Hodgdon, Esq.
Mr. Frank R. Romano
Mr. Robert L. Anthony
Ms. Phyllis Zitzer
Charles W. Elliot, Esq.
Zori G. Ferkin, Esq.
Mr. Thomas Gerusky
Director, Penna. Emergency Management Agency
Angus R. Love, Esq.
David Wersan, Esq.
Robert J. Sugarman, Esq.
Martha W. Bush, Esq.
Spence W. Perry, Esq.
Jay M. Gutierrez, Esq.
Atomic Safety & Licensing Appeal Board
Atomic Safety & Licensing Board Panel
Docket & Service Section
Mr. James Wiggins
Mr. Timothy R. S. Campbell

9/28/84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM

RT Moore
9-26-84
A-4, Form 1
Revision 1
Page 1 of 1
9/10/84 CRE

IPC # 728

DOCUMENT (TITLE, OR PROC # & REV.): ST-1-030-700-1; REV. 0.

REASON FOR SUBMITTAL: INCLUDE ATTACHMENT "B", DELETE "RT" AND USE "EP" PROCEDURE.

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY 12/10/84
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
OPS.				
ENG-MAINT				
R HP				
R CHEM				
PERF ENG	LAA	11/26/84	EE	
QC ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	WNA	11/27/84		
REG ENG				
OUT MGR				

COMMENTS/CORRECTIVE ACTION:

Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE - -	SUPT. APPROVAL/DATE	PORC MEETING #: DATE:
ADMN OR PREPARER	/	

INSTRUCTIONS TO ADMIN. STAFF:
 ISSUE THE ATTACHED DOCUMENT
 FILE THE ATTACHED DOCUMENT IN FILE _____
 FILE THIS FORM PER ADMIN. PROC. _____
 OTHER: _____

TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
 APPROVAL
 REVIEW
 INFO

9

3850016380

ST-1-030-700-1, Rev. 0

Page 1 of 8

WRL/DB:gaw

GM [Signature] 10/5/84

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

ST-1-030-700-1 POST ACCIDENT SAMPLING SYSTEM LIQUID SAMPLE LOOPS
CONTAMINATED PIPING INSPECTION

Test Freq.: 18 months

-OR-

Initiating Events:

1. Reason

INITIAL RUN

2. MRF No. _____

Tech. Spec.: 6.8.4.a

FSAR 6.2.8.1.g

FSAR 6.2.8.3

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By:

(Sign/Date)

Michael P. Gallagher 11/29/84

Performed By:

(Sign/Date)

Informed Test Complete: (ACO or CO)

(Sign/Date)

(Time)

Donald J. Praco 11-29-84
13:31

Reviewed By: (SSVN or STA)

(Sign/Date)

Greg F. Collins 11-29-84

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By:

(Sign/Date)

Informed of Test Results: (CO or ACO)

(Sign/Date)

(Time)

Shift Supervision:

(Sign/Date)

Corrective Action:

MRF No.:

Initiated By:

(Sign/Date)

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified:

(Name)

Date/Time Notified:

(Date/Time)

Notified By:

(Sign)

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here

(Sign/Date)

Michael P. Gallagher 11/29/84

1.0 PJRPOSE

To inspect and measure any leakage of Post Accident Sampling System's liquid sample loop components that are directly associated with system piping that could carry contaminated fluid after a serious accident or transient.

2.0 REFERENCES

- 2.1 8031-M-30; Post Accident Sampling P & ID.
- 2.2 8031-M-42; Nuclear Boiler Vessel Instrumentation P & ID.
- 2.3 NUREG-0737
- 2.4 RT-5-000-502-0 Post Accident Sampling Station Operability Test
- 2.5 8031-M-51; Sheets 1 & 2, Residual Heat Removal
- 2.6 8031-M-52, Core Spray
- 2.7 8031-M-61, Liquid Radwaste Collection
- 2.8 8031-M-23, Sheet 3, Process Sampling

3.0 TEST EQUIPMENT

- 3.1 Graduated Cylinder(s)
- 3.2 One-Liter Bottle(s)
- 3.3 Assorted Funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror with handle
- 3.6 Tygon tubing, plastic bags, duct tape and rags as needed.

4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.2 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.3 Data Sheet steps marked (*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 Leakage rates of greater than 5 drops per min (= .25 cc/min) shall be quantified. Use ".25 cc/min" on the Data Sheet Attachment A for components with leakage rates of 5 drops per min or less.
- 4.5 If any component is found to be exhibiting excessive leakage, notify SSVN immediately.

5.0 PREREQUISITES

- 5.1 Request RWP if required.
- 5.2 Inspector is familiar with the system location and layout.
- 5.3 Obtain a copy of the previous inspection's results from ST Coordinator.

5.4 ~~The system should be in operation for RT-5-000-502-0.~~
 HAVE CHEMISTRY GROUP ESTABLISH FLOW OF APPROXIMATELY ONE GPM
 FROM JET R.M.P. SAMPLE LINE THROUGH LIQUID RETURN LINE.

5.5 ~~Coordinate with the responsible person(s) running RT-5-000-502-0 to allow the applicable sections of the test to be extended for this inspection.~~

5.5 REACTOR IS AT OPERATING PRESSURE.

5.6 RHR LOOPS A AND B ARE PRESSURIZED, AND
 RHR SAMPLE ISOLATION VALVES HV-51-1FC79A AND B,
 HV-51-1FC80A AND B, AND 51-1121A AND B ARE OPEN.
 VALVES HV-51-199A AND B ARE CLOSED.

LAK

11/24/84

WMM
10/27/84

6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Preparation

- SO 6.1.1 Verify all prerequisites are satisfied.
- 6.1.2 Record appropriate information for each piece of measurement and test equipment used with a PECO number on the Data Sheet.

6.2 Shift Permission to Test

- SO 6.2.1 Obtain Shift Supervision's permission to start test.
- SO 6.2.2 Obtain Control Room Operator's permission to start test.

6.3 Post Accident Sampling Station System Contaminated Piping Inspection.

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT WHERE 20 DROPS = 1cc. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (cc/min).

- LAB
11/22/84
WMA
1/27/84
- 6.3.1 Begin inspection of each Post Accident Sampling System loop, while it is in operation. Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.
- 6.3.2 For all in-line components within the boundaries of Attachment B which exhibit leakage, record on the Data Sheet Attachment A the leakage rate and a description of the location of the leak.
- 6.3.3 Verify that Attachment A is complete.
- 6.3.4- From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results on the Data Sheet section 6.3.

6.4 Test Results Evaluation

- SO 6.4.1 Compare the leakage limit in 8.1 to the total system leakage rate. If the limit is exceeded, prepare a MRF to reduce the system leakage rate so that it is within the limit.
- 6.4.2 If any component's leakage rate has increased significantly since the last inspection, prepare a MRF to repair the component. Note this in the Additional Action/Test Comments section.
- 6.4.3 If any component's leakage is a major portion of the overall system leakage limit, prepare a MRF for its repair. Note this in the Additional Action/Test Comments section.

7.0 RETURN TO NORMAL

- SO 7.1 Inform ^{CHEMISTRY GROUP} ~~performers of RT-5-000-502-0~~ that Contaminated Pipe Inspection is complete, *AND JET PUMP SAMPLE FLOW MAY BE STOPPED.*
- 7.2 Inform SSVN and ACO test is complete.

LAK
11/26/84
WMA
11/27/84

8.0 ACCEPTANCE CRITERIA

- 8.1 The Post Accident Sampling System shall not exhibit a leak rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

POST ACCIDENT SAMPLING SYSTEM CONTAMINATED PIPING INSPECTION
DATA SHEET (1 of 3)

ACTION REQUIRED

8 WRA 11/27/84
LAK
11/26/84

INITIALS

5.0 PROCEDURE

6.1 Preparation

6.1.1 All prerequisites satisfied

mpg

6.1.2 Test Equipment

mpg

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>stopwatch</u>	<u>VIKTOR WYLOK</u>	<u>53-0103</u>	<u>4-4-85</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

6.2 Shift Permission to Test

6.2.1 SSVN permission obtained

mpg

6.2.2 ACO permission to test

lun
ACO

11-28-84/0400
Date Time

6.3 Post Accident Sampling Station System Containment Piping Inspection.

6.3.3 Attachment A is complete

mpg

6.3.4 System Fluid Leakage Rate

0 cc/min

0 GAL/MIN

GAL/MIN

(lcc/min = .000264 gal/min)

POST ACCIDENT SAMPLING SYSTEM CONTAMINATED PIPING INSPECTION

DATA SHEET (2 of 3)

LAG
11/26/84
WRT
11/27/84

ACTION REQUIRED

INITIALS

6.4 Test Results Evaluation

6.4.1 The Total Post Accident Sampling Station Piping leakage Rate is within Acceptable Limit.

mlj (*)

7.0 Return to Normal

7.1 SSVN and CO/ACO informed of test completion

mlj

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS

HV-30-154 leaking at 4.25 cc/min. This was not part of this test, but this valve is located in the liquid sampling cabinet and leakage was through the sampling needle on the bottom of the cabinet. Chemistry was informed and will MRF.

3850016380

POST ACCIDENT SAMPLING STATION SYSTEM PIPING INSPECTION

DATA SHEET (3 of 8)

ATTACHMENT A

WMA 11/29/09
LAK 11/24/09

Inspector: M. P. Gallagher


System Mode JET PUMP SAMPLE Date 11/29/09
AT 1000PSIG / A & B RHR PRESSURIZED
WITH CONDENSATE TRANSFER

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
NONE					

DATA SHEET (4 of 8)

ATTACHMENT B 3850016380

11/24/84
11/27/84




1. THE 15 WTS. NUMBERED FOR THIS SYSTEM IN B.6.
2. LOCATE FROM PARTITION NUMBER 15 AT NEAR PARTITION OF PARTITION.
3. BREAKDOWN CONTROL PANEL (B.6).
4. SECONDARY (CONSTRUCTION) ANALYZER SAMPLED TO BE TAKEN AT 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000.

BECHTEL	
INMCKE OPERATING STATION UNITS 1 & 2	
POST ACCIDENT SAMPLING	
8031	M-30
5	5

REVISIONS TO THIS DRAWING SHOULD BE MADE IN THE FOLLOWING MANNER:

NO.	DATE	BY	REVISION
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			



ATTACHMENT B
3850016380

RECIPROCATING ENGINE LIMBURGE GENERATING STATION UNIT 1 & 2 SAN FRANCISCO MANUFACTURING COMPANY	
P. E. D. RESIDUAL HEAT REMOVAL	
8031	M-51 UNIT 101 28

LAG
11/24/54
MWD
M/12/54

8-28-84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM
FOR INITIAL PERFORMANCE OF
SURVEILLANCE REQUIREMENTS

A-223, Form 2
Revision 0
Page 1 of 1

JAM
12/20/84

RETENTION: LIFE OF PLANT

1. DOCUMENT (TITLE & REV.): ST-|-030-701-1 Rev. 0

ATT

2. INITIAL & DATE APPROVAL STATUS:

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT		PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE		INITIAL	DATE	INITIAL	DATE
SUPT	[Signature]	12/20/84			PERF ENG	LKH	12/20/84		
ASST SUPT	[Signature]	12/20/84							
ALT ENG-TECH	wjc	12/20/84							
ENG-OPS									
ENG-MAINT									
ENG-HP&C									
ENG-ADMIN									
PS QAE FUGR IDC	[Signature]	12/20/84							

Q-F 10

3. COMMENTS/CORRECTIVE ACTION:

The above Surveillance Test was determined to be fully/partially/not satisfied. Satisfied requirements listed below are considered "IN SURVEILLANCE" as of 9/20/84 /the date indicated.
mo/day/year

Satisfied Surveillance Requirements	"IN SURVEILLANCE" Date (if Different For Different Requirements)
G.E. 4.2	9 / 20 / 84
FSAR 6.2.8.1.g	↓ / ↓ / ↓
FSAR 6.2.8.1.h	↓ / ↓ / ↓
FSAR 6.2.8.3	↓ / ↓ / ↓

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED

SUB. APPROVAL/DATE
[Signature] 12/20/84

PORC MEETING #: _____ DATE: _____

ADMIN OR PREPARER DATE

- DIRECTIONS TO ADMIN. STAFF:
- { } ISSUE THE ATTACHED DOCUMENT
 - { } FILE THE ATTACHED DOCUMENT IN FILE _____
 - { } FILE THIS FORM PER ADMIN. PROC. _____
 - { } OTHER: _____

TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO O&SR FOR:

- { } APPROVAL
- { } REVIEW
- { } INFO

THE PURPOSE OF THIS A-223 PROCEDURE IS TO DETERMINE THE LEAKAGE RATE OF THE CONTAINMENT ATMOSPHERIC CONTROL COMBUSTIBLE GAS ANALYZER PACKAGES 105205 AND 105206.

LEAKAGE TESTING OF THE CAC AND OTHER SYSTEMS IS REQUIRED BY TECH. SPEC. 6.8.4.a AND FSAR 6.2.8.1 GUIDELINES.

SURVEILLANCE TEST ST-1-030-701-1 IS USED TO MEET THE LEAKAGE TEST REQUIREMENTS AND USES AN "IN-FLOW" TEST ON THE GAS ANALYZER SKIDS. MAINTENANCE REQUEST FORMS 8403870 AND 8404396 MEET THE SAME REQUIREMENTS USING A "PRESSURE DECAY" TEST ON 105205 AND 105206 RESPECTIVELY. COMPARE STEPS 9.4.1.8 TO 9.4.1.16 OF ST-1-030-701-1 TO STEPS 3.1 TO 3.3 OF THE VENDOR PNEUMATIC LEAK TEST PROCEDURE UTILIZED BY THE MRF'S.


SECTION 5 OF MRF. 8403870 AND 8404396 DOCUMENT VERIFICATION OF SATISFACTORY TEST RESULTS.

3850016380

MRF LEAK TEST LINE-UP

X - CLOSED

O - OPEN/DISCONNECTED



NOTES:

1. The above line-up is intended for use with the gas leak test at least 100 feet from the kiln. It is not intended for use with the gas leak test at the kiln.
2. The above line-up is intended for use with the gas leak test at the kiln. It is not intended for use with the gas leak test at the kiln.
3. The above line-up is intended for use with the gas leak test at the kiln. It is not intended for use with the gas leak test at the kiln.

RECHTEL
 LIME KILN GENERATING STATION UNITS 1 & 2
 P 210
 CONTAINMENT ATMOSPHERIC CONTROL

NO. 8031	M-57	8
----------	------	---

RECHTEL
 LIME KILN GENERATING STATION UNITS 1 & 2
 P 210
 CONTAINMENT ATMOSPHERIC CONTROL

8031 M-57
 RECHTEL

ADMINISTRATIVE CONTROLSPROCEDURES AND PROGRAMS (Continued)

6.8.4 The following programs shall be established, implemented, and maintained:

a. Primary Coolant Sources Outside Containment

A program to reduce leakage from those portions of systems outside containment that could contain highly radioactive fluids during a serious transient or accident to as low as practical levels. The systems include the core spray, high pressure coolant injection, reactor core isolation cooling, residual heat removal, post-accident sampling system, safeguard piping fill system, control rod drive scram discharge system, and containment air monitor systems. The program shall include the following:

1. Preventive maintenance and periodic visual inspection requirements, and
2. Integrated leak test requirements for each system at refueling cycle intervals or less.

b. In-Plant Radiation Monitoring

A program which will ensure the capability to accurately determine the airborne iodine concentration in vital areas under accident conditions. This program shall include the following:

1. Training of personnel,
2. Procedures for monitoring, and
3. Provisions for maintenance of sampling and analysis equipment.

c. Post-accident Sampling*

A program which will ensure the capability to obtain and analyze reactor coolant, radioactive iodines and particulates in plant gaseous effluents, and containment atmosphere samples under accident conditions. The program shall include the following:

1. Training of personnel,
2. Procedures for sampling and analysis, and
3. Provisions for maintenance of sampling and analysis equipment.

*Not required until prior to exceeding 5% of RATED THERMAL POWER.

LGS FSAR

6.2.7.2 Potentially Contaminated Systems

The following systems whose piping penetrates primary containment may contain highly radioactive fluids after an accident. Other systems have been excluded from this list for the reasons discussed in Section 6.2.8.2.

- a. Residual Heat Removal System (Figure 5.4-13)
- b. Core Spray System (Figure 6.3-9)
- c. High Pressure Coolant Injection System (Figure 6.3-7)
- d. Reactor Core Isolation Cooling System (Figure 5.4-8)
- e. Control Rod Drive Hydraulic System (Scram discharge volume, Figures 4.6-5 and 4.6-6).
- f. Safeguard Piping Fill System (Figure 6.3-9)
- g. Post-Accident Sampling System (Figure 11.5-2)
- h. Containment Atmospheric Control System (Figure 9.4-5)

6.2.8 LEAKAGE REDUCTION PROGRAM

To ensure that leakage from systems that may be expected to handle highly radioactive fluids during or after an accident is maintained as low as practical, a leakage reduction program will be established. System isolation provisions have been reviewed in conjunction with this effort and are discussed in Section 6.2.7.

6.2.8.1 Systems to Be Leak Tested

The following systems will be leak tested at 18-month intervals. The test conditions will simulate the expected operating conditions during an accident or transient:

- a) Residual Heat Removal System
- b) Core Spray System
- c) High Pressure Coolant Injection System
- d) Reactor Core Isolation Cooling System
- e) Control Rod Drive Scram Discharge System
- f) Safeguard Piping Fill System
- g) Post-Accident Sampling System (including portions of the Process Sampling System)

LGS FSAR

- h) Containment Atmospheric Control System (recombiner and sample loops only)

6.2.8.2 Systems Excluded From The Program

The following systems are excluded from the leakage reduction program for the reasons given below:

- a) Reactor Recirculation System - The interfaces between the recirculation system and the systems outside containment (other than RHR) are isolated by containment isolation valves.
- b) Reactor Water Cleanup System (RWCU) - The RWCU system is isolated from the recirculation system by containment isolation valves.
- c) Main Steam System - The main steam system is isolated by containment isolation valves and provided with a leakage control system.
- d) Feedwater System - The feedwater system is isolated by containment isolation valves.
- e) Process Sampling System - Sample lines from potentially contaminated sources inside the containment are isolated by containment isolation valves. Potentially contaminated sample lines from the RHR system, associated with post-accident sampling, will be leak tested with the post-accident sample system.
- f) Suppression Pool Cleanup System - The suppression pool cleanup system is isolated by containment isolation valves.
- g) Reactor Enclosure RERS and SGTS Systems - The reactor enclosure HVAC supply and exhaust valves will isolate the reactor enclosure upon receipt of high radiation isolation signal. The reactor enclosure recirculation and standby gas treatment systems (RERS and SGTS) will then filter and exhaust air from the reactor enclosure and maintain a subatmospheric pressure. Because the source of radioactivity in these systems is airborne contamination resulting from previous leakage from the containment or contaminated systems, a leakage reduction program for the low pressure RERS/SGTS ducting would not significantly reduce the airborne radioactivity concentrations in the secondary containment. The recirculation and SGTS filters will be tested as described in Sections 6.5.1.3.4 and 6.5.1.1.4.
- h) Containment Radiation Sampling System - The containment radiation sampling system, used to provide an indication

LGS FSAR

of primary leakage during normal operation, is isolated by containment isolation valves.

6.2.8.3 Leak Testing Method

System leak test conditions will simulate the expected operating conditions during an accident. Each component in the system will be inspected for leakage. Water leakage will be collected and measured. Steam leakage will be estimated and converted to an equivalent water leak rate. Gas systems will be bubble leak tested with a zero leakage acceptance criteria or leakage will be quantified by means of a pressure decay or helium leak test.

Leakage rate goals will be established for each system based on baseline data from the first tests. Components whose leakage contributes significantly to the total leak rate or increases substantially between tests will be repaired to maintain total leakage as low as practical.

6.2.9 REFERENCES

- 6.2-1 I.E. Idel'chik, Handbook of Hydraulic Resistance..., AEC-TR-6630, pages 2, 105, 416 (1966)
- 6.2-2 Flow of Fluids, Crane Technical Paper No. 410, Crane Co., Chicago (1969).
- 6.2-3 F.J. Moody, "Maximum Two-Phase Vessel Blowdown from Pipes," Topical Report APED-4827, General Electric Company, 1965.
- 6.2-4 A.J. James, "The General Electric Pressure Suppression Containment Analytical Model," April 1971, (NEDO-10320).
- 6.2-5 A.J. James, "The General Electric Pressure Suppression Containment Analytical Model," Supplement 1, May 1971 (NEDO-10320).
- 6.2-6 Takashi Tagami, "Interim Report on Safety Assessment and Facilities Establishment (SAFE) Project", February 28, 1966, Hitachi Ltd., Tokyo, Japan.
- 6.2-7 Donald J. Wilhelm, Condensation of Metal Vapors: Mercury and the Kinetic Theory of Condensation, ANL - 6948, October 1964.
- 6.2-8 Philadelphia Electric Co. Limerick Generating Station Design Assessment Report (March 1982).
- 6.2-9 "Thermal Hydrogen Recombiner System for Water-Cooled Reactors," AI-75-2, Rev. 2 (P), Rockwell International (July 1975).

- 9.4.1.3 Install temporary jumpers between terminals 27, 29, 30, 31 and 32 on terminal board 3 in the Hydrogen and Oxygen Analyzer Panel 10S206
-
- 9.4.1.4 Lift lead 38 from terminal 36 on TBR-3 in Panel 10S205
-
- 9.4.1.5 Lift lead 38 from terminal 36 on TBR-3 in Panel 10S206
-
- 9.4.1.6 Install test box to test connection downstream of valve 57-1062 (501-15R-295) and to connection SX-57-159 on panel 10S205.
-
- 9.4.1.7 At Panel 10C600, place power on to 10S205 by placing HSS-57-126 to the "ANALYZE" position
-
- ~~9.4.1.8~~ Verify SV-57-151, SV-57-153, SV-57-154, and SV-57-155 are open.
-
- ~~9.4.1.9~~ At Panel 10C600, place power on to 10S206 by placing HSS-57-196 to the "ANALYZE" position
-
- ~~9.4.1.10~~ Verify SV-57-187, SV-57-188, SV-57-189 and SV-57-194 are open.
-
- ~~9.4.1.11~~ At Panel 10C945, place power on by placing HSS-30-120 to position "A" or "B"
-
- ~~9.4.1.12~~ Place HSS-30-121 to the Gas position at Panel 10C945
-

3850016380

- 9.4.1.13 Place HSS-30-111 to the Drywell position on 10C945

- 9.4.1.14 Place HS-30-109 to the CIRC. gas position on Panel 10C945

- 9.4.1.15 Begin flow in test per section 7.1 at test pressure of 44 psig and determine system leak rate

- 9.4.1.16 Verify system leak rate is less than (later)

- 9.4.1.17 The leak rate is above (later). Proceed to the next step. If not, proceed to Step 9.4.1.19 and mark Step 9.4.1.19 N/A

- 9.4.1.18 Using a bottle of snoop or equivalent, walk the system down and inspect components for air leakage inside the solid boundary of Attachment A. Document all components exhibiting leakage on Attachment A.

- 9.4.1.19 Isolate the test box and vent the volume. Close and cap valve 57-1062 and 57-1047

- 9.4.1.20 Place HSS-30-120 on Panel 10C945 to the "OFF" position

- 9.4.1.21 Reattach the thermal overload for pump 1BP937 at Panel 10C945

PNEUMATIC LEAK TEST PROCEDURE3.0 PROCEDURE

- 2 | 3.1 Slowly, in 10 psig increments, apply pressure to the system until the 90 psig pressure is attained. Allow one minute for the pressure to stabilize between these pressure increments.
- 3.2 Beginning with the test connection bulkhead fittings, apply a bubble forming leak detector solution such as SNOOP manufactured by Nupro. Verify the leak integrity of all fittings that were broken or made to set-up this test.
- 3.3 Isolate the pressure source from the system for a period of 10 minutes. No decrease in pressure should be observed on a pressure gauge with 1 psig increments during the 10 minute test duration.
- 3.4 If a noticeable pressure decrease is observed, then the systematic application of the leak test solution must be initiated on a fitting by fitting basis.
- 3.5 Any fitting found to be leaking should be tightened until the system is capable of holding the 90 psig test pressure with no visible pressure decrease within a 10 minute period.
- 2 | 3.6 Slowly, in 10 psig increments, decrease the pressure applied to the system. Allow one minute for pressure stabilization between each incremental decrease in pressure. Decrease the system pressure until a 0 psig pressure is attained.
- 3.7 Uncap the pressure gauge tubing and reconnect this tubing to the systems integral pressure gauge. Repeat the pressurization process used in paragraph 3.1 above with the exception of a 60 psig input pressure rather than the previous 90 psig.
- 3.8 Repeat the system isolation and 10 minute drop test described in paragraph 3.3 above at the 60 psig pressure.
- 6
2
1
1
4
1
0
0
5

3850016380

LIMERICK GENERATING STATION
MAINTENANCE REQUEST FORM

UNIT 1

MRF# 8403870

SECTION 5

CAUSE OF FAILURE/DEFECTS FOUND:

TYPE OF FAILURE: | | |

FAILURE CATEGORY: | | |

CORRECTIVE ACTION/WORK PERFORMED/HISTORY DATA:

CAUSE OF FAILURE: | | |

PERFORMED PNEUMATIC TEST # 1M-73C-32
PER NCR # 10291 AND VENDOR REQUIREMENTS
RESULTS WERE ACCEPTABLE AND VERIFIED
BY Q.C. PER ATTACHED TEST PACKAGE
J. J. Frank x 4716

CORRECTIVE ACTION: | | |

EQUIP TROUBLE TAG REMOVED? |

ADDITIONAL SHEETS? |

FOREMANS COMMENTS:

JFK

GROUP	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED
LEAD GP	2	32.		1.	/ /
SUB GP 1				2.	/ /
SUB GP 2				3.	/ /
SUB GP 3				4.	/ /
SUB GP 4				5.	/ /
SUB GP 5					

WORK COMPLETE

SIGN-OFFS:

SUB GP 1	<i>[Signature]</i>	(DATE)	12/4/89
SUB GP 2			
SUB GP 3			
SUB GP 4			
SUB GP 5			

QC SIGN-OFF FOR LEAD GP:
[Signature]

LEAD GROUP, WORK COMPLETE AREA CLEAN:
John Franklin (DATE) 12/4/89

SECTION 6

OPERATION VERIFICATION FORM ATTACHED

SHIFT SUPERVISION ACCEPTANCE: *[Signature]* (DATE) 12/7/89 (TIME) 0902 NEW MRF INITIATED? |

SECTION 7

REVIEWED BY: _____ (DATE) 1/1

FOLLOW-UP: | |

3850016380

LIMERICK GENERATING STATION
MAINTENANCE REQUEST FORM

UNIT 1

MRF# 8404396

SECTION 5

CAUSE OF FAILURE/DEFECTS FOUND:

TYPE OF FAILURE: | | | | |

FAILURE CATEGORY: | | | | |

CORRECTIVE ACTION/WORK PERFORMED/HISTORY DATA:

CAUSE OF FAILURE: | | | | |

CORRECTIVE ACTION: | | | | |

EQUIP TROUBLE TAG REMOVED? | | |

ADDITIONAL SHEETS? | | |

~~PERFORM PNEUMATIC TEST~~
127-730-31

FOREMANS COMMENTS:

JFK

GROUP	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED
LEAD GP				1. _____	
SUB GP 1	2	60		2. _____	
SUB GP 2				3. _____	
SUB GP 3				4. _____	
SUB GP 4				5. _____	
SUB GP 5					

WORK COMPLETE

SIGN-OFFS:	CRAFT	(DATE)	QC SIGN-OFF
SUB GP 1	<i>[Signature]</i>	12/11/84	<i>[Signature]</i>
SUB GP 2			
SUB GP 3			
SUB GP 4			
SUB GP 5			

LEAD GROUP,

WORK COMPLETE / AREA CLEAN:	(DATE)	QC SIGN-OFF FOR LEAD GP:
<i>Charles J. Schuler</i>	12/11/84	<i>[Signature]</i>

SECTION 6

OPERATION VERIFICATION FORM ATTACHED

[Signature] 12/13/84

SHIFT SUPERVISION ACCEPTANCE: *[Signature]* (DATE) 12/15/84 (TIME) 1046 NEW MRF INITIATED? | | |

SECTION 7

REVIEWED BY: _____ (DATE) | | | FOLLOW-UP: | | |

1.0 PURPOSE

The purpose of this test is to determine the leakage rate of the Post Accident Sample System and Containment Atmospheric Control sample loops and to inspect associated components if the leakage is above the specified limit.

2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-30; Post Accident Sampling
- 2.3 8031-M-57, Containment Atmospheric Control, Sheets 1 and 2
- 2.4 NUREG-0737
- 2.5 8031-M-235-8-12
- 2.6 8031-M-235-26-11 and 10

3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1

4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Item I of Specific Procedure Section 9.0

3850016380

5.0 PREREQUISITES

5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

_____/_____
Initials Date

_____/_____
ACO/CO Date

5.2 RWP obtained if required. _____

5.3 Obtain chemistry personnel assistance to operate the P.A.S.S. panel.

5.4 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes _____ No _____

If Yes: Permit No. _____

6.0 GENERAL LEAK TEST PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

INITIALS

6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3). _____

6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform leak test per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure. _____

6.3 Perform leak test per Section 9.4 _____/_____

7.0 PROCEDURE

7.1 Flow in Test (Test Volume Filled with Air)

- 7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

- 7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

- 7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of \pm 0.00 on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.

3850016380

- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.8 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the test pressure of 44 psig as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.
- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch
Range Selector Valve (V-2)
Test Valve (V-3)
Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. This is done by opening the vent valve to attain a flow rate (L_0) within the calibrated range of the LRM. After flow has stabilized, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE (L_m) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW (L_0).

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings should be taken.

8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.

9.0 SPECIFIC PROCEDURE

9.1 Backup System Availability and Requirements:

- 9.1.1 The Post Accident Sampling System will be out of service for the duration of this test.
- 9.1.2 Both H2/O2 analyzers 10S205 and 10S206 will be out of service for the duration of this test.

9.2 System Draining and/or Venting:

SYSTEM IS A NON-PRESSURIZED AIR-FILLED SYSTEM AND NEED NOT BE DRAINED.

9.3 Valve Lineup:

INITIALS

- 9.3.1 Complete the applicable section of the Leak Rate Tag Accountability Log, position valves and switches, and hang LLRT tags.

9.4 Procedure:

PERFORM LEAK RATE USING THE FOLLOWING PREFERRED METHOD(S). ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

- 9.4.1 Perform a flow in test on the P.A.S.S and C.A.C atmosphere sample loops.

INITIALS

- 9.4.1.1 Remove thermal overload from contactor for pump 1BP937 at Panel 10C945
- 9.4.1.2 Install temporary jumpers between terminals 27, 28, 29, 30, 3 and 32 on terminal board 3 in the Hydrogen and Oxygen Analyzer Panel 10S205

3850016380

- 9.4.1.3 Install temporary jumpers between terminals 27, 29, 30, 31 and 32 on terminal board 3 in the Hydrogen and Oxygen Analyzer Panel 10S206
- 9.4.1.4 Lift lead 38 from terminal 36 on TBR-3 in Panel 10S205
- 9.4.1.5 Lift lead 38 from terminal 36 on TBR-3 in Panel 10S206
- 9.4.1.6 Install test box to test connection downstream of valve 57-1062 (501-15R-295) and to connection SX-57-159 on panel 10S205.
- 9.4.1.7 At Panel 10C600, place power on to 10S205 by placing HSS-57-126 to the "ANALYZE" position
- 9.4.1.8 Verify SV-57-151, SV-57-152, SV-57-153, SV-57-154, and SV-57-155 are open.
- 9.4.1.9 At Panel 10C600, place power on to 10S206 by placing HSS-57-196 to the "ANALYZE" position
- 9.4.1.10 Verify SV-57-187, SV-57-188, SV-57-189 and SV-57-194 are open.
- 9.4.1.11 At Panel 10C945, place power on by placing HSS-30-120 to position "A" or "B"
- 9.4.1.12 Place HSS-30-121 to the Gas position at Panel 10C945

3850016380

- 9.4.1.13 Place HSS-30-111 to the Drywell position on 10C945 _____
- 9.4.1.14 Place HS-30-109 to the CIRC. gas position on Panel 10C945 _____
- 9.4.1.15 Begin flow in test per section 7.1 at test pressure of 44 psig and determine system leak rate _____
- 9.4.1.16 Verify system leak rate is less than (later) _____
- 9.4.1.17 The leak rate is above (later). Proceed to the next step. If not, proceed to Step 9.4.1.19 and mark Step 9.4.1.19 N/A _____
- 9.4.1.18 Using a bottle of snoop or equivalent, walk the system down and inspect components for air leakage inside the solid boundary of Attachment B. Document all components exhibiting leakage on Attachment A. _____
- 9.4.1.19 Isolate the test box and vent the volume. Close and cap valve 57-1062 and 57-1047 _____
- 9.4.1.20 Place HSS-30-120 on Panel 10C945 to the "OFF" position _____
- 9.4.1.21 Reattach the thermal overload for pump 1BP937 at Panel 10C945 _____

3850016380

WRL/RSE:hfz

- 9.4.1.22 Place HSS-30-170 on Panel 10C945 to the ON position and verify pump 1BP937 starts _____
- 9.4.1.23 Place HSS-30-120 on Panel 10C945 to the "OFF" position. _____
- 9.4.1.24 Place HSS-57-126 on Panel 10C600 to the "OFF" position _____
- 9.4.1.25 Place HSS-57-196 on Panel 10C600 to the "OFF" position _____
- 9.4.1.26 Reconnect lead lifted in step 9.4.1.4 _____
- 9.4.1.27 Reconnect lead lifted in step 9.4.1.5 _____
- 9.4.1.28 Remove temporary jumpers between terminals 27, 29, 30, 31 and 32 on TRB-3 in Panel 10S206 _____
- 9.4.1.29 Remove temporary jumpers between terminals 27, 28, 29, 30, 31 and 32 on TRB-3 in Panel 10S205 _____
- 9.4.1.30 Place HSS-57-126 to the "ANALYZE" position and then using pump selector HSS-57-129 verify that pumps 1AP253 and 1BP253 operate correctly. This verifies lead lifted in step 9.4.1.4 restored _____
- 9.4.1.31 Verify only one sample inlet valve to panel 10S205 is open _____
- 9.4.1.32 Return HSS-57-126 to the "OFF" position _____

9.4.1.33 Place HSS-57-196 to the "ANALYZE" position and then using pump selector HSS-57-199 verify that pumps 1AP254 and 1BP254 operate correctly. This verifies lead lifted in step 9.4.1.5 restored

9.4.1.34 Verify only one sample inlet valve to panel 10S206 is open

9.4.1.35 Return HSS-57-196 to the "OFF" position

9.5 Block Required

None

9.6 Restoration:

9.6.1 At the conclusion of the test, isolate and vent the test box and the test volume separately. Disconnect test box from the test volume, close test connection valves and remove hoses.

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.


9.6.2 Restore valve line up at test completion per Tag Accountability Log to "AS FOUND" position, recording final position in the "AS LEFT" column, or as directed by Shift Supervision. Have second verification performed by a qualified individual designated by the results Engineer or his alternate. If any valve is restored to a position other than the "AS FOUND" position, note it accordingly in the Additional Action/Test Comments section.

- 9.6.3 Complete IVOR. _____
- 9.6.4 Return system to normal per
Section 8.0 or as directed by
Shift Supervision. _____
- 9.7 Inform Shift Supervision of results of
test (Note above asterisked step) and
fill out the data sheets. Have operator
review accountability log. _____

AT TEST COMPLETION, ENSURE THAT COVER SHEET IS
CORRECTLY AND COMPLETELY FILLED IN.

VOLUMETRICS LEAK RATE MONITOR (LRM)

FIGURE 1



TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
57-1084		CLOSED	27001				
57-1086		CLOSED	27002				
57-1050		CLOSED	27003				
57-1089		CLOSED	27004				
57-1062 (Test)		UNCAPPED OPEN	27005		CLOSED/ CAPPED		
SV-57-133		OPEN	27006				
SV-57-150		OPEN	27007				
SV-57-143		OPEN	27008				
SV-57-159		OPEN	27009				

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
SV-57-195		OPEN	27010				
SV-57-145		OPEN	27011				
57-1047		CLOSED/ CAPPED	27012		CLOSED/ CAPPED		
57-1043		CLOSED/ CAPPED	27013		CLOSED/ CAPPED		
57-1044		CLOSED/ CAPPED	27014		CLOSED/ CAPPED		
SV-57-185		OPEN	27015				
57-1083		CLOSED	27016				
57-1088		CLOSED	27017				
57-1061		CLOSED	27018				

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-134		OPEN	27019				
SV-57-132		OPEN	27020				
SV-57-142		OPEN	27021				
SV-57-144		OPEN	27022				
SV-57-146B		OPEN	27023				
57-1071		CLOSED	27024				
SV-57-183		OPEN	27025				
SV-57-191		OPEN	27026				
SV-57-184		OPEN	27027				

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-186		OPEN	27028				
SV-57-147A		OPEN	27029				
SV-57-181		OPEN	27030				
57-1087		CLOSED	27031				
SV-57-141		OPEN	27032				
SV-57-190		OPEN	27033				
57-1091		OPEN	27034				
SE-57-101		CLOSED	27035				
SE-57-102		CLOSED	27036				

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 2

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-187		AS REQUIRED	27042				
SV-57-188		AS REQUIRED	27043				
SV-57-189		AS REQUIRED	27044				
SV-57-194		AS REQUIRED	27045				
57-1063		CLOSED	27046				
57-1013		OPEN	27047				
SV-57-151		AS REQUIRED	27048				
SV-57-152		AS REQUIRED	27049				
SV-57-154		AS REQUIRED	27050				

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 2

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-153		AS REQUIRED	27051				
SV-57-155		AS REQUIRED	27052				
SV-57-199A		CLOSED	27053				
SV-57-199B		CLOSED	27054				
SV-57-129A		CLOSED	27055				
SV-57-129B		CLOSED	27056				

3850016380

WRL/RSE:hfz

LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.C

COMPONENTS UNDER TEST Atmospheric Sample Loops

TEST BOUNDARIES See Attachment B (P&ID's)

TESTED BY _____ DATE _____

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No.	Cal. Due Date
			VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
			RANGE SEL (V-2)	TEST VALVE(V-3)
			TEST LVL VALVE(V-4)	RANGE SEL SWITCH
			ACCEPTANCE CRITERIA: Later	
			TEST TAP VALVES: 57-1061	
			TESTED PER PROCEDURE	LEAKAGE RATE =
			ST-1-057-701-1	scc/min
AVERAGE FLOW= _____ scc/min				

P.A.S.S & C.A.C SAMPLE LOOPS
CONTAMINATED PIPING INSPECTION

DATA SHEET


ATTACHMENT A

Inspector: _____

System Mode: _____ Date: _____


Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks

ATTACHMENT B
 (Page 1 of 3)




ATTACHMENT B

(Page 2 of 3)



ATTACHMENT B
(Page 3 of 3)



P.A.S.S & C.A.C SAMPLE LOOPS CONTAMINATEDPIPING INSPECTIONDATA SHEET (1 of 1)

"IVOR"

(INDEPENDENT VERIFICATION OF RESTORATION)

The following identified steps in the procedure require an independent verification of completion.

<u>Step No.</u>	<u>Action</u>	<u>INITIALS</u>
9.4.1.21	Thermal Overload REATTACHED	_____
9.4.1.26	Lead RECONNECTED	_____
9.4.1.27	Lead RECONNECTED	_____
9.4.1.28	Temporary Jumpers REMOVED	_____
9.4.1.29	Temporary Jumpers REMOVED	_____

WIT CRT

11/21 3

Issued: 111684 1700 LIMERICK GENERATING STATION UNIT 1
(Date) (Time) MAINTENANCE REQUEST FORM MRF# 8404396

Equip-----SECTION 1-----3850016380

No. 10-S206 System# 057 NPRDS? NO Status at
Equip SUPPRESSION POOL Ser# Failure:
Name OXYGEN/HYDROG R PKG. System Name: Fail Effect on
CNTMT ATMOS CONTROL Det: System:
Lctn: 15 -253 Fail Effect on
Problem: Mode: Plant:
NCR-10291 CATALYST BEDS FOR HYDROGEN OXYGEN Reqd Equip Trbl
ANALYZERS 10-S206 WERE INSTALLED WITHOUT for S/U? Y Tg# NONE
QC INSPECTION S/U 73C; PSCL-73C-85; TS LCO Equip
WP#73C-0010; 4-8 HR SHIFTS Item? Y Status: 0
Assoc.

Identified by: M. ALDEN Group: (Date) (Time) Equip Inop? N
Verified by: V. CWIETNIEWICZ 2472 CONSTR-P 110884 1100 Immed.
111384 1400 Attn? N

-----SECTION 2-----

Task Type: PSCL Task Freq: Last Done: Mod#
Q-List Class Envir Proc Outage
Item? Y 1E? NO Qual? N Reqd? YES Type: NONE Pri: 3
Required NO SPECIAL CONDITIONS Comments:
Plant
Restrains :

Timing: COMPLETE IN 72 HOURS Resp Dept: CONSTR
Account Number: 091101-034 Staff Approval: (Date) (Time)
VINCENT J. CWIETNIEWICZ 111684 1645

-----SECTION 3-----

Planned Corrective Action:
TO PERFORM PNUEMATIC TEST PER NCR 10291; DISPOSITION PROCEDURE
ATTACHED.

RWP# NONE Standard Blocking Seq# Parts List Attached? N
CSE Permit Req'd? N NONE Procedure List:
LD Permit Req'd? N Lead Group: CONSTR-P ATTACHED TO NCR-10291
Ignition Control Sub Grp 1: CONSTR-P PG.4 & 5
Permit Req'd? N Sub Grp 2:
Local Permit Req'd? Y Sub Grp 3:
Sub Grp 4:
Sub Grp 5:
Permits to be
Ready by: QC (Date) (Time)
Approval: MARK F. ALDEN 111684 1645
(Date) (Time) Planning
Approval: MARK F. ALDEN 111684 1645

-----SECTION 4-----

CSE Permit#
LD Permit#
Igni. Control Permit#
Local Permit# 1-57-0057 BSVN Approval: (Date) (Time)
Local Permit# Greg F. Colby 11-21-87 2104
Local Permit#
Eq/Work Area Identified by: Gamble of Operating
To: Behn (Date) (Time)
of Maint/Lab/Const on 11-23-87 0845

LIMERICK GENERATING STATION
MAINTENANCE REQUEST FORM

UNIT 1

MRF# 8404396

SECTION 5

CAUSE OF FAILURE/DEFECTS FOUND:

TYPE OF FAILURE: | | | | |

FAILURE CATEGORY: | | | | |

CORRECTIVE ACTION/WORK PERFORMED/HISTORY DATA:

PERFORM PNEUMATIC TEST
IN 7-73C-51

CAUSE OF FAILURE: | | | | |

CORRECTIVE ACTION: | | | | |

EQUIP TROUBLE TAG REMOVED? | | |

ADDITIONAL SHEETS? | | |

FOREMANS COMMENTS:

JFK

GROUP	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED
LEAD GP				1. _____	___/___/___
SUB GP 1	2	60		2. _____	___/___/___
SUB GP 2				3. _____	___/___/___
SUB GP 3				4. _____	___/___/___
SUB GP 4				5. _____	___/___/___
SUB GP 5					

WORK COMPLETE

SIGN-OFFS:	CRAET	(DATE)
SUB GP 1	<i>[Signature]</i>	12/11/84
SUB GP 2	_____	___/___/___
SUB GP 3	_____	___/___/___
SUB GP 4	_____	___/___/___
SUB GP 5	_____	___/___/___

[Signature]

LEAD GROUP,

WORK COMPLETE/AREA	(DATE)
CLEAN: <i>Charles R. Lumbarger</i>	12/11/84

QC SIGN-OFF FOR LEAD GP:

[Signature]

SECTION 6

OPERATION VERIFICATION FORM ATTACHED

SHIFT SUPERVISION ACCEPTANCE: *Gregory L. Collins* (DATE) 12/15/84 (TIME) 1046 NEW MRF INITIATED? | | |

[Signature] 12/13/84

SECTION 7

REVIEWED BY: _____ (DATE) ___/___/___

FOLLOW-UP: | | |

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
OPERATION VERIFICATION FORM

UNIT 1

EQUIPMENT NO. 10-S206

ATTACHMENT TO MRF# 8404396

OPERATION VERIFICATION METHOD:
NONE

TEST TO BE PERFORMED BY: OPER ACCOUNT NUMBER: 091101-335

APPROVED BY: @ SSVN DIRECTION/MS-SHFCK GROUP: STA (DATE) 121484 (TIME) 1735
SSVN APPROVAL: @ SSVN DIRECTION/MS-SHFCK 121484 1735
(OVF METHOD COMPARED TO WORK DONE AND APPROVED OR APPROVED WITH CHANGES)

OPERATION VERIFICATION TESTS AND RESULTS SUMMARY:

NONE

GROUP:	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED:
STA	0	0.0	.-	1. _____	____/____/____
_____	_____	_____	_____	2. _____	____/____/____
_____	_____	_____	_____	3. _____	____/____/____
_____	_____	_____	_____	4. _____	____/____/____
_____	_____	_____	_____	5. _____	____/____/____

TEST PERFORMED BY: N/A GROUP: STA (DATE) 12/14/84 (TIME) 18:25

RESULTS: SATISFACTORY (NEW MRF INITIATED)
 UNSATISFACTORY

TEST REVIEWED/FORM VERIFIED BY: OPER (DATE) 12/14/84

DOUBLE VERIFICATION: PERFORMED
 NOT APPLICABLE

____ | ADDITIONAL SHEETS ATTACHED
(WRITE MRF# ON ADDED SHEETS)



BECHTEL MAINTENANCE AND MODIFICATION PROCEDURES



LIMERICK GENERATING STATION 3850016380

Sht. 1 of 1 PSCL Work Package Cover Sheet

1. PSCL: 73C-85

9. System Name
Containment Atmos. Control

2. MRF: # or N/A
8404396

10. Reason/Reference for Work

3. WP: # or N/A
73C-0010

PSCL # 73C-85

4. FCCF: # or N/A
402-50

11. Work Description

Preform PNEUMATIC test
1M-73C-31

5. Room No. Area/El.
402 15-253

6. Modification Yes ___ No
If Yes Mod #

12. Post Work Testing Yes ___ No
If Yes, description

7. Cat. I Dwg. Yes ___ No
If Yes, List in Block 26

13. Dura. (6 hr. shifts) 14. Supt.

4 Shifts 11-2-82

8. Q-Listed ___ ASME ___ BOP *new*

15. Originator Date Time

Low Avicell 4716 11-2-84

16. REQUEST FOR ACCESS APPROVAL Yes ___ No

17. Special instructions for access

18. Tag Number

Key Number

Equipment Number

Start Date

19. CDE Approval Date Time

[Signature] 11/2/84 1100

20. Work Completed Date Time

[Signature] 12-9-84 6:07

21. Construction Post Work Testing Complete Date Time

N/A

22. QC Complete Date Time

[Signature] 12/11/84 10:30 A.M.

23. QC Post Work Testing Complete Date Time

N/A

24. OP Verif.(MRF Only) Acceptable ___ Unacceptable ___ Initiate New MRF

25. CDE Auth. Cio (Access Req Only) Date Time

[Signature] 12/12/84 0900

26. Continuation of items 7, 10, 11, 12, 17.

CTR
12-11-84
16:15

LIMERICK GENERATING STATION 3850016380

UNITS I & II

JOB 8031

To: J. WALTERS / J. McVEIGH Date: 11.26.84

From: A.M. MARTINEZ Start-up System No. 73C

Subject: PRESSURE TEST NO. M-73C-31

Piping has been inspected where shown by color code on the attached marked-up print of the latest revision of drawing M-57112 available, and all drains, vents instrument connections (including the second valve on double valved connections) and the branch piping out to the indicated boundaries are installed. Items installed per FCR's and DCN's, and not yet shown on the drawing, have also been marked on the above print. Piping and instrument lines that will be filled and/or pressurized during testing which exceed the area to be tested are shown uniquely color coded as required and have been walked down to ensure the piping is adequately supported and isolated.

Hangers and supports are installed to provide support for hydro-testing. Spring hangers have travel stops positioned per the appropriate hanger specification. This includes hangers and supports for piping to be filled but not actually under test.

Please complete your required pre-test inspection of the piping shown on the attached drawing, including verification that all welding, post weld heat treatment and non-destructive examination is complete (except pressure test) including that required for all hanger, support and seismic restraint attachments welded to pipe and/or pressure retaining components, except that on piping which is to be filled and/or pressurized but not documented. Also verify that ASME nameplates or stand-off attachments have been inspected for injurious surface defects and, where found, repaired, non-destructively examined and accepted.

Valve packings have been installed, including those in piping to be filled which will not actually be under test.

Flushing as required prior to testing has been accomplished and piping, including that to be filled but not actually under test, meets the required cleanliness criteria.

Welds have not been covered with insulation.

Where piping is embedded in structural concrete, the concrete has reached design strength.

Wall and floor penetration seals have been welded to pipe where required.

The required completion date for the test is 11.26.84.

Signed: A.M. Martinez
(Pressure Test Engineer)

Signed: [Signature]
(LMSCE or Designee)

LIMERICK GENERATING STATION

UNITS I and II

JOB 8031

Pre-Test Meeting
Reference: 8031-JR-M-1

Date 11-26-84

Start-Up System 73C

Test No. 1M-73C-31

P&ID(s) M-57 SH 2

The undersigned have met and reviewed Piping Test No. 1M-73C-31 and are in agreement that subject test is in accordance with Specification P 323 and applicable code ANSI.

The Pneumatic or Hydrostatic Test Procedure and Report and the Valve and Component Check List were reviewed with the marked-up P&ID's for the subject test in conjunction with the manner in which the test will be implemented and monitored. A review was also made to assure the concrete was checked for design strength where piping is embedded in structural concrete.

Deviations to Specification P 323 are as follows:

- CONSID INC. TEST PROCEDURE. NCE # 10291

Deviations Approved By: (specify approval document)

- NCE-10291

Authorized to proceed with test:

LMSCE or His Designee [Signature]

PTE A. M. [Signature] 11/26/84

PFQCE or His Designee R. W. [Signature] 11-28-84

PECo Representative J. W. [Signature]

Authorized Inspector M/A

In Attendance
Attendance Waived

LIMERICK GENERATING STATION

UNITS I & II

JOB 8031

Pneumatic or Hydrostatic Test Procedure and Report

Reference: 8031-JR-M-1

Date 8-13-84ASME III, XI, Q, R, S, BOP Q

27

PART I - TEST PROCEDURE (To be filled out in ink)

1. Specification : P-323 Design Press : See Vendor Procedure
2. Applicable Code: ANSI B.31.1 Nuclear Class: —
3. Start-Up No. : 738⁷⁰C Test No. 1M-738-31^C
4. Service : CONT. ATMOS CONTROL
5. Boundaries : See EXHIBIT III
6. Type Test : Hydrostatic ; Pneumatic ; Other
7. Test Medium : Air/NITROGEN (specify whether water, air, etc.)
8. Water analysis and temperature requirements: N/A
 ° Min ° Max
9. Air Requirements Clear
10. Lay-up with inert fluid is , is not , N/A required after test.
 Lay-up shall be with N/A (specify lay-up medium) at — PSIG⁻
 Piping is , is not to be ^{DEPRESSURIZED} drained after test N/A .
 For Lay-up information, see marked-up P&ID's N/A
11. Install Safety Tags on all check points.
 For check point location, fill locations, boundaries and any special test set-up see marked-up P&ID's M-57 SHT 2
- Instrument tubing from root valve to instrument valve is , is not included N/A .
12. Required test pressure (~~1.5, 1.25, 1.2 or 1.1 X Design as applicable~~) is 90/6 PSIG.
See Vendor Procedure
13. Elevation difference (EL) between test gauge and high point is N/A feet or N/A PSIG.
14. Required gauge pressure (lines 12 & 13) is 90/60 PSIG for 10 minutes (Note: No inspection shall take place until specified time has elapsed).

27

Pneumatic or Hydrostatic Test Procedure and Report

Test No. 1M-73C-31

- 15. Elevation difference ($\Delta E1$) between high point and low point of permanent piping is N/A feet. Total static head N/A PSIG.
- 16. A) Test tolerance minus Line 15 is 5A/3.6 PSIG.
 B) Minimum test pressure at gauges is 90/60 PSIG (Line 14).
 C) Maximum test pressure at gauges is 95.4/63.6 PSIG (Line 14 plus line 16A)
- 17. Relief valve is is not required.
 Set relief valve to relieve at 95/64 PSIG prior to subjecting any part of the system to pressure.
- 18. Pressure regulator is is not required N/A .
 Pressure regulator is to maintain pressure at 90/60 PSIG.
- 19. Test gauges shall have a range from:
 - 0 to 142.5/4.5 minimum (1 1/2 times maximum test pressure per applicable code.)
 - 0 to 380/252 maximum (4 times maximum test pressure per applicable code.)
- 20. The system is to be pressurized to required pressure in stages as follows:
 Initial Test Pressure 10/10 PSIG 4th Test Pressure 40/40 PSIG ^{7th - 70/}
 2nd Test Pressure 20/20 PSIG 5th Test Pressure 50/50 PSIG ^{8th - 80/}
 3rd Test Pressure 30/30 PSIG 6th Test Pressure 60/60 PSIG ^{9th - 90/}
- 21. Examination of piping is to be performed at *90/60 PSIG (Line 12 x .75 + Line 13) after required test pressure of 90/60 PSIG is held for a minimum of ten minutes.
- 22. Comments FOLLOW ATTACHED VENDOR PROCEDURE FOR TESTING
90* TEST W/ INSTRUMENTS ISOLATED, THEN GO* TEST W/
INSTRUMENT CONNECTED.

Prepared By J. S. Good

Date 11-29-84

*NOTE: When hydrostatically testing Nuclear Class I Piping or pneumatically testing ASME Piping, examination of piping shall be performed at design pressure plus Line 13.

PART II - TEST REPORT (To Be Filled Out In Ink) Test No. 1M-73C-91

1. Verify that screwed instrument conn's, as applicable, are disconnected.

YES NO N/A

2. Verify all safety tags are installed and valves are positioned: YES NO

3. Notify QC Representative JOE JOHNSON YES NO N/A
Name

4. Verify test gauges installed:
Bechtel gauge No. P-63 Mfrg. USG Range 0-160 Cal. valid to 3-10-85
Bechtel gauge No. P-64 Mfrg. USG Range 0-160 Cal. valid to 3-10-85

5. Verify test medium used NITROGEN (specify)

6. Verify test medium temperature N/A °F (specify) Thermometer No. —
Cal. Due Date —

7. Verify relief valve setting popped at: 95 PSI / N/A PSIG

8. Verify pressure regulator setting 95 / 60 PSIG (pneumatic test only)

9. Verify water analysis: Clarified water , Demineralized water , Other ,
specify other _____
Batch No. _____
Actual _____ PPM TSP

10. Verify temporary piping is flushed YES NO

11. Notify client representative YES NO FRED ECKHART
Name

12. Notify Authorized Code Inspector YES NO N/A
Name

13. Verify gauge reading at 0 pressure
Bechtel gauge No. P-63, 0 PSIG
Bechtel gauge No. P-64, 0 PSIG

14. Verify proper filling, venting and pressurizing:
Initial test pressure 90 / PSIG 4th test pressure N/A PSIG
2nd test pressure N/A PSIG 5th test pressure N/A PSIG
3rd test pressure N/A PSIG 6th test pressure N/A PSIG

15. Test was , was not terminated to repair weld joint(s) after reaching
70 / 60 PSIG. Leaking joint(s) was weld no.(s) _____ on dwg. _____
date _____.

16. Record the gauge reading at the required test pressure prior to reducing
pressure for examination. (ASME piping systems only) N/A N/A
Bechtel gauge No. N/A PSIG N/A
Bechtel gauge No. N/A PSIG N/A

17. Required test pressure was held for 10 / 10 minutes prior to examination
(All piping systems)

18. Record the gauge reading during examination of system. (All piping systems)
Bechtel Gauge No. P-63, 90 / 60 PSIG
Bechtel Gauge No. P-64, 91 / 61 PSIG

Pneumatic or Hydrostatic Test Procedure and Report

Test No. IM-73C-31

19. Remarks: Describe leaks observed on mechanical joints and ANSI B31.1 weld joints, which require repair: N/A

20. Date(s) and time of pressure test (start and finish) 12-10-84
Date
Start 11:00 Am. Finish 5:00 Pm.

21. Test accepted by visual examination:
Bechtel Field Engineer [Signature] Date 12-10-84
Bechtel QC Engineer R.A. [Signature] Date 12/10/84
Client Const. or Startup Rep. N/A Date —
Authorized Code Inspector N/A Date —

22. Items noted in Item 19 have been repaired.
N/A
Bechtel Field Engineer _____ Date _____
N/A
Bechtel QC Engineer _____ Date _____

PART III - DRAINING AND RESTORATION (To be filled out in ink)

1A. Verify ^{DEPRESSURIZATION} ~~draining~~ is required (see Part I, Item 10) YES NO N/A
1B. Draining waived N/A
Asst. Project Startup Eng./Designee

2. Verify water with TSP is drained to holding pond YES NO N/A

3. Verify vents opened and system ^{DEPRESSURIZED} ~~drained~~ YES NO N/A

4. Verify system is completely drained except for small pipe low points where no practical method for draining exists. YES NO N/A

5. Verify safety tags removed and restoration items noted on Exhibit IV restored YES NO

6. Accepted:
Bechtel Field Engineer [Signature] Date 12-10-84
Bechtel QC Engineer R. [Signature] Date 12/10/84

8 IM-73C-31

- 1. Verify drawing available to describe lay-up YES NO
- 2. Verify safety tags installed YES NO
- 3. Verify system filled with proper fluid _____ (specify)
- 4. Lay-up accepted:
 Bechtel Field Engineer _____ Date _____
 Bechtel QC Engineer _____ Date _____

N/A SI PART V - INITIAL SERVICE LEAK TEST (To be filled out in ink)

- 1. Repairs to tested piping.
 - a. Verify repairs noted in Part II, Item 19 have had an in-service leak check and were found to be satisfactory.
 Bechtel Field Engineer _____ Date _____
 See Test Number _____ (In Service Package)
- 2. Initial Service Leak Testing In-Lieu of Hydrotest
 - a. Verify drawings are available to describe piping to be so tested.
YES NO
 - b. Verify piping is brought up to design pressure or maximum obtainable system operating pressure of (See Exhibit X) PSIG.
 - c. Verify all joints are leak-tight YES NO
 (If NO, complete 2.d)
 - d. Remarks: Describe leaks observed on mechanical joints and welds which require repair for completion of this test _____

 - e. Verify repairs noted in 2d have been repaired and re-leak checked
YES NO
 - f. In-Service leak test accepted
 Bechtel Field Engineer _____ Date _____
 Bechtel QC Engineer _____ Date _____
 Client Constr. or Startup Rep. _____ Date _____

UNITS I & II

3850016380

JOB 8031

Start-up No. 736
Test No. 1m-736-31
Date 9/20/94
Page 1 of 4

VALVE AND COMPONENT CHECK LIST

Specification No. P-323

Responsible Engineer TOM PLATT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
REV 11 M-57 SMT2	RACK 105206			See P+ID		
	3/8" TUBING			DISCONNECT AT PANEL UPSTREAM OF SV-197		FILL POINT
				SV-197		OPEN
				DISCONNECT AT PANEL UPSTREAM OF SV-198		FILL POINT
				SV-198		OPEN
				DISCONNECT AT PANEL UPSTREAM OF SV-189		FILL POINT
				SV-189		OPEN
				DISCONNECT AT PANEL UPSTREAM OF SV-194		FILL POINT
				SV-194		OPEN
					PI-199	HOOKUP AT 60 PLUG AT 90
				SEMI-DRY TRAP		FLOW THRU.
				PCV-199A		OPEN
					AE-188	FLOW THRU
				PDCV-188		OPEN
				FO-188		FLOW THRU. FILL POINT HOOKUP AT 60 PLUG AT 90
					PDSL-188	PLUG AT 90
					FI-188	FLOW THRU.
					AE-187	FLOW THRU.
				PDCV-187		OPEN
				FO-187		FLOW THRU. HOOKUP AT 60 PLUG AT 90
					PDSL-187	PLUG AT 90

*Lines filled/pressurized but NOT documented under this test.

Restoration Items

UNITS I & II 3850016380

JOB 8031

VALVE AND COMPONENT CHECK LIST

Start-up No. 73BC
Test No. 1M-73C-31
Date 9/20/84
Page 2 of 4

Specification No. R 323

Responsible Engineer TOM PRATT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
REV. 11 M-575K 2	RACK 105206					
					1	
					FI-187	FLOW THRU.
					FI-180	FLOW THRU.
				REMOVE CAP		FILL POINT.
					FI-199	
				PCV-199B		OPEN
				SL-102		INSTALLED
				SV-199B		OPEN
				IBP-254		FLOW THRU.
				SV-199A		OPEN
				IBP-254		FLOW THRU
				1118 B		INSTALLED
				1118A		INSTALLED
				PSV-199		INSTALLED
				1063		SHUT
				DISCONNECT 3/8" TUBING AT PANEL DOWNSTREAM OF VENT 1118B		FILL POINT.
				DISCONNECT TUBING A PANEL UPSTREAM OF VLV. SV-197A		FILL POINT #
				SV-197A		OPEN
					PSV-197A	HOLD UP AT 60 PLUG AT 90 #
				POCV-197A		OPEN
				1079		OPEN

*Lines filled/pressurized but NOT documented under this test.

Restoration Items

JOB 8031

Start-up No. 73
Test No. 14-73C-31
Date 9/20/94
Page 3 of 4

VALVE AND COMPONENT CHECK LIST

Specification No. P-323

Responsible Engineer TOM PRATT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
REV. 01 M-57 SH. 2	RACK 105206				FI-197A	
				1113		INSTALLED
				DISCONNECT TUBING UPSTREAM OF VLV. SV-197B		FILL POINT. #
				SV-197B		OPEN
					PSL-197B	PLUG AT 90
				PDCV-197B		OPEN
				1080		OPEN
					FI-197B	
				1114		INSTALLED
				DISCONNECT TUBING UPSTREAM OF VLV. SV-198A		FILL POINT. #
				SA		OPEN
					PSL-198A	HOOKEUP AT 60 PLUG AT 90 #
				PDCV-198A		OPEN
				1081		OPEN
					FI-198A	
				1115		INSTALLED
				DISCONNECT TUBING UPSTREAM OF VLV. SV-198B		FILL POINT #
				SV-198B		OPEN
					PSL-198B	HOOKEUP AT 60 PLUG AT 90 #
				PDCV-198B		OPEN
				1082		OPEN

*Lines filled/pressurized but NOT documented under this test.

Restoration Items

UNITS I & II 3850016380

JOB 8031

Start-up No. 73
Test No. 1M-73C-31
Date 9/20/84
Page 4 of 4

VALVE AND COMPONENT CHECK LIST

Specification No. P-323

Responsible Engineer JOM PRATT

P&ID REV.	DWG. NO.	REV.	SM.PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
REV. 11 M-57SM 2	RACK 105204				F7-198B	
				111C		INSTALLED
					A-199	

*Lines filled/pressurized but NOT documented under this test.

Restoration Items

LIMERICK GENERATING STATION

UNITS 1 & 2

JOB 8031

To : J. WATERS / J. McVEIGH

Date: 11.26.84

From : A. M. MARTINEZ
(PTE)

Subject: Notification of Pressure Test

Please be informed that piping test No. 1M-738-31, start-up system No. 738 for which the pre-test meeting was held on 11.26.84 will be pressurized and ready for witnessing on 11.26.84 at approximately 4.00 (a.m., (p.m.))


Please indicate below whether you wish to witness this test or not and return this notification for attachment to the test record package.

YES, witnessing by (PECo) (Authorized Code Inspector) is required.

(NO), witnessing by (PECo) (Authorized Code Inspector) is not required and is waived.

Signed [Signature]
(Authorized Inspector)

Signed [Signature]
(PECo LQCE or his Designee)



Comsip, Inc.

instrument and control systems

HEADQUARTERS • 3030 Red Hill Lane, Whittier, CA 90607 (213) 872-9021 Telex: 67-4762

-2.4

March 14, 1983

Revision 2

Page 1 of 4

K-III/K-IV

PNEUMATIC LEAK TEST PROCEDURE

1.0 SCOPE

This procedure is designed to completely verify the leak integrity of the tubing/components within the Model K-III/K-IV System. This is accomplished by pressurizing all system entries, exits and internals. This test should be done prior to initial start-up and before system calibration.

2.0 PREPARATION

- 2.1 Connect a regulatable pressure source capable of a 90 psig pressure to the sample entry, sample exit and reagent and calibration gas bulkhead fitting entries. These fittings are located at the top of the panel. Connect this same 90 psig pressure source to the lower test tee located adjacent to the analyzer bypass flowmeter (rear of panel).
- 2.2 Disconnect the tubing running to the system integral pressure gauge at the gauge and cap the tubing.
- 2.3 Completely open, the system flow indicating controllers (reagent and calibration, located on the panel front and the analyzer bypass, located at the rear of the panel).
- 2.4 Open the reagent and calibration solenoid valves by disconnecting the existing hot and neutral wires running to the solenoid valves terminal strip. Connect an external source of power to these solenoid valves, which will energize and open the valves.

2

Sheet 3 of 4

PNEUMATIC LEAK TEST PROCEDURE3.0 PROCEDURE

- 2 | 3.1 Slowly, in 10 psig increments, apply pressure to the system until the 90 psig pressure is attained. Allow one minute for the pressure to stabilize between these pressure increments.
- 3.2 Beginning with the test connection bulkhead fittings, apply a bubble forming leak detector solution such as SNOOP manufactured by Nupro. Verify the leak integrity of all fittings that were broken or made to set-up this test.
- 3.3 Isolate the pressure source from the system for a period of 10 minutes. No decrease in pressure should be observed on a pressure gauge with 1 psig increments during the 10 minute test duration.
- 3.4 If a noticeable pressure decrease is observed, then the systematic application of the leak test solution must be initiated on a fitting by fitting basis.
- 3.5 Any fitting found to be leaking should be tightened until the system is capable of holding the 90 psig test pressure with no visible pressure decrease within a 10 minute period.
- 2 | 3.6 Slowly, in 10 psig increments, decrease the pressure applied to the system. Allow one minute for pressure stabilization between each incremental decrease in pressure. Decrease the system pressure until a 0 psig pressure is attained.
- 3.7 Uncap the pressure gauge tubing and reconnect this tubing to the systems integral pressure gauge. Repeat the pressurization process used in paragraph 3.1 above with the exception of a 60 psig input pressure rather than the previous 90 psig.
- 3.8 Repeat the system isolation and 10 minute drop test described in paragraph 3.3 above at the 60 psig pressure.

PNEUMATIC LEAK TEST PROCEDURE

2 | 3.9 The system leak integrity has now been verified. Slowly, in 10 psig increments, decrease the pressure being applied to the system. Allow one minute for pressure stabilization between incremented pressure drops until the pressure is released from the system.

4.0 ACCEPTANCE

After no detectable leakage as defined above is observed, the system is considered acceptable. For pneumatic leak tests done at the Comsip, Inc. facilities, the attached Test Report shall be completed and signed off.

WVIA 10471
Shurtzoff

ISSUED: 112184 0900
(DATE) (TIME)

LIMERICK GENERATING STATION
MAINTENANCE REQUEST FORM

UNIT 1

EQUIP-----3850016380-----SECTION 1-----*WIT CRIT* MRF# 8403870

NO. 10-S205 SYSTEM# 057 NPRDS? NO STATUS AT
EQUIP CONTAINMENT ATMOS. SER# FAILURE:
NAME CONTROL HYDROGEN SYSTEM NAME: FAIL EFFECT ON
OXYGEN ANALYZERS CNTMT ATMOS CONTROL DET: SYSTEM:
LCTN: 15-283 FAIL EFFECT ON
PROBLEM: 12-295 *Atk* MODE: PLANT:
N.C.R. 10291 CATALYST BEDS FOR HYDROGEN & REQD EQUIP TRBL
OXYGEN ANALYZERS-10S205 INSTALLED WITHOUT FOR S/U? Y TG# NONE
Q.C. INSPECTION S/U 73C PSCL#73C-85 TS LCO EQUIP
W.P. 73C-006. DURATION 4-8 HOUR SHIFTS. ITEM? N STATUS: O

IDENTIFIED BY: MARK ALDEN GROUP: CONSTR-P (DATE) 102984 (TIME) 1500 EQUIP INOP? N
VERIFIED BY: W. CWIETNIEWICZ 110684 0930 ATTN? Y

-----SECTION 2-----

TASK TYPE: PSCL TASK FREQ: LAST DONE: MOD#
Q-LIST CLASS ENVIR PROC OUTAGE
ITEM? Y 1E? NO QUAL? N REQD? YES TYPE: NONE PRI: 3
REQUIRED NO SPECIAL CONDITIONS COMMENTS:
PLANT
RESTRAINTS

TIMING: COMPLETE IN 72 HOURS RESP DEPT: CONSTR
ACCOUNT NUMBER: 091101-304 STAFF APPROVAL: VINCENT J. CWIETNIEWICZ (DATE) 110784 (TIME) 1435

-----SECTION 3-----

PLANNED CORRECTIVE ACTION:
TO PERFORM PNEUMATIC TEST PER NCR 10291.DISPOSITION AND VENDOR PRO-
CEDURE (ATTACHED)

RWP# NONE STANDARD BLOCKING SIG# PARTS LIST ATTACHED? N
CSE PERMIT REQD? N NONE PROCEDURE LIST:
LD PERMIT REQD? N LEAD GROUP: CONSTR-P ATTACHED TO NCR-10291
IGNITION CONTROL SUB GRP 1: *CONSTR-P* PGS 4 & 5
PERMIT REQD? N SUB GRP 2:
LOCAL PERMIT REQD? Y SUB GRP 3:
SUB GRP 4:
SUB GRP 5:
PERMITS TO BE
READY BY: QC (DATE) (TIME)
APPROVAL: MARK F. ALDEN 112084 1400
(DATE) (TIME) PLANNING
APPROVAL: MARK F. ALDEN 110784 1315

-----SECTION 4-----

CSE PERMIT# COMMENTS:
LD PERMIT#
IGNI. CONTROL PERMIT#
LOCAL PERMIT# 1-57-0058 SSVN APPROVAL: (DATE) (TIME)
LOCAL PERMIT# *Supt. Collins* 11-21-87 2105
LOCAL PERMIT#
EQ/WORK AREA IDENTIFIED BY: Gamble OF OPERATING
TO: Behr OF MAINT/LAB/CONST ON 11-23-87 1000

LIMERICK GENERATING STATION
MAINTENANCE REQUEST FORM

UNIT 1

MRF# 8403870

-----SECTION 5-----

CAUSE OF FAILURE/DEFECTS FOUND:

TYPE OF FAILURE: |__| |__|

FAILURE CATEGORY: |__| |__|

CORRECTIVE ACTION/WORK PERFORMED/HISTORY DATA:

PERFORMED PNEUMATIC TEST # 1M-73C-32
PER NCR # 10291 AND VENDOR REQUIREMENTS.
RESULT WERE ACCEPTABLE AND VERIFIED
BY Q.C. PER ATTACHED TEST PACKAGE
J.A. Steel x 4716

CAUSE OF FAILURE: |__| |__| |__|

CORRECTIVE ACTION: |__| |__| |__|

EQUIP TROUBLE TAG REMOVED? |__|

ADDITIONAL SHEETS? |__|

FOREMANS COMMENTS:

JFK

GROUP	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED
LEAD GP	2	32.		1. _____	/ /
SUB GP 1				2. _____	/ /
SUB GP 2				3. _____	/ /
SUB GP 3				4. _____	/ /
SUB GP 4				5. _____	/ /
SUB GP 5					/ /

WORK COMPLETE

SIGN-OFFS:

SUB GP 1	<i>[Signature]</i>	(DATE)	<i>12/4/89</i>	QC	<i>[Signature]</i>
SUB GP 2					
SUB GP 3					
SUB GP 4					
SUB GP 5					

LEAD GROUP,

WORK COMPLETE AREA

CLEAN:	<i>John Franklin</i>	(DATE)	<i>12/4/89</i>	QC SIGN-OFF FOR LEAD GP:	<i>[Signature]</i>
--------	----------------------	--------	----------------	--------------------------	--------------------

-----SECTION 6-----

OPERATION VERIFICATION FORM ATTACHED

SHIFT SUPERVISION

ACCEPTANCE:	<i>[Signature]</i>	(DATE)	<i>12/2/89</i>	(TIME)	<i>0902</i>	NEW MRF INITIATED?	__
-------------	--------------------	--------	----------------	--------	-------------	--------------------	----

-----SECTION 7-----

REVIEWED BY: _____ (DATE) _____

FOLLOW-UP: |__| |__|

PHILADELPHIA ELECTRIC COMPANY
 LIMERICK GENERATING STATION
 OPERATION VERIFICATION FORM

3850016380

UNIT 1

EQUIPMENT NO. 10-S205

ATTACHMENT TO MRF# 8403870

OPERATION VERIFICATION METHOD:
 NONE

TEST TO BE PERFORMED BY: OPER

ACCOUNT NUMBER: 091101-304

APPROVED BY:

JOHN P. MCDEVITT

GROUP:

STA

(DATE)

120684

(TIME)

2021

SSVN APPROVAL: *Dreyer F. Callis*

ops

12/07/84

0842

(OVF METHOD COMPARED TO WORK DONE AND APPROVED OR APPROVED WITH CHANGES)

OPERATION VERIFICATION TESTS AND RESULTS SUMMARY:

N/A

GROUP:	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED:
_____	_____	_____	_____	1. _____	____/____/____
_____	_____	_____	_____	2. _____	____/____/____
_____	_____	_____	_____	3. _____	____/____/____
_____	_____	_____	_____	4. _____	____/____/____
_____	_____	_____	_____	5. _____	____/____/____

TEST PERFORMED

BY: _____

GROUP:

(DATE)

12/07/84

(TIME)

RESULTS:

SATISFACTORY
 UNSATISFACTORY

(NEW MRF INITIATED)

TEST REVIEWED/FORM VERIFIED

BY: _____

GROUP:

(DATE)

____/____/____

DOUBLE VERIFICATION:

PERFORMED
 NOT APPLICABLE

____| ADDITIONAL SHEETS ATTACHED
 (WRITE MRF# ON ADDED SHEETS)



BECHTEL MAINTENANCE AND MODIFICATION PROCEDURES



LIMERICK GENERATING STATION 3850016380

Sht. 1 of 1 PSCL Work Package Cover Sheet

9. System Name CONTAINMENT ATMOS. CONTROL

10. Reason/Reference for Work PSCL #73C-85

11. Work Description PERFORM PNEUMATIC TEST 73C-1M-32

12. Post Work Testing Yes No X

13. Dura. (8 hr. shifts) 4 shifts 10/24/84

15. Originator MIKE LOW (5147) Date 10-26-84 Time 1600 hr.

16. REQUEST FOR ACCESS APPROVAL Yes No X

1. PSCL: 73C-85

2. MRF: # or N/A 8403870

3. WP: # or N/A 73C-006

4. FCCF: # or N/A 599M-8

5. Room No. Area/El. n/a 157 253

6. Modification Yes No X

7. Cat. I Dwg. Yes No X

8. Q-Listed ASME BOP

17. Special instructions for access

18. Tag Number

Key Number

Equipment Number

Start Date

19. CDE Approval Date 10/29/84 Time 1500

20. Work Completed Date 12-3-84 Time 9:17

21. Construction Post Work Testing Complete Date Time

22. QC Complete Date 12/3/84 Time 9:45

23. QC Post Work Testing Complete Date Time

24. OP Verif.(MRF Only) Acceptable Unacceptable Initiate New MRF

25. CDE Approval Date 12/4/84 Time 0930

26. Continuation of items 7, 10, 11, 12, 17.

Area 12 Elev. 295'-6"

Wot. T/O 5991-5
Cancelled
1007 1 5991

Room 599A 59A Pkg. # 1-77B-5

Originator EMPEAT D:44

Work Reference PERFORM PNEUMATIC TEST ON 105205, 105206
114-73C-31

3850016380

Estimated Start date 9/17/84 ECD 9/19/84

Check below, if applicable:

Damage to other commodities resulting from Work
Reference above has been resolved, if applicable

Cleanliness Verification (cleanup, remove scaffolds, etc.)

Were any of the following programs affected?

	yes	no		PROGRAM Acceptability
<u>ivil</u>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Penetration Seals	_____
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Grating & Handrail removal	_____
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Painting/Special Coating	_____
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Door/Gasket Damage	_____
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Grouting or Concrete Damage	_____
<u>lect</u>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Raceway Covers	_____

Work Completed D. S. [Signature]
Sign _____ Date _____

DO NOT DETACH

Special Programs

	yes	no		PROGRAM Acceptability
<u>ivil</u>	<input type="checkbox"/>	<input type="checkbox"/>	Safety Impact-M400	_____
	<input type="checkbox"/>	<input type="checkbox"/>	ALARA	_____
	<input type="checkbox"/>	<input type="checkbox"/>	Fire Protection Verification Program	_____
<u>ict</u>	<input type="checkbox"/>	<input type="checkbox"/>	Separation	_____
	<input type="checkbox"/>	<input type="checkbox"/>	Thermal Interferences	_____

LIMERICK GENERATING STATION

385.0016380

UNITS I & II

JOB 8031

To: J. WALTERS/J. McVeigh Date: 11.26.84

From: A.M. Martinez Start-up System No. 73C

Subject: PRESSURE TEST NO. 1M-73C-32

Piping has been inspected where shown by color code on the attached marked-up print of the latest revision of drawing m-57 SHT 2 available, and all drains, vents instrument connections (including the second valve on double valved connections) and the branch piping out to the indicated boundaries are installed. Items installed per FCR's and DCN's, and not yet shown on the drawing, have also been marked on the above print. Piping and instrument lines that will be filled and/or pressurized during testing which exceed the area to be tested are shown uniquely color coded as required and have been walked down to ensure the piping is adequately supported and isolated,

Hangers and supports are installed to provide support for hydro-testing. Spring hangers have travel stops positioned per the appropriate hanger specification. This includes hangers and supports for piping to be filled but not actually under test.

Please complete your required pre-test inspection of the piping shown on the attached drawing, including verification that all welding, post weld heat treatment and non-destructive examination is complete (except pressure test) including that required for all hanger, support and seismic restraint attachments welded to pipe and/or pressure retaining components, except that on piping which is to be filled and/or pressurized but not documented. Also verify that ASME nameplates or stand-off attachments have been inspected for injurious surface defects and, where found, repaired, non-destructively examined and accepted.

Valve packings have been installed, including those in piping to be filled which will not actually be under test.

Flushing as required prior to testing has been accomplished and piping, including that to be filled but not actually under test, meets the required cleanliness criteria.

Welds have not been covered with insulation.

Where piping is embedded in structural concrete, the concrete has reached design strength.

Wall and floor penetration seals have been welded to pipe where required.

The required completion date for the test is 11.26.84.

Signed: A.M. Martinez
(Pressure Test Engineer)

Signed: [Signature]
(LMSOE or Designee)

LIMERICK GENERATING STATION

UNITS I and II

JOB 8031

Pre-Test Meeting
Reference: 8031-JR-M-1

Date 11.26.84

Start-Up System 73C

Test No. 1M-73C-32

P&ID(s) M-57 SHTZ Rev 11

The undersigned have met and reviewed Piping Test No. 1M-73C-32 and are in agreement that subject test is in accordance with Specification P-323 and applicable code ANSI B 31.1.

The Pneumatic or Hydrostatic Test Procedure and Report and the ASME Component Check List were reviewed with the marked-up P&ID's for the subject test in conjunction with the manner in which the test will be implemented and monitored. A review was also made to assure the concrete was checked for design strength where piping is embedded in structural concrete.

Deviations to Specification P-323 are as follows:

- 1. NONE / PERFORM TEST PER NCE 10291

Deviations Approved By: (specify approval document)

- 2. _____

Authorized to proceed with test:

LMSCE or His Designee [Signature]

PTE A. M. [Signature]

PFQCE or His Designee R. [Signature]

PECo Representative J. [Signature]

Authorized Inspector M/P

In Attendance

Attendance Waived

LIMERICK GENERATING STATION

3850016380

UNITS I & II

JOB 8031

Pneumatic or Hydrostatic Test Procedure and Report

27

Reference: 8031-JR-M-1

ASME III, XI, Q, R, S, BOP Q Date 9/20/84

PART I - TEST PROCEDURE (To be filled out in ink)

1. Specification : ^{C-33} P-323 ^Δ Design Press : SEE VENDOR PROCEDURE
2. Applicable Code: ANSI B-31.1 Nuclear Class: —
3. Start-Up No. : 73C Test No. IM-73C-32
4. Service : CONT. AIRPDS CONTROL
5. Boundaries : SEE EXHIBIT 2 & MARKED UP P&ID
6. Type Test : Hydrostatic ; Pneumatic ; Other
7. Test Medium : NITROGEN - (specify whether water, air, etc.)
8. Water analysis and temperature requirements: N/A
 ° Min ° Max
9. Air Requirements CLEAN DRY AIR
10. Lay-up with inert fluid is , is not , N/A required after test.
 Lay-up shall be with _____ (specify lay-up medium) at _____ PSIG.
 Piping is , is not to be drained after test N/A .
 For Lay-up information, see marked-up P&ID's _____
11. Install Safety Tags on all check points.
 For check point location, fill locations, boundaries and any special test set-up see marked-up P&ID's M-575H2
- Instrument tubing from root valve to instrument valve is , is not included N/A
12. Required test pressure (~~1.5, 1.25, 1.2 or 1.1~~ ^{SEE PROCEDURE} X Design as applicable) is _____ PSIG.
13. Elevation difference (EL) between test gauge and high point is N/A feet or _____ PSIG.
14. Required gauge pressure (lines 12 & 13) is 90/10 PSIG for 10 minutes
 (Note: No inspection shall take place until specified time has elapsed).

27

3850016380

Pneumatic or Hydrostatic Test Procedure and Report

Test No. IM-73C-32A

- 15. Elevation difference ($\Delta E1$) between high point and low point of permanent piping is N/A feet. Total static head N/A PSIG.
- 16. A) Test tolerance minus Line 15 is 75.4 PSIG.
 B) Minimum test pressure at gauges is 90/60 PSIG (Line 14).
 C) Maximum test pressure at gauges is 95.4 PSIG (Line 14 plus line 16A).
- 17. Relief valve is , is not required.
 Set relief valve to relieve at 95 PSIG prior to subjecting any part of the system to pressure.
- 18. Pressure regulator is , is not required N/A .
 Pressure regulator is to maintain pressure at 90 PSIG.
- 19. Test gauges shall have a range from:
0 to 142.5 minimum (1 1/2 times maximum test pressure per applicable code.)
0 to 380 maximum (4 times maximum test pressure per applicable code.)

- 20. The system is to be pressurized to required pressure in stages as follows:
 Initial Test Pressure 10 PSIG 4th Test Pressure 40 PSIG
 2nd Test Pressure 20 PSIG 5th Test Pressure 50 PSIG
 3rd Test Pressure 30 PSIG 6th Test Pressure 60 PSIG
70, 80, 90
- 21. Examination of piping is to be performed at 90 PSIG
 (Line 12 x .75 + Line 13) after required test pressure of 90 PSIG is held for a minimum of ten minutes.

* 22. Comments FOLLOW ATTACHED VENDOR PROCEDURES
1. PRESSURIZE TO 90 PSIG WITH INSTRUMENTS
DISCONNECTED.
2. SEE NEXT EXHIBIT TIL PG. 2

Prepared By TOM PRATT
 Date 9/20/84

*NOTE: When hydrostatically testing Nuclear Class I Piping or pneumatically testing ASME Piping, examination of piping shall be performed at design pressure plus Line 13.

PART II - TEST REPORT (To Be Filled Out In Ink) Test No. 111 R3C-32A

- Verify that screwed instrument conn's, as applicable, are disconnected.
YES NO N/A
- Verify all safety tags are installed and valves are positioned: YES NO
- Notify QC Representative DAN ARNOLD YES NO N/A
Name
- Verify test gauges installed:
Bechtel gauge No. P-41 Mfrg. USG Range 0-160 Cal. valid to 5-16-85
Bechtel gauge No. P-42 Mfrg. USG Range 0-160 Cal. valid to 3-16-85
- Verify test medium used NITROGEN (specify)
- Verify test medium temperature N/A °F (specify) Thermometer No. -
Cal. Due Date -
- Verify relief valve setting popped at: 95 PSIG
- Verify pressure regulator setting 90 PSIG (pneumatic test only)
- Verify water analysis: Clarified water , Demineralized water , Other ,
specify other N/A :
Batch No. -
Actual - PPM TSP
- Verify temporary piping is flushed YES NO
- Notify client representative YES NO -
Name
- Notify Authorized Code Inspector YES NO -
Name
- Verify gauge reading at 0 pressure
Bechtel gauge No. P-41 : , 0 PSIG
Bechtel gauge No. P-42 , 0 PSIG
- Verify proper filling, venting and pressurizing:
Initial test pressure 10 PSIG 4th test pressure 40 PSIG 7th - 70 PSIG
2nd test pressure 20 PSIG 5th test pressure 50 PSIG 8th - 80 PSIG
3rd test pressure 30 PSIG 6th test pressure 60 PSIG 9th - 90 PSIG
- Test was , was not terminated to repair weld joint(s) after reaching - PSIG. Leaking joint(s) was weld no.(s) - on dwg. -
date -.
- Record the gauge reading at the required test pressure prior to reducing pressure for examination. (ASME piping systems only) N/A
Bechtel gauge No. P-41 PSIG 90
Bechtel gauge No. P-42 PSIG 90
- Required test pressure was held for - minutes prior to examination (All piping systems)
- Record the gauge reading during examination of system. (All piping systems)
Bechtel Gauge No. P-41 , 90 PSIG
Bechtel Gauge No. P-42 , 90 PSIG

3850016380

Pneumatic or Hydrostatic Test Procedure and Report

Test No. 1M-77C-3LB

- 15. Elevation difference (ΔE) between high point and low point of permanent piping is 4.0 feet. Total static head 4.0 PSIG.
- 16. A) Test tolerance minus Line 15 is ±3.6 PSIG.
 B) Minimum test pressure at gauges is 60 PSIG (Line 15).
 C) Maximum test pressure at gauges is 63.6 PSIG (Line 14 plus line 16A).
- 17. Relief valve is is not required.
 Set relief valve to relieve at 64 PSIG prior to subjecting any part of the system to pressure.
- 18. Pressure regulator is , is not required N/A .
 Pressure regulator is to maintain pressure at 60 PSIG.
- 19. Test gauges shall have a range from:

0 to 94.5 minimum (1/2 times maximum test pressure per applicable code.)
 0 to 262 maximum (4 times maximum test pressure per applicable code.)

- 20. The system is to be pressurized to required pressure in stages as follows:
 Initial Test Pressure 10 PSIG 4th Test Pressure 40 PSIG
 2nd Test Pressure 20 PSIG 5th Test Pressure 50 PSIG
 3rd Test Pressure 30 PSIG 6th Test Pressure 60 PSIG
- 21. Examination of piping is to be performed at 60 PSIG (Line 12 x .75 + Line 13) after required test pressure of 60 PSIG is held for a minimum of ten minutes.

* 22. Comments FOLLOW ATTACHED VENDOR PROCEDURE.
2. PRESSURIZE TO 60 PSIG WITH INSTRUMENTS
CONNECTED.

Prepared By TOM PRATT
 Date 9/20/84

*NOTE: When hydrostatically testing Nuclear Class I Piping or pneumatically testing ASME Piping, examination of piping shall be performed at design pressure plus Line 13.

PART II - TEST REPORT (To Be Filled Out In Ink) Test No. 1M-73C-326

1. Verify that screwed instrument conn's, as applicable, are disconnected.
 YES NO N/A 3850016380
2. Verify all safety tags are installed and valves are positioned: YES NO
3. Notify QC Representative DAN ARNOLD YES NO N/A
 Name _____
4. Verify test gauges installed:
 Bechtel gauge No. P-41 Mfrg. USG Range 0-160 Cal. valid to 3-16-85
 Bechtel gauge No. P-42 Mfrg. USG Range 0-160 Cal. valid to 3-16-85
5. Verify test medium used NITROGEN (specify)
6. Verify test medium temperature N/A °F (specify) Thermometer No. _____
 Cal. Due Date _____
7. Verify relief valve setting popped at: 60 PSIG
8. Verify pressure regulator setting 60 PSIG (pneumatic test only)
9. Verify water analysis: Clarified water , Demineralized water , Other ,
 specify other N/A
 Batch No. _____
 Actual _____ PPM TSP
10. Verify temporary piping is flushed YES NO
11. Notify client representative YES NO N/A
 Name _____
12. Notify Authorized Code Inspector YES NO N/A
 Name _____
13. Verify gauge reading at 0 pressure
 Bechtel gauge No. P-41, _____ PSIG
 Bechtel gauge No. P-42, _____ PSIG
14. Verify proper filling, venting and pressurizing:
 Initial test pressure 10 PSIG 4th test pressure 40 PSIG
 2nd test pressure 20 PSIG 5th test pressure 50 PSIG
 3rd test pressure 30 PSIG 6th test pressure 60 PSIG
15. Test was , was not terminated to repair weld joint(s) after reaching
60 PSIG. Leaking joint(s) was weld no.(s) _____ on dwg. _____
 date _____
16. Record the gauge reading at the required test pressure prior to reducing
 pressure for examination. (ASME piping systems only) N/A
 Bechtel gauge No. P-41 100 PSIG
 Bechtel gauge No. P-42 100 PSIG
17. Required test pressure was held for 10 minutes prior to examination
 (All piping systems)
18. Record the gauge reading during examination of system. (All piping systems)
 Bechtel Gauge No. P-41, _____ PSIG
 Bechtel Gauge No. P-42, _____ PSIG

Pneumatic or Hydrostatic Test Procedure and Report

Test No. 111-730-32

19. Remarks: Describe leaks observed on mechanical joints and ANSI B31.1 weld joints, which require repair: _____

N/A

20. Date(s) and time of pressure test (start and finish) 11-30-84
Date

Start: 8:00 Finish 2:00

21. Test accepted by visual examination: _____

Bechtel Field Engineer [Signature] Date 11-30-84

Bechtel QC Engineer [Signature] Date 11/30/84

Client Const. or Startup Rep. N/A Date _____

Authorized Code Inspector N/A Date _____

22. Items noted in Item 19 have been repaired.

Bechtel Field Engineer Date

Bechtel QC Engineer Date

PART III - DRAINING AND RESTORATION (To be filled out in ink)

1A. Verify draining is required (see Part I, Item 10) YES NO N/A

1B. Draining waived _____
Asst. Project Startup Eng./Designee

2. Verify water with TSP is drained to holding pond YES NO N/A

3. Verify vents opened and system ~~drained~~ ^{DEPRESSURIZED} YES NO N/A

4. Verify system is completely drained except for small pipe low points where no practical method for draining exists. YES NO N/A

5. Verify safety tags removed and restoration items noted on Exhibit IV restored YES NO

6. Accepted: Bechtel Field Engineer [Signature] Date 11-30-84

Bechtel QC Engineer [Signature] Date 11/30/84

N/A PART IV - LAY-UP (To be filled out in ink) Test No. 111-120252

- 1. Verify drawing available to describe lay-up YES NO
- 2. Verify safety tags installed YES NO
- 3. Verify system filled with proper fluid _____ (specify)
- 4. Lay-up accepted:

Bechtel Field Engineer _____ Date _____

Bechtel QC Engineer _____ Date _____

N/A PART V - INITIAL SERVICE LEAK TEST (To be filled out in ink)

- 1. Repairs to tested piping.
 - a. Verify repairs noted in Part II, Item 19 have had an in-service leak check and were found to be acceptable.

Bechtel Field Engineer _____ Date _____
See Test Number _____ (In Service Package)

- 2. Initial Service Leak Testing, In-Lieu of Hydrotest
 - a. Verify drawings are available to describe piping to be so tested.
YES NO
 - b. Verify piping is brought up to design pressure or maximum obtainable system operating pressure of (See Exhibit X) PSIG.
 - c. Verify all joints are leak-tight YES NO
(If NO, complete 2.d)
 - d. Remarks: Describe leaks observed on mechanical joints and welds which require repair for completion of this test _____

- e. Verify repairs noted in 2d have been repaired and re-leak checked
YES NO

f. In-Service leak test accepted:

Bechtel Field Engineer _____ Date _____

Bechtel QC Engineer _____ Date _____

Client Constr. or Startup Rep. _____ Date _____

UNITS I & II

3850016380

JOB 8031

90# TEST

VALVE AND COMPONENT CHECK LIST

Start-up No. 73C
Test No. 17-77C-32A
Date 9/20/84
Page 1 of

Specification No. P-727

Responsible Engineer TOM PLATT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
M-57502	RACK # 105205			DISCONNECT TUBING UPSTREAM OF VLV. SV-165		FILL POINT #
				SV-165		OPEN
				DISCONNECT TUBING UPSTREAM OF VLV. SV-164		OPEN
				SV-164		OPEN
				DISCONNECT TUBING UPSTREAM OF VLV. SV-163		FILL POINT #
				SV-163		OPEN
				DISCONNECT TUBING UPSTREAM OF VLV. SV-162		FILL POINT #
				SV-162		OPEN
				DISCONNECT TUBING UPSTREAM OF VLV. SV-161		FILL POINT #
				SV-161		OPEN
				SV-161		OPEN
				SEPARATOR TRAP	A-129	PLUG FOR 90#
				PCV-129A		FLOW THRU. OPEN
				PCV-129B		OPEN
					FI-129	INSTALLED
					FI-130	INSTALLED
				REMOVE CAP ^{LOWER}		FILL POINT #
				AE-151		INSTALLED
				PDSV-151		OPEN
				FO-151		INSTALLED
					FI-151	INSTALLED

*Lines filled/pressurized but NOT documented under this test.

Restoration Items



UNITS I & II 3850016380

JOB 8031

VALVE AND COMPONENT CHECK LIST

Start-up No. 73C
Test No. 1M-73C-32A
Date 9/10/84
Page 2 of

Specification No. P-323

Responsible Engineer TOM PRATT

P&ID REV.	DWG. NO.	REV.	SM.PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
M-5754.1	RACK# 105205					
					PDSL-151	Hook UP FOR 60 PLUG FOR 90 #
				AE-150		INSTALLED
				PDCV-150		OPEN
				FO-150		INSTALLED
					FI-150	INSTALLED
					PDSL-150	Hook UP FOR 60 PLUG FOR 90 #
				SC-101		INSTALLED
				SV-129B		OPEN
				IBP-253		INSTALLED
				1117A		INSTALLED
				SV-18A		OPEN
				IAP-253		INSTALLED
				1117A		INSTALLED
				PSV-129		INSTALLED
				DISCONNECT TUBING DOWNSTREAM OF VLV. 1117B		FILL POINT #
				1013		SHUT
				DISCONNECT TUBING UPSTREAM OF VLV. SV-129A		FILL POINT #
				SV-127A		OPEN
					PSL-127A	Hook UP FOR 60 PLUG FOR 90 #
				PDCV-127A		OPEN

*Lines filled/pressurized but NOT documented under this test.

Restoration Items

JOB 8031

3850016380

Start-up No. 77C
Test No. IM-77C-32
Date 9/20/84
Page 7 of

VALVE AND COMPONENT CHECK LIST

Specification No. P-527 Responsible Engineer TOM PRAIT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
M-57 SH4	RACK # 105205					
				1075		OPEN
					FI-127A	INSTALLED
				1109 DISCONNECT TUBING UPSTREAM OF VLV.		INSTALLED
				SV-127B		OPEN
					PSL-127B	HOCK UP FOR 60 PLUG FOR 90
				PDCV-127B		OPEN
				1076		OPEN
					FI-127A	INSTALLED
				1110 DISCONNECT TUBING UPSTREAM OF VLV. SV-128A		INSTALLED
				SV-128A		OPEN
					PSL-128A	HOCK UP FOR 60 PLUG FOR 90 #
				PDCV-123A		OPEN
				1077		OPEN
					FI-128A	INSTALLED
				1111 DISCONNECT TUBING UPSTREAM OF VLV. SV-128B		INSTALLED
				SV-128B		OPEN
					PSL-128B	HOCK UP FOR 60 PLUG FOR 90 #

*Lines filled/pressurized but NOT documented under this test.

Restoration Items

JOB 8031

VALVE AND COMPONENT CHECK LIST


Start-up No. 736
Test No. 1M-736-32
Date 9/24/84
Page 4 of

Specification No. P-323

Responsible Engineer TOM PRATT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL. NO. ETC.	INSTR NUMBER	POSITION
<u>M-575R2</u>	<u>RACK # 105205</u>			<u>PDCV-128B</u>		<u>OPEN</u>
				<u>1078</u>		<u>OPEN</u>
					<u>A-128B</u>	<u>INSTALLED</u>
				<u>1112</u>		<u>INSTALLED</u>

*Lines filled/pressurized but NOT documented under this test.
Restoration Items



3850016380.

P. O. No. 8031-M-235-AC, Rev. 13
Spec. No. 8031-M-235, Rev. 1
Philadelphia Electric
Limerick Units 1 & 2
Comsip, Inc. S. O. 80224

Comsip, Inc.

instrument and control systems

HEADQUARTERS • 3030 Red Mal Lane, Whittier, CA 90601 (714) 892-9021 Telex: 67-4784

-2.4

March 14, 1983

Revision 2

Page 1 of 4

K-III/K-IV

PNEUMATIC LEAK TEST PROCEDURE

1.0 SCOPE

This procedure is designed to completely verify the leak integrity of the tubing/components within the Model K-III/K-IV System. This is accomplished by pressurizing all system entries, exits and internals. This test should be done prior to initial start-up and before system calibration.

2.0 PREPARATION

- 2.1 Connect a regulatable pressure source capable of a 90 psig pressure to the sample entry, sample exit and reagent and calibration gas bulkhead fitting entries. These fittings are located at the top of the panel. Connect this same 90 psig pressure source to the lower test tee located adjacent to the analyzer bypass (located on rear of panel).
- 2.2 Disconnect the tubing running to the system integral pressure gauge at the gauge and cap the tubing.
- 2.3 Completely open, the system flow indicating controllers (reagent and calibration, located on the panel front and the analyzer bypass, located at the rear of the panel).
- 2.4 Open the reagent and calibration solenoid valves by disconnecting the existing hot and neutral wires running to the solenoid valves terminal strip. Connect an external source of power to these solenoid valves, which will energize and open the valves.

2

Sheet 5 of 6

PNEUMATIC LEAK TEST PROCEDURE3.0 PROCEDURE

- 2 | 3.1 Slowly, in 10 psig increments, apply pressure to the system until the 90 psig pressure is attained. Allow one minute for the pressure to stabilize between these pressure increments.
- 3.2 Beginning with the test connection bulkhead fittings, apply a bubble forming leak detector solution such as SNOOP manufactured by Nupro. Verify the leak integrity of all fittings that were broken or made to set-up this test.
- 3.3 Isolate the pressure source from the system for a period of 10 minutes. No decrease in pressure should be observed on a pressure gauge with 1 psig increments during the 10 minute test duration.
- 3.4 If a noticeable pressure decrease is observed, then the systematic application of the leak test solution must be initiated on a fitting by fitting basis.
- 3.5 Any fitting found to be leaking should be tightened until the system is capable of holding the 90 psig test pressure with no visible pressure decrease within a 10 minute period.
- 2 | 3.6 Slowly, in 10 psig increments, decrease the pressure applied to the system. Allow one minute for pressure stabilization between each incremental decrease in pressure. Decrease the system pressure until a 0 psig pressure is attained.
- 3.7 Uncap the pressure gauge tubing and reconnect this tubing to the systems integral pressure gauge. Repeat the pressurization process used in paragraph 3.1 above with the exception of a 60 psig input pressure rather than the previous 90 psig.
- 3.8 Repeat the system isolation and 10 minute drop test described in paragraph 3.3 above at the 60 psig pressure.

544140TC

PNEUMATIC LEAK TEST PROCEDURE

2 | 3.9 The system leak integrity has now been verified. Slowly, in 10 psig increments, decrease the pressure being applied to the system. Allow one minute for pressure stabilization between incremented pressure drops until the pressure is released from the system.

4.0 ACCEPTANCE

After no detectable leakage as defined above is observed, the system is considered acceptable. For pneumatic leak tests done at the Comsip, Inc. facilities, the attached Test Report shall be completed and signed off.

K-III/K-IV PNEUMATIC LEAK TEST REPORT

COMSIP, INC. JOB NUMBER _____
SYSTEM IDENTIFICATION NUMBER _____
TEST DATE _____

CALIBRATION:

TEST GAUGE (PSIG)	CALIBRATION GAUGE (PSIG)
0	
50	
100	
200	
500	

TEST RESULTS:

LINE NUMBER	DESIGN PRESSURE	TEST PRESSURE : 1.5 X D.P.	DETECTABLE LEAKAGE

This System has been tested and found to be free from leaks at the above conditions.

TEST INSPECTOR _____ DATE _____
Q.A. MANAGER/REP. _____ DATE _____

20215070

3850016380

PECO PHA

CD INC COID

MESSAGE NUMBER 21719

SEPTEMBER 7, 1984

WHITTIER, CALIFORNIA

TO: PHILADELPHIA ELECTRIC COMPANY
PHILADELPHIA, PENNSYLVANIA

OFFICE 21719

RE: LIMERICK NUCLEAR GENERATING STATION
POST-LOCA CONTAINMENT HYDROGEN MONITORING SYSTEM
PURCHASE ORDER 8031-M-235-AD
COMSIP, INC. SALES ORDER 89224

SUBJ: MODIFIED CATALYST BED CHANGE OUT.

DEAR MR. ANDERS:

PER OUR AUGUST 31, 1984 TELECON COMSIP, INC. HEREBY CERTIFIES THAT THE ANALYZER CELL CATALYST BEDS WERE CHANGED OUT WITH THE NEW MODIFIED CATALYST BED ASSEMBLIES. THE CATALYST BED CHANGE OUTS OCCURRED DURING THE COMSIP, INC. FIELD SERVICE VISIT TO THE LIMERICK SITE ON OCTOBER 25TH THROUGH THE 28TH, 1983 BY OUR MR. KEN ROHRIG. SUBSEQUENT TO THIS SITE VISIT MR. ROHRIG RETURNED A COUPLE OF ANALYZER CELLS FOR REPAIR. PRIOR TO THE RETURN OF THESE REPAIRED CELLS TO THE LIMERICK SITE THE CATALYST BEDS WERE CHANGED OUT AT THE COMSIP, INC. FACILITY.

IF YOU HAVE ANY QUESTIONS REGARDING THE ABOVE CERTIFICATION, PLEASE DO NOT HESITATE TO CONTACT ME AT ANY TIME.

REGARDS,

SID LOWMEYER, JR.
PRODUCT MANAGER
COMSIP, INC.
TELEX 674768 CD INC COID

PECO PHA

CD INC COID

.....

NON 10/27/1
Start 70flast

9/28/84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM

9-26-84 Revision 1
Page 1 of 1
9/20/84 CRE

TPC # 1096

1. DOCUMENT (TITLE, OR PROC # & REV.): ST-1-030-701-1 Rev 0

2. REASON FOR SUBMITTAL: ATTACHMENT 3 (CONT) 3850016380

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY _____
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	yc	12/20/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	CPG	12/20/84		
REG ENG				
OUT MGR				

3. COMMENTS/CORRECTIVE ACTION:

- Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE	SUPT. APPROVAL/DATE	PORC MEETING #: DATE:
ADMIN OR PREPARER _____	_____/____	_____ _____

- DIRECTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE _____
 - FILE THIS FORM PER ADMIN. PROC. _____
 - OTHER: _____
- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

1. DOCUMENT (TITLE, OR PROC # & REV.): ST-1-030-701-1 Rev 0

REASON FOR SUBMITTAL: 3850016380

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY 1/2/85
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	LAH	12/19/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	EDC	12/19/84		
REG ENG				
OUT MGR				

3. COMMENTS/CORRECTIVE ACTION:

- Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE	SUPT. APPROVAL/DATE	PORC MEETING #: DATE:
ADMIN OR PREPARER		

- DIRECTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE
 - FILE THIS FORM PER ADMIN. PROC.
 - OTHER:

- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

28/84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM

Revision 1
Page 1 of 1
9-26-84
9/10/84 CRE

TPC # 1071

DOCUMENT (TITLE, OR PROC # & REV.): ST-1-030-701-1

3850016380

REASON FOR SUBMITTAL:

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY _____
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC VIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
PT				
ST SUPT				
G-TECH				
G-3				
G-MAINT				
HP				
CHEM				
ERF ENG	LA	12/19/84		
EC ENG				
OMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	CPG	12/19/84		
REG ENG				
OUT MGR				

COMMENTS/CORRECTIVE ACTION:

- Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE	SUPT. APPROVAL/DATE	PORC MEETING #: DATE:

- ADMIN OR PREPARER _____
- DIRECTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE _____
 - FILE THIS FORM PER ADMIN. PROC. _____
 - OTHER: _____

- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

3850016380

LAH 12/19/84 830
CPC
12/19/84

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

Gray
12/10/84

LAB
12/19/84

030

ST-1-057-701-1

P.A.S.S & C.A.C SAMPLE LOOPS CONTAMINATED
PIPING INSPECTION

Test Frequency: 18 months -OR- Initiating Events: 1. Reason _____
Tech Spec.: 6.8.4a 2. MRF No. _____
FSAR 6.2.8.1.g
FSAR 6.2.8.1.h
FSAR 6.2.8.3

PP 10 *PP*

Test Results:

Action A. All Asterisked (*) Steps Completed SATISFACTORILY

Performed By: (Sign/Date) *Ch. K. M.* 12/21/84
Performed By: (Sign/Date) _____
Informed Test Complete: (ACO or CO) (Sign/Date) *P. Torres* 12-21-84
(Time) 0101
Reviewed By: (SSVN or STA) (Sign/Date) *J. R. De...* 12-21-84

Action B. One or More Asterisked (*) Steps Test Results UNSATISFACTORILY

Performed By: (Sign/Date) _____
Informed of Test Results: (CO or ACO) (Sign/Date) _____
(Time) _____
Shift Supervision (Sign/Date) _____
Corrective Action: MRF No.: _____
Initiated By: Sign/Date _____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) _____
Date/Time Notified: (Date/Time) _____
Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments
Section, person making initial entry sign here

(Sign/Date) *M. C. Gallagher* 12/20/84

APPENDIX 5

TEST RESULTS EVALUATION FORM

ST # ST-1-030-701-1

DATE ST PERFORMED 12/20/84

EVALUATION OF TEST RESULTS: _____

Boundary 1 leakage was determined to be limited to the Post Accident Sampling Station Gas Sampler 105941 by the following:

① all CAC lines in Boundary 1 were walked down and "SNOOPED" verifying no leakage

② check valve 57-10688 was verified not to be leaking by closing 57-1086 and verifying all other valves in the possible leakage flowpath were closed; then checking that no change in leakrate was observed

(continued)

ATTACH ADDITIONAL SHEETS IF NECESSARY

Evaluation By: M. P. Gallagher

Date: 12/20/84

Approved By: LA Hopkins

Date: 12/21/84

- ③ verifying O₂ sig at PI-57-129 which indicates that there was no leakage into the CAC sampler

Boundary 1 leakage will be investigated further further prior to exceeding 5% power, when the Post Accident Sampling Station is required to be operable.

Boundary 3 leakage was determined to be through a leaking check valve 57-1068A by:

- ① verifying no leakage using "snoop" during a walkdown and
- ② observing a "chattering" sound of check valve 57-1068A

check valve 57-1068A will be inspected and repaired. However, the leakage for contaminated piping inspection of this boundary should be considered $< 100 \text{ cc/min}$ since no external leakage was observed.

1.0 PURPOSE

The purpose of this test is to determine the leakage rate of the Post Accident Sample System and Containment Atmospheric Control sample loops and to inspect associated components if the leakage is above the specified limit.

2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-30; Post Accident Sampling
- 2.3 8031-M-57, Containment Atmospheric Control, Sheets 1 and 2
- 2.4 NUREG-0737
- 2.5 8031-M-235-8-12
- 2.6 8031-M-235-26-11 and 10

3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1

4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Item I of Specific Procedure Section 9.0

5.0 PREREQUISITES

5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

CFK / 12/19/84
Initials Date

SG / 12-19-84
ACO/CO Date

5.2 RWP obtained if required.

CFK

5.3 Obtain chemistry personnel assistance to operate the P.A.S.S. panel.

LVA
12/19/84
CPO
12/19/84

5.4 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes _____ No X

If Yes: Permit No. _____

6.0 GENERAL LEAK TEST PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

INITIALS

6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3).

CFK

6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform leak test per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure.

CFK

6.3 Perform leak test per Section 9.4

CFK 12/20/84

3850016380

7.0 PROCEDURE

7.1 Flow in Test (Test Volume Filled with Air)

7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)

7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of \pm 0.00 on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.

7.1.6 Connect TEST port to the test volume.

3850016380

7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

7.1.8 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the test pressure of 44 psig as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.

7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch
Range Selector Valve (V-2)
Test Valve (V-3)
Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. Throttle the vent valve to attain a flow rate (L_o) within the calibrated range of the LRM. After flow has stabilized, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE (L_m) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW (L_o).

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings should be taken.

8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.

9.0 SPECIFIC PROCEDURE

9.1 Backup System Availability and Requirements:

- 9.1.1 The Post Accident Sampling System will be out of service for the duration of this test.
- 9.1.2 Both H2/O2 analyzers 10S205 and 10S206 will be out of service for the duration of this test.

9.2 System Draining and/or Venting:

SYSTEM IS A NON-PRESSURIZED AIR-FILLED SYSTEM AND NEED NOT BE DRAINED.

9.3 Valve Lineup: INITIALS

- 9.3.1 Complete the applicable section of the Leak Rate Tag Accountability Log, position valves and switches, and hang LLRT tags.

CFK

SECTIONS 9.4.1 through 9.4.6 may be done in any order.

9.4 Procedure:

CAPS

PERFORM LEAK RATE USING THE FOLLOWING PREFERRED METHOD(S). ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

- 9.4.1 Perform a flow in test on the P.A.S.S ^{boundary 1} and C.A.E ~~atmosphere~~ sample loops.

INITIALS

~~9.4.1.1~~
9.4.1.1

~~Remove thermal overload from contactor for pump 1BP937 at Panel 10C945~~
08/217 08/217

CFK

STET →

9.4.1.2 Install temporary jumpers between terminals 27, 28, 29, 30, 31 and 32 on terminal board 3 in the Hydrogen and Oxygen Analyzer Panel 10S205

15/283

LA4
12/17/84
CFC
12/19/84

Approve changes for pg

LAH 12/19/84

3850016380

C.P.G.
12/19/84

LAH 12/19/84
A.C. TULLER
EDC
12/19/84

9.4.1.2.1 Close or verify
closed 57-1083, 57-1088
and 57-1085. CFK

~~9.4.1.3 Install temporary
jumpers between
terminals 27, 29, 30,
31 and 32 on terminal
board 3 in the
Hydrogen and Oxygen
Analyzer Panel 10S206~~

15/253

~~9.4.1.4 Lift lead 38 from
terminal 36 on TBR-3
in Panel 10S205~~

~~9.4.1.5 Lift lead 38 from
terminal 36 on TBR-3
in Panel 10S206~~

9.4.1.3 Open or verify
open SE-57-102. CFK

9.4.1.4 open or verify
open 57-1084 CFK

~~9.4.1.6 2 Install test box to
test connection
downstream of valve
57-10621 (501-15R-295)
and to connection SX
57-159 on panel
10S205.~~

9.4.1.5 At panel 10C946 open
valve SV-57-146B using
HSS-57-146. CFK

~~9.4.1.7 7 At Panel 10C600, place or verify
power on to 10S205 by
placing HSS-57-1285 to
in the "ANALYZE" position
"DRYWELL EXHAUST SAMPLE"~~

9.4.1.6 At panel 10C946 open
valve SV-57-147B using
HSS-57-147 CFK

~~9.4.1.8 Verify SV-57-151, SV-
57-152, SV-57-153, SV-
57-154, and SV-57-155
are open.~~

~~9.4.1.8 8 At Panel 10C600, place or verify
power on to 10S206 by
placing HSS-57-1985 to
in the "ANALYZE" position
"DRYWELL ATM SAMPLE-2"~~

~~9.4.1.10 Verify SV-57-187, SV-
57-188, SV-57-189 and
SV-57-194 are open.~~

~~9.4.1.11 9 At Panel 10C945, place
power on by placing
HSS-30-120 to position
"A" or "B"~~

~~9.4.1.12 10 Place HSS-30-121 to
the Gas position at
Panel 10C945~~

9

9

9

CFK

CFK

9

CFK

9

CFK

CFK

Approve changes for pg

CPG 12/19/84 LAD 12/19/84

3850016380

9.4.1.13 Place HSS-30-111 to the Drywell position on 10C945

CFR

9.4.1.14 Place HS-30-109 to the CIRC. gas position on Panel 10C945

CFR

9.4.1.15 Begin flow in test per section 7.1 at test pressure of 44 psig and determine system leak rate

mfb

9.4.1.16 Verify system leak rate is less than (later)

N/A NOTE 1

9.4.1.17 The leak rate is above (later). Proceed to the next step. If not, proceed to Step 9.4.1.18 and mark Step 9.4.1.18 N/A

mfb

9.4.1.18 Using a bottle of snoop or equivalent, walk the system down and inspect components for air leakage inside the solid boundary of Attachment B. Document all components exhibiting leakage on Attachment A-1.

mfb

9.4.1.19 Isolate the test box and vent the volume. Close and cap valve 57-1068 and 57-1047

mfb

9.4.1.18 PLACE HSS-30-111 TO THE DRYWELL 'SPREAD' POSITION ON PANEL 10C945

9.4.1.20 Place HSS-30-120 on Panel 10C945 to the "OFF" position

mfb

LAD 12/19/84 per tele con 50C 12/19/84

9.4.1.21 Reattach the thermal overload for pump 1BP937 at Panel 10C945

WRL

9.4.1.25 Open 57-1085 57-1085 and 57-1088

9.4.1.21 At panel 10C946 close valve SV-57-146B using HSS-57-146

mfb

9.4.1.22 At panel 10C946 close valve SV-57-147B using HSS-57-147

mfb

9.4.1.23 Close 57-1084 if sections 9.4.2 or 9.4.3 are to be performed next.

mfb

9.4.1.24 Close 57-1082 if section 9.4.6 is to be performed next.

N/A

Approve changes for pg
CPC 12/19/84 LAB 12/19/84

9.4.1.22 Place HSS-30-170 on
25 Panel 10C945 to the ON
position and verify
pump 1BP937 starts

WRL

9.4.1.23 Place HSS-30-120 on
26 Panel 10C945 to the
"OFF" position.

WRL

~~9.4.1.24 Place HSS-57-126 on
Panel 10C600 to the
"OFF" position~~

~~9.4.1.25 Place HSS-57-196 on
Panel 10C600 to the
"OFF" position~~

~~9.4.1.26 Reconnect lead lifted
in step 9.4.1.4~~

~~9.4.1.27 Reconnect lead lifted
in step 9.4.1.5~~

~~9.4.1.28 Remove temporary
jumpers between
terminals 27, 29, 30,
31 and 32 on TRB-3 in
Panel 10S206~~

~~9.4.1.29 Remove temporary
jumpers between
terminals 27, 28, 29,
30, 31 and 32 on TRB-3
in Panel 10S205~~

9.4.1.30 Place HSS-57-126 to
the "ANALYZE" position
and then using pump
selector HSS-57-129
verify that pumps
1AP253 and 1BP253
operate correctly.
This verifies lead
lifted in step 9.4.1.4
restored

9.4.1.31 Verify only one sample
inlet valve to panel
10S205 is open

9.4.1.32 Return HSS-57-126 to
the "OFF" position

3850016380

Approve addition of 9.4.2 thru 9.4.2.5

LAH 12/19/84

C76
12/19/84

9.4.2 Perform a flow in test on the boundary 2 sample loop.

Initials

9.4.2.1 Install test box to test connection downstream of valve 57-1062 (SOI-RIS-295).

mPB

9.4.2.2 At panel 10C600 place or verify HSS-57-125 ⁱⁿ ~~at~~ the "DRYWELL EXHAUST SAMPLE" position

mPB

9.4.2.3 At panel 10C600 place or verify HSS-57-195 in the "SUPP POOL ATM SAMPLE 2" position

mPB

9.4.2.4 Open or verify open 57-1089

mPB

9.4.2.5 Open or verify open SE-57-102

mPB

9.4.2.5.1 Close 57-1084

mPB

LAH 12/19/84

Per tele con

EOC 12/19/84

C76
12/19/84

Approve changes for py
LAH 12/19/84

~~9.4.1.13~~ Place HSS-30-111 to
6 the Drywell position
on 10C945 ~~/~~

~~9.4.1.14~~ Place HS-30-109 to the
7 CIRC. gas position on
Panel 10C945 ~~/~~

~~9.4.1.15~~ Begin flow in test per
9.4.2.6 section 7.1 at test
pressure of 44 psig
and determine system
leak rate mps

~~9.4.1.16~~ Verify system leak
9.4.2.7 rate is less than
(later) NA

~~9.4.1.17~~ The leak rate is above
9.4.2.8 (later). Proceed to
the next step. If
not, proceed to Step
9.4.2.6 ~~9.4.1.19~~ and mark Step
~~9.4.1.19~~ N/A N/A

~~9.4.1.18~~ Using a bottle of
9.4.2.9 snoop or equivalent,
walk the system down
and inspect components
for air leakage inside
the solid boundary of
Attachment B.
Document all
components exhibiting
leakage on Attachment
A-2. N/A

~~9.4.1.19~~ Isolate the test box
9.4.2.10 and vent the volume.
Close and cap valve
57-1062 and 57-1047
~~57-1062~~ ~~57-1047~~ mps

~~9.4.1.20~~ Place HSS-30-120 on
Panel 10C945 to the
"OFF" position ~~/~~

~~9.4.1.21~~ Reattach the thermal
overload for pump
IBP937 at Panel 10C945 ~~/~~

LAH 12/19/84
Per tele con
EJC
12/19/84

9.4.2.11 Close 57-1089 if
section 9.4.3 is not
going to be performed next N/A

9.4.2.13 Open 57-1084 mps

9.4.2.12 Close SE-57-102 if section
9.4.6 is going to be performed next N/A

Approve addition of 9.4.3 thru 9.4.3.5

LDA 12/19/84

CPG
12/19/84

9.4.3 Perform a flow in test on the boundary 3 sample loop.

Initials

9.4.3.1 Install test box to test connection downstream of valve 57-1047

RDM

9.4.3.2 At panel 10C600 place or verify HSS-257-125 in the "Drywell EXHAUST SAMPLE" position.

RDM

9.4.3.3 At panel 10C600 place or verify HSS-57-195 in the "SUPP POOL ATM SAMPLE 2" position.

RDM

9.4.3.4 Open or verify open 57-1089

WAT

9.4.3.5 Open or verify open SE-57-102

WAT

9.4.3.5.1 Close 57-1086

WAT

LDA 12/19/84

Per telecon

EDC

12/19/84

Approve changes for pg
LDA 12/19/84

CPO
12/19/84

~~9.4.1.13 Place HSS 30-111 to the Drywell position on 10C945~~

~~/~~

~~9.4.1.14 Place HS 30-109 to the CIRC. gas position on Panel 10C945~~

~~/~~

9.4.1.15 Begin flow in test per section 7.1 at test pressure of 44 psig and determine system leak rate

WAZ

9.4.1.16 Verify system leak rate is less than (later)

NA

9.4.1.17 The leak rate is above (later). Proceed to the next step. If not, proceed to Step 9.4.1.19 and mark Step 9.4.1.19 N/A

WAZ

9.4.1.18 Using a bottle of snoop or equivalent, walk the system down and inspect components for air leakage inside the solid boundary of Attachment B. Document all components exhibiting leakage on Attachment A-3.

WAZ

9.4.1.19 Isolate the test box and vent the volume. Close and cap valve 57-1047. ~~57-1068 and 57-1047~~

WAZ

~~9.4.1.20 Place HSS-30-120 on Panel 10C945 to the "OFF" position~~

~~/~~

~~9.4.1.21 Reattach the thermal overload for pump 1BP937 at Panel 10C945~~

~~/~~

LDA 12/19/84
Per telecon
EJC
12/19/84

9.4.3.11 Close 57-1089 if section 9.4.2 is not going to be performed next

9.4.3.13 open 57-1086 WAZ

9.4.3.12 Close SE-57-102 if section 9.4.6 is going to be performed next.

NA

Approve addition of 9.4.4 thru 9.4.4.7

3850016380

LAA 12/19/84 CPG 12/19/84

Page 15 of 59

9.4.4 Perform a flow in test on the boundary 4 sample loop.

Initials

~~9~~

9.4.4.1 Install a test box to test ~~the~~ connection downstream of

valve 57-1070.

RDM

9.4.4.2 At panel 10C946 open valve 5V-57-146A using HSS-57-146

RDM

9.4.4.3 At panel 10C946 open valve 5V-57-147A using HSS-57-147

RDM

9.4.4.4 At panel 10C600 place or verify HSS-57-125 in the "DRYWELL EXHAUST SAMPLE" position.

RDM

9.4.4.5 At panel 10C600 place or verify HSS-57-195 in the "DRYWELL ATM SAMPLE-2" position

RDM

9.4.4.6 Open or verify open 57-1084.

CFK

9.4.4.7 Open or verify open SE-57-102.

RDM

LAA 12/19/84
Per telecon

SPC
12/19/84

9.4.4.7.1 Close 57-1089 and 57-1087

RDM

Approve changes for pg

L&B 12/19/84 CPG
12/19/84

3850016380

~~9.4.1.13~~ Place HSS-30-111 to
6 the Drywell position
on 10C945

/

~~9.4.1.14~~ Place HS-30-109 to the
7 CIRC. gas position on
Panel 10C945

/

~~9.4.1.15~~ Begin flow in test per
9.4.4.8 section 7.1 at test
pressure of 44 psig
and determine system
leak rate

CFK

~~9.4.1.16~~ Verify system leak
9.4.4.9 rate is less than
(later)

NA

~~9.4.1.17~~ The leak rate is above
9.4.4.10 (later). Proceed to
the next step. If
not, proceed to Step

CFK

9.4.4.12 ~~9.4.1.19~~ and mark Step
~~9.4.1.19~~ N/A
9.4.4.11

~~9.4.1.18~~ Using a bottle of
9.4.4.11 snoop or equivalent,
walk the system down
and inspect components
for air leakage inside
the solid boundary of
Attachment B.
Document all
components exhibiting
leakage on Attachment
A-4.

CFK

~~9.4.1.19~~ Isolate the test box
9.4.4.12 and vent the volume.
Close and cap valve 57-1070
~~57-1068 and 57-1047~~

CFK

~~9.4.1.20~~ Place HSS-30-120 on
Panel 10C945 to the
"OFF" position

/

~~9.4.1.21~~ Reattach the thermal
overload for pump
~~1BP937~~ at Panel 10C945

CFK

9.4.4.13 At panel 10C945 close valve
SV-57-146A using HSS-57-146

9.4.4.14 At panel 10C945, close
value SV-57-147A using
HSS-57-147.

CFK

9.4.4.17.
Open 57-1089 and
57-1087 CFK

9.4.4.18 Close SE-57-102 if section
9.4.6 is to be performed next NA

9.4.4.15 Close 57-1084 if sections 9.4.2
or 9.4.3 are to be performed next

NA

LOH 12/19/84
Ref tele con
EPC
12/19/84

Approve addition of 9.4.5 thru 9.4.5.5

LAT 12/19/84 CFC
12/19/84

3850016380

Page 17 of 59

9.4.5 Perform a flow in test on the boundary 5 sample loop.

Initials

9.4.5.1 Install a test box to test connection downstream of valve 57-1043.

CFK

9.4.5.2 At panel 10C600 place or verify HSS-57-125 in the "DRYWELL EXHAUST SAMPLE" position.

CFK

9.4.5.3 At panel 10C600 place or verify HSS-57-195 in the "DRYWELL ATM SAMPLE 2" position

CFK

~~9.4.5.4~~

9.4.5.4 Open or verify open 57-1084

CFK

9.4.5.5 Open or verify open SE-57-102

CFK

9.4.5.5.1 Close SE-57-101

CFK

LAT 12/19/84
Per telecon
SDC
12/19/84

Approve changes for py

LAK 12/19/84 CPC
12/19/84

3850016380

~~9.4.1.13~~ Place HSS-30-111 to
6 the Drywell position
on 10C945

~~/~~

~~9.4.1.14~~ Place HS-30-109 to the
7 CIRC. gas position on
Panel 10C945

~~/~~

9.4.1.15 Begin flow in test per
9.4.5.6 section 7.1 at test
pressure of 44 psig
and determine system
leak rate

CFK

~~9.4.1.16~~ Verify system leak
9.4.5.7 rate is less than
(later)

NA

9.4.1.17 The leak rate is above
9.4.5.8 (later). Proceed to
the next step. If
not, proceed to Step

9.4.5.10 ~~9.4.1.19~~ and mark Step
~~9.4.1.19~~ N/A
9.4.5.9

CFK

~~9.4.1.18~~ Using a bottle of
9.4.5.9 snoop or equivalent,
walk the system down
and inspect components
for air leakage inside
the solid boundary of
Attachment B.
Document all
components exhibiting
leakage on Attachment
A-5.

CFK

~~9.4.1.19~~ Isolate the test box
9.4.5.10 and vent the volume.
Close and cap valve 57-1043.
~~57-1062 and 57-1047~~

CFK

~~9.4.1.20~~ Place HSS-30-120 on
Panel 10C945 to the
"OFF" position

~~/~~

~~9.4.1.21~~ Reattach the thermal
overload for pump
1BP937 at Panel 10C945

~~/~~

9.4.5.11 Close 57-1084 if sections
9.4.2 or 9.4.3 are to be
performed next.


NA

9.4.5.12 Close SE-57-102 if section
9.4.6 is to be performed
next.

CFK

LAK 12/19/84
R1 telecon
EDC
12/19/84

5.13 Open SE-101 CFK



SI-1-030-701-1
Approve addition of steps 9.4.6 thru 9.4.6.5

LAI 12/19/84 GPC
12/19/84

3850016380
Page 19 of 59

9.4.6 perform a flow in test on the boundary 6 sample loop.

Initials

9.4.6.1 Install a test box to test connection downstream of valve 57-1044.

CFK

9.4.6.2 At panel 10C600 place or verify HSS-57-125 in the "SUPP POOL ATM SAMPLE-1" position

CFK

9.4.6.3 At panel 10C600 place or verify HSS-57-195 in the "DRYWELL ATM SAMPLE-2" position

CFK

~~9.4.6.4~~

9.4.6.4 Open or verify open 57-1084

CFK

9.4.6.5 Open or verify open 57-1087

CFK

→ 9.4.6.5.1 Close SE-57-102

CFK

LAI 12/19/84
per telecon
EAC
12/19/84

Approve changes for pg

LAH 12/19/84

CPC
12/19/84

3850016380

~~9.4.1.13~~ Place HSS-30-111 to
6 the Drywell position
on 10C945

~~9.4.1.14~~ Place HS-30-109 to the
7 CIRC. gas position on
Panel 10C945

~~9.4.1.15~~ Begin flow in test per
9.4.6.6 section 7.1 at test
pressure of 44 psig
and determine system
leak rate

~~9.4.1.16~~ Verify system leak
9.4.6.7 rate is less than
(later)

~~9.4.1.17~~ The leak rate is above
9.4.6.8 (later). Proceed to
the next step. If
not, proceed to Step

9.4.6.10 ~~9.4.1.19~~ and mark Step
~~9.4.1.19~~ N/A
9.4.6.9

~~9.4.1.18~~ Using a bottle of
9.4.6.9 snoop or equivalent,
walk the system down
and inspect components
for air leakage inside
the solid boundary of
Attachment B.
Document all
components exhibiting
leakage on Attachment
A-6.

~~9.4.1.19~~ Isolate the test box
9.4.6.10 and vent the volume.
Close and cap valve 57-1044
~~57-1068 and 57-1047~~

~~9.4.1.20~~ Place HSS-30-120 on
Panel 10C945 to the
"OFF" position

~~9.4.1.21~~ Reattach the thermal
overload for pump
1BP937 at Panel 10C945

9.4.6.11 Open SE-57-102

LAH 12/19/84
Rel Telecom
EWC
12/19/84

CFK

NA

NA

CFK

CFK

CFK

LKH
12/19/84
CPK
12/19/84

- 9.4.1.33 Place HSS-57-196 to the "ANALYZE" position and then using pump selector HSS-57-199 verify that pumps 1AP254 and 1BP254 operate correctly. This verifies lead lifted in step 9.4.1.5 restored
- 9.4.1.34 Verify only one sample inlet valve to panel 10S206 is open
- 9.4.1.35 Return HSS-57-196 to the "OFF" position

9.5 Block Required

None

9.6 Restoration:

9.6.1 At the conclusion of the test, isolate and vent the test box and the test volume separately. Disconnect test box from the test volume, close test connection valves and remove hoses.

CFK

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

9.6.2 Restore valve line up at test completion per Tag Accountability Log to "AS FOUND" position, recording final position in the "AS LEFT" column, or as directed by Shift Supervision. Have second verification performed by a qualified individual designated by the results Engineer or his alternate. If any valve is restored to a position other than the "AS FOUND" position, note it accordingly in the Additional Action/Test Comments section.

CFK

3850016380

CFK

9.6.3 Complete IVOR.

9.6.4 Return system to normal per
Section 8.0 or as directed by
Shift Supervision.

CFK


9.7 Inform Shift Supervision of results of
test (Note above asterisked step) and
fill out the data sheets. Have operator
review accountability log.

CFK

AT TEST COMPLETION, ENSURE THAT COVER SHEET IS
CORRECTLY AND COMPLETELY FILLED IN.

VOLUMETRICS LEAK RATE MONITOR (LRM)

FIGURE 1



TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 1

CFK
12/19/84
12/9/84

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
57-1084	Clos Open	CLOSED AS REQUIRED	27001	CFK	Open	CFK	KSK
57-1086	OPEN	AS CLOSED REQUIRED	27002	CFK	Open	CFK	KSK
57-1050	Closed/Capped	CLOSED	27003	CFK	Closed/ Capped	CFK	KSK
57-1089	Open	AS CLOSED REQUIRED	27004	CFK	Open	CFK	KSK
57-1062 (Test)	Closed/ Capped	UNCAPPED AS OPEN REQUIRED	27005	CFK	CLOSED/ CAPPED	CFK	KSK
SV-57-133	Open	OPEN	27006	CFK	Open	CFK	KSK
SV-57-150	Open	OPEN	27007	CFK	Closed	CFK	SDS note 2
SV-57-143	Open	OPEN	27008	CFK	Open	CFK	SDS
SV-57-159	Open	OPEN	27009	CFK	Open	CFK	SDS

3850016380

ST-1-057-701-1, Rev. 0
 Page 15 of 28 59
 WRL/RSE:hfv

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
SV-57-195	Open	OPEN	27010	CFK	Open	CFK	ADCE
SV-57-145	Open	OPEN	27011	CFK	Open	CFK	ADCE
57-1047	CAPPED CLOSED	CLOSED/ CAPPED AS REQUIRED	27012	CFK	CLOSED/ CAPPED	CFK	KSK
57-1043	Closed/ Capped	CLOSED/ CAPPED AS REQUIRED	27013	CFK	CLOSED/ CAPPED	CFK	KSK
57-1044	Closed/ Capped	CLOSED/ CAPPED AS REQUIRED	27014	CFK	CLOSED/ CAPPED	CFK	KSK
SV-57-185	Open	OPEN	27015	CFK	Open	CFK	ADCE
57-1083	Open	AS CLOSED REQUIRED	27016	CFK	open	CFK	KSK
57-1088	Open	AS CLOSED REQUIRED	27017	CFK	Open	CFK	KSK
57-1061	Capped/ Closed	AS REQUIRED CLOSED/ Capped	27018	CFK	closed/ capped	CFK	KSK

CFK
12/19/84

LAH
12/19/84

LAH
12/19/84

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
SV-57-134	Open	OPEN	27019	CFK	Closed	CFK	WDE } note 2
SV-57-132	Open	OPEN	27020	CFK	Closed	CFK	WDE
SV-57-142	Open	OPEN	27021	CFK	Open	CFK	WDE
SV-57-144	Open	OPEN	27022	CFK	Open	CFK	WDE
SV-57-146B	Closed	OPEN	27023	CFK	Closed	CFK	KSA
57-1071	Closed/ Capped	CLOSED/ CAPPED	27024	CFK	Closed/ Capped	CFK	KSK
SV-57-183	Open	OPEN	27025	CFK	Open	CFK	WDE
SV-57-191	Open	OPEN	27026	CFK	Open	CFK	WDE
SV-57-184	Open	OPEN	27027	CFK	Open	CFK	WDE

C 16
 12/19/84
 LAK
 12/9/84

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 1

CPG
12/19/84

LAH
12/9/84

LAH
12/7/84

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
SV-57-186	Open	OPEN	27028	CFK	Open	CFK	GDS
SV-57-147A	Closed	OPEN	27029	CFK	Closed	CFK	KSK
SV-57-181	Open	OPEN	27030	CFK	Closed	CFK	GDS note 2
57-1087	Open	CLOSED AS REQUIRED	27031	CFK	Open	CFK	KSK
SV-57-141	Open	OPEN	27032	CFK	Open	CFK	GDS
SV-57-190	Open	OPEN	27033	CFK	Open	CFK	GDS
57-1091	Open	OPEN	27034	CFK	Open	CFK	KSK
SE-57-101	Open Closed	CLOSED AS REQUIRED	27035	CFK	Open	CFK	KSK
SE-57-102	Closed Open	CLOSED AS REQUIRED	27036	CFK	Open	CFK	KSK

TAG ACCOUNTABILITY LOG

P&ID M-57

PENETRATION NO.: P.A.S.S & C.A.C

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
					CLOSED/CAPPED	CFK	KSK
57-1051	closed/ Capped	CLOSED/ CAPPED	27037	CFK	CLOSED/ CAPPED	CFK	KSK
57-1045	closed/ Capped	CLOSED/ CAPPED	27038	CFK	CLOSED/ CAPPED	CFK	KSK
57-1046	closed/ Capped	CLOSED/ CAPPED	27039	CFK	CLOSED/ CAPPED	CFK	KSK
57-1070	closed/ Capped	CLOSED/ AS CAPPED REQUIRED	27040	CFK	CLOSED/ CLOSED	closed/ CFK capped	KSK
57-1027	closed/ Capped	CLOSED/ CAPPED	27041	CFK	CLOSED/ CAPPED	CFK	KSK
57-1085	Open	AS REQUIRED	27423	CFK	CLOSED/ OPEN CAPPED	CFK	RSK

CPG
12/19/87

LAG
12/19/87

LAG
12/19/87

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 2

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
SV-57-187	Closed	AS REQUIRED	27042	CFK	Closed	CFK	KSK
SV-57-188	Closed	AS REQUIRED	27043	CFK	Closed	CFK	KSK
SV-57-189	Closed	AS REQUIRED	27044	CFK	Closed	CFK	KSK
SV-57-194	Open	AS REQUIRED	27045	CFK	Open	CFK	KSK
57-1063	Closed	CLOSED	27046	CFK	Closed	CFK	KSK
57-1013	Closed	OPEN	27047	CFK	Closed	CFK	KSK
SV-57-151	Closed	AS REQUIRED	27048	CFK	Closed	CFK	KSK
SV-57-152	Closed	AS REQUIRED	27049	CFK	Closed	CFK	KSK
SV-57-154	Closed	AS REQUIRED	27050	CFK	Closed	CFK	KSK

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-57, SH. 2

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
SV-57-153 ³	Open	AS REQUIRED	27051	CFK	Closed	CFK	KSK
SV-57-155	Closed	AS REQUIRED	27052	CFK	Closed	CFK	KSK
SV-57-199A	Off Closed	AS Req. CLOSED	27053	CFK	Open Pump A	CFK	YDS
SV-57-199B	Off Closed	AS Req. CLOSED	27054	CFK	Closed Pump A	CFK	YDS
SV-57-129A	Closed	AS Req. CLOSED	27055	CFK	Closed Open	CFK	YDS
SV-57-129B	Closed	AS Req. CLOSED	27056	CFK	Closed	CFK	YDS

note 2

note 2

W/C
12/20/89
C/F
2/20/89

TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&ID M-30, M-57

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
HSS-30-120	Off	AS REQUIRED	27057	CFK	OFF	CFK	KSK
HSS-30-111	4 (spare)	AS REQUIRED	27058	CFK	4 (spare)	CFK	KSK
HSS-30-109	Yes	AS REQUIRED	27059	CFK	Yes	CFK	KSK
HSS-30-121	Off	AS REQUIRED	27422	CFK	Off	CFK	KSK
HSS-57-129	Pump A	AS REQUIRED	27060	CFK	Pump A	CFK	JMA
HSS-57-126	Standby	AS REQUIRED	27061	CFK	Stby	CFK	JMA
HSS-57-199	Pump A	AS REQUIRED	27062	CFK	Pump A	CFK	JMA
HSS-57-196	Standby	AS REQUIRED	27063	CFK	Analyzer	CFK	JMA

note 2

LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.C

COMPONENTS UNDER TEST Atmospheric Sample Loops BOUNDARY 1

TEST BOUNDARIES See Attachment B (P&ID's)

TESTED BY RTW DATE 12-20-84

LOLA
 12/19/84
 CPG
 12/19/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No.	Cal. Due Date
0	46.0	2.06 SLM	21-1107	1-10-85
VOLUMETRICS LRM VALVE/SWITCH POSITIONS				
5	46.0	2.09 SLM	RANGE SEL (V-2)	TEST VALVE(V-3)
10	46.0	2.04 SLM	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
15	46.0	2.05 SLM	High	Flow Test High
ACCEPTANCE CRITERIA:			Later	
AVERAGE FLOW = <u>2.06</u> ^{SLM} -scc/min			TEST TAP VALVES: 57-1061	LEAKAGE RATE = 7.5 scc/min


3850016380

ST-1-087-701-1, Rev. 0
Page 28 of 28-59
WRL/RSE:hfr

CPC LAA 2/19/84
12/19/84

Boundary 1

ATTACHMENT B



3850016380


12/19/84

Approve by

BANDER 1

ATTACHMENT B

ST-1-057-701-1, Rev. 0
Page 26 of 28
WRL/RSE:hflz



RECEIVED

CONTINUED AIRCRAFT CONTROL

NO. 1	<input type="checkbox"/>
NO. 2	<input type="checkbox"/>
NO. 3	<input type="checkbox"/>
NO. 4	<input type="checkbox"/>
NO. 5	<input type="checkbox"/>
NO. 6	<input type="checkbox"/>
NO. 7	<input type="checkbox"/>
NO. 8	<input type="checkbox"/>
NO. 9	<input type="checkbox"/>
NO. 10	<input type="checkbox"/>
NO. 11	<input type="checkbox"/>
NO. 12	<input type="checkbox"/>

3850016380


Approved by
C.P.K.
12/19/84

030

ST-1-957-701-1, Rev. 0
Page 26 of 2857
WRL/RSE:hfr

Bumgar

ATTACHMENT B



8033-M-30

SECRET

FORMER SECURITY INFORMATION

7 & 13

POST ACCIDENT SAMPLES

8031 M 10 8

- NOTES:
1. ALL ELECTRICAL SYSTEMS ARE 240V AC.
 2. ALL ELECTRICAL SYSTEMS ARE 240V AC.
 3. ALL ELECTRICAL SYSTEMS ARE 240V AC.
 4. ALL ELECTRICAL SYSTEMS ARE 240V AC.
 5. ALL ELECTRICAL SYSTEMS ARE 240V AC.
 6. ALL ELECTRICAL SYSTEMS ARE 240V AC.
 7. ALL ELECTRICAL SYSTEMS ARE 240V AC.
 8. ALL ELECTRICAL SYSTEMS ARE 240V AC.
 9. ALL ELECTRICAL SYSTEMS ARE 240V AC.
 10. ALL ELECTRICAL SYSTEMS ARE 240V AC.

P.A.S.S & C.A.C SAMPLE LOOPS
CONTAMINATED PIPING INSPECTIONDATA SHEETBOUNDARY 1
ATTACHMENT A - 1LDA
12/19/04
C
P
S
+Inspector: M. P. GallagherSystem Mode: N/ADate: 12/20/04

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
105941	PASS SAMPLER	OPEN	see note 1		

3850016380

WRL/RSE:hfb

LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.C

COMPONENTS UNDER TEST Atmospheric Sample Loops Boundary 2

TEST BOUNDARIES See Attachment B (P&ID's)

TESTED BY MPS DATE 12/20/84

LAH
12/19/84
CPG
12/19/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. 21-1107	Cal. Due Date 1-10-85
0	46.0	82.9	VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
5	46.0	81.3	RANGE SEL (V-2)	TEST VALVE(V-3)
10	46.0	81.6	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
15	46.0	80.2	LOW	FLOW TEST LOW
20	46.0			

ACCEPTANCE CRITERIA: Later CPG 12/19/84

AVERAGE FLOW = 81.5 scc/min

TEST TAP VALVES: 57-1061 1062 LAH 12/19/84
TESTED PER PROCEDURE LEAKAGE RATE = 6 scc/min
ST-1-057-701-1


3850016380

CPG Apparatus Lab 12/19/84

Bowman Z

ATTACHMENT B

ST-1-957-701-1, Rev. 0
Page 26 of 283
WRL/RSE:hfr




3850016380 030

ST-1-987-701-1, Rev. 0
Page 26 of 2859
WRL/RSE:hfr

1-2/19/84
A approve by 12/19/84
Bansary Z

ATTACHMENT B



3850016380⁰³⁰

ST-1-057-701-1, Rev. 0
Page 24 of 28
WRL/RSE:hfz

P.A.S.S & C.A.C SAMPLE LOOPS
CONTAMINATED PIPING INSPECTION

DATA SHEET

BOUNDARY Z
ATTACHMENT A-2

SAH 12/11/84

12/11/84
C.P.R.

Inspector: _____

System Mode: _____

Date: _____

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks

3850016380

LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.C

COMPONENTS UNDER TEST Atmospheric Sample Loops Boundary 3

LAH CTA
 12/19/84
 12/19/84

TEST BOUNDARIES See Attachment B (P&ID's)

TESTED BY WAYNE Lewis DATE 12/20/84

TIME	PRESSURE (psig)	FLOW _{SLM} (scc/min)	LLRT Test Box No. <u>21-1107</u>	Cal. Due Date <u>11/0/85</u>
	<u>46.0</u>	<u>11.76</u>	VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
	<u>46.0</u>	<u>11.82</u>	RANGE SEL (V-2)	TEST VALVE (V-3)
	<u>46.0</u>	<u>11.81</u>	TEST LVL VALVE (V-4)	RANGE SEL SWITCH
	<u>46.0</u>	<u>11.81</u>	<u>HIGH</u>	<u>Flow</u>
			<u>TEST</u>	<u>HIGH</u>
ACCEPTANCE CRITERIA: <u>Later</u>			TEST TAP VALVES: <u>57-106T 1047</u>	
AVERAGE FLOW = <u>11.80</u> ^{SLM} scc/min			TESTED PER PROCEDURE	LEAKAGE RATE = <u>5</u> scc/min
			ST-1-057-701-1	


LAH
 12/19/84
 CTA
 12/19/84

3850016380030

ST-1-057-701-1, Rev. 0
Page 26 of 28
WRL/RSE:hflz

12/19/84
C. D. Payne
LAB 12/19/84
Boundary 3

ATTACHMENT B




3850016380 030

ST-1-087-701-1, Rev. 0
Page 26 of 285
WRL/RSE:hflz

12/19/84
CP Approval by LAG 12/19/84

BOUNDARY 3

ATTACHMENT B



REVISIONS	
NO.	DESCRIPTION
1	ISSUED FOR CONSTRUCTION
2	REVISED TO REFLECT CHANGES TO THE SYSTEM
3	REVISED TO REFLECT CHANGES TO THE SYSTEM
4	REVISED TO REFLECT CHANGES TO THE SYSTEM
5	REVISED TO REFLECT CHANGES TO THE SYSTEM
6	REVISED TO REFLECT CHANGES TO THE SYSTEM
7	REVISED TO REFLECT CHANGES TO THE SYSTEM
8	REVISED TO REFLECT CHANGES TO THE SYSTEM
9	REVISED TO REFLECT CHANGES TO THE SYSTEM
10	REVISED TO REFLECT CHANGES TO THE SYSTEM

CONTAINMENT ATMOSPHERIC CONTROL	
NO.	DESCRIPTION
1	ISSUED FOR CONSTRUCTION
2	REVISED TO REFLECT CHANGES TO THE SYSTEM
3	REVISED TO REFLECT CHANGES TO THE SYSTEM
4	REVISED TO REFLECT CHANGES TO THE SYSTEM
5	REVISED TO REFLECT CHANGES TO THE SYSTEM
6	REVISED TO REFLECT CHANGES TO THE SYSTEM
7	REVISED TO REFLECT CHANGES TO THE SYSTEM
8	REVISED TO REFLECT CHANGES TO THE SYSTEM
9	REVISED TO REFLECT CHANGES TO THE SYSTEM
10	REVISED TO REFLECT CHANGES TO THE SYSTEM

3850016380

030
ST-1-051-701-1, Rev. 0
Page 24 of 28.59
WRL/RSE:hfz

P.A.S.S & C.A.C SAMPLE LOOPS
CONTAMINATED PIPING INSPECTION

DATA SHEET

BOUNDARY 3
ATTACHMENT A-3

LAG 12/19/84

12/19/84
C.P.A.

Inspector: WAYNE LEWIS

System Mode: _____

Date: _____

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
	NONE VISIBLE				

NOTE: NEED CHECK VALVE ST-10688 LIFTING

LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.C

COMPONENTS UNDER TEST Atmospheric Sample Loops Boundary 4

LAB 12/19/84
 CIG 12/19/84

TEST BOUNDARIES See Attachment B (P&ID's)


TESTED BY R. Mandik DATE 12/20/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. <u>21-1107</u>	Cal. Due Date <u>1/10/85</u>
	46.0	176.0	VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
	46.0	176.9	RANGE SEL (V-2)	TEST VALVE(V-3)
	46.0	178.0	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
	46.0	182.3	Low	Flow Test Low
ACCEPTANCE CRITERIA: Later			TEST TAP VALVES: <u>57-1061 1070</u>	
AVERAGE FLOW= <u>178.3</u> scc/min			TESTED PER PROCEDURE ST-1-057-701-1	LEAKAGE RATE = <u>0.2</u> scc/min

LAB
 12/19/84
 CIG
 12/19/84

R.C. Appare by
12/19/84
Boundary 4

ATTACHMENT B




NO.	DESCRIPTION	REV.	DATE
1	ISSUED FOR CONSTRUCTION		
2	REVISED TO SHOW CHANGES		
3	REVISED TO SHOW CHANGES		
4	REVISED TO SHOW CHANGES		

SYSTEMS OF THIS PLAN ARE COVERED BY THE FOLLOWING PATENT RIGHTS: 1. U.S. PATENT NO. 3,400,000 2. U.S. PATENT NO. 3,400,001 3. U.S. PATENT NO. 3,400,002 4. U.S. PATENT NO. 3,400,003 5. U.S. PATENT NO. 3,400,004 6. U.S. PATENT NO. 3,400,005 7. U.S. PATENT NO. 3,400,006 8. U.S. PATENT NO. 3,400,007 9. U.S. PATENT NO. 3,400,008 10. U.S. PATENT NO. 3,400,009 11. U.S. PATENT NO. 3,400,010 12. U.S. PATENT NO. 3,400,011 13. U.S. PATENT NO. 3,400,012 14. U.S. PATENT NO. 3,400,013 15. U.S. PATENT NO. 3,400,014 16. U.S. PATENT NO. 3,400,015 17. U.S. PATENT NO. 3,400,016 18. U.S. PATENT NO. 3,400,017 19. U.S. PATENT NO. 3,400,018 20. U.S. PATENT NO. 3,400,019 21. U.S. PATENT NO. 3,400,020 22. U.S. PATENT NO. 3,400,021 23. U.S. PATENT NO. 3,400,022 24. U.S. PATENT NO. 3,400,023 25. U.S. PATENT NO. 3,400,024 26. U.S. PATENT NO. 3,400,025 27. U.S. PATENT NO. 3,400,026 28. U.S. PATENT NO. 3,400,027 29. U.S. PATENT NO. 3,400,028 30. U.S. PATENT NO. 3,400,029 31. U.S. PATENT NO. 3,400,030 32. U.S. PATENT NO. 3,400,031 33. U.S. PATENT NO. 3,400,032 34. U.S. PATENT NO. 3,400,033 35. U.S. PATENT NO. 3,400,034 36. U.S. PATENT NO. 3,400,035 37. U.S. PATENT NO. 3,400,036 38. U.S. PATENT NO. 3,400,037 39. U.S. PATENT NO. 3,400,038 40. U.S. PATENT NO. 3,400,039 41. U.S. PATENT NO. 3,400,040 42. U.S. PATENT NO. 3,400,041 43. U.S. PATENT NO. 3,400,042 44. U.S. PATENT NO. 3,400,043 45. U.S. PATENT NO. 3,400,044 46. U.S. PATENT NO. 3,400,045 47. U.S. PATENT NO. 3,400,046 48. U.S. PATENT NO. 3,400,047 49. U.S. PATENT NO. 3,400,048 50. U.S. PATENT NO. 3,400,049 51. U.S. PATENT NO. 3,400,050 52. U.S. PATENT NO. 3,400,051 53. U.S. PATENT NO. 3,400,052 54. U.S. PATENT NO. 3,400,053 55. U.S. PATENT NO. 3,400,054 56. U.S. PATENT NO. 3,400,055 57. U.S. PATENT NO. 3,400,056 58. U.S. PATENT NO. 3,400,057 59. U.S. PATENT NO. 3,400,058 60. U.S. PATENT NO. 3,400,059 61. U.S. PATENT NO. 3,400,060 62. U.S. PATENT NO. 3,400,061 63. U.S. PATENT NO. 3,400,062 64. U.S. PATENT NO. 3,400,063 65. U.S. PATENT NO. 3,400,064 66. U.S. PATENT NO. 3,400,065 67. U.S. PATENT NO. 3,400,066 68. U.S. PATENT NO. 3,400,067 69. U.S. PATENT NO. 3,400,068 70. U.S. PATENT NO. 3,400,069 71. U.S. PATENT NO. 3,400,070 72. U.S. PATENT NO. 3,400,071 73. U.S. PATENT NO. 3,400,072 74. U.S. PATENT NO. 3,400,073 75. U.S. PATENT NO. 3,400,074 76. U.S. PATENT NO. 3,400,075 77. U.S. PATENT NO. 3,400,076 78. U.S. PATENT NO. 3,400,077 79. U.S. PATENT NO. 3,400,078 80. U.S. PATENT NO. 3,400,079 81. U.S. PATENT NO. 3,400,080 82. U.S. PATENT NO. 3,400,081 83. U.S. PATENT NO. 3,400,082 84. U.S. PATENT NO. 3,400,083 85. U.S. PATENT NO. 3,400,084 86. U.S. PATENT NO. 3,400,085 87. U.S. PATENT NO. 3,400,086 88. U.S. PATENT NO. 3,400,087 89. U.S. PATENT NO. 3,400,088 90. U.S. PATENT NO. 3,400,089 91. U.S. PATENT NO. 3,400,090 92. U.S. PATENT NO. 3,400,091 93. U.S. PATENT NO. 3,400,092 94. U.S. PATENT NO. 3,400,093 95. U.S. PATENT NO. 3,400,094 96. U.S. PATENT NO. 3,400,095 97. U.S. PATENT NO. 3,400,096 98. U.S. PATENT NO. 3,400,097 99. U.S. PATENT NO. 3,400,098 100. U.S. PATENT NO. 3,400,099 101. U.S. PATENT NO. 3,400,100	
REACTOR PRESSURE VESSEL STEAM GENERATOR CONDENSER PRESSURIZER PUMP CONTROL RODS INSTRUMENTATION SAFETY SYSTEMS	

3850016380
ST-1-087-701-1, Rev: 0
Page 26 of 28
WRL/RSE:hflz

2/9/84 Approved by LSW 1/4/19/84
Bumbarv 4

ATTACHMENT B




Approved by LA4 12/19/84
 12/19/84
 Berman 4

030
 ST-1-057-70 Rev. 0
 Page 26 of 28
 WRL/RSE:hfr

3850016380

ATTACHMENT B



3850016380

P.A.S.S & C.A.C SAMPLE LOOPS
CONTAMINATED PIPING INSPECTION

DATA SHEET

Bayonet 4
ATTACHMENT A-4

LBA 12/19/84

*12/19/84
C.P.K.*

Inspector: *Gary Hutchison*

System Mode: _____ Date: _____

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
	<i>None Visible Leakage</i>				

3850016380

LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.C

COMPONENTS UNDER TEST Atmospheric Sample Loops Boundary 5

LAB 12/19/84
 CPG
 12/19/84

TEST BOUNDARIES See Attachment B (P&ID's)

TESTED BY C. Kiebe DATE 12/20/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No.	Cal. Due Date				
0	46.0	45.8	21-1107	1/10/85				
VOLUMETRICS LRM VALVE/SWITCH POSITIONS								
5	46.0	46.3			RANGE SEL (V-2)	TEST VALVE(V-3)	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
10	46.0	46.6						
15	46.0	45.9			Low	Flow	Test	Low
20	46.0	45.8						
25	46.0	46.7						
ACCEPTANCE CRITERIA:			Later					
AVERAGE FLOW= <u>46.2</u> scc/min			TEST TAP VALVES: 57-2061 1043					
			TESTED PER PROCEDURE ST-1-057-701-1	LEAKAGE RATE = <u>2.3</u> scc/min				


CPG
 12/19/84
 L11
 12/19/84

3850016380

CPA Approved by LAB 12/19/84
BOUNDARY 5

ST-1-057-701-1, Rev. 0
Page 26 of 2859
WRL/RSE:hfr

ATTACHMENT B




3850016380

030

ST-1-087-701, Rev. 0
Page 26 of 2857
WRL/RSE:hfrz

2/19/54 Approved by LAY 12/19/54
Banbury S

ATTACHMENT B



SECRET

CONTAINMENT ATMOSPHERE CONTROL

8031

REVISIONS

NO.	DESCRIPTION	DATE
1
2
3
4
5
6
7
8
9
10

3850016380

P.A.S.S & C.A.C SAMPLE LOOPS
CONTAMINATED PIPING INSPECTION

DATA SHEET

Boundary 5
ATTACHMENT A-5

LOA 12/19/84

C.P.G.
12/19/84

Inspector: _____

System Mode: _____

Date: _____

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
	No Visible Leakage				

LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.C

COMPONENTS UNDER TEST Atmospheric Sample Loops Boundary C

LAB 12/19/84
 CPG
 12/19/84

TEST BOUNDARIES See Attachment B (P&ID's)

TESTED BY C. Klebe DATE 12/20/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No.	Cal. Due Date
0	45.9	95.8	21-1107	1/10/85
VOLUMETRICS LRM VALVE/SWITCH POSITIONS				
5	45.9	96.3	RANGE SEL (V-2)	TEST VALVE(V-3)
10	45.9	96.2	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
15	45.9	95.4		
20	45.9	95.7		
25	45.9	96.0	ACCEPTANCE CRITERIA: Later	
AVERAGE FLOW= <u>95.9</u> scc/min			TEST TAP VALVES: 57- 1061 1044	
			TESTED PER PROCEDURE ST-1-057-701-1	LEAKAGE RATE = <u>0.5</u> scc/min


CPG
 12/19/84
 LAB
 12/19/84

3850016380 030

ST-1-067-701-1, Rev. 0
Page 26 of 28
WRL/RSE:hflz

CPG
2/19/84
Approved by
CAB 12/19/84
Boundary 6

ATTACHMENT B




3850016380 030

ST-1-057-701-1, Rev. 0
Page 26-8f 2859
WRL/RSE:hiz

12/19/64
C.P.A. Approved by
LAH 12/19/64
Boundary 6

ATTACHMENT B



3850016380

030
ST-1-057-701-1, Rev. 0
Page 24⁵⁷ of 28⁵⁹
WRL/RSE:hfz

P.A.S.S & C.A.C SAMPLE LOOPS
CONTAMINATED PIPING INSPECTION

DATA SHEET

BOUNDARY C
ATTACHMENT A-C

CAF 12/19/01
12/19/01
C.P.A.

Inspector: G. Hutchison

System Mode: _____ Date: _____

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
	None Visible Leakage				

12/19/84
Delete by LWA 12/19/84

P.A.S.S & C.A.C SAMPLE LOOPS
CONTAMINATED PIPING INSPECTION

DATA SHEET

ATTACHMENT A

Inspector: _____

System Mode: _____

Date: _____

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks


3850016380

ST-1-057-701-1, .ev. 0
Page 25 of 2-8
WRL/RSE:hfh

*Update by Wn 12/19/84
CIG
12/19/84*

ATTACHMENT B

(Page 1 of 3)




3850016380

ST-1-057-701- Rev. 0
Page 26 of 28
WRL/RSE:hfb

Delete by LAD 12/19/84
CFA
12/19/84

ATTACHMENT B


(Page 2 of 3)



Delete by LAA 12/19/84
CPC
12/11/84

ATTACHMENT B

(Page 3 of 3)



NOTES:

1. THE SCHEMATIC FOR THIS SYSTEM IS IN ST-1-057-701-1.
2. SEE THE SCHEMATIC FOR THE LOCATION OF THE SAMPLE CELL.
3. SEE THE SCHEMATIC FOR THE LOCATION OF THE INJECTOR.
4. SEE THE SCHEMATIC FOR THE LOCATION OF THE SAMPLE CELL.
5. SEE THE SCHEMATIC FOR THE LOCATION OF THE INJECTOR.
6. SEE THE SCHEMATIC FOR THE LOCATION OF THE SAMPLE CELL.
7. SEE THE SCHEMATIC FOR THE LOCATION OF THE INJECTOR.
8. SEE THE SCHEMATIC FOR THE LOCATION OF THE SAMPLE CELL.

REVISION 2 OF THIS SCHEMATIC IS IN ST-1-057-701-1.

REVISION 1 OF THIS SCHEMATIC IS IN ST-1-057-701-1.

SECRET	
UNCLASSIFIED DATE 12/19/84 BY [Signature]	
FORM 8-79	
PAGE 27 OF 28	
8031	M-30

3850016380

P.A.S.S & C.A.C SAMPLE LOOPS CONTAMINATED

PIPING INSPECTION

DATA SHEET (1 of 1)

"IVOR"

(INDEPENDENT VERIFICATION OF RESTORATION)

The following identified steps in the procedure require an independent verification of completion.

<u>Step No.</u>	<u>Action</u>	<u>INITIALS</u>
9.4.1.21	Thermal Overload REATTACHED	<i>WPS</i>
9.4.1.26	Lead RECONNECTED	<i>[Signature]</i>
9.4.1.27	Lead RECONNECTED	<i>[Signature]</i>
9.4.1.28	Temporary Jumpers REMOVED	<i>[Signature]</i>
9.4.1.29	Temporary Jumpers REMOVED	<i>[Signature]</i>

} LAZ
12/19/84
CIG
12/19/84

3850016380

ADDITIONAL ACTION/TEST COMMENTS

Additional Action:

Additional Action required if other portions of test did not function properly or other discrepancies were noted during test.

1. MRF Submitted _____ (MRF - Number) _____
2. Other Action _____ (Signature - Time/Date) _____

TEST COMMENTS

NOTE 1 - Verified 0 psig at PI-57-129; therefore leak is not in CAC Sampling Panel. TOTAL LEAKAGE WAS ²⁰⁵⁰ ~~1850~~ cc/min. ~~PI-50 for indicated 13 psig; therefore showing a leak in the Pass panel. when SV-57-147B & SV-57-146B were closed system leakage indicated 31 cc/min. -BOUNDARY 1~~

Note 2 - Valves SV-57-150, SV-57-132, SV-57-134, SV-57-181, SV-57-133 were left closed and valve SV-57-199A was left open as requested for I+C testing. HSS-57-18 was left in analyzer as requested for I+C testing.

If ANY entry is made on this page, sign bottom of cover sheet.

ATTACHMENT 4A

3850016380

ST-1-049-701-1, Rev. 1

Page 1 of 13

JAM/RSE:jmm

Jmm
1/15/84

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

ST-1-049-701-1 RCIC PUMP CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months
Tech. Spec.: 6.8.4.a
FSAR 6.2.8.1
FSAR 6.2.8.3

-OR- Initiating Events: 1. Reason 920 # on 5/a
2. MRF No. _____

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) *Kevin J. Walsh* 1/11/85

Performed By: (Sign/Date) _____

Informed Test Complete: (ACO or CO) (Sign/Date) *Jmm* 1-11-85
(Time) 12:10

Reviewed By: (SSVN or STA) (Sign/Date) *Jmm* 1/11/85

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) _____

Informed of Test Results: (CO or ACO) (Sign/Date) _____
(Time) _____

Shift Supervision: (Sign/Date) _____

Corrective Action: MRF No.: _____

Initiated By: (Sign/Date) _____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) _____

Date/Time Notified: (Date/Time) _____

Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here

(Sign/Date) *Kevin J. Walsh* 1/11/85

1.0 PURPOSE

To inspect and measure any leakage of the RCIC Pump and RCIC System components that are directly associated with system piping that could carry contaminated fluids during a serious accident or transient. This inspection shall be implemented while the system is operating in the test mode.

2.0 REFERENCES

- 2.1 8031-M-49, Reactor Core Isolation Cooling
- 2.2 8031-M-50, RCIC Pump Turbine
- 2.3 NUREG-0737

3.0 TEST EQUIPMENT

- 3.1 Graduated Cylinders(s)
- 3.2 One-Liter Bottle(s)
- 3.3 Assorted funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror w/handle

4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Leakage rates of greater than 5 drops per min. (.25 cc/Min) shall be quantified. Use " \leq 5 drops/min" on Attachment A for Components with leakage rates of 5 drops per min or less.
- 4.3 Steps marked (*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 If any component exhibits excessive leakage notify SSVN immediately.

5.0 PREREQUISITES

- 5.1 Request RWP and HP Assistance when required.
- 5.2 Inspector is familiar with the RCIC system location and layout.
- 5.3 The RCIC pump must be running, for Surveillance Test ST-6-049-230-1 or per S49.1.D, to inspect it's associated piping and components.
- 5.4 Obtain copy of previous inspection's Attachment A.
- 5.5 Coordinate with Operator running the system to allow pump run durations to be extended for the inspection.

6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Preparation

Initials

- 6.1.2 Verify all prerequisites are satisfied. JJ
- 6.1.3 Record appropriate information for each piece of measurement and test equipment used with a PECO number.

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>STOPWATCH</u>	<u>VICTOR</u>	<u>53-0194</u>	<u>9-13-85</u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

Initials

6.2 Shift Permission to Test

6.2.1 Obtain Shift Supervision's permission to start test.

EOC

6.2.2 Obtain Control Room Operator's permission to start test.

ACO
ACO1-11-81 / 10:17
Date Time

6.3 RCIC Pump Contaminated Piping Inspection

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT METHOD WHERE 20 DROPS = 1cc. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (cc/min).

6.3.1 For all in line components within the boundaries of Attachment B, which exhibit leakage, record on the Data sheet Attachment A the Leakage Rate and a description of the location of the leak. Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.

6.3.2 From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results below.

System Leakage Rate

1 cc/min.000264 gal/min

(1 cc/min = 0.000264 gal/min)

3850016380

ST-1-049-701-1, Rev. 1

Page 5 of 13

JAM/RSE:jmm

6.4 Test Results Evaluation

6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.

JJ * SEC ABTE

6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.

6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

7.0 RETURN TO NORMAL

7.1 Inform SSVN and ACO test is complete.

JJ

8.0 ACCEPTANCE CRITERIA

8.1 The RCIC Pump and its associated components shall not exhibit a leakage rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN


Attachment A

Inspector: KEVIN WALSHSystem Mode HIGH PRESSURE TEST Date: 1/11/85
CST TO CST

Component No.	Component Description	Comp. Mode (on/off (open/shut))	Leak Rate	Corrective Action Date	Remarks
HV49-1F022 1032	SAFEGUARD PIPING FILL SUPPLY VALVE	OPEN	3 DROPS PER MIN		
HV49-1F022	TEST RETURN TO CST VALVE	THROTTLED	12 DROPS PER MIN		
HV49-1F012	RCIC PUMP DISCHARGE VALVE	OPEN	5 DROPS PER MIN		
TOTAL			20 DROPS/min		


3850016380

ATTACHMENT B




3850016380

ATTACHMENT B



3850016380

ATTACHMENT B



NO.	REVISION	DATE	BY	CHKD.
1	ISSUED FOR CONSTRUCTION	10/15/50	JAM	RSE
2	REVISION	11/15/50	JAM	RSE
3	REVISION	12/15/50	JAM	RSE
4	REVISION	1/15/51	JAM	RSE
5	REVISION	2/15/51	JAM	RSE
6	REVISION	3/15/51	JAM	RSE
7	REVISION	4/15/51	JAM	RSE
8	REVISION	5/15/51	JAM	RSE
9	REVISION	6/15/51	JAM	RSE
10	REVISION	7/15/51	JAM	RSE
11	REVISION	8/15/51	JAM	RSE
12	REVISION	9/15/51	JAM	RSE
13	REVISION	10/15/51	JAM	RSE
14	REVISION	11/15/51	JAM	RSE
15	REVISION	12/15/51	JAM	RSE

1. THIS DRAWING IS TO BE USED FOR CONSTRUCTION OF THE SHIP.
2. ALL WORK SHALL BE DONE IN ACCORDANCE WITH THE SPECIFICATIONS AND STANDARDS LISTED HEREIN.
3. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS.
4. THE CONTRACTOR SHALL MAINTAIN ACCESS TO ALL EXISTING UTILITIES AND STRUCTURES.
5. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES AND STRUCTURES FROM DAMAGE.
6. THE CONTRACTOR SHALL MAINTAIN RECORDS OF ALL WORK DONE AND MATERIALS USED.
7. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SAFETY OF ALL PERSONNEL AND EQUIPMENT.
8. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF THE ENVIRONMENT.
9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL HISTORIC AND CULTURAL RESOURCES.
10. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL WILDLIFE AND PLANT LIFE.
11. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL SOIL AND WATER RESOURCES.
12. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL AIR RESOURCES.
13. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL CLIMATE RESOURCES.
14. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL SCIENTIFIC AND EDUCATIONAL RESOURCES.
15. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL RECREATION RESOURCES.


NO.	REVISION	DATE	BY	CHKD.
1	ISSUED FOR CONSTRUCTION	10/15/50	JAM	RSE
2	REVISION	11/15/50	JAM	RSE
3	REVISION	12/15/50	JAM	RSE
4	REVISION	1/15/51	JAM	RSE
5	REVISION	2/15/51	JAM	RSE
6	REVISION	3/15/51	JAM	RSE
7	REVISION	4/15/51	JAM	RSE
8	REVISION	5/15/51	JAM	RSE
9	REVISION	6/15/51	JAM	RSE
10	REVISION	7/15/51	JAM	RSE
11	REVISION	8/15/51	JAM	RSE
12	REVISION	9/15/51	JAM	RSE
13	REVISION	10/15/51	JAM	RSE
14	REVISION	11/15/51	JAM	RSE
15	REVISION	12/15/51	JAM	RSE

NO.	REVISION	DATE	BY	CHKD.
1	ISSUED FOR CONSTRUCTION	10/15/50	JAM	RSE
2	REVISION	11/15/50	JAM	RSE
3	REVISION	12/15/50	JAM	RSE
4	REVISION	1/15/51	JAM	RSE
5	REVISION	2/15/51	JAM	RSE
6	REVISION	3/15/51	JAM	RSE
7	REVISION	4/15/51	JAM	RSE
8	REVISION	5/15/51	JAM	RSE
9	REVISION	6/15/51	JAM	RSE
10	REVISION	7/15/51	JAM	RSE
11	REVISION	8/15/51	JAM	RSE
12	REVISION	9/15/51	JAM	RSE
13	REVISION	10/15/51	JAM	RSE
14	REVISION	11/15/51	JAM	RSE
15	REVISION	12/15/51	JAM	RSE

REC'D
 14-30

3850016380

ATTACHMENT B



RELAY SYMBOL	RELAY NAME	RELAY TYPE	RELAY LOCATION
R1	RELAY 1
R2	RELAY 2
R3	RELAY 3
R4	RELAY 4
R5	RELAY 5
R6	RELAY 6
R7	RELAY 7
R8	RELAY 8
R9	RELAY 9
R10	RELAY 10
R11	RELAY 11
R12	RELAY 12
R13	RELAY 13
R14	RELAY 14
R15	RELAY 15
R16	RELAY 16
R17	RELAY 17
R18	RELAY 18
R19	RELAY 19
R20	RELAY 20
R21	RELAY 21
R22	RELAY 22
R23	RELAY 23
R24	RELAY 24
R25	RELAY 25
R26	RELAY 26
R27	RELAY 27
R28	RELAY 28
R29	RELAY 29
R30	RELAY 30
R31	RELAY 31
R32	RELAY 32
R33	RELAY 33
R34	RELAY 34
R35	RELAY 35
R36	RELAY 36
R37	RELAY 37
R38	RELAY 38
R39	RELAY 39
R40	RELAY 40
R41	RELAY 41
R42	RELAY 42
R43	RELAY 43
R44	RELAY 44
R45	RELAY 45
R46	RELAY 46
R47	RELAY 47
R48	RELAY 48
R49	RELAY 49
R50	RELAY 50

SECRET

RELAY SYMBOL	RELAY NAME	RELAY TYPE	RELAY LOCATION
R1	RELAY 1
R2	RELAY 2
R3	RELAY 3
R4	RELAY 4
R5	RELAY 5
R6	RELAY 6
R7	RELAY 7
R8	RELAY 8
R9	RELAY 9
R10	RELAY 10
R11	RELAY 11
R12	RELAY 12
R13	RELAY 13
R14	RELAY 14
R15	RELAY 15
R16	RELAY 16
R17	RELAY 17
R18	RELAY 18
R19	RELAY 19
R20	RELAY 20
R21	RELAY 21
R22	RELAY 22
R23	RELAY 23
R24	RELAY 24
R25	RELAY 25
R26	RELAY 26
R27	RELAY 27
R28	RELAY 28
R29	RELAY 29
R30	RELAY 30
R31	RELAY 31
R32	RELAY 32
R33	RELAY 33
R34	RELAY 34
R35	RELAY 35
R36	RELAY 36
R37	RELAY 37
R38	RELAY 38
R39	RELAY 39
R40	RELAY 40
R41	RELAY 41
R42	RELAY 42
R43	RELAY 43
R44	RELAY 44
R45	RELAY 45
R46	RELAY 46
R47	RELAY 47
R48	RELAY 48
R49	RELAY 49
R50	RELAY 50


8031 M 49

Attachment B

3850016380


ATTACHMENT B

Attachment B



3850016380

ATTACHMENT B



ATTACHMENT 4B

3850016380

ST-1-049-701-1, Rev. 1

Page 1 of 13

JAM/RSE:jmm

P 101/

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

Gray
12/15/84

ST-1-049-701-1 RCIC PUMP CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months

-OR- Initiating Events: 1. Reason

Tech. Spec.: 6.8.4.a

FSAR 6.2.8.1

FSAR 6.2.8.3

2. MRF No. _____

Initial [Signature] 1/3/85

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) [Signature] 1/3/85

Performed By: (Sign/Date) _____

Informed Test Complete: (ACO or CO) (Sign/Date) [Signature] 1/3/85
(Time) 2:45

Reviewed By: (SSVN or STA) (Sign/Date) [Signature] 1-3-85

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) _____

Informed of Test Results: (CO or ACO) (Sign/Date) _____
(Time) _____

Shift Supervision: (Sign/Date) _____

Corrective Action: MRF No.: _____

Initiated By: (Sign/Date) _____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) _____

Date/Time Notified: (Date/Time) _____

Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here

(Sign/Date) [Signature] 1/3/85

1.0 PURPOSE

To Inspect and measure any leakage of the RCIC Pump and RCIC System components that are directly associated with system piping that could carry contaminated fluids during a serious accident or transient. This inspection shall be implemented while the system is operating in the test mode.

2.0 REFERENCES

- 2.1 8031-M-49, Reactor Core Isolation Cooling
- 2.2 8031-M-50, RCIC Pump Turbine
- 2.3 NUREG-0737

3.0 TEST EQUIPMENT

- 3.1 Graduated Cylinders(s)
- 3.2 One-Liter Bottle(s)
- 3.3 Assorted funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror w/handle

4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Leakage rates of greater than 5 drops per min. (.25 cc/Min) shall be quantified. Use " \leq 5 drops/min" on Attachment A for Components with leakage rates of 5 drops per min or less.
- 4.3 Steps marked (*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 If any component exhibits excessive leakage notify SSVN immediately.

5.0 PREREQUISITES

- 5.1 Request RWP and HP Assistance when required.
- 5.2 Inspector is familiar with the RCIC system location and layout.
- 5.3 The RCIC pump must be running, for Surveillance Test ST-6-049-230-1 or per S49.1.D, to inspect it's associated piping and components.
- 5.4 Obtain copy of previous inspection's Attachment A.
- 5.5 Coordinate with Operator running the system to allow pump run durations to be extended for the inspection.

6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Preparation

Initials

6.1.2 Verify all prerequisites are satisfied.

[Handwritten Signature]




SEE NOTE

6.1.3 Record appropriate information for each piece of measurement and test equipment used with a PECO number.

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>STOPWATCH</u>	<u>WILEY</u>	<u>53-0326</u>	<u>8-16-85</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Initials

6.2 Shift Permission to Test

6.2.1 Obtain Shift Supervision's permission to start test. 6.2.2 Obtain Control Room Operator's permission to start test. 

ACO1-3-85 / 18:55
Date Time

6.3 RCIC Pump Contaminated Piping Inspection

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT METHOD WHERE 20 DROPS = 1cc. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (cc/min).

6.3.1 For all in line components within the boundaries of Attachment B, which exhibit leakage, record on the Data sheet Attachment A the Leakage Rate and a description of the location of the leak. Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.

6.3.2 From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results below.

System Leakage Rate

.75 cc/minN/A gal/min

(1 cc/min = 0.000264 gal/min)

6.4 Test Results Evaluation

- 6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit. *JFZ* * SEE NOTE
- 6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.
- 6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

7.0 RETURN TO NORMAL

- 7.1 Inform SSVN and ACO test is complete. *JFZ*

8.0 ACCEPTANCE CRITERIA

- 8.1 The RCIC Pump and its associated components shall not exhibit a leakage rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN

DATA SHEET

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS THIS TEST IS TO BE
RUN IN CONCURRENCE WITH STP-14.1,
CONTRARY TO STEP 5.3.
6.4.1 LESS THAN 1 CC/MIN CONSIDERED NEGLIBLE

Attachment A


Inspector: KEVIN WALSH

System Mode CST TO CST Date: 1/3/85
LOW PRESSURE


Component No.	Component Description	Comp. Mode (on/off open/shut)	Leak Rate	Corrective Action Date	Remarks
49-1031	SAFEGUARD PIPING	OPEN	3 DROPS PER MIN		
49-1F022	FILL SUPPLY VALVE TEST RETURN TO CST VALVE	THROTTLED	10 DROPS PER MIN		

3850016380


ATTACHMENT B



ATTACHMENT B



ATTACHMENT B



REV.	DATE	BY	CHKD.	DESCRIPTION
1	10/1/53	JAM	RSE	ISSUED FOR CONSTRUCTION
2	10/1/53	JAM	RSE	REVISIONS
3	10/1/53	JAM	RSE	REVISIONS
4	10/1/53	JAM	RSE	REVISIONS
5	10/1/53	JAM	RSE	REVISIONS
6	10/1/53	JAM	RSE	REVISIONS
7	10/1/53	JAM	RSE	REVISIONS
8	10/1/53	JAM	RSE	REVISIONS
9	10/1/53	JAM	RSE	REVISIONS
10	10/1/53	JAM	RSE	REVISIONS


NOTES:
1. THIS DRAWING IS TO BE USED FOR THE DESIGN AND CONSTRUCTION OF THE BEIC PUMP TURBINE.
2. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
3. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
4. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
5. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
6. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
7. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
8. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
9. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
10. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.

REVISIONS TO BE MADE BY THE CONTRACTOR IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
1. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
2. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
3. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
4. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
5. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
6. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
7. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
8. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
9. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.
10. THE TURBINE IS TO BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT.

REV.	DATE	BY	CHKD.	DESCRIPTION
1	10/1/53	JAM	RSE	ISSUED FOR CONSTRUCTION
2	10/1/53	JAM	RSE	REVISIONS
3	10/1/53	JAM	RSE	REVISIONS
4	10/1/53	JAM	RSE	REVISIONS
5	10/1/53	JAM	RSE	REVISIONS
6	10/1/53	JAM	RSE	REVISIONS
7	10/1/53	JAM	RSE	REVISIONS
8	10/1/53	JAM	RSE	REVISIONS
9	10/1/53	JAM	RSE	REVISIONS
10	10/1/53	JAM	RSE	REVISIONS

REV.	DATE	BY	CHKD.	DESCRIPTION
1	10/1/53	JAM	RSE	ISSUED FOR CONSTRUCTION
2	10/1/53	JAM	RSE	REVISIONS
3	10/1/53	JAM	RSE	REVISIONS
4	10/1/53	JAM	RSE	REVISIONS
5	10/1/53	JAM	RSE	REVISIONS
6	10/1/53	JAM	RSE	REVISIONS
7	10/1/53	JAM	RSE	REVISIONS
8	10/1/53	JAM	RSE	REVISIONS
9	10/1/53	JAM	RSE	REVISIONS
10	10/1/53	JAM	RSE	REVISIONS

ATTACHMENT B




Attachment B

8031 M 43


ATTACHMENT B

Attachment B



3850016380

ATTACHMENT B



ATTACHMENT SA

3850016380

ST-1-049-702-1, Rev. 1
Page 1 of 8
JAM/RSE:cjf

9/10/84

GM Latol 10/14/84

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

ST-1-049-702-1 RCIC TURBINE CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months -OR- Initiating Events: 1. Reason Initial 150*
Tech. Spec.: 6.8.4.a Performance
FSAR 6.2.8.1.d 2. MRF No. _____
FSAR 6.2.8.3

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) [Signature] 1-3-85
Performed By: (Sign/Date) _____
Informed Test Complete:(ACO or CO) (Sign/Date) [Signature] 1-3-85
(Time) 2236
Reviewed By:(SSVN or STA) (Sign/Date) [Signature] 1-3-85

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) _____
Informed of Test Results: (CO or ACO) (Sign/Date) _____
(Time) _____
Shift Supervision: (Sign/Date) _____
Corrective Action: MRF No.: _____
Initiated By: (Sign/Date) _____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) _____
Date/Time Notified: (Date/Time) _____
Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here

(Sign/Date) [Signature] 1/3/85

1.0 PURPOSE

To inspect the R.C.I.C Turbine, associated piping and components for steam leakage while the system is being run in the test mode.

2.0 REFERENCES

2.1 8031-M-49, Reactor Core Isolation Cooling

2.2 8031-M-50, RCIC Pump Turbine

3.0 TEST EQUIPMENT

None

4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Steps marked (*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.3 Components to be inspected shall include all valves, capped vents, drains and test connections, seals and case joints, flanged connections and instrument taps on all system piping which carries primary steam or it's condensate.
- 4.4 If large steam leaks are encountered leave the area immediately and inform SSVN.

5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when required.
- 5.2 Inspector is familiar with the RCIC Turbine System location and layout.
- 5.3 Obtain a copy of the previous inspection's Attachment A.

- 5.4 The RCIC turbine must be running for ST-6-049-230-1 or per S49.1 to inspect it's associated piping and components. (This should be done in conjunction with ST-1-049-701-1).

6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Preparation

INITIALS

6.1.1 Verify all prerequisites are satisfied.

RFJ SEE NOTE

6.2 Shift Permission to Test

6.2.1 Obtain Shift Supervision's permission to start test.

RFJ

6.2.2 Obtain Control Room Operator's permission to start test.

CU
ACO
1-3-81 / 18:50
Date Time

6.3 RCIC Turbine Contaminated Piping Inspection

6.3.1 Inspect the RCIC Turbine and it's associated In Line components for steam leakage while the system is at pressure and running.

INITIALS

- 6.3.2 For all system components, within the boundaries of Attachment C, which exhibit steam leakage, record on Attachment A, an estimate of the length of the steam plume, and a description of the location of the leak. Pay particular attention to system components which exhibited leakage in the previous inspection. Large steam leaks should not be quantified. A MRF should be issued for the component's repair, and this test will be considered a failed test.
- 6.3.3 Using Attachment B convert the steam plume lengths to valves of water volume and record them on Attachment A.
- 6.3.4 From the volumetric leak rate data on Attachment A, calculate the total steam system leakage rate and document the results below.

RCIC Turbin Leakage Rate

100 cc/min.

.0264 gal/min.

(1cc/min. = 0.000264
gal./min.)

HAVE SHIFT SUPERVISION PERFORM THE TEST
RESULTS EVALUATION, SECTION 6.4

6.4 Test Results Evaluation

- 6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.

GFC (*)

INITIALS

- 6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.
- 6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for it's repair.

7.0 RETURN TO NORMAL

- 7.1 Inform SSVN & ACO test is complete

Gfc8.0 ACCEPTANCE CRITERIA

- 8.1 The RCIC Turbine System shall not exhibit a leakage rate greater than
- (Later)
- .

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS THIS TEST IS TO BE RUN
IN CONCURRENCE WITH STP-14.1, CONTRARY TO
STEP 5.4

Attachment AINSPECTOR: J. P. GOWERSYSTEM MODE CST → CST ^{LOW} PRESSURE DATE: 1-3-85

Component No.	Component Description	Comp. Mode (on/off) (open/closed)	Steam Plume Length	Equivalent Water Leak Rate	Corrective Action Date	Remarks
10P219	RCIC BAROMETRIC CONDENSER VACUUM PUMP	ON	NA	(PACKING LEAK) ① 100 DROPS/MIN		SEE NOTE ① BELOW

① VACUUM PUMP PACKING LEAKAGE TO DRIP TRAY = 88 DROPS/MIN
 " " " " TO FLOOR = 12 DROPS/MIN.

ATTACHMENT B

STEAM PLUME LENGTH CONVERSION TABLE

<u>Steam Plume Length</u> (ft)	<u>Water Volume</u> (cc/min)
1.00	76
1.25	87
1.50	98
1.75	114
2.00	136
2.25	152
2.50	174
2.75	205
3.00	235
3.25	273
3.50	311
3.75	356
4.00	409

3850016380

NO.	DESCRIPTION	QUANTITY	UNIT	REMARKS
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

NOTES:
1. ...
2. ...
3. ...
4. ...
5. ...
6. ...
7. ...
8. ...
9. ...
10. ...
11. ...
12. ...
13. ...
14. ...
15. ...
16. ...
17. ...
18. ...
19. ...
20. ...
21. ...
22. ...
23. ...
24. ...
25. ...



NO.	DESCRIPTION	QUANTITY	UNIT	REMARKS
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

NO.	DESCRIPTION	QUANTITY	UNIT	REMARKS
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

M-30
ATTACHMENT B

ATTACHMENT 5B

JM Latol 10/4/84

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

ST-1-049-702-1 RCIC TURBINE CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months -OR- Initiating Events: 1. Reason 920^h on 5/4
Tech. Spec.: 6.8.4.a FSAR 6.2.8.1.d 2. MRF No. _____
FSAR 6.2.8.3

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) *Gay Atchulew* 1/11/85
Performed By: (Sign/Date) _____
Informed Test Complete:(ACO or CO) (Sign/Date) *Landy* 1-11-85
(Time) 12:10
Reviewed By:(SSVN or STA) (Sign/Date) *J. C. ...* 1/11/85

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) _____
Informed of Test Results: (CO or ACO) (Sign/Date) _____
(Time) _____
Shift Supervision: (Sign/Date) _____
Corrective Action: MRF No.: _____
Initiated By: (Sign/Date) _____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) _____
Date/Time Notified: (Date/Time) _____
Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here

(Sign/Date) *John ...* 1/11/85

1.0 PURPOSE

To inspect the R.C.I.C Turbine, associated piping and components for steam leakage while the system is being run in the test mode.

2.0 REFERENCES

2.1 8031-M-49, Reactor Core Isolation Cooling

2.2 8031-M-50, RCIC Pump Turbine

3.0 TEST EQUIPMENT

None

4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Steps marked (*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.3 Components to be inspected shall include all valves, capped vents, drains and test connections, seals and case joints, flanged connections and instrument taps on all system piping which carries primary steam or it's condensate.
- 4.4 If large steam leaks are encountered leave the area immediately and inform SSVN.

5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when required.
- 5.2 Inspector is familiar with the RCIC Turbine System location and layout.
- 5.3 Obtain a copy of the previous inspection's Attachment A.

- 5.4 The RCIC turbine must be running for ST-6-049-230-1 or per S49.1 to inspect it's associated piping and components. (This should be done in conjunction with ST-1-049-701-1).

6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Preparation

INITIALS

6.1.1 Verify all prerequisites are satisfied.

RR

6.2 Shift Permission to Test

6.2.1 Obtain Shift Supervision's permission to start test.

EOC

6.2.2 Obtain Control Room Operator's permission to start test.

RU
ACO
1-11-85 / 10:17
Date Time

6.3 RCIC Turbine Contaminated Piping Inspection

6.3.1 Inspect the RCIC Turbine and it's associated In Line components for steam leakage while the system is at pressure and running.

INITIALS

6.3.2 For all system components, within the boundaries of Attachment C, which exhibit steam leakage, record on Attachment A, an estimate of the length of the steam plume, and a description of the location of the leak. Pay particular attention to system components which exhibited leakage in the previous inspection. Large steam leaks should not be quantified. A MRF should be issued for the component's repair, and this test will be considered a failed test.

6.3.3 Using Attachment B convert the steam plume lengths to valves of water volume and record them on Attachment A.

6.3.4 From the volumetric leak rate data on Attachment A, calculate the total steam system leakage rate and document the results below.

RCIC Turbin Leakage Rate
372 cc/min.

.098 gal/min.

(1cc/min. = 0.000264 gal./min.)

HAVE SHIFT SUPERVISION PERFORM THE TEST RESULTS EVALUATION, SECTION 6.4

6.4 Test Results Evaluation

6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.

GPR (*)

INITIALS

6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.

Gcc

6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for it's repair.

Gcc

7.0 RETURN TO NORMAL

7.1 Inform SSVN & ACO test is complete

Gcc

8.0 ACCEPTANCE CRITERIA

8.1 The RCIC Turbine System shall not exhibit a leakage rate greater than (Later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

3850016380

ST-1-049-702-1 Rev. 1

Page 6 of 8

JAM/RSE:cjf

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN
APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS _____

MRF 8500 645 ISSUED ON HV-50-1F045

Attachment AINSPECTOR: Gary HitchisonSYSTEM MODE High press test DATE: 1/11/85
CST to CST

Component No.	Component Description	Comp. Mode (on/off) (open/closed)	Steam Plume Length	Equivalent Water Leak Rate	Corrective Action Date	Remarks
HV-50-1F045	Steam supply to turbine	open	3 ft plume	235 cc/min		
49-1007		open	1/4 ft plume	19 cc/min		
105212	RCIC turbine gland seal (governor side)	on	1 ft plume	76 cc/min		
HV49-1F008	steam supply	open	1/2 ft plume	38 cc/min slight (undeterminable) leakage @ packing.		
10P219	vacuum pump	on		3 cc/min		

ATTACHMENT B

STEAM PLUME LENGTH CONVERSION TABLE


<u>Steam Plume Length</u> (ft)	<u>Water Volume</u> (cc/min)
1.00	76
1.25	87
1.50	98
1.75	114
2.00	136
2.25	152
2.50	174
2.75	205
3.00	235
3.25	273
3.50	311
3.75	356
4.00	409

3850016380

Attachment B

DESCRIPTION	QUANTITY	UNIT	REMARKS
1	1	EA	...
2	1	EA	...
3	1	EA	...
4	1	EA	...
5	1	EA	...
6	1	EA	...
7	1	EA	...
8	1	EA	...
9	1	EA	...
10	1	EA	...
11	1	EA	...
12	1	EA	...
13	1	EA	...
14	1	EA	...
15	1	EA	...
16	1	EA	...
17	1	EA	...
18	1	EA	...
19	1	EA	...
20	1	EA	...
21	1	EA	...
22	1	EA	...
23	1	EA	...
24	1	EA	...
25	1	EA	...
26	1	EA	...
27	1	EA	...
28	1	EA	...
29	1	EA	...
30	1	EA	...
31	1	EA	...
32	1	EA	...
33	1	EA	...
34	1	EA	...
35	1	EA	...
36	1	EA	...
37	1	EA	...
38	1	EA	...
39	1	EA	...
40	1	EA	...
41	1	EA	...
42	1	EA	...
43	1	EA	...
44	1	EA	...
45	1	EA	...
46	1	EA	...
47	1	EA	...
48	1	EA	...
49	1	EA	...
50	1	EA	...

100
 200
 300
 400
 500
 600
 700
 800
 900
 1000
 1100
 1200
 1300
 1400
 1500
 1600
 1700
 1800
 1900
 2000
 2100
 2200
 2300
 2400
 2500
 2600
 2700
 2800
 2900
 3000
 3100
 3200
 3300
 3400
 3500
 3600
 3700
 3800
 3900
 4000
 4100
 4200
 4300
 4400
 4500
 4600
 4700
 4800
 4900
 5000
 5100
 5200
 5300
 5400
 5500
 5600
 5700
 5800
 5900
 6000
 6100
 6200
 6300
 6400
 6500
 6600
 6700
 6800
 6900
 7000
 7100
 7200
 7300
 7400
 7500
 7600
 7700
 7800
 7900
 8000
 8100
 8200
 8300
 8400
 8500
 8600
 8700
 8800
 8900
 9000
 9100
 9200
 9300
 9400
 9500
 9600
 9700
 9800
 9900
 10000



NO.	DESCRIPTION	QUANTITY	UNIT	REMARKS
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

100
 200
 300
 400
 500
 600
 700
 800
 900
 1000
 1100
 1200
 1300
 1400
 1500
 1600
 1700
 1800
 1900
 2000
 2100
 2200
 2300
 2400
 2500
 2600
 2700
 2800
 2900
 3000
 3100
 3200
 3300
 3400
 3500
 3600
 3700
 3800
 3900
 4000
 4100
 4200
 4300
 4400
 4500
 4600
 4700
 4800
 4900
 5000
 5100
 5200
 5300
 5400
 5500
 5600
 5700
 5800
 5900
 6000
 6100
 6200
 6300
 6400
 6500
 6600
 6700
 6800
 6900
 7000
 7100
 7200
 7300
 7400
 7500
 7600
 7700
 7800
 7900
 8000
 8100
 8200
 8300
 8400
 8500
 8600
 8700
 8800
 8900
 9000
 9100
 9200
 9300
 9400
 9500
 9600
 9700
 9800
 9900
 10000

49-702

3850016380

ST-1-049

JAN

Attachment A

INSPECTOR: D. L. GOWER

SYSTEM MODE CST → CST ^{LOW} PRESSURE DATE: 1-3-85

Component No.	Component Description	Comp. Mode (on/off) (open/closed)	Steam Plume Length	Equivalent Water Leak Rate	Corrective Action Date	Remarks
10P219	RECIRC BAROMETRIC CONDENSER VACUUM PUMP	ON	NA	(PACKING LEAK) ① 100 DROPS/MIN		SEE ABOVE ① BELOW

Vacuum " " " TO DRIP TRAY = 88 DROPS/MIN
 " " " TO FLOOR = 12 DROPS/MIN.

3850016380

JAM/RSE:cjf

INITIALS

- 6.3.2 For all system components, within the boundaries of Attachment C, which exhibit steam leakage, record on Attachment A, an estimate of the length of the steam plume, and a description of the location of the leak. Pay particular attention to system components which exhibited leakage in the previous inspection. Large steam leaks should not be quantified. A MRF should be issued for the component's repair, and this test will be considered a failed test.
- 6.3.3 Using Attachment B convert the steam plume lengths to valves of water volume and record them on Attachment A.
- 6.3.4 From the volumetric leak rate data on Attachment A, calculate the total steam system leakage rate and document the results below.

RCIC Turbin Leakage Rate
 $\frac{100}{.0264}$ cc/min. ~~✗~~ THIS SHOULD BE 5cc/min
 (100 DROPS \times $\frac{1cc}{20 DROPS}$ = .5cc)

(1cc/min. = 0.000264
 gal./min.)

HAVE SHIFT SUPERVISION PERFORM THE TEST
 RESULTS EVALUATION, SECTION 6.4

6.4 Test Results Evaluation

- 6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.

GF

3850016380

ATTACHMENT 67

9/28/84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM

A-4, Form 1
9-26-84 Revision 1
Page 1 of 1
J. Smith 9/21/84 CRE

TPC # 85-028

DOCUMENT (TITLE, OR PROC # & REV.): 1-055-701-1 Rev. 1

REASON FOR SUBMITTAL: add attachment 'B' pgs 5

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY _____
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS.				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	wjc	1/5/85		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	WAD	1/5/85		
REG ENG				
OUT MGR				
TE	JAM	1/5/85		

B. COMMENTS/CORRECTIVE ACTION:

Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE - -
ADMIN OR PREPARER _____

SUPT. APPROVAL/DATE
_____/_____

PORC MEETING #: _____
DATE: _____

- DIRECTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE _____
 - FILE THIS FORM PER ADMIN. PROC. _____
 - OTHER: _____

- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

SM [Signature] 10/25/84

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

ST-1-055-701-1 HPCI PUMP CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months
Tech. Spec.: 6.8.4.a
FSAR 6.2.8.1.c
FSAR 6.2.8.3

-OR- Initiating Events: 1. Reason _____
2. MRF No. _____

9

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By:	(Sign/Date)	<i>Brian May</i>	<u>1/5/85</u>
Performed By:	(Sign/Date)	<i>J. Krain</i>	<u>1/5/85</u>
Informed Test Complete: (ACO or CO)	(Sign/Date)	<i>D. Albertshaw</i>	<u>1/5/85</u>
	(Time)		<u>1120</u>
Reviewed By: (SSVN or STA)	(Sign/Date)	<i>A. J. Romp</i>	<u>1-5-85</u>

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By:	(Sign/Date)	_____	_____
Informed of Test Results: (CO or ACO)	(Sign/Date)	_____	_____
	(Time)	_____	_____
Shift Supervision:	(Sign/Date)	_____	_____
Corrective Action:	MRF No.:	_____	_____
Initiated By:	(Sign/Date)	_____	_____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified:	(Name)	_____
Date/Time Notified:	(Date/Time)	_____
Notified By:	(Sign)	_____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section, person making initial entry sign here

(Sign/Date) _____

1.0 PURPOSE

To Inspect and measure any leakage of the HPCI Pump and HPCI System components that are directly associated with system piping that could carry contaminated fluids during a serious accident or transient. This inspection shall be implemented while the system is operating in the test mode.

2.0 REFERENCES

- 2.1 8031-M-55, High Pressure Coolant Injection
- 2.2 8031-M-56, HPCI Pump Turbine
- 2.3 NUREG-0737

3.0 TEST EQUIPMENT

- 3.1 Graduated Cylinder(s)
- 3.2 One-Liter Bottle(s)
- 3.3 Assorted funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror w/handle

4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Leakage rates of greater than 5 drops per min. (.25 cc/Min) shall be quantified. Use " \leq 5 drops/min" on Attachment A for Components with leakage rates of 5 drops per min or less.
- 4.3 Steps marked (*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 If any component exhibits excessive leakage notify SSVN immediately.

5.0 PREREQUISITES

- 5.1 Request RWP and HP Assistance when required.
- 5.2 Inspector is familiar with the HPCI system location and layout.
- 5.3 The HPCI pump must be running for surveillance ST-6-055-230-1 or per S55.1.D to inspect its associated piping and components.
- 5.4 Obtain copy of previous inspection's Attachment A.
- 5.5 Coordinate with Operator running the system to allow pump run durations to be extended for the inspection.

6.0 PROCEDURE

INITIALS

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Preparation

6.1.1 Verify all prerequisites are satisfied.

MPB

6.1.2 Record appropriate information for each piece of measurement and test equipment used with a PECO number.

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>STOPWATCH</u>	<u> </u>	<u>53-0194</u>	<u>9-13-85</u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

INITIALS

6.2 Shift Permission to Test

6.2.1 Obtain Shift Supervision's permission to start test.

mps

6.2.2 Obtain Control Room Operator's permission to start test.

JL

ACO

1-4-85 / 19:18
DATE TIME

6.3 HPCI Pump Contaminated Piping Inspection

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT METHOD WHERE 20 DROPS = 1cc. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (cc/min).

6.3.1 For all in line components, within the boundaries of Attachment B, which exhibit leakage, record on Attachment A the Leakage Rate and a description of the location of the leak. Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.

6.3.2 From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results below.

SYSTEM LEAKAGE RATE

3.20 cc/min NOTE # 1

.0008448 gal/min

(1 cc/min = 0.000264 gal/min)

INITIALS

6.4 Test Results Evaluation

- 6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit
- 6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.
- 6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

BTSEE NOTE
(*) #27.0 RETURN TO NORMAL

- 7.1 Inform SSVN and ACO test is complete.

YEK8.0 ACCEPTANCE CRITERIA

- 8.1 The HPCI Pump and it's associated components shall not exhibit a leakage rate of greater than
- (later)
- .

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS (#1) FOR THE PURPOSE OF CALCULATING SYSTEM LEAKAGE RATE, ALL VALVES WITH A LEAKAGE RATE OF \leq 5 DROPS/MIN ARE ASSUMED TO HAVE A .25 CC/MIN RATE. (#2) THIS TEST IS PART OF THE INITIAL TEST PROGRAM WHICH WILL BE USED TO ESTABLISH LEAK RATE CRITERIA IN 8.1.


Attachment A

Inspector: Bob Mondik/Marc LehmanSystem Mode RUNNING in TEST Date: Jan. 5, 1985

Component No.	Component Description	Comp. Mode (on/Off (open/shut)	Leak Rate	Corrective Action Date	Remarks
HV-SS-1F008	TEST RETURN TO CST VLV.	Open	1.65 cc/min		
HV-SS-1F006	Pump DISCH. VLV.	closed	.3 cc/min		
HV-SS-1F041	Pump SUCT. FROM SUPP POOL VLV.	closed	≤ 5 Drops/Min.		
HV-SS-1F004	Pump SUCT. FROM CST VLV.	Open	≤ 5 Drops/Min.		
SS-1F010	Pump SUCT. FROM CST Man. VLV.	Open	≤ 5 Drops/Min.		
HV-SS-1F011	TEST RETURN TO CST VLV.	Open	≤ 5 Drops/Min.		
HV-C-51-154B	HPCI to RHR VLV.	closed	≤ 5 Drops/Min.		

3850016380

Attachment B



NO.	DESCRIPTION	DATE	BY
1	ISSUED FOR CONSTRUCTION	11/15/54	J. W. BROWN
2	REVISION	12/15/54	J. W. BROWN
3	REVISION	1/15/55	J. W. BROWN
4	REVISION	2/15/55	J. W. BROWN
5	REVISION	3/15/55	J. W. BROWN
6	REVISION	4/15/55	J. W. BROWN
7	REVISION	5/15/55	J. W. BROWN
8	REVISION	6/15/55	J. W. BROWN
9	REVISION	7/15/55	J. W. BROWN
10	REVISION	8/15/55	J. W. BROWN
11	REVISION	9/15/55	J. W. BROWN
12	REVISION	10/15/55	J. W. BROWN
13	REVISION	11/15/55	J. W. BROWN
14	REVISION	12/15/55	J. W. BROWN
15	REVISION	1/15/56	J. W. BROWN
16	REVISION	2/15/56	J. W. BROWN
17	REVISION	3/15/56	J. W. BROWN
18	REVISION	4/15/56	J. W. BROWN
19	REVISION	5/15/56	J. W. BROWN
20	REVISION	6/15/56	J. W. BROWN
21	REVISION	7/15/56	J. W. BROWN
22	REVISION	8/15/56	J. W. BROWN
23	REVISION	9/15/56	J. W. BROWN
24	REVISION	10/15/56	J. W. BROWN
25	REVISION	11/15/56	J. W. BROWN
26	REVISION	12/15/56	J. W. BROWN
27	REVISION	1/15/57	J. W. BROWN
28	REVISION	2/15/57	J. W. BROWN
29	REVISION	3/15/57	J. W. BROWN
30	REVISION	4/15/57	J. W. BROWN
31	REVISION	5/15/57	J. W. BROWN
32	REVISION	6/15/57	J. W. BROWN
33	REVISION	7/15/57	J. W. BROWN
34	REVISION	8/15/57	J. W. BROWN
35	REVISION	9/15/57	J. W. BROWN
36	REVISION	10/15/57	J. W. BROWN
37	REVISION	11/15/57	J. W. BROWN
38	REVISION	12/15/57	J. W. BROWN
39	REVISION	1/15/58	J. W. BROWN
40	REVISION	2/15/58	J. W. BROWN
41	REVISION	3/15/58	J. W. BROWN
42	REVISION	4/15/58	J. W. BROWN
43	REVISION	5/15/58	J. W. BROWN
44	REVISION	6/15/58	J. W. BROWN
45	REVISION	7/15/58	J. W. BROWN
46	REVISION	8/15/58	J. W. BROWN
47	REVISION	9/15/58	J. W. BROWN
48	REVISION	10/15/58	J. W. BROWN
49	REVISION	11/15/58	J. W. BROWN
50	REVISION	12/15/58	J. W. BROWN
51	REVISION	1/15/59	J. W. BROWN
52	REVISION	2/15/59	J. W. BROWN
53	REVISION	3/15/59	J. W. BROWN
54	REVISION	4/15/59	J. W. BROWN
55	REVISION	5/15/59	J. W. BROWN
56	REVISION	6/15/59	J. W. BROWN
57	REVISION	7/15/59	J. W. BROWN
58	REVISION	8/15/59	J. W. BROWN
59	REVISION	9/15/59	J. W. BROWN
60	REVISION	10/15/59	J. W. BROWN
61	REVISION	11/15/59	J. W. BROWN
62	REVISION	12/15/59	J. W. BROWN
63	REVISION	1/15/60	J. W. BROWN
64	REVISION	2/15/60	J. W. BROWN
65	REVISION	3/15/60	J. W. BROWN
66	REVISION	4/15/60	J. W. BROWN
67	REVISION	5/15/60	J. W. BROWN
68	REVISION	6/15/60	J. W. BROWN
69	REVISION	7/15/60	J. W. BROWN
70	REVISION	8/15/60	J. W. BROWN
71	REVISION	9/15/60	J. W. BROWN
72	REVISION	10/15/60	J. W. BROWN
73	REVISION	11/15/60	J. W. BROWN
74	REVISION	12/15/60	J. W. BROWN
75	REVISION	1/15/61	J. W. BROWN
76	REVISION	2/15/61	J. W. BROWN
77	REVISION	3/15/61	J. W. BROWN
78	REVISION	4/15/61	J. W. BROWN
79	REVISION	5/15/61	J. W. BROWN
80	REVISION	6/15/61	J. W. BROWN
81	REVISION	7/15/61	J. W. BROWN
82	REVISION	8/15/61	J. W. BROWN
83	REVISION	9/15/61	J. W. BROWN
84	REVISION	10/15/61	J. W. BROWN
85	REVISION	11/15/61	J. W. BROWN
86	REVISION	12/15/61	J. W. BROWN
87	REVISION	1/15/62	J. W. BROWN
88	REVISION	2/15/62	J. W. BROWN
89	REVISION	3/15/62	J. W. BROWN
90	REVISION	4/15/62	J. W. BROWN
91	REVISION	5/15/62	J. W. BROWN
92	REVISION	6/15/62	J. W. BROWN
93	REVISION	7/15/62	J. W. BROWN
94	REVISION	8/15/62	J. W. BROWN
95	REVISION	9/15/62	J. W. BROWN
96	REVISION	10/15/62	J. W. BROWN
97	REVISION	11/15/62	J. W. BROWN
98	REVISION	12/15/62	J. W. BROWN
99	REVISION	1/15/63	J. W. BROWN
100	REVISION	2/15/63	J. W. BROWN

SECTION NO. 1544 9P		NO. 20
8031		M 44
GENERAL		
REACTOR WATER CLEANUP RIG		
REACTOR WATER CLEANUP RIG (1ST STAGE)		
REACTOR WATER CLEANUP RIG (2ND STAGE)		
REACTOR WATER CLEANUP RIG (3RD STAGE)		
REACTOR WATER CLEANUP RIG (4TH STAGE)		
REACTOR WATER CLEANUP RIG (5TH STAGE)		
REACTOR WATER CLEANUP RIG (6TH STAGE)		
REACTOR WATER CLEANUP RIG (7TH STAGE)		
REACTOR WATER CLEANUP RIG (8TH STAGE)		
REACTOR WATER CLEANUP RIG (9TH STAGE)		
REACTOR WATER CLEANUP RIG (10TH STAGE)		
REACTOR WATER CLEANUP RIG (11TH STAGE)		
REACTOR WATER CLEANUP RIG (12TH STAGE)		
REACTOR WATER CLEANUP RIG (13TH STAGE)		
REACTOR WATER CLEANUP RIG (14TH STAGE)		
REACTOR WATER CLEANUP RIG (15TH STAGE)		
REACTOR WATER CLEANUP RIG (16TH STAGE)		
REACTOR WATER CLEANUP RIG (17TH STAGE)		
REACTOR WATER CLEANUP RIG (18TH STAGE)		
REACTOR WATER CLEANUP RIG (19TH STAGE)		
REACTOR WATER CLEANUP RIG (20TH STAGE)		

REACTOR WATER CLEANUP RIG (1ST STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (2ND STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (3RD STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (4TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (5TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (6TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (7TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (8TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (9TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (10TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (11TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (12TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (13TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (14TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (15TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (16TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (17TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (18TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (19TH STAGE)	<input type="checkbox"/>
REACTOR WATER CLEANUP RIG (20TH STAGE)	<input type="checkbox"/>

1. THE REACTOR WATER CLEANUP RIG (RWCR) IS A SYSTEM FOR REMOVING RADIOACTIVE MATERIAL FROM THE REACTOR WATER. IT CONSISTS OF 20 STAGES OF FILTRATION AND CHEMICAL TREATMENT. THE RWCR IS DESIGNED TO OPERATE AT A FLOW RATE OF 100 GPM. THE SYSTEM IS CONTROLLED BY A MICROPROCESSOR WHICH MONITORS THE RADIOACTIVITY LEVELS AND ADJUSTS THE FLOW RATE AND CHEMICAL DOSE RATE AS NECESSARY. THE RWCR IS A KEY COMPONENT OF THE REACTOR SAFETY SYSTEM AND IS ESSENTIAL FOR THE PROTECTION OF THE PUBLIC AND THE ENVIRONMENT.

8031 M 44

3850016380

REV 1

8031 M 49

Attachment B

NO.	REVISION	DATE	BY	CHKD.
1	ISSUED FOR CONSTRUCTION	11/15/50
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50




NOTES

1. ALL WORK TO BE ACCORDING TO THE SPECIFICATIONS AND DRAWINGS.
2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS.
3. THE CONTRACTOR SHALL MAINTAIN ACCESS TO ALL ADJACENT PROPERTIES AT ALL TIMES.
4. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES AND STRUCTURES.
5. THE CONTRACTOR SHALL MAINTAIN A RECORD OF ALL WORK DONE AND MATERIALS USED.
6. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SAFETY OF ALL WORKERS AND THE PUBLIC.
7. THE CONTRACTOR SHALL MAINTAIN A CLEAN WORK AREA AT ALL TIMES.
8. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL ADJACENT PROPERTIES.
9. THE CONTRACTOR SHALL MAINTAIN A RECORD OF ALL WORK DONE AND MATERIALS USED.
10. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SAFETY OF ALL WORKERS AND THE PUBLIC.
11. THE CONTRACTOR SHALL MAINTAIN A CLEAN WORK AREA AT ALL TIMES.
12. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL ADJACENT PROPERTIES.
13. THE CONTRACTOR SHALL MAINTAIN A RECORD OF ALL WORK DONE AND MATERIALS USED.
14. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SAFETY OF ALL WORKERS AND THE PUBLIC.
15. THE CONTRACTOR SHALL MAINTAIN A CLEAN WORK AREA AT ALL TIMES.
16. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL ADJACENT PROPERTIES.
17. THE CONTRACTOR SHALL MAINTAIN A RECORD OF ALL WORK DONE AND MATERIALS USED.
18. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SAFETY OF ALL WORKERS AND THE PUBLIC.
19. THE CONTRACTOR SHALL MAINTAIN A CLEAN WORK AREA AT ALL TIMES.
20. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL ADJACENT PROPERTIES.

NOTES

1. ALL WORK TO BE ACCORDING TO THE SPECIFICATIONS AND DRAWINGS.
2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS.
3. THE CONTRACTOR SHALL MAINTAIN ACCESS TO ALL ADJACENT PROPERTIES AT ALL TIMES.
4. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES AND STRUCTURES.
5. THE CONTRACTOR SHALL MAINTAIN A RECORD OF ALL WORK DONE AND MATERIALS USED.
6. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SAFETY OF ALL WORKERS AND THE PUBLIC.
7. THE CONTRACTOR SHALL MAINTAIN A CLEAN WORK AREA AT ALL TIMES.
8. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL ADJACENT PROPERTIES.
9. THE CONTRACTOR SHALL MAINTAIN A RECORD OF ALL WORK DONE AND MATERIALS USED.
10. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SAFETY OF ALL WORKERS AND THE PUBLIC.
11. THE CONTRACTOR SHALL MAINTAIN A CLEAN WORK AREA AT ALL TIMES.
12. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL ADJACENT PROPERTIES.
13. THE CONTRACTOR SHALL MAINTAIN A RECORD OF ALL WORK DONE AND MATERIALS USED.
14. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SAFETY OF ALL WORKERS AND THE PUBLIC.
15. THE CONTRACTOR SHALL MAINTAIN A CLEAN WORK AREA AT ALL TIMES.
16. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL ADJACENT PROPERTIES.
17. THE CONTRACTOR SHALL MAINTAIN A RECORD OF ALL WORK DONE AND MATERIALS USED.
18. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SAFETY OF ALL WORKERS AND THE PUBLIC.
19. THE CONTRACTOR SHALL MAINTAIN A CLEAN WORK AREA AT ALL TIMES.
20. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL ADJACENT PROPERTIES.

NO.	REVISION	DATE	BY	CHKD.
1	ISSUED FOR CONSTRUCTION	11/15/50
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50



EXPRESSION TANK

STEAM GENERATOR

PRIMARY CONTAINMENT DRYWELL

STEAM GENERATOR

STEAM GENERATOR

3850016380

REF. NO.	DESCRIPTION	REVISION	DATE
1	ISSUED FOR REVIEW	1	10/15/55
2	ISSUED FOR REVIEW	2	10/15/55
3	ISSUED FOR REVIEW	3	10/15/55
4	ISSUED FOR REVIEW	4	10/15/55
5	ISSUED FOR REVIEW	5	10/15/55
6	ISSUED FOR REVIEW	6	10/15/55
7	ISSUED FOR REVIEW	7	10/15/55
8	ISSUED FOR REVIEW	8	10/15/55
9	ISSUED FOR REVIEW	9	10/15/55
10	ISSUED FOR REVIEW	10	10/15/55
11	ISSUED FOR REVIEW	11	10/15/55
12	ISSUED FOR REVIEW	12	10/15/55
13	ISSUED FOR REVIEW	13	10/15/55
14	ISSUED FOR REVIEW	14	10/15/55
15	ISSUED FOR REVIEW	15	10/15/55
16	ISSUED FOR REVIEW	16	10/15/55
17	ISSUED FOR REVIEW	17	10/15/55
18	ISSUED FOR REVIEW	18	10/15/55
19	ISSUED FOR REVIEW	19	10/15/55
20	ISSUED FOR REVIEW	20	10/15/55

REVISIONS OF THIS PFD REQUIRE APPROVAL OF THE FOLLOWING RELATED DOCUMENTS:

QAD YES NO

FD TEST YES NO

LOGIC DIAGRAM YES NO

- NOTES:**
1. THE PFD IS A GLASS PICTURE SYSTEM EXCEPT AS NOTED.
 2. BASIC CLASSIFICATION SHALL EXTEND TO THE POINT OF THE FIRST CLASSIFICATION.
 3. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 4. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 5. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 6. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 7. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 8. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 9. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 10. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 11. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 12. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 13. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 14. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 15. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 16. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 17. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 18. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 19. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.
 20. THE PFD SHALL BE DRAWN TO THE POINT OF THE FIRST CLASSIFICATION.


8031-M-55

RECHTEL
 840 PRESSURES

UNION CARBIDE CORPORATION
 HIGH PRESSURE COOLANT INJECTION

REV. 10/15/55

8031-M-55



Attachment B, 1-055-701-1 Rev. 1
 of 2 sheets
 after page

3850016380

ATTACHMENT 5B
A-4, Form 1
Revision 1
Page 1 of 1
CRE
9/26/84
9/26/84

9/26/84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM

TPC# 85-048

DOCUMENT (TITLE, OR PROC # & REV.): ST-1-055-701-1

2. REASON FOR SUBMITTAL: TEMPORARY CHANGE

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY _____
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	LLH	1/9/85		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	CPC	1/9/85		
REG ENG				
OUT MGR				

CONTROLLED COPY

VALID ONLY WHEN RED

3. COMMENTS/CORRECTIVE ACTION:

- Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE . . .

SUPT. APPROVAL/DATE

PORC MEETING #: DATE:

ADMIN OR PREPARER

- DIRECTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE _____
 - FILE THIS FORM PER ADMIN. PROC. _____
 - OTHER: _____

- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

[Handwritten Signature] 10/25/84

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

ST-1-055-701-1 HPCI PUMP CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months
Tech. Spec.: 6.8.4.a
FSAR 6.2.8.1.c
FSAR 6.2.8.3

-OR-

Initiating Events: 1. Reason 920⁺ uspe
2. MRF No. _____

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) *[Signature]* 1-15-85
Performed By: (Sign/Date) *[Signature]* 1-15-85
Informed Test Complete:(ACO or CO) (Sign/Date) *[Signature]* 1-17-85
(Time) 1330
Reviewed By:(SSVN or STA) (Sign/Date) *[Signature]* 1/17/85

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) _____
Informed of Test Results: (CO or ACO) (Sign/Date) _____
(Time) _____
Shift Supervision: (Sign/Date) _____
Corrective Action: MRF No.: _____
Initiated By: (Sign/Date) _____
IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER
Person Notified: (Name) _____
Date/Time Notified: (Date/Time) _____
Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here

(Sign/Date) *[Signature]* 1-17-85

1.0 PURPOSE

To inspect and measure any leakage of the HPCI Pump and HPCI System components that are directly associated with system piping that could carry contaminated fluids during a serious accident or transient. This inspection shall be implemented while the system is operating in the test mode.

2.0 REFERENCES

- 2.1 8031-M-55, High Pressure Coolant Injection
- 2.2 8031-M-56, HPCI Pump Turbine
- 2.3 NUREG-0737

3.0 TEST EQUIPMENT

- 3.1 Graduated Cylinder(s)
- 3.2 One-Liter Bottle(s)
- 3.3 Assorted funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror w/handle

4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Leakage rates of greater than 5 drops per min. (.25 cc/Min) shall be quantified. Use "< 5 drops/min" on Attachment A for Components with leakage rates of 5 drops per min or less.
- 4.3 Steps marked (*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 If any component exhibits excessive leakage notify SSVN immediately.

5.0 PREREQUISITES

- 5.1 Request RWP and HP Assistance when required.
- 5.2 Inspector is familiar with the HPCI system location and layout.
- 5.3 The HPCI pump must be running for surveillance ST-6-055-230-1 or per S55.1.D to inspect its associated piping and components.
- 5.4 Obtain copy of previous inspection's Attachment A.
- 5.5 Coordinate with Operator running the system to allow pump run durations to be extended for the inspection.

6.0 PROCEDURE

INITIALS

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Preparation

6.1.1 Verify all prerequisites are satisfied.

RDM

6.1.2 Record appropriate information for each piece of measurement and test equipment used with a PECO number.

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
Stopwatch	Micronta S2 Standard 115115	53-8106	1/26/04
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

INITIALS

6.2 Shift Permission to Test

6.2.1 Obtain Shift Supervision's permission to start test.

R

6.2.2 Obtain Control Room Operator's permission to start test.

J Koelle
ACO
1/15/85 1557
DATE TIME

6.3 HPCI Pump Contaminated Piping Inspection

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT METHOD WHERE 20 DROPS = 1cc. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (cc/min).

6.3.1 For all in line components, within the boundaries of Attachment B, which exhibit leakage, record on Attachment A the Leakage Rate and a description of the location of the leak. Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.

6.3.2 From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results below.

SYSTEM LEAKAGE RATE

1.2 cc/min cc/min

0.003168 gal/min

(1 cc/min = 0.000264 gal/min)

INITIALS

6.4 Test Results Evaluation

6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit

mrf (*) acc #/

6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.

6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

7.0 RETURN TO NORMAL

7.1 Inform SSVN and ACO test is complete.

mrf

8.0 ACCEPTANCE CRITERIA

8.1 The HPCI Pump and it's associated components shall not exhibit a leakage rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS (1) This test is part of the initial test program which will be used to establish leak rate criteria in 8.1

Attachment A


Inspector: M. Shuman, C. Klebe, D. Sustaich

System Mode Running in Test Date: 1-15-85

Component No.	Component Description	Comp. Mode (on/Off (open/shut)	Leak Rate	Corrective Action Date	Remarks
HV-SS-1F011			< 5 drops/min		
HV-SS-1F001			< 5 drops/min		
HV-SS-1F006			14 drops/min		

3850016380

Attachment B



REFERENCE SYMBOLS	REACTOR NO.	NO.
1	1	1
2	1	2
3	1	3
4	1	4
5	1	5
6	1	6
7	1	7
8	1	8
9	1	9
10	1	10
11	1	11
12	1	12
13	1	13
14	1	14
15	1	15
16	1	16
17	1	17
18	1	18
19	1	19
20	1	20
21	1	21
22	1	22
23	1	23
24	1	24
25	1	25
26	1	26
27	1	27
28	1	28
29	1	29
30	1	30
31	1	31
32	1	32
33	1	33
34	1	34
35	1	35
36	1	36
37	1	37
38	1	38
39	1	39
40	1	40
41	1	41
42	1	42
43	1	43
44	1	44
45	1	45
46	1	46
47	1	47
48	1	48
49	1	49
50	1	50
51	1	51
52	1	52
53	1	53
54	1	54
55	1	55
56	1	56
57	1	57
58	1	58
59	1	59
60	1	60
61	1	61
62	1	62
63	1	63
64	1	64
65	1	65
66	1	66
67	1	67
68	1	68
69	1	69
70	1	70
71	1	71
72	1	72
73	1	73
74	1	74
75	1	75
76	1	76
77	1	77
78	1	78
79	1	79
80	1	80
81	1	81
82	1	82
83	1	83
84	1	84
85	1	85
86	1	86
87	1	87
88	1	88
89	1	89
90	1	90
91	1	91
92	1	92
93	1	93
94	1	94
95	1	95
96	1	96
97	1	97
98	1	98
99	1	99
100	1	100

TABLE 10	TABLE 11
1	1
2	2
3	3
4	4
5	5
6	6
7	7
8	8
9	9
10	10
11	11
12	12
13	13
14	14
15	15
16	16
17	17
18	18
19	19
20	20
21	21
22	22
23	23
24	24
25	25
26	26
27	27
28	28
29	29
30	30
31	31
32	32
33	33
34	34
35	35
36	36
37	37
38	38
39	39
40	40
41	41
42	42
43	43
44	44
45	45
46	46
47	47
48	48
49	49
50	50
51	51
52	52
53	53
54	54
55	55
56	56
57	57
58	58
59	59
60	60
61	61
62	62
63	63
64	64
65	65
66	66
67	67
68	68
69	69
70	70
71	71
72	72
73	73
74	74
75	75
76	76
77	77
78	78
79	79
80	80
81	81
82	82
83	83
84	84
85	85
86	86
87	87
88	88
89	89
90	90
91	91
92	92
93	93
94	94
95	95
96	96
97	97
98	98
99	99
100	100


TABLE 8	TABLE 9
1	1
2	2
3	3
4	4
5	5
6	6
7	7
8	8
9	9
10	10
11	11
12	12
13	13
14	14
15	15
16	16
17	17
18	18
19	19
20	20
21	21
22	22
23	23
24	24
25	25
26	26
27	27
28	28
29	29
30	30
31	31
32	32
33	33
34	34
35	35
36	36
37	37
38	38
39	39
40	40
41	41
42	42
43	43
44	44
45	45
46	46
47	47
48	48
49	49
50	50
51	51
52	52
53	53
54	54
55	55
56	56
57	57
58	58
59	59
60	60
61	61
62	62
63	63
64	64
65	65
66	66
67	67
68	68
69	69
70	70
71	71
72	72
73	73
74	74
75	75
76	76
77	77
78	78
79	79
80	80
81	81
82	82
83	83
84	84
85	85
86	86
87	87
88	88
89	89
90	90
91	91
92	92
93	93
94	94
95	95
96	96
97	97
98	98
99	99
100	100

BEUTEL
SAN FRANCISCO

INDUSTRIAL ENGINEERING DIVISION SHEET 187

P 210
NUCLEAR REACTOR

TABLE 12	TABLE 13	TABLE 14	TABLE 15	TABLE 16	TABLE 17	TABLE 18	TABLE 19	TABLE 20
1	1	1	1	1	1	1	1	1
2	2	2	2	2	2	2	2	2
3	3	3	3	3	3	3	3	3
4	4	4	4	4	4	4	4	4
5	5	5	5	5	5	5	5	5
6	6	6	6	6	6	6	6	6
7	7	7	7	7	7	7	7	7
8	8	8	8	8	8	8	8	8
9	9	9	9	9	9	9	9	9
10	10	10	10	10	10	10	10	10
11	11	11	11	11	11	11	11	11
12	12	12	12	12	12	12	12	12
13	13	13	13	13	13	13	13	13
14	14	14	14	14	14	14	14	14
15	15	15	15	15	15	15	15	15
16	16	16	16	16	16	16	16	16
17	17	17	17	17	17	17	17	17
18	18	18	18	18	18	18	18	18
19	19	19	19	19	19	19	19	19
20	20	20	20	20	20	20	20	20
21	21	21	21	21	21	21	21	21
22	22	22	22	22	22	22	22	22
23	23	23	23	23	23	23	23	23
24	24	24	24	24	24	24	24	24
25	25	25	25	25	25	25	25	25
26	26	26	26	26	26	26	26	26
27	27	27	27	27	27	27	27	27
28	28	28	28	28	28	28	28	28
29	29	29	29	29	29	29	29	29
30	30	30	30	30	30	30	30	30
31	31	31	31	31	31	31	31	31
32	32	32	32	32	32	32	32	32
33	33	33	33	33	33	33	33	33
34	34	34	34	34	34	34	34	34
35	35	35	35	35	35	35	35	35
36	36	36	36	36	36	36	36	36
37	37	37	37	37	37	37	37	37
38	38	38	38	38	38	38	38	38
39	39	39	39	39	39	39	39	39
40	40	40	40	40	40	40	40	40
41	41	41	41	41	41	41	41	41
42	42	42	42	42	42	42	42	42
43	43	43	43	43	43	43	43	43
44	44	44	44	44	44	44	44	44
45	45	45	45	45	45	45	45	45
46	46	46	46	46	46	46	46	46
47	47	47	47	47	47	47	47	47
48	48	48	48	48	48	48	48	48
49	49	49	49	49	49	49	49	49
50	50	50	50	50	50	50	50	50
51	51	51	51	51	51	51	51	51
52	52	52	52	52	52	52	52	52
53	53	53	53	53	53	53	53	53
54	54	54	54	54	54	54	54	54
55	55	55	55	55	55	55	55	55
56	56	56	56	56	56	56	56	56
57	57	57	57	57	57	57	57	57
58	58	58	58	58	58	58	58	58
59	59	59	59	59	59	59	59	59
60	60	60	60	60	60	60	60	60
61	61	61	61	61	61	61	61	61
62	62	62	62	62	62	62	62	62
63	63	63	63	63	63	63	63	63
64	64	64	64	64	64	64	64	64
65	65	65	65	65	65	65	65	65
66	66	66	66	66	66	66	66	66
67	67	67	67	67	67	67	67	67
68	68	68	68	68	68	68	68	68
69	69	69	69	69	69	69	69	69
70	70	70	70	70	70	70	70	70
71	71	71	71	71	71	71	71	71
72	72	72	72	72	72	72	72	72
73	73	73	73	73	73	73	73	73
74	74	74	74	74	74	74	74	74
75	75	75	75	75	75	75	75	75
76	76	76	76	76	76	76	76	76
77	77	77	77	77	77	77	77	77
78	78	78	78	78	78	78	78	78
79	79	79	79	79	79	79	79	79
80	80	80	80	80	80	80	80	80
81	81	81	81	81	81	81	81	81



3850016380

Attachment B

REVISION NO.	DESCRIPTION	DATE	BY	CHKD.
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20

NOTES: 1. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

2. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

3. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

4. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

5. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

6. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

7. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

8. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

9. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

10. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

11. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

12. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

13. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

14. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

15. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

16. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

17. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

18. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.


19. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

20. THE SYSTEM IS TO BE CONTROLLED BY THE SYSTEM OF THE CONTROL ROOM BY THE OPERATOR.

PROJECT NO.	...
DATE	...
BY	...
CHKD.	...
REVISION NO.	...
DESCRIPTION	...
DATE	...
BY	...
CHKD.	...
REVISION NO.	...
DESCRIPTION	...
DATE	...
BY	...
CHKD.	...

8031 M 49

LAV 11/9/85 615 11/9/85
3850016380



NO.	ITEM	QUANTITY	REMARKS
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

REACTOR MESSAGING SYSTEM

CONDENSER

STEAM GENERATOR

PUMP

VALVE

...

ATTACHMENT B ST-1-055-701-1

REACTOR MESSAGING SYSTEM

CONDENSER

STEAM GENERATOR

PUMP

VALVE

...

8031-M-55

M-55

TPC #85-024

1. DOCUMENT (TITLE, OR PROC # & REV.): ST-0-055-702-1 Rev.0
 2. REASON FOR SUBMITTAL: Attach 4 pages of "Attachment C" 3850016380

ATTACHMENT 7A

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY _____
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	<i>J.M.</i>	<i>1/4/84</i>		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	<i>J.M.</i>	<i>1-4-85</i>		
REG ENG				
OUT MGR				
RE	<i>J.M.</i>	<i>1/4/84</i>		

3. COMMENTS/CORRECTIVE ACTION:

- Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE	SUPT. APPROVAL/DATE	PORC MEETING #: DATE:
ADMIN OR PREPARER	/	

- DIRECTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE _____
 - FILE THIS FORM PER ADMIN. PROC. _____
 - OTHER: _____
- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

JM Latch 9/10/84

ST-1-055-702-1 HPCI TURBINE CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months
Tech. Spec.: 6.8.4.a
FSAR 6.2.8.1.c

-OR- Initiating Events: A. Reason 200th on 9/10

B. MRF No. _____

SS101
9

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By:	(Sign/Date)	<u><i>Brian May</i></u>	<u>1/5/85</u>
Performed By:	(Sign/Date)	<u><i>John Kraus</i></u>	<u>1/5/85</u>
Informed Test Complete:(ACO or CO)	(Sign/Date)	<u><i>D. Alebutskov</i></u>	<u>1/5/85</u>
	(Time)		<u>11:20</u>
Reviewed By:(SSVN or STA)	(Sign/Date)	<u><i>A. Romh</i></u>	<u>1-5-85</u>

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) _____

Informed of Test Results: (CO or ACO)(Sign/Date) _____
(Time) _____

Shift Supervision: (Sign/Date) _____

Corrective Action: MRF No.: _____

Initiated By: (Sign/Date) _____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) _____

Date/Time Notified: (Date/Time) _____

Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here

(Sign/Date) _____

1.0 PURPOSE

To inspect the H.P.C.I. Turbine, associated piping and components for steam leakage while the system is being run in the test mode.

2.0 REFERENCES

- 2.1 8031-M-55, High Pressure Coolant Injection
- 2.2 8031-M-56, HPCI Pump Turbine

3.0 TEST EQUIPMENT

None

4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.2 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.3 Data Sheet steps marked (*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 Components to be inspected shall include all valves, capped vents, drains and test connections, seals and case joints, flanged connections and instrument taps on all system piping which carries primary steam or its condensate.
- 4.5 If large steam leaks are encountered leave the area immediately and inform SSVN.

5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when required.
- 5.2 Inspector is familiar with the HPCI Turbine System location and layout.

- 5.3 Obtain a copy of the previous inspection's Data Sheet.
- 5.4 The HPCI pump must be running for surveillance ST-6-055-230-1 or per S55.1.0 to inspect its associated piping and components. (This should be done in conjunction with ST-1-055-701-1.)

6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

- 6.1 Preparation
 - SO 6.1.1 Verify all prerequisites are satisfied.
- 6.2 Shift Permission to Test
 - SO 6.2.1 Obtain Shift Supervision's permission to start test.
 - SO 6.2.2 Obtain Control Room Operator's permission to start test.
- 6.3 HPCI Turbine Contaminated Piping Inspection.
 - 6.3.1 Inspect the HPCI Turbine and it's associated in Line components for steam leakage while the system is at pressure and running.
 - 6.3.2 For all system components, within the boundaries of Attachment C, which exhibit steam leakage, record on the Data Sheet Attachment A an estimate of the length of the steam plume and a description of the location of the leak. Pay particular attention to system components which exhibited leakage in the previous inspection. Large steam leaks should not be quantified. A MRF should be issued for the component's repair and this test should be considered a failed test.
 - 6.3.3 Using Attachment B convert the steam plume lengths to values of water volume and record them on Attachment A.
 - 6.3.4 From the volumetric leak rate data on Attachment A, calculate the total steam system leakage rate and document the results on the data sheet.

HAVE SHIFT SUPERVISION PERFORM THE TEST RESULTS EVALUATION,
SECTION 6.4

6.4 Test Results Evaluation

- SO 6.4.1 Compare the leakage limit in 8.1 to the total system leakage rate. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.
- 6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.
- 6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

7.0 RETURN TO NORMAL

- SO 7.1 Inform SSVN and ACO test is complete

8.0 ACCEPTANCE CRITERIA

- 8.1 The HPCI Turbine System shall not exhibit a leakage rate greater than (Later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

H.P.C.I. TURBINE CONTAMINATED PIPING INSPECTION

DATA SHEET (1 of 2)

ACTION REQUIRED

INITIALS

6.0 PROCEDURE

6.1 Preparation

6.1.2 All prerequisites satisfied

mps

6.1.3 Test Equipment

N/A

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

6.2 Shift Permission to Test

6.2.1 SSVN permission obtained

mps

6.2.2 ACO permission to test

[Signature]
ACO

1-4-85 / 19:47
Date Time

6.3 HPCI Turbine Contaminated Piping Inspection.

6.3.4 HPCI Turbine Leakage rate:

136 cc/min *SEE NOTE #1*
.035904 gal/min
(1 cc/min = .000264 gal/min)

6.4 Test Results Evaluation.

6.4.1 The HPCI Turbine System leakage rate
-- is within acceptable limits.

BT *SEE NOTE (*) #2*

H.P.C.I. TURBINE CONTAMINATED PIPING INSPECTION

DATA SHEET (2 of 2)

ACTION REQUIRED

INITIALS

7.0 RETURN TO NORMAL

7.1 SSVN and ACO informed of test completion.

JEK

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS

#1 GLAND SEAL LEAKAGE
IS PRESENT ONLY WHEN THE VACUUM PUMP
IS NOT OPERATING. #2 THIS TEST IS PART
OF THE INITIAL TEST PROGRAM WHICH WILL BE
USED TO ESTABLISH LEAKRATE CRITERIA IN 8.1

HPCI TURBINE CONTAMINATED PIPING INSPECTIONDATA SHEETAttachment AINSPECTOR: Bob Mendik / Marc LehmanSYSTEM MODE RUNNING IN TEST DATE: JAN. 5, 1985

Component No.	Component Description	Comp. Mode (on/off) (open/shut)	Steam Plume Length	Equivalent Water Leak Rate	Corrective Action Date	Remarks
10S211	HPCI TURBINE SHAFT GLAND SEAL	ON	2 FT.	136 cc/min		

ATTACHMENT B


STEAM PLUME LENGTH CONVERSION TABLE

<u>Steam Plume Length</u> (ft)	<u>Water Volume</u> (cc/min)
1.00	76
1.25	87
1.50	98
1.75	114
2.00	136
2.25	152
2.50	174
2.75	205
3.00	235
3.25	273
3.50	311
3.75	356
4.00	409

3850016380

4 pages

LMT 14/84 Telecom
J. Mung Attachment C
J.M. 1-4-85



- NOTES:
1. THE PLANT OPERATOR IS RESPONSIBLE FOR THE PROPER OPERATION OF THE PLANT AND THE PROPER MAINTENANCE OF THE PLANT.
 2. THE PLANT OPERATOR SHALL BE RESPONSIBLE FOR THE PROPER OPERATION OF THE PLANT AND THE PROPER MAINTENANCE OF THE PLANT.
 3. THE PLANT OPERATOR SHALL BE RESPONSIBLE FOR THE PROPER OPERATION OF THE PLANT AND THE PROPER MAINTENANCE OF THE PLANT.
 4. THE PLANT OPERATOR SHALL BE RESPONSIBLE FOR THE PROPER OPERATION OF THE PLANT AND THE PROPER MAINTENANCE OF THE PLANT.
 5. THE PLANT OPERATOR SHALL BE RESPONSIBLE FOR THE PROPER OPERATION OF THE PLANT AND THE PROPER MAINTENANCE OF THE PLANT.
 6. THE PLANT OPERATOR SHALL BE RESPONSIBLE FOR THE PROPER OPERATION OF THE PLANT AND THE PROPER MAINTENANCE OF THE PLANT.
 7. THE PLANT OPERATOR SHALL BE RESPONSIBLE FOR THE PROPER OPERATION OF THE PLANT AND THE PROPER MAINTENANCE OF THE PLANT.
 8. THE PLANT OPERATOR SHALL BE RESPONSIBLE FOR THE PROPER OPERATION OF THE PLANT AND THE PROPER MAINTENANCE OF THE PLANT.

REACTOR	TURBINE	GENERATOR	CONDENSER	PUMP	VALVE
1	1	1	1	1	1
2	2	2	2	2	2
3	3	3	3	3	3
4	4	4	4	4	4
5	5	5	5	5	5
6	6	6	6	6	6
7	7	7	7	7	7
8	8	8	8	8	8
9	9	9	9	9	9
10	10	10	10	10	10
11	11	11	11	11	11
12	12	12	12	12	12
13	13	13	13	13	13
14	14	14	14	14	14
15	15	15	15	15	15
16	16	16	16	16	16
17	17	17	17	17	17
18	18	18	18	18	18
19	19	19	19	19	19
20	20	20	20	20	20
21	21	21	21	21	21
22	22	22	22	22	22
23	23	23	23	23	23
24	24	24	24	24	24
25	25	25	25	25	25
26	26	26	26	26	26
27	27	27	27	27	27
28	28	28	28	28	28
29	29	29	29	29	29
30	30	30	30	30	30
31	31	31	31	31	31
32	32	32	32	32	32
33	33	33	33	33	33
34	34	34	34	34	34
35	35	35	35	35	35
36	36	36	36	36	36
37	37	37	37	37	37
38	38	38	38	38	38
39	39	39	39	39	39
40	40	40	40	40	40
41	41	41	41	41	41
42	42	42	42	42	42
43	43	43	43	43	43
44	44	44	44	44	44
45	45	45	45	45	45
46	46	46	46	46	46
47	47	47	47	47	47
48	48	48	48	48	48
49	49	49	49	49	49
50	50	50	50	50	50
51	51	51	51	51	51
52	52	52	52	52	52
53	53	53	53	53	53
54	54	54	54	54	54
55	55	55	55	55	55
56	56	56	56	56	56
57	57	57	57	57	57
58	58	58	58	58	58
59	59	59	59	59	59
60	60	60	60	60	60
61	61	61	61	61	61
62	62	62	62	62	62
63	63	63	63	63	63
64	64	64	64	64	64
65	65	65	65	65	65
66	66	66	66	66	66
67	67	67	67	67	67
68	68	68	68	68	68
69	69	69	69	69	69
70	70	70	70	70	70
71	71	71	71	71	71
72	72	72	72	72	72
73	73	73	73	73	73
74	74	74	74	74	74
75	75	75	75	75	75
76	76	76	76	76	76
77	77	77	77	77	77
78	78	78	78	78	78
79	79	79	79	79	79
80	80	80	80	80	80
81	81	81	81	81	81
82	82	82	82	82	82
83	83	83	83	83	83
84	84	84	84	84	84
85	85	85	85	85	85
86	86	86	86	86	86
87	87	87	87	87	87
88	88	88	88	88	88
89	89	89	89	89	89
90	90	90	90	90	90
91	91	91	91	91	91
92	92	92	92	92	92
93	93	93	93	93	93
94	94	94	94	94	94
95	95	95	95	95	95
96	96	96	96	96	96
97	97	97	97	97	97
98	98	98	98	98	98
99	99	99	99	99	99
100	100	100	100	100	100

SECRET

LANDLOCK GENERATING STATION UNITS 1 & 2

P 410

RESIDUAL HEAT REMOVAL

8031

M - 61

9/28/84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM

Revision 1
Page 1 of 1
CRE
9-26-84
A-4, Form 1

TPC#85-047

DOCUMENT (TITLE, OR PROC # & REV.): ST-1-055-702-1

2. REASON FOR SUBMITTAL: TEMPORARY CHANGE

ATTACHMENT 7B

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY _____
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
NG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	LDA	1/9/85		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	CPG	1/9/85		
REG ENG				
OUT MGR				

CONTROLLED COPY

3. COMMENTS/CORRECTIVE ACTION:

- Approved with comments/changes on attached document

VALID ONLY WHEN RED

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE - -	SUPT. APPROVAL/DATE	PORC MEETING #: _____ DATE: _____
ADMIN OR PREPARER _____	_____	

- INSTRUCTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE _____
 - FILE THIS FORM PER ADMIN. PROC. _____
 - OTHER: _____
- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

JM Latch 9/10/84

ST-1-055-702-1 HPCI TURBINE CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months
Tech. Spec.: 6.8.4.a
FSAR 6.2.8.1.c

-OR- Initiating Events: A. Reason 920^h on su.

B. MRF No. _____

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By:	(Sign/Date)	<u><i>Marc Lehman</i></u>	<u>1-15-85</u>
Performed By:	(Sign/Date)	<u><i>Ch. F. ...</i></u>	<u>1-15-85</u>
Informed Test Complete:(ACO or CO)	(Sign/Date)	<u><i>R. ...</i></u>	<u>1-17-85</u>
	(Time)		<u>1330</u>
Reviewed By:(SSVN or STA)	(Sign/Date)	<u><i>J. ...</i></u>	<u>1/17/85</u>

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By:	(Sign/Date)	_____	_____
Informed of Test Results: (CO or ACO)	(Sign/Date)	_____	_____
	(Time)	_____	_____
Shift Supervision:	(Sign/Date)	_____	_____
Corrective Action:	MRF No.:	_____	_____
Initiated By:	(Sign/Date)	_____	_____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified:	(Name)	_____
Date/Time Notified:	(Date/Time)	_____
Notified By:	(Sign)	_____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section, person making initial entry sign here

(Sign/Date) *R.B. Dickinson* 1/17/85

1.0 PURPOSE

To inspect the H.P.C.I. Turbine, associated piping and components for steam leakage while the system is being run in the test mode.

2.0 REFERENCES

- 2.1 8031-M-55, High Pressure Coolant Injection
- 2.2 8031-M-56, HPCI Pump Turbine

3.0 TEST EQUIPMENT

None

4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.2 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.3 Data Sheet steps marked (*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 Components to be inspected shall include all valves, capped vents, drains and test connections, seals and case joints, flanged connections and instrument taps on all system piping which carries primary steam or its condensate.
- 4.5 If large steam leaks are encountered leave the area immediately and inform SSVN.

5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when required.
- 5.2 Inspector is familiar with the HPCI Turbine System location and layout.

- 5.3 Obtain a copy of the previous inspection's Data Sheet.
- 5.4 The HPCI pump must be running for surveillance ST-6-055-230-1 or per S55.1.0 to inspect its associated piping and components. (This should be done in conjunction with ST-1-055-701-1.)

6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

- 6.1 Preparation
 - SO 6.1.1 Verify all prerequisites are satisfied.
- 6.2 Shift Permission to Test
 - SO 6.2.1 Obtain Shift Supervision's permission to start test.
 - SO 6.2.2 Obtain Control Room Operator's permission to start test.
- 6.3 HPCI Turbine Contaminated Piping Inspection.
 - 6.3.1 Inspect the HPCI Turbine and it's associated in Line components for steam leakage while the system is at pressure and running.
 - 6.3.2 For all system components, within the boundaries of Attachment C, which exhibit steam leakage, record on the Data Sheet Attachment A an estimate of the length of the steam plume and a description of the location of the leak. Pay particular attention to system components which exhibited leakage in the previous inspection. Large steam leaks should not be quantified. A MRF should be issued for the component's repair and this test should be considered a failed test.
 - 6.3.3 Using Attachment B convert the steam plume lengths to values of water volume and record them on Attachment A.
 - 6.3.4 From the volumetric leak rate data on Attachment A, calculate the total steam system leakage rate and document the results on the data sheet.

HAVE SHIFT SUPERVISION PERFORM THE TEST RESULTS EVALUATION,
SECTION 6.4

6.4 Test Results Evaluation

- SO 6.4.1 Compare the leakage limit in 8.1 to the total system leakage rate. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.
- 6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.
- 6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

7.0 RETURN TO NORMAL

- SO 7.1 Inform SSVN and ACO test is complete

8.0 ACCEPTANCE CRITERIA

- 8.1 The HPCI Turbine System shall not exhibit a leakage rate greater than (Later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

H.P.C.I. TURBINE CONTAMINATED PIPING INSPECTION

DATA SHEET (1 of 2)

ACTION REQUIRED

INITIALS

6.0 PROCEDURE

6.1 Preparation

6.1.2 All prerequisites satisfied

RDM

6.1.3 Test Equipment

N/A

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

6.2 Shift Permission to Test

6.2.1 SSVN permission obtained

6.2.2 ACO permission to test

RT
J. Koell
 ACO
 11/15/85 1530
 Date Time

6.3 HPCI Turbine Contaminated Piping Inspection.

6.3.4 HPCI Turbine Leakage rate:

0.00 cc/min
0.00 gal/min
 (1 cc/min = .000264 gal/min)

6.4 Test Results Evaluation.

6.4.1 The HPCI Turbine System leakage rate
 -- is within acceptable limits.

mmf (*) Acc #1

H.P.C.I. TURBINE CONTAMINATED PIPING INSPECTION

DATA SHEET (2 of 2)

ACTION REQUIRED

INITIALS

7.0 RETURN TO NORMAL

7.1 SSVN and ACO informed of test completion.

muf

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS

#1 this test is part of the
initial test program which will be used to establish leak
rate criteria 8.1

3850016380

HPCI TURBINE CONTAMINATED PIPING INSPECTION

DATA SHEET

Attachment A

INSPECTOR: *M. Johnson, C. Kelsey, D. Surtick*

SYSTEM MODE *Running in Test* DATE: *1-15-85*

Component No.	Component Description	Comp. Mode (on/off) (open/shut)	Steam Plume Length	Equivalent Water Leak Rate	Corrective Action Date	Remarks
		<i>No</i>	<i>Leakage</i>			

ATTACHMENT B

STEAM PLUME LENGTH CONVERSION TABLE


<u>Steam Plume Length</u> (ft)	<u>Water Volume</u> (cc/min)
1.00	76
1.25	87
1.50	98
1.75	114
2.00	136
2.25	152
2.50	174
2.75	205
3.00	235
3.25	273
3.50	311
3.75	356
4.00	409

CPL LAD
1/9/85 1/9/85

Attachment C 2054

3850016380

SIZE E



CPC LAA
1/9/85 1/10/85


Attachment 3084

3850016380

REVISIONS	DESCRIPTION	DATE	BY
1	ISSUED FOR CONSTRUCTION	1/9/85	...
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20

SYSTEM OF THE PIPING REQUIRES REVIEW OF THE FOLLOWING RELATED DOCUMENTS:	
QA	YES <input type="checkbox"/> NO <input type="checkbox"/>
PI TEST	YES <input type="checkbox"/> NO <input type="checkbox"/>
LEAK DIAGRAM	YES <input type="checkbox"/> NO <input type="checkbox"/>

- 1. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 2. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 3. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 4. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 5. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 6. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 7. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 8. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 9. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 10. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 11. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 12. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 13. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 14. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 15. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 16. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 17. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 18. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 19. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.
- 20. THE WORK SHALL BE DONE IN ACCORDANCE WITH THE SYSTEM DESIGN AND THE PIPING DESIGN.



RECEIVED	
SIO PARASITIC	
UNION PACIFIC	
HIGH PRESSURE COOLANT INJECTION	
PROJECT NO.	8031
DATE	M-55
PAGE	28

9/28/84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM

Revision 1
Page 1 of 1
CRE
9/10/84
9-26-84
RHM

TPC# 1104

1. DOCUMENT (TITLE, OR PROC # & REV.): ST-1-058-701-1 REV 0

2. REASON FOR SUBMITTAL: BOUNDARIES OF TEST CHANGED TO REFLECT INTENT OF FSAR
PAGES 12,13,14,17

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY _____
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
NG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	wjc	12/19/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	CPT	12/20/84		
REG ENG				
OUT MGR				

3. COMMENTS/CORRECTIVE ACTION:

Approved with comments/changes on attached document

pgs 12,13,14 & 17

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE	SUPT. APPROVAL/DATE	PORC MEETING #: DATE:
ADMIN OR PREPARER		

- INSTRUCTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE _____
 - FILE THIS FORM PER ADMIN. PROC. _____
 - OTHER: _____
- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

3850016380

RPA/RSE:sp

9

10

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

GM Perel 9/13/84

ST-1-058-701-1 "A" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months -OR- Initiating Events: A. Reason _____
Tech. Spec.: 6.8.4.a B. MRF No. _____
FSAR 6.2.8.1.H
FSAR 6.2.8.3

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) Richard T. Weidner 12-21-84
Performed By: (Sign/Date) J _____
Informed Test Complete:(ACO or CO) (Sign/Date) J Paterson 12-21-84
(Time) 0400
Reviewed By:(SSVN or STA) (Sign/Date) Greg Yost 12-21-84

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) _____
Informed of Test Results: (CO or ACO) (Sign/Date) _____
(Time) _____
Shift Supervision: (Sign/Date) _____
Corrective Action: MRF No.: _____
Initiated By: (Sign/Date) _____
IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER
Person Notified: (Name) _____
Date/Time Notified: (Date/Time) _____
Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here.

(Sign/Date) _____

1.0 PURPOSE

To verify that the total leakage rate for the A Hydrogen Recombiner Loop is within the acceptable limits specified in Section 8.0. If the system leakage rate is not within the acceptable limits, an inspection shall be performed to identify leaking components for repair.

2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-57, Sheet 1
- 2.3 NUREG-0737
- 2.4 8031-M-40-45, Hydrogen Recombiner

3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1
- 3.2 Bottle(s) of SNOOP - or equivalent
- 3.3 Inspection mirror with handle

4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Section 9.1 of Specific Procedure Section.
- 4.2 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.3 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.4 Data Sheet steps marked (*) are specific Tech. Spec. Requirements which will fail the test if not completed satisfactorily.

5.0 PREREQUISITES

5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

APL / 11-20-84
Initials Date

CTM / 11-20-84
ACO/CO Date

5.2 RWP obtained if required.

N/A

5.3 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes No

If Yes: Permit No. _____

6.0 GENERAL LLRT PROCEDURE

Initials/Date

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3).

MJA / 11/20/84

6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform LLRT per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure.

MJA / 11/20/84

6.3 Calculate test pressure as follows. Document calculations and reasoning below:

6.3.1 Determine the maximum back pressure against any isolation boundary being tested (existing at start of test or developing as the result of a water leg existing on the vent path).

0.0 psig

6.3.2 Determine the maximum back pressure against any non-isolation boundary or isolation boundary not being tested.

0.0 psig

IF THE PRESSURE CALCULATED IN SECTION 6.3.2 IS GREATER THAN 44 PSIG, A FLOW OUT TEST OR A WATER COLLECTION TEST MAY BE CONDUCTED TO MEASURE THE INLEAKAGE CONTRIBUTION AND ADDED TO LEAK TEST RESULTS. SECTION 6.3.2 PRESSURE CAN THEN BE REGARDED AS ZERO.

- 6.3.3 Add 44.0 psi for air or 48.4 psi for water to the pressure determined in section 6.3.1 44.0 psig
- 6.3.4 Test pressure is the greater of Section 6.3.2 or Section 6.3.3. 44.0 psig
(Test Pressure)

Test Pressure Calculations:

6.4 Perform LLRT per Section 9.4.

7.0 PROCEDURE

7.1 Flow in Test (Test Volume Filled with Air)

7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of + 0.00 on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.
- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.8 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the desired test pressure level as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.

- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch
Range Selector Valve (V-2)
Test Valve (V-3)
Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. Throttle the vent valve to attain a flow rate (L_o) within the calibrated range of the LRM. After flow has stabilized, record the imposed flow rate on the test data sheet, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE (L_m) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW (L_o).

3850016380

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings shall be taken.

8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.
- 8.2 Leave 15 psig of nitrogen in electrical penetrations upon test completion.

9.0 SPECIFIC PROCEDURE

9.1 Backup System Availability and Requirements:

- 9.1.1 This test may be performed provided Tech. Spec. 3.6.6.1 requirements are met.
- 9.1.2 'A' HYDROGEN RECOMBINER will be out of service for the duration of this test.

9.2 System Draining and/or Venting:

CAUTION

CONSULT HEALTH PHYSICIST PRIOR TO VENTING OR DRAINING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.2.1 Align valves per the Tag Accountability Log.

M/PT 1/12/20/84
Initials Date

- 9.2.2 Attach a drain hose to the test connections at valves 57-1031 and 57-1032 and route to a suitable drain.

M/PT 1/12/20/84
Initials Date

- 9.2.3 Open valves 57-1031 and 57-1032 to drain and vent the test volume.

M/PT 1/12/20/84
Initials Date

- 9.2.4 Remove cap from connection downstream of FV-57-110A and monitor for leakage into the test volume from RHR.

M/PT 1/12/20/84
Initials Date

9.2.5 When RHR isolations valves have been verified leak tight as evidenced by no leakage from the opening created in step 9.2.4, reinstall the cap which was removed in step 9.2.4.

MJA 1/20/84
Initials Date
DMS 1/20/84
Verified By Date

9.3 Valve Lineup:

9.3.1 Complete LLRT Tag Accountability Log to position valves, and hang LLRT tags. Have valve lineup verified.

MJA 1/20/84
Initials Date

9.4 Procedure:

PERFORM LLRT USING THE FOLLOWING PREFERRED METHOD(S). ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

9.4.1 Perform a flow in test on the HYDROGEN RECOMBINER and associated piping per Section 7.1 of this procedure. Record results on test data sheet. Test pressure is as determined in Section 6.3.

Test Valve: 57-1006
Vent: Primary
Containment

RTW 1/21/84
Initials Date

9.4.2 After system has stabilized record amount of leakage.
2.42 scc/min

RTW 1/21/84
Initials Date

9.4.3 If the system leakage rate is below (later) scc/min then continue to section 9.6 and mark remaining steps in 9.4 NA, if not, go on the next step.

9.4.4 While the system is still pressurized, walk it down using copies of Attachment A, and perform appropriate air leak detection methods (snoop or equivalent). Inspect all

3850016380

recombiner and associated piping
in line components for leakage
within the boundaries of
Attachment B.

RTW / 12-21-84
Initials Date

- 9.4.5 Record on Attachment A all components inspected and a description of the size and location of any leakage ("small" or "large").

RTW / 12-21-84
Initials Date

- 9.4.6 Upon completion of inspection, issue MRF's for repair of components exhibiting excessive leakage. This shall be denoted in the Additional Actions/Test Comments section and brought to the attention of SSVN.

MLZ / 12-21-84
Initials Date

- 9.4.7 Inspection completed

RTW / 12-21-84
Initials Date

9.5 Blocks Required

None

9.6 Restoration:

- 9.6.1 At the conclusion of the test, isolate and vent the test box and the test volume separately. Disconnect test box from the test volume, close test connection valves and remove hoses.

RTW / 12-21-84
Initials Date

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR
VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.6.2 Restore valve line up at test completion per Tag Accountability Log or as directed by Shift Supervision. Have second verification, performed by a qualified individual designated by the Results Engineer or his alternate.


IF ANY VALVE IS RESTORED TO A POSITION OTHER THAN THE "SUGGESTED RESTORED VALVE POSITION" NOTE IT ACCORDINGLY BY LINING THROUGH THE SUGGESTED POSITION AND WRITING IN ITS PLACE THE ACTUAL RESTORED VALVE POSITION.

9.6.3 Verify no off-scale leakage. RTW / 11-21-84 (*)
Initials Date

9.6.4 Return system to normal per Section 8.0 or as directed by Shift Supervision. RTW / 11-21-84
Initials Date

9.7 Inform shift supervision of results of test and fill out the test results section. (Note above asterisked step.) Have operator review accountability log. RTW / 11-21-84
Initials Date

AT COMPLETION ENSURE THAT COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.



Volumetric Leak Rate Monitor (LRM)
Figure 1

LLRT TAG ACCOUNTABILITY LOG

P&ID M-57

PENETRATION NO. X-26/202

1/84
C.P.G.
2/20/84

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
HYDROGEN RECOMBINER			-27471			RTW	0340
		CLOSED OPEN	-27470	<i>[Signature]</i> DMS	CLOSED	RTW / mps	12-21-84
			-27472			RTW	0340
		CLOSED OPEN	-27473	<i>[Signature]</i> DMS	CLOSED	RTW / mps	12-21-84
			-27474			RTW	0340
		CLOSED	-27475	<i>[Signature]</i> DMS	CLOSED LOCKED	RTW / mps	12-21-84
			-27476	<i>[Signature]</i> DMS	OPEN CAPPED	RTW / mps	12-21-84
		OPEN UNCAPPED	-27477	<i>[Signature]</i> DMS	CLOSED CAPPED	RTW / mps	12-21-84
		CLOSED UNCAPPED	-27478	<i>[Signature]</i> DMS	CLOSED CAPPED	RTW / mps	12-21-84
		CLOSED UNCAPPED	-27479	<i>[Signature]</i> DMS	CLOSED	RTW / mps	12-21-84
			-27480	<i>[Signature]</i> DMS	OPEN	RTW / mps	12-21-84
		OPEN	-27481			RTW	0340
			-27482	<i>[Signature]</i> DMS	OPEN	RTW / mps	12-21-84
		OPEN	-27483			RTW	0340
			-27484	<i>[Signature]</i> DMS	Closed OPEN	RTW / mps	12-21-84
	CLOSED UNCAPPED	-27485			RTW / mps	0340	
	AS REQ'D	-27486	<i>[Signature]</i> DMS	CAPPED	RTW / mps	12-21-84	
				CLOSED			
	57-1006 (TEST)						

3850016380

LLRT TAG ACCOUNTABILITY LOG

P&ID M-57

PENETRATION NO. X-26/202

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
	HS-58-103A	OFF	27318	/	OFF	RTD MPD	0340 12-21-84
	HV-57-105	CLOSED		/	CLOSED		
	HV-57-104	CLOSED		/	CLOSED		
	HV-57-103	CLOSED		/	LOCKED	/	
	HV-57-113	CLOSED		/	OPEN	/	
	HV-57-114	CLOSED		/	LOCKED	/	
	HV-57-111	CLOSED		/	OPEN	/	
	SV-57-139	CLOSED		/	CLOSED	/	
				/	CLOSED	/	
				/	CLOSED	/	
				/	CLOSED	/	

Handwritten: Dielectric
C 26
12/20/84

3850016380

RPA/RSE/sp

LOCAL LEAKAGE RATE TEST DATA SHEET


PENETRATION NO. HYDROGEN RECOMBINER

VALVE UNDER TEST "A" HYDROGEN RECOMBINER LOOP

TEST BOUNDARIES SEE SKETCH BELOW

TESTED BY RTW DATE 12-21-84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No.	Cal. Due Date
0	45.9 psig	2.41 SLM	21-1108	1/18/85
5	45.9	2.43 SLM	VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
10	45.9	2.41 SLM	RANGE SEL (V-2)	TEST VALVE (V-3)
15	45.9	2.45 SLM	TEST LVL VALVE (V-4)	RANGE SEL SWITCH
			High	Flow
			Test	High
ACCEPTANCE CRITERIA:			No Off Scale Reading	
IMPOSED FLOW RATE = - sccm			TEST TAP VALVES: 57-1006	
AVERAGE FLOW = 2.428 scc/min (ACTUAL)			TESTED PER PROCEDURE ST-1-058-701-1	
			LEAKAGE RATE = 9.5 scc/min	



3850016380

ADDITIONAL ACTION/TEST COMMENTS

Additional Action:

Additional Action required if other portions of test did not function properly or other discrepancies were noted during test.

- 1. MRF Submitted (MRF - Number) _____
- 2. Other Action (Signature - Time/Date) _____

TEST COMMENTS

If ANY entry is made on this page, sign bottom of cover sheet.

3850016380

ST-1-058-701-1, REV. 0

PAGE 16 OF 17

RPA/RSE/SP


"A" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTIONDATA SHEET (3 OF 3)

ATTACHMENT A

INSPECTOR: Richard T. WeidnerSYSTEM MODE _____ DATE 12-21-84

COMPONENT NUMBER	COMPONENT DESCRIPTION	COMP. MODE (ON/OFF) (OPEN/SHUT)	LEAK RATE	CORRECTIVE ACTION DATE	REMARKS
57-1006	Test Valve	Open			
HV-57-161	Valve	Closed	0		
FV-57-101 A	Valve	open	0		
	Swagelok		0		
	Root Valve from FE	Open			
	Root Valve from FE	open			
57-1032	Pressure Transmitter		0		
	Valve	closed	0		
	Root Valve from FE	open			
	Root Valve from FE	open			
	Pressure Transmitter		0		
	Pressure Transmitter		8		
FV-57-102 A	Valve	Open	0		
	Swagelok		0		
57-1071	Valve	Closed	0		
57-1007	Valve	closed	0		
FV-57-110A	Valve	Closed	neg.		
HV-57-162	Valve	closed	0		

w/c 12/19/84 CPG 12/20/84



1000
RECEIVED
UNITED STATES AIR FORCE
12 20 84

12 20 84
1000
1000

ATTACHMENT 8B

3850016380

9/25/84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM

Revision A-4, Form 1
9-26-84 Revision 1
Page 1 of 1
9/10/84 CRE

TPC #1213

DOCUMENT (TITLE, OR PROC # & REV.): ST-1-058-701-1 Rev 0.
REASON FOR SUBMITTAL: TEST BOUNDARIES CHANGED TO REFLECT INTENT OF FSAR

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY 1/11/85
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS.				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	LAB	12/28/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	SDC	12/28/84		
REG ENG				
OUT MGR				

3. COMMENTS/CORRECTIVE ACTION:

- Approved with comments/changes on attached document
Page 12, 13, 14, 17

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE - -

SUPT. APPROVAL/DATE

PORC MEETING #: DATE:

- ADMIN OR PREPARER
- DIRECTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE _____
 - FILE THIS FORM PER ADMIN. PROC. _____
 - OTHER: _____

- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

1.0 PURPOSE

To verify that the total leakage rate for the A Hydrogen Recombiner Loop is within the acceptable limits specified in Section 8.0. If the system leakage rate is not within the acceptable limits, an inspection shall be performed to identify leaking components for repair.

2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-57, Sheet 1
- 2.3 NUREG-0737
- 2.4 8031-M-40-45, Hydrogen Recombiner

3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1
- 3.2 Bottle(s) of SNOOP - or equivalent
- 3.3 Inspection mirror with handle

4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Section 9.1 of Specific Procedure Section.
- 4.2 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.3 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.4 Data Sheet steps marked (*) are specific Tech. Spec. Requirements which will fail the test if not completed satisfactorily.

3850016380

5.0 PREREQUISITES

5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

Per Eric Collins

AMZ / 12/28/84
Initials Date
EC / 12/28/84
ACO/CO Date

5.2 RWP obtained if required.

N/A

5.3 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes No X

If Yes: Permit No.

6.0 GENERAL LLRT PROCEDURE

 Initials/Date

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3).

RTW / 12-29-84

6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform LLRT per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure.

RTW / 12-29-84

6.3 Calculate test pressure as follows. Document calculations and reasoning below:

6.3.1 Determine the maximum back pressure against any isolation boundary being tested (existing at start of test or developing as the result of a water leg existing on the vent path).

0 psig

6.3.2 Determine the maximum back pressure against any non-isolation boundary or isolation boundary not being tested.

0 psig

3850016380

IF THE PRESSURE CALCULATED IN SECTION 6.3.2 IS GREATER THAN 44 PSIG, A FLOW OUT TEST OR A WATER COLLECTION TEST MAY BE CONDUCTED TO MEASURE THE INLEAKAGE CONTRIBUTION AND ADDED TO LEAK TEST RESULTS. SECTION 6.3.2 PRESSURE CAN THEN BE REGARDED AS ZERO.

6.3.3 Add 44.0 psi for air or 48.4 psi for water to the pressure determined in section 6.3.1 44.0 psig

6.3.4 Test pressure is the greater of Section 6.3.2 or Section 6.3.3. 46.0 psig
(Test Pressure)

Test Pressure Calculations:

6.4 Perform LLRT per Section 9.4.

7.0 PROCEDURE

7.1 Flow in Test (Test Volume Filled with Air)

7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of \pm 0.00 on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.
- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.8 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the desired test pressure level as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.

3850016380

- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch
Range Selector Valve (V-2)
Test Valve (V-3)
Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. Throttle the vent valve to attain a flow rate (L_o) within the calibrated range of the LRM. After flow has stabilized, record the imposed flow rate on the test data sheet, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE (L_m) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW (L_o).

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings shall be taken.

8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.
- 8.2 Leave 15 psig of nitrogen in electrical penetrations upon test completion.

9.0 SPECIFIC PROCEDURE

9.1 Backup System Availability and Requirements:

- 9.1.1 This test may be performed provided Tech. Spec. 3.6.6.1 requirements are met.
- 9.1.2 'A' HYDROGEN RECOMBINER will be out of service for the duration of this test.

9.2 System Draining and/or Venting:

CAUTION

CONSULT HEALTH PHYSICIST PRIOR TO VENTING OR DRAINING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- | | | |
|-------|--|--|
| 9.2.1 | Align valves per the Tag Accountability Log. | <u>RTW / 12-29-84</u>
Initials Date |
| 9.2.2 | Attach a drain hose to the test connections at valves 57-1031 and 57-1032 and route to a suitable drain. | <u>RTW / 12-29-84</u>
Initials Date |
| 9.2.3 | Open valves 57-1031 and 57-1032 to drain and vent the test volume. | <u>RTW / 12-29-84</u>
Initials Date |
| 9.2.4 | Remove cap from connection downstream of FV-57-110A and monitor for leakage into the test volume from RHR. | <u>RTW / 12-29-84</u>
Initials Date |

3850016380

- 9.2.5 When RHR isolations valves have been verified leak tight as evidenced by no leakage from the opening created in step 9.2.4, reinstall the cap which was removed in step 9.2.4.

RTW / 1/17-29-84
Initials Date
wlc / 1/2/29/84
Verified By Date

9.3 Valve Lineup:

- 9.3.1 Complete LLRT Tag Accountability Log to position valves, and hang LLRT tags. Have valve lineup verified.

RTW / 1/17-29-84
Initials Date

9.4 Procedure:

PERFORM LLRT USING THE FOLLOWING PREFERRED METHOD(S). ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

- 9.4.1 Perform a flow in test on the HYDROGEN RECOMBINER and associated piping per Section 7.1 of this procedure. Record results on test data sheet. Test pressure is as determined in Section 6.3.

Test Valve: 57-1006
Vent: Primary
Containment

RTW / 1/17-29-84
Initials Date

- 9.4.2 After system has stabilized record amount of leakage.

~~77.7~~ scc/min
RTW

67.3

RTW / 1/17-29-84
Initials Date

- 9.4.3 If the system leakage rate is below (later) scc/min then continue to section 9.6 and mark remaining steps in 9.4 NA, if not, go on the next step.

- 9.4.4 While the system is still pressurized, walk it down using copies of Attachment A, and perform appropriate air leak detection methods (snoop or equivalent). Inspect all

recombiner and associated piping
in line components for leakage
within the boundaries of
Attachment B.

RTW 12-29-84
~~HA~~
Initials Date
RTW

9.4.5 Record on Attachment A all
components inspected and a
description of the size and
location of any leakage ("small"
or "large").

RTW 12-29-84
~~HA~~
Initials Date

9.4.6 Upon completion of inspection,
issue MRF's for repair of
components exhibiting excessive
leakage. This shall be denoted
in the Additional Actions/Test
Comments section and brought to
the attention of SSVN.

RTW 12-29-84
~~HA~~
Initials Date
RTW 12-29-84
~~HA~~
Initials Date

9.4.7 Inspection completed

9.5 Blocks Required

None

9.6 Restoration:

9.6.1 At the conclusion of the test,
isolate and vent the test box
and the test volume separately.
Disconnect test box from the
test volume, close test con-
nection valves and remove hoses.

RTW 12-29-84
Initials Date

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR
VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

9.6.2 Restore valve line up at test
completion per Tag Accountability
Log or as directed by Shift Super-
vision. Have second verification,
performed by a qualified individual
designated by the Results Engineer
or his alternate.

3850016380

IF ANY VALVE IS RESTORED TO A POSITION OTHER THAN THE "SUGGESTED RESTORED VALVE POSITION" NOTE IT ACCORDINGLY BY LINING THROUGH THE SUGGESTED POSITION AND WRITING IN ITS PLACE THE ACTUAL RESTORED VALVE POSITION.

9.6.3 Verify no off-scale leakage. RTW 12-29-84*)
Initials Date


9.6.4 Return system to normal per Section 8.0 or as directed by Shift Supervision. RTW 12-29-84
Initials Date

9.7 Inform shift supervision of results of test and fill out the test results section. (Note above asterisked step.) Have operator review accountability log.

RTW 12-29-84
Initials Date

AT COMPLETION ENSURE THAT COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

3850016380



Volumetric Leak Rate Monitor (LRM)
Figure 1

LLRT TAG ACCOUNTABILITY LOG

PENETRATION NO. X-26/202

P&ID M-57

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE	
HYDROGEN RECOMBINER	BREAKER IAC224-01	OPEN	27453	RTW / u/c	CLOSED	RTW / u/c		
		CLOSED	27455	RTW / u/c		RTW / u/c	1540	
	LW 12/28/84 EDC 12/28/84	OPEN	27456	RTW / u/c	CLOSED	RTW / u/c	17-29-84	
		CLOSED	27457	RTW / u/c		RTW / u/c	1540	
		OPEN	27459	RTW / u/c	CLOSED	RTW / u/c	17-29-84	
		CLOSED	27460	RTW / u/c		RTW / u/c	1540	
		CLOSED	27458	RTW / u/c	CLOSED	RTW / u/c	17-29-84	
		LOCKED						
	LW 12/28/84 EDC 12/28/84	57-1030A	CLOSED OPEN	27461	RTW / u/c	OPEN	RTW / u/c	1540 17-29-84
			UNCAPPED			CAPPED		1540
		57-1007	CLOSED	27462	RTW / u/c	CLOSED	RTW / u/c	17-29-84
			UNCAPPED			CAPPED		1540
		57-1031	CLOSED	27464	RTW / u/c	CLOSED	RTW / u/c	17-29-84
			UNCAPPED			CAPPED		1540
		57-1032	CLOSED	27465	RTW / u/c	CLOSED	RTW / u/c	17-29-84
			27481	RTW / u/c		RTW / u/c	1540	
	FV-57-101A	OPEN	27466	RTW / u/c	CLOSED see OPEN test connect	RTW / u/c	17-29-84	
			27483	RTW / u/c		RTW / u/c	1540	
	FV-57-102A	OPEN	27467	RTW / u/c	OPEN	RTW / u/c	17-29-84	
			27484	RTW / u/c	CLOSED	RTW / u/c	1540	
	FV-57-110A	CLOSED	27468	RTW / u/c	OPEN	RTW / u/c	17-29-84	
		UNCAPPED			CAPPED		1540	
	57-1006 (TEST)	AS REQ'D	27469	RTW / u/c	CLOSED	RTW / u/c	17-29-84	

LLRT TAG ACCOUNTABILITY LOG

PENETRATION NO. X-26/202

P&ID M-57

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
	HS-58-103A	OFF	27240	RTW/rdc	OFF	RTW/rdc	1540 12-29-84
	HV-57-105	CLOSED		/	CLOSED		
	HV-57-104	CLOSED		/	CLOSED		
	HV-57-103	CLOSED		/	LOCKED	/	
	HV-57-113	CLOSED		/	OPEN LOCKED	/	
	HV-57-114	CLOSED		/	OPEN		
	HV-57-111	CLOSED		/	CLOSED		
	SV-57-139	CLOSED		/	CLOSED		
				/		/	
				/		/	
				/		/	

LAG
12/28/84
EPC
12/28/84

3850016380

LOCAL LEAKAGE RATE TEST DATA SHEET


PENETRATION NO. HYDROGEN RECOMBINER

VALVE UNDER TEST "A" HYDROGEN RECOMBINER LOOP

TEST BOUNDARIES SEE SKETCH BELOW

TESTED BY RTW DATE 12-29-84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. <u>26-1106</u>	Cal. Due Date <u>1-10-85</u>
0	45.9	695 SCCM	VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
5	45.9	635	RANGE SEL (V-2)	TEST VALVE(V-3)
10	45.9	673	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
15	45.9	691	Mid	Flow Test Mid
			ACCEPTANCE CRITERIA: No Off Scale Reading	
IMPOSED FLOW RATE = <u>0</u> sccm			TEST TAP VALVES: <u>57-1006</u>	
AVERAGE FLOW = <u>673.5</u> scc/min (ACTUAL)			TESTED PER PROCEDURE ST-1-058-701-1	
			LEAKAGE RATE = <u>10.2</u> scc/min with imposed flow	



ADDITIONAL ACTION/TEST COMMENTS

Additional Action:

Additional Action required if other portions of test did not function properly or other discrepancies were noted during test.

- 1. MRF Submitted (MRF - Number) _____
- 2. Other Action (Signature - Time/Date) _____

TEST COMMENTS

*FV-57-101A would close when energized
 so it was left in this position.*

FV-57-110A was found closed and left closed.

If ANY entry is made on this page, sign bottom of cover sheet.

"A" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTION

DATA SHEET (3 OF 3)

ATTACHMENT A


INSPECTOR: Richard T. Weidner

SYSTEM MODE _____ DATE 12-29-84

COMPONENT NUMBER	COMPONENT DESCRIPTION	COMP. MODE (ON/OFF) (OPEN/SHUT)	LEAK RATE	CORRECTIVE ACTION DATE	REMARKS
HV-57-162	Valve		0		
57-1007	Valve		0		
FV-57-102A	Valve		0		
FV-57-101A	Valve		0		
57-1006	Test Valve Connection		Very Very small		
HV-57-161	Valve		0		
57-1072	Valve		0		
57-1031	Valve		0		
FV-57-110A	Valve		0		
HV-57-168A	Valve		0		
57-1030A	Valve		0		
FT-101A + Root Valves	Flow Transmitter		Very Small from LO Side →		Leaking from LO Side root valve
FT-102A + Root Valves			0		
DT-102A			0		

LAW
12/28/64
EJC
12/28/64

3850016380



1008
1111111
1111111

1111111
1111111

1008

1008

9/26/84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM

TPC# 1141

DOCUMENT (TITLE, OR PROC # & REV.): ST-1-058-702-1

REASON FOR SUBMITTAL: Boundaries of test changed to reflect intent of FSAR

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY 1-3-84
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
UPT				
SST SUPT				
NG-TECH				
NG-OPS.				
NG-MAINT				
SR HP				
SR CHEM				
PERF ENG	wjc	12/21/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	WNB	12/21/84		
REG ENG				
OUT MGR				

3. COMMENTS/CORRECTIVE ACTION:

- Approved with comments/changes on attached document

Pages 12, 13, 14 & 17

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE - -	SUPT. APPROVAL/DATE	PORC MEETING # : _____ DATE: _____
---	---------------------	------------------------------------

- ADMIN OR PREPARER
- DIRECTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE _____
 - FILE THIS FORM PER ADMIN. PROC. _____
 - OTHER: _____

- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

3850016380

[Handwritten Signature] 9/13/84

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

ST-1-058-702-1 "B" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months -OR- Initiating Events: A. Reason _____
Tech. Spec.: 6.8.4.a B. MRF No. _____
FSAR 6.2.8.1.H
FSAR 6.2.8.3

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) *[Signature]* 12/21/84
Performed By: (Sign/Date) *[Signature]* 12/21/84
Informed Test Complete:(ACO or CO) (Sign/Date) *[Signature]* 12-21-84
(Time) 19:37
Reviewed By:(SSVN or STA) (Sign/Date) *[Signature]* 12/21/84
1930

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) _____
Informed of Test Results: (CO or ACO)(Sign/Date) _____
(Time) _____
Shift Supervision: (Sign/Date) _____
Corrective Action: MRF No.: _____
Initiated By: (Sign/Date) _____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) _____
Date/Time Notified: (Date/Time) _____
Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here

(Sign/Date) *[Signature]* 12/21/84

1.0 PURPOSE

To verify that the total leakage rate for the B Hydrogen Recombiner Loop is within the acceptable limits specified in Section 9.4, while LLR Test is being performed. If the system leakage rate is not within the acceptable limits, an inspection shall be performed to identify leaking components for repair.

2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-57, Sheet 1
- 2.3 NUREG-0737
- 2.4 Bechtel Drawing, M-40-45, Hydrogen Recombiner

3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1
- 3.2 Bottle(s) of SNOOP - or equivalent
- 3.3 Inspection mirror with handle

4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Section 9.1 of Specific Procedure Section.
- 4.2 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.3 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.4 Data Sheet steps marked (*) are specific Tech. Spec. Requirements which will fail the test if not completed satisfactorily.

3850016380

5.0 PREREQUISITES

5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

Tvc / 12/21/84
Initials Date

Rum / 12-21-84
ACO/CO Date

5.2 RWP obtained if required.

N/A

5.3 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes No

If Yes: Permit No. _____

6.0 GENERAL LLRT PROCEDURE

Initials/Date

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3).

QGH / 12/21/84

6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform LLRT per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure.

QGH / 12/21/84

6.3 Calculate test pressure as follows. Document calculations and reasoning below:

6.3.1 Determine the maximum back pressure against any isolation boundary being tested (existing at start of test or developing as the result of a water leg existing on the vent path).

0.0 QGH / 12/21/84
~~0.0~~ psig

6.3.2 Determine the maximum back pressure against any non-isolation boundary or isolation boundary not being tested.

0.0 QGH / 12/21/84
~~0.0~~ psig

IF THE PRESSURE CALCULATED IN SECTION 6.3.2 IS GREATER THAN 44 PSIG, A FLOW OUT TEST OR A WATER COLLECTION TEST MAY BE CONDUCTED TO MEASURE THE INLEAKAGE CONTRIBUTION AND ADDED TO LEAK TEST RESULTS. SECTION 6.3.2 PRESSURE CAN THEN BE REGARDED AS ZERO.

- 6.3.3 Add 44.0 psi for air or 48.4 psi for water to the pressure determined in section 6.3.1 46.0 psig
- 6.3.4 Test pressure is the greater of Section 6.3.2 or Section 6.3.3. 46.0 psig
(Test Pressure)

Test Pressure Calculations:

$$44.0 + 2.0(\text{LRM accuracy}) = 46.0$$

6.4 Perform LLRT per Section 9.4.

7.0 PROCEDURE

7.1 Flow in Test (Test Volume Filled with Air)

7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of + 0.00 on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.
- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.3 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the desired test pressure level as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.

3850016380

- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch
 Range Selector Valve (V-2)
 Test Valve (V-3)
 Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. Throttle the vent valve to attain a flow rate (L_o) within the calibrated range of the LRM. After flow has stabilized, record the imposed flow rate on the test data sheet, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE (L_m) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW (L_o).

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings shall be taken.

8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.
- 8.2 Leave 15 psig of nitrogen in electrical penetrations upon test completion.

9.0 SPECIFIC PROCEDURE

9.1 Backup System Availability and Requirements:

- 9.1.1 This test may be performed provided Tech. Spec. 3.6.6.1 requirements are met.
- 9.1.2 'B' HYDROGEN RECOMBINER will be out of service for the duration of this test.

9.2 System Draining and/or Venting:

CAUTION

CONSULT HEALTH PHYSICIST PRIOR TO VENTING OR DRAINING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.2.1 Align valves per the Tag Accountability Log.

QQA 11/21/84
Initials Date

- 9.2.2 Attach a drain hose to the test connections at valves 57-1008, 57-1009, 57-1033, and 57-1034 and route to a suitable drain.

QQA 11/21/84
Initials Date

- 9.2.3 Open valves listed in Step 9.2.2 to drain and vent the test volume.

QQA 11/21/84
Initials Date

- 9.2.4 Remove cap from connection downstream of FV-57-110B and monitor for leakage into the test volume from RHR.

QQA 11/21/84
Initials Date

- 9.2.5 When RHR isolations valves have been verified leak tight as evidenced by no leakage from the opening created in step 9.2.4, reinstall the cap which was removed in step 9.2.4.

QPH / 12/21/84
Initials Date
SCW / 12/21/84
Verified By Date

9.3 Valve Lineup:

- 9.3.1 Complete LLRT Tag Accountability Log to position valves, and hang LLRT tags. Have valve lineup verified.

QPH / 12/21/84
Initials Date

9.4 Procedure:

PERFORM LLRT USING THE FOLLOWING PREFERRED METHOD(S). ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

- 9.4.1 Perform a flow in test on the HYDROGEN RECOMBINER and associated piping per Section 7.1 of this procedure. Record results on test data sheet. Test pressure is as determined in Section 6.3.

Test Valve: 57-1008
Vent: Primary
Containment

QPH / 12/21/84
Initials Date

- 9.4.2 After system has stabilized record amount of leakage.
180 scc/min

QPH / 12/21/84
Initials Date

- 9.4.3 If the system leakage rate is below (later) scc/min then continue section 9.6 and mark remaining steps in 9.4 NA. If not, go on the next step

- 9.4.4 While the system is still pressurized, walk it down using copies of Attachment A, and perform appropriate air leak detection methods (snoop or

equivalent). Inspect all recombiner and associated piping in line components for leakage within the boundaries of Attachment B

QGH 12/21/84
Initials Date

- 9.4.5 Record on Attachment A all components inspected and a description of the size and location of any leakage ("small" or "large").

QGH 12/21/84
Initials Date

- 9.4.6 Upon completion of inspection, issue MRF's for repair of components exhibiting excessive leakage. This shall be denoted in the additional actions/test comments section and brought to the attention of SSVN.

QGH 12/21/84
Initials Date

- 9.4.7 Inspection completed

QGH 12/21/84
Initials Date

9.5 Blocks Required

None

9.6 Restoration:

- 9.6.1 At the conclusion of the test, isolate and vent the test box and the test volume separately. Disconnect test box from the test volume, close test connection valves and remove hoses.

QGH 12/21/84
Initials Date

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.6.2 Restore valve line up at test completion per Tag Accountability Log or as directed by Shift Supervision. Have second verification, performed by a qualified individual designated by the Results Engineer or his alternate.

3850016380

IF ANY VALVE IS RESTORED TO A POSITION OTHER THAN THE "SUGGESTED RESTORED VALVE POSITION" NOTE IT ACCORDINGLY BY LINING THROUGH THE SUGGESTED POSITION AND WRITING IN ITS PLACE THE ACTUAL RESTORED VALVE POSITION.

9.6.3 Verify no off-scale leakage.

QAH 12/21/84
Initials Date(*)


9.6.4 Return system to normal per Section 8.0 or as directed by Shift Supervision.

QAH 12/21/84
Initials Date

9.7 Inform shift supervision of results of test and fill out the test results section. (Note above asterisked step.) Have operator review accountability log.

NAZ 12/21/84
Initials Date

AT COMPLETION ENSURE THAT COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.



Volumetric Leak Rate Monitor (LRM)
Figure 1

3850016380

LLRT TAG ACCOUNTABILITY LOG

PENETRATION NO. X-25/201A

PEID M-57

wc
12/21/84

wNB
12/21/84

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
'E' HYDROGEN RECOMBINER	HV-57-163	CLOSED OPEN	27269 27263	QPH 'sew	CLOSED	QPH 'sew	6P 12/21/84
	HV-57-163	CLOSED OPEN	27270 27264				6P 12/21/84
HV-57-164	HV-57-164B	CLOSED	27271 27267	QPH 'sew	CLOSED LOCKED	QPH 'sew	6P 12/21/84
	57-1030B	CLOSED	27274	QPH 'sew	OPEN	QPH 'sew	6P 12/21/84
	HS-58-103B	OFF	27272	QPH 'sew	OFF	QPH 'sew	6P 12/21/84
	FV-57-110B	CLOSED	27273	QPH 'sew	OPEN	QPH 'sew	6P 12/21/84
	FV-57-101B	OPEN	27443	QPH 'sew	OPEN	QPH 'sew	6P 12/21/84
	FV-57-102B	OPEN UNCAPPED	27442	QPH 'sew	OPEN CAPPED	QPH 'sew	6P 12/21/84
	57-1033	CLOSED UNCAPPED	27441	QPH 'sew	CLOSED CAPPED	QPH 'sew	6P 12/21/84
	57-1034	CLOSED	27440	QPH 'sew	CLOSED	QPH 'sew	6P 12/21/84

3850016380

ILRT TAG ACCOUNTABILITY LOG

PENETRATION NO. X-25/201A

P&ID M-57

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
	57-1008 (TEST)	UNCAPPED AS REC'D UNCAPPED	27444	OGA'scw	CAPPED CLOSED CAPPED	OGA'scw	6:30P 12/21/84
	57-1009	CLOSED	27246	OGA'scw	CLOSED LOCKED	OGA'scw	6P 12/21/84
	HV-57-122	OPEN		/	OPEN LOCKED	/	
	HV-57-125	OPEN		/	OPEN	/	
	HV-57-123	CLOSED		/	CLOSED	/	
	HV-57-124	CLOSED		/	CLOSED	/	
	HV-57-121	CLOSED		/	CLOSED	/	
	HV-57-131	CLOSED		/	CLOSED	/	
				/		/	
				/		/	

QNB
12/21/84
y/c
12/21/84

LOCAL LEAKAGE RATE TEST DATA SHEET


PENETRATION NO. HYDROGEN RECOMBINER

VALVE UNDER TEST "B" HYDROGEN RECOMBINER LOOP

TEST BOUNDARIES SEE SKETCH BELOW

TESTED BY [Signature] DATE 12/21/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. <u>21-1106</u>	Cal. Due Date <u>1/10/85</u>
0	46.0	180	VOLUMETRICS LRM VALVE/SWITCH POSITIONS RANGE TEST TEST LVL RANGE SEL SEL (V-2) VALVE (V-3) VALVE (V-4) SWITCH MID Flow TEST MID	
5	46.0	180		
10	46.0	180		
15	46.0	180		
ACCEPTANCE CRITERIA: No Off Scale Reading				
IMPOSED FLOW RATE = _____ sccm			TEST TAP VALVES:	
AVERAGE FLOW = _____ scc/min (ACTUAL)			TESTED PER PROCEDURE ST-1-058-702-1	LEAKAGE RATE = <u>8</u> scc/min



3850016380

ADDITIONAL ACTION/TEST COMMENTS

Additional Action:

Additional Action required if other portions of test did not function properly or other discrepancies were noted during test.

1. MRF Submitted (MRF - Number) _____
2. Other Action (Signature - Time/Date) _____

TEST COMMENTS

Due to temp stabilization in test volume flow readings oscillated starting @ (+) 180 sccm to (-) 180 sccm and decreased linearly i.e. (+) 170 to (-) 170 sccm, (+) 60 to (-) 60 sccm. During this time maintenance began adding heat shrink insulation to the wires resulting in unstable temp readings yielding to a very unstable flow readings. Due to time concerns for conclusion of ST to coincide with maintenance close out, the worst case (+) 180 sccm was recorded. This test will be conducted in accordance with UCR-004-1 @ the next possible window.

If ANY entry is made on this page, sign bottom of cover sheet.

"B" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTIONDATA SHEET


ATTACHMENT A

Inspector: Ray StelchiserSystem Mode _____ Date 12/21/84

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
	NO leak rate found on walkdown with Snoop.		∅		

3850016380

jc 12/21/87
wNB 12/21/87



BECHTEL
 UNITED STATES OF AMERICA
 12/21/87

9/28/84
EFFECTIVE DATE

LIMERICK GENERATING STATION
PORC APPROVAL FORM

Revision 1
Page 1 of 1
CRE
9-26-84
9/10/84

TPC #1214

DOCUMENT (TITLE, OR PROC # & REV.): ST-1-058-702-1 Rev 0
REASON FOR SUBMITTAL: TEST BOUNDARIES CHANGED TO REFLECT FSAR INTENT

- NEW PROCEDURE
- PROCEDURE REVISION
- ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY 1/11/85
- REVIEW OF TEMP CHANGE ONLY
- REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	<u>VAW</u>	<u>12/28/84</u>		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	<u>ROC</u>	<u>12/28/84</u>		
REG ENG				
OUT MGR				

3. COMMENTS/CORRECTIVE ACTION:

Approved with comments/changes on attached document
Pages 12,13,14,17

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE - -	SUPT. APPROVAL/DATE	PORC MEETING #: DATE:

- ADMIN OR PREPARER
- INSTRUCTIONS TO ADMIN. STAFF:
- ISSUE THE ATTACHED DOCUMENT
 - FILE THE ATTACHED DOCUMENT IN FILE _____
 - FILE THIS FORM PER ADMIN. PROC. _____
 - OTHER: _____
- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- APPROVAL
 - REVIEW
 - INFO

3850016380

SM Root 9/13/84

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

ST-1-058-702-1 "B" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months -OR- Initiating Events: A. Reason _____
 Tech. Spec.: 6.8.4.a B. MRF No. _____
 FSAR 6.2.8.1.H
 FSAR 6.2.8.3

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) Pat Moun 12-29-84
 Performed By: (Sign/Date) Edward J. Borek 12/29/84
 Informed Test Complete:(ACO or CO) (Sign/Date) R. Alper 12-29-84
 (Time) 0640
 Reviewed By:(SSVN or STA) (Sign/Date) C. Josie 12/29/84

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) _____
 Informed of Test Results: (CO or ACO) (Sign/Date) _____
 (Time) _____
 Shift Supervision: (Sign/Date) _____
 Corrective Action: MRF No.: _____
 Initiated By: (Sign/Date) _____
IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER
 Person Notified: (Name) _____
 Date/Time Notified: (Date/Time) _____
 Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here

(Sign/Date) _____

1.0 PURPOSE

To verify that the total leakage rate for the B Hydrogen Recombiner Loop is within the acceptable limits specified in Section 9.4, while LLR Test is being performed. If the system leakage rate is not within the acceptable limits, an inspection shall be performed to identify leaking components for repair.

2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-57, Sheet 1
- 2.3 NUREG-0737
- 2.4 Bechtel Drawing, M-40-45, Hydrogen Recombiner

3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1
- 3.2 Bottle(s) of SNOOP - or equivalent
- 3.3 Inspection mirror with handle

4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Section 9.1 of Specific Procedure Section.
- 4.2 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.3 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.4 Data Sheet steps marked (*) are specific Tech. Spec. Requirements which will fail the test if not completed satisfactorily.

3850016380

5.0 PREREQUISITES

5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

Per Brad Collins

AKZ / *12/27/84*
Initials Date

EU / *12/28/84*
ACO/CO Date

5.2 RWP obtained if required.

N/A

5.3 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes No

If Yes: Permit No. *NA*

6.0 GENERAL LLRT PROCEDURE

Initials/Date

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3).

BB / *12-29-84*

6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform LLRT per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure.

BB / *12-29-84*

6.3 Calculate test pressure as follows. Document calculations and reasoning below:

6.3.1 Determine the maximum back pressure against any isolation boundary being tested (existing at start of test or developing as the result of a water leg existing on the vent path).

ϕ psig

6.3.2 Determine the maximum back pressure against any non-isolation boundary or isolation boundary not being tested.

ϕ psig

IF THE PRESSURE CALCULATED IN SECTION 6.3.2 IS GREATER THAN 44 PSIG, A FLOW OUT TEST OR A WATER COLLECTION TEST MAY BE CONDUCTED TO MEASURE THE INLEAKAGE CONTRIBUTION AND ADDED TO LEAK TEST RESULTS. SECTION 6.3.2 PRESSURE CAN THEN BE REGARDED AS ZERO.

6.3.3 Add 44.0 psi for air or 48.4 psi for water to the pressure determined in section 6.3.1 44.0 psig

6.3.4 Test pressure is the greater of Section 6.3.2 or Section 6.3.3. 44.0 psig
 (Test Pressure)

Test Pressure Calculations:

6.4 Perform LLRT per Section 9.4.

7.0 PROCEDURE

7.1 Flow in Test (Test Volume Filled with Air)

7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of + 0.00 on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.
- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.8 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the desired test pressure level as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.

- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch
Range Selector Valve (V-2)
Test Valve (V-3)
Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. Throttle the vent valve to attain a flow rate (L_o) within the calibrated range of the LRM. After flow has stabilized, record the imposed flow rate on the test data sheet, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE (L_m) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW (L_o).

3850016380

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings shall be taken.

8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.
- 8.2 Leave 15 psig of nitrogen in electrical penetrations upon test completion.

9.0 SPECIFIC PROCEDURE

9.1 Backup System Availability and Requirements:

- 9.1.1 This test may be performed provided Tech. Spec. 3.6.6.1 requirements are met.
- 9.1.2 'B' HYDROGEN RECOMBINER will be out of service for the duration of this test.

9.2 System Draining and/or Venting:

CAUTION

CONSULT HEALTH PHYSICIST PRIOR TO VENTING OR DRAINING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.2.1 Align valves per the Tag Accountability Log.

BB / 12-29-84
Initials Date

- 9.2.2 Attach a drain hose to the test connections at valves 57-1008, 57-1009, 57-1033, and 57-1034 and route to a suitable drain.

BB / 12-29-84
Initials Date

- 9.2.3 Open valves listed in Step 9.2.2 to drain and vent the test volume.

BB / 12-29-84
Initials Date

- 9.2.4 Remove cap from connection downstream of FV-57-110B and monitor for leakage into the test volume from RHR.

BB / 12-29-84
Initials Date

- 9.2.5 When RHR isolations valves have been verified leak tight as evidenced by no leakage from the opening created in step 9.2.4, reinstall the cap which was removed in step 9.2.4.

BB / 12-29-84
 Initials Date
 SJS / 12/29/84
 Verified By Date

9.3 Valve Lineup:

- 9.3.1 Complete LLRT Tag Accountability Log to position valves, and hang LLRT tags. Have valve lineup verified.

BB / 12-29-84
 Initials Date

9.4 Procedure:

PERFORM LLRT USING THE FOLLOWING PREFERRED METHOD(S). ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

- 9.4.1 Perform a flow in test on the HYDROGEN RECOMBINER and associated piping per Section 7.1 of this procedure. Record results on test data sheet. Test pressure is as determined in Section 6.3.

Test Valve: 57-1008
 Vent: Primary
 Containment

BB / 12-29-84
 Initials Date

- 9.4.2 After system has stabilized record amount of leakage.

75.85 scc/min

BB / 12-29-84
 Initials Date

- 9.4.3 If the system leakage rate is below (later) scc/min then continue section 9.6 and mark remaining steps in 9.4 NA. If not, go on the next step

- 9.4.4 While the system is still pressurized, walk it down using copies of Attachment A, and perform appropriate air leak detection methods (snoop or

3850016380

equivalent). Inspect all recombining and associated piping in line components for leakage within the boundaries of Attachment B.

BB
NA / 12-29-84
Initials Date

9.4.5 Record on Attachment A all components inspected and a description of the size and location of any leakage ("small" or "large").

BB
NA / 12-29-84
Initials Date

9.4.6 Upon completion of inspection, issue MRF's for repair of components exhibiting excessive leakage. This shall be denoted in the additional actions/test comments section and brought to the attention of SSVN.

NA /
Initials Date

9.4.7 Inspection completed

BB
NA / 12-29-84
Initials Date

9.5 Blocks Required

None

9.6 Restoration:

9.6.1 At the conclusion of the test, isolate and vent the test box and the test volume separately. Disconnect test box from the test volume, close test connection valves and remove hoses.

BB / 12-29-84
Initials Date

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

9.6.2 Restore valve line up at test completion per Tag Accountability Log or as directed by Shift Supervision. Have second verification, performed by a qualified individual designated by the Results Engineer or his alternate.

IF ANY VALVE IS RESTORED TO A POSITION OTHER THAN THE "SUGGESTED RESTORED VALVE POSITION" NOTE IT ACCORDINGLY BY LINING THROUGH THE SUGGESTED POSITION AND WRITING IN ITS PLACE THE ACTUAL RESTORED VALVE POSITION.

9.6.3 Verify no off-scale leakage.

BB / 12-29-84
Initials Date(*)

9.6.4 Return system to normal per Section 8.0 or as directed by Shift Supervision.


BB / 12-29-84
Initials Date

9.7 Inform shift supervision of results of test and fill out the test results section. (Note above asterisked step.) Have operator review accountability log.

BB / 12-29-84
Initials Date

AT COMPLETION ENSURE THAT COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

3850016380



Volumetric Leak Rate Monitor (LRM)
Figure 1

3850016380

LLRT TAG ACCOUNTABILITY LOG

PENETRATION NO. X-25/201A

P&ID M-57

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
LAG 12/28/84 EDC 12/28/84	BREAKER 1BC224-01	OPEN CLOSED	27200	BB / EJB	CLOSED	BB / EJB	0615
	'B' HYDROGEN RECOMBINER	OPEN	27202	BB / EJB	CLOSED	BB / EJB	12-29-84
	HV-57-163	OPEN	27203	BB / EJB	CLOSED	BB / EJB	0615
	HV-57-163	CLOSED OPEN	27204	BB / EJB	CLOSED	BB / EJB	12-29-84
	HV-57-163	CLOSED OPEN	27205	BB / EJB	CLOSED	BB / EJB	0603
	HV-57-164	CLOSED	27206	BB / EJB	CLOSED LOCKED	BB / EJB	12-29-84
	HV-57-164	CLOSED	27207	BB / EJB	CLOSED LOCKED	BB / EJB	0603
	57-1030B	CLOSED	27208	BB / EJB	OPEN	BB / EJB	12-29-84
	HS-58-103B	OFF	27209	BB / EJB	OFF	BB / EJB	0614
					/	/	
	FV-57-110B	CLOSED	27210	BB / EJB	OPEN	BB / EJB	0605
	FV-57-101B	OPEN	27211	BB / EJB	OPEN	BB / EJB	12-29-84
	FV-57-102B	OPEN UNCAPPED	27212	BB / EJB	OPEN CAPPED	BB / EJB	0600
	57-1033	CLOSED UNCAPPED	27213	BB / EJB	CLOSED CAPPED	BB / EJB	12-29-84
57-1034	CLOSED	27214	BB / EJB	CLOSED	BB / EJB	0606	

3850016380

LLRT TAG ACCOUNTABILITY LOG

PENETRATION NO. X-25/201A

P&ID M-57

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
		UNCAPPED			CAPPED		06 01
	57-1008 (TEST)	AS REQ'D UNCAPPED	27215	DB EJB	CLOSED CAPPED	DB / EJB	12-29-84
	57-1009	CLOSED	27216	DB EJB	CLOSED LOCKED	DB / EJB	06 06 12-29-84
	HV-57-122	OPEN		/	OPEN LOCKED	/	
	HV-57-125	OPEN		/	OPEN	/	
	HV-57-123	CLOSED		/	CLOSED	/	
	HV-57-124	CLOSED		/	CLOSED	/	
	HV-57-121	CLOSED		/	CLOSED	/	
	HV-57-131	CLOSED		/	CLOSED	/	
				/		/	
				/		/	

LDG
 12/28/84
 EOC
 2/24/84

LOCAL LEAKAGE RATE TEST DATA SHEET


PENETRATION NO. HYDROGEN RECOMBINER

VALVE UNDER TEST "B" HYDROGEN RECOMBINER LOOP

TEST BOUNDARIES SEE SKETCH BELOW

TESTED BY Beta Now DATE 12-29-84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No.	Cal. Due Date
0	46.3	71.4	21-1106	1-10-85
5	46.3	75.2	VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
10	46.3	79.9	RANGE SEL (V-2)	TEST VALVE (V-3)
15	46.3	76.9	TEST LVL VALVE (V-4)	RANGE SEL SWITCH
			LOW	FLOW TEST LOW
ACCEPTANCE CRITERIA: No Off Scale Reading				
IMPOSED FLOW RATE = \emptyset sccm			TEST TAP VALVES: 57-1008	
AVERAGE FLOW = 75.85 scc/min (ACTUAL)			TESTED PER PROCEDURE ST-1-058-702-1	LEAKAGE RATE = 1.7 scc/min



"B" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTION

DATA SHEET

3850016380

ATTACHMENT A


Inspector: Beth Brown

System Mode shut down for LLRT Date 12-29-84

Component Number	Component Description	Comp. Mode (on/off) (oper./shut)	Leak Rate	Corrective Action Date	Remarks
NONE	<u>NO LEAKAGE EVIDENT</u>				

3850016380

LAK 12/28/84 EDC 12/25/84



SECRET
UNCLASSIFIED
DATE 12/28/84 BY EDC
DATE 12/25/84 BY EDC
8031

Attachment 10

PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
SURVEILLANCE TEST

Gray
11/31/84

P

ST-1-047-700-1 SCRAM DISCHARGE VOLUME CONTAMINATION PIPING INSPECTION

Test Freq.: 18 Months -OR- Initiating Events: 1. Reason _____
Tech. Spec.: 6.8.4.a 2. MRF No. _____
FSAR: 6.2.8.1
FSAR: 6.2.8.3

TEST RESULTS:

A. All Asterisked(*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) *J Fitzgerald* 11/29/84
Performed By: (Sign/Date) *NA* N/A
Informed Test Complete:(ACO or CO) (Sign/Date) *P Monaco* 11/29/84
(Time) 0855
Reviewed By:(SSVN or STA) (Sign/Date) *D. J. Callahan* 11-29-84

B. One or More Asterisked(*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) _____
Informed of Test Results: (CO or ACO) (Sign/Date) _____
(Time) _____
Shift Supervision: (Sign/Date) _____
Corrective Action: MRF No.: _____
Initiated By: (Sign/Date) _____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) _____
Date/Time Notified: (Date/Time) _____
Notified By: (Sign) _____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,
person making initial entry sign here

(Sign/Date) _____

1.0 PURPOSE

To inspect, measure, and record any leakage from components associated with the CRD Scram Discharge Volume System while the system is pressurized.

2.0 REFERENCES

- 2.1 8031-M-47, Control Rod Drive Hydraulic - Part B
- 2.2 NUREG-0737

3.0 TEST EQUIPMENT

- 3.1 Graduated cylinder(s)
- 3.2 Liter bottle(s)
- 3.3 Funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror with handle

4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.2 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.3 Leakage rates of greater than 5 drops per min (.25 cc/min) shall be quantified. Put "<.25 cc/min" in the space provided on the Data Sheet Attachment A for components with leak rates of 5 drops per min.
- 4.4 Data Sheet steps marked (*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.

- 4.5 Any component exhibiting excessive amounts of leakage shall be documented in the Additional Actions/Test Comments section on the Cover Sheet and the SSVN shall be informed.

5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when needed.
- 5.2 Coordinate with the operator running GP-10 so that the test duration can be extended to allow proper inspection of SDV system components.
- 5.3 Inspector is familiar with the SDV system layout and location.
- 5.4 Obtain copy of the previous inspection Data Sheet Attachment A.
- 5.5 The SDV System Piping is at pressure preferably during operational hydrostatic test GP-10.

6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Preparation

- SO 6.1.1 Verify all prerequisites are satisfied.
- 6.1.2 Record appropriate information for each piece of measurement and test equipment used with a PECO number and verify the equipment is within it's calibration period.
- 6.2 Shift Permission to Test
- SO 6.2.1 Obtain Shift Supervision's (SSVN's) permission to start test.
- SO 6.2.2 Obtain Control Room Operator's permission to start test.

6.3 SDV System Contaminated Piping Inspection

ACTUAL LEAK RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR(S) INVOLVED. THE ONLY GUIDELINE BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT 20 DROPS = 1CC. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (CC/MIN)

6.3.1 Record on Data Sheet Attachment A all components, within the boundaries of Attachment B, exhibiting leakage, their leak rate and a description of the location of the leak. Pay particular attention to system components identified as having measurable leakage in the last test.

6.3.2 From the leak rate data on Attachment A, calculate the total system leak rate and document the results on the Data Sheet Section 6.3.

6.4 Test Results Evaluation

- SO
- 6.4.1 Compare the leakage limit in 8.1 to the total system leakage rate. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.
- 6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.
- 6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF to its repair.

7.0 RETURN TO NORMAL

- SO 7.1 Inform SSVN and ACO the test is complete.

8.0 ACCEPTANCE CRITERIA

8.1 The SDV system shall not exhibit a total leak rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

SCRAM DISCHARGE VOLUME
CONTAMINATED PIPING INSPECTION

DATA SHEET (1 of 2)

ACTION REQUIRED

INITIALS

6.0 PROCEDURE

6.1 Preparation

6.1.1 All prerequisites satisfied

PP

6.1.2 Test Equipment

PP

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>STOPWATCH</u>	<u>SPORT 1000</u>	<u>53-0020</u>	<u>8-27-85</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

5.2 Shift Permission to Test

6.2.1 SSVN permission obtained

PP

6.2.2 ACO permission to test

CVW
ACO

11/29/84/0710
Date Time

6.3 Scram Discharge Volume Contaminated Piping Inspection

6.3.4 SDV system total leak rate:

0.8 cc/min CC/MIN

0.000211 GAL/MIN
(1 cc/min = .000264 gal/min)

PP

Data Sheet

3850016380

Inspector: JP Gitzgers 10
System Mode CP.10 Ops Hydro
985 psig

Date: 11/27/84

Sheet 1 of 1

Component No.	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
XV-47-1F011	SOV Drain Valve	Open Off Shut	0.8 cc/min	Adjust Packing	MERF Issued Equipment Trouble Tag # 2449

