

COMANCHE PEAK STEAM ELECTRIC STATION

REACTOR CONTAINMENT BUILDING

UNIT ONE

PREOPERATIONAL

TYPE B & C LOCAL LEAK RATE TEST

1984

DOCKET NUMBER

50-445

TEXAS UTILITIES GENERATING COMPANY

8502200181 850212
PDR ADOCK 05000445
A PDR

LLRT TEST SUMMARY

1.0 Introduction

1.1 General Data:

The Comanche Peak Steam Electric Station (CPSES) Unit One (1) Preoperational Containment Type B & Type C Local Leak Rate Test (ICP-PT-75-01) commenced October 02, 1982 and concluded with the approval of the test data package on November 16, 1984. All Type B and C pressure containing or leakage limiting boundaries of the containment building as defined by 10CFR50 Appendix J and summarized in FSAR Table 6.2.4-2 were tested to determine the magnitude of leakage.

1.2 Technical Data:

The containment building at CPSES is a reinforced concrete structure with a carbon steel liner. The containment design pressure is 50 psig, and the calculated peak accident pressure in containment is 48.1 psig (Pa). The Technical Specification Limit for all penetrations and valves subject to Type B and C testing is less than .60La (319 SCFH) when pressurized to Pa. Two penetrations are water tested.

2.0 Test Summary

The CPSES Unit 1 Preoperational Containment Type B and C Local Leak Rate Test satisfactorily determined the magnitude of leakage at a 48.1 to 50 psig test pressure for all Type B and Type C pressure containing or leakage limiting boundaries. The Upper Confidence Limit (UCL) of this leakage was determined to be 53.81 SCFH. Two penetrations that were water tested had a total measured leakage of .00154 gpm (5.833 ml/min). All Local Leak Rate Test results are provided in Attachment One.

During the preoperational test program, several rework items, inspections, and/or FSAR amendments required changes in, or the repeating of portions of the Local Leak Rate Test program. A number of containment isolation valves were eliminated from the Type C leak rate test program by FSAR Amendments 42, 46, and 51. The isolation valves involved and the associated justifications are noted in Table 6.2.4-2 in the FSAR. All test results obtained prior to elimination of their Type C testing requirements have been retained in the preoperational test for information purposes. Several containment isolation valves that are required to be Type C tested were disassembled for inspection (i.e. Borg-Warner check valve inspection) and satisfactorily retested after reassembly. Other rework and repairs performed to containment isolation valves/penetrations were generally minor in nature and consisted of: packing adjustment/replacement, torque switch adjustment, lapping, cleaning and flushing, and alignment adjustments. Specific repair documents can be obtained from station records and are referenced in the preoperational test chronological log. At the completion of preoperational testing,

penetration MIII-19 was in the process of being reworked. The leakage of penetration MIII-19, prior to being reworked, is included in Attachment I. When the work on penetration MIII-19 is complete, the penetration will be leakage tested in accordance with station procedure EGT-716A. Test results of EGT-716A for MIII-19 as well as for all Type B and C tests will be included in a separate report to be issued prior to fuel load.

Penetrations MIII-14 and MIII-15 were initially tested with gas using the flow rate test method. FSAR amendments approved during testing permitted water testing accordance with Section III.C of Appendix J to 10FR50. After incorporation of FSAR changes to the test procedure, penetrations MIII-14 and MIII-15 were water tested at the pressure of 48.1 to 50 psig which is less than the required pressure of 53 to 54 psig (1.1Pa). Station procedure EGT-716A will be used to test penetration MIII-14 and MIII-15 using the required pressure range. These test results will also be included in a separate report to be issued prior to fuel load. It is anticipated that the slight increase in pressure will not significantly alter test results for penetrations MIII-14 and MIII-15.

Several special Type B test results were also included to measure leakage rates after rework on the following penetrations: MIV-7(b), MIV-8(b), MIV-9(b), MIV-10(b), MIV-5(a), MIV-6(a), MIV-7(a), MII-9, MIV-3(c), E-1, E-53, and E-54. These leak rate tests were performed on a one time basis to measure the leakage across reworked boundaries not normally included in Type B or Type C testing. The total measured local leakage of these penetrations was found to be 24 SCCM or 0.051 SCFH. This value is negligible when compared with the 319 SCFH acceptance criteria and demonstrates that these rework items had no impact on the total LLRT test results.

3.0 Test Method & Instrumentation

With exception of penetrations MIII-14 and MIII-15, each isolation valve/barriers of penetrations listed in attachment I were local leak rate tested using the flow rate test method. This method requires pressurization of the test volume from 48.1 psig to 50.0 psig with air or nitrogen. Penetrations that are water filled are drained on the upstream and downstream side of the containment isolation valves prior to pressurization using typical test arrangements as shown in Attachment II. After a stabilization period, the flow rate of test gas added to maintain a constant test volume pressure, is measured. The majority of all leakage data flow measurements were obtained using mass flow type leakage monitors. Each monitor has a $\pm 1\%$ full scale accuracy over each of the following flow ranges.

2 SCCM to 20 SCCM
20 SCCM to 200 SCCM
200 SCCM to 2000 SCCM
2000 SCCM to 20,000 SCCM

A small percentage of penetrations tested used either a 20 CCM to 200 CCM or a 200 CCM to 2000 CCM rotameter type flow device with a $\pm 3\%$ full scale accuracy.

Penetrations MIII-14 and MIII-15 isolation valves were water tested using a water collection (addition) method. For these penetrations, the test volume was pressurized from 48.1 to 50 psig. using a hydraulic assist device. After a stabilization period, the amount of water that was added from the hydraulic device suction reservoir to maintain the test volume pressure constant over a period of time is measured to determine the leak rate.

4.0 Calculation of Leak Rate

Attachment II shows typical test schematics for penetrations as noted in Attachment I. Based on the test configuration of Attachment II, each penetration's leak rate was determined based on the following evaluation criteria of each of the penetration's isolation barriers/valves:

- Barriers tested simultaneously (pressurizing between barriers) the leakage rate recorded is the total leakage rate measured.
- Barriers in series but tested individually; the penetration leakage rate is the measured leakage rate of the isolation barrier with the highest leakage.
- Parallel barriers tested together; the barrier leak rate is the measured leakage. Parallel barriers tested individually; the barrier leakage is the sum of the individual measured leak rates.

After determination of each Type B and C leak rate, all values are summed to determine the overall leakage rate. The standard deviation on the sum of the Type B and Type C leakages is determined by computing the root sum square of all the errors (instrument inaccuracies). The Upper Confidence Limit (UCL) is computed by adding the standard deviation to the sum of the Type B and Type C leakages as shown below:

$$L_1 = \text{Type C leakage total} = .870498 \text{ SCFM}$$

$$L_2 = \text{Type B leakage total} = .0160627 \text{ SCFM}$$

$$L_3 = L_1 + L_2 = .8865607 \text{ SCFM}$$

$$L = \text{standard deviation} = .0102646 \text{ SCFM}$$

$$\text{UCL} = 60(L_3 + L)$$

$$= 60(.8865607 + .0102646) = 53.809518 \text{ SCFH}$$

ATTACHMENT I
Page 1 of 5

The following is a summary of leak rate test results for penetrations/
valves required to be leak rate tested.

Penetration System	Isolation Valve	Typical Test Schematic Table 6.2.4-1	Type of Test	Valve Leak Rate (SCCM)	Penetration Leak Rate (SCFM)	Date of Test	Comments
MII-1 Chem & Vol Control	1-8152 1-8160	#37	C	140 80	4.944E-03	06/23/83 10/16/82	
MII-9 Maint Penet	1PN-02 1PN-03 1PN-04	#31	B	9.25	3.27E-04	01/31/84	
MIII-1 Reactor Coolant	1-8046 1-8047	# 4	C	16 2.0	5.65E-04	11/16/82 05/12/84	
MIII-6 Chem & Vol Control	1-8105 1-8381	#25	C	7.5 130	4.591E-03	11/22/82 11/01/82	
MIII-7 Chem & Vol Control	1-8368A 1-8351A	#15	C	114.9 2.0	4.058E-3	12/09/83 01/26/84	
MIII-8 Chem & Vol Control	1-8368B 1-8351B	#15	C	27.6 20	9.747E-04	12/12/83 02/21/83	
MIII-9 Chem & Vol Control	1-8368C 1-8351C	#15	C	2.0 3.5	1.236E-04	12/09/83 01/18/84	
MIII-10 Chem & Vol Control	1-8368D 1-8351D	#15	C	188 6.7	6.64E-03	01/26/84 01/26/84	
MIII-11 Chem & Vol Control	1-8100 1-8112 1CS-8180	#24	C	20 4920	1.7375E-01	11/11/83 11/11/83	
MIII-12 Waste Process Liquid	1-7136 1-1003 1-7135	#27	C	20 20 20	1.413E-03	11/30/82 11/30/82	

ATTACHMENT I
Page 2 of 5


Penetration System	Isolation Valve	Typical Test Schematic Table 6.2.4-1	Type of Test	Valve Leak Rate (SCCM)	Penetration Leak Rate (SCFM)	Date of Test	Comments
MIII-14 Containment Spray	IHV-4777 ICT-145	#25	C	0.0CCM 4.83CCM	1.276E-03 gpm	05/08/84 04/28/84	Water Test Water Test
MIII-15 Containment Spray	IHV-4776 ICT-142	#25	C	0.0CCM 1.0CCM	2.642E-04 gpm	05/02/84 05/01/84	Water Test Water Test
MIII-16 Spent Fuel Pool Cooling & Cleanup	ISF-011 ISF-012	#14	C	2.0 2.0	7.06E-05	11/17/82 11/17/82	
MIII-18 Heating Vent. & Air Cond.	IHV-5542 IHV-5543 IHV-5563	#20	C	1184	4.1812E-02	03/28/84	
MIII-19 Heating Vent. & Air Cond.	IHV-5540 IHV-5541 IHV-5562	#21	C	1760	6.2153E-02	11/12/83	
MIII-20 Demin & React. Makeup Water	IHV-5365 IHV-5366	# 5	C	254 167	8.9699E-03	10/22/82 10/22/82	
MIII-21 Vents & Drains	IHV-5157 IHV-5158	#22	C	2.0 7.92	2.797E-04	12/01/83 12/01/83	
MIII-22 Compressed Air Instrumentation	IHV-3487 ICI-030	# 7	C	812 86.4	2.8675E-02	12/30/82 02/06/84	
MIII-27 Spent Fuel Pool Cooling & Cleanup	ISF-021 ISF-022	#14	C	10.7 17.4	6.14E-04	11/17/82 11/10/82	
MIII-30 Compressed Air Service	ILT-002	#31	B	6.3	2.22E-04	06/03/84	
MIII-31 Spent Fuel Pool Cooling & Cleanup	ISF-053 ISF-054	#14	C	20 20	7.06E-04	11/11/82 11/11/82	


Penetration System	Isolation Valve	Typical Test Schematic Table 6.2.4-1	Type of Test	Valve Leak Rate (SCCM)	Penetration Leak Rate (SCFM)	Date of Test	Comments
MIV-1B Process Sampl Primary Plant	IHV-4170 IHV-4169 IHV-4168	#29	C	2.0 20 20	1.413E-03	06/14/83 12/13/82 12/13/82	
MIV-2B Process Sampl Primary Plant	IHV-4167 IHV-4166	# 1	C	2.0 40	1.413E-03	07/07/83 12/03/82	
MIV-2C Process Sampl Primary Plant	IHV-4176 IHV-4165	# 1	C	84.1 25	2.970E-03	01/27/84 12/03/82	
MIV-3B Process Sampl Primary Plant	IHV-4175 IHV-4171 IHV-4172 IHV-4173 IHV-4174	#30	C	2.1 130 5.14 27.5 7.4	6.004E-03	02/08/84 01/03/83 12/31/82 12/09/82 01/03/83	
MIV-3C Process Sampl Primary Plant	IHV-7311 IHV-7312	#26	C	2.0 6.24	2.910E-04	01/19/84 12/07/83	
MIV-4B Safety Inj	1-8871 1-3888 1-8964	# 6	C	2.0 20	7.06E-04	09/30/83 11/30/82	
MIV-4C Process Sampl Primary Plant	IHV-5556 IHV-5557	#34	C	65 67.5	2.366E-03	12/23/82 12/23/82	
MIV-8A Radiation Monitoring	IHV-5544 IHV-5545	# 3	C	20 20	7.06E-04	12/16/82 12/16/82	
MIV-9A Process Sampl Primary Plant	IHV-5558 IHV-5559	# 3	C	2 8	2.83E-04	01/07/83 01/07/83	
MIV-10A Process Sampl Primary Plant	IHV-5560 IHV-5561	# 3	C	2.0 2.0	7.06E-05	12/22/82 12/22/82	
MIV-10C Radiation Monitoring	IHV-5546 IHV-5547	#34	C	20 20	7.06E-04	12/14/82 12/14/82	

ATTACHMENT I
Page 4 of 5

Penetration System	Isolation Valve	Typical Test Schematic Table 6.2.4-1	Type of Test	Valve Leak Rate (SCCM)	Penetration Leak Rate (SCFM)	Date of Test	Comments
MIV-11B Safety Inj.	1-8880 108968	# 7	C	77 40.4	2.719E-03	11/01/82 12/22/82	
MIV-11C Waste Protect. Liquid Portion	1-7126 1-7150	#13	C	3.21 3.15	1.134E-04	12/05/83 12/05/83	
MV-1 Heating Vent & Air Cond.	1HV-5536 1HV-5537	#18	C	1960	6.9216E-02	12/06/82	
MV-2 Heating Vent & Air Cond.	1HV-5538 1HV-5539	#19	C	6820	2.408E-01	12/02/82	
MV-5 Compressed Air Service	1CA-016 1HV-3486	# 7	C	146 188.3	6.650E-03	01/23/84 03/27/84	
MV-6 Component Cooling Wtr	1HV-4725 1HV-4726	#26	C	8.8 87.2	3.0794E-03	10/22/82 10/22/82	
MV-7 Compressed Air Service	1LT-004 1LT-005 1LT-006	#38	B	2.0	7.1E-05	06/17/83	
MV-8 Reactor Cool.	1-8027 1-8026	#13	C	20 20	7.06E-04	11/24/82 11/24/82	
MV-9 Component Cooling Wtr	1HV-4708 1HV-4701 1CC-629	#24	C	3.1 265	9.358E-03	02/10/84 04/17/84	
MV-10 Component Cooling Wtr	1HV-4700 1CC-713	#25	C	108 254	8.969E-03	10/05/83 03/21/84	
MV-11 Component Cooling Wtr	1HV-4709 1HV-4696 1CC-831	#24	C	76 50	2.684E-03	10/27/82 10/27/82	
MV-12 Chilled Wtr	1HV-6084 1CH-024	#25	C	80 51.4	2.8159E-03	10/07/82 10/18/83	

Penetration System	Isolation Valve	Typical Test Schematic Table 6.2.4-1	Type of Test	Valve Leak Rate (SCCM)	Penetration Leak Rate (SCFM)	Date of Test	Comments
MV-13 Chilled Wtr	1HV-6082 1HV-6083	#28	C	525	1.7532E-02	10/07/82	
MV-14 Heating, Vent & Air Cond.	1HV-5548 1HV-5549	#19	C	1960	6.9216E-02	12/17/82	
MV-15 Maint. Penet	1PN-001	#31	B	2.0	7.1E-05	07/11/83	
MV-16 Fire Protect	1HV-4075B 1HV-4075C	#39	C	2.0 2.05	7.24E-05	03/09/84 03/09/84	
MS-1 Safety Inj.	1-8811A	# 2	C	20	7.1246E-04	10/12/82	
MS-2 Safety Inj.	1-8811B	# 2	C	1380	4.8730E-02	11/27/82	
MS-3 Containment Spray	1HV-4782	#2	C	787	2.7792E-02	10/29/82	
MS-4 Containment Spray	1HV-4783	# 2	C	28.8	1.0171E-03	03/20/84	
MS-5 Fuel Transfer Tube	N/A	#23	B	100.0	3.531E-03	12/28/82	
EMER AL	N/A		B	23.0	8.12E-04	07/14/83	
PERS AL	N/A		B	257	9.076E-03	09/05/83	
EQT HTH	N/A		B	15	5.30E-04	01/12/83	
ELE PEN	852-EPA 832-EPA 810-EPA FB MISC			4.1 2.6 11.5 2.0 6.0			






CONTAINMENT WALL

COMANCHE PEAK S.E.S.
FINAL SAFETY ANALYSIS REPORT
UNITS 1 AND 2

CONTAINMENT ISOLATION
VALVING

FIGURE 6.2.4-1 SH. 2 OF 10

AMENDMENT 41
JULY 11, 1983





COMANCHE PEAK S.E.S.
FINAL SAFETY ANALYSIS REPORT
UNITS 1 AND 2

CONTAINMENT ISOLATION
VALVING

FIGURE 6.2.4-1 SHL 3 OF 10

AMENDMENT 41
JULY 11, 1983






COMANCHE PEAK S.E.S.
FINAL SAFETY ANALYSIS REPORT
UNITS 1 AND 2

CONTAINMENT ISOLATION
VALVING

AMENDMENT 41
JULY 11, 1983

FIGURE 6.2.4-1 SH 5 OF 10




COMANCHE PEAK S.E.S.
FINAL SAFETY ANALYSIS REPORT
UNITS 1 AND 2

CONTAINMENT ISOLATION
VALVING

AMENDMENT 41
JULY 11, 1983

FIGURE 6.2.4-1 SM 6 OF 10




COMANCHE PEAK S.E.S.
FNAL SAFETY ANALYSIS REPORT
UNITS 1 AND 2

CONTAINMENT ISOLATION
VALVING


FIGURE 6.2.4-1 SH. 7 OF 10


AMENDMENT 41
JULY 11, 1983



AMENDMENT 41
JULY 11, 1983

COMANCHE PEAK S.E.S.
FINAL SAFETY ANALYSIS REPORT
UNITS 1 AND 2
CONTAINMENT ISOLATION
VALVING
FIGURE 6.2.4-1 SH. 8 OF 10





AMENDMENT 41
JULY 11, 1983

COMANCHE PEAK S.E.S.
FINAL SAFETY ANALYSIS REPORT
UNITS 1 AND 2

CONTAINMENT ISOLATION
VALVING

FIGURE 6.2.4-1 SH 10 OF 10