Georgia Power Company Route 2, Box 299A Waynesboro, Georgia 30830 Telephone 404 554-9961, Ext. 3380 404 724-8114, Ext. 3360

D. O. Foster Vice President and Project General Manager Vogtle Project

85 JAN 31 P1: 18



January 25, 1985

United States Nuclear Regulatory Commission Office of Inspection and Enforcement Region II - Suite 2900 101 Marietta Street, Northwest Atlanta, Georgia 30323

File: X7BG03-M68

Log: GN-518

Reference: Vogtle Electric Generating Plant Units 1 & 2; 50-424, 50-425;

Radius on Coped Structural Members

Attention: Mr. James P. O'Reilly

On October 19, 1984, Mr. C. W. Hayes informed Mr. John Rogge of the USNRC that a potentially reportable deficiency concerning the above referenced subject may exist. In subsequent correspondence to the NRC, Georgia Power Company indicated that the submittal date for the final report would be forecast on January 25, 1985.

At this time, Georgia Power Company has completed approximately twenty-five percent of the inspections estimated to complete this effort. It is now estimated that the inspection of the suspect structural members will be completed on or about April 15, 1985. Georgia Power Company will submit an interim report on or about May 3, 1985 that will forecast a final completion date for informing the NRC of the results of this evaluation.

This response does not contain any proprietory information and may be placed in the NRC Public Document Room upon receipt.

D. O. Foster

(See Page Two for Distribution)

8502200511 850125 ADOCK 05000424

OFFICIAL COPY

IE 2/10

xc: U. S. Nuclear Regulatory Commission Document Control Desk Washington, D. C. 20555

R. J. Kelly R. E. Conway G. F. Head J. T. Beckham R. A. Thomas D. E. Dutton W. F. Sanders (NRC)	W. T. Nickerson D. R. Altman D. L. Kinnsch (BPC)	G. Bockhold P. D. Rice C. S. McCall (OPC) E. L. Blake, Jr. (Shaw, et. al.) J. E. Joiner (Troutman, et. al.)
B. M. Guthrie E. D. Groover R. W. McManus	C. E. Belflower M. Malcom (BPC)	L. Fowler (LEAF) T. Johnson (ECPG)