

UNITED STATES NUCLEAR REGULATORY COMMISSION

IN THE MATTER OF:

DOCKET NO:

ADVISORY COMMITTEE ON REACTOR SAFEGUARDS
SUBCOMMITTEE ON NINE MILE POINT NUCLEAR
STATION, UNIT NO. 2

LOCATION: SYRACUSE, NEW YORK

PAGES: 1 - 147

DATE: WEDNESDAY, FEBRUARY 20, 1985

TR-04

*White B. White, add LPDR and return original to B White,
H Street*

ACE-FEDERAL REPORTERS, INC.

8503010195 850220
PDR ACRS
T-1378 PDR

Official Reporters
444 North Capitol Street
Washington, D.C. 20001
(202) 347-3700

NATIONWIDE COVERAGE

21841.0
M. Simons

1 UNITED STATES OF AMERICA
2 NUCLEAR REGULATORY COMMISSION
3
4 ADVISORY COMMITTEE ON REACTOR SAFEGUARDS
5 SUBCOMMITTEE ON NINE MILE POINT NUCLEAR STATION, UNIT NO. 2
6

7 The Grand Ballroom
8 The Hotel Syracuse
9 500 South Warren Street
Syracuse, New York

10 Wednesday, February 20, 1985

11 The subcommittee convened, pursuant to notice,
12 at 1:20 p.m., Chester Siess, Chairman of the Subcommittee,
13 presiding.

14
15 ACRS MEMBERS PRESENT:

- 16 C. SIESS, Chairman
17 J. EBERSOLE

18 DESIGNATED FEDERAL EMPLOYEE:

- 19 J. MCKINLEY
20 J. SCHIFFGENS

21 NRC STAFF AND PRESENTERS PRESENT:

- 22 A. SCHWENCER
23 E. WEINKAM, III
24 T. COLLINS
25 C. MANGAN
A. ZALLNICK
B. HOOTEN
J. PERRY
N. RADEMACHER
T. LEMPGES

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15
- 16
- 17
- 18
- 19
- 20
- 21
- 22
- 23
- 24
- 25

R. ABBOTT
R. STUART
M. COLOMB
E. KLEIN
D. PRACHT

- - -

P R O C E E D I N G S

1
2 MR. SIESS: The meeting will come to order,
3 please.

4 This is a meeting of the Advisory Committee on
5 Reactor Safeguards Subcommittee on Nine Mile Point, Unit 2.

6 I am Chester Siess, Chairman of the
7 Subcommittee. We have one other ACRS member present today,
8 Mr. Jesse Ebersole, sitting on my left.

9 On my right is Mr. John Schiffgens from the ACRS
10 staff who is the assigned staff member for this meeting,
11 and at the other end is Mr. John McKinley of the ACRS
12 staff. One of them is the Designated Federal Employee. I am
13 not sure which one. Mr. McKinley is.

14 The purpose of the meeting is to begin our
15 review of the Niagara Mohawk Power Corporation's
16 application for an operating license for Nine Point Nuclear
17 Station, Unit No. 2.

18 A transcript of the meeting is being kept, and
19 because of that it is requested that each speaker first
20 identify himself or herself for the record and then either
21 use a microphone or speak with sufficient clarity and
22 volume that he or she can readily be heard, and I will
23 remind you from time to time about that.

24 We have received no request from the public to
25 make oral statements nor have we received any written

1 statements to be read into the record of this meeting.

2 Again, to repeat, the purpose of the
3 subcommittee meeting is to gather information as a basis
4 for the review that will be made by the full committee
5 presumably at the next monthly meeting of the full
6 committee.

7 We will hear a number of presentations from both
8 the staff and from the applicant. Many more subjects will
9 be covered in the subcommittee meeting than will be covered
10 in the full committee meeting and there will approximately
11 four or five hours allocated for the full committee
12 meeting.

13 One purpose of the subcommittee meeting then is
14 to explore issues in somewhat more depth and to transmit
15 some of our recommendations, if there are any, to the full
16 committee as to matters which they may want to explore in
17 more depth.

18 The subcommittee members have had the
19 opportunity to visit the plant site this morning, which is
20 not a part of the meeting. It was more for information. We
21 have an agenda which I assume everybody has. It calls for
22 the meeting this afternoon to go to about 5 o'clock,
23 although I don't intend to stick to that all that closely.
24 If we are at a convenient stopping point at 5 and seem to
25 be on schedule, we will stop then and, if not, we may go

1 somewhat later than 5 o'clock.

2 We will reconvene tomorrow morning at 8:30 in
3 this same room, and the meeting tomorrow again has an
4 expected adjournment date of about 5 o'clock and that is
5 not fixed either. If we should finish up earlier, fine. If
6 we have to go a little later, I am prepared to stay and I
7 think Mr. Ebersole and the staff could stay also. But I
8 think we will be able to make 5 o'clock tomorrow without to
9 much difficulty.

10 At the conclusion of the meeting we will try to
11 give you some idea of the scope of your presentation and --
12 well, let me just say the scope of your presentation when
13 you appear before the full committee. I was going to say
14 the scope of our review, but I really have no control over
15 the scope of the full committee's review. There are 15
16 people and each of them have different ideas about what
17 they would like to review.

18 No matter how we might limit the scope of your
19 presentation to the full committee, I am sure you realize
20 that you must be prepared to answer questions on just about
21 anything at that time.

22 Jessie, do you have any questions?

23 MR. EBERSOLE: I have nothing to add to that,
24 Chet.

25 MR. SIESS: Then as the first item we will call

1 on the NRC Staff, Mr. Schwencer, to make some comments and
2 then I think he is going to turn it over to the Project
3 Manager.

4 MR. SCHWENCER: Good afternoon, Mr. Chairman.
5 My name is Al Schwencer. I am Chief of Licensing
6 Branch 2 of the NRC Staff. After just a couple of brief
7 introductory remarks, I will be turning it over to Ed
8 Weinkam on my right who is serving as the Project Manager
9 on this case.

10 I would just like to for perspective indicate
11 to you that we received the application in January of '83.
12 So it has been under review for approximately two years.
13 During this period of time, the Project Manager of record
14 is Mary Howee. As some of you may know, Mary has a
15 three-week old infant and she will be back on the job but,
16 unfortunately, she will not be able to make either the
17 subcommittee meeting or the full committee meeting.

18 Ed will be the principal spokesman today for the
19 Staff and either he or I will attempt to answer any
20 questions you may have. I suspect, however, because of
21 Mary's corporate knowledge, we may be asking to provide
22 some of the answers that at your full committee meeting.

23 I would like to turn it over to Ed Weinkam now.
24 (Slide.)

25 MR. WEINKAM: Good afternoon, Dr. Siess and Mr.

1 Ebersole. My name is Ed Weinkam. I am the Acting Project
2 Manager for the Division of Licensing assigned to the
3 operating license application by Niagara Mohawk Power
4 Corporation for Nine Mile Point Nuclear Station, Unit 2.

5 Again, Mr. Schwencer is here representing the
6 Staff as my supervisor, Chief of Licensing Branch No. 2.

7 Joining us later will be from Region 1 Mr. Sam
8 Collins who is the Chief of the Branch in the Region
9 responsible for the Nine Mile application, Mr. Bob Graham,
10 the Resident Inspector, and also joining us later today
11 from the Office of Nuclear Reactor Regulation will be Mr.
12 Bob Benedict from the Licensee Qualification Branch.
13 Tomorrow we will be joined by John Lane from the
14 Containment Systems Branch and Barry Manillee the Plant
15 Security Reviewer.

16 (Slide.)

17 I just wanted to put up a very brief overview of
18 some of the major upcoming licensing milestones. The FES
19 should be out in April with the first supplement of the
20 Safety Evaluation Report scheduled for May.

21 As I think you are aware, there are no hearings
22 scheduled and the applicant estimates construction
23 completion in February of '86.

24 (Slide.)

25 The next slide highlights for your information

1 some reference points among Washington Nuclear Project Unit
2 2, LaSalle County Station Units 1 and 2 and Nine Mile Point
3 2.

4 The comparisons are continued for other
5 parameters in Chapter 1 of the Nine Mile Unit 2 Safety
6 Evaluation Report.

7 MR. SIESS: Ed, befoer you leave that, from the
8 SER in Table 1.2 there was an item I didn't understand. The
9 maximum heat flux varied -- and I guess this doesn't really
10 relate to Nine Mile 2, but why is the maximum heat flux so
11 much greater for WPPSS 2 than it is for any of the others?

12 MR. WEINKAM: Dr. Siess, when I made this slide
13 up I went to the FSAR for WNP 2 and LaSalle, and those
14 were the numbers in there, and I really can't answer that
15 question. Those are also the numbers which are in the
16 Safety Evaluation Reports for the two projects.

17 MR. SIESS: All right. That means it must be
18 right.

19 (Laughter.)

20 MR. WEINKAM: Yes, sir.

21 MR. SCHWENCER: We can check on that.

22 MR. SIESS: It has nothing to do with Nine Mile
23 2, but it was a curious thing.

24 (Slide.)

25 MR. WEINKAM: At the time of issuance of the

1 Safety Evaluation Report the Staff has identified 18 items
2 that had not been resolved with the applicant at the time
3 the report was issued.

4 On this slide I have indicated nine issues
5 marked in the left-hand column with a black ball as issues
6 which are usually outstanding issues at this stage of
7 licensing or have been changed to confirmatory issues since
8 the SER was issued.

9 That would be Items 2, 3, 4, 5, 9, 10, 16, 17
10 and 18.

11 MR. EBERSOLE: May I ask about Item No. 2. It is
12 Reactor Water Cleanup Line Break. is this relevant to the
13 reliability of valve closure functions under loads, under
14 dynamic loads?

15 MR. WEINKAM: No, sir. This had to do with the
16 applicant's characterization of a length of piping in the
17 containment penetration area as break exclusion area.

18 MR. EBERSOLE: Well in a more broadly considered
19 aspect of that line, the reactor water cleanup line and the
20 forward flowing steam flow from RCIC represent potential
21 line breaks where valve reliability has to be guaranteed to
22 terminate either the liquid or the steam flow, as the case
23 may be. And somewhere along the line here I would like to
24 hear the applicant's presentation defending the reliability
25 of those closing functions.

1 MR. WEINKAM: Yes, sir, and that is also an open
2 item for the staff under Item 4 for equipment
3 qualification. Equipment qualification encompasses pump and
4 valve operability and reliability.

5 MR. EBERSOLE: I don't think equipment
6 qualification encompasses the hypothesis that these valves
7 don't close.

8 MR. WEINKAM: No, sir, but it does take a look at
9 the design capability or flow conditions under which the
10 valve should operate.

11 MR. EBERSOLE: Good. Thank you.

12 MR. WEINKAM: Yes, sir.

13 I have marked the four issues with a black
14 triangle to indicate issues which will be discussed at the
15 conclusions of the applicant's presentation on the topic,
16 Items 6, 7 8 and 15.

17 I will have staff reviewers available at that
18 time also to discuss the issues with you.

19 I will now discuss the remaining five issues.

20 (Slide.)

21 Snow participation averages about 112 inches per
22 year at Syracuse. The greatest 24-hour amount is 24.5
23 inches. The staff reviewed the FSAR at the time of issuance
24 of the draft safety evaluation report and noted that the
25 applicant had taken into account the 100-year return period

1 ground snow load as approximately 85 pounds per square
2 foot.

3 In addition, the applicant considered a probable
4 maximum winter precipitation of 56 pounds per square foot.
5 This yielded a combined ground snow load of 141 pounds per
6 square feet.

7 In Amendment 10 to the FSAR the applicant
8 revised the design basis snow load to 45 pounds per square
9 foot for seismic category one structures.

10 In late January 1985 the staff requested the
11 applicant to justify their reduction in the 100-year return
12 period snow load from 85 pounds per square foot to 45
13 pounds per square foot and the severe load combinations.

14 Once the design basis snow loading has been
15 established, the capability of seismic category one
16 structures to withstand these loads will be reviewed.

17 MR. SIESS: What they reduced was the ground
18 load, or both the ground load and the PMWP?

19 MR. WEINKAM: Yes, sir. They reduced the 100-year
20 return load from 85 to 45 and have no consideration for
21 PMWP.

22 MR. EBERSOLE: What is the combined probability
23 of the heaviest snow load and the seismic event of
24 significance? Was it arbitrarily assumed that they
25 coincided in time?

1 MR. WEINKAM: No, sir, I don't believe that the
2 seismic event is considered here, the fact that the seismic
3 category one structures were the ones that needed to
4 withstand the heavy loading on the roofs, but not in
5 combination with the seismic events.

6 MR. EBERSOLE: Oh, okay. That is what I wanted to
7 hear.

8 MR. WEINKAM: Yes, sir.

9 MR. SIESS: Well, Ed, right now their design snow
10 load is 45 pounds per square foot?

11 MR. WEINKAM: Yes, sir. That is as the staff
12 understands it.

13 MR. SIESS: And under the original documentation
14 in the FSAR was it 85 or 85 plus 56?

15 MR. WEINKAM: 85 plus 56.

16 MR. SIESS: That is quite a reduction.
17 Is the applicant going to address this issue?

18 MR. ZALLNICK: Mr. Rademacher will comment upon
19 the snow load issues. Would you like his comment now or
20 would you like to wait until the end?

21 MR. SIESS: When do you want to comment on it, a
22 little later you said?

23 MR. ZALLNICK: We can comment on it right now.

24 MR. WEINKAM: I think it would be opportune now
25 since it is fresh in our minds.

1 MR. SIESS: I would like to take up these things
2 together so that we know the question and the answer at the
3 same time or close thereto.

4 MR. ZALLNICK: Yes, sir.

5 MR. RADEMACHER: Good morning. My name is Norm
6 Rademacher. I am the Nuclear Design Coordinator for Nine
7 Mile 2. Also I have here with us our Assistant Manager of
8 Design, Ed Klein, who may also provide some information on
9 the snow loads.

10 Basically in the original FSAR we addressed
11 NUREG 1389 and 1489. These were contractor NUREGs that has
12 been published, CR-NUREGs, but not endorsed by the staff in
13 any formal publications. And the way we had it worded in
14 the FSAR, it was unclear as to what the capability and how
15 you use the loads for design.

16 Therefore, we revised the FSAR to show the 45
17 pounds for the one in the 100 year storm. However, we have
18 verified that. We do have the capability to meet the 141
19 PSF loads that Ed perviously described. This, after
20 translation to the roof, you have to translate the snow on
21 the ground from the ground to the roof. That results in
22 approximately 112 PSF.

23 MR. SIESS: So you designed the plant in
24 accordance with the commitment made in the PSAR
25 essentially?

1 MR. RADEMACHER: The original PSAR commitment
2 going back to the CP stage was 45 PSF for the one in 100
3 year storm. Subsequently there has been substantial
4 revisions in the staff positions and we can accommodate the
5 112 PSF snow load on the roofs.

6 We have analyzed three buildings, the reactor
7 building, diesel and control building. The reactor building
8 can take 112 and the other ones are substantially higher by
9 about 300 PSF.

10 MR. SIESS: How much snow does it take to make
11 112 pounds per square foot?

12 MR. RADEMACHER: 141 I calculated it out to be
13 about 22 feet of snow. You have to divide by 6.25 or
14 thereabouts for the actual feet of snow.

15 MR. SIESS: How many feet of snow?

16 MR. RADEMACHER: Divide 112 by 6.24. I will get
17 my calculator out.

18 MR. SIESS: No, that is close enough. I guess if
19 I had come here on some other day, I would find that more
20 credible.

21 (Laughter.)

22 I assume you are submitting this to the staff?

23 MR. RADEMACHER: Yes. We will be responding to
24 the staff in March.

25 MR. SIESS: Okay. You hadn't heard this before,

1 had you?

2 MR. WEINKAM: No, sir. We had sent out a request
3 for information in the late January time frame on this
4 topic and we will be discussing it further with the
5 applicant with this response.

6 (Slide.)

7 During the staff's review of the physical
8 identification and independence of redundant safety related
9 electrical systems to meet IEEE Standard 384/1974 and Reg.
10 Guide 1.75 the staff found what appeared to be
11 inconsistencies between the stated electrical separation
12 criteria and MP-2.

13 Of the four inconsistencies identified in the
14 SER, only one remains an outstanding issue. One of the
15 cases has been closed and two are confirmatory.

16 The remaining issue deals with the indication by
17 the applicant that justification by analysis would be used
18 for exceptions to establish separation criteria in the
19 power generation control complex cabinets.

20 However, elsewhere in the FSAR the applicant
21 stated that there are no cases where analysis has been used
22 to justify less than the required six-inch separation in
23 cabinets.

24 The staff has requested the applicant to clarify
25 the apparent inconsistency and to provide for staff review

1 any analysis performed to justify exceptions to the
2 separation criteria in IEEE 384 and Reg. Guide 175.

3 The applicant intends to provide the GE analysis
4 in March 1985 to justify the separation exceptions.

5 MR. EBERSOLE: May I ask about this. In the first
6 place, the six-inch separation has got to be an arbitrary
7 number established by unknown means to me. I don't know
8 whether this failure to meet this requirement means you
9 separate it five and a half inches or four inches or two
10 inches or one inch.

11 In any case, it is typical of say Reg. Guide
12 175, separation requirements of electrical apparatus, and
13 in the event of breach of this separation can I count on
14 the fact that the auxiliary control center will save me?
15 This is a typical interface of critical circuits. I am
16 asking you when I invoke breaching this arbitrary
17 hypothesized six-inch separation by intrusion fires as a
18 case in point, is the case in point represented by
19 competence to shut down the plant safely anyway from the
20 backup control center?

21 MR. SIESS: Would you like the applicant to
22 answer that?

23 MR. EBERSOLE: I don't care who answers it.

24 MR. SIESS: You don't have to answer, Ed, if
25 it is something the applicant ---

1 MR. EBERSOLE: If the applicant wants to answer
2 that, it will be ---

3 MR. ZALLNICK: Mr. Rademacher will comment on
4 that also.

5 MR. RADEMACHER: That is exactly the case. We can
6 go to the remote shutdown panel.

7 MR. EBERSOLE: So this is really just sticking to
8 the relatively arbitrary requirements of the separation
9 criteria like Reg. Guide 175 or the IEEE equivalent?

10 MR. RADEMACHER: That is correct.

11 MR. EBERSOLE: Okay.

12 MR. WEINKAM: I couldn't answer that definitively
13 because we will be coming to the alternate dedicated
14 shutdown question which comes into that area.

15 MR. EBERSOLE: But that is precisely to overcome
16 the fundamental shortfalls of this sort of separation?

17 MR. WEINKAM: Yes, sir, and additionally the fact
18 that you may not meet the six-inches and you will go to an
19 analysis which you may or may not ---

20 MR. EBERSOLE: I have trouble inventing any
21 analysis in my own mind which would establish six inches as
22 being any better than five or seven or four.

23 MR. SIESS: It is enforceable.

24 (Laughter.)

25 What is the usual fix if you are under six

1 inches, to put a barrier in between?

2 MR. ZALLNICK: There are several different fixes.
3 There are barriers, there is SilTemp tape or flexible
4 conduits. There are other things that we need to supply
5 analyses to the NRC on.

6 MR. EBERSOLE: Could anybody be a clew as to why
7 six inches was thought to be all right and five was not?

8 (No response.)

9 MR. EBERSOLE: I didn't think so.

10 (Laughter.)

11 (Slide.)

12 MR. WEINKAM: The staff is currently reviewing
13 the safe and alternate shutdown capability of Nine Mile
14 Point 2. For the safe shutdown capability the staff
15 examines the fire protection features provided for
16 structures, systems and components important to safe
17 shutdown.

18 These features should be capable of limiting
19 fire damage so that, one, one train of systems necessary to
20 achieve and maintain hot shutdown conditions from either
21 the control room or emergency control station is free from
22 fire damage and, secondly, systems necessary to achieve and
23 maintain cold shutdown from either the control room or the
24 emergency control station can be repaired within 72 hours.

25 If either of these positions cannot be met, then

1 alternative or dedicated shutdown capability and its
2 associated circuits independent of cables, systems or
3 components in the area, room or zone under fire damage
4 consideration should be provided.

5 For the alternate shutdown capability, the plant
6 should be able to achieve and maintain subcriticality,
7 maintain reactor coolant inventory, achieve and maintain
8 hot shutdown and achieve cold shutdown within 72 hours..

9 During the post-fire shutdown the reactor
10 coolant system process variables should be maintained
11 within those predicted for a loss of normal AC power. The
12 fission product boundaries should not be affected, and by
13 that I mean that there should be no fuel clad damage,
14 rupture of any reactor coolant boundary or rupture of the
15 containment boundary.

16 The staff is continuing the review of the design
17 of Nine Mile 2 to meet the safe and alternative shutdown
18 capability.

19 MR. EBERSOLE: May I ask. In the design of that
20 system what was the rationale for establishing a time within
21 which you lock out the main control to preclude inadvertent
22 and spurious operation and lock in the functions from the
23 aux center? Was it 10 minutes? You know, there have been
24 some cases and I see one defined here where certain fuses
25 may blow before you get to the disconnect, and I believe

1 you told me in the field that you had auxiliary fuse
2 sources which may have overcome that. But, anyway, what was
3 the rationale for the time interval?

4 MR. WEINKAM: Let me just digress for a second.
5 The staff's review of the alternative shutdown capability
6 takes into account, for instance, an intersystem LOCA,
7 which probably would be a case.

8 The applicant will either have to show that he
9 can lock it out within a period of time or else go down and
10 rack cut the breaker or take the mode of power away from
11 that valve and verify the valve position.

12 MR. RADEMACHER: Essentially we assume that the
13 spurious operation would occur at any time during a
14 transient. So at time zero it could occur.

15 MR. EBERSOLE: I see. That is conservative?

16 MR. RADEMACHER: Yes.

17 MR. SIESS: Why is this open, because its review
18 is not completed or because you found something that you
19 need further information on?

20 MR. WEINKAM: Because we have the review still
21 open. We may be going back to the applicant with some
22 questions, but I just left it open because the staff has
23 not completed the review.

24 MR. EBERSOLE: In the event you find that time
25 zero is not going to be practical, what would use in lieu

1 of that, 10 minutes or something?

2 MR. RADEMACHER: No. The approach that we use,
3 and we will be discussing our capability to meet Appendix R
4 later, but basically the approach that we use is if we
5 can't take that failure at time zero, we either fix it by
6 ensuring that it is not affected or spurious operation or
7 alternatively if it is a system that may not be needed for
8 safe shutdown, we would lock it out at the motor control
9 center or something like that.

10 MR. EBERSOLE: I see. Thank you.

11 (Slide.)

12 MR. WEINKAM: There are no general design
13 criteria or regulatory guides that directly apply to safety
14 related performance requirements for lighting systems.

15 The staff in its assessment of the lighting
16 systems design capability, among other review criteria,
17 considered the capability of lighting systems to provide
18 adequate lighting for access roads to and from safety
19 related equipment areas.

20 The applicant was asked to show how adequate
21 lighting would be maintained for access to safety related
22 areas required for safe shutdown for periods longer than
23 eight hours after the design basis seismic event with
24 attendant loss of offsite power. The staff assumes
25 non-Class 1-E lighting is unavailable following such an

1 event. The staff will report on the resolution of this
2 issue in a supplement to the SER.

3 MR. SIESS: What does the eight hours come from,
4 battery capacity?

5 MR. WEINKAM: Yes, sir. I believe that is
6 correct, isn't it?

7 MR. RADEMACHER: Yes.

8 MR. SIESS: And this is continuing; is that
9 right? You asked for information?

10 MR. RADEMACHER: Yes, they asked for additional
11 information and we submitted a letter on November 30th,
12 1984, and I believe that is still under staff review.
13 However, oral indications are that we need to provide some
14 additional justification, and with that this item should be
15 closed out.

16 MR. WEINKAM: I think that we have had some
17 discussion within the last two weeks, and my contact with
18 the staff and the applicant is that I think we can reach a
19 closure of this issue in the near future.

20 MR. SIESS: You don't think it is something we
21 need to hear from them on today if you are close to
22 resolution?

23 MR. WEINKAM: No, sir, I don't believe so

24 MR. EBERSOLE: Let me ask, when you are looking
25 at emergency lighting, the first stage of loss of lighting

1 would be loss of normal AC power, the second degradation
2 would be loss of all AC, and then I won't invoke the third,
3 which is the DC loss. What level of degradation are we
4 talking about that we still need emergency lighting?

5 MR. WEINKAM: We are talking about the second
6 level where we have lost offsite power. The lighting is on
7 the diesels, but the staff's concern is the ingress and
8 egress to safety related areas for long periods of time.

9 MR. EBERSOLE: But you are telling me that I
10 will not have this lighting if I descend to the level of
11 degradation that involves a total blackout. What do I do
12 then? I still have DC lights.

13 MR. SIESS: What is the lighting in the safety
14 related areas that lasts beyond eight hours?

15 MR. RADEMACHER: Excuse me, I didn't hear the
16 question.

17 MR. SIESS: The staff's concern is what do you do
18 about access to the safety related areas? Presumably for
19 eight hours you have batter power.

20 MR. RADEMACHER: That is correct.

21 MR. SIESS: What is the source of lighting in the
22 safety related areas after the eight hours? Is it battery
23 power for eight hours?

24 MR. RADEMACHER: For example, in the control room
25 it is backed up by the diesel generators. So it would be

1 powered from the diesel generators.

2 MR. SIESS: Now we have already postulated a loss
3 of offsite power and onsite power.

4 MR. RADEMACHER: In that case then it would be
5 just the eight-hour batter packs plus portable hand held
6 flashlights.

7 MR. SIESS: So all of your essential lighting is
8 batteries and you have that for eight hours?

9 MR. RADEMACHER: No. Let me describe our design.
10 We have four types of lighting, emergency lighting,
11 essential lighting, normal lighting and egress lighting.

12 MR. SIESS: Essential lighting is the issue?

13 MR. RADEMACHER: That is correct. Emergency
14 lighting is off the diesels and whatever length of time
15 that the diesels run the lighting would be provided.

16 Essential lighting can be provided from the
17 diesels, but it is not seismic. Therefore, after a seismic
18 event it may not be available. The inverters are in the
19 normal switch gear building which is not a seismic building
20 and may or may not be available.

21 The third level is normal lighting, which is
22 just off of offsite power or normal station service.

23 And the last type of lighting is the egress
24 lighting, which includes battery power lighting, you know,
25 battery packs and certain of that is also off of essential

1 lighting.

2 MR. SIESS: So if you had a station blackout due
3 to a seismic event, you would be dependent on your
4 batteries?

5 MR. RADEMACHER: That is correct.

6 MR. SIESS: And if you lost the batteries you
7 would really have a blackout?

8 MR. RADEMACHER: Yes, except for hand held
9 portable flashlights.

10 MR. EBERSOLE: I guess we are trying to find out
11 when you really go black. These independent modules that
12 you hang around the station to overcome dark places, are
13 they qualified for seismic?

14 MR. RADEMACHER: Yes, they are seismically
15 supported.

16 MR. EBERSOLE: So you really will always have
17 lights I take it?

18 MR. RADEMACHER: For eight hours until the batter
19 wears out, yes.

20 MR. EBERSOLE: Thank you.

21 MR. SIESS: Those are the batteries you are
22 talking about for the independent emergency?

23 MR. EBERSOLE: The modules?

24 MR. SIESS: These little things up on the wall?

25 MR. RADEMACHER: Yes, the battery packs on the

1 wall. Yes.

2 (Slide.)

3 MR. WEINKAM: The division one and division two
4 diesel generator air start systems at Nine Mile Point 2 do
5 not include air dryers. Niagara Mohawk has provided
6 rationale for the acceptability of such a design and the
7 staff has considered that it is not acceptable.

8 Niagara Mohawk has proposed using moisture
9 separators and filters in conjunction with manual blow down
10 of the air receivers and system piping to preclude air
11 start system contamination and eliminate the need for air
12 dryers.

13 The staff finds this rationale acceptable for
14 the following:

15 One, manual blowdown of the air receivers
16 eliminates only accumulated condensed moisture. The air in
17 the receivers will still be saturated at the operating
18 pressure and temperature. Production and pressure and/or
19 temperature will cause condensation.

20 Secondly, moisture separators will only remove
21 excess moisture from the incoming air. The discharged air
22 will still be saturated.

23 Thirdly, air beyond the separators will still be
24 maintained at 100 percent relative humidity.

25 Fourth, blowdown of the system piping will

1 only eliminate possible condensed moisture in some
2 corrosion products.

3 And, finally, continuous exposure to moist air
4 will eventually result in internal corrosion and corrosion
5 product buildup with clogging and malfunctioning of the air
6 start control valves.

7 The staff study in NUREG CR-0660 identified
8 moisture in the air start system as the single greatest
9 cause of diesel generator unreliability.

10 The applicant and staff are continuing a
11 discussion on this topic.

12 MR. SIESS: From what you said at the end, I
13 would have to assume that this is not unique to Nine Mile
14 Point, Unit 2. If NUREG CR-0660 found it as an contributor,
15 then that means there are other plants out there that don't
16 have air dryers.

17 MR. WEINKAM: I can't answer that, sir, but the
18 point that I was trying to make by saying that was that the
19 staff has identified that a moisture corrosion type of
20 situation would lead to a higher degree of degradation of
21 the air start valves.

22 MR. SIESS: But now if there are not other plants
23 out there without air dryers and you are still having
24 diesel failures due to air problems, then I would suggest
25 that air dryers may not be doing any good or doing enough

1 good.

2 MR. WEINKAM: Or the air dryers may not be
3 operated properly or maintained properly.

4 MR. SIESS: Yes, but you don't know whether this
5 particular situation is unique to Nine Mile Point. As I
6 understand, the applicant says this is a backfit.

7 MR. SCHWENCER: Dr. Siess, I think the applicant
8 may want to speak to this issue, but in direct answer to
9 your question, there are plants out there, particularly
10 older plants, that did not have air dryers in. There are
11 one or two plants that have been licensed after Three Mile
12 Island where there are commitments to get them in by a
13 certain date. The timing in operation of this plant, the
14 staff has taken a firm position that the dryers should be
15 in.

16 I think the applicant may want to address this
17 issue. We have been working quite closely with them on it.

18 MR. SIESS: Now if there are other plants out
19 there without air dryers, and the staff knows that that is
20 causing a problem, this I think is a pretty legitimate
21 reason for wanting to have them in. That is why I asked.

22 There has been quite a study recently of diesel
23 generator reliability, and I was wondering if it is only
24 loosely related to this or whether somebody can actually
25 say look, one contributed to unreliability as lack of air

1 dryers, and putting in air dryers improves the reliability.

2 I mean this is saying air dryers are required
3 and we have got a good reason for it. The other approach is
4 to say well, we think they will do some good.

5 MR. SCHWENCER: The NUREG listed up there is the
6 University of Dayton study which did study the actual
7 failures. I don't think neither Ed nor I could give you
8 statistics within the last year or so, but my understanding
9 is that there have been recent failures that have been
10 attributable to moisture.

11 MR. SIESS: Is the applicant going to make a
12 presentation on this later on?

13 MR. ZALLNICK: No, sir, we weren't planning on
14 it. To bring you up to date we have decided to put the air
15 dryers in and we are in the process of doing the
16 engineering and procurement on the air dryers and
17 discussing with the NRC how to incorporate the air dryers
18 then into the startup program.

19 MR. SIESS: Okay. So you are not going to contest
20 it as a backfit?

21 MR. ZALLNICK: No, sir.

22 MR. SIESS: Do you have air dryers on Unit 1?

23 MR. SCHWENCER: While he is looking for that, one
24 of the three units does have air dryers. Am I correct on
25 that of Nine Mile 2? It is only two of the units that don't

1 have air dryers currently? I don't know what the situation
2 is on Nine Mile Unit 1.

3 MR. RADEMACHER: That is correct. The HPCS diesel
4 does have air dryers on it existing and, as Tony mentioned,
5 we are putting air dryers on the Cooper's.

6 MR. SIESS: I am sorry. I am confused. By unit
7 somebody mentioned diesels?

8 MR. WEINKAM: I think Mr. Schwencer was confused.
9 You were speaking about Nine Mile 1 or Fitzpatrick.

10 MR. SIESS: Well, I asked specifically do you
11 have air dryers on the diesels on Nine Mile Unit 1. What
12 has been your diesel reliability?

13 MR. LEMPGES: The answer is no, we do not have
14 air dryers on Unit 1.

15 MR. SIESS: What has been your reliability record
16 on diesel starts?

17 MR. LEMPGES: I don't have any numbers off the
18 top of my head, but essentially it is 100 percent.

19 MR. SIESS: Okay. Is that why you were arguing in
20 the first place from experience?

21 MR. ZALLNICK: Pretty much from experience. There
22 is one other reason we were arguing, if you want to mention
23 it. The type of starting of the diesel for the Cooper's was
24 changed.

25 MR. SIESS: Now Cooper is the name of the

1 diesels? You have two Cooper diesels?

2 MR. ZALLNICK: There are two Cooper diesels and
3 the HPCS diesel.

4 MR. SIESS: Okay.

5 MR. ZALLNICK: The starting on the Cooper is done
6 by direct air start rather than with an air start motor,
7 and we believe that that added reliability to the starting
8 mechanism of the diesels above what might be gained by
9 adding air dryers. We have since decided that we would add
10 the air dryers on also.

11 MR. EBERSOLE: Have you had any cases of freezing
12 of the water in any of the air lines as a result of water
13 in them?

14 MR. LEMPGES: No, sir. It is a heated room and
15 they are not outside or not subjected to the low
16 temperatures.

17 MR. EBERSOLE: I see, that is the reason. You are
18 always in a warm environment.

19 MR. LEMPGES: Yes, sir.

20 MR. EBERSOLE: Is that true when the engine --
21 well, of course once it runs and it has started you don't
22 need the air any more, or do you? There is no continued air
23 flow after the start, is there?

24 MR. LEMPGES: No, sir.

25 MR. EBERSOLE: All right. Thank you. I am

1 thinking about that frigid gale that is going to be blowing
2 through that room.

3 (Laughter.)

4 MR. SIESS: Okay. Continue.

5 MR. WEINKAM: Dr. Siess, that concludes my
6 presentation. I guess the Region was due up next and they
7 are not here right now. Could we defer that until later?

8 MR. SIESS: Okay. We will take Mr. Collins at a
9 convenient time after he comes in. Will you find out when
10 he comes in whether he expects to be here all day or
11 tomorrow?

12 MR. SCHWENCER: Yes, sir, we will do that.

13 MR. SIESS: If he is not going to be here
14 tomorrow, we will try to find time for him today.

15 MR. EBERSOLE: Speaking about frigid air, when
16 you start the diesels in bitterly cold weather and you
17 invoke the running of the fans to cool the generator inside
18 the house, is there any temperature control to hold
19 temperatures up in that room?

20 MR. LEMPGES: There is temperature control. We
21 have a rolled door that opens with vent fans in the roof.

22 MR. EBERSOLE: Is it just manual attendance to
23 hold temperature up?

24 MR. LEMPGES: No, that is automatic.

25 MR. EBERSOLE: Oh, it is?

1 MR. LEMPGES: Yes. Combustion air is taken from
2 outside the roof and exhausted outside.

3 MR. EBERSOLE: I am thinking about the cooling
4 air for the engine proper though.

5 MR. LEMPGES: Yes, that is water cooled.

6 MR. EBERSOLE: No, no, I don't mean that. Well,
7 let's take the generator windings which are air cooled, and
8 the room environment itself with all the oil lines and
9 things. What temperature do you hold to in that in
10 extremely cold weather like 40 below? What interior room
11 temperature do you hold in there?

12 MR. LEMPGES: I can't answer that.

13 MR. RADEMACHER: For Nine Mile 2 we maintain 65
14 degrees.

15 MR. EBERSOLE: By what, by closing the doors or
16 windows or what? Is it a manually attended operation to do
17 that or automatic?

18 MR. RADEMACHER: No, that is automatic, as Tom
19 mentioned.

20 MR. EBERSOLE: Okay. Thank you.

21 MR. SIESS: Thank you very much.

22 My agenda calls for a break, but it is much too
23 early for a break. I will save it till later.

24 So I will now call on representatives of the
25 applicant.

1 MR. ZALLNICK: Thank you, Dr. Siess.

2 The first presenter we have today is Mr. Charles
3 Mangan. Mr. Mangan has over 22 years experience in nuclear
4 engineering and worked on the design of Unit 1 and Unit 2.
5 He is currently the Vice President of Nuclear Engineering
6 and Licensing.

7 (Slide.)

8 MR. MANGAN: Good afternoon, and welcome to
9 Syracuse.

10 As Tony said, I am the Vice President of Nuclear
11 Engineering and Licensing for Niagara Mohawk, and we are
12 here to cover the agenda topics and any questions you might
13 have.

14 (Slide.)

15 Nine Mile Point is located Upstate New York on
16 the southern shore of lake Ontario. The site, which is
17 about miles northeast of the City of Oswego is centrally
18 located in Niagara Mohawk territory.

19 Our franchise area covers most of Upstate New
20 York. It stretches from Buffalo on the West to Albany in
21 the East and from Canada in the North to the Pennsylvania
22 border in the South.

23 The generating capacity is pretty well mixed
24 among coal, oil, hydro and nuclear.

25 (Slide.)

1 Niagara Mohawk has been in the nuclear business
2 for over 30 years. Nine Mile Point, Unit 1 has been
3 operating for 15 of those 30 years. We also were directly
4 involved with the design, construction and operation of the
5 James A. Fitzpatrick plant which is owned by the Power
6 Authority of the State of New York. Nine Mile Point, Unit 2
7 is part Niagara Mohawk's long history of involvement with
8 nuclear power.

9 (Slide.)

10 We started back in 1953 at Fermi 1. Three of our
11 people helped design that facility.

12 In 1958 Niagara Mohawk ordered development of a
13 high-temperature gas cooled reactor, Peach Bottom 1.

14 We formed a separate nuclear engineering section
15 in late 1959. At that time we did all of our own
16 architectural engineering. A year later Niagara Mohawk
17 became the architectural engineer for the direct nuclear
18 superheat reactor at Vallecitos.

19 This experience was invaluable during the design
20 of Nine Mile Point, Unit 1. This unit went critical in late
21 1969 and has been successfully operated ever since.

22 In 1971 we decided to built a second reactor at
23 Nine Mile Point. The construction permit for Unit 2 was
24 issued in June 1974.

25 The plant is similar to the one we already have

1 in operation. While there are many design differences, the
2 basics are the same.

3 It is on an existing site which already has two
4 boiling water reactors. The plant staff has experience
5 dating back over 20 years.

6 The Safety Review and Order Board, which is the
7 main oversight committee for the operation of both units
8 has been in existence since before the operation of Nine
9 Mile Point Unit 1.

10 The site has a successful emergency plan. It
11 is used jointly among the Power Authority, Niagara Mohawk,
12 the County and the State and cooperation has been
13 outstanding.

14 The Federal Emergency Management Agency has
15 approved the plan. Over the years the general philosophy of
16 Niagara Mohawk has been one of voluntary compliance. Ten
17 years ago we took it upon ourselves to convert the
18 provisional operating license for Unit 1 to a permanent
19 license. Other reactors of the same vintage are just now
20 getting their permanent license.

21 In order to get this conversion we knew that we
22 would have to upgrade Nine Mile Point, Unit 1 to address
23 then current criteria. During that process we addressed
24 compliance with general design criteria, regulatory guides,
25 IEEE guides and the appendices to 10 CFR 50. None of these

1 existed during the design of Nine Mile Point, Unit 1.

2 The general philosophy of voluntary compliance
3 or perhaps more properly voluntary upgrades continued after
4 the issuance of the permanent license. Many new systems
5 have been added to Unit 1. These include a cask drop
6 protection system, containment atmosphere dilution system,
7 costly upgrades of liquid and gaseous waste systems, plant
8 unique simulators to both units and analogue trip systems
9 to improve instrument reliability.

10 A recent example of this philosophy concerns
11 recirculation system piping. In 1982 we discovered cracks
12 in the furnace sensitized safe-ends. On our own with no
13 prompting from the Commission we decided to check the welds
14 in the 28-inch pipe.

15 As a result of our review, we found indications
16 of cracks in the heat affected zones. We immediately
17 decided to replace all of the piping as well as the
18 safe-ends. Needless to say, this was not a very popular
19 decision in the industry.

20 Now most of my discussion relates to Nine Mile
21 Point Unit 1, and the same safety philosophy carries over
22 into the design and operation of Nine Mile 2.

23 In the case of the IGSCC issue, we elected to
24 replace the Unit 2 recirculation piping on a voluntary
25 basis. This was prior to the cracking at Unit 1, and it was

1 before any NRC regulatory action.

2 MR. EBERSOLE: May I ask a question?

3 MR. MANGAN: Yes, sir.

4 MR. EBERSOLE: After that horrendous Browns Ferry
5 fire that was in '74, what actions did you take, if any,
6 then on Nine Mile Point 1?

7 MR. MANGAN: I believe our first official action
8 as far as making any changes occurred in 1975, and maybe To
9 could help me as to the dates. I think that is correct. And
10 we went through many, many iterations, as I am sure you are
11 aware, of what was acceptable and what wasn't acceptable.

12 As a matter of fact, going back in that time, we
13 pushed very hard to get the NRC team on site. That was
14 delayed several times and actually was delayed by the NRC
15 for approximately a year and a half. We were trying to get
16 the thing put to bed and we took an aggressive stance.

17 We actually got it pretty well put to bed and
18 had a very successful onsite visit by the NRC. And I would
19 say within two month's time after that Appendix R came out.

20 MR. EBERSOLE: I see.

21 MR. MANGAN: So we were basically back to ground
22 zero in a lot of areas. For your own information, we just
23 recently had our own Appendix R investigation at Nine Mile
24 Point Unit 1 and again it went very successfully and there
25 were no violations and basically a clean bill of health.

1 MR. EBERSOLE: Great. Thanks.

2 MR. MANGAN: Another example on Unit 2 concerns
3 the control room. Niagara Mohawk initiated a review of the
4 Unit 2 control room several years before this was a
5 requirement. Our operating people evaluated the control
6 panel layout in 1977 using panel mockups and stick-on
7 controls.

8 The point I am making is we are committed to
9 safe and efficient operation of our nuclear units. We don't
10 wait for the regulatory authorities to tell us to do
11 things. We make our own assessments of safety issues and do
12 things in response to these issues. Sometimes we get
13 burned.

14 The remedial actions we take by ourselves early
15 on are not always in full agreement with regulatory guides
16 or even regulations which come out later. However, this has
17 not stopped us from going ahead on our own.

18 Niagara Mohawk is very active in industry
19 groups. We are represented on all of the owner's groups and
20 we are also very active in the Electric Power Research
21 Institute, INPO and others. We are not just contributing
22 money to the groups. We are active participants. We stay
23 current on the technical issues and we contribute our own
24 technical expertise.

25 Before I introduce Mr. Bill Hooten, the

1 Executive Director of Nuclear Operations for Niagara
2 Mohawk, I would like to say a few words concerning our
3 involvement with the Management Analysis Company
4 commonly referred to as MAC.

5 By late 1983 Niagara Mohawk had become concerned
6 with the future of Nine Mile Point Unit 2. We were aware of
7 the difficulties being encountered by other reactors and by
8 the industry in general. As a result a decision was made
9 by Niagara Mohawk to utilize the services of people heavily
10 experienced in construction, people with a proven track
11 record. I would like to emphasize that this move is
12 considered preventive and prudent to ensure the timely
13 completion of the project.

14 To date the relationship between MAC and Niagara
15 Mohawk has been positive and fruitful. Significant progress
16 has been made and the results have reinforced our decision
17 to use MAC on the project.

18 Towards completion of construction a gradual
19 phase-out of these MAC employees will begin. Most of the
20 functions that are currently handled by MAC will disappear.
21 They are construction related. The few positions that
22 remain will be filled by Niagara Mohawk people. They
23 are being trained now.

24 It is important to remember that Niagara Mohawk
25 has 15 years of experience in the operation of nuclear

1 units. We have been training site management staff for a
2 considerable time. This will ensure that no voids will
3 occur in our management ranks.

4 I am confident that the site management staff
5 now in place, coupled with experienced senior management,
6 will ensure the safe and efficient operation of Nine
7 Mile 2.

8 If there are no questions, I would like to
9 introduce Mr. Bill Hooten.

10 MR. EBERSOLE: Let me ask just another shot in
11 the dark in talking about an overview of what NRC does and
12 what you do independently. I recall back in the years of
13 Nine Mile Point 1 the question of heavy loads came up and
14 what would the cranes do if they dropped a cask. It was the
15 most obvious question. A lesser one was considering the
16 handling of moderately heavy several ton concrete loads
17 over the open core, could they be dropped by inadequacies
18 in slings or other controls so as to knock the fuel out and
19 strip the colar chokes and establish a critical reactor, et
20 cetera.

21 Could you give me a resume of sort of what
22 you have done about looking at the crane design for
23 infallibility if you can get it, and your general approach
24 to avoiding consequences due to dropping of moderate to
25 heavy loads?

1 MR. MANGAN: On Unit 2 or Unit 1?

2 MR. EBERSOLE: Both.

3 MR. MANGAN: I would rather have somebody else
4 address Unit 2. Tony, I don't know who that is offhand.
5 Basically on Unit 1, as you know, with an operating reactor
6 these things kind of grow.

7 MR. EBERSOLE: Yes, I know.

8 MR. MANGAN: And we have the right man here, by
9 the way, that handled the crane work on Nine Mile 1. As a
10 matter of fact, he was one of the charter members of the
11 ASME committee on this issue at the request of the NRC.

12 MR. EBERSOLE: You know, a moderately heavy load
13 on top of the core is worst than a heavy load into the
14 pool, for instance, or on the floor.

15 MR. MANGAN: That is correct.

16 MR. ZALLNICK: I think maybe we could hear from
17 Mr. Klein. Mr. Klein is the Assistant Project Engineering
18 Manager and can give you some comments. He is also a member
19 of the ASME Committee on Cranes.

20 MR. EBERSOLE: Would it be prudent to wait for
21 this or just to go ahead now?

22 MR. MANGAN: I don't think it really matters. Ed
23 Klein was directly involved. He is the individual I was
24 talking about that was directly involved with Unit 1 from
25 day one.

1 MR. KLEIN: Good afternoon, gentlemen. My name is
2 Ed Klein.

3 Nine Mile 1 crane was changed out. We took the
4 trolley off and put up a redundant trolley, and the slings
5 and the strongback were all modified to provide redundancy
6 for Unit 1. Of course, we installed the cask drop
7 protection system. I can't address the dropping of moderate
8 loads at this time into the reactor with the head off.
9 Essentially we have administrative procedures that do not
10 allow the passage of heavy equipment when the reactor head
11 is off.

12 MR. EBERSOLE: Don't you have some shield blocks
13 that you pass over that weigh pretty much?

14 MR. KLEIN: Only the shield blocks that go in
15 fact over the top of the vessel. The shield blocks that go
16 from the vessel cavity into the dry storage pit would be
17 lifted directly up and not go over the vessel, and the
18 lightweight ones between the vessel and the spent fuel
19 storage ones also have a load path that doesn't go over the
20 vessel. I can't think of anything else that ---

21 MR. EBERSOLE: You said you changed out the
22 carriage. Did you look at the reduction gear design and go
23 into the failure logic when limit and travel switches
24 failed and you have excessive torque which will damage the
25 crane from internal forces?

1 MR. KLEIN: I can't rightly address that, but we
2 did take down the trolley and put up a redundant trolley
3 and we do have limit switches for movement over the spent
4 fuel pool. And, of course, in Unit 2 we are complying with
5 Reg. Guide 0612.

6 MR. EBERSOLE: Is this an open issue with the
7 staff, the heavy load bit?

8 MR. WEINKAM: No, sir.

9 MR. SIESS: Now do you comply with the Reg.
10 Guide? I think it has two alternatives, am I correct?

11 MR. WEINKAM: Excuse me, Dr. Siess, it is NUREG
12 0612, and there are two phases. The applicant has completed
13 a satisfactory submittal on Phase I and that has been
14 accepted by the staff and they have closed it on Phase 2.

15 MR. SIESS: Okay. Now that covers all the cranes.
16 That is all heavy loads. I think what Mr. Ebersole was
17 talking about chiefly was the big crane in the containment.
18 Did you choose to qualify that as a single failure proof
19 crane?

20 MR. KLEIN: Yes, sir.

21 MR. SIESS: In accordance with whatever
22 requirements there are, and I forget the ---

23 MR. MANGAN: Yes, it is totally in compliance
24 with the Reg. Guide for just that reactor building crane.

25 MR. EBERSOLE: When one says single proof failure

1 criteria, you really don't know what is meant because
2 sometimes the computation is to throw you back to IEEE 279
3 and mean just the electrical apparatus. Now does that mean
4 that I am not dependent on a mechanical component in that
5 context?

6 MR. KLEIN: It is fail safe electrically.

7 MR. EBERSOLE: But it is not mechanically, is it?

8 MR. KLEIN: No, sir. I need to ---

9 MR. EBERSOLE: You see, I will tell you why I
10 asked this ---

11 MR. SIESS: Excuse me, just a minute. I thought
12 there was a fairly specific set of requirements for what
13 would be called a single failure proof crane. Is that a
14 Reg. Guide?

15 MR. RADEMACHER: Yes, you are right.

16 MR. SIESS: There is more than electrical?

17 MR. RADEMACHER: They require certain
18 requirements on slings. They require additional criteria
19 for brakes and the drum diameter and various things like
20 that.

21 MR. SIESS: Speeds, cable strength and
22 everything?

23 MR. RADEMACHER: Exactly, yes, sir.

24 MR. KLEIN: That is another Reg. Guide.

25 MR. SIESS: Do you meet that for Nine Mile

1 Unit 2?

2 MR. RADEMACHER: I think we met everything but
3 one criteria which was an allowed alternative, and I can't
4 remember that right off the top of my head, but we can
5 check if you would like.

6 MR. EBERSOLE: Let me give you a physical picture
7 of an early finding which was that on standard cranes one
8 of the first-stage main gears was driven by the pinion with
9 a motor, and on the opposite end of the motor shaft was the
10 brake, and what held the pinion in context with the bull
11 gear was a pillow block which would come unleashed if you
12 opened one bolt on it, thus leaving the full gear train in
13 full flight. Would I find that sort of design in any of
14 your cranes? Do you follow me?

15 MR. KLEIN: Yes, but we would have to go back and
16 look at that specifically.

17 MR. EBERSOLE: Well, that tells me that you have
18 an effort in place to already have looked at it, which
19 means you haven't looked at the structural guts of the
20 cranes. You don't do that?

21 MR. KLEIN: We are in compliance with that Reg.
22 Guide for that crane, totally in compliance with that. That
23 may be specifically addressed and, if it is, we are in
24 compliancecompliancecmechanic with it.

25 MR. EBERSOLE: I don't think it may be though.

1 MR. SIESS: I think it is.

2 MR. EBERSOLE: You think it is?

3 MR. SIESS: I think that happened long before the
4 Reg. Guide.

5 MR. EBERSOLE: Could the staff comment on this?
6 Is this sort of thing addressed in the guide? I don't know.
7 Do you take the crane apart and look at the single point
8 failures in it?

9 MR. ZALLNICK: We will check and see whether that
10 is part of that Reg. Guide.

11 MR. EBERSOLE: All right. Thank you.

12 MR. SIESS: Now, in addition to having a single
13 failure proof crane, do you also place restrictions on load
14 paths?

15 MR. KLEIN: Yes, sir. We have limit switches that
16 limit the movement of any heavy article on the reactor
17 building floor over the spent fuel pool.

18 MR. SIESS: And for other critical places you
19 said earlier that you don't move things over an open
20 vessel. I assume that is not handled by limit switches, but
21 by administrative controls. I don't think you could do it
22 by limit switches without a computer.

23 MR. NADENACKER: That is correct.

24 MR. KLEIN: That is right.

25 MR. SIESS: There are too many different paths I

1 am sure.

2 MR. RADEMACHER: Yes.

3 MR. SIESS: What do you call a heavy load?

4 MR. KLEIN: Anything over 1,000 pounds.

5 MR. EBERSOLE: What would 999 pounds do if you
6 dropped it on top of the core?

7 MR. RADEMACHER: We looked at that and there is
8 an analysis in the FSAR that says that it produces
9 acceptable consequences.

10 MR. EBERSOLE: Doesn't it knock a bunch of collar
11 chokes loose and establish a critical reactor?

12 MR. RADEMACHER: The analysis that we have does
13 not.

14 MR. EBERSOLE: Thank you.

15 MR. SIESS: Let's see, we were on questions for
16 Mr. Mangan. Have you got any more?

17 MR. EBERSOLE: No.

18 MR. SIESS: I think that is all the questions
19 then.

20 MR. ZALLNICK: Okay. I would like to introduce
21 Bill Hooten, our Executive Director of Nuclear Operations
22 for Niagara Mohawk. He will discuss MAC involvement further
23 and also explain our organization.

24 Mr. Hooten is a management analysis company
25 employee and brings a total of 32 years of nuclear

1 experience to Niagara Mohawk.

2 Bill.

3 (Slide.)

4 MR. HOOTEN: Good afternoon, gentlemen.

5 With that introduction, Mr. Mangan took about
6 half of my speech I think.

7 (Laughter.)

8 I would like to continue these discussions with
9 some rundown on our capabilities and the organization that
10 we have in place to handle our nuclear operations.

11 And as the Executive Director I should mention
12 to you that for Niagara Mohawk I am totally responsible for
13 all nuclear activities, both Nine Mile 1 and Nine Mile 2.

14 I joined Niagara Mohawk in early 1984 as a
15 result of the early retirement of the executive in charge
16 of nuclear operations at that point in time.

17 (Slide.)

18 I have on the chart here the present
19 organization, the upper-level management organization that
20 we have for all nuclear activities. You will note the
21 highlight of the MAC employees on that organization chart.

22 As Mr. Mangan mentioned, these employees,
23 including myself, upon completion of our current
24 assignments, will be replaced by fully qualified Niagara
25 Mohawk personnel.

1 I report directly to Bill Donlon. Most of you
2 heard Bill Donlon's comments at lunch and I would like to
3 re-emphasize some of those comments.

4 Mr. Donlon is spending a great deal of time
5 devoting his time to Nine Mile 2 activities on a daily
6 basis essentially, and also we together spend considerable
7 time on Nine Mile 1.

8 He is making his presence felt on the project.
9 He is familiar with the detailed activities, he knows what
10 is going on and it is refreshing to work under a utility
11 president with his attitude for getting this project
12 completed.

13 You will note on that chart that Mr. Jim Perry,
14 Director of Quality Assurance, whom you will hear from
15 later, also reports directly to Mr. Donlon and of course
16 satisfies the independence of QA activities as it should
17 be.

18 Reporting directly to me I have several,
19 specifically three executives there, Mr. Lempges, the Vice
20 President of Nuclear Generation, and you will hear from Tom
21 a little later in this program. Tom has 28 plus years of
22 experience in the nuclear business. He has held numerous
23 operating licenses, SRO licenses, has served as General
24 Plant Superintendent and is now in his current position
25 reporting to me. He is responsible for the operation of

1 Unit 1 as well as currently responsible for the operating
2 organization that is actively involved in the present
3 testing program on Unit 2.

4 Tom has quite a few well qualified people
5 already in place. In fact, he has the key operating
6 complement for Nine Mile 2 already in place and, as it
7 should be, working on the test program in Unit 2. Tom
8 Lempges is also, for your information, our key contact
9 point for organizations such as INPO.

10 I should mention that Mr. Mangan, whose
11 experience and background you have already had a summary
12 of, is also our key contact point for NRC activities.

13 Mr. Dean Quamme, the Director of the Nine Mile 2
14 project has over 20 years experience on major nuclear
15 projects, experience that makes him familiar in detail with
16 construction, operations, startup and test programs. And he
17 has reporting directly to him the Manager of Startup and
18 Tests as part of his project organization.

19 In the startup and test team, the man in charge
20 of that team just recently completed the Hanford 2
21 Washington Public Power Supply System, Unit 2 successful
22 test program.

23 We have a good team in place. We are in the
24 startup and test turnover from construction phase on the
25 project and we have got the people there to get it done.

1 (Slide.)

2 My total organization on this project is focused
3 on completing both the design, the construction, the
4 startup tests and getting the unit into commercial
5 operation.

6 (Slide.)

7 I have here Mr. Mangan's engineering
8 organization. That may be a little hard to read.
9 Nevertheless, on the left-hand side you will see the
10 Manager of Nine Mile 2 Project Licensing.

11 The primary thrust with regard to Unit 2 of this
12 organization right now is getting the licensing done on
13 Unit 2 as well as doing selected engineering tests with
14 regard to the same Unit 2.

15 The bulk of this organization right now,
16 comprising roughly 110 people, under the key managers that
17 you see there is devoted to support of Unit 1. This
18 organization will of course be integrated with the existing
19 Unit 2 staff engineering personnel.

20 We have under the Project Director, Dean Quamme,
21 a site engineering staff. Now this is all Niagara Mohawk.
22 The Stone and Webster engineering forces on site right now
23 are considerable and are not intended to be indicted on
24 this chart.

25 (Slide.)

1 We have got roughly 25 engineering personnel of
2 Niagara Mohawk on the site that will be integrated into a
3 Unit 2 technical support organization as we start
4 approaching commercial operation. Beefing up this Unit 2
5 engineering staff we will take personnel from the existing
6 startup and test organizations that has quite a few Niagara
7 Mohawk personnel in it on site. We will also take
8 construction engineers from the present organization and
9 factor them into that. We have a current program in place
10 for completely fleshing out this technical support
11 organization in preparation for the operation of Unit 2.

12 (Slide.)

13 This indicates the operations organization
14 totally integrated covering Unit 1 and Unit 2 for operating
15 the two units on the station.

16 (Slide.)

17 Reporting directly to Mr. Lempges we have Tom
18 Perkins. Mr. Perkins has many, many years of experience in
19 the operation, maintenance and administration of Unit 1 and
20 is presently directly involved and preparing to operate
21 Unit 2.

22 The people that I mentioned that Mr. Lempges has
23 on the Unit 2 operation of course report directly to Mr.
24 Perkins.

25 You will see the Station Superintendent, Unit 2

1 on the left and the Station Superintendent, Unit 1 on the
2 right all reporting through Mr. Perkins to Mr. Lempges. The
3 maintenance and technical support organizations are
4 indicated.

5 I would have to say that if there is one image
6 that I would like to leave with you gentlemen, it is one of
7 a very experienced qualified utility with 15 years
8 operating experience on an existing PWR and fully
9 structured to handle the operation, maintenance and other
10 activities associated with Unit 2.

11 If there are no questions at this point,
12 gentlemen, I think that I would like to have the next
13 speaker.

14 Do you have any questions?

15 MR. SIESS: Mr. Hooten, I think it might be
16 helpful if we heard from Mr. Collins from Region 1 before
17 we hear the presentation on QA.

18 Any objection?

19 MR. ZALLNICK: No, sir, Dr. Siess. I was going to
20 suggest that might be a better approach anyway.

21 MR. SIESS: Okay. For those of you who have an
22 agenda, I would like for you to note that we are taking
23 this item up right on schedule.

24 (Laughter.)

25 MR. SIESS: It may never happen again.

1 MR. COLLINS: Good afternoon. Dr. Siess and Mr.
2 Ebersole, I apologize for being late. I wouldn't have
3 believed that the schedule would have been quicker than it
4 was assumed. I had a meeting on site and, as you note ---

5 MR. SIESS: You are right on time.

6 MR. COLLINS: ---I am now on time.

7 (Laughter.)

8 I would like to address Region I's overview of
9 the project. I have provided a handout package to the
10 members of the panel, and you folks will be receiving a
11 copy of the package. It will be issued formally and
12 received in a docket.

13 I have slide, but since I can't do justice to
14 Niagara Mohawk's slides, I will speak to the handouts if I
15 can.

16 The region itself is charged with the
17 responsibility of overviewing and assessing the
18 construction of the site in accordance with the
19 requirements of the FSAR.

20 Our involvement up until the 1981 time period
21 has been primarily with Region I inspectors traveling to
22 the site and performing dedicated inspections and returning
23 to the regional office, which is located in King of
24 Prussia, Pennsylvania.

25 In late 1981 we assigned a resident inspector to

1 the site. We have had residents assigned to the site
2 continually except for a four-month period in 1983 when we
3 changed inspectors. Bob Graham, the Senior Resident
4 Inspector is here today.

5 At this point in time we have two resident
6 inspectors assigned to Nine Mile 2 with a third inspector
7 performing pre-op inspections as necessary as the program
8 progresses. He will also be assigned directly to the site.
9 He is currently the Senior Resident at Nine Mile Point 1.

10 The Region has conducted three systematic
11 assessments of licensee performances since the program was
12 initiated. Primarily the performance of the licensee within
13 that program has been satisfactory.

14 We have charged the licensee and ourselves with
15 the goal of increasing our efforts in quality assurance
16 primarily within the past two periods, that was a category
17 three, and most recently, the period from October of 1982
18 to September 1983, quality assurance and piping and
19 supports and project management was an area that needed
20 increased attention.

21 The Region I overview slide, which is located in
22 the back of your handout, summarizes Region I's perceptions
23 of the project to date.

24 The project, in our mind, is still very much in
25 the construction stage, although the pre-op program is as

1 initiated, and I think the latest number I heard was 35
2 percent of selected systems have been turned over to the
3 pre-op program. The next goal of course is reactor vessel
4 and associated systems, flush and hydro.

5 Past inspections have identified deficiencies
6 within the construction of the plant. Currently there are a
7 large number of open items, approximately 300, which need
8 to be addressed prior to licensing.

9 That is a moving target and I expect that number
10 to increase as well as some items being detracted from it
11 as the program increases towards the licensing phase.

12 The licensee has instituted corrective actions
13 since the CAT inspection. I would like to focus in on the
14 team inspections that have been done at the site.

15 We have two CAT inspections and one construction
16 team inspection. The significance of those inspections lies
17 predominantly in the most recent CAT inspection which was
18 conducted in the November/December time period of '83 which
19 identified concerns in the area of management involvement
20 at the site and our perception of the effectiveness of the
21 QA program dealing with the construction on site.

22 That inspection in addition to the most recent
23 SALP, which dovetailed into the report timing-wise resulted
24 in an enforcement action being taken against the licensee,
25 Niagara Mohawk in which case numerous changes have resulted

1 on site. Many of those changes are dynamic and are still in
2 progress.

3 The most visible changes that Region I has
4 observed is the present involvement of Niagara Mohawk with
5 the construction project, the re-emphasis in the quality
6 assurance program and the gentleman that you see before you
7 now is very much a different product than was available a
8 year ago.

9 Programs have been enhanced to track quality of
10 construction at the site. They have a trending program
11 which is the QPNP program, on which we received a
12 presentation. It is a very extensive program which monitors
13 goals, construction completion and the quality of those
14 construction products.

15 They still have a ways to go in achieving their
16 goals. We do, however, see trends in pipe supports, for
17 example and the involvement of QA at the site which
18 indicates that the corrective action programs are starting
19 to initiate a turnaround in the areas of concern.

20 The hardware reinspection program has identified
21 the problem with completed hardware being inspected right
22 the first time. I would like to clarify that in that the
23 majority of the items have been noted as a result of the
24 massive reinspection effort, which is a hardware
25 verification program in essence, have resulted in

1 re-evaluation of their adequacy against the engineering
2 criteria and they were acceptable as is.

3 The bottom line of the region's perception at
4 this point is that a definitive statement regarding the
5 construction quality cannot be made until completion of the
6 verification of corrective actions which are in progress.

7 We do see positive indicators. However, the
8 plant being 85 percent or so complete, and that is an
9 approximate number, we have a ways to go to complete our
10 inspection program and the licensee has a ways to go to
11 meet their goals.

12 MR. SIESS: A little earlier you said they have a
13 ways to -- well, you just repeated -- they have a ways to
14 go to meet their goals.

15 MR. COLLINS: Yes.

16 MR. SIESS: If they meet their goals, will they
17 meet your goals?

18 MR. COLLINS: To answer your question, not
19 necessarily. Their goals are more schedular oriented than
20 our goals. Our goals are quality. The licensee is
21 dovetailing that goal in with their production goals to
22 meet deadlines for the most recent milestone which is
23 reactor vessel, flush and hydro.

24 As far as the Region is concerned, we use their
25 trending process as an indicator of quality and not

1 necessarily production.

2 MR. SIESS: Okay. You mentioned some 300 plus
3 open items. I really don't have much feel for whether that
4 is a lot or a few. How does that compare with other plants
5 in your experience at this stage?

6 MR. COLLINS: It is in the ball park for other
7 plants within the region. Bearing in mind that we are a
8 year or so away, if I would project that out into the
9 schedule, we are referring to clearing approximately 30
10 items a month in order to meet a goal of the items being
11 addressed, adequately reinspected and closed out. At this
12 point in time, that is not happening.

13 MR. SIESS: Another question. In your report
14 you have compared the inspection hours for Nine Mile Point
15 2 with four other BWR's. Why did you choose to compare it
16 with other BWR's? Is it your experience that there is a
17 different number of inspection hours required for a BWR
18 than for a PWR?

19 MR. COLLINS: No, sir. I can't say that. We were
20 just trying to get a comparison of the most similar type of
21 services.

22 MR. SIESS: Another question. I have a news item.
23 This was actually a news release and it did appear in one
24 of the local papers of a meeting of the Regional
25 Administrators with the Commission a couple of weeks ago

1 where apparently somebody asked them which were the most
2 worrisome plants. And I get the impression that each
3 Regional Administrator was asked to name one because there
4 were four in the list, one from each region except Region
5 IV I think. Nine Mile didn't make the first list, but they
6 did make the second list of being among the plants needing
7 the most regulatory attention in 1985.

8 So I assume there nominations were made by the
9 Region. Could you give me a reason why Nine Mile Point was
10 considered one of the most worrisome or the most
11 troublesome facilities to the day-to-day regulators, and
12 certainly the Region is the day-to-day regulator.

13 MR. COLLINS: I will provide you with my
14 perspective. I can't speak for the Regional Administrator.

15 MR. SIESS: Let's see, who is your Regional
16 Administrator, Mr. Murley?

17 MR. COLLINS: Dr. Tom Murley.

18 MR. SIESS: Okay.

19 MR. COLLINS: That was not necessarily a staff
20 decision. However, it was discussed with Dr. Murley before
21 he went down to the Commission.

22 My perception is that this licensee and their
23 involvement is very much different than it was a year ago.
24 I think you can see by the number of hours that has been in
25 the program that we have a concentrated and very dedicated

1 effort going on at the site.

2 We believe that we need to track not only the
3 ongoing construction, but the licensee's corrective
4 actions. So we really have a dual effort going on at this
5 site as opposed to a site perhaps that didn't have the
6 early indications of the potential for problems down the
7 line which may have a routine program.

8 We have two residents assigned to this site. We
9 have had multiple team inspections there in act on an
10 augmented inspection program which is a very dedicated,
11 specific inspection program solely for Nine Mile Point 2.

12 We feel that they are in a critical point in the
13 construction phase where they are starting to pull the
14 commodities together. The small bore systems, the
15 electrical systems and the I&C systems are coming together,
16 and this is also a point in the program where historically
17 the production schedule and the pre-op schedule has started
18 to surface out of motivation. Because of those reasons we
19 feel that we need the extra emphasis to ensure that the
20 quality is built in as well as the production is being done
21 given their previous history.

22 MR. SIESS: Thank you. You said they are on an
23 augmented inspection program. That surprised me a little
24 bit because I thought that an augmented inspection program
25 was what you instituted in response to a category three

1 grade on the SALP, and on the last SALP that is in your
2 report ---

3 MR. COLLINS: They had one category three.

4 MR. SIESS: Well, two, piping systems and ---

5 MR. COLLINS: Quality assurance, piping systems
6 and management involvement.

7 MR. SIESS: I mean if I looked at that I would
8 say normal inspection because most of them were two's or
9 one's.

10 MR. COLLINS: Yes.

11 MR. SIESS: But you said it is augmented now.
12 I mean am I relating something that shouldn't be related
13 here?

14 MR. COLLINS: No, sir. We felt that the problems
15 were serious enough in that the plant was far enough along
16 in the percent complete stage where we needed to get a
17 handle on the construction of the site as well as monitor
18 the licensee's corrective actions in that same field. When
19 I say augmented inspection program, what we are using that
20 for is to relate to the routine program which is going on
21 at any other construction site, for example, and also
22 relate to the numerous items which were opened up by the
23 CAT team inspection, the construction assessment inspection
24 conducted by the people in Washington, the team in
25 Washington which took place in November.

1 That inspection alone generated what number,
2 Bob, 68 or 120 -- 120 specific items that required
3 correction.

4 Additionally, the order which resulted from the
5 team inspection as well as the SALP required the licensee
6 to go through various stages of self-analysis. MAC was
7 involved in many programs which reviewed previous open
8 items, the resolution of those items, the adequacy of the
9 resolution as well as Unit 1 management competence and
10 management effectiveness was reviewed.

11 That resulted in three separate reports, each of
12 those having recommendations which is finalizing and
13 concluding now in one report in which the licensee is
14 required to address the specific report, their
15 recommendations and how they are going to implement those
16 recommendations.

17 So the enforcement action, which was 83-137,
18 which came out in March of 1984, is the primary motivator
19 behind the augmented inspection program.

20 MR. SIESS: Well, I get the impression that what
21 the I&E people are doing now is trying to stay right on top
22 of construction quality and not be surprised at anything
23 that comes up later. Is that a characterization of what you
24 are doing?

25 MR. COLLINS: Yes.

1 MR. SIESS: You are trying to keep up to date on
2 it and keep right on top of everything that is going on.

3 MR. COLLINS: I think at this stage in the
4 project we have to do that and the licensee has to do that.
5 I think it is not enough to say that we are going to turn
6 the corner in six months.

7 MR. SIESS: It wasn't always done this way. There
8 have been plants that go into problems at the last minute
9 that were ---

10 MR. COLLINS: Yes, sir, but not in Region I.

11 (Laughter.)

12 MR. SIESS: Right.

13 Jesse?

14 MR. EBERSOLE: I have no questions.

15 MR. SIESS: Well, thank you very much for your
16 report.

17 Will you be able to come to the full committee
18 meeting?

19 MR. COLLINS: Yes, sir.

20 MR. SIESS: It will be either Thursday or Friday
21 a week after next I think.

22 MR. COLLINS: Yes, sir. At that point in time, if
23 you like, we can address their readiness for operation in
24 regard to the pre-op program and our experience with Nine
25 Mile Point 1.

1 MR. MCKINLEY: The full committee meeting is
2 currently scheduled for March 7th, 8th and 9th.

3 MR. SIESS: Yes, but we won't hear from them on
4 the 9th.

5 MR. MCKINLEY: No. I just pointed out we were
6 scheduled for three days.

7 MR. COLLINS: That will be fine.

8 MR. SIESS: It will be the 7th or 8th, and
9 preferably the 7th.

10 Well, thank you.

11 I think this would be an appropriate time to
12 take about a 10-minute break.

13 (Recess taken.)

14 MR. SIESS: We will continue the meeting with
15 Item 7B on the agenda, Mr. Perry.

16 MR. ZALLNICK: Yes, sir, Dr. Siess. Our next
17 presenter is Mr. Jim Perry. Mr. Perry has 26 years of
18 nuclear experience in engineering and quality assurance and
19 quality control. He is currently Chairman of the ASME QA
20 Standards Committee. He is the Director of Niagara Mohawk
21 Quality Assurance.

22 Mr. Perry.

23 (Slide.)

24 MR. PERRY: Good afternoon, gentlemen.

25 I would like to share some thoughts with you

1 relative to Niagara Mohawk's view on quality assurance
2 matters with particular emphasis on what we have done since
3 receiving the CAT inspection that was referred to that took
4 place in late 1983.

5 (Slide.)

6 This chart illustrates from the time of the CAT
7 inspection late in December '83 to current what the onboard
8 forces at the site are with respect to site manual
9 personnel and the number of QA/QC personnel.

10 If you will note at the time of the inspection,
11 the ratio of QA/QC to crafts was one QA/QC per 12 crafts
12 personnel. The ratio as of the end of December 1984 is one
13 QA/QC to eight.

14 MR. SIESS: Can you break it down into QA versus
15 QC just roughly?

16 MR. PERRY: The total number I think currently is
17 around 690. What is the number of QA people, Charlie, would
18 you say roughly? Roughly 100 to about 590, 100 QA to about
19 590 QC inspection personnel.

20 MR. SIESS: Thank you.

21 MR. PERRY: Yes, sir.

22 (Slide.)

23 Looking at Niagara Mohawk specifically, as of
24 the end of December we had approximately 194 people within
25 the organization and that breakdown is roughly 70 percent

1 Niagara Mohawk employees and roughly about 30 percent
2 contractor employees.

3 The total individuals with college degrees
4 amounts to 117 of which approximately 75 have bachelor's,
5 12 have master's and one has a Ph.D. The total years of
6 nuclear experience, as indicated on the chart, is 1,221,
7 which averages about a little over six years per person.

8 I might note at this point that since CAT we
9 have either changed or added in senior management positions
10 of roughly 14 people with the average years of QA/QC
11 experience of 20 and nuclear experience of 15.5 average.

12 (Slide.)

13 This chart reflects the current organization of
14 Niagara Mohawk quality assurance. On the left we have the
15 Manager of Quality Assurance Nuclear Reporting to myself as
16 the Director. That is Dave Palmer. He is responsible for
17 Nine Mile Point Unit 1 in total, as well as Nine Mile Point
18 Unit 2 associated with all startup and test activities.

19 The second block, Manager of QA Projects, Mr.
20 Charlie Beckham, has total responsibility for Nine Mile
21 Point Unit 2, excluding startup and test. In other words,
22 he has design, procurement and construction.

23 The third manager, Manager of QA Services, Mr.
24 Bryant, has the corporate audits, procurement, QA, systems
25 and procedures as well as the training coordination

1 functions.

2 The next manager, the Manager of QA non-nuclear,
3 Mr. Treddwell, has companion activities associated with the
4 non-nuclear activities within the corporation.

5 On the extreme right is the Manager of the
6 Quality First, and I will describe that a little later.
7 That is Mr. Swissler. We have instituted that program this
8 fall, and I will give you some data on that in just a
9 moment.

10 MR. SIESS: Could you go back one slide, please?

11 MR. PERRY: Yes, sir.

12 (Slide.)

13 MR. SIESS: Those with college degrees, leaving
14 out that Ph.D., are those engineering degrees?

15 MR. PERRY: The bulk of those, sir, are
16 engineering degrees. There are some in technical and
17 science fields and not just engineering, and there are a
18 few that are in the business or management field that are
19 non-technical. The bulk are in the technical field, sir.

20 MR. SIESS: And the nuclear experience is
21 technical nuclear experience and not just QA nuclear
22 experience? I am making a distinction between the QA and
23 the ---

24 MR. PERRY: The nuclear experience I am referring
25 to here is totally experience, whether it be in QA/QC or

1 technical and engineering or operations, sir.

2 MR. SIESS: Okay. Thank you.

3 MR. PERRY: Yes, sir.

4 (Slide.)

5 This chart projects what the organization will
6 look like once Unit 2 comes on line. We are projecting
7 approximately 135 people and again the Director reporting
8 to the President, Bill Donlon. Underneath that we have
9 three sections. One, Manager of Quality Assurance, Nuclear
10 Operations, and the various groups under him are so
11 indicated on the chart. You will notice we intend to retain
12 this Quality First group and only the number of people will
13 be smaller since there won't be as many contract personnel
14 on site. The center one is the Manager of Corporate QA
15 covering procurement construction and corporate auditing, a
16 and then a non-nuclear.

17 So we have the number of people currently
18 onboard that are necessary to staff this organization.

19 MR. SIESS: That is 135 people in the QA
20 Department for the two units, right?

21 MR. PERRY: What would be the number for the
22 total staff on the two plants?

23 MR. PERRY: Are you talking about the chart on
24 the left?

25 MR. SIESS: Well, this is QA. I am looking again

1 for the ratio of QA to ---

2 MR. PERRY: Let me just state that the
3 non-nuclear on the extreme right consists of about 23
4 people and all the balance are the two blocks ---

5 MR. SIESS: No, I mean the total operating staff
6 of the plant, what proportion is QA of the total, 135 QA,
7 and what have you got, 600 people to operate the two
8 plants?

9 MR. KLEIN: Eight hundred for both units and that
10 is site personnel.

11 MR. SIESS: Okay.

12 (Slide.)

13 This chart illustrates the number of personnel
14 within the Niagara Mohawk organization since the time of
15 CAT and how it has increased since that time. I might
16 indicate that the number of personnel at the site have
17 doubled since the time of the CAT in December 1983.

18 The second curve, Projects QA, will be tapering
19 off as construction work is completed.

20 The next curve, Startup and Test, is starting to
21 rise now and we expect that to go to 40-some-odd people in
22 the next few months to keep up with the pace on startup and
23 test.

24 The very last curve in purple is the quality
25 assurance effort that I mentioned earlier.

1 MR. SIESS: Now projects is construction you
2 said?

3 MR. PERRY: Projects consists of design,
4 procurement and construction. The only thing it excludes is
5 the QA component associated with test and activities,
6 prerequisite test, preliminary test as well as power
7 ascension test.

8 MR. SIESS: And once you are operating, then you
9 are concerned with operational QA and maintenance QA?

10 MR. PERRY: And we expect modifications as well.

11 MR. SIESS: Are those handled by a single group
12 or do you subdivide that?

13 MR. PERRY: No. The operations organization chart
14 that I showed has a separate component that would be
15 looking at that aspect specifically.

16 (Slide.)

17 So if you notice under the Manager, Nuclear .
18 Operations, QA, the second box is the Supervisor of
19 Modifications. So we separate that from inspection and
20 separate it from surveillance and audits. So there we are
21 looking at the people that are dealing primarily with the
22 engineering folk during the design phase and procurement
23 phase and they will be physically on site during the time
24 the equipment is installed.

25 MR. SIESS: Which box does maintenance come

1 under?

2 MR. PERRY: The maintenance comes under the
3 inspection partly and partly under surveillance. So the
4 inspection is directly associated with the maintenance and
5 ISI. The surveillance would pick up the maintenance
6 activities as well as routine plant operations.

7 MR. SIESS: Thank you.

8 MR. PERRY: Yes, sir.

9 (Slide.)

10 This chart briefly summarizes what Tom Collins
11 was referring to earlier, and I would like to give you a
12 little background.

13 We received a CAT inspection in December of '83,
14 the report came out in January and the fine occurred in
15 March along with the orders. And with the information we
16 were required to respond to each of the specific CAT
17 findings in terms of the root cause, corrective action and
18 preventive action. Each of the specifics were grouped by
19 the criteria of Appendix B, and there were some eight of
20 the 18 that were mentioned.

21 There were many items involved and we were
22 required to come up with preventive action plans in
23 response to the CAT findings, not only on the specifics,
24 but on the generic areas relating to Appendix B. That we
25 did do and submitted our response to the Commission in the

1 Spring '84 in accordance with the order.

2 There were three parts to the order. The first
3 part required Niagara Mohawk to bring onboard a third party
4 independent assessment team, and the team's actions
5 consisted of our phases of activities, first, to look at
6 every single commitment that we had made relative to our
7 response to CAT, and they were very detailed and numerous,
8 and, second, to look at 100 percent of all the SALP items
9 from the 1982 SALP report, and to evaluate those in terms
10 of whether we met the stated commitments.

11 In addition, Phase 3, the order required us to
12 go back to January 1980 to March of '84 looking at each of
13 the deficiencies Niagara Mohawk had reported on Unit 2.

14 Phase 4 covered all of the contractor reported
15 deficiencies during the same time period of three and a
16 half years.

17 Now this assessment team was done by MAC
18 individuals with the approval of the Region where none of
19 the individuals could have worked at Niagara Mohawk prior
20 to this time. So they were not involved on the project, if
21 you will.

22 All of these phases were looked at in great
23 depth. They had a team of people from about July until
24 December when they finally finished their work, up to 45
25 people going through this in minute detail, including

1 reinspections, as well as looking at the specific
2 documentation of records and talking to people.

3 The only phase, Phase 4, was the one that did
4 involve some sampling. In other words, they broke that down
5 into the specific contractors by discipline, electrical,
6 mechanical, civil and the like, and further divided it into
7 two categories of programmatic or hardware related
8 deficiencies.

9 Where they did sampling, according to the
10 approved plan approved by Region I, it was a 95/95
11 confidence, 95 percent confident that there were no more
12 than five percent of the total population that might have
13 defectives in it.

14 The plan called for doing a normal inspection
15 and if that failed to go into a tighten mode, and if the
16 tighten mode failed, to go into a recommendation to Niagara
17 Mohawk as to how it should be handled.

18 The net results of all of that effort, which was
19 documented in the final report issued concurrently to the
20 Region I and Niagara Mohawk in late December is summarized
21 on this chart. And you will notice the bottom line is that
22 of all four phases, the observed percent acceptable is
23 96.1.

24 Translated what that means is that of the 3,390
25 specific items that they looked at for which there were

1 certain comments made relative to root cause, preventive
2 action, corrective action and the like, in over 96 percent
3 of the cases they found it totally acceptable.

4 What that means is that we in fact implemented
5 our commitments that we had made to the Commission to the
6 letter that was stated without exception.

7 Now with respect to the four percent remaining,
8 the team issued some 77 corrective action requests, CAR's,
9 and some of those applied to more than one item. You will
10 notice that in this column here. And there were six
11 inspection reports issued by the contractors.

12 As of the end of last month, about 60 percent of
13 those have been acted upon, closed out or verified by
14 members of this assessment team, not by Niagara Mohawk QA,
15 and satisfactorily closed out. The balance are in process
16 and will be completed by the end of March of this year.

17 Now some of those corrective action requests
18 were originated by the team and they did their analysis. So
19 as they issued them, we initiated action. Keep in mind some
20 of those CAR's were not issued until as late as December
21 1984. So I think we have taken timely and appropriate
22 action.

23 Another point I would like to make is the last
24 column, the number of recommendations. You will notice
25 there are some 220 specific recommendations. The assessment

1 team felt that based on their review there were some areas
2 where we can enhance and so some improvements. Each one of
3 those are being evaluated by a team of people right now.

4 We have committed to the NRC that will have our
5 detailed analysis in accordance with the order submitted
6 and what action we intend to take or have taken relative to
7 each of these 220 recommendations.

8 I might point out to the staff and to the
9 subcommittee that you must keep in mind that some of these
10 recommendations reflect what they looked at that might be
11 three years old and they may not be relevant to the current
12 status of the project. In those instances we will so
13 indicate in our response to the NRC.

14 In other words, their charter in accordance with
15 the order was not to compare it to what we are doing now,
16 but to look at what they found and what they recommend we
17 should have done when that occurred.

18 The other thing I would like to point out for
19 the record is that this CAT was very traumatic for us. I
20 think it got our attention and we have made major changes
21 in organization and practices and techniques and procedures
22 and streamlining activities, and I think we put an awful
23 lot of effort into responding and getting ourselves well.

24 I would like to point out that this last
25 December we received a construction team inspection. In my

1 judgment, that one was initiated by the region rather than
2 headquarters, but the numbers of personnel, the technical
3 competence and the duration of the CTI was essentially the
4 same as the CAT.

5 The results of that, as indicated in the exit
6 meeting in the middle of December, was that there were no
7 fines, and there were only two violations. One of them had
8 to do with failure to protect installation and emplaced
9 equipment, and the other one was an isolated one dealing
10 with an instrument support stand of four by four inch angle
11 that was ground such that the design specified a weld could
12 not be made.

13 Comments made by the members of the CTI team was
14 that they felt good progress had been made by the project
15 since the CAT and we had come a long way, and in their
16 judgment the findings of these two violations and some 11
17 open items they considered to be very minor in nature. And
18 I think that is a testimony of the change and the
19 turnaround and the progress that has been made.

20 Now as Sam Collins pointed out, we are not
21 totally satisfied. We have got a rough road ahead of us,
22 but I want to assure you that schedule is not the only
23 thing we are interested in. We are interested in a damn
24 good quality plant that is going to run and it is going to
25 run for its intended life and quality is paramount in our

1 mind and not just schedule and cost.1

2 (Slide.)

3 Now, in addition, we have done some things
4 ourselves without being forced by orders or anything else.
5 We conducted last August and September what we call a QA
6 program assessment. Our purpose was to determine whether
7 the contractors, and this is Stone and Webster and the
8 other major contractors on site, of which there are four,
9 whether their QA programs were effective.

10 And what I mean by that is this is more than an
11 audit. This is more than looking at whether they are
12 following their procedures. We are looking at whether what
13 they are doing makes sense and is what ought to be done. We
14 wanted a step change where it was needed.

15 We found in our results that many of the
16 program elements were effective. However, some elements
17 needed strengthening. As a result of that, we issued
18 corrective action requests and made specific
19 recommendations to the contractors to enhance their
20 programs.

21 Those have been initiated and have made some
22 improvements in what is going on in the project, and I
23 think the CTI results is one indicator that we have made
24 that progress.

25 (Slide.)

1 We haven't stopped with the programmatic
2 assessment. We went one step further. We have launched a
3 program that we call hardware surveillance inspection
4 assessment. We are looking at the hardware through special
5 reinspection primarily by Niagara Mohawk quality assurance
6 personnel of contractor final acceptance safety related
7 hardware.

8 We look at some 15 different commodities,
9 essentially everything that can, which covers not only the
10 items that CAT covered, but others that they didn't cover
11 in a couple of instances. This was conducted the last
12 quarter of 1984. We have reviewed the raw data, in some
13 cases we have done some additional inspections and in some
14 cases we asked our contractor, Stone and Webster, to do
15 some additional ones. Those are being reviewed by
16 engineering and project personnel along with the quality
17 assurance people as a team to determine what it means.

18 At this stage of the game, although we found
19 deficiencies, based on the engineering evaluations of these
20 deficiencies, we have concluded that we have sufficient
21 confidence that the hardware will perform its intended
22 function.

23 What I am really telling you, sir, is we don't
24 have a Midland or a Zimmer situation on Nine Mile 2. That
25 is a fact. I am not saying we don't have quality problems,

1 but the magnitude of those problems are such that they are
2 out of specification of such a tolerance that engineering
3 in many instances has determined that they can be accepted
4 as is. There is action moving forward now in some instances
5 to come up with a generic specification change. So I think
6 we can get those areas resolved

7 I share the region's view with respect to why
8 didn't QC find these in the first place and what was wrong
9 with those inspections, and I assure you we have stepped
10 up our efforts and initiated action with the contractors
11 just as soon as we had the raw data and showed them what we
12 found. We took them right out to the plant and showed them
13 how did you accept this with this condition that didn't
14 meet specification and went through that.

15 There has been addition effort and training. We
16 have stepped up our surveillances and we have overchecked
17 the areas where there were some sensitivity to provide
18 added assurance that the work that is ongoing and what
19 needs to be done to finish this plant is done and is done
20 according to the requirements and letter of the existing
21 specifications.

22 (Slide.)

23 Now to put it in perspective in terms of the
24 quality of the plant. As of the end of last year, the
25 number of non-conforming and dispositioned reports, and

1 these are reports that require engineering to make a
2 judgment as to the acceptability of the non-conforming
3 conditions, there were approximately 9,000 of these of
4 which about 45 percent were dispositioned use as is. And I
5 am not saying those are not important, don't get me wrong.
6 Everyone of those is important and they need to be
7 addressed properly and we care about quality.

8 But to put it in perspective, look at what is
9 significant and what is defined as a significant deficiency
10 report per 50.55(e) that is reportable. There were as of
11 November some 145 of those that the Commission as notified
12 that were potential reportables, some of which have been
13 determined by subsequent analysis not to be reportable, but
14 the total number is 145.

15 If you look at the total significant
16 deficiencies over the total population of entities, you
17 will find that is 1.5 percent, and I think that tells a
18 story with respect to significance.

19 MR. SIESS: The definition in 50.55 is something
20 that if not discovered and done something about could have
21 adversely affected safety?

22 MR. PERRY: That is essentially correct, yes,
23 sir.

24 MR. SIESS: The others were things that were not
25 strictly in conformance with the requirements, but on an

1 engineering review they fell within the normal range of
2 variation or were acceptable ---

3 MR. PERRY: Yes, sir. So it is a matter of degree
4 here. I am saying the N&D's are important, but the ones
5 that really need the spotlight because they meet the
6 criteria of 50.55(e) is a small percentage of the total
7 population.

8 Now we are not happy with the 145, don't get me
9 wrong, and there are probably more coming, but I think in
10 terms of total N&D's that puts it in perspective.

11 MR. EBERSOLE: May I ask a question. Of that 145,
12 many of those could be point problems, you know,
13 deficiency reports on a particular piece of hardware. On
14 the other hand, many of them could be a rather generic
15 problem, let's say inadequate electrical separation which
16 is a different cat.

17 Could you say something about the distribution
18 between specific point problems and rather broad scoped
19 deficiencies?

20 MR. PERRY: I think it contains a mixture of
21 both. How many of each I don't have the number, sir.

22 MR. EBERSOLE: Well, there is a great disparity
23 about the significance of each one. Some of them are one
24 point deficiencies and others may be of a general character
25 which ---

1 MR. PERRY: Yes, I agree. It is a mixture of
2 both.

3 (Slide.)

4 On this chart I want to point out what kind of
5 feedback that we had from the folks building this plant in
6 terms of quality problems.

7 Based on the NRC reports and the indications of
8 allegations that have gone before them that we are aware
9 of, there are some 11 total or there may be more, but
10 those are the ones that are included in their routine I&E
11 reports. And I might point out the number is not large, but
12 some of the specific items have taken an awful lot of time
13 on the part of the staff to investigate.

14 Last September we instituted what we call a
15 quality first program, and basically the way it works it
16 this. Anyone working on Nine Mile Point 1 or 2 is
17 requested if they have any quality or safety concerns to
18 address them with their supervisor, and having done that if
19 he or she is not totally satisfied that they are happy,
20 they are encouraged to come forward to the quality first
21 group. This the group that reports to me, but is not in a
22 line function, and there is a certain confidentiality
23 maintained.

24 We have qualified people who have been trained
25 to interview the personnel and get the facts, and then we

1 have qualified QA personnel to go and investigate the
2 details to determine whether it is valid or not. That
3 program has been ongoing for about four months and the data
4 relative to the quality concerns are summarized on this
5 table.

6 The category one of course of what we term
7 safety related and the rest are balance of plant. The
8 number of concerns reported in category one are 27, and of
9 the 27 as of the middle of January we had completed the
10 investigation of all but seven of them. And the percent
11 that were valid were roughly one-fifth or 20 percent. The
12 balance of plant is approximately the same.

13. Now I might point out that these two that I show
14 here represent about 40 percent of the concerns that have
15 been brought forward. Many of them deal with personnel
16 matters, parking and other things that are not directly
17 related to quality. We field all of those, and our program
18 is set up so that when we complete our investigation and
19 conclude, we get back with the individual who made the
20 concern and let them know what the results were and if it
21 is valid or not valid. If it is valid, we tell them what
22 action is being taken to correct it.

23 MR. SIESS: Could you break it down further into
24 concerns related to the QA program itself and concerns
25 related to hardware deficiencies?

1 MR. PERRY: The quality concerns that I have
2 listed here are predominantly dealing with hardware, but
3 some of them deal with the quality assurance program. For
4 example, one of them might be a concern is somebody feels
5 that inspectors are being harassed, for example, about the
6 QA program concerned, and it may or may not affect hardware
7 per se. But it would come under the category of a quality
8 concern.

9 Another quality concern might someone says hey,
10 I think we have got a big turnaround on welders, and I
11 think they are flunking it and maybe they are not
12 qualified, and you had better look into it, that type of
13 thing, which would be classified as a quality concern.

14 On the other hand, if somebody says that it is
15 unsafe to walk in the parking lot at Nine Mile 2 because
16 people are driving beyond the speed limit and it is a
17 hazard to my life, it doesn't fall under the quality
18 category of concern. We have had those, too.

19 MR. SIESS: I wouldn't be surprised.

20 MR. PERRY: It might be true.

21 (Laughter.)

22 That concludes my presentation. Are there any
23 further questions?

24 MR. SIESS: Do you have any questions, Jesse?

25 MR. EBERSOLE: No.

1 MR. SIESS: Well, thank you, Mr. Perry.

2 MR. PERRY: Yes, sir.

3 MR. SIESS: Let's see, the next item is the
4 safety review committee. I believe this is an open item,
5 and the staff will have something to say about it also; is
6 that right?

7 MR. WEINKAM: Yes, sir. In the operations
8 management area there are some open issues about that.

9 MR. SIESS: Is it the applicant's intention
10 simply to address the staff's concern on this?

11 MR. ZALLNICK: No, sir. We have a presentation on
12 our safety review committees. Mr. Rademacher was going to
13 address the status of the review on management issues and
14 on this open item also after the presentation.

15 MR. SIESS: Okay, fine.

16 MR. ZALLNICK: The next presenter is Mr. Stuart.
17 Mr. Stuart has 20 years of nuclear experience in the Navy
18 and at BRWs at Grand Gulf and Unit 1 and Unit 2.

19 He is currently the Assistant to the Executive
20 Director of Nuclear Operations. He is also the Chairman
21 of the Safety Review and Audit Board.

22 (Slide.)

23 MR. STUART: Dr. Siess and Mr. Ebersole, I am
24 Charles Stuart, Assistant to the Executive Director,
25 Nuclear Operations, and I am Niagara Mohawk's Chairman of

1 the Safety Review and Audit Board.

2 I will briefly discuss Niagara Mohawk's nuclear
3 reviewing organizations.

4 (Slide.)

5 These groups, the Site Operations Review
6 Committee or SORC, and the Safety Review and Audit Board,
7 or SRAB, were established in 1969 in response to the
8 startup requirements of Nine Mile Point, Unit No. 1. They
9 are, therefore, fully functioning, well staffed and
10 organized and are smoothly running review organizations.

11 The Site Operations Review Committee is staffed
12 with senior site superintendents and chaired by Tom
13 Perkins, the General Superintendent of Nuclear Generation,
14 who has 20 years of civilian nuclear power plant
15 experience.

16 If you will refer to this slide that I presently
17 have in view for the composition of the Site Operations
18 Review Committee. These gentlemen have a combined total of
19 121 years of civilian and boiling water reactor nuclear
20 experience and five of the eight possess senior reactor
21 operator licenses.

22 Mr. Edward Leach, the Site Chemistry and
23 Radiation Protection Superintendent is a certified health
24 physicist.

25 (Slide.)

1 The Safety Review and Audit Board functions to
2 provide independent review and audit of designated nuclear
3 activity. This slide presently in view contains an outline
4 of the Safety Review and Audit Board membership.

5 The present composition consists of a chairman
6 and nine members, with a combined nuclear experience base
7 of 226 years, four senior reactor operator licenses on
8 boiling water reactors, one reactor operator's license,
9 three professional engineers and one Ph.D.

10 Three board members are outside consultants
11 providing a diversity of experience and opinion to the
12 makeup of the board.

13 For example, we are privileged to have Dr. Miles
14 Leverett, a distinguished nuclear industry leader for 34
15 years and a charter member and past president of the
16 American Nuclear Society and who was the organizer and
17 served as Chairman of the Safety Review team for GE
18 reactor plants before their startups during the period of
19 1956 and 1976.

20 Mr. Robert Burns, the Vice President of the
21 Boiling Water Reactor Nuclear Support for the New York
22 State Power Authority is also a consultant member who
23 possesses the unique dual qualifications of a senior
24 reactor operator and membership in the Health Physics
25 Society.

1 Additionally, we have just recently added
2 Mr. Pio Ianni, Manager of Plant Performance Engineering of
3 General Electric's Nuclear Power Systems Engineering
4 Department to further enhance the board's technical
5 competence.

6 You have been provided with some slides which
7 indicate the functions of these organizations and which
8 have been extracted for the Nine Mile Unit No. 1 technical
9 specifications and the Unit 2 FSAR.

10 As you can observe, these are typical of the
11 requirements of such groups from an operating reactor
12 standpoint.

13 Our third reviewing organization located at the
14 site is the Operations Assessment Committee, or the OAC,
15 which performs reviews and analysis of the operating events
16 within the station's as well as industry events which may
17 be applicable to either station.

18 If you will refer to this slide which designates
19 the composition of this committee.

20 The function of the Operations Assessment
21 Committee is to evaluate plant operations from a safety
22 point of view. Those involved in the assessment of
23 operating experience review the information from a variety
24 of sources, including operating information from our own
25 plants, publications such as I&E bulletins, circulars and

1 notices and pertinent NRC or industrial assessment of
2 operating experience.

3 Unit 2 will utilize administrative and training
4 procedures to implement operating experience and feedback
5 to the plant staff.

6 The OAC meets with the Site Operations Review
7 Committee at least once every two months. These reviews,
8 meeting minutes, et cetera, are then reviewed by the Safety
9 Review and Audit Board on a regular basis.

10 If there are no questions, Mr. Rademacher will
11 address the SER open item 13.1.

12 MR. EBERSOLE: May I ask a few questions.

13 MR. STUART: Yes, sir.

14 MR. EBERSOLE: I have had a variety of
15 interpretations as to what safety is, one of them being the
16 simple adherence to all the Nuclear Regulatory Commission's
17 guides and requirements without any mention of the range of
18 interpretations that are possible with these.

19 Could you give us a few case histories with
20 maybe blood on the floor where you had issues that you
21 solved without the impetus and force implied by simple
22 adherence to regulatory requirements?

23 MR. STUART: Dealing with these oversight bodies?

24 MR. EBERSOLE: Yes.

25 MR. STUART: There was an instance that comes to

1 mind. Several years ago we were having difficulties when
2 the Safety Review and Audit Board performed operations out
3 of Unit 1, and during the audits we found that we had a lot
4 of instrument drift problems that occurred with the old
5 style analogue trip units.

6 And through several audits and recommendations
7 from the Safety Review and Audit Board was a study done and
8 the outcome of that study was a replacement of the old
9 style instrumentation with the Rosemount digital trip
10 units, and that has benefitted us in terms of
11 reportability, ALARA considerations, et cetera, et cetera.

12 MR. EBERSOLE: And you didn't have to do that.
13 You did it anyway.

14 MR. STUART: That is right.

15 MR. EBERSOLE: Let me take another case. When
16 Browns Ferry had its embarrassing refusal to scram, what
17 was your response to that and what happened to your plant
18 like Nine Mile Point 1 and Nine Mile 2? Did you make
19 mechanical alterations? You remember when the dump volume
20 was filled.

21 MR. STUART: Yes, I do. I may have to defer that
22 question in terms of the specifics. I believe we did some
23 changes to our procedures. I am not sure that we had to do
24 a ---

25 MR. EBERSOLE: Well, let me go a little bit

1 further down in the darkness and say this. You recall that
2 the original design had single point vacuum relief and dump
3 valves on the dump volume?

4 MR. STUART: Yes.

5 MR. EBERSOLE: And yet they argued strenuously
6 that there would never be a case were you would have
7 prolonged discharge of reactor water into the containment
8 because they took the point of view of ten to the minus
9 fourteenth or whatever failure of the membrane of the dump
10 volume and ignored the presence of these single valves
11 which could stick open either one after a scram. An end
12 product of that was the recent Hatch event, which I am sure
13 you must be familiar with.

14 If I go to Nine Mile Point 2 and Nine Mile Point
15 1 now, what did you do about that? Did you put redundant
16 vacuum relief and dump valves on the scram dump volume?

17 MR. STUART: I would like to call on someone to
18 assist me, Mr. Terry or Mr. Pike, I believe.

19 MR. RADEMACHER: Both Nine Mile 1 and Nine Mile 2
20 have been modified with redundant drain valves.

21 MR. EBERSOLE: Thank you.

22 Are you familiar with the Hatch event?

23 MR. STUART: Yes, sir.

24 MR. EBERSOLE: I am sure you won't present us
25 with a repetition of that. You needn't answer that.

1 (Laughter.)

2 MR. STUART: If there are no other questions, Mr.
3 Rademacher will address the open item.

4 MR. SIESS: Okay. Thank you.

5 MR. RADEMACHER: Basically I believe there were
6 six open items, or six identified items as part of this
7 open item.

8 The first five of them have been I believe
9 submitted to the NRC for their review. These include the
10 resumes for Assistant Shift Supervisor, complying with SECY
11 84-355 for the shift technical adviser, organizations that
12 perform review and audit functions for Unit 1 and how the
13 tech specs needed to be upgraded; an indication of an
14 interdiscipline review and the administrative procedures
15 regarding where the station shift supervisor and assistant
16 station shift supervisor could go within the plant.

17 The last item, we have provided a commitment and
18 description of how we perform externally generated
19 operations experience information evaluation. However, the
20 staff asked for some additional information regarding the
21 detailed procedure and we still owe them some information.

22 MR. SIESS: Any comments from the staff?

23 MR. WEINKAM: I believe that we consider that a
24 fair assessment of the issues.

25 MR. SIESS: Do you anticipate any difficulty

1 resolving these?

2 MR. WEINKAM: No, sir.

3 MR. SIESS: Thank you.

4 Any questions?

5 MR. EBERSOLE: No.

6 MR. SIESS: Okay. That brings us to the bottom of
7 page 1, which will be Item 9, Industry Interactions.

8 MR. ZALLNICK: The presenter for Industry
9 Interactions is Mr. Tom Lempges.

10 Mr. Lempges has over 29 years of nuclear
11 experience. He has worked on Fermi, EVSR, Unit 1. He was
12 the first Superintendent of Fitzpatrick and he has held
13 three SRO licenses and he is currently the Vice President
14 of Nuclear Operations.

15 (Slide.)

16 MR. LEMPGES: Good afternoon, gentlemen.

17 Thank you, Tony.

18 The purpose of my presentation today is to
19 discuss the industry interaction of Niagara Mohawk, which
20 includes Nine Mile Point, Units 1 and 2.

21 To start off, I would like to say that we treat
22 both units identically, and where we have, as you have
23 heard, 15 years of operating experience on Unit 1, we
24 intend to continue on with Unit 2 as far as operation goes
25 and with any changes that may come about.

1 Throughout the years our organization has been
2 quite active in a variety of industry groups, and this has
3 contributed to the development of safe operation of nuclear
4 power, not only at Niagara Mohawk, but throughout the
5 country.

6 (Slide.)

7 We have always welcomed new industry
8 initiative which have aimed towards the resolution of
9 significant generic and individual plant concerns.

10 Currently Niagara Mohawk is actively
11 participating in a full gambit of industry groups. I have a
12 slide up which shows some of the larger groups and these
13 address all aspects of the plant during construction and
14 operation.

15 As you can see, the spectrum of groups provides
16 a major forum by which Niagara Mohawk and other industry
17 personnel discuss the pressing issues of nuclear power. We
18 rely heavily on these groups for information exchange and
19 the solution of potential problems that maybe we have
20 discovered or maybe the industry has discovered.

21 We have in the company approximately 40 people
22 who are active in these groups and are members of various
23 committees. Often we use this information to address
24 situation concerns before they become a regulatory issue.
25 Some of these 40 people I mentioned also act as chair

1 people for the activities initiated within those groups.

2 Niagara Mohawk management will continue to
3 maintain a strong commitment to participation in productive
4 industry groups and activities. We consider our investment
5 of time and resources into these activities quite
6 beneficial, not only to ourselves, but to all those who
7 participate in the nuclear power.

8 And as you look at that up there, on AIF we have
9 personnel on five committees. EEI, we have got eight people
10 involved. the BWR Owners Group, we have got 12 people
11 involved and in EPRI we have got 10 people on committees.
12 So you can see that we are participating.

13 (Slide.)

14 As an example, I would like to discuss our
15 participation in INPO. I serve myself as INPO's point of
16 contact and I am also Chairman of the Industry Review Group
17 for the Training and Education Department at INPO.

18 As an institute member, Niagara Mohawk
19 receives the benefit of a number of INPO services, and you
20 can see these up on the slide.

21 One of the benefits is the operating plant
22 evaluations. These evaluations identify operational items
23 in need of improvement and they also make recommendations
24 on how to resolve them.

25 Additionally, the evaluators look for good

1 operational practices that can be shared with the entire
2 nuclear industry.

3 At Nine Mile 1 we have had three operating plant
4 evaluations with regard to the nuclear network, which was
5 formerly Notepad, and we continually look at their
6 printouts that we receive on a daily basis, and we look at
7 these not only for Unit 1 as an operating plant, but also
8 their effects, if there are any, on Unit 2.

9 This review of the nuclear network is an
10 additional effort to monitor industry activities on top of
11 our review of bulletins, information notices and licensee
12 event reports, as you heard Mr. Stuart talking about.

13 From the construction standpoint, INPO performed
14 a construction project evaluation of Nine Mile Point Unit 2
15 in September of 1984.

16 (Slide.)

17 Going back to the first slide, another area
18 highlighted there was NUMARK, the Nuclear Utility
19 Management and Human Resource Committee. On that committee
20 I serve as Niagara Mohawk's representative in both the
21 Executive Group and I am member of Working Group No. 4,
22 the Maintenance Working Group.

23 The purpose of the recently formed NUMARC is to
24 perform integrated reviews of management and people related
25 issues and in order to implement initiatives to enhance the

1 achievement of higher levels of safety and reliability in
2 nuclear plant operations.

3 As you can see, Niagara Mohawk is a strong
4 participant in industry groups and activities. Again, I
5 impress the point that Niagara Mohawk will continue to
6 maintain this strong commitment to participation in
7 productive industry groups and activities.

8 All programs which are presently being used at
9 Unit No. 1 will automatically become part of the operation
10 of Unit No. 2.

11 The point I would like to leave you with is that
12 the experience we have with Unit No. 1 will carry over into
13 the operation of Unit No. 2.

14 MR. SIESS: There is one type of activity that
15 you haven't mentioned here that I suspect you are involved
16 in, and that is participation of your people in the writing
17 of industry consensus standards, ASME, AIEE and ANSI. Do
18 you have people working in those areas?

19 MR. LEMPGES: We have members of the committees
20 that are producing those papers, yes.

21 MR. SIESS: Thank you.

22 MR. LEMPGES: Any other questions?

23 MR. SIESS: Any questions, Jesse?

24 MR. EBERSOLE: No.

25 MR. LEMPGES: If not, I would like to introduce

1 the next speaker, who is Mr. Rick Abbott, who is
2 Superintendent of Unit No. 2.

3 MR. ZALLNICK: Dr. Siess, before Mr. Abbott gets
4 up, we are a little bit ahead of schedule, and I was just
5 going to comment that Mr. Ebersole had some questions on
6 the tour this morning and we have some answers for those
7 right now, if you would like to take that time.

8 MR. SIESS: I would rather take those first thing
9 in the morning.

10 MR. ZALLNICK: The first thing in the morning?

11 MR. SIESS: Is that all right, Jesse?

12 MR. EBERSOLE: Okay, sure.

13 MR. SIESS: Or at least let's get through the
14 staffing stuff and we will see how we do then.

15 MR. ZALLNICK: Okay. Mr. Abbott is our next
16 presenter. Mr. Abbott has 13 years of BWR operating
17 experience. He has had experience in Unit 1 operations at
18 the Fitzpatrick startup, and he is currently the Station
19 Superintendent for Unit 2.

20 MR. ABBOTT: My name plate slide didn't appear.

21 Good afternoon. My name is Rick Abbott. I am
22 Station Superintendent for Nine Mile 2.

23 (Slide.)

24 The operation of Nine Mile 2 will be managed by
25 the Nuclear Generation Site Organization which contains a

1 multitude of experience personnel that have been involved
2 in the engineering, startup and operation of Nine Mile 1
3 and the James A. Fitzpatrick nuclear plants.

4 This organization is currently managing the Nine
5 Mile Operation for which it has achieved an exceptional
6 record of safe operation since its initial fuel load in
7 1969.

8 Our site organization is well prepared to
9 support the operation of Nine Mile 2 in the same manner.
10 Our shift supervisory personnel, as I will show you, are
11 highly experienced professional individuals with many years
12 of BWR operating experience.

13 We believe that, as the current licensee of Nine
14 Mile Unit 1 and the original licensee of the Fitzpatrick
15 plant, that our history of safe operation of these units
16 demonstrates that the Niagara Mohawk commitment to nuclear
17 safety.

18 (Slide.)

19 I will present to you first a description of the
20 site organization and then describe my station or Unit 2
21 organization. And, finally, I will show you in more detail
22 the organization the organization, qualification and
23 experience of my Operations Department.

24 (Slide.)

25 This slide depicts the senior management of the

1 Nuclear Generation Site Organization. At its head is the
2 General Superintendent of Nuclear Generation, Tom Perkins.
3 He has overall responsibility for offsite activities and
4 reports to the Vice President of Nuclear Generation.

5 Reporting to the General Superintendent are the
6 Station Superintendents for each unit, the Site Technical
7 Superintendent, the Site Superintendent of Chemistry and
8 Radiation Management, the Site Maintenance Superintendent
9 and the Site Training Superintendent.

10 I can provide you with a written summary of the
11 qualifications and experience of these individuals or I can
12 present them to you orally at this time if you would like
13 to hear it.

14 All do have a minimum of 12 years of BWR
15 experience, most or all of which has been obtained at the
16 Nine Mile Fitzpatrick site. These individuals, plus the
17 superintendent of technical services comprise the Site
18 Operations Review Committee. This committee is chaired by
19 the General Superintendent and functions to advise him on
20 all matters related to nuclear safety.

21 These department heads are responsible for the
22 staffing, the administration and technical direction of
23 their respective departments.

24 I can provide you with a written summary of the
25 current staffing levels, years of experience, number of

1 licenses within these departments, the number of college
2 degrees and a projected final staffing of all of these
3 departments, or I can present it orally at this time.

4 The Site Technical Organization under Mr. Drews
5 contains the following functions: the Technical Services
6 Department, which includes instrument control, computer
7 operations and maintenance, reactor analysis and technical
8 support groups.

9 The Technical Support Group, in turn, has among
10 its functions the operations assessment responsibility.

11 The Site Technical Organization also has under
12 its jurisdiction the site fire protection, the site
13 planning department, the site records management and
14 document control, the site and service inspection
15 department and the site administrative services and
16 clerical personnel.

17 The Site Chemistry and Radiation Management
18 Department under Mr. Leach has the following areas of
19 responsibility: the site chemistry and radiation protection
20 programs, the site environmental protection program and the
21 site radiological support organization. The radiological
22 support consists of emergency planning, dosime
23 respiratory protection, radiological engineering and the
24 ALARA program.

25 The Site Maintenance Department under Mr.

1 Dahlberg is responsible for the electrical/mechanical
2 maintenance programs for the site.

3 The Site Training Department under Mr. Zollitsch
4 is responsible for the administration and implementation of
5 all training programs on the site, which I intend to
6 describe in a few minutes.

7 The Station Superintendents for Units 1 and 2,
8 Mr. Tom Roman and myself, are responsible for the
9 day-to-day operation of our respective units. We have
10 reporting to us on a functional basis supervisors matrixed
11 from the Technical, Chemistry, Radiation, Management and
12 Maintenance Departments, as well as our respective
13 supervisors of operations.

14 (Slide.)

15 This slide depicts my station organization for
16 Nine Mile 2. As you can see, all the positions are
17 currently filled with the exception of the Supervisor of
18 Mechanical Maintenance which is temporarily being filled by
19 the Superintendent of Mechanical Maintenance. We expect to
20 fill this position in about a month.

21 If there is one major concept that Niagara
22 Mohawk has learned through its experience with Nine Mile 1
23 and Fitzpatrick, it is to develop its plant staff early and
24 to participate to the maximum extent possible in the
25 initial test program with as many permanent plant personnel

1 as possible so that experience is gained and retained for
2 the future operations of the plant.

3 As you are aware, Nine Mile 2 is still in the
4 early stages of the preoperational test program. However,
5 my station organization is fully in place and functioning
6 in the test program.

7 The Operations Department, which I will go into
8 in further detail in a few minutes, is essentially fully
9 staffed and on shift. Chemistry personnel are performing
10 the flushing program, sampling and analysis activities. Rad
11 protection personnel are reviewing plant layout and design
12 for ALARA considerations. My unit reactor analyst is
13 heading up the effort for developing the power ascension
14 test program. The mechanical and electrical maintenance
15 personnel are involved in both the test program activities
16 and maintenance of equipment at this time. My instrument
17 and control supervisor has over 50 technicians performing
18 instrument calibrations.

19 In addition, we have Computer Department and
20 meter and test personnel actively involved in the test
21 program to perform the computer testing, protective
22 relaying and circuit verifications respectively.

23 Finally, we have 30 Niagara Mohawk test
24 engineers actively involved in the test program. These
25 individuals will assume positions within the Engineering

1 and Site Nuclear Generation Departments after commercial
2 operation.

3 I would now like to describe the Unit 2
4 Operations Department in further detail.

5 Involvement by the Site Nuclear Generation
6 Organization at Nine Mile 2 began in 1978 with a group of
7 approximately 15 Niagara Mohawk operations personnel that
8 left the Fitzpatrick plant after the Power Authority became
9 the plant licensee and it fully staffed its Operations
10 Department.

11 These individuals performed design reviews of
12 systems and begin the task of generating procedures for
13 Nine Mile 2. Many of these individuals have remained in
14 the Operations Department of Unit 2 and now hold key
15 positions within our Department.

16 (Slide.)

17 This slide depicts the Operations Department
18 Management headed by Mr. Mike Jones, Supervisor of
19 Operations. As you can see, he has reporting to him two
20 assistants to whom nine station shift supervisors and nine
21 assistant station shift supervisors report. All of these
22 positions are presently filled. In addition, Mr. Jones has
23 a supervisor and assistant of rad waste operations
24 reporting to him.

25 (Slide.)

1 This next slide depicts the on-shift
2 organization headed by the Station Shift Supervisor or SSS.
3 Down the left-hand side of the slide you will see that
4 there is an on-shift dedicated fire-fighting crew
5 consisting of a chief and four fire fighters.

6 We have six such crews on shift and functioning
7 on a 24-hour basis. There will also be a radiation
8 protection technician and radiochemistry technician
9 assigned to the shift when the need arises at fuel load.
10 Pardon me, we have five fire fighting shifts on duty.

11 Down the right-hand side of the slide is the
12 shift operating crew. Reporting to the SSS is the combined
13 position of the Assistant Station Shift Supervisor and
14 Shift Technical Advisor. This individual will fulfill the
15 requirement of the second SRO on shift and will meet all
16 the requirements of the STA, including a bachelor's degree
17 in engineering or related science.

18 Niagara Mohawk established this policy back in
19 1979 at Nine Mile 1 in anticipation of the second SRO on
20 shift requirement, a policy which we now have carried over
21 to the Unit 2 operation. As I mentioned earlier, we have all
22 nine SSS's and Assistant SSS's positions filled and fully
23 functioning.

24 Reporting to the shift supervision are the
25 operators headed by the Chief Shift Operator or CSO. This

1 individual is RO licensed and is in charge of the control
2 room operation. He has working for him two nuclear
3 auxiliary operators, both of whom are RO licensed, and one
4 of whom remains in the control room with the CSO. There are
5 also five auxiliary operators for operation of the plant.

6 We have in place now eight such crews of plant
7 operators, and all of the operators that will be required
8 to be licensed on Unit 2 currently hold RO licenses on Nine
9 Mile 1.

10 Lastly on shift we have three rad waste
11 operators who will operate the liquid and solid rad waste
12 facilities. There are six shifts of these individuals, six
13 positions of which remain to be filled. We expect to
14 complete this staffing by March of this year.

15 (Slide.)

16 This next slide is a summary of the Operations
17 Department Supervision which includes previous and current
18 licenses, years of experience and degrees.

19 Worthy of note is that Mr. Jones is a former SSS
20 on Unit 1. Mr. Gayne and Mr. Wambsgan are former licensed
21 reactor operators on Nine Mile 1 and Fitzpatrick and former
22 shift supervisors at Fitzpatrick. They all currently hold
23 SRO's on Nine Mile 1.

24 (Slide.)

25 This slide is a summary of our Station Shift

1 Supervisors' licenses, experience and educational levels.
2 Of these nine individuals, four are former licensed reactor
3 operators at Fitzpatrick, two were station shift
4 supervisors at Fitzpatrick, two are former licensed reactor
5 operators on Nine Mile 1 and one is a former Assistant
6 Station Shift Supervisor at Nine Mile 1. Eight of the nine
7 hold current SRO's on Nine Mile 1 and the ninth an RO
8 license, who also has both an associate's and bachelor's
9 degree.

10 Another four of these individuals holds an AAS
11 degree, and we have an individual with a BS degree in
12 engineering and professional engineer's license.

13 As you can see, their experience in commercial
14 BWR's ranges from a minimum of seven and half years to a
15 high of sixteen years.

16 (Slide.)

17 This last slide is a summary of our Assistant
18 SSS or Shift Technical Advisor Personnel. As you can see,
19 all nine have bachelor's of science or engineering degrees
20 and some experience in commercial BWR's. Six of the nine
21 have spent at least six weeks on shift at Nine Mile 1 at
22 greater than 20 percent power. The other three will be
23 scheduled for such training as will be required.

24 In addition, six of the nine have performed 10
25 startups at the Cornell University Research Reactor. Again,

1 the remaining three will be evaluated and scheduled for
2 this program as we deem necessary. None of these
3 individuals have previous licenses. However, at the time of
4 fuel load all those on shift at the time performing in the
5 Assistant SSS and STA capacity will be SRO'ed on Unit 2.

6 This concludes my presentation on organization
7 and staffing and, unless there are any questions, I will
8 proceed in to the training program.

9 MR. SIESS: Any questions, Jesse?

10 MR. EBERSOLE: No.

11 (Slide.)

12 MR. ABBOTT: The Nine Mile Point site training
13 program is described by and implemented in accordance with
14 administrative procedures. Shown here are the key aspects
15 of our program. We conduct extensive training for
16 non-licensed personnel to support the Nine Mile Point
17 Stations.

18 Our non-licensed operator training ensures
19 eligibility to become licensed operators. The licensed
20 operator training program stresses the necessary knowledge
21 and skills required for successfully licensing our
22 operators.

23 We will have available a plant reference
24 simulator for Nine Mile Unit 2 cold license training
25 program.

1 Finally, our training personnel are highly
2 qualified, many of whom hold SRO's and professional
3 training certification.

4 (Slide.)

5 The General Superintendent of Nuclear Generation
6 retains overall responsibility for our training program.
7 The Training Superintendent and his Department are
8 responsible for providing the logistical support, such as
9 facilities, training aids and other materials, lesson plans
10 and scheduling and coordination of training classes and the
11 training personnel or trainers.

12 The department heads that report to the General
13 Superintendent are responsible for the technical content of
14 their respective department's training requirements. To
15 accomplish this, there is close coordination between the
16 departmental supervision and the training personnel
17 themselves.

18 (Slide.)

19 We have currently 15 training programs that are
20 taught on a regular basis to support the operation of Nine
21 Mile 1 and the startup program for the future operation of
22 Nine Mile 2.

23 I have selected four of these programs which I
24 believe may be of particular significance to you.

25 General employee training is given to all

1 regular site personnel and other NMPC and contractor
2 personnel as necessary, and it consists of training of
3 administrative procedures, nuclear security, QA, site
4 emergency plans, industrial safety, fire protection,
5 radiation protection and a respiratory protection program.

6 (Slide.)

7 The chemistry/radiochemistry technician training
8 is given to chemistry technicians as part of a progression
9 series promotion from the A Technician starting level to
10 the C Technician journeyman level.

11 This slide depicts the subjects that are
12 included in this training program.

13 In addition, on-the-job training is administered
14 through the use of a qualification manual. Job assignments
15 are given out by the chemistry supervisor in various
16 aspects of the technician's job duties, such as sampling
17 and analysis tasks and instrument calibration and
18 maintenance duties.

19 Chemistry technicians are certified upon
20 successful completion of prescribed training and then
21 participate in an ongoing retraining program.

22 The chemistry/radiochemistry technician training
23 program is typical of the various disciplined training that
24 is conducted at Nine Mile Point. Generally an overall
25 passing grade of 80 percent is required with a

1 certification of retraining aspects being common to these
2 programs.

3 Training courses that I will not address in
4 detail but are included in the Nine Mile Site training
5 program are reserve fire brigade training, emergency
6 preparedness, reactor analyst technician training, rad
7 protection technician training, rad waste operator
8 training, mechanical maintenance, electrical maintenance
9 and nuclear fire fighter and chief training.

10 The remaining training programs that I do wish
11 to cover are those of the non-licensed operator and
12 licensed operator candidate programs.

13 (Slide.)

14 The non-licensed operator training program is
15 designed for the newly assigned operator that is relatively
16 inexperienced in nuclear plant operation.

17 The program consists of classroom training, as
18 shown on this slide, in conjunction with on-the-job
19 training. The duration of the program is approximately two
20 years. However, this may be shortened, depending on the
21 amount of previous plant experience the individual may
22 have. The individual operator participates in this program
23 while functioning on shift.

24 The primary goal of the program is to ensure the
25 successful attainment of the experienced eligibility

1 requirements of 10 CFR 55 for becoming a licensed reactor
2 operator.

3 Each individual operator maintains a person
4 training manual which serves to document plant evolutions
5 performed, procedural reviews and other reading assignments
6 as required.

7 The licensed operator training. Once an
8 individual meets the eligibility requirements, he or she is
9 placed in a licensed operator training program. Much of the
10 licensed operator training is common to both the SRO and RO
11 candidates. However, emphasis is placed on different
12 aspects of the subject material to accommodate the
13 particular training needs of the candidates.

14 For example, instruction given on the emergency
15 plan emphasizes shift supervisor duties to the SRO class
16 and control room reactor operator actions to the RO class.

17 The outline of the technical training shown here
18 also includes the subjects required for the shift technical
19 adviser training. All licensed candidates receive
20 instruction on plant transients, accident mitigation, heat
21 transfer, fluid flow and thermodynamics. However, this
22 subject material is taught to a greater extent to the SRO
23 class.

24 Therefore, all SRO candidates, which include
25 SSS's, staff and the Assistant SSS's or STA's receive this

1 augmented instruction as part of the normal SRO training.

2 The training of licensed operator candidates
3 includes a minimum of three months on shift participating
4 in the day to day shift operation at the appropriate RO or
5 SRO level. During this period the licensed candidate is
6 also required to complete the plant evolution and
7 procedural reviews as outlined in his training manual.

8 Hands on training for the Nine Mile 2 operator
9 is accomplished through the use of the Nine Mile 2
10 simulator. This portion of the training program meets the
11 requirements of the Denton letter and the NUREG 0737.

12 This training includes a simulator exam which
13 will be administered on the Nine Mile 2 simulator. Many
14 quizzes and exams are administered throughout the training
15 program to ensure that the licensed candidates are learning
16 and retaining the instructed material.

17 Prior to the NRC exam thorough written and oral
18 walk-through exams are administered. A decision is then
19 made based on these audit exams whether to have the
20 individual participate in the NRC exam.

21 To date Niagara Mohawk's licensed operator
22 training program has achieved what we believe to be a
23 successful record. Since 1976, and those are the records
24 we could go this far back to, we have had 120 individual
25 attempt the RO and SRO exam, of which 110 have passed. This

1 calculates out to be a 92 percent success rate.

2 Regarding qualifications of instructors, all
3 those that perform systems training and accident response
4 training are either SRO'ed or SRO certified and are
5 enrolled in an appropriate requal program.

6 Other Training Department staff members or
7 guest lecturers teaching technical subjects, such
8 as reactor theory, may not be SRO'ed. However, they must be
9 knowledgeable on the subject matter and are monitored
10 during class by a qualified instructor.

11 (Slide.)

12 The Nine Mile simulator is designated as a plant
13 reference simulator and meets the requirements of ANSI 3.5
14 '81 and Reg. Guide 1.149. Its features include the ability
15 to freeze the action, the ability to run in slow time and
16 fast time. It has 20 pass protected initial conditions with
17 the capability of programming 30 additional initial
18 conditions. It has the snap shot capability to preserve the
19 status of the scenario in order to return to that condition
20 at a later date, and it has the capability to backtrack in
21 a scenario and restart the action within that scenario.

22 The design of the Nine Mile 2 simulator was
23 frozen in March of 1983 in order to ensure that it would be
24 constructed, delivered and in operation in time for the
25 first cold license class.

1 Design changes to the plant control room since
2 March of '83 are closely kept track of so that these
3 changes can be incorporated into the simulator in the
4 future. Our current plans call for updating the simulator
5 on a yearly basis commencing with 18 months after
6 commercial operation.

7 The simulator, as you saw this morning, is
8 currently under test and will be available for training in
9 March in conjunction with the first cold licensing training
10 program which is already in progress.

11 The use of the simulator in the operator license
12 training program will consist of the following: normal
13 plant startups and shutdowns, plant transients and
14 accidents, individual system malfunctions and the
15 performance of surveillance tests.

16 It will also be used to verify plant operating
17 procedures and it will be used in the validation program of
18 our emergency operating procedures.

19 And, finally, we will require the operators to
20 perform many of the control room manipulations in the
21 simulator without the use of the process computer to ensure
22 that the control panel information and the operating
23 procedures are adequate to safely operate without the
24 computer.

25 This concludes my training presentation, unless

1 you have any questions.

2 MR. EBERSOLE: Yes, I would like to ask a
3 question. I will just pick maybe one of the most thrilling
4 experiences your operators might have, how to cope with an
5 ATWS. Do you teach them how an ATWS might happen and how
6 the core will perform in a physics context? Do you tell him
7 how it got in the state it is in as, let's say, through
8 hypothesizing a full dump volume, and teach him how to get
9 out of that situation gracefully? I think that is probably
10 the most thrilling experience you might hypothesize he
11 would have.

12 MR. ABBOTT: Gracefully may be a trick to do.

13 (Laughter.)

14 MR. ABBOTT: But our training program is pretty
15 nearly finalized and when we have a finalized training
16 program, yes, we will. Part of the training for responding
17 to emergency situations includes the plant conditions that
18 gets the operator into that condition, it will include the
19 actions the operator should take in response to the
20 conditions and it will include a technical description of
21 what actually is occurring in the reactor.

22 MR. EBERSOLE: Well, what do you say to a bright
23 operator when he asks you the question, sir, he says, why
24 do you close the dump volume before the rods get home? Do
25

1 you have a reason to give him?

2 MR. ABBOTT: Excuse me, why could I close the
3 scram dump volume before the ---

4 MR. EBERSOLE: Yes, before the rods are ceded, or
5 do you ever get such questions from operators?

6 MR. ABBOTT: I haven't personally no. That
7 particular technical issue has to do with you are
8 experiencing loss of coolant from the scram dump volume
9 with those valves still open.

10 MR. EBERSOLE: And you tell him that you close
11 these because you don't want to discharge from the primary
12 system ---

13 MR. ABBOTT: I don't want to continue to
14 discharge from the primary system, that is correct.

15 MR. EBERSOLE: But you don't want to wait to
16 confirm that the rods are in before you close it.

17 MR. ABBOTT: Well, the scram dump volume ---

18 MR. EBERSOLE: It is closed prior to rods
19 starting.

20 MR. ABBOTT: The close concurrent with the rods
21 starting.

22 MR. EBERSOLE: They close before the rods start
23 to move.

24 MR. ABBOTT: Well, the close on a scram signal.

25 MR. EBERSOLE: That is right. That means they get

1 closed before the rods can even bet going.

2 MR. ABBOTT: Yes, that is so.

3 MR. EBERSOLE: So how do you defend that position
4 to him that you need to do that rather than wait until
5 they go home?

6 MR. ABBOTT: Because there is sufficient volume
7 within the scram dump volume to allow for the discharge of
8 the scram ---

9 MR. EBERSOLE: But then if you invoke Murphy's
10 Law, it is still a possibility of having it full. The only
11 thing that prevents it is level switches.

12 MR. ABBOTT: That is correct.

13 MR. EBERSOLE: So do you have a good argument why
14 you should close it before the rods get in?

15 MR. ABBOTT: We make the assumption because of
16 our instrumentation that we do have, as far as level
17 switches, that the scram dump volume is fully vented and
18 drained prior to that scram event.

19 MR. EBERSOLE: Yes.

20 MR. ABBOTT: And at the time of scram the
21 valves start to go closed and yes, indeed, they start to go
22 closed prior to rod motion. But we have sufficient volume
23 capacity within the scram dump volume to take care of the
24 scram discharge water.

25 MR. EBERSOLE: You are telling me he have to

1 believe that the level switches will always work?

2 MR. ABBOTT: He should believe his
3 instrumentation unless he has evidence ---

4 MR. EBERSOLE: I was just wondering if the
5 operators ever asked such a stupid question as that? They
6 don't?

7 MR. ABBOTT: I wouldn't consider questions like
8 that stupid, no.

9 MR. EBERSOLE: Well, I keep asking it myself and
10 I have never found the answer.

11 (Laughter.)

12 MR. SIESS: Thank you, sir.

13 Let's see, let's take up Item 11.

14 MR. ZALLNICK: I will call Mr. Abbott back up. He
15 has a presentation on emergency operating procedures..

16 (Slide.)

17 MR. ABBOTT: Again, my name is Rick Abbott,
18 Station Superintendent for Nine Mile 2.

19 I have with me this afternoon Mr. Mike Colomb
20 who is the Station Shift Supervisor and the person most
21 responsible for generation of our draft EOP's that are at
22 the current state.

23 He is going to stand up here with me, and if we
24 get into questions on the actual content of EOP's, if I
25 cannot answer them, he will be available to do so.

1 (Slide.)

2 The key points of our emergency operating
3 procedure program for Nine Mile 2 are depicted on this
4 slide.

5 Our program and procedures have developed in
6 accordance with NUREG 0737, Supplement 1.

7 They are based on the General Electric BWR
8 Owners Group emergency procedure guidelines.

9 The procedures themselves are symptom based.
10 NMPC operations personnel have developed the entire program
11 and 100 percent of the EOP's have been drafted and will
12 undergo a formal approval cycle which will include
13 verification and validation activities for each of the
14 procedures.

15 (Slide.)

16 A specific generation package has been developed
17 for converting the GE owners group program into plant
18 specific engineering emergency operating procedures for
19 Nine Mile 2.

20 This generation package consists of four top
21 tier procedures and the plant specific technical
22 guideline, all of which were developed in 1984, as
23 indicated on this slide.

24 The EOP training program is the final component
25 of the procedures generation package and will be

1 implemented by April of this year.

2 I would like to describe briefly the content of
3 each of the procedure generation package components.

4 The EOP development procedure is a general
5 description of the program. It institutes the requirements
6 for the plant specific technical guideline, the emergency
7 operating procedures, the verification program, the
8 validation program and the training program. It also
9 assigns overall responsibility for the program to the
10 Station Superintendent.

11 The Operations Department and Training
12 Department are responsible for procedure development and
13 the training program respectively.

14 The EOP verification program procedure provides
15 administrative direction for the process of verifying the
16 technical accuracy of the plant specific technical
17 guideline and the EOP's themselves.

18 In general this verification process will ensure
19 that the generic EOP guideline has been properly
20 implemented in formulating the plant specific technical
21 guideline and, in turn, the plant specific technical
22 guideline is properly implemented in the emergency
23 operating procedures.

24 The verification program will also ensure that
25 referenced control room information and nomenclature and

1 operator actions required by the procedures are accurate
2 and correct.

3 The Supervisor of Operations is assigned the
4 responsibility for directing the identification, resolution
5 and incorporation of discrepancies identified during the
6 verification process.

7 The EOP validation procedure provides the
8 administrative direction for the process of assuring that
9 the EOP's are accurate, sound and useable at Nine Mile 2.

10 The validation process will be performed using
11 three possible methods.

12 One, the table top method by which the EOP will
13 be assessed by discussion and talk through of the
14 procedure, including operator tasks required for each step
15 of the procedure.

16 Two, the walk through method by which the EOP is
17 used in the control room and a simulated response to the
18 scenario outlined in the EOP.

19 And, three, the simulator method by which the
20 scenario is portrayed on our plant reference simulator and
21 the EOP is then used to respond to the scenario.

22 The Supervisor of Operations is assigned the
23 responsibility for establishing and accomplishing the
24 validation process for each of the EOP's.

25 The EOP's writer's guide procedure provides the

1 administrative guidance for procedure format, technical
2 vocabulary and other general guidance to ensure
3 preciseness, clarity and conformity throughout the EOP's.

4 The plant specific technical guideline for Nine
5 Mile 2 has been developed from the latest revision of the
6 GE BWR owners group emergency procedure guideline using the
7 FSAR operating procedures, technical specifications,
8 drawings and engineering and other approved vendor
9 documents.

10 The training program, which is currently under
11 development, will consist of lesson plans that will specify
12 training requirements for each of the EOP's. These lesson
13 plans are being formulated using the generic and plant
14 specific technical guidelines and the EOP's.

15 The training will encompass the use of the
16 procedures as well as the technical bases for the decisions
17 and operator actions specified by the procedures. The
18 training program should be fully developed by April of this
19 year.

20 The actual training of operators and staff
21 personnel will be accomplished during the course of the
22 licensed training programs.

23 I believe it is significant to note that the
24 entire EOP generation package as well as the EOP's
25 themselves have been developed by Niagara Mohawk operations

1 personnel. Most of the work has been through the efforts of
2 Mr. Colomb, the Nine Mile 2 SSS, who has held a reactor
3 operator license on Fitzpatrick and currently holds an SRO
4 on Nine Mile 1.

5 Along with him he had the assistance of his
6 Assistant Station Shift Supervisor who holds a bachelor's
7 degree in engineering.

8 As indicated on the slide, we expect to complete
9 the EOP verification and validation processes and approve
10 the EOP in April of this year.

11 In order to accomplish this, the Training
12 Department is currently developing the flow charts in
13 accordance with the EOP drafts. Once this is complete and
14 the procedures have been verified, the validation program
15 will be conducted in conjunction with the ongoing control
16 room design review.

17 In addition, the procedures will be validated on
18 the simulator by Unit 2 operators either during
19 regularly scheduled training classes or at other times when
20 the simulator is available.

21 With this approach we believe the end product of
22 this program will be a set of accurate and useable
23 emergency operating procedures of which the operating
24 personnel will be competent in their use.

25 Are there any questions on this program?

1 MR. SIESS: Any questions?

2 MR. EBERSOLE: No.

3 MR. SIESS: Apparently there are no questions.
4 Thank you, sir.

5 MR. ABBOTT: Thank you.

6 MR. SIESS: I propose now that we let you respond
7 to some of the questions that Mr. Ebersole had, as you
8 offered to earlier. And, depending on how long that takes,
9 we may adjourn at 5 or whatever.

10 The next item on the agenda is the seismic
11 issue. I am going to propose that we reduce that somewhat
12 because we don't have any seismic consultants here. I have
13 glanced at what you have to present, and I would propose to
14 handle it on the basis of let's say questions only which
15 will come from me probably.

16 MR. EBERSOLE: Right.

17 (Laughter.)

18 MR. SIESS: I bring that up. Do you have any
19 special consultants you have brought in for the seismic
20 issue or is it just your people?

21 MR. ZALLNICK: We have our consultants here. Ed
22 Klein from Niagara Mohawk has a presentation. Are you
23 worried about time frames?

24 MR. SIESS: No. I am worried about that if I cut
25 out the presentation is it going to embarrass somebody you

1 brought in?

2 MR. ZALLNICK: No, sir.

3 (Laughter.)

4 MR. SIESS: Okay, fine. I know you have prepared
5 a lot and if sometime we decide we don't want to hear it,
6 then I hate to waste all that effort.

7 Now I will turn it over to you and Mr. Ebersole
8 to see what your answers are.

9 MR. ZALLNICK: Mr. Rademacher, you have some
10 responses?

11 MR. RADEMACHER: The first question that we had
12 was how long Division 3 run without service water.
13 According to the General Electric purchase specification,
14 Division 3 will run approximately two minutes under full
15 load without service water.

16 The next question is, is there an auto trip of
17 Division 3 if there is no service water. No, there is no
18 auto trip. However, there is an alarm in the control room
19 that indicates high jacket water temperature.

20 The next question was what spare capacity of
21 service water pump is available during normal operation ---

22 MR. EBERSOLE: Before you get into that No. 3
23 diesel?

24 MR. RADEMACHER: Certainly. I believe the General
25 Electric Company claims that the Division 3 diesel is

IMAGE EVALUATION
TEST TARGET (MT-3)















IMAGE EVALUATION
TEST TARGET (MT-3)



1 competent to assure core cooling but not containment heat
2 removal for a substantial length of time by itself as an
3 island of independence, which I would invite you to
4 consider is not inclusive in the complete blackout case if
5 you don't cross tie it into the emergency grid. In short,
6 it is an island onto itself and you can certainly invoke a
7 thesis that is it not a part of a general blackout picture
8 if it is an isolated electrical set.

9 This is the second time I have heard where that
10 particular diesel is in fact not an independent functioning
11 unit, but it depends on Division 1 or 2 power outputs.

12 Now you have a resolution to that which does tie
13 it back to the electrical network which is a form of
14 pull-out breakers and insert breakers to connect it to
15 cause one of the pumps to run to cool it. That time it
16 takes to do that would not seem to me to be compatible with
17 the two-minute need, and I wonder why you don't simply
18 invoke putting a pump on the Division 3 diesel?

19 MR. RADEMACHER: If I might respond to that. I
20 believe originally quite awhile ago we evaluated our
21 service water needs. At that time we established the
22 requirement to go with six service water pumps for the
23 plant and to eliminate the HPCS service water pump.

24 This allows flexibility in that we have six
25 service water pumps in lieu of one service water pump for

1 service water for the plant and for HPCS.

2 MR. EBERSOLE: But those six are dependent on two
3 diesels?

4 MR. RADEMACHER: That is correct, and we are
5 currently evaluating station blackout considering the fact
6 that we would not take credit for HPCS as well as the
7 Division 1 and Division 2 diesels relying solely on RCIC.

8 MR. EBERSOLE: What does General Electric have to
9 say in the aspect of what they like to do or what they
10 consider -- they must consider it a breach of their
11 statement that that is an independent island.

12 MR. RADEMACHER: That is correct. I believe
13 during the design process when we established our design
14 requirements we requested Stone and Webster to notify GE
15 and get their concurrence on that design. Now I will have
16 to confirm that, but I believe that is the case.

17 MR. EBERSOLE: Have you gotten a comment or a
18 statement from GE that that is in line with their intent in
19 putting that diesel in? I think they intended it to run
20 long enough to at least heat the containment up without
21 any support which takes quite a while.

22 MR. RADEMACHER: That may have been the original
23 design, but I believe we did get concurrence from GE on
24 this.

25 MR. EBERSOLE: Why don't you look into that and

1 tell us about it later, okay?

2 MR. RADEMACHER: Okay.

3 MR. EBERSOLE: I want to not depart from that
4 diesel and its function. it is a high-pressure core spray
5 system. It never occurred to me before this morning. I was
6 looking at it and it occurred to me that you might have a
7 stuck SRV and you would like to have, because you have lost
8 RCIC and you are in a blackout condition, and you again
9 want to have that pump for feedwater.

10 This brings up the issue of can it serve in the
11 presence of low-pressure open discharge without going to an
12 overloaded mode?

13 MR. RADEMACHER: The answer to your question is
14 yes.

15 MR. EBERSOLE: Do you have to do anything to
16 cause it to not become overloaded with a low-pressure
17 complete discharge?

18 MR. RADEMACHER: I believe we, and I will have
19 to check with my operations people, but I believe we
20 throttle the discharge valve and allow the recirc to
21 the suppression pool to ---

22 MR. EBERSOLE: You re-establish pressure on the
23 discharge?

24 MR. RADEMACHER: Yes.

25 MR. EBERSOLE: You can look into that and tell me

1 whether that is in your emergency procedures.

2 MR. RADEMACHER: Mr. Mike Colomb will respond to
3 that.

4 MR. EBERSOLE: Oh, okay.

5 MR. COLOMB: Our high-pressure core spray system
6 is also designed to be a low-pressure core spray system.

7 MR. EBERSOLE: Say that again?

8 MR. COLOMB: Our high-pressure core spray system
9 is also designed to be a low-pressure core spray system.

10 MR. EBERSOLE: And does it require a manual
11 intervention?

12 MR. COLOMB: No, it does not.

13 MR. EBERSOLE: Oh, what is it, it is orificed or
14 something?

15 MR. COLOMB: Yes, it is.

16 MR. EBERSOLE: I see. Thank you. That fixes that.
17 Carry on.

18 MR. RADEMACHER: The next question that I had
19 listed, and I did have on the list, by the way, the
20 low-pressure condition. So I was going to get back to that.

21 MR. EBERSOLE: Okay.

22 MR. RADEMACHER: I am just going down the list
23 that I have.

24 MR. EBERSOLE: All right.

25 MR. RADEMACHER: The next question was spare

1 capacity of service water pumps for normal, 100 percent
2 power operation. Normally for a hundred percent operation
3 we use four of the six with two on standby.

4 The spare capacity of circ water pumps, we have
5 six and we would use all six. Circ water pumps would just
6 be for cooling through the condenser to the cooling tower.

7 MR. EBERSOLE: All right. Well, let me ask you
8 this. In the matter of emergency equipment, which is
9 dead-ended on an active system and you have an active
10 system under pressure now, a service water system, but you
11 have got lots of equipment which is not in use and you
12 either have an option of having deadended water standing
13 into it or have it flowing, both of which presents a
14 problem. You are not running that emergency equipment, but
15 the water is standing in it either deadended or it may be
16 flowing through it.

17 How do you ascertain that you are not subject to
18 biofouling or other effects of having the presence of that
19 nice, rich water which grows clams and other things in
20 which you have no heating source to confirm you have lost
21 your cooling function?

22 MR. RADEMACHER: We have responded to the mollusk
23 question I believe, it was an IE bulletin, and our response
24 was that because of the cooler lake water in Lake Ontario
25 that the, and I have forgotten what the actual title of it

1 was, won't grow in our water.

2 MR. EBERSOLE: You don't have biofouling in ---

3 MR. RADEMACHER: And, additionally, I was going
4 to say that we have operated Nine Mile 1 for some 15 years,
5 and I don't believe we have ever experienced any at Unit 1.

6 MR. EBERSOLE: Okay, fine. Thank you.

7 MR. RADEMACHER: The next question, the analysis
8 of the feedwater check valve slamming shut is underway. I
9 believe this was requested by the Mechanical Engineering
10 Branch as one of the 210 series questions, and the results
11 of this study will be complete I believe in May of '85, and
12 that is a commitment we have on the docket.

13 MR. EBERSOLE: I see.

14 MR. RADEMACHER: The preliminary results thus far
15 indicate that leakage is within allowable.

16 MR. EBERSOLE: Is this after a violent closure
17 hypothesizing a full pipe failure upstream of the valves?

18 MR. RADEMACHER: I believe that is the case, yes.

19 MR. EBERSOLE: What about Nine Mile 1 in that
20 aspect? Was that looked at? You know, everybody
21 concentrates on the main steamlines, but I think the
22 mechanical loading problem is probably worse on reversible
23 checks. And, besides, it is worse to lose water than to
24 lose steam.

25 MR. RADEMACHER: I am afraid I can't answer that

1 question. I guess we will check on that.

2 MR. EBERSOLE: Okay. Thank you.

3 MR. RADEMACHER: There was also one clarification
4 that I guess I would like to make. You asked whether the
5 diesel generator was capable of operating at minus 40.
6 Well, our design number is minus 20 and not minus 40. So I
7 just wanted to clear that up.

8 MR. EBERSOLE: What is that, outside air
9 temperature?

10 MR. RADEMACHER: That is outside air temperature,
11 yes.

12 MR. EBERSOLE: But I heard now a while ago that
13 when you go into operation -- now wait a minute. The room
14 is normally heated though, isn't it?

15 MR. RADEMACHER: Yes. It goes through heaters as
16 it comes in through the building.

17 MR. EBERSOLE: When it goes into operation is
18 there a new gale of air that goes through the diesel
19 generator room which becomes subfreezing?

20 MR. RADEMACHER: The intakes take suction from
21 outside of the diesel.

22 MR. EBERSOLE: I don't mean the engine combustion
23 air. I am talking about the room cooling.

24 MR. RADEMACHER: Excuse me. I will ask Don
25 Pracht, our lead mechanical to address that question.

1 MR. EBERSOLE: I can imagine that you now open
2 the room up to a gale of frigid air and you experience
3 the same things the B-17's did. They cooled so much the oil
4 quit flowing to cool the generator.

5 MR. PRACHT: Shall we say the normal ventilation
6 for the room is controlled on the basis of temperatures. So
7 you would not get the gale that you are referring to. That
8 is, you would get some cool air coming in in order to keep
9 the room at a reasonable temperature.

10 MR. EBERSOLE: If necessary, you actually heat
11 the room?

12 MR. PRACHT: Yes.

13 MR. EBERSOLE: Even though the engine is running?

14 MR. PRACHT: I can't believe that you would need
15 to heat the room if the engine were truly running.

16 MR. EBERSOLE: You just stop the air flow then?

17 MR. PRACHT: Well, you bring in some outside air
18 to just keep the ambient in the room at a respectable
19 level.

20 MR. EBERSOLE: What do you do, modulate some
21 dampers?

22 MR. PRACHT: Correct, sir.

23 MR. EBERSOLE: Thank you very much. Okay, that
24 fixes that.

25 MR. RADEMACHER: That was the last of the

1 responses that I have right now. We owe you one on the
2 crane, and I believe that response will be available the
3 first thing tomorrow morning.

4 MR. EBERSOLE: That will be fine. Thank you.

5 MR. SIESS: Is that all, Jesse?

6 MR. EBERSOLE: Yes.

7 MR. SIESS: Well, it is not quitting time.

8 (Laughter.)

9 MR. ZALLNICK: Would you like to ask your
10 questions on seismic right now?

11 MR. SIESS: Yes. Let me summarize what the
12 situation is as I understapd it on seismic. You are not
13 much different from anybody else. The staff sort of went
14 back and looked at your SSE, the .15G, in relation to site
15 specific spectra, am I correct? You have had a comparison
16 made with site specific spectra?

17 MR. ZALLNICK: Yes, we did. We did that
18 comparison.

19 MR. SIESS: And it came out all right. The
20 cooling tower fault and the rad waste fault that caused
21 some concern both turn out to be nonseismogenic, as I
22 believe the term is, and due to changes in load or stress
23 in prehistoric times it no longer exists or at least won't
24 exist until the next glacial period.

25 MR. ZALLNICK: I am going to ask Mr. Ed Klein to

1 come up to the podium.

2 MR. SIESS: Then it is going to be a lot more
3 than minus 40, but I don't think you will be worried about
4 running the plant.

5 MR. ZALLNICK: Ed, why don't you come up to the
6 podium.

7 MR. SIESS: And I would like the staff's
8 confirmation that the faults have been found incapable. I
9 am pretty sure that that was the conclusion, but there was
10 some concern that there is still some elastic movement at
11 the rad waste fault; is that correct? So there was a
12 concern about movement of the buildings.

13 MR. ZALLNICK: Yes, sir.

14 MR. SIESS: And the staff is satisfied that that
15 has been taken into account?

16 MR. ZALLNICK: As far as we know, there is no
17 open item on that question in the SER.

18 MR. SIESS: Okay. Now actually the concerns that
19 exist in the ACRS about seismic are really under the
20 heading of seismic margins. You are going to get some
21 questions on this probably. You may get some questions at
22 the full committee because we are in the process of looking
23 at seismic margins generically for plants in the Eastern
24 United States, and this plant falls in that category.

25 The concern about seismic margins comes about

1 simply from the fact that the SSE does not seem to be as
2 low probability an event as some people thought it was when
3 Appendix A was written, that is, it is not a 10 to the
4 minus 6 per year probability event or a 10 to the minus 7.
5 Depending on which seismologist you talk to, it may be 10
6 to the minus 3 or 10 to the minus 4 probability, which says
7 simply that the probability is not negligible that we will
8 see an earthquake greater than the SSE.

9 Now we all realize that there are margins. There
10 are conservatisms in the selection of spectra,
11 conservatisms in the damping, conservatisms in the design
12 allowables and there are a number of conservatisms in the
13 assumptions we make about behavior. But nobody has really
14 ever looked at them to quantify them. For all I know they
15 may be unquantifiable, but they are being looked at
16 generically.

17 There is a little discussion under Tab 12 in
18 here about some of the conservatisms. These are what some
19 people have referred to as the code type conservatisms,
20 the ones that are built in. There is a lot we don't know
21 about the fragility of components which are added
22 conservatisms.

23 I don't think that any of the concerns we have
24 about what the earthquake might be and what its probability
25 might be can be answered in any other way than simply by

1 trying to decide how much margin we have got to be sure
2 that we are not on the edge of a cliff and that an
3 earthquake of .165G is not going to cause a core melt
4 because that earthquake is not incredible, depending on
5 your level of credibility.

6 So I don't really think there is much
7 specifically related to Nine Mile Point 2 that is going to
8 help us with this problem. It is pretty much a generic one
9 that was designed by the same people as a lot of other
10 plants and to basically the same criteria.

11 I do find something that bothered me a great
12 deal or it bothered me a little bit. It didn't bother me a
13 great deal because it is the kind of nonsense that I have
14 been seeing for a long time. This is in a staff report, and
15 I have date on it. It looks like a memo to file about a
16 summary of a meeting with NMPC concerning equipment
17 qualification, and it said "Seismic margins for NSSS
18 equipment are at least 10 percent. Seismic margins for
19 balance of plant equipment are generally 10 percent, but
20 this is not a design requirement."

21 Now that is pure nonsense, and I am not
22 addressing it to you, but I get no comfort from somebody
23 telling me that the seismic margins are 10 percent. That is
24 within the noise on any earthquake we have got.

25 The seismic margins have got to be a lot more

1 than 10 percent or we have got real concerns, and I don't
2 think they are 10 percent and I don't think you think that
3 10 percent. It may be that nobody could prove they were any
4 higher than 10 percent for Nine Mile Point Unit 2.

5 Does anybody remember that particular meeting?

6 MR. RADEMACHER: I believe that 10 percent margin
7 was between the tested profile and the design profile.

8 MR. SIESS: That is on the equipment
9 qualification then?

10 MR. RADEMACHER: That is correct, it was just on
11 the equipment qualification. And recently we have received
12 a letter from Stone and Webster that indicates they have
13 evaluated all of their components and they are meeting the
14 10 percent as well.

15 MR. SIESS: Okay. Well, that makes sense then,
16 that that was just on the equipment qualification.

17 MR. RADEMACHER: That is correct, sir.

18 MR. ZALLNICK: I was at that meeting and I recall
19 that was the difference on the test and the design.

20 MR. SIESS: Well, that was the heading of the
21 meeting, but the wording wasn't all that clear.

22 So I really don't think we have an issue that
23 the subcommittee could find a discussion very enlightening.
24 It may come at the full committee meeting in some context,
25 and I can't be sure exactly what will come up. I would

1 simply suggest that it will be on the agenda for the full
2 committee as an item to be covered by questions. You should
3 have people there. We will have an item in our agenda that
4 says this is a possible question, and if somebody wants to
5 ask one, the applicant has people here to answer it. Is
6 that satisfactory?

7 MR. ZALLNICK: Yes.

8 MR. SCHWENCER: Dr. Siess?

9 MR. SIESS: Yes.

10 MR. SCHWENCER: Dr. Siess, with regard to the
11 staff, on page 220 of the evaluation the staff describes
12 that it had looked at this at the CP stage. It goes on to
13 say in effect that the conclusions that also were reached
14 concerning the -- and let me get down a little further here
15 -- "Although these structures are presently considered by
16 the staff to be noncapable. . ." -- and I interpret this to
17 mean that this is a reaffirmation of the noncapability.

18 MR. SIESS: Well, they weren't even considered at
19 the CP stage because they weren't discovered until they dug
20 the hole. Am I right?

21 MR. KLEIN: That is correct.

22 MR. SIESS: These were a little bit different
23 than the faults you usually find when you dig a hole, and
24 there was quite an investigation on both of them, as I
25 recall.

1 MR. KLEIN: That is correct.

2 MR. SCHWENCER: Are you referring to the cooling
3 tower fault?

4 MR. SIESS: Both of them.

5 MR. SCHWENCER: Okay. They do conclude that the
6 cooling tower fault is not capable either.

7 MR. SIESS: And I think the rad waste building
8 fault, too, was due to an erosion problem and change in
9 stress that no longer exists, but that there was some
10 possible elastic rebound still there. Is that the correct
11 term?

12 MR. KLEIN: That is correct. We designed for that
13 possibility of a one-inch movement..

14 MR. SIESS: What did you design for the one-inch
15 movement, relative movement for pipes?

16 MR. KLEIN: No. We essentially left a space
17 between the rock and the buildings to allow that rock to be
18 able to move that far.

19 MR. SIESS: Okay.

20 MR. KLEIN: And if there was anything across that
21 fault line, then we analyzed that, whether it be piping or
22 pipe tunnel, to be able to sustain that movement.

23 MR. SIESS: Now that movement, if it should
24 occur, is not going to occur very rapidly.

25 MR. KLEIN: No, it is very slowly and a

1 millimeter per year would be a lot.

2 MR. SIESS: Are you looking at that to follow it?

3 MR. KLEIN: We did that for four years, sir. We
4 monitored it and we have concluded from that all four years
5 of monitoring that in fact the movement is very cyclic and
6 it follows the temperature and there really is not hardly
7 any accumulative movement.

8 MR. SIESS: I see. One millimeter a year would be
9 40 millimeters ---

10 MR. KLEIN: That would be an inch plus, but as I
11 said it doesn't even come to that and it is considerably
12 less.

13 MR. SIESS: It just seems to me that when we have
14 got that kind of uncertainty that it is all right to allow
15 for something in design, but I think somebody ought to take
16 a look at it at least every 10 years to be sure that they
17 weren't that far off. I don't know how you calculated the
18 millimeter. That has been based on what four years of
19 observation or eight years of observation?

20 MR. KLEIN: The consultant with the specific data
21 for that is arriving at the present time. I would like to
22 have ---

23 MR. SIESS: Well, was it measured or was it
24 calculated?

25 MR. KLEIN: The movements for the last four years

1 have been documented and I can tell you what they are the
2 first thing in the morning if that is the case. The one
3 millimeter is just a figure of speech and not an exact
4 figure.

5 MR. SIESS: I don't think there is an issue here.
6 As I say, we will handle this for the full committee as
7 one.

8 As we go through this there are going to be a
9 number of items on which presentations have been made today
10 or will be made tomorrow that we will not have
11 presentations on at the full committee obviously. We will
12 only have four, or five hours there. And those that we
13 delete, some of them I may mention briefly to the full
14 committee. All of them will be listed somewhere on our
15 agenda as items to be handled by questions only and there
16 may or may not be questions. That will be simply a signal
17 to the full committee that we did hear about them and you
18 have a story on it.

19 I will tell you tomorrow afternoon which items
20 those are. In fact, I will give you an outline of what I
21 want you to present before we adjourn the meeting tomorrow,
22 which will essentially be the basis for our full meeting
23 agenda. Is that clear?

24 MR. ZALLNICK: Yes, sir.

25 MR. SIESS: Okay. You don't have any questions,

1 do you?

2 MR. EBERSOLE: No, I have none. Well, I have one,
3 and that is the aspect of the interaction between
4 non-seismic equipment and components to seismic or safety
5 shutdown equipment. I want to know if you have a well
6 developed program to look at this aspect of design.

7 A model for this in the extreme is of course
8 Diablo Canyon which found some thousands of interference
9 potentials between seismic things getting damaged by
10 non-seismic things falling down or bumping into them.

11 The other thing is the unsuspected activation of
12 equipment which you would rather not work under seismic
13 influence, a case in point being fire protection.

14 MR. SIESS: You have an item on systems
15 interactions. Does it include seismic interactions?

16 MR. EBERSOLE: That is what it is.

17 MR. ZALLNICK: We were going to discuss that
18 during the systems interaction presentation.

19 MR. EBERSOLE: That will be fine.

20 MR. SIESS: Incidentally, Diablo did not find a
21 thousand that they had to do something about.

22 MR. EBERSOLE: No, no. They just found that many.

23 MR. SIESS: Not unless you are counting the light
24 fixtures.

25 (Laughter.)

1 MR. EBERSOLE: No.

2 MR. SIESS: Okay. I am not going to touch AC/DC
3 Power Systems Reliability today.

4 So I am going to recess the meeting until 8:30
5 tomorrow morning.

6 (Whereupon, at 4:55 p.m., the subcommittee
7 recessed, to resume at 8:30 a.m., Thursday, February 21,
8 1985.)

9

- - -

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

CERTIFICATE OF OFFICIAL REPORTER

This is to certify that the attached proceedings before the UNITED STATES NUCLEAR REGULATORY COMMISSION in the matter of:

NAME OF PROCEEDING: ADVISORY COMMITTEE ON REACTOR SAFEGUARDS
SUBCOMMITTEE ON NINE MILE POINT NUCLEAR
STATION, UNIT NO. 2

DOCKET NO.:

PLACE: SYRACUSE, NEW YORK

DATE: WEDNESDAY, FEBRUARY 21, 1985

were held as herein appears, and that this is the original transcript thereof for the file of the United States Nuclear Regulatory Commission.

(sig) Mary Simons/sj
(TYPED)

MARY SIMONS
Official Reporter
ACE-FEDERAL REPORTERS, INC.
Reporter's Affiliation

RICHARD B. ABBOTT
Station Superintendent -
Nine Mile Point 2

N  **NIAGARA**
M **MOHAWK**

MIKE COLOMB

**Station Shift Supervisor
Lead EOP Writer**

**NM NIAGARA
MOHAWK**

EMERGENCY OPERATING PROCEDURES

- **Developed in Accordance with NUREG-0737 Supplement 1**
- **Based on General Electric BWR Owners Group Emergency Procedure Guidelines**
- **Symptom-Based Procedures Utilized for Unit 2**
- **NMPC Developed Emergency Operating Procedures In-House**
- **100% of Emergency Operating Procedures Drafted**
- **Formal Approval Cycle including Verification and Validation**

EMERGENCY OPERATING PROCEDURES

Development Schedule


- EOP Procedures Generation Package
 - EOP Development May 1984 (Complete)
 - EOP Verification Program May 1984 (Complete)
 - EOP Validation Program Dec 1984 (Complete)
 - EOP Writers Guide May 1984 (Complete)
 - EOP Plant Specific Technical Guideline (PSTG) May 1984 (Complete)
 - EOP Training Program April 1985
- EOP Draft 100% Drafted
- Completion of EOP Verification, Validation, and Approval April 1985

CHARLES S. STUART


**Asst. to the Executive Director -
Nuclear Operations**

NM NIAGARA
MOHAWK

SAFETY REVIEW AND AUDIT OF OPERATIONS ORGANIZATION



SAFETY REVIEW AND AUDIT OF OPERATIONS ORGANIZATION



THOMAS LEMPGES

**Vice-President
Nuclear Generation**

NM NIAGARA
MOHAWK

INDUSTRY INTERACTIONS

Members of the Following:

Institute of Nuclear Power Operations

Atomic Industrial Forum

Edison Electric Institute

NUMARC

BWR Owner's Group

American Nuclear Society

Electric Power Research Institute

NM NIAGARA
MOHAWK

INDUSTRY INTERACTIONS

INPO Participation

- Nuclear Network (Formerly Notepad)
- Nuclear Plant Reliability Data System (NPRDS)
- Significant Event Evaluation and Information Network (See-In)
- Various Training and Accreditation Programs

RICHARD B. ABBOTT
Station Superintendent -
Nine Mile Point 2


N NIAGARA
M MOHAWK

ORGANIZATION AND STAFFING

- **Experienced Personnel from Startup and Operation of Fitzpatrick and Nine Mile Point Unit One**
- **16 Years of Safe Operation of Nine Mile Point Unit One**
- **Well Prepared Site Support Organization in Place and Functioning**
- **Highly Experienced Supervisory Personnel on Shift**
- **Proven Commitment to Plant Safety**


ORGANIZATION AND STAFFING

Nine Mile Point Nuclear Generation Site Organization



ORGANIZATION AND STAFFING


Nine Mile Point Unit 2 Station Organization



(1) Position Open - Currently Filled by Supt. Mech. Maint.


ORGANIZATION AND STAFFING

Nine Mile Point Unit 2 Operations Department



ORGANIZATION AND STAFFING

Nine Mile Point Unit 2 Shift Organization



ORGANIZATION AND STAFFING

Nine Mile Point 2 Operations Dept. Supervision Qualification Summary

Name	Previous License(s)	Current License	Experience Years			Degree
			Total Power Plant	Total Nuclear	BWR Commercial	
M. Jones Supv. Ops.	RO NMP1	SRO NMP1	13	13	13	B.S.
R. Gayne Asst. Supv. Ops.	RO NMP1 RO JAF SRO JAF	SRO NMP1	16	16	16	-
W. Wambsgan Asst. Supv. Ops.	RO NMP1 RO JAF SRO JAF	SRO NMP1	16	16	16	-
O. Henderson Supv. Radwaste	-	-	7	7	4	B.S.
M. Bullis Asst. Supv. Radwaste	-	-	3	3	3	-

ORGANIZATION AND STAFFING

Nine Mile Point Unit 2 Station Shift Supervisors Qualification Summary

Name	Previous License(s)	Current License	Experience Years			Degree
			Total Power Plant	Total Nuclear	BWR Commercial	
A. Anderson	RO JAF SRO JAF	SRO NMP1	14	14	10	A.A.S.
M. Colomb	RO JAF	SRO NMP1	16.5	14.5	14.5	A.A.S.
W. Davey	RO JAF	SRO NMP1	16.5	16.5	10.5	A.A.S.
A. Degracla	-	RO NMP1	9	9	9	A.A.S./B.A.
J. Kibbe	RO JAF	SRO NMP1	16	16	16	-
G. Moyer	SRO JAF	SRO NMP1	26	26	10	A.A.S.
J. Poindexter	RO NMP1	SRO NMP1	9	9	9	-
D. Topley	-	SRO NMP1	7.5	7.5	7.5	B.S. P.E.
E. Townsend	RO JAF	SRO NMP1	16	16	12	-

ORGANIZATION AND STAFFING

Nine Mile Point Unit 2 Asst. Station Shift Supv. (STA) Qualification Summary

Name	Previous License(s)	Current License	Experience Years			Degree
			Total Power Plant	Total Nuclear	BWR Commercial	
B. Boucier	-	-	1.5	1.5	1.5	B.S.
R. Carson	-	-	5	5	1	B.S.
A. Denny	G.E. SRO Cert.	-	16	16	16	B.S.
E. Genova	-	-	5.5	5.5	3.5	B.S.
J. Helker	-	-	8.5	8.5	2.5	B.S.
W. Piccirilli	-	-	6.5	5.5	.5	B.E.
D. Ranalli	-	-	5.5	5.5	.5	B.S.
G. Sanford	-	-	8.0	8.0	1.0	B.S.
D. Wilson	-	-	9.5	9.5	9.5	B.S.

TRAINING

Simulator

- Meet ANS/ANSI 3.5 (1981) and Regulatory Guide 1.149
- Features
 - Freeze
 - 20 Initial Conditions
 - Fast Time/Slow Time
 - Snap Shot
 - Back Track
- Updating
 - Once per Year
 - 18 Months after Commercial
- Available for First Cold License Class

N NIAGARA
M MOHAWK

TRAINING

Licensed Operator (Cont'd)

- Simulator

- All License Applicants Attend as Outlined in Enclosure 1 of H. R. Denton Letter 3/28/80 (NUREG .0737)
- Simulator Examinations Administered on Plant Reference Simulator

- Tests and Audits

TRAINING

Non-Licensed Operator

- Classroom

- Nuclear Power Plant Fundamental (2 Weeks)
- Mathematics (2 Weeks)
- Physical Science (2 Weeks)
- Systems Training (4 Weeks)

- On-Job Training

- Participation in Shift Operations
- Duration Until Meet Experience Eligibility Req. of 10CFR55 to become Licensed Operator
- Training Manual Indicating Required Evolutions, Reading and Assignments

N NIAGARA
M MOHAWK

TRAINING

Licensed Operator

- **Technical Training (Classroom)**
 - **Reactor Operation/Theory**
 - **Plant Operating Characteristics**
 - **Plant Systems**
 - **Operating Procedures**
 - **Administrative Procedures**
 - **Emergency Plan**
 - **Technical Specifications**
 - **Plant Transients**
 - **Use of Installed Plant Systems to Control or Mitigate an Accident**
 - **Heat Transfer, Fluid Flow, Thermodynamics**
- **On-Shift Training**
 - **3 Months on Shift Participation**
 - **Training Manual of Minimum Evolutions Which Includes as a Minimum Item Referred to IN10CFR55.23**

TRAINING

Chemistry/Radiochemistry Technician

- Technician A

- Math
- Physics
- Mechanical/Electrical Fundamentals
- Chemistry
- Analytical Laboratory
- Radiochemistry
- Counting Room Lab
- BWR Technology

- Technician B

- Atomic Absorption Spectroscopy
- Gas Chromatography
- Radioactive Waste Solidification/Processing
- Surveillance Testing
- Water Quality/Management
- Effluent Monitoring

TRAINING

- **Non-Licensed Staff Training to Support Nine Mile Point**
- **Non-Licensed Operator Training Insures Eligibility to become Licensed Operator**
- **Licensed Operator Training Program Stresses Necessary Knowledge and Skills**
- **Plant Reference Simulator Available for Cold License Training**
- **Experienced Training Personnel including SRO and Professional Training Certification**

TRAINING

General Employee

- Administrative Procedures
- Nuclear Security Orientation
- Quality Assurance Training
- Site Emergency Plan
- Industrial Safety
- Fire Protection
- Radiation Protection
- Respiratory Protection

MR. CHARLES V. MANGAN

Vice President

Nuclear Engineering & Licensing

NM NIAGARA
MOHAWK



Albany

Hudson

Utica

Syracuse

Binghamton

Waterbury

Watkinsville

Watkinsville

Watkinsville

Watkinsville

- **Niagara Mohawk has 30 Years of Nuclear Experience**
- **Nine Mile Point Unit 1 has 15 Years of Operating Experience**

NUCLEAR EXPERIENCE

- 1953 - Fermi Unit 1 Design**
- 1958 - Peach Bottom Unit 1**
- 1959 - Nuclear Engineering Section**
- 1960 - Vallecitos Design**
- 1963 - Nine Mile Point Unit 1 Design**
- 1969 - Nine Mile Point Unit 1 Operation**
- 1969 - James A. Fitzpatrick Design/Operation**
- 1974 - Nine Mile Point Unit 2 Construction Permit**

NRR STAFF PRESENTATION TO THE ACRS

SUBJECT: NIAGARA MOHAWK POWER CORPORATION
OPERATING LICENSE APPLICATION
FOR NINE MILE POINT NUCLEAR STATION - UNIT 2

DATE: FEBRUARY 20 - 21, 1985

PRESENTER: EDWARD J. WEINKAM, III

PRESENTER'S TITLE/BRANCH/DIV: LICENSING PROJECT MANAGER
LICENSING BRANCH NO. 2
DIVISION OF LICENSING

PRESENTER'S NRC TEL. NO.: 301-492-8349

SUBCOMMITTEE: DR. C. SEISS
MR. J. EBBERSOLE

STATUS OF REVIEW

- SER ISSUED FEBRUARY 1985

- FES SCHEDULED APRIL 1985

- SSEP #1 SCHEDULED MAY 1985

- NO HEARINGS SCHEDULED

- CONSTRUCTION COMPLETION SCHEDULED FOR 2/86

FACILITY COMPARISON

	<u>NMP-2</u> BWP/5, MARK II	<u>WNP-2</u> BWR/5, MARK II	<u>LASALLE</u> BWR/5, MARK II
RATED THERMAL POWER, (MWT)	3323	3323	3293
GROSS ELECTRICAL OUTPUT (MWE)	1202	1150	1122
MS FLOWRATE (LB/HR)	14,263,000	14,295,000	14,166,000
RECIRC FLOWRATE (GPM)	47,200	47,250	47,250
MAX HEAT FLUX (BTU/FT ² /HR)	361,600	428,360	361,000

OUTSTANDING ISSUES

- 1) SNOW LOADS
- 2) RWCU LINE BREAK - CONFIRMATORY
- 3) PRESERVICE INSPECTION/INSERVICE INSPECTION
- 4) EQUIPMENT QUALIFICATION
- 5) STEAM BYPASS - CONFIRMATORY
- ▲ 6) SECONDARY CONTAINMENT BYPASS
- ▲ 7) CONTAINMENT ISOLATION
- ▲ 8) CONTAINMENT LEAK TESTING
- 9) CONTAINMENT FRACTURE TOUGHNESS
- 10) POST-ACCIDENT MONITORING INSTRUMENTATION
- 11) SEPARATION CRITERIA
- 12) SAFE/ALTERNATE SHUTDOWN
- 13) ESSENTIAL LIGHTING
- 14) AIR START SYSTEM
- ∟ 15) OPERATIONS MANAGEMENT
- 16) PGP's
- 17) PREOP AND S/U TEST ABSTRACTS
- 18) DCRDR AND SPDS

OUTSTANDING ISSUE NO. 1
SNOW LOADS

APPLICANT

- ORIGINAL DOCUMENTATION OF DESIGN IN FSAR
 - °WEIGHT ON GROUND, 100 YEARS RECURRENCE - 85 PSF
 - °48-HOUR PMWP-56 PSF
 - °YIELDS EXTREME SNOW LOAD-141 PSF
- REVISED DESIGN BASIS DOCUMENTATION (APRIL 1984 FSAR REV)
 - °100 YEAR WEIGHT ON GROUND - 45 PSF
 - °NO EXTREME SNOW LOAD CONSIDERATION

STAFF REQUEST

- JUSTIFY REDUCTION FROM 85 PSF TO 45 PSF IN LIGHT OF CURRENT AVAILABLE MET DATA
- PROVIDE EXTREME ENVIRONMENTAL LOAD COMBINATIONS
- CAN CATEGORY I STRUCTURES WITHSTAND ABOVE LOADINGS

OUTSTANDING ISSUE NO. 6

SECONDARY CONTAINMENT BYPASS LEAKAGE

- PROVIDE INFORMATION ON OPERATION AND TESTING TO VERIFY
LOW LEAKRATE FOR MSIV'S

- PROVIDE INFORMATION ON WATER SEALS IN LINES CONNECTED
TO CONTAINMENT ATMOSPHERE/REACTOR VESSEL

OUTSTANDING ISSUE NO. 7

CONTAINMENT ISOLATION

STAFF CRITERIA

- PROVIDE EXEMPTION REQUEST FOR CHECK VALVES OUTSIDE
CONTAINMENT IN RECIRC PUMP SEAL COOLING LINE

OUTSTANDING ISSUE NO. 8

CONTAINMENT LEAK TESTING

- PROVIDE EXEMPTION REQUEST FROM TYPE A AND C TESTING
FOR RECIRC FLOW CONTROL VALVE HYDRAULIC LINES

- PROVIDE EXEMPTION REQUEST FROM TYPE C TESTING
FOR TIP BALL VALVES

OUTSTANDING ISSUE NO. 11

SEPARATION CRITERIA

ISSUE

- CLARIFY WHEN AND WHERE ANALYSIS IS USED TO JUSTIFY LESS THAN REQUIRED 6-INCH SEPARATION IN PGCC CABINETS

OUTSTANDING ISSUE NO. 12

SAFE AND ALTERNATE SHUTDOWN

ISSUE

- STAFF REVIEWING ADDITIONAL INFORMATION ON SAFE AND ALTERNATE SHUTDOWN CAPABILITIES

OUTSTANDING ISSUE NO. 13

ESSENTIAL LIGHTING

ISSUE

- DEMONSTRATE ABILITY TO MAINTAIN LIGHTING IN PLANT SAFETY-RELATED AREAS OTHER THAN THOSE COVERED BY EMERGENCY LIGHTING

OUTSTANDING ISSUE NO. 14

AIR START SYSTEM

ISSUE

- LACK OF DRYERS IN AIR START SYSTEM

NUREG/CR-0660 IDENTIFIES MOISTURE IN AIR START SYSTEM

AS LEADING CAUSE OF DG UNRELIABILITY

OUTSTANDING ISSUE NO. 15

OPERATIONS MANAGEMENT

- PROVIDE DETAILS ON REVIEW AND AUDIT FUNCTION OF:
 - °SITE OPERATIONS REVIEW COMMITTEE (SORC)
 - °SAFETY REVIEW AND AUDIT BOARD

- PROVIDE INFORMATION ON INTERDISCIPLINARY REVIEW OF PROCEDURES PRIOR TO SUBMITTAL TO SORC

- PROVIDE ADMINISTRATIVE PROCEDURE DEFINING WHERE SHIFT SUPERVISOR/ASSISTANT MAY BE WHEN ON SHIFT

- PROVIDE PROCEDURES FOR FEEDBACK OF OPERATING EXPERIENCE (TMI 1.C.5)

NRC REGION I
EVALUATION OF CONSTRUCTION QUALITY
at
NINE MILE POINT UNIT 2
AS OF JANUARY 1985
Presented to ACRS Subcommittee
Syracuse, New York
February 20-21, 1985

Approved:
[Signature]
2-19-85

TABLE OF CONTENTS

	<u>PAGE</u>
1.0 INTRODUCTION.....	1
2.0 INDEPENDENT EVALUATIONS.....	1
2.1 INPO Evaluations.....	2
2.2 Joint Utility Assessment Team (JUAT).....	2
3.0 REGION I and I&E HEADQUARTERS INSPECTION PROGRAM.....	2
3.1 Inspection History.....	3
3.2 Enforcement Record.....	3
3.3 Regional Construction Team Inspection (RCTI).....	4
3.4 Independent Non-Destructive Examination (NDE).....	5
3.5 I&E Construction Appraisal Team (CAT) Inspection.....	7
3.6 Review of Construction Deficiencies.....	9
3.7 Followup on Allegations.....	10
3.8 Systematic Assessment of Licensee Performance (SALP).....	11
3.9 Region I Overview.....	12
4.0 CONCLUSION.....	14

NINE MILE POINT 2 CONSTRUCTION

1.0 Introduction

Nine Mile Point, Unit 2, is currently under construction on the Southeast shore of Lake Ontario located northeast of Oswego, New York. The plant is jointly owned by: Niagara Mohawk Power Corp. (41%); New York State Electric and Gas Corp. (18%); Long Island Lighting Co. (18%) Rochester Gas and Electric Corp. (14%); and Central Hudson Gas and Electric Corp. (9%). The construction permit for Nine Mile Point 2 was issued on June 24, 1974. Stone and Webster Engineering Corp. serves as the Architect/Engineer and Construction Manager.

The Nine Mile Point, Unit 2, reactor is a General Electric BWR5 with a net electrical output of 1080 MWe. The primary containment is a Mark II over-and-under concept with a reinforced concrete steel lined pressure suppression structure.

NRC Region I (previously the AEC) began performing inspections at Nine Mile Point 2 in 1972 and has completed about 120 inspections since that time. These inspections involved the observation of work in progress, examination of completed work, examination of work control documents, independent measurements, and the examination of quality records.

This report describes the process used by the licensee to monitor and control construction quality, discusses the results of independent evaluations of the licensee performance, and addresses both the NRC inspection program and the Systematic Assessment of Licensee Performance (SALP) efforts conducted by Region I. Numerous deficiencies have been identified with the implementation of site Quality Assurance (QA) programs and the quality of installed hardware. The Regional staff has confidence that current construction activities are generally in compliance with regulatory requirements. Pending Regional verification of licensee corrective actions in response to both team and routine inspection findings, and closure of existing open concerns, the overall plant construction and compliance to NRC regulatory requirements will be assessed at a future date.

2.0 Independent Evaluations

Aside from those quality assurance/quality control (QA/QC) and project management evaluations that normally take place during major facility construction programs, the applicant has participated in evaluation programs sponsored by independent organizations. The independent evaluations include those sponsored by the Institute of Nuclear Power Operations (INPO) and the Joint Utility Assessment Team (JUAT).

Region I is cognizant of the findings generated during the independent evaluations.

2.1 INPO Evaluations

The licensee and other co-tenants conducted a self-evaluation based upon INPO performance objectives and criteria. The self-evaluation was conducted in September 1982 and approximately 2600 man-hours were expended performing direct process observation, personnel interviews and document review. Problems were identified with QA/QC staffing levels, some areas of design control, segregation of nonconforming material. No substantial hardware deficiencies were identified.

An INPO construction audit was conducted from September 24 - October 5 and October 15 to October 19, 1984. The audit was scheduled to address organizational structure, design control, material storage, RHR system design verification, QA program implementation, equipment qualification, hardware installation inspections, plant safety, and test activities. The formal INPO audit report has not yet been released. Three Construction Deficiency Reports were prepared as a result of INPO concerns, regarding control of equipment spare parts; diesel generator voltage profile study for 600 V Class IE starting loads; and the Auxiliary system voltage profile did not include 208 /120 VAC systems.

The audit identified strong points regarding licensee assessment of contractor's performance and the scope of Stone and Webster Engineering Corporation (SWEC) Engineering Assurance audits. The final report is scheduled to be reviewed by Region I when it becomes available.

2.2 Joint Utility Assessments

The Joint Utility Assessment Team (JUAT) program provides independent audits, by utility senior management, of the licensee QA activities. This form of audit satisfies the requirements of 10 CFR 50 Appendix B Criteria II for regular utility oversight of the status and adequacy of the implementation of the QA program. The audits evaluate the licensee performance, and recommendations are made for program improvement as necessary. To date, there have been four audits of the licensee corporate and site QA efforts. The most recent assessment covered the period from March 5 to 9 of 1984. The scope of the audit included QA coverage of Start-up and Test activities; effectiveness of nonconformance trending programs; and timeliness of corrective actions to the NRC CAT inspection. Several enhancements were recommended for improving the trending efforts and resultant application of corrective actions. The audit identified inadequate followup to QA nonconformances in that root causes are not identified and corrective action to preclude recurrence are not specified in the non-conformance report disposition.

3.0 Region I and I&E Headquarters Inspection Program

Region I inspections of construction activities at Nine Mile Point 2 have been conducted in accordance with the program established by the Office of Inspection and Enforcement (I&E). The objective of these safety inspections is to obtain sufficient information through direct observation in the field, personnel interviews, and review of procedures and records to determine

whether construction and installation of safety-related components, structures, and systems meet applicable requirements. A portion of the inspection effort is directed toward inspection of the applicant's Quality Assurance Program and its implementation. The Nine Mile Point Unit 2 QA program for the design and construction phase is described in the Preliminary Safety Analysis Report.

The NRC inspection program is currently performed by both resident and region-based generalist and specialist inspectors. This program has been developed over a period of years to place emphasis on potentially generic deficiencies and on areas experience has shown to be problem areas.

The Nine Mile Point 2 site was staffed with a construction resident inspector from October 1981 to May 1983 and from July 1983 to the present. A second construction resident was assigned in October 1984. In November 1984, an additional Senior Resident Inspector was dedicated on a part-time basis to follow the pre-operational testing program. The direct observation, independent verification, and daily presence of resident inspectors at the facility provide a means to detect quality problems and to monitor the licensee compliance to the site QA programs.

3.1 Inspection History

Initial inspection of the applicants QA program was performed in 1972. Followup inspections were subsequently performed to verify the implementation of an acceptable QA program. Regional inspection has been performed in concert with the licensee completion of construction activities.

Region I inspections monitored activities including soils and foundations, concrete work, safety-related structures, piping, welding, electrical activities, safety-related mechanical components, instrumentation, and related areas. The enclosure identifies the inspections performed, the areas inspected, and significant inspection findings. At present, about 120 inspection reports have been issued or are pending for the Nine Mile Point 2 facility. A comparison of inspection hours expended at BWR facilities at a similar stage of construction is shown below:

<u>Nine Mile Point 2</u>	<u>Hope Creek</u>	<u>Shoreham</u>	<u>Susquehanna 1</u>	<u>Limerick</u>
8250 hrs.	7600 hrs.	6500 hrs.	7100 hrs.	7800 hrs.

3.2 Enforcement History

The inspection program uses enforcement measures to promote adherence to regulatory requirements, reduce repeated nonconformances, and encourage self-identification and correction of nonconformances. Notices of Violations, have been issued when necessary. The applicant has been required to respond to these Notices of Violation and provide the proposed actions to correct the nonconforming conditions and to prevent recurrence of similar violations. NRC inspectors and management have reviewed and evaluated these responses for acceptability.

The inspection staff confirms, during subsequent inspections, that corrective actions are properly implemented. The following table gives a comparison of the Nine Mile Point 2 enforcement statistics with those of three other plants. Early enforcement actions were classified as "violations", "infractions", and "deficiencies" (in descending order of severity) while the more recent reports contain violations categorized into severity levels ranging from I to V (again, in descending order) and deviations.

<u>Facility</u>	<u>CPPR</u>	<u>VIOL</u>	<u>INF</u>	<u>DEF</u>	<u>I</u>	<u>II</u>	<u>III</u>	<u>IV</u>	<u>V</u>	<u>DEV</u>	<u>TOTAL</u>
Shoreham	4/14/73	0	38	6	0	0	0	17	13	1	75
Susq. 1	11/2/73	0	47	15	0	0	0	18	19	3	102
Hope Crk.	11/2/74	0	19	5	0	0	0	19	13	2	58
NMP-2	6/24/74	0	12	1	0	1	1	29	20	1	64

The early enforcement history did not identify any significant programmatic weakness within the application of the QA program at Nine Mile Point 2. A greater number of recent violations with higher severity levels has been assessed against Nine Mile Point 2. The level II violation was issued for a multitude of QA problems identified during an I&E CAT inspection. A \$100,000 Civil Penalty and Order were simultaneously issued to the licensee. The Level III violation was written for using trainees to conduct inspection efforts, and the identification of falsified inspection records. A \$100,000 Civil Penalty was simultaneously issued.

Significant deficiencies have been identified with the application of QC inspection programs and the adequacy of nondestructive examination tests. The licensee has instituted numerous corrective actions including program revisions and hardware reinspections. As a result of the I&E CAT Order, a third party has evaluated the adequacy of the implemented corrective actions. The licensee is formulating plans to address the recommendations of that third party audit. The majority of the CAT concerns are currently carried on the open item list, pending Region I closeout. Until the verification closeout cycle is complete, definitive statements regarding the corrective action implementation, in response to numerous deficiencies, cannot be made.

3.3 Regional Construction Team Inspection (RCTI)

For a more in-depth assessment of construction quality, two Regional Construction Team Inspection (RCTIs) have been conducted.

The first inspection was conducted from November 30 to December 18, 1981 by three region-based inspectors, the resident inspector and a section chief. The inspection covered site quality assurance activities; design controls; project management practices; procurement control; and construction controls in the electrical, mechanical and nondestructive examination areas. The inspection function was to assess the licensee's management control of the Nine Mile Point 2 construction activities. The inspection involved 394 on-site inspection hours.

Several problems were identified as noted below.

- Structural steel items improperly released from storage
- Inadequate training of contractor personnel
- Overdependence on contractor construction personnel to monitor quality related activities
- Nonconformances not evaluated to determine root cause
- Untimely corrective action for QA identified deficiencies
- Project Manual does not define position descriptions, leading to confusion on roles and responsibilities
- Licensee has set inequitable pay and benefits for QA personnel and exercised ineffective management control over SWEC and the sub-contractors.
- Inadequate design control measures to assure translation of regulatory requirements into design criteria.
- Cable tray procurement documents did not conform to NEMA standard.

The Notice of Violation associated with the team's inspection report (50-410/81-13) and the SALP Cycle 2 report, transmitted the fact that the observed deficiencies, when viewed in total, are indicative that an unappropriate and ineffective Quality Assurance program had been implemented at Nine Mile Point 2.

Satisfactory observations were identified in the areas of document control; records control; audit programs; design change control; design interfaces; 10 CFR 50.55(e) reporting; receiving inspection; warehouse facility; weld fitups and welding material control.

The second inspection was conducted from December 3 to December 14, 1984 by six region-based inspectors, the senior resident inspector, and a section chief. The inspection covered site project management; quality assurance; design control; welding; electrical supply and distribution activities; nondestructive examination; structural installations; and mechanical installations. The inspection focused on hardware associated with the High Pressure Core Spray system. Two potential violations were identified; one for particulate contamination of piping systems and another for undersized welds on an instrumentation support rack. The inspection noted an improvement in the conduct of site quality activities post - I&E CAT inspection and found the installed hardware to meet the regulatory criteria with the exceptions identified above as potential violations. The inspection report has not yet been formally issued, and the licensee will be required to respond to the noted concerns.

3.4 Independent Non-Destructive Examination (NDE)

An independent Non-Destructive Evaluation (NDE) verification by NRC Region I was conducted during Spring 1984 using the Region's mobile NDE laboratory. The inspection involved 662 inspection hours.

The purpose of the inspection was to verify the adequacy of the licensee's quality control program for NDE through independent testing. This was accomplished by performing the same tests that the licensee had performed, and then comparing Region I results to those of the licensee. The program also performed pipe wall thickness measurements and radiographic film comparison.

An NRC inspector made a random selection of weldments. These were intended to provide a representative sample of piping systems, components, and structural weldments which represent various pipe sizes, shop and field weldments fabricated to AWS and ASME Class 1, 2, and 3 codes. The items selected were previously accepted by the licensee based on vendor shop and on site QA/QC records.

The Region I examinations were performed using detailed procedures specifically written for compliance with the licensee's PSAR commitments to the ASME III Boiler and Pressure Vessel Code. The intent was to duplicate, to the extent practicable, the techniques and methods of the original examinations. The results of those independent examinations were as follows:

Radiography (RT) - Thirty-five welds were examined by radiography using an Iridium-192 source. The weld sample included ASME III Class 1, 2, and 3 carbon and stainless steels. All welds were found acceptable.

Liquid Penetrant (PT) - Thirty welds and the adjacent base metal were examined by liquid penetrant. All areas examined were found acceptable.

Magnetic Particle Examination (MT) - Thirty ASME III pipe welds and AWS structural welds were examined using magnetic particle techniques. All areas examined were acceptable.

Visual Examination (VT) - Eighty-six weldments and adjacent base material were visually inspected for weld reinforcement, overall workmanship, and surface condition. Forty-one ASME NF pipe support welds and twenty AWS D1.1 structural welds were examined. All areas examined were acceptable.

Thickness Measurement - Thirty-four welds and adjacent pipe material were examined using an ultrasonic thickness gauge. Minimum wall thicknesses were determined from ASTM standard pipe size and nominal thickness charts. One ASME shop weld was found to be 0.015 inches below minimum wall thickness and a violation was issued.

Anchor Bolt Ultrasonic Examination - Forty installed concrete anchor bolts were ultrasonically examined for proper length, all were found to be acceptable.

Hardness Measurements - Twenty-six welds were examined for Brinnell hardness values, all were found to be acceptable.

Radiographic Film Review - One hundred and sixty-eight pipe weld radiographs were reviewed to verify accurate film interpretation and the adequacy of the radiographic program. One unacceptable linear indication was identified for which an interpretation was not recorded on the reader sheet and another film was found to portray an unacceptable transverse linear indication. Two violations were issued.

The Region I independent NDE verification showed generally good agreement with the applicant's determinations. Further licensee review of radiographic film has been accomplished to provide assurance of the technical adequacy of the film interpretations.

3.5 Inspection and Enforcement Construction Appraisal Team (CAT) Inspection

The Office of Inspection and Enforcement (I&E) conducts Construction Appraisal Team (CAT) inspections to evaluate the implementation of management control of construction activities at selected facilities and to evaluate the quality of construction at nuclear plants. The inspection team was comprised of six NRC inspectors; five consultants; and a team leader. The inspection consisted of a detailed examination of selected installed hardware subsequent to the performance of licensee quality control inspections; a selective examination of procedures and records; observation of in-process work; and interviews of site personnel. The CAT inspectors examined the areas of electrical and instrumentation installations; mechanical construction; welding installations; nondestructive examination reviews; structural construction; material traceability, equipment storage and maintenance; and Quality Assurance activities.

The inspection detected a broad range of problems in the construction and inspection programs as identified below:

Electrical and Instrumentation Construction

Electrical cable and raceway installations exhibited separation problems, particularly in the control room complex, that had not been identified by Quality Control nor had the licensee defined how these deficiencies would be rectified at a later date. Indeterminate bolting material was utilized on the station battery racks and at shipping splits for switchgear and motor control center enclosures. Inspection records did not reflect the design documents to which the inspection had been performed. The inspection procedures were found deficient with respect to attributes on raceway marking, acceptance criteria for separation, bolting material identification, and protrusions into cable trays.

Mechanical Construction

The inspection found that HVAC and piping runs were generally erected in accordance with the applicable requirements. Several pipe supports were found to contain deficiencies not previously identified by contractor QC personnel. The concrete expansion anchor installation program acceptability was questioned as the pre-qualification tests had been performed in a

concrete mix of lower compressive strength than normally used for seismic Category I structures. Significant loss of pre-load was observed when the installed expansion anchors were torque tested.

Welding and Nondestructive Examination

The NRC Construction Appraisal Team inspection identified major deficiencies in the ITT Grinnell program for ASME code radiographs. The associated Stone & Webster Engineering Corporation and the applicant's program for review and acceptance of these radiographs was found to be deficient. Problems involving weld quality, film quality, and inadequate documentation were identified by the NRC Construction Appraisal Team. It was noted that some similar problems were also identified by site quality assurance/quality control programs; yet timely corrective actions were not being taken. Inadequate liquid penetrant surface examination of ASME pressure boundary welds was identified. The site structural welding to the AWS Code was found to be generally satisfactory.

Civil and Structural Construction

The concrete and structural steel installations were found to be in conformance with regulatory and specification requirements. Minor problems were identified with concrete placement activities and records.

Material Traceability, Storage and Maintenance

The project storage and maintenance programs were examined and found to be acceptable. Inadequate control of unused weld filler material was identified and some pipe support members lacked the requisite material traceability.

Quality Assurance

The inspection findings indicated that the licensee had implemented an ineffective audit program. Nonconforming items were found to have been dispositioned on documents other than formal QA documents such that the trend programs were bypassed. Inadequate document control measures were observed in that out of date drawings were utilized in the field and inspection records were found to not reflect the design documents used during the conduct of the inspection. Untimely conduct of Quality Control inspections was observed due to the wide disparity between the number of items completed by construction in relationship to those inspected by Quality Control.

On March 20, 1984 an Enforcement Action (EA) was issued predicated upon the CAT identified problems at Nine Mile Point 2. The Enforcement was composed of a Notice of Violation, an Order, and a proposed Civil Penalty of \$100,000. The Notice of Violation reiterated the aforementioned CAT deficiencies. The Order called for an independent review of site corrective action programs, the development of a site management quality performance trend program, and the conduct of a management review audit.

The licensee responded to the Enforcement Action with steps to address the specific deficiencies and provided corrective/preventive action plans. A consultant (Management Analysis Company) was retained by the licensee to perform the review of corrective action programs. The licensee committed to develop a site quality trend program that would serve to monitor the quality levels of various installation activities.

In response to the CAT identified deficiencies, the licensee instituted a complete management reorganization at both corporate offices and the site. The following Niagara Mohawk personnel were removed from their involvement with Nine Mile: Senior Vice President; Vice President Nuclear Construction; Vice President of Quality Assurance; Construction QA Manager; Construction Manager; and Site QA Supervisor. The licensee has retained Management Analysis Company (MAC) to provide key nuclear experienced managers to fill both project and quality assurance positions. The licensee has significantly improved their control of site activities. Project management is located on-site and the line organization is such that the Stone and Webster project director now reports directly to the licensee project director. The QA managers of Stone and Webster and subcontractors have either been replaced or augmented with additional corporate level QA management to enhance the effectiveness of the QA organizations.

In addition to the management reorganization outlined above, the following correct actions have been implemented over the course of the past year

- Increased licensee surveillance/audits of contractor performance, particularly hardware related.
- Licensee QA review of inspection procedures/attributes to ensure adequate accept/reject criteria definition.
- Sampling reinspection of mechanical equipment bolting to verify acceptability.
- Sampling reinspection of structural steel weldments.
- The Power Generating Control Complex (PGCC) was inspected to identify electrical separation violations.
- The licensee performed in-depth assessments of the contractor QA organizations.
- Hardware reinspections of previously accepted installations to establish the quality level of in site hardware.
- The piping contractor re-performed liquid penetrant tests on ASME pressure boundary welds in response to the CAT identification of deficient weld examinations.
- ASME pipe weld radiographs were re-interpreted to ensure that all rejectable indications had been resolved as corrective action to CAT identified radiographic violations.

Region I reviewed the CAT report and has identified the items that were classified as Violations or Followup items. These issues are currently tracked as open items. The licensee has implemented numerous corrective actions to address the problems in the form of hardware reinspections, radiographic film reviews; re-performance of nondestructive examinations, testing of concrete expansion anchor bolt to demonstrate load carrying capacity, enhancement of quality programs; increased audit/surveillance conduct, and management personnel reorganization. Region I has closely monitored the implemented actions, however, the majority of the CAT findings are still identified as open concerns pending formal Region I verification of implemented actions and closure within an inspection report.

The licensee developed a Quality Performance Management Program (QPMP) which monitors the quality status of the site. Key parameters such as quantity installed, quantity inspected, and QC acceptance rates are monitored for construction hardware commodities. The program monitors outstanding design changes and open QA deficiency documents. Trending is performed on some of the documented nonconforming conditions. Region I is monitoring the utilization of QPMP by the licensee through management meetings in conjunction with review of QPMP data; and attendance at the QPMP licensee review meetings.

3.6 Review of Construction Deficiencies

Significant deficiencies in design and construction, as defined in 10 CFR 50.55(e), are required to be reported to the NRC. Licensee management attention, has been devoted to this reporting activity and the licensee has been responsive to the 10 CFR 50.55(e) requirements.

Review by Region I indicates the licensee program for significant deficiency reporting is appropriately implemented. Nonconformances and programmatic QA deficiencies are reviewed by Quality Assurance and engineering personnel to determine whether items meet the criteria for reportability. Licensee upper management from QA, construction, operations, and engineering compose a site review committee to further evaluate deficiencies for reportability.

As of January 4, 1985, the licensee had reported 117 significant deficiencies, of which 29 are resolved and 88 remain outstanding. Licensee corrective actions have been instituted in response to the reported deficiencies, however the licensee has yet to verify the corrective actions. The items will be subsequently reviewed by Region I inspectors for closure.

The reported deficiencies for Nine Mile Point 2 have involved a variety of problems. The following item is an example of the licensee identification and correction of a 10 CFR 50.55(e) item:

CDR #82-00-02 - Defective Emergency Diesel Generator Lube Oil Strainer Baskets

The licensee was notified by Cooper Energy Services via a 10 CFR 21 report that a design deficiency existed with the diesel generator lube oil strainer baskets. Performance testing of the diesel by Cooper had demonstrated that the mesh strainer basket liner was torn loose at the top of the basket. Further testing showed the strainer mesh to disintegrate, with the potential to cause a bearing failure thus disabling the diesel generator.

The strainer baskets were redesigned and tested by the diesel manufacturer with no observed problems. SWEC initiated Nonconformance and Disposition (N&D) Report 4923 which reiterated the Part 21 information. The N&D was found to be a reportable item. Region I was verbally notified on February 5, 1982 of the deficiency with a followup report on March 4, 1982. The diesel vendor supplied the new strainer baskets, with installation directions, to the site. The new baskets were receipt inspected via Inspection Report X4002575 and Procurement Quality Assurance certifications were provided. The defective liner was replaced and SWEC QC verified the reassembly of the lube oil strainers. The corrective actions were reviewed by Region I and found to be acceptable as documented within Inspection Report 50-410/84-15.

3.7 Followup on Allegations

Allegations received by NRC Region I addressed both safety-related and non-safety-related areas. Each allegation is reviewed by regional management, and appropriate followup is determined based on potential safety significance. Significant allegations are investigated by members of the NRC Office of Investigations.

Region I records indicate that 25 Nine Mile Point 2 project allegations have been received. Of those allegations which have been substantiated, 3 resulted in enforcement actions as noted below:

- An allegation was received in February, 1983 that ITT welders were not provided weld procedures for ASME piping installation. The concern was substantiated through interviews with craft supervision and rod room attendants and a Level IV violation was issued. The licensee conducted extensive training programs to ensure that craft personnel were aware that weld procedures are maintained for reference at all ITT weld rod issue stations. The licensee verified that the weld procedures were indexed at the field stations.
- An allegation was received in April 1983 that inconsistent diesel generator loading sequences were assumed by General Electric and Stone and Webster Engineering Corporation. The FSAR was found to be inaccurate in regards to the load sequencing. A Level V violation was issued with regard to inaccurate design review. The licensee amended the FSAR to portray the correct load sequencing and instituted measures to enhance the review of FSAR submittals.

- An allegation was received in September 1982 that uncertified quality control personnel were performing inspections. Subsequent Region I investigation verified that inspections of safety-related electrical equipment had been performed solely by uncertified trainees. The associated inspection records were falsified, as qualified Level II inspectors had signed the documents, which signified the inspections were performed by certified personnel. The deficient inspection conduct and falsified inspection records demonstrated the need for the licensee to increase their management involvement with contractor activities to assure proper implementation of site QA/QC programs. The licensee reinspected the work performed by the trainees and did not identify substantive deficiencies.

The licensee has recently established an allegation clearinghouse. The program is identified as the Quality First Program (Q1P). Site employees are encouraged to report any quality concerns so that appropriate investigations can be performed. The Q1P program conducts exit interviews and maintains a toll free telephone line to report concerns. The Q1P program provides feedback to the concerned employee after the investigation is completed.

3.8 Systematic Assessment of Licensee Performance (SALP)

The SALP program encompasses an integrated NRC staff review of licensee performance over an annual or eighteen month cycle. An analysis is performed with regards to the NRC observed strong points and weaknesses of the licensee construction and quality assurance efforts. The process serves to identify those areas to which licensee management should devote greater attention and to which greater NRC inspection resources will be allocated to achieve benefits in the quality of facility construction. Since the inception of the SALP program, the performance of the licensee has been assessed three times.

The first SALP addressed performance during the period from February 1, 1980 to January 31, 1981. Inspection activity had covered the containment structure, reactor pressure vessel installation, reactor pressure vessel internals, biological shield wall, and quality assurance. Only one notice of violation had been issued during that time frame for inadequate incorporation of design changes into the associated engineering drawings. The licensee had reported four non-causally linked 10 CFR 50.55(e) construction deficiency reports. No change was found necessary for the implementation of the Region I inspection program.

The second SALP addressed performance during the period from October 1, 1981 to September 30, 1982. The licensee performance was assessed as follows:

<u>Functional Area</u>	<u>Category 1</u>	<u>Category 2</u>	<u>Category 3</u>
Soils and Foundations; Containment and Other Safety-Related Structures	X		
Piping Systems and Supports; Safety-Related Components; Support Systems; Electrical Power Supply; Licensing		X	
Quality Assurance			X

Close licensee surveillance of the Soils and Foundation area contributed to the fact that no safety concerns were identified. A singular violation in regard to steel reinforcing bar substitution was the only adverse finding in the Safety-Related Structures area. A violation was detected wherein ASME Class I weld procedures had not been properly qualified for impact testing. Two enforcement conferences (50-410/82-06 and 50-410/82-08) had been held in June and July 1982 to discuss this particular problem. Region I attributed the deficiency to the following root causes: inexperience of the piping contractor personnel; ineffective Stone and Webster control of the piping contractor; and inadequate licensee attention to sub-contractor activities. The licensee committed to strengthen the piping contractor's QA and engineering staffs; increase Stone and Webster audits of the piping contractor; to increase management involvement with contractor activities; and to reorganize the licensee corporate offices to create a new position of Vice President - QA and Senior Vice President Nuclear Services to serve as responsible licensee management for all project matters, Region I identified deficiencies in the conduct of Preventive Maintenance activities resulted in the assumption of those responsibilities by Stone and Webster. Several concerns with the licensee implementation of the HVAC inspection program were raised. Four violations were identified in the Electrical Power Supply area including failure to specify design separation criteria in the installation specification; failure to assure that cable trays conform to procurement specifications; incorrect design of cable tray weldments; and inadequate welds deposited on cable tray cross braces. Significant weaknesses were identified within licensee an contractor QA programs including: inexperienced personnel on the licensee, Stone and Webster, and piping contractor QA staffs; failure of QA to identify programmatic weaknesses; licensee overdependence upon Stone and Webster QA to assure plant quality; inability of the licensee to resolve audit findings; lack of licensee control of Stone and Webster; and inadequate licensee management involvement in the project. The licensee responded to the identified deficiencies by implementing the following actions: creating a position of Vice President for Quality Assurance; adding personnel to the site QA staff; requiring increased licensee management presence onsite; increased licensee QA surveillance conduct; increased Stone and Webster Surveillance of contractor activities; and increased overall licensee management control of Stone and Webster activities.

The third SALP addressed performance from October 1, 1982 to September 30, 1983. The licensee performance was assessed as follows:

<u>Functional Area</u>	<u>Category 1</u>	<u>Category 2</u>	<u>Category 3</u>
Soils and Foundations	X		
Containment and Other Safety-Related Structures; Safety-Related Components; Electrical Power Supply and Distribution; Instrumentation and Control Systems; Licensing Activities		X	
Piping Systems and Supports Project Management/Quality Assurance			X

Region I identified two violations regarding the QC acceptance of non-conforming concrete expansion anchor bolts and the inadequate QC inspection of structural steel bolted connections. The licensee performed re-inspections to assure the adequacy of other hardware. Concrete placement activities were observed to be properly conducted. Major deficiencies were identified by the licensee in the conduct of the piping contractor's radiography program. Several instances of film enhancement were discovered. The questionable welds were re-radiographed and found acceptable. Problems with the piping contractor control of field installations demonstrated that the staff additions implemented previously by the licensee were not totally effective. Three violations were identified in the electrical area on design control of the Standby Diesel Generator load sequencing; acceptance of equipment with deficient vendor internal wiring; and inadequate inspection of partial pulled cable installations. Further problems were identified that illustrate greater licensee attention is necessary to ensure the piping contractor performance meets the requisite quality criteria. The licensee project management direction and contractor oversight functions were found to be lacking as illustrated by the following deficiencies: inadequate QA review of weld planner packages; lack of control over Nondestructive Examination process; use of Stone and Webster trainees to conduct inspections; lack of non-conformance trend analysis by sub-contractor, piping contractor QA management made statements to restrict ability of personnel to express quality concerns to the NRC. An enforcement conference (50-410/82-13) was held on October 20, 1982 to discuss the improper use of QC trainees and falsification of inspection records. Region I expressed that greater licensee overview is required of project QA activities. The licensee committed to increased site QA staffing levels and greater QA management attention. On May 23, 1983 a Management Meeting (50-410/83-09) was held to again discuss the necessity for increased licensee control over the piping contractor. Another Enforcement Conference (50-410/83-14) was convened on August 30, 1983 to discuss the piping subcontractor prohibition on personnel from bringing safety concerns to

the NRC. Steps were taken to increase the piping contractor QA staffing and to increase the licensee surveillance of their contractor's activities. The licensee instituted major organization changes as described in section 3.5 of this report to enhance their control of project activities.

A region I evaluation board is scheduled to convene on March 18, 1985 to assess the fourth SALP period from October 1, 1983 to January 31, 1985.

3.9 Region I Overview

The early inspections conducted at Nine Mile Point 2 through late 1981 did not identify substantive deficiencies. The work activities involved site preparation, concrete placement, RPV placement, and QA program reviews. While several violations and/or infractions were issued, no programmatic problems were apparent.

The Regional Construction Team Inspection conducted in November, 1981, in concert with the assignment of a site resident inspector, served to identify further deficiencies that were not previously apparent. The concentrated team inspection approach found several problems with the mis-application of site QA programs and the inadequate program implemented by the licensee to monitor their contractors. The resident inspector identified deficiencies within the piping contractor's control of welding activities that resulted in two enforcement conferences between Region I and the licensee. The licensee was informed that greater management attention and surveillances needed to be performed to ensure control of the piping contractor.

Close Region I scrutiny of the site QA programs resulted in the identification of Stone and Webster use of trainees to perform inspections and the associated falsification of inspection records. Further problems indicated that licensee steps to shore up the performance of the piping contractor had not been fully effective. Between October 1982 and August 1983, three more Management meetings/Enforcement conferences were held with the licensee. Region I emphasized throughout, that the licensee needed to implement more effective control of, and perform enhanced surveillance to ensure that the subcontractors adequately performed their work.

The I&E CAT inspection in late 1983, served to bring to a culmination, the fact that the site wide QA programs were deficient.

The licensee subsequently instituted major management reorganizations to bring experienced personnel on-site to guide the remainder of construction activity. Site software, inspection procedures, have been enhanced to closely identify inspection criteria. Numerous reinspections have been performed of plant hardware to assure its adequacy relative to the design criteria. Results of Nondestructive Examination activity have been reviewed to assure pressure boundary integrity. The new project management has instituted changes in both construction and QA activity to enhance the quality of site construction.

Region I continues to inspect on-going work activities, review the adequacy of licensee corrective actions to previously identified deficiencies, monitor actions taken in response to the CAT enforcement action; and will inspect the conduct of preoperational testing. These actions will serve to provide the data base necessary to judge the future licensibility of the Nine Mile 2 project.

3.10 Preoperational Testing

No safety-related systems have been turned over to the Startup and Test Group for preoperational testing. Some safety-related equipment has been released to NMPC for preliminary testing such as flushing. The reactor vessel is scheduled to be filled February 22, 1985. Following an integrated flush, the reactor vessel is scheduled for hydrostatic testing March 18, 1985.

The licensee has established the administrative controls for conducting the Startup and Test Program. Region I has reviewed them and found no unacceptable condition. A resident inspector dedicated to preoperational testing will be on site full-time March 15, 1985.

4.0 Conclusion

Region I finds that the current construction quality program to be generally acceptable. Recent inspection activities continue to identify problems and the licensee will have to institute corrective actions in response to those identified problems. Region I has an extensive list of outstanding problems for which, licensee corrective actions have been instituted, but remain to be verified and ultimately closed out as acceptable. The licensee has assigned experienced quality assurance and project management personnel to resolve site issues. Region I will monitor the remaining phases of construction and pre-operational activity as well as determining the acceptability of previously installed hardware to ensure that regulatory requirements are fulfilled.

NINE MILE POINT UNIT 2

INSPECTION

SUMMARY

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
72-01	4/10/72	2	Initial management meeting	None	None
72-02	7/28 - 8/24/72	1	QA Program	3 unresolved items	None
73-01	6/14/73	2	QA Program	None	None
73-02	7/19 - 10/9/73	1	QA Program	None	None
74-01	9/26 - 9/27/74	1	QA Program	6 unresolved items	None
75-01	4/16 - 4/17/75	2	QA Program for procurement, and surveillance review	None	None
75-02	7/9 - 7/10/75	1	Excavation progress, engineering review/ approval program, review of construction procedures	2 unresolved items	None
75-03	7/29-8/1/75	1	Environmental protection program	None	None
75-04	10/21 - 10/22/75	2	Site preparation activities and procedure review	2 unresolved items	None
76-01	2/24 - 2/26/75	2	Specification review, review of audits, material storage, corrective action controls, review of project manual	2 unresolved items	Infraction: Requisite QA requirements not identified in specification. Infraction: Specification review not performed in accordance with procedures. Deficiency: Audit findings not properly documented.
76-02	4/12 - 4/14/76	2	Blasting records, QA procedures for concrete and foundations, site preparation, groundwater control	4 unresolved items	None

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
76-03	5/25 - 5/27/76	2	Site preparation excavation mapping, design review meetings, porous concrete foundation drainage system, batch plant qualification, concrete mixes	3 unresolved items	None
76-04	7/19 - 7/21/76	1	Concrete activities, batch plant operation	None	Infraction: Inadequate cadweld inspections
76-05	8/16 - 8/20/76	1	Environmental protection activities	1 unresolved items	None
76-06	9/28 - 9/30/76	1	Foundation backfill operations, site preparation	3 unresolved items	Infraction: Concrete curing inspections not performed
76-07	11/16 - 11/18/76	1	Site preparation and foundation records, QC personnel qualification, batch plant operation	1 unresolved	Infraction: Uncon-repair of cadwelds
77-01	3/22 - 3/24/77	1	Containment base mat concrete, geologic investigation on rock stress	None	None
77-02	4/5 - 4/7/77	2	Containment reinforcing steel cadwelding, QA Manual review for containment liner contractor	2 unresolved items	None
77-03	4/14/77	1	Containment steel liner installation, geologic investigation review	None	None
77-04	5/2 - 5/5/77	2	Containment structural steel, containment concrete procedures, containment base mat concrete activities, nonconformance program review	2 unresolved items	None
77-05	5/17 - 5/19/77	1	Containment base mat concrete, containment liner welding	1 followup item	None

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
77-06	6/8 - 6/10/77	1	Containment base mat concrete, containment structural steel welding, component storage, reinforcing steel erection	3 unresolved items	None
77-07	6/15/77	2	Containment base mat concrete	None	None
77-08	7/18 - 7/20/77	1	Primary containment steel liner welding, control of weld material, weld inspection	None	None
77-09	8/3 - 8/5/77	1	Environmental protection program	None	Infraction: Settling pond operation procedures not followed.
77-10	8/23 - 8/25/77	2	Component storage and maintenance, containment base mat concrete records	1 unresolved	Deficiency: Failure to perform proper preventive maintenance on recirculation pump motors.
77-11	10/11-10/13/77	3	QA record review for concrete base mat concrete	1 Followup	Infraction: Failure to follow procedures for batch plant uniformity tests Infraction: Failure to document and report corrective actions to management relative to I&E Bulletins and Circulars
77-12	11/15 - 11/17/77	2	Installation and welding of containment liner	1 unresolved item	None

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
78-01	1/31 - 2/2/78	1	Measuring and test equipment non-destructive weld examination	None	None
78-02	3/28 - 3/31/78	1	Reinforcing bar installation, I&E Bulletins and Circulars	None	None
78-03	4/24 - 4/26/78	3	Piping and supports installation, penetrations, geotechnical review	None	None
78-04	5/15 - 5/18/78	2	Equipment storage, surveillances, concrete activities	None	None
78-05	6/14/78	1	Cable tray support records	None	None
78-06	7/25 - 7/27/78	1	Mechanical equipment installation, equipment maintenance, I&E Bulletins and Circulars	1 unresolved item	None
78-07	9/26 - 9/28/78	1	Risk release program, equipment installation documentation	1 unresolved item	None
78-08	9/25 - 9/29/78	1	Management controls	2 unresolved items	None
78-09	10/30 - 11/2/78	1	Concrete activities, equipment installation	1 unresolved item	None
79-01	1/8 - 1/11/79	1	Structural steel erection, cad weld operations	2 unresolved items	None
79-02	3/20 - 3/23/79	2	Containment liner welding, structural steel erection, stud welding, equipment storage	None	Infraction: Required radiography examination not performed.
79-03	4/24 - 4/26/79	1	Reinforcing bar, concrete activities, backfill operation	1 unresolved item	None
79-04	7/10 - 7/12/79	1	Containment liner installation, piping, structural steel erection	None	None

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
79-05	5/14 - 5/17/79	1	Structural steel erection, containment liner installation	None	Infraction: No procedure for ultrasonic examination
79-06	8/27 - 8/31/79	1	Concrete activities, reinforcing bar storage, electrical installation	1 unresolved item 1 followup item	None
79-07	10/9- 10/12/79	2	Suppression pool downcomers, electrical activities	4 unresolved items 2 followup items	None
79-08	11/6 - 11/8/79	1	Reactor pressure vessel transport/rigging/lifting	None	None
79-09	11/28 - 11/30/79	2	Containment liner welding, equipment rigging, valve installation	1 unresolved item	None
80-01	1/9 - 11/11/80	1	Equipment maintenance and storage	1 unresolved item	Infraction: Invalid preventive maintenance records
80-02	3/19 - 3/21/80 & 4/10 - 4/11/80	3	Reactor pressure vessel storage, biological shield wall installation	None	None
80-03	4/24/80	2	Plant Tours	None	None
80-04	5/12 - 5/15/80	2	Repair of biological shield walls welds	2 unresolved items	None
80-05	6/17 - 6/19/80	1	Containment reinforcing bar cadweld operations	2 unresolved items	None
80-06	7/14 - 7/18/80	1	Reactor pressure vessel storage and placement	None	None
80-07	7/15 - 7/18/80	2	QA procedure review, review of engineering design changes, nonconformance report disposition, trend analysis, audit program	1 unresolved	None

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
80-08	8/4 - 8/8/80	2	Reactor pressure vessel placement	None	None
80-09	9/9 - 9/11/80	1	QC record review, reactor pressure vessel storage, CRD hydraulic control unit storage	1 unresolved item	None
80-10	9/23 - 9/26/80	1	QA Program review	None	None
80-11 &	10/21 - 10/23/80 11/4 - 11/6/80	1	Concrete record documentation review	None	Infraction: Inadequate document control of engineering changes.
81-01	1/20 - 1/23/81	1	Concrete placement, reinforcing bar cadwelds, engineering change document review	1 unresolved item	None
81-02	2/18 - 2/25/81	1	Environmental protection program	None	None
81-03	4/21 - 4/23/81	1	Plant tour, cadweld operations	None	None
81-04	4/22/81	2	SALP management meeting	None	None
81-05	6/23 - 6/25/81	1	Primary containment liner, equipment storage, housekeeping	3 unresolved items	None
81-06	7/14 - 7/16/81	1	I&E Bulletin and Circular review	None	None
81-07	7/27 - 7/31/81	2	Electrical procedure review, installed raceway, geologic fault study review, primary containment concrete	1 unresolved item	Violation: Pump motor electrical test data not submitted to engineering
81-08	8/4 - 8/6/81	1	QA program personnel certifications, licensee audits	None	None
81-09	8/18 - 8/21/81	3	Primary containment record review, biological shield wall welding, ROV records, weld filler metal control, pipe welding	1 unresolved	None

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
81-10	9/1 - 9/3/81	2	Plant tour, concrete aggregates, corrective action programs	1 unresolved	None
81-11	9/29 - 9/30/81	3	Plant tour, review of QA organization	None	None
81-12	10/13 - 11/13/81	1	Containment penetrations, piping and structural steel erection	1 unresolved item 1 followup item	Violation: Incorrect weld data sheet Violation: Inadequate corrective actions
81-13	11/30 - 12/18/81	5	Region I CAT inspection, welding, non-destructive examination, electrical, structural, procurement	1 unresolved item	Violation: Ineffective QA program Violation: Lack of design control Violation: Inadequate equipment qualification
81-14	12/21/81-1/15/82	1	Structural steel erection, piping activities, welder qualification	1 unresolved item 1 followup item	Violation: Failure to implement checklists
82-01	1/18 - 2/26/82	1	Pipe whip restraints, structural steel, welder qualification, nondestructive examination, piping, procurement	3 unresolved items 2 followup	Violation: Inadequate QC personnel training Violation: Failure to follow instructions
82-02	3/1 - 3/26/82	1	Pipe supports, RPV nozzle modifications, structural steel, receipt inspection, nondestructive examinations, piping	3 unresolved items	Violation: Failure to record data in accordance with instructions.
82-03	3/29 - 4/30/82	1	Structural steel, cadwelding, expansion anchors, piping, equipment, design control	4 unresolved items 4 followup items	Violation: Failure to correctly translate design information Violation: Failure to impose QA requirements on purchase orders

<u>SECTION</u> <u>NUMBER</u>	<u>INSPECTION</u> <u>DATE</u>	<u>NUMBER OF</u> <u>INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
82-04	5/11 - 5/13/82	1	Electrical components	3 unresolved items	None
82-05	5/10 - 6/3/82	1	Piping, HVAC installation, structural steel	1 followup item	None
82-06	6/1/82	4	Enforcement conference on ITT Class 1 weld procedures	None	None
82-07	6/21 - 7/23/82	1	Piping, rigging, mechanical equipment storage, structural steel	1 unresolved item 4 followup items	Violation: Inadequate control of rigging operations Violation: Failure to identify a nonconforming condition.
82-08	7/16/82	5	Meeting on ITT welding procedures	None	Violation: Failure to control welding processes
82-09	7/13 - 7/16/82 & 7/20/82	2	Management controls	1 unresolved item	None
82-10	7/26 - 8/27/82	1	Concrete testing, concrete expansion anchors, piping, reactor head cavity, pit, review of engineering design changes	2 unresolved items	Violation: Underlength welds on cable tray braces Violation: Aggregate material not properly tested. Violation: Inadequate inspection of concrete expansion anchors
82-11	8/30 - 9/30/82	2	Mechanical equipment erection, piping diesel generator building, weld rod control, welder qualification, pipe supports, raceway	4 unresolved items 2 followup items	Violation: Work performed without planner package Violation: Weld filler material not properly stored

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
82-12	10/12 - 11/12/82	1	Small bore piping, instrumentation, structural steel, recirculation pipe welds, nonconformance reports	2 unresolved items 2 followup items	Violation: ASME piping planner package not properly reviewed
82-13	10/20/82	1	Enforcement conference regarding use of trainees to conduct inspection	None	None
82-14	11/15 - 12/22/82	1	High strength bolting, electrical support welds, structural steel welder qualifications, measuring and test equipment	1 unresolved item 2 followup items	Violation: High strength bolts not inspected per AISC Violation: Weld material requisition improperly filled out Violation: Improper concrete anchor bolt installations.
82-15	12/13 - 12/17/82	1	Bioshield wall fill material placement reactor building concrete activities	None	None
82-16	12/14 - 12/16/82	1	Equipment storage, raceway installation	2 unresolved items	None
83-01	1/3 - 2/4/83	2	Instrumentation, pipe whip restraints, engineering change documents, pipe supports, piping, cables	4 unresolved items 7 followup items	Violation: Weld procedures not available to welders
83-02	2/7 - 3/11/83	1	Safety related equipment, concrete installation, cables, structural welding, piping	3 unresolved items 2 followup items	Violation: Planner package not adhered to for pipe installation activities
83-03	3/1 - 3/3/83	1	Electrical equipment storage raceway installation	5 unresolved items	None

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
83-04	3/14 - 4/15/83	1	Piping, licensee surveillances and audits, instrumentation supports, structural steel, HVAC duct	2 unresolved items 1 followup item	None
83-05	4/25 - 5/27/83	2	Recirculation piping, containment liner, procurement, corrective action, instrumentation supports, piping and pipe supports	1 unresolved item 4 followup items	Violation: Inadequate trend analysis Violation: Underlength fillet welds
83-06	5/16 - 6/1/83	1	QA record review, design verification procedures, as-built plant verification	2 unresolved items	Violation: Inconsistent FSAR diesel generator load sequencing
83-07	6/13 - 6/17/83 & 7/13 - 8/5/83	1	Pipe supports, piping, structural steel, weld filler material control, cable and equipment installation	3 unresolved items 3 followup items	None
83-08	6/7 - 6/9/83	1	Switchgear installation and instrumentation	3 unresolved items	Violation: Deficient vendor wiring on electrical equipment
83-09	5/23/83	1	Management meeting regarding licensee overview of contractor performance	None	None
83-10	7/25 - 7/29/83	2	Corrective action programs, piping and plant housekeeping	2 unresolved items 1 followup item	None
83-11	8/2 - 8/4/83	1	Cables, raceway, motor control centers, electrical QA records	1 unresolved item 1 followup item	None

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
83-12	8/8 - 9/21/83	2	Preventive maintenance, pipe supports, cables, concrete placement, recirculation piping nozzle modification	5 unresolved items 5 followup items	Violation: Installed cable not properly inspected Deviation: Inspection hold points not specified in QC inspection plans
83-13	9/14/83	2	Environmental protection program	None	None
83-14	8/30/83	1	Enforcement conference on licensee overview and investigations of the piping contractor	None	None
83-15	10/18 - 10/20/83	1	Electrical cables, motor control centers and QA records	1 unresolved item	None
83-16	10/1 - 12/2/83	1	Equipment turnover, piping, pipe supports, reactor building enclosure, CRD piping, fire protection, instrumentation QA program	6 unresolved items 2 followup items	Violation: Nonconforming welds accepted by quality control
83-17	12/5/83 - 1/20/84	2	RPV storage, hydraulic control unit installation, piping, pipe supports, welder qualification, HVAC systems	4 unresolved items 5 followup items	None
83-18	11/7 - 11/19/83 & 11/28 - 12/9/83	7	I&E CAT inspection	None	Violation: Inadequate review of design change documents, Inadequate review of radiographic film, deficient inspection procedures, nonconforming pipe supports, electrical separation violations, Inadequate inspection documentation, Inadequate weld filler metal control, Deficient NDE weld surface exams, nonconforming conditions not identified on NCRs, Inadequate corrective action programs, Ineffective audit programs.

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
84-01	1/23 - 3/2/84	2	Pipe supports, diesel generator cranes, reactor vessel internals, QA program	4 unresolved items 1 followup item	Violation: Nonconforming pipe supports Violation: Failure to follow procedure for handling of significant deficiency
84-02	2/7 - 2/9/84	1	Cables, switchgear and QA records	5 unresolved items	Violation: Wrong nonconformance form in use
84-03	2/22/84	1	Management meeting on licensee corrective actions for CAT findings	None	None
84-04	3/12 - 3/16/84	1	Concrete anchor bolts and structural steel welding	None	None
84-05	3/5 - 4/7/84	1	Electrical terminations, piping, pipe supports, QA surveillances, contractor audits, design control of II/I items	3 unresolved items 1 followup item	Violation: Inadequate design control for Seismic II/I items
84-06	4/9 - 5/11/84	2	Structural steel, weld material control, pipe supports, housekeeping, post inspection rework control	2 unresolved items 2 followup items	Violation: Weld filler material not controlled Violation: Rework to structural beams not controlled Violation: Inadequate inspection of bolting and pipe supports Violation: Lack of inspection status for structural steel Violation: Inadequate plant housekeeping
84-07	5/14 - 5/18/84	1	Large and Small bore pipe supports	None	None

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
84-08	4/30 - 5/25/83	3	NDE van inspection of ASME and structural weldments by independent examination	3 unresolved items	Violation: Film indication not evaluated/ documented Violation: Inadequate review of RT film Violation: Minimum wall violation
84-09	5/14 - 6/15/84	2	Corrective action programs, electrical penetrations, pipe whip restraints, component supports	1 unresolved item 4 followup items	Violation: Adverse trends not detected by analysis Violation: Penetration NDE not performed
84-10	5/21 - 5/24/84	2	Pre-operational security inspection	25 followup items	None
84-11	6/18 - 7/27/84	3	Document control, containment supports, design change control, plant stack, battery installation, equipment preventive maintenance	5 unresolved items 2 followup items	Violation: Hold points violated during pipe whip restraint installation Violation: Inadequate review of design change documents
84-12	cancelled				
84-13	7/30 - 9/6/84	1	Design change control, revetment ditch, pre-op personnel qualifications, hydrotests, preventive maintenance, standby liquid control system, weld filler metal control	4 unresolved items	Violation: Inadequate tread engagement of strainer top bolts Violation: Field issued weld filler metal not controlled
84-14	8/20 - 8/24/84	1	Welder qualifications, welding, welding records	4 unresolved items	None

<u>INSPECTION NUMBER</u>	<u>INSPECTION DATE</u>	<u>NUMBER OF INSPECTORS</u>	<u>AREAS INSPECTED</u>	<u>FINDINGS</u>	<u>VIOLATIONS</u>
84-15	9/10 - 11/2/84	3	Electrical cable separation, containment penetrations, diesel generator modifications	6 unresolved items 3 followup items	None
84-16	10/29 - 11/2/84	1	Radiological Control staffing	None	None
84-17	10/29 - 11/2/84	1	Safety related equipment installation, inspection of equipment, preventive maintenance	1 unresolved	None

INSPECTION HISTORY

- INITIAL INSPECTION - APRIL, 1972
- MONITORED CONSTRUCTION ACTIVITIES
 - SITE PREPARATION AND FOUNDATION
 - CONCRETE WORK
 - SAFETY-RELATED STRUCTURES
 - PIPING AND WELDING
 - ELECTRICAL ACTIVITIES
 - MECHANICAL COMPONENTS
 - INSTRUMENTATION
 - QUALITY ASSURANCE PROGRAMS
- TO DATE - 120 INSPECTION REPORTS ISSUED
- COMPARISON OF INSPECTION HOURS (APPROXIMATE)
 - NINE MILE POINT 2 - 8250
 - HOPE CREEK - 7600
 - SHOREHAM - 6500
 - SUSQUEHANNA 1 - 7100
 - LIMERICK - 7800
- RESIDENT INSPECTOR LOCATED ON-SITE
 - OCTOBER, 1981 - MAY, 1983
 - JULY 1983 - PRESENT

ENFORCEMENT RECORD

- NOTICE OF VIOLATION ISSUED FOR ENFORCEMENT
- LICENSEE RESPONDS TO NOTICE WITH PROPOSED CORRECTIVE ACTION
- RESPONSE REVIEWED BY COGNIZANT INSPECTORS AND REGIONAL MANAGEMENT
- CORRECTIVE ACTION IMPLEMENTATION VERIFIED DURING FOLLOWUP ROUTINE INSPECTIONS
- ENFORCEMENT COMPARISON

NINE MILE POINT 2	-	65
SHOREHAM	-	75
SUSQUEHANNA 1	-	102
HOPE CREEK	-	58
LIMERICK	-	86

- ESCALATED ENFORCEMENT ACTIONS

I&E CAT.	LEVEL II	100,000 CIVIL PENALTY
FOR QA PROGRAM BREAKDOWN/ STONE AND WEBSTER USE OF TRAINEES TO PERFORM QC INSPECTION	LEVEL III	100,000 CIVIL PENALTY

REGIONAL CONSTRUCTION TEAM INSPECTION

- PERFORMED BY REGION I NOVEMBER-DECEMBER 1981
- COORDINATED TEAM APPROACH
 - QUALITY ASSURANCE
 - DESIGN CONTROLS
 - PROJECT MANAGEMENT
 - PROCUREMENT CONTROL
 - ELECTRICAL & MECHANICAL CONSTRUCTION
 - NONDESTRUCTIVE EXAMINATION
- INSPECTION EFFORT ONSITE - 394 HOURS
- RESULTS: LOW LEVEL VIOLATIONS CITED IN:
 - VIOLATION OF REQUIREMENTS TO ESTABLISH AND EXECUTE AN EFFECTIVE QA PROGRAM INCLUDING A LACK OF NMPC INVOLVEMENT IN AN OVERSIGHT OF QA PROGRAM
 - DESIGN CONTROL IMPLEMENTATION AND REVIEW
 - PROCUREMENT SPECIFICATIONS
- SECOND TEAM INSPECTION - DECEMBER 1984
- PRELIMINARY RESULTS
 - VIOLATION FOR PARTICULATE CONTAMINATION IN PIPING SYSTEMS AND UNDERSIZED WELD ON INSTRUMENTATION SUPPORT.
 - IMPROVED CONDUCT OF QA ACTIVITIES

NDE VAN INSPECTION
APRIL 30 - MAY 25, 1984

- TOTAL OF 662 INSPECTION HOURS
- PURPOSE OF INSPECTION IS TO VERIFY THE ADEQUACY OF SITE NDE PROGRAMS THROUGH INDEPENDENT TESTING
- EXAMINED NUMEROUS WELDS

- 35 ASME PIPE WELDS RADIOGRAPHED
- 30 ASME PIPE WELDS LIQUID PENETRANT TESTED
- 30 WELDS MAGNETIC PARTICLE TESTED
- 86 ASME PIPE WELDS VISUALLY EXAMINED
- 41 ASME PIPE SUPPORT WELDS VISUALLY EXAMINED
- 20 STRUCTURAL WELDS VISUALLY EXAMINED
- 34 WELDS ULTRASONICALLY THICKNESS MEASURED
- 186 RADIOGRAPHIC FILM RE-INTERPRETED

- THREE VIOLATIONS

- UNACCEPTABLE INDICATION PRESENT ON RT FILM
- MINIMUM WALL THICKNESS VIOLATION
- READER SHEET DID NOT DOCUMENT EVALUATION OF LINEAR INDICATION

- SUMMARY OF NDE STATUS

THE LICENSEE HAS EXAMINED THIRTY NINE (39) ADDITIONAL WELDS TO DETERMINE IF MINIMUM WALL THICKNESS REQUIREMENTS WERE MET. APPROXIMATELY ONE HALF OF THE WELDS WERE FOUND TO BE UNDER MINIMUM WALL THICKNESS REQUIREMENTS. THE LICENSEE DETERMINED THAT THE CONDITION WAS REPORTABLE UNDER 10CFR50.55(e). THE ITEM IS AN OPEN REGION I CONCERN. TO ADDRESS THE TWO OTHER VIOLATIONS IN REGARD TO FILM INTERPRETATION AND ASSOCIATED DOUCMENTATION, THE LICENSEE DIRECTED STONE AND WEBSTER TO REVIEW ALL ITT-GRINNELL RADIOGRAPHS ONSITE FOR CODE ACCEPTABILITY. THE RESULTS HAVE YET TO BE REVIEWED BY REGION I.

SYSTEMATIC ASSESSMENT OF LICENSEE PERFORMANCE
(SALP)

- PURPOSE - TO EVALUATE LICENSEE PERFORMANCE
 - IDENTIFIES AREAS REQUIRING INCREASED/DECREASED REGIONAL INSPECTION RESOURCES
- PREPARED BY REGION I - INPUT FROM
 - RESIDENT INSPECTORS
 - REGIONAL SPECIALIST INSPECTORS
 - NRR PROJECT MANAGER
- NINE MILE POINT 2 SALP RESULTS
 - CYCLE 1 FEBRUARY 1, 1980 - JANUARY 31, 1981
CATEGORY 2 IN 16 AREAS
 - CYCLE 2 OCTOBER 1, 1981 TO SEPTEMBER 30, 1982
CATEGORY 1 IN 2 AREAS
CATEGORY 2 IN 5 AREAS
CATEGORY 3 IN 1 AREA - QUALITY ASSURANCE
 - CYCLE 3 OCTOBER 1, 1982 TO SEPTEMBER 30, 1983
CATEGORY 1 IN 1 AREA
CATEGORY 2 IN 5 AREAS
CATEGORY 3 IN 2 AREAS -
PIPING SYSTEMS AND SUPPORTS,
PROJECT MANAGEMENT/QUALITY ASSURANCE

REGION I OVERVIEW

- PAST INSPECTIONS HAVE DETECTED NUMEROUS DEFICIENCIES
- CURRENTLY LARGE NUMBER (APPROXIMATELY 350) OF OPEN ITEMS FOR WHICH CORRECTIVE ACTIONS REMAIN TO BE VERIFIED, COMPOSED OF
 - 50.55(e) REPORTS, VIOLATIONS, BULLETINS, CIRCULARS, UNRESOLVED, FOLLOWUP ITEMS
- LICENSEE HAS INSTITUTED CORRECTIVE ACTIONS SINCE CAT INSPECTION
 - MANAGEMENT REORGANIZATION
 - HARDWARE REINSPECTIONS
 - PROGRAM ENHANCEMENTS
 - SITE QUALITY TRENDING
- DEFINITIVE STATEMENT REGARDING CONSTRUCTION QUALITY CANNOT BE MADE UNTIL COMPLETION OF VERIFICATION OF CORRECTIVE ACTIONS, ASSURANCE OF INSTALLED HARDWARE DESIGN CONFORMANCE AND SATISFACTORY COMPLETION OF PRE-OPS PROGRAM.

REGION I - NMPC MEETINGS
QA OR PROJECT MANAGEMENT RELATED

JUNE 1, 1982 82-06 ENFORCEMENT CONFERENCE
SAME TOPIC AS 82-08 REORGANIZATION VP-QA AND SR. VP POSITIONS

JULY 16, 1982 82-08 ENFORCEMENT CONFERENCE

ASME C1.1 WELDING PROCEDURES NOT PROPERLY QUALIFIED FOR IMPACT TESTING.
ROOT CAUSES FROM NRC STANDPOINT: INEXPERIENCE OF ITT PERSONNEL,
INEFFECTIVE SWEC CONTROL OF ITT ACTIVITIES, INADEQUATE NMPC ATTENTION TO
CONTRACTOR AND SUB-CONTRACTOR ACTIVITIES. LICENSEE COMMITTED TO:
STRENGTHEN ITT QA/ENGINEERING, INCREASE SWEC AUDITS OF ITT, AND IMPOSE
SWEC REVIEW OF ITT PLANNERS, INCREASE ITT/SWEC MANAGEMENT INVOLVEMENT

OCTOBER 20, 1982 82-13 ENFORCEMENT CONFERENCE

USE OF SWEC QC TRAINEES TO INSPECT ELECTRICAL INSTALLATIONS. CONTINUED
REGION I CONCERN OVER NMPC LEVEL OF INVOLVEMENT WITH PROJECT OVERVIEW AND
QA ACTIVITIES OF CONTRACTOR AND SUB-CONTRACTORS. LICENSEE COMMITTED TO
INCREASE SITE QA STAFFING AND HAVE ADDITIONAL QA MANAGEMENT INVOLVEMENT

MAY 23, 1983 83-09 MANAGEMENT MEETING

REGION I CONCERN WITH NMPC OVERVIEW OF CONTRACTOR PERFORMANCE IN
PARTICULAR ITT QA/QC. LICENSEE COMMITTED TO INCREASED ITT QA STAFFING

AUGUST 30, 1983 83-14 ENFORCEMENT CONFERENCE

ITT VP-QA SUPPRESSED QC PERSONNEL ABILITY TO CONTACT NRC. REGION I
EXPRESSED CONTINUED CONCERN WITH REGARDS TO NMPC QA PROGRAM AND CONTROL
OF ITT ACTIVITIES.

FEBRUARY 22, 1984 84-03 MANAGEMENT MEETING

DISCUSSED MAC MANAGEMENT REVIEWS OF NMPC (PRE-CAT ORDER), NMPC
ORGANIZATION CHANGES, INTERIM SALP/CAT CORRECTIVE ACTION STATUS

NOVEMBER 14, 1984 84-20 MANAGEMENT MEETING

CAT CORRECTIVE ACTIONS, RT FILM REVIEWS, QPMP, MAC AUDIT (CAT ORDER),
HARDWARE VERIFICATION

FEBRUARY 6, 1985 85-05 (IN PREPARATION) MGT MEETING

MAC AUDIT (CAT ORDER), CAT CORRECTIVE ACTIONS, HARDWARE VERIFICATION

I&E CONSTRUCTION APPRAISAL TEAM INSPECTION


- PERFORMED BY I&E HEADQUARTERS NOVEMBER - DECEMBER 1983
 - TEAM INSPECTION - AREAS INSPECTED
 - ELECTRICAL AND INSTRUMENTATION
 - MECHANICAL
 - WELDING AND NONDESTRUCTIVE EXAMINATION
 - CIVIL AND STRUCTURAL
 - MATERIAL TRACEABILITY, STORAGE AND MAINTENANCE
 - QUALITY ASSURANCE
 - INSPECTION EFFORT ONSITE 1900 HOURS
 - RESULTS LEVEL II VIOLATION INDICATIVE OF QA PROGRAM BREAKDOWN
\$100,000 CIVIL PENALTY
- MAJOR DEFICIENCIES WITH PIPE WELD RADIOGRAPHS
DOCUMENT CONTROL PROGRAM DEFICIENT
INADEQUATE NIAGARA MOHAWK MANAGEMENT INVOLVEMENT
INADEQUATE QC INSPECTION PERFORMED
UNTIMELY IMPLEMENTATION OF CORRECTIVE ACTIONS

MR. BILLY G. HOOTEN


**Executive Director
Nuclear Operations**


N NIAGARA
M MOHAWK

NMPC UPPER MANAGEMENT NUCLEAR ORGANIZATION




NUCLEAR ENGINEERING ORGANIZATION





NUCLEAR GENERATION ORGANIZATION




JAMES PERRY

Director - Quality Assurance

N NIAGARA
M MOHAWK

NINE MILE POINT UNIT 2 QUALITY ASSURANCE

NMP2 MANPOWER (TOTAL SITE MANUAL VS. TOTAL QA/QC NON-MANUAL)




NINE MILE POINT UNIT 2 QUALITY ASSURANCE

NMPC Current QA Department Staffing and Experience

- I. Total Personnel in QAD 194**
- II. Total Individuals with College Degrees 117**
- III. Total Years of Nuclear Experience 1,221**


NINE MILE POINT UNIT 2 QUALITY ASSURANCE
NIAGARA MOHAWK POWER CORPORATION QUALITY ASSURANCE DEPARTMENT
CURRENT ORGANIZATION



NINE MILE POINT UNIT 2 QUALITY ASSURANCE

NIAGARA MOHAWK POWER CORPORATION QUALITY ASSURANCE DEPARTMENT NUCLEAR OPERATIONS NMP1 & 2 PROJECTED ORGANIZATION

DEPARTMENT TOTALS	
SUPERVISORY	20
ENGS./SCIENTISTS/ANALYSTS	32
TECHNICIANS	63
CLERICAL/ADMINISTRATION	20
TOTAL	135




N NIAGARA
M MOHAWK

NINE MILE POINT UNIT 2 QUALITY ASSURANCE

QA PERSONNEL WITHIN NMPC ORGANIZATION AT NINE MILE POINT UNIT 2 SITE

NUMBER OF QA PERSONNEL



NINE MILE POINT UNIT 2 QUALITY ASSURANCE

NMPC Summary of MAC Independent Assessment Final Report by Project Phase

<u>Phase</u>	<u>Items Assessed</u>	<u>Unsat. Items</u>	<u>CAR's Issued</u>	<u>IR's Issued</u>	Observed <u>% Acceptable</u>	<u>No. of Recom.</u>
I. CAT	365	37	12*		89.9	24
II. SALP	192	1	1		99.5	8
III. NMPC DEF.	189	4	4		97.9	38
IV. CONTR. DEF.	<u>2,644</u>	<u>90</u>	<u>62*</u>	<u>6</u>	<u>96.6</u>	<u>150</u>
Total	3,390	132	77	6	<u>96.1</u>	220

Note: *CAR's No. 42 and 140 Include Phase I & IV and are Shown in Both Areas

**NY NIAGARA
MOHAWK**

NINE MILE POINT UNIT 2 QUALITY ASSURANCE

QA Program Assessment

- **NMPC Conducted Assessment of Contractors' QA Program Effectiveness During August/September 1984**
- **Results Indicated Many Program Elements Effective, However, Some Elements Needed Strengthening**
 - **NMPC Issues CAR's and Specific Recommendations to Enhance QA Programs**
- **Actions have been Initiated by Contractors and Site Project Management to Increase QA Programs Effectiveness on the Project**

NINE MILE POINT UNIT 2 QUALITY ASSURANCE

Hardware Surveillance/Inspection Assessment

- **As Part of NMPC Surveillance/Inspection Activities, Assessment of Contractor-Accepted, Safety-Related Hardware was Conducted**
- **Assessment was Performed in Last Quarter of 1984 and Included a Re-Inspection of a Sample of Hardware Involving 15 Different Commodities**
- **Although Some Deficiencies were Identified, Based on Engineering's Evaluation of Deficiencies, have Concluded that Sufficient Confidence Exists to Provide Adequate Assurance that Hardware Installed will Perform its Intended Function**

NINE MILE POINT UNIT 2 QUALITY ASSURANCE

Nonconformance and Disposition Reports vs. Significant Deficiency Reports

	<u>Number</u>	<u>% Dispositioned Accept As-Is</u>
<ul style="list-style-type: none"> ● N & D's <ul style="list-style-type: none"> - Total N & D's Issued Through November 1984 Cat I, II, and III 	9,422	45%
<ul style="list-style-type: none"> ● Significant Deficiency Reports (Ref. Title 10 Part 50.55e Reportable) <ul style="list-style-type: none"> - Total Called into NRC as of November 1984 	145	
<ul style="list-style-type: none"> ● $\frac{\text{Total Significant Deficiencies}}{\text{Total N \& D's}} = \frac{145}{9,422} = 1.5\%$ 		

N NIAGARA
M MOHAWK

NINE MILE POINT UNIT 2 QUALITY ASSURANCE

Allegations/QIP Reported Concerns

- Allegations

- Allegations Reported to NRC Brought to NMPC's Attention 11 Total

- NMPC Quality First Program Reported Concerns

- Program Started September 14, 1984. Data Through January 19, 1985

	<u>Quality</u>	
	<u>CAT I</u>	<u>BOP</u>
● Concerns Reported	27	20
● Investigations Complete	20	16
● % of Investigated Concerns Valid	20%	19%

NM NIAGARA
MOHAWK