

NOV 1 1984

Docket Nos.: 50-445
and 50-446

APPLICANT: Texas Utilities Electric Company (TUEC)
FACILITY: Comanche Peak Steam Electric Station, Units 1 and 2
SUBJECT: SUMMARY OF MEETING TO DISCUSS THE APPLICANT'S PLAN FOR
RESOLUTION OF REQUESTS FOR ADDITIONAL INFORMATION FROM THE
COMANCHE PEAK TECHNICAL REVIEW TEAM (TRT) EFFORT DESCRIBED
IN LETTER DATED SEPTEMBER 18, 1984.

On Tuesday, October 23, 1984, the staff and applicant representatives met to discuss the applicant's plan, submitted by letter dated October 8, 1984 (Mr. Spence to Mr. Eisenhut), for resolution of requests for additional information from the Comanche Peak Technical Review Team effort described in a September 18, 1984 letter and meeting relating to:

- (1) Electrical and Instrumentation
- (2) Civil/Structural, and
- (3) Test Programs.

In an October 19, 1984 meeting on the same subject, the applicant was only able to complete the presentation of their program in the electrical and instrumentation area. This meeting was a continuation of the meeting, held October 19, 1984, to discuss the applicants plan on the Civil/Structural and Test Programs areas. The staff will be providing a letter to Texas Utilities with specific comments on the applicant's program.

A copy of the meeting notice and a list of persons present are enclosed (Enclosure 1 and 2, respectively). The meeting was transcribed and a copy of the slides used at the meeting is bound into the transcript (Enclosure 3). The meeting lasted approximately two hours.

13
Annette Vietti, Project Manager
Division of Licensing
Technical Review Team

Enclosures:
As stated

cc: See next page

CONCURRENCES:

DL:LB#1
AVietti:es
11/1/84

D:CP:DL
VNoonan
11/1/84

8411140508 841101
PDR ADOCK 05000445
A PDR

Meeting Summary Distribution

Docket File

NRC PDR
Local PDR
PRC System
NSIC
LB #1 Reading File
OELD
Project Manager AVietti
M. Rushbrook
R. Hartfield*
OPA*

NRC PARTICIPANTS:

RWessman
VNoonan
HLivermore
DJeng
REPhilleo
LShao
RKeimig
CHofmayer

OTHERS

bcc: Applicant & Service List

*Caseload Forecast Panel Visits



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

NOV 1 1984

Docket Nos.: 50-445
and 50-446

APPLICANT: Texas Utilities Electric Company (TUEC)
FACILITY: Comanche Peak Steam Electric Station, Units 1 and 2
SUBJECT: SUMMARY OF MEETING TO DISCUSS THE APPLICANT'S PLAN FOR
RESOLUTION OF REQUESTS FOR ADDITIONAL INFORMATION FROM THE
COMANCHE PEAK TECHNICAL REVIEW TEAM (TRT) EFFORT DESCRIBED
IN LETTER DATED SEPTEMBER 18, 1984.

On Tuesday, October 23, 1984, the staff and applicant representatives met to discuss the applicant's plan, submitted by letter dated October 8, 1984 (Mr. Spence to Mr. Eisenhut), for resolution of requests for additional information from the Comanche Peak Technical Review Team effort described in a September 18, 1984 letter and meeting relating to:

- (1) Electrical and Instrumentation
- (2) Civil/Structural, and
- (3) Test Programs.

In an October 19, 1984 meeting on the same subject, the applicant was only able to complete the presentation of their program in the electrical and instrumentation area. This meeting was a continuation of the meeting, held October 19, 1984, to discuss the applicants plan on the Civil/Structural and Test Programs areas. The staff will be providing a letter to Texas Utilities with specific comments on the applicant's program.

A copy of the meeting notice and a list of persons present are enclosed (Enclosure 1 and 2, respectively). The meeting was transcribed and a copy of the slides used at the meeting is bound into the transcript (Enclosure 3). The meeting lasted approximately two hours.

A handwritten signature in cursive script, reading "Annette Vietti".

Annette Vietti, Project Manager
Division of Licensing
Technical Review Team

Enclosures:
As stated

cc: See next page



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

Enclosure 1

OCT 22 1984

Docket No.: 50-445

MEMORANDUM FOR: Vincent S. Noonan, Project Director
for Comanche Peak
Division of Licensing

FROM: Annette L. Vietti, Project Manager
Comanche Peak Technical Review Team
Division of Licensing

SUBJECT: TEXAS UTILITIES GENERATING COMPANY MEETING

DATE AND TIME: Tuesday, October 23, 1984
10:00 a.m. - 2:00 p.m.

LOCATION: Phillips Building, Room P-412
7920 Norfolk Avenue
Bethesda, Maryland

PURPOSE: To discuss the applicant's program plan for resolution of
open items from the Comanche Peak Technical Review Team
effort described in a September 18, 1984 letter relating
to (1) test program, and (2) civil/structural areas.

PARTICIPANTS: NRC Staff
V. Noonan
A. Vietti, R. Wessman, R. Tang, T. Novak, B. J. Youngblood,
S. Burwell, R. Keimig, W. Smith, L. Shao, D. Jeng, et. al.

Licensee/Applicant Staff: J. Redding, et. al.

A handwritten signature in cursive script, appearing to read "Annette Vietti".

Annette L. Vietti, Project Manager
Comanche Peak Review Team
Division of Licensing

NOTE: This meeting will be transcribed

cc: See next page

8411010140

MEETING WITH TUGCO & NRC TRT OCTOBER 23, 1984

NRC

R. Wessman
Vincent S. Noonan
H. Livermore
David C. Jeng
R. E. Philleo
Larry Shao
R. R. Keimig
Charles Hofmayer

GAP/CASE

Billie Garde

Dallas Morning News

Jim Landers

Dallas Times Herald

Susan Bremmer

TUGCO

C. R. Hooton
Re Camp
John Beck
Joe B. George
Mike McBay
John Merritt

TERA Corporation (for TUGCO)

Frank Dougherty

ORIGINAL

ORIGINAL

UNITED STATES OF AMERICA

NUCLEAR REGULATORY COMMISSION

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

In the Matter of:

MEETING WITH TUGCO AND NRC/TRT

Location: *BETHESDA, MD.*

Pages: 1 - 99

Date: October 23, 1984

FREE STATE REPORTING INC.

Court Reporting • Depositions

D.C. Area 261-1902 • Balt. & Annap. 269-6236

Dupe

~~8411120289~~

1 UNITED STATES OF AMERICA
2 NUCLEAR REGULATORY COMMISSION
3 MEETING WITH TUGCO AND NRC/TRT
4
5

6 Nuclear Regulatory Commission
7 1717 H Street, N.W.
8 Washington, D. C.

9 October 23, 1984

10 The panel met, pursuant to notice.

11 NRC STAFF MEMBERS PRESENT:

12 R. H. WESSMAN
13 VINCENT S. NOONAN
14 HERB LIVERMORE
15 DAVID C. JENG
16 R. E. PHILLEO
17 LARRY SHAO
18 R. R. KEIMIG
19 CHARLES HOFMAYER
20 JOSE CALVO

21 PRESENTERS AND STAFF SEATED AT THE TABLE:

22 B. GARDE
23 C. HOOTEN
24 R. CAMP
25 J. BECK
J. GEORGE
M. MCBAY
F. DOUGHERTY
J. MERRITT
J. LANDERS

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

DISCLAIMER

This is an unofficial transcript of a meeting of the United States Nuclear Regulatory Commission held on October 23, 1984 in the Commission's office at 1717 H Street, N.W., Washington, D. C. The meeting was open to public attendance and observation. This transcript has not been reviewed, corrected, or edited, and it may contain inaccuracies.

The transcript is intended solely for general informational purposes. As provided by 10 CFR 9.103, it is not part of the formal or informal record of decision of the matters discussed. Expressions of opinion in this transcript do not necessarily reflect final determinations or beliefs. No pleading or other paper may be filed with the Commission in any proceeding as the result of or addressed to any statement or argument contained herein, except as the Commission may authorize.

P R O C E E D I N G S

1
2 MR. NOONAN: I'll go ahead and we'll start this
3 meeting today. It's the... My name is Vince Noonan,
4 the Project Director on Comanche Peak. We're basically
5 continuing the meeting that we had last Friday. We
6 didn't quite get done.

7 I would like to ask... Maybe to get start
8 this off before we get started we will ask people to go
9 around the room and identify themselves so the court
10 reporter can... Go ahead, Dick.

11 MR. WESSMAN: Okay, I'm Dick Wessman from the
12 TRT Staff of the NRC.

13 MR. BECK: John Beck, Manager of Licensing,
14 TUGCO.

15 MR. GEORGE: I'm Joe George, TUGCO Vice
16 President and General Manager of Comanche Peak.

17 MR. SHAO: Larry Shao, Technical Review Team.

18 MR. KEIMIG: Rick Keimig, Technical Review Team.

19 MS. GARDE: Billie Garde representing both
20 GAP and CASE.

21 MR. LIVERMORE: Herb Livermore, QATC.

22 MS. COSELL: Adele Cosell.

23 MR. JENG: David Jeng.

24 MR. HOOTEN: Randy Hooten, Structural League,
25 TUGCO.

FREE STATE REPORTING INC.

Court Reporting • Depositions
D.C. Area 261-1902 • Balt. & Annap. 269-6236

1 MR. FOYO: Bob Foyo, TRT.

2 MR. CAMP: Dick Camp.

3 MR. McBAY: Mike McBay, TUGCO.

4 MR. DOUGHERTY: Frank Dougherty.

5 MR. MERRITT: John Merritt TUGCO.

6 MR. HOFMAYER: Charlie Hofmayer, TRT.

7 MR. LANDERS: Jim Landers, The Dallas Morning

8 News.

9 MR. NOONAN: We have the meeting basically
10 set up this morning. Mr. Eisenhut is not here yet. I
11 think I'll go ahead and start without him. He'll probably
12 come in a little bit later.

13 We'd like to start out with basically Larry
14 Shao having the section on the (inaudible) engineering
15 part, and we'll start with that part of it first in his
16 area.

17 I guess I don't have any real specific
18 comments other than those were made the other morning,
19 the other day I mean at the meeting we had in downstairs
20 here.

21 I would like to say for the record right now
22 the time that we are planning to come down to Texas.
23 We'll be down there on, probably come down Wednesday
24 evening, Dick Wessman and myself and a few other Staff
25 people.

1 We are planning to meet with the region on, on
2 Thursday morning and we will be out at the site on Friday
3 morning.

4 MR. GEORGE: This Friday or...

5 MR. NOONAN: Yeah, we'll be out at the site
6 this Friday. I guess maybe this is basically a meeting
7 to talk about the program. Why don't you go ahead and
8 start off, Mr. George?

9 MR. GEORGE: Okay. We're prepared to present
10 our action plan in the civil structural area, as well as
11 the start-up area. We're prepared to move right into
12 that with the team leaders, Mike McBay.

13 MR. NOONAN: Okay, why don't we go ahead and
14 start out. Maybe when we start this thing out, the
15 people better, making their presentation, give us some
16 background, particularly for my benefit, so we know what
17 they have done previous within this Comanche Peak
18 organization.

19 MR. MERRITT: Can you all see that in the back
20 of the room?

21 MR. NOONAN: Are we effectively looking at
22 the same handouts we had on Friday?

23 MR. MERRITT: Yes, this is included in the
24 handout you had Friday.

25 MR. GEORGE: We will be speaking to the same

1 handouts but we really propose to deal with the action
2 plan specifically.

3 MR. NOONAN: There are no new handouts for
4 anything (inaudible) this morning?

5 MR. GEORGE: No.

6 MR. HOOTEN: Okay, my name's Randy Hooten.
7 I'm a structural (inaudible) with TUGCO. First item...

8 MR. BECK: Randy, if you'd go into your
9 background on the project for Mr. Noonan's benefit, it
10 would be helpful.

11 MR. HOOTEN: Okay. Is this better. I have
12 been on the project approximately 9½ years. I have a
13 B.S. C.E. I have been involved with the civil structural
14 area of construction engineering at the site with TUGCO.
15 First item...

16 UNIDENTIFIED SPEAKER: Excuse me. What is
17 the role now that you're involved in?

18 MR. HOOTEN: Right now I'm the discipline lead
19 for Civil Engineering Department at the site for
20 Comanche Peak Project Engineering. First item, II,A
21 concerning the omission of rebars in the reactor cavity
22 wall in Unit 1 containment building.

23 TUC, Texac Utilities Action Plan will include
24 an as-built analysis of the reactor cavity wall. This
25 analysis will be performed to determine whether the

1 structural integrity of the wall is compromised. Gibbs
2 and Hill is going to perform the analysis and the design
3 review.

4 An external organization, IBASCO (ph) to be
5 specific, will perform additional design review of
6 these calculations. As an expanded review of this issue,
7 we will review all omissions of rebar that took place at
8 Comanche Peak to verify that we have appropriate
9 engineering evaluations and documentations on these items.

10 MR. SHAO: That part is new.

11 MR. HOOTEN: Well, it's not... We have indi-
12 cated in this third bullet here that an external
13 organization will do a design review. We had that in
14 the action plan. We have named a party on that.

15 MR. JENG: Comment. My name is David Jeng.
16 It's impossible to (inaudible) independent review if
17 there is anything to do with the possible construction
18 or design. (inaudible)

19 MR. HOOTEN: No. I don't...

20 MR. JENG: Randy, (inaudible)

21 MR. HOOTEN: Can you elaborate on that a
22 second? Maybe I misunderstood you.

23 MR. JENG: Yeah. Third item...

24 MR. HOOTEN: Right.

25 MR. JENG: ... you are (inaudible) IBASCO

1 people to perform an additional design review. My question
2 to you is are these people to be involved in such a
3 review (inaudible) involved in the Comanche Peak
4 activities of (inaudible)?

5 MR. SHAO: (inaudible) before it (inaudible)

6 MR. HOOTEN: Okay. Well, in the, in the civil
7 structural area, yes, they would be new. We have an
8 IBASCO involvement in other...

9 MR. MERRITT: We have used IBASCO from a
10 consulting sense in some mechanical issues, but they have
11 never been involved with us from a civil structural
12 standpoint at Comanche Peak.

13 But even in mechanical, they have been strictly
14 in a consulting role.

15 MR. GEORGE: Gibbs and Hill has had total scope
16 in the design of Comanche Peak so that would be
17 independent.

18 MR. NOONAN: Did IBASCO work through Gibbs and
19 Hill all the time or do you put directly to utility?

20 MR. GEORGE: Directly to the utility.

21 MR. SHAO: Is that IBASCO in New York?

22 MR. GEORGE: Yes, IBASCO in New York, Dr. Iotti's
23 group in particular is the advanced engineering group
24 there.

25 MR. SHAO: I saw his name in some of the

1 electrical work. He was...

2 MR. GEORGE: We're going to be using IBASCO
3 in quite a bit of independent reviews as far as expertise
4 is concerned. We think they have as good a credibility
5 as we can find.

6 MR. HOOTEN: Move on to the second item, which
7 is action item II,B concerning the concrete compressive
8 strengths and the alleged falsification thereof. To
9 follow up, as recommended by the TRT, we will perform
10 Schmidt Hammer-Rebound Hammer tests on concrete placed
11 at Comanche Peak during the time frame in question.

12 A review of our records indicates there were
13 327 safety related concrete placements in this time frame.
14 We will perform 50 tests. Also, we will include 50
15 tests that were outside this time frame and we will
16 compare the test results of these two data sets.

17 MR. SHAO: There's a letter by CASE that has
18 been concerned about Schmidt Hammer Test. Can you
19 discuss their concern and your response?

20 MR. HOOTEN: Well, we are handling that question
21 as a separate issue, but the complete concrete issues,
22 as dealing with ASLB, will be enveloped into this test.
23 We didn't plan to specifically discuss it in this
24 response, although that will be covered in other arenas
25 with essentially the same information.

1 MR. HOFMAYER: The concrete that you're testing,
2 I understand you have two design strengths of concrete,
3 4,000 and 2500 psi. Will you be addressing both of these
4 in this study and do you intend to hopefully separate
5 these data sets?

6 MR. HOOTEN: Yes, they would definitely have to
7 be separated from the standpoint you can't compare one to
8 another there because you do have a different design
9 strength and would receive different test results when
10 you performed the Rebound Hammer Test.

11 MR. HOFMAYER: Do you know approximately out
12 of these 327 placements the split between 4,000 and 2500?

13 MR. HOOTEN: No, I don't have that number
14 available with me right now.

15 MR. HOFMAYER: But you have built that into
16 your program to separate them totally?

17 MR. HOOTEN: Yeah.

18 MR. PHILLEO: Well, I assume that the 50
19 which came out of the military standard was selected on
20 the assumption that all 327 were similar. If there are
21 in fact, I'm Bob Philleo, by the way.

22 If there are in fact two different strengths
23 involved, you'd probably have to select two numbers based
24 on the, on the two populations (inaudible)

25 MR. HOOTEN: We can review that and take that

1 into account in our action plan revision.

2 MR. SHAO: You imply you will (inaudible)
3 the rebound numbers of the hammer test into (inaudible)
4 calibration curve. Do you intend to do that?

5 MR. HOOTEN: Well, in comparison, when you run
6 a Rebound Hammer Test, you just have an arbitrary number
7 based on test apparatus. The testing apparatus has,
8 will be calibrated to the, to a calibration block that's
9 furnished with the apparatus by the manufacturer.

10 From the calibration block you can, or they
11 furnish a graph that relates the arbitrary numbers
12 received off the apparatus to an equivalent concrete
13 compressive strength.

14 MR. SHAO: I think we have some concerns in
15 this area. I don't think we should use Schmidt Hammer
16 Test to find out the extra strength, but use it only for
17 comparative purpose.

18 MR. HOOTEN: Well, that is true. It will not
19 give you the actual strength of the concrete, no, but it
20 will give you a basis for comparison.

21 MR. SHAO: Yeah, but somehow the action plan
22 implies you can use it for getting the actual strength
23 of the concrete. (inaudible) use the calibration curve
24 established by the manufacturer and then do a conversion.

25 MR. HOOTEN: Well, that... The intent of the

FREE STATE REPORTING INC.

Court Reporting • Depositions
D.C. Area 261-1902 • Balt. & Annap. 249-6236

1 action plan was to use it for a comparison only.

2 MR. SHAO: Only for comparative purposes?

3 MR. HOOTEN: Right.

4 MR. HOFMAYER: Will converting to the calibration
5 curve in any way distort the raw data? In other words,
6 you could compare the uniform strength of the concrete,
7 okay, on a statistical basis with the raw data as opposed
8 to converting it to an absolute number of what you believe
9 to be the compressive strength in comparing that.

10 If it's only one multiplier throughout, the
11 data set that you used would not matter, but do you...
12 You know, by adding the extra step of converting it to
13 an absolute strength, okay, which could have some uncer-
14 tainty in it in that the calibration curve that you're
15 using, you know, is not for the specific concrete that
16 you have at the site, are you introducing an extra uncer-
17 tainty that's not necessary?

18 MR. HOOTEN: Well, no, the calibration curve
19 is the standard curve and I don't feel like we're
20 introducing any other variables into the test by using
21 that curve.

22 MR. MERRITT: But, Randy, will we not be able
23 to have some degree of comparison with concrete test
24 cylinders? Now, there's concrete test cylinders poured
25 or placed four or five years ago. We'll be a little bit

1 off in age, but at least we'll be able to validate that
2 against concrete (inaudible) and make many tasks from
3 there...

4 MR. SHAO: Maybe... I would like to have Bob
5 Philleo talk to that. He also is the co-author of the
6 handbook that CASE letter quotes. Maybe let Bob Philleo
7 say something about the test.

8 MR. PHILLEO: Well, no, I think as long as
9 you're going to make a statistical comparison, you might
10 as well use the raw data. You're just making more work
11 for yourself if you convert every number to a strength
12 value and you won't have gained anything and will have,
13 be using some questionable values.

14 The data themselves are all you need, so I
15 think it's by far more defensible and also easier just
16 to take the raw data and compare Rebound numbers of the
17 concrete in question with the Rebound numbers of the
18 concrete that's not in question.

19 And you get just as good a statistical
20 comparison that way. You have a more defensible
21 procedure and you've done less work.

22 MR. HOOTEN: We can take that into consideration.

23 MR. SHAO: Also, if we didn't compare it
24 (inaudible) with concrete about the same age. You don't
25 want to compare concrete with (inaudible) one age with

FREE STATE REPORTING INC.

Court Reporting • Depositions
D.C. Area 261-1902 • Balt. & Annap. 269-6236

1 another age.

2 MR. HOOTEN: Correct, right.

3 MR. HOFMAYER: So then do I take it that the
4 50 placements that we're using outside the time frame
5 we've given you will be as close to that time frame as
6 possible? Is that your intent?

7 MR. HOOTEN: Yes.

8 MR. SHAO: Okay, we have some concerns about
9 your procedure (inaudible)

10 MR. WESSMAN: Well, I notice in your program
11 plan of October 8th that you said you were going to
12 submit a program to us prior to starting the tests.
13 Have you seen anything other than the program plan about
14 your actual Schmidt Hammer procedures?

15 MR. HOOTEN: No. The Schmidt Hammer procedure
16 is basically as it's described in ASTM. There's no
17 deviation from that.

18 MR. PHILLEO: But I think they would like to
19 see a little more detail. For instance, you'll give
20 them the number of blocks to be tested. You have not
21 told how many tests will be run on each one. That's
22 a rather important factor so we know how many degrees
23 of (inaudible) we're working with. So we'd like to have
24 that sort of detail.

25 MR. HOFMAYER: Dick, there was a little bit of

FREE STATE REPORTING INC.

Court Reporting • Depositions

D.C. Area 261-1902 • Balt. & Annap. 269-6236

1 confusion on our part the last week or two. To make
2 contact, we were attempting to establish some communication
3 there. So now that we're on course, I'm sure this follow
4 up either the end of this week, you all's visit down
5 there, or else then at the site next week. We're ready
6 to sit and discuss the details as requested in the TRT
7 report.

8 MR. JENG: Our main course of action (inaudible)
9 do you propose to compute one mean number for the whole
10 50 (inaudible) and we are concerned that maybe the right
11 way or more proper way is to compute a mean number for
12 each (inaudible) so it would be 50 mean numbers (inaudible)

13 The detail of that would be, like Larry
14 mentioned to you (inaudible)

15 MR. MERRITT: The data, in whatever form you
16 want, is there for full review and however we wish, you
17 all would like to see it we'll be prepared to submit it
18 in whatever format there.

19 That'll be part of the permanent record files
20 that'll be there with us and we'll be happy to share that
21 any way you wish.

22 MR. SHAO: The question is how to evaluate the
23 data.

24 MR. MERRITT: Yes, sir.

25 MR. SHAO: How to...

1 MR. PHILLEO: Well, there's a more immediate
2 question. The method of comparing the data later will
3 determine how many tests to run now, so this will have to
4 be decided in advance.

5 MR. HOFMAYER: Yeah, I think that's an important
6 distinction that, you know, how many tests do you run on
7 each individual placement to develop enough statistics
8 about that particular placement.

9 So your plan, the way I interpret it, will
10 prepare, will basically get a mean for all 50 of each
11 and compare it, and in no way, it doesn't tell you any-
12 thing about the individual placements which we're
13 questioning.

14 MR. JENG: Do you know (inaudible) how many
15 tests you will perform on each placement (inaudible)

16 MR. HOOTEN: Well, there's a recommended number
17 of tests in ASTM for each placement, and that's what
18 we will be following.

19 MR. PHILLEO: Well, that recommendation is
20 10 shots to get a single number. Our question is how
21 many groups of 10 shots do you plan?

22 MR. HOOTEN: For each placement?

23 MR. PHILLEO: Yeah.

24 MR. HOOTEN: Okay, we can discuss those details,
25 you know, when we present the test plan, you know, when

1 we review it.

2 MR. SHAO: Are you going to have any consultants
3 in this area or are you going to handle it by yourself?

4 MR. MERRITT: From the standpoint of handling
5 overall statistics, not only this but across the board,
6 we will be having a consultant helping us in the statistical
7 area of how to put this thing together from a statistics
8 standpoint.

9 MR. SHAO: Not in the concrete area? Not in
10 the con...

11 MR. MERRITT: We hadn't planned on it.

12 MR. JENG: One question. This converting you
13 were talking about, would he be the guy who earlier
14 involved in a similar test which I understand you people
15 performed some time ago. But you'll be talking different
16 person.

17 MR. HOOTEN: No, these are different personnel

18 MR. NOONAN: I think in this area of statistics
19 I'd like to make a general comment we made earlier. I
20 still don't see the basis for the statistical sample.
21 Someplace in here you've got to have a criteria and
22 tell us what that is, what's the basis for it, what is
23 going to be the confidence level you're looking for.

24 And again, I would like to emphasize the
25 independence of the people that are going to do this.

1 They shouldn't really be people that have been doing
2 this for you in the past. It should be somebody that
3 you bring in from the, from the company that is, has
4 independence and can demonstrate that.

5 MR. HOOTEN: Shall we move on to the next item?
6 It's Item II,C concerning the seismic air gap and
7 separation between the Category I structures. Our action
8 plan will be to perform, reperform and document a QC
9 inspection of the gap between Category I structures and
10 between Category I and non-Category I structures.

11 Any debris that may be encountered will be
12 removed after documentation. We will perform the
13 engineering evaluation to determine the effects on any
14 seismic or dynamic responses of the structures, and if
15 appropriate, further engineering action will be deter-
16 mined to evaluate the impact on components and piping.

17 A review of the procedures for the establish-
18 ment of requirements for maintenance air gap will be
19 performed to assure that no trash or debris gets in the
20 gap from this date forward.

21 And we will evaluate the need for any FSAR
22 updates based on our as-built conditions. Also, we will
23 furnish analyses, as requested by the plan, for any
24 permanently installed elastic joint filler that's
25 currently indicated on the drawings.

1 MR. SHAO: Who are going to do all these
2 (inaudible)?

3 MR. HOOTEN: This will be done by Gibbs and
4 Hill.

5 MR. SHAO: And they did original?

6 MR. HOOTEN: Yes, they did the original analysis.

7 MR. SHAO: They don't know independent of
8 (inaudible)?

9 MR. HOOTEN: We hadn't planned that at this
10 time, no.

11 MR. HOFMAYER: Or, as in the case of the reactor
12 cavity, you had a design review at least being done by
13 IBASCO. You don't plan to do such a design review for
14 (inaudible)?

15 MR. HOOTEN: No, we hadn't.

16 MR. JENG: Let me call your attention to a
17 earlier statement on page 10 in your proposal. You
18 indicate that the desirability of obtaining a standard
19 perspective is one of your program planning objectives.

20 I'd like to know how (inaudible) in the
21 context of this Item II,C, and particularly you are
22 talking still (inaudible) of Gibbs and Hill (inaudible)
23 analysis. Who did the similar analysis before? We are
24 a bit concerned.

25 MR. MERRITT: Okay. We hear what you're saying.

1 We need to get together and we'll take a look at that.

2 We hear what your point is.

3 MR. NOONAN: I think, I think for a general
4 comment, everything I heard the other day and I'm hearing
5 again today and talking to the Staff, it's the same
6 concern we had.

7 You're not demonstrating to us that you're
8 putting people in here to do this kind of work that
9 really can show independence from not having done it
10 before. I really think you ought to go back and re-
11 evaluate your position on that.

12 MR. MERRITT: Of course, the main thing we were
13 interested in was to try to validate the gap as being
14 open and adequate, that there wasn't construction to
15 bring in the gap, and that's where we started the basis
16 from and that's what we were addressing the program
17 around, so...

18 MR. NOONAN: The program plan is a set up to,
19 you know, address all the concerns. You can't have
20 people addressing concerns that have already, were
21 maybe part of the concern in the originals.

22 MR. MERRITT: Yes.

23 MR. WESSMAN: You all may be aware we've looked
24 at another issue relating to the gap between the reactor
25 pressure vessel insulation and I think the surrounding

1 cavity. And again, the issue of possible debris occurred
2 in this one.

3 Now, this to me means possible generic aspects
4 and it means that whatever evaluation and look that you
5 do concerning debris in tight spaces has to be looked at
6 from a wider standpoint than perhaps what you've just
7 looked at here under Item II,C.

8 You might give that some thought as you go
9 forward with this particular action plan.

10 MR. MERRITT: All right, sir.

11 MR. HOFMAYER: Randy, another question.
12 Your first item talked about you'll be inspecting the
13 air gap between Category I structures and Category I
14 and non-Category I. I assume that covers all Category I
15 structures?

16 MR. HOOTEN: Yes, they would...

17 MR. HOFMAYER: You're not taking a sampling
18 basis? You'll be looking...

19 MR. HOOTEN: No, it will be 100%.

20 MR. JENG: And a comment to give you a proposal.
21 You indicated after having done the analysis, you're
22 going to evaluate interaction effect between structures,
23 and our concern is the (inaudible) should not stop at
24 the interaction effect in the structures.

25 It should encompass the change in the structure

1 response, looks and the frequency and (inaudible) into
2 the system's component equipment, a profile so the
3 comments (inaudible) you should look into the overall
4 impact, not limited only to the reaction (inaudible)
5 structures.

6 MR. HOOTEN: Yes, it's a step-by-step approach.
7 First, we're going to review the structural aspects,
8 and then, if necessary, we're going to go into, you
9 know, based on what our findings are go into other areas.

10 MR. JENG: In the connected comments we see
11 quite a few occasions that so-called best effort judgment
12 criteria and so on, and we would like to see if we can
13 (inaudible) more. What do you really mean by best
14 effort.

15 And when you mention something that's more
16 conservative, then we'd like to know what the basis of
17 such a statement for review of the proposal. We stress
18 articulate response, make it more clear and, well, easy
19 to understand.

20 MR. HOOTEN: Okay.

21 MR. SHAO: I too want to mention the great
22 difficulties concerned in this area because the responses
23 have a frequency. It may be conservative at one frequency
24 and may not be conservative at another frequency. The
25 best way to make sure they have air gap (inaudible) that

1 don't have an air gap great difficulty (inaudible)

2 MR. LIVERMORE: I have one more question. Herb
3 Livermore, QAQC. You said you were going to do a re-
4 inspection of all Category 1 structures. Are you talking
5 Unit 1?

6 MR. HOOTEN: No, we're talking Hope Lamp
7 (inaudible).

8 MR. LIVERMORE: Okay, the second question.
9 I didn't hear anything about doing an investigation into
10 the management aspects of this. Why did management
11 allow this to happen? Why was this breakdown? Why was
12 QC not inspected in the first place?

13 MR. HOOTEN: We are covering that as we get
14 into the plan. We have already looked at the future
15 concrete placement that took place after the rotophone (ph)
16 useage was stopped in late 1977 and subsequently cleaned
17 out all the debris that could possibly be taken out.

18 And from that date forward, we changed our
19 forming techniques, and we do have valid documented QC
20 inspection based on the air gap for a free concrete
21 placement inspection.

22 MR. LIVERMORE: From '77 on then QC did
23 inspect it?

24 MR. HOOTEN: Yes, they did inspect them prior
25 to concrete placements. The documentation that is not

1 available is the maintenance of the air gap after the
2 concrete placements. So we're essentially talking about
3 trash, wooden chips, debris, you know, anything that may
4 have been discarded into the gap.

5 MR. HOFMAYER: Randy, we've discussed this
6 before. You know, I asked you a number of questions about
7 this in this review, and I really think it's important to
8 understand fully the perspective of who did what when,
9 okay.

10 When you were using rotophone, when you stopped
11 using rotophone, when you switched to steel forms, why
12 you feel that from that point on then an inspection was
13 no longer needed, the inspections that were conducted,
14 how they were fully resolved.

15 I think you need a perspective here to fully
16 characterize the answer, particularly the question Herb
17 raised on terms of, you know, what were your procedures
18 and why were they valid.

19 MR. HOOTEN: We will include all those items
20 in the final report.

21 MR. BECK: I think it might be appropriate
22 here, Vince, to indicate we frequently in our discussions
23 so far have talked about root causes, and from our stand-
24 point, in preparing our program plan and the action plan,
25 certainly that's paramount in our mind.

1 We want to get to the bottom line root cause
2 of any generic consideration that may be involved across
3 the board or on issue-specific actions. What we have not
4 done is to do that evaluation since we're really just at
5 the beginning of formulating our response to you.

6 So if the program plan or the action plans are
7 silent on the issue of root causes, it's not because it
8 isn't paramount in our mind; it's just because we haven't
9 gone through that evolution yet.

10 But certainly, that is a very key critical
11 issue, and one that we have constantly in mind, although
12 we may not have anything in print on that, in that regard
13 at this point in time.

14 But I want to assure everyone that that's,
15 that's a critical matter and one that we're paying very
16 close attention to throughout the whole effort.

17 MR. NOONAN: I think that's, I think that's
18 necessary, and I do agree that sometimes it's hard to
19 put it into a program plan, but, like Larry's indicated,
20 we are going to make formal response back to you on
21 this whole plan.

22 MR. BECK: Yes.

23 MR. NOONAN: We are going to talk about what
24 I call the lack of independence being shown in this, in
25 this procedure here right now and we are going to be

1 talking about determining root causes (inaudible).

2 MR. BECK: And I can certainly state today that
3 the question of independence or a third-party verification,
4 ratification, whatever, the point was very well taken last
5 week.

6 We've spent considerable time since our meeting
7 Friday internally discussing that question. We're looking
8 forward to getting your written comments, but even before
9 then, we've done considerable deliberation and we're
10 going to be modifying our plan to be responsive to that
11 concern when we come back with Rev. 1, I guess it would
12 be called, and I think you'll find that it's going to be
13 a comprehensive response.

14 MR. HOOTEN: Item II,E concerns the possible
15 cutting of reinforcement steel in the fuel handling
16 building. The Texax Utilities Action Plan will include
17 performing of design calculation to determine the
18 structural adequacy of the slab even if a Number 18 rebar
19 in the first layer and the third layer were cut.

20 We will also, as an expanded review, take a
21 look at our programs controlling rebar cutting to deter-
22 mine any changes that may be required in that area to
23 assure that we have an adequate program.

24 MR. GEORGE: We have no comment on this.

25 MR. HOOTEN: Okay, I'd like to... The two

1 other structural issues will be covered by Mike McBay.
2 I'll turn it over to him at this time.

3 MR. MCBAY: I'm Mike McBay. I have been on the
4 project approximately 10 years. I presently, the last
5 three months, have been the Reactor Building Construction
6 Manager for Unit 2.

7 Prior to that I was Engineering Manager for
8 Comanche Peak, engineering for four years and procurement
9 manager prior to that, and then civil (inaudible) prior
10 to that.

11 I hold a B.S. Degree in civil engineering and
12 I'm a registered professional engineer in Texas. Pretty
13 much my background. Two issues that I'm going to be
14 addressing is Items I,C and II,D.

15 Both issues address the proper design con-
16 siderations, assurance that proper design consideration
17 was given to nonseismic installations in Category I
18 structures and their potential impact on safety related
19 systems if the integrity of the nonseismic systems failed.

20 On Item I,C is the first one. You all have it
21 in your handout. Item I,C, the first one, deals with
22 nonsafety related conduit supports. During the TRT visit
23 to the site in selected areas they observed that there
24 were some nonseismic supports on nonsafety related
25 conduits.

1 And the, this is for conduits greater than two
2 inches. Now, at Comanche Peak we have nonsafety related
3 conduits greater than two inches, nonseismically supported
4 in selected areas.

5 In resolving another problem at the project,
6 basic congestion in some of these highly congested areas
7 and resolving this congestion for maintenance concerns,
8 we did select nonseismically supported non-safety-related
9 conduit in select areas.

10 The areas selected for areas where safety-related
11 systems were not predominant, for example, all the conduit,
12 non-safety-related conduit in the reactor building and
13 the safeguard building is seismically supported or restrained.

14 In the Aux building, the fuel building and
15 ENC building there are rooms in there that we did not
16 a seismic support conduit, and in that case we evaluated
17 each conduit in regard to its ability if it failed to
18 impact a safety-related system.

19 This evaluation was done by our Damage Study
20 Group and it was done through a walk-down of each
21 individual conduit in these areas. We identified each
22 conduit that would be a source, source being an item that
23 could fall onto a Class 1, 2 or 3 system, and also we
24 identified each party in the room.

25 During the walk-down we identified the

1 interactions that could result from SSE, and of, on a
2 case-by-case basis we resolved each interaction. In this
3 program we found there was 500 non-safety-related conduits
4 that had to be considered.

5 Two hundred and fifty of them had interactions,
6 so we resolved each one. The typical means of resolving,
7 the majority was resolved by adding seismic restraint
8 tables.

9 The second means of resolving them was adding
10 seismic supports, and the third means is we moved the
11 conduit to a location where it could not be in danger
12 of a safety-related target.

13 What we propose to do and provide is we want
14 to provide a summary documents which delineates the
15 philosophy and implementation of our Damage Study
16 evaluation for non-safety-related conduits.

17 This evaluation will give you all the criteria
18 we used, the methods of disposition and basically
19 summarize this study that has been going on for the
20 last two years.

21 This program was initially... The walk-downs
22 were initially done in 1983 and then per set of instructions
23 per QA program, this program was continued through a
24 maintenance program which we have defined by issuing
25 instructions to the present date.

1 We feel like as far as interactions with non-
2 safety-related conduit greater than two inches, this program
3 has covered it well, and we need to get that information
4 to you.

5 MR. JENG: I'd like to ask a question.

6 MR. McBAY: Yes?

7 MR. JENG: This program you mentioned, has
8 any evaluation of, by TUGCO or Gibbs and Hill, had a
9 chance to fully evaluate this (inaudible)?

10 MR. McBAY: We've had some review, Dave.

11 MR. JENG: For whom?

12 MR. McBAY: EBASCO looked at it a couple years
13 back, '83 time frame.

14 MR. JENG: EBASCO is the (inaudible)

15 MR. McBAY: More of a consultant, Dave. As
16 far as a formal independent review, we haven't had that,
17 other than our QA audits and so forth.

18 MR. SHAO: I think I mentioned it a couple weeks
19 ago. I don't think we have a problem with your criteria
20 and (inaudible). They're very good. (inaudible) so how
21 do we know the prominent control is not happening
22 somewhere else?

23 MR. McBAY: Well, as you're aware, Larry, both
24 these issues fit together. Let me go on through, then
25 I'll come back to that if I can. The second issue we

1 have is the observation that our two-inch conduit was not
2 seismically supported. This is true. The design
3 philosophy for the plant was that it was not required to
4 seismically support or put the two-inch and under conduit
5 into our seismic support program for a few reasons.

6 One is we're at low mast. The interface
7 criteria or interaction criteria we use with intervening
8 members, larger or smaller, the situation we get into
9 where the small issues could be an impact to safety-
10 related system is very small.

11 Secondly, the way we've had to do our typicals
12 in providing design for these small conduits, small
13 conduits go in basically last. They give to any other
14 larger member.

15 In other words, the small conduits snake their
16 way through and to their destination. Being smaller,
17 they have to get through a large pipe, large conduit,
18 whatever.

19 The pressure we give the instructor requires
20 that our typical support design had to be installed at
21 certain locations in regard to bends, junction boxes.
22 I guess that's the main two, bends and junction boxes.

23 With that criteria and the way these small
24 conduits ran, we're now finding that our conduits, small
25 conduits gradually expand every six feet and the...

1 We revisited this question back in the summer of '83 and
2 we did a seismic analysis to view with using our design
3 of what was acceptable as planned criteria.

4 The span criteria memory that we have is 14
5 feet, so with the small mask, the Damage Study interaction
6 with the typical design we used, with the minimum span
7 we're using, minimum weight we're using, the two-inch and
8 under conduit was not put into our seismic support program.

9 Now, what we have proposed to do is we're going
10 to provide a seismic analysis which verifies the stability
11 during an SSC of the two-inch and under diameter conduit
12 with the present support system.

13 We feel confident our present support system,
14 disregarding conduit falling and doing no harm because
15 of (inaudible) and so forth. We think our present support
16 system will verify that the seismic, the conduit will
17 not come down, but we will have to do this... We'll
18 have to do a field verification on a sampling program
19 and we feel like that our sample size will be around 315
20 conduit runs.

21 We're looking somewhere in the range of 15,000
22 conduit runs, somewhere in there. Feel like doing a
23 sampling program of the 315, 315 conduit runs, we'll
24 analyze those, assure that we do not have a structural
25 concern, and close this issue on that conclusion.

1 This evaluation will be done by Engineering.

2 MR. SHAO: Who are going to do the inspection?
3 (inaudible) group or the same group as before?

4 MR. McBAY: We have planned the evaluation be
5 done by Engineering. We are mobilizing, plan to mobilize
6 some of our structural engineers that handle conduit all
7 the time and have them do the, do the evaluation.

8 MR. SHAO: Are they the same group or the new
9 group looking at it?

10 MR. McBAY: Well, the same group. Larry D.
11 The people that actually go out and take the measurements
12 will be the field engineers at the site, the same group.

13 MR. SHAO: My point is some people have done it
14 before, even though some people may overlook it again.
15 We'll have a new group (inaudible).

16 MR. McBAY: Well, Larry, you know, we could
17 use almost anybody to take those type measurements if
18 they were engineering savvy because you need to know what
19 you're looking at on that, with this type of system.

20 The consideration, though, gathering the
21 information... The largest problem we're having is
22 representative sample.

23 MR. SHAO: Yes. And who will make the evaluation
24 of it?

25 MR. McBAY: Once we determine the representative

1 sample, we want it to be realistic. Do you go for the
2 most congested rooms or (inaudible)?

3 MR. SHAO: You didn't answer my question. Who
4 is going to do the evaluation after you make the sample?

5 MR. McBAY: Okay, after we make the sample,
6 the details, we determine the sample, the details are
7 taken by the field engineers. It will be turned over to
8 Gibbs and Hill to do the evaluation.

9 MR. SHAO: (inaudible)

10 MR. McBAY: Yes, that's right.

11 MR. SHAO: (inaudible) very difficult for two
12 people looking at their own work. They like (inaudible)
13 everything's okay.

14 MR. McBAY: Well, we can go the independent
15 route, I assume, but I guess the way I was looking at
16 this thing is we're not in this particular case ques-
17 tioning a design bust. We're not questioning validity
18 of design.

19 We're just reconfirming this design. We're
20 just proving or showing that the system we have up is
21 seismically supported. The evaluation could be done by
22 any, any competent structural group in this country, I
23 guess.

24 MR. NOONAN: Well, why couldn't that be done
25 better by an independent group compared to people that

1 are already there? Why wouldn't it be a better job?

2 MR. GEORGE: Let me respond to that. Joe George
3 here. John Beck said subsequent to last Friday certainly
4 TUGCO's taken into account all that was said at the last
5 Friday meeting dealing with independence.

6 And certainly, we're not going to do any
7 activities that does not satisfy NRR. Now, if you're
8 saying an independent, obviously we're not going to go
9 counter to that if that's what it's going to take to
10 satisfy you.

11 SO I understood you that you were going to
12 respond to our draft 1 in writing, the subsequent drafts
13 to just corrective action, to TRT. It's certainly got to
14 satisfy you people, obviously.

15 We're not going to go out on our own and redo
16 the same thing again if it's not acceptable. And that's
17 to do with the people doing the work, this guy standing
18 up there, or this one over here, any of them.

19 And that seems to be the problem, and certainly
20 we're going to be dealing with that. We're taking this
21 thing very, very, very seriously and intend to put a plan
22 together to satisfy you.

23 MR. MCBAY: So the analysis can be done
24 (inaudible).

25 MR. GEORGE: In any of these subsequent

FREE STATE REPORTING INC.

Court Reporting • Depositions
D.C. Area 261-1902 • Balt. & Annap. 269-6236

1 speakers, I can save you some time if that's your question
2 on independence. Just give it to us and the revisions
3 that will be dealt with.

4 MR. BECK: I might add here that it was not in
5 any way our concept that, that the results of investigations
6 or inspections or whatever that were part of these various
7 issues, specific action plans, would be impugned at all
8 by the fact that the people most knowledgeable about the
9 systems themselves were actually doing the work.

10 The results of these programs will be maintained
11 in an auditable form, subject in some instances to QA
12 verification, subject, as always, to witnessing or
13 questioning during the process or afterward by NRC Staff.

14 It was simply what we viewed to be the most
15 expeditious way to achieve closure on the issues, namely
16 to have people involved who are knowledgeable about, in
17 some instances, fairly complicated aspects of the design
18 and construction of the facility.

19 It's clear that we may need to go further on
20 that issue and we're certainly not...

21 MR. GEORGE: One other words on damage study.
22 We feel that Comanche Peak has done damage studies second
23 to none in the industry. We have had this reviewed with
24 EBASCO as a second look-see, and if I'm not mistaken, we
25 had Bechtel look at our ...

1 MR. MCBAY: We had a discussion with Bechtel,
2 Joe, but they...

3 MR. GEORGE: We had a discussion, but they didn't
4 go into depth on it, so we were very serious about the
5 program and we think it's a good program and we think we
6 can show you gentleman it's adequate, and we will do the
7 same thing on this issue that he's speaking of.

8 MR. NOONAN: It keeps surfacing because it is
9 an overall concern from all the technical groups. It's
10 one of the main concerns and I've heard it from everybody,
11 and that's why this thing on independence, root causes
12 and on a statistical sample...

13 I keep hearing you mention you've done a sample.
14 What is the basis for that sample? Is that that kind of
15 thing that rises out of the special (inaudible)?

16 MR. GEORGE: I guess our, my concern at least,
17 personally, is what is independence. And, you know, you
18 can get into quite a lengthy discussion on just what
19 independence.

20 You know, it's difficult and we've gone through
21 some of the independents aside from this program. So
22 certainly we're, we're receptive to working with you and
23 considering what would be acceptable.

24 MR. MCBAY: On this place that we've proposed,
25 this I,C, you're right, Larry. We did have... This is

FREE STATE REPORTING INC.

Court Reporting • Depositions
D.C. Area 261-1902 • Balt. & Annap. 269-6236

1 one of them that we had EBASCO named in. What we had
2 planned to do is have Gibbs and Hill do the evaluation
3 and to have EBASCO review it. That's how we have set it
4 up.

5 MR. SHAO: Will EBASCO report to (inaudible)?

6 MR. McBAY: Yes, that's right. EBASCO is in
7 the work plan for this I,C.

8 MR. GEORGE: AE's normally don't like to report
9 to each other and we are not in any great...

10 MR. SHAO: The Gibbs and Hill payroll
11 (inaudible) I mean subcontract to the EBASCO (inaudible)
12 they got the contract for a year.

13 MR. GEORGE: We run an integrated operation
14 and the owner runs the whole thing, and any AE will be
15 reporting directly to the owner, as they always have.

16 MR. McBAY: Is there anything else?

17 MR. NOONAN: Yeah. For the reporter, we have
18 Jose Calvo back. He's just entered the room. He's
19 (inaudible). I don't think you have his name down
20 there on your sheet. Jose Calvo.

21 MR. CALVO: The question that I have is you
22 want (inaudible) sample in that you're looking to con-
23 centrating in that area (inaudible) greatest safety
24 significance.

25 MR. McBAY: For example, control room ceiling

1 is going to be totally done in our program.

2 MR. CALVO: That's correct. (inaudible)
3 Category I area, pick up those areas where the failure
4 of the systems (inaudible). I think you're doing the
5 same thing with your (inaudible).

6 MR. McBAY: That's a good point because there's
7 several ways you can approach a sample. You know, you
8 take a list of 15,000 conduit numbers that are picked
9 through (inaudible) teams, but we've done looked at that
10 aspect.

11 We get a lot of very simple stuff that's not
12 very meaningful to you. It's just a gimmick, so we won't
13 get into the heart of where, what...

14 MR. CALVO: And if you found problems that
15 were very significant (inaudible) the root cause of why
16 you had that problem. And based on that root cause...

17 REPORTER: I'm sorry, I can't hear you.

18 MR. CALVO: Let me repeat it. When you do this...

19 REPORTER: Louder.

20 MR. CALVO: ...this sampling and...

21 MR. NOONAN: Jose, come up to the table.

22 MR. CALVO: When you do this sampling, if you
23 found some problems, it will be advantageous to everybody
24 if you determine where the root cause of that problem is.
25 So maybe by doing a sample, maybe you find out some

FREE STATE REPORTING INC.

Court Reporting • Depositions
D.C. Area 261-1902 • Balt. & Annap. 269-6236

1 problems from that sample which could be under the
2 rejection criteria, the acceptable criteria.

3 Then you're saying yes, but this indicates
4 a decided deficiency or something there that may require
5 me to do something else to correct the situation.

6 MR. McBAY: Your point's well taken because
7 one thing, see, is we feel very confident unless we run
8 into a unique situation out there that structurally we're
9 going to show that the installation will withstand an
10 earthquake because of the short span.

11 However, if it did not show to being structurally
12 sound, then the first thing we'd do is do a damage study
13 and evaluation if it fails what would be the impact of it.
14 And if it were not in the areas that you're discussing
15 that were very concerning, our damage study would really
16 be, would not give us the total picture because we
17 wouldn't be evaluating just any important facts
18 (inaudible).

19 MR. CALVO: Right, okay. Let me see if I
20 understand what you're saying. If you're doing a
21 sampling and you found something wrong with a particular
22 installation there and you concluded that this is generic
23 to all the installations on the plant, then you don't do
24 no more sampling anymore.

25 From that point on, you're committing yourself

1 to correct all the other installations on the plant.
2 Also, you have missed the acceptance criteria for that
3 sample.

4 You see, I'm, (inaudible) sampling of 500
5 conduits and my acceptance criteria, if I found 22 of
6 those or 21 of those, according to the 95% competence
7 level, okay, they both are okay but among those 21 you
8 found out that 10 of them are not okay, if the root source
9 of those 10 are such that it brings into a case of a
10 generic problem, then you are in the ballpark of the
11 sampling.

12 You must attack all the other areas from the
13 point and correct that situation. Now, your action plan
14 should reflect that. It should reflect that (inaudible)
15 what happens, you are committed to do the rest.

16 END OF TAPE 1
17
18
19
20
21
22
23
24
25

1 MR. MCBAY: If there's nothing else on that, we'll
2 go into 2D. Okay, on 2D, in the hand outs we gave to you
3 Friday, this plant is in that hand out. We'd like to go over
4 it a little bit because control room ceiling, that drawing is
5 a little hard to get proper perspective on what we're talking
6 about.

7 We'll do the best we can with this.

8 This drawing here is a isometric of the control
9 room ceiling. This is the control board and this goes in a
10 horseshoe configuration this way in here to the center. This
11 control room ceiling is really based, comprised of three cei-
12 lings, suspended ceilings.

13 One being the last, the lighting structures for
14 over the control boards, which is a grid system with lighting
15 fixtures underneath. The second ceiling system being a dry-
16 wall or gyp rock slanted slope ceiling, which is attached to
17 a structural frame, the dry wall is attached to a structural
18 frame. The third ceiling is another lighting ceiling system
19 out in the center of the control room with a U-strut grid
20 frame with the lights underneath.

21 The three key elements of this is the U-strut and
22 lights and the support structure for the dry wall ceiling are
23 all seismically restrained by air craft cable. Underneath
24 these, about a foot underneath each of these structural
25 members is the undercarriage of ceiling like this. It's like

1 this, Larry, our engineering group issued them correspondence
2 that told them that this design, in our philosophy, meant the
3 intent of Reg Guide 1.29.

4 And for them not, a design review of this configu-
5 ration was not required. Now, before we..

6 MR. NOONAN: Can I ask the question.

7 MR. MCBAY: Yes, sir, I'm sorry.

8 MR. NOONAN: You said, meant the intent of that
9 regulation. What do you mean by that?

10 MR. MCBAY: Well, Reg Guide forces to not permit
11 nonseismic insulations that would be harmful to the perfor-
12 mance of centralized systems, or in the control room,
13 injuries to the operator.

14 And we felt like, I guess our philosophy was that
15 if this panel here fell out, that it wouldn't injure an op-
16 erator. Because, you've lifted those up, they're very light.
17 That was the philosophy we went to.

18 Now, what we're proposing...

19 MR. SHAO: It's this kind of judgement I would look
20 at, worry about, maybe you have judgment, so forth in the
21 plane, we think our judgement maybe we don't agree.

22 MR. MCBAY: Yeah.

23 MR. SHAO: Do you think you meet Reg Guide 1.29,
24 maybe somebody else don't need Reg Guide 1.29.

25 MR. MCBAY: That's right, Larry. Let me tell you

1 this plus we have egg crate types ceilings you've all seen in
2 power plants. Ceilings very similar to most power plants in
3 the country.

4 Except I imagine our dry wall is a little bit
5 unique. I don't know how many have dry walls like this.

6 Now, this undercarriage system under here is basi-
7 cally tied back in, wired in, to this structural system. Now
8 the concerns that have been raised is one, these, the force
9 we use, if we took all larger masses and that we thought were
10 being the structural members, the lighting fixtures, any
11 large, the, pardon me, the gypsum and air frame, we took all
12 large masses and seismically constrained them off these air
13 craft cables so they wouldn't fall.

14 Our philosophy was that localized failure of the
15 undercarriage system of this ceiling here would not be det-
16 rimental to the operation of the plant or the operator.
17 That's why the design is the way it is.

18 The concerns we have are, Larry and them pointed
19 out, that the movement during earthquake of these structure,
20 of these tubes moving into each other, would give localized
21 or give impact loading, which could cause localized failure,
22 or failure of these undercarriage systems.

23 Also, human factors-wise, was it a consideration
24 that who makes the decision of how small is acceptable to
25 follow. Our engineering group would then study, looked at

1 what we're proposing as far as action. It's debatable, it
2 is judgement, just like you say. What we think's best in
3 this area, is for us to take the most timely and direct reso-
4 lution to this thing. Actions will be taken to keep any item
5 from falling out of the ceiling.

6 We're just gonna make it proof positive everything
7 will be seismically hung from each one of these individual
8 panels to anything that could fall. So, we want to take that
9 action. We feel that we can take that action and much more
10 in a shorter time frame, direct approach, than we can the
11 continued debate what faults.

12 Now, what we would do on this, is we're gonna
13 provide you a seismic analysis, which demonstrates compliance
14 with Reg Guide 1.29, SAR section 37B28. We're going to have
15 to go in and add horizontal seismic restraints. We're going
16 to install those to prevent interaction between the ceiling
17 systems. The concern about the ceilings moving in at each
18 other, we're presently designing some horizontal restraints
19 to stop that interaction so we cannot move the two ceilings
20 together.

21 Because that was much more direct for us than try-
22 ing to review impact loading and then what would fall, how
23 hard it would hit, that kind of stuff. So, we're just going
24 to stabilize the three ceilings.

25 The other thing we want to do is the dry wall

1 ceiling will be replaced to expedite resolution in lieu of
2 verification testing. The dry wall ceiling that we have, the
3 question is we've got the structural members seismically sup-
4 ported by air craft cables. We've put the dry wall in, we've
5 put a special configuration of screws in that carry about 60
6 pounds pull out strength, to convince that the dry wall would
7 not separate from structural members.

8 Well, we were getting the questions, well, if it
9 separates, will it come down in little pieces, big pieces,
10 what would it do. Well, we decided that the best thing for
11 us to do is to take the dry wall ceiling out and come up with
12 a ceiling of inverted side, a cork type ceiling where there's
13 no question. Where the composition of the ceiling is not
14 subject like dry wall.

15 Now, we had the option, we looked into, actually,
16 our first plan was to test this. We feel confident that if we
17 can put this on shaker test with our configurations, that our
18 dry wall would stay up. But we could see what the impact of
19 committing to take this ceiling out was, we took a look, or
20 we took a Unit 2 ceiling out this weekend.

21 It took us only three hours to do it. So, the
22 amount of work is very small compared to what the testing a
23 program, waiting to get in line, why to get a test window.
24 So, taking the dry wall ceiling out is the best approach for
25 us.

1 Now, we haven't done Unit 1. We're gonna wait
 2 until our testing, hot functional testing, thermal measure-
 3 ment testing is complete and then we'll come in and address
 4 Unit 1 after a testing program going into ours is complete.
 5 But we're organizing such that we can do this in a very short
 6 order.

7 The next issue, we're gonna perform an evaluation
 8 on each individual components of acoustical and louvered
 9 ceilings and provide positive attachment if failure is a
 10 concern. All we're saying there is all these T-bars and
 11 these louvered sections, we'll probably air craft cable every
 12 one of them back up to the lighting grid and then probably
 13 loop in every one of these panels to T-bars. So if the thing
 14 shakes and falls, nothing can hit the floor, it's all tied
 15 together. And, that's not a very big effort for us.

16 That is to make sure we can get lights in, change
 17 out lights real quickly.

18 Okay, that pretty much covers it. The last issue
 19 on any of these installations regard a horizontal restraints,
 20 holding the louvers down. All that installation will be
 21 verified with QC. Larry, you had asked me about that before.
 22 We'll have QC verify further instruction procedures, regular
 23 QE, category 2 type installation. We'll have QC verify all
 24 this.

25 MR. SHAO: Need that appendix B, right?

1 MR. McBAY: Yeah, that's right. Now, the last issue
2 that NRC brought back to Larry's question, the last issue NRC
3 asked was with this occurrence, how do you have confidence
4 and assume our condition doesn't exist throughout the plant.
5 And I think that's where you're going to, what you're talking
6 about, right.

7 What Joe stated, we have a long conference in our
8 daily study evaluation program. We always put a tremendous
9 amount of effort into it. Very explicit regards details for
10 interactions of alot of evaluations done. Very documented
11 approach. We think what we need to do here to get the con-
12 fidence of you all into our program, is we need to provide
13 you an summary document of the daily study program we've done
14 that would encompass not only just conduits like in Item 1C,
15 but our entire daily study program.

16 We do feel like, though, that for us to be convin-
17 ced ourselves that we haven't let something, interaction go
18 unresolved or unlooked at, we think that since the ceiling
19 area is a architectural feature that had to, that raised this
20 question, and there was a difference in judgement between us
21 and NRC, we feel like the architectural probably needs to be
22 reviewed.

23 We're gonna go back and re-review all the architec-
24 tural specs and drawings to confirm that the architectural
25 features are properly considered in our damage study program.

1 This is a pretty good sized review that will take us some
2 time. We do plan to use the same walk down teams, the damage
3 study teams that we've used prior. We feel like it's a con-
4 tinuation with that program. Now...

5 MR. SHAO: Let me understand your statement here.
6 You say you think there's some problem with the control room.
7 You also may have some problem with your architectural fea-
8 tures. Why do you say you are very, a lot of confidence in
9 the damage study?

10 MR. MCBAY: The damage study program, take
11 conduits, for example, every conduit was individually walked
12 down and viewed as a source against a target.

13 MR. SHAO; But what I'm worried about is alot of
14 time you use alot of judgement, just like in the ceiling
15 there. Some people doing the damage study suggesting it met
16 Reg Guide 1.29. Some people else, some other people think
17 you do need the Reg Guide 1.29.

18 MR. MCBAY: Okay, I guess the judgement areas,
19 Larry, are much more predominant, are only predominant in
20 regard to architecture, because architecture has these
21 features that people are accustomed to seeing daily, that is
22 just part of your daily life and may not view them in regard
23 to dam study or ...

24 MR. GEORGE: Mike, let me interrupt you there. Joe
25 George here. I think in all of this design philosophy, we

1 can't avoid the possibility that the engineers, when they're
2 working in an area where it's the lowest vault that we know
3 of in the country, and they think there will never be an
4 earthquake there, if they had a judgment on how big is
5 allowed to fall, is it ever going to fall, they might be
6 biased a little bit by that.

7 And I for one don't think we will ever have a
8 earthquake there. Obviously, we can't prove that. So we
9 have to take all of this into account and so we're proposing,
10 we're not debating this with you, by the way, if you were in-
11 terpreting this as a debate on whether we meet 1.29 or not,
12 it's not a debate.

13 We're going to convince you people that we meet it.
14 That's our objective here. And if we don't meet it, then
15 we're gonna...

16 MR. SHAO; Okay, my general comment is, I think you
17 proved it on the control room itself very good. Okay. But I
18 think you prove it in other parts of the plant, I think it's
19 a big vague. I don't know what you're doing here. If I were
20 to approach it, I would approach it a different way. And I
21 would do a little bit independent audit, outside consultant
22 to look at it, measure your judgement, yes, it was right.

23 But I don't see that in the plan.

24 MR. GEORGE: Well, as I said earlier, we're
25 receptive to modifying. You need to just tell us what you,

1 it's gonna take to satisfy you ...

2 MR. MCBAY: We take that into consideration.

3 MR. SHAO: Talk about earthquake, earthquake can
4 happen everywhere, like a week ago it happened in Missouri.
5 And nobody ever think of ...

6 MR. GEORGE: Yeah, well, surely I'm not here to
7 discuss whether we're gonna have an earthquake or not. But I
8 do point out that we're on the lowest vault level that we
9 know of.

10 MR. SHAO: Yes.

11 MR. GEORGE: And I would point out that we're on
12 the seismic owners group that's dealing with these earth-
13 quakes east of the Rockies and of the test plants, it does
14 turn out that when you take probability into consideration,
15 that the SSE's are decreased.

16 MR. SHAO: Instead of pointing to lower.

17 MR. GEORGE: Yes, sir. And there are some cases,
18 unfortunately that's not the case.

19 MR. JENG: Mike, I'd like to augment Larry's com-
20 ments, two comments.

21 MR. MCBAY: Okay.

22 MR. JENG: In regard to the analysis of the control
23 room elements, we feel that the way you have presented, by
24 merely referring to 3.7 129 Reg Guide, is not legally now, I
25 suggest that you, in your Reg 2, Reg 1, indicate what other

1 specific acceptance criteria in monitoring for seizures and
2 what judgement of adequacy insofar as the remodeling,
3 analysis and productivity obtained in such analysis.

4 To activate the whole about the deeper aspects, so
5 that we can understand what you are going to do and how,
6 based on what judgement that we make.

7 MR. McBAY: Okay, are you going to put that in the
8 write up you're gonna send me?

9 MR. SHAO: Yeah, we will send it.

10 MR. McBAY: Okay.

11 MR. JENG: Okay, and the second comment, I think
12 Larry mentioned but I'd like to make sure you keep the
13 comments clear. As to why are you only concerned in the
14 architectural features in your investigation. Whereas there
15 may be architectural features, however, they are still non-
16 seismic items.

17 So I think since you abrasions or the non-seismic
18 items in your irradiation on the items elsewhere in the
19 pack..

20 MR. McBAY: That really goes to some type of inde-
21 pendent system of our damage study program, because we've
22 already looked at them and I guess, and I guess we need,
23 that's the solution to that, I guess.

24 MR. JENG: Because in your report, you state
25 architectural reaches are the ones to look at.

1 MR. SHAO: But you, based on your judgments that
2 the previous work was good, then it can be, you say you have
3 alot of confidence in your previous work. Which we're not
4 familiar..

5 MR. JENG: And my other point, outside, you have
6 done so called independent reviews, Larry saw this one. He
7 named one to do, audit of our own, outside people has done..
8 reserved the hard one. So that may be one of the items...

9 MR. SHAO: Okay, you current done seismic. Are you
10 going to discuss something related to category 2 structures
11 that insist on conformance, what's your approach?

12 MR. McBAY: On category 2?

13 MR. SHAO: There are two basic questions. One
14 question is, how do you treat your damage study related to
15 non-seismic ...

16 The other major comment that we had was we're not
17 happy with your naciful category 2 structures different com-
18 ponents. Because you do alot of equivalent status level, you
19 didn't take up conduit interacting because of the two masses.

20 MR. McBAY: You're talking about specific on the
21 air craft cables?

22 MR. SHAO: I'm talking about this category 2
23 systems component in general.

24 MR. JENG: You do some equivalent status in the
25 control room. We have problem with this. Our question is,

1 do you have any possible problem related to masses, flow of
2 category 2 structure system come from elsewhere in the plant,
3 what you've told us from that.

4 MR. McBAY: Larry, the control room ceiling, the
5 three ceiling configurations is a very unique situation for
6 us in the plant. We don't think we have a problem in the
7 other category 2 designs. We have done some reviews into
8 those.

9 MR. SHAO: Have you been to, did you do the original
10 analysis? How do you do the category 2 analysis, can you
11 describe to us, how do you do a category 2 analysis also in
12 the plant, or the approach.

13 MR. McBAY: Okay, need to get clear of the defini-
14 tion of category 2, just to make sure. Because ours is a
15 little bit different than other plants.

16 Category 1 is basically seismic design...

17 MR. SHAO: I understand the definition. I just
18 want to know how you do analysis, what the analysis approach
19 for category ..

20 MR. McBAY: Okay, the Category 2 analysis was
21 done in the same manner Category 1 is.

22 MR. SHAO: What's the difference?

23 MR. McBAY; Okay, as I was explaining, category 1
24 is seismic design that's required for safe shut down of the
25 plant. Category 2 is seismic design that's not required for

1 the safe shut down of the plant. A platform would be a, a
2 stairway could be a category 2 design.

3 And non-seismic is something that does not have a
4 seismic design to it.

5 MR. SHAO: Okay, in to analysis, what would be the
6 difference?

7 MR. MCBAY: Analysis would be the same.

8 MR. SHAO: Yeah, but the reason we sought the dif-
9 ference in the control room, your category 1 analysis and
10 your category 2 analysis were not the same.

11 Category 1 you did a dynam analysis, category 2 you
12 used a chromostatic analysis. My question is before you made
13 the statement that everywhere else was okay, you look into
14 the category 2 analysis and they ...

15 MR. MCBAY: We can do that. We had not planned to
16 do it. We felt like..

17 MR. SHAO: That wasn't the question we turned to
18 you. What your action planned for looking into the nonacces-
19 sible category 2 structure system and component. But, you
20 see the distinct difference between category 1 and category 2
21 analysis, and you just told me that there shouldn't be any
22 difference.

23 MR. MCBAY: I think what we were looking there, was
24 the air craft cable design, though.

25 MR. SHAO: In the control room seating, you used

1 the current status analysis. And also you didn't take the
2 interaction, taken into account.

3 MR. McBAY: I know, that's right.

4 MR. SHAO: So, we have a lot of trouble with that
5 analysis. So my question is, you say this very unique
6 control room, it doesn't happen somewhere else. Can you give
7 me some proof to back up your statement with?

8 MR. McBAY: Okay, we can do that.

9 MR. SHAO: You have already, this investigation
10 before you made such a statement?

11 MR. McBAY: Well, we've done some investigation
12 into it.

13 MR. SHAO: You mean the last couple weeks?

14 MR. McBAY: Not in the last couple weeks.

15 MR. SHAO: How can you say then...

16 MR. McBAY: Well, when you're going back in, for
17 example, we were re-looking at the control room ceiling
18 regard to the impact loading? We reviewed in regard to the
19 philosophy that was used on our seismic design. We use peak
20 response spectrum on all of our seismic design, which is very
21 conservative.

22 MR. SHAO: It's a new method.

23 MR. McBAY; Well..

24 MR. SHAO: Your dilemma in prescating tried to make
25 a difference.

1 MR. MCBAY: Yeah, well, it depends on which
2 application factor you use. Like, we're on the, one for this
3 for example, case factor 1.5 on verberating.

4 I guess, Larry, the best way to close this is me to
5 go ahead and include in our plan a action for us to go back
6 and re-review some category 2 designs. And if we see any
7 significant difference between category 1 designs, then be
8 able to explain it.

9 MR. SHAO: Yeah, I think you should audit this on
10 the category 2 analysis. I think TUGCo should audit this in
11 category 2 analysis to make sure the category analysis was
12 properly performed.

13 MR. MCBAY: Okay.

14 MR. SHAO: Yeah, I think you want to do some
15 auditing too.

16 MR. GEORGE: We hear what you're saying, and we
17 will expand it beyond the control room ceiling issue and
18 architectural issues, going back to other category ...

19 MR. SHAO: Yeah, I would not except the statement
20 that this is very unique. The problem is only here and
21 nowhere else.

22 MR. GEORGE: I understand. We hear you.

23 MR. MCBAY: That is really all I have to present.
24 There any questions?

25 MR. MERRITT: All right, next we've got start of

1 testing program.

2 MR. WESSMAN: Joe, let me ask a digression, before
3 we start with the test program discussions. I know you are
4 all planning to do what's been referred to a mini-hot
5 functional testing. I wondered if you could take a couple of
6 minutes and summarize to use the test activities that you've
7 got coming up in the next couple of weeks, or the next month
8 or so that concern a hot functional testing activity and heat
9 up and cool down. And what sort of time frames you expect
10 these things to happen.

11 MR. GEORGE: We'd be happy to do that and Mr.
12 Camp...

13 MR. CAMP: I planned to do that during my presen-
14 tation.

15 MR. WESSMAN: All right. Why don't we go off the
16 record for a couple of minutes and let everybody get a
17 stretch or, no more than five minutes, because I think we
18 want to get on with things, don't you all?

19 (Off the record.)

20 MR. NOONAN: I think we'll go ahead and continue on
21 with the rest of the meeting here. We're talking about the
22 start of testing area. And with that, why don't the utility
23 go ahead and start?

24 MR. CAMP: My name is Dick Camp. I am currently
25 the start up manager at Commanche Peak. I've been on the

1 project for just a little over nine years now. I came in in
2 '75 to assist in the preparation of the test program.

3 Prior to that, I worked for Burns and Row on the
4 WMP2 project. And the early stages of construction,
5 assisting the utility in setting up test program there and
6 construction as well as preoperational testing.

7 Prior to that, I participated in the start up at
8 Cooper Nuclear Station in Nebraska. And prior to that, ap-
9 proximately three years in the Newport News shipbuilding and
10 dry dock in the Navy nuclear program there.

11 Graduate engineer with a mechanical engineering
12 degree. That's pretty much my background.

13 MR. KEIMIG: Dick, for the record, who do you work
14 for now?

15 MR. CAMP: I work for Amtel Corporation. The first
16 issue is 381, deals with the review of hot functional test
17 data packages performed by the TRT. Basically, the TRT re-
18 viewed several test data packages and identified three where
19 there were concerns expressed, where certain test objectives
20 may not have been met on those completed tests.

21 Our action plan to resolve this issue is to review
22 each of the, each of the three tests expressed as a concern
23 by the TRT and provide justifications for the actions taken,
24 or perform retests for those tests.

25 In addition to that review, we will be reviewing

1 the seven remaining completed hot functional tests that were
2 not reviewed by the TRT to determine whether or not those
3 tests met the test objectives.

4 As a result of this review, if any retest is
5 required to demonstrate a test objective, that will be con-
6 sidered as a recheck and require further review on a
7 sampling basis of the remaining 136 non-hot functional pre-
8 operational tests.

9 The first sample review of 20 procedures, one
10 reject will require the additional review of another 20.
11 If, in the second sample, if one reject is identified, all of
12 the remaining approved preoperational tests will be reviewed.

13 Are there any questions on this issue?

14 MR. KEIMIG: Yeah, Rick Keimig, TRT. For the
15 record, I would like to make note that TRT did not ascertain
16 the acceptability of the test results. That is, they did not
17 validate any test results. That statement is made in the
18 background section of this item.

19 MR. CAMP: Essentially what we did is we reviewed
20 the test procedures and resultant data to determine conformance
21 with your FSAR and Regulatory Guide 1.68. Validation of the
22 test results, I understand, is being done on a sampling basis
23 by Region 4.

24 That was a misunderstanding on our part relative to
25 the degree of your review.

1 MR. KEIMIG: I have a question with regard to why
2 you're restricting your initial review to the remaining 7 hot
3 functional tests that we did not review.

4 MR. CAMP: Well, basically, we considered, you
5 know, reviewing all of them. Since the concern was expressed
6 on three, we assumed that, our belief that we had done an
7 adequate review on all of them in the first place and that
8 there was no problem expressed by the TRT on the procedures
9 that were reviewed by the TRT would not indicate any reason
10 to go back and re-review them again.

11 If you will, took credit for your..

12 MR. KEIMIG: Except that in the case of the
13 containment integrated leak rate test, we also found the
14 same problem, where test objectives in accordance with
15 Regulatory Guide 1.68, in our estimation, our opinion, were
16 not met.

17 There are 136 some additional preoperational tests
18 that I think need to be included in the sample that you
19 people do originally. So, I would ask that you reconsider
20 and do a statistical sampling on those seven plus the 136
21 preoperational tests that haven't been looked at.

22 MR. CAMP: If I understand you correctly, are you
23 suggesting that we go ahead and proceed with the sample, re-
24 gardless of any reject status on the three that you've iden-
25 tified as a problem?

1 MR. KEIMIG: That's correct.

2 MR. CAMP: Or the seven?

3 MR. KEIMIG: That's correct.

4 MR. CAMP: We'll go ahead and proceed with that in
5 parallel.

6 MR. KEIMIG: And again, I would like to know the
7 basis for your selection of which preoperational tests that
8 you decide to select for review.

9 I have another question and I hope we're not going
10 to waste anymore time on this. But, I would like to hear
11 your opinion, Dick, on the pros and cons of having this
12 review done by the JPG, which is not an independent group of
13 this activity.

14 MR. CAMP: Okay, our plans were that the joint test group
15 is made up of representatives from engineering, Westinghouse,
16 from Start Up, plant operations, and is chaired by the
17 manager of Nuclear Operations. Our plan on this additional
18 review, was to have that group responsible for the review and
19 the review actually performed by the joint test group members
20 themselves, or individuals designated by them within their
21 organization that were not previously involved in any
22 previous reviews, to obtain some independence in terms of the
23 actual review process.

24 It was, has been our understanding that there was
25 not a concern over the qualifications or independence or

1 objectivity of the joint test group, but there was a concern
2 relative to the amount of involvement by the joint test group
3 on a daily basis during the conduct of the testing.

4 MR. KEIMIG: That's correct.

5 MR. CAMP; So, we kind of felt that the joint test
6 group's responsibility to perform these reviews and to make
7 sure that they understood all aspects of testing relative to
8 test efficiencies, test deviations, that would be more bene-
9 ficial to have that group remain responsible for that acti-
10 vity.

11 MR. KEIMIG: That's why I asked the question.
12 Because in this particular case, Vince, I'm not sure if it
13 would be of any advantage to get an independent group to do
14 the review of these preoperational test procedures, because
15 of the knowledge of the individuals on the joint test group
16 with the procedures themselves and the workings of deviations
17 and so on and so forth.

18 I think in the revision to your action plan, we
19 might want to see what you have to say about having the joint
20 test group do it and weigh the pros and cons.

21 Another concern that surfaced with respect to the
22 joint test group's review of the hot functional tests, which
23 may not come out of our findings very loudly, it's kind of
24 like a silent alarm, though, and that's their interpretation,
25 that is the interpretation of the JPG, with regard to Reg

1 Guide 1.68.

2 Apparently, they think that it's perfectly alright
3 to not have certain equipment installed during a hot
4 functional test, conducting the test and then and installing
5 that equipment when a test is completed. I would like to
6 know how that meets Regulatory Position 3 of Reg Guide 1.68.

7 Now, you needn't address that now, but we won't be
8 asking you that when we give you our comments. It's a con-
9 cern that I have, it's a concern that the rest of the team
10 had, and I think it needs to be addressed.

11 In addition, we need to take that into considera-
12 tion when you propose, whomever you decide to propose, to do
13 this review. How can we have assurance that they will be
14 properly interpreting Reg Guide 1.68?

15 MR. CAMP: You want us to address that in our
16 revision, our plans?

17 MR. KEIMIG: Yes.

18 MR. CAMP: I'd like to say one thing about that,
19 and that is certain tests that were pointed out in this
20 review, for example, the steam generator level instrumenta-
21 tion concern, that dealt with the three temporary instru-
22 ments being installed for the purpose of doing the test.

23 That was a conscious decision to do that. It was
24 not a conscious decision to deviate from any Regulatory
25 Guides or commitments. In essence, we had, each steam

1 generator has four level channels. We have three that were
2 defective with a long lead time for replacement of the PC
3 cards. The Unit 2 instrumentation is not of the same type
4 that Unit 1 is so we could not transfer those instruments.

5 And we elected to proceed with temporary instru-
6 ments in place, based on the knowledge that 13 of the 16 are
7 permanent plan instruments, they would demonstrate, during
8 the conduct of hot functionals, they would demonstrate the
9 adequacy of the loan instrumentation system, and the ade-
10 quacy of the calibration procedures and scaling documents
11 used for calibration.

12 So, I, you know, it sounds almost like a flagrant
13 misinterpretation of Reg Guide 168 the way you described it,
14 Mr. Keimig, and I don't think that's the case.

15 MR. KEIMIG: No, as a matter of fact, I recognized
16 that it was a conscious decision and that's what bothers me.
17 Because Regulatory Position 3 of that Reg Guide says that to
18 the extent practical, duration of the test should be
19 sufficient to permit equipment to reach its normal equilibrium
20 conditions.

21 And thus decrease the probability of failures,
22 including run in type failures from occurring during plant
23 operations. And I don't see how you can accomplish that if
24 indeed you do not have instrumentation installed at the time
25 you run a test. That's my problem. Plainly, that needs to

1 be addressed.

2 MR. CAMP: Okay, we will attempt to do that in our
3 revision.

4 I said earlier I would get into a description of
5 the new decision to perform another heat up prior to fuel
6 load. Approximately two weeks ago, two and a half weeks ago,
7 the decision was made to re-perform, do another heat up for
8 the purposes of conserving time after fuel load and take ad-
9 vantage of some of the time that we perceive as far as a
10 delay in operating license.

11 What will be performed during that heat up, most of
12 the plant systems have been turned over to the operating
13 group for final acceptance now. The operating group will be
14 responsible for the conduct of that heat up, using normal
15 plant procedures. During the process of that heat up,
16 certain deferred preoperational tests, resulting from the
17 last, from the first hot functional test, will be performed
18 prior to fuel load.

19 Included in that next heat up will be the thermal
20 expansion test of the deficiencies found the last time. The
21 current status is we have the head on, in the process of
22 putting the CRDM vent fan system on and filling and venting
23 of systems in preparation for ambient measurements for the
24 deficient supports found during hot functional testing.

25 We expect to begin heat up sometime next week. Of

1 course, that's contingent upon getting one of the diesel
2 generators operable. As you know, we've disassembled diesel
3 generators for the second time, to perform bearing oil hole
4 inspections. Both trains are getting back together now. One
5 train is complete with preoperational testing in progress on
6 train A.

7 And we hope to finish that and have that diesel
8 generator operable next week.

9 MR. KEIMIG: Why is the operating staff being made
10 responsible for this mini-test?

11 MR. CAMP: Basically, Mr. Keimig, the reasoning for
12 that all of these tests have been deferred over into the
13 operations program that would be implemented post-fuel load,
14 under the auspices of the initial start up test program.

15 All of the plant systems that will be involved have
16 been turned over and finally accepted by operations. It
17 basically comes under the auspices of their normal operating
18 procedures and programs. We felt that by doing that would
19 certainly exercise their procedures and operating procedures
20 more fully and place the responsibility where the responsi-
21 bility will be at the time of fuel load.

22 MR. KEIMIG: Okay, I understand that now. Will you
23 be making a transit FSAR to reflect who's responsible for
24 these tests?

25 MR. CAMP: An FSAR change has been in the process

1 of being submitted.

2 The second issue, issue 382, will certainly be re-
3 vised to reflect this new decision to perform another heat up
4 prior to fuel load. Basically, our feeling was, and I
5 certainly hope we didn't get caught up in words here, is that
6 the TUEC has currently a commitment for the station operating
7 review committee to review all initial start up tests, which
8 would include deferred preoperational tests.

9 The qualifications of this group are described in
10 the FSAR and we feel they are similarly qualified to the
11 joint test group. Our previous plan was to complete all the
12 four preoperational test prior to initial criticality, with
13 the exception of those portions of thermal expansion associa-
14 ted with feed water system, which could not be performed
15 prior to initial criticality.

16 The results of those tests would be reviewed and
17 approved prior to initial criticality. The remaining portion
18 of the thermal expansion test, which is expected to be com-
19 pleted at the 30% power plateau, would be reviewed and appro-
20 ved prior to escalating to the 50% power plateau.

21 However, due to this new decision, this action plan
22 will be revised to reflect our current schedule on the
23 project. Are there any questions on that issue?

24 The third issue, issue 383, deals with TUGCo speci-
25 fications for deferred tests in that the observation was that

1 certain plant conditions could not be, could not accommodate
2 the performance of deferred preoperational test in that tech-
3 nical specifications could not be met.

4 The example was given for snubber operability, in
5 that some snubbers would not have been tested.

6 This action plan will also be revised as a result
7 of this heat up. However, I would like to point out a couple
8 of things. We, the utility had evaluated several incomplete
9 preoperational tests for deferral after fuel load. During
10 that evaluation process, required plant conditions and tech-
11 nical specifications, limited conditions for operation, were
12 evaluated and a request was submitted to NRR for deferral of
13 these tests.

14 Approval for that deferral was received and during
15 that process, we did not request any deviation from the tech-
16 nical specifications.

17 At the current time, we plan on finishing these in-
18 complete preoperational tests prior to fuel load, in which
19 case they will be reviewed and approved prior to fuel load.
20 Any kind of technical specification deviations that may be
21 associated with thermal expansion, we don't know the scope or
22 extent of those at this time, and we won't know until we
23 finish the re-tests associated with thermal expansion.

24 So, that will be evaluated and tech-spec exceptions
25 will be requested where appropriate.

1 MR. KEIMIG: Snubbers actually would be major items
2 that we were addressing.

3 MR. CAMP: Are there any questions on this issue?

4 MR. WESSMAN: Dick, let me offer a little bit of a
5 comment on this. Obviously, we'll have to kind of revisit
6 this area after you finish the mini-hot functional testing
7 that you're about to do.

8 A little bit related to all of this, of course, is
9 the staff evaluation of the motion that you still have
10 pending before the Board pursuant to 5057 (C), because
11 obviously to do any hot testing after the core is loaded,
12 there is constraints for operability of various systems im-
13 posed by the tech-specs.

14 You may recall that to get yourself up to hot
15 levels after the core is loaded, that you have to meet the
16 operability requirements for these various systems.

17 MR. CAMP: That's right.

18 MR. WESSMAN: And sometimes the difficulty in
19 meeting operability means that you seek an exemption to the
20 tech-specs. That requires a fair amount of advance planning
21 and review by the staff.

22 And as long as that motion is on the books, it
23 means that we have to consider the impact of that just as you
24 must.

25 MR. CAMP: Well, the only exceptions that we had

1 planned to have were related to snubbers.

2 MR. WESSMAN: My memory fails me but my recol-
3 lection is when CATAWBA did some similar hot testing after
4 the core was loaded, I believe pursuant to similar motion,
5 that there were a number of tech-spec exemptions or revi-
6 sions that they had to make to their technical specifications
7 to accommodate this unique operation of the facility.

8 So, at first blush, it may be more difficult that
9 appears. That's the only reason I bring the subject up.

10 MR. CAMP: I'm aware of that.

11 MR. BECK: We're looking at CATAWBA's licensing
12 documentation in that regard, primarily as associated with
13 diesel generator availability, as I recall.

14 MR. CAMP: As I recall, that was the largest amount
15 of deviations associated with that docket.

16 MR. WESSMAN: That's all I have on this area.

17 MR. CAMP: Okay, the fourth issue is issue 384,
18 deals with the traceability of test equipment. It was found
19 by the TRT that included in the thermal expansion test
20 package, which is under final review, that adequate documen-
21 tation did not exist for the traceability of temperature
22 measuring devices used during that test, from the calibra-
23 tion of the instrument to the location that they were used.

24 It was also pointed out by the TRT that this in-
25 formation was available in a personal log held in the

1 engineering department.

2 The traceability of that instrumentation was, in
3 fact, not included in the test data package. We have
4 reviewed the information available from the personnel log.
5 It is adequate to provide traceability from the calibration
6 of the instruments to the location used and that documenta-
7 tion has been included in the test data package.

8 We have administrative requirements for the tracea-
9 bility of test instrumentation. We feel that this is an iso-
10 lated case where we used, or had, engineering personnel tem-
11 porarily assigned to start up, for the purpose of doing
12 thermal expansion test only. They were indoctrinated in the
13 administrative requirements, however, they failed to comply
14 with them.

15 To prevent...

16 MR. KEIMIG: Could you expand upon that a little
17 bit, Dick? I tell you why I ask that. If the procedure had
18 been left in its previous revision, the recording of the test
19 instrumentation would have been on the data sheet that the
20 temperature was recorded on. When the procedure was revised,
21 and I don't know for what other reason it may have been re-
22 vised, but when it was revised, somebody revised the require-
23 ment as to where to record the serial numbers of the testing
24 instruments.

25 It was now on a separate portion of the results

1 package. I really don't understand how you can attribute
2 this to engineering personnel temporarily assigned to do the
3 thermal expansion tests. Someone who revised the procedure,
4 and those that approved that revision, missed the fact that
5 when the test instrument serial numbers were recorded else-
6 where in the procedure, that there would be no traceability
7 to the data which was being recorded on the data sheets.

8 MR. CAMP: I haven't personally looked at that
9 package, Mr. Keimig, but I will. Do you recall if the re-
10 quirement to record that information was in a different loca-
11 tion in the procedure as a result of the revision?

12 MR. KEIMIG: Yes, it was, definitely was. Now, the
13 start up administrative procedure recognizes the need to
14 maintain traceability, and it provides several options for
15 doing it.

16 In this particular case, the wrong option was
17 chosen when the procedure was revised.

18 MR. CAMP: Well, I'll just have to look at that, I
19 don't have the answer right now.

20 MR. KEIMIG: In addition, I think that your action
21 plan should also include a review of the Unit 2 preoperation-
22 al test procedures and the Unit 1 and 2 ISU and plant opera-
23 ting procedures to insure that where instrument traceability
24 for calibration purposes is required, that the format is such
25 that it indeed does get recorded where it should.

1 Again, because I think that somebody did not know
2 why the instrument serial numbers were being recorded on the
3 data sheets in the previous revision to that procedure. I
4 think that your action plan needs to be broadened somewhat.

5 MR. CAMP: To address other programs?

6 MR. KEIMIG: Yes. It may be a generic weakness
7 with people who are preparing procedures.

8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

(End of tape)

1 MR. CAMP: Any other questions? The fifth issue
2 deals with containment of integrated leak rate testing,
3 issue III-B. TRT identified that during the time of the test
4 we isolated three electrical penetrations to complete
5 successful, for successful completion of the test as well as
6 the leak rate calculation method was in accordance with
7 ANSI 56.8, not 45.4 which we were committed to in the FSAR.

8 Since identification of this item we received a
9 letter from NRR requesting additional information on this
10 subject. It is our understanding this has been turned over
11 to the appropriate review branch and is counted as, carried
12 as an open SER item.

13 We intend to compare the test procedure to the
14 FSAR and ANSI 45.4, 1972 version to identify any other
15 deviations and provide justification for any other deviations
16 in response to the NRC letter dated August twenty-seventh.

17 MR. KEIMIG: Did that NRC letter address the three
18 electrical penetrations?

19 MR. CAMP: Yes, it did.

20 MR. KEIMIG: Could you briefly tell me what it said
21 about the three electrical penetrations?

22 MR. CAMP: It said -

23 MR. KEIMIG: It's not mentioned in your background
24 here.

25 MR. CAMP: In essence the retest results for

NRC
T-3
PCC
1

1 the electrical penetrations were provided in our summary, in
2 our report supplement that provided the data for the retest
3 leakage rate. A comparison was made for the retest leakage
4 rate to the overall containment integrated leak rate and
5 determined that it would be insignificant.

6 MR. KEIMIG: Thank you. I have some more questions
7 on this item and the kind of generic type. You mentioned in
8 the background here that the fact that the FSAR was not
9 amended was due to an oversight. Can you explain to me how
10 that oversight occurred?

11 MR. CAMP: Well, it obviously occurred during the
12 review and approval of the procedures in the first place.
13 Whether the criteria used for review of procedures is to
14 insure that it complies with the FSAR commitments for
15 testing. So it was an inadequate review of the procedure in
16 the first place.

17 MR. KEIMIG: What is your normal process for re-
18 cording or documenting and processing identified deviations
19 from the FSAR?

20 MR. CAMP: I don't understand your question. What
21 is the normal process? We identify deviation, the necessity
22 or -

23 MR. KEIMIG: Yeah, how would you -

24 MR. CAMP: We would process -

25 MR. KEIMIG: As in this case here where you

1 apparently elected to go another route to calculate the
 2 leakage rate. Perhaps you thought it was a better way to go,
 3 but it's a deviation from what you committed to in the FSAR.
 4 How would you normally have processed that through the NRC or
 5 through your own system to get to the NRC as an amendment to
 6 the FSAR?

7 MR. CAMP: Start up or whoever identified the pro-
 8 blem, we would have ended up I think amending the test com-
 9 mitment, processing FSAR change request through engineering,
 10 from there to licensing, from licensing to the Commission.

11 MR. KEIMIG: My concern is that since we know of
 12 one oversight, how do we know that there haven't been other
 13 similar oversights? Have you considered reviewing your
 14 process to see if there possibly are some others that may
 15 have been overlooked?

16 MR. CAMP: Well, we had already discussed and I
 17 didn't include in the background section or description of
 18 either III-Alor III-B. We had planned to include that into
 19 our acceptance criteria for review of these additional
 20 procedures that we were being required to review. Plus to
 21 see that we did meet the test objectives as stated in the
 22 FSAR as well as any other standard commitments we've made.

23 MR. WESSMAN: Joe, this is back to one of these
 24 root cause issues. Again, I think we're dealing with a case
 25 where a test varied from the FSAR got by you. When we wrote

NRC
 T-3
 PCC
 3

1 our September eighteenth letter to you we asked that you
2 identify other deviations from FSAR commitments. Your
3 action plan focused very narrowly on the containment inte-
4 grated leak rate test.

5 I think what we're trying to tell you is root
6 cause, generic approach means look at the tests versus the
7 FSAR and see whether you've got any others that slipped
8 through. I think the action plan that you've provided is
9 too narrow and you've got to look broader.

10 MR. CAMP: The reason this specific one looked
11 narrower was because we knew that we were going to be looking
12 for this aspect in the review of the test as described by
13 Issue III-A1 and the fact that it was our understanding that
14 this had been taken out of the technical team and that we
15 only wanted, that we were only required to respond to the
16 request for information provided by, requested by the
17 review branch.

18 MR. KEIMIG: That particular aspect of it, yes,
19 was turned over to the technical review branch. However, the
20 generic aspects of it were not and -

21 MR. CAMP: And I understand that and what we had
22 planned to do was address that in the review with III-A1.

23 MR. WESSMAN: You need to clarify how you're going
24 to handle III-A -

25 MR. CAMP: Okay.

NRC
T-3
PCC
4

1 MR. WESSMAN: Because obviously the story isn't
2 there. It didn't fall into place with those of us looking at
3 it.

4 MR. CAMP: Any further questions of III-B? The
5 sixth issue deals with prerequisite testing, Issue III-C.
6 TRT finding was that sort of management had an issue they,
7 an interoffice memo that conflicted with approved administra-
8 tive procedure requirements for verification of initial
9 conditions for prerequisite or construction testing.

10 The subject memorandum has been recinded. The
11 start up craft, support craft as well as test engineers have
12 been reinstructed on their scope of responsibilities and all
13 additional interoffice memoranda are being reviewed for, to
14 determine if additional conflicts have been issued in the
15 past.

16 MR. KEIMIG: Let me make a comment about this par-
17 ticular item. Somehow or other in the September eighteenth
18 letter a line got dropped or a word got dropped or something
19 happened. Because here again you haven't addressed the
20 generic aspects of this particular problem as we saw them.

21 Our September eighteenth letter says that the
22 review of test records revealed that craft personnel assigned
23 to verify initial conditions of test in violation of start up
24 administrative procedure 21 entitled conduct of testing.

25 This procedure requires this function to be performed by

NRC
T-3
PCC
5

1 system test engineers, STE's.

2 Now, after that sentence something happened. The
3 prerequisite tests that we identify that involve the start
4 up memorandum were not the only prerequisite tests where
5 craft personnel had signed off on. There were also others.
6 So I think you need to look at which others and what kind of
7 impact that may have had on your preoperational tests.

8 I think I agree with the statement that you make
9 in your action plan here that the consequences associated
10 with the improper validation of prerequisites for prere-
11 quisite testing are insignificant.

12 MR. CAMP: Well, that was in relation to those
13 two specific prerequisites.

14 MR. KEIMIG: That's right. And I think that pro-
15 bably will be your conclusion when you go and look at the
16 others that were also signed off by craft personnel, but I
17 think you do need to look at them and come to that conclusion
18 yourself. I didn't look at all the prerequisite tests. I
19 just looked at a sampling.

20 MR. CAMP: Okay. Was this, you say this was some-
21 thing that was found and was not pointed out in the letter
22 or we misinterpreted?

23 MR. KEIMIG: Well, something was dropped from that
24 particular paragraph in the letter.

25 MR. CAMP: Okay. So it's something we're not

NRC
T-3
PCC
6

1 aware of.

2 MR. WESSMAN: That's correct.

3 MR. CAMP: Okay.

4 MR. KEIMIG: Well, again, you took a very narrow
5 view since we mentioned the start up management's memorandum.
6 I can see how you just easily have done that.

7 MR. CAMP: Another question? III-D , preoperation-
8 al testing, Issue III-D, basically the observation made by
9 the TRT was that test engineers were not provided the latest
10 design information on a continuous controlled basis and
11 that's true.

12 We've tried several methods of document control on
13 the project as well as within start up and what we ended up
14 doing was providing a document control satellite center in
15 the start up complex to make access to controlled documents
16 easier without any significant burden. The current program
17 requires that prior to performing tests that the start up
18 engineer verifies that he is using the latest design drawing
19 as well as design change documents to perform that testing.

20 Other drawings used by start up is for reference or
21 for general information which we do not maintain on control
22 basis. In general we feel that the requirements for the
23 start up engineer to maintain the number of drawings that he
24 uses and may in fact use on a one time basis in a controlled
25 condition would be an undue burden.

NRC
T-3
PCC
7

1 At any rate, a satellite center is established in
 2 the start up complex for ease of access to control documents
 3 and to further, to further reduce the impact on the start up
 4 engineer for reviewing test procedures and assuring that the
 5 test procedures reflect the as built condition of the plant,
 6 administrative procedures will be revised to require him to
 7 begin that process several weeks in advance of the scheduled
 8 test date to relieve any last minute burdens for updating
 9 procedures. And we plan to instruct the test engineers only
 10 to new administrative procedure requirements.

11 I would like to make one note. This item as I see
 12 it doesn't relate to the discussion held last Friday on com-
 13 plex documentation systems or drawings with numerous design
 14 changes outstanding against them. For the most part drawings
 15 used by start up from termination drawings to flow diagrams
 16 are in good shape in terms of the number of design changes
 17 outstanding against them.

18 The are in fact not like hangar packages or conduit
 19 layout drawings or those type of drawings. So we're not
 20 talking about a large number of design changes against any
 21 one drawing used by start up test personnel.

22 MR. KEIMIG: You're not talking about it on Unit 1
 23 any more, but are you sure you'll not be talking about it on
 24 Unit 2? Or are you sure that we will not be concerned with
 25 that same problem on Unit 2? Based on the discussions at

NRC
 T-3
 PCC
 8

1 that meeting last Friday and your statement with regard to
2 this issue of large number of design documents are utilized
3 by start up, I would request that you reassess your action
4 plan with regard to this item.

5 MR. CAMP: On Unit 2?

6 MR. KEIMIG: And Unit 1, also.

7 MR. CAMP: I'm not sure I understand, Mr. Keimig,
8 what the concern is.

9 MR. KEIMIG: Well, there were statements made by
10 senior utility personnel at our meeting last Friday to the
11 effect that the records retrieval systems were very complex,
12 I believe the words were. I would like to be assured that
13 those people who subscribe to that don't have any problems
14 with that complexity with regard to the start up engineers
15 and how they may get design documents.

16 MR. CAMP: Well, I was trying to point out a dif-
17 ferent thing, the discussion was held last Friday.

18 MR. KEIMIG: I think it got a little deeper than
19 what you -

20 MR. CAMP: Well, it led one to believe that not
21 only is the drawing system and associated design changes, not
22 only the inspection documentation complex but also the
23 design drawings and design changes associated with those
24 drawings as complex and that's not the case. The document
25 retrieval system may be complex and cumbersome to deal with.

1 That may be the case. I'm not familiar with that
2 because I don't retrieve records from the vault, construction
3 records from the vault on that much frequency. But I do know
4 for a fact that the drawing system is not complex. We have
5 drawings and design changes against those drawings and it's
6 readily available to anyone that wants them.

7 MR. KEIMIG: However, without going very deeply
8 into it, I'm not sure how often a system test engineer may
9 need to refer to construction drawings and I'm not sure that
10 if he does need to refer to a construction drawing that
11 he'll get the right one after what was said at the meeting
12 last Friday. My experience is that systems test engineers
13 frequently have to refer to construction drawings.

14 MR. CAMP: That's for sure.

15 MR. KEIMIG: Now you admit yourself just now or
16 you admitted yourself just now that you don't have that much
17 occasion to test the system for retrieving those types of
18 documents.

19 MR. CAMP: No, I did not say that.

20 MR. KEIMIG: I thought that's what you said.

21 MR. CAMP: Not construction, inspection records.

22 MR. KEIMIG: Nevertheless, I think this entire
23 area needs to be reassessed. I think you probably should get
24 together with Mr. Vega to insure yourself that there are no
25 problems.

1 MR. CAMP: Well, I'd like to understand now before
2 I leave here what we're talking about. I'm not talking about
3 construction inspection records. I'm talking about drawings,
4 design documents and that in my mind is not a complex system
5 and no challenge has been made on that.

6 As it was discussed last Friday there was a bit of
7 confusion as to what kind of documentation people were talk-
8 ing about. Inspection documentation, I won't talk about
9 that. I don't know about it. Drawings I do know about.

10 MR. GEORGE: If I can interrupt here.

11 MR. KEIMIG: Go ahead.

12 MR. GEORGE: We're going to be giving drawings and
13 documentation and root causes one considerable lot of atten-
14 tion. Now, as far as design drawings and flow diagrams and
15 test diagrams that Mr. Camp requires, we have a system
16 whereby any change modifications are at the very minimum on
17 any drawing.

18 What is it? Three or four at the very most would
19 be outstanding. And of course on Unit 2 we have stabilized
20 the design on Comanche Peak. We know what we're going to be
21 doing over there. The evolving design on 1 has caused some
22 complications that are certainly manageable in working
23 change papers to drawings.

24 What Dick is referring to is if you take a construc-
25 tion inspection program where they're inspecting a component

NRC
T-3
PCC
11

1 in the plant such as an AMSE hanger, you may have several
2 pieces of change paper to a drawing. But once the verifica-
3 tion of the as built condition of the support is there, that
4 hanger will be there for forty years so there's not really
5 much dynamic need for having that change paper to that
6 particular drawing. Mr. Camp, is that what you're referring
7 to?

8 MR. CAMP: I'm trying to allude to the fact that
9 design documents that are used on start up which are flow
10 diagrams, -- logic diagrams, termination drawings, circuit
11 drawings, one line diagrams are not of the same magnitude in
12 terms of design changes against them that other types of
13 drawings are like piping isometrics or hanger isometrics or
14 conduit layout drawings or those type of drawings and also
15 that the drawing control system should not be confused or be
16 construed to be complex as the document, inspection document
17 retrieval system is. We're talking about two different
18 things.

19 MR. GEORGE: But we as a program will be giving a
20 lot of attention to that if that's what you're requesting and
21 I can assure you that.

22 MR. KEIMIG: I just want some assurance that the
23 complexity that was mentioned or discussed at the meeting
24 last Friday does not involve the kind of documents -

25 MR. GEORGE: We have a 160 man engineering group on

1 site. Texas Utilities Generating Company Nuclear Engineering
2 will be on site for four years of the operations of that
3 plant. Their role in life is to work and post every piece of
4 change paper, examine, rigorously analyze what impact there
5 is and keep those updated on a continuing basis.

6 Beyond that, on Unit 2 we're not going to employ a
7 system of change paper that we've had to do on the system
8 in 1 where we've been on a evolving, unstabilized design and
9 by unstabilized design, that's not negative. We have
10 enhanced the quality and reliability of Comanche Peak through
11 all these years with TMI and all the chnages that have been
12 made have made that plant safer and safer and safer.

13 However, we're forever criticized with all the
14 change paper that's against it and that's very unfair. And
15 we're certainly putting it to the drawing. Mr. Eisenhut said
16 in the meeting last week and I heard him very clearly, you
17 may be asking inspectors and you're asking this man to
18 interpret drawings that are overcomplicated due to the fact
19 that the change paper is not posted to the drawing.

20 I can assure you as the general manager that won't
21 be the case. It has not really been the case as far as, it's
22 being overstated as how complicated it is. But we will
23 satisfy NRR's requirements on that, Mr. Nam, and your point.

24 MR. CAMP: Well, with that I'm not sure which way
25 to go. You know, but I personally don't perceive the

NRC
T-3
PCC
13

1 document or design drawing process a complex system and I
2 thought, still think that this action plan will address your
3 concerns. If that has expanded as a result of last Friday,
4 then -

5 MR. KEIMIG: I very simply stated I think the dis-
6 cussion that was had last Friday at the meeting led me to
7 wonder whether or not the system test engineers may have a
8 problem with getting correct design information prior to
9 conducting a preoperational or prerequisite test. Now, I
10 think that's a logical thought that comes to anyone's mind
11 and I just would like you to take another look at it and
12 make sure that it does not involve design documents. Very
13 simply stated.

14 MR. CAMP: Okay.

15 MR. MERRITT: We can handle it.

16 MR. CAMP: That's all I have if there are no other
17 questions.

18 MR. NOONAN: I don't have any further questions.

19 MR. WESSMAN: Is that all that you all specifically
20 wanted to cover?

21 MR. GEORGE: Yes, sir. That concludes what we
22 propose to present and I guess I would say -

23 MR. NOONAN: I have a couple items. First of all,
24 I'd like to invite any member of the public to feel free to
25 participate and give us comments on this thing. Ms. Garde,

NRC
T-3
PCC
14

IMAGE EVALUATION
TEST TARGET (MT-3)















IMAGE EVALUATION
TEST TARGET (MT-3)



1 since you are there maybe you can go ahead and lead off and
2 represent both CASE and GAP. You may have the floor.

3 MS. GARDE: I think I'll go through my list back-
4 wards so we can pick up where we left off on the discussion
5 on documentation. Mr. George, I think and I may be incorrect
6 on this, that you have incorrectly interpreted Mr. Eisenhut's
7 comments at last Friday's meeting to only apply to inspection
8 documentation and the requirement that document retrievabili-
9 ty is necessary in order to complete an accurate inspection.

10 My understanding of your documentation system is
11 that it's a dynamic system and that design documents, change
12 paper and utilimately inspections are pretty much dependent
13 on the successful implementation of your document control
14 system and that that system was reorganized to incorporate
15 the start up satellite as well as other satellites which Mr.
16 Camp has made reference to and I think it's the overall sys-
17 tem and the complications of the overall system as opposed to
18 one particular part of that, that is inspection documents,
19 which is of concern. I think frankly that the system as
20 designed has no margin for error.

21 That is, if the documentation system itself is, has
22 an inherent problem or there is a piece of paper that is not
23 posted along the way that all things beyond that mistake are
24 subsequently affected by it and that includes design, in-
25 cludes inspection, includes construction. And so what my

NRC
T-3
PCC
15

1 understand of the flaws in your documentation program is
2 that where there is mistakes and ultimately in any construc-
3 tion project of this magnitude and dealing with the kinds of
4 incorporation of TMI and design changes, et cetera, there
5 are going to me, there is no margin for error.

6 And there is not an adequate QAQC check on the
7 design program that catches those errors in a timely manner
8 and that just complicates it and I think that's what he
9 meant. Now, I'm maybe misstating his concern, but that's
10 certainly what my understanding both of his concern is and of
11 the flaws in the documentation program.

12 Let me go back now to the beginning. I think
13 that there's been a great deal of discussion today about a
14 couple main flaws and what I refer to as fundamental flaws
15 in your program plan. One, that it is not in fact an inde-
16 pendent review which is something that obviously you can see
17 there isn't any question that it's an independent review and
18 frankly in fairness to you I don't think that your request
19 for information, Mr. Noonan, clarified that that's what you
20 wanted.

21 I mean, in the past where independent reviews have
22 been required of utility companies, NRR has said that. You
23 come back and tell us what the elements of the independent
24 review program are and there is a vast amount of difference
25 between requiring utility company to develop a point by

1 point specific get well program for individual deficiencies
2 and a comprehensive independent review program.

3 There was some question raised about what the
4 criteria is for independent and although I know that some
5 people know this, let me refer you to a February first, 1982
6 letter from Chairman Palladino explaining to Congress what
7 the criteria for independence was. In an overall way that
8 criteria is divided into three categories.

9 Independence, first of all, which as stated in the
10 letter means that individuals or companies selected must be
11 able to provide an objective, dispassionate, technical
12 judgment provided solely on the basis of technical merit. It
13 also means that design verification programs must be conduc-
14 ted by companies or individuals not previously involved with
15 the activities they will now be reviewing.

16 There is an additional delineation of this which
17 goes into the specific individuals involved. Usually NRR
18 requires them to sign a statement of independence, notarizing
19 that they don't own any stock in the company, their relatives
20 aren't employed in the company and they've never worked for
21 the project previously before.

22 Those, that independence criteria has been applied
23 most vividly if you will at both Zimmer and Midland although
24 other projects in the country, particular Diablo Canyon, have
25 also been subjected to those kind of independent reviews.

NRC
T-3
PCC
17

1 That is a big step from the type of thing that NRR suggested
2 in its request for information.

3 However, if that's the criteria which Comanche
4 Peak and TUGCO must be engaged in, I think you'll find a
5 great deal of precedent about what are the next steps to
6 take. Clearly EBASCO does not fall under that category.
7 There's not way that EBASCO, given any stretch of the imagin-
8 ation will qualify under the Commission's independence poli-
9 cy.

10 Essentially you're talking about someone, John's
11 former employer, Tera Corporation, Tory Pines, Stone and
12 Webster was used at Midland, Bechtel reviewed Zimmer. Com-
13 pletely different, totally separate operation. I know that
14 you mentioned here that you had Bechtal look at some things
15 but not go into any depth into a particular problem that you
16 had.

17 I don't know if that disqualifies them or not. But
18 certainly there are a lot of people out there that could do
19 that type of thing and which would satisfy I'm sure NRR's
20 normal requirements. Second, I don't think that the program
21 is comprehensive and that comment incorporates a kind of
22 overall thread that we've heard that it does not deal with
23 root cause evaluation.

24 Frankly, we think that the only way to deal with
25 root cause evaluation is in a methodology program format

1 ahead of time. It's inappropriate to get half way into an
2 inspection and then define how far your root cause evaluation
3 will go.

4 Those kinds of guidelines, just like statistical
5 decisions on how much you will look at and what is the margin
6 for error and what is the confidence level are best most
7 prudently decided upon ahead of time so that you know when
8 you come back to this table at the end of your conclusion
9 that their going to accept the confidence level that you in
10 fact have employed. It doesn't work to the advantage of your
11 company.

12 It only delays the project for NRR to say that, you
13 know, we reject that. It's far better, more prudent, to have
14 that kind of approval ahead of time from whether it's Mr.
15 Eisenhower or Mr. Noonan or whatever combination of review
16 the NRC provides.

17 There was another generic problem that I view in
18 your program as outlined and discussed today in which you say
19 that the data will be made available in any way in which
20 the NRC wishes it to be provided and in some cases you're
21 providing summaries of particular systems or information.
22 I think that in this case that's entirely inappropriate.

23 The summaries aren't going to tell anybody any-
24 thing in terms of the kind of detail that the TRT requires
25 or certainly that public confidence is going to require in

NRC
T-3
PCC
19

1 order to agree with your assessment data being available on
2 site is a far cry from data being provided on a regular
3 public basis to the NRC so that the public can also evaluate
4 what those findings are.

5 In several projects we've been involved in data has
6 been, the NRC has required that essentially reports are
7 provided weekly, that copies of the report are provided
8 simultaneously to the NRC and therefore they are docketed as
9 well as to the company from the independent contractor. I
10 would think that that would be appropriate in this case.

11 We certainly would object strenuously to any kind of
12 conclusion that the NRC would draw based on data not avail-
13 able for our own review. Let's see, another category was
14 in this area was that there was some comment made about
15 discussing when you get down there on Friday the TRT report
16 and certainly there are facilities on the plant site, parti-
17 cularly the administration building, that if you're going
18 to continue this meeting I would expect that that would be
19 held at a place that we could have someone there if it got
20 into detail.

21 I understand that we're not going to have somebody
22 trucking round the site, you know, looking at everything
23 with you, but if as I think Mr. Merritt indicated that you're
24 going to discuss in detail the TRT report at the site, that
25 that be done in a public forum.

NRC
T-3
PCC
20

1 There's been two instances in the last two meetings
2 in which reviews or audits if you were have been conducted
3 in which I have no personal knowledge although I certainly
4 don't maintain that I have intimate knowledge of the entire
5 public record in this case. I don't believe that the self-
6 initiated evaluation using INPO methodology which was dis-
7 cussed on Friday has ever been docketed or provided to NRR
8 and that report at other projects has provided a wealth of
9 information because SIE is using INPO methodologies do by
10 their methodology require some kind of root cause determina-
11 tion, overall review of the problems and I think that would
12 be very helpful particularly if you don't have it yet that
13 you would get that and if you would get that, that that would
14 be docketed because those types of things are required, that
15 type of review is usually in, well, it's in every SIE that
16 I've ever reviewed.

17 Second, the Bechtal kind of review I know was not
18 offered into either evidence of the case or is in the public
19 record at any point. I think that there was some very com-
20 ments that provided a lot of insight by a number of the
21 people presenting presentations this morning in which,
22 specifically I'm using two quotes I jotted down, that our
23 purpose, TUGCO's purpose, was to prove, improving the exist-
24 ing design and construction was adequate and another
25 comment that our belief is that we did it all right in the

NRC
T-3
PCC
21

1 first case.

2 I think those two comments kind of summarize the
3 reason that it's imprudent and frankly impossible for you to
4 review your own work and that is why independent audits are
5 required. If you come to this project with the already
6 decided position that there aren't any problems and you're
7 justifying what is found, then you're not going to get any-
8 where in terms of my understanding of what NRR's approach is
9 and I was real concerned that that was the type of attitude
10 that was displayed this morning.

11 There was another comment made in discussing one
12 of the specific programs that you're proceeding on that you
13 realize that you were proceeding without NRR approval. That
14 type of at your own risk procession I think includes in it
15 the full knowledge that if that is later rejected that be-
16 cause a particular project is already completed, let's say
17 you do a review program based only on the request for infor-
18 mation, you could end up in a situation that was just dis-
19 cussed about the start up procedure, the prerequisite
20 testing.

21 Some, a line or a word was deleted and that entire-
22 ly changes the focus of what you spent several weeks looking
23 at. I don't think that, taking action on that information
24 would be particularly appropriate.

25 I think that's all, although I would, as you know,

NRC
T-3
PCC
22

1 Mr. Eisenhut, put me on a tight time table here to get my
2 own written letter done and I think just for your own pur-
3 poses and discussion I'll read again, John, for you, the
4 kind of five areas that we're proceeding with our analysis
5 and I won't do that if you don't want me to do that. That's
6 not necessary. I'll put it in a letter later. Would you
7 like me to do that or not?

8 MR. BECK: It's your speech.

9 MS. GARDE: Okay. Inherent conflict of interest
10 and no organizational independence of personnel involved. I
11 discussed that last time. Two, fundamentally incorrect
12 program objectives and principles. Three, inadequate and
13 unacceptable program processes, methodology and lack of
14 quality assurance and by that I mean the quality assurance
15 specifically for the program plan.

16 Insufficient program record plans, overly narrow
17 and restricted inspection scope. Okay.

18 MR. NOONAN: Just a few comments here. Basically I
19 guess Mr. Eisenhut asked you for your comments by the end of
20 this week. I'd also like to make that same request. Any
21 additional comments you have as a result of this meetings I
22 would also like to have them by the end of the week, if
23 possible.

24 I do agree, I do agree with one thing. I think we
25 do owe the utility what we mean by independence and I will

1 plan to make that, make that availbe. I would like to make
2 one thing here. Most people do not know me in this room now.
3 They don't know the way I operate. I do everything by public
4 meeting.

5 MS. GARDE: Pardon?

6 MR. NOONAN: I do everything by a public meeting.
7 Anything I may have a meeting with the utility and we're
8 discussing anything in the general area we're talking about
9 will be done by a public meeting. Number two, all informa-
10 tion I receive from the utility is docketed.

11 If it's handed to me I will put it in the docket
12 myself. I ask the utility to always put everything in a
13 docket, but if that's not done I will make sure it appears
14 in the docket. I don't know that EBASCO will meet the test
15 for independence or not. That's something for me to deter-
16 mine and I'll be talking about that to the utility.

17 One other thing I do not do, I do not ask the
18 utility to bring me another rock. I will make, will make all
19 our letters going to the utility, any concern we have in
20 this TRT review, we'll have it done basically by the end of
21 November. We have put together a schedule that we're going
22 to present to Mr. Eisenhut this afternoon.

23 It's mainly to keep things moving along the track
24 that we've been trying to move along. I think Darrell said
25 the other day that we will have all the TRT concerns -- to

1 by November and we plan to meet then. I am not in favor of
2 requests for information. I don't particularly like that
3 particular vehicle because I think that's just strictly
4 asking the utility to bring another rock and we go back with
5 more information, that kind of thing.

6 I would like to basically state position on how
7 we see it. We will, like I said, we will be down in Region
8 4 on Thursday. On Friday we're going to the site. It is
9 strictly for me, I have not been to Comanche Peak. I've been
10 to -- but not Comanche Peak.

11 I will basically be meeting with the resident
12 inspector down there and we will just be walking around
13 doing what we have to do. We will not spend more than about
14 four hours at the site on Friday. Other than that, is there
15 any other comments to be made by the public? Mr. George,
16 do you have any additional comments?

17 MR. GEORGE: We'll be waiting.

18 MR. NOONAN: All right. I guess with that I'll
19 bring the meeting to a close. Thank you gentlemen. Thank
20 you.

21 (Whereupon, at 1:50 p.m. the meeting was adjourned.)

22
23
24
25

NRC
T-3
PCC
25

1 CERTIFICATE OF PROCEEDINGS

2
3 This is to certify that the attached proceedings before
4 the NRC.

5 In the matter of: MEETING OF TUGCO AND NRC/TRT,
6 COMANCHE PEAK

7 Date of Proceeding: October 23, 1984

8 Place of Proceeding: *BETHESDA, MD.*

9 were held as herein appears, and that this is the original
10 transcript for the file of the Commission.

11
12
13
14 Georgia Pinkard
15 Official Reporter - Typed

16
17 *Georgia Pinkard, SR*
18 Official Reporter - Signature

19
20 *Shirley Keefee*
21 Transcriber

HOT FUNCTIONAL TESTING DATA PACKAGES

ISSUE III.A.1

DESCRIPTION OF CONCERN

TEST	DEFICIENCY
* ICP-PT-02-12 "BUS VOLTAGE AND LOAD SURVEY"	ACCEPTABLE VOLTAGES COULD NOT BE ACHIEVED WITH SPECIFIED TRANSFORMER TAPS, THEY WERE CHANGED. SUBSEQUENT ENGINEERING EVALUATION REQUIRED RETURN TO ORIGINAL TAP SETTING, BUT NO RETEST WAS PERFORMED.

BACKGROUND

- * ICP-PT-02-12 "BUS VOLTAGE AND LOAD SURVEY"
 - ASSURE PROPER TRANSFORMATIONS
 - ASSURE PRESENCE OF OPTIMUM CURRENT AND VOLTAGE
AT BUSES

HOT FUNCTIONAL TESTING DATA PACKAGES

Issue III.A.1

DESCRIPTION OF CONCERN

TEST	DEFICIENCY
* ICP-PT-34-05 "STEAM GENERATOR NARROW RANGE LEVEL VERIFICA- TION	THREE LEVEL DETECTORS WERE REPLACED WITH TEMPORARY EQUIP- MENT OF A DESIGN THAT WAS DIFFERENT FROM THAT WHICH WAS TO BE EVENTUALLY INSTALLED

BACKGROUND

- * ICP-PT-34-05 "STEAM GENERATOR NARROW RANGE LEVEL VERIFICATION"
 - SETPOINTS FOR ALARMS/CHANNEL TRIPS AT REQUIRED VALUES
 - PROPER COMPARISON BETWEEN LEVEL CHANNELS
 - PROPER INDICATION OF EACH CHANNEL AT UPPER AND LOWER INSTRUMENT TAPS

HOT FUNCTIONAL TESTING DATA PACKAGES
ISSUE III.A.1

DESCRIPTION OF CONCERN

TEST	DEFICIENCY
* ICP-PT-55-05 "PRESSURIZER LEVEL CONTROL"	A LEVEL DETECTOR APPEARED TO BE OUT OF CALIBRATION DURING THE TEST AND WAS REPLACED AFTER THE TEST. THE APPROVED RETEST WAS A COLD CALIBRATION RATHER THAN A TEST CONSISTENT WITH THE ORIGINAL TEST OBJECTIVE, WHICH WAS TO OBTAIN SATISFACTORY DATA UNDER HOT CONDITIONS

BACKGROUND

- * ICP-PT-55-05 "PRESSURIZER LEVEL CONTROL"
 - PRESSURIZER LEVEL CONTROL MAINTAIN LEVEL IN
MANUAL AND AUTOMATIC CODE

HOT FUNCTIONAL TESTING DATA PACKAGES

Issue III.A.1

TUEC ACTION PLAN

- * REVIEW EACH TEST IDENTIFIED BY TRT CONCERN
- * REVIEW THE SEVEN REMAINING HOT FUNCTIONAL PREOPERATIONAL TESTS
- * RETESTS TO MEET TEST OBJECTIVES WILL CONSTITUTE A REJECT
- * ONE REJECT WILL REQUIRE SAMPLE REVIEW OF REMAINING 136
- * REVIEW OF FIRST SAMPLE OF 20 REVEALS ONE REJECT, REVIEW ADDITIONAL SAMPLE OF 20
- * REVIEW OF SECOND SAMPLE REVEALS ONE REJECT, ALL REMAINING APPROVED TESTS WILL BE REVIEWED

HOT FUNCTIONAL TESTING DATA PACKAGES

ISSUE III.A.1

TJEC ACTION PLAN

- * TEST DEFICIENCY REPORTS (TDRs) INITIATED FOR EACH OF THE THREE TESTS IDENTIFIED BY TRT
- * REVIEW EACH TEST IDENTIFIED BY TRT AND ASSOCIATED TDRs TO JUSTIFY ACCEPTABILITY OF ACTIONS TAKEN OR ESTABLISH ADDITIONAL RETESTS
- " REVIEW THE SEVEN REMAINING PREOPERATIONAL TESTS, CONDUCTED DURING HOT FUNCTION TESTING, NOT PREVIOUSLY REVIEWED BY THE TRT, TO VERIFY COMPLIANCE WITH TEST OBJECTIVES
- * IF REVIEW OF SEVEN REMAINING HOT FUNCTIONAL TESTS REVEAL TEST OBJECTIVES NOT MET, OR INADEQUATE JUSTIFICATION IS PROVIDED FOR THREE SPECIFIC CONCERNS, REVIEW SAMPLE OF 20 OF 136 REMAINING
- * IF REVIEW OF FIRST SAMPLE OF 20 REVEAL TEST OBJECTIVES NOT MET, REVIEW ADDITIONAL SAMPLE OF 20
- * IF REVIEW OF SECOND SAMPLE REVEAL TEST OBJECTIVES NOT MET, ALL REMAINING APPROVED TESTS WILL BE REVIEWED

JTG APPROVAL OF TEST DATA

Issue III.A.2

DESCRIPTION OF CONCERN

- * TO COMPLETE THE PREOPERATIONAL TESTS PROPOSED FOR DEFERRAL AFTER FUEL LOAD, THE JTG, OR SIMILARLY QUALIFIED GROUP, MUST APPROVE THE TEST RESULTS PRIOR TO PROCEEDING TO INITIAL CRITICALITY. THE TRT DID NOT FIND ANY DOCUMENT PROVIDING THAT TUEC IS COMMITTED TO DO THIS

ACTIONS REQUIRED BY TUEC

- * TUEC SHALL COMMIT TO HAVING A JTG, OR SIMILARLY QUALIFIED GROUP, REVIEW AND APPROVE POST-FUELING PREOPERATIONAL TEST RESULTS PRIOR TO DECLARING THE SYSTEM OPERABLE IN ACCORDANCE WITH TECHNICAL SPECIFICATIONS

JTG APPROVAL OF TEST DATA
Issue III.A.2

BACKGROUND

- * TUEC IS COMMITTED TO STATION OPERATING REVIEW COMMITTEE (SORC) APPROVAL OF DEFERRED PRE-OPERATIONAL TEST RESULTS
- * SORC QUALIFICATIONS
- * DEFERRED PREOPERATIONAL TESTS RESULTS REVIEWED IN SAME MANNER AS INITIAL STARTUP TESTS

TUEC ACTION PLAN

- * ALL DEFERRED PREOPERATIONAL TESTS, EXCEPT THERMAL EXPANSION, WILL BE COMPLETED PRIOR TO INITIAL CRITICALITY
- * RESULTS OF COMPLETED TESTS AND COMPLETED PORTIONS OF THERMAL EXPANSION TESTS WILL BE APPROVED BY SORC PRIOR TO INITIAL CRITICALITY
- * THERMAL EXPANSION TEST COMPLETED AT 30% POWER PLATEAU
- * THERMAL EXPANSION TEST RESULTS APPROVED BY SORC PRIOR TO ESCALATING TO 50% POWER PLATEAU

TECHNICAL SPECIFICATIONS FOR DEFERRED TESTS

Issue III.A.3

DESCRIPTION OF CONCERN

- * IN ORDER TO CONDUCT PREOPERATIONAL TESTS AFTER FUEL LOAD, CERTAIN TECHNICAL SPECIFICATION REQUIREMENTS CANNOT BE MET, E.G., ALL SNUBBERS WILL NOT BE OPERABLE SINCE SOME WILL NOT HAVE BEEN TESTED

ACTIONS REQUIRED BY TUEC

- * EVALUATE THE REQUIRED PLANT CONDITIONS FOR DEFERRED PREOPERATIONAL TESTS AGAINST THE PROPOSED TECHNICAL SPECIFICATION REQUIREMENTS AND OBTAIN NRC APPROVAL WHERE DEVIATIONS FROM THE TECHNICAL SPECIFICATIONS ARE NECESSARY

TECHNICAL SPECIFICATION FOR DEFERRED TESTS
ISSUE III.A.3

BACKGROUND

- * PREVIOUSLY EVALUATED SEVEN INCOMPLETE PREOPERATIONAL TESTS FOR DEFERRAL AFTER FUEL LOAD
 - REQUIRED PLANT CONDITIONS
 - IMPACT OF INCOMPLETE PREOPERATIONAL TESTING ON EQUIPMENT OPERABILITY
 - TECHNICAL SPECIFICATION LIMITING CONDITIONS
 - DETERMINE REQUIRED EXCEPTIONS TO TECHNICAL SPECIFICATION

- * TUEC REQUESTED AND RECEIVED APPROVAL TO DEFER SEVEN INCOMPLETE PREOPERATIONAL TESTS

TUEC ACTION PLAN

- * PROPOSED ACTION PLAN TO BE REVISED

- * SUBMIT REQUEST FOR SPECIAL TEST EXCEPTION TO TECHNICAL SPECIFICATION FOR SNUBBER OPERABILITY, IF REQUIRED

TRACEABILITY OF TEST EQUIPMENT

ISSUE III.A.4

DESCRIPTION OF CONCERN

- * TEST DATA FOR THERMAL EXPANSION TEST DID NOT PROVIDE FOR TRACEABILITY OF TEMPERATURE MEASURING INSTRUMENTS IN THE MANNER SPECIFIED BY STARTUP PROCEDURE -7

ACTIONS REQUIRED BY TUEC

- * INCORPORATE THE NECESSARY INFORMATION INTO TEST DATA PACKAGE
- * ESTABLISH CONTROLS TO ASSURE APPROPRIATE TRACEABILITY DURING FUTURE TESTING

CONTAINMENT INTEGRATED LEAK RATE TESTING
ISSUE III.B

DESCRIPTION OF CONCERN

- ELECTRICAL PENETRATIONS ISOLATED DURING TEST
- METHODOLOGY FOR CALCULATION OF TEST RESULTS NOT IN COMPLIANCE WITH FSAR COMMITMENTS

ACTIONS REQUIRED BY TUEC

- IDENTIFY AND JUSTIFY ANY OTHER DIFFERENCES AS A RESULT OF APPLYING ANSI/ANS 56.8 IN LIEU OF ANSI N45.4-1972

(REQUIRED ACTION CLARIFIED BY NRC LETTER DATED
AUGUST 27, 1984)

ITEM I.D.1

QC INSPECTOR QUALIFICATIONS

DESCRIPTION OF NRC ISSUE

- * LACK OF SUPPORTIVE DOCUMENTATION REGARDING PERSONNEL QUALIFICATIONS IN THE TRAINING AND CERTIFICATION FILES FOR ELECTRICAL QC INSPECTORS

- * LACK OF DOCUMENTATION FOR ASSURING THAT REQUIREMENTS FOR ELECTRICAL QC INSPECTOR RECERTIFICATION WERE BEING MET

- * 5 SPECIFIC EXAMPLES CITED

TRACEABILITY OF TEST EQUIPMENT

ISSUE III.A.4

BACKGROUND

- * REQUIRED INFORMATION NOT INCLUDED IN TEST DATA PACKAGE
- * INFORMATION WAS AVAILABLE FROM ENGINEERING LOG
- * ADMINISTRATIVE CONTROLS FOR TEST EQUIPMENT TRACEABILITY ARE ESTABLISHED
- * CAUSE OF DISCREPANCY

TUEC ACTION PLAN

- * INCLUDE TRACEABILITY DOCUMENTATION IN THE TEST DATA PACKAGE
- * REINSTRUCT TEST ENGINEERS ON EXISTING REQUIREMENTS FOR TRACEABILITY OF TEST EQUIPMENT

PREOPERATIONAL TESTING

Issue III.D

DESCRIPTION OF CONCERN

- * CURRENT DESIGN INFORMATION NOT PROVIDED TO TEST ENGINEERS ON A ROUTINE, CONTROLLED BASIS

ACTIONS REQUIRED BY TUEC

- * ESTABLISH MEASURES TO PROVIDE GREATER ASSURANCE THAT TEST ENGINEERS ARE PROVIDED WITH CURRENT CONTROLLED DESIGN INFORMATION

PREREQUISITE TESTING

Issue III.c

DESCRIPTION OF CONCERN

- INITIAL CONDITIONS FOR PREREQUISITE TESTS VERIFIED BY CRAFT PERSONNEL
- ACTIVITY IMPROPERLY AUTHORIZED BY STARTUP MANAGEMENT MEMORANDUM

ACTIONS REQUIRED BY TUEC

- RESCIND MEMORANDUM
- ASSURE NO OTHER MEMORANDUM ISSUED IN CONFLICT WITH APPROVED PROCEDURES



PREREQUISITE TESTING


ISSUE III.C

BACKGROUND

- CONFLICTING REQUIREMENTS NOT RECONCILED BY FOLLOWUP PROCEDURE REVISION
- AFFECTED PREREQUISITE TEST PROCEDURES
 - MEGGER TESTING
 - MOLDED CASE CIRCUIT BREAKER TESTING

TUEC ACTION PLAN

- MEMORANDUM RESCINDED
- TEST ENGINEERS INSTRUCTED
- CRAFT PERSONNEL INSTRUCTED
- REVIEW ALL STARTUP INTEROFFICE MEMORANDA


CONTAINMENT INTEGRATED LEAK RATE TESTING
Issue III.B

BACKGROUND

- * FSAR COMMITMENT TO ANSI N45.4 - 1972
- * INDUSTRY PRACTICE ANSI/ANS 56.8 - 1981
- * FAILED TO AMEND FSAR PRIOR TO TEST
- * KNOWN ACTIONS ACCEPTABLE
- * OPEN SER ITEM

TUEC ACTION PLAN

- * COMPARE TEST PROCEDURE TO FSAR AND ANSI N45.4 - 1972 TO IDENTIFY OTHER DEVIATIONS
- * PROVIDE JUSTIFICATION FOR OTHER DEVIATIONS
- * RESPOND TO NRC LETTER DATED AUGUST 27, 1984

ITEM I.c

ELECTRICAL CONDUIT SUPPORTS

DESCRIPTION OF NRC ISSUE

- * NON-SAFETY-RELATED CONDUITS OF ALL SIZES WERE OBSERVED IN SELECTED SEISMIC CATEGORY I AREAS WHICH DID NOT APPEAR TO BE SEISMICALLY SUPPORTED
- * SUPPORT INSTALLATION FOR NON-SAFETY-RELATED CONDUITS LESS THAN OR EQUAL TO 2 INCHES IN DIAMETER APPEARED INCONSISTENT WITH SEISMIC REQUIREMENTS
- * COMPLIANCE WITH REG. GUIDE 1.29 AND FSAR SECTION 3.7B.2.8 IS REQUIRED WHICH DEFINES THAT NON-SEISMIC ITEMS SHOULD BE DESIGNED SUCH THAT THEIR FAILURE WILL NOT ADVERSELY AFFECT THE FUNCTION OF SAFETY-RELATED COMPONENTS

ITEM I.c

TUEC ACTION REQUIRED

- * PROVIDE THE RESULTS OF SEISMIC ANALYSIS WHICH DEMONSTRATE THAT ALL NON-SAFETY-RELATED CONDUITS AND THEIR SUPPORT SYSTEMS, SATISFY THE PROVISIONS OF REG. GUIDE 1.29 AND FSAR SECTION 3.7B.2.8.
- * VERIFY THAT NON-SAFETY-RELATED CONDUITS LESS THAN OR EQUAL TO 2 INCHES IN DIAMETER, NOT INSTALLED IN ACCORDANCE WITH THE REQUIREMENTS OF REG. GUIDE 1.29, SATISFY APPLICABLE DESIGN REQUIREMENTS.

ITEM I.c

BACKGROUND

- * SEISMIC SUPPORT WAS PROVIDED FOR NON-SAFETY-RELATED CONDUIT GREATER THAN 2 INCHES IN DIAMETER FOR AREAS OF CATEGORY I STRUCTURES WHICH CONTAINED SAFETY-RELATED EQUIPMENT
- * IN AREAS OF CATEGORY I STRUCTURES WHICH CONTAINED PIPE AND CONDUIT OF SAFETY-RELATED SYSTEMS, ALL NON-SAFETY-RELATED CONDUIT, GREATER THAN 2 INCHES IN DIAMETER, WAS NON-SEISMICALLY SUPPORTED AND WAS EVALUATED BY THE DAMAGE STUDY GROUP AND SEISMIC RESTRAINT PROVIDED IF IT WAS DETERMINED THAT THEIR FAILURE WOULD BE DETRIMENTAL TO SAFETY-RELATED SYSTEMS
- * NON-SAFETY-RELATED CONDUIT 2 INCHES OR LESS IN DIAMETER WAS NOT INCLUDED IN OUR SEISMIC SUPPORT PROGRAM OR DAMAGE STUDY EVALUATION BECAUSE OF THE FOLLOWING:
 - SMALL MASS
 - LIMITED SPANS BETWEEN SUPPORTS
 - TYPICAL SUPPORT DESIGN
 - INTERVENING MEMBERS
 - INTERACTION CRITERIA

ITEM I.c

TUEC ACTION PLAN

- * PROVIDE SUMMARY DOCUMENT WHICH DELINEATES THE PHILOSOPHY AND IMPLEMENTATION OF THE DAMAGE STUDY EVALUATION OF NON-SAFETY-RELATED CONDUIT
- * PROVIDE SEISMIC ANALYSIS WHICH VERIFIES THE STABILITY DURING AN SSE OF THE 2 INCH AND UNDER DIAMETER CONDUIT WITH THE PRESENT SUPPORT SYSTEM
- * FIELD VERIFICATION THROUGH A SAMPLING PROGRAM OF THE INSTALLED CONDUIT SYSTEM TO VERIFY AS-BUILT CONFORMANCE TO ANALYTICAL ASSUMPTIONS

ITEM II.D

SEISMIC DESIGN OF CONTROL ROOM CEILING ELEMENTS

NRC DESCRIPTION OF ISSUE

- * REVIEW OF THE CONTROL ROOM CEILING REVEALED THAT ARCHITECTURAL INSTALLATIONS EXISTED THAT WERE NOT SEISMICALLY SUPPORTED.
- * NON-SAFETY CONDUIT 2 INCHES AND UNDER IN DIAMETER WAS ABOVE THE CEILING.
- * IN ACCORDANCE WITH REG. GUIDE 1.29 AND FSAR SECTION 3.7B.2.8 THE NON-SEISMIC ITEMS SHOULD BE DESIGNED IN SUCH A WAY THAT THEIR FAILURE WOULD NOT ADVERSELY AFFECT THE FUNCTIONS FOR SAFETY-RELATED COMPONENTS OR CAUSE INJURY TO OPERATORS.
- * REVIEW OF CALCULATIONS FOR SEISMICALLY RESTRAINED LIGHTING FIXTURES AND SLOPED SUSPENDED CEILINGS DID NOT ACCOUNT FOR POTENTIAL LOADINGS FROM ROTATIONAL INTERACTION BETWEEN CEILING ELEMENTS, NOR WERE SPECIFIC SEISMIC RESPONSE CONDITIONS REVIEWED FOR THE CEILING ELEMENTS.

ITEM II.D


TUEC ACTION REQUIRED

- * PROVIDE RESULTS OF SEISMIC ANALYSIS WHICH DEMONSTRATES THAT THE NON-SEISMIC ITEMS IN THE CONTROL ROOM (OTHER THAN THE SLOPING SUSPENDED DRYWALL CEILING) SATISFY THE PROVISIONS OF REG. GUIDE 1.29 AND FSAR SECTION 3.7B.2.8.
- * PROVIDE AN EVALUATION OF SEISMIC DESIGN ADEQUACY OF SUPPORT SYSTEM FOR LIGHTING FIXTURES AND DRYWALL CEILING WHICH ACCOUNTS FOR PERTINENT FLOOR RESPONSE CHARACTERISTICS.
- * PROVIDE VERIFICATION THAT ITEMS NOT INSTALLED IN ACCORDANCE WITH THE REQUIREMENTS OF REG. GUIDE 1.29 SATISFY APPLICABLE DESIGN REQUIREMENTS.
- * PROVIDE RESULTS OF AN ANALYSIS THAT JUSTIFY ADEQUACY OF THE NON-SAFETY CONDUIT WHOSE DIAMETER IS 2 INCHES OR LESS.
- * PROVIDE RESULTS OF AN ANALYSIS WHICH DEMONSTRATES THE FOREGOING PROBLEMS ARE NOT APPLICABLE TO OTHER CATEGORY II AND NON-SEISMIC STRUCTURES, SYSTEMS AND COMPONENTS ELSEWHERE IN THE PLANT.

ITEM II.D

BACKGROUND

- * DESIGN PHILOSOPHY WAS TO SEISMICALLY RESTRAIN ALL MEMBERS WITH LARGE MASS.
- * ARCHITECTURAL FEATURES WITH SMALL MASSES, IF LOCALIZED FAILURE OCCURRED, WOULD NOT BE ADVERSE TO THE OCCUPANTS OF THE CONTROL ROOM.



ITEM II.d

SEISMIC DESIGN OF CONTROL CEILING ELEMENTS

COMPOSITE ISOMETRIC #1

DESIGN BY K. F. FISSEL DATE: OCT. 11, 1974

ITEM II.D

TUEC ACTION

- * FOR THE MOST DIRECT AND TIMELY RESOLUTION, ACTIONS WILL BE TAKEN TO PRECLUDE ANY ITEM FROM FALLING.
- * SEISMIC ANALYSIS WILL BE PROVIDED WHICH DEMONSTRATES COMPLIANCE WITH REG. GUIDE 1.29 AND FSAR SECTION 3.7B.2.8.
- * HORIZONTAL SEISMIC RESTRAINTS WILL BE INSTALLED TO PREVENT INTERACTION BETWEEN CEILING SYSTEMS.
- * THE DRYWALL CEILING WILL BE REPLACED TO EXPEDITE RESOLUTION IN LIEU OF VERIFICATION TESTING.
- * PERFORM EVALUATION ON INDIVIDUAL COMPONENTS OF ACOUSTICAL AND LOUVERED CEILINGS AND PROVIDE POSITIVE ATTACHMENT IF FAILURE IS A CONCERN.
- * VERIFICATION WILL BE PERFORMED BY QUALITY CONTROL ON ALL APPLICABLE DESIGN REQUIREMENTS.
- * PROVIDE SUMMARY DOCUMENT WHICH DELINEATES THE PHILOSOPHY AND IMPLEMENTATION OF THE DAMAGE STUDY EVALUATIONS MADE THROUGHOUT THE PLANT WHERE POTENTIAL INTERACTIONS EXISTED.
- * PERFORM A REVIEW OF ARCHITECTURAL SPECIFICATIONS AND DRAWINGS TO CONFIRM THAT ARCHITECTURAL FEATURES HAVE BEEN APPROPRIATELY EVALUATED IN OUR PRESENT DAMAGE STUDY PROGRAM.

ITEM NUMBER II.A

REINFORCING STEEL IN REACTOR CAVITY

DESCRIPTION OF ISSUE IDENTIFIED BY NRC

- * A PORTION OF THE REINFORCING STEEL WAS OMITTED IN A REACTOR CAVITY CONCRETE WALL PLACEMENT BETWEEN EL. 812'-0" AND EL. 819'-0 1/2".

ACTION IDENTIFIED BY NRC

- * TUEC SHALL PROVIDE AN ANALYSIS VERIFYING THE ADEQUACY OF THE AS-BUILT CONDITION.
- * THE ANALYSIS SHALL CONSIDER ALL REQUIRED LOAD COMBINATIONS.

ITEM NUMBER II.A

BACKGROUND

- * INVESTIGATED DOCUMENTED OCCURRENCE OF REINFORCING STEEL OMITTED FROM A UNIT #1 REACTOR CAVITY CONCRETE PLACEMENT.
- * REINFORCEMENT INSTALLED PER REVISION 2.
- * REVISION 3 ISSUED AFTER CONCRETE PLACEMENT ADDING REINFORCEMENT.
- * REINFORCEMENT ADDED AS A PRECAUTION AGAINST CRACKING OF CONCRETE WHICH MIGHT OCCUR IN THE VICINITY OF THE NEUTRON DETECTOR TUBES SHOULD A LOSS OF COOLANT ACCIDENT OCCUR.
- * BROWN & ROOT ISSUED NON CONFORMANCE REPORT CP-77-6.
- * GIBBS & HILL EVALUATION INDICATED OMISSION DID NOT IMPAIR INTEGRITY OF THE STRUCTURE.
- * REVISION 4 ISSUED TO PLACE A PORTION OF THE REINFORCEMENT IN THE NEXT CONCRETE PLACEMENT.
- * TRT REQUESTED DOCUMENTATION OF ANALYSIS PERFORMED SUPPORTING GIBBS & HILL CONCLUSION.

ITEM NUMBER II.A

TUEC ACTION PLAN

- * AN ANALYSIS OF "AS-BUILT" REACTOR WALL WILL BE PERFORMED. THROUGH ANALYSIS IT WILL BE ESTABLISHED THAT STRUCTURAL INTEGRITY OF WALL IS NOT COMPROMISED.
- * GIBBS & HILL WILL PERFORM THE ANALYSIS AND DESIGN REVIEW THE CALCULATIONS.
- * AN EXTERNAL ORGANIZATION WILL PERFORM ADDITIONAL DESIGN REVIEW OF CALCULATIONS.
- * EXPANDED REVIEW OF ALL INSTANCES OF REBAR OMISSIONS WILL BE PERFORMED. IT WILL BE ASCERTAINED THAT IN EVERY SUCH CASE PROPER ENGINEERING EVALUATION AND DOCUMENTATION DOES EXIST.

ITEM II.B

CONCRETE COMPRESSIVE STRENGTH

NRC DESCRIPTION OF ISSUE

- * ALLEGATION OF FALSIFICATION OF CONCRETE COMPRESSIVE STRENGTH TEST RESULTS COULD NOT BE PROVEN VALID OR INVALID
- * CONCRETE STRENGTH LOWER THAN THAT SPECIFIED IN THE DESIGN MAY REDUCE THE LOAD RESISTING CAPACITY OF STRUCTURES

ACTION REQUIRED BY NRC

- * TUEC SHOULD DETERMINE AREAS WHERE CONCRETE WAS PLACED BETWEEN JANUARY 1976 AND FEBRUARY 1977 AND PROVIDE A PROGRAM TO ASSURE ACCEPTABLE CONCRETE STRENGTH
- * TEST PROGRAM TO INCLUDE RANDOM SCHMIDT HAMMER TEST ON CONCRETE IN AREAS WHERE SAFETY IS CRITICAL
- * ADDITIONAL SCHMIDT HAMMER TEST ON CONCRETE NOT WITHIN THIS SPECIFIED TIME FRAME
- * COMPARISON OF THE TEST RESULTS TO DETERMINE IF ANY SIGNIFICANT VARIANCE IN STRENGTH OCCURS

ITEM II.B

BACKGROUND

- * ALLEGED FALSIFICATION OF COMPRESSIVE STRENGTH TEST
- * NRC REGION IV INVESTIGATED
- * OTHER ALLEGATIONS
 - AIR CONTENT
 - SLUMP
 - DEFICIENT AGGREGATE GRADING
 - CONCRETE IN THE MIXER TOO LONG
- * EVIDENCE SUGGESTS FALSIFICATION DID NOT OCCUR
- * MATTER CANNOT BE RESOLVED BASED ON COMPRESSIVE STRENGTH TEST IF DOUBT EXISTS DUE TO FALSIFICATION
- * NEED CONFIRMATORY EVIDENCE ON TEST RESULTS

ITEM II.B

TUEC ACTION PLAN

- * SCHMIDT (REBOUND) HAMMER TEST, A NON-DESTRUCTIVE TEST, WILL BE PERFORMED AS REQUESTED BY TRT
- * 327 PLACEMENTS IN CATEGORY I - SAFETY-RELATED STRUCTURES DURING SUSPECT TIME FRAME
- * 50 TESTS TO BE PERFORMED, BASED ON RECOMMENDED SAMPLE SIZES PER MIL-STD-105D
- * 50 TESTS OUTSIDE QUESTIONED TIME FRAME
- * STATISTICAL ANALYSIS TO DETERMINE IF A SIGNIFICANT VARIANCE EXISTS BETWEEN THE TWO DATA SETS

ITEM II.c

MAINTENANCE OF AIR GAP BETWEEN CONCRETE STRUCTURES

NRC DESCRIPTION OF ISSUE

- * ADEQUACY OF THE AIR GAP COULD NOT BE DETERMINED SINCE:
 - AVAILABLE DOCUMENTATION DID NOT PROVIDE LOCATION OR EXTENT OF REMAINING DEBRIS.
 - ADDITIONAL SITE FIELD INVESTIGATIONS WERE NOT DOCUMENTED ON PERMANENT RECORDS.
 - PERMANENT INSTALLATION OF ELASTIC JOINT FILLER HAD NOT BEEN SHOWN TO BE CONSISTENT WITH SEISMIC ANALYSIS ASSUMPTIONS AND DYNAMIC MODELS USED TO ANALYZE THE BUILDINGS.

TUEC ACTION REQUIRED

- * PERFORM INSPECTION OF THE AS-BUILT CONDITION TO CONFIRM THAT ADEQUATE SEPARATION FOR ALL SEISMIC CATEGORY I STRUCTURES HAS BEEN PROVIDED.
- * PROVIDE RESULTS OF ANALYSES FOR ACCEPTANCE OF ELASTIC JOINT FILLER AND DEBRIS BETWEEN CONCRETE STRUCTURES CONSIDERING CHANGES IN SEISMIC RESPONSE OR DYNAMIC RESPONSE CHARACTERISTICS OF THE CATEGORY I STRUCTURES, COMPONENTS AND PIPING WHEN COMPARED WITH THE RESULTS OF THE ORIGINAL ANALYSES.

ITEM II.c

BACKGROUND

- * SEPARATION BETWEEN CATEGORY I STRUCTURES IS REQUIRED IN THE FSAR TO PREVENT UNACCEPTABLE SEISMIC INTERACTION DURING AN SSE
- * ALL SEPARATIONS BETWEEN CATEGORY I BUILDINGS AND BETWEEN CATEGORY I AND NON-CATEGORY I STRUCTURES FOR THE WHOLE PLANT WILL BE INSPECTED
- * THE AS-BUILT SEPARATION CONDITION WILL BE DOCUMENTED FOR ENGINEERING REVIEW; INACCESSIBLE AREAS WILL BE CONSERVATIVELY ESTIMATED FOR SIZE AND NATURE OF DEBRIS

ITEM II.c

TUEC ACTION PLAN

- * QC INSPECTION OF AIR GAP BETWEEN CATEGORY I STRUCTURES AND CATEGORY I AND NON-CATEGORY I STRUCTURES WILL BE REPERFORMED AND DOCUMENTED
- * ANY DEBRIS ENCOUNTERED MAY BE REMOVED AFTER DOCUMENTATION BY QC
- * ENGINEERING EVALUATION OF DOCUMENTED INSPECTIONS FOR IMPACT ON SEISMIC AND DYNAMIC RESPONSES
- * EVALUATION WILL DETERMINE CHANGE IN FREQUENCY FROM ORIGINAL FUNDAMENTAL MODE AND EVALUATE STRUCTURAL INTERACTION EFFECTS. BASED ON THE SIGNIFICANCE OF THE FREQUENCY CHANGE, FURTHER ENGINEERING ACTIONS WILL BE DETERMINED FOR EVALUATION OF IMPACT ON COMPONENTS AND PIPING
- * REMOVE ANY DEBRIS WHICH SIGNIFICANTLY AFFECTS THE ORIGINAL DESIGN CALCULATIONS
- * REVIEW PROJECT PROCEDURES FOR ESTABLISHMENT OF REQUIREMENTS FOR MAINTENANCE OF ADEQUATE SEPARATION CONDITIONS
- * EVALUATE NEED FOR FSAR UPDATE BASED ON AS-BUILT CONDITIONS

ITEM II.E

REBAR IN FUEL HANDLING BUILDING

DESCRIPTION OF ISSUE IDENTIFIED BY NRC

- * UNAUTHORIZED CUTTING OF REBAR ASSOCIATED WITH THE INSTALLATION OF THE TROLLEY PROCESS AISLE RAILS IN THE FUEL HANDLING BUILDING MAY HAVE OCCURRED.
- * LOSS OF THE REBAR MAY REDUCE THE LOAD RESISTING CAPACITY OF THE CONCRETE FLOOR SLAB.

ACTION IDENTIFIED BY NRC

- * TUEC SHALL PROVIDE INFORMATION TO DEMONSTRATE THAT ONLY #18 REBAR IN 1ST LAYER WAS CUT,
- OR
- * PROVIDE DESIGN CALCULATIONS TO DEMONSTRATE THAT STRUCTURAL INTEGRITY IS MAINTAINED EVEN IF #18 REBARS IN BOTH 1ST AND 3RD LAYERS WERE CUT.

ITEM II.E

BACKGROUND

- * IN PROCESS AISLE AREA OF FUEL BUILDING AT EL. 810'-6", FLOOR SLAB TOP REINFORCEMENT HAS 3 LAYERS. 1ST AND 3RD LAYERS CONSIST OF #18 REBARS RUNNING EAST-WEST. 2ND LAYER IS #11 REBAR RUNNING NORTH-SOUTH.
- * LAYOUT OF TROLLEY RAILS AND TOP SLAB REINFORCEMENT AS WELL AS SPACING OF HILTI BOLTS IS SUCH THAT BOLTS WILL NOT ENCOUNTER #11 REBARS RUNNING NORTH-SOUTH IN 2ND LAYER. BUT IF HOLES WERE DRILLED 9" DEEP, DEPTH WOULD CUT 1-#18 REBAR IN EACH 1ST AND 3RD LAYER AT ONE RAIL LOCATION, DUE TO SPACING OF RAILS AND SPACING OF #18 REBARS RUNNING EAST-WEST.
- * ANALYTICAL APPROACH WILL BE USED TO RESOLVE THIS SITUATION.

TUEC ACTION PLAN

- * DESIGN CALCULATIONS WILL BE PERFORMED TO ESTABLISH STRUCTURAL ADEQUACY OF SLAB EVEN IF 1-#18 IN 1ST AND 3RD LAYER IS CUT AT ONE RAIL LOCATION.
- * A REVIEW OF THE PROGRAMS CONTROLLING REBAR CUTTING WILL BE PERFORMED.

PREOPERATIONAL TESTING
Issue III.D

BACKGROUND

- * TEST ENGINEER USE OF DESIGN DOCUMENTS
 - TESTING
 - GENERAL INFORMATION
- * SATELLITE DOCUMENT CONTROL

TUEC ACTION PLAN

- * REVISE ADMINISTRATIVE PROCEDURE
- * INSTRUCT TEST ENGINEERS ON NEW REQUIREMENTS

COMANCHE PEAK RESPONSE TEAM ORGANIZATION

- * PERSONNEL QUALIFICATION
- * SUMMARY OF PROGRAM PROCESS
- * ENGINEERING AND QA
- * DOCUMENTATION

SUMMARY OF PROGRAM PROCESS

1. RECEIPT OF NRC-TRT REQUEST FOR ADDITIONAL INFORMATION.
2. PRELIMINARY REVIEW OF ISSUE BY CPRT PROGRAM MANAGER, SENIOR REVIEW TEAM AND APPROPRIATE REVIEW TEAM LEADER.
3. ASSIGNMENT OF ISSUE COORDINATOR.
4. OBTAIN ADDITIONAL, CLARIFYING INFORMATION FROM NRC-TRT TO ENSURE FULL UNDERSTANDING OF THE CONCERN (IF NECESSARY).
5. DEVELOP ACTION PLAN TO RESOLVE CONCERN USING GUIDANCE PROVIDED IN ATTACHMENT 2.
6. ACTION PLAN APPROVED BY APPROPRIATE REVIEW TEAM LEADER, PROGRAM MANAGER AND SENIOR REVIEW TEAM.
7. IMPLEMENT ACTION PLAN.

8. IDENTIFY ROOT CAUSE AND POTENTIAL GENERIC IMPLICATIONS.
9. CONCURRENCE OF APPROPRIATE REVIEW TEAM LEADER, PROGRAM MANAGER AND SENIOR REVIEW TEAM IN ROOT CAUSE DEFINITION AND POTENTIAL GENERIC IMPLICATIONS ASSESSMENT.
10. DEVELOP REVISED ACTION PLAN (IF APPLICABLE).
11. REVISED ACTION PLAN APPROVED BY APPROPRIATE REVIEW TEAM LEADER, PROGRAM MANAGER AND SENIOR REVIEW TEAM (IF APPLICABLE).
12. IMPLEMENT REVISED ACTION PLAN (IF APPLICABLE).
13. DEVELOP ACTION PLAN RESULTS REPORT USING GUIDANCE PROVIDED IN ATTACHMENT 3.
14. ACTION PLAN RESULTS REPORT APPROVED BY APPROPRIATE REVIEW TEAM LEADER, PROGRAM MANAGER AND SENIOR REVIEW TEAM.

15. IMPLEMENT NECESSARY ADDITIONAL CORRECTIVE ACTION (IF APPLICABLE).
16. IMPLEMENT NECESSARY CORRECTIVE ACTION TO PREVENT REOCCURRENCE IN THE FUTURE (IF APPLICABLE).
17. ASSESS ACTION PLAN RESULTS REPORT AS PART OF COLLECTIVE SIGNIFICANT EVALUATION.
18. IMPLEMENT NECESSARY ACTIVITIES STEMMING FROM THE COLLECTIVE SIGNIFICANCE EVALUATION.
19. SUBMIT FINAL REPORT TO NRC.

TYPES OF ACTIVITIES

- * PHASED REVIEWS
- * SAMPLING TECHNIQUES
- * TRT SPECIFIC EXAMPLES
- * CHANGES TO ACTION PLANS

INTRODUCTION OF SPEAKERS

- * ELECTRICAL/INSTRUMENTATION LEADER L. M. POPPLEWELL
- * QA/QC LEADER A. VEGA
- * CIVIL/STRUCTURAL LEADER C. R. HOOTON
- ISSUE Ic, IIb COORDINATOR M. R. MCBAY
- * TESTING PROGRAMS LEADER R. E. CAMP

SCHEDULE

TUEC MEETING WITH NRC STAFF

OCTOBER 19, 1984

AGENDA

INTRODUCTORY REMARKS	M.D. SPENCE
CPRT PROGRAM OVERVIEW	J.T. MERRITT
ISSUE-SPECIFIC ACTION PLAN PRESENTATIONS	L.M. POPPLEWELL C.R. HOOTEN M.R. MCBAY A. VEGA R.E. CAMP
SUMMARY	J.T. MERRITT
CLOSING REMARKS	M.D. SPENCE

ITEM I.D.1

QC INSPECTOR QUALIFICATIONS

TUEC ACTION REQUIRED

- * TUEC SHALL REVIEW ALL ELECTRICAL QC INSPECTOR TRAINING, QUALIFICATIONS, CERTIFICATION AND RECERTIFICATION FILES AGAINST THE PROJECT REQUIREMENTS

- * TUEC SHALL PROVIDE INFORMATION IN A FORM THAT CLEARLY SHOWS THAT THE REQUIREMENTS HAVE BEEN MET BY EACH ELECTRICAL QC INSPECTOR

- * IF AN INSPECTOR DOES NOT MEET REQUIREMENTS, TUEC SHALL REVIEW THE RECORDS TO DETERMINE ADEQUACY OF INSPECTIONS AND ASSESS IMPACT ON THE SAFETY OF THE PROJECT

ITEM I.D.1

ADDITIONAL NRC COMMENTS

- * IDENTIFIED DEFICIENCIES HAVE GENERIC IMPLICATIONS TO OTHER CONSTRUCTION DISCIPLINES

ITEM I.D.1

BACKGROUND

- * CPSES PROJECT REQUIREMENTS ORIGINALLY DERIVED FROM 10CFR50, APPENDIX B
- * CPSES PROJECT REQUIREMENT REVISED IN 1981 TO REFLECT SUBSEQUENT COMMITMENT TO ANSI N45.2.6 AND REGULATORY GUIDE 1.58
- * CPSES ASME INSPECTORS CERTIFIED UNDER A SEPARATE PROGRAM INDEPENDENTLY REVIEWED BY ASME-AUTHORIZED NUCLEAR INSPECTOR (ANI),
- * CPSES QC INSPECTOR CERTIFICATION PROCESS REFLECTS A MORE CONSERVATIVE APPROACH THAN THE COMMON PRACTICE IN THE NUCLEAR INDUSTRY
- * TUEC REVIEW OF SPECIFIC EXAMPLES CITED BY NRC-IRT INDICATES THAT SUBJECT INSPECTORS MET PROJECT REQUIREMENTS

ITEM I.D.1

TUEC ACTION

- * TUEC IS CONDUCTING AN EXPANDED REVIEW OF QC INSPECTOR CERTIFICATION RECORDS AGAINST PROJECT REQUIREMENTS AND WILL ASSURE THAT TRAINING/CERTIFICATION FILES ARE COMPILED IN A FORMAT THAT CLEARLY AND CONCISELY DEMONSTRATES THAT PROJECT REQUIREMENTS ARE MET
- * SCOPE OF REVIEW WILL INCLUDE ALL ELECTRICAL QC INSPECTORS WHO HAVE EVER WORKED AT CPSES AND ALL OTHER QC INSPECTORS (EXCEPT ASME INSPECTORS) CURRENTLY WORKING AT CPSES

ITEM I.D.1

TUEC ACTION (CONTINUED)

- * PHASE ONE
 - REVIEW OF ALL AVAILABLE DOCUMENTATION
 - CHECKLIST WITH PREDETERMINED ATTRIBUTES
 - CERTIFICATION SUMMARY FORM
 - PERFORMED BY TUGCO AUDIT GROUP (TAG)

- * PHASE TWO
 - EVALUATE CERTIFICATION RECORDS NOT VERIFIED IN PHASE ONE
 - SPECIFIC EVALUATION CRITERIA
 - BASES FOR DECISIONS DOCUMENTED
 - PERFORMED BY SPECIAL EVALUATION TEAM

- * PHASE THREE
 - IF INSPECTORS ARE FOUND WHOSE QUALIFICATIONS CANNOT BE DEMONSTRATED, REVIEW OF INSPECTION RECORDS WILL BE PERFORMED TO DETERMINE IMPACT ON SAFETY OF THE PROJECT
 - PERFORMED BY TUGCO QUALITY ENGINEERING

ITEM I.D.2

GUIDELINES FOR ADMINISTRATION OF QC INSPECTOR TESTS

NRC DESCRIPTION OF ISSUE

- * LACK OF GUIDELINES AND PROCEDURAL REQUIREMENTS FOR TESTING AND CERTIFYING ELECTRICAL QC INSPECTORS

ACTION REQUIRED BY NRC

- * TUEC SHALL DEVELOP A TESTING PROGRAM FOR ELECTRICAL QC INSPECTORS WHICH PROVIDES ADEQUATE ADMINISTRATIVE GUIDELINES, PROCEDURAL REQUIREMENTS AND TEST FLEXIBILITY TO ASSURE THAT SUITABLE PROFICIENCY IS ACHIEVED AND MAINTAINED

ITEM I.D.2

BACKGROUND

- * CURRENT PROCEDURES ALLOW QE PERSONNEL TO DEVELOP TESTS APPROPRIATE TO THE SPECIFIC CIRCUMSTANCES
- * ADDITIONAL GUIDELINES WOULD REDUCE POTENTIAL FOR INCONSISTENCIES

TUEC ACTION

- * RELEVANT PROCEDURES WILL BE REVIEWED AND APPROPRIATELY REVISED TO PROVIDE MORE DEFINITIVE GUIDELINES
- * THESE PROCEDURES PERTAIN TO THE TRAINING AND CERTIFICATION OF ALL INSPECTORS
- * CERTIFICATION TESTS CURRENTLY IN USE WILL BE REVIEWED AND APPROPRIATELY REVISED TO REFLECT MORE DEFINITIVE GUIDELINES

ITEM I.A.1

HEAT SHRINKABLE CABLE INSULATION

DESCRIPTION OF NRC ISSUE

- * CONFUSION AS TO WHEN THE INSTALLATION OF HEAT SHRINKABLE SLEEVES WAS TO BE DOCUMENTED

TUEC ACTION REQUIRED

- * CLARIFICATION OF PROCEDURAL REQUIREMENTS
- * ADDITIONAL INSPECTOR TRAINING
- * ASSURANCE THAT SLEEVES ARE INSTALLED WHERE REQUIRED

ITEM I.A.1

BACKGROUND

- * IRs DO NOT CONSISTENTLY INDICATE WITNESSING OF INSTALLATION AS AN ATTRIBUTE
- * POSSIBLE UNCERTAINTY EXISTS AS TO WHEN DOCUMENTATION IS REQUIRED
- * NO INSTANCES OBSERVED WHERE SLEEVES WERE REQUIRED AND WERE NOT ADDRESSED BY INSPECTION REPORTS

TUEC ACTION

- * REVISE INSTALLATION PROCEDURE
- * REVISE INSPECTION PROCEDURE
- * TRAIN AND CERTIFY INSPECTORS
- * INITIATE INSPECTION SAMPLING PROGRAM TO ASSURE SLEEVES ARE PROPERLY INSTALLED

ITEM I.A.2

INSPECTION REPORTS ON BUTT SPLICES

DESCRIPTION OF NRC ISSUE

- * LACK OF DOCUMENTATION OF BUTT SPLICE INSPECTIONS
- * SEVERAL SPECIFIC EXAMPLES CITED

TUEC ACTION REQUIRED

- * ASSURE THAT REQUIRED INSPECTIONS HAVE BEEN PERFORMED AND DOCUMENTED
- * VERIFY THAT BUTT SPLICES ARE IDENTIFIED ON DRAWINGS
- * VERIFY THAT BUTT SPLICES ARE IDENTIFIED WITHIN THE APPROPRIATE PANELS

ITEM I.A.2

BACKGROUND

- * CABLES SPLICED IN ACCORDANCE WITH DESIGN DOCUMENTS
- * ADDITIONAL INSPECTION REPORTS REVIEWED
- * REQUIRED INSPECTIONS WERE DOCUMENTED

TUEC ACTION

- * PHASE I - VERIFY EXISTENCE OF IRs DOCUMENTING SPLICE INSTALLATION
 - REVIEW ALL INSPECTION REPORTS FOR THE 12 CABLES REVIEWED BY TRT
 - REVIEW ALL INSPECTION REPORTS ON 12 ADDITIONAL CABLES
 - IF DOCUMENTATION EXISTS, CLOSE REPORT

ITEM I.A.2

TUEC ACTION (CONTINUED)

- PHASE II - FURTHER REVIEW IF PHASE I DOES NOT CLOSE ISSUE
 - REVIEW DRAWINGS AND DESIGN CHANGES SHOWING SPLICES
 - INSPECT TO ASSURE THAT ALL BUTT SPLICES ARE INSTALLED IN APPROPRIATE PANELS'

ITEM 1.A.3

BUTT SPLICE QUALIFICATION

DESCRIPTION OF NRC ISSUE

- * LACK OF SPLICE QUALIFICATION REQUIREMENTS
- * VERIFICATION OF OPERABILITY OF CIRCUITS IN WHICH SPLICES OCCUR

TUEC ACTION REQUIRED

- * DEVELOP PROCEDURES TO ASSURE QUALIFICATION TO SERVICE CONDITIONS
- * DEVELOP PROCEDURE TO ASSURE THAT SPLICES ARE NOT LOCATED ADJACENT TO EACH OTHER

ITEM I.A.3

BACKGROUND

- INSTALLATION PROCEDURES DO NOT ADDRESS OPERABILITY OF CIRCUITS WITH SPLICES
- - START-UP AND TEST PROGRAM ADDRESSES CIRCUIT OPERABILITY
- INSTALLATION PROCEDURES DO NOT ADDRESS QUALIFICATION OF SPLICES FOR SERVICE CONDITIONS
 - MILD ENVIRONMENT CONDITIONS
 - SAME CONSTRUCTION AS TERMINAL LUGS
 - LOW POWER APPLICATIONS AS PER FSAR
- NEW CRITERIA IN SER FOR FSAR AMENDMENT 44
 - REQUIREMENT TO STAGGER SPLICES

TUEC ACTION

- CONTINUITY CHECK TO BE ADDED TO CONSTRUCTION INSTALLATION PROCEDURE
- QUALIFICATION DOCUMENTATION WILL BE DEVELOPED
- INSPECTION WILL BE MADE TO IDENTIFY AND STAGGER SPLICES

ITEM I.A.4

AGREEMENT BETWEEN DRAWINGS AND FIELD TERMINATIONS

DESCRIPTION OF NRC ISSUE

- * PHYSICAL LOCATION OF SELECTED CABLE TERMINATIONS DID NOT AGREE WITH DRAWINGS

TUEC ACTION REQUIRED

- * INSPECT ALL SAFETY-RELATED TERMINATIONS
 - IN CABLE SPREAD ROOM CABINETS
 - IN CONTROL ROOM CABINETS
- * VERIFY LOCATIONS ARE ACCURATELY DEPICTED ON THE DRAWINGS

ITEM I.A.4

BACKGROUND

- * NRC SELECTED CABLES REVIEWED
 - DESIGN CHANGES REVIEWED
 - TEMPORARY MODIFICATIONS REVIEWED
- * FINDING
 - 3 CABLES APPEAR TO BE CONNECTED CORRECTLY
 - 1 CABLE DESIGNATED AS "SPARE"
 - 1 CABLE CONNECTED CORRECTLY BUT COLOR CODE ON DRAWING INACCURATE
 - 1 CABLE HAD INCORRECT TERMINATION
- * ISSUES HAVE NO ADVERSE SAFETY SIGNIFICANCE

TUEC ACTION

- * CONDUCT SAMPLE INSPECTION OF 500 SAFETY-RELATED TERMINATIONS
- * REVIEW DRAWINGS FOR ACCURATE INCORPORATION OF DESIGN CHANGES
- * RECONCILE APPARENT DIFFERENCES BETWEEN INSPECTION AND DRAWING REVIEW
- * EXPAND SAMPLE AS NECESSARY IF CONFIDENCE LEVEL IS NOT ACHIEVED

ITEM I.A.5

NCR'S ON VENDOR-INSTALLED AMP TERMINAL LUGS

DESCRIPTION OF NRC ISSUE

- * NONCONFORMANCE REPORTS CONCERNING VENDOR LUGS IMPROPERLY CLOSED

TUEC ACTION REQUIRED

- * REEVALUATE AND REDISPOSITION ALL NCR'S RELATED TO VENDOR LUGS

ITEM I.A.5

BACKGROUND

- * EQUIPMENT INVOLVED FROM 2 VENDORS
 - GE
 - ITT GOULD-BROWN BOVERI
- * LUG VENDOR CONTACTED IN 1981 AND IN APRIL 1984
- * LUG VENDOR GAVE SPECIFIC CRITERIA
- * NONCONFORMANCES DISPOSITIONED USING VENDOR CRITERIA

TUEC ACTION

- * ALL NONCONFORMANCES REGARDING BENT LUGS WILL BE REDISPOSITIONED

ITEM I.B.1

FLEXIBLE TO FLEXIBLE CONDUIT SEPARATION

DESCRIPTION OF NRC ISSUE

- MINIMUM SEPARATION REQUIREMENTS NOT MET
 - MAIN CONTROL BOARDS
 - SAFETY-RELATED CABLES WITHIN FLEXIBLE CONDUITS

TUEC ACTION REQUIRED

- REINSPECT ALL PANELS CONTAINING REDUNDANT SAFETY-RELATED CABLES AND CORRECT ANY VIOLATIONS
- OR
- PROVIDE ANALYSIS SHOWING THAT THE FLEXIBLE CONDUIT IS ACCEPTABLE AS A BARRIER

ITEM I.B.1

BACKGROUND

- * SWITCH MODULES ON THE MAIN CONTROL BOARD REQUIRE SLACK IN THE CABLES FOR:
 - REMOVAL/REPLACEMENT
 - REMOVAL FOR TESTING
 - REMOVAL FOR ADJUSTMENT
- * FLEXIBLE METAL CONDUITS USED TO PROVIDE APPROPRIATE SEPARATION
- * SUFFICIENT DOCUMENTATION DOES NOT EXIST QUALIFYING THE FLEXIBLE CONDUIT AS A BARRIER

TUEC ACTION

- * PROVIDE SUFFICIENT DOCUMENTATION, INCLUDING ANALYSES, NECESSARY TO QUALIFY THE FLEXIBLE CONDUIT AS A BARRIER

ITEM I.B.2

FLEXIBLE CONDUIT TO CABLE SEPARATION

DESCRIPTION OF NRC ISSUE

- * MINIMUM SEPARATION CRITERIA NOT MET IN MAIN CONTROL PANEL BETWEEN:
 - SAFETY-RELATED CABLES AND SAFETY-RELATED CABLES WITHIN FLEXIBLE CONDUIT
 - SAFETY-RELATED CABLES WITHIN FLEXIBLE CONDUITS AND NON-SAFETY-RELATED CABLES
 - SAFETY-RELATED CABLES AND NON-SAFETY-RELATED CABLES

ITEM I.B.2

TUEC ACTION REQUIRED

- * REINSPECT ALL PANELS CONTAINING SEPARATE CABLES AND CABLES WITHIN FLEXIBLE CONDUIT AND CORRECT ANY VIOLATIONS

OR

- * PROVIDE ANALYSIS DEMONSTRATING THE ADEQUACY OF THE FLEXIBLE CONDUIT AS A BARRIER

ITEM I.B.2

BACKGROUND

- * ISSUE CONCERNS CABLE IN FREE AIR TO FLEXIBLE CONDUIT SEPARATION

TUEC ACTION

- * PROVIDE ANALYSIS SHOWING THAT INSTALLATION IS ADEQUATE AND ACCEPTABLE

ITEM I.B.3

CONDUIT TO CABLE TRAY SEPARATION

DESCRIPTION OF NRC CONCERN

- * ANALYSIS SUBSTANTIATING SEPARATION BETWEEN CONDUIT AND CABLE TRAYS HAS NOT BEEN SUBMITTED TO NRC

TUEC ACTION REQUIRED

- * SUBMIT ANALYSIS

ITEM I.B.3

BACKGROUND

- SEPARATION CRITERIA BASED ON IEEE 384-1974 AND REG. GUIDE 1.75 (REV. 1-1975)
- DOCUMENTS EXIST WITHIN GIBBS & HILL SUBSTANTIATING THE SEPARATION CRITERIA
- CRITERIA WERE NOT SUBMITTED FOR NRC REVIEW

TUEC ACTION

- SUBMIT GIBBS & HILL DOCUMENTS
- SUBMIT SANDIA REPORT

ITEM I.B.4

BARRIER REMOVAL

DESCRIPTION OF NRC ISSUE

- * CERTAIN BARRIER MATERIAL IN MAIN CONTROL BOARD HAD BEEN REMOVED

TUEC ACTION PLAN

- * REPLACE THE BARRIER MATERIAL
- * ASSURE THAT REDUNDANT FIELD WIRING MEETS MINIMUM SEPARATION CRITERIA
- * ADDITIONAL ACTION CONTINGENT ON IDENTIFICATION OF ROOT CAUSES

ITEM I.B.4

BACKGROUND

- VENDOR-SUPPLIED BARRIER MATERIAL HAD BEEN REMOVED

TUEC ACTION

- REPLACE BARRIER MATERIAL
- REWORK CABLES TO RESOLVE SEPARATION CRITERIA VIOLATIONS

HOT FUNCTIONAL TESTING DATA PACKAGES

Issue III.A.1

DESCRIPTION OF CONCERN

- * IN REVIEWING TEST DATA PACKAGES, THE TRT FOUND THAT CERTAIN TEST OBJECTIVES WERE NOT MET FOR AT LEAST THREE PREOPERATIONAL HOT FUNCTIONAL TESTS

ACTIONS REQUIRED BY TUEC

- * REVIEW ALL COMPLETE PREOPERATIONAL TEST DATA PACKAGES TO ENSURE THERE ARE NO OTHER INSTANCES WHERE TEST OBJECTIVES WERE NOT MET, OR PREREQUISITE CONDITIONS WERE NOT SATISFIED. THE THREE ITEMS IDENTIFIED BY THE TRT SHALL BE INCLUDED, ALONG WITH APPROPRIATE JUSTIFICATION, IN THE TEST DEFERRAL PACKAGES PRESENTED TO THE NRC