

NUCLEAR REACTOR REGULATION
AND
REGION IV VISIT TO
WOLF CREEK GENERATING STATION,
UNIT NO. 1

May 10, 1984

B503070467 850831
PDR FOIA
VARRICB4-676 PDR

WOLF CREEK AGENDA

NRR/RIV VISIT

May 10, 1984

12:30 - Arrive at Wolf Creek

- Introductory Remarks - Admin Bldg

- Koester
- Denton
- Collins

1:00 - 2:30 - KG&E Presentations

•Staffing and Experience - Rhodes

•Project Status - Duddy

- Construction
- Pre-Op Testing
- Projected Schedule for Completion of Construction and Testing
- Comparison with Callaway's Completed Milestones

•Benefits from Standardization and Standard Design Concept - Johnson

•Project Quality - Grant

•Other Regulatory and Technical Issues - Rathbun


2:30 - 3:30 - Plant Tour - Fouts

3:30 - 4:00 - NRC Internal Discussion

4:00 - Closing Remarks


OVERVIEW

Glenn Koester




NUCLEAR DEPARTMENT ORGANIZATION

Rev. 1/11/84



NUCLEAR DEPARTMENT ORGANIZATION

Rev. 2/21/84



5

3/24/84

WICHITA BASED POSITIONS

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
HEADQUARTERS STAFF	1	1		2

ADMINISTRATIVE SERVICES HEADQUARTERS

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Admin. Services Headquarters	-	-		-
Human Resources	1	1		2
Nuclear Coordinator	2	2		4
Proj. Plan and Controls	<u>10</u>	<u>3</u>		<u>13</u>
ADMIN. SERVICES HEADQUARTERS	13	6		19

MANAGEMENT SYSTEM

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Management System	1	1		2
Configuration Management Control	10	-		10
Records Management	1	14		15
Document Control Section	<u>2</u>	<u>29</u>		<u>31</u>
MANAGEMENT SYSTEM	14	44		58

WICHITA BASED POSITIONS
(continued)

NUCLEAR PLANT ENGINEERING

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Nuclear Plant Engineering	1	-		1
Administrative Support	4	8		12
Fluid Systems Engr.	13	-		13
Electrical Systems Engr.	18	-		18
Comp. & Comm Systems Engr.	12	-		12
Facilities Engr. & Analysis	11	-		11
Nuclear Design	<u>26</u>	<u>3</u>		<u>29</u>
NUCLEAR PLANT ENGINEERING	85	11		96

NUCLEAR SERVICES

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Nuclear Services	1	-		1
Licensing	14	1		15
Nuclear Safety	6	-		6
Nuclear Fuel Engr.	11	-		11
Radiological Environ. Asses.	<u>11</u>	<u>8</u>		<u>19</u>
NUCLEAR SERVICES	43	9		52

WICHITA BASED POSITIONS
(continued)

QUALITY BRANCH

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Quality Branch	-	-		-
Quality Assurance Headquarters	<u>9</u>	<u>2</u>		<u>11</u>
QUALITY BRANCH	9	2		11

NUCLEAR OPERATIONS HEADQUARTERS

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
NUCLEAR OPERATIONS HEADQUARTERS	8	3		11

TOTAL WICHITA BASED POSITIONS	178	76	=	254
--------------------------------------	------------	-----------	---	------------

WOLF CREEK STATION POSITIONS (excluding Security)

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
PLANT HEADQUARTERS	1	1		2

OPERATIONS

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Operations	1	1		2
Other Staff Support	4	-		4
SRO	13	-		13
RO	20	-		20
NSO	17	-		17
Cadet Tech.	6	-		6
Utility Helpers	7	-		7
OPERATIONS	68	1		69

MAINTENANCE

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Maintenance	1	1		2
Other Staff Support	8	-		8
Mechanical	35	-		35
Building Service	6	-		6
Electrical	16	-		16
Utility Maintenance	4	-		4
Warehouse	8	-		8
MAINTENANCE	79	1		80

3/24/84

WOLF CREEK STATION POSITIONS (excluding Security)
(continued)

ADMINISTRATIVE SERVICES

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Administrative Services	1	1		2
Other Staff Support	3	-		3
Administrative Section	1	2		3
Admin Processing	-	2		2
Funds & Exp Processing	-	2		2
PSRC/JTG	-	2		2
Reg. Invoice Ins Processing	-	2		2
Sta Admin Support	-	4		4
OPS/Site Support	-	11		11
Procedures & Word Processing	-	3		3
Record Management/Document Control	1	-		1
Record Management	-	16		16
Document Control	-	14		14
ADMINISTRATIVE SERVICES	6	59		65

TECHNICAL SERVICES

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Technical Support	1	1		2
Instrument & Control	59	-		59
Chemistry	25	-		25
Health Physic	31	-		31
Computer	25	-		25
Reactor Engineering	3	-		3
TECHNICAL SUPPORT	144	1		145

3/24/84

WOLF CREEK STATION POSITIONS (excluding Security)
(continued)

PLANT SUPPORT

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Plant Support	1	1		2
Fire Protection	1	-		1
Results Engineering	11	-		11
Startup Results Engineering	<u>20</u>	<u>-</u>		<u>20</u>
PLANT SUPPORT	33	1		34

TRAINING

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Training	1	-		1
Simulator Training	3	-		3
	<u>14</u>	<u>-</u>		<u>14</u>
TRAINING	18	-		18

TOTAL WOLF CREEK POSITION	349	64	=	413
----------------------------------	------------	-----------	----------	------------

3/24/84

WICHITA SITE BASED POSITIONSADMINISTRATIVE SERVICES SITE

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Admin. Services Site	1	-		1
Human Resources	1	4		5
Proj. Plan and Controls	<u>7</u>	<u>1</u>		<u>8</u>
ADMIN. SERVICES SITE	9	5		14

NUCLEAR PLANT ENGINEERING

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Nuclear Plant Engineering	-	-		-
Nuclear Plant Engineering (Site)	<u>6</u>	<u>-</u>		<u>6</u>
NUCLEAR PLANT ENGINEERING	6	-		6

NUCLEAR SERVICES

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Nuclear Services	-	-		-
Licensing	2	-		2
Nuclear Safety	5	-		5
Radiological Environ. Asses.	<u>6</u>	<u>-</u>		<u>6</u>
NUCLEAR SERVICES	13	-		13

WICHITA SITE BASED POSITIONS
(continued)

QUALITY BRANCH

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
Quality Branch	1	1		2
Quality Assurance (Site)	24	3		27
Quality Control (Site)	<u>14</u>	<u>-</u>		<u>14</u>
QUALITY BRANCH	39	4		43

NUCLEAR OPERATIONS SITE

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
NUCLEAR OPERATIONS SITE	-	1		1

TOTAL WICHITA SITE BASED POSITION	67	10		77
-----------------------------------	----	----	--	----

<u>Division/Branch</u>	<u>Prof.</u>	<u>Authorized & Clerk</u>	=	<u>Total</u>
TOTAL NUCLEAR DEPARTMENT	594	150		744

04/16/84
WOLF CREEK GENERATING STATION

--- 1977 to 1983 PROFESSIONAL EMPLOYEE TURNOVER RATES ---

Last 5 Years Average Annual Professional Employee TURNOVER RATE = 2.26%

YEAR	#EMPL	#TERM	% TO
1977	9	0	0.0%
1978	32	3	9.3%
1979	71	1	1.4%
1980	144	4	2.7%
1981	236	6	2.5%
1982	330	9	2.7%
1983	459	9	2.0%

PLANT COST (\$ Billions)

DIRECT PLANT	1.82
AFC	<u>0.85</u>
TOTAL	2.67

Expended as of 3/1/84

2.00

PLANT COST ESCALATION


(\$ Billions)

<u>SOURCE</u>	<u>1977</u>	<u>1983</u>	<u>% Inc.</u>
Direct Plant	0.81	1.82	125
AFC	<u>0.23</u>	<u>0.85</u>	<u>265</u>
TOTAL	1.04	2.67	

STAFFING and EXPERIENCE

Forrest Rhodes

Plant Organization



*For technical matters of an immediate nature the respective individual reports directly to the Plant Manager.

Wolf Creek Generating Station
Revised Organization Chart 5-07-84
Supersedes Chart 15-03-84

() are totals inc over complement

ADMINISTRATION EXPERIENCE BASE

	Job Title	Commercial Nuclear Experience	Military Nuclear Experience	Job Related Experience	Wolf Creek Experience	Total
F. Rhodes	Plant Mgr	13.5	5.0		4.0	22.5
M. Williams	Supt Reg, Qual Admin Svc	14.0	4.0	4.0	2.5	24.5
R. Hoyt	QC Supv	7.0	8.0		2.5	17.5
B. Ernst	Safety Spec			5.5	7.5	13.0
D. McDaniel	DocCont Supv			7.0	6.5	13.5
J. Cherry	Admin Supv			1.0	6.0	7.0
TOTALS		34.5	17.0	17.5	29.0	98.0

TRAINING EXPERIENCE BASE

	Job Title	Commercial Nuclear Experience	Military Nuclear Experience	Job Related Experience	Wolf Creek Experience	Total
P. Turner	Trng Mgr	6.5	5.0	2.0	.5	14.0
A. Mah	Trng Supv		4.0		6.5	10.5
S. Hatch	Trng Coord	6.5	2.5		3.5	12.5
D. Fehr	Simulator Supv	4.0		.5	3.0	7.5
R. Russo	Ed & Accred Supv			10.0	1.0	11.0
B. Long	Sftwr Engr		3.0		1.0	4.0
TOTALS		17.0	14.5	12.5	15.5	59.5

TECHNICAL SUPPORT EXPERIENCE BASE

	Job Title	Commercial Nuclear Experience	Military Nuclear Experience	Job Related Experience	Wolf Creek Experience	Total
G. Boyer	SuptTechSupp			6.5	10.5	17.0
B. McKinney	I&C Supv	5.0			3.5	8.5
R. Wollum	I&C Coord	5.0		5.0	4.0	14.0
R. Klein	Sr Eng Spec	12.0	9.0		3.0	24.0
T. Graf	Sr Eng			10.0	1.0	11.0
D. Shekari	Sr Eng	4.0			0.5	4.5
Total I&C Technicians			37.0	70.0	57.0	164.0
B. Norton	Rx Eng	0.5			4.5	5.0
E. Lehmann	Eng III	0.25		4.0	2.5	6.75
W. Ryder	Eng II				1.0	1.0
M. Nichols	Hlth Physt	8.5			5.0	13.5
L. Breshears	HP Supv	4.5		2.0	4.0	10.5
H. Davis	HP Supv	2.0		2.5	3.5	8.0
J. Isom	HP Supv	7.0			2.5	9.5
J. Ives	HP Supv	5.0	8.0	6.0	0.5	19.5
Total HP Technicians		43.0	27.5	11.5	27.0	109.0
R. Logsdon	Chemist	10.0			0.5	10.5
S. Henry	Chem Supv	0.1			2.5	2.6
T. Morrill	Chem Supv	9.0		8.0	1.0	18.0
C. Palmer	Chem Supv	0.25			3.5	3.75
H. Stubby	Chem Supv	0.1	6.0		2.75	8.85
Total Chemistry Technicians		0.5	6.0	1.5	19.2	27.2
M. Hawk	Ld Comp Eng			8.5	4.0	12.5
S. Hopkins	Eng Spec III			7.0	5.0	12.0
R. Parker	Eng Spec III		6.0	4.0	3.0	13.0
W. Steiner	Eng Spec III			18.0	3.5	21.5
M. Shaffer	Eng Spec II				2.5	2.5
Total Computer Technicians				6.0	5.0	11.0
TOTALS		116.7	99.5	170.5	182.45	569.15

OPERATIONS EXPERIENCE BASE

	Job Title	Commercial Nuclear Experience	Military Nuclear Experience	Job Related Experience	Wolf Creek Experience	Total
J. Zell	Supt. of Ops	6.0			3.5	9.5
J. McKinstry	Ops Coord		6.0		6.5	12.5
M. Estes	Ops Coord	1.0			5.0	6.0
S. Austin	Shift Supv		6.0	5.0	6.0	17.0
L. Borders	Shift Supv			0.75	4.75	5.5
J. Houghton	Shift Supv		11.0	1.0	5.0	17.0
O. Korbelik	Shift Supv		18.0	2.5	3.75	24.25
D. Mosebey	Shift Supv	4.0		2.0	3.0	9.0
D. Naylor	Shift Supv				4.75	4.75
D. Neufeld	Shift Supv		8.0		4.75	12.75
W. Erbe	Supv Opr		6.0		4.75	10.75
P. Martin	Supv Opr		5.0		6.0	11.0
R. Miller	Supv Opr		5.5		4.25	9.75
S. Walgren	Supv Opr		10.0		3.0	13.0
J. Weeks	Supv Opr		5.0		4.5	9.5
R. Schmidt	Supv Opr		7.0		5.5	12.5
J. Hansen	Slrv Coord		6.0		2.75	8.75
Total Reactor Operators			62.0	3.5	28.75	94.25
Total Nuclear Station Oprs			49.0	1.0	13.0	63.0
S. Armstrong	Consultant	8.0	7.0	1.5	1.0	17.5
B. Jurrus	Consultant	10.0	7.0		3.0	20.0
A. Ochs	Consultant	6.0			0.5	6.5
W. Molpus	Consultant	8.0		0.25	0.75	9.0
E. Sessoms	Consultant	14.0			0.75	14.75
R. Rathbone	Consultant	9.0	6.0	2.0	0.75	17.75
L. Wagner	Consultant	18.0		7.0	0.5	25.5
TOTALS		84.0	224.5	26.5	126.75	461.75

PLANT SUPPORT EXPERIENCE BASE


	Job Title	Commercial Nuclear Experience	Military Nuclear Experience	Job Related Experience	Wolf Creek Experience	Total
D. Smith	Supt Plt Supp		9.0	6.0	2.5	17.5
L. Blackwell	FireProtSpec			7.0	3.5	10.5
V. MacTaggart	Results Supv			18.0	3.0	21.0
S. Fellers	Sr Eng			10.0	6.25	16.25
J. Mah	Sr Eng		4.5		6.25	10.75
H. Meyer	Sr Eng			13.5	0.0	13.5
J. Stamm	Sr Eng			4.75	3.0	7.75
R. Sims	Eng III			2.0	4.0	6.0
K. Clair	Eng II				2.0	2.0
F. Gerardine	Eng II				2.0	2.0
T. Mitchell	Eng II				3.0	3.0
R. Saunderson	Eng II				1.75	1.75
R. Schultz	Eng II				2.0	2.0
T. Taylor	Eng II			6.0	1.0	7.0
M. VanDop	Eng II				1.75	1.75
Total of Engineer I				9.75	5.0	14.75
D. Breckenridge	Sr Eng			1.5	2.5	4.0
TOTALS			13.5	78.5	49.5	141.5

MAINTENANCE EXPERIENCE BASE

	Job Title	Commercial Nuclear Experience	Military Nuclear Experience	Job Related Experience	Wolf Creek Experience	Total
D. Rich	Supt of Maint			11.7	8.3	20.0
D. Walsh	Maint Svcs Supv		5.0		4.2	9.2
A. Scott	Maint Supp Supv			3.5	2.5	6.0
R. Connell	Maint Eng		4.6	4.6	0.1	9.3
J. Damet	Maint Eng			3.0	4.2	7.2
T. Foster	Maint Eng			19.0	0.5	19.5
D. Garman	Maint Eng			1.0	0.9	1.9
P. Waldrop	Maint Eng			3.0	2.0	5.0
A. Montague	Eng Spec			24.0	2.5	26.5
D. Goodlove	Mech Supv		9.5		4.2	13.7
G. Lawson	Mech Supv			7.5	2.7	10.2
Total Mechanics*				143.9	40.2	184.1
C. Minor	Elect Supv			15.0	3.7	18.7
L. Nobles	Elect Supv			12.0	2.3	14.3
Total Electricians**				147.5	20.1	167.6
R. Stump	Mat Cont Supv			15.0	4.2	19.2
B. Adams	Mat Coord Supv			3.0	7.0	10.0
R. Doty	Storerm. Supv				6.6	6.6
TOTALS			19.1	413.7	116.2	549.0

SUMMARY OF EXPERIENCE BASE

	Commercial Nuclear Experience	Military Nuclear Experience	Job Related Experience	Wolf Creek Experience	Total
Operations	84.0	224.5	26.5	126.75	461.75
Maintenance		19.1	413.7	116.2	549.0
Administration	34.5	17.0	17.5	29.0	98.0
Technical Support	116.7	99.5	170.5	182.45	569.15
Plant Support		13.5	78.5	49.5	141.5
Training	17.0	14.5	12.5	15.5	59.5
TOTALS	252.2	388.1	719.2	519.4	1878.90



TOTAL AUTH- 446 TOTAL ON THE JOB- 344 CONTRACTS - 440

OPENINGS 1984- 97 OPENINGS 1985- 5 SU - 20

▨ - EMPLOYED

□ - OPENINGS

WOLF CREEK GENERATING STATION

COLLEGE TRAINING PROGRAM

Emporia State University

Kansas State University

<u>Course No.</u>	<u>Course Name</u>	<u>Hours</u>
MA-112	Trigonometry	2
MA-110	College Algebra	3
CH-123 & 124	Chemistry I & Lab	4
CH-126 & 127	Chemistry II & Lab	4
MA-341	Descript Statistics	3
MA-315	Tech Calculus	3
MA-316	Tech Calculus II	3
PH-140 & 141	College Physics I & Lab	4
PH-143 & 144	College Physics II & Lab	4
PH-315	Applied Statics	3
MA-317	Diff. Equations	3
ET-410	Prop Eng Mat	2
ET-514	Energ Convers Tech	3
ET-530	Elect Circ Tech	4
ET-480	Mat Nuc Reac Sys	2
ET-583	Nuc Reat Tech	6
ET-584	Rad Det & Mon	3
ET-585	Nuc Reac Therm	3
ET-586	Rad Protect	2
ET-512	Mech of Fluids	3
ET-481	Nuc Eng Tech	3
		=====
TOTAL		67 hours

PROJECT STATUS

Frank Duddy

BECHTEL SUMMARY OF ENGINEERING
AND PROCUREMENT ACTIVITIES TO SUPPORT FUEL LOAD

Bechtel Engineering has completed the design of the power block. Only a few minor design changes will be issued to address problems that were experienced at Callaway during HFT and preoperational testing. The bulk of engineering activities is at the jobsite where Bechtel Site Engineering is resolving problems experienced during the construction and Startup of this facility.

For N-5 certification, the final stress review by Bechtel is 100% complete for all systems and has been reconciled to the as-built configuration as of April 1, 1984.

The total 79-14 evaluation program is 70% complete. The piping evaluation portion is 95% complete and the pipe support evaluation is 60% complete. The remaining 40% of the pipe support evaluation is being completed in accordance with the N-5 certification schedule.

All power block commodities such as cable, valves, hangers, pipe, structural and miscellaneous steels have been ordered, shipped and delivered. Procurement is presently processing field material requestions issued by the various site organizations to support job completion.

79-14 Pipe Hanger Status as of 05-07-84

	<u>No. of Supports</u>
Pipe supports required for evaluation	5193
Pipe supports released for walkdown	4314
Pipe supports not released for walkdown	879
Bechtel issued pipe support releases	3132
Bechtel issued Class I pipe support releases	425
Bechtel issued Class II and Class III pipe support releases	2707
Pipe supports released to Bechtel presently being evaluated of which 80 are Class I supports; 1102 are Class II and Class III supports (Note: over 200 pipe supports will be issued on 5-8-84)	1182
Total number of supports that still require evaluation by Bechtel	$(1182 + 879) = 2061$
Estimated completion date mid July, 1984 - <u>On Target</u>	

Procurement Summary

<u>Commodity</u>	<u>Required</u>	<u>Remarks</u>
Cable Summary	7,761,088 reet	All cable shipped and delivered.
Valves (Mechanical)	11,151	All valves on order are shipped and delivered.
Valves (Control/Instrumentation)	500	All valves delivered.
Hangers	-----	100% complete.
Rebar, Structural Steel, Miscellaneous Steel	-----	100% complete.

<u>Design Category</u>	<u>Remarks</u>
Computer Software Changes	None
Plant Annunciation System Modification	1 work plan to be issued by 5-18-84.
Main Control Board and Auxiliary Shutdown Panel Modifications for Human Factors Findings	8 work plans to be issued by 5-18-84.

N-5 Certification
Preliminary Stress Review

Instrument and piping systems that require stress review. 56
(23) instrument lines and (33) piping lines.

100% Complete

TO GO
SYSTEM TURNOVER

MAY

HF4 SLW (EVAPORATOR PACKAGE)
GX2 CATHODIC PROTECTION
HD DECONTAMINATION
KD DOMESTIC WATER
QJ3 HEAT TRACE
QN WELDING RECEPTACLES
LA SANITARY DRAINAGE
SR IN-CORE NEUTRON MONITORING

JUNE


KF CRANES, HOISTS, ELEVATORS
SD2 AREA RADIATION MONITORING (BOP)
SP PROCESS RADIATION MONITORING
SG SEISMIC INSTRUMENTATION
ST2 SEWAGE TREATMENT
KE3 POLAR CRANE

JULY

*LE OILY WASTE
*LF FLOOR AND EQUIPMENT DRAINS
*QA NORMAL LIGHTING
*QB STANDBY LIGHTING AC

* ARE RELEASED PER BUILDING TURNOVER

CONSTRUCTION OPEN ITEMS ON TURNED OVER SYSTEMS




CONSTRUCTION OPEN ITEMS EXCL. HANGERS

AS OF 4/30/84	TOTAL	HARDWARE	SOFTWARE	BEING REVIEWED
ELECTRICAL	1457	450	518	489
MECHANICAL	209	17	128	64
PIPING	437	3	403	31
CIVIL	117	25	60	32
INSTRUMENTATION	709	142	319	248
TOTAL	2929	637	1428	864


CURRENT SITE CRAFT MANPOWER

LABORERS	387
CEMENT FINISHERS	22
IRONWORKERS	90
BRICKLAYERS	19
CARPENTERS	119
PAINTERS	125
PIPEFITTERS	649
SHEET METAL	42
ELECTRICIANS	306
OPERATORS	31
INSULATORS	111
TOTAL	1,901


TOTAL CRAFT MANPOWER



DIC
 NON-MANUAL MANPOWER
 1984 FORECAST vs ACTUAL




Penetration Closures



DESIGNED

- Scheduled
- · — · — Qty. Released by KG&E
- - - - Qty. Installed by B & B

Penetration Closures




Date	5/05/84
Total	8505
Released	8390
Completed	4859

TOTAL PENETRATIONS

44

Penetration Closures

— Scheduled
 - - - Qty. Released by KG&E
 - - - Qty. Installed by B & B




Date	5/05/84
Total	4200
Released	4683
Completed	1699

SCHEDULED CONDUIT ENDS

14

Penetration Closures

- Scheduled
- - - Qty. Released by KG&E
- - - Qty. Installed by B & B



1983 | 1984
VAPOR & DUST SEALS

STARTUP STATUS REPORT

May 8, 1984

OVERALL:

Includes Final Walkdowns, Turnovers from Construction to Startup, Flushes, Hydros, Preoperational tests, Mechanical, Electrical and Instrument Component testing. Currently we are 81.6% complete with a projected 87.5% completion at the start of Hot Functional Test. The remaining 12.5% will be performed between Hot Functional Testing and Fuel Load.

TURNOVERS:

Currently we are 91.1% complete for turnovers from Construction to Startup, for a total of 246 of 282 systems. The majority that remain include Radwaste, Floor and Equipment drains, and Reactor Protection systems. At the start of HFT we plan to be 96.2% complete with the remaining 3.8% to be performed between HFT and Fuel Load.

FLUSHES:

The Flush program is currently 86.8% complete with 485 sample points remaining to go to support HFT. The majority of these are included in the Liquid Radwaste, Oily Waste, and Floor Drain systems, which are not hard restraints to HFT. At the start of HFT we plan to be 97% complete with the remaining 3.0% to be performed between HFT and Fuel Load.

HYDROS:

The Hydro program is currently 76.2% complete with 163 hydros remaining to be completed to support HFT. The majority of these are included in the Liquid Radwaste, Service Gases, Process and Nuclear Sampling, Chemical and Oily Waste and Floor Drain systems. At the start of HFT we plan to be 96% complete with the remaining 4% to be performed between HFT and Fuel Load.

ELECTRICAL COMPONENT TESTING:

The Electrical component testing program is currently 91.7% complete with 1221 electrical component tests remaining to go in support of HFT. The majority of the component testing includes Reactor Coolant, Control Building, Secondary Liquid Waste, Fire Protection, Oily Waste, Floor Drains, Normal and Standby Lighting systems. At the start of HFT we plan to be 95.9% complete with the remaining 4.1% to be performed between HFT and Fuel Load.

MECHANICAL COMPONENT TESTING:

The Mechanical component testing program is currently 83.5% complete. 721 mechanical component tests completed last week with 3379 tests remaining to be performed in support of HFT. The majority of this testing includes the Main Steam, Steam Generator Blowdown, Liquid Radwaste, Secondary Liquid Waste, Service Gases, Nuclear Sampling, Gaseous Radwaste and Boron Recycle systems. At the start of HFT we plan to be 90.9% complete with the remaining 9.1% testing to be performed between HFT and Fuel Load.

STARTUP STATUS REPORT

May 8, 1984

Page 2

INSTRUMENT COMPONENT TESTING:

The Instrument component testing program is currently 87.1% complete. 240 instrument component tests completed last week leaving 1482 tests to go to support HFT. The majority of the testing includes Feedwater, Reactor Coolant, Secondary Liquid Waste, Gaseous Radwaste, Liquid Radwaste, and Floor Drain systems. At the start of HFT we will be 90.4% complete and the remaining 9.6% will be performed between HFT and Fuel Load.

PROCEDURE PREPARATION:

A total of 233 preoperational and acceptance test procedures have been identified for system startups. Of these procedures, 183 or 78.5% have been approved for implementation. The status of the remaining procedures shows 34 still in review, 8 being written, and 8 still not started.

Ninety-four of the approved procedures have been implemented with 82 tests completed.


PREOPERATIONAL TESTING:

As of May 5, 1984 twelve preoperational tests were in progress. They are as follows:

- SU3 A101: Aux. Feedwater Motor Pump Preop Test
- SU4 CQ01: Site Security System Preop Test
- SU4 EA01: Service Water Preop Test
- SU3 EM01: Safety Injection System Cold Preop Test
- SU4 GA01: Plant Heating System Preop Test
- SU3 GG01: Fuel Building HVAC Preop Test
- SU3 KE03: Polar Crane Load Preop Test
- SU3 KE04: Fuel Transfer System Preop Test
- SU4 NT01: Nitrogen System Preop Test
- SU4 SK01: Plant Security System Preop Test


In addition six dynamic tests, including proof flushes, as applicable, are in progress. This is qualification testing of the procedure and system prior to the actual performance of the preoperational test. The systems include:


- SU3 BG01: Seal Injection Test
- SU3 BG03: Charging System Test
- SU3 BG05: Boric Acid Blending Test
- SU3 EJ01: Residual Heat Removal Cold Test
- SU3 EP01: Accumulator Safety Injection Accumulator Test
- SU3 KJ01: Diesel Generator Mechanical Test



54


1






47

3




4

4h




67





50

6

51








WOLF CREEK GENERATING STATION
 BARRAS GAS & ELECTRIC CO.
 W.C.G.S. STARTUP
 PROGRAM
 OVERVIEW
 REV A/A
 3/8
 58 INITIAL
 11

54




MONTHS TO FUEL LOAD	21	20	19	18	17	16	15	14	13	12	11	10	9	8	7	6	5	4	3	2	1	—
WOLF CREEK —	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT
CALLAWAY - - -	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY

May 8, 1984


COMPARISON CHART
CALLAWAY/WOLF CREEK
PREOPERATIONAL AND ACCEPTANCE TEST PROCEDURES

	<u>WOLF CREEK</u>	<u>CALLAWAY</u>
Preoperational Tests	148	149
Acceptance Tests	<u>70</u>	<u>65</u>
SUBTOTAL	218	214
Energization Procedures (Wolf Creek ONLY)	15	
TOTAL TESTS	<u>233</u>	<u>214</u>

CALLAWAY
TEST COMPLETIONS



INDUSTRY DATA STUDY SCHEDULE COMPARISON FIRST STRUCT. CONC. TO FUEL LOAD



BENEFITS FROM STANDARDIZATION

and

STANDARD DESIGN CONCEPT

Melvin Johnson

AEC POLICY STATEMENT (April 28, 1972) ENCOURAGED STANDARDIZATION

- **OPERATING RELIABILITY**
- **PUBLIC HEALTH & SAFETY**
- **ENVIRONMENTAL VALUES**
- **SAFETY-RELATED R & D**
- **AEC REVIEW**

**AEC STATEMENT (March 5, 1973) DESCRIBED
ACCEPTABLE APPROACHES TO
STANDARDIZATION**

- **REFERENCE SYSTEM**
RESAR-3, GESSAR, ETC.
- **DUPLICATE PLANT**
SNUPPS, DUKE POWER CE "SIX-PACK"
- **LICENSE TO MANUFACTURE**
OFFSHORE POWER SYSTEMS
- **(REPLICATION)**
MILLSTONE 3/JAMESPORT

OPERATING RELIABILITY

Standard Plant Benefits

Envelope of 4 Sites provides extra conservatism

Multi-Utility

Management

Design Review

Quality Assurance

Procurement & Manufacturing

Construction Planning

Startup

Spare Parts

Additional SNUPPS Benefits

Modeling

Engineering Detail

Public Health and Safety (Employee Safety)

Standard Plant Benefits

Same as for Reliability, plus

- Cooperation during emergencies
- Simulators at Zion, Pittsburgh, Wolf Creek, Callaway
- Operating information exchange
- Spare Parts Inventory

Environmental Values

Standard Plant Benefits

None identified

Additional SNUPPS Benefits

Radwaste System Design

Holdup Tank

Resins

Evaporators

Reverse Osmosis

Heat Exchangers

Filters

Other Systems

Sewage Treatment

Sludge Ponds

Oil Separators

Transformer Vaults

Preservation of Vegetation and Wildlife

Safety-Related R&D

Standard Plant Benefits

None Identified

Additional SNUPPS Benefits

Model Boiler Tests

Materials in Steam Generator and Secondary System

Instrumented Steam Generator

Cable Tray Support

Penetration Closure

Fire Retardant Electrical Cable

Wind-Generated Missile Damage

Screenhouse Intake Flow Modeling

Containment Sump Model Testing

Auxiliary Feedwater Pump Design

NRC Review

Standard Plant FSAR 11 Volumes

Site Addenda 5 Volumes

Lessons Learned Program

Part 21 and 50.55(e) Reporting Programs

Inspections

Cost and Schedule

Shared Design Cost
Licensing Cost
Quantity Purchase
Learning During Manufacturing and Construction
Constructibility Due to Modeling
Common Resolution of Field Problems
Use of Model in Work Planning
Shared Construction Equipment
Prefabricated Assemblies
Procedure Development
Callaway Experience Applied to Wolf Creek
Shared Spare Parts

Estimated Cost Savings: \$200,000,000 +
(Independent of Schedule)

Estimated Schedule Savings: 1 - 2 years

U.S. COMMERCIAL REACTORS UNDER CONSTRUCTION

IN ORDER BY ESTIMATED TOTAL CONSTRUCTION LEAD TIME - LEAST TO MOST

There are a total of 50 reactors with construction permits, representing 55,894 net MWe.

Of these 50 reactors, 42 are under construction and 8 are indefinitely delayed.

A breakdown by percent of reactor construction completed shows: 2 units = 1-24%, 10 units = 25-49%, 10 units = 50-74%, and 28 units 75-99%.

The number of reactors by type/manufacturer are: 36 PWR's / W-24, CF-7, B&W-5; and 14 BWR's / all GE.

Reactor	Utility	State	Net MWe	Type/ Mfr	CP Issued (mo/yr)	Est OL Issuance (mo/yr)	Est Total Constr (mos/yrs)	Current Constr Complete (%)
Wolf Creek	KG&E	KS	1,150	PWk/W	5/77	7/84	86/7.2	90
Harris 1	CP&L	NC	900	PWR/W	1/78	5/85	88/7.3	85
Perry 1	Cleve Elec Illum	OH	1,205	BWR/GE	5/77	11/84	90/7.5	92
Callaway 1	Union Electric	MO	1,150	PWR/W	4/76	3/84	95/7.9	95
Palo Verde 1	APS	AZ	1,270	PWR/CE	5/76	4/84	95/7.9	99
River Bend 1	Gulf States Util	LA	934	BWR/GE	3/77	4/85	97/8.1	80
Seabrook 1	PS Co of NH	NH	1,150	PWR/W	7/76	9/84	98/8.2	86
Byron 1	Commonwealth Ed	IL	1,120	PWR/W	12/75	2/84	98/8.2	90
Palo Verde 2	APS	AZ	1,270	PWR/CE	5/76	1/85	104/8.7	98
Catawba 1	Duke Power	SC	1,145	PWR/W	8/75	5/84	105/8.8	94
Braidwood 1	Commonwealth Ed	IL	1,120	PWR/W	12/75	4/85	112/9.3	69
Byron 2	Commonwealth Ed	IL	1,120	PWR/W	12/75	4/85	112/9.3	72
Waterford 3	LP&L	LA	1,104	PWR/CE	11/74	4/84	113/9.4	99
Comanche Peak 1	Texas Utilities	TX	1,150	PWR/W	12/74	7/84	115/9.6	97
Clinton 1	Illinois Power	IL	933	BWR/GE	2/76	12/85	118/9.8	88
Palo Verde 3	APS	AZ	1,270	PWR/CE	5/76	4/86	119/9.9	81

(continued)

Reactor	Utility	State	Net MWe	Type/Mfr	CP Issued (mo/yr)	Est OL Issuance (mo/yr)	Est Total Constr (mos/yrs)	Current Constr Complete (%)
Susquehanna 2	PP&L	PA	1,050	BWR/GE	11/73	2/84	123/10.3	99
Braidwood 2	Commonwealth Ed	IL	1,120	PWR/W	12/75	4/86	124/10.3	53
Perry 2	Cleve Elec Illum	OH	1,205	BWR/GE	5/77	11/87	126/10.5	44
Limerick 1	Phila Elec	PA	1,055	BWR/GE	7/74	3/85	129/10.8	90
So Tx Project 1	Houston L&P	TX	1,250	PWR/W	12/75	12/86	132/11.0	50
Comanche Peak 2	Texas Utilities	TX	1,150	PWR/W	12/74	1/86	133/11.1	65
Shoreham	LILCO	NY	846	BWR/GE	4/73	5/84	133/11.1	99
Catawba 2	Duke Power	SC	1,145	PWR/W	8/75	10/86	134/11.2	62
Hope Creek 1	PSE&G	NJ	1,067	BWR/GE	11/74	1/86	134/11.2	76
Watts Bar 1	TVA	TN	1,177	PWR/W	1/73	3/84	134/11.2	97
Millstone 3	NE Utilities	CT	1,150	PWR/W	8/74	11/85	135/11.3	80
Beaver Valley 2	Duquesne Light	PA	836	PWR/W	5/74	12/85	139/11.6	76
Nine Mile Point 2	Niagara Mohawk	NY	1,080	BWR/GE	6/74	2/86	140/11.7	81
Enrico Fermi 2	Detroit Ed	MI	1,139	BWR/GE	9/72	6/84	141/11.8	95
Vogtle 1	Ga Power	GA	1,100	PWR/W	6/74	9/86	147/12.3	61
Watts Bar 2	TVA	TN	1,177	PWR/W	1/73	9/85	152/12.7	63
Bellefonte 1	TVA	AL	1,213	PWR/B&W	12/74	10/87	154/12.8	77
So Tx Project 2	Houston L&P	TX	1,250	PWR/W	12/75	12/88	156/13.0	25
Diablo Canyon 2	PG&E	CA	1,106	PWR/W	12/70	8/84	164/13.7	99
Midland 2	Consumers Power	MI	808	PWR/B&W	12/72	9/86	165/13.8	83
Vogtle 2	Ga Power	GA	1,100	PWR/W	6/74	3/88	165/13.8	20
Midland 1	Consumers Power	MI	425	PWR/B&W	12/72	6/87	174/14.5	83
Grand Gulf 2	MP&L	MS	1,250	BWR/GE	9/74	6/89	177/14.8	32
Bellefonte 2	TVA	AL	1,213	PWR/B&W	12/74	10/89	178/14.8	63
Limerick 2	Phila Elec	PA	1,055	BWR/GE	6/74	10/89	184/15.3	30
Hartsville A-1	TVA	TN	1,233	BWR/GE	5/77	indef	indef	44
Hartsville A-2	TVA	TN	1,233	BWR/GE	5/77	indef	indef	34
Seabrook 2	PS Co of NH	NH	1,150	PWR/W	7/76	indef	indef	28
WPPSS 1	WPPSS	WA	1,250	PWR/B&W	12/75	indef	indef	63
WPPSS 3	WPPSS	WA	1,240	PWR/CE	4/78	indef	indef	75
Yellow Creek 1	TVA	MS	1,285	PWR/CE	11/78	indef	indef	35
Yellow Creek 2	TVA	MS	1,285	PWR/CE	11/78	indef	indef	3

Sources: 1. AIF, "Nuclear Power Plants in the United States," January 1, 1984; and "Historical Profile of Nuclear Power Development," January 1, 1983.

2. NRC, "Quarterly Report" (of OL issuance schedule), January 25, 1984.

SUMMARY

Benefits of Standardization

Improved safety, reliability, maintainability, cost and schedule

Realized in:

Design

Manufacturing

Construction

Operation


PROJECT QUALITY

Richard Grant




FLOW CHART

QUALITY FIRST ACTION PLAN

METHODS USED TO CONTACT Q1:





INTERVIEW PROCESS:



50.55(e)
REPORTABILITY
"PRELIMINARY"

INVESTIGATIVE PROCESS:



(CONFIDENTIAL)

VALID

INVALID

VALID

INVALID

- 50.55(e) - "Final"
- Surv. Rpt. Issued
- QP/OPD Issued
- Resp. Organization Notified for Corrective Action
- Verification of Corrective Action
- Inform Allegor

- Surv. Rpt. Issued
- Inform Allegor

- Severity Level Determined *
- 50.55(e) ?
- Appropriate KG&E Mgt. Informed
- Stop Work/Work Hold/ CAR/OPV Issued As Appro.
- Surv. Rpt. Issued
- Corrective Action Taken
- Verification of Corrective Action
- Inform Allegor

- Surv. Rpt. Issued
- Inform Allegor

* Executive Management Supervision Worker

OTHER REGULATORY and TECHNICAL ISSUES

Gene Rathbun

REVIEWS/ACTIVITIES
TO COMPLETE FUEL LOAD FOR WOLF CREEK

Bethesda - Washington

- SER Items - SSER #4 and #5
 - * 7 Open Items
 - *17 Confirmatory Items
 - * 6 License Conditions

- Board Notifications

- Generic Letters

- IDI/IDVP Response

- Management Readiness

- Commissioner Visit

- OL Including Tech Specs

Region IV

- Complete Required Inspections/Audits
- SER - Design Implementation
- 10CFR50.55(e) Closeout
- Bulletin Closeout
- Pre-Op Test
- Exception List
- Environmental Program
- Emergency Planning
- Security
- As-Builts
- CAT
- Region Letters to NRR

MARTIN

E. Johnson 206
R. Denise RM
W. Johnson (last)



DOCUMENT/ PAGE PULLED

ANO. 8503070467

NO. OF PAGES 1

REASON

PAGE ILLEGIBLE:

HARD COPY FILED AT: PDR CF
OTHER _____

BETTER COPY REQUESTED ON ____/____/____

PAGE TOO LARGE TO FILM:

HARD COPY FILED AT: PDR CF
OTHER _____

FILMED ON APERTURE CARD NO. 8503070467-01

PREOP STATUS REPORT
07/25/84

2117

~~NRC (2)~~
McLaurin
Glover
Gardner
Flannigan -
OPS/KCPL

Yesterday no (0) preop started.

Yesterday no (0) tests completed.

Twenty-nine (29) tests are in progress:

- SU3 AB03 - MAIN STEAM ISOLATION VALVE
Section 7
- SU4 AC03 - TURBINE SYSTEM COLD TEST
Section 7, on hold for resolution of
turning gear vibration problem
- SU3 BB05 - REACTOR COOLANT SYSTEM HOT PREOP
Section 6
- SU3 BG04 - LETDOWN SYSTEM PREOP
Section 7
- SU4 CQ01 - SITE SECURITY PREOP
Section 7
- SU4 EA01 - SERVICE WATER PREOP
On hold for SU3 EF01
- SU3 EC01 - SPENT FUEL POOL COOLING PURIF. PREOP
Fuel building portion is complete; balance
after HFT
- SU3 GK01 - CONTROL BLDG HVAC PREOP
Section 7
- SU3 GN01 - CONTAINMENT COOLING SYSTEM PREOP
Section 7
- SU8 GP01 - LLRT
Intermittent
- SU4 KC01B- FIRE PROTECTION POWER BLOCK WET PIPING PREOP
Section 7, on hold for SFR on wiring/indicator
problem
- SU4 KC02 - FIRE PROTECTION SYSTEM HALON PREOP
Section 7
- SU4 KC03 - FIRE PROTECTION SYSTEM DETECTION & ALARMS
Section 7
- SU8 KE03 - LOAD TEST POLAR CRANE
Section 7
- SU3 KE05 - REFUELING MACHINE CHANGE FIXTURE
Section 7, on hold for HFT
- SU3 KE06 - REFUELING MACHINE INDEXING TEST
On hold for HFT
- SU3 KE07 - PREOP INTEGRATED OPERATION OF FUEL HANDLING SYSTEM
Portion on Fuel Bldg side complete; balance
after HFT
- SU4 KH02 - SERVICE GASES
Section 7
- SU3 KJ01 - DIESEL GENERATOR MECHANICAL PREOP
"B" train complete; "A" train Section 6
- SU3 NB01 - 4160 V CLASS IE SYSTEM PREOP
On hold
- SU3 NG01 - 480 V CLASS IE SYSTEM PREOP
On hold

Preops in progress - continued

- SU8 RJ01 - PLANT COMPUTER POINT VERIFICATION
Intermittent
- SU8 RJ02 - PLANT COMPUTER (NSSS) ACCEPTANCE TEST
On hold
- SU3 SA01 - ENG'D SAFEGUARDS FEATURES STATUS PANEL
Section 7
- SU8 SA01 - ENG'D SAFEGUARDS DATA VERIFICATION
Intermittent
- SU4-SK01 - PLANT SECURITY SYSTEM
Section 7
- SU3 0004 - POWER CONVERSION & ECCS THERMAL EXPANSION TEST
Section 7
- SU8 0005 - HVAC AIR BALANCE INSTRUCTIONS
Intermittent
- SU8 0008 - PZR LEVEL INDICATION CROSS COMPARISON
Section 7

Dynamic testing including proof flushing as applicable is currently in progress on two (2) preop.

- SU4 BM01 - STEAM GENERATOR BLOWDOWN
- SU3 EF01 - ESSENTIAL SERVICE WATER SYSTEM PREOP

PREOP STATUS REPORT
July 12, 1984

Yesterday no preops started.

Yesterday two (2) preops completed.

SU3 EJ01
SU4 GB01

Twenty four (24) preops are in progress:

SU4 AB01 - Section 7
SU3 AB03 - Section 7
SU4 AC03 - Section 7, on hold for resolution of
turning gear vibration problem
SU3 BG03 - Section 7
SU3 BG05 - Section 7
SU4 CQ01 - Section 7
SU4 EA01 - On hold for SU3 EF01
SU3 EC01 - Fuel building portion is complete; balance
after HFT
SU3 EM04 - Section 7
SU3 GK01 - Section 7
SU8 GP01 - Intermittent
SU4 KC01B- Section 7, on hold for SFR on wiring/indicator
problem
SU4 KC02 - Section 7
SU4 KC03 - Section 6
SU3 KE05 - Section 7, on hold for HFT
SU3 KE07 - Portion on Fuel Bldg side complete; balance
after HFT
SU3 KJ01 - Section 7
SU8 RJ01 - Intermittent
SU8 RJ02 - Section 7
SU3 SA01 - Section 7
SU8 SA01 - Intermittent
SU4-SK01 - Section 7

ULE



APPROVED BY: [Signature]
7.4 AGENCY PROJECT DATA LOG

REVISION: 10

ISSUE DATE: 07/16/84


DATA DATE: [Symbol]

JUL AUG SEP OCT NOV DEC



SCHEDULE PROGRESS		
MILESTONES	SCHEDULED (AS OF MCL 1983)	Forecast* (AS OF 7/16/84)
SEC. HYDRO	10/14/83	8/06/83 A
PRL HYDRO	3/23/84	2/13/84 A
START HFT	7/24/84	7/15/84 A
SIT/ILRT	9/21/84	9/09/84
LOAD FUEL	10/31/84	11/01/84
SYNC. WITH GRID (10% PWR) (115 MW)	6 Month Generic ↑ ↓	1/07/85
COMPLETE 50% PWR. TESTING		2/12/85 Commercial Operation
COMPLETE 100% PWR. TESTING	5/01/85	3/22/85
CONTINGENCY TO 5/01/85		+ 5 Weeks

* FORECAST MILESTONE DATES WILL BE UPDATED MONTHLY



Commercial Operation

7/0

1348 P-1000000

Full Time			4/10/64	
Check Senses			4/28/64	
Reactor Time			7/3 TO MUP	
Assembly Site				
Control Site				
Turbine Site				
Reactor Site				

RATIONS

Penetration Clearance

12/17/63 1st Package Submitted to Savelle  First Package Shipped

2/17/64

ERS

12/22/64

Install Steamers & Whs. Reconnects for MPT

2/20/64

Manuel Revis Inspection

CTION

70-12 W&B down

Electrical Recovery Supports

STONES

2/18/64

Primary Hydr.

IT-UP
RALL

80% 70% 80% 80%

70% 80% 80%

CONSTR. TO S/U

-OPS

HANICAL

TRICAL

RUMENTATION

RATIONS

Simulator & Procedure Trainer for Operators

April

Final Training Audit

Operator Exam & Review Course

NSING

FSAR MPO Additional License

FSAR Additional Mechanical & First Submittal

2/10/64

All Data in Licensing

To the NRC 2/26/64

2/14/64

2/12/64

Preparation for License Full Power Operation

ORITY

MPO Fire Protection

Complete MPO Security Plan - Operational in Operation

Training of Plant Security Personnel

PREOP STATUS REPORT
July 24, 1984

McLaurin
Glover
Gardner
Flannigan -
OPS/KCPL

Yesterday one (1) preop started.

SU3 GN01 - CONTAINMENT COOLING PREOP

Yesterday no (0) tests completed.

Twenty-nine (29) tests are in progress:

SU3 AB03 - MAIN STEAM ISOLATION VALVE
Section 7

SU4 AC03 - TURBINE SYSTEM COLD TEST
Section 7, on hold for resolution of
turning gear vibration problem

SU3 BB05 - REACTOR COOLANT SYSTEM HOT PREOP
Section 6

SU3 BG04 - LETDOWN SYSTEM PREOP
Section 7

SU4 CQ01 - SITE SECURITY PREOP
Section 7

SU4 EA01 - SERVICE WATER PREOP
On hold for SU3 EF01

SU3 EC01 - SPENT FUEL POOL COOLING PURIF. PREOP
Fuel building portion is complete; balance
after HFT

SU3 GK01 - CONTROL BLDG HVAC PREOP
Section 7

SU3 GN01 - CONTAINMENT COOLING SYSTEM PREOP
Section 7

SU8 GP01 - LLRT
Intermittent

SU4 KC01B- FIRE PROTECTION POWER BLOCK WET PIPING PREOP
Section 7, on hold for SFR on wiring/indicator
problem

SU4 KC02 - FIRE PROTECTION SYSTEM HALON PREOP
Section 7

SU4 KC03 - FIRE PROTECTION SYSTEM DETECTION & ALARMS
Section 7

SU8 KE03 - LOAD TEST POLAR CRANE
Section 7

SU3 KE05 - REFUELING MACHINE CHANGE FIXTURE
Section 7, on hold for HFT

SU3 KE06 - REFUELING MACHINE INDEXING TEST
On hold for HFT

SU3 KE07 - PREOP INTEGRATED OPERATION OF FUEL HANDLING SYSTEM
Portion on Fuel Bldg side complete; balance
after HFT

SU4 KH02 - SERVICE GASES
Section 7

SU3 KJ01 - DIESEL GENERATION MECHANICAL PREOP
"B" train complete; "A" train Section 6

SU3 NB01 - 4160 V CLASS IE SYSTEM PREOP
On hold

SU3 NG01 - 480 V CLASS IE SYSTEM PREOP
On hold

Preops in progress - continued

- SU8 RJ01 - PLANT COMPUTER POINT VERIFICATION
Intermittent
- SU8 RJ02 - PLANT COMPUTER (NSSS) ACCEPTANCE TEST
On hold
- SU3 SA01 - ENG'D SAFEGUARDS FEATURES STATUS PANEL
Section 7
- SU8 SA01 - ENG'D SAFEGUARDS DATA VERIFICATION
Intermittent
- SU4-SK01 - PLANT SECURITY SYSTEM
Section 7
- SU3 0004 - POWER CONVERSION & ECCS THERMAL EXPANSION TEST
Section 7
- SU8 0005 - HVAC AIR BALANCE INSTRUCTIONS
Intermittent
- SU8 0008 - PZR LEVEL INDICATION CROSS COMPARISON
Section 6

Dynamic testing including proof flushing as applicable is currently in progress on one (1) preop.

- SU3 EF01 - ESSENTIAL SERVICE WATER SYSTEM PREOP

SYSTEMS TURNED OVER TO STARTUP

Systems by Sort
Systems by Date

8/07/84

DISTRIBUTION:

GARDNER
GLOVER
HANDFINGER
ELLISON
CAMERON
McLAURIN

CRAWFORD
MILLER
CREEL

HILL
KICHTON

BENNETT
SCHOEFER

ARNWINE
FOSTER
BUNDY (NRC)
~~WIS #62~~
ZELL

CARDEN
BISHOP
BROWN
HERBST
HOLLAWAY
KVETON
SMITH, J.H. B
BAILEY (NPE)
JOHNSON, M. (NPE)

S.T.S
OP.S.S.

30 total

*** WOLF CREEK TRACKING SYSTEM ***

SYSTEM TURNED OVER TO STARTUP
 SORT BY SYSTEM
 AUGUST 4, 1964

SYS	DES	SYSTEM DESCRIPTION	T/O DATE	OPS T/O DATE	C. / N. / SCL
1	AB-1	MAIN STEAM (BEC HYDRO BOUNDRIES)	830727		Q B
2	AB-2	MAIN STEAM (BALANCE OF SYST.)	840221		N B
3	AC-1	MAIN TURBINE (GE SCOPE)	831001		N B
4	AC-2	MAIN TURBINE (BECHTEL SCOPE)	831201		N B
5	AD	CONDENSATE	830107	340420	N B
6	AE	MAIN FEEDWATER	830126		Q B
7	AF-1	HEATER DRAIN PUMPS & TANK	821214		N B
8	AF-2	MISC PIPING TANKS, IIX, ETC.	840203		N B
9	AK	MAIN COND PIPING	821112	340531	N B
10	AL	AUXILIARY FEEDWATER	821123		Q B
11	AN-1	STORAGE TANKS & TRANSFER SYSTEM	820614	340427	N B
12	AN-2	DEGASSIFIER & DEGASSIFIER PUMPS	820507	840427	N B
13	AP	CONDENSATE TRANSFER & STORAGE	820527	821230	N B
14	AQ	CONDENSATE & FEEDWATER CHEM. CONTROL	830801	840531	N B
15	AX-1	ACID FEED (CWSH)	820624		N SCL
16	AX-2	ACID FEED (COND. DEMIN)	820423	340427	N SCL
17	BB	REACTOR COOLANT	830127		Q B
18	BB-1	BORON ADDITION TO CHG PUMP SUCTION	831122		Q B
19	BB-2	CHARGING & LETDOWN	831122		Q B
20	BB-3	BORON THERMAL REGENERATION	840403		Q B
21	BL	REACTOR MAKEUP WATER	821017	340420	Q B
22	BM	STEAM GENERATOR BLOWDOWN	830203		Q B
23	BN	REFUELING WATER STORAGE	821127		Q B
24	CA-1	STEAM SEALS (GE SCOPE)	830810	340412	N B
25	CA-2	STEAM SEALS (BECHTEL SCOPE)	821230	340410	N B
26	CB	MAIN TURBINE & GENERATOR LUBE. OIL	820614	340416	N B
27	CC	GENERATOR HYDROGEN	830215		N B
28	CD	GENERATOR SEAL OIL	820614	340412	N B
29	CE	STATOR COOLING	820427	340612	N B
30	CF	LUBE OIL STORAGE, TRANSFER & PURIF.	820614		N B
31	CG	CONDENSER AIR REMOVAL	830829	340412	N B
32	CH	MAIN TURBINE CONTROL OIL	820614		N B
33	CL-1	CHLORINE	820927	340613	N SCL
34	CL-2	CHLORINATION SYSTEM	821130	340613	N SCL
35	CO	CARBON DIOXIDE	830722	340725	N SCL
36	CQ-1	SITE SECURITY (SCL)	821117		N SCL
37	CQ-2	SITE SECURITY (ROAD)	840215		N SCL
38	CS-1	SITE COMMUNICATION-TELEPHONE	810314	310909	N SCL
39	CS-2	SITE COMMUNICATION-ADMIN. BLDG.	810723	310909	N SCL
40	CS-3	SITE COMMUNICATIONS-SHOP BLDG	811019	320921	N SCL
41	CS-4	SITE COMM.-CHLOR. HOUSE & F.O. RMHOUSE	811019	320818	N SCL
42	CS-5	SITE COMM.-CIRCUL WATER SCREEN HOUSE	811027	320930	N SCL
43	CS-6	SITE COMM.-MAKEUP SCREEN HOUSE	810310	310909	N SCL
44	CS-7	SITE COMM.-SEWAGE TREATMENT PLANT	820209	320818	N SCL
45	CS-9	SITE COMM.-H/2 & COND STORAGE AREA	810107	320818	N SCL
46	CS10	SITE COMMUNICATION-BLDG. INTERCONNECT.	820323	320918	N SCL

48	CA	CIRC WATER SYSTEM	820331	340531	N	S/L
49	CB	CAUSTIC HANDLING	820331		N	S/L
50	DA	CIRCULATING WATER	820329	340427	N	S/L
51	DC-1	BATTERY 5 DC DIST (MUSH)	821329		N	B
52	DC-2	BATTERY 5 DC DIST (SHOP ADMIN, CASH)	800319	800908	N	S/L
53	DY-1	EQUIP 2 FLOOR DRAINS (MUSH)	811312	820716	N	S/L
54	DY-2	EQUIP 2 FLOOR DRAINS (SHOP BLDG)	801222	810416	N	S/L
55	DY-3	EQUIP 2 FLOOR DRAINS (CAS)	820111	820218	N	S/L
56	DY-4	EQUIP 2 FLOOR DRAINS (FUEL OIL BLDG)	820431	820921	N	S/L
57	DD	DIESEL FIRE PUMP FUEL OIL	811321	820215	N	S/L
58	EA	SERVICE WATER	820305	840525	G	S/L
59	EB	TURBINE BLDG CLOSED COOLING WATER	820414		N	B
60	EC-1	SPENT FUEL POOL, PUMPS, ETC.	820716	821223	N	B
61	EC-2	REFUEL POOL	831111	840711	G	B
62	EC-3	FUEL TRANSFER TUBE & UNLOADING MACHINE	831111		G	B
63	EF-1	ESW (PIPING)	831119	840720	G	B
64	EF-2	ESW (PUMPS)	831105		G	B
65	EG	COMPONENT COOLING WATER	831109		G	B
66	EJ	RESIDUAL HEAT REMOVAL	831205		G	B
67	EY-1	HIGH PRESSURE INJECTION	831202		G	B
68	EY-2	BORON INJECTION	831202		G	B
69	EV	CONTAINMENT SPRAY	831125		G	B
70	EP	ACCUMULATOR SAFETY INJECTION	840330		G	B
71	FA	AUXILIARY STEAM GENERATOR	831206		G	B
72	FB-1	AUX BOILER FEEDWATER SYSTEM	820707		N	B
73	FB-2	MISC PIPING	820630		G	B
74	FI-3	REBOILER	820520		N	B
75	FC-1	AUXILIARY FEED PUMP TURBINES	820630		N	B
76	FC-2	STEAM GENERATOR FEED PUMP TURBINE	831324		G	B
77	FC-3	AUX. TURBINES (SHOP TURBINES AND)	830714	840612	N	B
78	FE	AUXILIARY STEAM CHEMICAL ADDITION	831005	840612	N	B
79	FD	FUEL OIL	820210	840607	N	B
80	FP1A	FIRE PROTECTION (ADMIN)	820315	821110	N	S/L
81	FP1B	FIRE PROTECTION (SHOP)	810346	821230	N	S/L
82	FP3A	FIRE PROTECTION PUMPS	821202	821230	N	S/L
83	FP3B	FIRE PROTECTION (MAINS AND HYDRANTS)	821029	840511	G	S/L
84	FP-4	FUEL OIL FOAM	830203		G	S/L
85	GA	PLANT HEATING	820213	830621	N	S/L
86	GB	CENTRAL CHILLED WATER	820409		N	B
87	GD	ESW PUMPHOUSE BLDG HVAC	830803	840726	N	B
88	GE	TURBINE BLDG HVAC	820527	840427	G	B
89	GF-1	AUXILIARY BOILER AIR	830722	840719	G	B
90	GF-2	TENDON ACCESS	830209	830111	N	B
91	GF-3	MAIL STEAM ENCLOSURE	830304	840427	N	B
92	GF-4	AUXILIARY FEEDWATER PUMP ROOM COOLERS	830929	840516	N	B
93	GF-5	MISC UNIT HEATERS	820714	840427	G	B
94	GG	FUEL HANDLING BLDG HVAC	821005	830111	N	B
95	GH	RADWASTE BUILDING HVAC	830303	840501	G	B
96	GK	CONTROL BUILDING HVAC	840501		N	B
97	GL	AUXILIARY BLDG HVAC	830929		G	B
98	GM	DIESEL BLDG HVAC	831001	840726	G	B
99	GN-1	CONTAINMENT COOLING	830925	840410	G	B
100	GN-2	H2 MIXING AND CRD4 COOLERS	840312		G	B
101	GP	ILRT/SIT	840725		G	B
102	GR	CONTAINMENT ATMOSPHERE	840501		G	B
103	GS	CONTAINMENT HYDROGEN CONTROL	840501		G	B
104	GT	CONTAINMENT AIR PURIFICATION	840513		G	B
105	GY-1	GROUNDING	840529		G	B
106	HA	GASEOUS RADWASTE	840513		N	S/L
			840513		G	B

103	HI-3	WASTE EVAPORATOR AND BALANCE	840205			Q B
109	HB-3	CHEMICAL DRAIN TANKS AND PUMPS	840503			Q B
110	HI-4	REVERSE OSMOSIS UNIT	840427			Q B
111	HC-1	RESIN CHARGING TANKS	840325			Q B
112	HC-2	SPENT RESIN TANKS AND PUMPS	840330			Q B
113	HC-3	DECANTING, DRYING AND COMPACTOR	840301			Q B
114	HD	DECONTAMINATION	840323			Q B
115	HE	BORON RECYCLE	840613			Q B
116	HF-1	TDS TANKS AND PUMPS	840331			Q B
117	HF-2	WASTE MONITOR TANKS AND PIPING	820926			Q B
118	HF-3	DRAIN COLLECTOR TANKS	820929			Q B
119	HF-4	SECONDARY LIQUID WASTE EVAPORATOR	820930			Q B
120	HT-1	HEAT TRACING- CIRC. WTR SCREEN HOUSE	840725			Q B
121	HT-2	HEAT TRACING-SHOP BLDG	830425	340228	N S&L	
122	HX-1	HOISTS, CRANES & ELEVATORS (SHOP & ADMIN)	820522	340228	N S&L	
123	HX-2	HOISTS, CRANES & ELEVATORS (CASH)	820326	330511	N S&L	
124	HY	HYDROGEN	830722	840719	N S&L	
125	JE	EMERGENCY FUEL OIL	831025			Q B
126	KA-1	AIR COMPRESSORS AND DRYERS	820518	340423	Q B	
127	KA-2	INSTRUMENT AIR PIPING	820612			Q B
128	KA-3	PLANT SERVICE AIR PIPING	820325	340719	Q B	
129	KJ	CONTAINMENT BREATHABLE AIR	840509			Q B
130	KC1A	FIRE PROTECTION WET SYS. TURB. & COMP. COR	821230	340516	N B	
131	KC1B	F.P. WET-SYS. REMAINDER OF POWER BLOCK	840313			Q B
132	KC-2	TRANS. DEL., XNED1, XNED2, XNED3, XNED4, X1R01	820930	340516	N B	
133	KC2A	FIRE PROTECTION (MULTIPLE KEYS)	820416			Q B
134	KC-3	FIRE PROTECTION (DETECTORS AND ALARMS)	840220			Q B
135	KC-4	F.P. SYS-HALON 1301 (COMPUTER RM)	820422			N B
136	KC-5	F.P. SYS-HALON 1301 (LG CONTING SET RM)	831219			Q B
137	KC-6	F.P. SYS-HALON 1301 (ELECT PANE RM NO.1)	840405			Q B
138	KC-7	F.P. SYS-HALON 1301 (ELECT PANE RM NO.2)	840417			Q B
139	KC-8	F.P. SYS-HALON 1301 (GATEHOUSE)	840323			Q B
140	KC-9	F.P. SYS-HALON 1301 (GATEHOUSE BY NO 1&2)	840322			Q B
141	KC10	F.P. SYS-HALON 1301 CONT. RM. CBL. TRENCHES	840413			Q B
142	KD	DOMESTIC WATER (POWER BLOCK)	840720			N B
143	KE-1	FUEL HANDLING SYSTEM	830923	340720	Q B	
144	KE-2	REACTOR VESSEL SERVICE	831026			Q B
145	KE-3	REACTOR BLDG. POLAR CRANE	840704			Q B
146	KH	SERVICE GASES	831215			N B
147	KJ	STANDBY DIESEL ENGINES	831122			Q B
148	LA	SANITARY DRAINAGE	840527			N B
149	LD	CHEMICAL WASTE	840320			N B
150	LE	OILY WASTE	840525			Q B
151	LL-1	LIGHTING (MUSH)	800323	310416	N S&L	
152	LL2A	LIGHT (ADMIN)	810311	310515	N S&L	
153	LL2B	LIGHTING (SHOP)	811123	320215	N S&L	
154	LL-3	LIGHTING (CASH)	811119	320528	N S&L	
155	LL-4	LIGHTING (FENCE & ROADWAY)	830415	340508	N S&L	
156	LL-5	LIGHTING (CHLORINE BLDG)	810708	320215	N S&L	
157	LL-6	LIGHTING (GUARDHOUSE)	830927	340524	N	
158	LV-1	LOW VOLTAGE (MUSH)	830323	310416	N S&L	
159	LV2A	LOW VOLTAGE (ADMIN)	810310	310515	N S&L	
160	LV2B	LOW VOLTAGE (SHOP)	811123	320218	N S&L	
161	LV-3	LOW VOLTAGE (CASH)	811119	320528	N S&L	
162	MA-1	MAIN GENERATOR (GE SCOPE)	831011			N B
163	MA-2	MAIN GENERATOR	840101			N B
164	MB-1	EXCITATION V. VOLTAGE REGUL. (GE SCOPE)	831011	340516	N B	
165	MB-2	EXCITATION V. VOLT. REGULATION	831123	340516	N B	
166	MC	STARTUP TRANSFORMER	810722	321022	N B	

168	NB	STANDBY GENERATION	820414	330117	Q B
169	NF	LOAD SHEDDING & EMERGENCY LOAD SEQUENCE	831024		Q C
170	NG	LOW VOLTAGE SYSTEM (IE)	831123		Q B
171	NK	125 VOLT DC	820503	320913	Q B
172	NW	INSTRUMENT AC (IE)	810729		Q B
173	NT	NITROGEN	020311	327930	Q B
174	OX	OXYGEN	030301		N S3L
175	PX	HIGHER MEDIUM VOLTAGE 17.1KV	830719	340607	N S3L
176	PJ	LOWER MEDIUM VOLTAGE 4.16KV	810729	321022	N B
177	PK	LOW VOLTAGE SYSTEM	111209	321004	N B
178	PJ	250 VOLT AC	820122	321007	Q B
179	PK-1	125 VOLT DC	820430		Q B
180	PK-2	125 VOLT DC (COMM CORRIDOR)	810313	340622	Q B
181	PV	INSTRUMENT AC POWER	840501		Q B
182	PJ	UNINTERRUPTABLE AC	810722	320716	Q B
183	QJ	STANDBY LIGHTING DC	320223	321110	Q B
184	QB	TELEPHONE SYSTEM	840403	340612	Q B
185	QF-1	PUBLIC ADDRESS SYSTEM-MAINT. JACKS	830025	330906	N B
186	QF-2	INTERCOM-PUBLIC ADDRESS SYSTEM	621110	340612	N B
187	QF-3	ESW PUMP HOUSE-PUBLIC ADDRESS SYS.	840330	340612	N B
188	QJ-1	HEAT TRACE (FREEZE PROTECTION)	821327	340612	N B
189	QJ-2	HEAT TRACE (BOFON)	830929	840427	Q B
190	QN	WELDING RECEPTICAL	840412		Q B
191	RC	RAD CHEMISTRY COMPUTER	840605		N B
192	RD	METEOROLOGICAL INST	840312	840424	N B
193	RJ-1	ADMIN BLDG A/C AND HUMID	840425	840425	N B
194	RJ-2	SHOP BLDG A/C AND HUMID	810220	310515	N S3L
195	RJ-1	PLANT COMPUTER (BCP)	810414	810909	N S3L
196	RJ-2	PLANT COMPUTER (MSSS)	820629	340607	N B
197	RK	PLANT ANNUNCIATOR	830907	340622	N B
198	RL-1	MAIN CONTROL BRD (INTERNAL)	810720	340622	N B
199	RL-2	MAIN CONTROL BRD (EXTERNAL)	810717		Q C
200	RM	PROCESS SAMPLING	840321		Q B
201	RP-1	MISCELLANEOUS CONTROL PANELS	830301		Q B
202	RP-2	MISCELLANEOUS CONTROL PANELS	810105		Q B
203	RR	RRIS COMPUTER SYSTEM	820415		Q B
204	RT	ERFIS COMPUTER SYSTEM	840113	340613	N B
205	SA	ENGINEERED SAFETY FEATURE ACTIVATION	831114	347531	N B
206	SB	REACTOR PROTECTION	820722		Q B
207	SC	REACTOR INSTRUMENTATION	821322		Q B
208	SD-1	AREA RAD MONIT (FUEL BLDG) COMPLETE T/O	830325	340516	J B
209	SD-2	AREA RAD MONIT (BOP)	840126	340410	Q B
210	SE-1	NEUTRON MONITORING (EX-CORE)	840321		Q B
211	SE-2	NEUTRON MONITORING (EX-CORE)	840319		Q B
212	SF	REACTOR CONTROL	840423		
213	SG	SEISMIC INSTRUMENTATION	840430		Q B
214	SJ	NUCLEAR SAMPLING	840725		Q B
215	SK	PLANT SECURITY	840516		Q B
216	SL-1	SITE AUX POWER (MUSH/MUSS)	831026		Q B
217	SL-2	SITE AUX POWER (BDDG)	830425	310308	N S3L
218	SL-3	SITE AUX POWER (SHOP AND ADMIN)	800523	310416	N S3L
219	SL-4	SITE AUX POWER (FUEL OIL PUMPHOUSE)	810122	310923	N S3L
220	SL-5	SITE AUX POWER (CNSH)	810909	320215	N S3L
221	SP	PROCESS RADIATION MONITORING	811012	321022	N S3L
222	SQ	LOOSE PARTS MONITORING	840707		Q B
223	SV	IN-CORE NEUTRON MONITORING	831120	340510	Q B
224	ST-1	SEWAGE TREATMENT (SHOP & ADMIN)	840300		Q B
225	SW-1	SCREEN WASH (CUSH)	811319	320218	N S3L
226	SW-2	SCREEN WASH (CUSH)	830724	310416	N S3L
			820215	330126	N S3L

228	SZ-1	SERVICE AIR (YUSH)	810729	321006	N	S&L
229	SZ-2	SERVICE AIR (CWSH)	800717	310304	N	S&L
230	SZ-3	SERVICE AIR (SHOP BLDG)	820122	320913	N	S&L
231	UU-1	SUPERVISORY SYSTEM (MUSH, MOOS, BODS)	810729	321109	N	S&L
232	UU-2	SUPERVISORY SYSTEM (CWSH)	800902	330107	N	S&L
233	UU-3	SUPERVISORY SYSTEM (SWITCHYARD)	820329	330107	N	S&L
234	VH-1	HEATING & VENTILATION (YUSH)	810724	330107	N	S&L
235	VH-2	HEATING & VENTILATION (CWSH)	800424	310416	N	S&L
236	VJ	HEATING & VENTILATION (MACHING SHOP)	820719	331017	N	S&L
237	VL	HEATING & VENTILATION (SHOP BLDG OFFICE)	810513	320317	N	S&L
238	VJ	HEATING & VENTILATION (ADMIN. BLDG)	210414	310909	N	S&L
239	VV-1	HEATING & VENTILATION (BODS)	810220	310515	N	S&L
240	VV-2	HEAT & VENT (SHOP BLDG WATER TREAT AREA)	800714	310416	N	S&L
241	VV-3	HEAT & VENT (FUEL OIL PUMPHOUSE)	810501	320318	N	S&L
242	WD-1	DOMESTIC WATER ADMIN. BLDG	810909	320215	N	S&L
243	WD-2	DOMESTIC WATER SHOP	810416	310515	N	S&L
244	WG	GLAND WATER	820530	330123	N	S&L
245	WL-1	COOL. LAKE MU (FOR UHS FILL)	820305	321210	N	S&L
246	WL-2	COOL. LK MU & BLOWDOWN	800430	310416	N	S&L
247	WH-1	DEMINERALIZED WATER	800925	310416	N	S&L
248	WH-2	DEMINERALIZED WATER	800502	310304	N	S&L
249	WS	SERVICE WATER	810317	330123	N	S&L
250	WZ	RADIOACTIVE LIQUID RELEASE	820504	340719	N	S&L
251	ZA	ULT. HEAT SINK & ESWS DISCH STRUCTURE	830405	330428	N	S&L
252	ZB	BLOWDOWN DISCHARGE STRUCTURE	830426	320706	G	S&L
253	ZC	CIRC WATER SCREENHOUSE	810113	320304	N	S&L
254	ZD	CIRC WATER DISCHARGE STRUCTURE	820331	320920	N	S&L
255	ZE	ESWS PUMPHOUSE	820413	320513	N	S&L
256	ZF	FO PUMPHOUSE	840409	340531	G	B
257	ZG	MAKEUP DISCHARGE STRUCTURE	820415	321022	N	S&L
258	ZL	LAKE AND SLUDGE POND	810113	310304	N	S&L
259	ZM	MAKEUP SCREENHOUSE	810121	310304	N	S&L
260	ZN	ADMINISTRATION BUILDING	810119	310423	N	S&L
261	ZP-1	SHOP BUILDING	810403	310515	N	S&L
262	ZP-2	CHLORINE BLDG	810617	310630	N	S&L
263	ZR	SITE RAILROAD	811221	320213	N	S&L
264	Z-S	DIESEL GENERATOR BUILDING	800325	310304	N	S&L
265	Z-6	FUEL BUILDING	840420		Q	B
			840315	340410	Q	B

SYS	DES	DESCRIPTION	DATE	TIME	BY
1	DC-1	BATTERY & DC DIST (WUSH)	800319	800308	N S&L
2	LV-1	LOW VOLTAGE (WUSH)	800323	800316	N S&L
3	FL-1	FIGHTING (WUSH)	800323	800316	N S&L
4	VA-1	HEATING & VENTILATION (WUSH)	800323	800316	N S&L
5	SL-1	SITE AUX POWER (WUSH/WUSS)	800323	800316	N S&L
6	AL-1	COOL. LAKE IN (FOR UHS FILL)	800323	800316	N S&L
7	WA-1	DEMINERALIZED WATER	800323	800316	N S&L
8	SL-2	SITE AUX POWER (BDDO)	800323	800316	N S&L
9	VA-1	HEATING & VENTILATION (BDDO)	800323	800316	N S&L
10	SZ-1	SERVICE AIR (WUSH)	800323	800316	N S&L
11	SA-1	SCREEN WASH (WUSH)	800323	800316	N S&L
12	ZR	SITE RAILROAD	800323	800316	N S&L
13	UU-1	SUPERVISORY SYSTEM (WUSH, WUSS, BDDO)	800323	800316	N S&L
14	WL-2	COOL. LK W/ BLOWDOWN	800323	800316	N S&L
15	DM-1	EQUIP & FLOOR DRAIN (WUSH)	800323	800316	N S&L
16	ZB	BLOWDOWN DISCHARGE STRUCTURE	800323	800316	N S&L
17	ZK	WAKEUP DISCHARGE STRUCTURE	800323	800316	N S&L
18	ZX	WAKEUP SCREENHOUSE	800323	800316	N S&L
19	ZL	LAKE AND STUDGE POND	800323	800316	N S&L
20	SL-3	SITE AUX POWER (SHOP AND ADMIN)	800323	800316	N S&L
21	VA	HEATING & VENTILATION (ADMIN BLDG)	800323	800316	N S&L
22	RS-1	ADMIN BLDG W/C AND HURD	800323	800316	N S&L
23	LV2A	LOW VOLTAGE (ADMIN)	800323	800316	N S&L
24	LT2A	LIGHT (ADMIN)	800323	800316	N S&L
25	ZN	ADMINISTRATION BUILDING	800323	800316	N S&L
26	VL	HEATING & VENTILATION (SHOP BLDG OFFICE)	800323	800316	N S&L
27	RS-2	SHOP BLDG W/C AND HURD	800323	800316	N S&L
28	WD-1	DOMESTIC WATER ADMIN BLDG	800323	800316	N S&L
29	VA-2	HEAT & VENT (SHOP BLDG WATER TREAT AREA)	800323	800316	N S&L
30	VJ	HEATING & VENTILATION (MACHINE SHOP)	800323	800316	N S&L
31	FPA	FIRE PROTECTION (ADMIN)	800323	800316	N S&L
32	ZP-1	SHOP BUILDING	800323	800316	N S&L
33	CS-6	SITE COMM-WKUP SCREEN HOUSE	800323	800316	N S&L
34	CC-1	SITE COMMUNICATION-TELEPHONE	800323	800316	N S&L
35	PX-1	125 VOLT DC	800323	800316	N S&L
36	LL-5	LIGHTING (CHLORINE BLDG)	800323	800316	N S&L
37	RL-1	MAIN CONTACT BND (INTERVALS)	800323	800316	N S&L
38	RK	PLANT ASSOCIATION	800323	800316	N S&L
39	PA	INSTRUMENT AC POWER	800323	800316	N S&L
40	UU-3	SUPERVISORY SYSTEM (SMITHYARD)	800323	800316	N S&L
41	CS-2	SITE COMMUNICATION-ADMIN. BDDO.	800323	800316	N S&L
42	VK	125 VOLT DC	800323	800316	N S&L
43	SE-3	SERVICE AIR (SHOP BDDO)	800323	800316	N S&L
44	SA	SITE AUX POWER (SMITHYARD)	800323	800316	N S&L
45	PA	HIGHER MEDION VOLTAGE TRANSFORMER	800323	800316	N S&L
46	WR	STAIRS TRANSFORMER	800323	800316	N S&L
47	RP-1	MISCELLANEOUS CONTROL PANELS	800323	800316	N S&L

SYSTEM TURNED OVER TO STARTUP
 SORT BY T/O DATE
 AUGUST 4, 1964
 G A S I E A

49	SL-4	SITE AUX POWER (FUEL OIL PUMPHOUSE)	810317	330126	N	S&L
50	VV-3	HEAT & VENT (FUEL OIL PUMPHOUSE)	810909	320215	N	S&L
51	OC-2	BATTERY & DC DIST (SHOP ADMIN. CWSH)	810909	320215	N	S&L
52	SL-3	SITE AUX POWER (CWSH)	811012	320716	N	S&L
53	ST-1	SEWAGE TREATMENT (SHOP & ADMIN.)	811012	321022	N	S&L
54	CS-3	SITE COMMUNICATIONS-SHOP BLDG	811019	320215	N	S&L
55	CS-4	SITE COMM.-CHLOR. HOUSE & F.O. PUMPHOUSE	811019	320921	N	S&L
56	CS-5	SITE COMM.-CIRCUL WATER SCREEN WASH HOUSE	811019	320818	N	S&L
57	LL-3	LIGHTING (CWSH)	811027	320930	N	S&L
58	LV-3	LOW VOLTAGE (CWSH)	811119	320528	N	S&L
59	LV2E	LOW VOLTAGE (SHOP)	811119	320528	N	S&L
60	LL2E	LIGHTING (SHOP)	811123	320215	N	S&L
61	PS	LOWER MEDIUM VOLTAGE 4.16KV	811123	320215	N	S&L
62	ZP-2	CHLORINE BLDG	811209	321004	N	B
63	DM-4	EQUIP & FLOOR DRAIN (FUEL OIL BLDG)	811221	320215	N	S&L
64	DM-2	EQUIP & FLOOR DRAIN (SHOP BLDG)	811221	320215	N	S&L
65	SL-2	SERVICE AIR (CWSH)	820111	320215	N	S&L
66	PS	LOW VOLTAGE SYSTEM	820122	320913	N	S&L
67	GF-1	AUXILIARY BOILER AIR	820122	321007	Q	B
68	CS-7	SITE COMM.-SEWAGE TREATMENT PLANT	820209	330111	N	B
69	CS-9	SITE COMM.-H/2 & CO/2 STORAGE AREA	820209	320818	N	S&L
70	FE	AUXILIARY STEAM CHEMICAL ADDITION	820209	320218	N	S&L
71	FP-4	FUEL OIL FOAM	820212	340607	N	B
72	SW-2	SCREEN WASH (CWSH)	820213	330621	N	S&L
73	PQ	UNINTERRUPTABLE AC	820216	330128	N	S&L
74	WG	GLAND WATER	820223	321110	Q	B
75	NW	INSTRUMENT AC (IE)	820305	321210	N	S&L
76	FO	FUEL OIL	820311	320930	Q	B
77	CS1E	SITE COMMUNICATION-BLDG. INTERCONNECT.	820316	321110	N	S&L
78	UU-2	SUPERVISORY SYSTEM (CWSH)	820323	320918	N	S&L
79	ZD	CIRC WATER DISCHARGE STRUCTURE	820329	330107	N	S&L
80	ND	LOWER MEDIUM VOLTAGE (IE) 4.16KV	820413	320513	N	S&L
81	ZH	FO PUMPHOUSE	820414	330107	Q	B
82	RP-2	MISCELLANEOUS CONTROL PANEL	820415	321022	N	S&L
83	KC2A	FIRE PROTECTION (MULTIPLYING)	820415		Q	B
84	KC-4	F.P. SYS-HALON 1301(COMPUTER RM)	820415		Q	B
85	ZA	ULT. HEAT SINK & BEANS DISCH STRUCTURE	820422		N	B
86	CE	STATOR COOLING	820426	320706	Q	S&L
87	PJ	250 VOLT DC	820427	340612	N	B
88	NS	LOW VOLTAGE SYSTEM (IE)	820430		Q	B
89	DO	DIESEL FIRE PUMP FUEL OIL	820503	320913	Q	B
90	AN-2	DEGASSIFIER & DEGASSIFIER PUMPS	820505	340525	Q	S&L
91	RJ-2	PLANT COMPUTER (N8SS)	820507	340427	N	B
92	KA-1	AIR COMPRESSORS AND DRYERS	820507	340622	N	B
93	FB-2	MISC PIPING	820518	340423	Q	B
94	AP	CONDENSATE TRANSFER & STORAGE	820520		N	B
95	WS	SERVICE WATER	820527	321230	N	B
96	EA	SERVICE WATER	820504	340719	N	S&L
97	AV-1	STORAGE TANKS & TRANSFER SYSTEM	820514		N	B
98	CB	MAIN TURBINE & GENERATOR LUBE. OIL	820514	340427	N	B
99	CH	MAIN TURBINE CONTROL OIL	820514	340416	N	B
100	CF	LUBE OIL STORAGE, TRANSFER & PIPING	820514		N	B
101	CD	GENERATOR SEAL OIL	820514		N	B
102	HX-1	HOISTS, CRANES & ELEVATORS (SHOP & ADMIN)	820514	340412	N	B
103	RJ-1	PLANT COMPUTER (SHOP)	820522	320702	N	S&L
104	FB-3	REBOILER	820529	340607	N	B
105	FB-1	AUX BOILER FEEDWATER SYSTEM	820531		N	B
106	WD-1	DOMESTIC WATER SHOP	820531		Q	B
107	FA	AUXILIARY STEAM GENERATOR	820531	330128	N	S&L
			820707		N	B

109	VH-2	HEATING & VENTILATION (CWSH)	820714	340417	N	S&L
110	EB	TURBINE BLDG CLOSED COOLING WATER	820715	331017	N	S&L
111	KA-2	INSTRUMENT AIR PIPING	820715	321223	N	B
112	AA-2	ACID FEED (COND. SEMI)	820812		Q	B
113	AA-1	ACID FEED (CWSH)	820823	340427	N	S&L
114	KA-3	PLANT SERVICE AIR PIPING	820824		N	S&L
115	HX-2	HOISTS, CRANES & ELEVATORS (CWSH)	820825	340719	Q	B
116	SA	ESW PUMPHOUSE BLDG HVAC	820825	330511	N	S&L
117	DY-3	EQUIP & FLOOR DRAIN (CWSH)	820827	340427	Q	B
118	CA	CIRC WATER SYSTEM	820831	321931	N	S&L
119	ZC	CIRC WATER GREENHOUSE	820831		N	S&L
120	GA	PLANT HEATING	820831	820920	N	S&L
121	SA	ENGINEERED SAFETY FEATURE ACTUATION	820909		N	B
122	HF-1	TDS TANKS AND PUMPS	820920		Q	B
123	CZ	CAUSTIC HANDLING	820921		Q	B
124	CL-1	CHLORINE	820925	340427	N	S&L
125	HF-2	WASTE MONITOR TANKS AND PIPING	820929	340613	N	S&L
126	KC-2	TRAN. DEL., XNB01, XNB02, XNB03, XNB04, XNB01	820930		Q	B
127	HF-3	DRAIN COLLECTOR TANKS	820930	340516	N	B
128	GF-5	MISC UNIT HEATERS	820930		Q	B
129	BL	REACTOR MAKUP WATER	821005	330111	N	B
130	QF-3	ESW PUMP HOUSE-PUBLIC ADDRESS SYS.	821019	340420	Q	B
131	BW	REFUELING WATER STORAGE	821027	340612	N	B
132	DA	CIRCULATING WATER	821027		Q	B
133	FP3A	FIRE PROTECTION PUMPS	821029		N	B
134	QF-1	PUBLIC ADDRESS SYSTEM-MAINT. JACKS	821029	340511	Q	S&L
135	AK	MAIN COND PIPING	821110	340612	N	B
136	CA-1	SITE SECURITY (S&L)	821112	340531	N	B
137	AL	AUXILIARY FEEDWATER	821117		N	S&L
138	CL-2	CHLORINATION SYSTEM	821121		Q	B
139	FP1B	FIRE PROTECTION (SHOP)	821130	340613	N	S&L
140	AF-1	HEATER DRAIN PUMPS - TANK	821202	321230	N	S&L
141	SA	REACTOR PROTECTION	821211		N	B
142	KC1A	FIRE PROTECTION WRT CYCLOTURB. COMP. CON	821221		Q	B
143	CA-2	STEAM SEALS (BECHTEL SCOPE)	821230	340516	N	B
144	AD	CONDENSATE	821230	340410	N	B
145	AE	MAIN FEEDWATER	830107	340420	N	B
146	FP3B	FIRE PROTECTION (MAINS AND HYDRANTS)	830120		Q	B
147	BW	STEAM GENERATOR BLOWDOWN	830203		Q	S&L
148	CC	GENERATOR HYDROGEN	830203		Q	B
149	SC	REACTOR INSTRUMENTATION	830215		N	B
150	WZ	RADIOACTIVE LIQUID RELEASE	830323	340516	Q	B
151	LL-4	LIGHTING (FENCE & ROADWAY)	830405	330428	N	C&L
152	HT-1	HEAT TRACING- CIRC. WTR SCREEN HOUSE	830415	340508	N	S&L
153	HT-2	HEAT TRACING-SHOP BLDG	830425	340228	N	S&L
154	RY	PROCESS SAMPLING	830425	340228	N	S&L
155	OX	OXYGEN	830523		Q	B
156	CO	CARBON DIOXIDE	830719	340607	N	S&L
157	HY	HYDROGEN	830722	340725	N	S&L
158	AG-1	MAIN STEAM (SEC HYDRO PUMPS-1RS)	830722	340719	N	S&L
159	AQ	CONDENSATE & FEEDWATER CHEM. CONTROL	830727		Q	B
160	NT	NITROGEN	830801	340531	N	B
161	GF-2	TENSON ACCESS	830801		N	S&L
162	GB	CENTRAL CHILLED WATER	830804	340427	N	B
163	GS	FUEL HANDLING BLDG HVAC	830805	340726	N	B
164	CA-1	STEAM SEALS (BE SCOP)	830804	340501	Q	B
165	GE	TELEPHONE SYSTEM	830810	340412	N	B
166	CJ	CONDENSED AIR REMOVAL	830825	330506	N	B
167	FC-2	STEAM GENERATOR FEED PUMP TURBINE	830827	340412	N	B
			830814	340612	N	B

169	KE-1	FUEL HANDLING SYSTEM	830922	340719	G B
170	GM	DIESEL BLDG HVAC	830923	340720	G B
171	LL-5	LIGHTING (GUARDBOUSE)	830925	340710	Q B
172	GJ-1	HEAT TRACE (FREEZE PROTECTION)	830927	340524	N
173	GK	CONTROL BUILDING HVAC	830929	340427	G B
174	GF-3	MAIN STEAM ENCLOSURE	830929		G B
175	GL	AUXILIARY BLDG HVAC	830929	340516	N B
176	AC-1	MAIN TURBINE (GE SCOPE)	831001	340726	Q B
177	CS11	SITE COMP. + GUARDBOUSE & SECUR. SVS BLD.	831001		N B
178	FC-3	AUX. TURBINES (GGFP TURBINES APL)	831002	340531	N S3L
179	MA-1	MAIN GENERATOR (GE SCOPE)	831005	340612	N B
180	MB-1	EXCITATION & VOLTAGE REGUL. (GE SCOPE)	831011		N B
181	FC-1	AUXILIARY FEED PUMP TURBINES	831011	340516	N B
182	NE	STANDBY GENERATION	831024		Q B
183	KE-2	REACTOR VESSEL SERVICE	831024		G B
184	JE	EMERGENCY FUEL OIL	831025		Q B
185	MB-2	EXCITATION & VOLT. REGULATION	831025		Q B
186	EF-1	ESW (PIPING)	831103	340516	N B
187	EF-2	ESW (PUMPS)	831103		Q B
188	EC-1	SPENT FUEL POOL, PUMPS, ETC.	831109		Q B
189	EC-2	REFUEL POOL	831111	340711	Q B
190	RT	ERFIS COMPUTER SYSTEM	831111		Q B
191	EC-3	FUEL TRANSFER TUBE & OPENING MACHINE	831114	340531	N B
192	BG-1	BORON ADDITION TO CHG PUMP SUCTION	831118	340720	Q B
193	BG-2	CHARGING & LETDOWN	831122		Q B
194	KJ	STANDBY DIESEL ENGINES	831122		Q B
195	SW	LOOSE PARTS MONITORING	831122		G B
196	NF	LOAD SHEDDING & EMERGENCY LIAISON SEQUENCE	831123	340510	Q B
197	EM-2	BORON INJECTION	831124		Q B
198	AC-2	MAIN TURBINE (RECHTEL SCOPE)	831123		Q B
199	EJ	RESIDUAL HEAT REMOVAL	831201		N B
200	EX-1	HIGH PRESSURE INJECTION	831202		Q B
201	HB-1	REACTOR COOLANT DRAIN TANKS	831203		G B
202	EG	COMPONENT COOLING WATER	831206		Q B
203	EP	ACCUMULATOR SAFETY INJECTION	831206		Q B
204	KH	SERVICE GASES	831206		Q B
205	KC-5	F.P. SYS-HALON 1301 (LD CENTRAL SET RM)	831215		N B
206	SK	PLANT SECURITY	831219		Q B
207	MA-2	MAIN GENERATOR	831225		Q B
208	RR	RRIS COMPUTER SYSTEM	840106		N B
209	SD-1	AREA RAD MONIT (FUEL BLDG) COMPLETE T/C	840113	340613	N B
210	BB	REACTOR COOLANT	840125	340410	Q B
211	AF-2	MISC PIPING TANKS, IIA, ETC.	840127		Q B
212	CA-2	SITE SECURITY (ROAD)	840203		N B
213	KC-3	FIRE PROTECTION (DETECTORS AND ALARMS)	840215		N S3L
214	AB-2	MAIN STEAM (BALANCE OF SYST.)	840220		Q B
215	GN-1	CONTAINMENT COOLING	840221		N B
216	RC	RAD CHEMISTRY COMPUTER	840312		Q B
217	KC13	F.P. WET-SYS. REMAINDER OF POWER BLOCK	840312	340424	N B
218	Z-6	FUEL BUILDING	840313		G B
219	SE-1	NEUTRON MONITORING (EX-CO-1)	840315	340410	Q B
220	LD	CHEMICAL WASTE	840319		Q B
221	KC-9	F.P. SYS-HALON 1301 (ESF WATER RM IN T/C)	840320		N B
222	RL-2	MAIN CONTROL HRD (EXTERNALS)	840322		Q B
223	KC-8	F.P. SYS-HALON 1301 (S-IFCHCLAS RM)	840323		Q B
224	HC-2	DECANTING, DRUMMING AND COMPACTOR	840323		Q B
225	HU-4	REVERSE OSMOSIS UNIT	840323		Q B
226	EY	CONTAINMENT SPRAY	840325		Q B
227	QF-2	INTERCOM-PUBLIC ADDRESS SYSTEM	840330		Q B
			840330	340612	N B

229	HC-1	RESIN CHARGING TANKS	840330		Q B
230	YG-3	BORON THERMAL REGENERATION	840330		Q B
231	KC-6	F.P. SYS-HALON 1301 (ELECT PUMP RM NO.1)	840405		Q B
232	GD	STANDBY LIGHTING DC	840405		Q B
233	ZE	ESWS PUMPHOUSE	840405	840612	Q B
234	QJ-2	HEAT TRACE (BORON)	840409	840531	Q B
235	KC-7	F.P. SYS-HALON 1301 (ELECT PUMP RM NO.2)	840412		Q B
236	KC10	F.P. SYS-HALON 1301 CONT. P. 1. COL. TRENCHES	840417		Q B
237	Z-5	DIESEL GENERATOR BUILDING	840418		Q B
238	SE-2	NEUTRON MONITORING (EX-CORE)	840420		Q B
239	RD	METEOROLOGICAL INST	840425		Q B
240	H3-3	CHEMICAL DRAIN TANKS AND PUMPS	840425	840425	N B
241	SF	REACTOR CONTROL	840427		Q B
242	HC-2	SPENT RESIN TANKS AND PUMPS	840430		Q B
243	GH	RADWASTE BUILDING HVAC	840501		Q B
244	GR	CONTAINMENT ATMOSPHERE	840501		N B
245	PK-2	125 VOLT DC (COMM CORRIDOR)	840501		Q B
246	H3-2	WASTE EVAPORATOR AND BALANCE	840501		Q B
247	K3	CONTAINMENT BREATHABLE AIR	840503		Q B
248	GX-1	GROUNDING	840509		Q B
249	HA	GASEOUS RADWASTE	840515		N S 3L
250	SJ	NUCLEAR SAMPLING	840515		Q B
251	QV	WELDING RECEPTICAL	840515		Q B
252	SR	IN-CORE NEUTRON MONITORING	840505		N B
253	GP	ILRT/SIT	840506		Q B
254	HD	DECONTAMINATION	840508		Q B
255	GS	CONTAINMENT HYDROGEN CONTROL	840515		Q B
256	SD-2	AREA RAD MONIT (EOP)	840518		Q B
257	LE	GILY WASTE	840521		Q B
258	LA	SANITARY DRAINAGE	840525		Q B
259	GT	CONTAINMENT AIR PURIFICATION, CLEANUP	840527		N B
260	SP	PROCESS RADIATION MONITORING	840529		Q B
261	KE-3	REACTOR BLDG. POLAR CRANE	840703		Q B
262	K0	DOMESTIC WATER (POWER BLOCK)	840704		Q B
263	SG	SEISMIC INSTRUMENTATION	840721		N B
264	GA-2	H2 MIXING AND CRYO COOLERS	840725		Q B
265	HF-4	SECONDARY LIQUID WASTE EVAPORATOR	840725		Q B

***** END REPORT *****

PREOP RESTRAINT MEETING AGENDA
August 6, 1984

DISTRIBUTION:

*GARDNER
*GLOVER
*HANDFINGER
*ELLISON
*SUBRAMANIAN
*CAMERON
*QUIGGLE
*ARNOLD
*MAYES
*FAIST
*MURPHY
*ANTONINICH (5)
*HARRELL #86
*CAMPBELL #100
*McLAURIN #100
MILLER OPS/KCPL

*EARLY (8) #55
HILL #55
*KICHTON (2) #97

*ANDERSEN
*GEORGE
*HADDER
*COSTELLO

*OAKLEY
*SEMMES
*KURTZ
*LECROY

*GUIMBELLOT HVAC
*VAUX I/H
*JAMIESON (4) F/H
*WHITE F/H
REEKIE QA

*McKINNEY I&C
*ROBERTSON (8) I&C
*ORIOLE/WESTBROOK Maint.(2)

*KOZKOWSKI (3) EL.T.
HAWK #65

*SCHEDULERS (10)
S.T.S.
OP.S.S.

*PETERSON, DIC Adm
*HELWIG, KG&E Const
*WELLS/CHOQUETTE, W-DIC (3)
*HERBST, (B) in DIC Bldg
*MONDI, (B)
*BAILEY, NPE #89

*BIGGI (KGE REC'G) upstairs

*CORCORAN, W
*KELTNER, W
*GLASBERGEN, W
*WHEELER, W

SYSTEM ENGINEERS:

Scott (HE01,HE02) } B
Reynolds (EP01)
Gerardine (EN01,EN02)
George (EM01)
Guarino (HB01,HB02)
Gabriel (AE01)
Armstrong (SE01)

Saunderson (EP01,SJ01)
Bugos (EG01) } C
Featherson (NB01,NG01)
Trickovic (SU3 0004, BB06)
Combs

Polese (GN01,GN02) } HVAC

Lerma (NE01) } F/H
Thuot (GP01)

BERRA, J. (DIC) (2)
BISHOP, KCP&L, DIC

STEVENS (TS)
LATTA (SJ01) #65
ZELL (OPS-SE)
~~SUNDY~~
NRC #62

HPT DIRECTOR

*hand deliver
TOTAL 116

SU3 AB01: FEEDWATER (Arnold/Pike)

Preop scheduled for 8/1 to 8/7/84.

Major restraints:

Gardn/Mondi 44) FMR-SU-2070. Anchor Darling limit switch. ~~ESD 9/17~~. DDD 8/15. ESD 8/15.NEED TO EXPEDITE.Gardn/Mondi 46) FMR-SU-2040, air/oil pump & access. ESD 8/5. DDD 8/15. NEED TO EXPEDITE.SU3 EM01: STEAM GENERATOR BLOWDOWN (Arnold/Pike)

Preop scheduled from 7/5 to 8/15/84.

Major Restraints:

Gardn/Mondi 1) FMR-SU-1774, handwh. nuts & washers. ESD 8/17.

SU3 EN02: CONTAINMENT SPRAY (WET TEST) (Arnold/Pike)

The preop SU3 EN02 scheduled for 8/3 to 8/14/84.

Major Restraints:

Gardner 16) Complete EN flush, F/C 8/6.

SU4 GH01: RADWASTE BUILDING VENTILATION (Arnold/Pike)

Preop scheduled 8/31 to 9/27/84.

No major restraints

SU3 GP01: INTEGRATED LEAK RATE TEST AND SU3 GP02: STRUCTURAL INTEGRITY TEST (Mayes/Waldo)

Preop SU3 GP01 scheduled 8/26 - 8/30. Preop SU3 GP02 scheduled 8/22 - 8/25.

Major restraints:

Early 1) CWP-GP-28E, install ILRT equipment. F/C 8/15. DDD 7/27. NEED TO EXPEDITE.Herb/Handf/Mon7) FMR-BPC-0075, cable adaptors. NEED TO EXPEDITE. ESD 9/7 restrains 73 TOE

items. (Evaluating alternatives.)

Mondi 9) FMR-SU-2110, 3 pin connector for RTDs, 1000' cable V114 for Dewcells; 3000' cable V130 for RTDs. Need 8/ZO ESD 8/20.

Oriole 11) MR-849, Atlas-Copco deliver compressors, (PO#45707) filters and dryers to site 8/22. F/C 8/22.

~~Oriole 8) Atlas Copco to provide dimensions by 8/3. F/C 8/3.~~

Mondi 13) Keys for Volumetrics panels, 8/10. F/C 8/10.

Oriole 14) Extensometers and calibration data sheets. DDD 8/22. F/C 8/22.

Oriole 15) PO#8870, Bechtel supply 8 crack mappers. Need on site 9/3. F/C 9/3.

Early 16) Erect scaffolding or crane in crack mapping areas. Need 8/30. F/C 8/30.

Herbst/Oriole 17) Bechtel to supply info on power supply & signal conditioner for extensometers per PO#8870. Need 8/3. F/C 8/13.

Oriole 18) FMR, power supply and signal conditioner for extensometers. (Restrained by #17.) Need additional info. Need ESD.

Early 19) Install temp. power supply to dryer skids. Need 8/24. NEED CWP F/C 8/24

Oriole 20) Bechtel ILRT rep. on site. Need on site 8/3. F/C 8/13. PO#8890 SWL

Mondi 21) FMR-SU-2116, CB&I vendor on site to repair emergency escape hatch door. Need 8/14. ESD 8/14.

Mondi 22) FMR-SU-2113, spare parts for air locks. Need 9/3. Need ESD.

Early 23) CWP-GP-28, install temp. cable to SIT instruments. Need 8/25. Need F/C date. Restrained by items 9 & 10.

Mondi 24) FMR-SU-2114, volumetrics to assist with final calibration on site. Need 8/27. F/C 8/27.

Early 25) CWP-SE-62, jumpers in electrical penetrations. Need work complete 8/15. F/C 8/15

GT: CONTAINMENT PURGE (Arnold/Pike)

Preop scheduled for 9/2 to 9/17/84.

No Major Restraints:

SU4 HA01: GASEOUS RADWASTE (Mayes/Waldo)

Preop SU4 HA01 scheduled for 7/17 to 10/16/84.

Major Restraints:

Gardn/Matt 2) FMR-SU-1776, ref. CWP-HA-9E, replace broken terminal block. Ref. P.O. 27000-13-011. ESD 9/12. NEED TO EXPEDITE. DDD 8/15.~~Mondi/Antonini~~ 3) FMR-SU-1956, ref. CWP-HA-23E, replace starter interlock for aux. contact breaker. NEED F/C DATE (MER 13356)

Gardner/Handf 6) Flush & hydro activities restrain all mechanical testing. F/C 8/18.

SU4 HB01 & SU4 HB02: LIQUID RADWASTE (Arnold/Pike)

Preop SU4 HB01 scheduled for 8/12 - 8/26/84. SU4 HB02 scheduled 8/27 to 9/4/84.

Major Restraints:

Gardn/Handf 12) Completion of flushes, F/C 8/19. Hydro F/C 8/11.

Matt 27) FMR-SU-1744, P.I.-340, restrains CWP-HB-1201. (Blanket order 27000-13-003, PO#06937). ~~ESD 9/15~~. DDD 8/15. ESD 8/30.Mondi 28) FMR-SU-2129 GASKET MATERIAL RESTRAINS SU4 HB01 HB02 NEED ESDHEABST 29) SP2-HB-_____ FILTER ELEMENTS NEED F/C DATE

Gardner/Mondi 28) FMR-SU-1994, tag #PI0001. Restrains CWP-HB-2151. (16 weeks - NEED TO EXPEDITE.) DOD 8/21. (Evaluate repair - vendor response by 8/6 - Need return ESD.)

Oriole/Mondi 29) FMR-SU-2054, nuts and bolts. ESD 8/6.

SU4 HC01/SU4 HC03: SOLID RADWASTE (Arnold/Pike)

Preop SU4 HC01 scheduled for 8/5. SU4 HC03 scheduled for 8/21 to 9/14/84.

Major Restraints:

- Mondi/Gardn 1) FMR-BPC-J062 (CWP-HC-53E), temp switch changeout, will need set points and completion of component testing after switch installation. F/C 9/16.
- Mondi/Early 2) CWP-HC-36P, implement IDCP-M-120P (DCX), restrains flush & hydro in subscope HC-3. (M135 resin sample station internals.) Material ESD 8/3, 8/10.
- Antoninich 4) ~~CWP-HC-101, ref. rejected item RC-IC-1454-HC, replace pressure gage. Need F/C date.~~
- Antoninich 5) ~~CWP-HC-191, ref. rejected item RC-IC-1450-HC, replace pressure gages. Need F/C date.~~
- MONDI/ANTONINICH 6) CWP-HC-201; ref. rejected items RC-IC-1455, 1456 & 1457-HC. Replace gages. Need F/C date. REVISE FMR-SU-1633 FOR NEW GAUGES MATERIAL F/C 8/7
- Gard/Anton 8) CWP-HC-33M, ref. RCET-2898-HC. Troubleshoot DPHC05 high vibration. (On going.)
- Early 9) CWP-HC-60P, repair strainers, ref. SFR-HC-21. FCN 10510/CWP-HC-29-32P, change out pump suction flow screen in THC08. F/C 8/8.
- Gardn/Handf 11) Flush & hydro restrains pump runs and MES. F/C 8/24.

SU4 HE01/HE02: BORON RECYCLE (Arnold/Pike)

Preop SU4 HE01 scheduled for 7/30 to 8/20/84. SU4 HE02 scheduled 8/20 to 9/2/84.

Major restraints:

- Gardn/Handf 15) Flush completion, F/C 8/13. Hydro completion F/C 8/5, 9/1. UNACCEPTABLE.
- HEBEST 16) SFR-HE-23 FLANGE ALIGNMENT RESTRAINS SUB ME10 ME13 NEED F/C DATE.

SU3 NN01: INSTRUMENT AC SYSTEM CLASS 1E PREOP (Mayes/Waldo)

Preop scheduled for 8/27/84 to 9/1/84.

Major restraints:

- Oriole 1) PO 44501, transformer and wire. F/C date wire - 8/3, transformer 8/10. WIRE F/C
- Matt 2) PO 27000-13-291, capacitors. NEED TO EXPEDITE. Electrolyte OOD new order required, status by 8/8.

SU4 PK02: 125 V DC SYSTEM (Mayes/Waldo)

Preop scheduled 6/18 to 6/26/84.

Major restraint:

- Mondi 5) FMR-SU-1961, cards. ESD 8/17.

SU8 SE01: NEUTRON MONITORING (ex-core) (Andersen/Schoefer)

Preop SU8 SE01 scheduled 9/17 to 9/23.

Major Restraints:

- Handf/Oriole 1) ~~PO 437976, W, GE Source Range Preamps. (2 from Braidwood). F/C 8/3. (Mony 23303). Release F/C 8/3. (MR 96795)~~
- Corcoran 3) FCN 10670, connectors. ESD 8/30.
- Mondi 10) FMR-SU-1702, rev. 1, 2066, rev. 1 - permanent material. ESD 8/17. (5 temp. parts available.)

SU3 SJ01: NUCLEAR SAMPLING (Oakley/Sapp)

Preop scheduled for 7/16 to 8/5/84.

Major Restraints:

- Oriole 3) PO 44863, SJ-PI-30, out of spec. gauge. ESD 8/6.
- Gardner/Mondi 4) FMR-SU-2089, hoists and dewars. Crane and base, ESD 8/6. EDD 8/7.

SU3 SP01: PROCESS RADIATION MONITORING (Andersen/Sapp)

Preop scheduled 9/18 to 9/30/84.

Major restraints:

- Gardn/Mondi 2) FMR-SU-1853, (General Atomic) trans. & regs. Partial on site. Balance due ~~8/27~~ DOD 8/27. ESD 8/17.
- Mondi 3) FMR-SU-1975, (GE) relays. ESD 8/17.
- Mondi 4) ~~FMR-SU-2053, plate seal detectors. DOD 8/20. ESD 10/15. NEED TO EXPEDITE. ESD 8/20. Ship 8/2. EDD 8/4. (MR 23346)~~
- Mondi 5) FMR-SU-2062, rotameter. DOD 8/20. ESD 9/1, 8/20. NEED TO EXPEDITE.
- Mondi 6) FMR-SU-2067, aluminum foil. F/C 8/10. Ship 8/2, EDD 8/4.
- Mondi 7) FMR-SU-2069, test equipment. F/C 8/10. Ship 8/2, EDD 8/4.
- Mondi/Oriole 8) FMR-SU-1796, spare boards and subassemblies. (80% of order to ship by 8/10.) (REC'D PARTIAL - MR 23358)
- Mondi/Early 9) FMR-BPC-E-056, connectors. ESD 9/24. Restrains DCP-E-104.
- Gardn/Early 11) CWP-SF-90E, restrains TOE 190, 191. F/C 8/6.

S04 SGG1: SEISMIC INSTRUMENT (Andersen/Sapp)
 Preop scheduled 9/14 to 9/23/84.
 No major restraints.

GENERAL SECTION

Matt/Early 156) (EM) CWP-EM-133M, replace cap screw (FMR-SU-1602, need change notice F/C 8/4.) Need F/C date.. (MRR 23101)

Mondi 157) (HF) FMR-BPC-M038, stem and disc assembly. ESD 9/15. (acceptable)

Mondi 158) (BG) FMR-SU-1678, Borg-Warner check valves. ESD 9/30. NEED TO EXPEDITE. (Have one spare on site.)

Matt 174) (BB) FMR-WE-068, replacement TES. (27000-13022, PO#506994) FMR-SU-1833, (27000-11763, PO#500783) and FMR-WE-065, (27000-13021, PO#500783) spare RTDs, ESD 8/27.

Mondi 175) (GT) FMR-1740, limit switch for containment isolation valves. ESD ~~8/3~~ 8/10

Early/Gardner 183) (KC) Implement IDCP-A-22,1,3,4,6,7, ref. SFR-SU-94. F/C ~~7/21~~ 8/13. (acceptable)

Mondi/Oriole 208) (NE) FMR-BPC-E065, contacts, F/C 9/30.

Matt 212) (BB) FMR-SU-1936, TOCM parts. (PO#27000-11704, W.I. 52769.) Need partial shipments. ESD 7/31 continuing thru til September.

Mondi 213) (BM) FMR-SU-1935, BMV153 valve. ESD 11/18. Restrains CWP-BM-269. NEED TO EXPEDITE.

Matt 221) (EP) FMR-SU-1880, limitorque, EP 8808D. ESD 10/4. (Blanket order 27000-13025, PO#507024.)

Mondi 224) (EG) FMR-SU-1979, wedge for EG-V071, cracked seat, restrains CWP-EG-431M. ESD 11/16.

Corcoran 227) (HB) FDR-10405, PO#504735, mounting bolts, F/C 8/15. NEED TO EXPEDITE.

Mondi 229) (GD) ~~FMR-SU-2037, 2 breakers IFE Gould #H33030-001, 30 amp 120V DC control power. ESD 7/27, 8/3, ship 8/3, ESD 8/6, MRR 23354~~

Matt 231) (HE) FMR-SU-1930, code tube, ~~ESD 7/31, ESD 8/4.~~ ESD 8/3. EDD 8/6.

Oriole 232) (SE) PO#45717, spare source range preamps (3) ESD 11/20.

Corcoran 233) (SB) Reactor Trip Switchgear:

Corcoran a) FCN 10630, undervoltage trip attachments for DS-416 breakers. PO#490012, 490084. ESD 7/30. ~~ESD 7/31.~~ EDD 8/10.

To be worked with:

Corcoran d) FCN 10680, installation of shunt trip device. PO# 500414. Need ESD for qualified coil. Need 8/1. ESD 7/30. EDD ~~7/31.~~ 8/10.

Antoninich e) ~~CWP-SB-170, ref. FDR 10394, install seismic positioners on DS-416 breakers. F/C 8/6; COMPLETE, CLOSE FDR. NEED F/C DATE~~

Antoninich f) CWP-SB-____, ref. FCN 10661, install shunt coil test panels. Material on site, MRR 93849. (On hold for completion of SA preop.)

Hand/Corc 234) (BB) FDR-11009, missing shim plates. PO 506409 need ESD.

Corcoran 235) (BB) PO#500568, incore isolation valves. DOD 8/20. ESD 11/15. NEED TO EXPEDITE.

Corcoran 236) (BB) WI-52870, (ref. 27000-13031), 24 level "B" Rosemount transmitters. ESD 10/1. NEED TO EXPEDITE.

Mondi 240) (SA) FMR-SU-2047, 10 additional power supplies. ESD 10/15. NEED TO EXPEDITE.

Mondit 241) (EC) FMR-BPC-M-039, ship pump to Gould, return ESD 8/24.

Hand/Corc 242) (BB) FDR-11020, broken T/C connectors. PO 506410 WILL ADVISE 8/8

Mondi/Early 244) (HF) FMR-BM-452, gaskets SH 8-3, restrains CWP-HF-204M. ~~ESD 8/3, ESD 8/4~~

Gar/Mer/Earl 245) (LF) After HPT, Need W to install LFLE9B & 10B, restrains DCP-E-104.

Mondi 254) (AE) FMR-SU-1908, Rosemount Transmitter (spare) ESD 10/31.

Mondi 255) (EF) FMR-SU-1348, Rosemount level transmitter (spare). ESD 8/31.

Mondi 256) (SE) FMR-SU-1855, permanent jacks for Triax penetrations. ESD 9/30.

Mondi 259) (HF) FMR-SU-1952, switch. ESD 8/17.

Mondi 260) (EF) FMR-SU-1512R1, covers for switch. ESD 10/1. DOD 8/20. Material F/C 10/5. NEED TO EXPEDITE.

Herbst 261) (GK) Workplan 1-FJ-110-017, restrains SFR-1-GK-50, two cards. DOD 8/20. Material F/C 10/5. NEED TO EXPEDITE. F/C ~~8/3~~ 8/8.

Mondi 262) (GK) FMR-SU-1588, transmitter. Need FMR rev. for repair DOD 8/20. ESD 11/16. NEED TO EXPEDITE. Card returned for repair DOD 8/20. Need ESD.

Mondi 264) (QA) ~~FMR-SU-2075, breaker 52PG11REF1. Need date 7/30. F/C 8/10. ESD 8/3. (MRR 23357)~~

Matt 266) (SR) FMR-SU-2034, triax cable end. PO 27000-13-283). ESD 9/4.

Matt 267) (SR) FMR-SU-2055, triax cable plug. (PO 27000-13-284). ESD 9/4.

Mondi 271) (LF) FMR-BE-1185, power cable. ESD 9/14.
Mondi 272) (EG) FMR-SU-2051, limit switch. ESD 8/3, 8/10.
~~Mondi 274) (EG) FMR-SU-1645, relief valve (Mid States). Ship 7/30. EDD 7/31. EDD~~
~~6/3. Material on site. Need release. (MRR 233.7)~~
Mondi 275) (EG) FMR-SU-1699, protectors & covers. F/C 8/15.
Mondi 276) (EG) FMR-SU-1715, stem prot. & dust cp. F/C 8/15.
Mondi 277) (EG) FMR-SU-2013, wedge disc. F/C 8/24.
Mondi 278) (EG) FMR-SU-2042, wedges pin & stem. ESD 9/7.
Oriole 279) (EG) MR-613, solenoid valves. F/C 8/27.
Mondi/Early 280) (EG) PO#223C-1, rel#10, gaskets, restrains TOE 2845. ESD 8/17.
Mondi 281) (EG) FMR-SU-2072, bonnet gaskets. F/C 8/24.
Mondi/Early 283) (VAR) FMR-BPC-045, clips. DDD 8/1. Evaluate alternatives, F/C 9/7. NEED TO EXPEDITE.
Herbst 284) (HB) Gasket material/leaking flange. NEED ADDITIONAL INFO SFR-HB-49 ReWR HB15
Herbst 285) (BM) SFR-BM-45, instrument operation. F/C 8/7

PREOPS IN PROGRESS

N/A 22) SU4 CQ01 and SU4 SK01, started 4/24. Major Restraints:
Mondi/Herbst b) Vendor supplied software (ALMSTK) per SMR-150, 151 & 152 for VWP-EJ-133A-004, vendor on site to resolve situation by 8/8.
Mondi f) FMR-SU-1992, latch mod kit & mounting bracket, Need ASAP. EDD 10/5. NEED TO EXPEDITE.
N/A 32) SU4 AC03, started 5/14. No major restraints.
N/A 36) SU3 KE07, started 5/22. On hold: post HFT
N/A 41) SU3 AB03, started 5/30. No major restraints:
Mondi a) FMR-SU-2018, solenoid. NEED TO EXPEDITE. -800-7/27. ESD 10/1. DDD 8/10.
Mondi c) FMR-SU-2097, oil mister. ESD 8/31. NEED TO EXPEDITE.
N/A 45) SU4 KC02, started 6/2. No major restraints:
N/A 51) SU3 EC01, started 6/20. On hold: post HFT.
Mondi 52) SU4 KC01B, started 6/19. No major restraints:
N/A 53) SU3 KJ01, started 7/4. Major restraints:
Mondi b) FMR-SU-2091, cable for water jacket. Need EDD. ESD 8/17.
Mondi c) FMR-SU-2064, heater element. Need EDD. ESD 8/17.
N/A 55) SU3 GK01, started 6/29. Major restraints:
Gardn/Mondi b) FMR-GK-2002, wedge seals. Need 8/1. ESD 8/3. EDD 8/4.
Matt 56) SU3 KE05, started 6/28. Major restraints:
Gard/Matt a) FMR-SU-1824, indicator light. (W.I. 52859)
N/A 57) SU4 KC03, started 6/29. Major restraints:
Gardner/Earlva) TOEs 4,70,72 workplan FM-651-002, rev. F2, ref. OITS KC3-57,58, install 3500 ft of protectowire in Rx building. Post HFT. Restraints preop completion.
Handf/Herbst d) SFR-KC-97. Need 7/20. F/C 7/20. Will advise vendor problem. Interim disposition NEED F/C DATE
Herbst e) SFR-KC-103, CP-31 control module. Need 7/30. Interim disposition NEED F/C DATE
N/A 62) SU3 BB05: HFT, started 7/17. Major restraints:
Handf/Corc d) SFR-BB-150, evaluation of discrepancies in RTD computer program which provides temp. vs resistance. (Current paper gives 3 resistance for one temp.) F/C 7/10. F/C 7/19. NOT ACCEPTABLE - NEED TO EXPEDITE. (Restrains BB16) F/C 7/21. Ship 1 inst., back to vendor for evaluation 7/21. Interim response complete 8/2.
Handfinger g) Reactor Building Z2 turnover at S/U.
Handfinger h) Insulation installation. F/C 7/30, 8/1, 8/2: 8/5
Mondi i) FMR-SU-2096, 90° used elbow for AL system. Need pipe class. -800-8/10, EDD 8/4
Handf/Corc j) NCR-ISN 18177P, need W response to NCR change sheet. Need ASAP. (Flanged thermal weld certification-2 w&ds)
N/A 66) SU3 0004, started 7/19. No major restraints.
Oriole a) MR-1052, Selesco Lanyards. 40 additional, EDD 8/10. (Spares) NEED TO EXPEDITE.
N/A 67) SU4 GN01, started 7/23 and SU3 GN02. No major restraints:
N/A 68) SU3 NE01: started 7/25. No major restraints.
Mondi a) FMR-SU-2092, terminal block. Need 7/30. ESD 8/17.
Mondi c) FMR-SU-1975, synch check relay, new or repaired from Canada. ESD 8/17. NEED TO EXPEDITE.
N/A 69) SU3 BG01, started 7/15. No major restraints.
N/A 70) SU4 EA01, started 1/18. Major restraint - held for completion of EF.
N/A 71) SU8 GP01, started 9/2/83. No major restraints.
N/A 72) SU8 KE03, started 7/16. No major restraints.

<u>N/A</u>	73)	SU3 KE06, started 10/27/83. Major restraint - held for HPT.
<u>N/A</u>	75)	SUB RJ01, started 6/11. No major restraints.
<u>N/A</u>	76)	SUB RJ02, started 6/6. No major restraints.
<u>N/A</u>	78)	SUB 0005, as required. No major restraints.
<u>N/A</u>	79)	SUB 0008, started 7/21. No major restraints.
<u>N/A</u>	80)	SU3 EG01, started 7/31. No major restraints.
<u>N/A</u>	81)	SUB 0010, started 7/27. No major restraints.
<u>N/A</u>	82)	SU3 SA02, started 8/1. No major restraints.
<u>N/A</u>	83)	SU3 EF01, started 8/2. No major restraints.
<u>Monday</u>	84)	SU3 0009, started 7/31. Major restraints:

Monday 2) FMR-SU-2120 MASONRY VALVE PARTS (KH REGULATORS)
 NEED 8/6 (NEED ADDITIONAL INFO) NEED TO EXPEDITE
 NEED ESD



KANSAS GAS AND ELECTRIC COMPANY

GLENN L. KOESTER
VICE PRESIDENT - NUCLEAR

December 23, 1983

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

KMLNRC 83-168
Re: Docket No. STN 50-482
Ref: Letter dated 12/16/83 from BYoungblood,
NRC, to GLKoester, KG&E
Subj: Facility Staffing Survey

Dear Mr. Denton:

The Reference requested information on facility staffing for the Wolf Creek Generating Station. Attached is the completed staffing questionnaire that was provided to Mr. Joe Holonich on December 12, 1983.

Yours very truly,

Kent R Brown
for Glenn L. Koester
Vice President - Nuclear

GLK:bb
Attach
cc: JHolonich (2), w/a
BYoungblood, w/a
WSchum, w/a

8312290221 831223
PDR ADOCK 05000482
A PDR

Bool
11

FACILITY STAFFING SURVEY

PLANT Wolf Creek Generating Station
Burlington, Kansas

Anticipated Licensing Date 8/15/84

A. OPERATING SHIFT

- | | | | | |
|----|--|-----------------------------|-----------------|-------------|
| 1. | No. of Shifts | <u>6</u> | | |
| 2. | No. of ROs Assigned to Shift Work | <u>18</u> | | |
| | No. of Yrs. of Commercial RO Experience on Hot Plants (post-initial criticality) | | BWR | PWR |
| | | | <u>0</u> | <u>1</u> |
| 3. | No. of SROs Assigned to Shift Work | <u>12</u> | | |
| | No. of Yrs. of Commercial RO Experience on Hot Plants | | BWR | PWR |
| | | | <u>0</u> | <u>0</u> |
| | No. of Yrs. of Commercial SRO Experience on Hot Plants | | BWR | PWR |
| | | | <u>0</u> | <u>0</u> * |
| 4. | No. of SROs with 4-Yr Degrees | | Non-Engineering | Engineering |
| | | | <u>1</u> | <u>4</u> |
| 5. | No. of Shift Supervisors (SS) | | Non-Engineering | Engineering |
| | | | <u>1</u> | <u>4</u> |
| 6. | Total USN Military Experience | SRO's <u>88 1/2</u> Years** | | |
| 7. | Total USN Military Experience | RO's <u>59</u> Years** | | |
| 8. | No. of Shift Consultants Assigned Per Shift | | <u>1</u> | |
| | No. with Previous SRO | | <u>4</u> | |
| | No. with Previous RO | | <u>2</u> | |
| | No. of Years of Commercial SRO Experience | | <u>4</u> | |
| | No. of Years of Commercial RO Experience | | <u>13</u> | |

*One Shift Supervisor (SRO) had 4 1/2 years at S1W (PWR) Employed by Westinghouse as Plant Operations SS

**This is Station Personnel and Excludes Shift Consultants.

	STA	Superintendent of Operations	Supt of Reg, Quality Adm. Services	Plant Mgr.	Supt of Maintenance	Q.C. Supervisor
To have license at time of OL	Yes	Yes	No	No	No	No
Previously licensed						
RO/SRO	No	SRO	SRO	SRO	No	SRO
Type Plant		PWR	PWR#1	PWR#2		PWR#3
No. Years		6	16	20 1/2		17
No. Years "Hot" Exp.		1 1/2	9	10		11
Degreed	See #4	Yes	No	Yes	Yes	No
Type [Discipline (s)]		Nuclear		USN Academy Engineering	EE	
Level (A/B/M/D)		BS		BS	BS	

#1: 4 Years Navy Nuclear Hot. 3 Years Navy New Construction

#2: 2 Years Navy Nuclear Hot. 3 1/2 Years Navy New Construction

#3: 7 Years Navy Nuclear Hot. 2 Years Navy New Construction

#4: STAs -
 1 - BS Electrical Eng
 1 - BS Mechanical Eng
 1 - BS Math
 1 - BA Physics
 1 - BS Nuclear Eng, MA Agr
 2 - Non-Degreed

CORPORATE NUCLEAR EXPERIENCE
(i.e., "Off-Site" Management)

POSITION	NAME	NUC NAVY (Yrs)	Operator Lic. (if ever held) RO/SRO/None	Yrs. at Other Nuc. Support/ Management Position		Degrees Level (A/B/M/D)	Discipline(s)
				Yrs. at Oper. Nuc. Stations (On--Site) (Indicate whether BWR or PWR)	(Off-Site)		
VP	Group V.P. Technical Services K.R. Brown				9 PWR 7 HTGR	BS	Mechanical Eng
DIV VP	V.P. Nuclear G.L. Koester					BS	Mathematics
TECH SERV Mgr	Manager Nuclear Services R.C. Hagan	4			7 PWR	BS MS, PhD	Eng. Physics Nuclear Eng.
MAINT Mgr	Mgr. Mechanical Engineering J.A. Bailey	4		3 PWR	1 PWR	BS	Nuclear Eng.
OPER Mgr	DIR NUCL OPS Wes Hartley**	8	SRO	10 PWR	6 PWR	BS	Management
	Nuclear Coordinator Technical E.W. Creel					BS	Electrical Eng
NUC ENG Mgr	Manager Nuclear Plant Engineering M.L. Johnson				16 PWR	BS, MS	Mechanical Eng
DIR NUC FUEL SER	Manager Nuclear Fuel Engineering R.M. Cherry					BS MS	Eng. Physics Mechanical Eng

CORPORATE NUCLEAR EXPERIENCE
(i.e., "Off-Site" Management)

POSITION	NAME	NUC NAVY (Yrs)	Operator Lic. (if ever held) RO/SRO/None	Yrs. at Oper. Nuc. Stations		Yrs. at Other Degrees Level (A/B/M/D)	Discipline(s)
				(On--Site)	(Off-Site)		
				(Indicate whether BWR or PWR)			
DIR NUC LIC	Manager Licensing G P Rathbun		SRO*	3 PWR	5 PWR	BS, MS	Nuclear Eng
QC/QA Mgr	Director Quality R.M. Grant			4 PWR	4 PWR	AA	Industrial Management
OTHER	Manager Nuclear Safety M.A. Stewart	4	SRO*	2 PWR	3 PWR	BS	Aerospace
OTHER	Technical Staff Specialist - Corp. Operations W.L. Mutz	7	SRO	10 PWR		BS	Business Science

*Navy Nuclear EOW Qualified.

**KG&E is actively pursuing the filling of this position with a full time KG&E employee. Presently a consultant from MAC is filling this position on approximately a one-half time basis.