December 30, 1992

Docket No. 50-346

LICENSEE: TOLEDO EDISON COMPANY

FACILITY: DAVIS-BESSE NUCLEAR POWER STATION, UNIT 1

SUBJECT: SUMMARY OF MEETING HELD ON DECEMBER 2, 1992 TO DISCUSS UPCOMING REFUELING OUTAGE PLANS AND RECENT PLANT PERFORMANCE

On December 2, 1992, NRC staff members met at Rockville, Maryland, with employees of Toledo Edison Company (TE) to discuss the upcoming refueling outage plans and recent plant performance for the Davis-Besse Nuclear Power Station, Unit 1. A list of attendees is included as enclosure 1. The handout used at the meeting is included as enclosure 2.

As shown in enclosure 2, Davis-Besse items discussed at the meeting were organizational changes, cycle 8 performance, major 1992 activities, the upcoming eighth refueling outage, and long term issues. During the discussion, TE commented that the motor-operated valve test program was beginning to impact the outage path. At the conclusion of the meeting, there were no outstanding questions from either TE or the NRC staff.

ORIGINAL SIGNED BY

Jon B. Hopkins, Sr. Project Manager Project Directorate III-3 Division of Reactor Projects III/IV/V Office of Nuclear Reactor Regulation

Enclosures: A stated

cc w/enclosure: See next page DISTRIBUTION Docket File NRC & Local PDRs PD3-3 Reading TMurley/FMiraglia JPartlow JRoe TKing JHannon PKreutzer JHopkins

OGC EJordan SStasek RLanksbury ACRS(10) GGrant, EDO Region III, DRP

Dfoi

OFFICE	PDIII-3:LA:DRPW	PDIII-3:PM:DRPW	PDIII-3:PD:DRPW
NAME	PKreutzer	JBHopkins/jbh/baj	JHannon The
DATE	12-130/92	12-130/92 JBH	12-130/92

OFFICIAL RECORD

DOCUMENT NAME: g:\davisbes\db1202.mts

7301050357 921230 DR ADDCK 05000346 Davis-Besse Nuclear Power Station Toledo Edison Company

CC:

Mary E. O'Reilly Centerior Energy Corporation 300 Madison Avenue Toledo, Ohio 43652

Mr. Robert W. Schrauder Manager, Nuclear Licensing Toledo Edison Company 300 Madison Avenue Toledo, Ohio 43652

Gerald Charnoff, Esq. Shaw, Pittman, Potts and Trowbridge 2300 N Street, N.W. Washington, D.C. 20037

Regional Administrator, Region III U.S. Nuclear Regulatory Commission 799 Roosevelt Road Glen Ellyn, Illinois 60137

Mr. Robert B. Borsum Babcock & Wilcox Nuclear Power Generation Division 1700 Rockville Pike, Suite 525 Rockville, MD 20852

Resident Inspector U. S. Nuclear Regulatory Commission 5503 N. State Route 2 Gak Harbor, Ohio 43449

Mr. Murray R. Edelman Executive Vice President -Power Generation Centerior Service Company 6200 Oak Tree Boulevard Independence, Ohio 44101

Mr. Donald C. Shelton, Vice President Nuclear - Davis-Besse Centerior Service Company c/o Toledo Edison Company 300 Madison Avenue Toledo, Ohio 43652 Unit No. 1

Radiological Health Program Ohio Department of Health Post Office Box 118 Columbus, Ohio 43266-0149

Attorney General Department of Attorney General 30 East Broad Street Columbus, Ohio 43215

Mr. James W. Harris, Director Division of Power Generation Ohio Department of Industrial Regulations P. O. Box 825 Columbus, Ohio 43216

Ohio Environmental Protection Agency DERR--Compliance Unit ATTN: Zack A. Clayton P. O. Box 1049 Columbus, Ohio 43266-0149

President, Board of Ottawa County Commissioners Port Clinton, Ohio 43452

State of Ohio Public Utilities Commission 180 East Broad Street Columbus, Ohio 43266-0573

Mr. James R. Williams State Liaison to the NRC Adjutant General's Department Office of Emergency Management Agency 2825 West Granville Road Columbus, Ohio 43235-2712 .

ATTENDEES

December 2, 1992

(Centerior)

NAME

ORGANIZATION

3.	Roe	NRO
Τ.	King	NRO
S.	Stasek	NR
J.	Hopkins	NRO
R.	Lanksbury	NR
J.	Hannon	NR
D.	Shelton	TE
1.	Storz	TE
S.	Jain	TE
R.	Schrauder	TE
J.	Rogers	TE
Ν.	Bonner	TE
Τ.	Chambers	TE
M	leisure	TE



TOLEDO EDISON/NRC SENIOR MANAGEMENT MEETING

Nuclear Regulatory Commission Headquarters

Rockville, Maryland

December 2, 1992



AGENDA

TOLEDO EDISON/NRC

SENIOR MANAGEMENT MEETING

NRC Headquarters Rockville, MD

- Organizational Changes
- Cy le 8 Performance
- Major 1992 Activities
 - Motor Operated Valve Programs
 - Plant Modification Backlog Reduction
 - Water Chemistry
 - Containment Neutron Surveys
 - Casualty Control Drill
 - Continuous Improvement Initiatives

Eighth Refueling Outage

- Overview
- Outage Goals
- Shutdown Risk Management
- RCS Leakage
- Steam Generator Activities
- Commitment Status
- NRC Actions

Long Term Issues

- Spent Fuel Storage
- New Standard Technical Specifications
- Generic License Renewal Application
- Individual Plant Examination

í





Organizational Changes

Promotions

 Superintendent - I&C Maintenance to Manager - DB Maintenance

Rotational Development Program

- Manager Independent Safety Engineering to SRO Class
- Superintendent Maintenance Services to Manager -Independent Safety Engineering
- Manager Maintenance Planning and Outage
 Management to Superintendent Maintenance Services
- SRO Candidate (previous Superintendent Electrical Maintenance) to Manager- Maintenance Planning and Outage Management
- Superintendent Electrical Maintenance to Superintendent - I&C Maintenance



Organizational Changes

- Rotational Development Program (cont.)
 - Superintendent Shift Operations to Superintendent -Electrical Maintenance
 - SRO Class Graduate (previous Facility Modifications Section Manager) to Superintendent - Shift Operations
 - Supervisor Independent Safety to New Standard Technical Specifications Program Manager
 - SRO Class Graduate (previous Supervisor Mechanical Design) to Windows Program Manager
 - General Supervisor Radiological Support to SRO Class
 - Manager Materials Management to Manager -Integrated Planning
 - Manager Quality Systems to Manager Materials Management

DAVIS-BESSE NUCLEAR POWER STATION 1992 MAJOR ACTIVITIES



DAVIS-BESSE NUCLEAR POWER STATION 1993 MAJOR ACTIVITIES



1.5 - 3-



Cycle 8 Performance

DAVIS-BESSE NUCLEAR POWER STATION Cycle Availability and Capacity Factors

CAPACITY AVAILABILITY



-



MAJOR 1992 ACTIVITIES



Motor Operated Valve Program

Industry Activities

- EPRI Stem Lubricant Testing Program
- MOV User's Group
- Liberty Valve Operator Test Evaluation System (VOTES)
 User's Group
- Region III Manager's Forum on MOVs
- B&W Valve Working Group
- NUMARC Technical Exchange



Motor Operated Valve Program

Generic Letter 89-10

- NRC Inspection July, 1992
 - No Violations
 - One Deviation
- Meeting with Region III Staff August, 1992

Results of Testing to Date

- Six Tests Completed
- Met Previous Acceptance Criteria
- Identified Deficiencies Related to Revised Acceptance Criteria
- No Safety Significant Concerns
- Voluntary Report

Plant Modification Backlog Reduction

CENTER

NEXTLEAR POWER STATION

- Reduce Backlog of Plant Changes in Various
 Stages of Implementation
 - Process Partially Implemented Changes
 - Void Unwanted Changes
 - Closeout Changes which are Field Complete
- Project is 87% Complete
 - Target Completion Date is April, 1993
- All Backlog Plant Changes Reviewed
 - No Changes Found Which May Adversely Impact Safe Operation of Plant or Personnel Safety



Water Chemistry

All Volatile Treatment

- Startup to May, 1989 -- Ammonia/Hydrazine
- May, 1989 to Present -- Morpholine/Hydrazine
 - Iron Transport Reduced One Third to One Half
 - Erosion Rates Reduced by Factor of Four



Water Chemistry

Alternate Amines

- Pilot Program with EPRI
- Maintain/Extend Useful Life of Steam Generators
 - Reduce Iron Transport to Steam Generators
 - Delay Chemical Cleaning the Steam Generators
 - Decrease Erosion/Corrosion in Low Pressure Piping
 - Reduce Cation Conductivity in Feedwater
- Baseline Study Initiated August, 1992
- Three Amines to be Tested
 - Ethanolamine (ETA) (testing complete)
 - 2-Amino-2-Methylpropanol (AMP) (testing in progress)
 - 3-Methoxypropylamine (MPA) (testing to be conducted later in cycle if time permits)

Containment Neutron Surveys

- Containment Entries More Frequent
- Neutron Dose Presently Overestimated by 2 to 5 Times
- Neutron Energy Spectrum Survey Conducted at 100% Power
- Results used for
 - More Accurate Future Neutron Dose Assignments and Estimates
 - Reassessment of 1992 Data
- Results Expected by End of Year 1992



Casualty Control Drill

- Conducted October 7, 1992
- Der Instrate Plant Emergency Repair Activities, Minimizing Simulation
 - Dispatch Operations Support Center Teams
 - Assemble Personnel in Protected Area
 - Utilize Offsite Firefighting Assistance
- Evaluated with Assistance of Eight INPO Observers
- All Objectives Satisfactorily Met



Continuous Improvement Initiatives

Self Assessment Activities

- Industry Event Reviews
- Transient Assessment Team
- Windows Program
- 7RFO Outage Critique
- Maintenance Self-Assessment
- Training Self-Assessment
- Industrial Safety Self-Assessment
- Security Involvement in Investigating Plant Events
- Safety System Functional Review (Once Through Steam Generators)
- Contaminated Leakage Pathway Control Review

18

- CNRB Review of Reliability and Trip Vulnerability
- Team 91 Focus Teams



Continuous Improvement Initiatives

Industry Group Involvement

- Midwest Nuclear Engineering Manager's Forum
- NRC/Licensee Counterparts Meeting (Region III)
- Nuclear Emergency Plan Advisory Council (with Beaver Valley, Perry, State, and County)
- Region III Industrial Safety Organization
- Region III Working Group on 10CFR20 Implementation
- Midwest Nuclear Training Association
- Midwest Nuclear Plant Manager's Association
- Great Lakes QA Manager's Association -Region III



Continuous Improvement Initiatives

Peer Review Activities

 INPO Technical Exchange Visit (Outage Experience/Safety Practices) - Doel (Belgium)

Joint Utility Management Audit

INPO Plant Peer Evaluations

- Kewaunee Palisades
- Three Mile Island
- Salem
- Turkey Point St. Lucie
- Crystal River

Emergency Planning Peer Evaluations

- Ft. Calhoun Casualty Control Drill
- Perry Dry Run and Exercise

Licensing Peer Evaluations

- Palisades
- Big Rock

Training Accreditation Team Peer Evaluations

- Cooper
- Seabrook
- Procurement Peer Review Region III Plants
- Joint Utility Technical Specialist Exchange for Auditors



Eighth Refueling Outage (8 RFO)

J



Overview

- Start 3/1/93
- Full Core Offload
- 62 Day Planned Duration
- Work Scope
 - 30 Modifications
 - 610 Preventive MWOs
 - 447 Corrective MWOs
 - 165 MOV Activities
- Cost (Millions)
 - \$21.5 Incremental O&M
 - \$13.8 Modifications
- Resource Sharing Program
- Integrated Outage Contract Babcock and Wilcox

EIGHTH REFUELING OUTAGE MANAGEMENT TEAM



10

Technical Publications 09/23/92



4

Eighth Refueling Outage

Outage Coals

Lost Time Accidents	≤ 1
OSHA Recordables	< 13
Loss of Core Cooling Events	0
ESF Actuations	0
Outage Duration	≤ 62 days
Scheduled MWOs Completed	≥95%
Scheduled MODs Completed	100%
Emergent Work Man-hour Increase	< 20%
Rework Items	< 2%
Cumulative Dose	< * person-rem
Solid Radwaste Generation	< * cubic feet
Personnel Contaminations	<*
Increase in Total Area Contaminated	0
One Hour Reportable Security Violations	≤ 2
Incremental O&M Budget	\leq \$21.5 million
Consecutive Days On-Line Without Trip Caused by Inaccurate Execution or Deferred Outage Work	≥90 days
	Lost Time Accidents OSHA Recordables Loss of Core Cooling Events ESF Actuations Outage Duration Scheduled MWOs Completed Scheduled MODs Completed Emergent Work Man-hour Increase Rework Items Cumulative Dose Solid Radwaste Generation Personnel Contaminations Increase in Total Area Contaminated One Hour Reportable Security Violations Incremental O&M Budget Consecutive Days On-Line Without Trip Caused by Inaccurate Execution or Deferred Outage Work

* Actual numbers will be supplied when detailed job planning has been finalized and reviewed

-



Shutdown Risk Management

- Nuclear Group Procedure -- Outage Nuclear Safety Control
 - Establishes Specific Requirements for Shutdown Nuclear Safety Relating to the Scheduling of Outage Activities and the Availability of Plant Systems, Structures, and Components Necessary to Ensure:
 - Electrical Power
 - Decay Heat Removal
 - Reactor Coolant Inventory
 - Reactivity
 - Integrity of Fission Product Containment Barriers
 - Developed Using NUMARC, INPO, EPRI, and NUREG Guidance



Shutdown Risk Management (cont.)

- Outage Schedule Provides Defense in Depth and Implements Requirements for Key Safety Function Availability
 - Outage Safety Review Conducted by Multi-Disciplined Group
- Outage Activities Controlled and Implemented According to Approved Schedule
- Schedule Changes Subject to Same Philosophy and Basis as Initial Schedule
 - ISE Overview
- Heightened Plant Status Visibility
 - Plan of Day Meetings
 - Plant Status Boards
 - Shift Turnover Briefings
- Post-Outage Critique to be Conducted



RCS Leakage

- Unidentified RCS Leakage 0.35 to 0.45 gpm
 Tech Spec Limit 1 gpm
- Formal RCS Leakage Plan Implemented
- Containment Walkdowns During Cycle to Locate Source of Leakage and Plan Corrective Action
 - Several Inspections Outside D-Ring
 - March 1992 Inspection Inside D-Ring After Power Reduction to 6%
- Suspected Prime Contributors
 - Flange Leakage From OTSG Manways and Handholes
 - Gasket Leakage From Eight RCS Hot/Cold Leg Temperature Instrument Penetrations
 - Leakage from CRDM Flanges
- Comprehensive Inspection of RCS Planned For 8RFO



Steam Generator Activities

- Current Status of Steam Generators
 - SG 1-1 Loop 1 (B) 20 of 15457 tubes plugged
 - SG 1-2 Loop 2 (A) 54 of 15457 tubes plugged

Integrated Steam Generator Plan

- Eddy Current Testing (Each Outage, 100% for 8RFO)
- Preventive Sleeving (420 sleeves planned for 8RFO)
- Main Feedwater Nozzle Spray Plates (8RFO)
- Water Slap (future outages, if needed)
- Chemical Cleaning (future outages, if needed)



Commitment Summary

لله ور الدور

- 44 Commitments to be Completed
- 1 Commitment Redefined
 - Feed and Bleed Upgrades

4 Commitments Reassessed as Unwarranted

- SPIP (2)
- HED
- Hose Station Upgrade



Safety Performance Improvement Program

- Program Complete After 8RFO
- Recommendation Summary

-	Total Recommendations	222
***	Total Implemented to Date	176
***	To Be Implemented in 8RFO	2
-	Not Applicable to D-B	38
	Rejected	6



Detailed Control Room Design Review

HED Disposition Complete

Summary

 Total HEDs Identified	378	
 Safety Significant*	29	
 Closed as of 7RFO	377	
 Closed During Cycle 8	1	

* All Safety Significant HEDs Completed as of end of 6RFO



NRC Actions

- Technical Specification Changes
 - Revise Fuel Assembly Description (Submitted October 29, 1992)
 - Allow Operation With Inoperable Relative Position Indication (submitted April 30, 1992)
 - Allow Dilution of RCS High Boron Concentration During Refueling (Submitted May 1, 1992)
 - Eliminate Requirement for Safety Features Actuation System During Refueling (Submitted July 28, 1992)
 - Increase Allowable Maximum Steam Generator Water Level (Submitted September 3, 1992)

Other Approvals

- B&W Topical Report (BAW-10180) for NEMO Core Design Computer Code (NRC Approval is Imminent)
- B&W Topical Report (BAW-2149) on Licensing Improvements for Fuel Reconstitution (NRC Approval Expected 1st Quarter, 1993)



Long Term Issues



Spent Fuel Storage

- Original Design of Davis-Besse (1969)
 - Ship Fuel Offsite for Reprocessing
- Spent Fuel Pool Re-Racked in 1978
 - Capacity Increased to 735 Fuel Assemblies
 - Complete Core Offload Capability Until 10RFO
- Decision Made to Proceed with Certified Dry Cask Storage System
- Initial Use of Casks mid-1995, Prior to 10RFO



New Standard Technical Specifications

PHASE 1

Validation / License Amendment Request Preparation

- Plant-Specific Review of NUREG 1430.
- Identification of Affected Plant Procedures

• PHASE 2

License Amendment Request Review and Submittal

- Submittal to NRC August, 1994
- NRC Approval August, 1995
- PHASE 3

Procedure Modification

• PHASE 4

Training Program Revision and Personnel Training

• PHASE 5

Station Implementation (April, 1996)



D) CENTER

- B&W Owners Group (BWOG) Taking Proactive Role
 - BWOG Executive Committee Gave One Year Approval
 - EPRI and DOE Approached to Provide Funding
 - BWOG Project Team in Place
 - Detailed Project Plan Under Preparation
 - NRC Management Briefings Completed
 - NRC Staff Briefings Started
 - Technical Work Proceeding
- Davis-Besse Providing Full-Time Project
 Coordinator in Lynchburg



Individual Plant Examination (IPE)

- Quantification Essentially Complete
- Preliminary Evaluation Shows No Significant
 Vulnerabilities Identified
- Duke Engineering Independent Audit Completed
 - High Marks Received
- Report Being Finalized
- Initial Submittal Scheduled February, 1993