

UNITED STATES NUCLEAR REGULATORY COMMISSION

WASHINGTON, D. C. 20555

OCT 9 1985

Docket No. 50-461

APPLICANT: Illinois Power Company

FACILITY: Clinton Power Company

SUBJECT: SUMMARY OF MEETING WITH ILLINOIS POWER COMPANY RELATED TO

THE PVORT RECOVERY PROGRAM

A meeting with Illinois Power Company (IP) was held with the NRC staff and its consultant BNL on September 26, 1985, in Bethesda, Maryland. The purpose of the meeting was to discuss IP's recovery program following the unsatisfactory PVORT audit at Clinton the week of August 26, 1985. A list of meeting attendee's is contained in Enclosure 1.

S. Perry of IP and R. Heider of Sargent and Lundy (S&L) described IP's PVORT recovery program that has been developed to meet the regulatory requirements. Enclosure 2 contains copies of the vu-graphs used during their presentation.

Following the presentation the NRC staff caucused and presented IP with the following requests and conclusions:

- Provide two procurement specifications complete with all revisions by October 2, 1985. One of the specifications should be for RCIC suction isolation valve E51-F063.
- To provide the staff assurance of the acceptability of the recovery program IP should return to Bethesda during the latter part of October 1985 prepared to describe the overall program plan by going through, in detail, the qualification of the RCIC suction isolation valve E51-F063.
- 3) Provide procedure PI-CP-079 developed by S&L for IP to assure compliance of the equipment packages with the regulatory requirements by October 2, 1985.
- 4) Assuming that the staff finds the above items acceptable the staff will be prepared to perform a reaudit of the PVORT program for Clinton during the month of November on dates proposed by IP provided the staff has no conflict that would take priority. This also assumes that IP will provide an equipment master list to the staff on a schedule that will support the proposed reaudit dates.

Copies of items 1 and 3 were received by the staff and BNL on September 30, 1985.

Byron Siegel, Project Manager Licensing Branch No. 2

Division of Licensing

Enclosures: As stated

cc: See next page

Copies of items 1 and 3 were received by the staff and BNL on September 30, 1985.

Original Signed by

Byron Siegel, Project Manager Licensing Branch No. 2 Division of Licensing

Enclosures: As stated

cc: See next page

DISTRIBUTION:

Docket File
NRC PDR
Local PDR
PRC System
NSIC
LB#2 Reading
Goddard, OELD
BSiegel
EHylton

L8#2/DL/PM BSie 107:16 1071/85 LB#2/DL/BC WButler 10/9 /85

Mr. Frank A. Spangenberg Illinois Power Company

cc:
Mr. Allen Samelson, Esquire
Assistant Attorney General
Environmental Control Division
Southern Region
500 South Second Street
Springfield, Illinois 62706

Mr. D. P. Hall Vice President Clinton Power Station P. O. Box 678 Clinton, Illinois, 61727

Mr. H. R. Victor Manager-Nuclear Station Engineering Dpt. Clinton Power Station P. O. Box 678 Clinton, Illinois 61727

Sheldon Zabel, Esquire Schiff, Hardin & Waite 7200 Sears Tower 233 Wacker Drive Chicago, Illinois 60606

Resident Inspector
U. S. Nuclear Regulatory Commission
RR 3, Box 229 A
Clinton, Illinois 61727

Mr. R. C. Heider Project Manager Sargent & Lundy Engineers 55 East Monroe Street Chicago, Illinois 60603

Mr. L. Larson Project Manager General Electric Company 175 Curtner Avenue, N/C 395 San Jose, California 95125

Regional Administrator, Region III 799 Roosevelt Road Glen Ellyn, Illinois 60137 Clinton Power Station Unit 1

Jean Foy, Esquire 511 W. Nevada Urbana, Illinois 61801

Richard B. Hubbard Vice President Technical Associates 1723 Hamilton Ave. - Suite K San Jose, CA 95125

September 25, 1985 Meeting on PVORT ReAudit Recovery Program

Name

Byron Siegel
Jim Lombardo
Goutam Bagchi
Bruce Miller
Arnold Lee
Bruce Weinhold
R. C. Heider
A. E. Meligi
C. T. Gentile
Parltio Rayfircar
J. S. Perry
Walt Emerson
Paul Telthorst
Doyle Wilson

Affiliation

PM/DL EQB NRR/DE/EQB BNL NRR/DE/EQB S&L S&L S&L IP IP IP SWEC IP

IP

NRC PVORT AUDIT CONCERNS

- 1. INADEQUACY OF PVORT PACKAGES
 - The Accuracy Active Pump & Valve List
 - Procedure for Revision and Approvals of Packages
 - Component Qualification Status
 - Component Installation Status
 - Qualification Documentation Review

2. TEST VS ANALYSIS

PVORT PROGRAM

In-Shop Tests

Shell & Disk Hydrostatic Test

EQ Program

Clyclic tests

Thermal and radiation tests followed by a functional test

Operated during and after LOCA test

Functional test after the LOCA test

Main & Back Seat Leakage Test

Operating Cycle Test

Pump Performance Tests

Overspeed Test

Qualification Tests and Analysis

EQ results

SQ results

Post-Installation Tests

Cold Hydrostatic Tests

Hot Functional Tests

Startup Tests

In-Service Tests

SQRT Program

Evaluation of mounting (pumps)

Stress evaluation under different seismic condition at critical locations

Functional capability prior to testing

Operational verification during and after testing

Functional capability after test

Deflection at critical location

CLINTON PUMP & VALVE OPERABILITY ANALYSIS & TEST APPROACH

A. VALVES

*OPERATOR

*OPERABILITY DEMONSTRATED BY TEST

"VALVE ASSEMBLY (OPERATOR & VALVE BODY)

*OPERABILITY DEMONSTRATED BY ANALYSIS

"ANALYSIS METHOD CONFIRMED BY TEST

B. PUMPS

°PUMP

*OPERABILITY DEMONSTRATED BY ANALYSIS

*DRIVER

*MOTOR OPERABILITY DEMONSTRATED BY ANALYSIS

*TURBINE OPERABILITY DEMONSTRATED BY TEST

TEST AND ANALYSIS STANDARD REVIEW PLAN GUIDELINES

*ANALYSIS ALONE ACCEPTABLE IF STRUCTURAL INTEGRITY ALONE ASSURES OPERABILITY

*COMBINATION OF TEST AND ANALYSIS IS ACCEPTABLE WHEN COMPLETE TESTING IS IMPRACTICAL

VALVE ASSEMBLY OPERABILITY VERIFICATION BY TESTING

- *STATIC PULL TEST OF REPRESENTATIVE VALVE ASSEMBLIES TO VERIFY STROKING UNDER 5G TO 12G SIMULATED SEISMIC LOAD (CLINTON WORST CASE 4.5G)
- "SEISMIC TESTING REPRESENTATIVE VALVE ASSEMBLIES
- "IN-SITU TESTING OF REPRESENTATIVE VALVE ASSEMBLIES

REPRESENTATIVE VALVE ASSEMBLY IN-SITU TESTING

- 2" Motor-Operated Gate Valve
- 4" Motor-Operated Gate Valve
- 6" Motor-Operated Gate Valve
- 12" Motor-Operated Globe Valve
- 14" Motor-Operated Gate Valve (HPCS)
- 16" Motor-Operated Butterfly Valve
- MS Isolation Valve

PUMP OPERABILITY VERIFICATION BY ANALYSIS

- *PUMP SHAFT (IMPELLER) DEFLECTION DEMONSTRATES NO INTERFERENCES WITH CASING
- *PUMP MOTOR SHAFT (ROTOR) DEFLECTION DEMONSTRATES NO INTERFERENCE WITH STATOR
- *ALIGNMENT OF MOTOR-PUMP SHAFTS AT COUPLING DEMONSTRATED TO SATISFY VENDOR REQUIREMENTS
- BEARINGS CHECKED FOR QUALIFIED LIFE

PUMP OPERABILITY VERIFICATION BY TESTING

Adequacy of analytical models used by S & L verified by IN-SITU impedence testing conducted for other S & L projects

- RBCCW Pump and Motor
- LPCS Pump and Motor
- ° RCIC Pump
- SLC Pump and Motor

VALVE ASSEMBLY OPERABILITY VERIFICATION BY ANALYSIS

"VALVE STRESSES DEMONSTRATED TO BE IN ELASTIC RANGE

*VALVE STEM (YOKE) DEFLECTION DEMONSTRATED NOT TO CAUSE BINDING

Comparison Between Clinton Active Valves and Clinton Valve Assemblies Tested

| Valve | Valve Size (inches) | | | | | | | | | | | | | | | | | | |
|------------------|---------------------|----------|----------|----------|----------|----------|---|----------|---|----------|----------|----------|----------|----------|----------|----------|----------|----|----------|
| Туре | .50 | .75 | 1 | 1.5 | 2 | 2.5 | 3 | 4 | 6 | 8 | 10 | 12 | 14 | 16 | 18 | 20 | 24 | 30 | 36 |
| Gate | • | • | • | | | • | • | A | • | • | • | • | A | A | • | A | • | | |
| Globe | A | • | A | A | • | A | • | A | • | • | • | | A | | | | • | | |
| Butterfly | | | | | A | | | A | | A | A | • | A | A | | • | A | • | A |
| Plug/ball | | | | A | A | | • | | | | | | H | | | | | | |
| Safety relief | A | • | A | A | A | | | A | | A | | | | | | | | | |
| Vacuum relief | | | | | A | | | | | | A | | | | | | | | |
| Check | A | A | A | | | A | • | • | • | | • | A | A | A | A | A | | | |

A Clinton active valve size

Range of Clinton valve assemblies tested Range of valve assemblies tested (Sargent & Lundy Nuclear Projects)

Comparison Between Clinton Active Valves and Clinton Valve Assemblies Tested

| Valve | Valve Size (inches) | | | | | | | | | | | | | | | | | | |
|------------------|---------------------|----------|----------|----------|----------|--------|---|----|----------|---|----|----|---|----------|----|-------------|----------|----------|----|
| Туре | .50 | .75 | 1 | 1.5 | 2 | 2.5 | 3 | 4 | 6 | 8 | 10 | 12 | 14 | 16 | 18 | 20 | 24 | 30 | 36 |
| Gate | A | • | A | | | | A | A | A | 4 | | ٨ | Δ | A | A | A | À | | |
| Globe | installation y | | | | | • | | A | 1 | V | • | | • | | | | A | | |
| Butterfly | | | | | A | | | N. | | 2 | | M | A | A | | \triangle | △ | A | • |
| Plug/ball | | | | A | • | | • | | | | | | | H | | | | | |
| Safety relief | X | A | X | | | ALED V | | A | | | | | (· · · · · · · · · · · · · · · · · · · | March 19 | | | | | |
| Vacuum relief | | | : | | A | | | | | | | | | | | | | | |
| Check | A | A | A | | | • | • | • | A | | • | • | A | A | • | A | | | |

A Clinton active valve size

Range of Clinton valve assemblies tested
Range of valve assemblies tested
(Sargent & Lundy Nuclear Projects)

Comparison Between Clinton Active Valves and Clinton Valve Assemblies Tested

| Valve | Valve Size (inches) | | | | | | | | | | | | | | | | | | |
|------------------|---------------------|----------|---|----------|-------------|-----|---|---|---|---|----|----|----------|----------|----------|----|----|----------|----|
| Туре | .50 | .75 | 1 | 1.5 | 2 | 2.5 | 3 | 4 | 6 | 8 | 10 | 12 | 14 | 16 | 18 | 20 | 24 | 30 | 36 |
| Gate | • | A | A | 100 m | | | | | | | | | | | * | 1 | | | |
| Globe | | 1 | | | • | • | | | | | A | 16 | Δ | | | 1 | 4 | | |
| Butterfly | | | | | \triangle | | | | | | | | | | | | | A | • |
| Plug/ball | | | | A | • | | • | | | | | | | | | | | | |
| Safety relief | | | 1 | } | | | | | | | | | | 1 | | | | | |
| Vacuum relief | | | | | A | | | | | | | | | | | | | | |
| Check | 4 | A | • | | | • | A | _ | Δ | | A | • | A | A | A | • | | | |

A Clinton active valve size

Range of Clinton valve assemblies tested Range of valve assemblies tested (Sargent & Lundy Nuclear Projects) VALVE DESCRIPTION

PARAMETERS

| SIZE - RATING - BODY TYPE AND ACTUATOR TYPE | SHAKE TABLE QUALIFICATION TEST | STATIC PULL TEST | MAXIMUM TEST INPUT | VALVE PRESSURIZATION | VALVE CYCLED | OPENING CLOSING/ TIME MONITORED |
|---|--------------------------------------|------------------------|--------------------------|-------------------------|-----------------|---------------------------------------|
| 1" - 600# GLOBE WITH AIR OPERATOR | | х | 9.46 | YES | YES | YES |
| 15" - 600# GLOBE WITH AIR OPERATOR | | X | 9.76 | YES | YES | YES |
| 3" - 600# GLOBE WITH AIR OPERATOR | | . X | 10.5 _G | YES | YES | YES |
| " - 600# GLOBE WITH VIR OPERATOR | | Х | 9.26 | YES | YES | YES |
| " - 1500# GLOBE WITH IR OPERATOR. | | Х | 9.46 | YES | YES | YES |
| 5" - 2500# GLOBE WITH OTOR OPERATOR | | x | 6.0 _G | YES | YES | YES |
| " - 600# GLOBE WITH OLENOID OPERATOR | X | | 4.5g | YES | YES | YES |
| " - 2500# GLOBE WITH DLENGID OPERATOR | x | | 4.56 | YES | YES | YES |

VALVE DESCRIPTION

PARAMETERS

| SIZE - RATING - BODY TYPE AND ACTUATOR TYPE | SHAKE TABLE QUALIFICATION TEST | STATIC PULL TEST | MAXIMUM TEST INPUT | VALVE PRESSURIZATION | VALVE CYCLED | OPENING CLOSING/ TIME MONITORED |
|---|--------------------------------------|------------------------|--------------------------|-------------------------|-----------------|---------------------------------------|
| 5/8" - 150# GLOBE VITH SOLENOID OPERATOR | х | | 4.5 _G | YES | YES | YES |
| 12" - 150# WAFER STOP VALVE HITH VIR OPERATOR | х | | 11.0g | YES | YES | YES |
| 12" - 150" SUTTERFLY WITH VIR OPERATOR | х | | 3.0s | YES | YES | NO |
| JUTTERFLY WITH VANUAL GEAR | X | | 3.0g | YES | YES | N/A |
| I" - 300# GATE IITH MOTOR PERATOR | X | | 6.756 | YES | YES | · YES |
| 6" - 1500# GATE ITH MOTOR PERATOR | X | | 6.756 | YES | YES | YES |

VALVE DESCRIPTION

PARAMETERS

| SIZE - RATING - BODY TYPE AND ACTUATOR TYPE | SHAKE TABLE QUALIFICATION TEST | STATIC PULL TEST | MAXIMUM TEST INPUT | VALVE PRESSURIZATION | VALVE CYCLED | OPENING CLOSING/ TIME MONITORED |
|---|--------------------------------------|------------------------|--------------------------|-------------------------|-----------------|---------------------------------------|
| 1" - 1500# PRESSURE RELIEF VALVE | Х | | 6.0g | YES | YES | YES |
| 2" - 1500# PRESSURE RELIEF VALVE | X | | 6.0g | YES | YES | YES |
| 4" - 1500# PRESSURF RELIEF VALVE | Х | | 6.0g | YES | YES | YES |
| 8" x 10" SAFETY RELIEF VALVE WITH AIR OPERATOR | X | | 9.06 | YES | YES | YES |
| 1" EXPLOSIVE VALVE | Х | | 6.75g | YES | N/A | N/A |