QC	M-5	82	RE	٧.	3
DA	TE:	24	FE	93	

MANUFACTURING AND QUALITY CONTROL PLAN

CQCM 11-470-1

IDP ORDER NO.: 050-61994

PUMP TYPE: 8HN-194

OPERATION	PROCEDURE	R E V	DOCUMENT AND COMMENT	
3.6 Shaft			Straightness shall be verified by measuring runout at 0°, 90°, 180°, 270°, along entire length of shaft TIR. Shaft not to exceed .002".	
3.7 Shaft	INQ-12	9	LP examination entire shaft. No cracks allowed.	
	ISQ-33	1	Acceptance criteria. Document on QCM 112	
3.8 Bearing Housing	Per drawing		Visually inspect. Document bearing fits and housing to SBE fit.	
3.9 Bearings			Balls and races to be visually inspected for cracking, scoring, and signs of overheating. No damage acceptable.	
4.0 Mechanical Seal			Visually inspect seal faces for wear, cracks, signs of overheating. No Damage allowed. Contact Engineering for disposition.	
5.0 Stuffing Box Assembly	Per drawing		Visually inspect. Document easing fit, stuffing box bushing bore, and bearing housing fit.	
6.0 Shaft Sleeve	Per drawing		Document all fits. All non-conformances to be documented and submitted to Engineering for disposition.	
9705210425 97051			Sh. 2 of 2	

9705210425 970513 PDR ADOCK 05000302 P PDR

QCM-5	82	Rev. 3
DATE:	24	FE 93

MANUFACTURING AND QUALITY CONTROL PLAN

CQCM 11-470-2

IDP ORDER NO.: 050-61994

OPERATION	PROCEDURE	R E V	DOCUMENT AND COMMENT	
Pump Assembly			Nuclear Controlled Pump Program 10CFR21 Applies	
1.0 Assemble pump Complete	Per drawing RX130855		Document following clearances: - Impeller to shaft - Wear rings to impeller - Stuffing box bushing to shaft sleeve - Bearings to shaft - Bearings to bearing housing - Check rotor end play - Check rotor for rub/bind	
			Sh. 1 of 1	

QCM-5	82	Rev. 3	
DATE:	24	FE 93	

MANUFACTURING AND QUALITY CONTROL PLAN

CQCM 11-470-3

IDP ORDER NO.: 050-61994

OPERATION	PROCEDURE	R E V	DOCUMENT AND COMMENT	
Pump Testing			Nuclear Controlled Pump Program 10CFR21 Applies	
1.0 Standard Performance Test	Per PTI		Foward test results to Engineering - Manish Patel Curve approval required.	
			Hold Point: Customer Witness	
2.1 (14) day Endurance Test	Per PTI		Forward test results to engineering (Manish Patel). Test Report approval required.	
2.2 Standard Performance Test	Per PTI		Forward test results to Engineering (Manish Patel). Hold Point: Customer Witness:	
			Sh. 1 of 1	

MANUFACTURING AND QUALITY CONTROL PLAN

CQCM 11-470-4

IDP ORDER NO.: 050-61994

PROCEDURE	R E V	DOCUMENT AND COMMENT
		Nuclear Controlled Pump Program 10CFR21 Applies
Route Card		All ports to be moved to dedicated storage area.
Route Card		Notify contract administrator if parts do not agree with BOM.
Route Card		Per drawings.
Per drawing		Visually inspect. Document bore sizes.
Per drawing		Visually inspect. Document stuffing box fit.
Per drawing		Visually inspect. Document diameter, bore size, hub size check hub runout.
INQ-12 ISQ-33	9	PT impeller shrouds within one inch of CD. Acceptance criteria. Document all cracks and submit to engineering (M. Patel). Document on QCM 112
Per drawing		Visually inspect. Document impeller and bearing fits. Record shaft serial number.
		Straightness shall be verified by measuring runout at 0°, 90°, 180°, 270° along entire length of shaft TIR shaft not exceed .002". Document all readings.
	Route Card Route Card Route Card Per drawing Per drawing INQ-12 ISQ-33	Route Card Route Card Route Card Per drawing Per drawing Per drawing INQ-12 9 ISQ-33 1

MANUFACTURING AND QUALITY CONTROL PLAN

CQCM 11-470-4

IDP ORDER NO.: 050-61994

OPERATION	PROCEDURE	R E V	DOCUMENT AND COMMENT
Dismantle Inspect Pump - After Test			Nuclear Controlled Pump Program 10CFR21 Applies
3.7 Shaft	INQ-12 ISQ-33	9	LP examination entire shaft no cracks allowed. Acceptance criteria. Document on QCM 112
3.8 Bearing Housing	Per drawing		Visually inspect. Document bearing fits and housing to SBE fit.
3.9 Bearings			Balls and races to be visually inspected for cracking, scoring and signs of overheating. No damage acceptable.
4.0 Mechanical Seal			Visually inspect seal faces for wear, cracks, signs of overheating. No damage allowed. Contact engineering for disposition.
5.0 Stuffing Box Assembly	Per drawing		Visually inspect. Document casing fit and stuffing box bushing bore, and bearing housing fit.
6.0 Shaft Sleeve	Per drawing		Document all fits. All non-conformance to be documented and submitted to engineering for disposition.
			HOLD POINT: Forward inspection records to Manish Patel in Engineering Dept. for review. Sh. 2 of 2

MANUFACTURING AND QUALITY CONTROL PLAN

CQCM 11-470 - 5

P ORDER NO.: 050-61994

OPERATION	PROCEDURE	R E V	DOCUMENT AND COMMENT	
Pump Re-Assembly			Nuclear Controlled Pump Program 10CFR21 Applies	
			Document following clearances	
1.0 Assemble Pump Complete	Per drawing RX 130855		Wearing Rings to impeller Stuffing box bushing to shaft sleeve Shaft TIR Bearing to bearing housing fit Note: New bearings are to be installed prior to shipment.	
			Sh. 1 of 1	

MANUFACTURING AND QUALITY CONTROL PLAN

CQCM 11-470 - 6

IDP ORDER NO.: 050-61994

OPERATION	PROCEDURE	R E V	DOCUMENT AND COMMENT	
Shipment Package	Package per HLM-2 Level B	2	Nuclear Controlled Pump Program 10CFR21 Applies IDP shop requirements: Do not ship without Q.C. release and customer release. C of C required.	
			Sh. 1 of 1	

942 Memorial Parkway Phillipsburg, NJ 08865



September 30,1996

Mr. Philip Saltsman Florida Power Corp 15760 Power Line St Crystal River, FL 34428

RE:IDP 8HN-194 Decay Heat Pump Review of Minimum Flow Requirements

Dear Mr. Saltsman:

Per our conversation IDP has dismantled and inspected the spare 8HN seived from TMI. Attached are IDP's inspection results.

We are currently checking the casing perpendicularity and concentricity per your request. We should complete this by Wednesday.

Our schedule calls for assembly on Thursday 10/3 unless we hear otherwise from you. The test department will set up Friday 10/4 for the initial performance test 10/7.

If you have any questions regarding the above please let us know.

Very truly yours,

muchael Dozier

Project Manager

cc:R Koch M Patel J Brown

Perpendicularity/concentricity correct.
Thrust bearing fit.....5.5129"
Radial bearing fit.....4.9215"
SBE fit.....9.000"

Thrust bearing ID.......5.512"
Thrust bearing OD......5.512"
Radial bearing ID......2.755"
Radial bearing OD......4.921"

3.4 Impeller

3.6 Shaft

3.7 Shaft

TIR is .0005"

3.9 Bearings

No indications found

3.8 Bearing Housing

4.0 Mechanical seal

No visual damage

5.0 Stuffing box

6.0 Shaft sleeve

No indications found

3.5 Shaft (MR#4060)

INGERSOLL-DRESSER PUMP COMPANY

Engineered Pump Group Ingersoli-Dresser Pump Co. Phillipsburg, NJ 08865

Procedure Number QCM 112 REV. 14

NDE INSPECTION REPORT FORM DATE 11 AP 95

PART NAME		HEAT NO.	MR NO.	Rr. NO.	QUANTITY		
Impeller			L	-			
IDP ORDER NO.		,		IDP PART NO.	SSV'T DWG. NO.		
2-05061994-01000	8HN						
CUSTOMER CONTRACT	NO. PURC	HASE ORDER NO.	VENDOR	MATERIAL S	PEC.		
WORK ORDER NO.	WORK ORDER NO. NCRR NO.			MINATION PER	REFORMED		
100-00 52713			PENETRA	NT MAGNETI	C PARTICLE		
Type: Fluoresc Visible	cent Sol	vent Removable t Emulsifiable er Washable	Other				
NDE has been per	formed on the	above materia	l in accord	lance with the	following:		
Inspection Proces	ture I/	9-12	Rev.	7 Date _/	9my 841		
Supplement	maken and the later of the late		Rev Date				
Written in accom	dance with MI	L-STD-271	D DE	F			
Acceptance Standa	ard ISQ	- 3 3	_ Rev/	Date	0059		
Supplement		6-117	Rev.	Date			
The degree of explain 100% Finishe Other	d Machined Ar	eas (Di Th Ch	Remaching Weld Are	eas			
Quantity Inspect Accepted Parts a The examination accordance with	re marked PT, and evaluation	MT as applica on covered by t	ble. his report	has been per ce standards.	formed in		
Operators/Inspec	tors Signatur	re					
17/11		IL		1007	9/25/96		
Name		Level	Mai	n No.	Date		
Name		Level	Ma	n No.	Date		
The above NDT pe	rsonnel certi ation and eva	lfied to <u>ESO-1</u> aluation have b	S (SNT-TC-1 been perfor	A) med to my sat	isfaction.		
Distance /DCAS Wi	tnoce			Date			

PUMP COMPANY

Engineered Pump Group Ingersoll-Diresser Pump Co. Phillipsburg, NJ 08865 Procedure Number

QCM 112 REV. 14

NUE INSPECTION REPORT FORM
DATE 11 AP 95

	-				
PART NAME 5 hs ft	SERIAL NO.	HEAT NO.	MA NO.	RT. NO.	QUANTITY
IDP ORDER NO. 050 6/994-0/00				IDP PART NO	. GOV'T DWG. NO
CUSTOMER CONTRAC		SE ORDER NO.	VENDOR	MATERIAL	SPEC.
WORK ORDER NO.	NCRR 1	ю.	NDE EXAM	MINATION PE	RFORMED
20-0052213			PENETRA	VI MAGNET	IC PARTICLE
Type: Fluores	Post	ent Removable Emulsifiable Washable			
NDE has been per	formed on the a	above materia	l in accorda	ance with th	e following:
Inspection Proce	dure INC	7-12	Rev9	Date <u>/</u> 9	my 94
Supplement			Rev.	Date	
Written in accor	dance with MIL	-STD-271 🔲	D DE	F	
Acceptance Stand	ard Isq.	73	Rev/_	Date _/2	20059
Supplement The degree of ex	amination is a	s follows:	Rev.	_ Date	
2 100% Finishe Other	ad Machined Are	es	Remachin Weld Are	Andrew Control of the	
Quantity Inspect Accepted Parts a The examination accordance with	are marked PT, and evaluation	MT as application covered by t	ble. his report	has been per e standards.	formed in
Operators/Inspec	ctors Signature	T		1007	9/25/94
Name J		Level	Man	No.	Date
Name		Level	Man	No.	Date
The above NDT po	ersonnel certif nation and eval	ied to <u>FSO</u> uation have h	S (SNI-TC-1A	ned to my sat	isfaction.
Oistome: /DCAS W:	itness			Date	

********	· * * * * * * * * * * * * * * * * * * *			
**	DEA	CMM INSPECTION I	REPORT	**
0:	INC	ERSOLL-DRESSER I	PUMPS	**
		DATE: 9-30-96		* 1
**		TIME: 17:29		**
**	SER.NO.	HT	_MR	**
**	PROGRAM	INSPECTOR	R. allianese #	-317
**	PART NAME		OPER. NO	**
# B PLANE FLATNS	Ref. sys		*******	*******
# 8 CIRCLI X Y DIA. RNIMES INTROS	Ref. aya 83.9219 0.00 31.7996 0.00 19.2533 0.00	MM 1 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	CARL	Berand 1
DIA. RNDMSS TRUPOS	Ref. sys 0.0002 0.00 0.0012 -0.00 10.7452 0.01	000 - 00012		

		NOMINAL	DEVIATION	
X Y DIA.	O.0008 0.0017 10.7449	0.0000 0.0000 0.0000	0.0006 0.0017 10.7449	
O S			0.0009 C.0018	

MANUFACTURING AND QUALITY CONTROL PLAN

CQCM 11-470-1

IDP ORDER NO.: 050-61994

OPERATION	PROCEDURE	R E V	DOCUMENT AND COMMENT	
Receive, Dismantle, Inspect Pump			NUCLEAR CONTROLLED PUMP PROGRAM 10CFR21 APPLIES	
1.0 Receive Pump	INQ-13	0	Record pump serial number	
2.0 Dismantle Pump	Route Card		All parts to be moved to dedicated storage area.	
2.1 Inventory all Parts	Route Card		Notify contract administrator if parts do not agree with Bill of Material.	
3.0 Inspect	Route Card		Per drawings	
3.1 Wear Rings	Per drawing	Ħ	Visually inspect. Document bore sizes.	
3.2 Casing Assembly	Per drawing		Visually inspect. Document stuffing box fit.	
3.3 Impeller	Per drawing		Visually inspect. Document diameter, bore size, hub size. Check hub runout.	
3.4 Impeller	INQ-12	9	PT impeller shrouds within one inch of OD.	
	1SQ-33	1	Acceptance criteria. Document all cracks and submit to Engineering - Manish Patel Document on QCM 112	
3.5 Shaft	Per drawing		Visually inspect. Document impeller and bearing fits. Record shaft serial number	
			Sh. 1 of 2	