					MC.
			SP Number Revision	44.403. 0 Eff	10 Date <u>7/24/</u> 85
	Signature	Date			
Section Head	T.K. Camier	7/23/85-	TPC No.	Date Eff	Date Expr
Quality Control	la	2/23/05			
Div. Mgr.	Weny	_ 7/23/85			
Plant Mgr.	10 sony	-7173/85			
	()				

1

DRYWELL COOLER DRAIN FLOW RATE FUNCTIONAL TEST

### 1.0 PURPOSE

D

P

To provide a detailed instruction for station personnel to perform a functional test of the Drywell Cooler Drain Flow Switches 1T47-FS029A and B to satisfy the requirements of Reference 11.1.

## 2.0 RESPONSIBILITY

The I&C Engineer shall be responsible for ensuring the proper implementation of this procedure.

SR2-1021.400-6.421

OFFICIAL WORKING COPY

JUL 24 1985

8603210192 860318 PDR ADOCK 05000322 PDR

0	DISC	USSION				
	•3.1	Flow switches 1T47-FS0 the Drywell by unit co flow switches is indic result of a primary nu panel 1H11*PNL-VC2 in a small steam leak in	29A and B measure the volume of wat olers 1T47-UCO17A and B. A high fl ative of high drywell humidity whic clear process barrier leak. Alarms the Main Control Room to provide ea the Primary Containment.	er condensed in ow through these h may be the are provided on rly indication of		
	3.2	Flow switches 1T47-FS029A and B are Magnetrol flow sensitive disk type instruments. Fluid flow displaces a piston and that movement is proportional to the rate of fluid flow. Magnetic interaction with the piston stem actuates the alarm switch.				
3.3		The following annunciators, located on panel lHll*PNL-VC2, alarm during the performance of this procedure:				
		Annunciator No.	Description			
		3055 (C-1 on 2B) 3056 (C-2 on 2B)	DRYWELL UNIT CLR-17A FLOW HI DRYWELL UNIT CLR-17B FLOW HI			
3.4	The fluid used in the p into the Drywell Floor following annunciators	performance of this procedure will Drain Tank, 1G11*TK057. Because of may alarm during the performance of	eventually drain f this the f this procedure:			
		Annunciator No.	Description	Location		

		and the second designed and the second designed
0012 (D-7 on A7)	DW FLOOR DRN TK	1H11*PNL602
0423 (E-10 on 209C)	RW SUMPS TROUBLE	1H11*MCB01
4826 (A-2 on ZC)	DRYWELL FLOOR DRAIN TK LEVEL HI	1G11-PNL47

3.5 Table of Contents.

8.1	Functional	Test	of	Flow	Switch	1T47-FS029A
8.2	Functional	Test	of	Flow	Switch	1T47-FS029B

# 4.0 PRECAUTIONS

3.

- 4.1 Steps indicated in this procedure for each instrument shall be performed in sequence.
- 4.2 The Watch Engineer shall be notified whenever a procedural step cannot be completed as stated, or if any other problem develops during the test.
- 4.3 The use of portable radio frequency generating communications equipment in the Main Control Room, Radwaste Control Room, Relay Room, Emergency Switchgear Room, and Diesel Generator Room is prohibited.

# • 5.0 PREREQUISITES

4

- 5.1 Obtain approval to perform this procedure from the Watch Engineer in accordance with the Surveillance Program, SP 12.016.01.
- 5.2 Coordinate testing with the NSO.
- 5.3 Obtain an RWF, if required.
- 5.4 This procedure may be performed during all plant operating conditions. However this procedure is <u>not</u> required to be performed when the Drywell is inerted.

## 6.0 LIMITATIONS AND ACTIONS

- 6.1 If the instrumentation being tested does not respond as specified in this procedure, then the LCOs of Reference 11.2 apply.
- 7.0 MATERIALS OR TEST EQUIPMENT
  - 7.1 Polyethylene tubing (tygon) or equivalent.
  - 7.2 Demineralized water source.

#### 8.0 PROCEDURE

### INITIALS/DATE

- 8.1 Functional Test of Flow Switch 1T47-FS029A.
  - 8.1.1 Verify that all prerequisites have been satisfied.
  - 8.1.2 Establish communications between flow switch 1T47-FS029A, located on elevation 63 feet in the drywell, and the main control room.
  - 8.1.3 Inform the NSO of the intent to perform a functional test of flow switch 1T47-FS029A.
  - 8.1.4 Record the present time. The time is recorded to help determine the length of time the instrument was out of service.

Time

- 8.1.5 At the IT47-UC17A (CLC-6D) drip tray, locate the drain hole to the flow switch and insert about one foot of polyethylene tubing into the drain. Drain is inside the door adjacent to FN11A.
- 8.1.6 Connect the demineralized water source to the polyethylene tubing.
- 8.1.7 Verify that annunciator no. 3055 (C-1 on 2B), DRYWELL UNIT CLR-17A FLOW HI, located on panel 1H11\*PNL-VC2, is clear.

NOTE: Allow the flow switch at least 3 minutes to respond to changes in flow.

- 8.1.8 Allow the demineralized water to flow into flow switch 1T47-FS029A until annunciator no. 3055 (C-1 on 2B), DRYWELL UNIT CLR-17A FLOW HI, located on panel 1H11\*PNL-VC2, alarms. The flow should be at a rate sufficient enough to trip the flow switch. (The flow switch should trip at approximately 1.3 GPM.)
- 8.1.9 Isolate the demineralized water source.
- 8.1.10 After at least three minutes verify annunciator no. 3055 (C-1 on 2B), DRYWELL UNIT CLR-17A FLOW HI, located on panel 1H11\*PNL-VC2, is clear.
- 8.1.11 Disconnect the demineralized water source and the polyethylene tubing from the drip tray of 1T47-UC17A (CLC-6D).
- 8.1.12 Record the present time. The time is recorded to help determine the length of time the instrument was out of service.

Time

- 8.1.13 Inform the NSO that testing of flow switch 1T47-FS029A is complete.
- 8.2 Functional Test of Flow Switch 1T47-FS029B.
  - 8.2.1 Verify that all prerequisites have been satisfied.
  - 8.2.2 Establish communications between flow switch 1T47-FS029B, located on elevation 63 feet in the drywell, and the main control room.
  - 8.2.3 Inform the NSO of the intent to perform a functional test of flow switch 1T47-FS029B.
  - 8.2.4 Record the present time. The time is recorded to help determine the length of time the instrument was out of service.

Time

8.2.5 At the IT47-UC17B (CLC-7B) drip tray, locate the drain hole to the flow switch and insert about one foot of polyethylene tubing into the drain. Drain is inside the door adjacent to FN12A.

- 8.2.6 Connect the demineralized water source to the polyethylene tubing.
- 8.2.7 Verify that annunciator no. 3056 (C-2 on 2B), DRYWELL UNIT CLR-17B FLOW HI, located on panel 1H11\*PNL-VC2, is clear.
  - NOTE: Allow the flow switch at least 3 minutes to respond to changes in flow.
- 8.2.8 Allow the demineralized water to flow into flow switch 1T47-FS029B until annunciator no. 3056 (C-2 on 2B), DRYWELL UNIT CLR-17B FLOW HI, located on panel 1H11\*PNL-VC2, alarms. The flow should be at a rate sufficient enough to trip the flow switch. (The flow switch should trip at approximately 1.3 GPM.)
- 8.2.9 Isolate the demineralized water source.
- 8.2.10 After at least three minutes verify annunciator no. 3056 (C-2 on 2B), DRYWELL UNIT CLR-17B FLOW HI, located on panel 1H11\*PNL-VC2, is clear.
- 8.2.11 Disconnect the demineralized water source and the polyethylene tubing from the drip tray of 1T47-UC17B (CLC-7B).
- 8.2.12 Record the present time. The time is recorded to help determine the length of time the instrument was out of service.

Time

8.2.13 Inform the NSO that testing of flow switch 1T47-FSO29B is complete.

9.0 ACCEPTANCE CRITERIA

9.1 The flow switches and annunciators trip and reset as noted in the procedure.

10.0 FINAL CONDITIONS

10.1 Submit all test results in accordance with the <u>Surveillance Program</u>, SP 12.016.01.

11.0 REFERENCES

11.1 Technical Specifications, Section 4.4.3.1.C.

11.2 Technical Specifications, Section 3.4.3.1.C.

1.3 FB-23B, Flow Diagram System 1T47 Primary Containment Air Cooling System.

11.4 ESK-10ANV03, S&W Elementary Diagram, 1H11\*PNL-VC2 Annunciators.

11.5 Magnetrol Flow Switch Instruction Manual, Model F503-A, SR2 No. 1472-1.

12.0 APPENDICES

N/A