

BOSTON EDISON

Pilgrim Nuclear Power Station Rocky Hill Road Plymouth, Massach setts 02360

Ralph G. Bird Senior Vice President — Nuclear

BECo Ltr. #88-140 September 28, 1988

U.S. Nuclear Regulatory Commission Document Control Desk Washington, D.C. 20555

> License No.: DPR-35 Docket No.: 50-293

SUBJECT: Pilgrim Nuclear Power Station Readiness for Operation

Dear Sir:

This letter transmits the final results of Boston Edison's programs, plans, and actions to prepare Pilgrim Station for safe and reliable restart and continued operation. Through this letter, Boston Edison requests the Nuclear Regulatory Commission's agreement that Pilgrim is ready for restart.

Boston Edison has taken a careful and deliberate approach throughout the outage to prepare Pilgrim for the resumption of power operation. The Company has upgraded plant systems, expanded and the last Nuclear Organization, and assisted the commonwealth of Massachusetts in improving offsite emergency plans. Now, as Boston Edison prepares to begin operation, the same careful and deliberate approach is being applied to final operational readiness preparations and the Power Ascension Program.

During the course of the outage, Boston Edison has developed and implemented a voluntary Safety Enhancement Program. This program, which exceeds current regulatory requirements, consists of a set of improvements to Pilgrim systems, procedures and training which prevent, reduce the probability of, or further mitigate the consequences of postulated accidents. This program has been recognized by the NRC as an industry-leading initiative to enhance the safety of an operating nuclear plant.

Boston Edison has also done extensive plant maintenance work during the outage, including substantial work on the Residual Heat Removal pumps, and the completion of thousands of work items on systems throughout Pilgrim Station to assure that the plant is in top physical condition.

Boston Edison expanded and improved its Nuclear Organization by recruiting top nuclear personnel from throughout the country which, when combined with the very capable long-term Boston Edison staff, has produced a strong and effective management team. The careful, sequenced transition to a permanent organizational structure is further evidence of the deliberate, cautious approach utilized throughout the outage.

Boston Edison has expended more than \$15 million to assist the Commonwealth of Massachusetts and local towns in improving their offsite emergency plans for Pilgrim Station. These expenditures have enabled and will enable the Commonwealth and towns to make substantial improvements in offsite emergency preparedness.

As Boston Edison moves into operational phases of Pilgrim restart, it will undertake a cautious, highly structured Power Ascension Program to bring Pilgrim Station to power over a period of approximately four months. This program will also confirm and demonstrate the readiness of the personnel and plant for continued safe and reliable power operation. There are five power levels in the Power Ascension Program at which NRC approval will be required to proceed to the next highest power level - 0%, 5%, 25%, 50%, and At each level, operator training and related finally 75%. assessments will be conducted. Boston Edison will provide an extra Senior Reactor Operator on each shift, and will have an experienced senior management oversight team in place. Operation at each power level will take as long as several weeks or more and ascension to the next level will not be permitted until the results of Boston Edison's assessment justify it and the NRC has approved it.

Completion of Pilgrim Restart Plan actions is documented in the enclosed Restart Plan, Volume 2, Rev. 3. The limited number of Restart Plan actions not yet closed are listed in Attachment 1 to this letter.

Actions in support of restart taken in response to the Restart Readiness Self-Assessment (RRSA) have been completed with a limited number of exceptions as documented in Attachment 2. Similarly, the actions in support of restart taken in response to the Integrated Assessment Team Inspection (IATI) have been completed with only a few exceptions as documented in Attachment 3. Finally, the physical work, including surveillance and precriticality testing, has been completed with the exception of the items listed in Attachment 4.

The schedule for completion of each outstanding item listed in Attachments 1 through 3 is set forth in the respective Attachments. Appendix 2, Volume 2, Revision 3 of the Restart Plan provides the schedule for completion of the outstanding items identified in Attachment 4.

The Boston Edison performance indicators, as reported in Appendix 5 to Volume 2, Revision 3 of the Restart Plan, indicate positive long term trends toward established goals, and with the limited exception of certain indicators relating to maintenance work backlog, show attainment of those goals at this time. As indicated on Attachment 5, Boston Edison actions will assure that the positive long term trends continue and that by October 14, 1988 these maintenance indicators will fall reasonably within the range of their respective goals.

Based upon implementation of its Restart Plan and the results of its Restart Readiness Self-Assessment, Boston Edison concludes that the necessary conditions for restart set forth in Confirmatory Action Letter 86-10 and the August, 1986 supplement thereto have been satisfied and that Pilgrim is ready to proceed into the Power Ascension Program. Accordingly, Boston Edison requests the Nuclear Regulatory Commission's agreement that Pilgrim is ready to restart.

Planie R.G. Bird

Enclosure: Restart Plan, Volume 2, Rev. 3 Attachments

cc: U.S.N.R.C. - Region I 475 Allendale Road King of Prussia, PA 19406

> William T. Russell, Regional Administrator U.S. Nuclear Regulatory Commission - Region I 475 Allendale Road King of Prussia, PA 19406

D.G. McDonald, Project Manager Division of Reactor Projects I/II Office of Nuclear Reactor Regulation U.S. Nuclear Regulatory Commission One White Flint North 11555 Rockville Pike Rockville, MD 20852

Senior NRC Resident Inspector Pilgrim Nuclear Power Station

RESTART PLAN ITEMS NOT CLOSED AS OF SEPTEMBER 26, 1988

Restart Plan Appendix 7 (Radiological Action Plan)

ITEM

SCHEDULED CLOSURE DATE

Establish radiation health advisory board. September 30, 1988

COUPDITED CLOSITED DATE

Restart Plan Appendix 10 (Regulatory Commitments)

	ITEM	SCHEDULED CLOSURE DATE
1.	Presentation to ORC of Plant Condition Change Checklist 6.	October 6, 1988
2.	Cortification by line management that restart prerequisites are closed.	October 14, 1988
3.	Complete installation of the "Blackout Diesel."	October 5, 1988
4.	Provide means for RHR vent valve access by operators.	October 5, 1988
5.	Interconnect RHR and fire water systems.	October 5, 1988
6.	Provide to NRC, Senior Resident Inspector status of fire protection work and compensatory measures outstanding as of startup.	October 7, 1988
7.	Upgrade P&IDs to show RFO #7 PDCs.	October 6, 1988
8.	Repair degraded seals and install new seals where required in Appendix R barriers.	Complete. (Only paper closure remains.)

RESTART READINESS SELF ASSESSMENT ITEMS NOT CLOSED AS OF SEPTEMBER 26, 1988

	ITEM	SCHEDULED CLOSURE DATE
1.	Revise preventive maintenance schedules concerning new valve stem lubrication requirements.	September 30, 1988
2.	Complete reviews of valve position controls and complete final valve lineups.	October 12, 1988
3.	Complete system pre-operability tests.	October 8, 1988
4.	Spill Task Force develop corrective actions and schedule implementation.	September 30, 1988.
5.	Complete validation of procedures revised in RFO #7.	October 14, 1988
6.	Issue procedure on excavation practices.	October 5, 1988
7.	Issue procedure on excavations in the buffer zone.	October 5, 1988
8.	Train personnel on use of the term "Engineering."	September 30, 1988
9.	Assign responsibility for the Vendor Technical Information Program (VETIP)	October 11, 1988
10.	Confirm VETIP satisfactory for startup.	October 6, 1988
11.	Issue document retention policy.	September 30, 1988

AS OF SEPTEMBER 23, 1988

	ITEM	SCHEDULED CLOSURE DATE
1	. Validation of EOP satellite and other off- normal procedures substantially revised during this outage.	
2	. Resolve PCAQ and schedule preventive action on Commercial Quality Item specifications.	
3	Provide basis for not re-scheduling certain surveillances, with a once-per- refueling-outage frequency.	
4	. Provide training to appropriate personnel prior to H2 injection.	October 10, 1988
5	. Issue revised Organization Policies (MOP).	September 30, 1988
6	Resolve PCAQ on use of "non-Q" oil in "Q" equipment.	October 3, 1988
7	. Evaluate Control Room human performance factors during the Power Ascension Program and include an update regarding schedule and scope of "paint, label and tape" items in the report to the NRC at the completion of the Power Ascension Program.	Program

PHYSICAL WORK FOR CRITICALITY AND OPERATION ITEMS NOT CLOSED AS OF SEPTEMBER 26, 1988

1.	open maintenance Requests required for restart	130
2.	Remaining surveillances for restart (Plus any additional surveillance testing necessary to maintain MSTP current)	139
3.	Remaining pre-criticality or pre-operational tests	6

For scheduled completion of work in this Attachment, see Restart Plan, Volume 2, Revision 3, Appendix 2.

STATUS OF MAINTENANCE-RELATED PERFORMANCE INDICATORS

Indicator	July ' 87 Open MRs	Current Open MRs	Boston Edison Goal
Total Open MRs	3500	*1770 (1248)	1000
Power Blcok MRs	650	300	500 (INPO Guideline) 400 (Recently Adopted Boston Edison Goal)
Restart MRs	933	*** 123	≈ 0
Fire Protection	80	** 92	40
NCRS	300	*** 53 Total/ 22 Power Block	≈ 0 Total and Power Block

- * This includes MRs in test and turnover, 522 of which cannot be tested until startup.
- ** Fire Protection MRs had been reduced to the goal by June of 1988. Implementation of a new Boston Edison work control process in July 1988 result in an expansion of the MR count to include many minor items not previously subject to the MR system.
- *** A substantial number of restart MRs and associated NCRs are the product of recent snubber surveillances that have resulted in rework.


Data from PET Indicator database of September 27, 1988.

LIST OF APPENDICES

- 1. Restart Plan Flow Chart
- 2. Level I RFO-7 Schedule
- 3. Licensed Reactor Operator Complement Projection
- 4. Staffing Levels in Key Areas
- 5. Performance Excellence Indicators
- 6. Summary Status of Restart Actions in MCIAP
- 7. Summary Status of Restart Actions in RAP
- 8. Status of CAL No. 86-10 Items
- 9. Status of Management Meeting 86-41 Items
- 10. Restart Regulatory Responses
- 11. Proposed Changes to Regulatory Commitments
- 12. Systems Group Review Summary Reports

STATION NUCLEAR POWER PILGRIM

RESTART PLAN FLOW CHART




Dates in trackets [] are projected.

RO. 275EP88 14.12	SCHEDULE BAR CHART						6100100		READY FOR RESTART 4 140CT88 NRC APPROVAL FOR RESTART	POWER ASCENSION		2SNOVBB		SNOV88		200CT88					
	\				15	SUNVESTA FOR	1	1300788	READ.	140CT88		11				11 11 11 11					
		WEEK(S)		001	ø			STARTUP CHECKLIST REVIEW			JATIMOTO SCHOOL OF THE STATE OF		80CT88		STATUS COMPLETE COMPLETE					APPENDIX 3	ALLENDIA &
		SCHEDULE MODE C/BE INTERVAL, I			2												11	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
0 110 2H2 474 078	ALC WIT SCHEDUL	SUMMARY W O R K I N G SCHEDU SUMMARY BREAK ON MAJOR WORK ITEMS	0.50	31.7	25	NI SI	MASTER SURV TRACKING SYSTEM					& 2 S/U MRS)		1 2 3 & 4 MRS)		POC TURNOVER (INCLUDING PREOF TESTS)	CRITICAL SYSTEM TURNOVERS	BOP SYSTEM TURNOVERS			DATE
PROJECT RFO	38.5	START TAPR86 FINISH 14JAN89 DATA DATE 255EP88			2	255UX 88 CF						MAINT (PRI 1 d		SAPRSS SELECTIVE (PRI 2		PDC TURNOVER					

APPENDIX 3

Licensed Reactor Operator Complement Projection



* 14 LIMITED UNTIL THEY OPERATE UNDER FORMAL INSTRUCTION FOR 20 DAYS AT GREATER THAN 20% POWER

	DECo Complement 1/1/86	BECo Complement 10/26/87	BECo Employees 5/11/88	BECo Complement 9/14/88	Contractor in BECo Position 9/14/88	Positions Unmanned 9/14/88
Maintenance Section (first Line Supervisors and above)	26	25*	23	36	,	0
Security Group	11	20	20	18	2	4
Fire Protection Group	. 1	6	6	5	0	0
Radiological Protection Section	53	76	95	96	2	3**
Technical Section	26	58	55	59	4	1

This number reported on 10/26/87 was higher because Station Services and Construction Management were originally shown in Maintenance (18 Men).

^{**} Help requisitions have been approved, personnel search in progress.

APPENDIX 5

APPENDIX 6 EXECUTIVE SUMMARY

A numerica Improvemen	summary of the status of Material Condition t Action Plan items follows:
	Total items in Appendix 6:89 (All are designated Restart)
0	Total items "COMPLETED":
	Total items "CLOSED".

APPENDIX 6

SUMMARY STATUS OF RESTART ACTIONS IN MCIAP

This appendix summarizes the status of those items in the Material Condition Improvement Action Plan that are required to be completed prior to or in conjunction with startup.

Notation in the "DUE/STATUS" is used as follows:

- CLOSED Means that senior management review has been completed, the actions have received final approval and the documentation has been retained in an item closure file.

The numbering system for action items contained in this appendix uses as the first two digits "03", (03-XXX-XX) which indicates the action is related to some maintenance function. Appendices 8, 9 and 10 also contain maintenance related items and also use the "03" prefix, but in those appendices the actions are limited to those which involve a regulatory commitment. To differentiate between the two groups of maintenance items (non-regulatory and regulatory), the second set of digits in the action number of a regulatory maintenance item begins with "9" (i.e. 03-9XX-XX). Maintenance items in Appendix 6 use "0" as the first of the second set of digits, (i.e. 03-0XX-XX).

ISSUE/ACTION	DESCRIPTION	DUE/STATUS
03-001	ORGANIZATION AND STAFFING	
03-001-01-TR	PROMULGATE ORGANIZATION	CLOSED
03-001-02-TR	BRIEF MANAGERS & SUPERVISORS	CLCSED
03-004	ADMINISTRATIVE DEMANDS	
03-004-01-MA	ASSIGN CONTRACTOR AUTHORITY	CLOSED
03-004-02-MA	IDENTIFY INAPPROPRIATE ACTIVITIES	CLOSED
03-004-03-MA	REDUCE SUPERVISOR ACTIVITIES	
03-005	WORK PERFORMANCE STANDARDS	
03-005-01-TR	PREPARE BRIEFING MATERIALS	CLOSED
03-005-02-TR	BRIEF SUPERVISORS	CLOSED
03-005-03-MA	MANAGER WORKSITE TOURS	CLOSED
03-005-04-MA	SR MANAGER WORKSITE TOURS	CLOSED
03-005-05-CL	CONTRACTOR WORKSITE TOURS	CLOSED
03-005-06-TR	INPO OBSERVATION TRAINING	CLOSED
03-005-07-MC	ASSIGN MAINTENANCE COACH	CLOSED
03-005-08-MC	PREPARE VISUAL DISPLAY	CLOSED
	REVISIT CLOSED ITEMS	CLOSED
03-007	PROCEDURE VALIDATION	
03-007-01-PS	IMPLEMENT PROCEDURE COVER SHEET	CLOSED
03-007-02-PS	PROCEDURE VALIDATION RESP	CLOSED

ISSUE/ACTION	DESCRIPTION	DUE/STATUS
03-013	MAINTENANCE REQUESTS	
03-013-01-MA	ASSIGN MR REVIEW TEAM	CLOSED
03-013-02-PL	REVISE MR PROCEDURE	CLOSED
03-013-03-TR	MR PROCESS TRAINING	CLOSED
03-015	MAINTENANCE PROCEDURE CONTROL	
03-015-01-PS	MAINTENANCE PROCEDURE ISSUE	CLOSED
03-015-02-PS	SRO PROCEDURE CHANGES	CLOSED
03-016	MAINTENANCE PLANNING	
03-016-01-PL	RFO-7 APPROVED TASK LIST	CLOSED
03-016-02-PL	RFO-7 WORK SCOPE REVIEW COMMITTEE	CLOSED
03-016-03-7L	RFO-7 WORK SCOPE CHANGES	CLOSED
03-016-04-FL	RFO-7 MASTER SCHEDULE	CLOSED
03-017	POST-MAINTENANCE TESTING	
03-017-03-TE	REVIEW TESTING PROGRAM	CLOSED
03-017-02-TE	PREPARE TESTING SCHEDULE	CLOSED
03-017-03-PS	REVISE TESTING PROCEDURE	CLOSED
03-017-04-TE	ESTABLISH "TIGER TEAM"	CLOSED
03-017-05-TE	IDENTIFY TESTING REQUIREMENTS	CLOSED
03-019	CENTRALIZE PLANNING FUNCTIONS	
03-019-01-OR	ESTABLISH PLANNING AND RESTART GRP	CLOSED

ISSUE/ACTION	DESCRIPTION	DUE/STATUS
03-019-02-PL	RFO-7 APPROVED TASK LIST	CLOSED
03-019-03-PL	RESOLVE RELOAD ITEMS	CLOSED
03-019-04-PL	PLAN RFO-7 WORK ITEMS	CLOSED
03-019-05-PU	ASSIGN MATERIAL EXPEDITORS	CLOSED
03-019-06-PL	AUGMENT MAINTENANCE PLANNERS	CLOSED
03-019-07-PL	PACKAGE WORK ITEMS	CLOSED
03-019-15-PL	RESOLVE RESTART ITEMS	CLOSED
03-019-16-PL	RESOLVE RESTART ITEMS (QA)	CLOSED
03-019-17-PL	RESOLVE RESTART ITEMS (NSRAC)	CLOSED
03-019-18-PL	RESOLVE RESTART ITEMS (RA&P)	CLOSED
03-019-19-PL	RESOLVE RESTART ITEMS (INPO&SALP)	CLOSED
03-019-20-PL	RESOLVE RESTART ITEMS (ORC)	CLOSED
03-019-21-PL	RESOLVE RESTART ITEMS (EP)	CLOSED
03-019-22-PL	RESOLVE RESTART ITEMS (MAT'L)	CLOSED
03-019-23-PL	RESOLVE RESTART ITEMS (TEMP MODS)	CLOSED
03-019-24-PL	RESOLVE RESTART ITEMS (PIP'S)	CLOSED
03-019-25-PL	RESOLVE RESTART ITEMS (HP)	CLOSED
03-019-26-PL	RESOLVE RESTART ITEMS (LER)	CLOSED
03-019-27-PL	RESOLVE RESTART ITEMS (SPI)	CLOSED
03-020	WORK ASSIGNMENT PRACTICES	
	ASSIGN WORK FROM SCHEDULE	CLOSED
	TRAIN PLANNING PERSONNEL	CLOSED
1		

ISSUE/ACTION	DESCRIPTION	DUE/STATUS
03-020-03-MA	ASSIGN ALL PERSONNEL TO WORK	CLOSED
03-021	PROCUREMENT CONTROL	
03-021-01-ST	TEMPORARY PURCHASING AGENTS	CLOSED
03-021-02-ST	TEMPORARY UNIT CONTROL CLERK	CLOSED
03-021-03-OR	TEMPORARY REPORTING STRUCTURE	CLOSED
03-021-04-ST	EXPEDITOR STAFFING RORMTS	CLOSED
03-022	PROCUREMENT INITIATION	
03-022-01-PU	PDC RELATED SPARES	CLOSED
03-022-02-PU	PROVIDE RDD AND MR NUMBER	CLOSED
03-023	PROCUREMENT TRACKING	
03-023-01-MM	ESTABLISH MMAPPS TASK GROUP	CLOSED
03-023-02-MM	MMAPPS IMPROVEMENT PLAN	CLOSED
03-023-03-MM	INTERIM MATERIAL TRACKING	CLOSED
03-023-04-MM	MMAPPS TRAINING	CLOSED
03-024	MATERIAL HANDLING & ISSUE	
03-024-01-MM	ESTABLISH STAGING FUNCTION	CLOSED
03-024-02-MM	MMAPPS USERS GUIDE	CLOSED
03-027	MAINTENANCE DATA BASE DEVELOPMENT	
03-027-01-MA	INTERIM REVISION TO MR PROCESS	CLOSED
03-027-02-MA	EXPAND MR DATA BASE	CLOSED
		APPENDIX 6

ISSUE/ACTION	DESCRIPTION	DUE/STATUS
03-028	PREVENTIVE MAINTENANCE	
03-028-01-PM	SCHEDULE PREVENTIVE MAINTENANCE	CLOSED
03-028-02-PM	PROGRESS PM WORK ITEMS	CLOSED
03-028-03-PM	REPORT PM PERFORMANCE WEEKLY	CLOSED
03-029	MEASURING & TEST EQUIPMENT	
03-029-01-CA	INVENTORY M&TE	CLOSED
03-029-02-ST	ASSIGN TEMPORARY M&TE STAFF	CLOSED
03-029-03-MA	ESTABLISH CENTRAL CONTROL OF M&TE	CLOSED

APPENDIX 7 EXECUTIVE SUMMARY

A numerical summary of the status of Radiological Action Plan items follows:

Note: Four action items are determined as not required for restart and are excluded from this issuance. This explains the difference between the 18 total items reported in Vol. 2 and the 14 total items reported in this issuance.

APPENDIX 7

RADIOLOGICAL ACTION PLAN

Notation in the "DUE/STATUS" are used as follows:

- (DATE) Means that work on the item is not finished and the date indicates when the action is expected to be complete and ready for senior management review.
- CLOSED Means that senior management review has been completed, the actions have received final approval and the documentation has been retained in an item closure file.

Date: September 28, 1988

ISSUE/ACTION	DESCRIPTION	DUE/STATUS
02-601	SENIOR MGM'T AWARENESS	
02-601-01-TR	MGMT AWARENESS TRNG	CLOSED
02-601-02-MA	DEPT. RADCON GOALS	CLOSED
02-601-03-MA	INDIV. RESPONS.	CLOSED
02-601-04-MA	ALARA OVERSIGHT	CLOSED
02-602	MIDDLE MGM'T AWARENESS	
02-602-01-TR	RAD AWARENESS TRNG.	CLOSED
02-602-02-TR	RAD SERVICES TRNG.	CLOSED
02-602-03-WC	RAD WORK CONTROL	CLOSED
02-602-04-PL	RAD PLANNING	CLOSED
02-603	RAD WORKER AWARENESS	
02-603-01-TR	AWARENESS TRNG.	CLOSED
02-604	RADIATION HEALTH	
02-604-01-TR	RAD HEALTH TRNG.	CLOSED
02-604-02-OR	ADVISORY BOARD	30 SEP 88
02-605	RADIOLOGICAL STAFFING	
02-605-01 ST	INCREASE STAFFING	CLOSED
02-605-02-HR	JOB DESCRIPTIONS	CLOSED
02-606	PLANT OPERATIONS	
02-606-01-PS	SYSTEMS MGMT PLAN	CLOSED

APPENDIX 8 EXECUTIVE SUMMARY

A	numerical	summary	of	the	status	of	action	items	undertaken	in
re	esponse to	CAL NO 8	16-1	0 fc	ollows:					

0	Total	items	in Appendix 8:37
0	Total	items	designated required for restart35
0	Total	items	"COMPLETED":
0	Total	items	"CLOSED":37

APPENDIX 8

STATUS OF CAL NO 86-10 ITEMS

This appendix consists of those items that were carried out to address the commitments contained in Boston Edison's three written responses to Cal No 86-10. For convenience of review they are grouped by the response letter from which they are drawn and listed in the order that the commitments appear in the letter.

Notation in the "DUE/STATUS" is used as follows:

CLOSED

Means that senior management review has been completed, the actions have received final approval and the documentation has been retained in an item closure file.

DUE/STATUS	ACTION
------------	--------

CLOSED 03-909-02

Reassemble, inspect and rebuild MSIVs.

CLOSED 03-937-01

Investigate root cause and perform permanent modification of MSIV pilot poppets to ensure poppets remain screwed to poppet nuts during long

term operation.

CLOSED 11-006-01

Develop a procedure to conduct a limited power ascent and descent through the portion of power

ascension when the reactor mode switch is

repositioned from run mode to start-up mode. This test may confirm the root cause analysis if

anomalies recur.

CLOSED 03-909-01

Install GETARs to monitor primary containment isolation system during comprehensive testing

during next startup.

CLOSED 09-002-03

Evaluate and report MSIV leakage rates.

CLOSED 04-005-04

Perform leakage test, across RHRs 68 check valves

in accordance with Procedure 8.5.2.7 every

refueling outage.

CLOSED 03-917-01

Install additional pressure gauges in RHR system

per PDC 86-30.

CLOSED 01-004-12

Develop RHR system venting program. Include adequate vent location for local high points and a

method to control venting frequency by venting

results.

CLOSED 03-917-02

Provide means for system temperature monitoring.

CLOSED 03-917-03

Remove pressure gauge installed on RHR injection

line to allow for a vent path.

CLOSED 01-004-10

Revise alarm response procedure 2.3.2.1 on panel

C903-left annunciator B-7 RHR high pressure

alarm.

CLOSED 03-909-04

Replace Mods Switch with G.E. recommended model.

CLOSED 03-933-01

Write PDC to install EPIC computer system to

monitor the RPS and PCIS systems.

CAL NO. 86-10 Second Response

DUE/STATUS	ACTION
CLOSED	10-001-04 Train operations staff on RRR intersystem leakage issue.
CLOSED	11-005-02 Determine the test configuration and the acceptance criteria for test of pressure drop capability of the RHRS 1001-68A and 68B check valves.
CLOSED	Same action as CAL 86-10 First Response 04-005-04.
CLOSED	04-005-03 Schedule RHRs pressure gauge calibration every refueling outage.
CLOSED	03-917-16 After trial use as a temporary procedure evaluate and change as required TP 86-85 and incorporate it as a part of the RHR system operating procedure.
CLOSED	04-005-01 Place the RHR high pressure alarm switches on a once per cycle calibration schedule.
CLOSED	04-005-02 Prepare and utilize a procedure to periodically monitor RHRS pressures and temperatures.
CLOSED	11-005-01 Evaluate the feasibility of replacing or redesigning RHRS and Core Spray check valves to provide positive position indication.
CLOSED	03-917-15 Schedule accomplishment of resultant design modifications on check valve position indicators, via the long term program.
CLOSED	09-001-07 Submit Technical Specification change request to reduce frequency of MO 1001-28B and 29B valve stroking.

CLOSED 03-909-06

Evaluate the loose neutral wiring of RPS/PCIS

system.

CLOSED 03-909-05

Close out the following MRs to correct various

circuit problems: 86-45-189, 86-45-190, 86-45-191,

86-45-192, 86-45-193, 86-300, 86-301, 86-302.

CLOSED 11-004-01

Resolve identified specific wiring and print

discrepancies.

CLOSED 03-917-04

Remove valve disk and evaluate or restore to

confirm the wear rate.

CLOSED --

Same action as CAL 86-10 First Response 03-933-01.

CLOSED 11-005-03

Conduct the pressure drop capability test of the

RHRS 1001-68A and 68B check valves.

CAL NO. 86-10 Third Response

DUE/STATUS	ACTION
CLOSED	11-002-02 Evaluate new RHRS and core spray check valve position monitoring system options as an improvement over the original designs.
CLOSED	01-004-11 Revise EHR system surveillance procedure to include results and venting locations.
CLOSED	Same action as CAL 86-10 Second Response 04-005-02
CLOSED	03-917-06 Retest the boundary valves of the RHR vessel injection line for Appendix J criteria and for high pressure water leakage. Conduct engineering evaluation of results.
CLOSED	11-002-01 Revise safety evaluation #1959 to clarify intent (address reduction in RHR flow).
CLOSED	01-004-09 Revise procedures to establish proper positions of the RHRS isolation injection MO 1001-29A and B and MO 1001 28A and B valves. (Procedure numbers 2.2.19, 2.2.86, 2.2.125, 8.5.2.2, 8.5.2.3, 8.5.2.6 and 8.7.1.4.1).
CLOSED	03-917-05 Local venting in RHR to be performed once a week for four weeks per TP 86-84.
CLOSED	Same action as CAL 86 10 Second Response 03-917- 15.

APPENDIX 9 EXECUTIVE SUMMARY

A riu	merical	summary	of	the	status	of	Management	Meeting	86-41
	follow								

0	Total	items	in Appendix 9:270
0	Total	items	designated required for restart258
0	Total	items	"COMPLETED":3
0	Total	items	"CLOSED":256

APPENDIX 9

STATUS OF MANAGEMENT MEETING 86-41 ITEMS

This appendix is provided as a separate consolidation of Management Meeting 86-41 items, for ease of review by those concerned primarily with that material.

The information presented here is grouped by the same paragraph numbers used in Attachment 1 to the NRC letter dated 31 December 1986, contains the actions taken to address specific concerns and the status of those actions.

Notation in the "DUE/STATUS" are used as follows:

- (DATE) Means that work on the item is not finished and the date indicates when the action is expected to be complete and ready for senior management review.
- COMPLETED Means that the cognizant manager considers the results achieved satisfy the action requirements, but that senior management is conducting a review before approving final closure of the item.
- CLOSED Means that senior management review has been completed, the actions have received final approval and the documentation has been retained in an item closure file.

Some actions are necessarily keyed to milestones and cannot be assigned a specific date, but are dependent upon the sequence of events surrounding that milestone. The status of such actions are indicated by the following conventions:

- RESTART Means that the action is part of or directly tied to the actual reactor startup evolution or power ascension program.
- RFO 8 Means that the action is scheduled as part of the work to be done while the plant is shut down for the next refueling outage.
- (RS +___) Means that the action is scheduled for Restart plus some period of time which will always be expressed in days. EXAMPLE: RS+120 means that the action is scheduled to be completed 120 days after the reactor has been started up. This convention may be used with the other milestones in a similar manner. EXAMPLE: RFO 8-60 means that the action is to be completed sixty days before the scheduled beginning of refueling outage number eight. ILRT+90 means that the item is scheduled for completion ninety days after the completion of the integrated leak rate test.

NRC 86-41 SECTION 1.A.1

Low Number of Licensed Operators

CLOSED

O1-001-07
Increase authorized complement of operators (total of equipment and reactor operators) to 45.

CLOSED

O1-001-09
Recruit and train licensed reactor operators to support a six section watchbill by the end of 1987.

CLOSED

O1-001-10
Assign an experienced Watch Engineer to assist training.

Lack of Staff Support for Operations Department

DUE/STATUS	ACTION
CLOSED	01-001-01 Hire Operations Section Manager.
CLOSED	01-001-03 Assign two Operations Engineers to the Chief Operating Engineer as technical staff assistants.
CLOSED	01-001-04 Assign full time Planner to Operations Section.
CLOSED	01-001-05 Transfer Shift Technical Advisor function to Operations.
CLOSED	01-001-06 Fill six STA positions.

Worker Overtime Control

DUE/STATUS ACTION

01-002-01 CLOSED

Establish an overtime policy for all personnel. Require the department manager's approval of work

exceeding 60 hours/week.

01-002-02 CLOSED

Establish operation of a real-time, computer-based monitor to improve control of operator overtime

(including seven-day rolling average).

DUE/STATUS	ACTION
CLOSED	06-003-01 Publish drawing legibility standards.
CLOSED	06-003-02 Implement a quality check of all new vendor drawings and reject illegible drawings.
CLOSED	06-003-03 Upgrade existing drawings as drawing revisions occur.
CLOSED	06-003-04 Examine prints made from all existing aperture cards and identify poor quality aperture cards and poor quality original prints.
CLOSED	06-003-05 Prioritizing poor quality original drawings for restoration.
CLOSED	06-003-06 Prepare plan and schedule for drawing restoration work.
CLOSED	06-003-07 Upgrade quality of all equipment in the drawing processing cycle.
CLOSED	06-003-08 Implement 100% quality inspection of new aperature cards sent to the Document Control Center.

CLOSED

06-003-09

Train clerical staff in drawing legibility

requirements.

CLOSED

06-003-10

Issue Work instructions and initiate monthly random sampling of DCC issued drawings to monitor operator and equipment performance.

. .. * 1

Continuing Weakness in Follow-up to Radiological Problems

DUE/STATUS ACTION CLOSED 02-008-01 Upgrade Radiological Occurrence Report (ROR) procedure to improve categorization of ROR's by neverity level. 02-008-02 CLOSED Assign a full time ROR coordinator. CLOSED 02-008-03 Assign where possible ROR's to Group leader level or above. CLOSED 02-008-04 Establish a computerized ROR tracking system.

Worker Attitude Towards Radiation Protection & Accountability

DUE/STATUS	ACTION
CLOSED	02-007-01 Develop ALARA program procedures.
CLOSED	02-007-02 Establish radiation exposure goals and track and report results.
CLOSED	02-007-03 Revise annual performance evaluation form to include ALARA performance.
CLOSED	02-007-04 Determine that the radiation exposure goals are effective.
CLOSED	02-007-05 Implement a continuing program to identify better methods (including the purchase of additional equipment) to minimize, control and remove contamination.
CLOSED	02-007-06 Monitor effectiveness of purchased devices by tracking the number of times such devices are used and its effectiveness in controlling the spread of contamination. Use this effectiveness monitoring to identify better methods, as needed.
CLOSED	02-007-07 Establish Nuclear Plant Manager as chairman of ALARA committee.
CLOSED	02-007-08 Monitor effectiveness of the ALARA program by

closely tracking collective station exposure and by assessing the effectiveness of the ALARA committee and its recommendations.

CLOSED 02-007-09

Establish an ALARA Employee of the Month award for

achievements in exposure reduction.

CLOSED 02-007-10

Complete training on ALARA program and fully

implement the program.

CLOSED 02-009-01

Involve Line Managers in routine reinforcement of

radiological requirements.

CLOSED 02-009-02

Reassign responsibility for implementing disciplinary action for radiation protection

violations from Radiological Section Manager to

individual supervisors.

CLOSED 02-009-03

Revise GET program to emphasize that the basis for

radiological protection is to ensure the health

and safety of individual workers.

CLOSED 02-009-04

Conduct formal training programs in contamination control techniques for operations, maintenance and

Implementation & QC of New Environmental TLD Program

DUE/STATUS ACTION

CLOSED 02-010-01

Replace existing environmental TLD system by

Panasonic Environmental TLD System.

CLOSED 02-010-02

Implement procedures to send Panasonic

Environmental TLDs to an independent laboratory

for irradiation on a quarterly basis.

CLOSED 02-010-03

Continue to participate in the International

Environmental Dosimeter Intercomparison Project.

CLOSED 02-010-04

Develop a QA procedure for the new Environmental

TLD System program.

CLOSED 02-010-05

Evaluate Environmental TLD program effectiveness

using TLD intercomparison studies.

Communication Between Health Physics Group & Other Licensee Depts

DUE/STATUS

ACTION

CLOSED

02-001-03

Assign Health Physics Coordinators to the maintenance section for groups which have work loads which require substantial numbers of

Radiological Work Permits.

CLOSED

02-003-04

Section Managers include in plant tours observations of communications between the

Radiological Protection Section and other station

sections.

Maintenance Supervision Staffing Vacancies

DUE/STATUS ACTION

CLOSED 03-901-01

Fill existing supervisory vacancies.

CLOSED 03-901-02

Computerize administration of overtime control.

CLOSED 03-901-03

> Establish and staff a Procurement Support Group (PSG) to facilitate processing of procurement

documents.

CLOSED 03-901-04

> Develop a centralized planning and scheduling function within the Maintenance Group to directly

support the individual maintenance disciplines.

CLOSED 03-901-05

Hire three additional maintenance staff

engineers.

CLOSED 03-901-06

Hire one HVAC supervisor.

CLOSED 03-901-07

> Establish apprenticeship program in the three maintenance disciplines with twelve apprentice

positions approved.

CLOSED 03-901-08

Accelerate the process of filling open Maintenance

supervisory positions.

CLOSED 03-901-09

Evaluate long-term Maintenance Section staffing

plan.

CLOSED 03-901-10

Establish management tours to assess the

effectiveness of supervisors in enforcing high

standards.

CLOSED 03-906-02

Improve Maintenance Group performance trending

system and include ways to identify and correct

areas of weakness.

CLOSED 10-003-01

Develop, issue and use training module for field

supervision/monitoring activities.

Limited Maintenance - Operations Interface

DUE/STATUS

O3-903-02
Establish a method to prioritize MRs and inform affected departments of results.

CLOSED

O3-903-03
Establish a plan-of-the-day work prioritization which includes all disciplines related to the approved schedule.

CLOSED

O3-903-04
Attend industry conference on maintenance/operation interface.

CLOSED

03-903-05

Establish an MR feedback system to ensure that the cognizant organization is informed if the MR will not be worked as planned.

Implementation of Maintenance Planning Group (Backlog Disposition)

DUE/STATUS	ACTION
CLOSED	O3-901-17 Improve the rate of reducing outstanding maintenance backlog by increasing contractor work force (including engineers, supervisors and craft).
CLOSED	03-902-01 Establish maintenance planning group with full time planners.
CLOSED	03-902-02 Centralize maintenance planning and scheduling activities.
CLOSED	03-902-03 Develop weekly planning/scheduling effort for routine maintenance activities.
CLOSED	03-902-04 Correct the data contained in the administrative control system for MRs.
CLOSED	03-902-05 Coordinate maintenance activities between the various disciplines through weekly planning and scheduling meeting.
CLOSED	03-902-06 Implement new maintenance manual to provide guidance for conduct of planning/scheduling effort.
CLOSED	03-902-07 Restructure maintenance group to provide increased

management attention to both outage-related maintenance and backlog.

Formalization & Implementation of Preventive Maintenance Program

DUE/STATUS ACTION

CLOSED 03-905-02

Update preventive maintenance tracking list.

CLOSED 03-905-03

Have maintenance planners schedule PM activities

and incorporate reviews and update status.

CLOSED 03-905-04

The Planning Group shall issue variance reports on

PM activities in accordance with the procedure.

CLOSED 03-905-05

Clarify procedural requirements and increase effectiveness of tracking list by revising PM tracking procedure; increase management attention by notifying responsible group leader of failure to perform a PM. Elevate to Section Manager

attention upon third consecutive non-performance.

CLOSED 03-905-06

Trend PM performance for each discipline in the

maintenance group.

CLOSED 03-905-07

Develop and issue PM procedures for Limitorque

motor operated valves.

01-NOV-88 03-905-08

Evaluate the failure analysis reports of motor

operated valve failures to determine the adequacy

of the motor operated valve PM program.

CLOSED 03-905-11

Develop and issue PM requirements for Limitorque

motor operated valves.

CLOSED

03-920-08

Review motor-operated valves for inconsistent sizing and oversizing of motor overload devices.

CLOSED

10-003-02

Conduct training and continuing education of maintenance personnel assigned to work on

Limitorque MOVs.

ATWS Recirculation MG Set Field Breaker Failures

DUE/STATUS	ACTION
CLOSED	03-929-01 Perform root cause analysis of ATWS RECIRC MG set field breaker which failed in June 1986.
CLOSED	03-929-02 Perform root cause analysis of recurring breaker failures.
CLOSED	03-929-03 Conduct formal industry survey of failure history and corrective action.
CLOSED	03-929-04 Perform aging and testing of lubricant.
CLOSED	03-929-05 Investigate design change options (initiation of drive motor trip on ATWS signal - redundant to field trip; change spring design field breaker).
CLOSED	03-929-06 Investigate and recommend possible improvements to maintenance and testing practices.
CLOSED	03-929-07 Update breaker maintenance manual/procedure to define use of special lubricants and enhance steps for making breaker adjustments.
CLOSED	03-929-08 Update root cause analysis and risk and reliability analysis relating to recirc MG set trip breakers.

CLOSED

03-929-09

Reassess corrective action to decide whether replacement of the recirc MG set field breaker would be more prudent than continuing trouble shooting and repair efforts.

CLOSED

03-929-10

Install PDC 87-30 to upgrade recirc MG set trip

breakers.

CLOSED

03-929-11

Implement improvements to maintenance and testing

practices recommended by Nuclear Engineering

Department investigation.

Breaker Setting & Coordination Implications of the Safety Bus B10

DUE/STATUS	ACTION
CLOSED	03-931-01 Initiate a temporary modification to correct immediate breaker coordination problem which was not addressed in the original design.
CLOSED	03-931-02 Initiate a full review of the breaker coordination issue.
CLOSED	03-931-03 Develop a new and more comprehensive design basis.
CLOSED	03-931-04 Implement required PDC 87-15 changes to resolve breaker coordination issue.
CLOSED	03-931-05 Implement the Temporary Modification to correct immediate breaker coordination problem which was not addressed in the original design.

Minimum Flow Protection for RHR Pumps

-	
DUE/STATUS	ACTION
CLOSED	03-919-01 Revise safety evaluation for existing PDC 86-95 to establish minimum flow design basis, revise PDC 86-95 accordingly.
CLOSED	03-919-02 Correctly install orifice plate in RHR minflow line.
CLOSED	03-919-03 Review RHR minflow operating logic and issue appropriate design changes.
CLOSED	03-919-04 Install PDC 86-33 (MO 1001-18 A&B).
CLOSED	03-919-05 Install PDC 86-95 to establish minimum RHR flow.

Cracked Welds & Loose Bolts in Low Pressure ECCS Systems

DUE/STATUS ACTION CLOSED 03-906-03 Review Famm trend analysis to determine whether MCARs would be applicable/appropriate to address root cause of cracked welds and loose bolts in low pressure ECCS systems. CLOSED 03-906-04 Implement corrective action training for NED personnel. CLOSED 03-916-02 Review previous action taker on failure analysis for cracked welds and loose bolts in ECCS. CLOSED 03-916-03 Investigate root cause of weld failures. CLOSED 03-916-04 Perform root cause evaluation for bolt failures. CLOSED 03-916-05 Install replacement yokes. RFO-8 03-916-06 Implement corrective actions to address root causes of weld failures identified in Action Number 03-916-03.

Core Spray Check Valve & MOV

DUE/STATUS ACTION

CLOSED 03-920-01

Evaluate scope and root cause of problem of core spray test check valve internal disc becoming

disassociated from the swing lever arm.

CLOSED 03-920-02

Confirm no similar vertical installation.

CLOSED 03-920-03

Install new discs including anti rotation pins in disc of susceptible check valves temporarily until new discs with anti-rotation stops and improved

materials are installed.

CLOSED 03-920-04

Verify continuing valve operability (CV1400-35 and

214) through routine system surveillance.

RFO-8 03-920-09

If necessary, implement the physical change and/or configuration necessary to resolve check valves designed for vertical service or reconfigure existing check valves for horizontal use.

Heat Damage to Primary Containment Isolation System Cabling

DUE/STATUS ACTION CLOSED 03-930-01 Review operation of circuit involved and evaluate extent of damage. CLOSED 03-930-02 Replace cable, relocate conduit and repack valve HO0100-107. CLOSED 03-930-03 Reinstall insulation on valve and affected steam lines. CLOSED 03-930-04 Include in training an emphasis on importance of early identification and correction of material deficiencies. CLOSED 03-930-05 Assess effectiveness of foregoing actions through continuing program of F&M trend analysis.

Replace secondary containment dampers.

Secondary Containment Damper Failures

DUE/STATUS

CLOSED

03-914-02
Identify and document root cause for secondar, containment damper failures.

CLOSED

03-914-03
Develop list of secondary containment dampers affected by root cause.

Salt Service Water Piping Corrosion

DUE/STATUS	ACTION
CLOSED	03-924-01 Establish scope of problem.
CLOSED	03-924-02 Perform root cause study of SSW corrosion in screenhouse and buried piping.
CLOSED	03-924-03 Replace salt water components as necessary per PDC 86-22. Install test material piping piece in creen wash piping.
CLOSED	03-924-04 Investigate integrity of salt water pumps.
CLOSED	03-924-05 Investigate integrity of salt water pipe including screen wash piping.
RFO-8 - 60	03-924-06 Provide inspection criteria for routine inspections, 2 months before RFO-8.
CLOSED	03-924-07 Issue design change modification to replace/repair degraded components.
RFO-8 -180	03-924-08 Identify improved materials for SSW service 6 months before RFO-8.
CLOSED	03-924-09 Investigate cause of incorrect status report for APPENDIX 9

SSW piping and implement corrective action.

CLOSED

03-924-10

V 5. 7.6

Repair/replace degraded components.

Potential Corrosion of Primary Containment Isolation Valves

DUE/STATUS ACTION

CLOSED 03-925-01

Develop list of Clow Corporation butterfly valves

(wafer type) that are used at PNPS.

CLOSED 03-925-02

Examine one of the eight Clow valves and review

results with the valve vendor, and respond to ESR

87-590.

CLOSED 03-925-03

Continue normal monitoring of valve operation

during LLRT and valve timing tests.

Design Deficiency in Intermediate Range Neutron Monitor Power Supply

DUE/STATUS	ACTION
CLOSED	03-910-01 Evaluate SIL 445, INPO SER and GE RIC SIL 007 for application to PNPS IRM designs.
CLOSED	03-910-02 Functionally test IRMs.
CLOSED	03-910-03 Increase existing fuse capacity by 100%.
CLOSED	03-910-04 Evaluate SIL 445 recommendation to add voltage sensing relays.

Residual Heat Removal & Core Spray Pump Inspection Results

DUE/STATUS	ACTION
CLOSED	03-917-09 Disassemble, inspect and conduct preventive maintenance program on RHR pumps.
CLOSED	03-917-10 Replace RHR pump impeller wear rings.
CLOSED	03-917-11 Visually inspect RHR pump wear rings for cracking.
CLOSED	03-917-12 Conduct metallurgical evaluation of RHR pump impeller wear rings.
CLOSED	03-917-13 Transmit results of RHR and core spray pump inspection to NFC.
CLOSED	03-917-14 Disassemble, inspect and rebuild core spray pumps.

Design Deficiency in the Standby Ga Treatment (SBGT) Systems

DUE/STATUS

ACTION

CLOSED

03-926-01

Correct SBGT deluge system to preclude inadvertent actuation. Modify SBGT to eliminate remaining design deficiencies and single active failures, including SBGT heaters monitoring for failure.

Potential Concrete Wall Issue

DUE/STATUS ACTION

CLOSED 03-927-01

Contact the original PNPS contractor for a search

of construction records to establish that

reinforcing bars were installed in safety related concrete walls in accordance with design drawings.

CLOSED 03-927-02

Use experience in mapping embedded steel

reinforcing bars in concrete walls and in drilling

for expansion anchor installation to validate

design drawings for concrete walls.

Design Deficiency in the HPCI Turbine Exhaust System

DUE/STATUS ACTION

CLOSED 03-915-01

Perform root cause analysis of HPCI turbine

exhaust water hammer problem.

CLOSED 03-915-02

Implement HPCI exhaust line vacuum breaker

upgrade.

CLOSED 03-915-03

Conduct post construction operability testing to

verify HPCI turbine exhaust modification

effectiveness.

Loose Wiring	
DUE/STATUS	ACTION
CLOSED	03-909-06 Evaluate the loose neutral wiring of RPS/PCIS system.
CLOSED	03-909-07 Identify prior similar termination problem events (similar to loose neutral wiring of Action Number 03-909-06).
CLOSED	03-909-08 Analyze termination deficiency events and recommend corrective actions concerning loose wire problems.
CLOSED	03-909-09 Revise Station procedures requiring removal of fuses in performance of tests and specify method of checking fuse tightness.
CLOSED	03-909-10 Investigate applicability of new incipient failure detection techniques to provide early detection of loose wires and termination deficiencies.
CLOSED	03-909-11 Assess the effectiveness of the correction of electrical connector tightness problems. Monitor F&MR reports to determine trends.

Use of Fuses & Metal Links in Control Circuits

DUE/STATUS	ACTION
CLOSED	03-913-01 Determine where links are used in safety related motor control circuits.
CLOSED	03-913-02 Perform Engineering evaluation to replace metal links with fuses in Appendix R related motor control circuits.
RS + 270	03-913-03 Correct drawings to reflect fuses/links based on walkdown/Engineering evaluation.
CLOSED	03-913-04 Implement plant design changes (based on Engineering evaluation 86-41-3.B.16-2.1) to replace Appendix R related metal links.
RS + 150	03-913-05 Perform engineering evaluation to replace metal links with fuses in non-safety related motor control circuits.
RS + 270	03-913-06 Implement plant design changes (based on Engineering evaluation 86-41-3.8.16-2.1) to replace non-safety related metal links.
RS + 150	03-913-07 Review non-safety related motor control circuit drawings for metal links that require replacement with fuses.

Seismic Qualification of HGA Relays

DUE/STATUS	ACTION
CLOSED	03-928-02 Identify HGA relays in use in safety related applications.
CLOSED	03-928-03 Evaluate safety significance of HGA relay installations, and issue design change modification to replace unacceptable relays with qualified substitutes.
CLOSED	03-928-04 Replace unacceptable HGA relays with qualified substitutes.

Surveillance Scheduling Weaknesses

DUE/STATUS ACTION

CLOSED 04-001-01

Centralize the control of the surveillance data base and future changes within the Technical Section. The Surveillance Test Program will be managed by the Technical Section Systems Group

Leader.

CLOSED 04-001-05

Revise the MSTP based on INPO Good Practice TS-410 to address missed surveillance tests, conflicting definitions of once/cycle, inability of the surveillance tracking system to compensate for plant mode or for multiple component testing and

clarification of line responsibility.

CLOSED 04-001-06

Identify and suggest corrective actions to

problems with surveillance requirements resulting

from ambiguous operating cycle related to

Technical Specification surveillance requirements.

CLOSED 04-001-07

Improve and simplify MSTP database.

01-DEC-88 04-001-08

Train personnel on the upgraded MSTP program and

procedures.

CLOSED 04-001-09

Direct the implementation of procedural changes to address ambiguous operating cycle relative to Technical Epecification surveillance requirements

identified by surveillance requirement study.

ECCS Test Adequacy

DUE/STATUS ACTION

CLOSED 04-007-01

Revise as necessary ECCS Logic System functional tests and procedures required for various mode

switch positions.

CLOSED 04-007-02

Determine adequacy of simulated automatic

actuation testing approach.

CLOSED 04-007-03

Revise simulated automatic actuation testing to incorporate the recommendations contained in the

evaluation of adequacy report.

CLOSED 04-007-04

Make appropriate ECCS Logic System functional test

procedure changes to incorporate simulated

automatic actuation tenting.

Calibration & Testing of Protective Relays & Breakers

DUE/STATUS	ACTION
CLOSED	04-005-06 Evaluate protective relay setting and test criteria and provide written criteria to the Maintenance Section.
CLOSED	04-005-07 Revise and update controlled documents for all 4KV circuits and 480V load centers to reflect protective relay/breaker setting and testing.
RS + 60	04-005-08 Revise and update controlled documents for all 480V motor control centers to reflect protective relay/breaker setting and testing.

Control of Measuring & Test Equipment (M&TE)

DUE/STATUS ACTION

CLOSED 04-006-01

Establish central M&TE issue areas for each

discipline within maintenance.

CLOSED 04-006-02

Segregate out of calibration M&TE equipment from

other M&TE equipment to prevent inadvertent use.

CLOSED 04-006-03

Assign maintenance staff to manage the M&TE issue

areas.

CLOSED 04-006-04

Station management spot check M&TE equipment

through implementation of the management monitor

Watch Program.

CLOSED 04-006-05

Implement a program for assessing the

effectiveness of M&TE control using plant management tours emphasizing that function.

CLOSED 04-006-06

Evaluate the effectiveness of M&TE control using a

program of M&TE audits.

Local Leak Rate Test (LLRT) Program Administration

DUE/STATUS ACTION

CLOSED 04-003-01

Submit a letter to the NRC requesting a

clarification of the two year interval set forth in 10CFR50 App. J "Containment Leakage Control".

CLOSED 04-003-02

Two year maximum test interval will be established for each LLRT component and included in master surveillance tracking program until clarification

is obtained.

CLOSED 04-003-03

Update MSTP to include all components requiring LLRT and insure two year maximum interval between tests of each component is properly controlled.

CLOSED 04-303-04

Complete LLRT Surveillance Tests for LLRTs that

exceed the two year requirement.

COMPLETED 04-003-13

Provide a Technical Specification clarification

memo defining once per operating cycle.

Recurring Local Leak Rate Test Failures

DUE/STATUS ACTION

CLOSED 04-003-06

> Establish an LLRT Failure Analysis Team as a standing entity to conduct root cause analysis and

make recommendations to correct problems and

prevent future failures.

CLOSED 04-003-07

Analyze cause of leaking Containment Isolation

Valves and develop corrective/preventative

maintenance actions.

CLOSED 04-003-08

Revise the LLRT Surveillance Procedures to add a

precaution regarding prior approval and

documentation of test connection valve packing

adjustments.

CLOSED 04-003-09

Initiate a Valve Betterment Program to upgrade

valves that have a history of maintenance or spare

parts availability problems.

04-003-14 CLOSED

> Implement the corrective/preventative maintenance actions developed by the Valve Betterment Team and

approved by management to correct the cause of

leaking Containment Isolation Valves.

Emergency Action Level Review

DUE/STATUS ACTION

CLOSED 06-005-01

Review EALs against NUREG-0654.

CLOSED 06-005-02

Revise Procedures 5.7.1.1, 5.7.1.2, 5.7.1.3, 5.7.1.4 and 5.7.1.5 to comply with NUREG-0654.

CLOSED 06-005-03

Revise lesson plans as necessary for operator

training on EALs.

CLOSED 06-005-04

Conduct operator training on revised EAL

procedures.

CLOSED 06-005-05

Revise, print and distribute wall mounted EAL

displays.

Continuing Weaknesses in Following-Up on Problems

DUE/STATUS	ACTION
CLOSED	07-001-02 Establish Security Operations Group.
CLOSED	07-001-03 Add one BECo Security Supervisor per shift.
CLOSED	07-001-04 Establish Administration, Compliance and Technical specialist positions and fill positions with permanent BECo employees.
CLOSED	07-001-05 Establish three new supervisory positions in the plant areas of Main Gate Access, Central Alarm Station and Secondary Alarm Station.
CLOSED	07-001-06 Increase the total security force.
CLOSED	07-001-07 Reduce the supervisor-to-patrolwan ratio from 1-20 to 1-10 or less.
CLOSED	07-001-08 Perform root cause analysis of continued weaknesses in follow-up on problems.
CLOSED	07-003-01 Review and update/revise security procedures and instructions.

Prioritization of Security Maintenance

DUE/STATUS

ACTION

CLOSED

07-002-01

Conduct a system level requirements analysis to identify improvements required in the hardwars.

CLOSED

07-002-03

Monitor the material status of the security system. A security staff technical specialist will track the outstanding maintenance items, monitor preventive maintenance and surveillance status and establish the primary focus for major

modifications of the security systems.

CLOSED

07-002-04

Prioritize the Security maintenance requests. Establish controls to ensure proper prioritization

of future security maintenance requests.

CLOSED

07-002-07

Develop a security equipment preventiva

maintenance program.

Termination of the Use of Long Term Compensatory Measures

DUE/STATUS ACTION

CLOSED 07-002-08

Conduct an evaluation of the continual utilization

of compensatory reasures.

CLOSED 07-002-09

Increase management's awareness of the use of

compensatory measures.

CLOSED 07-002-10

Discuss with the responsible individual any

compensatory measures in existence greater than 30

days to ensure resolutions are promptly planned

and scheduled.

CLOSED 07-002-11

Inform NRC of new dates or installation plans for

security modifications.

Fire Brigade Training

DUE/STATUS	ACTION
CLOSED	O5-001-01 Centralize Fire Protection function at site through establishment of new group leader position to provide centralized management of the Fire Protection program including direction of resources, budget planning and control and long term planning of the program.
CLOSED	05-005-01 Hire permanent BECO Fire Brigade Instructor.
CLOSED	05-005-02 Revise Nuclear Training Manual requiring mandatory quarterly attendance at fire brigade training.
CLOSED	05-005-03 Establish two drills per member each year, as requirement for fire brigade membership.
CLOSED	05-005-04 Establish and maintain Fire Brigade qualification files.
CLOSED	05-005-05 Provide written scenarios to Fire Brigade Leader for drills.
CLOSED	05-005-06 Conduct critique at end of each drill.
CLOSED	05-005-07 Revise the Fire Brigade Training Drill Procedure to evaluate the performance of the participating brigade members as a team.

CLOSED

05-005-08
Perform QA audit to assure the Fire Brigads
Training is being implemented in accordance with
approved procedures.

Inadequate Use of Corrective Action Program

DUE/STATUS ACTION

CLOSED 05-006-05

Train appropriate station and engineering

personnel in existing corrective action program

including use of FamRs.

CLOSED 05-006-06

Assess effectiveness of Corrective Action Program

Training, (specifically Famm use) using

performance indicators.

CLOSED 05-006-07

Establish a Fire Protection Coordinator to assist

Barrier Walkdown Team and Watch Engineer in identifying Fire Watch postings for identified

daviations.

Prioritication of Fire Protection Maintenance

DUE/STATUS ACTION

CLOSED 05-002-01

Inoperative Fire Protection systems requiring compensatory measures are incorporated into the

plan-of-the-day.

CLOSED 05-002-02

Inoperative systems requiring compensatory

measures receive daily review and are assigned a

priority level.

CLOSED 05-002-03

Inoperative systems requiring compensatory

measures receive priority treatment in the Plan-

of-the Day meetings.

CLOSED 05-002-04

Establish fire watch compensatory measures action

items report to assign ownership of problem

solutions.

CLOSED 05-006-31

Use routine submittals from the Fire Protection Group and the Plan of the Day process to establish priority treatment of Fire Protection Maintenance

Requirements.

CLOSED 05-006-02

Establish a fire protection system status board in

the Control Room area.

CLOSED 05-006-03

Establish a fire protection system Status Board

for the Fire Protection Group Leader to assess

operability.

CLOSED

05-006-04
Assess program effectiveness in a formalized monthly report for upper management.

.00.

Identification of Fire Barriers & Resolution of Penetration Discrep.

DUE/STATUS ACTION CLOSED 05-004-01 Perform fire barriers walkdown to identify barriers and penetrations. CLOSED 05-004-02 Establish tracking mechanisms for tracking of new penetrations and for procedure revision. CLOSED 05-004-03 Prepare specifications for procurement of equipment and material for existing penetration seals. CLOSED 05-004-04 Resolve (internally) which fire barriers are required by Appendix R, Appendix A and Licensing Commitments. Prepare drawings identifying boundaries to be maintained. CLOSED 05-004-05 Submit Appendix R Licensing clarification if needed. COMPLETED 05-004-06 Upgrade non-Appendix R barriers as required. COMPLETED 05-007-01 Repair degraded seals and install new seals where

required in Appendix R Barriers.

Weakness in Responding to QA Findings

DUE/STATUS	ACTION
CLOSED	08-001-04 Revise the BEQAM to include requirement for Vice- President notification 15 days before expiration of 90-day corrective action limit.
CLOSED	08-001-05 Rovise BEQAM to include requirement that unresolved Corrective Action issues are automatically elevated to top management.
CLOSED	08-001-06 Vice-Presidents provide specific guidance to department managers regarding acceptable stanGards of responsiveness to DR's.
CLOSED	08-001-07 Revise Nuclear Organization Procedure (NOP) to incorporate BEQAM Corrective Action requirements.
CLOSED	08-001-08 Train nuclear organization personnel on the Corrective Action Program and associated NOP.
CLOSED	08-001-09 Revise QA department deficiency report procedure to conform to the BEQAM for the handling of second responses to deficiency reports.
CLOSED	08-001-10 Revise the QAD Deficiency Report procedure description to better define the term "significant".

CLOSED

08-001-11
Assess organizational and corrective action program effectiveness by using key performance indicators and periodic QAD reports.

Housekeeping Control

DUE/STATUS	ACTION
CLOSED	03-901-11 Establish and fill five exempt (supervisory) positions in Station Services Group.
CLOSED	03-901-12 Fill the position of Assistant Station Services Group Leader.
CLOSED	03-901-13 Establish and fill thirty additional non-exempt positions in Station Services.
CLOSED	03-901-14 Authorize ten additional Nuclear Plant Attendant positions in Station Services.
CLOSED	03-901-15 Authorize hiring twenty utility workers in Station Services.
CLOSED	03-901-16 Maintain decontamination and housekeeping services at level of approximately 45 decontamination technicians.
CLOSED	03-904-01 Issue housekeeping, radioactive material control and contamination control policy.
CLOSED	03-904-02 Issue nuclear housekeeping procedure.

CLOSED 03-904-03

Assign area owners for housekeeping.

CLOSED 03-904-04

Establish area owners training course in housekeeping policy and in deficiency identification techniques. Conduct training for area owners initially assigned. Course to be

repeated as new owners are identified.

CLOSED 03-904-05

Conduct frequent station tours by senior executive

management to increase the awareness and demonstrate the importance of station

cleanliness.

CLOSED 03-904-06

Use nuclear organization morning meeting as a forum for addressing management issues concerning housekeeping deficiencies, areas of concern, and

the decontamination plan for the day.

Resolution of ISI NDE Indications on Safety Related Piping

DUE/STATUS ACTION

CLOSED 04-004-01

Continue required ISI surface examination of safety related piping and identify unacceptable

results in the NCR process.

CLOSED 04-004-02

Perform ISI of pipe supports including expanding

the sample of supports to be inspected when service induced problems are found. Identify unacceptable conditions found and verify completion of corrective actions under NCRs.

CLOSED 04-004-03
Perform an overall assessment of the RFO-6 and

RFO-7 ISI program results for root cause.

Technical Specification Changes to Support Plant Startup

DUE/STATUS	ACTION
CLOSED	09-001-02 Establish a list of criteria for Technical Specification changes which will include clarity of basis, action statement/LCO agreement, precise wording.
CLOSED	09-001-03 Schedule Technical Specification review and upgrade for those Tech Spec amendments required before startup.
CLOSED	09-001-04 Develop schedule for streamlining Technical Specification review process.
CLOSED	09-001-05 Establish a schedule of post-startup Technical Specification changes prior to startup from RFO-7.
CLOSED	09-001-06 Submit Technical Specification change request to eliminate testing of redundant ECCS equipment.

APPENDIX 10 EXECUTIVE SUMMARY

A numerical summary of the status of action items related to known regulatory commitments follows:

0	Total Items in Appendix 10:
0	Total items designated required for restart497
0	Total items directly tied to reactor startup or power ascension
0	Total items with completion required prior to restart7
0	Total items "COMPLETED":7
0	Total items "CLOSED":467

NOTE: Appendix 10 is comprised of actions undertaken to address known regulatory commitments. Appendices 8 and 9 are not separate lists of actions, but are sub-sets of items which are contained in Appendix 10. They are grouped in separate appendices for ease of review by those concerned primarily with actions related to CAL NO

86-10 and Management Meeting 86-41.

APPENDIX 10

RESTART REGULATORY COMMITMENTS

Appendix 10 constitutes a consolidation of restart commitments from known sources. The principal source of the commitment is listed after each action item, although some action items may satisfy commitments made in more than one source document.

Notation in the "DUE/STATUS" are used as follows:

- (DATE) Means that work on the item is not finished and the date indicates when the action is expected to be complete and ready for senior management review.
- COMPLETED Means that the cognizant manager considers the results achieved satisfy the action requirements, but that senior management is conducting a review before approving final closure of the itom.
- CLOSED Means that senior management review has been completed, the actions have received final approval and the documentation has been retained in an item closure file.

Some actions are necessarily keyed to milestones and cannot be assigned a specific date, but are dependent upon the sequence of events surrounding that milestone. The status of such actions are indicated by the following conventions:

- RESTART Means that the action is part of or directly tied to the actual reactor startup evolution or power ascension program.
- RFO 8 Means that the action is scheduled as part of the work to be done while the plant is shut down for the next refueling outage.
- (RS + ____) Means that the action is scheduled for Restart plus some period of time which will always be expressed in days. EXAMPLE: RS+120 means that the action is scheduled to be completed 120 days after the reactor has been started up. This convention may be used with the other milestones in a similar manner. EXAMPLE: RFO 8-60 means that the action is to be completed sixty days before the scheduled beginning of refueling outage number eight. ILRT+90 means that the item is scheduled for completion ninety days after the completion of the integrated leak rate test.

ISSUE:	01-001 OPERATIONS SECTION STAFFING
DUE/STATUS	ACTION
CLOSED	01-001-01 Hire Operations Section Manager. (SOURCE: NRC MM 86-41)
CLOSED	01-001-02 Hire Chief Chemical Engineer. (SOURCE: NRC MM 86-22)
CLOSED	O1-001-03 Assign two Operations Engineers to the Chief Operating Engineer as technical staff assistants. (SOURCE: NRC MM 86-41)
OT COED	01-001-04
CLOSED	Assign full time Planner to Operations Section.
	(SOURCE: NRC MM 86-41)
CLOSED	Ol-001-05 Transfer Shift Technical Advisor function to Operations.
	(SOURCE: NRC MM 86-41)
CLOSED	01-001-06 Fill six STA positions.
	(SOURCE: NRC MM 86-41)
CLOSED	01-001-07 Increase authorized complement of operators (total of equipment and reactor operators) to 45.
	(SOURCE: NRC MM 86-41)
CLOSED	01-001-08 Man 4 shifts with one additional Senior Reactor Operator (SRO) assigned to each shift for startup.
	(SOURCE: NRC MM 86-30)

CLOSED

01-001-09

Recruit and train licensed reactor operators to support a six section watchbill by the end of

1937.

(SOURCE: NRC MM 86-41)

CLOSED

01-001-10

Assign an experienced Watch Engineer to assist

training.

(SOURCE: NRC MM 86-41)

ISSUE:	01-002 CONTROL OF WORKER OVERTIME
DUE/STATUS	ACTION
CLOSED	01-002-01 Establish an overtime policy for all personnel Require the department manager's approval of work exceeding 60 hours/week. (SOURCE: NRC MM 86-41)
CLOSED	O1-002-02 Establish operation of a real-time, computer-based monitor to improve control of operator overtime (including seven-day rolling average). (SOURCE: NRC MM 86-41)

ISSUE:	VALVE AND COMPONENT LAMELING
DUE/STATUS	ACTION
CLOSED	O1-003-01 Complete labeling of station valves. (SOURCE: BECO LTR 86.091)

ISSUE:	01-004 OPERATIONS PROCEDURES IMPROVEMENTS
V-174	
DUE/STATUS	ACTION
CLOSED	01-004-01 Revise Emergency Operating Procedures to incorporate Rev. 4 of the BWROG Technical Guidelines. (SOURCE: NRC MM 86-32)
CLOSED	01-004-02 Proceduralize requirements to log RHR high pressure alarms. (SOURCE: NRC EM 86-07)
CLOSED	01-004-03 Identify which instrument root and isolation valves need to be controlled. Establish how these valves will be controlled. (SOURCE: BECO LTR 86.091)
CLOSED	01-004-04 Revise procedure 2.4.143 "Shutdown From Outside Control Room" to include additional considerations addressed in NRC IR 85-30. (SOURCE: NRC IR 87-22)
CLOSED	01-004-05 Correct the errors identified in procedure 5.3.21, "Bypassing of selected interlocks and isolation signals and inhibit of Auto ADS". (SOURCE: NRC IR 85-30)
CLOSED	01-004-06 Revised procedures to include APRM functional and setdown tests. (SOURCE: NRC IR 86-07)
CLOSED	01-004-07 Develop procedures for use of breakers B310 and B410 including how these buses should be transferred. (SOURCE: NRC IR 84-26-01)

CLOSED

01-004-08

Resolve the difference in valve positions between operating procedure 2.2.20 and drawings M242 and FSAR drawing Figure 7.4.8.

(SOURCE: NRC IR 87-21)

CLOSED

01-004-09

Revise procedures to establish proper positions of the RHRS isolation injection MO 1001-29A and B and MO 1001 28A and B valves. (Procedure numbers 2.2.19, 2.2.86, 2.2.125, 8.5.2.2, 8.5.2.3, 8.5.2.6 and 8.7.1.4.1).

(SOURCE: CAL 86-10)

CLOSED

01-004-10

Revise alarm response procedure 2.3.2.1 on panel C903-left annunciator B-7 RHR high pressure alarm.

(SOURCE: CAL 86-10)

CLOSED

01-004-11

Revise RHR system surveillance procedure to include results and venting locations.

(SOURCE: CAL 86-10)

CLOSED

01-004-12

Develop RHR system venting program. Include adequate vent location for local high points and a method to control venting frequency by venting results.

(SOURCE: CAL 86-10)

CLOSED

01-004-13

Verify, validate and upgrade all EOP satellite procedures.

(SOURCE: NRC IR 87-27)

CLOSED

01-004-15

Determine the required out-of-service time for the HPCI auxiliary oil system as a prerequisite for the HPCI cold start test.

(SOURCE: NRC EC 87-51)

O1-005
IMPROVE ATTENTION TO DETAIL IN REGULATORY
MATTERS

DUE/STATUS

ACTION

CLOSED

O1-005-01
Review each recent NRC violation involving lack of attention to detail and analyze for common

cause. Develop corrective action plans.

(SOURCI: SALP 86-99)

ISSUE:

01-006

IMPROVE ATTENTION TO DETAIL IN WATCHSTANDING

DUE/STATUS

ACTION

CLOSED

01-006-01

Retrain all Control Room personnel on the importance of attention to detail in the performance of their duties and

responsibilities. Stress the importance of proper log keeping practices and followup with watch supervisors and the technical branch on all problem indications.

(SOURCE: SALP 86-99)

CLOSED

01-006-02

Retrain all Control Room Personnel on the importance of being knowledgeable of the status of all plant equipment affecting operation of the plant including non-safety related equipment in the Control Room.

(SOURCE: SALP 86-99)

ISSUE:

O1-007
IMPROVE LOG REVIEWS AND POST TRIP REVIEWS

DUE/STATUS

O1-007-01
Retrain technical staff personnel to conduct thorough post trip reviews to determine root cause, insuring that all such reviews are documented and that appropriate followup action is initiated.

(SOURCE: SALP 86-99)

ISSUE:

01-008

IMPROVE WATCHSTANDER CONTROL OF HIGH RADIATION

AREA ACCESS

DUE/STATUS

ACTION

CLOSED

01-008-01

Train all personnel who handle High Radiation Area keys on the importance of maintaining control of keys to high radiation areas while insuring that controlled access for maintenance and surveillance inspections is allowed when appropriate without unnecessary delays.

(SOURCE: SALP 86-99)

ISSUE:	01-009 POWER ASCENSION PROGRAM
DUE/STATUS	ACTION
CLOSED	01-009-01 Develop performance standards and evaluation guidelines to be used in the Management Oversight and Assessment Process. (SOURCE: BECO LTR 87.163)
CLOSED	01-009-02 Develop guidelines for follow-up and feedback of lessons learned from performance assessment (SOURCE: BECO LTR 87.163)
CLOSED	O1-009-03 Provide training to the oversight and assessment team and peer evaluators on the standards and guidelines for follow-up, and feedback of performance. (SOURCE: BECO LTR 87.163)
RESTART	01-009-04 Line Managers conduct performance evaluations and assessments at each of the designated assessment points. (SOURCE: BECO LTR 87.163)
CLOSED	O1-009-07 Establish the Oversight and Assemsment Team to consist of: Senior V.P Nuclear V.P. Nuclear Engineering Executive Assistant to the Senior V.P Nuclear Director of Planning and Restart Nuclear Engineering Manager QA Manager (SOURCE: BECO LTR 87.163)
CLOSED	01-009-08 Identify the prerequisites for criticality and the individual responsible for each prerequisite.
	(SOURCE: BECO LTR 87.163)

(SOURCE: BECO LTR 87.163)

06-0CT-88

01-009-09

Present the operating conditon checklist number 6 to the Operations Review Committee for

approval.

(SOURCE: BECO LTR 87.163)

CLOSED

01-009-12

Evaluate the aux. boiler HPCI and RCIC test results, if satisfactory completed delete tests

from the power ascension sequence.

(SOURCE: BECO LTR 87.163)

14-OCT-88

01-009-13

Responsible individuals and their line management will certify that the restart prerequisites are closed.

(SOURCE: BECO LTR 87.163)

CLOSED

01-009-18

Develop Nuclear Operations Department TP 87-114 containing a sequence of Restart tests required for startup from RFO-7, and a Power Ascension Test checklist.

(SOURCE: BECO LTR 87.163)

RESTART

01-009-20

Perform an independent review of test procedures used for the Power Ascension

program.

(SOURCE: BECO LTR 87.163)

RESTART

01-009-21

Operations Section Manager approve the daily testing and Power Ascension schedules.

(SOURCE: BECO LTR 87.163)

RESTART

01-009-22

Plant Manager approve the Plan-of-the-Day and coordinate the Power Ascension Testing with the testing required by the Master Surveillance Tracking Program.

(SAURCE: BECO LTR 87.163)

CLOSED

01-009-23

Establish a four shift operations rotation during the Power Ascension Program.

(SOURCE: BECO LTR 87.163)

RS +150

01-009-24

Establish a six section watchbill for operators after power ascension.

(SOURCE: BECO LTR 87.163)

RESTART

01-009-25

Establish 24-hour Shift Maintenance Representatives coverage during power ascension.

(SOURCE: BECO LTR 87.163)

RESTART

01-009-26

During initial reactor heatup phase, test the Main Steam Isolation Valves to verify that they will open with normal differential pressure across the valves.

(SOURCE: CAL 86-10)

RESTART

01-009-27

Monitor the low pressure portions of the RHk system for in-leakage from the reactor, beginning with initial reactor heatup and continuing throughout the power ascension.

(SOURCE: BECO LTR 87.163)

RESTART

01-009-28

Perform a special test per procedure TP 86-81 to confirm that the mainsteam isolation valves remain open during reactor depressurization after mode switch is shifted from "run" to "startup".

(SOURCE: BECO LTR 87.163)

RESTART

01-009-29

During reactor power level increase to approximately 75%, perform the Turbine Valve Tests and the MSIV Tests.

(SOURCE: BECO LTR 87.163)

RESTART

01-009-30

Each Operating License candidate holding a provisional license is required to perform 5

significant control manipulations and log one month experience with the plant operating at greater than 20% power. (One month is computed by serving 20 shifts of 8 hours each.)

(SOURCE: NRC IR 87-25)

RESTART

01-009-34

Following recovery from shutdown, move the scram setpoint to the 70% power level and gradually increase the reactor power level to approximately 50%.

(SOURCE: BECO LTR 87.163)

RESTART

01-009-37

Set the scram setpoint at 95% power level for power increase to approximately 75% power.

(SOURCE: BECO LTR 87.163)

CLOSED

01-009-44

Develop a master schedule of the Oversight and Assessment Program for the Power Ascension Program.

(SOURCE: NRC EM 87-51)

DUE/STATUS

O1-010
DRYWELL SUMP TAGOUT

ACTION

CLOSED

O1-010-01
Evaluate the drywell sump tagout problem.

(SOURCE: NRC EC 87-45)

ISSUE:	01-011 OPERATION OF VITAL SYSTEMS REQUIRED DURING ALL PLANT CONDITIONS.
DUE/STATUS	ACTION
CLOSED	01-011-03 Determine root cause of fuse failures in the analog trip system. (SOURCE: NRC IR 87-53)
CLOSED	01-011-07 Inspect the "B" diesel generator prelube pump filter & strainer. (SOURCE: NRC EC 87-53-03)
CLOSED	01-011-08 Investigate the adequacy of the Maintenance procedure for repair of diesel generator fuel injectors. (SOURCE: EC 87-53-04)
05-0CT-88	01-011-14 Install a third diesel generator as backup for use during Station "Blackout". (SOURCE: NED 87-1100, 1)
CLOSED	01-011-15 Install backup instrument air compressor. (SOURCE: NRC IR 87-53)
CLOSED	01-011-16 Install additional instrumentation to analyze switchyard transients. (SOURCE: NRC EC 87-53-05)

ISSUE: 01-013

RHR vent valves.

DUE/STATUS

ACTION

05-OCT-88

01-013-01

Provide means for operator access to vent valves in the RHR system or justification for delay to Cycle 8 refueling outage.

(SOURCE: NRC IR 88-03-05)

MADICLOGICAL

ISSUE:

02-001

RADIATION PROTECTION ORGANIZATION AND STAFFING IMPROVEMENTS

DUE/STATUS

ACTION

RS + 180

02-001-01

Develop a Radwaste Group.

(SOURCE: NRC IR 86-19-02)

CLOSED

02-001-02

Develop and document functional responsibility descriptions for all Radiological Protection

supervisors.

(SOURCE: NRC IR 86-19-02)

CLOSED

02-001-03

Assign Health Physics Coordinators to the maintenance section for groups which have work loads which require substantial numbers of Radiological Work Permits.

(SOURCE: NRC MM 86-41)

ISSUE:	02-002 PERSONNEL QUALIFICATIONS AND TRAINING IMPROVEMENTS
DUE/STATUS	ACTION
CLOSED	02-002-01 Relocate posting board at main control point to a more conspicuous location. (SOURCE: NRC IR 86-19-03)
CLOSED	02-002-02 Revise the Training Manual to incorporate qualification requirements for Radiological Protection personnel which are in agreement with the current job descriptions. (SOURCE: NRC IR 86-19-03)
CLOSED	Revise the Training Manual to resolve the discrepancies between the qualification requirements for Radiological Protection personnel and the requirements of 1 ST 18.1. (SOURCE: NRC IR 86-15 03)

ISSUE:	02-003 IMPROVE THE RELATIONSHIP AND COMMUNICATIONS BETWEEN RADIOLOGICAL PROTECTION SECTION AND OTHER STATION SECTIONS
DUE/STATUS	ACTION
CLOSED	02-003-01 Assign radiological goals for each station section including tracking requirements and performance parameters. (SOURCE: SALP 86-99)
CLOSED	02-003-02 Recognize individual achievement by an ALARA Employee of the Month award. (SOURCE: SALP 86-99)
CLOSED	O2-003-03 Include discussions of radiological protection groups interaction with other plant sections in the nuclear organizations daily and weekly meeting. (SOURCE: SALP 86-99)
CLOSED	02-003-04 Section Managers include in plant tours observations of communications between the Radiological Protection Section and other station sections.

(SOURCE: NRC MM 86-41)

(SOURCE: NRC MM 86-41)

RADIOLOGICAL

ISSUE: 02-004 DECONTAMINATION DUE/STATUS ACTION CLOSED 02-004-01 Decontaminate areas in the Reactor Building quadrant rooms with safety related equipment so that these rooms can be toured without protective clothing. (SOURCE: NRC MM 86-30) CLOSED 02-004-02 Hydroblast floor drains to reduce exposure by 151 Manrem and hydroblast CRD headers to reduce exposure by 60 Manrem.

ISSUE:	02-005 HP COUNTING LABORATORY EQUIPMENT AND IMPROVE PRACTICES
DUE/STATUS	ACTION
CLOSED	02-005-01 Conduct supervisor reviews of counting laboratory data, particularly QA daily data. (SOURCE: NRC IR 86-19-12)
CLOSED	02-005-02 Evaluate need for additional counting room equipment. (SOURCE: NRC IR 86-19-12)
CLOSED	02-005-03 Develop technical documentation or incorporate into procedures the technical basis for QC chart limits and LLD & MDA calculations. (SOURCE: NRC IR 86-19-12)

ISSUE:	02-006 IMPROVE RADIOLOGICAL PROTECTION PROCEDURES
DUE/STATUS	ACTION
CLOSED	02-006-01 Revise procedures for Alpha counting of smears and similar procedures to include selfabsorption factor. (SOURCE: NRC IR 86-19)
COMPLETED	02-006-02 Ensure that procedure 6.9-197 includes all necessary reviews required by Generic Letter 81-38. (SOURCE: NRC IR 86-19)
RS + 90	02-006-03 Revise the Contaminated Material Control procedure to establish curie limits for temporary and permanent radioactive material storage areas.
CLOSED	(SOURCE: NRC IR 86-19) 02-006-04 Develop and implement a procedure for decontamination, storage and issue of contaminated tools. (SOURCE: NRC IR 86-19)
CLOSED	02-006-05 Revise procedure 6.2-161 to incorporate appropriate guide and standards into procedural reference for in-vitro monitoring. (SOURCE: NRC IR 86-19)
CLOSED	02-006-06 Revise In-Vitro procedure to include specific instructions on obtaining fecal samples and appropriate analysis for beta emitters. (SOURCE: NRC IR 86-19)
CLOSED	02-006-07 Revise Internal Exposure Monitoring procedure to evaluate Whole Body Count results, respiratory protection adequacy, air sample and

contamination survey results to ensure no undetected uptakes have occurred.

(SOURCE: NRC IR 86-19)

ISSUE:	02-007 IMPROVEMENTS IN THE ALARA PROGRAM
DUE/STATUS	ACTION
CLOSED	02-007-01 Develop ALARA program procedures. (SOURCE: NRC MM 86-41)
CLOSED	02-007-02 Establish radiation exposure goals and track and report results. (SOURCE: NRC MM 86-41)
CLOSED	02-007-03 Revise annual performance evaluation form to include ALARA performance. (SOURCE: NRC MM 86-41)
CLOSED	02-007-04 Determine that the radiation exposure goals are effective. (SOURCE: NRC MM 86-41)
CLOSED	O2-007-05 Implement a continuing program to identify better methods (including the purchase of additional equipment) to minimize, control and remove contamination. (SOURCE: NRC MM 86-41)
CLOSED	Monitor effectiveness of purchased devices by tracking the number of times such devices are used and its effectiveness in controlling the spread of contamination. Use this effectiveness monitoring to identify better methods, as needed. (SOURCE: NRC MM 86-41)
CLOSED	02-007-07 Establish Nuclear Plant Manager as chairman of ALARA committee. (SOURCE: NRC MM 86-41)

CLOSED

02-007-08
Monitor effectiveness of the ALARA program by closely tracking collective station exposure and by assessing the effectiveness of the ALARA

committee and its recommendations.

(SOURCE: NRC MM 86-41)

CLOSED 02-007-09

Establish an ALARA Employee of the Month award

for achievements in exposure reduction.

(SOURCE: NRC MM 86-41)

CLOSED 02-007-10

Complete training on ALARA program and fully

implement the program.

(SOURCE: NRC MM 86-41)

ISSUE:	02-008 IMPROVEMENTS IN THE RADIOLOGICAL OCCURRENCE REPORT (ROR) PROCEDURE
DUE/STATUS	ACTION
CLOSED	02-008-01 Upgrade Radiological Occurrence Report (ROR) procedure to improve categorization of ROR's b severity level. (SOURCE: NRC MM 86-41)
CLOSED	02-008-02 Assign a full time ROR coordinator. (SOURCE: NRC MM 86-41)
CLOSED	02-008-03 Assign where possible ROR's to Group Leader level or above. (SOURCE: NRC MM 86-41)
CLOSED	02-008-04 Establish a computerized ROR tracking system. (SOURCE: NRC MM 86-41)

ISSUE:	02-009 IMPROVE THE RADIOLOGICAL PERFORMANCE OF PILGRIM STATION PERSONNEL
DUE/STATUS	ACTION
CLOSED	02-009-01 Involve Line Managers in routine reinforcement of radiological requirements. (SOURCE: NRC MM 86-41)
CLOSED	02-009-02 Reassign responsibility for implementing disciplinary action for radiation protection violations from Radiological Section Manager to individual supervisors. (SOURCE: NRC MM 86-41)
CLOSED	02-009-03 Revise GET program to emphasize that the basis for radiological protection is to ensure the health and safety of individual workers. (SOURCE: NRC MM 86-41)
CLOSED	02-009-04 Conduct formal training programs in contamination control techniques for operations, maintenance and radiological supervisors, workers and technicians. (SOURCE: NRC MM 86-41)

ISSUE:	02-010 IMPROVEMENTS IN THE ENVIRONMENTAL TLD SYSTEM
DUE/STATUS	ACTION
CLOSED	02-010-01 Replace existing environmental TLD system by Panasonic Environmental TLD System. (SOURCE: NRC MM 86-41)
CLOSED	02-010-02 Implement procedures to send Panasonic Environmental TLDs to an independent laborator; for irradiation on a quarterly basis. (SOURCE: NRC MM 86-41)
CLOSED	02-010-03 Continue to participate in the International Environmental Dosimeter Intercomparison Project. (SOURCE: NRC MM 86-41)
CLOSED	02-010-04 Develop a QA procedure for the new Environmental TLD System program. (SOURCE: NRC MM 86-41)
CLOSED	02-010-05 Evaluate Environmental TLD program effectiveness using TLD intercomparison studies. (SOURCE: NRC MM 86-41)

ISSUE:	02-012 DISPOSITION OF THE RADIOLOGICAL SECTION BACKLOO
DUE/STATUS	ACTION
CLOSED	02-012-01 Identify and dispose of Radiological Section backlog to a manageable level. (SOURCE: NRC MM 86-41)

ISSUE:	03-901 MAINTENANCE SECTION STAFFING
DUE/STATUS	ACTION
CLOSED	03-901-01 Fill existing supervisory vacancies. (SOURCE: NRC MM 86-41)
CLOSED	03-901-02 Computerize administration of overtime control.
	(SOURCE: NRC MM 86-41)
CLOSED	03-901-03 Establish and staff a Procurement Support Group (PSG) to facilitate processing of procurement documents.
	(SOURCE: NRC MM 86-41)
CLOSED	03-901-04 Develop a centralized planning and scheduling function within the Maintenance Group to directly support the individual maintenance disciplines.
	(SOURCE: NRC MM 86-41)
CLOSED	03-901-05 Hire three additional maintenance staff engineers.
	(SOURCE: NRC MM 86-41)
CLOSED	03-901-06 Hire one HVAC supervisor. (SOURCE: NRC MM 86-41)
CLOSED	03-901-07 Establish apprenticeship program in the three maintenance disciplines with twelve apprentice positions approved.
	(SOURCE: NRC MM 86-41)
CLOSED	03-901-08 Accelerate the process of filling open
	Maintenance supervisory positions. (SOURCE: NRC MM 86-41)

CLOSED 03-901-09

Evaluate long-term Maintenance Section staffing

plan.

(SOURCE: NRC MM 86-41)

CLOSED 03-901-10

Establish management tours to assess the

effectiveness of supervisors in enforcing high

standards.

(SOURCE: NRC MM 86-41)

03-901-11 CLOSED

Establish and fill five exempt (supervisory)

positions in Station Services Group.

(SOURCE: NRC MM 86-41)

CLOSED 03-901-12

Fill the position of Assistant Station Services

Group Leader.

(SOURCE: NRC MM 86-41)

03-901-13 CLOSED

Establish and fill thirty additional non-exempt

positions in Station Services.

(SOURCE: NRC MM 86-41)

03-901-14 CLOSED

> Authorize ten additional Nuclear Plant Attendant positions in Station Services.

(SOURCE: NRC MM 86-41)

CLOSED 03-901-15

Authorize hiring twenty utility workers in

Station Services.

(SOURCE: NRC MM 86-41)

CLOSED 03-901-16

Maintain decontamination and housekeeping

services at level of approximately 45

decontamination technicians.

(SOURCE: NRC MM 86-41)

CLOSED 03-901-17

> Improve the rate of reducing outstanding maintenance backlog by increasing contractor work force (including engineers, supervisors

and craft).

(SOURCE: NRC MM 86-41)

CLOSED

03-901-18

Strengthen BECo oversight of maintenance contractors by ensuring First Line Supervisors observe the work in the field under their responsibility on a daily basis.

(SOURCE: SALP 86-99)

CLOSED

03-901-19

Replace the contractor personnel filling the positions of senior Mechanical Engineer and I&C supervisor with permanent Boston Edison employees.

(SOURCE: BECO LTR 87.130)

CLOSED

03-901-20

Establish a Maintenance Apprentice Training Program with sufficient input to produce an average graduating class of about two electricians, three nuclear control technicians and four mechanics.

(SOURCE: BECO LTR 87.130)

ISSUE:	03-902 CENTRALIZED CONTROL OF MAINTENANCE PLANNING
DUE/STATUS	ACTION
CLOSED	03-902-01 Establish maintenance planning group with full time planners.
	(SOURCE: NRC MM 86-30)
CLOSED	03-902-02 Centralize maintenance planning and scheduling activities.
	(SOURCE: NRC MM 86-41)
CLOSED	03-902-03 Develop weekly planning/scheduling effort for routine maintenance activities. (SOURCE: NRC MM 86-41)
CLOSED	03-902-04 Correct the data contained in the administrative control system for MRs. (SOURCE: NRC MM 86-41)
CLOSED	03-902-05 Coordinate maintenance activities between the various disciplines through weekly planning and scheduling meeting. (SOURCE: NRC MM 86-41)
CLOSED	03-902-06 Implement new maintenance manual to provide guidance for conduct of planning/scheduling effort.
	(SOURCE: NRC MM 86-41)
CLOSED	03-902-07 Restructure maintenance group to provide increased management attention to both outage-related maintenance and backlog. (SOURCE: NRC MM 86-41)
RS + 60	03-902-08 Prepare and issue the Long Term Plan (schedule) for accomplishing plant modifications. The LTP

is to clearly show those portions of SEP mods and other design changes which have been deffered for accomplishment after RFO-7.

(SOURCE: SALP 86-99)

ISSUE:	03-903 COMMUNICATION BETWEEN MAINTENANCE AND OTHER SITE ORGANIZATIONS
DUE/STATUS	ACTION
CLOSED	03-903-01 Discuss maintenance interaction with other plant sections at nuclear organization morning meeting and at weekly staff meetings. (SOURCE: SALP 86-99)
CLOSED	03-903-02 Establish a method to prioritize MRs and inform affected departments of results. (SOURCE: NRC MM 86-41)
CLOSED	03-903-03 Establish a plan-of-the-day work prioritization which includes all disciplines related to the approved schedule. (SOURCE: NRC MM 86-41)
CLOSED	03-903-04 Attend industry conference on maintenance/operation interface.
	(SOURCE: NRC MM 86-41)
CLOSED	03-903-05 Establish an MR feedback system to ensure that the cognizant organization is informed if the MR will not be worked as planned. (SOURCE: NRC MM 86-41)

ISSUE:	03-904 HOUSEKEEPING CONTROL
DUE/STATUS	ACTION
CLOSED	03-904-01 Issue housekeeping, radioactive material control and contamination control policy. (SOURCE: NRC MM 86-41)
CLOSED	03-904-02 Issue nuclear housekeeping procedure. (SOURCE: NRC MM 86-41)
CLOSED	03-904-03 Assign area owners for housekeeping. (SOURCE: NRC MM 86-41)
CLOSED	03-904-04 Establish area owners training course in housekeeping policy and in deficiency identification techniques. Conduct training for area owners initially assigned. Course to be repeated as new owners are identified. (SOURCE: NRC MM 86-41)
CLOSED	03-904-05 Conduct frequent station tours by senior executive management to increase the awareness and demonstrate the importance of station cleanliness. (SOURCE: NRC MM 86-41)
CLOSED	03-904-06 Use nuclear organization morning meeting as a forum for addressing management issues concerning housekeeping deficiencies, areas of concern, and the decontamination plan for the day. (SOURCE: NRC MM 86-41)

ISSUE:	03-905 PREVENTIVE MAINTENANCE PROGRAM IMPROVEMENTS
DUE/STATUS	ACTION
CLOSED	03-905-01 Use performance indicators to determine the effectiveness of program improvements in the area of preventive maintenance. (SOURCE: SALP 86-99)
CLOSED	03-905-02 Update preventive maintenance tracking list. (SOURCE: NRC MM 86-41)
CLOSED	03-905-03 Have maintenance planners schedule PM activities and incorporate reviews and update status. (SOURCE: NRC MM 86-41)
CLOSED	03-905-04 The Planning Group shall issue variance reports on PM activities in accordance with the procedure. (SOURCE: NRC MM 86-41)
CLOSED	O3-905-05 Clarify procedural requirements and increase effectiveness of tracking list by revising PM tracking procedure; increase management attention by notifying responsible group leader of failure to perform a PM. Elevate to Section Manager attention upon third consecutive nonperformance. (SOURCE: NRC MM 86-41)
CLOSED	03-905-06 Trend PM performance for each discipline in the maintenance group. (SOURCE: NRC MM 86-41)
CLOSED	03-905-07 Develop and issue PM procedures for Limitorque motor operated valves. (SOURCE: NRC MM 86-41)

01-NOV-88

03-905-08

Evaluate the failure analysis reports of motor operated valve failures to determine the adequacy of the motor operated valve PM program.

(SOURCE: NRC MM 86-41)

CLOSED

03-905-09

Resolve the 125V and 250V DC battery preventive

maintenance issues.

(SOURCE: NRC IR 87-09)

CLOSED

03-905-10

Provide the NRC plans and schedules for initiating a baseline PM program for safety related 480 VAC molded case breakers.

(SOURCE: NRC IR 86-06)

CLOSED

03-905-11

Develop and issue PM requirements for Limitorque motor operated valves.

(SOURCE: NRC MM 86-41)

CLOSED

03-905-12

Conduct maintenance, testing and acceptance of safety-related 480 VAC molded case circuit breakers using Procedure 8.Q.3-3 prior to startup.

(SOURCE: NRC IR 87-46)

ISSUE:	03-906 MAINTENANCE MONITORING AND TRENDING
DUE/STATUS	ACTION
CLOSED	O3-906-01 The Station Manager will utilize the key indicators to measure maintenance performance. Goals will be established and progress tracked monthly. (SOURCE: SALP 86-99)
CLOSED	03-906-02 Improve Maintenance Group performance trending system and include ways to identify and correct areas of weakness. (SOURCE: NRC MM 86-41)
CLOSED	03-906-03 Review F&MR trend analysis to determine whether MCARS would be applicable/appropriate to address root cause of cracked welds and loose bolts in low pressure ECCS systems. (SOURCE: NRC MM 86-41)
CLOSED	03-906-04 Implement corrective action training for NED personnel. (SOURCE: NRC MM 86-41)

ISSUE:	03-908 GENERAL TESTING ISSUE
DUE/STATUS	ACTION
CLOSED	03-908-01 Perform back-up scram valve testing each refueling outage. (SOURCE: NRC IR 86-21)
CLOSED	03-908-02 Test PASS piping that was not replaced as a result of 1984 investigation for IGSCC. (SOURCE: NRC IR 87-01)
CLOSED	03-908-03 Complete hydro testing schedule per long term program integration. (SOURCE: BECO LTR 86.148)

ISSUE:	03-909 I & C:MSIV/MODE SWITCH PROBLEMS/LOOSE WIRES AND FUSE IN SAFFTY RELATED SYSTEMS
DUE/STATUS	ACTION
CLOSED	03-909-01 Install GETARS to monitor primary containment isolation system during comprehensive testing during next startup. (SOURCE: LER 86-010)
CLOSED	03-909-02 Reassemble, inspect and rebuild MSIVs. (SOURCE: CAL 86-10)
CLOSED	03-909-04 Replace Mode Switch with G.E. recommended model. (SOURCE: CAL 86-10)
CLOSED	03-909-05 Close out the following MRs to correct various circuit problems: 86-45-189, 86-45-190, 86-45- 191, 86-45-192, 86-45-193, 86-300. 86-301, 86- 302. (SOURCE: CAL 86-10)
CLOSED	03-909-06 Evaluate the loose neutral wiring of RPS/PCIS system. (SOURCE: NRC MM 86-41)
CLOSED	03-909-07 Identify prior similar termination problem events (similar to loose neutral wiring of Action Number 03-909-06). (SOURCE: NRC MM 86-41)
CLOSED	03-909-08 Analyze termination deficiency events and recommend corrective actions concerning loose wire problems.
	(SOURCE: NRC MM 86-41)

CLOSED

03-909-09

Revise Station procedures requiring removal of fuses in performance of tests and specify method of checking fuse tightness.

(SOURCE: NRC MM 86-41)

CLOSED

03-909-10

Investigate applicability of new incipient failure detection techniques to provide early detection of loose wires and termination deficiencies.

(SOURCE: NRC MM 86-41)

CLOSED

03-909-11

Assess the effectiveness of the correction of electrical connector tightness problems.

Monitor F&MR reports to determine trends.

(SOURCE: NRC MM 86-41)

ISSUE:	03-910 I&C IRM NEUTRON MONITOR PROBLEMS
DUE/STATUS	ACTION
CLOSED	03-910-01 Evaluate SIL 445, INPO SER and GE RIC SIL 007 for application to PNPS IRM designs. (SOURCE: NRC MM 86-41)
CLOSED	03-910-02 Functionally test IRMs. (SOURCE: NRC MM 86-41)
CLOSED	03-910-03 Increase existing fuse capacity by 100%. (SOURCE: NRC MM 86-41)
CLOSED	03-910-04 Evaluate SIL 445 recommendation to add voltage sensing relays. (SOURCE: NRC MM 86-41)

ISSUE:	03-911 I & C REACTOR WATER LEVEL AND TRIP SYSTEM
DUE/STATUS	ACTION
CLOSED	03-911-01 Install am analog trip system to reduce the probability of inadvertent scrams during surveillance testing. (SOURCE: LER 85-006)
CLOSED	O3-911-32 Reroute reference legs in accordance with BWROG/GE recommended mod to eliminate "flashing" and resultant inaccurate water level indication. (SOURCE: BECO LTR 85.099)
CLOSED	03-911-03 Review instrument setpoints to ensure initiation of related safety system trips under abnormal drywell conditions. (SOURCE: BECO LTR 85.099)
CLOSED	O3-911-04 Develop and issue a PDC to address the establishment of a common zero reference for reactor water level measurement. (SOURCE: BECO LTR 82.046)

ISSUE:	03-912 I & C LOGIC SYSTEM FUNCTIONAL TEST WEAKNESSES
DUE/STATUS	ACTION
CLOSED	03-912-01 Resolve ECCS Logic System Functional Testing adequacy. (SOURCE: NRC IR 86-21)
CLOSED	03-912-02 Revise HPCI procedures for HPCI logic system functional tests. (SOURCE: NRC IR 86-21)

ISSUE:	03-913 ELECTRICAL USE OF FUSES AND METAL LINKS IN CONTROL CIRCUITRY
DUE/STATUS	ACTION
CLOSED	03-913-01 Determine where links are used in safety related motor control circuits. (SOURCE: NRC MM 86-41)
CLOSED	O3-913-07 Perform Engineering evaluation to replace metal links with fuses in Appendix R related motor control circuits. (SOURCE: NRC MM 86-41)
RS + 270	03-913-03 Correct drawings to reflect fuses/links based on walkdown/Engineering evaluation. (SOURCE: NRC MM 86-41)
CLOSED	O3-913-04 Implement plant design changes (based on Engineering evaluation 86-41-3.B.16-2.1) to replace Appendix R related metal links. (SOURCE: NRC MM 86-41)
RS + 150	03-913-05 Perform engineering evaluation to replace metal links with fuses in non-safety related motor control circuits. (SOURCE: NRC MM 86-41)
RS + 270	03-913-06 Implement plant design changes (based on Engineering evaluation 86-41-3.B.16-2.1) to replace non-safety related metal links. (SOURCE: NRC MM 86-41)
RS + 150	03-913-07 Review non-safety related motor control circuit drawings for metal links that require replacement with fuses. (SOURCE: NRC MM 86-41)

ISSUE:	03-914 MECHANICAL SECONDARY CONTAINMENT DAMPERS AND SEALS
DUE/STATUS	ACTION
CLOSED	03-914-01 Identify and replace defective rubber boots that seal secondary containment penetrations for feedwater lines. (SOURCE: NRC IR 86-07)
CLOSED	03-914-02 Identify and document root cause for secondary containment damper failures. (SOURCE: NRC MM 86-41)
CLOSED	03-914-03 Develop list of secondary containment dampers affected by root cause. (SOURCE: NRC MM 86-41)
CLOSED	03-914-04 Replace secondary containment dampers. (SOURCE: NRC MM 86-41)

ISSUE:	03-915 MECHANICAL - HPCI TURBINE EXHAUST SYSTEM DEFICIENCIES
DUE/STATUS	ACTION
CLOSED	03-915-01 Perform root cause analysis of HPCI turbine exhaust water hammer problem. (SOURCE: NRC MM 86-41)
CLOSED	03-915-02 Implement HPCI exhaust line vacuum breaker upgrade. (SOURCE: NRC MM 86-41)
CLOSED	03-915-03 Conduct post construction operability testing to verify HPCI turbine exhaust modification effectiveness. (SOURCE: NRC MM 86-41)

ISSUE:	03-916 MECHANICAL - CRACKED WELDS & LOOSE BOLTS IN ECCS
DUE/STATUS	ACTION
CLOSED	03-916-01 Replace the sleeve at reactor vessel N-16A during RFO-7 because of cracked weld identifie on reactor water level instrument line. (SOURCE: LER 86-006-00)
CLOSED	03-916-02 Review previous action taken on failure analysis for cracked welds and loose bolts in ECCS. (SOURCE: NRC MM 86-41)
CLOSED	03-916-03 Investigate root cause of weld failures. (SOURCE: NRC MM 86-41)
CLOSED	03-916-04 Perform root cause evaluation for bolt failures. (SOURCE: NRC MM 86-41)
CLOSED	03-916-05 Install replacement yokes. (SOURCE: NRC MM 86-41)
RFO-8	03-916-06 Implement corrective actions to address root causes of weld failures identified in Action Number 03-916-03. (SOURCE: NRC MM 86-41)

ISSUE:	03-917 MECHANICAL RHR & CORE SPRAY PROBLEMS
DUE/STATUS	ACTION
CLOSED	03-917-01 Install additional pressure gauges in RHR system per PDC 86-30. (SOURCE: CAL 86-10)
CLOSED	03-917-02 Provide means for system temperature monitoring. (SOURCE: CAL 86-10)
CLOSED	03-917-03 Remove pressure gauge installed on RHR injection line to allow for a vent path. (SOURCE: CAL 86-10)
CLOSED	03-917-04 Remove valve disk and evaluate or restore to confirm the wear rate. (SOURCE: CAL 86-10)
CLOSED	03-917-05 Local venting in RHR to be performed once a week for four weeks per TP 86-84. (SOURCE: CAL 86-10)
CLOSED	03-917-06 Retest the boundary valves of the RHR vessel injection line for Appendix J criteria and for high pressure water leakage. Conduct engineering evaluation of results. (SOURCE: CAL 86-10)
CLOSED	03-917-07 Replace RHR injection gate valve 29B, per PDC 85-75. (SOURCE: NRC MM 86-22)
CLOSED	03-917-08 Disassemble and inspect RHR B loop valve 1001- 36B next refuel outage. (SOURCE: NRC IR 86-07)

CLOSED 03-917-09
Disassemble, inspect and conduct preventive maintenance program on RHR pumps.

(SOURCE: NRC MM 86-41)

CLOSED 03-917-10
Replace RHR pump impeller wear rings.
(SOURCE: NRC MM 86-41)

CLOSED 03-917-11
Visually inspect RHR pump wear rings for cracking.

(SOURCE: NRC MM 86-41)

CLOSED 03-917-12
Conduct metallurgical evaluation of RHR pump impeller wear rings.

(SOURCE: NRC MM 86-41)

CLOSED 03-917-13
Transmit results of RHR and core spray pump inspection to NRC.

(SOURCE: NRC MM 86-41)

CLOSED 03-917-14
Disassemble, inspect and rebuild core spray pumps.

(SOURCE: NRC MM 86-41)

CLOSED

03-917-15
Schedule accomplishment of resultant design modifications on check valve position indicators, via the long term program.

(SOURCE: CAL 86-10)

CLOSED

03-917-16

After trial use as a temporary procedure evaluate and change as required TP 86-85 and incorporate it as a part of the RHR system operating procedure.

(SOURCE: CAL 86-10)

RFO-8

03-917-17

Evaluate RHR injection gate valve 29% for replacement.

(SOURCE: N:C MM 86-22)

ISSUE:	03-918 MECHANICAL RHR/DRYWELL SPRAY CROSS-CONNECT
DUE/STATUS	ACTION
05-OCT-88	03-918-01 Fire water system will be interconnected to RHR system to provide additional source of water for drywell spray (installation). (SOURCE: NRC MM 86-32)
CLOSED	03-918-02 Fire water system will be interconnected to RMR system to provide additional source of water for drywell spray (design). (SOURCE: NRC MM 86-32)

ISSUE:	03-919 MECHANICAL MINIMUM FLOW PROTECTION FOR RHR PUMPS
DUE/STATUS	ACTION
CLOSED	03-919-01 Revise safety evaluation for existing PDC 86-9 to establish minimum flow design basis, revise PDC 86-95 accordingly. (SOURCE: NRC MM 86-41)
CLOSED	03-919-02 Correctly install orifice plate in RHR minflow line. (SOURCE: NRC MM 86-41)
CLOSED	03-919-03 Review RHR minflow operating logic and issue appropriate design changes. (SOURCE: NRC MM 86-41)
CLOSED	03-919-04 Install PDC 86-33 (MO 1001-18 A&B). (SOURCE: NRC MM 86-41)
CLOSED	03-919-05 Install PDC 86-95 to establish minimum RHR flow. (SOURCE: NRC MM 86-41)

ISSUE:	03-920 MECHANICAL CORE SPRAY CHECK VALVE & MOV PROBLEMS
DUE/STATUS	ACTION
CLOSED	03-920-01 Evaluate scope and root cause of problem of core spray test check valve internal disc becoming disassociated from the swing lever arm. (SOURCE: NRC MM 86-41)
CLOSED	03-920-02 Confirm no similar vertical installation. (SOURCE: NRC MM 86-41)
CLOSED	O3-920-03 Install new discs including anti-rotation pins in disc of susceptible check valves temporarily until new discs with anti-rotation stops and improved materials are installed. (SOURCE: NRC MM 86-41)
CLOSED	03-920-04 Verify continuing valve operability (CV1400-35 and 214) through routine system surveillance. (SOURCE: NRC MM 86-41)
CLOSED	03-920-05 Prepare or revise procedure to ensure that correct MOV (Limitorque) switch settings are determined and maintained for the life of the plant. (SOURCE: BECO LTR 86.059)
CLOSED	03-920-06 Correct the MOV (Limitorque) switch settings. (SOURCE: BECO LTR 86.059)
CLOSED	03-920-07 Stroke test each identified MOV (Limitorque) requiring switch setting re-adjustment to verify the switch settings.
	(SOURCE: BECO LTR 85.059)

CLOSED

03-920-08

Review motor-operated valves for inconsistent sizing and oversizing of motor overload devices.

(SOURCE: NRC MM 86-41)

RFO-8

03-920-09

If necessary, implement the physical change and/or configuration necessary to resolve check valves designed for vertical service or reconfigure existing check valves for horizontal use.

(SOURCE: NRC MM 86-41)

CLOSED

03-920-10

Investigate the post maintenance tests for Movs performed during this outage per Procedure No. 3.M.4-10 which did not meet the acceptance criteria specified in the test documenation and did not have NCRs generated.

(SOURCE: NRC IR 87-36)

CLOSED

03-920-11

Perform a technical evaluation of Procedure No. 3.M.4-10 to determine its adequacy in regards to the acceptance of post maintenance testing. Determine and review any other applicable procedures.

(SOURCE: NRC IR 87-36)

ISSUE:	03-921 MECHANICAL PASS PIPING PROBLEMS
DUE/STATUS	ACTION
CLOSED	O3-921-01 Perform an engineering evaluation to determine the current condition of the PASS piping due to chloride contamination and an assessment of the suitability of the pipe for continued service. (SOURCE: NRC IR 87-01)

ISSUE:

03-922

MECHANICAL RESIDUAL RCIC FLOW INDICATION AFTER

SURVEILLANCE

DUE/STATUS

ACTION

CLOSED

03-922-01

Investigate the cause and required corrective actions for the residual RCIC flow indication occasionally noted after RCIC surveillance

tests.

(SOURCE: NRC IR 86-06)

ISSUE:	03-923 DRYWELL SPRAY AND CONTAINMENT VENTING
DUE/STATUS	ACTION
CLOSED	03-923-01 Complete modifications addressing drywell spray capability. (SOURCE: NRC MM 86-32)
ON HOLD	03-923-02 Complete modifications addressing containment venting capability. (Containment Venting on hold - see NRC letter dated 8/21/87 Docket No. 50-293). (SOURCE: NRC MM 86-32)

ISSUE:	03-924 SALT SERVICE WATER PIPING CORROSION
DUE/STATUS	ACTION
CLOSED	03-924-01 Establish scope of problem. (SOURCE: NRC MM 86-41)
CLOSED	03-924-02 Perform root cause study of SSW corrosion in screenhouse and buried piping. (SOURCE: NRC MM 86-41)
CLOSED	03-924-03 Replace salt water components as necessary per PDC 86-22. Install test material piping piece in screen wash piping. (SOURCE: NRC MM 86-41)
CLOSED	03-924-04 Investigate integrity of salt water pumps. (SOURCE: NRC MM 86-41)
CLOSED	03-924-05 Investigate integrity of salt water pipe including screen wash piping. (SOURCE: NRC MM 86-41)
RFO-8 - 60	03-924-06 Provide inspection criteria for routine inspections, 2 months before RFO-8. (SOURCE: NRC MM 86-41)
CLOSED	03-924-07 Issue design change modification to replace/repair degraded components. (SOURCE: NRC MM 86-41)
RFO-8 -180	03-924-08 Identify improved materials for SSW service 6 months before RFO-8. (SOURCE: NRC MM 86-41)

CLOSED

03-924-09

Investigate cause of incorrect status report for ssw piping and implement corrective action. (SOURCE: BECO LTR 87.070)

CLOSED

03-924-10

Repair/replace degraded components.
(SOURCE: NRC MM 86-41)

ISSUE:	03-925 POTENTIAL CORROSION OF PRIMARY CONTAINMENT ISOLATION VALVES
DUE/STATUS	ACTION
CLOSED	03-925-01 Develop list of Clow Corporation butterfly valves (wafer type) that are used at PNPS. (SOURCE: NRC MM 86-41)
CLOSED	03-925-02 Examine one of the eight Clow valves and review results with the valve vendor, and respond to ESR 87-590. (SOURCE: NRC MM 86-41)
CLOSED	03-925-03 Continue normal monitoring of valve operation during LLRT and valve timing tests. (SOURCE: NRC MM 86-41)

03-926
SBGT DESIGN MODIFICATION
ACTION
O3-926-01 Correct SBGT deluge system to preclude inadvertent actuation. Modify SBGT to eliminate remaining design deficiencies and single active failures, including SBGT heaters monitoring for failure. (SOURCE: NRC MM 86-41)
O3-926-02 Prior to conducting operations which would require the SBGT system to be operable, it will be verified operable in accordance with the Tech Specs. (SOURCE: LER 86-021-01)
03-926-03 Resolve back draft damper issue on SBGT. (SOURCE: NRC IR 87-03)
03-926-04 Add the loss of humidity control situation to the single failure and effects analysis of the SBGT modification. (SOURCE: NRC EM 87-45)
03-926-05 Provide Mr. J. Lyash a copy of BECo's disposition of recommendations of the contractors evaluation of the SBGT system. (SOURCE: NRC EC 87-45)

ISSUE: 03-927 EXTENT OF IMBEDDED STEEL REINFORCING OF SAFETY RELATED CONCRETE WALLS DUE/STATUS ACTION CLOSED 03-927-01 Contact the original PNPS contractor for a search of construction records to establish that reinforcing bars were installed in safety related concrete walls in accordance with design drawings. (SOURCE: NRC MM 86-41) CLOSED 03-927-02 Use experience in mapping embedded steel reinforcing bars in concrete walls and in drilling for expansion anchor installation to validate design drawings for concrete walls. (SOURCE: NRC MM 86-41) 03-927-03 CLOSED Modify safety related masonry walls to withstand seismic and depressurization events. (SOURCE: BECO LTR 81.058)

ISSUE:	NON-SEISMICALLY QUALIFIED RELAYS (HGA & CFD)
DUE/STATUS	ACTION
CLOSED	03-928-01 Replace the GE type CFD relays with seismically qualified Westinghouse type SA-1 relays. (SOURCE: LER 86-013-00)
CLOSED	03-928-02 Identify HGA relays in use in safety related applications. (SOURCE: NRC MM 86-41)
CLOSED	O3-928-O3 Evaluate safety significance of HGA relay installations, and issue design change modification to replace unacceptable relays with qualified substitutes. (SOURCE: NRC MM 86-41)
CLOSED	03-928-04 Replace unacceptable HGA relays with qualified substitutes. (SOURCE: NRC MM 86-41)

ISSUE:	03-929 ATWS/RECIRC MG SET FIELD BREAKER
DUE/STATUS	ACTION
CLOSED	03-929-01 Perform root cause analysis of ATWS RECIRC MG set field breaker which failed in June 1986. (SOURCE: NRC MM 86-41)
CLOSED	03-929-02 Perform root cause analysis of recurring breaker failures. (SOURCE: NRC MM 86-41)
CLOSED	03-929-03 Conduct formal industry survey of failure history and corrective action. (SOURCE: NRC MM 86-41)
CLOSED	03-929-04 Perform aging and testing of lubricant. (SOURCE: NRC MM 86-41)
CLOSED	03-929-05 Investigate design change options (initiation of drive motor trip on ATWS signal - redundant to field trip; change spring design field breaker). (SOURCE: NRC MM 86-41)
CLOSED	03-929-06 Investigate and recommend possible improvements to maintenance and testing practices. (SOURCE: NRC MM 86-41)
CLOSED	03-929-07 Update breaker maintenance manual/procedure to define use of special lubricants and enhance steps for making breaker adjustments. (SOURCE: NRC MM 86-41)
CLOSED	03-929-08 Update root cause analysis and risk and reliability analysis relating to recirc MG set trip breakers.

(SOURCE: NRC MM 86-41)

CLOSED

03-929-09

Reassess corrective action to decide whether replacement of the recirc MG set field breaker would be more prudent than continuing trouble shooting and repair efforts.

(S. URCE: NRC MM 86-41)

CLOSED

03-929-10

Install PDC 87-30 to upgrade recirc MG set trip

breakers.

(SOURCE: NRC MM 86-41)

CLOSED

03-929-11

Implement improvements to maintenance and testing practices recommended by Nuclear Engineering Department investigation.

(SOURCE: NRC MM 86-41)

ISSUE:	03-930 HEAT DAMAGE TO PCIS CABLING
DUE/STATUS	ACTION
CLOSED	03-930-01 Review operation of circuit involved and evaluate extent of damage. (SOURCE: NRC MM 86-41)
CLOSED	Replace cable, relocate conduit and repack valve H00100-107. (SOURCE: NRC MM 86-41)
CLOSED	03-930-03 Reinstall insulation on valve and affected steam lines. (SOURCE: NRC MM 86-41)
CLOSED	03-930-04 Include in training an emphasis or importance of early identification and correction of material deficiencies. (SOURCE: NRC MM 86-41)
CIMBED	03-930-05 Assess effectiveness of foregoing actions through continuing program of Fam trend analysis. (SOURCE: NRC MM 86-41)

KAINTENANCE .

ISSUE:	03-931 BREAKER SETTING AND CONTROL COORDINATION
DUE/STATUS	ACTION
CLOSED	03-931-01 Initiate a temporary modification to correct immediate breaker coordination problem which was not addressed in the original design. (SOURCE: NRC MM 86-41)
CLOSED	03-931-02 Initiate a full review of the breaker coordination issue. (SOURCE: NRC MM 86-41)
CLOSED	03-931-03 Develop a new and more comprehensive design basis. (SOURCE: NRC MM 86-41)
CLOSED	03-931-04 Implement required PDC 87-15 changes to resolve breaker coordination issue. (SOURCE: NRC MM 86-41)
CLOSED	03-931-05 Implement the Temporary Modification to correct immediate breaker coordination problem which was not addressed in the original design. (SOURCE: NRC MM 86-41)

ISSUE:	03-932 EMERGENCY LIGHTING FOR SAFE SHUTDOWN PANELS
DUE/STATUS	ACTION
CLOSED	03-932-01 Provide adequate emergency lighting for four safe shutdown panels. (SOURCE: NRC IR 85-30-05)

ISSUE:

03-933
EPIC COMPUTER PROJECT

DUE/STATUS

ACTION

CLOSED

03-933-01
Write PDC to install EPIC computer system to monitor the RPS and PCIS systems.

(SOURCE: CAL 86-10)

ISSUE:

03-934

VALVE TESTING

performance.

DUE/STATUS

ACTION

CLOSED

Submit a list of all pressure isolation valves at PNPS. For each valve, describe the periodic tests or other measures performed to assure the integrity of the valve as an independent barrier at the reactor coclant boundary along with the acceptance criteria for leakage, if any, and frequency of test

(SOURCE: GEN LTR 87-06)

CLOSED

03-934-02 Incorporate seven year service requirement for internals of ARI valves into PM program.

(SOURCE: NRC IR 86-25)

CLOSED

03-934-03 Submit the revised list of pressure isolation valves previously submitted per BECo Letter 2.87.103 dated June 11, 1987.

(SOURCE: GEN LTR 87-06)

ISSUE:	03-935 CONTAINMENT PRESSURE TRANSMITTERS
DUE/STATUS	ACTION
CLOSED	03-935-01 Replace the transmitters as per PDC 84-17. (SOURCE: LER 85-011-00)

ISSUE:	HYDROGEN WATER CHEMISTRY
DUF/STATUS	ACTION
RS + 105	03-936-01 Install permanent hydrogen injection system, modifying operating and maintenance procedures accordingly and train operators. (SOURCE: BECO LTR 86.034)

ISSUE:

03-937

MSIV PILOT POPPET VALVE MODIFICATION

DUE/STATUS

03-937-01

Investigate root cause and perform permanent modification of MSIV pilot poppets to ensure poppets remain screwed to poppet nuts during long term operation.

(SOURCE: NRC IR 86-17-01.7)

ISSUE:

03-938

MAINTENANCE REQUESTS TO BE CLOSED BEFORE

RESTART

DUE/STATUS

ACTION

CLOSED

03-938-01

Provide the NRC with the process and criteria for determining those maintenance requests which require closure prior to restart.

(SOURCE: NRC MM 87-28)

ISSUE:	03-939 INCORRECT WOODWARD GOVERNOR SETTINGS
DUE/STATUS	ACTION
CLOSED	03-939-01 Complete procedure for establishing Woodward Governor settings 30 days after the diesel generator has been declared operable, and before startup. (SOURCE: NRC IR 87-26-01)

ISSUE:

03-940

IMPROVING CONTROL OF VENDOR SUPPLIED

INFORMATION

DUE/STATUS

ACTION

RS + 240

03-940-01

Evaluate the procedures for receiving vendor supplied information such as technical manual changes and drawing revisions within the Nuclear Organization and the practices in effect for controlling that information. Provide recommendations to correct identified problem areas.

(SOURCE: SALP 86-99)

ISSUE:

03-941

INADEQUATE REVIEW OF PLANT DESIGN CHANGES (PDCs) AND POST MODIFICATION PREOPERATIONAL

TEST (PMPTs)

DUE/STATUS

ACTION

CLOSED

03-941-01

Establish a three man review group (with no concurrent duties) to review PMPTs initiated

for implementation during RFO 7.
(SOURCE: NRC IR 87-33)

(SOURCE: LER 87-009-00)

MAINTENANCE

ISSUE:

03-942
CLASS I CONDUIT ROUTING THROUGH CIRCULATING
WATER INTAKE STRUCTURE.

DUE/STATUS

ACTION

CLOSED

03-942-01
Reroute Class I conduits through Circulating
Water Intake Structure to meet the requirements
of FSAR Section 12.2.1.1.

ISSUE:	03-943 REACTOR WATER LEVEL MODIFICATION
DUE/STATUS	ACTION
CLOSED	03-943-01 Revise the Reactor Water Level Modification PDC to require radiation surveys of the drywell penetration during startup to verify shielding design adequacy. (SOURCE: NRC EC 87-32-01)
RESTART	03-943-02 Perform radiation surveys of the Reactor Water Level Modification drywell penetration during startup. (SOURCE: NRC EC 87-32-02)

ISSUE:	03-944 TORUS MAIN EXHAUST VALVE LEAKAGE
DUE/STATUS	ACTION
CLOSED	03-944-01 Determine the root cause of high leakage through the torus main exhaust valves (AO-5042A and AO-5042B) prior to startup. (SOURCE: NRC IR 87-47)
CLOSED	O3-944-02 Implement the resolution for high leakage through the torus main exhaust valves (A0-5042A and A0-5042B) prior to startup. (SOURCE: NRC IR 87-47)
CLOSED	03-944-03 Remove loop seal level control system power switch on panel N-3999. (SOURCE: NRC IR 87-47)
CLOSED	03-944-04 Ensure Regenerant Waste Strainer is not clogged. (SOURCE: NRC IR 87-47)
CLOSED	O3-944-05 Change valve logic to make valve open in a high-level loop seal signal. (SOURCE: NRC IR 87-47)
CLOSED	03-944-06 Relocate termination of the condensate Demineralizer System Vent. (SOURCE: NRC IR 87-47)
CLOSED	O3-944-08 Inform NRC Inspector Harold Gray of successful stroke test of containment torus exhaust valve AD-5042B. (SOURCE: NRC)

ISSUE:	03-945 RHR Drain piping.
DUE/STATUS	ACTION
CLOSED	03-945-01 Perform visual and PT of drain piping between RHR system valves 33 and 28. (SOURCE: NRC EC 88-03-01)
CLOSED	03-945-02 Document resolution of drain valve concern by responding to ESR 88-085. (SOURCE: NRC EC 88-03-02)
CLOSED	03-945-03 Inform NRC Inspector Harold Gray of results of Visual & PT inspections. (SOURCE: NRC EC-88-03-03)

ISSUE:

03-946

Automatic actuations of portions of primary containment, secondary containment and standby gas treatment systems.

DUE/STATUS

ACTION

CLOSED

03-946-01

Implement the recommendations of TCH 87-464 and replace the specified relays (or relay coils) prior to restart.

(SOURCE: NRC IR 87-50)

ISSUE:	04-001 IMPROVE THE ADMINISTRATIVE CONTROL OF THE SURVEILLANCE TESTING PROGRAM
DUE/STATUS	ACTION
CLOSED	O4-001-01 Centralize the control of the surveillance data base and future changes within the Technical Section. The Surveillance Test Program will be managed by the Technical Section Systems Group Leader. (SOURCE: SALP 86-99)
CLOSED	O4-001-02 Conduct independent studies to analyze root cause for missed reportable surveillance test events and initiate actions to address root causes in the future. (SOURCE: SALP 86-99)
COMPLETED	04-001-03 1) Clarify "once per cycle" test frequency with NRC relative to Containment Leakage Testing (LLRT, ILRT - Appendix J) 2) Tech Spec-related Equipment Surveillance requirements. (SOURCE: NRC MM 86-30(f))
TLOSED	04-001-04 Complete verification of the correct application of the once per cycle testing versus the once per refueling outage testing. (SOURCE: LER 86-016-00)
CLOSED	04-001-05

SED 04-001-0

Revise the MSTP based on INPO Good Practice TS-410 to address missed surveillance tests, conflicting definitions of once/cycle, inability of the surveillance tracking system to compensate for plant mode or for multiple component testing and clarification of line responsibility.

(SOURCE: NRC MM 86-41)

CLOSED

04-001-06
Identify and suggest corrective actions to

problems with surveillance requirements resulting from ambiguous operating cycle related to Technical Specification surveillance

requirements.

(SOURCE: NRC MM 86-41)

CLOSED

04-001-07

Improve and simplify MSTP database.

(SOURCE: NRC MM 86-41)

01-DEC-88

04-001-08

Train personnel on the upgraded MSTP program

and procedures.

(SOURCE: NRC MM 86-41)

CLOSED

04-001-09

Direct the implementation of procedural changes to address ambiguous operating cycle relative to Technical Specification surveillance requirements identified by surveillance requirement study.

(SOURCE: NRC MM 66-41)

04-002 ISSUE: SURVEILLANCE PROCEDURES ACTION DUE/STATUS 04-002-01 CLOSED Revise and apply Core Spray Functional Logic Test to include core spray start timer relays 14A-K, 14A&B. (SOURCE: NRC IR 85-30-06) 04-002-02 CLOSED Develop and implement primary and backup methods for determining N2 makeup capacity to the Primary Containment for purposes of quantifying containment air volume leakage rate. (SOURCE: NRC IR 86-29-01) 04-002-03 RESTART Revise the surveillance procedures which address the requirements of Technical Specification 4.5.C.1.a and use the revised procedure to test the HPCI system. (SOURCE: LER 86-012-00) 04-002-04 RESTART Revise the surveillance procedure which addresses the requirements of Technical Specification 4.5.D.1.a and use the revised procedure to test the RCIC System. (SOURCE: LER 86-014-00) 04-002-05 RESTART Implement the testing requirements of Surveillance Procedure 8.M.1-30 for instrument calibration and functional tests for the recirc pump trip/alt. rod insertion systems. (SOURCE: LER 86-019-00)

CLOSED

04-002-06 Conduct Surveillance Procedures 8.7.2.1 to demonstrate that the Standby Gas Treatment system (SBGTS) fans automatically start and operate at 4000 CFM plus/minus 10% prior to core reload.

(SOURCE: NRC IR 87-04-01)

RESTART

04-002-07

Conduct functional test of Rod Block Monitor and APRM trips per Tech Spec Commitment.

(SOURCE: NRC IR 85-03-04)

RS + 30

04-002-08
Develop and implement primary and backup
methods for determining N2 makeup capacity of
the Primary Containment for purposes of
quantifying containment air volume leakage
rate.

(SOURCE: NRC IFI 86-29-01)

ISSUE:	04-003 LOCAL LEAK RATE TESTS ADMINISTRATION AND SURVEILLANCES
DUE/STATUS	ACTION
CLOSED	04-003-01 Submit a letter to the NRC requesting a clarification of the two year interval set forth in 10CFR50 App. J "Containment Leakage Control". (SOURCE: NRC MM 86-41)
CLOSED	Two year maximum test interval will be established for each LLRT component and included in master surveillance tracking program until clarification is obtained. (SOURCE: NRC MM 86-41)
CLOSED	04-003-03 Update MSTP to include all components requiring LLRT and insure two year maximum interval between tests of each component is properly controlled. (SOURCE: NRC MM 86-41)
CLOSED	04-003-04 Complete LLRT Surveillance Tests for LLRTs that exceed the two year requirement. (SOURCE: NRC MM 86-41)
CLOSED	O4-003-05 Perform LLRT on component to component basis and revise the MSTP to ensure that the 2 year maximum interval is properly applied to the LLRT test frequency. (SOURCE: NRC IR 86-21-08)
CLOSED	04-003-06 Establish an LLRT Failure Analysis Team as a standing entity to conduct root cause analysis and make recommendations to correct problems and prevent future failures. (SOURCE: NRC MM 86-41)

CLOSED

04-003-07

Analyze cause of leaking Containment Isolation Valves and develop corrective/preventative maintenance actions.

(SOURCE: NRC MM 86-41)

CLOSED

04-003-08

Revise the LLRT Surveillance Procedures to add a precaution regarding prior approval and documentation of test connection valve packing adjustments.

(SOURCE: NRC MM 86-41)

CLOSED

04-003-09

Initiate a Valve Retterment Program to upgrade valves that have a history of maintenance or spare parts availability problems.

(SOURCE: NRC MM 86-41)

CLOSED

04-003-10

Verify that the MSIVs meet LLRT acceptance criteria by conducting Surveillance Procedure 8.7.1.6.

(SOURCE: LER 86-011-00)

CLOSED

04-003-11

Evaluate the procedure for LLRT of feedwater check valves. Revise the procedure if necessary.

(SOURCE: NRC MM 86-30)

COMPLETED

04-033-12

Resolve surveillance scheduling problems associated with 4.16KV undervoltage relays surveillance.

(SOURCE: NRC IR 86-21-08)

COMPLETED

04-003-13

Provide a Technical Specification clarification memo defining once per operating cycle.

(SOURCE: NRC MM 86-41)

CLOSED

04-003-14

Implement the corrective/preventative maintenance actions developed by the Valve Betterment Team and approved by management to correct the cause of leaking Containment

Isolation Valves.

(SOURCE: NRC MM 86-41)

ISSUE:	04-004 IN-SERVICE INSPECTION
DUE/STATUS	ACTION
CLOSED	04-004-01 Continue required ISI surface examination of safety related piping and identify unacceptable results in the NCR process. (SOURCE: NRC MM 86-41)
CLOSED	O4-004-02 Perform ISI of pipe supports including expanding the sample of supports to be inspected when service induced problems are found. Identify unacceptable conditions found and verify completion of corrective actions under NCRs. (SOURCE: NRC MM 86-41)
CLOSED	04-004-03 Perform an overall assessment of the RFO-6 and RFO-7 ISI program results for root cause. (SOURCE: NRC MM 86-41)
RS + 150	04-004-04 Results of IGSCC augmented inspection program sent to the NRC. (SOURCE: GEN LTR 84-11)
CLOSED	04-004-05 Conduct NDE inspections of welds rescheduled in the final report of the RFO-6 ISI. (SOURCE: FR-ISI)
CLOSED	04-004-06 Develop IST procedures for testing MPCI, RCIC and CS injection check valves to include positive verification that the disc travels to the seat promptly on cessation or reversal of flow and implement these procedures. (SOURCE: NRC IR 83-23-01)
CLOSED	04-004-07 Inspect the welds identified in Generic Letter 84-11 using the procedure and process derived

in accordance with GLS4-11, BWROG and EPRI guidelines.

(SOURCE: GEN LTR 84-11)

CLOSED

04-004-08

Determine position relative to crack evaluation and repair criteria based upon NUREG 0313 Rev. 2 when issued by the NRC.

(SOURCE: GEN LTR 84-11)

RESTART

04-004-09
Perform a leak check at operating pressure by I.S.I. on recirc. pump casing and suction piping during restart.

(SOURCE: NRC EM 87-57)

ISSUE:	04-005 CALIBRATION AND TESTING
DUE/STATUS	ACTION
CLOSED	04-005-01 Place the RHR high pressure alarm switches on a once per cycle calibration schedule. (SOURCE: CAL 86-10)
CLOSED	04-005-02 Prepare and utilize a procedure to periodically monitor RHRS pressures and temperatures. (SOURCE: CAL 86-10)
CLOSED	04-005-03 Schedule RHRs pressure gauge calibration every refueling outage. (SOURCE: CAL 86-10)
	(SOURCE: CAL 66-10)
CLOSED	04-005-04 Perform leakage test, across RHRs 68 check valves in accordance with Procedure 8.5.2.7 every refueling outage. (SOURCE: CAL 86-10)
CLOSED	04-005-05 Complete the required relay calibrations for voltage relays A5, A6 and the startup transformer.
	(SOURCE: LER 86-016-00)
CLOSED	04-005-06 Evaluate protective relay setting and test criteria and provide written criteria to the Maintenance Section. (SOURCE: NRC MM 86-41)
CLOSED	04-005-07 Revise and update controlled documents for all 4KV circuits and 480V load penters to reflect protective relay/breaker setting and testing. (SOURCE: NRC MM 86-41)

RS + 60

04-005-08

Revise and update controlled documents for all

480V motor control centers to reflect

protective relay/breaker setting and testing.

(SOURCE: NRC MM 86-41)

CLOSED

04-005-09

Inspect the four upper annulus drain lines to determine that they are not plugged and that there is no drainage of water from the drywell

air gap.

(SOURCE: BECO LTR 87.074)

RFO-8

04-005-10

Develop a surveillance procedure to inspect the four upper annulus drain lines each refueling outage to determine that they are not plugged and that there is no drainage of water from the drywell air gap.

(SOURCE: BECO LTR 87.074)

ISSUE:	04-006 MEASURING AND TEST EQUIPMENT (MT&E)
	IMPROVEMENTS
DUE/STATUS	ACTION
CLOSED	04-006-01 Establish central M&TE issue areas for each discipline within maintenance. (SOURCE: NRC MM 86-41)
CLOSED	04-006-02 Segregate out of calibration M&TE equipment from other M&TE equipment to prevent inadvertent use.
	(SOURCE: NRC MM 86-41)
CLOSED	04-006-03 Assign maintenance staff to manage the M&TE issue areas. (SOURCE: NRC MM 86-41)
CLOSED	04-006-04
CLOSED	Station management spot check M&TE equipment through implementation of the management monitor Watch Program.
	(SOURCE: NRC MM 86-41)
CLOSED	04-006-05 Implement a program for assessing the effectiveness of M&TE control using plant management tours emphasizing that function. (SOURCE: NRC MM 86-41)
CLOSED	04-006-06 Evaluate the effectiveness of M&TE control using a program of M&TE audits.
	(SOURCE: NRC MM 86-41)

ISSUE:	04-007 ECCS LOGIC SYSTEM FUNCTIONAL TEST IMPROVEMENTS
DUE/STATUS	ACTION
CLOSED	04-007-01 Revise as necessary ECCS Logic System functional tests and procedures required for various mode switch positions. (SOURCE: NRC MM 86-41)
CLOSED	04-007-02 Determine adequacy of simulated automatic actuation testing approach. (SOURCE: NRC MM 86-41)
CLOSED	04-007-03 Revise simulated automatic actuation testing to incorporate the recommendations contained in the evaluation of adequacy report. (SOURCE: NRC MM 86-41)
CLOSED	04-007-04 Make appropriate ECCS Logic System functional test procedure changes to incorporate simulated automatic actuation testing. (SOURCE: NRC MM 86-41)

ISSUE:

05-001

STAFFING ISSUE - ESTABLISHING AND FILLING KEY POSITION IN THE FIRE PROTECTION AREA

DUE/STATUS

ACTION

CLOSED

05-001-01

Centralize Fire Protection function at site through establishment of new group leader position to provide centralized management of the Fire Protection program including direction of resources, budget planning and control and long term planning of the program.

(SOURCE: NRC MM 86-41)

ISSUE:	05-002 REDUCTION OF COMPENSATORY MEASURES
DUE/STATUS	ACTION
CLOSED	O5-002-01 Inoperative Fire Protection systems requiring compensatory measures are incorporated into the plan-of-the-day. (SOURCE: NRC MM 86-41)
CLOSED	O5-002-02 Inoperative systems requiring compensatory measures receive daily review and are assigned a priority level. (SOURCE: NRC MM 86-41)
CLOSED	O5-002-03 Inoperative systems requiring compensatory measures receive priority treatment in the Plan-of-the-Day meetings. (SOURCE: NRC MM 86-41)
CLOSED	05-002-04 Establish fire watch compensatory measures action items report to assign ownership of problem solutions. (SOURCE: NRC MM 86-41)

ISSUE: 05-003

FIRE PROTECTION SURVEILLANCE PROCEDURES

DUE/STATUS

ACTION

CLOSED

05-003-01

Develop and implement Temporary Procedures to document the surveillance of Appendix R related

fire barriers.

(SOURCE: SALP 86-99)

DUE/STATUS CLOSED	ACTION 05-004-01 Perform fire barriers walkdown to identify
CLOSED	Perform fire barriers walkdown to identity
	barriers and penetrations. (SOURCE: NRC MM 86-41)
CLOSED	05-004-02 Establish tracking mechanisms for tracking of new penetrations and for procedure revision. SOURCE: NRC PM 86-41)
CLOSED	O5-004-03 Prepare specifications for procurement of equipment and material for existing penetration seals. (SOURCE: NRC MM 86-41)
CLOSED	O5-004-04 Resolve (internally) which fire barriers are required by Appendix R, Appendix A and Licensing Commitments. Prepare drawings identifying boundaries to be maintained. (SOURCE: NRC MM 86-41)
CLOSED	05-004-05 Submit Appendix R Licensing clarification if needed. (SOURCE: NRC MM 86-41)
COMPLETED	05-004-06 Upgrade non-Appendix R barriers as required. (SOURCE: NRC MM 86-41)

ISSUE:	05-005 FIRE BRIGADE AND FIRE WATCH TRAINING
DUE/STATUS	ACTION
CLOSED	05-005-01 Hire permanent BECO Fire Brigade Instructor. (SOURCE: NRC MM 86-41)
CLOSED	05-005-02 Revise Nuclear Training Manual requiring mandatory quarterly attendance at fire brigad training.
CLOSED	(SOURCE: NRC MM 86-41) 05-005-03 Establish two drills per member each year, as requirement for fire brigade membership. (SOURCE: NRC MM 86-41)
CLOSED	05-005-04 Establish and maintain Fire Brigade qualification files. (SOURCE: NRC MM 86-41)
CLOSED	05-005-05 Provide written scenarios to Fire Brigade Leader for drills. (SOURCE: NRC MM 86-41)
CLOSED	05-005-06 Conduct critique at end of each drill. (SOURCE: NRC MM 86-41)
CLOSED	05-005-07 Revise the Fire Brigade Training Drill Procedure to evaluate the performance of the participating brigade members as a team. (SOURCE: NRC MM 36-41)
CLOSED	05-005-08 Perform QA audit to assure the Fire Brigade Training is being implemented in accordance with approved procedures. (SOURCE: NRC MM 86-41)

ISSUE:	05-006 ADMINISTRATION OF FIRE PROTECTION PROGRAM
DUE/STATUS	ACTION
CLOSED	Use routine submittals from the Fire Protection Group and the Plan-of-the-Day process to establish priority treatment of Fire Protection Maintenance Requirements. (SOURCE: NRC MM 86-41)
CLOSED	05-006-02 Establish a fire protection system status board in the Control Room area. (SOURCE: NRC MM 86-41)
CLOSED	05-006-03 Establish a fire protection system Status Board for the Fire Protection Group Leader to assess operability. (SOURCE: NRC MM 86-41)
CLOSED	05-006-04 Assess program effectiveness in a formalized monthly report for upper management. (SOURCE: NRC MM 86-41)
CLOSED	05-006-05 Train appropriate station and engineering personnel in existing corrective action program including use of F&MRs. (SOURCE: NRC MM 86-41)
CLOSED	05-006-06 Assess effectiveness of Corrective Action Program Training, (specifically F&MR use) using performance indicators. (SOURCE: NRC MM 86-41)
CLOSED	05-006-07 Establish a Fire Protection Coordinator to assist Barrier Walkdown Team and Watch Engineer in identifying Fire Watch postings for identified deviations. (SOURCE: NRC MM 1)

ISSUE:	05-007 APPENDIX R MODIFICATIONS
DUE/STATUS	ACTION
COMPLETED	05-007-01 Repair degraded seals and install new seals where required in Appendix R Barriers. (SOURCE: NRC MM 86-41)
CLOSED	05-007-02 Evaluate design to determine the extent of fuse-to-breaker coordination, resultant actions, and modify circuitry as necessary. (SOURCE: BECO LTR 83.070)
CLOSED	05-007-03 Provide suppression pool temperature and level indications independent of a control room fire (SOURCE: BECO LTR 83.070)
CLOSED	Modify control circuit for valve MO-1001-47 so that it will not spuriously operate by a fire condition in the areas where the control circuits for redundant valve MO-1001-50 are located.
	(SOURCE: BECO LTR 83.070)
CLOSED	05-007-05 Install sprinkler system at elev 51 and 23 of RX building to address App. R separation
	requirements. (SOURCE: BECO LTR 83.070)
CLOSED	05-007-06 Revise alternate shutdown procedure 2.4.143 to reflect recently installed modifications and NRC concerns.
	(SOURCE: BECO LTR 83.194)
CLOSED	Modify torus water temperature instrumentation (SOURCE: BECO LTR 83.281)

CLOSED

05-007-08

Reroute power and control cable for A & B diesel generator fuel oil transfer pumps.

(SOURCE: BECO LTR 83.281)

CLOSED

05-007-09

Reroute power cables feeding MCC B18 out of

torus compartment.

(SOURCE: BECO LTR 83.281)

CLOSED

05-007-10

Install 1 hour rated fire wrap on newly installed additional torus water temperature instrumentation in the torus compartment.

(SOURCE: BECO LTR 84.049)

CLOSED

05-007-11

Remove wood scaffolding from the torus fire zone 1.30A except that required for surveillance testing. All such remaining scaffolding will be either pressure treated fire retardant (UL/FM approved) or painted with a listed and approved fire retardant coating.

(SOURCE: BECO LTR 86.110)

07-OCT-88

05-007-12

Provide to NRC detailed information regarding fire protection work expected to be outstanding as of plant startup, and those compensatory measures expected to be in place at startup.

(SOURCE: NRC MM 87-28)

CLOSED

05-007-13

Resolve NRC concern on the basis for exemption from 10CFR50 Appendix R requirements for a fire suppression system in the control room.

(SOURCE: NRC IR 87-39)

CLOSED

05-007-14

Resolve NRC question on sealing of conduits.

(SOURCE: NRC IR 97-39)

CLOSED

05-007-15

Provide NRC Region I the completed fire barrier evaluations for the plant approximately one month before plant restart.

(SOURCE: NRC IR 87-39-03)

ISSUE:	05-008 APPENDIX R EXEMPTION REQUEST 21/ALTERNATE SHUTDOWN.
DUE/STATUS	ACTION
CLOSED	O5-008-01 Provide additional marked fuses and a precut jumper with appropriately-sized terminals attached in the alternate shutdown tool boxes. (SOURCE: BECO LTR 87.160)
CLOSED	05-008-02 Prepare and approve Procedures 2.4.143.1 and 2.4.143.2 for safe shutdown for a fire in Fire Areas 1.9 and 1.10. (SOURCE: BECO LTR 87.160)
CLOSED	05-008-03 Train plant operators on procedures 2.4.143, 2.4.143.1 and 2.4.143.2. (SOURCE: BECO LTR 87.160)
CLOSED	05-008-04 Prepare PDC package to address core spray, SSW and RBCCW control cables in Fire Areas 1.9 and 1.10. (SOURCE: BECO LTR 87.160)
CLOSED	05-008-05 Implement modification to address CS, SSW and RBCCW control cables in Fire Areas 1.9 and 1.10.
	(SOURCE: BECO LTR 87.160)
CLOSED	05-008-06 Develop a procedure for periodic monitoring of the contents in the alternate shutdown tool boxes.
	(SOURCE: BECO LTR 87.160)
CLOSED	05-008-07 Install enhanced communication equipment for alternate shutdown.
	(SOURCE: NRC IR 87-22;

ISSUE:	06-001 NUCLEAR ORGANIZATION IMPROVEMENTS
DUE/STATUS	ACTION
CLOSED	06-001-01 Eliminate dual reporting chain with site organizations reporting to both the Outage Management Director and the Nuclear Operations Manager. (SOURCE: SALP 86-99)
CLOSED	06-001-02 Fill all outstanding key management positions. (SOURCE: SALP 86-99)

ISSUE:	06-002 MULTIPLE ADMINISTRATIVE DATA BASES/TRACKING SYSTEMS USED IN NUCLEAR ORGANIZATION DO NOT INTERFACE/INTERACT EFFICIENTLY
DUE/STATUS	ACTION
RFO-7 +730	06-002-01 Capture all administrative work items into (minimum required) interactive data bases. (SOURCE: NRC MM 86-32(f))

ISSUE:	06-003 IMPROVE THE LEGIBILITY OF DRAWINGS
DUE/STATUS	ACTION
CLOSED	06-003-01 Publish drawing legibility standards. (SOURCE: NRC MM 86-41)
CLOSED	O6-003-02 Implement a quality check of all new vendor drawings and reject illegible drawings. (SOURCE: NRC MM 86-41)
CLOSED	06-003-03 Upgrade existing drawings as drawing revisions occur. (SOURCE: NRC MM 86-41)
CLOSED	06-003-04 Examine prints made from all existing aperture cards and identify poor quality aperture cards and poor quality original prints. (SOURCE: NRC NM 86-41)
CLOSED	06-003-05 Prioritizing Foor quality original drawings for restoration. (SOURCE: NRC MM 86-41)
CLOSED	06-003-06 Prepare plan and schedule for drawing restoration work. (SOURCE: NRC MM 86-41)
CLOSED	06-003-07 Upgrade quality of all equipment in the drawing processing cycle. (SOURCE: NRC MM 80-41)
CLOSED	06-003-08 Implement 100% quality inspection of new aperature cards sent to the Document Control Center.
	(SOURCE: NRC MM 86-41)

CLOSED

06-003-09

Train clerical staff in drawing legibility

requirements.

(SOURCE: NRC MM 86-41)

CLOSED

06-003-10

Issue Work instructions and initiate monthly random sampling of DCC issued drawings to monitor operator and equipment performance.

(SOURCE: NRC MM 86-41)

ISSUE: 06-004

IMPROVE THE CONTROL OF PROCEDURE ISSUE TO ENSURE THAT ONLY THE LATEST REVISION OF A

PROCEDURE IS ISSUED

DUE/STATUS ACTION

CLOSED 06-004-01

Devise controls to ensure that only the latest

revisions of NOD procedures are issued.

(SOURCE: SALP 86-99)

ISSUE,	06-005 COMPLIANCE OF EMERGENCY ACTION LEVELS WITH NUREG-0654
DUE/STATUS	ACTION
CLOSED	06-005-01 Review EALs against NUREG-0654. (SOURCE: NRC MM 86-41)
CLOSED	06-005-02 Revise Procedures 5.7.1.1, 5.7.1.2, 5.7.1.3, 5.7.1.4 and 5.7.1.5 to comply with NUREG-0654. (SOURCE: NRC MM 86-41)
CLOSED	06-005-03 Revise lesson plans as necessary for operator training on EALs. (SOURCE: NRC MM 86-41)
CLOSED	06-005-04 Conduct operator training on revised EAL procedures. (SOURCE: NRC MM 86-41)
CLOSED	06-005-05 Revise, print and distribute wall mounted EAL displays. (SOURCE: NRC MM 86-41)

ISSUE:	06-006 MAINTENANCE OF POSITIVE PRESSURE AT THE EOF UNDER EMERGENCY CONDITIONS
DUE/STATUS	ACTION
CLOSED	O6-006-01 Install manometer for continuous read-out of EOF positive pressure values. (SOURCE: SALP 86-99)
CLOSED	06-006-02 Draft and implement E.P. Work Instruction to require regular verification of positive pressure at EOF. (SOURCE: SALP 86-99)

ISSUE: 06-008

ENGINEERED SAFEGUARD FUNCTIONS

DUE/STATUS

ACTION

CLOSED

06-008-01 Evaluate the 4 ESF actuations identified as being caused by incorrect or deficient procedures to determine if the procedure development and validation process is adequate.
(SOURCE: NRC EM 87-45)

ISSUE:

06-009

IMPROVEMENT IN PROCEDURES, COMMUNICATIONS AND OPERATOR TRAINING FOR SAFE CONTROL OF THE PLANT DURING A NON-ROUTINE EVENT.

DUE/STATUS

ACTION

CLOSED

06-009-14

Review the emergency action levels regarding loss of on-site and off-site power for situations when fuel is loaded in the reactor vessel and R.C.S. temperature is less than 212 degrees F and revise as necessary.

(SOURCE: AIT 12/14/87)

ISSUE:	07-001 SECURITY ORGANIZATIONAL AND STAFFING IMPROVEMENTS
DUE/STATUS	ACTION
CLOSED	07-001-01 Security Group reporting line changed from plant management to Vice President Nuclear Operations (currently senior V. P. level). (SOURCE: SALP 86-99)
CLOSED	07-001-02 Establish Security Operations Group. (SOURCE: NRC MM 86-41)
CLOSED	07-001-03 Add one BECo Security Supervisor per shift. (SOURCE: NRC MM 86-41)
CLOSED	07-001-04 Establish Administration, Compliance and Technical specialist positions and fill positions with permanent BECo employees. (SOURCE: NRC MM 86-41)
CLOSED	07-001-05 Establish three new supervisory positions in the plant areas of Main Gate Access, Central Alarm Station and Secondary Alarm Station. (SOURCE: NRC MM 86-41)
CLOSED	07-001-06 Increase the total security force. (SOURCE: NRC MM 86-41)
CLOSED	07-001-07 Reduce the supervisor-to-patrolman ratio from 1-20 to 1-10 or less. (SOURCE: NRC MM 86-41)
CLOSED	07-001-08 Perform root cause analysis of continued weaknesses in follow-up on problems. (SOURCE: NRC MM 86-41)

ISSUE:	07-002 IMPROVE THE SECURITY SYSTEMS IN ORDER TO INCREASE SECURITY EFFECTIVENESS AND REDUCE RELIANCE ON COMPENSATORY MEASURES.
DUE/STATUS	ACTION
CLOSED	07-002-01 Conduct a system level requirements analysis t identify improvements required in the hardware (SOURCE: NRC MM 86-41)
CLOSED	07-002-02 Corrective maintenance to security equipment and hardware is scheduled to be complete prior to restart. (SOURCE: SALP 86-99)
CLOSED	Monitor the material status of the security system. A security staff technical specialist will track the outstanding maintenance items, monitor preventive maintenance and surveillance status and establish the primary focus for major modifications of the security systems. (SOURCE: NRC MM 86-41)
CLOSED	07-002-04 Prioritize the Security maintenance requests. Establish controls to ensure proper prioritization of future security maintenance requests. (GOURCE: NRC MM 86-41)
CLOSED	07-002-05 Resident NRC Inspector provided with expected completion date for Engineering evaluations of the scope of security equipment improvement. (SOURCE: NRC MM 86-30)
COMPLETED	07-002-06 Install plant design changes for CCTV, fence and intrusion detection improvements. (SOURCE: NRC MM 86-41)

CLOSED

07-002-07

Develop a security equipment preventive

maintenance program.

(SOURCE: NRC MM 86-41)

CLOSED

07-002-08

Conduct an evaluation of the continual utilization of compensatory measures.

(SOURCE: NRC MM 86-41)

CLOSED

07-002-09

Increase management's awareness of the use of

compensatory measures.

(SOURCE: NRC MM 86-41)

CLOSED

07-002-10

Discuss with the responsible individual any compensatory measures in existence greater than 30 days to ensure resolutions are promptly

planned and scheduled.

(SOURCE: NRC MM 86-41)

CLOSED

07-002-11

Inform NRC of new dates on installation plans

for security modifications.

(SOURCE: NRC MM 86-41)

ISSUE:	07-003 PROCEDURE/INSTRUCTION CHANGES AND TRAINING REQUIREMENTS RESULTING FROM SECURITY PROGRAM REVISIONS
DUE/STATUS	ACTION
CLOSED	07-003-01 Review and update/revise security procedures and instructions. (SOURCE: NRC MM 86-41)
CLOSED	O7-003-02 Review/revise the Security Training & Qualification (T&Q) Plan to ensure it remains current and reflects actual security practices. Revise training materials to reflect T&Q changes. (SOURCE: SALP 86-99)
CLOSED	07-003-03 Implement a Station Procedure to establish employee termination practices. (SOURCE: NRC IR 87-27)

QUALITY ASSURANCE

ISSUE:	08-001 IMPROVE THE RESPONSE TO QA CORRECTIVE ACTION PROGRAM
DUE/STATUS	ACTION
CLUSED	08-001-01 Establish weekly meetings between QA Manager and Plant Manager to discuss QA Corrective Action problems. (SOURCE: NRC MM 86-22)
CLOSED	08-001-02 Revise the QA Corrective Action Program to incorporate non-regulatory problems. (SOURCE: NRC MM 86-22-D(5))
CLOSED	08-001-03 Revise the BEQAM to ensure that DRs get timely handling in the QA Corrective Action Program. (SOURCE: NRC MM 86-22-D(1)
CLOSED	08-001-04 Revise the BEQAM to include requirement for Vice-President notification 15 days before expiration of 90-day corrective action limit. (SOURCE: NRC MM 86-41)
CLOSED	08-001-05 Revise BEQAM to include requirement that unresolved Corrective Action issues are automatically elevated to top management. (SOURCE: NRC MM 86-41)
CLOSED	08-001-06 Vice-Presidents provide specific guidance to department managers regarding acceptable standards of responsiveness to DR's. (SOURCE: NRC MM 86-41)
CLOSED	08-001-07 Revise Nuclear Organization Procedure (NOP) to incorporate BEQAM Corrective Action requirements. (SOURCE: NRC MM 86-41)

QUALITY ASSURANCE

CLOSED 08-001-08

Train nuclear organization personnel on the Corrective Action Program and associated NOP.

(SOURCE: NRC MM 86-41)

CLOSED 08-001-09

Revise QA department deficiency report procedure to conform to the BEQAM for the handling of second responses to deficiency reports.

(SOURCE: NRC MM 86-41)

CLOSED 08-001-10

Revise the QAD Deficiency Report procedure description to better define the term

"significant".

(SOURCE: NRC MM 86-41)

CLOSED 08-001-11

Assess organizational and corrective action program effectiveness by using key performance

indicators and periodic QAD reports.

QUALITY ASSURANCE

ISSUE:	08-002 IMPROVE QA STAFFING
DUE/STATUS	ACTION
CLOSED	08-002-01 Fill two vacancies on the ten-member on-site Surveillance Group with permanent BECo employees. (SOURCE: BECO LTR 87.130)
CLOSED	08-002-02 Fill three new personnel slots in the Quality Assurance Department with permanent BECo employees:
	- One auditor with health physics expertise; - Two Quality Control personnel to inspect radwaste shipments. (SOURCE: BECO LTR 87.130)

LICENSING

ISSUE:	09-001 IMPROVEMENTS IN THE CONTENT AND ACCURACY OF THE TECHNICAL SPECIFICATION
DUE/STATUS	ACTION
CLOSED	09-001-01 Review Technical Specifications to identify incorrect specifications and submit request to NRC for those revisions required by startup. (SOURCE: SALP 86-99)
CLOSED	09-001-02 Establish a list of criteria for Technical Specification changes which will include clarity of basis, action statement/LCO agreement, precise wording. (SOURCE: NRC MM 86-41)
CLOSED	09-001-03 Schedule Technical Specification review and upgrade for those Tech Spec amendments required before startup. (SOURCE: NRC MM 86-41)
CLOSED	09-001-04 Develop schedule for streamlining Technical Specification review process. (SOURCE: NRC MM 86-41)
CLOSED	09-001-05 Establish a schedule of post-startup Technical Specification changes prior to startup from RFO-7. (SOURCE: NRC MM 86-41)
CLOSED	09-001-06 Submit Technical Specification change request to eliminate testing of redundant ECCS equipment.
CLOSED	(SOURCE: NRC MM 86-41) 09-001-07 Submit Technical Specification change request to reduce frequency of MO 1001-28B and 29B valve stroking.

LICENSING

(SOURCE: CAL 86-10)

CLOSED

O9-001-08
Review the QA finding on ATWS functional test.
Determine if Technical Specification Table
4.2.G should be changed to reference Note (7).
(SOURCE: NRC IR 86-25-12)

LICENSING

ISSUE:	09-002 RESPONSE TIME TO NRC INFORMATION REQUESTS
DUE/STATUS	ACTION
CLOSED	09-002-01 Establish and proceduralize a system to ensure timely response to NRC information requests. (SOURCE: SALP 86-99)
CLOSED	Complete the review of the NRC Safety Evaluation (April 30, 1986) and verify all statements accurately reflect condition of the plant at the end of the inspection period. Report any discrepancies to NRC. (SOURCE: NRC IR 86-25-06)
CLOSED	09-002-03 Evaluate and report MSIV leakage rates. (SOURCE: CAL 86-10)

TRAINING

ISSUE:	10-001 OPERATOR TRAINING
DUE/STATUS	ACTION
CLOSED	10-001-01 Train operations staff (ROs, BROs and STAs) in use of revised Emergency Operating Procedures. (SOURCE: NRC MM 86-32-C)
CLOSED	10-001-02 Conduct 20 hours of hands-on-training per shift on PNPS simulator emphasizing normal plant startup and operating transients. (SOURCE: NRC MM 86-32)
CLOSED	10-001-03 Conduct operator training on the Radiological Environmental Technical Specifications (RETS) per Amendment #89. (SOURCE: SALP 86-99)
CLOSED	10-001-04 Train operations staff on RHR intersystem leakage issue. (SOURCE: CAL 86-10)
CLOSED	Address the NRC concern with respect to licensed operator training on modifications including the spool piece location for fire system/RHR tie in and the ADS 11 minute timer familiarity. (SOURCE: NRC EC 87-51)

TRAINING

ISSUE:

10-002

ADMINISTRATIVE IMPROVEMENTS TO THE OVERALL TRAINING PROGRAM

DUE/STATUS

ACTION

CLOSED

10-002-01

Revise the Nuclear Training Manual to more clearly define required participation in the licensed operator/manager requalification training program.

(SOURCE: SALP 86-99)

CLOSED

10-002-02

Revise the Nuclear Training Manual requalification training in the area of

preparing, administering and evaluating oral

examinations.

(SOURCE: SALP 86-99)

CLOSED

10-002-03

Revise the Nuclear Training Manual, Section 3.1.7 for written examination to ensure that procedural knowledge of system is reflected in

future examinations.

(SOURCE: SALP 86-99)

TRAINING

ISSUE:	10-003 MAINTENANCE PERSONNEL TRAINING AND EDUCATION
DUE/STATUS	ACTION
CLOSED	10-003-01 Develop, issue and use training module for field supervision/monitoring activities. (SOURCE: NRC MM 86-41)
CLOSED	10-003-02 Conduct training and continuing education of maintenance personnel assigned to work on Limitorque MCVs. (SOURCE: NRC MM 86-41)

11-001 SAFETY EVALUATION OF DRYWZLL INSULATION
ACTION
11-001-01 Review the 10 CFR 50.59 evaluation relative to the drywell insulation replacement work accomplished during RFO 6. (SOURCE: GEN LTR 85-22)

ISSUE:	11-002 RHR CHECK VALVE POSITION MONITORING
DUE/STATUS	ACTION
CLOSED	11-002-01 Revise safety evaluation #1959 to clarify intent (address reduction in RHR flow). (SOURCE: CAL 86-1^)
CLOSED	11-002-02 Evaluate new RHRS and core spray check valve position monitoring system options as an improvement over the original designs. (SOURCE: C. 2 86-10)

ISSUE:	11-004 VARIOUS DRAWING DISCREPANCIES
DUE/STATUS	ACTION
CLOSED	11-004-01 Resolve identified specific wiring and print discrepancies.
	(SOURCE: CAL 86-10)

ISSUE:	11-005 CHECK VALVES DESIGN REVIEW
DUE/STATUS	ACTION
CLOSED	11-005-01 Evaluate the feasibility of replacing or redesigning RHRS and Core Spray check valves t provide positive position indication. (SOURCE: CAL 86-10)
CLOSED	11-005-02 Determine the test configuration and the acceptance criteria for test of pressure drop capability of the RHRS 1001-68A and 68B check valves. (SOURCE: CAL 86-10)
CLOSED	11-005-03 Conduct the pressure drop capability test of the RHRS 1001-68A and 68B check valves. (SOURCE: CAL 86-10)

ISSUE:

11-006

INVESTIGATE CAUSE OF MODE SELECTOR SWITCH ANOMALIES DURING POWER ASCENSION

DUE/STATUS

ACTION

CLOSED

11-006-01

Develop a procedure to conduct a limited power ascent and descent through the portion of power ascension when the reactor mode switch is repositioned from run mode to start-up mode. This test may confirm the root cause analysis if anomalies recur.

(SOURCE: CAL 86-10)

ISSUE:	11-007 DESIGN ANALYSIS OF HPCI TURBINE EXHAUST STOP CHECK VALVE REPLACEMENT
DUE/STATUS	ACTION
CLOSED	11-007-01 Conduct design analysis to support the replacement of HPCI turbine exhaust stop check valve 2301-74.
	(SOURCE: NRC IR 85-30-10)

ISSUE:	11-008 USE OF NCR AND PDC PROCESSES TO PERFORM PLANT CHANGE/WORK
DUE/STATUS	ACTION
CLOSED	11-008-01 Determine reason for use of NCR process rather than PDC process and correct. (SOURCE: SALP 86-99)
CLOSED	11-008-02 Establish a procedure to formalize the LER submittal and review process. (SOURCE: SALP 86-99)

ISSUE:	11-009 D/G Room Cooling Design Deficiency	
DUE/STATUS	ACTION	
CLOSED	11-009-01 Evaluate D/G Room cooling for adequacy. (SOURCE: NRC IR 87-27)	

ISSUE:	11-013 ENVIRONMENTAL QUALIFICATION FOR DRYWELL EQUIFMENT ACTION				
DUE/STATUS					
CLOSED	Update drywell equipment EQ files to establi an auditable trail that demonstrates that the equipment will meet the new SLB qualification profile. (SOURCE: NRC IR 87-32-01)				
CLOSED	11-013-02 Review the Quality Assurance audit (Compliance with 10 CFR 50.49) and resolve any deficiency reports. (SOURCE: NRC IR 87-32-02)				

ISSUE: 11-014

P & ID upgrades.

DUE/STATUS

ACTION

06-OCT-88

11-014-01

Upgrade P & ID's to show design modifications implemented during this outage and any major process line changes identified during initial walkdowns.

(SOURCE: BECO LTR 87-206)

APPENDIX 11

CHANGES TO REGULATORY COMMITMENTS

This appendix summarizes changes to regulatory commitments from source documents referenced in Appendix 10, made since the May 1988 issuance of Volume 2, Revision 2 of the Restart Plan. The meaning of the term "commitment" as used herein has been expanded to include those statements by Boston Edison in earlier correspondence on the status of actions, as well as statements of actions to be undertaken to address specific concerns.

In some cases, reports of status were made that indicated an anticipated completion date for a commitment action later than the date of the status report. Where that date has not been met, the item is not considered a commitment change unless Boston Edison has scheduled completion of the action after restart.

Each change in this appendix will name the source document to which the change applies. Separate statements of the commitment or status as it was originally written, and of the changes are included. An explanation of the need for each change is also provided.

Appendices 8, 9 and 10 have been revised to reflect the change in the commitment in cases where the action statements were affected.

CHANGE TO CAL 86-10 second response

SUMMARY:

This change cancels a commitment made as part of a response to a CAL 86-10 issue.

CRIGINAL COMMITMENT/STATUS:

Action

"Install EPIC computer system and have operable to monitor the RPS and PCIS systems"

Status

"RS + 120"

CHANGE:

Change the commitment to use GETARS for monitoring.

SOURCE OF COMMITMENT/STATUS:

Confirmatory Action Letter 86-10 second response

REASON FOR CHANGE:

BECo will monitor the mode switch during the ascent to power for any indication of problems that have been experienced in the past. This monitoring will be performed using the General Electric Transient Analysis Recording System (GETARS).

Response to Inspection Report 86-19 Volume 2, Rev. 2 of the Restart Plan

SUMMARY: This change revises a commitment status.

ORIGINAL COMMITMENT/STATUS:

ACTION

"Revise the Contaminated Material Control procedure to establish curie limits for temporary and permanent radioactive material storage areas."

Status

"Completed"- (Vol. 2 Rev. 2)

CHANGE:

Change the status to show that additional changes to the procedure are required which will be completed ninety days after Restart.

SOURCE OF COMMITMENT/STATUS:

Boston Edison letter 87-011 of 22 January 87 (NRC Inspection Report No. 50-293/86-19)
Volume 2 Rev. 2 of the Restart Plan

REASON FOR CHANGE:

Volume 2 Revision 2 of the Restart Plan reported the status of this action as "completed" when the procedure changes were made. Later review determined that additional procedure modifications are required. Those changes will be completed approximately ninety days after Restart, (RS +90).

Change to NRC Inspection Report 87-42

SUMMARY: This change cancels a commitment to install positive position indication for RHRS and Core Spray check valves.

ORIGINAL COMMITMENT/STATUE:

ACTION

Install Namco proximity switches and brackets to provide positive position indication for RHRS and Core Spray check valves.

Status

"RS + 120"

CHANGE:

Delete the commitment

SOURCE OF COMMITMENT/STATUS:

NRC Inspection Report 87-42

REASON FOR CHANGE

Appendix 10 Item 11-005-01 was to evaluate the feasibility of replacing or redesigning RHRS and Core Spray check valves to provide positive position indication. Engineering review has concluded that the installation of positive position indication is not feasible.

APPENDIX 12

SYSTEM SUMMARY STATUS REPORT

- The purpose of this appendix is to provide information on The System Status Milestone Review process as well as the status and results for each system listed in Table A12-1.
- System Specialists are assigned responsibilities for tracking work on specific systems, and carry out the following functions:
 - A. Review outstanding work items in applicable work tracking systems to identify for each system listed in Table A12-1, the required work scope.
 - B. Maintain the status of work progress in a System Status Book.
 - C. Maintain the status of significant outstanding testing requirements for inclusion in a System Status Book.
 - D. Provide periodic summary status reports for management.
- 3. System Status Books are maintained for ach of the systems listed in Table A12-1 (attached). The information in the system books typically includes walkdown reports, modification status updates, outage schedules and other pertinent information. These status books are available at P.N.P.S. for review.
- 4. In accordance with Volume 1 of the Restart Plan, this revision of Volume 2 includes the following information for each system listed in Table A12-1:
 - A. Major system production work completed.
 - B. Significant system issues addressed.
 - C. Outstanding system post outage work items.
 - D. Significant system testing status.
 - E. Outstanding comments/problems.

Note that the subject area descriptions cited above are slightly different from those noted in Revision 1 of Volume 2 of the Restart Plan. The first 3 topics are essentially the same but minor changes were made to the titles to make them self explanatory and to discuss the status of all Surveillance Testing not just the results of tests accomplished to date.

The Scope of Area C (outstanding System Post Outage Work Items) was expanded to reflect major items planned to be evaluated and addressed during the next cycle including RFO-8. Category E focuses on emerging problems and ongoing corrective actions for each system. The items in this section are restart actions identified from the Systems Engineers' reviews which require closure or specific scheduling in the approach to Startup.

These changes were made to incorporate refinements developed by the System Engineers and serve to provide a clearer presentation of the same material.

The System Status Reports are a working document reflecting a living process and are subject to continuing review, comment and update. As such, proposed or planned actions identified in these reports do not represent commitments on the part of Boston Edison. Such commitments are captured in the long term plan or other specific regulatory communications.

"Software" refers to non hardware work items other than procedures.

Table A12-2 provides a glossary of additional abbreviations used in this Appendix.

APPENDIX-12 GLOSSARY OF TERMS

AC Alternating Current

ASP Alternate Shutdown Panel

AOG Augmented Offgas

ATS Analog Trip System

ATWS Anticipated Transient Without Scram

BWR Boiling Water Reactor

CAL Confirmatory Action Letter

CAVS Crack Arrest Verification System

CCW Closed Cooling Water

CFR Code of Federal Regulations

CRD Control Rod Drive

CW Circulating Water

DC Direct Current

DG Diesel Generator

EC Exit Commitment

EPRI Electric Power Research Institute

EQ Environmental Qualification

ETS Extended Test System

FW Feedwater

FP Fuel Pool

GE General Electric

HCU Hydraulic Control Unit

APPENDIX-12 GLOSSARY OF TERMS

HP High Pressure

HPCI High Pressure Coolant Injection

HVAC Heating Ventilating & Air Conditioning

HWC Bydrogen Water Chemistry

Hx Heat Exchanger

IEB Inspection & Enforcement Bulletin (NRC)

IES Inspection & Enforcement Notice (NRC)

IFI Inspector Follow Item

IGSCC Inter Granular Stress Corrosion Cracking

TLRT Integrated Leak Rate Testing

IRM Intermediate Range Monitor

ISI In-Service Inspection

LER Licensee Event Report

LOOP Loss of Offsite Power

LLRT Local Leak Rate Testing

LP Low Pressure

LPRM Local Power Range Monitor

LRM Log Radiation Monitor

M-G Motor Generator

MOV Motor Operated Valve

MSIV Main Steam Isolation Valve

MSTP Master Surveillance Tracking Program

APPENDIX-12 GLOSSARY OF TERMS

NDE Non Destructive Examination

NED Nuclear Engineering Department

NOD Nuclear Operations Department

NRC Nuclear Regulatory Commission

PASS Post Accident Sampling System

PCB Poly-Chlorinated-Biphenyl

PCIS Primary Containment Isolation System

PM Preventive Maintenance

Pre-Op Pre-operational

PRM Process Radiation Monitor

PWT Post Work Test

QC Quality Control

RBCCW Reactor Building Closed Cooling Water

RBM Rod Block Monitor

RC Regulatory Commitment

RCIC Reactor Core Isolation Cooling

RFO Refueling Outage

RHR Residual Heat Removal

RPS Reactor Protection System

APPENDIX-12 GLOSSARY OF TERMS

RSIL Rapid Service Information Letter (G.E.)

RTV Room Temperature Vulcanizing

RV Relief Valve

RWCU Reactor Water Clean-Up

RWL Reactor Water Level

SBGT Stand-By Gas Treatment

SBLC Stand-By Liquid Control

SIL Service Information Letter (GE)

SOER Significant Operating Experience Report (INPO)

SRM Source Range Monitors

SRV Safety Relief Valve

SSW Salt Service Water

TBCCW Turbine Building Closed Cooling Water

TIP Traversing Incore Probe

T/G Turbine Generator

TP Temporary Procedure

TS Technical Specification

UNR Unresolved Issue

UT Ultrasonic Testing

System Status Reviews as a Punction of Plant Milestone

Milestone

Plant System	Reload	Hydro	ILRT	Critica)
Main Steam				
Reactor Recirculation	x	X	X	X X
Control Rod Drives	x	X X X	X	X
Sampling	â	÷	× .	
Feedwater	^	x	×	×
Turbine Steam Bypass		X	X	x
Offgas/Augmented Offgas				X
Primary Cont. Atmos. Control				X
Residual Heat Removal			Š	X
Reactor Standby Liquid Control	x	0	2	X
Reactor Water Cleanup	x		X	X
Reactor Core Isol Cooling	^	X X X	÷	X
Core Spray	x	x	X X X X	X
Gland Seal	^	Α,	×	X
Extraction Steam				x x x x x x x x
Heater Drains & Vents				X
Condensate	x			X
Fuel Pool Cooling	x			х
Demineralized Water	x			
High Pressure Coolant Inject.	^	X	X	X
Heating Ventileting & Air Cond.	4	×	X	X
Condensate Vent & Drain	^	^	X	X
Condensate Transfer	x			X
Circulating Water	x			X
Screen Wash	^			X
Service Water			~	Š
Closed Cooling Water	X X	×	0	×.
Instrument Air	ç	÷.	0	Š.
Service Air	x	x	X X X	
Turbine Lube Oil	^		^	Č
Diesel Generator Fuel	x	×	~	Š
Communications	x	^	X	X
Instrumentation & Control	x	×	v	X X X X X X X X X
Power Systems	x	x	X	X
Standby Gas Treatment	200	x		
Fuel Handling & Storage	÷ ÷		X	X
Containment & Reactor	×	x	×	
Turbine Generator & Aux.		^	^	X
Condenser & Condenser Aux.	v			X X X X
Reactor Vessel & Aux.	X		~	X
Diesel Gen. & Aux.	Ç	X	x	÷.
Hydrogen Water Chemistry		^	^	X
-,,				×

NOTES: " X indicates comprehensive update/review required to enter

each milestone.

The "Hydro" column identifies those systems required for a Class I Hydro.

RFO-7 SYSTEM STATUS SUMMARY REPORT

System: 1 Main Steam

(Main Steam Isolation Valves

and Upstream Piping)

System Eng: D. Ferraro

Prepared By:

Data Date: 9/26/88

Reviewed By:

Approved By:

Major System Production Work Completed:

Inspect/Overhaul of Safety Relief Valves (SRV) at Wyle Lab

· Design change to Main Steam Isolation Valves (MSIV) pilot poppet completed

· Replaced Main Steam supports/snubbers

· Rebuild of Main Steam Isolation Valves (MSIV) solenoids complete

Significant System Issues Addressed:

Analog Trip System (ATS) Modification

• TP 86-167 Test of MSIV closure accumulators complete

 SRV testing of Pilot Poppet Material Modification to prevent pilot poppet sticking

Outstanding System Post Outage Work Items:

. No outstanding post outage work

Significant System Testing Status:

- . LLRT of MSIVs completed & satisfactory
- Class 1 Hydro complete & satisfactory
- SRV flanges require leak check and visual inspection at pressure
- TP 87-219 MSIV opening test to be performed during Startup to verify proper operation of modified MSIV pilot poppet assemblies
- · Surveillance testing is current or scheduled in the MSTP

System 1 (D. Ferraro) continued:

Outstanding Comments/Problems:

Work Status

- 1 Restart MR Is In Planning
- 4 Outstanding Restart MR's Are Working
- Outstanding Restart MR's Are In Test/Closeout
 (9 require steam for post work test, 4 in closeout)

RFO-7 SYSTEM STATUS SUMMARY REPORT

System: #1 Main Steam

Data Date: 9/26/88

(Downstream of Main Steam Isolation Valves)

System Eng: P. Trepanier

Prepared By:

Reviewed By:

Approved By: WA C

Major System Production Work Completed:

 The (4) moisture separators were inspected. Inlet and outlet welds were dye checked. All previously Furmanited repairs were made permanent.
 The majority of this work was on level instrumentation on the moisture separator drain tanks.

Significant System Issues Addressed:

Removal of nine hex nuts which were tack welded to main steam lines
 B & C (Nuts are believed to have been part of Startup Test apparatus)

Outstanding System Post Outage Work Items:

NONE

Significant System Testing Status:

 Post Work Testing of repacked/replaced valves in Moisture Separator area and steam supply to Steam Jet Compressors in off-gas system, to be performed when main steam is available.



Outstanding Comments/Problems:

- A pipe hanger supporting the Steam Jet Air Ejector pressure control valve is currently being redesigned by the Nuclear Engineering Department. Hanger replacement is scheduled prior to Startup.
- Work Status
 - 1 Working Restart Software Item
 - 1 Outstanding Restart MR Remains To Be Worked

RFO-7 SYSTEM STATUS SUMMARY REPORT

System: \$2 Recirculation

Data Date: 9/26/88

System Eng: Steven Bernat

repared By: Steven Ber

Reviewed By:_

Approved By: Willing

Major System Production Work Completed:

Motor Generator (M-G) sets refurbished

 Installed Anticipated Transient Without Scram (ATWS) modifications to drive motor breaker (reliability improvement)

Alarms for pump motor vibration and bearing oil level separated

Pump A oil cooler changed out

Condensation problem above panel 2225B eliminated

Cleaned tubes on A&B MG set oil coolers

Seal welded pump flanges to stop leakage in drywell

Significant System Issues Addressed:

 NRC concern over field breaker trip failures addressed by adding a trip to the drive motor breakers and original equipment manufacturer overhaul of AKF Breakers at their facility

System reliability improved by refurbishing M-G sets

Outstanding System Post Outage Work Items:

Leak check various valves at pressure

Monitor seal purge flow control valve performance at pressure

Significant System Testing Status:

Surveillance testing is current or scheduled in the MS"P

System #2 (S. Bernat) continued:

Outstanding Comments/Problems:

- Replacing several snubbers in the drywell.
- Work Status
 - 6 Outstanding Restart MR's Remain To Be Worked
 - 10 Outstanding Restart MR's are Working
 - 30 Outstanding Restart MR's Are In Test/Closeout
 - 3 Outstanding Restart Software Items (1 F&MR, 2 PDC's)

RFO-7 SYSTEM STATUS SUMMARY REPORT

System: #3 Control Rod Drive (CRD)

Data Date: 9/26/88

System Eng: Jeff Calfa

Prepared By:

Reviewed By:

Approved By: WA Clary

Major System Production Work Completed:

. 'B' Control Rod Drive (CRD) Pump and Motor overhauled

15 Control Rod Blades replaced (10 with hafnium tipped hybrids)

 16 Hydraulic Control Units (ECUs) had 101, 102, 112 isolation valves rebuilt (SIL 419)

23 CRDs removed and rebuilt

96 Scram Valves had diaphragms replaced (IEN 86-109)

2 145 BCUs had holdown bolts replaced and torqued (LER 87-006-0)

145 hCUs had 117 and 119 went valves inspected

Significant System Issues Addressed:

- HCU Holdown Bolts (LER 87-006-00)
- Scram valve maintenance (IEN 86-109)
- BCU Isolation Valves (SIL 419)
- CRD vent valves Failure & Malfunction Report

Outstanding System Post Outage Work Items:

Restoration of stabilizing valves to balance system pressure

Significant System Testing Status:

- Leak checked CRDs during Hydro
- Scram testing performed after Hydro
- Need to restroke all rods to verify movement (in progress)
- Surveillances are current or scheduled in the MSTP

System #3 (J. Calfa) continued:

- · Work Status:
 - 1 Outstanding Restart MR Is Working
 - 4 Outstanding Restart MR's Are In Test/Closeout (Planned as Part of Power Ascension Testing)

System: #4 Sampling

Data Date: 9/26/88

System Eng: D. Ferraro

Prepared By:

Reviewed By:

Approved By:

Major System Production Work Completed:

- Installation of two new State-of-the-Art sample racks and chiller units

 Reactor Water Cleanup (RWCU) Sampling and Analysis Rack #1 (C-121)
 and the Condensate and Feedwater Sampling and Analysis Rack
 #2 (C-122)
- Post Accident Sample System (PASS) flow meter #661 installed

Simpificant System Issues Addressed:

PASS piping heat trace and material inspection

Outstanding System Post Outage Work Items:

 Grab sample capability: Changed the installation of the RHR sample sinks from a temporary to a permanent condition.

Sign ficant System Testing Status:

- TP 87-131: Post modification testing of sample sink C-122 completed
- TP 87-177: Post modification testing of sample sink C-121 completed

- Need sample sinks placed in automatic service
- Work Status
 - 3 Outstanding Restart MR's Remain To Be Worked
 - 2 Outstanding Restart MR's Are Working
 - 5 Outstanding Restart MR's Are In Test/Closeout
 - 2 Outstanding Restart Software Items

System: #6 Feedwater

Data Date: 9/26/88

System Eng: K. Hemeon

Prepared By:

Reviewed By:

Approved By

Major System Production Work Completed:

Refurbished Feedwater (FW) pump motors

Refurbished FW pumps (including new mechanical seals)

Inspected and modified FW pump discharge check valves

Replaced soft seats on main FW check valves with new material

Made permanent repairs to various Furnanited leaks

Performed extensive Ultrasonic Testing (UT) on FW piping

Refurbished 'A' FW Regulating valve

Significant System Issues Addressed:

- High Energy Piping Erosion/Corrosion (IEN 86-106, SOER 87-03)
- Check valve problems (IEN 86-01, SOER 86-03)
- Leakage through main FW check valves

Outstanding System Post Outage Work Items:

NONE

Significant System Testing Status:

8.E.6 Calibrate RX FW Instrument - Working

- Work Status
 - 1 Outstanding Restart MR Remains To Be Worked
 - 1 Outstanding Restart MR Is Working
 - 10 Outstanding Restart MR's Are In Test/Closeout

System: # 7 Turbine Bypass

#15 Gland Seal #51 Turbine Generator & Aux^

System Eng: C. Jungclas

*see also System 45J

Data Date: 9/26/88

Approved By:

Eajor System Production Work Completed:

High Pressure (HP) turbine: complete disassembly, steam path parts sandblasted and non-destructively tested, diaphragms repaired, shell inspected, and rotor inspected

'A' Low Pressure (Lr) turbine: complete disassembly, steam path parts sandblasted and non-destructively tested, diaphragms repaired, inner casing horizontal joint steam cuts repaired, 24 last stage pins replaced (continued on next sheet)

Significant System Issues Addressed:

- LP Turbine shaft axial keyways ultrasonic test performed
- LP Turbine last stage buckets inspected and 24 pins replaced
- Generator hydrogen seals repaired
- Reduction of set point controlling the bypass of the scram signals on Turbine Control Valve Fast Closure & Turbine Stop Valve Closure as recommended by GE SIL 423

Outstanding System Post Outage Work Items:

- Turbine Control Adjustments per System #45J
- Turbine torsional testing per G.E. TIL 1002 to be performed just prior to RFO 8

Significant System Testing Status:

- Generator Air Test complete
- Generator core monitor test to be complete during Startup
- Turbine trip testing in progress

- Stator cooling water system leaks (repairs in progress)
- Low condenser vacuum alarm and scram setpoints (setpoint change in review)

System #7, 15, 51 (C. Jungclas) continued:

- Work Status
 - 3 Outstanding Restart MR's Remain To Be Worked
 - 3 Outstanding Restart MR's Are Working
 - 6 Outstanding Restart MR's Are In Test/Closeout
 - 1 Outstanding Restart Software Item

Major System Production Work Completed

"A" LP Turbine (continued)

Inspected inner casing and outer hood, inspected LP rotor and buckets, torqued bolts, replaced all diaphram packing and packing springs, inspected atmospheric relief diaphrams, replaced exhaust hood spray nozzles and inspected extraction line expansion joints.

- Generator performed High Potential Testing on Stator, replaced hydrogen seals and insulated bolt sleeves and washers, cleaned and inspected collector rings and brush rigging, installed new shaft grounding straps, repaired main lead box manways (hydrogen leaks), replaced gaskets on all oil piping, cleaned 2 hydrogen coolers.
- Alterrex replaced shims under Alterrex, cleaned air cooler heat exchanger, greased and torqued bus bars, installed solid panels under stator base to correct airflow paths, repaired air cooler vent valve leak, replaced NIBCO valves in rectifier banks.
- Bearings bearings inspected, T-9 bearing ring repaired, various thermocouples replaced, thrust bearing checked for wear and shaft grounding.
- Couplings replaced Alterrex coupling, shimmed to correct alignment at A&B coupling.
- Turning Gear inspected, clearances and alignment checked.
- Lift pumps replaced 5 pumps, calibrated pressure switches, replaced inlet check valves adjacent to bearings, changed filters, drilled air vent holes on suction side pump elbows.
- Stator Cooling System inspected 'A' & 'B' pumps, replaced bearings, seals, bushings, guides and mechanical seals, replaced both pump motors, replaced filters, replaced rectifier bank shut off valves, calibrated gauges and flowmeter.

System #7, 15, 51 (C. Jungclas) continued:

- Control valves all 4 valves overhauled.
- Main stop valves #1 and #2 inspected and tested.
- Combined Intercept Valves #2 and #4 inspected and tested.
- Seal Oil System Inspected Main Seal Oil Pump (MSOP) Recirculating Seal Oil Pump (RSOP) and Emergency Seal Oil Pump (ESOP), replaced rotating parts, inspected MSOP and RSOP motors, replaced motor bearings, replaced Seal Oil Vacuum Pump (SOVP), rebuilt level control valve, rebuilt pressure governor and cleaned vacuum tank.
- Front Standard Replaced Mechanical Pressure Regulator (MPR) bean valve.

System: #8 Augmented Offgas (AOG)

Data Date: 9/26/88

System Eng: R. H. Young

Prepared By: RHY

Reviewed By:

Approved By: Willes

Major System Production Work Completed:

 Augmented Offgas (AOG) Refurbishment (mechanical complete, electrical, and Instrumentation in progress)

"A" recombiner, preheater, and condenser vessel
 Non Destructive Examination (NDE)

Recombiner vessel support replacement

Small bore pipe replacement

Significant System Issues Addressed:

- Hydrogen Recombiner Area Equipment Condition
- AOG H2 analyzer operation
- Offgas condenser level control

Outstanding System Post Outage Work Items:

Complete refurbishment of 'A' recombiner train

Significant System Testing Status:

- Post work testing of repaired equipment for MR closeout pending
- System pressure test to PWT leak repairs and steam piping
- Offgas Flow Calibration 8.E.8 after MR's work

- Cycle 8 operation will be with refurbished single train (limited redundancy)
- Work Status
 - 1 Outstanding Restart MR Is Open
 - 4 Outstanding Restart MR's Are Working
 - 5 Outstanding Restart MR's Are In Test/Closeout
 - 1 Outstanding Restart Software Item

System: #9 Containment Atmospheric Control

Data Date: 9/26/88

System Eng: D. Ferraro

Prepared By: I

Reviewed By

Approved by: WAG

Major System Production Work Completed:

Backup Nitrogen System installed and tested

Significant System Issues Addressed:

 Installed Backup N₂ supply to increase N₂ purge capacity on site.

Outstanding System Post Outage Work Items:

NONE

Significant System Testing Status:

 Perform equipment checkout/lineup of Liquid Nitrogen Vaporizer Trailer

- Work Status
 - 3 Outstanding Restart MR's Are In Test/Closeout

System: #10 Residual Heat Removal (RHR) Data Date: 9/26/88

System Eng: Steven Bernat

Reviewed By: Steven Bernet

Reviewed By: Walder

Approved By: Walder

Major System Production Work Completed:

- Containment spray header nozzle and drains redesigned
- Pumps rebuilt
- Valves 29B and 36A/B replaced
- Valves 68B and 28A & B repaired
- Numerous relays replaced
- B heat exchanger flange furmanited
- B heat exchanger bottom head drain cut and capped
- Provided calibrated leak off capability for low pressure
- Corrected 10CFR21 single failure concern for minimum flow valves
- New disks installed in 28 A/B valves
- Reworked minimum flow check valves to prevent suction piping pressurization while in shutdown cooling
- Repaired 28 A/B valve yokes
- Completed overhaul of 28 A/B motor operators and lowered torque switch settings

Significant System Issues Addressed:

- Small bore piping vibration addressed
- Root cause and corrective action of cracked welds and loose bolts in low pressure ECCS
- Confirmatory Action Letter (CAL) 86-10 issues
- Hydrodynamically tested inboard check valves (68A/B), one refurbished, both left with zero leakage
- Pump impeller wear ring and motor surge ring bracket cracking addressed
- Root cause of 28 valve yoke and backseat failures

Outstanding System Post Outage Work Items:

- RFO-8 Add small bore pipe supports to selected lines in the drywell
- RFO-8 Replace containment spray header drain hose with permanent pipe
- RFO-8 Replace MO-1001-28A&B valve yokes
- RFO-8 Reinspect Stellite backseat on MO-1001-28A
- RFO-8 Reinspect A heat exchanger gasket for internal leak
- RFO-8 Reinspect containment spray header drain nozzles for plugging
- RFO-8 Reinspect containment spray headers for rust

System #10 (S. Bernat) Continued:

Significant System Testing Status:

- Surveillances are scheduled in the MSTP
- Completed MOVATS testing of MO-1001-28A/B to confirm torque switch settings

- Replacing several snubbers in the drywell
- Work Status
 - 3 Outstanding Restart MR's Remain To Be Worked
 - 11 Outstanding Restart MR's Are Working
 - 29 Outstanding Restart MR's Are In Test/Closeout
 - 6 Outstanding Restart Software Items (1 ESR, 2 F&MR's, 3 PDC's)

System: #11 Stand By Liquid Control (SBLC)

Data Date: 9/26/88

System Eng: J. Calfa

Prepared By:

Reviewed By:

Approved by: WAC

Major System Production Work Completed:

 Replacement of SBLC solution (higher isotopic) to meet requirements of 10CFR50.62.

o Installed Flowmeter in return to storage tank line.

o Rebuilt PSV 1105A/B discharge relief valves per 3.M.4-80

o Corrected 1101-1 indication problem

Significant System Issues Addressed:

o Resolved discharge relief valve failures

Outstanding System Post Outage Work Items:

O NONE

Significant System Testing Status:

o Required Surveillances are current

- o None
- o Work Status
 - 1 Outstanding Restart Software Item in Closeout

System: #12 Reactor Water Clean Up (RWCU)

Data Date: 9/26/88

System Eng: J. Purkis

Prepared By:_

Reviewed By:

Approved By:

Major System Production Work Completed:

PMs performed on: MO-1201-5, MO-1201-2, MO-1201-80, MO-1201-85

Many system manual valves reworked

New RVCU holding pump installed

DPIS 1243, 1244 calibrated & lines flushed

System tie ins for Hydrogen Water Chemistry completed

Significant System Issues Addressed:

 Flushing of lines to DPIS 1243, 1244 to minimize potential for spurious PCIS actuation of RWCU (Hydraulic Snubber Issue)

Outstanding System Post Outage Work Items:

Special Test of CV1239 to be performed during power ascension

Significant System Testing Status:

- Completed required LLRT satisfactory
- Completed Hydro
- Required technical Specification (TS) Surveillances are current

- Resolution of DPIS hydraulic snubber settings (PDC in implementation)
- Installation of missing pipe supports on DPIS 1243, 1244 (PDC in implementation)
- Work Status
 - 2 Outstanding Restart MR's Remain To Be Worked
 - 2 Outstanding Restart MR's Are In Test/Closeout
 - 5 Outstanding Restart Software Items

System: #13 Reactor Core Isolation Cooling (RCIC) Data Date: 9/26/88

System Eng: R. Mattos

Prepared By: T. Watter

Reviewed By:_

Approved By

Major System Production Work Completed:

Turbine 5 year Preventive Maintenance (PM)/overhaul

Motor Operated Valve (MOV) overhaul/Movats testing

Gland seal leak-off system restored

Turbine insulated with Asbestos free material

Significant System Issues Addressed:

Increased Turbine Exhaust Set Point

UNR 86-06-06 - residual flow issue root cause identified

RC 86-21-03 - Logic System Functional Tests

UNR 86-21-04 - simulated automatic actuation test

I.E.B. 85-03 MOV (Limitorque) switch setting

I.E.B. 88-04 - minimum flow issue

Outstanding System Post Outage Work Items:

Operability Testing as noted below

RCIC turbine "cold quick" start EC 87-51-02 (procedure 8.5.5.1)

Significant System Testing Status:

Completed: TP 87-198 RC/C Testing using aux. steam satisfied:

8.5.5.3 (full flow at 150 psi)

8.5.5.6 (A.S.P. operability of pump and valves)

2.2.22 (overspeed trip test)

Normal surveillances due prior to startup as per MSTP

 IEB 85-03 MOV Testing at pressure to be scheduled after power ascension program



- Evaluate repeating procedure 8.5.5.3 (full flow at 150 psi)
- Complete snubber replacement
- Work Status
 - 2 Outstanding Restart MR's Remain To Be Worked
 - 29 Outstanding Restart MR's Are In Test/Closeout

System: #14 Core Spray

System Eng: J. Gaedtke

Data Date: 9/26/88

Prepared By:

Reviewed By:

Approved by: WAlley

Major System Production Work Completed:

- Test return check valves 1400-35/214 discs replaced
- HFA Relay replacements
- MOV 1400-4A and 4B yoke bonnet replacements

Significant System Issues Addressed:

- Core spray test return check valve concerns
- MOV 1400-4A and 4B yoke failure root cause concerns
- Procedure/drawing discrepancies
- Hanger and support inspections
- Pump 'mpeller wear rings inspected and replaced to address IGSCC concerns
- Surge ring brackets on one motor Stator inspected and no cracking found
- Repositioned yoke clamp to correct orientation (MR -14-43)
- IIB 88-04 minimum flow issue

Outstanding System Post Outage Work Items:

- ESR 88-652 replacing Bartons with Rosemount transmitters
- RFO-8, Correct vertical orientation of Core Spray Check Valves 1400-35 and 1400-214
- RFO-8, Address Core Spray 1400-9A and 9B position indication
- ESR 86-373 vibration on small bore piping

Significant System Testing Status:

Surveillances are current or scheduled in the MSTP

- Work Status
 - 2 Outstanding Restart MR's Are In Test/Closeout
 - 1 Outstanding Restart Software Item (NCR 88-106)

System: #16 Extraction Steam

#17 Feedwater Heater Vents & Drains

System Eng: P. Trepanier

111

Data Date: 9/26/88

Reviewed By:

Approved By: WA Cluy

Major System Production Work Completed:

 Performed maintenance on extraction steam bleeder trip valve motor operators

Repaired dump sparger for feedwater heater E-105A

 Completed additional non destructive examination to confirm no erosion [Significant Operating Experience Report (SOER) %7-03: High energy pipe inspections].

Significant System Issues Addressed:

Motor operator maintenance

Pipe erosion inspections completed satisfactorily (SOER-87-03)

Outstanding System Post Outage Work Items:

No outstanding system post outage work

Significant System Testing Status:

None outstanding

- Work Status
 - 6 Restart MR's Are In Post Work Testing

System: #18 Condensate

Data Date: 9/26/88

System Eng: K. Hemeon

Prepared By:

Reviewed By:

Approved By:

Ma or System Production Work Completed:

Extensive UT of condensate system piping

Replacement of conductivity elements and recorders
 Inspected condensate pump discharge check valves

Refurbished 2 of 3 condensate pump motors

 Inspected & refurbished internals of condensate demineralizers (Condemins)

Significant System Issues Addressed:

Erosion/Corrosion addressed (IEN 86-106, SOER 87-03)

e Conductivity measurement equipment upgraded

 Potential check valve degradation addressed by multiple tests/inspections (SOER 86-03)

Condensate Demin liner repairs for man-ways and covers

Reorientated condemin vent valves as a reliability improvement

Cutstanding System Post Outage Work Items:

NONE

Significant System Testing Status:

- TP 87-271 Condensate demineralizer conductivity elements complete
- TP 87-209 Pre-op of condensate demineralizer vent valves complete

- Complet, condensate demineralizer refurbishment
- Work Status
 - 4 Outstanding Restart MR's Are In Test/Closeout

System: #19 Fuel Pool Cooling

Data Date: 9/26/88

System Eng: J. Gaedtke

Prepared By

Reviewed By:

Approved By: WA

Major System Production Work Completed:

New spent fuel racks installed - increased capacity

FF cooling backflush filter placed in service

Replaced motor and pump on fuel pool cooling pump "B"

Replaced motor on fuel pool cooling pump "A"

Significant System Issues Addressed:

Reviewed adequacy of brace on fuel possible heat exchanger

Disassembled fuel pool cooling pump B to correct vibration

Fuel pool liner - precipitate buildup at drain

Outstanding System Post Outage Work Items:

 Inspect neutron absorbing material in fuel racks (IEN 87-43)

Significant System Testing Status:

Surveillance testing is current or scheduled by MSTP

- Work Status
 - 1 Outstanding Restart MR Remains To Be Worked

System: #21 Demineralized Water

Data Date: 9/26/88

System Eng: R. H. Young

Prepared By: K

Reviewed By:

Approved By:

Major System Production Work Completed:

NORE

Significant System Issues Addressed:

· NONE

Outstanding System Post Outage Work Items:

 Complete analysis for maintaining portable trailer vs. repairing or replacing Makeup Demineralizer System

Significant System Testing Status:

NONE

- Work Status
 - 1 Outstanding Restart MR Is Working

System: #22 Main Generator Hydrogen

System Eng: C. Jungclas

Data Date: 9/26/88

Prepared By: (

Reviewed By:

Approved By: W/W

Major System Production Work Completed:

Bydrogen Water Chemistry tie-in complete

Hydrogen flow totalizer installed

Hydrogen seals on main generator reworked/repaired

Significant System Issues Addressed:

Hydrogen leakage - Main Generator

Outstanding System Post Outage Work Items:

None identified

Significant System Yesting Status:

- Hydrogen Water Chemistry tie-in post work testing in progress
- Main generator air in-leakage test completed satisfactorily

Outstanding Comments/Problems:

Work Status

No Outstanding MR's

System: #23 High Pressure Coolant Injection(HPCI)

Data Date: 9/26/88

System Eng: R. Mattos

Prepared By:_

Reviewed By:

Approved By:__

Major System Production Work Completed:

Installed exhaust line vacuum breakers (PDC 85-59)

Turbine 5 year P.M./Overhaul

MOV overhaul/MOVATS testing

Turbine/piping insulated with asbestos free material

Steam inlet piping alignment and turbine redowling
 HPCI Room and Sump Room decontaminated and painted

Installed Torus level/temp. indication at Alternate Shutdown Panel (ASP)

Significant System Issues Addressed:

- IFI 85-18-01 Water hammer issue addressed
- RC 86-21-03 logic system functional tests
- UNR 86-21-04 Simulated automatic actuation test
- I.E.B. 85-03 MOV (Limitorque) switch settings
- I.E.B. 88-04 minimum flow issue

Outstanding System Post Outage Work Items:

- Operability Testing as noted below
- HPCI Turbine "cold quick start" EC 87-51-02 (Procedure 8.5.4.1)
- Stop valve balance chamber adj at 1000psi (3.M.4-81)

Significant System Testing Status:

- Completed: Temporary Procedure #87-199 HPCI testing using aux steam satisfied:
 - 8.5.4.3 (full flow at 150 psi)
 - 8.5.4.6 (Alternate Shutdown Panel operability of pump and valves)
 - 2.2.21 (overspeed trip test)
- Surveillances current or scheduled under MSTP
- IEB-85-03 MOV Testing at pressure to be scheduled after power ascension program

System 23 MPCI (R. Mattos) continued:

- Check valve 2301-74 failed LLRT
- Complete snubber replacement
- Work Status
 - Outstanding Restart MR's Remain To Be Worked (Includes 9 Snubber MR's)
 - 10 Outstanding Restart MR's Are Working
 - 41 Outstanding Restart MR's Are In Test/Closeout

System: #24 Heating Ventilating &

Air Conditioning (HVAC)

System Eng: M. Perito

Data Date: 9/26/88

Prepared By:

Reviewed By: N/A
Approved By: Wallum

Major System Production Work Completed:

Secondary Containment Dampers replaced with upgraded design

Preliminary Air Balance - Turbine Building (Bldg) HVAC system

Significant System Issues Addressed:

- Control Room emergency ventilation single failure and operability
- Loss of Control Room HVAC (Procedure 2.4.149)
- Control Room temperatures
- Partial turbine Bldg HVAC balance
- Enhanced secondary containment integrity
- Replaced solen oid valves per IEN 88-24

Outstanding System Post Outage Work Items:

Comprehensive HVAC air balance program including Control Room and Emergency Diesel Generator Rooms

Significant System Testing Status:

- Control Room ventilation TS Operability/surveillance positive pressure verification per 8.7.2.7 required
- Secondary Containment leak rate complete
- Primary Containment temperature monitoring at startup

Outstanding Comments/Problems:

Work Status

PDC88-18 Relocate Heating System From B14/B15

- Outstanding Restart MR Is In Test/Closeout
- Outstanding Restart MR Remains To Be Worked
- Outstanding Restart Software Item Remains To Be Worked

System: \$25, Condenser Vent & Drains

\$52, Main Condenser System Eng: P. Trepanier Data Date: 9/26/88

Prepared By:

Reviewed By:_

Approved By: 4

Major System Production Work Completed:

Reworked Condenser Tube Sheets including complete removal of deteriorated tubesheet coating from all (8) condenser tubesheets and the application of a thicker, stronger coating, both 6" downtube and on the tubesheet surfaces. The waterbox sacrificial anodes were also replaced. TP 88-24, Hydrostatic Testing of the Main Condenser Steam Side, was performed on 5/11/88 to determine the source of chloride in the hotwell. Four tubes were identified as leaking during this test, and several extraction line dump/drain valves were entified as having packing leaks. The leaking tubes were plugged: d the water boxes were returned to service.

The circulating water pipe expansion joint on the 1-1 waterbox outlet side was observed to be leaking during preparation for the Main Condenser Hydro. The expansion joint was replaced, and an inspection of the remaining expansion joints was conducted.

Significant System Issues Addressed:

Condenser Betterment Program

Outstanding System Post Outage Work Items:

NONE

Significant System Testing Status:

- Helium Leak Test of Main Condenser (during Power Ascension Program)
- Steam Jet Air Ejector Performance Test (during Power Ascension Program)
- Surveillances are current or scheduled in the MSTP

Outstanding Comments/Problems:

 Condenser in leakage testing tentatively planned during power ascension

System #25 & 52 (P. Trepanier) continued:

- · Work Status
 - 23 Restart MR's (System 25) Are In Post Work Testing
 - 4 Restart MR's (System 52) Are In Post Work Testing
 - 2 Outstanding Restart Items (System 52) Remain To Be Worked

Major System Production Work Completed (continued):

- The main condenser steam jet air ejectors were overhauled Broken reach rod indicators were repaired, flange surfaces were cleaned and valve gaskets were replaced. (4) primary and (2) secondary vapor valves were removed and inspected. Primary steam admission valves were replace.
- Twenty hotwell conductivity elements and their associated recorders were upgraded
- A main condenser internal inspection was performed and several damaged hotwell spargers were repaired

System: #26 Condensate Transfer

Data Date: 9/26/88

System Eng: R. H. Young

Prepared By: RA

Reviewed By:

Approved By:

Major System Production Work Completed:

· NONE

Significant System Issues Addressed:

NONE

Outstanding System Post Outage Work Items:

· NONE

Significant System Testing Status:

NONE

Outstanding Comments/Problems:

. Work Status

No Outstanding Restart Work

System: \$27 Circulating Water (CW)

Data Date: 9/26/88

System Eng: P. Trepanier

Prepared By:_

Reviewed By:

Approved By: William

Major System Production Work Completed:

Refurbished CW Pump Motors

· Replaced shroud on A CV Pump

Replaced Scavenging System piping

Overhauled Waterbox Inlet, Outlet, and Crosstie Valves

Replaced waterbox inlet and outlet temperature elements

Significant System Issues Addressed:

- Degradation of Scavenging system
- Sea water inleakage to condenser
- Erosion/corrosion of CV pump shroud

Outstanding System Post Outage Work Items:

B CW pump shroud replacement during Refueling Outage-8

Significant System Testing Status:

TP 87-193 Scavenging Pump Performance Test pending

- Work Status
 - Outstanding Restart MR's Remain To Be Worked
 - 3 Restart MR's Are In Post Work Testing

System: #28 Screenwash

Data Date: 9/26/88

System Eng: K. G. Lane

Prepared By: Kg Care

Reviewed By:_

Approved By: AHCLEY

Major System Production Work Completed:

- Changed pump seals from packing to mechanical seals
- Refurbished traveling screens

Significant System Issues Addressed:

Damage to motors from high moisture/salt environment

Outstanding System Post Outage Work Items:

- · Replacement of screenwash pump motors with heated motors
- Refurbishment of chlorination/dechlorination system
- Evaluate check valve performance history

Significant System Testing Status:

- System testing is current per MSTP
- Test spool piece is installed in 'B' strainer inlet line for continuing evaluation of improved piping material

- Work Status
 - 1 Outstanding Restart MR Remains To Be Worked

System: #29 Salt Service Water (SSW)

Data Date: 9/26/88

System Eng: K. G. Lane

Prepared By:__

Re lewed By:

Approved By:_

Major System Production Work Completed:

 Inspection, repair and selective replacement of SSV piping (partial interim repairs - above and below grade)

Bydrostatic testing of both loops

UT inspection of accessible piping (100% inspection)

Partial screenhouse restoration

Significant System Issues Addressed:

SSW piping degradation

SSW pump vibration

RBCCW/TBCCW Hx tubesheet erosion

Outstanding System Post Outage Work Items:

Pump baseplate renewal

NED design effort to correct pump vibration in RFO-8

NED design effort for upgrading SSW piping in RFO-8

Complete Screenhouse restoration post Startup

Significant System Testing Status:

Required surveillances are current per MSTP

Outstanding Comments/Problems:

Work Status

No Outstanding Restart MR's or Software Items

System: #30 Closed Cooling Water (CCW)

Data Date: 9/26/88

System Eng: K. G. Lane

Prepared By: KG

Reviewed By:

Approved By: 4

Major System Production Work apleted:

• Retubed 'A' Turb vilding Closed Cooling Water (TBCCW)
Heat Exchanger (h.

 Plugged tube leaks in 'B' TBCCW Hx and 'B' Reactor Building Closed Cooling Water (RBCCW) Hx

TBCCW pump seals changed from packing to mechanical seals

Major breaker calibration, overhaul and trip adjustment

"B" RBCCW Hx tubesheet to divider plate refurbishment

Overhauled 'A' & 'C' RBCCW pumps

Significant System Issues Addressed:

- Hanger and breaker lug discrepancies
- System leakage from TBCCV corrected
- Failure of auto start HFA relay in RBCCW due to wiring discrepancy
- RBCCW pump/motor coupling failure

Outstanding System Post Outage Work Items:

- TB side stream filter replacement/upgrade
- Need proof run of new procedure RBCCW Hx thermal performance monitoring (SIPG-1054)

Significant System Testing Status:

System surveillance tests current per MSTP

System 30 (K. Lane) continued:

- o F&MR No. 88-160, increasing activity in RBCCW
- · Work Status
 - 2 Outstanding Restart MR's Remain To Be Worked
 - 1 Outstanding Restart MR Is In Test/Closeout

System:#31 Instrument Air (IA)

Data Date: 9/26/88

System Eng: R. H. Young

Prepared By: __

Reviewed By:

Approved By:

Major System Production Work Completed:

Replaced compressor K-104A

- Overhauled compressor K-104B
- Overhauled compressor K-111
- Repaired/replaced system drain traps and Y-strainers

Inspected all air receivers

Installed portable air compressor connection (PDC 87-82)

Replaced intake filters

Replaced dryer pre/post filters

Air Jryer X-160 overhauled

Diesel driven portable compressor staged for use

Significant System Issues Addressed:

- IEN 87-28, Air System Problems at LWRs, issues:
 - development of periodic maintenance program (in progress)
 - upgraded temporary air compressor connection
 - revised Loss of Instrument Air procedure
- SOER88-1, Instrument Air System Failures (preliminary review complete; actions pending)
- NRC Generic Letter 88-14 (initial review and action item development in progress)

Outstanding System Post Outage Work Items:

- Upgrade air dryer post-filters
- Overhaul/repair X105 air dryei
- Repair leaking isolation valves
- Address low level internal system contamination
- Com te repairs on K104B air compressor
- S nnual and annual PM's on compressors and X160 air dryer

Signific Testing Status:

- Post work testing of repaired equipment for MR closeout in progress
- Compressor capacity tests to be completed as MR's closeout and as due per periodic schedule

System #31 (R. Young) continued:

- · Work Status
 - 1 Outstanding Restart MR Is In Test/Closeout
 - 2 Outstanding Restart MR's Are Working
 - 1 Outstanding Restart MR Is Open

System:#32 Service Air

Data Date: 9/26/88

System Eng: R. H. Young

Prepared By:

Reviewed By:

Approved By:

Major System Production Work Completed:

- Repaired blower K-105B
- Repaired blower K-105A

Significant System Issues Addressed:

Development of comprehensive PM program (in progress).

Outstanding System Post Outage Work Items:

- Address low level internal system contamination
- Repairs to air blower seal water make-up solenoids
- Repair K-105A baseplate

Significant System Testing Status:

· NONE

- Work Status
 - 2 Outstanding Restart MRs Are Open

System:#37 Turbine Lube Oil

System Eng: C. Jungclas

Data Date: 9/26/88

Prepared By: CM Juna

Reviewed By:

Approved By: _____

Major System Production Work Completed:

- Main Oil tank drained and cleaned
- Lube oil pumps inspected
- · Lube oil pump inlet screens removed
- Lube oil vapor extractor disassembled and inspected
- Lube oil flush completed
- Lube oil purifier disassembled, cleaned, inspected and repaired
- Servo enclosure internals inspected

Significant System Issues Addressed:

· Lube oil flush completed

Outstanding System Post Outage Work Items:

None identified

Significant System Testing Status:

 Lube oil testing is done in association with System 31 - Turbine Generator & Auxiliaries

Outstanding Comments/Problems:

Work Status

No Outstanding Restart MR's

System: \$38 Diesel Oil

Data Date: 9/26/88

System Eng: W. Swan

Prepared By: ASwar

Reviewed By: Edward almero

Approved By: Millian

Major System Production Work Completed:

Installed Blackout Diesel Underground Storage Tanks
 Significant System Issues Addressed:

· N/A

Outstanding System Post Outage Work Items:

None

Significant System Testing Status:

- Required surveillances up to date
- Monthly and Quarterly Preventive Maintenance (PM) up to date

- Work Status
 - 1 Outstanding Restart MR Is In Test/Closeout

System: #42 Communications

Data Date: 9/26/88

System Eng: K. Kampschneider

Prepared By:

Reviewed By:

Approved By:

Major System Production Work Completed:

Upgraded Alternate Shutdown Communication

Upgraded Shift Supervisors Communications Console

Significant System Issues Addressed:

Alternate shutdown communications

Outstanding System Post Outage Work Items:

NONE

Significant System Testing Status:

Post modification Testing upgraded communications to be scheduled

Outstanding Comments/Problems:

Work Status

No Restart Work Remaining

System: #45A Neutron Monitoring

Data Date: 9/26/88

System Eng: J. Yingling

Prepared By:_

Reviewed By: 7 (Ilmerola

Approved By: ///

Major System Production Work Completed:

- All eight Intermediate Range Monitors (IRMs) and drytubes replaced
- Three Source Range Monitors (SRMs) and drytubes replaced
- 11 Local Power Range Monitor (LPRM) strings were replaced
- Traversing Incore Probe (TIP) tubing reinstalled, pressure tested, friction tested, drive control units PM'ed, System ran electrically, and calibrated
- SRM/IRM drive mechanisms rebuilt
- LPRM Undervessel cables replaced with mineral insulated cable

Significant System Issues Addressed:

Top loading vs. bottom loading of SRM/IRMs

Outstanding System Post Outage Work Items:

· NONE

Significant System Testing Status:

- LPRMs and cable TP 87-55
 Current Versus Voltage (I-V) curves, during power ascension to complete Post Work Test (PWT)
- 3 Rod Block Monitor (RBM) MRs need PWT with mode switch not in shutdown
- Surveillances current or scheduled in the MSTP

- Parts restraints exist for: an IRM Bypass Switch
- Work Status
 - 2 Outstanding Restart MR's Remain To Be Worked
 - 4 Outstanding Restart MR's Are In Test/Closeout
 - 1 Outstanding Restart Software Item

System: #45B Reactor Protection System (RPS)

Primary Containment Isolation System (PCIS)

Data Date: 9/26/88

System Eng: K. Kampschneider

Approved By: Willey

Major System Production Work Completed:

Installed ATWS Feedwater Trip

Installed Analog Trip System

Installed ATWS High Pressure Trip of Recirc

Installed Reference Leg Modification

PCIS Model CR120A Relay Coil replacement

Significant System Issues Addressed:

- RPS/PCIS improved by replacement of Barton/Yarway level transmitters
- Reference leg flashing reduced by moving ref. leg outside containment
- ATS transmitter problems (valving into service following calibration) eliminated with installation of head chambers allowing "wet" calibrations

Outstanding System Post Outage Work Items:

NONE

Significant System Testing Status:

- Surveillance testing is current or scheduled for startup by MSTF
- Neutron Test of new RWL containment penetration to be scheduled

- Rapid Service Information RSIL 012 (S1) and SIL-463 Rosemont transmitter "ringing"
- General Electric Information Letter SIL 468 (Rosemount 510DU/710DU System Having Unstable Trip Points)

System 45B (K. Kampschneider) continued:

- Need results from Post Work/Startup Test Team Review
- · Work Status
 - 2 Outstanding Restart MR's Remain To Be Worked
 - 5 Outstanding Restart MR's Are In Test/Closeout

System: #450 Nuclear Boiler Instrumentation

Data Date: 9/26/88

System Eng: K. Kampschneider

Prepared By: Learn of Tamphonish

Reviewed By: 47

Approved By: WAlly

Major System Production Work Completed:

- Installation of modification to reference leg
- Installation of new Control Room recorders

Significant System Issues Addressed:

- Common zero for reactor water level
- · Reference legs moved outside of containment to eliminate flashing

Outstanding System Post Outage Work Items:

NONE

Significant System Testing Status:

 Surveillance testing current or scheduled for startup by Master Surveillance Tracking Program (MSTP)

- PDC 88-25 Removal of DPIS Hydraulic Snubber Pins
- Work Status
 - 1 Outstanding Restart MR Remains To Be Worked
 - 1 Outstanding Restart MR Is In Test/Closeout
 - 3 Outstanding Restart MR's Requiring Reactor Pressure To Satisfy Post Work Testing

System:#45D Reactor Manual Control

Data Date: 9/26/88

System Eng: E. Almeida

Prepared By Ld Moneiole

Reviewed By:

Approved By: Williamy

Major System Production Work Completed:

CRD position indicating probe cables replaced

Significant System Issues Addressed:

Upgraded reliability of CRD position indicating probes

Outstanding System Post Outage Work Items:

NONE

Significant System Testing Status:

Testing complete to date

- Work Status
 - 1 Outstanding Restart MR Remains To Be Worked

System: #45E Radiation Monitors

Data Date: 9/26/88

System Eng: J. Yingling

Prepared By:

Reviewed By: Lawrend almien

Approved By: Walle

Major System Production Work Completed:

NUMAC Process Radiation Monitors installed

NUMAC log radiation monitors installed

Replaced sample pumps for Main Stack Vent (MSV)

Replaced sample pumps for Reactor Building Vent (RBV)

Significant System Issues Addressed:

Resized the MSV & RBV pumps

 NUMAC instrumentation replacement upgraded the Log Radiation Monitors (LRMs) & Process Radiation Monitors (PRMs)

Outstanding System Post Outage Work Items:

NONE

Significant System Testing Status:

Current or scheduled in the MSTP for startup

- Repeated spurious downscale/trips on one refuel floor vent monitor have stopped but is still under investigation
- Work Status
 - 1 Outstanding Restart MR Remains To Be Worked

System: #45F Recirculation Flow Control

Data Date: 9/26/88

System Eng: J. Yingling

Prepared By:

Reviewed By:

Approved By:

Major System Production Work Completed:

Recirc M-G Sets rebuilt

Significant System Issues Addressed:

 Revised operations start sequence procedure to prevent incomplete sequence trips

Outstanding System Post Outage Work Items:

• NONE

Significant System Testing Status:

Up to date

- Work Status
 - Outstanding Restart MR Is In Test/Closeout

System: #45I Reactor Water Level (RWL) Control

Data Date: 9/26/88

System Eng: J. Yingling

Prepared By:

Reviewed By:

Approved By:

Major System Production Work Completed:

Analog Trip System installed

Water Level Reference legs moved

Significant System Issues Addressed:

Reference legs moved outside drywell to eliminate flashing

Outstanding System Post Outage Work Items:

• NONE

Significant System Testing Status:

- Surveillance testing current or scheduled for startup in the MSTP
 Outstanding Comments/Problems:
- Work Status

No Outstanding Restart Work Remaining

System: #45J Turbine Generator (T/G)

Control & Protection *See Also 51 System

System Eng: K. Kampschneider

Data Date: 9/26/88

Prepared By: Z

Reviewed By:

Approved By: NAC

Major System Production Work Completed:

Outage calibration of the control/protection instrumentation

Significant System Issues Addraged:

Outage overhaul

Outstanding System Post Outage Work Items:

 Turbine Pressure Regulators (MPR/EPR) have been set, to be monitored/adjusted during startup

· Piping in servo enclosure to be conitored for vibration during startup

Significant System Testing Status:

 T/G controls calibration (essentially complete, some items to be performed during startup)

Surveillance testing current or scheduled for startup by MSTP

Outstanding Comments/Problems:

Work Status

No Outstanding Restart MR's Are Working



System: #46 Electrical Alternating Current (AC) Data Date: 9/26/88

System Eng: W. Ciavarro

Prepared By: William Liavaro

Approved By: Wallany

Major System Production Work Completed:

Breakers calibrated

Added Micro Versa trip units to 480 V load center Model AK breakers

New coordination data was developed by engineering and implemented for system protection

New procedures were developed for breaker testing

A new sequence of events recorder was installed in the switchyard; for improved analysis of distribution system transients

Equipment Qualification walkdowns identified various components that require repair/replacement,

Station Black out Diesel installed

Switchyard insulators have been coated with Room Temperature Vulcanizing Rubber (RTV) to inhibit flash over

Degraded voltage relays replaced

PNPS motor operated valve upgrade program RFO \$7

Testing and replacement of HFA relays Testing and replacement of CR120 relays

Silicon bronze bolt sample inspection completed to address IEN-88-11

Significant System Issues Addressed:

Maintenance on breakers for switchgear and load centers

The addition of a Black Out Diesel, switchgear A8, and motor control center B40

Degraded voltage

Deficiency in safety related terminations

E203 project completed as built drawings of Diesel Generator panels, Recirc MG panels, and Control Room HVAC panels

Outstanding System Post Outage Work Items:

None

Significant System Testing Status:

480 VAC MCC contactor testing per TP88-40

Surveillance testing is current or scheduled for startup in the MSTP

System 46 (W. Ciavarro) continued:

- · Work Status
 - 4 Outstanding Restart MR's Remain To Be Worked
 - 6 Outstanding Restart MR's Are Working
 - 35 Outstanding Restart MR's Are In Test/Closeout

System: #46 Station Direct Current (DC)

Data Date: 9/26/88

System Eng: R. Cahill

Prepared By: Buland K Call

Approved By: Walley

Major System Production Work Completed:

- Procedure 8.9.8 (Battery Rated Load Discharge Test) 125V "A", 125V "B", 250V
- Calibration Testing of 43 DC Breakers
- Procedure 8.Q.4-1 (D.7, D.8, D9 Environmental Test)

Significant Syster Issues Addressed:

- Relay house 125V batteries replaced
- Installed fuse & fuse clips on control circuits at alternate shutdown circuits
- Silicon bronze bolt sample inspection to address SER-12-88
- Performed inspections of Terminal Strip Stab Connections

Outstanding System Post Outage Work Items:

Procure Equipment and Perform Battery load profile testing.

Significant System Testing Status:

- Need to perform TP 88-32 to investigate DC Crosstalk (Testing) (Scheduled)
- Other testing current or scheduled for startup in the MSTF

- Work Status
 - Outstanding Restart MR's Remain To Be Worked

System: #48 Standby Gas Treatment

System (SBGTS)

System Eng: M. Perito

Data Date: 9/26/88

Prepared By:

Reviewed By:____

Approved By:

Major System Production Work Completed:

Standby Gas Treatment System Modifications

Secondary Containment Damper upgrade with improved design

Significant System Issues Addressed:

- SBGTS Single failure criteria
- SBGTS Logic system functional testing
- SBGTS Simulated automatic actuation
- Secondary Containment integrity
- · Replaced non seismically qualified HGA relays
- Replaced solenoid valves per IEN 88-24

Outstanding System Post Outage Work Items:

Install vital area (SBGTS Room) access card reader

Significant System Testing Status:

- Surveillances current or scheduled for startup in the MSTP
- TP 87-128 Post Modification acceptance test of SBGTS modifications complete

- Work Status
 - 1 Outstanding Restart MR Is In Test/Closeout

System: #49 Fuel Handling

Data Date: 9/26/88

System Eng: D. Ferraro

Prepared By:

Reviewed By: /

Approved By:

Major System Production Work Completed:

· Refueling Bridge replaced with enhanced design

Refueling complete

Significant System Issues Addressed:

Addressed non-captured items on Bridge

Outstanding System Post Outage Work Items:

No post outage work items

Significant System Testing Status:

Required surveillances current

Outstanding Comments/Problems:

Work Status

No Outstanding Restart Work

System: #50 Containment

Data Date: 9/26/88

System Eng: R. Mattos

Approved By: Walle

Major System Production Work Completed:

Penatrations rebuilt (mainsteam lines/feedwater line)

Drywell water level/Torus press indication

Secondary Containment Damper Upgrade with improved design

Significant System Issues Add sed:

Drywell liner inspection completed satisfactory

Torus walls (inner) inspection completed satisfactory

Torus walls (outer) inspection completed satisfactory

Outstanding System Post Outage Work Items:

Completion of direct torus went modification (install AO-5025 disarmed pending NRC approval)

Significant System Testing Status:

- Successful integrated Leak Rate Test (ILRT)
- Successful drywell/torus vacuum breaker test
- Successful secondary containment verification

- Work Status
 - Outstanding Restart MR's Remain To Be Worked
 - Outstanding Restart MR's Are Working
 - Outstanding Restart MR's Are In Test/Closeout

System: #54 Reactor Vessel

Data Date: 9/26/88

System Eng: D. Ferraro

Prepared By: 7

Reviewed By:

Approved By:

Major System Production Work Completed:

Refueling complete

• Class 1 system Hydro Complete

Hydrogen water chemistry system nearly complete

Incore probe installed for sampling core water

Reactor vessel water level instrument Modifications complete

N-16A nozzle repaired

Replaced vessel dry tubes (also replaced IRMs & SRMs)

Significant System Issues Addressed:

Reactor cyclic Duty Monitoring Program instituted

QC performed extensive In Service Inspection (ISI) of vessel internals.
 Results satisfactory except for one cap screw weld which was repaired.

Outstanding System Post Outage Work Items:

No outstanding post outage work remaining

Significant System Testing Status:

Surveillances current or scheduled for startup in the MSTP

- Work Status
 - 6 Outstanding Restart MR's Are Working
 - 9 Outstanding Restart MR's Are In Test/Closeout (8 steaming retest)

System: #61 Diesel Generators

Data Date: 9/26/88

System Eng: W. Swan

Prepared By: 285 mm

Approved By: Littley

Major System Production Work Completed:

Emergency Diesel Engines rebuilt

Increased fan blade pitch for engine cooling

Replaced Poly-Chlorinated-Biphenyl Oil-filled (PCB)

transformers

Installed Blackout Diesel

Significant System Issues Addressed:

- Elevated engine operating temperature
- Prelube pump failures

Outstanding System Post Outage Work Items:

Provide design revision to allow loaded Surveillance Testing of Blackout Diesel Generator (DG)

Significant System Testing Status:

- Required surveillances current
- Monthly and Quarterly Preventive Maintenance (PM) up to date
- Blackout Diesel Acceptance Testing completed

- Work Status
 - Outstanding Restart MRs Are In Test/Closeout
 - 2 Outstanding Restart Software Items

System: #68, 69, 73, 74

Hydrogen Water Chemistry (HWC) Crack Arrest Verification (CAV)

Extended Test System (ETS)

System Eng: K. Hemeon

Prepared By:

Reviewed By:

Approved By: 6

Data Date: 9/26/88

Major System Production Work Completed:

Physical Installation of Systems/Equipment Hydrogen Storage Facility system installed

Hydrogen Piping into Turbine Building system installed

Extended Testing System Installed

Hydrogen Water Electrolytic System installed

Misc. Piping Modifications

Significant System Issues Addressed:

- Enhanced sampling equipment for improved Chemistry control
- Systems P&ID Vendor Review
- HWC Temporary Modification Close-out 84-082, 84-053, 85-15

Outstanding System Post Outage Work Items:

- Hydrogen injection system start up
- Incore probe monitoring
- CAVs/HWC base data generation
- New Identified field changes to piping systems
- Development of Integrated Test Plan

Significant System Testing Status: (to be approved, scheduled & performed)

- TP 87-132 "ETS Controller Check-out"
- TP 87-104 "ETS Calibration of Sys. Inst."
- TP 87-145 "ETS Pre-Operation Startup"
- TP 87-233 "G.E. NUMAC Sys. Controller"
- TP 87-236 "Electrolytic Pre-Op/Startup"
- TP 87-183 "Instrument Calibration"
- TP 88-06 "Temporary Procedure for Purging, Filling, and Leak Testing the Hydrogen Storage Facility

System 68, 69, 73, 74 (K. Hemeon) continued:

Outstanding Comments/Problems:

- Equipment number designations
- Investigation of NUMAC/hardware & Software Interface problems
- Work Status

No Outstanding Restart Work