



Log # TXX-88440
File # 10110
909.4
Ref. # 10CFR50.55(e)

June 8, 1988

William G. Council
Executive Vice President

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D.C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)
DOCKET NOS. 50-445 AND 50-446
SAFEGUARDS AREA FAN COOLERS
SDAR: CP-86-22 (SUPPLEMENTAL REPORT-UNIT 1)
(FINAL REPORT-UNIT 2)

Gentlemen:

On July 8, 1987, by our letter logged TXX-6551, we notified you of a reportable deficiency involving the capacity of the present fan cooler design in the safeguards area to adequately handle the heat load in several rooms. The purpose of this letter is to update the status of the corrective action implementation schedule. Our last report was logged TXX-88239, dated February 24, 1988.

In TXX-88239, we stated that the scheduled completion date for the Unit 1 chilled water rebalancing and engineering review of appropriate startup test procedure acceptance criteria was June 30, 1988. This date is no longer achievable. The current Startup test schedule indicates that these activities will be completed approximately three weeks prior to scheduled fuel load for Unit 1.

The necessary Unit 2 calculations and any associated design modifications will be completed prior to Unit 2 fuel load.

Very truly yours,

A handwritten signature in cursive script that reads 'W. G. Council'.

W. G. Council

GLB/grr

c-Mr. R. D. Martin, Region IV
Resident Inspectors, CPSES (3)

8806150045 880608
PDR ADOCK 05000445
S ncn

400 North Olive Street LB 81 Dallas, Texas 75201

IE27
110