

GPU Nuclear Corporation
One Upper Pond Road
Parsippany, New Jersey 07054
201-316-7000
TELEX 136-482
Writer's Direct Dial Number:

December 2, 1988
C000-88-0483

U.S. Nuclear Regulatory Commission
Attention: Document Control Desk
Mail Station P1-137
Washington, D.C. 20555

Gentlemen:

Subject: Oyster Creek Nuclear Generating Station (OCNGS)
Docket No. 50-219
Integrated Schedule
Project List Semi-Annual Update


Reference: NRC letter dated May 27, 1988 - Issuance of Amendment
No. 122

Pursuant to condition 2.C(10) of Provisional Operating License DPR-16, GPU Nuclear has implemented the Long Range Planning Program for OCNGS in accordance with the Plan as contained in Enclosure 2, Attachments 1 and 2 of the above reference. As required by Section V.A of the Plan, the following attachments are submitted to provide the semi-annual update of the project list:

- i. Attachment A contains a new project list of Category A, B and C projects annotated by an asterisk (*) to identify new projects.
- ii. Attachment B contains a summary of Category A and B projects which have been completed, deleted, deferred, changed in scope, or otherwise have had schedule changes with explanations as appropriate. Also contained are Category C project completions and changes in categorization. Changes in scope or schedule of Category C projects will only be addressed if there is an impact on Category A or B schedules.

No changes in Category A project schedules have been made or requested by this submittal. Five Category B schedule changes and one deletion are discussed in Attachment B.

Very truly yours,


R. L. Long
Vice President and Director
Planning & Nuclear Safety

RLL/PC/pa(7751f)
cc's on next page

8812080042 881202
PDR ADOCK 05000219
R PDC

Aool
11

cc: Mr. William T. Russell, Administrator
Region I
U.S. Nuclear Regulatory Commission
475 Allendale Road
King of Prussia, PA. 19406

NRC Resident Inspector
Oyster Creek Nuclear Generating Station
Forked River, N.J. 08731

Mr. Alex Dromerick
U.S. Nuclear Regulatory Commission
Mail Station P1-137
Washington, D.C. 20555

O Y S T E R C R E E K P R O J E C T L I S T I N G

CATEGORY 'A' PROJECTS

SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
1	328232	STANDBY LIQUID CONTROL SYS MOD (SLCS) RB REPL SEALS ON 2 SLCS PUMPS; ADD BORON-10 TO SLCS - REVISE TECH SPEC TO MEET ATWS REQ'TS AS DEFINED IN 10CFR50.62.	12R	NRR
2	402256	TORUS TEMPERATURE INSTRUMENTATION TR RB CR COMPLIANCE TO REG GUIDE 1.97, NUREG 0661. INSTALL TEMP. IND. RECORDER IN C.R.	12R	NRR
3	402631	ALTERNATE ROD INJECTION MOD (ATWS) RB23 CR INSTALL ALTERNATE ROD INJECTION SYSTEM. 10CFR50.62 RULE	12R	NRR
4	402854	C.R. HABITABILITY MOD CR UCSR TIE-INS OF CR HVAC SYSTEM INSTALLED DURING CYCLE 11. LICENSE CONDITION 2.C.8.	12R	NRR
5	328262	* STATION BLACKOUT RULE EVALUATION ANALYSIS TO RESPOND TO NRC REQUIREMENTS ON SBO. 10CFR50.63 RULE. COMPLETE BY 4-17-89.	89	NRR

OYSTER CREEK PROJECT LISTING

CATEGORY 'B' PROJECTS

SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
6	315302	SEP TOPIC III-1 EVALUATE DESIGN OF SPECIFIC COMPONENTS AND INCORPORATE RESULTS IN AN UPDATE TO THE FSAR. LAI 82251.06	12	NRR
7	402815	* CONTAINMENT PARTICULATE MONITOR -PHASE 2 RB23 INSTALL A NEW CPM UNIT AND HAVE IT OPERATIONAL DURING CYC 12. SEP TOPIC V-5	12	NRR
8	402840	H2 WATER CHEMISTRY IMPLEMENTATION TB RB YARD FINAL TESTING AND IMPLEMENTATION.	12	NRR
9	323397	HFA RELAY REPLACEMENTS 4160 480V REPLACE NYLON TYPE RELAYS WITH CENTURY TEFLON BOBBIN TYPE RELAYS. IEB 84-02.	12R	NRR
10	328100	FW & CRD NOZZLE EXTERNAL UT INSP DW UT INSPECTION OF FOUR (4) FW NOZZLES AND ONE (1) CRD NOZZLE. NUREG 0619. REMOVE INSUL., PREPARE SURFACES.	12R	NRR
11	328130	79-02 ANCHOR BOLT INSPECTIONS RB TB INSPECTION OF ANCHOR BOLT INSTALLATIONS.	12R	NRR

O Y S T E R C R E E K P R O J E C T L I S T I N G

C A T E G O R Y ' B ' P R O J E C T S

SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
12	328160	RCS AUG - IGSCC INSPECTION DW RB75 RB95 INSPECT PIPING WELDS.	12R	NRR
13	328161	RCS STRESS IMPROVEMENT DW RB23 PERFORM STRESS IMPROVEMENT ON SELECTED PIPING WELDS.	12R	NRR
14	328195	EFFECT OF LOCA ON TORUS TO DW BREAKERS TOR MODIFY VALVES INTERNALLY AND EXTERNALLY. TO MEET NUREG-0661 & GL-83-08 PERFORM TECH SPEC SURVEILLANCES.	12R	NRR
15	402180	RADIOACTIVE GASEOUS EFFLUENTS MONITORING CR INSTALL NEW CHECK SOURCE FOR HIGH RANGE MONITOR, RECORDERS AND RATE METER.	12R	NRR
16	402181	RAGEMS UNIT 2 FOR TB TB INSTALL NEW CHECK SOURCE FOR HIGH RANGE MONITOR.	12R	NRR
17	402811	CONTROL ROOM CONSOLIDATED DISPLAY CR INSTALL 3 NEW DIGITAL READOUTS ON PANELS 1F/2F, 8F/9F TIE-IN TO KEY C.R. EOP'S DATA. NUREG 0737 SUPP 1.	12R	NRR

O Y S T E R C R E E K P R O J E C T L I S T I N G

C A T E G O R Y ' B ' P R O J E C T S

Sort by CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
18	402815	* CONTAINMENT PARTICULATE MONITOR -PHASE 1 RB23 INSTALL TIE-INS - ISOLATION VALVES AND SUPPORTS - SEP TOPIC V-5.	12R	NRR
19	402857	SW RADIATION MONITOR SYS UPGRADE RB CR YARD REPLACE EXISTING MONITORING SYS WITH STATE-OF-THE-ART MONITORS TO MEET TECH SPEC REQUIREMENTS.	12R	NRR
20	402870	C R RECORDERS UPGRADE CR REMOVE & REPLACE 13 DEFICIENT/ OBSOLETE RECORDERS - REDUCE OPERATOR ERROR-NUREG 0737 SUP 1.	12R	NRR
21	402873	DRYWELL THINNING - CATHODIC PROTECTION TR INSTALL CATHODIC PROTECTION SYSTEM TO ARREST OR MITIGATE IDENTIFIED CORROSION OF THE DRYWELL WALL.	12R	NRR
22	402876	NEW SUPPORTS AND SUPPORT UPGRADES(79-14) DW TB RB UPGRADE EXISTING SUPPORTS AND INSTALL NEW SUPPORTS TO MEET ANSI B31.1 DESIGN CRITERIA.	12R	NRR
23	402879	RPS/ESG INSTRUMENT UPGRADE RB51 TB REPLACE 3 PRESSURE SWITCHES. OPERATIONAL/MAINTENANCE CONCERNS.	12R	NRR

O Y S T E R C R E E K P R O J E C T L I S T I N G

C A T E G O R Y ' B ' P R O J E C T S

SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
24	402872	TORUS O2 SAMPLE LINE ISCLATION CR RB23 ADD A RELAY & LOCAL WIRING IN PANEL 11F. INSTALL CABLE FROM CR TO O2 ANALYZER IN RB23.	12U	NRR
25	328A81	RCS STRESS IMPROVEMENT DW RB23 PERFORM STRESS IMPROVEMENT ON SELECTED STAINLESS STEEL PIPING WELDS IN RCS SYS.	13R	NRR
26	328A80	* RWCU PENETRATION & CH WELD REPAIRS RB DW 119 APPLY CORRSN RESIST CLADDING(CRC) TO 5 RWCU WELDS IN DW PENETRNS & 3 NOZZL TO FLNG WELDS ON RX VESSEL HEAD.	13R	NRR
27	328030	CNTRL RM HUMAN FACTORS DESGN REVIEW CR REPAINT, REFURBISH & RELABEL CR PANELS 1R THRU 11R INCLUDING 1XR & 9XR. NUREG 0737 SUP 1.	13R	NRR
28	328196	CRD NOZZLE INTERNAL INSPECTION 119 ATTEMPTING TO DO UT INSP IN 12R IN ORDER NOT TO PERFORM PT INSP IN 13R. NUREG-0619 CONTINGENCY EFFORT	13R	NRR
29	328204	RCS AUG - IGSCC INSPECTION DW RB75 RB95 INSPECT PIPING WELDS.	13R	NRR

O Y S T E R C R E E K P R O J E C T L I S T I N G

C A T E G O R Y ' B ' P R O J E C T S

SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
30	402YYY	REMOVE DENS. COMP. FROM RX H2O LVL REC. CR REMOVE DENSITY COMPENSATION FROM REACTOR WATER LEVEL INSTRUMENTS. NUREG 0737 SUP 1.	13R	NRR
31	402808	CONVRT COMPUTER RM TO GSSI/EMER DIR OFFC CPR PERMANENTLY REMOVE SIGMA COMPUTER FROM COMPUTER RM & CONVERT SPACE INTO GSS OFFICE. REQUIRES SECURITY PROOFING.	13R	NRR
32	402859	ESW FLOW INDICATION (CONTROL ROOM) CR RB23 INSTALL (2) FLOW IND. STORS IN CR PANEL 2F & ASSOCIATED CABLES FROM RB23 ¹ TO CR. REG GUIDE 1.97 REQUIREMENTS.	13R	NRR
33	402879	RPS/ESG INSTRUMENT UPGRADE RB51 RB23 TB REPLACE 30 PRESSURE SWITCHES. OPERATIONAL/MAINTENANCE CONCERNS.	13R	NRR
34	402888	RPV CAPSULE #2 119 ¹ INSTALL CAPSULE #2 IN 'R' VESSEL. NUREG 0822.	13R	NRR
35	402900	* ISO CONDENSER PIPING MODS DW RB75 REPLACE ISO COND PENETRATIONS & PIPING ON THE 75' LEVEL OF RX BLDG.	13R	REL

O Y S T E R C R E E K P R O J E C T L I S T I N G

C A T E G O R Y ' B ' P R O J E C T S

SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
36	402910	C R RECORDERS CR REMOVE & REPLACE APPROX. 15 DEFICIENT/ OBSOLETE RECORDERS - REDUCE OPERATOR ERROR. NUREG 0737 SUPP 1.	13R	NRR
37	328ABJ	* RCS AUG - IGSCC INSPECTION DW RB75 RB95 INSPECT PIPING WELDS PER NUREG 0313 REV 2.	14R	NRR
38	328ABL	* RCS STRESS IMPROVEMENT DW RB23 PERFORM STRESS IMPROVEMENT ON SELECTED STAINLESS STEEL PIPING WELDS IN RCS SYSTEM.	14R	NRR
39	328205	SQUG SUPPORT & PARTICIPATION - BWROG PARTICIPATION IN SEISMIC QUALIFICATION OF UTILITY GROUP FOR EQUIP SEISMIC QUALIFICATION. UNRESOLVED SAFETY ISSUE.	87-91	NRR
40	328226	* SQUG PROGRAM IMPLEMENTATION ESTABLISH SEISMIC QUALIFICATION FOR OYSTER CREEK. SCOPE INCLUDES WALKDOWNS AND EVALUATIONS.	87-93	NRR
41	328092	VENDOR DOCUMENT CONTROL PROGRAM REVW OF VENDOR MANUALS FOR EXISTNG EQUIP VERIFY APPLICABILITY TO SUPPORT MAINTNC ACTIVITIES LAI-83139.60	87/89	NRR

OYSTER CREEK PROJECT LISTING

CATEGORY 'C' PROJECTS

SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
42	402763	WATER CHEMISTRY MONITORING SYSTEM RB51 TBB INSTALL PIPING FOR ON-LINE MONITOR OF DISSOLVED O2 & CONDUCTIVITY FOR FW DISCHARGE SU&T OF RW SAMPLNG STA	12	MRC
43	402823	* GROUNDING & LIGHTNING PROTECTION YARD MB INSTALL GROUNDING PROTECTION FOR MAIN AND NORTH GUARD HOUSES, MAINT. BLDG., MATL WAREHOUSE.	12	ISM
44	402836	DILUTION PUMP HOUSE REPAIRS & MODS DIL INSPECT & REPAIR OF CONCRETE. REPLACE CORRODED CONDUITS.	12	MRC
45	402898	REPL UPPER TB & OLD MACHINE : : : 'OOF. YARD REPLACE THE UPPER TURBINE BUIL : : : ROOF, AND THE OLD MACHINE SHOP : : :OOF.	12	MRC
46	408783	* O.C. SPENT FUEL POOL WASTE DISPOSAL 119 REMOVE & DISPOSE OF IRRADIATED HARD- WARE IN THE SPENT FUEL POOL.	12	MRC
47	323540	LP TURBINE INSPECTION TB COMPLETE INTERNAL INSPECT OF THE "C" LP TURBINE. REMV ROTOR FROM CASING. SANDBLAST UT INSP & REINSTALL ROTOR.	12R	MRC

OYSTER CREEK PROJECT LISTING

CATEGORY 'C' PROJECTS

SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
48	402AAA	* OTHER OUTAGE RELATED ACTIVITIES ALL OUTAGE RELATED ACTIVITIES SUCH AS INSPECTIONS, REPAIRS, SURVEILLANCES, MINOR MODIFICATIONS, MOD SUPPORT, ETC.	12R	ALL
49	402896	* RX PRESS SWTHS RE03/RE15 C/VER TO ANALO CR RB REPLACE RE03 A,B,C,&D & RE15 A,B,C&D W/ ELECT TRANSMTERS ON RK01&RK02. ADD ELECT MOLS & RUN CONDUIT BTWN 6R & PNL 18R/19R	12R	ISM
50	402823	* GROUNDING & LIGHTNING PROTECTION ORW AOC TB RB INSTALL LIGHTING PROT FOR OLD RW,AOC, TB,RB, MAINT. BLDG., MATL WAREHOUSE.	13	ISM
51	323566	* RECIRC PUMP FLANGE REPAIR & PUMP INSP RB DW 23 INSPECT & REFURBISH "A" RECIRC PUMP & MOTOR.	13R	MRC
52	323580	LP TURBINE INSPECTION ("A" & "B") TB COMPLETE INTERNAL INSPECTION OF THE "A" & "B" LP TURBINES. REMOVE ROTORS, SANDBLAST,UT INSP & REINSTALL ROTORS.	13R	MRC
53	402AAU	* PLANT CHECK VALVE UPGRADE RB REVIEW CHECK VALVE APPLICABILITY. REPLACE/MODIFY APPROX 10 VALVES. INPO SOER 86-3.	13R	ORR

OYSTER CREEK PROJECT LISTING

CATEGORY 'C' PROJECTS

SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
54	402888	* OTHER OUTAGE RELATED ACTIVITIES ALL OUTAGE RELATED ACTIVITIES SUCH AS INSPECTIONS, REPAIRS, SURVEILLANCES, MINOR MODIFICATIONS, MOD SUPPORT, ETC.	13R	ALL
55	402821	* RX RECIRC PUMP & MOTOR VIBRATION MONITRS DW CR INSTALL ACCELEROMETERS ON ALL 5 RECIRC PUMPS, INSTALL ASSOCIATED ELECTRICAL WIRING, WIRE TO CR.	13R	MRC
56	402869	* CABLE/CONDUIT REPAIR-CIRC WATER PUMP PIT INT REPLACE ELECTRICAL CONDUITS, CABLE AND CONDUIT SUPPORTS AT THE INTAKE STRUCTURE	13R	REL
57	402901	* FEEDWATER SYSTEM IMPROVEMENT 13R TB CR NCSR REPLACE ANALOG CONTROL SYST W/DIGITAL, PROVIDE CAPABILITY TO ISOLATE REG VLVS, REPL PNEUMATIC RELAYS, REDUCERS & SEL PIP	13R	REL
58	402915	* REDUCE NUMBER MS SAFETY VALVES DW MS SAFETY VALVE REDUCTION STUDY. REPLACE EMRV'S, PERMANENT REMOVAL OF MSSV'S BASE ON STUDY PERFORMED.	13R	RAD
59	323F33	* HP TURBINE INSPECTION TB COMPLETE INTERNAL INSPECT OF THE HP TURBINE. REMV ROTOR FROM CASING, SANDBLAST UT INSP & REINSTALL ROTOR.	14R	MRC

O Y S T E R C R E E K P R O J E C T L I S T I N G

C A T E G O R Y ' C ' P R O J E C T S

 SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
60	402CCC	* OTHER OUTAGE RELATED ACTIVITIES ALL OUTAGE RELATED ACTIVITIES SUCH AS INSPECTIONS, REPAIRS, SURVEILLANCES, MINOR MODIFICATIONS, MOD SUPPORT, ETC.	14R	ALL
61	402636	WIDE RANGE NEUTRON MONITORING DW13 INSTALL AN 8 CHANNEL WRNM SYSTEM TO REPLACE EXISTING SRM'S/IRM'S.	14R	NRR
62	402845	UNDER VESSEL CABLING DW REPLACE EXISTING UNDERVESSEL COAXIAL CABLE AND CONNECTORS WITH QUICK DISCONNECT ARMORED CABLE.	14R	MRC
63	402848	* HP TURBINE DIAPHRAM MOD TB REPL 12 DIAPHRAMS, REPL & MACHINE ROTOR SEALS TO REDUCE STEAM LEAKAGE. ANALYZE AND CHANGE NAMEPLATE.	14R	REL
64	402883	* CONTAINMENT REVIEW & UPGRADE RB DW EVALUATE THE OC CONTAINMENT IN RELATION TO PROPOSED NRC SEVERE ACCIDENT CONT. POLICY (CHERNOBYL). SCOPE TO BE DEFINED.	14R	ISM
65	328182	AS-BUILT DRAWING PROGRAM DRAWING REVISIONS TO REFLECT AS BUILT/ AS FOUND CONDITIONS RESULTING FROM FCN'S.	87-89	NRR

O Y S T E R C R E E K P R O J E C T L I S T I N G

C A T E G O R Y ' C ' P R O J E C T S

SORT BY CATEGORY/CYCLE/BA

STATUS AS OF 29NOV88

OBS	BA NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
66	328259	* CONFIGURATION MNGT - DRWG PROGRAM PHASE 1 OF 2 - COMPUTERIZED UPGRD OF OC DWNGS, CREATE STADRS, PROCDRS, SAMPL DIGRMS & IDNFY END-USERS.	87-90	ISM
67	328146	PROBABILISTIC RISK ANALYSIS UPDATE UPDATE EXISTING OC PROBABILISTIC RISK ANALYSIS TO INCORPORATE CHANGES TO PLANT SINCE 1978.	87-91	NRR
68	402011	OC REPLICA SIMULATOR YARD DESIGN, FABRICATE, INSTALL A SIMULATOR DUPLICATING THE OC CONTROL RM FUNCTIONS FOR TRAINING PURPOSES.	87-91	NRR
69	328148	* O.C. PLANT LIFE EXTENSION DEVELOP 3-PHASE PLEX PLAN. PHASE 1 TO DETERMINE FEASIBILITY AND COST/ ANALYSIS OF PLEX.	87-92	REL
70	328ACY	* CONFIGURATION MANAGEMENT-DESIGN BASES RE DEVELOP O.C. SYSTEM DESIGN BASES, PERFORM SSFIS AND IMPROVE DRAWING LEGIBILITY.	89-92	NRR

ATTACHMENT "B"

OYSTER CREEK NUCLEAR GENERATING STATION
INTEGRATED SCHEDULE
SEMIANNUAL UPDATE (NOVEMBER 30, 1988)

CATEGORY "A" PROJECTS

Additions: As denoted by * next to the project title.

Completions: None

Deletions: None

Schedule Changes: None

Other Changes: None

Oyster Creek - Integrated Schedule

ATTACHMENT "B" (Cont'd)

CATEGORY "B" PROJECTS

Additions: As denoted by * next to the project title.

Completions:	<u>B/A</u>	<u>TITLE</u>
	402719	Masonry Wall Mods-Phase II - Ref: I.E.B. 80-11
	408077	Enhancement Protected Area Barrier - NRC Insp. Report 83-07
	402180	Radioactive Gaseous Effluents Monitoring - (Cycle 11 portion) - NUREG 0737 & RETS

Deletions: B/A - 402877 - ISO Condenser Penetration Mod.
NRC requirements will be addressed under a separate project that would replace the ISO Condenser penetrations by the end of 13R Refueling Outage. Ref.: GPUN letter #5000-88-1604 dated 7-27-88

Schedule Changes: B/A 402873 - Drywell Thinning - Cathodic Protection
The implementation timeframe was changed from end of Cycle 11 to end of 12R Refueling Outage.

B/A 402872 - Torus O₂ Sample Line Isolation
Implementation date was changed from end of 13R Refueling Outage to Cyle 12U. Although the commitment is for the end of refueling Outage 13R, GPUN has elected to finish this project earlier during outages of opportunity if possible.

B/A 328205 - SQUG Support & Participation - BWROG
The completion date for the program was changed from 1990 to 1991.

B/A 402181 - RAGEMS Unit 2 for TB
The Cycle 11 portion of the Turbine Building RAGEMS project was anticipated to be complete just prior to the start of 12R Refueling Outage. The recent unplanned shutdown (9/29/88) and the resultant early commencement of the 12R Outage precluded the ability to complete this work during Cycle 11. The remaining work, primarily start up and test activities, are scheduled for completion during the 12R outage.

B/A 402879 - RPS/ESG Instrument Upgrade

Scope change is required from 4 to 3 pressure switches during 12R refueling outage. Unavailability of suitable replacement for pressure switch RE23 necessitates schedule changes for the switch to the 13R refueling outage. Addition of this switch to 13R work scope is reflected in this project listing.

Other Changes: None.
3966U

Oyster Creek - Integrated Schedule

ATTACHMENT "B" (Cont'd)

CATEGORY "C" PROJECTS

Additions: As denoted by * next to the project title.

Completions:	<u>B/A</u>	<u>TITLE</u>
	402138	Additional Spent-Fuel Storage Racks
	409522	MAC Facility Refurbishment
	328049	O.C. LOCA Appendix K-revaluation
	328231	O.C. - Material Condition Evaluation Update
	402792	Chlorination Upgrade

Other Changes: B/A 328226 - SQUG Program Implementation

Moved to Category "B" projects per letter to NRC dated October 13, 1988.

B/A 328161 - RCS Stress Improvement - 12R

Moved to Category "B" projects per letter to NRC dated August 12, 1988.

B.A 328ABI - RCS Stress Improvement - 13R

Moved to Category "B" projects per letter to NRC dated August 12, 1988.

B/A 328ABL - RCS Stress Improvement - 14R

Moved to Category "B" projects per letter to NRC dated August 12, 1988.

B/A 402840 - H₂ Water Chemistry Implementation

Moved to Category "B" projects per letter to NRC dated August 12, 1988.