

January 17, 1984

50-374

Docket Nos.: 50-374
and 50-397

MEMORANDUM FOR: H. R. Denton, NRR
E. G. Case, NRR
J. Carter, NRR
D. G. Eisenhut, DL
R. A. Purple, DL
H. Thompson, DHFS
R. Vollmer, DE
R. Mattson, DSI
T. Speis, DST
J. Sniezek, IE
G. Holahan, ORAB
T. Novak, DL
F. Miraglia, DL

THRU: A. Schwencer, Chief
Licensing Branch No. 2
Division of Licensing

FROM: R. Auluck, Project Manager
Licensing Branch No. 2
Division of Licensing

A. Bournia, Project Manager
Licensing Branch No. 2
Division of Licensing

SUBJECT: DAILY HIGHLIGHT - FUEL LOADING SCHEDULE -
LA SALLE, UNIT 2 AND WNP-2

La Salle, Unit 2

Fuel loading, which started on December 30, 1983, was completed on January 11, 1984, at 10:00 am CST. The licensee is projecting March 1, 1984, as the most probable initial criticality date, and ready to exceed 5 percent power on March 15, 1984.

WNP-2

Fuel loading, which started on December 25, 1983, was completed on January 12, 1984, at 5:15 pm PST. The licensee expects initial criticality on March 1, 1984 and ready to exceed five (5) percent power on March 10, 1984.

R. Auluck

R. Auluck, Project Manager
Licensing Branch No. 2
Division of Licensing

A. Bournia

A. Bournia, Project Manager
Licensing Branch No. 2
Division of Licensing

X4
840125004 840117
6F ADOCK 05000374
6F