



UNITED STATES
NUCLEAR REGULATORY COMMISSION

REGION IV
URANIUM RECOVERY FIELD OFFICE
BOX 26326
DENVER, COLORADO 80225

86 MAY 19 12:42
MAY 13 1986

URFO:RFB
URL 6

MEMORANDUM FOR: Malcom R. Knapp, Acting Chief
Low-Level Waste and Uranium Recovery
Projects Branch
Division of Waste Management

FROM: R. Dale Smith, Director
Uranium Recovery Field Office
Region IV

SUBJECT: STATUS OF UMTRA VICINITY PROPERTY ACTIVITIES
THROUGH MARCH 31, 1986

Introduction

The attached table provides the vicinity property cumulative status by designated site through March 31, 1986.

Site-Specific Reports

Canonsburg

The site is 99 percent complete and has ceased operations until Spring, at which time all remaining vicinity properties will be completed.

Salt Lake City

The engineering work on the outstanding REAs is ahead of schedule. To suppress transportation costs to Clive, all possible cleanup that can be accomplished at the current funding level will occur in FY 86.

Grand Junction

All work is proceeding as scheduled for the fiscal year.

8606160314 860513
PDR WASTE PDR
WM-39

WM Record File

WM Project

Docket No.

PDR

LPDR

Distribution:

MRK w/encl

DMartin w/encl

(Return to WM, 623-SS)

DSollenberger w/encl

GGugnoli w/encl

Sac

MAY 13 1986


Durango

The cumulative year-to-date activity is 250 percent ahead of schedule. No remedial action is scheduled for the first quarter of 1986.

Edgemont

Remedial actions are scheduled to commence in May, 1986. The Governor's* signature is expected to occur in March, on Bill No. 274, which will provide funds to complete all work in Edgemont.

Should you have any questions or desire additional information, please contact Randy Brich of my staff on FTS 776-2811.



R. Dale Smith, Director
Uranium Recovery Field Office
Region IV

Attachment: As stated

*Bill No. 274 was signed in early April, 1986.

UMTRAP VICINITY PROPERTY CUMULATIVE STATUS
AS OF MARCH 31, 1986

<u>SITE</u>	<u>INCLUDED</u>	<u>EXCLUDED</u>	<u>APPROVED REA</u>	<u>COMPLETION REPORTS ISSUED</u>	<u>NEED COMPLETION REPORTS</u>	<u>NEED CERTIFIED</u>	<u>CERTIFIED</u>
Grand Junction*	1757	899	618	34	209	12	22
Salt Lake City*	102	51	89	16	34	16	0
Edgemont*	103	125	85	0	56	0	0
Canonsburg*	152	135	149	36	79	31	31
Durango*	89	147	44	0	7	0	0
Riverton	20	22	14	0	13	0	0
Shiprock	15	5	15	0	0	0	0
Mexican Hat	9	10	0	0	0	0	0
Rifle	22	99	0	0	0	0	0
Tuba City	0	1	0	0	0	0	0
Lakeview	4	4	0	0	0	0	0

DOE has requested utilization of supplemental standards on five properties (GRJ-2, SLC-1, DUR-1, RVT-1). URFO has requested DOE to justify usage of supplemental standards and a tentative completion date of September 30, 1986, has been set.

* Totals include work completed prior to January 1, 1984.