Control Room Design Review

Executive Summary

The South Texas Project



8810260214 881018 PDR ADOCK 05000498 PDC

HOUSTON LIGHTING & POWER COMPANY



CONTROL ROOM DESIGN REVIEW

REVISION LOG

Revision No.	Date	Description	Pages Affected
0	1/30/84	Initial Issue	
Addendum No. 1	04/15/85	Provided Current Schedule Section 5.0	5-1,2,3
Addendum No. 2	12/22/86	Addendum Describing Results of Activities Between 04/15/85 and 12/22/86	N/A
Addendum No. 3	11/23/87	Addendum Describing Results of Activities Between 12/22/86 and 11/23/87	N/A
Addendum No. 4	09/30/88	Addendum Describing Results of Activities Between 11/23/87 and 09/30/88	N/A



ADDENDUM 4

CONTROL ROOM DESIGN REVIEW

TABLE OF CONTENTS

Section	<u>Title</u>	2age
	REVISION LOG	1
	TABLE OF CONTENTS	ii
	TIST OF TABLES	111
	LIST OF FIGURES	iv
	SUMMARY	v
	PREFACE	vi
1.0	INTRODUCTION	1-1
2.0	METHODOLOGY AND RESULTS	2-1
2.1	METHODOLOGY	2-1
2.2	RESULTS	2 - 2
5.0	SCHEDULE	5.1



ADDENDUM 4

CONTROL ROOM DESIGN REVIEW

TABLE OF CONTENTS

LIST OF TABLES

Table	Title	Page
2-1	SUMMARY OF RESULTS	2-4
2-2	NEW HEDs	2-5
2-3	DEFERRED CRITERIA ITEMS - WORKSPACE	2-6
2-4	DEFERRED CRITERIA ITEMS - COMPUTERS	2-7
2-5	DEFERRED CRITERIA ITEMS - VISUAL DISP'AYS	2-8
2-6	DEFERRED CRITERIA ITEMS - CONTROL-DISPLAY INTEGRATION	2-9
2-7	PREVIOUSLY CATECORIZED DEFERRED ITEMS -	2-10



ADDENDUM 4

CONTROL ROOM DESIGN REVIEW

TABLE OF CONTENTS

LIST OF FIGURES

Figure	Title
P-1	STP CRDR MAJOR REPORTS
2-1	REFERENCE/COMMENT FORM
2-2	HEO ASSESSMENT FORM
2-3	HED ASSESSMENT FACTOR CRITERIA



CONTROL ROOM DESIGN REVIEW

SUMMARY

This addendum summarizes the results of the South Texas Project (STP) Control Room Design Review (CRDR) activities since issuance of Addendum 3 (dated November 23,1987) to the Executive Summary.

The activities during this time period have been the following:

- A. Completion of an evaluation against the Category E deferred criteria in the category of computers
- B. SPDS Man-in-the-Loop Validation
- C. Miscellaneous CRDR human factors work, including review of HED resolutions and implementation, and categorization of new human engineering observations

This addendum summarizes the methodology and results of these efforts and provides an updated schedule for completion of the remaining STP CRDR activities.

As this report is an addendum to the Executive Summary, section numbers of this addendum correspond generally to the section numbers used in the Executive Summary. This addendum also uses the same format as Addenda 1 through 3.

HOUSTON LIGHTING

ADDENDUM 4

CONTROL ROOM DESIGN REVIEW

PREFACE

The control room design review (CRDR) of the South Texas Project (STP) Electric Generating Station was started in September 1982. This review was performed by Torrey Pines Technology for Houston Lighting & Power Company (HL&P) with Bechtel Energy Corporation (Bechtel) acting as agent.

The program plan was presented to the NRC at the STP main control panel mock-up in October 1982. The basic review work for operator experience review, system function and task analysis, and control room survey was completed in October 1982. In November 1982 the Management Team put a hold on CRDR activities, and and authorized a design study to address mounting evolutionary engineering changes and correct discrepancies with the NUREG-0700 guidelines.

In November 1982, a decision was made by HLAP to completely relayout six main control panels and upgrade the remaining four based on the design study. This redesign effort was required to accommodate design changes resulting from plant design evolution and Regulatory Guide 1.97 requirements and to correct discrepancies with NUREG-0700. In December 1982 the Management Team selected one of five alternatives studied for design implementation.

The mock-up was revised considering the 441 identified HEDs and evolutionary engineering changes. As the Bechtel layout engineers advanced the layouts of the ten panels, Torrey Pines Technology engineers reviewed the rework for correction of known discrepancies and compliance with good human factors principles. The redesign effort on the main control panels was completed in April 1983. The NRC performed an in-progress audit in May 1983, after which the panel vendor was provided with firm layout drawings.



CONTROL ROOM DESIGN REVIEW

The NRC audit comments required the addition of several special studies to those already in progress, e.g., demarcation and hierarchical labeling. The most significant addition, the evaluation of specified parameters, which resulted in a net reduction of 51 panel meters. The extensive relayout required a repeat of the system function and task analysis with verification and walk-through/talk-through validation. Likewise, a specially structured control room review and human factors review of the corrective measures for all Category A and representative Category B discrepancies were performed. The demarcation and hierarchical labeling studies resulted in continued upgrading of the mock-up. The completion of the panel relayout allowed the design of the annunciator system consistent with the relocations of many systems and subsystems, and a reduction of active windows from 1055 to 642.

Following the completion of these major efforts, HL&P has continued the CRDR program, including resolution of human engineering deficiencies identified, using Bechtel and Torrey Pines Technology as required.

The documentation for this program was necessarily extensive in view of its design development nature. Documentation describing the work performed during the CRDR is summarized below and in Figure P-1:

- Program Plan Defines the plan for performing the CRDR.
- 2. Criteria Report Provides the detailed guidelines and basis for the CRDR and describes the interface between the control room and plant systems. This report also includes review procedures, plant conventions, and human factors data developed during the CRDR that will facilitate future control room modifications.

vii



CONTROL ROOM DESIGN REVIEW

- Operating Experience Review (OER) Report Describes the operations personnel review process, results, conclusions, and recommendations of this task defined in the Program Plan.
- System Function and Task Analysis (SFTA) Report Describes the methodology, results, conclusions, and recommendations for this SFTA effort defined in the Program Plan.
- Control Room Survey (CRS) Report Describes the review process, results, conclusions, and recommendations of this task defined in the Program Plan. This report also includes the final results and dispositions for the human factors observations obtained from the OER and the SFTA.
- 6. Annunciator Report Describes the review process, results, conclusions, and recommendations of the annunciator review task defined in the Program Plan and the annunciator study guide.
- 7. Special Studies Report Describes details of miscellaneous studies performed as part of the CRDR. This includes the anthropometric study, the hierarchical labeling study, the demarcation study, evaluation of specified parameters, and many minor studies to resolve NRC audit comments.
- 8. Implementation Plan Report Summarizes the control panel design changes resulting from the implementation of Regulatory Guide 1.97 requirements, engineering design requirements, and preliminary observations of the CRDR design review team. It describes the reasons for major changes to the control panel layouts.

HOUSTON LIGHTING

EXECUTIVE SUMMARY

ADDENDUM 4

CONTROL ROOM DESIGN REVIEW

- 9. SFTA Validation Report Summarizes the second review required because of the extensive revisions made to the control panel layouts and also includes walk-through/talk-through exercises performed in the mock-up area.
- 10. OER Validation Report Summarizes the review made by operators to determine if the redesigned panels corrected reported operator concerns and evaluate if any new problems were created as a result of the corrective measures taken.
- 11. CRS Validation Report Summarizes the review made to determine if the Category A and representative samples of the Category B HEDs were satisfactorily corrected and if any new problems were created.
- 12. Executive Summary Summarizes the CRDR results, conclusions, recommendations and schedules for remaining work. Technical details are in the Operating Experience Review Report, the System Function and Task Analysis Report, the Annunciator Report, the Control Room Survey Report, the Special Studies Report, the Implementation Plan Report, and various validation reports.
- 13. Human Engineering Discrepancy Resolution Report Summarizes all Category A. B. C. and D HED resolutions (as of January 1, 1986).
- 14. Executive Summary Addenda Summarize the results and remaining work schedules of the CRDR program following the submittal of the Executive Summary Report. Addendum 1 showed progress as of April 15, 1985; Addendum 2 as of December 22,1986; and Addendum 3 as of November 23, 1987. Addendum 4 shows progress as of September 30, 1988.



CONTROL ROOM DESIGN REVIEW


- 15. Emergency Operating Procedures (EOP) Validation Report Summarizes the validation process used for the Emergency Operating Procedures and the results as they involve the control panels. This validation was conducted at the STP simulator during May 1986 using the draft EOPs.
- Human Engineering Discrepancy Resolution Report Addenda Summarize resolutions for Category A, B, C, and D HEDs identified after January 1, 1986. Addendum 1 summarized the HED resolutions as of December 22, 1986, and Addendum 2 as of November 23, 1987. Addendum 3 summarizes the HED resolutions as of September 30, 1988. For clarity, each addendum shows resolutions for HEDs identified after January 1, 1986, thus superseding the previous addendum in its entirety.




HOUSTON LIGHTING & POWER CO.

CONTROL ROOM DESIGN REVIEW

PLANNING



REVIEW & DESIGN SUPPORT



ASSESSMENT IMPLEMENTATION EFFECTIVENESS



STP CRDR MAJOR REPORTS
Figure P-1



CONTROL ROOM DESIGN REVIEW

1.0 INTRODUCTION

This addendum reports the results of activities performed towards the completion of the CRDR of the South Texas Project since Executive Summary Addendum 3, dated November 23, 1987.

Since November 1987, activity related to CRDR has been completed in Unit 1 on the following:

- Safety Parameter Display System (SPDS) Man-in-the-Loop Validation (findings applicable to both units)
- o Meter zone coding
- o Miscellaneous control room modifications to support resolution of HEDs identified and to support design changes
- Completion of an evaluation against the Category E deferred criteria in the category of computers

Unit 1 was declared in commercial operation during August 1988.

Activities in Unit 2 have been proceeding to support fuel load in December 1988. Activities related to CRDR in Unit 2 have included miscellaneous control room modifications to support resolution of HEDs identified and to support design changes.

Certain differences exist by design between the control rooms of Unit 1 and Unit 2. Where systems or equipment are shared by both units, the associated control room equipment may be provided in Unit 1 only (e.g., seismic monitoring panel CPO13, main cooling reservoir level indication, reservoir makeup pump control).



CONTROL ROOM DESIGN REVIEW

Electrical feeds to shared equipment are controlled from the appropriate unit control room only. Control switches in both unit control rooms are properly labeled. In addition, minor equipment differences exist between the two unit control rooms. For example, different manufacturers' recorders are provided, but the resulting differences are transparent to the operators.

A study was conducted to identify the differences between the Unit 1 and Unit 2 control rooms. It was determined that the differences did not result in any human factors concerns.

The SPDS Man-in-the-Loop Validation was performed during the last quarter of 1987 and the results evaluated in the first quarter of 1988. This validation was performed at the STP simulator, using licensed unit supervisors, shift technical advisors, and reactor operators and using the issued ST? Emergency Operating Procedures. The purpose of the validation testing is to determine the effectiveness of the SPDS to its user in assessing and responding to challenges to the safety status of the plant. Additionally, the validation testing assessed the SPDS based on the design requirement for the displays to be human factored, function oriented, and to permit the SPDS to perform its principal functions. The CRDR categorization process was used to evaluate the findings from the validation testing. The HEDs identified in the SPIS Manin-the-Loop Validation are shown in Table 2-2 and in HED Resolution Report Addendum 3.

In addition to these activities, various human engineering observations have been evaluated and categorized, as indicated in Table 2-2 and the HED Resolution Report Addendum 3. The methodology used for the evaluation against the Category E criteria for computers, for the SPDS Man-in-the-Loop Validation, and for the various human engineering observations is described in Section 2.



CONTROL ROOM DESIGN REVIEW

An additional task has been undertaken, as shown in Section 5, Item 26, regarding alarms presentation to the operator. This effort (called the Annunciator Study Task Force) has been initiated to identify problems, study alternatives, and resolve issues related to alarms and messages presented to the operator by the following systems:

- o Annunciator, including both annunciators and status/permissive windows
- o Esp ratus " .. turing
- o Bistable Sterus Monitoring
- o Plant computer
- o ERFDADS computer

This effort is a long-term project, initially identifying problems associated with existing alarms/messages, and later identifying alarms/messages that could be added to enhance operator effectiveness.

The schedule for remaining CRDR activities is provided in Section 5.



CONTROL ROOM DESIGN REVIEW

2.0 METHODOLOGY AND RESULTS

2.1 METHODOLOGY

The methodology for the Category E evaluations and other planned CRDR activities varies from that used prior to January 1, 1986, since the tasks involve evaluations deferred from earlier phases in the CRDR and verification of appropriate resolution of previous HEDs.

To proceed with the "Planned Activities" remaining from January 1986 (identified in Section 5, Items 1 through 16) in an orderly fashion, each activity or HED was tabulated separately and a reference/comment form provided for it. This form is shown as Figure 2-1. During the review process, each activity or HED reference/comment form was annotated regarding compliance using one of the following:

- o N/A Not applicable
- o Yes In compliance
- o No Not in compliance

If the item is identified as not in compliance, a human engineering observation (HEO) form is filled out for disposition of the observation. (The HEO form is shown as Figure 2-2.)

In some instances, the item is again deferred, since it can not be evaluated due to the current control room status. In this case, no compliance status is indicated; the item identification and the reference/comment form are retained for later evaluation.

2-1



CONTROL ROOM DESIGN REVIEW

Additional comments and observations are made by operators or by engineering personnel. These observations are also documented on HEO forms. Observations generated during the EOP Validation (Section 5, Item 17) and the SPDS Man-in-the-Loop Validation were also documented on HEO forms.

The HEOs generated are then submitted for project assessment in the same manner as during the previous CRDR phases.

2.2 RESULTS

The status of the remaining evaluations of the "Planned Activities" (Section 5, Items 1 through 16), is summarized in Table 2-1. Only one Category E HED was evaluated since November 1987: the ERFDADS speed and accuracy were identified as meeting criteria.

A total of 20 HEDs have been identified as a result of the SPDS Man-in-the-Loop Validation. In addition, a total of 26 HEDs have been identified since November 1987 through operator or engineering observations or other means. Table 2-2shows the categorization of these HEDs, which are shown in more detail in the NED Resolution Report Addendum 3 (beginning with HED-1097).

The remaining Unit 1 deferred Category E items are shown in Table 2-3 (Workspace), Table 2-4 (Computers), Table 2-5 (Visual Displays), and Table 2-6 (Control/Display Integration). In addition, there are 9 deferred items in the Visual Displays criteria that were previously categorized and therefore not included as Category E items (refer to Table 2-7).

The Category E and deferred items evaluations for Unit 2 are scheduled to be complete prior to fuel load in Unit 2, with exceptions generally expected to be the same as those for Unit 1 (refer to Tables 2-3 through 2-7).



CONTROL ROOM DESIGN REVIEW

For clarity in the HED assessment factors, Figure 2-3 presents the revi ed assessment factor criteria and implementation commitments.

The schedule for the remaining work is addressed in Section 5.



TABLE 2-1

SUMMARY OF STATUS PLANNED ACTIVITY EVALUATIONS

(Items 1 through 16, Section 5)

TOTAL	36	1	0	35
HEDs to be Resolved	9	0	0	9
Control/Display Integra	ition 13	0	0	13
Visual Displays		0	0	8
Computers	2	1	0	1
Workspace	4	0	0	4
(Category E)				
Criteria to Evaluated				
	11/87)	11/87 & 9/8	38)	
	(As of	between		2-3 thru 2-7
	(Sheets)	(Evaluation		(Tables
	OF ITEMS	MET	REPORTED	DEFERRED
ACTIVITY	NUMBER	CRITERIA	OF HEDs	OF ITEMS
	REMAINING	NUMBER OF	NUMBER	NUMBER



TABLE 2-2

NEW HEDS

		C	ATEGORY			
ACTIVITY	A	В	С	D	TOTAL	
HEDs Identified through						
SPDS Man-in-the-L op	1	0	14	5	20	
Validation						
HEDs Identified by						
Operators/Engineering/Others	1	9	10	6	26	
TOTAL	2	9	24	11	46	-



TABLE 2-3

DEFERRED CRITERIA ITEMS HF AREA: WORKSPACE

	STP	SHEET	
CRITERIA TITLE	CRITERIA	VUMBER	REMARKS
Emergency Equipment	Appendix	0165	Deferred until storage area
	C.1.H		is reviewed
Environment/	Appendix	0166	Deferred for review during
Ventilation	D.1.1		the first operating cycle
Expendables	6.1.1.5	0105	Deferred until storage area
			is reviewed
Emergency Equipment	Appendix	0158	Deferred until storage area
	C.1.B		is reviewed



TABLE 2-4

DEFERRED CRITERIA ITEMS HF AREA: COMPUTERS

CRITERIA TITLE	STP CRITERIA	SHEET NUMBER	REMARKS
Plant Computer - Access rads	Appendix P, P.4	0824	Deferred pending further review of documents required versus those provided in control room

TABLE 2-5

DEFERRED CRITERIA ITEMS HF AREA: VISUAL DISPLAYS

CRITERIA TITLE	STP CRITERIA	SHEET	REMARKS
Visual Displays	1.3	0296	Deferred until storage area
		0307	for expendables is reviewed
		0318	
		0375	
		0488	
		0685	
		0770	
		0793	

TABLE 2-6

DEFERRED CRITERIA ITEMS HF AREA: CONTROL/DISPLAY INTEGRATION

CRITERIA TITLE	STP	SHEET NUMBER	REMARKS
Control/Display	6.6.3.2.A	0425	Defended for modern dealers
Ratio	0.0.3.2.4	0326	Deferred for review during the first operating cycle
		0502	the little operating cycle
		0072	
		0049	
		0509	
		0087	
		0403	
		0387	
		0397	
Control/Display	6.6.3.2.B	0050	Deferred for review
Ratio		0073	during the first
		U327	operating cycle

TABLE 2-7

PREVIOUSLY CATEGORIZED DEFERRED ITEMS HF AREA: VISUAL DISPLAYS

CRITERIA TITLE	STP CRITERIA	SHEET NUMBER	REMARKS
Visual Displays -	Appendix F	0331	Deferred for review during
Scale Marking		0362	the first operating cycle
		0477	
		0652	
		0721	
		0745	
		0761	
		0784	
		0673	



FIGURE 2-1

UIDELINE CRIT	ERIA ITEM NO.:		HEO REFERENCE NO.:
CRITERIA		SUBPANEL	REFERENCE/COMMENT

DETAILED CONTROL ROOM DESIGN REVIEW
CONTROL ROOM SURVEY
REFERENCE/COMMENT FORM



FIGURE 2-2

SOUTH TEXAS PROJECT HUMAN ENGIN	EERING OBSERVATION ASSESSMENT HEO NO REV
TITLE REF 1TEM	TECHNICAL REVIEW () CONCUR () CONCUR WITH COMMENTS () REEVALUATE AND RESUBBIT FOR THE FOLLOWING REASON COMMENT / REASON:
	CHAIRMAN DATE
POTENTIAL OPERATOR ERROR	[] CONCUR WITH COMMENTS [] CONCUR WITH COMMENTS [] REEVALUATE AND RESUBMIT FOR THE FOLLOWING REASO COMMENT / REASON:
RECOMMENDED REVISION	
	CHAIRMAN DATE
	RECOMMENDED IMPLEMENTATION () MANDATORY IMMEDIATE CORRECTIVE ACTION () AT EARLIEST OPPORTUNITY (HIGH PRIORITY) () CONVENIENT REFUELING OUTAGE (NOT TO EXCEED 2 YEARS) (ROUTINE) () OTHER

HUMAN ENGINEERING OBSERVATION ASSESSMENT FORM



FIGURE 2-3

HED ASSESSMENT FACTOR CRITERIA		
CATEGORY	ASSESSMENT FACTOR	IMPLEMENTATION (RATING)
А	SAFETY	MANDATORY IMMEDIATE CORRECTIVE ACTION
В	PLANT AVAILABILITY ENHANCEMENT	AT EARLIEST OPPORTUNITY (HIGH PRIORLIY)
С	EQUIPMENT / PLANT RELIABILITY ENHANCEMENT	CONVENIENT REFUELING OUTAGE (NOT TO EXCEED 2 YRS) (ROUTINE)
D	MINOR	OPTIONAL

CONTROL ROOM DESIGN REVIEW

5. J SCHEDULE

This section lists the activities planned for completion as part of this CRDR. HL&P will submit an executive summary report addendum approximately December 1989. That addendum will identify status and schedule after approximately 1-1/2 years of Unit 1 commercial operation and an anticipated 6 months of Unit 2 commercial operation.

Items 1 through 17 are those initially listed in Section 5 of Addendum 1 and updated in Addendum 2. For clarity, no items have been deleted from the list. As items become resolved, the resolution will be shown rather than the schedule for completion. Items have been added as required to reflect additional planned activities.

Planned Activity

- Check visibility of green rototellite indicating lights (Category A HEDs S-367, 484, 679, 725, and 748)
- Correct poor readability of bypass inoperable status lights (Category A HEDs S-726, 732, 749, and 767)
- Completion of meter zone coding (Category B HEDs S-006, 288, 676, 299, 310, 764, 787, 480, 364, 060, 912, 961, and 998)

Resolution/Completion Timeframe

COMPLETED 12-86.

Meets criteria. Evaluation is applicable to Unit 1 and Unit 2.

Refer to HED Resolution Report

Current Addendum.

COMPLETED 04-85.

Meets criteria. Evaluation is applicable to Unit 1 and Unit 2.

Refer to HED Resolution Report.

Page A-5.

Unit 1:

COMPLETED 12-86. METHODOLOGY

meets criteria. Evaluation is

applicable to Unit 2.

Implementation COMPLETED for

(cont.)

EXECUTIVE SUMMARY ADDENDUM 4

CONTROL ROOM DESIGN REVIEW

PLANNED ACTIVITY

RESOLUTION/COMPLETION TIMEFRAME

Unit 1, 11-87.

Refer to HED Resolution Report
Current Addendum.

Unit 2: Implementation prior to commercial operation.

COMPLETED 12-86.

Meets criteria. Evaluation is applicable to Unit 1 and Unit 2.

COMPLETED 12-86.

Meets criteria. Evaluation is applicable to Unit 1 and Unit 2.

COMPLETED 12-86.

Meets criteria. Evaluation is applicable to Unit 1 and Unit 2.

Refer to HED Resolution Report Current Addendum.

COMPLETED 12-86.

Meets criteria. Evaluation is applicable to Unit 1 and Unit 2.

COMPLETED 12-86.

Evaluation is applicable to Unit 1 and Unit 2.

Resulted in new HED.

 Random sample label checkout to verify readability

5. Review of QDPS plasma displays as replacement for panel meters

6. Check effectiveness of annunciator horns (Category A HED S-510)

 Random sample annunciator tile checkout to verify readabiltiy

C. Random sample review of demarcation painting



PLANNED ACTIVITY

- 9. Implementation of use of lever handles for "select" functions and review to confirm correction of switch position readability (Category B HEDs S-711, 734, 695, 705, 699, and 459)
- 10. Review corrective action to address live zero indication (Category B HEDs S-715, 665, 7:8, 646, 754, 777, 469, 356, 332, 328, 891, 941, and 977)
- 11. Complete corrective action to replace meter scales and random sample checkout to verify readability (Category B HEDs S-878, 879, 881, 870, 874, 883, 799, 803, 807, 892, 716, 666, 739, 776, 470, 877, 880, 882, 872, 873, 884, 800, 804, 808, 718, 668, 741, 757, 778, 471, 404, 406, 719, 670, 742, 649, 759, 781, 475, 359, 334, 329, 671, 743, 650, 782, 360, 392, 720, 672, 744, 651, 760, 783, 476, 361, 721, 673, 745, 652, 761, 784, 477, 362, 331, 871, and 885)

RESOLUTION/COMPLETION TIMEFRAME

Refer to HED Resolution Report Current Addendum, HED-1043.

COMPLETED 12-86.

Meets intent of criteria.

Evaluation is applicable to Unit 1 and Unit 2.

Refer to HED Resolution Report

Current Addendum.

COMPLETED 04-85.

Evaluation is applicable to Unit 1 and Unit 2.

Refer to HED Resolution Report Report, page B-14.

Partial completion 12-86. All items have been evaluated. Evaluation is applicable to Unit 1 and Unit 2.

Refer to Table 2-7 for remaining open items, which have been deferred for resolution during the first operating cycle.

Refer to HED Resolution Report Current Addendum.

CONTROL ROOM DESIGN REVIEW

PLANNED ACTIVITY

- 12. Random sample legend light engraving checkout to verify readability
- 13. Complete corrective action
 on recorder chart paper
 (Category B HEDs S-376 and 771)
 and random sample checkout to
 verify readability and
 accessibility of supplies.
- 14. Implementation of corrective action to paint all meter pointers red and random sample checkout (Category B HEDs S-724, 675, 747, 655, 763, 786, 479, 408, 911, 960, and 997)
- 15. Operator review of status light interpretation on SGFP Turbine Control Panel
- 16. Completion of Category E Criteria reviews:
 - A. Workspace criteria including:

RESOLUTION/COMPLETION TIMEFRAME

COMPLETED 12-86.
Meets criteria. Evaluation is applicable to Unit 1 and Unit 2.

After sompletion of recorder chart paper replacement, in conjunction with Table 2-5 items, prior to end of first refueling outage on each unit.

Refer to HED Resolution Report Page B-21.

Painting pointers leads to instrument inaccuracies. Meters without red pointers are to be replaced by the end of the first refueling outage on each unit. Refer to HED Resolution Report Current Addendum.

COMPLETED 12-86.

Meets criteria. Evaluation is
applicable to Unit 1 and Unit 2.

Complete prior to end of first refueling outage on each unit.

Unit 1: Partial completion 12-86, 01-87 and 06-87. Some evaluations

PLANNED ACTIVITY

- Furniture and equipment layout
- o Document organization and storage
- Spare parts, operating expendables and tools
- Nonessential personnel access
- o Reference material placement
- o Desk dimensions
- o Chair dimensions
- o Emergency equipment
- o Ventilation
- o Illumination
- o Emergency lighting
- o Auditory
- o Ambience and comfort

Workspace criteria reviews for the sit-down consoles and work stations and for the vertical panels

Random sample check of accessibility to controls and potential for inadvertent actuation

RESOLUTION/COMPLETION TIMEFRAME

applicable to Unit 2. See Table 2-3 for remaining open items. Preliminary lighting studies were performed during January, 1987. Resulted in new HEDs.
Refer to HED Resolution Report Current Addendum, HED-1029, 1030, 1060, 1061, 1061, 1063, 1086, and 1087.

Unit 2:

Review prior to fuel load for criteria that could not be evaluated with Unit 1 reviews (e.g., ventilation, illumination, auditory). Note that modifications made to Unit 1 in response to HEDs have been incorporated into Unit 2 design.

CONTROL ROOM DESIGN REVIEW

PLANNED ACTIVITY

- B. Communications criteria including:
 - o Information exchange
 - o Convenience of use
 - o Reliability
 - o Interference
 - o Allocation of functions
 - o Voice communication links
 - Conventional powered telephone system
 - Sound powered telephone system
 - o Radio transceivers
 - Walkie-talkie radio transceivers
 - o Fixed-base UHF transceivers
 - o Announcing system
 - o Background noise
 - o Emergency face masks
- C. Annunciation criteria for:
 - Computer display/ annunciation/printer features

RESOLUTION/COMPLETION TIMEFRAME

COMPLETED 06-87.

Evaluation is applicable to Unit 1 and Unit 2.

Resulted in new HEDs.

Refer to HED Resolution Report

Current Addendum, HED-1083,

1084, and 1085.

COMPLETED 12-86.

Meets criterie. Evaluation is applicable to Unit 1 and Unit 2.

CONTROL ROOM DESIGN REVIEW

PLANNED ACTIVITY

- D. Controls criteria for compatibility with emergency gear
- E. Visual display criteria for:
 - o Meters
 - o Ambient light sources/ light intensity
 - o Interchanging of indicator lenses
 - o Expendable materials
- F. Labels criteria
- G. Computer criteria for:
 - o Plant computer
 - e ERFDADS, including SPDS
 - o QDPS

RESOLUTION/COMPLETION TIMEFRAME

COMPLETED 12-86.

Meets criteria. Evaluation is applicable to Unit 1 and Unit 2.

Unit 1: Partial completion 12-86. Some evaluations applicable to Unit 2. See Table 2-5 for remaining open items.

Unit 2: Review prior to fuel load for criteria that could not be evaluated with Unit 1 reviews (e.g., ambient light sources/ light intensity).

COMPLETED 12-86.

Meets criteria. Evaluation is applicable to Unit 1 and Unit 2.

Unit 1: Partial completion 12-86. Some evaluations applicable to Unit 2. See Table 2-4 for remaining open items.

Resulted in new HEDs.

Refer to HED Resolution Report

Current Addendum, HED-2033, 1034,

1037, 1030, 2039, 1040, 1041, and

1042.



CONTROL ROOM DESIGN REVIEW

PLANNED ACTIVITY

RESOLUTION/COMPLETION TIMEFRAME

Review prior to fuel load for criteria that could not be evaluated with Unit 1 reviews (e.g.,

Unit 2:

glare on CRT).

H. Control/display integration criteria

Partial completion 12-86.

Evaluation is applicable to Unit 1 and Unit 2.

See Table 2-6 for remaining open items.

17. EOP Validation
(including confirmation of
instrumentation and control
functions)

COMPLETED 05-86.

Evaluation is applicable to Unit 1 and Unit 2.

Refer to EOP Validation Report.

18. Label reviews for accuracy, adequacy, and conformance to standard abbreviations

Ongoing. Reviews and implementation prior to end of first refueling outage on each unit.

19. Computer display reviews

Reviews prior to end of first refueling outage of Unit 1. Revisions prior to end of second refueling outage on each unit, with exception of QDPS (revisions prior to end of third refueling outage on each unit).

CONTROL ROOM DESIGN REVIEW

PLANNED ACTIVITY

20. Implementation of
Category A HED resolutions
(excluding QDPS)

21. Implementation of Category B HED resolutions (excluding QDPS)

22. QDPS HED resolutions (Refer to HED Resolution Report Current Addendum, Disposition Note CPT-1.)

RESOLUTION/COMPLETION TIMEFRAME

Unit 1:

COMPLETED prior to commercial operation (August 1988).

Unit 2:

Implementation prior to fuel load (December 1988).

Unit 1:

COMPLETED prior to commercial operation (August 1988), for HEDs up to and including HED-1096. For HEDs after HED-1096, implementation is in accordance with Figure 2-3, with implementation prior to end of first refueling outage.

Unit 2:

Implementation prior to commercial operation.

Implementation prior to end of first refueling outage on each unit. Exceptions are resolutions for HED-1022, 1041, and 1126 for which implementation is prior to end of third refueling outage on each unit.



ADDENDUM 4

CONTROL ROOM DESIGN REVIEW

PLANNED ACTIVITY

23. Implementation of Category C HED resolutions

24. Implementation of Category D HED resolutions

25. Category E evaluations for Auxiliary Shutdown Panel

26. Annunciator Study Task Force

RESOLUTION/COMPLET ON TIMEFRAME

Implementation integrated into plant modification schedule, with implementation targeted for prior to end of second refueling outage on each unit.

Implementation integrated into plant modification schedule based on priority.

Review prior to the end of 1988 for Unit 1 and Unit 2.

Ongoing.