## APPENDIX I

## THREE MILE ISLAND UNIT 1

# 1987 REACTOR BUILDING LOCAL LEAK RATE TESTING REPORT UPDATED - OCTOBER 9, 1987

SP 1303-11.18

11/4/86 to 3/18/87

8711040093 871027 PDR ADOCK 05000289 P PDR

. .

71.0

0492C

# INDEX - 1987 R. B. LOCAL LEAK RATE TESTING REPORT

1. PURPOSE

- 2. SUMMARY OF WORK ACCOMPLISHED
  - 2.1 Valve Testing/Repairs
  - 2.2 Access Hatches
  - 2.3 Penetration Pressurization
- 3. METHODS OF TESTING
  - 3.1 Valves
  - 3.2 Access Hatches
  - 3.3 Penetration Pressurization
- 4. TEST EQUIPMENT USED
  - 4.1 Valves
  - 4.2 Access Hatches
  - 4.3 Penetration Pressurization
- 5. SUMMARY AND INTERPRETATION OF DATA
  - 5.1 Valves
  - 5.2 Access Hatches
  - 5.3 Penetration Pressurization
- 6. ERROR AMALYSIS
  - 6.1 Valves
  - 6.2 Access Hatches
  - 6.3 Penetration Pressurization
- 7. REFERENCES
- 8. ATTACHMENTS
  - 8.1 Results Evaluation Procedure/Repair Criteria
  - 8.2 Tabulation of Individual Test Repairs

### 1987 REFUELING FREQUENCY

### 1. PURPOSE

1.1 To provide analysis to the Nuclear Regulatory Commission on the tenth periodic type B and type C leakage tests performed on the Three Mile Island Unit 1 Reactor Building.

This is in accordance with "Reactor Containment Leakage Testing for Water Cooled Power Reactors". Appendix J, Part 50, Title 10 Code of Federal Regulations which required the contents of this summary report to become part of the Type A test report along with the details of any other type B and type C testing performed since the previous type A test (also required per technical specification 4.4.1.1.8).

TMI Unit 1 restarted October 3, 1985 after a prolonged shutdown which began March 28, 1979 (TMI Unit II accident). For this round of leak rate testing the plant was shutdown for the 6R Refueling Outage. Testing began on November 4, 1986 and was still in progress at the time the original report was submitted (O2-O9-87; Record No. 5211-87-2030). This report has been updated to reflect the As-Left testing data at the completion of the 6R Refueling Outage (O3-18-87).

## 2. SUMMARY OF WORK ACCOMPLISHED

#### 2.1 Valve Testing/Repairs

Appendix J Type B and C leak tests were performed on the components as listed in TMI Unit 1 Technical Specification 4.4.1. In addition the following components were leak tested though not yet listed in the Technical Specification.

- 1. HM-V1A/B, 2A/B, 3A/B, 4A/B New System
- 2. NI-V26.
- 3. PP-V101/102/133/134

Repairs were initiated on the following components due to higher than desirable leakage.

- 1. IC-V3 replaced with a new valve upgrade
- 2. IC-V4 replaced with a new valve upgrade
- 3. AH-V1A Seat leakage
- 4. AH-V1D Seat leakage

- 5. Penet 211 Test connection cap leak replaced improper fitting (double /tubing connector as-found rather than the single connector desired. Resulted in pipe threads mating with tubing threads with resultant thread leakage).
- 6. MU-V2A Packing leakage
- 7. PP-V101/102/133/134 Seat leakage
- 8. CA-V5A/B Seat leakage
- 9. LR-V1/10 Seat leakage

Additional leak tests were performed on the following components:

- 1. CA-V1/2/J/13 Modified packing configuration
- 2. FTT East/FTT West Retested after refueling
- 3. MU-V2A/2B Modified packing configuration
- 4. PENET. 104/210/211 Retested after refueling
- 5. HR-2A/B/4A/B Associated flanged service connections tested before being opened and after being closed.

#### 2.2 Access Hatch Testing/Repairs

2.2.1 Door Seals SP 1303-11.25 (Ref. 7.6)

Door seal leak tests are performed as required by Technical Specification 4.4.1.2.5. All of the tests satisfied the surveillance procedure administrative acceptance criteria.

2.2.2 Overall Hatch Test (Ref. 7.5)

Semiannual integrated type leak tests usre performed as required by Technical Specification 4.4.1.2.5. All of the tests satisfied the surveillance procedure acceptance criteria.

2.3 Penetration Pressurization SP 1303-11.24 (Ref. 7.5)

Quarterly readings are recorded from the flow rotameters which supply air pressure or nitrogen pressure to reactor building mechanical and electrical penetrations as required by Technical Specification 4.4.1.2.5. No penetration leakage problems were noted although flowmeter malfunctions required meter repair.

## 3. METHODS OF TESTING

### 3.1 Valve Test Methods

Testing was performed by use of TMI Unit 1 surveillance procedure SP 1303-11.18 Reactor Building Local Leak Rate Testing. This procedure gives detailed guidance on the test equipment and methods to be used for each penetration/valve. The following general philosophy is contained in the surveillance procedure.

- 3.1.1 Use air or nitrogen at a pressure differential across the valve greater than P<sub>a</sub> (50.6 calculated accident pressure). 55 psig nitrogen was normally used.
- 3.1.2 Assure that the pressure is exerted in the accident test direction unless it can be demonstrated that pressurizing in the opposite direction is as conservative. Butterfly valves AH-V1B/1C, and globe valves WDG-V4, DH-V64, SA-V3, and IA-V20 were tested in the reverse direction.
- 3.1.3 Assure that the test volume is drained of liquid so that air or nitrogen test pressure is against valve seats.
- 3.1.4 Assure that the test verifies valve packing integrity in those cases where the packing would be an R. B. leakage boundary.
- 3.1.5 Assure adequate time period for stabilization of test conditions.
- 3.1.6 Assure test equipment is calibrated and used in a manner consistent with the data accuracy desired (weekly meter standardization was performed during the test program to verify meters accurate within <u>+</u> 4% full scale (Ref. 7.1).
- 3.1.7 Assure valves to be tested are closed by the normal method prior to testing.
- 3.1.8 Document as-found conditions (prior to adjustments/repairs) and as-left conditions.
- 3.1.9 Record test instrument <u>scale</u> readings prior to doing any data corrections.
- 3.1.10 Assure that system drains and vents which could serve as containment isolation valves, are closed and capped and tagged after completion of the test program.

A training program prior to the refueling outage was performed to help assure that the above philosophy was understood by the personnel involved in the testing.

## 3.2 Access Hatch Test Methods

3.2.1 Door Seal Leak Tests-Method

Door seal leak tests were performed by use of SP 1303-11.25 (Kef. 7.6). This procedure gives detailed guidance on the test equipment and methods to be used.

The door seal tests are performed by pressurizing the interspace between the double seals on each door with metered air at the manufacturers recommended test pressure of 10 psig. After stabilization the air rotameter indicates the rate of air input required to maintain the test pressure.

- 3.2.2 Overall Hatch Leak Test -- Semi-annual overall hatch leak testing was performed by use of TMI Unit 1 Surveillance Procedure SP 1303-11.18 Reactor Building Local Leak Rate Testing. This procedure gives detailed guidance on the test equipment and methods to be used. The overall integrated leak test verifies the integrity of all of the following barriers:
  - a. Hatch shell/welds,
  - b. Rubber door seals,
  - c. Teflon operating shaft packing,
  - d. Bulkhead electrical penetrations,
  - e. Penetration pressurization check valves,
  - Emergency air flange and associated "O" rings on outer bulkhead,
  - g. Bulkhead equalizing ball valves and associated mounting flanges/"O" rings.

The overall leak test is performed by pressurizing the hatch to greater than calculated accident pressure and observing the rate of pressure drop on a high accuracy (Heise) pressure gage.

Pressure corrections are made by reference to a barometer. Minimum test duration is 4 hours after a 1 hour stabilization period.

# 3.3 Penetration Pressurization - Method

Quarterly readings were taken on the flow rotameters which are permanently installed in the penetration pressurization system. These readings represent the air/nitrogen makeup rate required to maintain approximately 60 psig in mechanical penetrations and 30 psig in electrical penetrations. High meter readings have occasionally occurred but these have been attributed to leaks in the compression fittings in the penetration pressurization system or to malfunctioning (stuck) rotameters. Testing was per plant surveillance procedure SP 1303-11.24 (Ref. 7.5).

# 4. TEST EQUIPMENT USED

- 4.1 Valve Test Equipment (See Figure 1)
  - a. Rotameters Sets of 3

Mfgr. - Brooks Inst. Co.

Model - 1114 Full View

Ranges:

Float Mat'1.	Tube No.	Nange
Pyrex	R-2-1.50	8-1,120 SCCM
Sapphire	R-2-150	100-12,200 SCCM
Carboloy	R-6-15B	1,000-142,000 SCCM

Accuracy + 2% full scale industrial accuracy

b. Temperature Indicators (as follows or similar)

Mfgr. - Ashcroft

Model - EH or AH / 3" or 5" Dial

Range - 30°-130°F

Accuracy - + 2°F

c. Pressure Indicators (as follows or similar)

Mfgr. - Ashcroft

Model - 1279 - 4-1/2" Dial

Range - 0-60 or 0-100 psig

Accuracy - + 2 psig

d. Pressure Regulator (as follows or similar)
Mfgr. - Union Carbide Corp.
Model - UPG 3-75-580
Range - 0-100 psi output / 0-3000 psi input

01110



Calibration Rotameters (Set of 2)

Mfgr. - Brooks Inst. Co.

Models - 1110-05K2B1Z49, 1110-08K2B1206 Ranges - 20-16,000 SCCM, 3,600-234,000 SCCM Repeatability - ± 1/4% c# instantaneous Accuracy - ± 1% instantaneous

f. Flow rate Calibrator

e .

Mfgr. - Brooks Inst. Co.

Model - 1056A

Range O to 2,400 SCCM

Accuracy - + 0.2% of indicated volume

- 4.2 Access Hatch Test Equipment
  - a. Precision Pressure Gage (as follows or similar) Mfgr. - Heise Model - CM Range - 0.60 psig Revolution - 0.25 psig Accuracy - 0.1%
    b. Barometer (as follows or similar) Mfgr. - Pennwalt Model - FA185260A Range - 10.8 - 15.5 psia Resclution - 0.005 psia Accuracy - 0.1%

01110

# 4.3 Penetration Pressurization Test Equipment

8.	Flow Rctameters - (Permanent System Equipment)						
	Mfgr Brooks Inst. Co.						
	Model - 1114						
	Range - 0-10 SCFH at 60 psia air						
	Accuracy - ± 2% Industrial accuracy						

#### 5. SUMMARY AND INTERPRETATION OF DATA

5.1 Valve Test Results

As-Found/As-Left Leakage to this date - Also see tabulation of individual results in Attachment #2.

Total Leakage Tech. Spec. Limit % Tech. Spec. Limit

As-Found	MAXPATH	>162,105	SCCM	104,846	SCCM	>100%
As-Left	MAXPATH	29,906	SCCM	104,846	SCCM	< 30%

- NOTE: The total shown above is "maximum pathway" and not the total of all valve leakages. i.e., Only the highest valve leakage on each penetration is counted. This number is labeled as "MAXPATH" on the tabulation of results in Attachment 2.
- EXAMPLE: Penetration XYZ has three containment isolation values inside the reactor building in parallel and one outside. The leakage from the three inside totals 500 SCCM and the outside value is 1000 SCCM. The penetration leakage is counted as 1,000 SCCM <u>not</u> 1,500 SCCM.
- 5.2 Access Hatch Test Results
  - 5.2.1 Overall Hatch Leakage SP 1303-11.18 (Ref. 7.2) See the computer tabulation of 1987 leak rates in Attachment II.
  - 5.2.2 Door Seal Leakage SP 1303-11.25 (Ref. 7.6)

None of the door seal leak tests exceeded the 3 SCFH administrative leakage limit. Typically the leakage was <1 SCFH.

5.3 Penetration Pressurization (PP) Leakage - SP 1303-11.24 (Ref. 7.5)

Ī	_eakage	Rates	- SCFH
Mechar	nical	Elec	ctrical
)ate 12/12/80	5 21.5	<u>.</u>	0.0
03/14/8	7 8.5	5	0.0

There is no technical specification limit on penetration pressurization system leakage. The system leakage is maintained as low as practical.

### 6. ERROR ANALYSIS

# 6.1 Valve Testing Errors (For purge valves see Section 6.2)

The flow meters used in the field have normal industrial accuracies of + 2% full scale in the 10-100% (15-150 mm) scale range. Prior to use, mm versus scom graphs were developed for the meters by 10 point calibrations using high accuracy (+ 1% instantaneous) lab rotameters. During the leak test program, weekly 3 point standardizations were performed on the field rotameters to verify continued accuracy. The acceptance criteria for these standardizations was a variance of no more than 4% from the calibration graphs. If meters were repaired or the 3 point standardization exceeded the inaccuracy limit, a new 10 point calibration was performed. Scale readings on the leak rate procedure (SP 1303-11.18) data sheets were evaluated and corrected using the methods in Attachment 1. Conservative bias was introduced into the results by assuming 15 mm (10% of scale) as the minimum scale. Approximately half of the test results actually showed a minimum scale reading. More involved error corrections were not considered meaningful based on the acceptable total leakage as-found and the low total leakage as-left.

### 6.2 Access Hatch and Purge Valve Testing Errors

The measured pressure drops were corrected by adding the minimum scale increment of the gage used for both the heise gage and the barometer. This conservatively corrected for the resolution and repeatability errors. Gages used were recently calibrated. A minimum one hour temperature/pressure stabilization period was used prior to each pressure drop test. The access hatches and purge valves are not instrumented to allow temperature corrections.

#### 6.3 Penetration Pressur'zation Testing Errors

These test results are used for information only and do not count toward the total leakage limit for Technical Specification conformance. The meters, installed permanently in the system, have + 2% full scale industrial accuracy.

#### 7. REFERENCES

- 7.1 1430-Y-22 Standardization of Flow Rotameters (Rev. 4)
- 7.2 SP 1303-11.18 Reactor Building Local Leak Rate Testing (Rev. 38) w/TCN 1-86-0179 (RB-V2A/7 Testing).
- 7.3 Three Mile Island Unit 1 Technical Specification 4.4.1
- 7.4 TMI Surveillance File (for Data sheets)
- 7.5 SP 1303-11.24 R. B. Local Leakage Penetration Pressurization (Rev. 6)
- 7.6 SP 1303-11.25 R. B. Local Leakage Access Hatch Door Seals (Rev. 11).
- 7.7 SP 1303-11.18 Reactor Building Local Leak Rate Testing (Rev. 38) w/TCN 1-87-0021 (PP-V101/102/133/134 Testing).

ATTACHMENTS

ATTACHMENT 1

RESULTS EVALUATION PROCEDURE

(SP 1303-11.18 Enclosure 9)

## Attachment 1

R. B. LOCAL LEAK RATE TESTING

## RESULTS EVALUATION

The vent rotameter reading will be used if it can be demonstrated by the test data that all significant CIV leakage is being accounted for. If CIV packing, fluid block check valve, or gasket leakage was evident the supply rotameter results will be used unless this non-seat leakage was measured reliably and documented.

	SE OF SUPPLY KUTHELER DATA.	FOR USE OF VENT ROTAMETER DATA:
Proce	dure:	Procedure:
a)	Record <u>supply</u> meter reading in (1) below*. Also identify the meter	a) Record <u>vent</u> meter reading in (1) below.*
	metering pressure in (9).	<ul> <li>b) Record downstream verification meter reading in (2) below. Also</li> </ul>
b)	Convert meter units in SCCM units using <u>latest</u> lab meter calibration curve. Enter in (3) below.	identify the respective meters us in (8) below and the metering pressure in (9).
c)	Correct results for temperature. Enter supply temperature in (4) below.	<ul> <li>c) Convert meter units to SCCM units using <u>latest</u> lab meter calibratio curve. Enter in (3) below.</li> </ul>
	Calculate and enter in (7) below.	<ul> <li>d) Correct results for temperature.</li> <li>Enter vent temperature (<sup>o</sup>F) in</li> <li>(4) below.</li> </ul>
		ther
		Calculate and enter in (5) below
*	If meter scale reading was less than 15 mm (minimum scale) use 15 mm in calculations.	<ul> <li>e) If measurements of any other significant leakage paths (fluid block check valve, packing) are being claimed enter corrected flo (SCOM) in (6) below.</li> </ul>
	(MM) (SCCM)	530
(	+) <u>convert</u> (+ (2) (3)	(4) × $(4)$ + 460 = (5) SCCM
(8)	(Iduntify meters used)	+ SCC:(
0	All	= CIV Leakage SCCM

87.0

01110

ATTACHMENT 2

. .

DATA 1987 TYPE C

REACTOR BUILDING LEAK RATE TESTING

# LOCAL LEAK RATE TEST RESULTS THREE MILE ISLAND UNIT I REACTOR BUILDING 1987 1987 1987 1987 1987 1987 1987

RESULTS GIVEN IN STD. CUBIC CENTIMETERS PER MINUTE (SCCM)

							(2001)	
NO ***	TAG	0230	OPER ******	SIZE	ASFOUND	ASLEFT	COMTS87	DATE
1 2 3	AH-VIA/B 2ND 3RD	BFLY	P/MO	48 48 48	.01	546 .01	ASFD86	3/16/87
456780	4TH AH-V1C/D 2ND 3RD 4TH	BFLY	MO/P	48 48 48 48	.01 .01 .01 .01 .01	2750 .01 .01 .01	ASFD86	3/16/87
10								
11 12 13	CA-V1 CA-V2 CA-V3 CA-V44	GLOBE GATE GLOBE	NO P NO	1	71 1132 71	65 65 52	OK HIGH OK	3/13/87 3/13/87 3/14/87
15	CA-V4B	GLOBE	MO	1	98	71 98	OK	12/3/86
16	CA-VSA CA-VSB	GATE	P	1	4407	243	HIGH	3/10/87
10	CA-V13	GLOBE	MO	1	71	52	OK	3/10/87
20	CA-V189	LFT CHK	P N/A	2	1389	1389	HIGH	12/1/86
21				-		~ 1	LUW	12/1/86
23	CF-V2A	GLOBE	HO	1	40	40	OK	11/01/04
24	CF-V2B	GLOBE	MO	1	30	38	OK	11/22/86
26	CF-V128	LFT CHK	N/A N/A	1	13	13	OK	11/25/86
27	CF-VI9A	GATE	P	1	1306	1306	HIGH	11/26/86
29	CF-V20A	GATE	P	1	32	32	OK	11/25/86
30	CF-V20B	GATE	P	1	38	38	OK	11/22/86
32	CM-V2	BALL	P	1	75	75	OK	12/9/86
33	CH-V3	BALL	P	1	75	75	OK	12/9/86
35	DH-V64	GLOBE	ны	1 2	75	75	OK	12/9/86
36	DH=V69	STOP CHIK	HW	2	46	46	OK	1/6/87
38								
39	FTTEAST	FLANGE	N/A	30	145	338	OK	3/4/87
41	HMEVIA	GLOBE	S	.5	52	353	OK	3/4/87
42	HM=V1B	GLOBE	2	.5	75	75	OK	12/6/86
44	HM-V2B	GLOBE	5	.5	75	75	OK .	12/6/36
45	HM-V3A	GLOBE	S	.5	75	75	OK	12/6/86
47	HM-V4A	GLOBE	2	.5	75	75	OK	12/6/86
48	HM-VAB	GLOBE	s	.5	75	75	OK	12/6/86
50	HP-V6	GATE	HW	6	75	75	OK	12/9/86
51	HR-V2A/B	GLOBE	HW	2	66	86	OK	12/9/86
52	HR-V4A/B	GLOBE	HW	2	273	76	OK	12/10/86
54	HR-V23A	GLOBE	s	2	76	76	OK	12/10/86
55	HR-V23B	GLOBE	2	2	76	76	OK	12/10/86

# LOCAL LEAK RATE TEST RESULTS THREE MILE ISLAND UNIT 1 REACTOR BUILDING 1987 1987 1987 1987 1987 1987 1987

		RESULTS	GIVEN IN	STD.	CUBIC CENTIME	TERS PER MIN	UTE (SCCM)	
	A D D D D D D D D D D D D D D D D D D D	DESC	UPER	***	######################################	MULEFI	COMTS87	DATE
57		*******	*****			*********	********	******
55012345678901 560012345678901	IA-V6/20 IC-V2 IC-V3 IC-V4 IC-V6 IC-V10 IC-V10 LR-V1/10 LR-V4 LR-V5 LR-V6 LR-V49	GLOBE GATE GATE GATE CHECK CHECK GATE GLOBE GLOBE GATE	HE C C C C C C C C C C C C C C C C C C C	2 6 6 6 3 4 6 6 . 7 5 2 2 6	52 190 18500 71 67 141 71 1904 52 52 52 76	52 190 64 42 67 141 71 76 52 52 52 52 76	OK OK NEWVALVE OK OK OK OK OK OK OK OK	12/5/86 11/12/86 2/3/87 1/24/87 11/17/86 11/17/86 11/11/86 12/5/86 12/5/86 12/5/86 12/5/86
723457778988	MU-V28 MU-V28 MU-V18 MU-V20 MU-V20 MU-V25 MU-V25 MU-V116	GLOBE GLOBE GATE GATE GLOBE GATE PIST CHK	MO P P MO P N/A	2.5 2.5 2.5 2.5 4 4 6 1.5	52874 72 66 330 64 80 88 1319	55 106 66 <b>330</b> 64 88 88 88 88 88 1319	PACKING OK OK OK OK OK	3/7/87 3/7/87 3/6/87 12/8/86 11/15/86 11/26/86 11/26/86 11/15/86
81 82 83 85 85 85 85 85 85 85 85 85 85 85 85 85	NI-V26 72V-IN NS-V4 NS-V1 NS-V15 NS-V35	GLOBE GLOBE GATE CHECK GATE GATE	HW HO N/A MO	1 1.5 8 8	71 621 1810 1042 7607	71 621 1810 1042 495	OK OK OK OK HIGH	12/2/86 12/2/86 11/20/86 11/19/86 11/19/86 12/19/86
899123454789 9999999999999999	PENET104 PENET105 PENET106 PENET216 PENET211 PENET241 PP101/02 PP133/34	BLK FLG BLK FLG BLK FLG BLK FLG BLK FLG BLK FLG LFT CHK	N/A N/A N/A N/A N/A N/A N/A	2 10 4 2 2 18 1/2 1/2	71 45 45 45 18452 92 37000.001 3120	71 45 45 71. 71 45 6142 5491	OK OK OK CAP LEAK OK FAILED HIGH	3/14/87 12/13/86 12/13/86 3/14/87 3/14/87 12/12/86 3/10/87 3/13/87
100 101 102 103 104 105 106 109 108 109 110	RB-V2A RB-V7 SA-V2/3 SF-V23 WDG-V3/4 WDL-V303 WDL-V304 WDL-V534 WDL-V535	GATE GLOBE GATE GL/GA GLOBE GATE GATE GATE	MO MO HU HU MO D P P		809 88 42 92 25 25 71 71	88 88 42 82 25 71 71	OK OK OK OK OK	11/18/86 11/22/86 3/17/87 12/4/86 12/2/86 11/24/86 11/24/86 12/11/86 12/11/86

# LUCAL LEAK RATE TEST RESULTS THREE MILE ISLAND UNIT 1 REACTOR BUILDING 1987 1987 1987 1987 1987 1987 1987

.

RESULTS GIVEN IN STD. CUBIC CENTIMETERS PER MINUTE (SCCM)

NO	TAG	DESC	OPER	SIZE	ASFOUND	ASLEFT	COMTS87	DATE
112 113 114	EQPFLG PERACCES 2ND	FLANGE MISC. MISC	N/A N/A N/A	216 96 96	243 1783	. 178 <b>3</b>	HIGH OK	1/2/87 3/17/87
115 116 117 118	EMEACCES 2ND	MISC	N/A N/A	96 96	891	891	GK	3/18/87
119 120 121	HINPATH HAXPATH * ACC CRIT				67426.021 162105.021 104847	23668 29906 104847	FAILED FAILED	11/11/36 3/18/87

\* The semiannual and quarterly tests performed nearest to the round of refueling frequency testing are added into the "MAXPATH" calculation. For valves in series the valve with highest leakage is used in the "MAXPATH" calculation. For valves in parallel or where the inner and outer valves can not be tested separately, the total leakage is used.

#### LOCAL LEAK RATE TEST RESULTS

### THREE MILE ISLAND UNIT 1 REACTOR BUILDING

Following is the terminology used in the previous computer data:

- .1 (Alone) or any other number other than zero in the first decimal place means test scheduled.
- .01 (Alone) means no data available for the year or that the test was delayed. (e.g. valve not installed yet or not in previous testing scope.)
- .001 (Or any number other than zero in the third decimal place) after a leak rate (i.e. 59500.001) means actual leak rate was greater than measured/recorded value.
- AsFound leak rate (SCCM) in the As-Found condition before any repairs or adjustments.
- 5) AsLeft The leak rate (SCCM) after any adjustments/repairs.
- 6) Dates Date of the last acceptable test results for the item.
- 7) Desc Description of the valve or penetration.
- 8) Oper -- Type of valve operator (actuator).
- Notest The Tech Spec scope did not require this valve to be tested during the respective year.
- 10) Novalve This valve was installed during a later refueling outage.
- 11) Comments Cognizant Engineer comments about the results:
  - A) Failed Exceeded the plant established leakage rate limit from SP 1303-11.18 Enclosure 10 which made repair/adjustment necessary.
  - B) High/Low Subjective judgement of cognizant engineer. Represents the results with respect to the leakage which the type of leakage barrier (e.g. gate valve, globe valve, check valve, flange, etc.) is considered to be capable of without extraordinary repair/adjustment
  - C) OK No problems with leakage.
  - D) Other E.G. newvalve, novalve notest, repacked seatwork, stembent, etc. (self-explanatory).
  - E) CAPLEAK see para. 2.1.5 PACKING - see para. 2.1.6.
- 12) Size The nominal pipe size for the leakage barrier.
- 13) ASFD86 Identifies that the ASFD data to be used for AH-V1A/B & C/D is the last test data reported for 1986; see Attachment 2 of Appendix H.