

**NORTHEAST UTILITIES**

THE CONNECTICUT LIGHT AND POWER COMPANY  
 WESTERN MASSACHUSETTS ELECTRIC COMPANY  
 HOLYOKE WATER POWER COMPANY  
 NORTHEAST UTILITIES SERVICE COMPANY  
 NORTHEAST NUCLEAR ENERGY COMPANY

General Offices • Selden Street, Berlin, Connecticut

P.O. BOX 270  
 HARTFORD, CONNECTICUT 06141-0270  
 (203) 665-5000

April 6, 1989

Docket No. 50-423  
B13064

Re: Millstone Unit No. 3  
 Operating License  
 Condition 2.C(10)

U.S. Nuclear Regulatory Commission  
 Attention: Document Control Desk  
 Washington, DC 20555

- References:
- (1) J. F. Opeka letter to Dr. T. E. Murley, Changes to the Initial Test Program, dated May 2, 1986.
  - (2) S. D. Ebnetter letter to J. F. Opeka, Inspection Report No. 50-423/86-11, dated May 6, 1986.
  - (3) S. D. Ebnetter letter to J. F. Opeka, Inspection Report No. 50-423/86-14, dated May 30, 1986.

Gentlemen:

Millstone Nuclear Power Station, Unit No. 3  
 Changes to the Initial Test Program  
Start-Up Test No. 26--Station Blackout

In accordance with the Millstone Unit No. 3 Operating License Condition 2.C(10), Northeast Nuclear Energy Company (NNECO) submitted a report containing a brief description of a change to the Initial Test Program including a summary of the safety evaluation (Reference (1)). Specifically, the change deleted the requirement to have all plant loads supplied by the Millstone Unit No. 3 Turbine-Generator as a prerequisite to the Loss of Power Test (Start-Up Test No. 26--Station Blackout).

During a telephone conference call on September 26, 1988, the NRC Staff expressed their concern regarding the subject start-up test as implemented. The Staff indicated that Millstone Unit No. 3's Start-Up Test No. 3-INT-8000, Appendix 8030, "Loss of Power (20 percent power)," as performed, did not meet the guideline of Regulatory Guide (R.G.) 1.68, "Initial Test Programs for Water-Cooled Nuclear Power Plants," paragraph 5JJ. This paragraph provides that during plant start-up at approximately 10-20 percent reactor power, a main generator trip be initiated coincident with a loss of offsite power (LOP). The NRC Staff's interpretation of this paragraph is that this test would demonstrate the operability of Millstone Unit No. 3's electrical control/protection scheme to transfer the Class 1E distribution system from the unit's power supply to the unit's standby power supply (emergency diesel

8904250205 890406  
 PDR ADOCK 05000423  
 P PNU

A050  
 1/1

generators) and the operability of Class 1E equipment when connected to the main generator during a main generator coastdown. The generator coastdown is caused by the tripping of the turbine coincident with an LOP. The main generator breaker remains closed during this event.

NNECO acknowledges the NRC Staff's concerns on Start-Up Test No. 3-INT-8000, Appendix 8030. The test, as performed, for an LOP demonstrated the operability of the electrical control/protection scheme to de-energize the Class 1E buses, the autostart of the emergency diesel generators, the reenergization of the Class 1E buses, and the automatic sequenced reconnection of the shutdown loads through the load sequencer. For this start-up test, the plant was safely brought to a hot standby condition with the emergency diesel generators supplying power to the Class 1E system for a period of 2 hours until offsite power was restored. However, the plant electrical system was not in its normal configuration when the start-up test was initiated. The 4.16-kV system was aligned to the reserve station service transformer (RSST) rather than the normal station service transformer (NSST). In addition, since the start-up test as performed did not have a turbine trip, the start-up test did not demonstrate the operability of Class 1E equipment when exposed to the electrical system transients caused by a main generator coastdown.

The start-up test procedure was reviewed, and the test as changed was witnessed by the NRC Region I Staff (References (2) and (3)). The start-up test procedure was revised to eliminate the turbine generator trip because, due to a previous start-up test, the main generator would already be tripped. However, this procedure change would have no impact on the objective of the test to meet R.G. 1.68, paragraph 5JJ.

NNECO concludes that an additional test as proposed by the Staff is not necessary because NNECO believes that the Staff's concerns regarding the R.G. 1.68 test can best be satisfied through a combination of analysis and other tests performed rather than performing the actual test. On February 22, 1989, NNECO representatives met with the NRC Staff at the Millstone Station to discuss the NRC's concerns regarding Millstone Unit No. 3's initial Start-Up Test No. 26 (LOP). At the meeting, the following topics were included in presentation to resolve the Staff's concerns regarding the subject start-up test:

- o Initial Start-Up Test No. 3-INT-8000 enveloped by other tests.
- o Other start-up tests which demonstrated electrical transfer schemes.
- o Engineering analysis to demonstrate capability of Class 1E equipment during generator coastdown.
- o Discussion of two recent licensee event reports (LERs) and their relationship with the initial start-up test.
- o Design modifications.

U.S. Nuclear Regulatory Commission  
B13064/Page 3  
April 6, 1989

A copy of the hardouts used at the meeting is attached herewith (Attachment 1). The purpose of this submittal is to provide information presented at the February 22, 1989 meeting and to address the Staff's questions raised during that meeting so that the Staff may utilize it in finalizing the safety evaluation on License Condition 2.C(10). We believe that the information contained herein will enable the Staff to close the subject license condition.

At the February 22, 1989, meeting, NNECO described the tests that were performed as a part of the Millstone Unit No. 3 start-up program (e.g., Start-Up Test No. 8030, Loss of Power, Pre-Op Test No. 3447BA, Start-Up Test Nos. 2003, 2004, and 8032) and the Technical Specification Surveillance tests (ESF Testing, SP3446) performed at each refueling outage. The details of these tests are included in Attachment 1. These various tests demonstrate the ability of the Millstone Unit No. 3 electrical protection system to transfer the Class 1E electrical equipment from the unit's power supply to the emergency diesel generators. The tests were conducted under a variety of plant operating conditions and electrical configurations. These tests verify the de-energization of the emergency buses, autostart of the emergency diesels, reenergization of the emergency buses either through the transfer to the RSST or the emergency diesel generators, and automatic sequenced reconnection of shutdown loads through the load sequencer. Several of the test procedures and the test results were provided to the Staff for review subsequent to the February 22, 1989, meeting. These test results are expected to satisfy the Staff's concern that Millstone Unit No. 3's electrical control/protection scheme can adequately detect an LOP, and transfer the Class 1E distribution system from the unit's power supply to the emergency diesel generators.

In order to demonstrate the capability of the Class 1E electrical equipment during the generator coastdown, NNECO developed a computer model of the Millstone Unit No. 3 electrical system to predict the electrical transients caused by a turbine trip coincident with an LOP. Some of the details of the computer model are provided in Attachment 1. The additional information regarding the computer model and the predicted electrical transients are included in a report. This report is available for the Staff's review.

The computer model shows that the electrical transient caused by a 100 percent full load rejection is not an overly severe electrical event. The computer model shows that a full load rejection at 20 percent power (power level required by R.G. 1.68, paragraph 5JJ) causes no initial transient (overvoltage or overspeed), but only a slow decay. NNECO has performed an analysis of the Class 1E equipment when exposed to the electrical system transient produced by a full load rejection at 100 percent power coincident with an LOP. The review showed that the Class 1E equipment would be able to perform their safety function and bring the plant to a safe shutdown condition. The basis for this conclusion is provided in the aforementioned report. NNECO believes this analysis adequately demonstrates the continued operability of the Class 1E equipment when exposed to a coastdown scenario.

U.S. Nuclear Regulatory Commission  
B13064/Page 4  
April 6, 1989


At the February 22, 1989, meeting, an explanation of LERs 3-88-26 and 28 were provided (see attached slides for details). LER 3-88-26 was a result of our study of the electrical protection scheme on the impact of the turbine generator coastdown on the plant's equipment. To avoid the scenario described in LER 3-88-26, the plant's electrical system was realigned to be powered from the RSST. In this plant lineup, when the diesel generator surveillance was performed, the electrical protective system tripped the 4-kV tie breaker between the normal and emergency 4-kV bus as designed causing the 4-kV normal bus to lose power. The loss of the 4-kV normal bus led to a plant trip (LER 3-88-028). It was noted at the meeting that a test performed to meet the R.G. 1.68, paragraph 5JJ, would not have revealed the design deficiencies noted in LERs 3-88-26 and 28.

At the meeting, a design modification based on NNECO's preliminary review of the electrical schematics to resolve the safety concerns described in LER 3-88-26 was presented. It would block the fast transfer when initiated by a nonvital undervoltage condition. Marked-up schematics for one train showing the design changes required are provided in Attachment 1. Other design changes may be made as the conceptual design is reviewed through the multidisciplined review process.

We believe that the above information should satisfy the Staff's concerns regarding the ability to safely shutdown the plant in the event of a turbine trip coincident with an LOP. Of course, should the Staff have any questions concerning information presented at the meeting or described in this submittal, NNECO will be available to address the Staff's questions.


Very truly yours,

NORTHEAST NUCLEAR ENERGY COMPANY



---

E. J. Mroczka  
Senior Vice President



---

By: C. F. Sears  
Vice President

cc: W. T. Russell, Region I Administrator  
D. H. Jaffe, NRC Project Manager, Millstone Unit No. 3  
W. J. Raymond, Senior Resident Inspector, Millstone Unit Nos. 1, 2, and 3

Docket No. 50-423  
B13064

Attachment 1

Millstone Unit No. 3

Changes to the Initial Test Program  
Start-Up Test No. 26--Station Blackout

April 1989

Millstone Unit No. 3  
NNECO/NRC MEETING  
ON INITIAL START-UP TEST  
LOSS OF OFF-SITE POWER TEST

DATE AND TIME: Wednesday, February 22, 1989  
8:30 a.m. - 3:00 p.m.

LOCATION: CONFERENCE ROOM #5  
Millstone Unit No. 3

PURPOSE: To resolve the Staff's concerns regarding the initial start-up test #26 (Loss-of-offsite Power).

Agenda:

- o Introduction
- o Test Definitions
- o Sequence of the Actual Loop Test Performed
- o NRC Staff Concerns
- o Northeast Utilities Efforts to Resolve Staff Concerns
  - a. Enveloped by other tests
  - b. Covered by analysis
  - c. Discussion of LERs and their relationship with the initial start-up test.
  - d. Design Modifications

# AGENDA

TEST DEFINITIONS

SEQUENCE OF THE ACTUAL LOP TEST PERFORMED

NRC STAFF CONCERNS

NORTHEAST UTILITIES EFFORTS TO RESOLVE  
STAFF CONCERNS

- a. Enveloped by other Tests
- b. Covered by Analysis
- c. Relationship to recent LERs
- d. Design Changes

## Test Definitions

REG Guide 1.68, Appendix 5 jj

Demonstrate that the dynamic response of the plant is in accordance with the design for a condition of loss of turbine-generator coincident with loss of all sources of offsite power ( i.e.: station blackout\* ).  
( In the 10 to 20% power range )

\* Not the REG Guide 1.155 Station Blackout

FSAR Test 26 ( Original )

The plant is in the 10 to 20 percent power range with all plant loads being supplied by the Millstone 3 generator.

FSAR Test 26 ( After the change )

The plant is in the 10 to 20 percent power range.



## NORMAL SWITCHYARD LINEUP

YARD BREAKERS CLOSED ( 13T AND 14T )

GENERATOR OUTPUT BREAKER CLOSED ( 15G-3U-2 )

SUPPLY BREAKERS FROM NSST A AND B TO 4.16 AND 6.9 KV BUSES CLOSED

SUPPLY BREAKERS FROM RSST A AND B TO 4.16 AND 6.9 KV OPEN TRANSFORMERS ARE ENERGIZED AND AVAILABLE

BUS TIE BREAKERS BETWEEN THE STATION NORMAL BUSES ( 34A AND B ) AND STATION EMERGENCY BUSES ( 34C AND D ) ARE CLOSED

EMERGENCY DIESEL GENERATOR IN STANDBY

MILLSTONE 3 RESPONSE TO A  
" NORMAL "  
REACTOR / TURBINE TRIP

REACTOR TRIPS FROM REACTOR PROTECTION  
SYSTEM SIGNAL

REACTOR TRIP BREAKERS OPENING CAUSE A  
TURBINE TRIP

THIRTY SECONDS AFTER THE TURBINE TRIP  
THE GENERATOR OUTPUT BREAKER OPENS  
ON REVERSE POWER

NO OTHER REALIGNMENT OF THE PLANT  
ELECTRICAL SYSTEMS TAKE PLACE

## GENERATOR OUTPUT BREAKER TRIPS

ON A TURBINE TRIP AFTER A 2.5 SECOND TIME DELAY ON REVERSE POWER THE BREAKER AUTOMATICALLY OPENS ON TURBINE DESTRUCTIVE TRIPS

- i.e.      OVERSPEED
- THRUST BEARING WEAR
- HIGH VIBRATION
- LOW OIL PRESSURE

### ELECTRICAL TRIPS

THE BREAKER OPENS ON ELECTRICAL FAULTS BETWEEN THE GENERATOR BREAKER AND THE SWITCHYARD

- i.e.:    MAIN GENERATOR PILOT WIRE
- PHASE DISAGREEMENT
- UNIT PROTECTION
- GENERATOR LOCKOUT ( GENERATOR  
            DIFF, EXCITER DIFF, VOLTS/HZ )
- MAIN OR NSST TRANSFORMER LOCKOUT




Figure 1. ELECTRICAL DISTRIBUTION SYSTEM

# BASIC MILLSTONE 3 ELECTRICAL TRANSFER SCHEMES

WITH THE PLANT IN THE NORMAL ELECTRICAL LINEUP

FAST TRANSFER NSST SUPPLY TO 4.16 KV OPEN  
IF > 95.0% VOLTAGE IS ON THE RSST, RSST SUPPLY  
BREAKERS CLOSE IN 6 CYCLES

70% VOLTAGE UNDER VOLTAGE SLOW TRANSFER ON EMERGENCY BUS


1. BUS TIE BREAKER OPENS AND DIESEL GENERATOR STARTS
2. IF 95% VOLTAGE ON THE RSST AND 4.16 KV < 30%, THE RSST SUPPLY WILL CLOSE.
3. IF THE RSST DOES NOT CLOSE AND ALL SUPPLY TO THE 4.16 KV BUS ARE OPEN AND NO FAULT EXISTS, THE DIESEL GENERATOR BREAKER WILL CLOSE

90% DEGRADED VOLTAGE

1. 90% VOLTAGE FOR 4.5 MIN CAUSES A TRANSFER TO THE RSST
2. 90% VOLTAGE FOR 7.5 SEC WITH AN ESF SIGNAL PRESENT CAUSES A TRANSFER TO THE RSST

IF THE RSST IS NOT AVAILABLE, A TRANSFER TO THE DIESEL OCCURS.

# UNDervOLTAGE AND DEGRADED VOLTAGE TRANSFER SCHEMES



# STARTUP TEST 8030 - LOSS OF POWER

THE ORIGINAL TEST SEQUENCE PRIOR TO CHANGING THE TEST WAS:

1. REACTOR AT APPROXIMATELY 20% POWER
2. TURBINE AT APPROXIMATELY 20% POWER
3. NORMAL ELECTRICAL LINEUP
4. 4.16 KV SYSTEM MANUALLY ALIGNED TO THE RESERVE TRANSFORMERS TO PREVENT A SUBSEQUENT UNNECESSARY TRANSFER DURING THE TEST
5. RSST BREAKERS TO THE 6.9 KV DISABLED THROUGH THE REMOVAL OF CONTROL POWER FUSES
6. 120 VOLT VITAL AC INVERTERS PLACED ON BATTERIES
7. MOTOR DRIVEN AUXILIARY FEED WATER PUMPS BLOCKED FROM OPERATION
8. MANUAL REACTOR
9. TURBINE TRIP
10. MANUAL TRIP OF RSST SUPPLY BREAKERS TO 4.16 KV SYSTEM
11. MANUAL TRIP OF NSST SUPPLY BREAKERS TO 6.9 KV SYSTEM
12. LOP ON EMERGENCY BUSES CAUSES DIESEL TO START AND LOP LOADS TO SEQUENCE ON
13. PLANT OPERATION ON NATURAL CIRCULATION WITH ONLY THE TERRY DRIVEN AFW PUMP IN OPERATION ( NO VENTILATION ) AND 120 VAC VITAL INVERTERS BEING POWERED FROM THE BATTERIES VERIFIED FOR TWO HOURS

THE FSAR CHANGE IN QUESTION DELETED STEP 2 AND STEP 9 ABOVE  
 THE FSAR TEST CHANGE IN QUESTION DID NOT ALTER THE INTENT OR RESULTS  
 OF THE ORIGINAL TEST AS WRITTEN

## **NRC STAFF CONCERNS**

The test as performed did not demonstrate the Dynamic response of the in house plant electrical system with the turbine generator coasting down as the only source of AC power. Electrical transfer schemes and safety related equipment response needs to be demonstrated.

### **Northeast Utilities Original Test Interpretation**

The word dynamic applied to the plant response for a normal turbine trip with loss of offsite power. The word dynamic did not imply turbine coastdown, but implied plant response to turbine trip with LOP followed by natural circulation.

Northeast Utilities agrees with the staff. A reading of the FSAR and Reg. Guide 1.69 indicates that a turbine coastdown should have been included as part of startup test 26.

Northeast Utilities proposes to show that the required testing was in fact demonstrated through a combination of overlapping testing and analysis.



# ELECTRICAL SYSTEM TRANSFER TESTS

VERIFIES THE FOLLOWING:

- Deenergization of the Class IE Busses
- Autostart of the D/G's
- Reenergization of the Class IE Busses
- Automatic Sequenced Reconnection of Shutdown Loads

## TESTING PREVIOUSLY PERFORMED AT MILLSTONE 3

PRE OP TEST 3447BA

This test initially energized the Normal Station Service Transformers and tested the fast and slow transfer schemes

### High Speed Transfer Test

Buses on 4.16 kv from the NSST

- Diesel Generator is blocked from starting
- UV Relay on normal Bus tripped
- Verify NSST supply Breaker Opens
- Verify RSST supply Breaker Closes in 6 cycles

### Slow Speed Transfer Test

- Buses on 4.16 kv from NSST
- Jumper installed to block high speed transfer
- UV Relay on normal bus tripped
- Verify Normal Supply and Tie Breakers Open
- Verify RSST supply breaker closes

**Startup Test 2003      ESF With Out Loss of Power**

This test, tested basic sequencer functions with normal power available

**Startup Test 2004      ESF With Loss of Power**

This test, tersted basic sequencer functions and electrical system transfer schemes with a loss of power

Testing Sequence Was:

- a Station in a normal electrical lineup
- b Control Power Fuses to RSST Breakers removed to prevent breakers from closing
- c Normal Bus UV relay Tripped to simulate a LOP
- d Following relay trip , NSST supply breakers open and the Tie breaker opens
- e RSST supply breakers try to close but cannot
- f Diesel Starts and Diesel Generator Output Breaker closes on to the emergency bus

**Startup Test 8032 Generator Trip Test**

This test demonstrated the ability of the turbine generator aand the reactor to handle a full load rejection

Testing Sequence was:

- a 100% Turbine and Reactor Power
- b Normal Electrical lineup
- c Generator Output Breaker Opened from the Control Room

# Refueling Technical Specification Surveillance Testing

## ESF Actuation Testing SP 3446 A.15 through A.18

This test has been performed successfully 3 times

- a Normal Electrical Lineup
- b Control Power fuses removed from RSST breakers to prevent closure
- c Bus Tie Breaker opened to simulate LOP
- d Diesel Generator Starts and LOP/ESF loads sequenced on to the bus
- e Testing is done on a train basis

## Offsite Power Transfer Test SP 3446 A.5

Unit is shutdown - Generator offline  
 4.16 KV load is on the NSST  
 Switchyard Breakers 13T and 14T and The NSST supply breakers are opened  
 Immediate Transfer to the RSST is verified

**Startup Tests and Subsequent Technical Specification Surveillance Tests prove that electrical transfer schemes work**

## Electrical System Characteristics Following A Full Load Rejection

1. Initial Transient Produces
  - Overvoltage
  - Overspeed
  - Level of overspeed/overvoltage dependent on predisturbance level of real and reactive power levels on the turbine/generator
  
2. Following an initial transient a steady decay in generator speed will occur. Deceleration rate dependent on:
  - Steam remaining in the turbine system to produce an accelerating torque
  - The connected plant load and rotational losses available to produce a decelerating torque

# Study of Millstone Unit 3 Electrical Distribution System Following A Full Load Rejection

Study incorporated the following components in the computer model:

- MP3 Steam System
- Main Turbine Generator
- Exciter
- Automatic Voltage Regulator
- Transformers (Both Main and NSST'S)
- Cable Impedances
- Induction Motors
- Other Loads

## Details of Computer Model

Computer model utilizes a package of modules for the listed equipment provided by Power Technologies, Incorporated

- Modules follow standards as accepted by the Institute of Electric and Electronics Engineers (IEEE)
- IEEE standards represent industry views for representing equipment actions mathamatically
- Modules allows users to incorporate plant specifics into the overall model
- Steam system module was developed based on test data taken from Startup Test No.8032, "Generator Trip at 100% Power"

## Correlation of Computer Model to Real World

- A simulation to predict turbine speed was performed for a full load rejection with no plant load remaining connected
- Simulated turbine speed results were compared with the turbine speed obtained in the Startup Test No. 8032
- Error between the computer simulated speed results and field test speed results were less than .01 p.u. on a 1800 RPM base






MP3 STATION BLACKOUT LOAD REJECTION STUDY  
 MP3=1189MW+166MVAR ET=0.9916PU  
 SIMULATION OF PAST FULL LOAD REJECTION TEST

FILE: CASE5

TUE, DEC 27 1988 15:16  
 MP3 SPEED COMPARISON






MP3 STATION BLACKOUT LOAD REJECTION STUDY  
MP3=1189MW+300MVAR ET=1.0019  
LOSS OF SWITCHYARD LOAD AT T=0.0 SECONDS

FILE: CASE7

THU, FEB 16 1989 10:56  
A BUS FREQUENCY (PU) 21






MP3 STATION BLACKOUT LOAD REJECTION STUDY  
MP3=1189MW+300MVAR ET=1.0019  
LOSS OF SWITCHYARD LOAD AT T=0.0 SECONDS

FILE: CASE7

THU. FEB 16 1989 10:54  
A BUS VOLTS/HERTZ (PCT)






MP3 STATION BLACKOUT LOAD REJECTION STUDY  
MP3=1189MW+300MVAR ET=1.0019  
LOSS OF SWITCHYARD LOAD AT T=0.0 SECONDS

FILE: CASE7

THU, FEB 16 1989 10:56  
A BUS VOLTAGES (PU)






MP3 STATION BLACKOUT LOAD REJECTION STUDY  
MP3=238MW+33MVAR ET=0.9837PU  
LOSS OF SWITCHARD LOAD AT T=0.0 SECONDS

FILE: CASE4

FRI, FEB 17 1989 09:04  
A BUS FREQUENCY (PU)






MP3 STATION BLACKOUT LOAD REJECTION STUDY  
MP3=238MW+33MVAR ET=0.9837PU  
LOSS OF SWITCHYARD LOAD AT T=0.0 SECONDS

FILE: CASE4

WED, DEC 28 1988 13:54  
A BUS VOLTS/HERTZ (PCT)






MP3 STATION BLACKOUT LOAD REJECTION STUDY  
MP3=238MW+33MVAR ET=0.9837PU  
LOSS OF SWITCHYARD LOAD AT T=0.0 SECONDS

FILE: CASE4

WED, DEC 28 1988 13:54  
A BUS VOLTAGES (PU)




## TYPES OF EQUIPMENT REVIEWED

- Motors
- Transformers
- Cables
- Battery Chargers
- Uninterruptable Power Supplies
- Switchgear
- Motor Control Centers
- Protective Relays
- Distribution Panels
- Emergency DC Lighting
- Insulating Materials









**QA**

**SWITCH**


52S-3NNS-ACB-AN	BB	3I
52HL-3NNS-ACB-AN	BC	3I
1-3NNS-ACB-AN	F	3A
25-3NNS-ACB-AN	E	3A
17-3NNS-ACB-AN	CA	3M

**DETAIL**

ESK	3I
ESK	3A
ESK	3A
ESK	3M

**SPARES**

2, 9, 11, 8, 20
2, 5, 10, 12, 14, 16
3



NORMAL STATION SERVICE BREAKER [3NNS-ACB-AN] CRT 3NNSA01  
3503-344-7

- NOTES**
1. ALL EQUIPMENT LOCATED AT BUS 34A. SWGR (3NNS-SUB-A) CUBICLE 34A3. UNLESS OTHERWISE NOTED
  2. REF. LOGIC DIAG, LSW-24-2 (28101) & 24-3 (28708)
  3. FIELD TO SET LINK FOR IES VDC.
  4. 52-40N SWITCH CONTACT 1-2 IS AN EARLY "B" CONTACT.


NUCLEAR SAFETY RELATED  
QA CAT I, II, III

**REVISIONS**

NO.	DATE	DESCRIPTION	BY	CHKD

**THE MILLESTONE POINT COMPANY**  
NORTHEAST WATERS

**TITLE** MILLESTONE NUCLEAR POWER STATION - UNIT NO. 1  
**BLANK** 11/80  
**ISSUED** 11/80  
**DESIGNED** J. J. WATSON  
**CHECKED** J. J. WATSON  
**APPROVED** J. J. WATSON  
**DATE** 11/80  
**SCALE** 1:1  
**PROJECT** 2081P-2008 CH-008  
**DRAWING NO.** 2081P-2008 CH-008  
**ENGINEER** J. J. WATSON  
**CHECKER** J. J. WATSON  
**APPROVER** J. J. WATSON  
**LOCATION** BOSTON, MASS.



525 SENSWACB-TA  
67/ ESX 58F  
68/

- NOTES
1. ALL EQUIPMENT LOCATED AT BUS 34G. SWGR [SENSWACB-A] CUBICLE 34U, UNLESS OTHERWISE NOTED.
  2. REF. LOGIC DIAG, LSK-24-3 (287B) 1-24-6 (287D4)
  3. FIELD TO SET LINES FOR 125VDC
  4. SWITCHES IB AND 25B ARE LOCATED IN THE INSTRUMENT CUBICLE; CUBICLE 12 OF BUS 34C, SWGR [SENSWACB-A].
  5. THERE WILL BE ONE SYNC SWITCH HANDLE KEYS EXCLUSIVELY TO SYNC SWITCHES 25B-SENSWACB-AR AND 25B-SENSWACB-TO (REV. 04-06-72) TO NUCLEAR SALES RELATED

DETAIL ESX

SWITCH	SPARES
525-SENSWACB-AR	BB 37
525H-SENSWACB-AR	BC 37
IA-SENSWACB-AR	AW2 3N
IB-SENSWACB-AR	DK 3K
25A-SENSWACB-AR	E 3A
25B-SENSWACB-AR	F 2, 46
47-SENSWACB-AR	G 15, 17, 20
IT-SENSWACB-AR	JA 3M

APPENDIX R



REST BUS THIS SWG

INTLK THIS SWG

INTLK THIS SWG

INTLK THIS SWG

INTLK THIS SWG

ONE-SENSWACB-AR (SHOWN RIGHT)

INTLK THIS SWG

INTLK THIS SWG

INTLK THIS SWG

INTLK THIS SWG


INTLK THIS SWG

INTLK THIS SWG

INTLK THIS SWG

INTLK THIS SWG




INTLK THIS SWG



THE HILLTOPPE POINT COMPANY  
P.O. BOX 100  
NORTHEAST UTAH

BLUES VALLEY NUCLEAR POWER STATION - 6 BT 80 2  
NEW 876. 096. 696. 73 BUS 34C-A  
CONTRACT NO. 21230-100  
REV. 12-15-70  
DRAWING NO. 12179-ESK-100  
REV. 12-15-70

RELEASED FROM  
GFR CONTROL




NOTES

1. ALL EQUIPMENT LOCATED AT BUS 34C - SWITCHROOM
2. REFERENCE LOGIC LSK-24-3 (190706)
3. FOR A C RELAYING REFER TO DWG EE-219 (30132)
4. LINK IS SET FOR 105 VDC
5. RELAYS BT 27A, 27B, 27C, 27D, 27E, 27F, 27G, 27H, 27I, 27J, 27K, 27L, 27M, 27N, 27O, 27P, 27Q, 27R, 27S, 27T, 27U, 27V, 27W, 27X, 27Y, 27Z ARE LOCATED IN BUS 34C.

APPENDIX R		NUCLEAR SAFETY RELATED QA	
SWITCH	DETAIL	FKK	SPARES
PR-SENSAO2	DN	35	-
VS-3ENT-SWIG-A	D	3A	-

APPENDIX R		NUCLEAR SAFETY RELATED QA	
TO 3343-1	TO 3343-3	FKK	SPARES
35	3A	35	-



## LER 3-88-26

LER 3-88-26 Out of Phase Fast Transfer Possibility

Indadvertant opening of 13T and 14T through:

manual operation, relay failures, or external line faults can cause a turbine trip with no generator breaker trip

This results in a generator coastdown with offsite power available through the RSST

At 80% voltage (about 86 seconds after the turbine trip) the NSST supply breakers open and the RSST supply breakers close in 6 cycles (fast transfer)

This results in an out of phase transfer

Because offsite power is available REG Guide 1.68 startup test 5jj would not have identified the problem

## LER 3-88-28 Reactor Trip 12-29-88

Plant electrical loads are being supplied the RSST

A diesel generator is in the process of being paralleled to the bus

When the diesel is placed in the parallel mode a directional overcurrent trip on emergency bus to normal bus overcurrent is placed in service

As current from the emergency bus to the normal bus is in excess of the trip setpoint the tie breaker opened

The opening of the tie breaker causes a loss of a normal bus and subsequent reactor trip

The trip was caused by inadequate procedural guidance to operations personnel. Procedures cautioned operators not to start any large loads in the parallel mode, but failed to alert operators to the directional overcurrent trip setpoint.

Additional testing of the type described in REG Guide 1.68 would not have provided any additional information concerning the tie breaker directional overcurrent trip.

### CONCLUSIONS

Previous testing adequately demonstrates the capability of electrical transfer schemes

Technical Specification surveillance testing provides assurance that LOP functions will continue to remain operable

Analysis of the transient in question shows that the plant can handle it with no problem

Further testing would not reveal anything significantly new

Problems identified in LER 3-88-26 and 3-88-28 were previously identified or identified by analysis. Proposed additional testing would not have identified the problem

Performance of the test would place an unnecessary transient on the plant in that it :

Places the plant in a natural circulation condition

Will require additional starts and stops of plant equipment such as Reactor Coolant Pumps, Condensate Pumps, and Circ Water Pumps

Violates Technical Specifications by placing the plant in loss of all offsite power

Constitutes an unreviewed safety question in that it increases the probability of a Loss of all AC power