

GPU Nuclear Corporation
One Upper Pond Road
Parsippany, New Jersey 07054
201-316-7000
TELEX 136-482
Writer's Direct Dial Number:

May 4, 1989
C000-89-0629
C311-89-2051

U.S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, D.C. 20555

Gentlemen:

Subject: Three Mile Island Nuclear Station, Unit (TMI-1)
Docket No. 50-289
Operating License DPR-50
Long Range Planning Program (LRPP)
"Integrated Schedule Update of
'ABC' Project Listing"

Pursuant to License DPR-50 Condition No. 2 c(9) GPU Nuclear Corporation has implemented the LRPP for TMI-1 in accordance with License Amendment No. 140 dated May 27, 1988. This letter transmits the required semi-annual update of projects listed in each of the Categories A, B, and C, pursuant to the approved LRPP. The two attachments are:


- i. Attachment A - A new project listing of Category A, B, and C projects annotated by an asterisk (*) to identify new projects. Completed projects have been removed from the schedule listing. Remaining projects are ongoing or are scheduled consistent with cycle/year commitments, any changes in schedule are reflected on Attachments A and B.
- ii. Attachment B - A summary listing of Category A and B projects which have been completed, deferred, changed in scope, or otherwise have had schedule changes with explanations as appropriate. The listing also contains Category C project completions and will only address changes to the Category C scope or schedule if such changes impact on Categories A or B schedules.

8905170003 890504
PDR ADOCK 05000289
P PDC

Adol
11

One addition to the list of Category A projects has been made by this submittal; and, an administrative change of Budget Authorization (BA) identification numbers has been made to two projects. Attachment B describes several changes to the list of Category B projects affecting schedule, scope, or project identifications. Pursuant to the LRPP for TMI-1, it will be assumed that you are in agreement with the above Category A/B changes if you do not respond to this submittal within 30 days or receipt.

Sincerely,



R. L. Long
Vice President and
Director of Planning and
Nuclear Safety

RLL/GMG/lml

cc: R. Hernan (NRC)
J. Stoltz (NRC)
W. Russell (NRC)
NRC Resident Inspector - TMI-1

ATTACHMENT A
TMI-1 PROJECT LISTING
CATEGORIES A, B, C

T M I - 1 P R O J E C T L I S T I N G

CATEGORY 'A' PROJECTS

SORT BY CATEGORY/CYCLE/BA		DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION	STATUS AS OF 01MAY89
OBS NUMBER	BA NUMBER				
1	412491	** REG GUIDE 1.97 MODS CR FINAL TIE-INS WITH PLANT COMPUTER. REF MEMO 5211-87-3180, LAI 87-9155	08R	NRR	
2	412531	** PUMP RECIRC FLOWMETERS FOR IST AB INSTALL FLOWMETER ON RECIRC LINE FOR WDL-P13A/B; INSTALL RECIRC LOOP AND FLOWMETER FOR CAP-1A/B. LAI 87-9045	08R	NRR	
3	412462	ANTICIPATE TRANSIENT W/O SCRAM(ATWS)RULE CR RELR CB TB MODIFICATIONS TO FULFILL REQUIREMENTS OF 10 CFR 50.62. LAI 85-9227	09R	NRR	
4	412567	* STATION BLACKOUT ENGINEER AND INSTALL RECOMMENDED PLANT MODS IN ACCORDANCE WITH 10CFR50.63.	09R	NRR	

* = Added Project
** = BA Number Change

TMI-1 PROJECT LISTING

CATEGORY 'B' PROJECTS

SORT BY CATEGORY/CYCLE/BA		DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION	STATUS AS OF 01MAY89
OBS	BA NUMBER				
5	123227	INSERVICE RX BLDG TENDON SURVEILLANCE INSPECT APPROXIMATELY 10 TENDONS REF. NUREG 135.1, I.S. 4.4.2.1	07	NRR	
6	412551	INSTRUMENT AIR UPGRADES INCREASE CAPACITY OF INSTRUMENT AIR SYSTEMS. (SPIP REC.) REF. C311-88-2092	08	ISM	
7	123230	ILRT RB INTEGRATED LEAK RATE TEST OF CONTAINMENT - 1990.	08R	NRR	
8	123253	OTSG TUBE PLUGGING - 8R RB PLUG OTSG TUBES AS NECESSARY.	08R	NRR	
9	123257	8R REACTOR REFUELING RB 76 NEW FUEL ASSEMBLIES.	08R	NRR	
10	126204	** OTSG EDDY CURRENT TESTING RB ECT OF SAMPLE INSPECTION GROUP. WILL REQUEST TECH SPEC CHANGE TO INSPECT 20% PER EPRI GUIDELINES	08R	NRR	
11	126205	** TMI INSERVICE INSPECTION (OUTAGE 8R) ALL ASME SECT XI INSPECTIONS; AUGMENTED ISI TO COMPLY WITH 10 CFR 50.55.	08R	NRR	
12	412538	HEAT SINK PROTECTION SYSTEM UPGRADE CF: CB INSTALL DIFFERENT CR INDICATOR FOR MSRD; OTHER MODS IDENTIFIED BY OPS. MAINT AND PLANT ENG. LAI 87-9283.	08R	NRR	
13	412551	INSTRUMENT AIR UPGRADES IMPROVE FILTRATION AND INSTRUMENT MODIFY IA-SA X-OVER. (SPIP REC) REF. C311-88-2092	08R	ISM	

* = Added Project

** = BA Number Change

T M I - 1 P R O J E C T L I S T I N G

CATEGORY 'B' PROJECTS

SORT BY CATEGORY/CYCLE/BA		DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION	STATUS AS OF 01MAY89
OBS	BA NUMBER				
14	412566	* CONTROL ROOM NOISE REDUCTION MODS CR CHIME GLOBAL SILENCE, TILES, FIRE DET PANEL MOD, RMS BYPASS (SPIP REC) REF. C311-88-2092	08R	ISM	
15	123275	** OTSG TUBE PLUGGING RB PLUG OTSG TUBES AS NECESSARY.	09R	NRR	
16	123278	** 9R REACTOR REFUELING RB 80 NEW FUEL ASSEMBLIES.	09R	NRR	
17	126A09	OTSG EDDY CURRENT TESTING RB ECT OF SAMPLE INSPECTION GROUP; WILL REQUEST TECH SPEC CHANGE TO INSPECT 20% PER EPRI GUIDELINES	09R	NRR	
18	126C09	TMI INSERVICE INSPECTION (OUTAGE 9R) ALL ASME SECT XI INSPECTIONS; AUGMENTED ISI TO COMPLY WITH TO CFR 50.55.	09R	NRR	
19	126203	** RX VESSEL INSERVICE INSPECTION 9R RB PERFORM 10 YEAR RX VESSEL INSERVICE INSPECTIONS TO COMPLY WITH 10CFR50.55 AND T.S. 4.1	09R	NRR	
20	41XADR	* ENHANCED DECAY HEAT REMOVAL MONITORING RB RESPONSE TO GENERIC LETTER 88-17 LOSS OF DH REMOVAL. GPUN RESPONSE C311-88-2165. (REF LAI 89-9041)	09R	NRR	
21	412556	TMI-1 MAIN ANNUCIATOR REFORMATTING CR RELR ADD NEW ALARMS. COMBINE AND ELIMINATE ALARMS; RECONFIGURE OVERHEAD PANELS.	09R	ISM	
22	123A10	* 10R REACTOR REFUELING RB 76 NEW FUEL ASSEMBLIES.	10R	NRR	

* = Added Project

** = BA Number Change

T M I - 1 P R O J E C T L I S T I N G

CATEGORY 'B' PROJECTS

SORT BY CATEGORY/CYCLE/BA		DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION	STATUS AS OF 01MAY89
OBS	BA NUMBER				
23	123C10	* OTSG TUBE PLUGGING RB PLUG OTSG TUBES AS NECESSARY.	10R	NRR	
24	123H10	* ILRT RB INTEGRATED LEAK RATE TEST OF CONTAINMENT	10R	NRR	
25	126A10	* OTSG EDDY CURRENT TESTING RB ECT OF SAMPLE INSPECTION GROUP; WILL REQUEST TECH SPEC CHANGE TO INSPECT 20% PER EPRI GUIDELINES	10P	NRR	
26	126C10	* TMI INSERVICE INSPECTION ALL ASME SECT XI INSPECTIONS; AUGMENTED ISI TO COMPLY WITH 10 CFR 50.55.	10R	NRR	
27	128098	SAFETY PERF IMPROVEMENT PROG EVALUATIONS RELX CR EVALUATIONS OF RECOMMENDATIONS FOR PROCEDURE CHANGES-BWOG SPIP PROGRAM REF C311-88-2092	88-89	NRR	
28	412512	** SAFETY PERF IMPROVEMENT PROG (SPIP) WOODS TO IMPLEMENT SPIP RECOMMENDATIONS. REF. C311-88-2092	88-90	NRR	
29	128097	SQUG USERS GROUP PROGRAM SEISMIC QUALIFICATION UTILITY GROUP PARTICIPATION	88-91	NRR	
30	128108	TF SEISMIC QUALIFICATION OF EQUIP SCOPE WALKDOWNS AND EVALUATIONS FOR SQUG PROGRAM AS REQUIRED BY NRC GL 87-02 & LAI 87-9084.	88-92	NRR	
31	412523	REPLICATE SIMULATOR CERTIFICATION UPGRD UPGRADE SIMULATOR CONSISTENT WITH CONTROL ROOM MODIFICATIONS.	88-92	NRR	

* = Added Project
** = BA Number Change

TMI-1 PROJECT LISTING

CATEGORY 'B' PROJECTS

SORT BY CATEGORY/CYCLE/BA		DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION	STATUS AS OF 01MAY89
OBS	BA NUMBER				
32	418057	CONSOLIDATION PLAN TASKS TO BE ACCOMPLISHED TO CONSOLIDATE TMI-1 AND 2 SECURITY; LAT 88-9019.	88/89	NRR	
33	418714	MECH FILTER LEAD PROCESS SHIELD PURCHASE 3" LEAD PROCESS SHIELD AND FILTER TRANSFER CASK LAT-87-9243	89	NRR	
34	12689A	OUTAGE GENERAL EMPLOYEE TRAINING - TMI-1 INSTRUCT INDIVIDUALS WORKING IN NUCLEAR POWER PLANTS.	89-91	NRR	

* = Added Project
** = BA Number Change

TMI-1 PROJECT LISTING

CATEGORY 'C' PROJECTS

STATUS AS OF 01MAY89

OB	BA	NUMBER	DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION
35	412541		ADDITIONAL MAINTENANCE PLATFORMS IB TB INSTALL MAINTENANCE PLATFORMS IN THE INTERMEDIATE AND TURBINE BUILDINGS	07	GWC
36	412ADA	*	SPENT FUEL HANDLING BRIDGE UPGRADE FHB SPENT BRIDGE- REPAIR/REPLACE CONTROL ROD MAST, REPLACE DILLON LOAD CELLS, INSTALL PROGRAMMABLE GEARED SWITCH	06	REL
37	123888	**	OTHER OUTAGE RELATED ACTIVITIES ALL OUTAGE RELATED ACTIVITIES SUCH AS INSPECTIONS, REPAIRS, SURVEILLANCES, MINOR MODIFICATIONS, MOD SUPPORT, ETC.	08R	ALL
38	26206	**	STEAM EROSION INSPECTION ALL AUGMENTED INSPECTIONS TO DETECT EROSION/DEGRADATION OF TMI SYSTEMS.	08R	NRR
39	128128	*	OTSG SECONDARY SIDE INSPECTION RB INSPECT AND SAMPLE OTSG SECONDARY SIDE TO PREPARE FOR CHEM CLEANING IN '9R	08R	MRC
40	128135		OTSG FW NOZZLE SPRAY PLATE REPLACEMENT RB REPLACE 64 MAIN FW NOZZLE SPRAY PLATES (32 PER OTSG)	08R	MRC
41	128141	*	PRESSURIZER HTR CONNECTOR MODIFICATION REPLACE PRESSURIZER HEATER BUNDLE ELECTRICAL CONNECTORS	08R	MRC
42	412271		PLANT PERF MONITOR INSTRUMENTATION TB UPGRADE OF INSTRUMENTATION TO MEASURE PLANT AND COMPONENT PERFORMANCE	08R	HRP
43	412522		REPLACE BAILEY TRANSMITTERS RB TB IB REPLACE 6 BAILEY BY TRANS INSTALL NEW PWR SUPPLY MODULES, WIRING CHANGES WITHIN ICS/NNI	08R	MRC

* = Added Project

** = BA Number Change

T M I - 1 P R O J E C T L I S T I N G

CATEGORY 'C' PROJECTS

SORT BY CATEGORY/CYCLE/BA		DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION	STATUS AS OF 01MAY89
OBS	BA NUMBER				
44	412540	REACTOR BLDG MAINTENANCE PLATFORMS ^{RB} PLATFORMS AT RCP-1C LOWER MOTOR BEARINGS, RCP-TB COUPLING AREAS, CA-V-194 & WDG-V2 AREAS	08R	ISM	
45	412546	OTSG UPPER MANWAY ACCESS PLATFORMS EXPAN ^{RB} EXPAND EXISTING PLATFORMS TO PROVIDE UPPER OTSG ACCESS. INSTALL ACCESS PLATFORM TO AH-V-1C.	08R	GWC	
46	412561	** UPGRADE CABLE EQUIPMENT PROTECTION REPLACE 1 CABLE AND 6 CIRCUIT BREAKERS BKRS. REVIEW UNDERSIZED CKTS-SMALL FIXES	08R	ISM	
47	412562	** OTSG COLD LEG DAMS & HYDROLAZE ^{RB} PURCHASE AND INSTALL DAMS WHICH WILL ALLOW OTSG BOTTOM HEAD ENTRY CONCURRENT WITH REFUELING.	08R	IOE	
48	412563	** GENERATOR RELAY PROTECTION ^{TB} PROVIDE UNDERFREQUENCY PROTECTION FOR THE MAIN GENERATOR.	08R	ORR	
49	412564	** REACTOR BLDG FUEL HANDLING UPGRADE ^{RB} AUX BRIDGE-INSTALL INCHING SYSTEM. INSTALL PROGRAMMABLE GEARED LIMIT SWITCH	08R	REL	
50	412565	** MAIN FW FLOW INSTRUMENTATION REPLACE EXISTING FLOW ELEMENT WITH FLANGED VERSION	08R	REL	
51	418707	REPLACE LETDOWN COOLERS - 8R ^{RB} REPLACE 2 LETDOWN COOLERS WITH UNITS IN WAREHOUSE.	08R	REL	
52	412076	POISON FUEL RACKS-POOL A ^{FHB} RERACK FUEL RACKS IN POOL A TO PROVIDE END OF LICENSED LIFE STORAGE CAPACITY	09	NRR	

* = Added Project

** = BA Number Change

TMI-1 PROJECT LISTING

CATEGORY 'C' PROJECTS

SORT BY CATEGORY/CYCLE/BA		DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION	STATUS AS OF 01MAY89
OBS	BA NUMBER				
53	123FF	** OTHER OUTAGE RELATED ACTIVITIES ALL OUTAGE RELATED ACTIVITIES SUCH AS INSPECTIONS, REPAIRS, SURVEILLANCES, MINOR MODIFICATIONS, MOD SUPPORT, ETC.	09R	ALL	
54	126B09	STEAM EROSION INSPECTION ALL AUGMENTED INSPECTIONS TO DETECT EROSION/DEGRADATION OF TMI SYSTEMS.	09R	NRR	
55	128128	OTSG CHEM CLEANING SYSTEM RB CHEMICAL CLEANING OF BOTH OTSG'S USING EPRI/SGOG PROCESS	09R	MRC	
56	412553	* REPLACE BAILEY TRANSMITTERS - 9R RELR RB REPLACE 10 BAILEY BY TRANSMIT. INSTAL NEW POWER SUPPLY MODULES. WIRING CHANGES IN ICS/NNI	09R	MRC	
57	418705	INCORE DETECTOR REPLACEMENT RB REPLACE 36 INCORE DETECTORS.	09R	NRR	
58	418706	INCORE DETECTOR REPLACEMENT - 9R RB REPLACE 16 INCORE DETECTORS.	09R	NRR	
59	123000	* OTHER OUTAGE RELATED ACTIVITIES ALL OUTAGE RELATED ACTIVITIES SUCH AS INSPECTIONS, REPAIRS, SURVEILLANCES, MINOR MODIFICATIONS, MOD SUPPORT, ETC.	10R	ALL	
60	126B10	* STEAM EROSION INSPECTION ALL AUGMENTED INSPECTIONS TO DETECT EROSION/DEGRADATION OF TMI SYSTEMS.	10R	NRR	
61	418058	SECURITY ACCESS CONTROL COMPUTER ENHANCE ALL REPLACE CARD READERS; UPGRADE MAIN COMPUTER; NEW PRINTER.	88-89	NRR	

* = Added Project

** = BA Number Change

T M I - 1 P R O J E C T L I S T I N G

CATEGORY 'C' PROJECTS

SORT BY CATEGORY/CYCLE/BA		DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION	STATUS AS OF 01MAY89
OBS NUMBER	BA NUMBER				
62	128114	EPRI STEAM GENERATOR RELIABILITY PROGRAM CO-FUNDING FOR EPRI SGRP TASK 404.	88-90	MRC	
63	126101	** PLANT LIFE ASSURANCE/EXTENSION SUPPORT OF STUDIES BY EPRI & BMOG FOR FEASIBILITY OF EXTENDING OPERATING LIFE.	88-91	REL	
64	128099	TMI-1 INDIVIDUAL PLANT EVALUATION INDUSTRY DEGRADED CORE ACTIVITIES & PLANT SPECIFIC NRC SUBMITTAL.	88-91	NRR	
65	412536	ADVANCED CONTROL SYSTEM DEVELOP A SYSTEM CONFIGURATION TO REPLACE THE ICS/MNI SYSTEM WITH THE ADVANCED CONTROL SYSTEM	88-92	ISM	
66	128122	B&W OWNER'S GROUP PROGRAM 1988/89 GPUN PARTICIPATION IN THE BMOG.	88/89	NRR	
67	128132	AS FOUND DOCUMENT & DRAWING UPDATE MAINTAIN AS-FOUND DOCUMENTATION (PER 10CFR50 APP B).	88/89	NRR	
68	412521	UPGRADE RADWASTE SOLIDIFICATION CAPABIL UPGRADE EXISTING SOLID WASTE FACILITY	88/89	RAD	
69	419477	EMERGENCY COMMUNICATIONS SYS UPGRADE REPLACE 31 DEDICATED TELEPHONE CIRCUITS WITH MICROWAVE TRANSMISSION SYSTEM.	88/89	NRR	
70	419633	UPGRADE DOMESTIC WATER SYSTEM SURVEY EXISTING DOMESTIC WATER SYSTEM; REPLACE/UPGRADE AS NECESSARY.	88/89	FAC	

* = Added Project

** = BA Number Change

T M I - 1 P R O J E C T L I S T I N G

CATEGORY 'C' PROJECTS

SORT BY CATEGORY/CYCLE/BA		DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION	STATUS AS OF 01MAY89
OBS	BA NUMBER				
71	419648	ADMINISTRATION BUILDING NORTH CONSTRUCT A 200X150 THREE STORY OFFICE BUILDING.	88/89	FAC	
72	419665	CONSTRUCT TRAINING LABS PROVIDE FOR TRAINING LABS IN EXISTING STRUCTURES.	89	FAC	
73	128102	TECH SPEC SIMPLIFICATION PLANT SPECIFIC IMPLEMENTATION OF BWOOG TECH SPEC SIMPLIFICATION PROGRAM	89-91	ISM	
74	412543	PRA SAFETY ENHANCEMENT MODS IMPLEMENT MODS RESULTING FROM TMI-1 PRA	89-91	ISM	
75	123262	RELIABILITY CENTERED MAINTENANCE PROG RCM EVALUATION OF PLANT SYSTEMS TO DEFINE MAINT. ACTIVITIES THAT IMPROVE RELIABILITY. (APPROX. 40 SYSTEMS TOTAL).	89-92	MRC	
76	128138	** DESIGN BASIS PROGRAM DESIGN BASIS RECONSTITUTION. PERFORM SSFI'S.	89-92	ISM	
77	128137	** CONFIGURATION MGMT UPGRADE ACTIVITIES ILLEGIBLE DRAWING REDRAW. CAD CR PANEL DRAWING UPGRADE. CIRCUIT SCHEDULE DATA BASE GEN. .CARIRS/EDB TAG # INTERFACE	89/90	ISM	
78	419206	** MOCK UP FOR QUAL OF RV NOZZLE INSPECT FABRICATE RV CORE FLOOD NOZZLE MOCKUPS FOR UT QUALIFICATION FOR ISI INSPECTIONS.	89/90	NRR	
79	419669	TMI ROADS UPGRADE NORTH BRIDGE PAVING. LIBERTY LANE UPGRADE. RESTRIPIPING. UNIT 2 RX HATCH IMPROVEMENT	89/90	FAC	

* = Added Project

** = BA Number Change

T M I - 1 P R O J E C T L I S T I N G

CATEGORY 'C' PROJECTS

SORT BY CATEGORY/CYCLE/BA		DESCRIPTION	CYCLE/ YEARS	CLASSIFICATION	STATUS AS OF 01MAY89
OBS	BA NUMBER				
80	419671	ROOF REPLACEMENTS REPLACE ROOFS ON TRAINING CENTER AND EG&G BUILDING	89/90	FAC	
81	419670	ELECTRICAL UPGRADES - 1989 UPGRADE ELEC DIST SYSTEM TO PROVIDE RELIABLE POWER, 13.2KV FEED TO EVAP, 13.2KV FEED FOR ADMIN BLDG NORTH	89/91	FAC	
82	419896	EMERGENCY PREPAREDNESS AUTO CALLOUT SYS PURCHASE & INSTALL AN AUTODIAL TELEPHONE BASED SYS. TO SUPPLEMENT PAGERS FOR CALL OF ERO PERSONNEL	90	ISM	
83	12690B	FSAR VERIFICATION REVIEW AND VERIFICATION OF FSAR (IN ADDITION TO ANNUAL UPDATE)	90/91	ISM	
84	128ABH	B&W OWNER'S GROUP PROGRAM - 1990/91 PARTICIPATION IN B&W OWNERS GROUP PROGRAM.	90/91	NRR	
85	419639	REFURBISH GREEN BUILDING (BLDG 222) REMOVE AND ENLARGE GREEN ADMIN BLDG.	90/91	FAC	
86	419XX2	TURBINE BUILDING TOOL SHOP CONSTRUCT MAINT CONTRACTOR TOOL SHOP ON 305' LEVEL OF TB TO REPLACE PLYWOOD SHED.	91	ORR	
87	412552	SQUG MODS ALL MODIFY ANCHORAGES/SUPPORTS, REPLACE PROTECTIVE RELAYS TO COMPLY WITH SEISMIC QUALIFICATIONS. SCOPE NOT DEFINED.	91-92	NRR	

* = Added Project

** = BA Number Change

ATTACHMENT B
CHANGES TO TMI-1 NUCLEAR GENERATING STATION
INTEGRATED SCHEDULE
SEMIANNUAL UPDATE (MAY 4, 1989)

CATEGORY A PROJECTS

Additions: As denoted by * next to the project title in Attachment A.

Completions: BA 128100 Station Blackout (Analysis)

Deletions: None

Schedule Changes: None

Other Changes: 1. Budget Activity (BA) Number Changes

The following BA numbers have been changed. There is no change in scope or schedule associated with these changes. BAs which have had their numbers changed are indicated by a * on Attachment A.

<u>OBS</u>	<u>Previous BA Number</u>	<u>New BA Number</u>
1	412491P4 Reg Guide 1.97 Mods	412491
2	412531P2 Pump Recirc Flowmeters for IST	412531

TMI-1 Integrated Schedule

ATTACHMENT B (continued)

CATEGORY B PROJECTS

Additions: As denoted by * next to the project title in Attachment A.

Completions: BA TITLE
 128056 Vendor Manual Review

Deletions: None

Schedule/Scope Changes: BA 126204 OTSG Eddy Current Testing

A tech spec change is being pursued to implement new EPRI Guidelines for ECT in future outages. Subject to the Tech Spec Amendment approval by NRC, it is intended to implement the new guidelines starting with 8R. The EPRI Guidelines require 20% inspection of each OTSG per outage versus the current 3% T.S. inspection. These guidelines were developed and accepted with industry and NRC input.

BA 412556 TMI-1 Main Annunciator Reformatting

This task was originally scheduled to be completed in 8R. Due to the large amount of work to be completed in the Control Room, specifically the completion of the plant computer replacement, this task has been split into two parts. The annunciator reformatting remains under this BA but its implementation has been moved to the 9R outage. Other upgrades to the alarm system will be completed during 8R under BA 412566, Control Room Noise Reduction Mods.

Other Charges: 1. Budget Activity (BA) Number Changes

The following BA numbers have been changed. There is no change in scope or schedule associated with these changes. BAs which have had their numbers changed are indicated by a ** in Attachment A.

<u>OBS</u>	<u>Previous BA Number</u>	<u>New BA</u>
10	12689G OTSG Eddy Current Testing	126204
11	12689H TMI Inservice Inspection	126205

Other Changes: (continued)

<u>OBS</u>	<u>Previous BA Number</u>	<u>New BA</u>
15	123C09 OTSG Tube Plugging	123275
16	123A09 9R Reactor Refueling	123278
19	12689E RV Internal Inspection	126203
28	412512P1 Safety/Performance Improvement Program	412512

TMI-1 Integrated Schedule

ATTACHMENT B (continued)

CATEGORY C PROJECTS

Completions:	<u>B/A</u>	<u>TITLE</u>
	41201X	Upgrade River Water System
	419453	Equipment for RCRA and Waste Minimization
Cancelled:	412AAQ	Plant Check Valve Upgrade
	419883	Replica Simulator Remote Shutdown
	128101	Decay Heat Removal Reliability

Budget Activity
Number Changes:

<u>OBS</u>	<u>Previous BA Number</u>	<u>New BA</u>
37	412BBB Other Outage Related Activities	123BBB
38	12689J Steam Erosion Inspection	126206
46	412ACV Upgrade Cable Equip. Protection	412561
47	412ABL OTSG Cold Leg Dams & Hydrolaze	412562
48	412ACU Generator Relay Protection	412563
49	412ACC RB Fuel Handling Upgrade	412564
50	412ACT Main FW Flow Instrumentation	412565
53	412CCC Other Outage Related Activities	123FFF
63	128072 Plant Life Extension	126101
76	128ABO Design Basis Program	128138
77	128ABV Configuration Management Upgrade	128137
78	41989R Mock-up for Qual of RV Nozzle Inspection	419206