

WBN2Public Resource

From: Boyd, Desiree L [dlboyd@tva.gov]
Sent: Wednesday, February 08, 2012 9:35 AM
To: Epperson, Dan; Poole, Justin; Raghavan, Rags; Milano, Patrick; Campbell, Stephen
Cc: Arent, Gordon; Boyd, Desiree L; Hamill, Carol L
Subject: TVA letter to NRC_02-07-12_2-PTI-030J-02; 2-PTI-063-02; 2-PTI-099-08 transmittal to NRC
Attachments: 02-07-12_2-PTI-030J-02; 2-PTI-063-02; 2-PTI-099-08 transmittal to NRC_Final.pdf

Please see attached TVA letter that was sent to the NRC today.

Thank You,

~*~*~*~*~*~*~*~*~*

Desiree L. Boyd

WBN Unit 2 Licensing

dlboyd@tva.gov

423-365-8764

Hearing Identifier: Watts_Bar_2_Operating_LA_Public
Email Number: 649

Mail Envelope Properties (7AB41F650F76BD44B5BCAB7C0CCABFAF28979568)

Subject: TVA letter to NRC_02-07-12_2-PTI-030J-02; 2-PTI-063-02; 2-PTI-099-08
transmittal to NRC
Sent Date: 2/8/2012 9:34:38 AM
Received Date: 2/8/2012 9:35:11 AM
From: Boyd, Desiree L
Created By: dlboyd@tva.gov

Recipients:

"Arent, Gordon" <garent@tva.gov>
Tracking Status: None
"Boyd, Desiree L" <dlboyd@tva.gov>
Tracking Status: None
"Hamill, Carol L" <clhamill@tva.gov>
Tracking Status: None
"Epperson, Dan" <Dan.Epperson@nrc.gov>
Tracking Status: None
"Poole, Justin" <Justin.Poole@nrc.gov>
Tracking Status: None
"Raghavan, Rags" <Rags.Raghavan@nrc.gov>
Tracking Status: None
"Milano, Patrick" <Patrick.Milano@nrc.gov>
Tracking Status: None
"Campbell, Stephen" <Stephen.Campbell@nrc.gov>
Tracking Status: None

Post Office: TVANUCXVS2.main.tva.gov

Files	Size	Date & Time
MESSAGE	269	2/8/2012 9:35:11 AM
02-07-12_2-PTI-030J-02; 2-PTI-063-02; 2-PTI-099-08		transmittal to NRC_Final.pdf
1886414		

Options

Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:



Tennessee Valley Authority, Post Office Box 2000, Spring City, Tennessee 37381-2000

February 7, 2012

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555-0001

Watts Bar Nuclear Plant, Unit 2
NRC Docket No. 50-391

Subject: Watts Bar Nuclear Plant (WBN) Unit 2 - Submittal of Pre-op Test Instructions

The following approved WBN Unit 2 Pre-op Test Instructions (PTIs) are enclosed:

PTI NUMBER	Rev.	TITLE
2-PTI-030J-02	0	Containment Purge Filter Test
2-PTI-063-02	0	System 063 - Safety Injection System SIS Accumulators
2-PTI-099-08	0	Safeguards System Test Panel

If you have any questions, please contact Pete Olson at (423) 365-3294.

Respectfully,

A handwritten signature in black ink, appearing to read "David Stinson", is written over a horizontal line.

David Stinson
Watts Bar Unit 2 Vice President

Enclosures

U.S. Nuclear Regulatory Commission
Page 2
February 7, 2012

cc (Enclosures):

U. S. Nuclear Regulatory Commission
Region II
Marquis One Tower
245 Peachtree Center Ave., NE Suite 1200
Atlanta, Georgia 30303-1257

NRC Resident Inspector Unit 2
Watts Bar Nuclear Plant
1260 Nuclear Plant Road
Spring City, Tennessee 37381

U.S. Nuclear Regulatory Commission
Page 3
February 7, 2012

bcc (Enclosures):

Stephen Campbell
U.S. Nuclear Regulatory Commission
MS 08H4A
One White Flint North
11555 Rockville Pike
Rockville, Maryland 20852-2738

Patricia Holahan, Acting Deputy Regional Administrator for Construction
U. S. Nuclear Regulatory Commission
Region II
Marquis One Tower
245 Peachtree Center Ave., NE Suite 1200
Atlanta, Georgia 30303-1257

**WATTS BAR NUCLEAR PLANT
UNIT 2 PREOPERATIONAL TEST**

TITLE: Containment Purge Filter Test

Instruction No: 2-PTI-030J-02

Revision No: 0000

PREPARED BY: Keith Jones 

PRINT NAME / SIGNATURE

DATE: 10-7-11

REVIEWED BY: Sam Linginfelter 

PRINT NAME / SIGNATURE

DATE: 10-10-11

INSTRUCTION APPROVAL

JTG MEETING No: 2-12-003

JTG CHAIRMAN: 

DATE: 2/2/12 

APPROVED BY : 

PREOPERATIONAL STARTUP MANAGER

DATE: 2/2/12

TEST RESULTS APPROVAL

JTG MEETING No: _____

JTG CHAIRMAN: _____

DATE: _____

APPROVED BY : _____

PREOPERATIONAL STARTUP MANAGER

DATE: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 2 of 65
-----------------------	--------------------------------------	---

Revision Log

Revision or Change Number	Effective Date	Affected Page Numbers	Description of Revision/Change
0000	2/2/12.	ALL	New procedure written using Unit 1 PTI-030D-02 and procedures 1-SI-30-11-A & -B and TI-5.01 as a guide.

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 3 of 65
-----------------------	--------------------------------------	---

Table of Contents

1.0	INTRODUCTION	5
1.1	Test Objectives	5
1.2	Scope.....	5
2.0	REFERENCES	6
2.1	Performance References	6
2.2	Developmental References.....	6
3.0	PRECAUTIONS AND LIMITATIONS	9
4.0	PREREQUISITE ACTIONS	11
4.1	Preliminary Actions	11
4.2	Special Tools, Measuring and Test Equipment, Parts, and Supplies.....	14
4.3	Field Preparations.....	15
4.4	Approvals and Notifications	17
5.0	ACCEPTANCE CRITERIA	18
6.0	PERFORMANCE.....	20
6.1	Train A Containment Purge Air Cleanup Unit	21
6.1.1	Visual Inspection/Setup	21
6.1.2	Charcoal Sample Laboratory Test	24
6.1.3	Air Flow Test.....	25
6.1.4	Air Flow Distribution Test	27
6.1.5	Air/Aerosol Mixing Uniformity Test.....	28
6.1.6	HEPA Filter Inplace Test.....	30
6.1.7	Charcoal Adsorber Inplace Test.....	31
6.1.8	Filter Housing Access Door Leak Test.....	32
6.2	Train B Containment Purge Air Cleanup Unit	33
6.2.1	Visual Inspection/Setup	33
6.2.2	Charcoal Sample Laboratory Test	36
6.2.3	Air Flow Test.....	37
6.2.4	Air Flow Distribution Test	39
6.2.5	Air/Aerosol Mixing Uniformity Test.....	40
6.2.6	HEPA Filter Inplace Test.....	42

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 4 of 65
-----------------------	--------------------------------------	---

Table of Contents (continued)

6.2.7	Charcoal Adsorber Inplace Test.....	43
6.2.8	Filter Housing Access Door Leak Test.....	44
7.0	POST PERFORMANCE ACTIVITY.....	45
8.0	RECORDS.....	46
Appendix A:	TEST PROCEDURES/INSTRUCTIONS REFERENCE REVIEW	47
Appendix B:	TEMPORARY CONDITION LOG	48
Appendix C:	PERMANENT PLANT INSTRUMENTATION LOG.....	49
Appendix D:	As-Found & As-Left Containment Purge Equipment Positions.....	50
Appendix E:	Train A Containment Purge Valve & Handswitch Alignment - Section 6.1	51
Appendix F:	Train B Containment Purge Valve & Handswitch Alignment - Section 6.2	52
Data Sheet 1:	Air Flow Test - Train A (Subsection 6.1.3)	53
Data Sheet 2:	Air Flow Test - Train B (Subsection 6.2.3)	54
Data Sheet 3:	Air Flow Distribution Test - Train A (Subsection 6.1.4)	55
Data Sheet 4:	Air Flow Distribution Test - Train B (Subsection 6.2.4)	56
Data Sheet 5:	Air/Aerosol Mixing Uniformity Test - Train A (Subsection 6.1.5)	57
Data Sheet 6:	Air/Aerosol Mixing Uniformity Test - Train B (Subsection 6.2.5)	58
Data Sheet 7:	HEPA Filter Inplace Test - Train A (Subsection 6.1.6)	59
Data Sheet 8:	HEPA Filter Inplace Test - Train B (Subsection 6.2.6)	60
Data Sheet 9:	Charcoal Adsorber Inplace Test - Train A (Subsection 6.1.7)	61
Data Sheet 10:	Charcoal Adsorber Inplace Test - Train B (Subsection 6.2.7)	62
Attachment 1:	Filter Housing Access Door Latch ("Dogs") Adjustment.....	63

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 5 of 65
-----------------------	--------------------------------------	---

Date _____

1.0 INTRODUCTION

1.1 Test Objectives

Demonstrate the proper operation of the Unit 2 Containment Purge Air Cleanup System.

1.2 Scope

This test demonstrates the operability of the Unit 2 Containment Purge Air Cleanup System by demonstrating the following for each train:

- A. Filter banks and housing visual inspection is satisfactory.
- B. Laboratory test of charcoal adsorbent shows a methyl iodide penetration of less than 10%.
- C. Air Cleanup Unit maintains required air flows.
- D. Pressure drop across entire filtration unit is less than 4.7 inH₂O at design flow.
- E. Air Cleanup Unit meets Air Flow distribution requirements
- F. Air Cleanup Unit meets air/aerosol mixing uniformity requirements. This will validate the design and placement of the injection manifolds.
- G. HEPA filter penetration is less than 1.00% at design flow
- H. Charcoal adsorber penetration is less than 1.00% at design flow.

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 6 of 65
-----------------------	--------------------------------------	---

Date _____

2.0 REFERENCES

2.1 Performance References

- A. SMP-9.0, Conduct of Test

2.2 Developmental References

- A. Final Safety Analysis Report, Amendment 107
 - 1. Section 9.4.6, Reactor Building Purge Ventilating System (RBPVS)
 - 2. Table 14.2-1, Sheets 38 & 39, Containment Ventilation System Test Summary
- B. Drawings
 - 1. Flow Diagrams
 - a. 2-47W866-1, Rev 4, HEATING AND VENTILATION AIR FLOW
 - b. 1-47W866-1A, Rev 9, HEATING AND VENTILATION AIR FLOW
DCA 55050-052, Rev 0
 - 2. Logic/Control
 - a. 2-47W610-30-1, Rev 1, ELECTRICAL CONTROL DIAGRAM
VENTILATION SYSTEM
FCR 55809-A, Rev AA-10

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 7 of 65
-----------------------	--------------------------------------	---

Date _____

2.2 Developmental References (continued)

3. Electrical

- a. 2-45W760-30-16, Rev 0 ,VENTILATING SYSTEM SCHEMATIC DIAGRAMS
FCR 56625-A, Rev AA-02
- b. 1-45W600-30-4, Rev 27, VENTILATING SYSTEM SCHEMATIC DIAGRAM
DCA 56414-009, Rev 0
DCA 56414-012, Rev 0
- c. 1-45W600-90-1, Rev 22, RADIATION MONITORING SYSTEM SCHEMATIC DIAGRAMS
DCA 53037-016, Rev 0
DCA 53037-031, Rev 0
- d. 0-45B2755-16D, Rev 0, 480V REACTOR VENT BD 2A-A
CONN DIAG - COMPT 16D
FCR 56625-A, Rev AA-02
- e. 2-45B2756-16D, Rev 0, 480V REACTOR VENT BD 2B-B
CONN DIAG - COMPT 16D
FCR 56625-A, Rev AA-02

f.

4. Mechanical

- a. 47W915-1, Rev 32, MECHANICAL HEATING AND VENTILATING
- b. 47W920-4, Rev 47, MECHANICAL HEATING, VENTILATING AND AIR CONDITIONING

5. Vendor Drawings

- a. 27383-1, Rev 902, FILTER ASSEMBLY PURGE AIR EXHAUST SYSTEM TVA WATTS BAR 1 & 2.

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 8 of 65
-----------------------	--------------------------------------	---

Date _____

2.2 Developmental References (continued)

C. Documents

1. WBN2-30RB-4002, Rev 1, Reactor Building Ventilation System
2. 2-TSD-30J-2, Rev 0, Containment Building Purge Air Filter Test
3. Unit 2 Technical Specifications (Draft)
 - a. Section 3.9.8, Reactor Building Purge Air Cleanup Units
 - b. Section 5.7.2.14, Ventilation Filter Testing Program (VFTP)
4. G-37, Rev 4, Testing and Balancing of HVAC Systems During Installation, Modification, and Maintenance
5. GTM-05, Rev 0, HVAC Air Balance
6. 2-PTI-030J-01, Rev 0, Containment Purge
7. DCN 31688-A, M&TE Accuracy Corrections
8. TI-5, Rev 6, Ventilation Testing Program
9. TI-5.01, Rev 20, Test Methods for Nuclear Air Cleanup Systems
10. 1-SI-30-11-A, Rev 10, Containment Purge Air Cleanup System Train-A Test
11. 1-SI-30-11-B, Rev 9, Containment Purge Air Cleanup System Train-B Test
12. VTD-C733-0020, Rev 1, Instruction Manual for the Containment Purge Air Exhaust System Filter Assemblies
13. Regulatory Guide 1.52, Rev 2, March 1978, *Design, Testing, And Maintenance Criteria For Post Accident Engineered-Safety-Feature Atmosphere Cleanup System Air Filtration And Adsorption Units Of Light-Water-Cooled Nuclear Power Plants*
14. ASME N510-1989, *Testing of Nuclear Air Treatment Systems*

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 9 of 65
-----------------------	--------------------------------------	---

Date _____

3.0 PRECAUTIONS AND LIMITATIONS

- A. Standard precautions shall be followed for working around energized electrical equipment in accordance with TVA Safety Manual Procedure 1021.
- B. Steps may be repeated if all components cannot be tested in a step. However, if the test has been exited, prerequisite steps must be re-verified and a Chronological Test Log (CTL) entry made.
- C. Discrepancies between component ID tags and the description in a procedure/instruction if the UNIDs match, exclusive of place keeping zeros and train designators (e.g. 2-HS-31-468 vs. 2-HS-031-0468) and the noun description is sufficient to identify a component. This condition does not require a Test Deficiency Notice (TDN) in accordance with SMP-14.0. If the component label needs to be changed, a Tag Request Form (TR Card) should be processed in accordance with TI-12.14. Make an entry in the CTL and continue testing.
- D. IF/THEN steps may be marked N/A if stated condition does not exist.
- E. All open problems are to be tracked by a corrective action document and entered on the appropriate system punchlist.
- F. Problems identified during the test shall be annotated on the Chronological Test Log (CTL) from SMP-9.0 including a description of the problem, the procedure step when/where the problem was identified, corrective action steps taken to resolve the problem, and the number of the corrective action document, if one was required.
- G. Observe all Radiation Protection (RP) requirements when working in or near radiological areas.
- H. Ensure there are no adverse effects to the operation of Unit 1 structures, systems, or components.
- I. Care shall be taken to keep the system clean during testing.
- J. When taking air flow measurements, test personnel should position themselves away from the anemometer to minimize their impact on air flow velocity profiles in the area of air flow measurement.
- K. Entry into the Containment Purge filter housing may constitute an entry into a confined space. Refer to TVA Safety Procedure 801.

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 10 of 65
-----------------------	--------------------------------------	--

Date _____

3.0 PRECAUTIONS AND LIMITATIONS (continued)

- L. This test instruction is written to use certified contract personnel in performance of the in-place HEPA filter and charcoal adsorber testing, which includes their own test equipment and procedures for operating that test equipment. If needed, applicable developmental references may be used as a guide to perform tests.
- M. Dioctyl phthalate (DOP) and Refrigerant R-11 (trichlororfluoromethane) are the challenge agents used for inplace testing of the HEPA filters and charcoal adsorbers. Read and follow appropriate precautions specified in the Material Safety Data Sheets (MSDS) for these substances.

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 11 of 65
-----------------------	--------------------------------------	--

Date _____

4.0 PREREQUISITE ACTIONS

NOTE

Prerequisite steps may be performed in any order, unless otherwise stated, and should be completed as close in time as practicable to the start of the instruction subsection to which they apply

4.1 Preliminary Actions

- [1] **VERIFY** the test/performance copy of this Preoperational Test Instruction (PTI) is the current revision, including any change notices, and as needed, each test person assisting in this test has the current revision, including any change notices. _____
- [2] **OBTAIN** copies of the applicable forms from the latest revision of SMP-9.0 **AND**

ATTACH to this PTI for use during the performance of this PTI. _____
- [3] **VERIFY** the supporting Contracting personnel are certified per ASME NQA-1 (They must be Level II or III if the non-mandatory guidance of ASME NQA-1 is used by their certification program), **AND**

ATTACH a copy of their certification to this data package. _____
- [4] **ENSURE** changes to the references listed on Appendix A, have been reviewed and determined NOT to adversely affect the test performance. _____
- [5] **VERIFY** current revisions and change paper for referenced drawings have been reviewed and determined NOT to adversely affect the test performance, **AND**

ATTACH documentation of the current drawing revision numbers and change paper that were reviewed to the data package. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 12 of 65
-----------------------	--------------------------------------	--

Date _____

4.1 Preliminary Actions (continued)

- [6] **ENSURE** components contained within the boundaries of this test are under the jurisdictional control of Preoperational Startup Engineering (PSE) and/or Plant Operations. _____
- [7] **EVALUATE** open items in Watts Bar Integrated Task Equipment List (WITEL) **AND**
- ENSURE** they will NOT adversely affect the test performance or results.
- A. Section 6.1 _____
- B. Section 6.2 _____
- [8] **ENSURE** required Component Testing has been completed prior to start of test.
- A. Section 6.1 _____
- B. Section 6.2 _____
- [9] **ENSURE** GTM-05, HVAC Air Balance Package for system 30J has been completed. _____
- [10] **ENSURE** 2-PTI-030J-01, Containment Purge has been completed. _____
- [11] **ENSURE** Containment Purge filter housings have been satisfactorily pressure tested in accordance with the requirements in ASME N510-1989.
- A. Train A (Section 6.1)
WO or Test Instruction: _____
- B. Train B (Section 6.2)
WO or Test Instruction: _____
- [12] **ENSURE** outstanding Design Change Notices (DCNs), Engineering Document Construction Releases (EDCRs), or Temporary Alterations (TAs) do NOT adversely impact testing, **AND**
- ATTACH** documentation of DCNs, EDCRs, and TAs that were reviewed to the data package. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 13 of 65
-----------------------	--------------------------------------	--

Date _____

4.1 Preliminary Actions (continued)

- [13] **ENSURE** a review of outstanding Clearances has been coordinated with Unit 2 Operations for impact to the test performance, **AND**

RECORD in Appendix B, Temporary Condition Log if required. _____

- [14] **VERIFY** plant instruments required for test performance have been placed in service and are within their calibration interval, **AND**

RECORD in Appendix C, Permanent Plant Instrumentation Log. _____

- [15] **REVIEW** Preventive Maintenance (PM) records for equipment within the scope of this test, **AND**

VERIFY no conditions exist that will impact test performance.

A. Section 6.1 _____

B. Section 6.2 _____

- [16] **PERFORM** a pretest walkdown on equipment to be tested to ensure no conditions exist that will impact test performance.

A. Section 6.1 _____

B. Section 6.2 _____

- [17] **OBTAIN** Radiation Work Permit (RWP), if required (N/A if not required). _____

- [18] **OBTAIN** a Confined Space Permit, if required (N/A if not required). _____

- [19] **CONDUCT** a pretest briefing with Test and Operations personnel in accordance with SMP-9.0. _____

- [20] **ENSURE** that communications are available for areas where testing is to be conducted. _____

Date _____

4.2 Special Tools, Measuring and Test Equipment, Parts, and Supplies

[1] **OBTAIN** the following M&TE, or equivalent, **AND**

RECORD on the M&TE log:

DESCRIPTION	MINIMUM RANGE	REQUIRED ACCURACY
Barometer	27 - 31 inHg	±0.126 inHg
Pocket Thermometer	35 - 120°F	±2°F
Inclined Manometer*	0 - 5 inH ₂ O	±0.01 inH ₂ O for 0-1 inH ₂ O range ±0.1 inH ₂ O for 1-5 inH ₂ O range
U-Tube Manometer	0-18 inH ₂ O	±0.1 inH ₂ O
Hotwire Anemometer	0-1500 FPM	±5% of reading (more stringent than normal calibration)

* Incline Manometers are calibrated one time only and do not require recalibration

[2] **ENSURE** the following are available:

A. Pitot tube (24" minimum length)

B. Tubing for connecting pitot tube to manometer

C. Permanent Marker (e.g. Sharpie)

D. Label for placing on run time meter [2]

E. Smoke Test Kit

[3] **ATTACH** a copy of the Contractor's M&TE pre-use calibration reports to this data package.

[4] **VERIFY** M&TE calibration due dates will support the completion of this test performance.

A. Subsection 6.1

B. Subsection 6.2

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 15 of 65
-----------------------	--------------------------------------	--

Date _____

4.3 Field Preparations

- [1] **ENSURE** all applicable permits for Aromatic or Ester Hydrocarbon Releases have been cleared per TI-215, **AND** NO permits (which may affect Unit 2 Containment Purge Air Cleanup System) will be issued during performance of this Instruction.

SM/US

- [2] **OBTAIN** key(s) for entry into filter housing, if applicable.

- [3] **VERIFY** the following systems are operational and have been placed in service to the extent necessary to perform this test:

A. System 32, Control Air

B. System 90, Radiation Monitoring

C. System 232, 480V AC Reactor Vent Power

D. System 235, 120V AC Vital Power System

E. System 236, 125V DC Vital Power System

- [4] **ENSURE** the following Radiation Monitors are in service:

A. 2-RE-90-400, SHIELD BLDG VT MON SYS SAMPLE DETECTION SKID

B. 2-RE-90-130, CNTMT PURGE AIR EXH RADIATION MONITOR

C. 2-RE-90-131, CNTMT PURGE AIR EXH RADIATION MONITOR

- [5] **VERIFY** there is no Auxiliary Building Isolation (ABI) or High Radiation in Refuel Area signals present by:

A. The ABI window NOT lit on either the TR-A or TR-B MASTER ISOL SIGNAL STATUS PNLs (Window 5 on 2-XX-55-6C and 2-XX-55-6D) on 2-M-6

B. No high rad alarm for 0-RM-90-102 and -103, annunciator window 184B on 0-M-12

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 16 of 65
-----------------------	--------------------------------------	--

Date _____

4.3 Field Preparations (continued)

[6] **VERIFY** there are no Unit 2 Containment Vent Isolation (CVI) signals present by the CVI window NOT lit on either the TR-A or TR-B MASTER ISOL SIGNAL STATUS PNLs (Window 2 on 2-XX-55-6C and 2-XX-55-6D) on 2-M-6. _____

[7] **ENSURE** the Unit 2 SSPS is providing ABI function to the Unit 2 Containment Purge system, **AND**

ENSURE the following handswitches are in REFUEL:

A. 2-HS-90-410, HI RAD ABSCE ISOL DURING REFUELING LOGIC SW (TR-A) [2-R-73] _____

B. 2-HS-90-415, HI RAD ABSCE ISOL DURING REFUELING LOGIC SW (TR-B) [2-R-78] _____

[8] **ENSURE** Containment Purge Air Cleanup System is NOT running.

A. Train A (Section 6.1) _____

B. Train B (Section 6.2) _____

[9] **OBTAIN** a Containment Purge Release Package from Chemistry, if needed.

A. Section 6.1 _____

B. Section 6.2 _____

[10] **VERIFY** Measuring and Test Equipment (M&TE) required for test performance has been (as required) filled, vented, place in service and recorded on Measuring and Test Equipment Log in SMP-9.0.

A. Section 6.1 _____

B. Section 6.2 _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 17 of 65
-----------------------	--------------------------------------	--

Date _____

4.4 Approvals and Notifications

- [1] **OBTAIN** permission of the Preoperational Startup Manager to start the test.

Preoperational Startup Manager
Signature

Date

- [2] **OBTAIN** the Unit 2 Supervisor's (US/SRO) or Shift Manager's (SM) authorization.

Unit 2 US/SRO/SM Signature

Date

- [3] **NOTIFY** Chemistry (Chem Lab) that a Containment Purge Release Package will be needed to perform this test.

Date _____

5.0 ACCEPTANCE CRITERIA

- A. Air Cleanup Unit (ACU) visual inspection is satisfactory

Train A	Train B
Subsection 6.1.1	Subsection 6.2.1

- B. ACU filter housing access doors seal properly and do not leak.

Train A	Train B
6.1.8[4]	6.2.8[4]

- C. A laboratory test of the Charcoal Adsorbent shows a methyl iodide penetration of < 10% at $\leq 30^{\circ}\text{C}$ and $\geq 95\%$ Relative Humidity (2 inch bed depth).

Train A	Train B
6.1.2[5]	6.2.2[5]

- D. ACU provides an airflow capacity of 14,000 CFM $\pm 10\%$ (12,600 - 15,400)¹.

Train A	Train B
6.1.3[8]	6.2.3[8]

¹ Air flow acceptance criteria already includes expected deviations due to instrument error and does not need to be corrected for instrument inaccuracy.

- E. Pressure drop at design flow across the entire filtration unit is < 4.6 inH₂O².

Train A	Train B
6.1.3[10]	6.2.3[10]

² Required value of 4.7 inH₂O reduced by 0.1 inH₂O to account for instrument inaccuracy

Date _____

5.0 ACCEPTANCE CRITERIA (continued)

- F. Airflow distribution test shows that no individual measured velocity exceeds $\pm 20\%$ of the average velocity through the ACU.

Train A	Train B
6.1.4[5]	6.2.4[5]

- G. Air/Aerosol Mixing Uniformity test shows that no individual measured relative concentration exceeds $\pm 20\%$ of the average relative concentration in the ACU.

Train A	Train B
6.1.5[7]	6.2.5[7]

- H. An inplace test of the HEPA Filters shows a penetration and system bypass leakage of $< 1.00\%$ at rated air flow.

Train A	Train B
6.1.6[5]	6.2.6[5]



- I. An inplace test of the Charcoal Adsorbers shows a penetration and system bypass leakage of $< 1.00\%$ at rated air flow.

Train A	Train B
6.1.7[5]	6.2.7[5]

Date _____

6.0 PERFORMANCE**NOTES**

- 1) Section 6.1 and 6.2 may be performed in either order but not in parallel. The Subsections of each section shall be performed in accordance with the flow chart below:

Train A – Section 6.1**Train B – Section 6.2**

- 2) Within each Section, Subsections 1 and 2 shall be performed first (in either order or concurrently) followed by Subsections 3, 4, and 5, in that order. Subsections 6 and 7 shall be performed last (in either order). Subsection 8 may be performed concurrently with Subsection 3 and/or any subsequent Subsection thereafter or it may be performed last, after all previous Subsections are completed.
- 3) This test instruction is written to use certified contract personnel in performance of the in-place HEPA filter and charcoal adsorber testing, which includes their own test equipment.

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 21 of 65
-----------------------	--------------------------------------	--

Date _____

6.1 Train A Containment Purge Air Cleanup Unit

6.1.1 Visual Inspection/Setup

NOTES

- 1) The Visual Inspection applies to those components which are accessible. The inspection of components inside the filter housing verifies that no damage has been incurred by the filter or adsorber media or the structural components which would impair the performance of the system. Proper installation of filters, adsorbers, and the physical integrity of the hold down or clamping devices is also verified. The inspection of components outside the filter housing verifies that no damage has been incurred to the housing or duct work which would impair the performance of the system. All accessible items on the checklist should be visually inspected for signs of wear and abuse. All unsatisfactory conditions relating to the physical integrity of the filter housing, duct, HEPA bank, or adsorber bank is to be repaired before further testing. Other unsatisfactory items should be repaired if practical before further testing or a WO initiated for corrective action. Document all unsatisfactory conditions and corrective actions taken/initiated in the CTL.
- 2) The remaining steps in this Subsection may be performed in any order.
- 3) Subsection 6.1.2 may be performed concurrently with this Subsection.

[1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.1 have been completed. _____

[2] **ENSURE** all interior light bulbs within the filter housing are functional and have a vapor-tight globe and shield. _____

NOTE

Steps 6.1.1[3] through 6.1.1[9] may be completed in any order or in parallel.

[3] **INSPECT** Prefilters, **AND**

INDICATE condition of the following:

SAT UNSAT

A. No unacceptable damage to filter media or frame

☐ ☐

B. No excessive dirt loading or debris

☐ ☐

C. Proper installation

☐ ☐

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 22 of 65
-----------------------	--------------------------------------	--

Date _____

6.1.1 Visual Inspection/Setup (continued)

[4] **INSPECT** Prefilter clamping devices, **AND**

INDICATE condition of the following:

SAT UNSAT

A. All clamping hardware complete

☐ ☐

B. General condition of clamping devices

☐ ☐

[5] **INSPECT** HEPA Filters, **AND**

INDICATE condition of the following:

SAT UNSAT

A. No unacceptable damage to filter media or frame

☐ ☐

B. General conditions of separators (no visible damage)

☐ ☐

C. Filters properly installed with pleats vertical

☐ ☐

[6] **INSPECT** HEPA Filter clamping devices, **AND**

INDICATE condition of the following:

SAT UNSAT

A. All clamping hardware complete

☐ ☐

B. General condition of clamping devices

☐ ☐

[7] **INSPECT** Adsorber cells, **AND**

INDICATE condition of the following

SAT UNSAT

A. Adsorbers appear properly seated against frame

☐ ☐

B. No unacceptable damage to adsorbers

☐ ☐

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 23 of 65
-----------------------	--------------------------------------	--

Date _____

6.1.1 Visual Inspection/Setup (continued)

[8] **INSPECT** Adsorber cell clamping devices, **AND**

INDICATE condition of the following:

SAT UNSAT

A. All clamping hardware complete

☐ ☐

B. General condition of clamping devices

☐ ☐

[9] **INSPECT** filter housing (plenum), **AND**

INDICATE condition of the following:

SAT UNSAT

A. Door seals and door frame sealing surfaces

☐ ☐

B. Condition of latches on access doors

☐ ☐

C. Housekeeping in and around filter housing

☐ ☐

D. Condition of ΔP gauges and sense lines

☐ ☐

E. Fan discharge flexible duct connection

☐ ☐

F. General conditions of filter housing, associated test ports, conduit connections, and related devices

☐ ☐

[10] **INSTALL/ATTACH** test manifolds and required sampling connections at their respective locations as determined by test personnel.

[11] **VERIFY** successful completion of Subsection 6.1.1. **(Acc Crit)**

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 24 of 65
-----------------------	--------------------------------------	--

Date _____

6.1.2 Charcoal Sample Laboratory Test

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.1 have been completed. _____

NOTE

Elapsed Time Meter 2-II-30-1E records in hours and tenths of an hour and is located in the back of 480V Reactor Vent Board 2A-A, Compartment 16D.

- [2] **RECORD** reading from Meter 2-II-30-1E, TIME TOTALIZING METER FAN A.

_____ hours _____

- [3] **RECORD** the date and the meter reading from Step 6.1.2[2] on a new label. _____

- [4] **ATTACH** new label to Meter 2-II-30-1E, TIME TOTALIZING METER FAN A (to indicate meter reading and date when new charcoal was installed).

WO that installed new charcoal: _____

NOTE

Steps 6.1.2[5] and 6.1.2[6] shall be performed for each Lot/Batch of new charcoal installed. (N/A extra lines if not used)

- [5] **RECORD** charcoal sample analysis results for each Lot/Batch number of new charcoal installed, **AND**

VERIFY they meet acceptance criteria

(**Acc Crit:** < 10% penetration at $\leq 30^{\circ}\text{C}$ & $\geq 95\%$ relative humidity).

Lot/Batch	Date Lab Analysis Performed	% Penetration	Initials

- [6] **ATTACH** a copy of the laboratory test report(s) to this data package. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 25 of 65
-----------------------	--------------------------------------	--

Date _____

6.1.3 Air Flow Test

NOTE

Subsection 6.1.8 may be performed concurrently with this Subsection and/or any subsequent Subsection of Section 6.1 hereafter.

- [1] **ENSURE** all test connections are in place and sealed if needed. _____
- [2] **ENSURE** filter housing access doors are closed and properly secured by their normal closure mechanisms. _____
- [3] **RECORD** as-found component and handswitch positions in Appendix D.
(N/A if this was previously performed in step 6.2.3[3]) _____
- [4] **ENSURE** Containment Purge components are aligned in accordance with Appendix E. _____
- [5] **START** Train-A Containment Purge Supply and Exhaust Fans using 2-HS-30-1A, CNTMT PURGE SUP & EXH FANS 2A AND FCO-30-1A & 1B, [2-M-9]. _____
- [6] **VERIFY** stable fan operation (no surges or oscillations) for a period of at least 15 minutes. _____
- [7] **MEASURE** air flow for Train-A Containment Purge Air Cleanup System in the 24" round duct in the annulus [EL 767 AZ 12°] using Data Sheet 1. _____
- [8] **RECORD** air flow reading from Data Sheet 1, **AND**

VERIFY it meets acceptance criteria.

_____ CFM
Acc Crit: 12,600 - 15,400 CFM _____

Date _____

6.1.3 Air Flow Test (continued)

[9] **INSTALL** a U-Tube manometer between the most upstream and most downstream test ports on the Train-A Purge Air Cleanup Filter Housing (upstream of the Prefilters and downstream of the Charcoal Adsorbers). _____

[10] **RECORD** the differential pressure across Train-A Purge Air Cleanup Filter Housing, **AND**

VERIFY it meets acceptance criteria.

_____ inH₂O

Acc Crit: less than 4.6 inH₂O _____

[11] **REMOVE** the U-Tube manometer, **AND**

REINSTALL the test ports. _____

1st

CV

NOTE

The following step contains the recommended maximum ΔP for the filter unit's individual filter banks. For exceeded recommended maximum ΔP , record in the CTL, and initiate corrective actions as necessary.

[12] **RECORD** the ΔP for each filter bank using its associated ΔP gauge:

Filter Bank	Gauge	Measured ΔP	Recommended Maximum ΔP
Prefilter	2-IPDI-30-1015/A	_____ inH ₂ O	0.5 inH ₂ O
HEPA	2-IPDI-30-1016/A	_____ inH ₂ O	3.5 inH ₂ O
Charcoal	2-IPDI-30-1015/B	_____ inH ₂ O	\cong 1.0 inH ₂ O

[13] **IF** Train-A Containment Purge Supply and Exhaust Fans are to be secured (N/A step if testing is to continue), **THEN**

PLACE 2-HS-30-1A, CNTMT PURGE SUP & EXH FANS 2A AND FCO-30-1A & 1B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 27 of 65
-----------------------	--------------------------------------	--

Date _____

6.1.4 Air Flow Distribution Test

NOTE

The Air Flow Distribution Test verifies that the air flow in the filter housing is evenly distributed across the face of the HEPA Filter bank. This ensures that one segment of the filter bank is not being excessively loaded relative to the rest of the bank.

[1] **VERIFY** the Air Flow Test of Subsection 6.1.3 has been successfully completed. _____

[2] **ENSURE** Fans 2-FAN-30-1 and 2-FAN-30-1E, CONTAINMENT PURGE AIR SUPPLY FAN 2A, and CONTAINMENT PURGE AIR EXHAUST FAN 2A, are ON. _____

NOTES

- 1) Only one test port shall be uncapped at a time.
- 2) A hotwire anemometer shall be used to take these air flow measurements due to low airflow velocities in the filter housing. When inserting the anemometer probe, be certain to cover the test port open area with hand, glove, or other suitable means.
- 3) Airflow measurements shall be taken on the downstream side of the HEPA filters.

[3] **MEASURE** and **RECORD** the velocity at each point identified on Data Sheet 3, which are at the center of each HEPA filter and at equal distances downstream from the filter. _____

[4] **CALCULATE** the average velocity and upper and lower limit acceptance criteria in accordance with Data Sheet 3. _____

[5] **RECORD** the following data from Data Sheet 3, **AND**

VERIFY the minimum and maximum measured air flow velocities are within the range of acceptance criteria.

Min. measured velocity: _____ FPM

Max. measured velocity: _____ FPM

Acc Crit: _____ - _____ FPM
(lower limit) (upper limit)

[6] **IF** Train-A Containment Purge Supply and Exhaust Fans are to be secured (N/A step if testing is to continue), **THEN**

PLACE 2-HS-30-1A, CNTMT PURGE SUP & EXH FANS 2A AND FCO-30-1A & 1B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 28 of 65
-----------------------	--------------------------------------	--

Date _____

6.1.5 Air/Aerosol Mixing Uniformity Test

NOTE

The Air/Aerosol Mixing Uniformity Test verifies that the injections ports and manifolds are located and configured in a manner which allows proper and thorough mixing of the aerosol or tracer gas to adequately challenge the HEPA and Charcoal Adsorber banks. For multibank testing, a separate test is required for each injection port/manifold.

[1] **VERIFY** the following Subsections have been completed:

A. Subsection 6.1.3, Air Flow Test _____

B. Subsection 6.1.4, Air Flow Distribution Test _____

[2] **ENSURE** Fans 2-FAN-30-1 and 2-FAN-30-1E, CONTAINMENT PURGE AIR SUPPLY FAN 2A, and CONTAINMENT PURGE AIR EXHAUST FAN 2A, are ON. _____

[3] **ENSURE** DOP generator is ON and the DOP detector is setup and calibrated. _____

NOTE

Only one test port shall be uncapped at a time.

[4] **MEASURE** and **RECORD** the relative concentration at each point identified on Data Sheet 5, which are at the center of each filter and approximately one (1) foot upstream of the filter. _____

NOTE

It is recommended to re-take the first concentration measurement after all the other measurements are taken to verify that the DOP generator output remained constant.

[5] **TURN OFF** the pressure to the DOP generator, **AND**
SECURE the DOP detector. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 29 of 65
-----------------------	--------------------------------------	--

Date _____

6.1.5 Air/Aerosol Mixing Uniformity Test (continued)

- [6] **CALCULATE** the average concentration and upper and lower limit acceptance criteria in accordance with Data Sheet 5. _____

NOTE

If acceptance criteria is not met, either the injection manifold must be modified or an additional means of mixing the air and aerosol provided.

- [7] **RECORD** the following data from Data Sheet 5, **AND**
VERIFY the minimum and maximum measured concentrations are within the range of acceptance criteria.

Min. measured concentration: _____

Max. measured concentration: _____

Acc Crit: _____ - _____ FPM
(lower limit) (upper limit)

- [8] **IF** Train-A Containment Purge Supply and Exhaust Fans are to be secured (N/A step if testing is to continue), **THEN**

PLACE 2-HS-30-1A, CNTMT PURGE SUP & EXH FANS 2A AND FCO-30-1A & 1B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 30 of 65
-----------------------	--------------------------------------	--

Date _____

6.1.6 HEPA Filter Inplace Test

NOTE

This test verifies the physical integrity of the HEPA filter bank in regard to leakage of unfiltered air past the bank. A polydispersed stream of dioctyl phthalate (DOP) is injected upstream of the filter bank and the ratio of the concentrations (downstream and upstream of the HEPA bank) is determined. This ratio is directly indicative of the leak-tightness of the HEPA filters, their gaskets, and their mounting frames.

[1] **VERIFY** the following Subsections have been completed:

A. Subsection 6.1.3, Air Flow Test _____

B. Subsection 6.1.4, Air Flow Distribution Test _____

C. Subsection 6.1.5 Air/Aerosol Mixing Uniformity Test _____

[2] **VERIFY** that system configuration has not changed since those measurements. _____

[3] **ENSURE** Fans 2-FAN-30-1 and 2-FAN-30-1E, CONTAINMENT PURGE AIR SUPPLY FAN 2A, and CONTAINMENT PURGE AIR EXHAUST FAN 2A, are ON, **AND**

VERIFY stable fan operation (no surges or oscillations) for a period of at least 15 minutes. _____

[4] **PERFORM** a DOP leak test for the HEPA Filter bank using Data Sheet 7. _____

[5] **RECORD** the percent penetration calculated from Data Sheet 7, **AND**

VERIFY it meets acceptance criteria.

Penetration: _____ %

Acc Crit: Less than 1.00% at rated air flow _____

[6] **IF** Train-A Containment Purge Supply and Exhaust Fans are to be secured (N/A step if testing is to continue), **THEN**

PLACE 2-HS-30-1A, CNTMT PURGE SUP & EXH FANS 2A AND FCO-30-1A & 1B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 31 of 65
-----------------------	--------------------------------------	--

Date _____

6.1.7 Charcoal Adsorber Inplace Test

NOTE

This test verifies the physical integrity of the Charcoal Adsorber bank in regard to leakage of unfiltered air past the bank. A stream of a Refrigerant R-11 is injected upstream of the adsorber bank and the ratio of the concentrations (downstream and upstream of the adsorber bank) is determined. This ratio is directly indicative of the leak-tightness of the adsorbers, their gaskets, and their mounting frames.

[1] **VERIFY** the following Subsections have been completed:

A. Subsection 6.1.3, Air Flow Test _____

B. Subsection 6.1.4, Air Flow Distribution Test _____

C. Subsection 6.1.5 Air/Aerosol Mixing Uniformity Test _____

[2] **VERIFY** that system configuration has not changed since those measurements. _____

[3] **ENSURE** Fans 2-FAN-30-1 and 2-FAN-30-1E, CONTAINMENT PURGE AIR SUPPLY FAN 2A, and CONTAINMENT PURGE AIR EXHAUST FAN 2A, are ON, **AND**

VERIFY stable fan operation (no surges or oscillations) for a period of at least 15 minutes. _____

[4] **PERFORM** a Halide leak test for the Charcoal Adsorber bank using Data Sheet 9. _____

[5] **RECORD** the percent penetration calculated from Data Sheet 9, **AND**

VERIFY it meets acceptance criteria.

Penetration: _____ %

Acc Crit: Less than 1.00% at rated air flow _____

[6] **IF** Train-A Containment Purge Supply and Exhaust Fans are to be secured (N/A step if testing is to continue), **THEN**

PLACE 2-HS-30-1A, CNTMT PURGE SUP & EXH FANS 2A AND FCO-30-1A & 1B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 32 of 65
-----------------------	--------------------------------------	--

Date _____

6.1.8 Filter Housing Access Door Leak Test

NOTES	
1)	Do NOT open access doors while Airflow, HEPA, or Charcoal Adsorber testing is in progress. Coordinate with respective test performer(s).
2)	This Subsection may be performed concurrently with Subsection 6.1.3 and/or any subsequent Subsection of Section 6.1 thereafter.

- [1] **VERIFY** the filter housing access doors are properly secured. _____
- [2] **ENSURE** Fans 2-FAN-30-1 and 2-FAN-30-1E, CONTAINMENT PURGE AIR SUPPLY FAN 2A, and CONTAINMENT PURGE AIR EXHAUST FAN 2A, are ON. _____
- [3] **PERFORM** a “smoke test” of the filter housing access door seals to identify any air leaks. _____
- [4] **PERFORM** one of the following steps (N/A the unused step):
 - A. **VERIFY** no air leakage around access doors. **(Acc Crit)** _____
 - B. **IF** leaks are identified, **THEN**
 - PERFORM** Attachment 1, **AND**
 - VERIFY** no air leakage around access doors. **(Acc Crit)** _____
- [5] **PLACE** 2-HS-30-1A, CNTMT PURGE SUP & EXH FANS 2A AND FCO-30-1A & 1B in STOP PULL TO LOCK. _____

Date _____

6.2 Train B Containment Purge Air Cleanup Unit

6.2.1 Visual Inspection/Setup

NOTES

- 1) The Visual Inspection applies to those components which are accessible. The inspection of components inside the filter housing verifies that no damage has been incurred by the filter or adsorber media or the structural components which would impair the performance of the system. Proper installation of filters, adsorbers, and the physical integrity of the hold down or clamping devices is also verified. The inspection of components outside the filter housing verifies that no damage has been incurred to the housing or duct work which would impair the performance of the system. All accessible items on the checklist should be visually inspected for signs of wear and abuse. All unsatisfactory conditions relating to the physical integrity of the filter housing, duct, HEPA bank, or adsorber bank is to be repaired before further testing. Other unsatisfactory items should be repaired if practical before further testing or a WO initiated for corrective action. Document all unsatisfactory conditions and corrective actions taken/initiated in the CTL.
- 2) The remaining steps in this Subsection may be performed in any order.
- 3) Subsection 6.2.2 may be performed concurrently with this Subsection.

[1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.2 have been completed. _____

[2] **ENSURE** all interior light bulbs within the filter housing are functional and have a vapor-tight globe and shield. _____

NOTE

Steps 6.2.1[3] through 6.2.1[9] may be completed in any order or in parallel.

[3] **INSPECT** Prefilters, **AND**

INDICATE condition of the following:

SAT UNSAT

A. No unacceptable damage to filter media or frame

☐ ☐

B. No excessive dirt loading or debris

☐ ☐

C. Proper installation

☐ ☐

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 34 of 65
-----------------------	--------------------------------------	--

Date _____

6.2.1 Visual Inspection/Setup (continued)

[4] **INSPECT** Prefilter clamping devices, **AND**

INDICATE condition of the following:

SAT UNSAT

A. All clamping hardware complete

☐ ☐

B. General condition of clamping devices

☐ ☐

[5] **INSPECT** HEPA Filters, **AND**

INDICATE condition of the following:

SAT UNSAT

A. No unacceptable damage to filter media or frame

☐ ☐

B. General conditions of separators (no visible damage)

☐ ☐

C. Filters properly installed with pleats vertical

☐ ☐

[6] **INSPECT** HEPA Filter clamping devices, **AND**

INDICATE condition of the following:

SAT UNSAT

A. All clamping hardware complete

☐ ☐

B. General condition of clamping devices

☐ ☐

[7] **INSPECT** Adsorber cells, **AND**

INDICATE condition of the following

SAT UNSAT

A. Adsorbers appear properly seated against frame

☐ ☐

B. No unacceptable damage to adsorbers

☐ ☐

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 35 of 65
-----------------------	--------------------------------------	--

Date _____

6.2.1 Visual Inspection/Setup (continued)

[8] **INSPECT** Adsorber cell clamping devices, **AND**

INDICATE condition of the following:

SAT UNSAT

A. All clamping hardware complete

☐ ☐

B. General condition of clamping devices

☐ ☐

[9] **INSPECT** filter housing (plenum), **AND**

INDICATE condition of the following:

SAT UNSAT

A. Door seals and door frame sealing surfaces

☐ ☐

B. Condition of latches on access doors

☐ ☐

C. Housekeeping in and around filter housing

☐ ☐

D. Condition of ΔP gauges and sense lines

☐ ☐

E. Fan discharge flexible duct connection

☐ ☐

F. General conditions of filter housing, associated test ports, conduit connections, and related devices

☐ ☐

[10] **INSTALL/ATTACH** test manifolds and required sampling connections at their respective locations as determined by test personnel.

[11] **VERIFY** successful completion of Subsection 6.2.1. **(Acc Crit)**

Date _____

6.2.2 Charcoal Sample Laboratory Test

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.2 have been completed. _____

NOTE

Elapsed Time Meter 2-II-30-4E records in hours and tenths of an hour and is located in the back of 480V Reactor Vent Board 2B-B, Compartment 16D.

- [2] **RECORD** reading from Meter 2-II-30-4E, TIME TOTALIZING METER FAN B.

_____ hours _____

- [3] **RECORD** the date and the meter reading from Step 6.2.2[2] on a new label. _____

- [4] **ATTACH** new label to Meter 2-II-30-4E, TIME TOTALIZING METER FAN B (to indicate meter reading and date when new charcoal was installed).

WO that installed new charcoal: _____

NOTE

Steps 6.2.2[5] and 6.2.2[5] shall be performed for each Lot/Batch of new charcoal installed. (N/A extra lines if not used)

- [5] **RECORD** charcoal sample analysis results for each Lot/Batch number of new charcoal installed, **AND**

VERIFY they meet acceptance criteria

(**Acc Crit:** < 10% penetration at $\leq 30^{\circ}\text{C}$ & $\geq 95\%$ relative humidity).

Lot/Batch	Date Lab Analysis Performed	% Penetration	Initials

- [6] **ATTACH** a copy of the laboratory test report to this data package. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 37 of 65
-----------------------	--------------------------------------	--

Date _____

6.2.3 Air Flow Test

NOTE

Subsection 6.2.8 may be performed concurrently with this Subsection and/or any subsequent Subsection of Section 6.2 hereafter.

- [1] **ENSURE** all test connections are in place and sealed if needed. _____
- [2] **ENSURE** filter housing access doors are closed and properly secured by their normal closure mechanisms. _____
- [3] **RECORD** as-found component and handswitch positions in Appendix D.
(N/A if this was previously performed in step 6.1.3[3]) _____
- [4] **ENSURE** Containment Purge components are aligned in accordance with Appendix F. _____
- [5] **START** Train-B Containment Purge Supply and Exhaust Fans using 2-HS-30-4A, CNTMT PURGE SUP & EXH FANS 2B AND FCO-30-4A & 4B, [2-M-9]. _____
- [6] **VERIFY** stable fan operation (no surges or oscillations) for a period of at least 15 minutes. _____
- [7] **MEASURE** air flow for Train-B Containment Purge Air Cleanup System in the 24" round duct in the annulus [EL 767 AZ 30°] using Data Sheet 2. _____
- [8] **RECORD** air flow reading from Data Sheet 2 **AND**

VERIFY it meets acceptance criteria.

_____ CFM
Acc Crit: 12,600 - 15,400 CFM _____

Date _____

6.2.3 Air Flow Test (continued)

[9] **INSTALL** a U-Tube manometer between the most upstream and most downstream test ports on the Train-B Purge Air Cleanup Filter Housing (upstream of the Prefilters and downstream of the Charcoal Adsorbers). _____

[10] **RECORD** the differential pressure across Train-B Purge Air Cleanup Filter Housing, **AND**

VERIFY it meets acceptance criteria.

_____ inH₂O

Acc Crit: less than 4.6 inH₂O _____

[11] **REMOVE** the U-Tube manometer, **AND**

REINSTALL the test ports. _____

1st

CV

NOTE

The following step contains the recommended maximum ΔP for the filter unit's individual filter banks. For exceeded recommended maximum ΔP , record in the CTL, and initiate corrective actions as necessary.

[12] **RECORD** the ΔP for each filter bank using its associated ΔP gauge:

Filter Bank	Gauge	Measured ΔP	Recommended Maximum ΔP
Prefilter	2-IPDI-30-1015/C	_____ inH ₂ O	0.5 inH ₂ O
HEPA	2-IPDI-30-1016/B	_____ inH ₂ O	3.5 inH ₂ O
Charcoal	2-IPDI-30-1015/D	_____ inH ₂ O	\cong 1.0 inH ₂ O

[13] **IF** Train-B Containment Purge Supply and Exhaust Fans are to be secured (N/A step if testing is to continue), **THEN**

PLACE 2-HS-30-4A, CNTMT PURGE SUP & EXH FANS 2B AND FCO-30-4A & 4B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 39 of 65
-----------------------	--------------------------------------	--

Date _____

6.2.4 Air Flow Distribution Test

NOTE

The Air Flow Distribution Test verifies that the air flow in the filter housing is evenly distributed across the face of the HEPA Filter bank. This ensures that one segment of the filter bank is not being excessively loaded relative to the rest of the bank.

[1] **VERIFY** the Air Flow Test of Subsection 6.2.3 has been successfully completed. _____

[2] **ENSURE** Fans 2-FAN-30-4 and 2-FAN-30-4E, CONTAINMENT PURGE AIR SUPPLY FAN 2B, and CONTAINMENT PURGE AIR EXHAUST FAN 2B, are ON. _____

NOTES

- 1) Only one test port shall be uncapped at a time.
- 2) A hotwire anemometer shall be used to take these air flow measurements due to low airflow velocities in the filter housing. When inserting the anemometer probe, be certain to cover the test port open area with hand, glove, or other suitable means.
- 3) Airflow measurements shall be taken on the downstream side of the HEPA filters.

[3] **MEASURE** and **RECORD** the velocity at each point identified on Data Sheet 3, which are at the center of each HEPA filter and at equal distances downstream from the filter. _____

[4] **CALCULATE** the average velocity and upper and lower limit acceptance criteria in accordance with Data Sheet 4. _____

[5] **RECORD** the following data from Data Sheet 4, **AND**

VERIFY the minimum and maximum measured air flow velocities are within the range of acceptance criteria.

Min. measured velocity: _____ FPM

Max. measured velocity: _____ FPM

Acc Crit: _____ - _____ FPM
(lower limit) (upper limit)

[6] **IF** Train-B Containment Purge Supply and Exhaust Fans are to be secured (N/A step if testing is to continue), **THEN**

PLACE 2-HS-30-4A, CNTMT PURGE SUP & EXH FANS 2B AND FCO-30-4A & 4B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 40 of 65
-----------------------	--------------------------------------	--

Date _____

6.2.5 Air/Aerosol Mixing Uniformity Test

NOTE

The Air/Aerosol Mixing Uniformity Test verifies that the injections ports and manifolds are located and configured in a manner which allows proper and thorough mixing of the aerosol or tracer gas to adequately challenge the HEPA and Charcoal Adsorber banks. For multibank testing, a separate test is required for each injection port/manifold.

[1] **VERIFY** the following Subsections have been completed:

A. Subsection 6.2.3, Air Flow Test _____

B. Subsection 6.2.4, Air Flow Distribution Test _____

[2] **ENSURE** Fans 2-FAN-30-4 and 2-FAN-30-4E, CONTAINMENT PURGE AIR SUPPLY FAN 2B, and CONTAINMENT PURGE AIR EXHAUST FAN 2B, are ON. _____

[3] **ENSURE** DOP generator is ON and the DOP detector is setup and calibrated. _____

NOTE

Only one test port shall be uncapped at a time.

[4] **MEASURE** and **RECORD** the relative concentration at each point identified on Data Sheet 6, which are at the center of each filter and approximately one (1) foot upstream of the filter. _____

NOTE

It is recommended to re-take the first concentration measurement after all the other measurements are taken to verify that the DOP generator output remained constant.

[5] **TURN OFF** the pressure to the DOP generator, **AND**
SECURE the DOP detector. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 41 of 65
-----------------------	--------------------------------------	--

Date _____

6.2.5 Air/Aerosol Mixing Uniformity Test (continued)

- [6] **CALCULATE** the average concentration and upper and lower limit acceptance criteria in accordance with Data Sheet 6. _____

NOTE

If acceptance criteria is not met, either the injection manifold must be modified or an additional means of mixing the air and aerosol provided.

- [7] **RECORD** the following data from Data Sheet 6, **AND**
VERIFY the minimum and maximum measured concentrations are within the range of acceptance criteria.

Min. measured concentration: _____

Max. measured concentration: _____

Acc Crit: _____ - _____ FPM
(lower limit) (upper limit)

- [8] **IF** Train-B Containment Purge Supply and Exhaust Fans are to be secured (N/A step if testing is to continue), **THEN**

PLACE 2-HS-30-4A, CNTMT PURGE SUP & EXH FANS 2B AND FCO-30-4A & 4B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 42 of 65
-----------------------	--------------------------------------	--

Date _____

6.2.6 HEPA Filter Inplace Test

NOTE

This test verifies the physical integrity of the HEPA filter bank in regard to leakage of unfiltered air past the bank. A polydispersed stream of dioctyl phthalate (DOP) is injected upstream of the filter bank and the ratio of the concentrations (downstream and upstream of the HEPA bank) is determined. This ratio is directly indicative of the leak-tightness of the HEPA filters, their gaskets, and their mounting frames.

[1] **VERIFY** the following Subsections have been completed:

A. Subsection 6.2.3, Air Flow Test _____

B. Subsection 6.2.4, Air Flow Distribution Test _____

C. Subsection 6.2.5 Air/Aerosol Mixing Uniformity Test _____

[2] **VERIFY** that system configuration has not changed since those measurements. _____

[3] **ENSURE** Fans 2-FAN-30-4 and 2-FAN-30-4E, CONTAINMENT PURGE AIR SUPPLY FAN 2B, and CONTAINMENT PURGE AIR EXHAUST FAN 2B, are ON, **AND**

VERIFY stable fan operation (no surges or oscillations) for a period of at least 15 minutes. _____

[4] **PERFORM** a DOP leak test for the HEPA Filter bank using Data Sheet 8. _____

[5] **RECORD** the percent penetration calculated from Data Sheet 8, **AND**

VERIFY it meets acceptance criteria.

Penetration: _____ %

Acc Crit: Less than 1.00% at rated air flow _____

[6] **IF** Train-B Containment Purge Supply and Exhaust Fans are to be secured (N/A step if testing is to continue), **THEN**

PLACE 2-HS-30-4A, CNTMT PURGE SUP & EXH FANS 2B AND FCO-30-4A & 4B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 43 of 65
-----------------------	--------------------------------------	--

Date _____

6.2.7 Charcoal Adsorber Inplace Test

NOTE

This test verifies the physical integrity of the Charcoal Adsorber bank in regard to leakage of unfiltered air past the bank. A stream of a Refrigerant R-11 is injected upstream of the adsorber bank and the ratio of the concentrations (downstream and upstream of the adsorber bank) is determined. This ratio is directly indicative of the leak-tightness of the adsorbers, their gaskets, and their mounting frames.

[1] **VERIFY** the following Subsections have been completed:

A. Subsection 6.2.3, Air Flow Test _____

B. Subsection 6.2.4, Air Flow Distribution Test _____

C. Subsection 6.2.5 Air/Aerosol Mixing Uniformity Test _____

[2] **VERIFY** that system configuration has not changed since those measurements. _____

[3] **ENSURE** Fans 2-FAN-30-4 and 2-FAN-30-4E, CONTAINMENT PURGE AIR SUPPLY FAN 2B, and CONTAINMENT PURGE AIR EXHAUST FAN 2B, are ON, **AND**

VERIFY stable fan operation (no surges or oscillations) for a period of at least 15 minutes. _____

[4] **PERFORM** a Halide leak test for the Charcoal Adsorber bank using Data Sheet 10. _____

[5] **RECORD** the percent penetration calculated from Data Sheet 10, **AND**

VERIFY it meets acceptance criteria.

Penetration: _____ %

Acc Crit: Less than 1.00% at rated air flow _____

[6] **IF** Train-B Containment Purge Supply and Exhaust Fans are to be secured (N/A step if testing is to continue), **THEN**

PLACE 2-HS-30-4A, CNTMT PURGE SUP & EXH FANS 2B AND FCO-30-4A & 4B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 44 of 65
-----------------------	--------------------------------------	--

Date _____

6.2.8 Filter Housing Access Door Leak Test

NOTES

- 1) Do NOT open access doors while Airflow, HEPA, or Charcoal Adsorber testing is in progress. Coordinate with respective test performer(s).
- 2) This Subsection may be performed concurrently with Subsection 6.2.3 and/or any subsequent Subsection of Section 6.2 thereafter.

- [1] **VERIFY** the filter housing access doors are properly secured. _____
- [2] **ENSURE** Fans 2-FAN-30-4 and 2-FAN-30-4E, CONTAINMENT PURGE AIR SUPPLY FAN 2B, and CONTAINMENT PURGE AIR EXHAUST FAN 2B, are ON. _____
- [3] **PERFORM** a “smoke test” of the filter housing access door seals to identify any air leaks. _____
- [4] **PERFORM** one of the following steps (N/A the unused step):
 - A. **VERIFY** no air leakage around access doors. **(Acc Crit)** _____
 - B. **IF** leaks are identified, **THEN**

PERFORM Attachment 1, **AND**

VERIFY no air leakage around access doors. **(Acc Crit)** _____
- [5] **PLACE** 2-HS-30-4A, CNTMT PURGE SUP & EXH FANS 2B AND FCO-30-4A & 4B in STOP PULL TO LOCK. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 45 of 65
-----------------------	--------------------------------------	--

Date _____

7.0 POST PERFORMANCE ACTIVITY

- [1] **ENSURE** components and their handswitches are returned to their as-found position recorded in Appendix D. _____
- [2] **ENSURE/VERIFY** the following:
- A. All M&TE and test connections are removed. _____
1st

CV
- B. Test caps/plugs removed during performance of this test are installed. _____
1st

CV
- C. All Containment Purge Air Cleanup System housing openings are sealed. _____
1st

CV
- D. All Containment Purge Air Cleanup System housing doors are closed and secured. _____
1st

CV
- [3] **VERIFY** that Post-test calibration of the M&TE used to record quantitative acceptance criteria has been satisfactorily performed, **AND**
- RECORD** the results on M&TE Log. _____
- [4] **ATTACH** a copy of the Contractor's M&TE Post-Use calibration reports to this Data Package. _____
- [5] **ENSURE** any information recorded in other documents used to perform this instruction are attached to this data package. _____
- [6] **NOTIFY** the Unit 2 US/SRO of the test completion and system alignment. _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 46 of 65
-----------------------	--------------------------------------	--

Date _____

8.0 RECORDS

A. QA Records

Complete Test Package

B. Non-QA Records

None

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 47 of 65
-----------------------	--------------------------------------	--

**Appendix A
(Page 1 of 1)**

TEST PROCEDURES/INSTRUCTIONS REFERENCE REVIEW

Date _____

NOTES	
1) Additional copies of this table may be made as necessary. 2) Initial and date indicates review has been completed for impact.	

PROCEDURE/ INSTRUCTION	REVISION/CHANGES	IMPACT Yes/No	INITIAL AND DATE. (N/A for no change)
2-TSD-30J-2			
WBN2-30RB-4002			
FSAR Section 9.4.6 Table 14.2-1 Sh 38 & 39			
Unit 2 Tech Specs Section 3.9.8 Section 5.7.2.14			
G-37			
GTM-05			
2-PTI-030J-01			
DCN 31688-A			
TI-5			
TI-5.01			
1-SI-30-11-A			
1-SI-30-11-B			
VTD-C733-0020			
Regulatory Guide 1.52			
ASME N510-1989			

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 48 of 65
-----------------------	--------------------------------------	--

**Appendix B
(Page 1 of 1)**

TEMPORARY CONDITION LOG

Date _____

NOTES	
1) Additional copies of this table may be made as necessary.	
2) These steps will be N/A'd if no temporary condition existed.	

ITEM NUMBER	TEMPORARY CONDITION LOG	PERFORMED		RETURN TO NORMAL	
		Step Number	Perf By/Date CV By/Date	Step Number	Perf By/Date CV By/Date

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 49 of 65
---------------	-------------------------------	---

Appendix C
(Page 1 of 1)
PERMANENT PLANT INSTRUMENTATION LOG

Date _____

INSTRUMENT OR INSTRUMENT LOOP	CAL DUE DATE	FILLED AND VENTED(1)		PLACED IN SERVICE(1)	USED FOR QUANTITATIVE ACC CRIT		POST-TEST CAL DATE(2)	POST-TEST CALIBRATION ACCEPTABLE	
		INIT/DATE			YES	NO		INIT/DATE	
2-IPDI-30-1015/A		N/A				NO	N/A	N/A	
2-IPDI-30-1015/B		N/A				NO	N/A	N/A	
2-IPDI-30-1015/C		N/A				NO	N/A	N/A	
2-IPDI-30-1015/D		N/A				NO	N/A	N/A	
2-IPDI-30-1016/A		N/A				NO	N/A	N/A	
2-IPDI-30-1016/B		N/A				NO	N/A	N/A	

⁽¹⁾ These items may be initialed and dated by personnel performing the task. Instrumentation not required to be filled and vented may be identified as Not Applicable (NA).

⁽²⁾ May be identified as Not Applicable (N/A) if instrument was not used to verify/record quantitative acceptance criteria data

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 50 of 65
-----------------------	--------------------------------------	--

**Appendix D
(Page 1 of 1)**

As-Found & As-Left Containment Purge Equipment Positions

Date _____

NOTE

All handswitches listed in this Appendix are on 2-M-9

COMPONENT	HANDSWITCH	AS-FOUND		COMPONENT & HANDSWITCH RETURNED TO AS-FOUND POSITION			
				COMPONENT POSITION	HANDSWITCH POSITION	INITIALS	
		1st	CV	1st	CV		
2-FCV-30-2	2-HS-30-2						
2-FCV-30-5	2-HS-30-5						
2-FCV-30-61	2-HS-30-61						
2-FCV-30-62	2-HS-30-62						
2-FCV-30-213	2-HS-30-213						
2-FCV-30-216	2-HS-30-216						
2-FCV-30-7 & -51	2-HS-30-7						
2-FCV-30-8 & -50	2-HS-30-8						
2-FCV-30-9 & -53	2-HS-30-9						
2-FCV-30-10 & -52	2-HS-30-10						
2-FCV-30-19 & -58	2-HS-30-19						
2-FCV-30-20 & -59	2-HS-30-20						
2-FCV-30-14 & -56	2-HS-30-14						
2-FCV-30-15 & -57	2-HS-30-15						
2-FCV-30-16	2-HS-30-16						
2-FCV-30-17	2-HS-30-17						
2-FCV-30-12	2-HS-30-12						
2-FCV-30-54	2-HS-30-54						
2-FCV-30-37	2-HS-30-37						
2-FCV-30-40	2-HS-30-40						
2-FAN-30-1 & -1E	2-HS-30-1A						
2-FAN-30-4 & -4E	2-HS-30-4A						
2-FAN-30-11 & -11E	2-HS-30-11A						

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 51 of 65
-----------------------	--------------------------------------	--

**Appendix E
(Page 1 of 1)**

Train A Containment Purge Valve & Handswitch Alignment - Section 6.1

Date _____

NOTE

All handswitches listed in this Appendix are on 2-M-9

SECTION 6.1 - Train A Containment Purge Air Cleanup Unit Test			
COMPONENT	HANDSWITCH	REQUIRED COMPONENT POSITION	INITIALS
2-FCV-30-2	2-HS-30-2	OPEN	
2-FCV-30-5	2-HS-30-5	CLOSED	
2-FCV-30-61	2-HS-30-61	OPEN	
2-FCV-30-62	2-HS-30-62	CLOSED	
2-FCV-30-213	2-HS-30-213	OPEN	
2-FCV-30-216	2-HS-30-216	CLOSED	
2-FCV-30-7 & -51	2-HS-30-7	OPEN / CLOSED ¹	
2-FCV-30-8 & -50	2-HS-30-8	OPEN / CLOSED ¹	
2-FCV-30-9 & -53	2-HS-30-9	CLOSED / OPEN ¹	
2-FCV-30-10 & -52	2-HS-30-10	CLOSED / OPEN ¹	
2-FCV-30-19 & -58	2-HS-30-19	OPEN	
2-FCV-30-20 & -59	2-HS-30-20	OPEN	
2-FCV-30-14 & -56	2-HS-30-14	OPEN	
2-FCV-30-15 & -57	2-HS-30-15	OPEN	
2-FCV-30-16	2-HS-30-16	OPEN	
2-FCV-30-17	2-HS-30-17	OPEN	
2-FCV-30-12	2-HS-30-12	CLOSED	
2-FCV-30-54	2-HS-30-54	CLOSED	
2-FCV-30-37	2-HS-30-37	CLOSED	
2-FCV-30-40	2-HS-30-40	CLOSED	
2-FAN-30-1 & -1E	2-HS-30-1A	OFF	
2-FAN-30-4 & -4E	2-HS-30-4A	OFF	
2-FAN-30-11 & -11E	2-HS-30-11A	OFF	

¹ IF 2-FCV-30-7 & -51 and 2-FCV-30-8 & -50 are CLOSED, **THEN** the required position of 2-FCV-30-9 & -53 and 2-FCV-30-10 & -52 is OPEN.
IF 2-FCV-30-7 & -51 and 2-FCV-30-8 & -50 are OPEN, **THEN** the required position of 2-FCV-30-9 & -53 and 2-FCV-30-10 & -52 is CLOSED.

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 52 of 65
-----------------------	--------------------------------------	--

**Appendix F
(Page 1 of 1)**

Train B Containment Purge Valve & Handswitch Alignment - Section 6.2

Date _____

NOTE

All handswitches listed in this Appendix are on 2-M-9

SECTION 6.2 - Train B Containment Purge Air Cleanup Unit Test

COMPONENT	HANDSWITCH	REQUIRED COMPONENT POSITION	INITIALS
2-FCV-30-2	2-HS-30-2	CLOSED	
2-FCV-30-5	2-HS-30-5	OPEN	
2-FCV-30-61	2-HS-30-61	CLOSED	
2-FCV-30-62	2-HS-30-62	OPEN	
2-FCV-30-213	2-HS-30-213	CLOSED	
2-FCV-30-216	2-HS-30-216	OPEN	
2-FCV-30-7 & -51	2-HS-30-7	OPEN / CLOSED ¹	
2-FCV-30-8 & -50	2-HS-30-8	OPEN / CLOSED ¹	
2-FCV-30-9 & -53	2-HS-30-9	CLOSED / OPEN ¹	
2-FCV-30-10 & -52	2-HS-30-10	CLOSED / OPEN ¹	
2-FCV-30-19 & -58	2-HS-30-19	OPEN	
2-FCV-30-20 & -59	2-HS-30-20	OPEN	
2-FCV-30-14 & -56	2-HS-30-14	OPEN	
2-FCV-30-15 & -57	2-HS-30-15	OPEN	
2-FCV-30-16	2-HS-30-16	OPEN	
2-FCV-30-17	2-HS-30-17	OPEN	
2-FCV-30-12	2-HS-30-12	CLOSED	
2-FCV-30-54	2-HS-30-54	CLOSED	
2-FCV-30-37	2-HS-30-37	CLOSED	
2-FCV-30-40	2-HS-30-40	CLOSED	
2-FAN-30-1 & -1E	2-HS-30-1A	OFF	
2-FAN-30-4 & -4E	2-HS-30-4A	OFF	
2-FAN-30-11 & -11E	2-HS-30-11A	OFF	

¹ IF 2-FCV-30-7 & -51 and 2-FCV-30-8 & -50 are CLOSED, **THEN** the required position of 2-FCV-30-9 & -53 and 2-FCV-30-10 & -52 is OPEN.
IF 2-FCV-30-7 & -51 and 2-FCV-30-8 & -50 are OPEN, **THEN** the required position of 2-FCV-30-9 & -53 and 2-FCV-30-10 & -52 is CLOSED.

**Data Sheet 1
(Page 1 of 1)**

Air Flow Test - Train A (Subsection 6.1.3)

Date _____

Manometer M&TE ID: _____


Thermometer M&TE ID: _____

Barometer M&TE ID: _____

Test Performed By: _____

Date: _____

Inside Duct Diameter = 23.75 in.
Duct Area (A) = 3.08 ft²



- 1 - 5/8 in.
- 2 - 2 in.
- 3 - 3 1/2 in.
- 4 - 5 3/8 in.
- 5 - 8 1/8 in.
- 6 - 45 5/8 in.
- 7 - 18 3/8 in.
- 8 - 20 1/4 in.
- 9 - 21 3/4 in.
- 10 - 23 1/8 in.

Dimensions are from inside wall.

Traverse Point	Velocity Pressure (VP)	SQRT Velocity Pressure (\sqrt{VP})
A1		
A2		
A3		
A4		
A5		
A6		
A7		
A8		
A9		
A10		

Traverse Point	Velocity Pressure (VP)	SQRT Velocity Pressure (\sqrt{VP})
B1		
B2		
B3		
B4		
B5		
B6		
B7		
B8		
B9		
B10		

Barometric Pressure (B): _____ in. Hg.

Airstream Temperature (T): _____ °F

Test port caps/plugs reinstalled: _____

2nd Party Verified: _____

$$\sqrt{VP_{AVG}} = \left(\sum \sqrt{VP} \right) \div 20 = \frac{\quad}{20} = \quad$$

$$\text{Airflow} = 951 \times A \times \sqrt{VP_{AVG}} \times \sqrt{\frac{460 + T}{B}} = 951 \times 3.08 \times \quad \times \sqrt{\frac{460 + \quad}{\quad}} = \quad \text{ACFM}$$

Calculated By: _____

Checked By: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 54 of 65
-----------------------	--------------------------------------	--

**Data Sheet 2
(Page 1 of 1)**

Air Flow Test - Train B (Subsection 6.2.3)

Date _____

Manometer M&TE ID: _____


Thermometer M&TE ID: _____

Barometer M&TE ID: _____

Test Performed By: _____

Date: _____

Inside Duct Diameter = 23.75 in.
Duct Area (A) = 3.08 ft²



- 1 - 5/8 in.
- 2 - 2 in.
- 3 - 3 1/2 in.
- 4 - 5 3/8 in.
- 5 - 8 1/8 in.
- 6 - 45 5/8 in.
- 7 - 18 3/8 in.
- 8 - 20 1/4 in.
- 9 - 21 3/4 in.
- 10 - 23 1/8 in.

Dimensions are from inside wall.

Traverse Point	Velocity Pressure (VP)	SQRT Velocity Pressure (\sqrt{VP})
A1		
A2		
A3		
A4		
A5		
A6		
A7		
A8		
A9		
A10		

Traverse Point	Velocity Pressure (VP)	SQRT Velocity Pressure (\sqrt{VP})
B1		
B2		
B3		
B4		
B5		
B6		
B7		
B8		
B9		
B10		

Barometric Pressure (B): _____ in. Hg.

Airstream Temperature (T): _____ °F

Test port caps/plugs reinstalled: _____

2nd Party Verified: _____

$$\sqrt{VP_{AVG}} = \left(\sum \sqrt{VP} \right) \div 20 = \frac{\quad}{20} = \quad$$

$$\text{Airflow} = 951 \times A \times \sqrt{VP_{AVG}} \times \sqrt{\frac{460 + T}{B}} = 951 \times 3.08 \times \quad \times \sqrt{\frac{460 + \quad}{\quad}} = \quad \text{ACFM}$$

Calculated By: _____

Checked By: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 55 of 65
-----------------------	--------------------------------------	--

**Data Sheet 3
(Page 1 of 1)**

Air Flow Distribution Test - Train A (Subsection 6.1.4)

Date _____

Anemometer M&TE ID: _____

Test Performed By: _____

Date: _____

DESIGNATE one test point for the center of each filter.

1	2	3	4
5	6	7	8
9	10	11	12
13	Blankoff	Blankoff	14

Test Point	Relative Velocity
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
TOTAL:	

$$\text{Average Velocity (V}_{\text{AVG}}) = \frac{\text{TOTAL}}{\text{No. of Test Points}} = \frac{\quad}{14} = \quad$$

$$\text{Lower Limit} = V_{\text{AVG}} \times 0.8 = \quad$$

$$\text{Upper Limit} = V_{\text{AVG}} \times 1.2 = \quad$$

Lowest Measured Velocity: _____

Highest Measured Velocity: _____

Acc Crit: All measured Relative Velocities between Lower Limit and Upper Limit

Test port caps/plugs reinstalled: _____

2nd Party Verified: _____

Calculated By: _____

Checked By: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 56 of 65
-----------------------	--------------------------------------	--

**Data Sheet 4
(Page 1 of 1)**

Air Flow Distribution Test - Train B (Subsection 6.2.4)

Date _____

Anemometer M&TE ID: _____

Test Performed By: _____

Date: _____

DESIGNATE one test point for the center of each filter.

1	2	3	4
5	6	7	8
9	10	11	12
13	Blankoff	Blankoff	14

Test Point	Relative Velocity
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
TOTAL:	

$$\text{Average Velocity (V}_{\text{AVG}}) = \frac{\text{TOTAL}}{\text{No. of Test Points}} = \frac{\quad}{14} = \quad$$

$$\text{Lower Limit} = V_{\text{AVG}} \times 0.8 = \quad$$

$$\text{Upper Limit} = V_{\text{AVG}} \times 1.2 = \quad$$

Lowest Measured Velocity: _____

Highest Measured Velocity: _____

Acc Crit: All measured Relative Velocities between Lower Limit and Upper Limit

Test port caps/plugs reinstalled: _____

2nd Party Verified: _____

Calculated By: _____

Checked By: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 57 of 65
-----------------------	--------------------------------------	--

**Data Sheet 5
(Page 1 of 1)**

Air/Aerosol Mixing Uniformity Test - Train A (Subsection 6.1.5)

Date _____

Injection Point: _____

DOP Detector ID: _____

Test Performed By: _____

Date: _____

DESIGNATE one test point for each filter approximately 1 foot upstream of the center of each filter.

1	2	3	4
5	6	7	8
9	10	11	12
13	Blankoff	Blankoff	14

Test Point	Relative Concentration
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
TOTAL:	

$$\text{Average Concentration (C}_{\text{AVG}}) = \frac{\text{TOTAL}}{\text{No. of Test Points}} = \frac{\quad}{14} = \quad$$

$$\text{Lower Limit} = C_{\text{AVG}} \times 0.8 = \quad$$

$$\text{Upper Limit} = C_{\text{AVG}} \times 1.2 = \quad$$

Lowest Measured Concentration: _____ Highest Measured Concentration: _____

Acc Crit: All measured Relative Concentrations between Lower Limit and Upper Limit

Test port caps/plugs reinstalled: _____

2nd Party Verified: _____

Calculated By: _____

Checked By: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 58 of 65
-----------------------	--------------------------------------	--

**Data Sheet 6
(Page 1 of 1)**

Air/Aerosol Mixing Uniformity Test - Train B (Subsection 6.2.5)

Date _____

Injection Point: _____

DOP Detector ID: _____

Test Performed By: _____

Date: _____

DESIGNATE one test point for each filter approximately 1 foot upstream of the center of each filter.

1	2	3	4
5	6	7	8
9	10	11	12
13	Blankoff	Blankoff	14

Test Point	Relative Concentration
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
TOTAL:	

$$\text{Average Concentration (C}_{\text{AVG}}) = \frac{\text{TOTAL}}{\text{No. of Test Points}} = \frac{\quad}{14} = \quad$$

$$\text{Lower Limit} = C_{\text{AVG}} \times 0.8 = \quad$$

$$\text{Upper Limit} = C_{\text{AVG}} \times 1.2 = \quad$$

Lowest Measured Concentration: _____ Highest Measured Concentration: _____

Acc Crit: All measured Relative Concentrations between Lower Limit and Upper Limit

Test port caps/plugs reinstalled: _____

2nd Party Verified: _____

Calculated By: _____

Checked By: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 59 of 65
-----------------------	--------------------------------------	--

**Data Sheet 7
(Page 1 of 1)**

HEPA Filter Inplace Test - Train A (Subsection 6.1.6)

Date _____

DOP Detector ID: _____ DOP Generator ID: _____
 Test Performed By: _____ Date: _____

REPEAT data collection **UNTIL** readings are within $\pm 5\%$ of previous readings with a minimum of three (3) upstream readings and two (2) downstream readings recorded.

Upstream Concentration (C_U)

Range: _____

Meter Reading (% Full Scale)	% Difference Between Readings
---------------------------------	----------------------------------

1. _____	_____
2. _____	_____
3. _____	_____
4. _____	_____
5. _____	_____

Downstream Concentration (C_D)

Background Concentration: _____

Range: _____

Meter Reading (% Full Scale)	% Difference Between Readings
---------------------------------	----------------------------------

1. _____	_____
2. _____	_____
3. _____	_____
4. _____	_____
5. _____	_____

VERIFY the final set of readings is within $\pm 5\%$ of previous readings. _____

CALCULATE percent penetration using the final set of readings:

Upstream Concentration (C_U)

$C_U = \text{Range} \times \text{Meter Reading}$

$C_U = \text{_____} \times \text{_____} = \text{_____}$

Downstream Concentration (C_D)

$C_D = \text{Range} \times \text{Meter Reading}$

$C_D = \text{_____} \times \text{_____} = \text{_____}$

$$\% \text{ Penetration} = 100 \times \frac{C_U}{C_D} = \text{_____} \%$$

Calculated By: _____ Checked By: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 60 of 65
-----------------------	--------------------------------------	--

**Data Sheet 8
(Page 1 of 1)**

HEPA Filter Inplace Test - Train B (Subsection 6.2.6)

Date _____

DOP Detector ID: _____ DOP Generator ID: _____

Test Performed By: _____ Date: _____

REPEAT data collection **UNTIL** readings are within $\pm 5\%$ of previous readings with a minimum of three (3) upstream readings and two (2) downstream readings recorded.

Upstream Concentration (C_U)

Range: _____

Meter Reading (% Full Scale)	% Difference Between Readings
---------------------------------	----------------------------------

1. _____

2. _____

3. _____

4. _____

5. _____

Downstream Concentration (C_D)

Background Concentration: _____

Range: _____

Meter Reading (% Full Scale)	% Difference Between Readings
---------------------------------	----------------------------------

1. _____

2. _____

3. _____

4. _____

5. _____

VERIFY the final set of readings is within $\pm 5\%$ of previous readings. _____

CALCULATE percent penetration using the final set of readings:

Upstream Concentration (C_U)

$C_U = \text{Range} \times \text{Meter Reading}$

$C_U = \text{_____} \times \text{_____} = \text{_____}$

Downstream Concentration (C_D)

$C_D = \text{Range} \times \text{Meter Reading}$

$C_D = \text{_____} \times \text{_____} = \text{_____}$

$$\% \text{ Penetration} = 100 \times \frac{C_U}{C_D} = \text{_____} \%$$

Calculated By: _____ Checked By: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 61 of 65
-----------------------	--------------------------------------	--

**Data Sheet 9
(Page 1 of 1)**

Charcoal Adsorber Inplace Test - Train A (Subsection 6.1.7)

Date _____

Upstream Detector ID: _____

Downstream Detector ID: _____

R-11 Generator ID: _____

Test Performed By: _____

Date: _____

MONITOR and **RECORD** upstream and downstream challenge gas concentrations at 10 second intervals for 5 minutes. Injection may stop after 4 consecutive upstream concentration readings within $\pm 20\%$ of their average have been recorded.

Background Downstream Concentration: _____ ppb

TIME	CONCENTRATION		TIME	CONCENTRATION	
	Upstream	Downstream		Upstream	Downstream
0:10	_____ ppm	_____ ppb	2:40	_____ ppm	_____ ppb
0:20	_____ ppm	_____ ppb	2:50	_____ ppm	_____ ppb
0:30	_____ ppm	_____ ppb	3:00	_____ ppm	_____ ppb
0:40	_____ ppm	_____ ppb	3:10	_____ ppm	_____ ppb
0:50	_____ ppm	_____ ppb	3:20	_____ ppm	_____ ppb
1:00	_____ ppm	_____ ppb	3:30	_____ ppm	_____ ppb
1:10	_____ ppm	_____ ppb	3:40	_____ ppm	_____ ppb
1:20	_____ ppm	_____ ppb	3:50	_____ ppm	_____ ppb
1:30	_____ ppm	_____ ppb	4:00	_____ ppm	_____ ppb
1:40	_____ ppm	_____ ppb	4:10	_____ ppm	_____ ppb
1:50	_____ ppm	_____ ppb	4:20	_____ ppm	_____ ppb
2:00	_____ ppm	_____ ppb	4:30	_____ ppm	_____ ppb
2:10	_____ ppm	_____ ppb	4:40	_____ ppm	_____ ppb
2:20	_____ ppm	_____ ppb	4:50	_____ ppm	_____ ppb
2:30	_____ ppm	_____ ppb	5:00	_____ ppm	_____ ppb

Average Upstream Concentration (C_U) = _____ Average Downstream Concentration (C_D) = _____

$\pm 20\%$ of C_U : $0.8 \times C_U =$ _____ $1.2 \times C_U =$ _____

IDENTIFY the 4 readings used to calculate C_U and C_D , **AND**

VERIFY the 4 readings used to calculate C_U do NOT exceed $\pm 20\%$ of C_U . _____

$$\% \text{ Penetration} = 100 \times \frac{C_U}{1000 \times C_D} = \text{_____} \%$$

Calculated By: _____ Checked By: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 62 of 65
-----------------------	--------------------------------------	--

**Data Sheet 10
(Page 1 of 1)**

Charcoal Adsorber Inplace Test - Train B (Subsection 6.2.7)

Date _____

Upstream Detector ID: _____

Downstream Detector ID: _____

R-11 Generator ID: _____

Test Performed By: _____

Date: _____

MONITOR and **RECORD** upstream and downstream challenge gas concentrations at 10 second intervals for 5 minutes. Injection may stop after 4 consecutive upstream concentration readings within $\pm 20\%$ of their average have been recorded.

Background Downstream Concentration: _____ ppb

TIME	CONCENTRATION		TIME	CONCENTRATION	
	Upstream	Downstream		Upstream	Downstream
0:10	_____ ppm	_____ ppb	2:40	_____ ppm	_____ ppb
0:20	_____ ppm	_____ ppb	2:50	_____ ppm	_____ ppb
0:30	_____ ppm	_____ ppb	3:00	_____ ppm	_____ ppb
0:40	_____ ppm	_____ ppb	3:10	_____ ppm	_____ ppb
0:50	_____ ppm	_____ ppb	3:20	_____ ppm	_____ ppb
1:00	_____ ppm	_____ ppb	3:30	_____ ppm	_____ ppb
1:10	_____ ppm	_____ ppb	3:40	_____ ppm	_____ ppb
1:20	_____ ppm	_____ ppb	3:50	_____ ppm	_____ ppb
1:30	_____ ppm	_____ ppb	4:00	_____ ppm	_____ ppb
1:40	_____ ppm	_____ ppb	4:10	_____ ppm	_____ ppb
1:50	_____ ppm	_____ ppb	4:20	_____ ppm	_____ ppb
2:00	_____ ppm	_____ ppb	4:30	_____ ppm	_____ ppb
2:10	_____ ppm	_____ ppb	4:40	_____ ppm	_____ ppb
2:20	_____ ppm	_____ ppb	4:50	_____ ppm	_____ ppb
2:30	_____ ppm	_____ ppb	5:00	_____ ppm	_____ ppb

Average Upstream Concentration (C_U) = _____

Average Downstream Concentration (C_D) = _____

$\pm 20\%$ of C_U : $0.8 \times C_U =$ _____ $1.2 \times C_U =$ _____

IDENTIFY the 4 readings used to calculate C_U and C_D , **AND**

VERIFY the 4 readings used to calculate C_U do NOT exceed $\pm 20\%$ of C_U . _____

$$\% \text{ Penetration} = 100 \times \frac{C_U}{1000 \times C_D} = \text{_____} \%$$

Calculated By: _____

Checked By: _____

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 63 of 65
-----------------------	--------------------------------------	--

**Attachment 1
(Page 1 of 3)**

Filter Housing Access Door Latch ("Dogs") Adjustment

Date _____

NOTE

Additional copies of this Attachment may be made if necessary.

- [1] **RECORD** which Train of Containment Purge and which Subsection of this PTI this Attachment is being performed for.

- ☐ Train A - Subsection 6.1.8
☐ Train B - Subsection 6.2.8

- [2] **IDENTIFY** leaking access door(s) and approximate location of leakage.

NOTES

- 1) The following steps are to be performed while no inplace filter testing is in progress and preferably after the inplace tests are complete.
2) To correct door leaks, this Attachment uses a repeat of steps until the leaks are corrected

- [3] **ENSURE** no inplace filter or adsorber tests are in progress. _____

- [4] **STOP** appropriate train of Containment Purge using the appropriate Handswitch on 2-M-9:

- ☐ Train A: 2-HS-30-1A, CNTMT PURGE SUP & EXH FANS
2A AND FCO-30-1A & 1B
☐ Train B: 2-HS-30-4A, CNTMT PURGE SUP & EXH FANS
2B AND FCO-30-4A & 4B

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 64 of 65
-----------------------	--------------------------------------	--

**Attachment 1
(Page 2 of 3)**

Filter Housing Access Door Latch ("Dogs") Adjustment

Date _____

NOTE

The following step ensures ABSCE boundary integrity is maintained while the Containment Purge Filter Housing access door(s) are open.

- [5] **CLOSE** appropriate Containment Purge Discharge Valve using the appropriate Handswitch on 2-M-9:
- ☐ Train A: 2-HS-30-213, PURGE EXH FAN 2A TO SHIELD BLDG VNT
 - ☐ Train B: 2-HS-30-216, PURGE EXH FAN 2B TO SHLD BLDG VENT
- [6] **INSPECT** and **ADJUST** latch(es) on leaking door(s) as needed to eliminate air leakage. _____
- [7] **CLOSE** access door(s). _____
- [8] **OPEN** appropriate Containment Purge Discharge Valve using the appropriate Handswitch on 2-M-9:
- ☐ Train A: 2-HS-30-213, PURGE EXH FAN 2A TO SHIELD BLDG VNT
 - ☐ Train B: 2-HS-30-216, PURGE EXH FAN 2B TO SHLD BLDG VENT
- [9] **START** appropriate train of Containment Purge using the appropriate Handswitch on 2-M-9:
- ☐ Train A: 2-HS-30-1A, CNTMT PURGE SUP & EXH FANS 2A AND FCO-30-1A & 1B
 - ☐ Train B: 2-HS-30-4A, CNTMT PURGE SUP & EXH FANS 2B AND FCO-30-4A & 4B

WBN Unit 2	Containment Purge Filter Test	2-PTI-030J-02 Rev. 0000 Page 65 of 65
-----------------------	--------------------------------------	--

**Attachment 1
(Page 3 of 3)**

Filter Housing Access Door Latch ("Dogs") Adjustment

Date _____

[10] **CHECK** door(s) for leakage. (i.e. "smoke test") _____

NOTE

If the leaks require additional maintenance beyond latch adjustment to correct, initiate a WO for corrective maintenance and include pertinent information in the CTL.

[11] **REPEAT** steps [4] through [10] as needed until no leaks are identified. _____

[12] **VERIFY** no air leakage around access doors. _____


WATTS BAR NUCLEAR PLANT
UNIT 2 STARTUP

TITLE: System 063 - Safety Injection System SIS Accumulators

Instruction No: 2-PTI-063-02

Revision No: 0


PREPARED BY: Curt Evans



DATE 6-16-11

PRINT NAME/ SIGNATURE

REVIEWED BY: Bob Griffin



DATE 6-16-11

PRINT NAME/ SIGNATURE

INSTRUCTION APPROVAL

JTG MEETING NO: 2-12-003

JTG CHAIRMAN: 

DATE

2/2/12

APPROVED BY: 

DATE

2/2/12

PREOPERATIONAL STARTUP MANAGER

TEST RESULTS APPROVAL

JTG MEETING NO: _____

JTG CHAIRMAN: _____

DATE

APPROVED BY: _____

DATE

PREOPERATIONAL STARTUP MANAGER

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 2 of 144
-----------------------	---	---

Revision Log

Revision or Change Number	Effective Date	Affected Page Numbers	Description of Revision/Change
0000	2/2/12	ALL	Initial Issue based on Unit 1 PTI-063-02.

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 3 of 144
-----------------------	---	---

Table of Contents

1.0	INTRODUCTION	6
1.1	TEST OBJECTIVES	6
1.2	SCOPE	6
2.0	REFERENCES	7
2.1	Performance References	7
2.2	Developmental References	7
3.0	PRECAUTIONS AND LIMITATIONS	11
4.0	PREREQUISITE ACTIONS	13
4.1	Preliminary Actions	13
4.2	Special Tools, Measuring and Test Equipment (M&TE), Parts, and Supplies	19
4.3	Field Preparations	20
4.4	Approvals and Notifications	26
5.0	ACCEPTANCE CRITERIA	27
6.0	PERFORMANCE	30
6.1	SI Accumulator No. 1 Functional Test	30
6.2	SI Accumulator No. 2 Functional Test	46
6.3	SI Accumulator No. 3 Functional Test	61
6.4	SI Accumulator No. 4 Functional Test	76
7.0	POST PERFORMANCE ACTIVITY	91
8.0	RECORDS	95
Appendix A:	TEST PROCEDURES/INSTRUCTIONS REFERENCE REVIEW	96
Appendix B:	TEMPORARY CONDITION LOG	97
Appendix C:	PERMANENT PLANT INSTRUMENTATION LOG FOR SECTION 6.1	98

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 4 of 144
-----------------------	---	---

Table of Contents (continued)

Appendix D:	PERMANENT PLANT INSTRUMENTATION LOG FOR SECTION 6.2.....	99
Appendix E:	PERMANENT PLANT INSTRUMENTATION LOG FOR SECTION 6.3.....	100
Appendix F:	PERMANENT PLANT INSTRUMENTATION LOG FOR SECTION 6.4.....	101
Appendix G:	VALVE LINEUP FOR SUBSECTION 6.1.....	102
Appendix H:	VALVE LINEUP FOR SUBSECTION 6.2.....	106
Appendix I:	VALVE LINEUP FOR SUBSECTION 6.3.....	110
Appendix J:	VALVE LINEUP FOR SUBSECTION 6.4.....	114
Appendix K:	COMMON BREAKER LINEUP	118
Appendix L:	BREAKER LINEUP FOR SUBSECTION 6.1	119
Appendix M:	BREAKER LINEUP FOR SUBSECTION 6.2.....	120
Appendix N:	BREAKER LINEUP FOR SUBSECTION 6.3.....	121
Appendix O:	BREAKER LINEUP FOR SUBSECTION 6.4.....	122
Appendix P:	SWITCH LINEUP FOR SUBSECTION 6.1.....	123
Appendix Q:	SWITCH LINEUP FOR SUBSECTION 6.2.....	124
Appendix R:	SWITCH LINEUP FOR SUBSECTION 6.3.....	125
Appendix S:	SWITCH LINEUP FOR SUBSECTION 6.4.....	126
Appendix T:	SSPS VENDOR TERMINALS ON PLASTIC	127
Appendix U:	ACCUMULATOR NO. 1 F L/D CALCULATION	128
Appendix V:	ACCUMULATOR NO. 2 F L/D CALCULATION	132
Appendix W:	ACCUMULATOR NO. 3 F L/D CALCULATION	136
Appendix X:	ACCUMULATOR NO. 4 F L/D CALCULATION	140

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 5 of 144
-----------------------	---	---

Table of Contents (continued)

Appendix Y: Sketch for Temporary Spool Pieces 144

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 6 of 144
-----------------------	---	---

Date _____

1.0 INTRODUCTION

1.1 TEST OBJECTIVES

This test is being performed to ensure the Safety Injection System Accumulators will perform their design function.

1.2 SCOPE

- A. Verify the Safety Injection Accumulator isolation valves will open properly under maximum differential pressure conditions, with the RCS depressurized and the accumulators at maximum expected pressure.
- B. Demonstrate accumulator injection by a blow down into an open reactor vessel and obtain data to confirm that the pipe resistance is within the design range.
- C. Verify automatic controls function properly in response to simulated input signals in accordance with design drawings.
- D. Verify level alarm setpoints during filling of the accumulators.

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 7 of 144
-----------------------	---	---

Date _____

2.0 REFERENCES

2.1 Performance References

- A. SMP-9.0 R1, Watts Bar Nuclear Plant Unit 2 Conduct of Test
- B. SMP-15.0 R3, Watts Bar Nuclear Plant Unit 2 Status and Control of Isolation Devices

2.2 Developmental References

- A. Test Scoping Document
 - 1. 2-TSD-63-2, SIS-Accumulators and Related System Performance Test
- B. Final Safety Analysis Report (FSAR)
 - 1. FSAR–Amendment 107
 - a. FSAR Section 6.3, Emergency Core Cooling System
 - b. FSAR Table 14.2-1 Sheets 22, 23, and 24 of 90 Safety Injection System Test Summary
- C. Drawings
 - 1. Flow Diagrams
 - a. 2-47W811-1 R4, "Flow Diagram Safety Injection System"
 - (1) 52636-023 R0
 - (2) 53611-005 R0
 - (3) 53612-005 R0
 - (4) 54008-006 R0
 - b. 2-47W830-6 R5, "Flow Diagram Waste Disposal System"
 - (1) 53580-002 R2

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 8 of 144
-----------------------	---	---

Date _____

2.2 Developmental References (continued)

2. Electrical

- a. 2-47W610-63-2 R1, "Electrical Control Diagram Safety Injection System"
 - (1) 52671-027 R1
 - (2) 52671-028 R1
 - (3) 52378-468 R1
 - (4) 52378-469 R1
 - (5) 52378-470 R1
 - (6) 52378-471 R1
- b. 2-45W600-63-1 R0, "Wiring Diagram Safety Injection System Schematic Diagram"
 - (1) 52378-138 R0
 - (2) 52671-088 R0
- c. 1-45W703-7 R12, Wiring Diagrams 125V Vital Battery Board III Single Line - Sheet 7
- d. 1-45W703-8 R13, Wiring Diagrams 125V Vital Battery Board IV Single Line - Sheet 8
- e. 2-45W724-3 R0, Wiring Diagrams 6900V Shutdown Board 2A-A Single Line
- f. 2-45W751-2 R0, Wiring Diagrams 480V Reac Mov Bds 2A1-A & 2A1-A Single Line SH-2
- g. 2-45W751-7 R1, Wiring Diagrams 480V Reac Mov Bds 2B1-B & 2B1-B Single Line SH-1
- h. 2-45W751-8 R1, Wiring Diagrams 480V Reac Mov Bds 2B1-B & 2B1-B Single Line SH-2

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 9 of 144
-----------------------	---	---

Date _____

2.2 Developmental References (continued)

- i. 2-45W760-63-4 R0, "Wiring Diagrams Safety Injection System Schematic Diagram"
 - (1) 53287-106 R0
 - (2) 53287-108 R0
 - (3) 53292-060 R0
 - (4) 53292-086 R0
 - (5) 54499-004 R0
 - (6) 54499-125 R0
 - (7) 54870-140 R0
 - (8) 54870-141 R0
 - j. 45N2645-1 R13, Wiring Diagrams Unit Control Board - Panel 2-M-6 Connection Diagrams - Sheet 1
 - k. 45N2645-2 R11, Wiring Diagrams Unit Control Board - Panel 2-M-6 Connection Diagrams - Sheet 2
 - l. 45N2645-5 R11, Wiring Diagrams Unit Control Board - Panel 2-M-6 Connection Diagrams - Sheet 5
 - m. 45N2645-9 R12, Wiring Diagrams Unit Control Board - Panel 2-M-6 Connection Diagrams - Sheet 9
 - n. 45W1766-4 R8, Wiring Diagrams 480V Reactor MOV BD 1A1-A Connection Diagram
 - o. 45W1766-5 R15, Wiring Diagrams 480V Reactor MOV BD 1A1-A Connection Diagram
 - p. 45W1766-6 R17, Wiring Diagrams 480V Reactor MOV BD 1A1-A Connection Diagram
3. Mechanical
- a. 47W435-5 R18, Mechanical Safety Injection System Piping
 - b. 47W435-8 R25, Mechanical Safety Injection System Piping

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 10 of 144
-----------------------	---	--

Date _____

2.2 Developmental References (continued)

D. Documents

- a. ARI-1-L-10 R5, Misc Aux Control
- b. WCAP-17093-P R0, Westinghouse Document
- c. N3C-945 R0, Procedure for Evaluation and Qualification of Piping System Vibrations

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 11 of 144
-----------------------	---	--

Date _____

3.0 PRECAUTIONS AND LIMITATIONS

- A. Standard precautions shall be followed for working around energized electrical equipment in accordance with TVA Safety Manual Procedure 1021.
- B. Steps may be repeated if all components cannot be tested in a step. However, if the test has been exited, prerequisite steps must be re-verified and a Chronological Test Log (CTL) entry made.
- C. Discrepancies between component ID tags and the description in a procedure/instruction do not require a Test Deficiency Notice, TDN, in accordance with SMP-14.0, if the UNIDs match, exclusive of place keeping zeros and train designators (e.g.; 2-HS-31-468 vs. 2-HS-031-0468) and the noun description is sufficient to identify the component. If the component label needs to be changed, a Tag Request Form (TR Card) should be processed in accordance with TI-12.14. Make an entry in the CTL and continue testing.
- D. All wires removed/lifted from a terminal shall be identified and taped or covered with an insulator to prevent personnel or equipment hazard and possible spurious initiations. The wires should be grouped together and labeled with the work implementing document number that required them to be lifted if left unattended.
- E. All open problems are to be tracked by a corrective action document and entered on the appropriate system punchlist.
- F. Problems identified during the test shall be annotated on the Chronological Test Log (CTL) from SMP-9.0 including a description of the problem, the procedure step when/where the problem was identified, corrective action steps taken to resolve the problem, and the number of the corrective action document, if one was required.
- G. Observe all Radiation Protection (RP) requirements when working in or near radiological areas.
- H. Ensure there are no adverse effects to the operation of Unit 1 structures, systems, or components.
- I. The minimum external surface temperature for accumulator pressurization is 73°F.
- J. Nitrogen will not support life. Make sure all personnel are clear before venting nitrogen into the atmosphere.

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 12 of 144
-----------------------	---	--

Date _____

3.0 PRECAUTIONS AND LIMITATIONS (continued)

- K. Ensure the water in the RWST meets chemistry requirements for contact with the reactor coolant system.
- L. Ensure personnel safety when dumping water into the reactor vessel.
- M. Ensure that a direct path from the RWST to the reactor vessel is not provided while lining up systems to perform this test.
- N. Limit operation of an SI Pump to 45 minutes at indicated pump flow of less than 40.5 gpm. The pump should be allowed to cool for at least one hour prior to restart.
- O. Closely monitor pump operating parameters while the SI Pump is running.
- P. When filling an accumulator, closely observe the tygon tube level indication to preclude overflow from the vent line.
- Q. When pressurizing an accumulator do not exceed 685 psig.
- R. During the performance of this procedure visual observation of piping and components is required in accordance to engineering specification N3C-945. This includes steady state transient operations with visual confirmation that vibration is not excessive.
- S. If vibration is determined to be excessive, the Test Engineer shall initiate a Test Deficiency Notice (TDN).
- T. Acceptable recorder traces and data logger printouts are those that are legible and fall within the expected range parameter.

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 13 of 144
-----------------------	---	--

Date _____

4.0 PREREQUISITE ACTIONS

NOTE

Prerequisite steps may be performed in any order unless otherwise stated and should be completed as close in time as practicable to the start of the instruction subsection to which they apply.

4.1 Preliminary Actions

- [1] **VERIFY** the test/performance copy of this Preoperational Test Instruction (PTI) is the current revision including any change notices and as needed, each test person assisting in this test has the current revision including any change notices. _____
- [2] **OBTAIN** copies of the applicable forms from the latest revision of SMP-9.0, **AND**

ATTACH to this PTI for use during the performance of this PTI. _____
- [3] **ENSURE** changes to the references listed on "Test Procedure and Instruction Reference Review", Appendix A, have been reviewed, and determined not to adversely affect the test performance. _____
- [4] **VERIFY** current revisions and change paper for referenced drawings has been reviewed and determined NOT to adversely affect the test performance, **AND**

ATTACH documentation of current drawing revision numbers and change paper that were reviewed to the data package. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 14 of 144
-----------------------	---	--

Date _____

4.1 Preliminary Actions (continued)

- [5] **EVALUATE** open items in Watts Bar Integrated Task Equipment List (WITEL) **AND**

ENSURE that they will not adversely affect the test performance.

- A. Subsection 6.1 _____
- B. Subsection 6.2 _____
- C. Subsection 6.3 _____
- D. Subsection 6.4 _____

- [6] **ENSURE** required Component Testing has been completed prior to start of test.

- A. Subsection 6.1 _____
- B. Subsection 6.2 _____
- C. Subsection 6.3 _____
- D. Subsection 6.4 _____

- [7] **ENSURE** outstanding Design Change Notices (DCN's), Engineering Design Construction Release (EDCR's) or Temporary Alterations (TA's) do not adversely impact testing, **AND**

ATTACH documentation of DCN's, EDCR's and TA's that were reviewed to the data package. _____

- [8] **ENSURE** a review of outstanding U2 Clearances has been coordinated with Operations for impact to the test performance, **AND**

RECORD in Appendix B, Temporary Condition Log if required. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 15 of 144
-----------------------	---	--

Date _____

4.1 Preliminary Actions (continued)

[9] **VERIFY** System cleanliness as required for the performance of this test has been completed in accordance with SMP-7.0.

- A. Subsection 6.1 _____
- B. Subsection 6.2 _____
- C. Subsection 6.3 _____
- D. Subsection 6.4 _____

CAUTION

Verify the contactor light is off on the main breaker any time the shunt breaker for the accumulators is being closed. To drop out the contactor, one must open the main breaker.

[10] **PERFORM** the following breaker lineups:

- A. Appendix L for Subsection 6.1 _____
- B. Appendix M for Subsection 6.2 _____
- C. Appendix N for Subsection 6.3 _____
- D. Appendix O for Subsection 6.4 _____

[11] **VERIFY** Measuring and Test Equipment (M&TE) required for test performance has been (as required) filled, vented, place in service and recorded on Measuring and Test Equipment Log in SMP-9.0.

- A. Subsection 6.1 _____
- B. Subsection 6.2 _____
- C. Subsection 6.3 _____
- D. Subsection 6.4 _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 16 of 144
-----------------------	---	--

Date _____

4.1 Preliminary Actions (continued)

- [12] **VERIFY** Measuring and Test Equipment (M&TE) calibration due dates will support the completion of this test performance.
 - A. Subsection 6.1 _____
 - B. Subsection 6.2 _____
 - C. Subsection 6.3 _____
 - D. Subsection 6.4 _____
- [13] **ENSURE** components contained within the boundaries of this test are under the jurisdictional control of Preoperational Startup Engineering (PSE) or Shift Manager (SM). _____
- [14] **VERIFY** Design Change Notices (DCNs) for Type I Supports identified for System 63 testing are issued. _____
- [15] **VERIFY** Design Change Notices (DCNs) for Type I Supports identified for System 63 testing are field work complete. _____
- [16] **VERIFY** remaining supports required for System 63 testing are in place or an equivalent engineering approved temporary support is installed. _____
- [17] **VERIFY** spring cans identified for System 63 testing are installed, unpinned, and on scale with no visual indication of damage, loose parts or interferences. _____
- [18] **VERIFY** snubbers identified for System 63 testing are installed, with no visual indication of damage, loose parts or interferences. _____
- [19] **PERFORM** a pretest walk down on equipment to be tested to ensure no conditions exist that will impact the test performance. _____
- [20] **CONDUCT** a pretest briefing with Test and Operations personnel in accordance with SMP-9.0. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 17 of 144
-----------------------	---	--

Date _____

4.1 Preliminary Actions (continued)

[21] **ENSURE** that communications are available for areas where testing is to be conducted.

- A. Subsection 6.1 _____
- B. Subsection 6.2 _____
- C. Subsection 6.3 _____
- D. Subsection 6.4 _____

[22] **PERFORM** the following Switch Lineups:

- A. Appendix P for Subsection 6.1 _____
- B. Appendix Q for Subsection 6.2 _____
- C. Appendix R for Subsection 6.3 _____
- D. Appendix S for Subsection 6.4 _____

[23] **PERFORM** the Breaker Lineup as listed in Appendix K. _____

[24] **PERFORM** the following Breaker Lineups:

- A. Appendix L for Subsection 6.1 _____
- B. Appendix M for Subsection 6.2 _____
- C. Appendix N for Subsection 6.3 _____
- D. Appendix O for Subsection 6.4 _____

[25] **PERFORM** the following Valve Lineups:

- A. Appendix G for Subsection 6.1 _____
- B. Appendix H for Subsection 6.2 _____
- C. Appendix I for Subsection 6.3 _____
- D. Appendix J for Subsection 6.4 _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 18 of 144
-----------------------	---	--

Date _____

4.1 Preliminary Actions (continued)

[26] **VERIFY** the following systems are operational and have been placed in service to the extent necessary to perform this test:

- A. 6900V SHUTDOWN BD 2A-A is energized. _____
- B. 480V REACTOR MOV BOARD 2A1-A is energized. _____
- C. 480V REACTOR MOV BOARD 2B1-B is energized. _____
- D. 125V dc VITAL BATTERY BOARD I is energized. _____
- E. 125V dc VITAL BATTERY BOARD II is energized. _____
- F. 120V AC Vital Bd 2-I is energized. _____
- G. 120V AC Vital Bd 2-II is energized. _____
- H. Nitrogen supply to the accumulators is available. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 19 of 144
-----------------------	---	--

Date _____

4.2 Special Tools, Measuring and Test Equipment (M&TE), Parts, and Supplies

[1] The following M&TE or equivalent is available:

- A. 0-1000 psig gage ($\pm 0.25\%$ Full Scale) _____
- B. 0-200 psig gage ($\pm 0.25\%$ Full Scale) _____
- C. 0-100 psig transmitter ($\pm 0.5\%$ Full Scale) _____
- D. 0-150 psig wc d/p transmitter ($\pm 0.5\%$ Full Scale) _____
- E. 0-200°F contact thermometer ($\pm 3^\circ\text{F}$) _____
- F. AstroMed Recorder _____

[2] The following are available:

- A. Jumpers as required _____
- B. 100 feet of 3/8" tygon tubing _____
- C. 4 test valves (2", minimum pressure 700 psig) _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 20 of 144
-----------------------	---	--

Date _____

4.3 Field Preparations

- [1] **VERIFY/INSTALL** plastic screws and washers in accordance with SMP-15.0 at the vendor terminals listed in Appendix T. _____
- [2] **VERIFY** the RWST level is greater than 10 Ft. as read on the local level indicator or greater than 30% as read in the Main Control Room. _____
- [3] **ENSURE** scaffolding is installed to provide access to the accumulator level instrumentation.
 - A. Accumulator No. 1 Subsection 6.1 _____
 - B. Accumulator No. 2 Subsection 6.2 _____
 - C. Accumulator No. 3 Subsection 6.3 _____
 - D. Accumulator No. 4 Subsection 6.4 _____
- [4] **ENSURE** the appropriate accumulator water level is below the lower instrument level tap.
 - A. Accumulator No. 1 Subsection 6.1 _____
 - B. Accumulator No. 2 Subsection 6.2 _____
 - C. Accumulator No. 3 Subsection 6.3 _____
 - D. Accumulator No. 4 Subsection 6.4 _____
- [5] **ENSURE** the Reactor Coolant Drain Tank System is capable of accepting water from the accumulators and disposing of the effluent.
 - A. Accumulator No. 1 Subsection 6.1 _____
 - B. Accumulator No. 2 Subsection 6.2 _____
 - C. Accumulator No. 3 Subsection 6.3 _____
 - D. Accumulator No. 4 Subsection 6.4 _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 21 of 144
-----------------------	---	--

Date _____

4.3 Field Preparations (continued)

[6] **ENSURE** Safety Injection Pump 2A-A and piping is lined up to take suction from the RWST and is ready to supply water for accumulator filling.

A. Accumulator No. 1 Subsection 6.1 _____

B. Accumulator No. 2 Subsection 6.2 _____

C. Accumulator No. 3 Subsection 6.3 _____

D. Accumulator No. 4 Subsection 6.4 _____

CAUTION

Prior to removing blind flanges, be aware of any pressure or water.

[7] **ENSURE** the blind flanges or pipe caps are removed at valves for the appropriate accumulator.

[7.1] Subsection 6.1

A. 2-VTV-63-606, ACCUM 1 VENT _____

B. 2-DRV-63-667, ACCUM LEVEL STANDPIPE
DRAIN _____

C. 2-DRV-63-668, ACCUM LEVEL STANDPIPE
DRAIN _____

[7.2] Subsection 6.2

A. 2-VTV-63-607, ACCUM 2 VENT _____

B. 2-DRV-63-669, ACCUM LEVEL STANDPIPE
DRAIN _____

C. 2-DRV-63-670, ACCUM LEVEL STANDPIPE
DRAIN _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 22 of 144
-----------------------	---	--

Date _____

4.3 Field Preparations (continued)

[7.3] Subsection 6.3

A. 2-VTV-63-608, ACCUM 3 VENT _____

B. 2-DRV-63-671, ACCUM LEVEL STANDPIPE
DRAIN _____

C. 2-DRV-63-672, ACCUM LEVEL STANDPIPE
DRAIN _____

[7.4] Subsection 6.4

A. 2-VTV-63-609, ACCUM 4 VENT _____

B. 2-DRV-63-673, ACCUM LEVEL STANDPIPE
DRAIN _____

C. 2-DRV-63-674, ACCUM LEVEL STANDPIPE
DRAIN _____

[8] **INSTALL** temporary spool pieces in the flanges for the following level transmitters as shown in Appendix Y:

A. 2-LT-63-129 for Accumulator No. 1 Subsection 6.1 _____

B. 2-LT-63-109 for Accumulator No. 2 Subsection 6.2 _____

C. 2-LT-63-89 for Accumulator No. 3 Subsection 6.3 _____

D. 2-LT-63-82 for Accumulator No. 4 Subsection 6.4 _____

[9] **INSTALL** a temporary spool piece to the following drain valves with a tygon hose attached vertically to the accumulator with a means to measure the level between the instrument taps of the accumulator as shown in Appendix Y:

A. 2-DRV-63-667 for Accumulator No. 1 Subsection 6.1 _____

B. 2-DRV-63-669 for Accumulator No. 2 Subsection 6.2 _____

C. 2-DRV-63-671 for Accumulator No. 3 Subsection 6.3 _____

D. 2-DRV-63-673 for Accumulator No. 4 Subsection 6.4 _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 23 of 144
-----------------------	---	--

Date _____

4.3 Field Preparations (continued)

[10] **INITIATE** work order to connect an AstroMed Recorder to monitor the following data points for each subsection:

A. For Accumulator No. 1 Subsection 6.1:

- Temporary d/p transmitter _____
- 2-PT-63-128 _____
- 2-FCV-63-118 open Red Light _____
- 2-FCV-63-118 close Green Light _____

B. For Accumulator No. 2 Subsection 6.2:

- Temporary d/p transmitter _____
- 2-PT-63-108 _____
- 2-FCV-63-98 open Red Light _____
- 2-FCV-63-98 close Green Light _____

C. For Accumulator No. 3 Subsection 6.3:

- Temporary d/p transmitter _____
- 2-PT-63-88 _____
- 2-FCV-63-80 open Red Light _____
- 2-FCV-63-80 close Green Light _____

D. For Accumulator No. 4 Subsection 6.4:

- Temporary d/p transmitter _____
- 2-PT-63-62 _____
- 2-FCV-63-67 open Red Light _____
- 2-FCV-63-67 close Green Light _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 24 of 144
-----------------------	---	--

Date _____

4.3 Field Preparations (continued)

- [11] **INSTALL** temporary d/p transmitter with the high pressure side attached to TV-4 and the low pressure side to the following drain valves for each subsection. The transmitter must be at a lower elevation than the low pressure connection.
 - A. 2-DRV-63-668 for Accumulator No. 1 Subsection 6.1 _____
 - B. 2-DRV-63-670 for Accumulator No. 2 Subsection 6.2 _____
 - C. 2-DRV-63-672 for Accumulator No. 3 Subsection 6.3 _____
 - D. 2-DRV-63-674 for Accumulator No. 4 Subsection 6.4 _____
- [12] **VERIFY/INSTALL** a jumper across terminals TB602-11 and TB602-12 in Panel 2-R-48 on the field side of the plastic insulators, prior to performing Subsection 6.1 (Close inhibit on SI). _____
- [13] **VERIFY/INSTALL** a jumper across terminals TB602-11 and TB602-12 in Panel 2-R-51 on the field side of the plastic insulators, prior to performing Subsection 6.2 (Close inhibit on SI). _____
- [14] **VERIFY/INSTALL** a jumper across terminals TB620-11 and TB620-12 in Panel 2-R-48 on the field side of the plastic insulators, prior to performing Subsection 6.3 (Close inhibit on SI). _____
- [15] **VERIFY/INSTALL** a jumper across terminals TB620-11 and TB620-12 in Panel 2-R-51 on the field side of the plastic insulators, prior to performing Subsection 6.4 (Close inhibit on SI). _____
- [16] **VERIFY/INSTALL** a jumper across terminals TB611-9 and TB611-10 in Panel 2-R-48 on the field side of the plastic isolators (CIS A signal). _____
- [17] **VERIFY/INSTALL** a jumper across terminals TB612-1 and TB612-2 in Panel 2-R-48 on the field side of the plastic isolators (CIS A signal). _____
- [18] **VERIFY/INSTALL** a jumper across terminals TB630-5 and TB630-6 in Panel 2-R-51 on the field side of the plastic isolators (CIS A signal). _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 25 of 144
-----------------------	---	--

Date _____

4.3 Field Preparations (continued)

- [19] **VERIFY** the reactor vessel head and upper and lower internals packages are removed. _____
- [20] **VERIFY** the reactor vessel level is at least 15 feet below the nozzles and pumps are available to pump out the vessel water as required. _____
- [21] **VERIFY** reactor vessel is available to receive water from SIS accumulators. _____
- [22] **VERIFY** Work Order is ready for installation of an instrument air connection for each subsection. _____
- [23] **VERIFY** that the SI Accumulator relief valves are calibrated and installed.
- A. Subsection 6.1
2-RFV-63-602, ACCUM 1 RELIEF _____
- B. Subsection 6.2
2-RFV-63-603, ACCUM 2 RELIEF _____
- C. Subsection 6.3
2-RFV-63-604, ACCUM 3 RELIEF _____
- D. Subsection 6.4
2-RFV-63-605, ACCUM 4 RELIEF _____
- [24] **RECORD** as found pressure setpoint of Pressure Control Valve 2-PCV-63-58, SIS COLD LEG ACCUM N2 HDR INLET PRESS CNT, [BIT RM]:

PRESSURE _____ psig _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 26 of 144
---------------	---	---

Date _____

4.4 Approvals and Notifications

- [1] **OBTAIN** permission of the Preoperational Startup Manager to start the test.

Preoperational Startup Manager
Signature

Date

- [2] **OBTAIN** the Unit 2 Supervisor's (US/SRO) or Shift Manager's (SM) authorization.

U2 US/SRO/SM Signature

Date

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 27 of 144
-----------------------	---	--

Date _____

5.0 ACCEPTANCE CRITERIA

- [1] Safety Injection Accumulator Isolation valves open in less than or equal to 49 sec. at a maximum differential pressure of greater than 674 psig, on a simulated Safety Injection Signal.

ACCUM. NO.	VALVE NO.	DESCRIPTION	STEPS
1	2-FCV-63-118	COLD LEG ACCUMULATOR 1 OUTLET ISOLATION	6.1[63], 6.1[111]
2	2-FCV-63-98	COLD LEG ACCUMULATOR 2 OUTLET ISOLATION	6.2[63], 6.2[111]
3	2-FCV-63-80	COLD LEG ACCUMULATOR 3 OUTLET ISOLATION	6.3[63], 6.3[111]
4	2-FCV-63-67	COLD LEG ACCUMULATOR 4 OUTLET ISOLATION	6.4[63], 6.4[111]

- [2] Accumulator discharge line resistance (f L/D) is greater than or equal to 4.5 and less than or equal to 6.7.

ACCUMULATOR NO.	STEPS
1	6.1[113]
2	6.2[113]
3	6.3[113]
4	6.4[113]

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 28 of 144
-----------------------	---	--

Date _____

5.0 ACCEPTANCE CRITERIA (continued)

- [3] Safety Injection Accumulator Isolation valves open automatically on a simulated Safety Injection Signal.

ACCUM. NO.	VALVE NO.	DESCRIPTION	STEPS
1	2-FCV-63-118	COLD LEG ACCUMULATOR 1 OUTLET ISOLATION	6.1[67]
2	2-FCV-63-98	COLD LEG ACCUMULATOR 2 OUTLET ISOLATION	6.2[67]
3	2-FCV-63-80	COLD LEG ACCUMULATOR 3 OUTLET ISOLATION	6.3[67]
4	2-FCV-63-67	COLD LEG ACCUMULATOR 4 OUTLET ISOLATION	6.4[67]

- [4] The following annunciators alarm in the MCR and the alarms reset on decreasing level below the alarm setpoint for an alarm high and on increasing level above the alarm setpoint for an alarm low.

ACCUM. NO.	ALARM	STEPS
1	CL ACCUM 1 LEVEL HI/LO	6.1[14], 6.1[17], 6.1[23], 6.1[26]
2	CL ACCUM 2 LEVEL HI/LO	6.2[14], 6.2[17], 6.2[23], 6.2[26]
3	CL ACCUM 3 LEVEL HI/LO	6.3[14], 6.3[17], 6.3[23], 6.3[26]
4	CL ACCUM 4 LEVEL HI/LO	6.4[14], 6.4[17], 6.4[23], 6.4[26]

Date _____

5.0 ACCEPTANCE CRITERIA (continued)

- [5] The following annunciators alarm in the MCR and the alarms reset on increasing pressure above the alarm setpoint for an alarm low and on decreasing pressure below the alarm setpoint for an alarm high.

ACCUM. NO.	ALARM	STEPS
1	CL ACCUM 1 PRESS HI/LO	6.1[45], 6.1[48], 6.1[54], 6.1[58]
2	CL ACCUM 2 PRESS HI/LO	6.2[45], 6.2[48], 6.2[54], 6.2[58]
3	CL ACCUM 3 PRESS HI/LO	6.3[45], 6.3[48], 6.3[54], 6.3[58]
4	CL ACCUM 4 PRESS HI/LO	6.4[45], 6.4[48], 6.4[54], 6.4[58]

- [6] The following annunciators alarm in the ACR and the alarms reset on decreasing pressure below the alarm setpoint for an alarm high.

ACCUM. NO.	ALARM	STEPS
1	CL ACCUM 1 PRESS HI	6.1[49], 6.1[55]
2	CL ACCUM 2 PRESS HI	6.2[49], 6.2[55]
3	CL ACCUM 3 PRESS HI	6.3[49], 6.3[55]
4	CL ACCUM 4 PRESS HI	6.4[49], 6.4[55]

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 30 of 144
-----------------------	---	--

Date _____

6.0 PERFORMANCE

NOTES

- 1) Subsections 6.1 through 6.4 may be performed in any order provided the Prerequisites for the individual Subsection are complete.
- 2) Tygon hose measurements for accumulator level will be referenced to the center line of the tank lower level tap.
- 3) In accordance to precaution 3.0R, vibration must be monitored in accordance to engineering specification N3C-945 during the performance of each subsection of 6.0.

6.1 SI Accumulator No. 1 Functional Test

- [1] **VERIFY** Prerequisites listed in Section 4.0 for Subsection 6.1 have been completed. _____
- [2] **VERIFY** the test connection spools are installed. _____
- [3] **VERIFY** a tygon hose level indicator to the Accumulator No. 1 level standpipe TV-2 is attached. _____
- [4] **VERIFY** the tygon hose is installed vertically on Accumulator No. 1 from below the lower level tap to above the tank vent. _____
- [5] **VERIFY** a means to measure Accumulator No. 1 level between the instrument taps is provided. Level should be referenced to the center line of the accumulator lower level tap. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 31 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

[6] **OPEN** the following valves:

- A. TV-2 _____
- B. 2-DRV-63-667, SIS COLD LEG ACCUM 1 2-LT-63-129 DRAIN _____
- C. 2-FCV-63-127, N2 TO CL ACCUM 1 _____
- D. 2-FCV-63-65, CLA N2 VENT HDR CONTROL _____
- E. 2-RTV-63-351A, 2-LT-63-129 ROOT _____
- F. 2-RTV-63-352A, 2-LT-63-129 ROOT _____

[7] **VERIFY** Annunciator Window 131-A, CL ACCUM 1 LEVEL HI/LO, at 2-XA-55-6D is in ALARM. _____

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

- [8] **PLACE** Hand Switch 2-HS-63-10A, SI PMP A (ECCS), at 2-M-6, to the START position. _____
- [9] **PLACE** Hand Switch 2-HS-63-115A, MAKEUP TO CL ACCUM 1, at 2-M-6, to the OPEN position. _____
- [10] **PLACE** Hand Switch 2-HS-63-187, RHR SUPPLY TEST LINE VALVE, at 2-M-6, to the OPEN position. _____
- [11] **PLACE** and **HOLD** Hand Switch 2-HS-63-71A, CKV TEST LINE TO HUT, at 2-M-6, to the OPEN position until the Red Light is ON. _____
- [12] **PLACE** and **HOLD** Hand Switch 2-HS-63-23, CLA FILL FROM SI PMPS, at 2-M-6, to the OPEN position until the Red Light is ON. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 32 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

- [13] **THROTTLE** 2-ISV-63-610, ACCUM 1 FILL ISLN, as necessary to control accumulator fill rate. _____

NOTE

The following steps verify alarms as level in the accumulator rises. Steps 6.1[14], 6.1[15], and 6.1[16] may be signed in the order in which they are verified.

- [14] **VERIFY** Annunciator Window 131-A, CL ACCUM 1 LEVEL HI/LO, CLEARS. (**Acc Crit** 5.0[4]) _____
- [15] **VERIFY** Unit 2 Alarm Printer indicates 131-A CL ACCUM 1 LEVEL LO (LS-63-119B) is NORMAL (Blue). _____
- [16] **VERIFY** Unit 2 Alarm Printer indicates 131-A CL ACCUM 1 LEVEL LO (LS-63-129B) is NORMAL (Blue). _____

NOTE

The following steps verify alarms as level in the accumulator continues to rise. Steps 6.1[17], 6.1[18], and 6.1[19] may be signed in the order in which they are verified.

- [17] **VERIFY** Annunciator Window 131-A, CL ACCUM 1 LEVEL HI/LO, ALARMS. (**Acc Crit** 5.0[4]) _____
- [18] **VERIFY** Unit 2 Alarm Printer indicates 131-A CL ACCUM 1 LEVEL HI (LS-63-119A) is ALARM (Red). _____
- [19] **VERIFY** Unit 2 Alarm Printer indicates 131-A CL ACCUM 1 LEVEL HI (LS-63-129A) is ALARM (Red). _____
- [20] **PLACE** Hand Switch 2-HS-63-115A, SIS ACCUM TK 1 FILL VLV, at 2-M-6, to the CLOSE position. _____
- [21] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the STOP position. _____
- [22] **PLACE** Hand Switch 2-HS-63-130A, CL ACCUM 1 DRAIN, at 2-M-6, to the OPEN position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 33 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

NOTE

The following steps verify alarms as level in the accumulator is lowered. Steps 6.1[23], 6.1[24], and 6.1[25] may be signed in the order in which they are verified.

- [23] **VERIFY** Annunciator Window 131 A, CL ACCUM 1 LEVEL HI/LO, CLEARS. (**Acc Crit 5.0[4]**) _____
- [24] **VERIFY** Unit 2 Alarm Printer indicates 131-A CL ACCUM 1 LEVEL HI (LS-63-119A) is NORMAL (Blue). _____
- [25] **VERIFY** Unit 2 Alarm Printer indicates 131-A CL ACCUM 1 LEVEL HI (LS-63-129A) is NORMAL (Blue). _____

NOTE

The following steps verify alarms as level in the accumulator is lowered. Steps 6.1[26], 6.1[27], and 6.1[28] may be signed in the order in which they are verified.

- [26] **VERIFY** Annunciator Window 131 -A, CL ACCUM 1 LEVEL HI/LO, ALARMS. (**Acc Crit 5.0[4]**) _____
- [27] **VERIFY** Unit 2 Alarm Printer indicates 131-A CL ACCUM 1 LEVEL LO (LS-63-119B) is ALARM (Red). _____
- [28] **VERIFY** Unit 2 Alarm Printer indicates 131-A CL ACCUM 1 LEVEL LO (LS-63-129B) is ALARM (Red). _____
- [29] **PLACE** Hand Switch 2-HS-63-130A, SIS ACCUM TK 1 DRAIN VLV, at 2-M-6, to the CLOSE position. _____

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

- [30] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the START position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 34 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

- [31] **PLACE** Hand Switch 2-HS-63-115A, SIS ACCUM TK 1 FILL VLV, at 2-M-6, to OPEN position. _____
- [32] **PLACE** Hand Switch 2-HS-63-118A, SIS ACCUM TK 1 FLOW ISOLATION VLV, at 2-M-6, to the OPEN position. _____
- [33] **PLACE** Hand Switch 2-HS-63-118A, SIS ACCUM TK 1 FLOW ISOLATION VLV, at 2-M-6, to the CLOSE position when water just begins to flow into the reactor vessel from RCS Loop 1 cold leg. _____
- [34] **THROTTLE** 2-ISV-63-610, ACCUM 1 FILL ISLN, as necessary to control accumulator fill rate. _____
- [35] **PLACE** Hand Switch 2-HS-63-115A, SIS ACCUM TK 1 FILL VLV, at 2-M-6, to the CLOSE position when the tygon hose indicates that Accumulator No. 1 level is above the cylindrical portion of the tank. _____
- [36] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the STOP position. _____
- [37] **DRAIN** approximately five gallons of water from Accumulator No. 1 from TV-1. _____
- [38] **CLOSE** the following valves:
 - A. 2-VTV-63-606, SIS COLD LEG ACCUM 1 VENT _____
 - B. 2-DRV-63-667, ACCUM LEVEL STANDPIPE DRAIN _____
 - C. 2-FCV-63-127, SIS COLD LEG ACCUM 1 N2 MAKEUP _____
 - D. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT _____
- [39] **VERIFY/ADJUST** the set point on 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to approximately 500 psig. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 35 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

- [40] **VERIFY** Accumulator No. 1 tank external surface temperature is greater than 73°F **AND**

RECORD.

M&TE _____ Cal Due Date _____

TEMPERATURE _____ °F _____

- [41] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, at 2-M-6, to the OPEN position until Red Light is ON. _____

- [42] **PLACE** Hand Switch 2-HS-63-127A, N2 TO CL ACCUM 1, at 2-M-6, to the OPEN position. _____

- [43] **VERIFY** the following indications when Accumulator No. 1 pressure reaches approximately 500 psig as read on 2-PT-63-128:

A. Annunciator Window 131-B, CL ACCUM 1 PRESS HI/LO, 2-XA-55-6D is in Alarm. _____

B. Annunciator window 276-E, CL ACCUM 1 PRESS HI, 2-XA-55-L10 is CLEAR. _____

CAUTION

Do not exceed 685 psig as read on 2-PT-63-128.

- [44] **BEGIN** increasing the pressure in Accumulator No. 1, by slowly increasing the set point on valve 2-PCV-63-58, SIS ACCUM TANK N2 HDR INLET VALVE PRESS CNTL. _____

NOTE

The following steps verify alarms as accumulator pressure is increased. Steps 6.1[45], 6.1[46], and 6.1[47] may be signed in the order in which they are verified.

- [45] **VERIFY** Annunciator Window 131-B, CL ACCUM 1 PRESS HI/LO, CLEARS. **(Acc Crit 5.0[5])** _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 36 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

[46] **VERIFY** Unit 2 Alarm Printer indicates 131-B CL ACCUM 1 PRESS LO (PS-63-126B) is NORMAL (Blue). _____

[47] **VERIFY** Unit 2 Alarm Printer indicates 131 -B CL ACCUM 1 PRESS LO (PS-63-128B) is NORMAL (Blue). _____

NOTE

The following steps verify alarms as accumulator pressure continues to increase. Steps 6.1[48], 6.1[49], 6.1[50], and 6.1[51] may be signed in the order in which they are verified.

[48] **VERIFY** Annunciator Window 131-B, CL ACCUM 1 PRESS HI/LO, ALARMS. (**Acc Crit 5.0[5]**) _____

[49] **VERIFY** Annunciator Window 276-E, CL ACCUM 1 PRESS HI, 2-XA-55-L10, ALARMS. (**Acc Crit 5.0[6]**) _____

[50] **VERIFY** Unit 2 Alarm Printer indicates, 131-B, CL ACCUM 1 PRESS HI, (PS-63-126A), is in Alarm (Red). _____

[51] **VERIFY** Unit 2 Alarm Printer indicates, 131-B, CL ACCUM 1 PRESS HI, (PS-63-128A), is in Alarm (Red). _____

[52] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position. _____

CAUTION

Nitrogen will not support life. Make sure all personnel are clear before venting nitrogen into the atmosphere.

[53] **BEGIN** to slowly reduce pressure in Accumulator No. 1 using 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, at 2-M-6. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 37 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

NOTE

The following steps verify alarms as accumulator pressure decreases. Steps 6.1[54], 6.1[55], 6.1[56], and 6.1[57] may be signed in the order in which they are verified.

- [54] **VERIFY** Annunciator Window 131-B, CL ACCUM 1 PRESS HI/LO, CLEARS. **(Acc Crit 5.0[5])** _____
- [55] **VERIFY** Annunciator Window 276-E, CL ACCUM 1 PRESS HI, 2-XA-55-L10, CLEARS. **(Acc Crit 5.0[6])** _____
- [56] **VERIFY** Unit 2 Alarm Printer indicates, 131 -B, CL ACCUM 1 PRESS HI, (PS-63-126A), is NORMAL (Blue). _____
- [57] **VERIFY** Unit 2 Alarm Printer indicates, 131-B, CL ACCUM 1 PRESS HI, (PS-63-128A), is NORMAL (Blue). _____

NOTE

The following steps verify alarms as accumulator pressure continues to decrease. Steps 6.1[58], 6.1[59], and 6.1[60] may be signed in the order in which they are verified.

- [58] **VERIFY** Annunciator Window 131 -B, CL ACCUM 1 PRESS HI/LO, ALARMS. **(Acc Crit 5.0[5])** _____
- [59] **VERIFY** Unit 2 Alarm Printer indicates, 131-B, CL ACCUM 1 PRESS LO, (PS-63-126B), is in ALARM (Red). _____
- [60] **VERIFY** Unit 2 Alarm Printer indicates, 131-B, CL ACCUM 1 PRESS LO, (PS-63-128B), is in ALARM (Red). _____
- [61] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to CLOSE 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 38 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

CAUTION

Do not exceed 685 psig as read on 2-PT-63-128.

- [62] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the OPEN position until Red Light is on. _____
- [63] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position when Accumulator No. 1 pressure is greater than 676.5 psig as read on 2-PT-63-128, **AND**
- RECORD** pressure. (**Acc Crit 5.0[1]**)
- M&TE _____ Cal Due Date _____
- Pressure _____ psig (greater than 674 psig) _____
- [64] **PLACE** Hand Switch 2-HS-63-127A, N2 TO CL ACCUM 1, to the CLOSE position. _____
- [65] **ENSURE/ANNOTATE** the recorder with the step number, range/parameter for each channel used, time and date. _____
- [66] **START** the recorder. _____

NOTE

During the performance of Step 6.1[67] visual observation of transient vibration in accordance to engineering specification N3C-945 is required.

- [67] **MOMENTARILY PLACE** a jumper across Terminals TB602-5 and TB602-6 in Panel 2-R-48 to simulate a Safety Injection Signal, **AND**
- VERIFY** 2-FCV-63-118, COLD LEG ACCUMULATOR 1 OUTLET ISOLATION, OPENS. (**Acc Crit 5.0[3]**) _____
- [68] **PLACE** Hand Switch 2-HS-63-118A, CL ACCUM 1 OUTLET, to the CLOSE position when 2-FCV-63-118 reaches its full open position. _____
- [69] **STOP** the recorder. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 39 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

- [70] **PLACE** Hand Switch 2-HS-63-127A, N2 TO CL ACCUM 1, to the OPEN position. _____

CAUTION

Nitrogen will not support life. Make sure all personnel are clear before venting nitrogen into the atmosphere of Accumulator Room 4.

- [71] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to vent remaining pressure from Accumulator No. 1. _____
- [72] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to CLOSE 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT. _____
- [73] **PLACE** Hand Switch 2-HS-63-127A, N2 TO CL ACCUM 1, to the CLOSE position. _____
- [74] **OPEN** valve 2-DRV-63-667, ACCUM LEVEL STANDPIPE DRAIN. _____
- [75] **OPEN** the following valves:
- A. TV-4 _____
 - B. 2-DRV-63-668, ACCUM LEVEL STANDPIPE DRAIN _____
- [76] **OPEN** the following valves:
- A. 2-VTV-63-606, ACCUM 1 VENT _____
 - B. 2-FCV-63-127, SIS COLD LEG ACCUM 1 N2 MAKEUP _____
 - C. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT _____
- [77] **ENSURE** the test transmitters and sensing lines are properly filled and vented. _____
- A. **OPEN** equalizer valve on Temporary d/p transmitter. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 40 of 144
---------------	---	---

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

[78] **IF** Accumulator No. 1 level is greater than 128 3/4 inches as read on the tygon hose, **THEN**

PERFORM Steps 6.1[78]A through 6.1[78]D and N/A Steps 6.1[79]A thru 6.1[79]F. _____

A. **PLACE** Hand Switch 2-HS-63-130A, SIS ACCUM TK 1 DRAIN VLV, to the OPEN position. _____

B. **CONTINUE** draining Accumulator No. 1 until the level is between 128-1/8 in. and 128-3/4 in. as read on the temporary tygon hose. _____

C. **PLACE** Hand Switch 2-HS-63-130A, SIS ACCUM TK 1 DRAIN VLV, to the CLOSE position. _____

D. **RECORD** Accumulator No. 1 level from the temporary tygon hose:

LEVEL _____ inches (128 1/8 - 128 3/4) IN. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 41 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

[79] **IF** Accumulator No. 1 level is less than 128 1/8 inches as read on the tygon hose, **THEN**

PERFORM Steps 6.1[79]A through 6.1[79]F and N/A Steps 6.1[78]A thru 6.1[78]D. _____

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

- A. **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, to the START position. _____

NOTE

The fill valve may be cycled, as necessary, to obtain the specified level, and TV-1 can be used to drain down in case of an overfill.

- B. **PLACE** Hand Switch 2-HS-63-115A, SIS ACCUM TK 1 FILL VALVE, to the OPEN position. _____
- C. **CONTINUE** to fill Accumulator No. 1 throttling 2-ISV-63-610, ACCUM 1 FILL ISLN, as necessary, until the level is between 128-1/8 in. and 128-3/4 in. as read on the temporary tygon hose. _____
- D. **PLACE** Hand Switch 2-HS-63-115A, SIS ACCUM TK 1 FILL VALVE, to the CLOSE position. _____
- E. **RECORD** Accumulator No. 1 level from the temporary tygon hose:
 LEVEL _____ inches (128 1/8 - 128 3/4IN.) _____
- F. **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, to the STOP position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 42 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

[80] **CLOSE** valve 2-DRV-63-667, ACCUM LEVEL STANDPIPE DRAIN. _____

[81] **CLOSE** the following valves:

A. 2-FCV-63-127, SIS COLD LEG ACCUM 1 N2 MAKEUP _____

B. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT _____

[82] **CLOSE** equalizer valve on Temporary d/p Transmitter. _____

[83] **CONNECT** a source of instrument air to the flange at valve 2-VTV-63-606, ACCUM 1 VENT. _____

[84] **VERIFY** Accumulator No. 1 tank external surface temperature is greater than 73°F, **AND**

RECORD.

M&TE _____ Cal Due Date _____

TEMPERATURE _____ °F _____

[85] **PRESSURIZE** Accumulator No. 1 to approximately 90 psig as read on 2-PT-63-128 using the instrument air source at 2-VTV-63-606, ACCUM 1 VENT.

ACCUMULATOR NO. 1 PRESSURE _____ psig _____

[86] **CLOSE** valve 2-VTV-63-606, ACCUM 1 VENT. _____

[87] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the OPEN position until Red Light is ON. _____

[88] **ADJUST** the set point on 2-PIC-63-58, SIS ACCUM TANK N2 HDR INLET VALVE PRESS CNTL, [BIT RM] to 0 psig. _____

[89] **PLACE** Hand Switch 2-HS-63-127A, N2 TO CL ACCUM 1, to the OPEN position. _____

[90] **ADJUST** the set point on 2-PIC-63-58, SIS ACCUM TANK N2 HDR INLET VALVE PRESS CNTL, [BIT RM] to pressurize Accumulator No. 1 to between 99.5 and 100 psig as read on 2-PT-63-128. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 43 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

- [91] **PLACE** Hand Switch 2-HS-63-127A, N2 TO CL ACCUM 1, to the CLOSE position. _____
- [92] **RECORD** Accumulator No. 1 pressure as read on 2-PT-63-128.
PRESSURE _____ psig (99.5 - 100 psig) _____
- [93] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position. _____
- [94] **CLOSE** valve 2-RTV-63-352A, RT VLV TO LE-63-129L. _____
- [95] **VERIFY** reactor vessel level is at least 15 ft. below the nozzles. _____
- A. **VERIFY/PROGRAM** data logger per Appendix U. _____
- [96] **ENSURE/ANNOTATE** the recorder with the step number, range/parameter of each channel used, time and date. _____
- [97] **START** the recorder. _____
- [98] **PLACE** Hand Switch 2-HS-63-118A, SIS ACCUM TK 1 FLOW ISOLATION VLV, to the OPEN position. _____
- [99] **STOP** the recorder when the blow down is complete (all water expelled from the accumulator) and valve 2-FCV-63-118, COLD LEG ACCUMULATOR 1 OUTLET ISOLATION is FULL OPEN. _____
- [100] **PLACE** Hand Switch 2-HS-63-118A, SIS ACCUM TK 1 FLOW ISOLATION VLV, to the CLOSE position. _____
- [101] **DISCONNECT** the source of instrument air from the flange at valve 2-VTV-63-606, ACCUM 1 VENT. _____
1st
CV
- [102] **OPEN** valve 2-VTV-63-606, ACCUM 1 VENT, to vent any remaining pressure in Accumulator No. 1. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 44 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

[103] **CLOSE** the following valves:

A. 2-DRV-63-668. ACCUM LEVEL STANDPIPE DRAIN _____

B. TV-2 _____

C. TV-3 _____

D. TV-4 _____

E. 2-RTV-63-351A, RT VLV TO LE-63-129U _____

[104] **PLACE** Hand Switch 2-HS-63-187, RHR SUPPLY TEST LINE to the CLOSE position. _____

[105] **PLACE** Hand Switch 2-HS-63-71A, SIS CHECK VLV LEAK TEST ISOLATION, to the CLOSE position. _____

[106] **PLACE** Hand Switch 2-HS-63-23, SIS ACCUM FILL LINE ISOLATION VLV, to the CLOSE position. _____

[107] **CLOSE** 2-VTV-63-606, ACCUM 1 VENT. _____

[108] **VERIFY** no excessive vibration of the piping system and components associated with the performance of this subsection was observed. _____

[109] **REMOVE** the temporary d/p transmitter from TV-4 and 2-DRV-63-668. _____

1st

CV

[110] **REMOVE** the test spool pieces and recorder installed in steps 4.3[8], 4.3[9], and 4.3[10] for Accumulator 1. _____

1st

CV

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 45 of 144
-----------------------	---	--

Date _____

6.1 SI Accumulator No. 1 Functional Test (continued)

NOTE

Valve stroke time is from the time the Red Open Light comes on until the Green Close Light goes off.

[111] **DETERMINE** from the recorder, valve 2-FCV-63-118, COLD LEG ACCUMULATOR 1 OUTLET ISOLATION, opening time for step 6.1[67], **AND**

RECORD. (Acc Crit 5.0[1])

OPEN TIME _____ seconds (less than or equal to 49 sec) _____

[112] **CALCULATE** the accumulator discharge line resistance (f L/D) per Appendix U. _____

[113] **VERIFY** the accumulator discharge line resistance (f L/D) from Appendix U is greater than or equal to 4.5 and less than or equal to 6.7. **(Acc Crit 5.0[2])** _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 46 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test

- [1] **VERIFY** Prerequisites in Section 4.0 for Subsection 6.2 have been completed. _____
- [2] **VERIFY** the test connection spools are installed. _____
- [3] **VERIFY** a tygon hose level indicator to the Accumulator No. 2 level standpipe TV-2 is attached. _____
- [4] **VERIFY** the tygon hose is installed vertically on Accumulator No. 2 from below the lower level tap to above the tank vent. _____
- [5] **VERIFY** a means to measure Accumulator No. 2 level between the instrument taps is provided. Level should be referenced to the center line of the accumulator lower level tap. _____
- [6] **OPEN** the following valves:
 - A. TV-2 _____
 - B. 2-DRV-63-669, SIS COLD LEG ACCUM 2 2-LT-63-109 DRAIN _____
 - C. 2-FCV-63-107, N2 TO CL ACCUM 2 _____
 - D. 2-FCV-63-65, CLA N2 VENT HDR CONTROL _____
 - E. 2-RTV-63-355A, 2-LT-63-109 ROOT _____
 - F. 2-RTV-63-356A, 2-LT-63-109 ROOT _____
- [7] **VERIFY** Annunciator Window 132-A, CL ACCUM 2 LEVEL HI/LO, at 2-XA-55-6D, is in ALARM. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 47 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

- [8] **PLACE** Hand Switch 2-HS-63-10A, SI PMP A (ECCS), at 2-M-6, to the START position. _____
- [9] **PLACE** Hand Switch 2-HS-63-95A, MAKEUP TO CL ACCUM 2, at 2-M-6, to the OPEN position. _____
- [10] **PLACE** Hand Switch 2-HS-63-187, RHR SUPPLY TEST LINE VALVE, at 2-M-6, to the OPEN position. _____
- [11] **PLACE** and **HOLD** Hand Switch 2-HS-63-71A, CKV TEST LINE TO HUT, at 2-M-6, to the OPEN position until the Red Light is ON. _____
- [12] **PLACE** and **HOLD** Hand Switch 2-HS-63-23, CLA FILL FROM SI PMPS, at 2-M-6, to the OPEN position until the Red Light is ON. _____
- [13] **THROTTLE** 2-ISV-63-611, ACCUM 2 FILL ISLN, as necessary to control accumulator fill rate. _____

NOTE

The following steps verify alarms as level in the accumulator rises. Steps 6.2[14], 6.2[15], and 6.2[16] may be signed in the order in which they are verified.

- [14] **VERIFY** Annunciator Window 132-A, CL ACCUM 2 LEVEL HI/LO, CLEARS. (**Acc Crit 5.0[4]**) _____
- [15] **VERIFY** Unit 2 Alarm Printer indicates 132 -A CL ACCUM 2 LEVEL LO (LS-63-99B) is NORMAL (Blue). _____
- [16] **VERIFY** Unit 2 Alarm Printer indicates 132-A CL ACCUM 2 LEVEL LO (LS-63-109B) is NORMAL (Blue). _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 48 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

NOTE

The following steps verify alarms as level in the accumulator continues to rise. Steps 6.2[17], 6.2[18], and 6.2[19] may be signed in the order in which they are verified.

- [17] **VERIFY** Annunciator Window 132 -A, CL ACCUM 2 LEVEL HI/LO, ALARMS. (**Acc Crit 5.0[4]**) _____
- [18] **VERIFY** Unit 2 Alarm Printer indicates 132 -A CL ACCUM 2 LEVEL HI (LS-63-99A) is in ALARM (Red). _____
- [19] **VERIFY** Unit 2 Alarm Printer indicates 132-A CL ACCUM 2 LEVEL HI (LS-63-109A) is in ALARM (Red). _____
- [20] **PLACE** Hand Switch 2-HS-63-95A, SIS ACCUM TK 2 FILL VLV, at 2-M-6, to the CLOSE position. _____
- [21] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the STOP position. _____
- [22] **PLACE** Hand Switch 2-HS-63-110A, CL ACCUM 2 DRAIN, at 2-M-6, to the OPEN position. _____

NOTE

The following steps verify alarms as level in the accumulator is lowered. Steps 6.2[23], 6.2[24], and 6.2[25] may be signed in the order in which they are verified.

- [23] **VERIFY** Annunciator Window 132 A, CL ACCUM 2 LEVEL HI/LO, CLEARS. (**Acc Crit 5.0[4]**) _____
- [24] **VERIFY** Unit 2 Alarm Printer indicates 132-A CL ACCUM 2 LEVEL HI (LS-63-99A) is NORMAL (Blue). _____
- [25] **VERIFY** Unit 2 Alarm Printer indicates 132-A CL ACCUM 2 LEVEL HI (LS-63-109A) is NORMAL (Blue). _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 49 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

NOTE

The following steps verify alarms as level in the accumulator is lowered. Steps 6.2[26], 6.2[27], and 6.2[28] may be signed in the order in which they are verified.

[26] **VERIFY** Annunciator Window 132 -A, CL ACCUM 2 LEVEL HI/LO, ALARMS. (**Acc Crit** 5.0[4]) _____

[27] **VERIFY** Unit 2 Alarm Printer indicates 132-A CL ACCUM 2 LEVEL LO (LS-63-99B) is in ALARM (Red). _____

[28] **VERIFY** Unit 2 Alarm Printer indicates 132-A CL ACCUM 2 LEVEL LO (LS-63-109B) is in ALARM (Red). _____

[29] **PLACE** Hand Switch 2-HS-63-110A, SIS ACCUM TK 2 DRAIN VLV, at 2-M-6, to the CLOSE position. _____

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

[30] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the START position. _____

[31] **PLACE** Hand Switch 2-HS-63-95A, SIS ACCUM TK 2 FILL VLV, at 2-M-6, to OPEN position. _____

[32] **PLACE** Hand Switch 2-HS-63-98A, SIS ACCUM TK 2 FLOW ISOLATION VLV, at 2-M-6, to the OPEN position. _____

[33] **PLACE** Hand Switch 2-HS-63-98A, SIS ACCUM TK 2 FLOW ISOLATION VLV, at 2-M-6, to the CLOSE position when water just begins to flow into the reactor vessel from RCS Loop 2 cold leg. _____

[34] **THROTTLE** 2-ISV-63-611, ACCUM 2 FILL ISLN, as necessary to control accumulator fill rate. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 50 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

[35] **PLACE** Hand Switch 2-HS-63-95A, SIS ACCUM TK 2 FILL VLV, at 2-M-6, to the CLOSE position when the tygon hose indicates that Accumulator No. 2 level is above the cylindrical portion of the tank. _____

[36] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the STOP position. _____

[37] **DRAIN** approximately five gallons of water from Accumulator No. 2 from TV-1. _____

[38] **CLOSE** the following valves:

A. 2-VTV-63-607, SIS COLD LEG ACCUM 2 VENT _____

B. 2-DRV-63-669, ACCUM LEVEL STANDPIPE DRAIN _____

C. 2-FCV-63-107, SIS COLD LEG ACCUM 2 N2 MAKEUP _____

D. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT _____

[39] **VERIFY/ADJUST** the set point on 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to approximately 500 psig. _____

[40] **VERIFY** Accumulator No. 2 tank external surface temperature is greater than 73°F **AND**

RECORD.

M&TE _____ Cal Due Date _____

TEMPERATURE _____ °F _____

[41] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, at 2-M-6, to the OPEN position until Red Light is ON. _____

[42] **PLACE** Hand Switch 2-HS-63-107A, N2 TO CL ACCUM 2, at 2-M-6, to the OPEN position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 51 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

[43] **VERIFY** the following indications when Accumulator No. 2 pressure reaches approximately 500 psig as read on 2-PT-63-109:

- A. Annunciator Window 132-B, CL ACCUM 2 PRESS HI/LO, 2-XA-55-6D, is in Alarm. _____
- B. Annunciator window 277-E, CL ACCUM 2 PRESS HI, 2-XA-55-L10, is CLEAR. _____

CAUTION

Do not exceed 685 psig as read on 2-PT-63-109.

[44] **BEGIN** increasing the pressure in Accumulator No. 2, by slowly increasing the set point on valve 2-PCV-63-58, SIS ACCUM TANK N2 HDR INLET VALVE PRESS CNTL. _____

NOTE

The following steps verify alarms as accumulator pressure is increased. Steps 6.2[45], 6.2[46], and 6.2[47] may be signed in the order in which they are verified.

- [45] **VERIFY** Annunciator Window 132-B, CL ACCUM 2 PRESS HI/LO, CLEARS. **(Acc Crit 5.0[5])** _____
- [46] **VERIFY** Unit 2 Alarm Printer indicates 132-B CL ACCUM 2 PRESS LO (PS-63-106B) is NORMAL (Blue). _____
- [47] **VERIFY** Unit 2 Alarm Printer indicates 132 -B CL ACCUM 2 PRESS LO (PS-63-108B) is NORMAL (Blue). _____

NOTE

The following steps verify alarms as accumulator pressure continues to increase. Steps 6.2[48], 6.2[49], 6.2[50], and 6.2[51] may be signed in the order in which they are verified.

- [48] **VERIFY** Annunciator Window 132-B, CL ACCUM 2 PRESS HI/LO, ALARMS. **(Acc Crit 5.0[5])** _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 52 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

- [49] **VERIFY** Annunciator Window 277-E, CL ACCUM 2 PRESS HI, ALARMS. **(Acc Crit 5.0[6])** _____
- [50] **VERIFY** Unit 2 Alarm Printer indicates, 132-B, CL ACCUM 2 PRESS HI, (PS-63-106A), is in Alarm (Red). _____
- [51] **VERIFY** Unit 2 Alarm Printer indicates, 132-B, CL ACCUM 2 PRESS HI, (PS-63-108A), is in Alarm (Red). _____
- [52] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position. _____

CAUTION

Nitrogen will not support life. Make sure all personnel are clear before venting nitrogen into the atmosphere.

- [53] **BEGIN** to slowly reduce pressure in Accumulator No. 2 using 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, at 2-M-6. _____

NOTE

The following steps verify alarms as accumulator pressure decreases. Steps 6.2[54], 6.2[55], 6.2[56], and 6.2[57] may be signed in the order in which they are verified.

- [54] **VERIFY** Annunciator Window 132-B, CL ACCUM 2 PRESS HI/LO, CLEARS. **(Acc Crit 5.0[5])** _____
- [55] **VERIFY** Annunciator Window 277-E, CL ACCUM 2 PRESS HI, CLEARS. **(Acc Crit 5.0[6])** _____
- [56] **VERIFY** Unit 2 Alarm Printer indicates, 132 -B, CL ACCUM 2 PRESS HI, (PS-63-106A), is NORMAL (Blue). _____
- [57] **VERIFY** Unit 2 Alarm Printer indicates, 132-B, CL ACCUM 2 PRESS HI, (PS-63-108A), is NORMAL (Blue). _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 53 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

NOTE

The following steps verify alarms as accumulator pressure continues to decrease. Steps 6.2[58], 6.2[59], and 6.2[60] may be signed in the order in which they are verified.

- [58] **VERIFY** Annunciator Window 132 -B, CL ACCUM 2 PRESS HI/LO, ALARMS. **(Acc Crit 5.0[5])** _____
- [59] **VERIFY** Unit 2 Alarm Printer indicates, 132-B, CL ACCUM 2 PRESS LO, (PS-63-106B), is in ALARM (Red). _____
- [60] **VERIFY** Unit 2 Alarm Printer indicates, 132-B, CL ACCUM 2 PRESS LO, (PS-63-108B), is in ALARM (Red). _____
- [61] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to CLOSE 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT. _____

CAUTION

Do not exceed 685 psig as read on 2-PT-63-108.

- [62] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the OPEN position until Red Light is ON. _____
- [63] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position when Accumulator No. 2 pressure is greater than 676.5 psig as read on 2-PT-63-108, **AND**
RECORD pressure. **(Acc Crit 5.0[1])**

M&TE _____ Cal Due Date _____

Pressure _____ psig (greater than 674 psig) _____

- [64] **PLACE** Hand Switch 2-HS-63-107A, N2 TO CL ACCUM 2, to the CLOSE position. _____
- [65] **ENSURE/ANNOTATE** the recorder with the step number, range/parameter for each channel used, time and date. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 54 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

[66] **START** the recorder. _____

NOTE

During the performance of Step 6.2[67] visual observation of transient vibration in accordance to engineering specification N3C-945 is required.

[67] **MOMENTARILY PLACE** a jumper across Terminals TB602-5 and TB602-6 in Panel 2-R-51 to simulate a Safety Injection Signal, **AND**

VERIFY 2-FCV-63-98, COLD LEG ACCUMULATOR 2 OUTLET ISOLATION, OPENS. (**ACC. CRIT 5.0[3]**) _____

[68] **PLACE** Hand Switch 2-HS-63-98A, CL ACCUM 2 OUTLET, to the CLOSE position when 2-FCV-63-98 reaches its full open position. _____

[69] **STOP** the recorder. _____

[70] **PLACE** Hand Switch 2-HS-63-107A SIS ACCUM TK 2 N2 MAKEUP VLV, to the OPEN position. _____

CAUTION

Nitrogen will not support life. Make sure all personnel are clear before venting nitrogen into the atmosphere of Accumulator Room 4.

[71] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to vent remaining pressure from Accumulator No. 2. _____

[72] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to CLOSE 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT. _____

[73] **PLACE** Hand Switch 2-HS-63-107A, N2 TO CL ACCUM 2, to the CLOSE position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 55 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

[74] **OPEN** valve 2-DRV-63-669, ACCUM LEVEL STANDPIPE DRAIN. _____

[75] **OPEN** the following valves:

A. TV-4 _____

B. 2-DRV-63-670, ACCUM LEVEL STANDPIPE DRAIN _____

[76] **OPEN** the following valves:

A. 2-VTV-63-607, ACCUM 2 VENT _____

B. 2-FCV-63-107, SIS COLD LEG ACCUM 2 N2 MAKEUP _____

C. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR
ATMOSPHERE VENT _____

[77] **ENSURE** the test transmitters and sensing lines are properly filled and vented. _____

A. **OPEN** equalizer valve on Temporary d/p transmitter. _____

[78] **IF** Accumulator No. 2 level is greater than 128 3/4 inches as read on the tygon hose, **THEN**

PERFORM Steps 6.2[78]A through 6.2[78]D and N/A Steps 6.2[79]A thru 6.2[79]F.

A. **PLACE** Hand Switch 2-HS-63-110A, SIS ACCUM TK 2 DRAIN VLV, to the OPEN position. _____

B. **CONTINUE** draining Accumulator No. 2 until the level is between 128-1/8 in. and 128-3/4 in. as read on the temporary tygon hose. _____

C. **PLACE** Hand Switch 2-HS-63-110A, SIS ACCUM TK 2 DRAIN VLV, to the CLOSE position. _____

D. **RECORD** Accumulator No. 2 level from the temporary tygon hose:

LEVEL _____ inches (128 1/8 - 128 3/4) IN. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 56 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

[79] **IF** Accumulator No. 2 level is less than 128 1/8 inches as read on the tygon hose, **THEN**

PERFORM Steps 6.2[79]A through 6.2[79]F and N/A Steps 6.2[78]A thru 6.2[78]D. _____

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

A. **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, to the START position. _____

NOTE

The fill valve may be cycled, as necessary, to obtain the specified level, and TV-1 can be used to drain down in case of an overfill.

B. **PLACE** Hand Switch 2-HS-63-95A, SIS ACCUM TK 2 FILL VALVE, to the OPEN position. _____

C. **CONTINUE** to fill Accumulator No. 2 throttling 2-ISV-63-611, ACCUM 2 FILL ISLN, as necessary, until the level is between 128-1/8 in. and 128-3/4 in. as read on the temporary tygon hose. _____

D. **PLACE** Hand Switch 2-HS-63-95A, SIS ACCUM TK 2 FILL VALVE, to the CLOSE position. _____

E. **RECORD** Accumulator No. 2 level from the temporary tygon hose:

LEVEL _____ inches (128 1/8 - 128 3/4 IN.) _____

F. **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, to the STOP position. _____

[80] **CLOSE** valve 2-DRV-63-669, ACCUM LEVEL STANDPIPE DRAIN. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 57 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

[81] **CLOSE** the following valves:

A. 2-FCV-63-107, SIS COLD LEG ACCUM 2 N2 MAKEUP _____

B. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR
ATMOSPHERE VENT _____

[82] **CLOSE** equalizer valve on Temporary d/p Transmitter _____

[83] **CONNECT** a source of instrument air to the flange at valve
2-VTV-63-607, ACCUM 2 VENT. _____

[84] **VERIFY** Accumulator No. 2 tank external surface temperature is
greater than 73°F, **AND**

RECORD.

M&TE _____ Cal Due Date _____

TEMPERATURE _____ °F _____

[85] **PRESSURIZE** Accumulator No. 2 to approximately 90 psig as
read on 2-PT-63-108 using the instrument air source at
2-VTV-63-607, ACCUM 2 VENT.

ACCUMULATOR NO. 2 PRESSURE _____ psig _____

[86] **CLOSE** valve 2-VTV-63-607, ACCUM 2 VENT. _____

[87] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO
CL ACCUMS, to the OPEN position until Red Light is ON. _____

[88] **ADJUST** the set point on 2-PIC-63-58, SIS ACCUM TANK N2
HDR INLET VALVE PRESS CNTL, [BIT RM] to 0 psig. _____

[89] **PLACE** Hand Switch 2-HS-63-107A, N2 TO CL ACCUM 2, to
the OPEN position. _____

[90] **ADJUST** the set point on 2-PIC-63-58, SIS ACCUM TANK N2
HDR INLET VALVE PRESS CNTL, [BIT RM] to pressurize
Accumulator No. 2 to between 99.5 and 100 psig as read on
2-PT-63-108. _____

[91] **PLACE** Hand Switch 2-HS-63-107A, N2 TO CL ACCUM 2, to
the CLOSE position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 58 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

[92] **RECORD** Accumulator No. 2 pressure as read on 2-PT-63-108.

PRESSURE _____ psig (99.5 - 100 psig) _____

[93] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position. _____

[94] **CLOSE** valve 2-RTV-63-356A, RT VLV TO LE-63-109L. _____

[95] **VERIFY** reactor vessel level is at least 15 ft. below the nozzles. _____

A. **VERIFY/PROGRAM** data logger per Appendix U. _____

[96] **ENSURE/ANNOTATE** the recorder with the step number, range/parameter of each channel used, time and date. _____

[97] **START** the recorder. _____

[98] **PLACE** Hand Switch 2-HS-63-98A, SIS ACCUM TK 2 FLOW ISOLATION VLV, to the OPEN position. _____

[99] **STOP** the recorder when the blow down is complete (all water expelled from the accumulator) and valve 2-FCV-63-98, COLD LEG ACCUMULATOR 2 OUTLET ISOLATION is FULL OPEN. _____

[100] **PLACE** Hand Switch 2-HS-63-98A, SIS ACCUM TK 2 FLOW ISOLATION VLV, to the CLOSE position. _____

[101] **DISCONNECT** the source of instrument air from the flange at valve 2-VTV-63-607, ACCUM 2 VENT. _____

1st

CV

[102] **OPEN** valve 2-VTV-63-607, ACCUM 2 VENT, to vent any remaining pressure in Accumulator No. 2. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 59 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

[103] **CLOSE** the following valves:

A. 2-DRV-63-670. ACCUM LEVEL STANDPIPE DRAIN _____

B. TV-2 _____

C. TV-3 _____

D. TV-4 _____

E. 2-RTV-63-355A, RT VLV TO LE-63-109U _____

[104] **PLACE** Hand Switch 2-HS-63-187, RHR SUPPLY TEST LINE to the CLOSE position. _____

[105] **PLACE** Hand Switch 2-HS-63-71A, SIS CHECK VLV LEAK TEST ISOLATION, to the CLOSE position. _____

[106] **PLACE** Hand Switch 2-HS-63-23, SIS ACCUM FILL LINE ISOLATION VLV, to the CLOSE position. _____

[107] **CLOSE** 2-VTV-63-607, ACCUM 2 VENT. _____

[108] **VERIFY** no excessive vibration of the piping system and components associated with the performance of this subsection was observed. _____

[109] **REMOVE** the temporary d/p transmitter from TV-4 and 2-DRV-63-670. _____

1st

CV

[110] **REMOVE** the test spool pieces and recorder installed in steps 4.3[8], 4.3[9], and 4.3[10] for Accumulator 2. _____

1st

CV

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 60 of 144
-----------------------	---	--

Date _____

6.2 SI Accumulator No. 2 Functional Test (continued)

NOTE

Valve stroke time is from the time the Red Open Light comes on until the Green Close Light goes off.

[111] **DETERMINE** from the recorder, valve 2-FCV-63-98, COLD LEG ACCUMULATOR 2 OUTLET ISOLATION, opening time for step 6.2[67], **AND**

RECORD. (Acc Crit 5.0[1])

OPEN TIME _____ seconds (less than or equal to 49 sec) _____

[112] **CALCULATE** the accumulator discharge line resistance (f L/D) per Appendix V. _____

[113] **VERIFY** the accumulator discharge line resistance (f L/D) from Appendix V is greater than or equal to 4.5 and less than or equal to 6.7. **(Acc Crit 5.0[2])** _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 61 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test

- [1] **VERIFY** Prerequisites in Section 4.0 for Subsection 6.3 have been completed. _____
- [2] **VERIFY** the test connection spools are installed. _____
- [3] **VERIFY** a tygon hose level indicator to the Accumulator No. 3 level standpipe TV-2 is attached. _____
- [4] **VERIFY** the tygon hose is installed vertically on Accumulator No. 3 from below the lower level tap to above the tank vent. _____
- [5] **VERIFY** a means to measure Accumulator No. 3 level between the instrument taps is provided. Level should be referenced to the center line of the accumulator lower level tap. _____
- [6] **OPEN** the following valves:
 - A. TV-2 _____
 - B. 2-DRV-63-671, SIS COLD LEG ACCUM 3 2-LT-63-89 DRAIN _____
 - C. 2-FCV-63-87, N2 TO CL ACCUM 3 _____
 - D. 2-FCV-63-65, CLA N2 VENT HDR CONTROL _____
 - E. 2-RTV-63-359A, 2-LT-63-89 ROOT _____
 - F. 2-RTV-63-360A, 2-LT-63-89 ROOT _____
- [7] **VERIFY** Annunciator Window 133-A, CL ACCUM 3 LEVEL HI/LO, at 2-XA-55-6D is in ALARM. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 62 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

- [8] **PLACE** Hand Switch 2-HS-63-10A, SI PMP A (ECCS), at 2-M-6, to the START position. _____
- [9] **PLACE** Hand Switch 2-HS-63-77A, MAKEUP TO CL ACCUM 3, at 2-M-6, to the OPEN position. _____
- [10] **PLACE** Hand Switch 2-HS-63-187, RHR SUPPLY TEST LINE VALVE, at 2-M-6, to the OPEN position. _____
- [11] **PLACE** and **HOLD** Hand Switch 2-HS-63-71A, CKV TEST LINE TO HUT, at 2-M-6, to the OPEN position until the Red Light is ON. _____
- [12] **PLACE** and **HOLD** Hand Switch 2-HS-63-23, CLA FILL FROM SI PMPS, at 2-M-6, to the OPEN position until the Red Light is ON. _____
- [13] **THROTTLE** 2-ISV-63-612, ACCUM 3 FILL ISLN, as necessary to control accumulator fill rate. _____

NOTE

The following steps verify alarms as level in the accumulator rises. Steps 6.3[14], 6.3[15], and 6.3[16] may be signed in the order in which they are verified.

- [14] **VERIFY** Annunciator Window 133-A, CL ACCUM 3 LEVEL HI/LO, CLEARS. (**Acc Crit 5.0[4]**) _____
- [15] **VERIFY** Unit 2 Alarm Printer indicates 133 -A CL ACCUM 3 LEVEL LO (LS-63-81B) is NORMAL (Blue). _____
- [16] **VERIFY** Unit 2 Alarm Printer indicates 133-A CL ACCUM 3 LEVEL LO (LS-63-89B) is NORMAL (Blue). _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 63 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

NOTE

The following steps verify alarms as level in the accumulator continues to rise. Steps 6.3[17], 6.3[18], and 6.3[19] may be signed in the order in which they are verified.

- [17] **VERIFY** Annunciator Window 133 -A, CL ACCUM 3 LEVEL HI/LO, ALARMS. (**Acc Crit 5.0[4]**) _____
- [18] **VERIFY** Unit 2 Alarm Printer indicates 133-A CL ACCUM 3 LEVEL HI (LS-63-89A) is in ALARM (Red). _____
- [19] **VERIFY** Unit 2 Alarm Printer indicates 133-A CL ACCUM 3 LEVEL HI (LS-63-81A) is in ALARM (Red). _____
- [20] **PLACE** Hand Switch 2-HS-63-77A, SIS ACCUM TK 3 FILL VLV, at 2-M-6, to the CLOSE position. _____
- [21] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the STOP position. _____
- [22] **PLACE** Hand Switch 2-HS-63-90A, CL ACCUM 3 DRAIN, at 2-M-6, to the OPEN position. _____

NOTE

The following steps verify alarms as level in the accumulator is lowered. Steps 6.3[23], 6.3[24], and 6.3[25] may be signed in the order in which they are verified.

- [23] **VERIFY** Annunciator Window 133 A, CL ACCUM 3 LEVEL HI/LO, CLEARS. (**Acc Crit 5.0[4]**) _____
- [24] **VERIFY** Unit 2 Alarm Printer indicates 133-A CL ACCUM 3 LEVEL HI (LS-63-89A) is NORMAL (Blue). _____
- [25] **VERIFY** Unit 2 Alarm Printer indicates 133-A CL ACCUM 3 LEVEL HI (LS-63-81A) is NORMAL (Blue). _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 64 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

NOTE

The following steps verify alarms as level in the accumulator continues to lower. Steps 6.3[26], 6.3[27], and 6.3[28] may be signed in the order in which they are verified.

- [26] **VERIFY** Annunciator Window 133-A, CL ACCUM 3 LEVEL HI/LO, ALARMS. (**Acc Crit** 5.0[4]) _____
- [27] **VERIFY** Unit 2 Alarm Printer indicates 133-A CL ACCUM 3 LEVEL LO (LS-63-89B) is in ALARM (Red). _____
- [28] **VERIFY** Unit 2 Alarm Printer indicates 133-A CL ACCUM 3 LEVEL LO (LS-63-81B) is in ALARM (Red). _____
- [29] **PLACE** Hand Switch 2-HS-63-90A, SIS ACCUM TK 3 DRAIN VLV, at 2-M-6, to the CLOSE position. _____

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

- [30] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the START position. _____
- [31] **PLACE** Hand Switch 2-HS-63-77A, SIS ACCUM TK 3 FILL VLV, at 2-M-6, to OPEN position. _____
- [32] **PLACE** Hand Switch 2-HS-63-80A, SIS ACCUM TK 3 FLOW ISOLATION VLV, at 2-M-6, to the OPEN position. _____
- [33] **PLACE** Hand Switch 2-HS-63-80A, SIS ACCUM TK 3 FLOW ISOLATION VLV, at 2-M-6, to the CLOSE position when water just begins to flow into the reactor vessel from RCS Loop 3 cold leg. _____
- [34] **THROTTLE** 2-ISV-63-612, ACCUM 3 FILL ISLN, as necessary to control accumulator fill rate. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 65 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

[35] **PLACE** Hand Switch 2-HS-63-77A, SIS ACCUM TK 3 FILL VLV, at 2-M-6, to the CLOSE position when the tygon hose indicates that Accumulator No. 3 level is above the cylindrical portion of the tank. _____

[36] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the STOP position. _____

[37] **DRAIN** approximately five gallons of water from Accumulator No. 3 from TV-1. _____

[38] **CLOSE** the following valves:

A. 2-VTV-63-608, SIS COLD LEG ACCUM 3 VENT _____

B. 2-DRV-63-671, ACCUM LEVEL STANDPIPE DRAIN _____

C. 2-FCV-63-87, SIS COLD LEG ACCUM 3 N2 MAKEUP _____

D. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT _____

[39] **VERIFY/ADJUST** the set point on 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to approximately 500 psig. _____

[40] **VERIFY** Accumulator No. 3 tank external surface temperature is greater than 73°F **AND**

RECORD.

M&TE _____ Cal Due Date _____

TEMPERATURE _____ °F _____

[41] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, at 2-M-6, to the OPEN position until Red Light is ON. _____

[42] **PLACE** Hand Switch 2-HS-63-87A, N2 TO CL ACCUM 3, at 2-M-6, to the OPEN position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 66 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

[43] **VERIFY** the following indications when Accumulator No. 3 pressure reaches approximately 500 psig as read on 2-PT-63-88:

- A. Annunciator Window 133-B, CL ACCUM 3 PRESS HI/LO, 2-XA-55-6D, is in Alarm. _____
- B. Annunciator window 278-E, CL ACCUM 3 PRESS HI, 2-XA-55-L10, is CLEAR. _____

CAUTION

Do not exceed 685 psig as read on 2-PT-63-88.

[44] **BEGIN** increasing the pressure in Accumulator No. 3, by slowly increasing the set point on valve 2-PCV-63-58, SIS ACCUM TANK N2 HDR INLET VALVE PRESS CNT. _____

NOTE

The following steps verify alarms as accumulator pressure is increased. Steps 6.3[45], 6.3[46], and 6.3[47] may be signed in the order in which they are verified.

- [45] **VERIFY** Annunciator Window 133-B, CL ACCUM 3 PRESS HI/LO, CLEARS. (**Acc Crit** 5.0[5]) _____
- [46] **VERIFY** Unit 2 Alarm Printer indicates 133-B CL ACCUM 3 PRESS LO (PS-63-88B) is NORMAL (Blue). _____
- [47] **VERIFY** Unit 2 Alarm Printer indicates 133-B CL ACCUM 3 PRESS LO (PS-63-86B) is NORMAL (Blue). _____

NOTE

The following steps verify alarms as accumulator pressure continues to increase. Steps 6.3[48], 6.3[49], 6.3[50], and 6.3[51] may be signed in the order in which they are verified.

- [48] **VERIFY** Annunciator Window 133-B, CL ACCUM 3 PRESS HI/LO, ALARMS. (**Acc Crit** 5.0[5]) _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 67 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

- [49] **VERIFY** Annunciator Window 278-E, CL ACCUM 3 PRESS HI, ALARMS. **(Acc Crit 5.0[6])** _____
- [50] **VERIFY** Unit 2 Alarm Printer indicates, 133-B, CL ACCUM 3 PRESS HI, (PS-63-88A), is in Alarm (Red). _____
- [51] **VERIFY** Unit 2 Alarm Printer indicates, 133-B, CL ACCUM 3 PRESS HI, (PS-63-86A), is in Alarm (Red). _____
- [52] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position. _____

CAUTION

Nitrogen will not support life. Make sure all personnel are clear before venting nitrogen into the atmosphere.

- [53] **BEGIN** to slowly reduce pressure in Accumulator No. 3 using 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, at 2-M-6. _____

NOTE

The following steps verify alarms as accumulator pressure decreases. Steps 6.3[54], 6.3[55], 6.3[56], and 6.3[57] may be signed in the order in which they are verified.

- [54] **VERIFY** Annunciator Window 133-B, CL ACCUM 3 PRESS HI/LO, CLEARS. **(Acc Crit 5.0[5])** _____
- [55] **VERIFY** Annunciator Window 278-E, CL ACCUM 3 PRESS HI, CLEARS. **(Acc Crit 5.0[6])** _____
- [56] **VERIFY** Unit 2 Alarm Printer indicates, 133 -B, CL ACCUM 3 PRESS HI, (PS-63-88A), is NORMAL (Blue). _____
- [57] **VERIFY** Unit 2 Alarm Printer indicates, 133-B, CL ACCUM 3 PRESS HI, (PS-63-86A), is NORMAL (Blue). _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 68 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

NOTE

The following steps verify alarms as accumulator pressure continues to decrease. Steps 6.3[58], 6.3[59], and 6.3[60] may be signed in the order in which they are verified.

- [58] **VERIFY** Annunciator Window 133 -B, CL ACCUM 3 PRESS HI/LO, ALARMS. **(Acc Crit 5.0[5])** _____
- [59] **VERIFY** Unit 2 Alarm Printer indicates, 133-B, CL ACCUM 3 PRESS LO, (PS-63-88B), is in ALARM (Red). _____
- [60] **VERIFY** Unit 2 Alarm Printer indicates, 133-B, CL ACCUM 3 PRESS LO, (PS-63-86B), is in ALARM (Red). _____
- [61] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to CLOSE 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT. _____

CAUTION

Do not exceed 685 psig as read on 2-PT-63-88.

- [62] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the OPEN position until Red Light is ON. _____
- [63] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position when Accumulator No. 3 pressure is greater than 676.5 psig as read on 2-PT-63-88, **AND**
RECORD pressure. **(Acc Crit 5.0[1])**
M&TE _____ Cal Due Date _____
Pressure _____ psig (greater than 674 psig) _____
- [64] **PLACE** Hand Switch 2-HS-63-87A, N2 TO CL ACCUM 3, to the CLOSE position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 69 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

- [65] **ENSURE/ANNOTATE** the recorder with the step number, range/parameter for each channel used, time and date. _____
- [66] **START** the recorder. _____

NOTE

During the performance of Step 6.3[67] visual observation of transient vibration in accordance to engineering specification N3C-945 is required.

- [67] **MOMENTARILY PLACE** a jumper across Terminals TB621-7 and TB621-8 in Panel 2-R-48 to simulate a Safety Injection Signal, **AND**
- VERIFY** 2-FCV-63-80, COLD LEG ACCUMULATOR 1 OUTLET ISOLATION, OPENS. (**ACC. CRIT** 5.0[3]) _____
- [68] **PLACE** Hand Switch 2-HS-63-80A, CL ACCUM 3 OUTLET, to the CLOSE position when 2-FCV-63-80 reaches its full open position. _____
- [69] **STOP** the recorder. _____
- [70] **PLACE** Hand Switch 2-HS-63-87A SIS ACCUM TK 3 N2 MAKEUP VLV, to the OPEN position. _____

CAUTION

Nitrogen will not support life. Make sure all personnel are clear before venting nitrogen into the atmosphere of Accumulator Room 4.

- [71] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to vent remaining pressure from Accumulator No. 3. _____
- [72] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to CLOSE 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT. _____
- [73] **PLACE** Hand Switch 2-HS-63-87A, N2 TO CL ACCUM 3, to the CLOSE position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 70 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

[74] **OPEN** valve 2-DRV-63-671, ACCUM LEVEL STANDPIPE DRAIN. _____

[75] **OPEN** the following valves: _____

A. TV-4 _____

B. 2-DRV-63-672, ACCUM LEVEL STANDPIPE DRAIN _____

[76] **OPEN** the following valves: _____

A. 2-DRV-63-608, ACCUM 3 VENT _____

B. 2-FCV-63-87, SIS COLD LEG ACCUM 3 N2 MAKEUP _____

C. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR
ATMOSPHERE VENT _____

[77] **ENSURE** the test transmitters and sensing lines are properly filled and vented. _____

A. **OPEN** equalizer valve on Temporary d/p transmitter. _____

[78] **IF** Accumulator No. 3 level is greater than 128 3/4 inches as read on the tygon hose, **THEN**

PERFORM Steps 6.3[78]A through 6.3[78]D and N/A Steps 6.3[79]A through 6.3[79]F.

A. **PLACE** Hand Switch 2-HS-63-90A, SIS ACCUM TK 3 DRAIN VLV, to the OPEN position. _____

B. **CONTINUE** draining Accumulator No. 3 until the level is between 128-1/8 in. and 128-3/4 in. as read on the temporary tygon hose. _____

C. **PLACE** Hand Switch 2-HS-63-90A, SIS ACCUM TK 3 DRAIN VLV, to the CLOSE position. _____

D. **RECORD** Accumulator No. 3 level from the temporary tygon hose:

LEVEL _____ inches (128 1/8 - 128 3/4) IN. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 71 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

[79] **IF** Accumulator No. 3 level is less than 128 1/8 inches as read on the tygon hose, **THEN**

PERFORM Steps 6.3[79]A through 6.3[79]F and N/A Steps 6.3[78]A through 6.3[78]D. _____

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

- A. **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, to the START position. _____

NOTE

The fill valve may be cycled, as necessary, to obtain the specified level, and TV-1 can be used to drain down in case of an overfill.

- B. **PLACE** Hand Switch 2-HS-63-77A, SIS ACCUM TK 3 FILL VALVE, to the OPEN position. _____
- C. **CONTINUE** to fill Accumulator No. 3 throttling 2-ISV-63-612, ACCUM 3 FILL ISLN, as necessary, until the level is between 128-1/8 in. and 128-3/4 in. as read on the temporary tygon hose. _____
- D. **PLACE** Hand Switch 2-HS-63-77A, SIS ACCUM TK 3 FILL VALVE, to the CLOSE position. _____
- E. **RECORD** Accumulator No. 3 level from the temporary tygon hose:
 LEVEL _____ inches (128 1/8 - 128 3/4 IN.) _____
- F. **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, to the STOP position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 72 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

[80] **CLOSE** valve 2-DRV-63-671, ACCUM LEVEL STANDPIPE DRAIN. _____

[81] **CLOSE** the following valves:

A. 2-FCV-63-87, SIS COLD LEG ACCUM 1 N2 MAKEUP _____

B. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT _____

[82] **CLOSE** equalizer valve on Temporary d/p Transmitter. _____

[83] **CONNECT** a source of instrument air to the flange at valve 2-VTV-63-608, ACCUM 3 VENT. _____

[84] **VERIFY** Accumulator No. 3 tank external surface temperature is greater than 73°F, **AND RECORD**.

M&TE _____ Cal Due Date _____

TEMPERATURE _____ °F _____

[85] **PRESSURIZE** Accumulator No. 3 to approximately 90 psig as read on 2-PT-63-88 using the instrument air source at 2-VTV-63-608, ACCUM 1 VENT.

ACCUMULATOR NO. 3 PRESSURE _____ psig _____

[86] **CLOSE** valve 2-VTV-63-608, ACCUM 3 VENT. _____

[87] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the OPEN position until Red Light is ON. _____

[88] **ADJUST** the set point on 2-PIC-63-58, SIS ACCUM TANK N2 HDR INLET VALVE PRESS CNTL, [BIT RM] to 0 psig. _____

[89] **PLACE** Hand Switch 2-HS-63-87A, N2 TO CL ACCUM 3, to the OPEN position. _____

[90] **ADJUST** the set point on 2-PIC-63-58, SIS ACCUM TANK N2 HDR INLET VALVE PRESS CNTL, [BIT RM] to pressurize Accumulator No. 3 to between 99.5 and 100 psig as read on 2-PT-63-88. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 73 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

- [91] **PLACE** Hand Switch 2-HS-63-87A, N2 TO CL ACCUM 3, to the CLOSE position. _____
- [92] **RECORD** Accumulator No. 3 pressure as read on 2-PT-63-88.
PRESSURE _____ psig (99.5 - 100 psig) _____
- [93] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position. _____
- [94] **CLOSE** valve 2-RTV-63-360A, RT VLV TO LE-63-89L. _____
- [95] **VERIFY** reactor vessel level is at least 15 ft. below the nozzles. _____
- A. **VERIFY/PROGRAM** data logger per Appendix U. _____
- [96] **ENSURE/ANNOTATE** the recorder with the step number, range/parameter of each channel used, time and date. _____
- [97] **START** the recorder. _____
- [98] **PLACE** Hand Switch 2-HS-63-80A, SIS ACCUM TK 3 FLOW ISOLATION VLV, to the OPEN position. _____
- [99] **STOP** the recorder when the blow down is complete (all water expelled from the accumulator) and valve 2-FCV-63-80, COLD LEG ACCUMULATOR 3 OUTLET ISOLATION is FULL OPEN. _____
- [100] **PLACE** Hand Switch 2-HS-63-80A, SIS ACCUM TK 3 FLOW ISOLATION VLV, to the CLOSE position. _____
- [101] **DISCONNECT** the source of instrument air from the flange at valve 2-VTV-63-608, ACCUM 3 VENT. _____
1st
CV
- [102] **OPEN** valve 2-VTV-63-608, ACCUM 3 VENT, to vent any remaining pressure in Accumulator No. 3. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 74 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

[103] **CLOSE** the following valves:

A. 2-DRV-63-672. ACCUM LEVEL STANDPIPE DRAIN _____

B. TV-2 _____

C. TV-3 _____

D. TV-4 _____

E. 2-RTV-63-359A, RT VLV TO LE-63-89U _____

[104] **PLACE** Hand Switch 2-HS-63-187, RHR SUPPLY TEST LINE to the CLOSE position. _____

[105] **PLACE** Hand Switch 2-HS-63-71A, SIS CHECK VLV LEAK TEST ISOLATION, to the CLOSE position. _____

[106] **PLACE** Hand Switch 2-HS-63-23, SIS ACCUM FILL LINE ISOLATION VLV, to the CLOSE position. _____

[107] **CLOSE** 2-VTV-63-608, ACCUM 3 VENT. _____

[108] **VERIFY** no excessive vibration of the piping system and components associated with the performance of this subsection was observed. _____

[109] **REMOVE** the temporary d/p transmitter from TV-4 and 2-DRV-63-672. _____

1st

CV

[110] **REMOVE** the test spool pieces and recorder installed in steps 4.3[8], 4.3[9], and 4.3[10] for Accumulator 3. _____

1st

CV

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 75 of 144
-----------------------	---	--

Date _____

6.3 SI Accumulator No. 3 Functional Test (continued)

NOTE

Valve stroke time is from the time the Red Open Light comes on until the Green Close Light goes off.

[111] **DETERMINE** from the recorder valve 2-FCV-63-80, COLD LEG ACCUMULATOR 3 OUTLET ISOLATION, opening time for step 6.3[67], **AND**

RECORD. (Acc Crit 5.0[1])

OPEN TIME _____ seconds (less than or equal to 49 sec) _____

[112] **CALCULATE** the accumulator discharge line resistance (f L/D) per Appendix W. _____

[113] **VERIFY** the accumulator discharge line resistance (f L/D) from Appendix W is greater than or equal to 4.5 and less than or equal to 6.7. **(Acc Crit 5.0[2])** _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 76 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test

- [1] **VERIFY** Prerequisites in Section 4.0 for Subsection 6.4 have been completed. _____
- [2] **VERIFY** the test connection spools are installed. _____
- [3] **VERIFY** a tygon hose level indicator to the Accumulator No. 4 level standpipe TV-2 is attached. _____
- [4] **VERIFY** the tygon hose is installed vertically on Accumulator No. 4 from below the lower level tap to above the tank vent. _____
- [5] **VERIFY** a means to measure Accumulator No. 4 level between the instrument taps is provided. Level should be referenced to the center line of the accumulator lower level tap. _____
- [6] **OPEN** the following valves:
 - A. TV-2 _____
 - B. 2-DRV-63-673, SIS COLD LEG ACCUM 4 2-LT-63-82 DRAIN _____
 - C. 2-FCV-63-63, N2 TO CL ACCUM 4 _____
 - D. 2-FCV-63-65, CLA N2 VENT HDR CONTROL _____
 - E. 2-RTV-63-363A, 2-LT-63-82 ROOT _____
 - F. 2-RTV-63-364A, 2-LT-63-82 ROOT _____
- [7] **VERIFY** Annunciator Window 134-A, CL ACCUM 4 LEVEL HI/LO, at 2-XA-55-6D is in ALARM. _____

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

- [8] **PLACE** Hand Switch 2-HS-63-10A, SI PMP A (ECCS), at 2-M-6, to the START position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 77 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

- [9] **PLACE** Hand Switch 2-HS-63-70A, MAKEUP TO CL ACCUM 4, at 2-M-6, to the OPEN position. _____
- [10] **PLACE** Hand Switch 2-HS-63-187, RHR SUPPLY TEST LINE VALVE, at 2-M-6, to the OPEN position. _____
- [11] **PLACE** and **HOLD** Hand Switch 2-HS-63-71A, CKV TEST LINE TO HUT, at 2-M-6, to the OPEN position until the Red Light is ON. _____
- [12] **PLACE** and **HOLD** Hand Switch 2-HS-63-23, CLA FILL FROM SI PMPS, at 2-M-6, to the OPEN position until the Red Light is ON. _____
- [13] **THROTTLE** 2-ISV-63-613, ACCUM 4 FILL ISLN, at El. 716/AZ 300, as necessary to control accumulator fill rate. _____

NOTE

The following steps verify alarms as level in the accumulator rises. Steps 6.4[14], 6.4[15], and 6.4[16] may be signed in the order in which they are verified.

- [14] **VERIFY** Annunciator Window 134-A, CL ACCUM 4 LEVEL HI/LO, CLEARS. (**Acc Crit 5.0[4]**) _____
- [15] **VERIFY** Unit 2 Alarm Printer indicates 134-A CL ACCUM 4 LEVEL LO (LS-63-60B) is NORMAL (Blue). _____
- [16] **VERIFY** Unit 2 Alarm Printer indicates 134-A CL ACCUM 4 LEVEL LO (LS-63-82B) is NORMAL (Blue). _____

NOTE

The following steps verify alarms as level in the accumulator continues to rise. Steps 6.4[17], 6.4[18], and 6.4[19] may be signed in the order in which they are verified.

- [17] **VERIFY** Annunciator Window 134-A, CL ACCUM 4 LEVEL HI/LO, ALARMS. (**Acc Crit 5.0[4]**) _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 78 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

- [18] **VERIFY** Unit 2 Alarm Printer indicates 134-A CL ACCUM 4 LEVEL HI (LS-63-82A) is in ALARM (Red). _____
- [19] **VERIFY** Unit 2 Alarm Printer indicates 134-A CL ACCUM 4 LEVEL HI (LS-63-60A) is in ALARM (Red). _____
- [20] **PLACE** Hand Switch 2-HS-63-70A, SIS ACCUM TK 4 FILL VLV, at 2-M-6, to the CLOSE position. _____
- [21] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the STOP position. _____
- [22] **PLACE** Hand Switch 2-HS-63-66A, CL ACCUM 4 DRAIN, at 2-M-6, to the OPEN position. _____

NOTE

The following steps verify alarms as level in the accumulator is lowered. Steps 6.4[23], 6.4[24], and 6.4[25] may be signed in the order in which they are verified.

- [23] **VERIFY** Annunciator Window 134 A, CL ACCUM 4 LEVEL HI/LO, CLEARS. (**Acc Crit 5.0[4]**) _____
- [24] **VERIFY** Unit 2 Alarm Printer indicates 134-A CL ACCUM 4 LEVEL HI (LS-63-82A) is NORMAL (Blue). _____
- [25] **VERIFY** Unit 2 Alarm Printer indicates 134-A CL ACCUM 4 LEVEL HI (LS-63-60A) is NORMAL (Blue). _____

NOTE

The following steps verify alarms as level in the accumulator continues to lower. Steps 6.4[26], 6.4[27], and 6.4[28] may be signed in the order in which they are verified.

- [26] **VERIFY** Annunciator Window 134 -A, CL ACCUM 4 LEVEL HI/LO, ALARMS. (**Acc Crit 5.0[4]**) _____
- [27] **VERIFY** Unit 2 Alarm Printer indicates 134-A CL ACCUM 4 LEVEL LO (LS-63-82B) is in ALARM (Red). _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 79 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

[28] **VERIFY** Unit 2 Alarm Printer indicates 134-A CL ACCUM 4 LEVEL LO (LS-63-60B) is in ALARM (Red). _____

[29] **PLACE** Hand Switch 2-HS-63-66A, SIS ACCUM TK 4 DRAIN VLV, at 2-M-6, to the CLOSE position. _____

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

[30] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the START position. _____

[31] **PLACE** Hand Switch 2-HS-63-70A, SIS ACCUM TK 4 FILL VLV, at 2-M-6, to OPEN position. _____

[32] **PLACE** Hand Switch 2-HS-63-67A, SIS ACCUM TK 4 FLOW ISOLATION VLV, at 2-M-6, to the OPEN position. _____

[33] **PLACE** Hand Switch 2-HS-63-67A, SIS ACCUM TK 4 FLOW ISOLATION VLV, at 2-M-6, to the CLOSE position when water just begins to flow into the reactor vessel from RCS Loop 4 cold leg. _____

[34] **THROTTLE** 2-ISV-63-613, ACCUM 4 FILL ISLN, as necessary to control accumulator fill rate. _____

[35] **PLACE** Hand Switch 2-HS-63-70A, SIS ACCUM TK 4 FILL VLV, at 2-M-6, to the CLOSE position when the tygon hose indicates that Accumulator No. 4 level is above the cylindrical portion of the tank. _____

[36] **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A MOTOR, at 2-M-6, to the STOP position. _____

[37] **DRAIN** approximately five gallons of water from Accumulator No. 4 from TV-1. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 80 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

[38] **CLOSE** the following valves:

- A. 2-VTV-63-609, SIS COLD LEG ACCUM 4 VENT _____
- B. 2-DRV-63-673, ACCUM LEVEL STANDPIPE DRAIN _____
- C. 2-FCV-63-63, SIS COLD LEG ACCUM 4 N2 MAKEUP _____
- D. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR
ATMOSPHERE VENT _____

[39] **VERIFY/ADJUST** the set point on 2-HIC-63-65A, CLA N2
VENT HDR CONTROL, to approximately 500 psig. _____

[40] **VERIFY** Accumulator No. 4 tank external surface temperature
is greater than 73°F **AND**

RECORD.

M&TE _____ Cal Due Date _____

TEMPERATURE _____ °F _____

[41] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO
CL ACCUMS, at 2-M-6, to the OPEN position until Red Light is
ON. _____

[42] **PLACE** Hand Switch 2-HS-63-63A, N2 TO CL ACCUM 4, at
2-M-6, to the OPEN position. _____

[43] **VERIFY** the following indications when Accumulator No. 4
pressure reaches approximately 500 psig as read on 2-PT-63-82:

- A. Annunciator Window 134-B, CL ACCUM 4 PRESS HI/LO,
2-XA-55-6D, is in Alarm. _____
- B. Annunciator window 279-E, CL ACCUM 4 PRESS HI,
2-XA-55-L10, is CLEAR. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 81 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

CAUTION

Do not exceed 685 psig as read on 2-PT-63-82.

- [44] **BEGIN** increasing the pressure in Accumulator No. 4, by slowly increasing the set point on valve 2-PCV-63-58, SIS ACCUM TANK N2 HDR INLET VALVE PRESS CNT. _____

NOTE

The following steps verify alarms as accumulator pressure is increased. Steps 6.4[45], 6.4[46], and 6.4[47] may be signed in the order in which they are verified.

- [45] **VERIFY** Annunciator Window 134-B, CL ACCUM 4 PRESS HI/LO, CLEARS. (**Acc Crit** 5.0[5]) _____
- [46] **VERIFY** Unit 2 Alarm Printer indicates 134-B CL ACCUM 4 PRESS LO (PS-63-62B) is NORMAL (Blue). _____
- [47] **VERIFY** Unit 2 Alarm Printer indicates 134 -B CL ACCUM 4 PRESS LO (PS-63-61B) is NORMAL (Blue). _____

NOTE

The following steps verify alarms as accumulator pressure continues to increase. Steps 6.4[48], 6.4[49], 6.4[50], and 6.4[51] may be signed in the order in which they are verified.

- [48] **VERIFY** Annunciator Window 134-B, CL ACCUM 4 PRESS HI/LO, ALARMS. (**Acc Crit** 5.0[5]) _____
- [49] **VERIFY** Annunciator Window 279-E, CL ACCUM 4 PRESS HI, ALARMS. (**Acc Crit** 5.0[6]) _____
- [50] **VERIFY** Unit 2 Alarm Printer indicates, 134-B, CL ACCUM 4 PRESS HI, (PS-63-62A), is in Alarm (Red). _____
- [51] **VERIFY** Unit 2 Alarm Printer indicates, 134-B, CL ACCUM 4 PRESS HI, (PS-63-61A), is in Alarm (Red). _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 82 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

- [52] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position. _____

CAUTION

Nitrogen will not support life. Make sure all personnel are clear before venting nitrogen into the atmosphere.

- [53] **BEGIN** to slowly reduce pressure in Accumulator No. 4 using 2-HIC-63-65A, SIS ACCUM TANK N2, CLA N2 VENT HDR CONTROL, at 2-M-6. _____

NOTE

The following steps verify alarms as accumulator pressure decreases. Steps 6.4[54], 6.4[55], 6.4[56], and 6.4[57] may be signed in the order in which they are verified.

- [54] **VERIFY** Annunciator Window 134-B, CL ACCUM 4 PRESS HI/LO, CLEARS. **(Acc Crit 5.0[5])** _____
- [55] **VERIFY** Annunciator Window 279-E, CL ACCUM 4 PRESS HI, CLEARS. **(Acc Crit 5.0[6])** _____
- [56] **VERIFY** Unit 2 Alarm Printer indicates, 134-B, CL ACCUM 4 PRESS HI, (PS-63-62A), is NORMAL (Blue). _____
- [57] **VERIFY** Unit 2 Alarm Printer indicates, 134-B, CL ACCUM 4 PRESS HI, (PS-63-61A), is NORMAL (Blue). _____

NOTE

The following steps verify alarms as accumulator pressure continues to decrease. Steps 6.4[58], 6.4[59], and 6.4[60] may be signed in the order in which they are verified.

- [58] **VERIFY** Annunciator Window 134-B, CL ACCUM 4 PRESS HI/LO, ALARMS. **(Acc Crit 5.0[5])** _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 83 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

- [59] **VERIFY** Unit 2 Alarm Printer indicates, 134-B, CL ACCUM 4 PRESS LO, (PS-63-62B), is in ALARM (Red). _____
- [60] **VERIFY** Unit 2 Alarm Printer indicates, 134-B, CL ACCUM 4 PRESS LO, (PS-63-61B), is in ALARM (Red). _____
- [61] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to CLOSE 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT. _____

CAUTION

Do not exceed 685 psig as read on 2-PT-63-82.

- [62] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the OPEN position until Red Light is ON. _____
- [63] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position when Accumulator No. 4 pressure is greater than 676.5 psig as read on 2-PT-63-62, **AND**
- RECORD** pressure. (**Acc Crit 5.0[1]**)
- M&TE _____ Cal Due Date _____
- Pressure _____ psig (greater than 674 psig) _____
- [64] **PLACE** Hand Switch 2-HS-63-63A, N2 TO CL ACCUM 4, to the CLOSE position. _____
- [65] **ENSURE/ANNOTATE** the recorder with the step number, range/parameter for each channel used, time and date. _____
- [66] **START** the recorder. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 84 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

NOTE

During the performance of Step 6.4[67] visual observation of transient vibration in accordance to engineering specification N3C-945 is required.

[67] **MOMENTARILY PLACE** a jumper across Terminals TB621-7 and TB621-8 in Panel 2-R-51 to simulate a Safety Injection Signal, **AND**

VERIFY 2-FCV-63-67, COLD LEG ACCUMULATOR 4 OUTLET ISOLATION, OPENS. (**ACC. CRIT 5.0[3]**) _____

[68] **PLACE** Hand Switch 2-HS-63-67A, CL ACCUM 4 OUTLET, to the CLOSE position when 2-FCV-63-67 reaches its full open position. _____

[69] **STOP** the recorder. _____

[70] **PLACE** Hand Switch 2-HS-63-63A SIS ACCUM TK 4 N2 MAKEUP VLV, to the OPEN position. _____

CAUTION

Nitrogen will not support life. Make sure all personnel are clear before venting nitrogen into the atmosphere of Accumulator Room 4.

[71] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to vent remaining pressure from Accumulator No. 4. _____

[72] **ADJUST** 2-HIC-63-65A, CLA N2 VENT HDR CONTROL, to CLOSE 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT. _____

[73] **PLACE** Hand Switch 2-HS-63-63A, N2 TO CL ACCUM 4, to the CLOSE position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 85 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

[74] **OPEN** valve 2-DRV-63-673, ACCUM LEVEL STANDPIPE DRAIN. _____

[75] **OPEN** the following valves:

A. TV-4 _____

B. 2-DRV-63-674, ACCUM LEVEL STANDPIPE DRAIN _____

[76] **OPEN** the following valves:

A. 2-DRV-63-609, ACCUM 4 VENT _____

B. 2-FCV-63-63, SIS COLD LEG ACCUM 4 N2 MAKEUP _____

C. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR
ATMOSPHERE VENT _____

[77] **ENSURE** the test transmitters and sensing lines are properly filled and vented. _____

A. **OPEN** equalizer valve on Temporary d/p transmitter. _____

[78] **IF** Accumulator No. 4 level is greater than 128 3/4 inches as read on the tygon hose, **THEN**

PERFORM Steps 6.4[78]A through 6.4[78]D and N/A Steps 6.4[79]A through 6.4[79]F.

A. **PLACE** Hand Switch 2-HS-63-66A, SIS ACCUM TK 4 DRAIN VLV, to the OPEN position. _____

B. **CONTINUE** draining Accumulator No. 4 until the level is between 128-1/8 in. and 128-3/4 in. as read on the temporary tygon hose. _____

C. **PLACE** Hand Switch 2-HS-63-66A, SIS ACCUM TK 4 DRAIN VLV, to the CLOSE position. _____

D. **RECORD** Accumulator No. 4 level from the temporary tygon hose:

LEVEL _____ inches (128 1/8 - 128 3/4) IN. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 86 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

[79] **IF** Accumulator No. 4 level is less than 128 1/8 inches as read on the tygon hose, **THEN**

PERFORM Steps 6.4[79]A through 6.4[79]F and N/A
6.4[78]A through 6.4[78]D. _____

CAUTIONS

- 1) The SI Pump should not be run at a flow of less than 40.5 GPM for longer than 45 minutes.
- 2) The SI Pump should have a 1 hour cool down period before restart.

- A. **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A
MOTOR, to the START position. _____

NOTE

The fill valve may be cycled, as necessary, to obtain the specified level, and TV-1 can be used to drain down in case of an overflow.

- B. **PLACE** Hand Switch 2-HS-63-70A, SIS ACCUM TK 4
FILL VALVE, to the OPEN position. _____
- C. **CONTINUE** to fill Accumulator No. 4 throttling
2-ISV-63-613, ACCUM 4 FILL ISLN, as necessary, until
the level is between 128-1/8 in. and 128-3/4 in. as read on
the temporary tygon hose. _____
- D. **PLACE** Hand Switch 2-HS-63-70A, SIS ACCUM TK 4
FILL VALVE, to the CLOSE position. _____
- E. **RECORD** Accumulator No. 4 level from the temporary
tygon hose:

LEVEL _____ inches (128 1/8 - 128 3/4 IN.) _____
- F. **PLACE** Hand Switch 2-HS-63-10A, SIS PUMP A-A
MOTOR, to the STOP position. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 87 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

[80] **CLOSE** valve 2-DRV-63-673, ACCUM LEVEL STANDPIPE DRAIN. _____

[81] **CLOSE** valve the following valves: _____

A. 2-FCV-63-63, SIS COLD LEG ACCUM 4 N2 MAKEUP _____

B. 2-FCV-63-65, SIS COLD LEG ACCUM N2 HDR ATMOSPHERE VENT _____

[82] **CLOSE** equalizer valve on Temporary d/p Transmitter. _____

[83] **CONNECT** a source of instrument air to the flange at valve 2-VTV-63-609, ACCUM 4 VENT. _____

[84] **VERIFY** Accumulator No. 4 tank external surface temperature is greater than 73°F, **AND RECORD**.

M&TE _____ Cal Due Date _____

TEMPERATURE _____ °F _____

[85] **PRESSURIZE** Accumulator No. 4 to approximately 90 psig as read on 2-PT-63-62 using the instrument air source at 2-VTV-63-609, ACCUM 1 VENT.

ACCUMULATOR NO. 4 PRESSURE _____ psig _____

[86] **CLOSE** valve 2-VTV-63-609, ACCUM 4 VENT. _____

[87] **PLACE** and **HOLD** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the OPEN position until Red Light is ON. _____

[88] **ADJUST** the set point on 2-PIC-63-58, SIS ACCUM TANK N2 HDR INLET VALVE PRESS CNTL, [BIT RM] to 0 psig. _____

[89] **PLACE** Hand Switch 2-HS-63-63A, N2 TO CL ACCUM 4, to the OPEN position. _____

[90] **ADJUST** the set point on 2-PIC-63-58, SIS ACCUM TANK N2 HDR INLET VALVE PRESS CNTL, [BIT RM] to pressurize Accumulator No. 4 to between 99.5 and 100 psig as read on 2-PT-63-62. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 88 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

- [91] **PLACE** Hand Switch 2-HS-63-63A, N2 TO CL ACCUM 4, to the CLOSE position. _____
- [92] **RECORD** Accumulator No. 4 pressure as read on 2-PT-63-62.
PRESSURE _____ psig (99.5 - 100 psig) _____
- [93] **PLACE** Hand Switch 2-HS-63-64A, N2 HDR TO CL ACCUMS, to the CLOSE position. _____
- [94] **CLOSE** valve 2-RTV-63-364A, RT VLV TO LE-63-82L. _____
- [95] **VERIFY** reactor vessel level is at least 15 ft. below the nozzles. _____
- A. **VERIFY/PROGRAM** data logger per Appendix U. _____
- [96] **ENSURE/ANNOTATE** the recorder with the step number, range/parameter of each channel used, time and date. _____
- [97] **START** the recorder. _____
- [98] **PLACE** Hand Switch 2-HS-63-67A, SIS ACCUM TK 4 FLOW ISOLATION VLV, to the OPEN position. _____
- [99] **STOP** the recorder when the blow down is complete (all water expelled from the accumulator) and valve 2-FCV-63-67, COLD LEG ACCUMULATOR 4 OUTLET ISOLATION is FULL OPEN. _____
- [100] **PLACE** Hand Switch 2-HS-63-67A, SIS ACCUM TK 4 FLOW ISOLATION VLV, to the CLOSE position. _____
- [101] **DISCONNECT** the source of instrument air from the flange at valve 2-VTV-63-609, ACCUM 4 VENT. _____
1st
CV
- [102] **OPEN** valve 2-VTV-63-609, ACCUM 4 VENT, to vent any remaining pressure in Accumulator No. 4. _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 89 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

[103] **CLOSE** the following valves:

- A. 2-DRV-63-674. ACCUM LEVEL STANDPIPE DRAIN _____
- B. TV-2 _____
- C. TV-3 _____
- D. TV-4 _____
- E. 2-RTV-63-363A, RT VLV TO LE-63-82U _____

[104] **PLACE** Hand Switch 2-HS-63-187, RHR SUPPLY TEST LINE to the CLOSE position. _____

[105] **PLACE** Hand Switch 2-HS-63-71A, SIS CHECK VLV LEAK TEST ISOLATION, to the CLOSE position. _____

[106] **PLACE** Hand Switch 2-HS-63-23, SIS ACCUM FILL LINE ISOLATION VLV, to the CLOSE position. _____

[107] **CLOSE** 2-VTV-63-609, ACCUM 4 VENT. _____

[108] **VERIFY** no excessive vibration of the piping system and components associated with the performance of this subsection was observed. _____

[109] **REMOVE** the temporary d/p transmitter from TV-4 and 2-DRV-63-674. _____

1st

CV

[110] **REMOVE** the test spool pieces and recorder installed in steps 4.3[8], 4.3[9], and 4.3[10] for Accumulator 4. _____

1st

CV

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 90 of 144
-----------------------	---	--

Date _____

6.4 SI Accumulator No. 4 Functional Test (continued)

NOTE

Valve stroke time is from the time the Red Open Light comes on until the Green Close Light goes off.

[111] **DETERMINE** from the recorder valve 2-FCV-63-67, COLD LEG ACCUMULATOR 4 OUTLET ISOLATION, opening time for step 6.4[67], **AND**

RECORD. (Acc Crit 5.0[1])

OPEN TIME _____ seconds (less than or equal to 49 sec) _____

[112] **CALCULATE** the accumulator discharge line resistance (f L/D) per Appendix X. _____

[113] **VERIFY** the accumulator discharge line resistance (f L/D) from Appendix X is greater than or equal to 4.5 and less than or equal to 6.7. **(Acc Crit 5.0[2])** _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 91 of 144
-----------------------	---	--

Date _____

7.0 POST PERFORMANCE ACTIVITY

[1] **INSTALL** the blind flanges at the following valves:

A. 2-VTV-63-606, ACCUM 1 VENT

1st

CV

B. 2-DRV-63-667, ACCUM LEVEL STANDPIPE DRAIN

1st

CV

C. 2-DRV-63-668, ACCUM LEVEL STANDPIPE DRAIN

1st

CV

D. 2-VTV-63-607, ACCUM 2 VENT

1st

CV

E. 2-DRV-63-669, ACCUM LEVEL STANDPIPE DRAIN

1st

CV

F. 2-DRV-63-670, ACCUM LEVEL STANDPIPE DRAIN

1st

CV

G. 2-VTV-63-608, ACCUM 3 VENT

1st

CV

H. 2-DRV-63-671, ACCUM LEVEL STANDPIPE DRAIN

1st

CV

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 92 of 144
-----------------------	---	--

Date _____

7.0 POST PERFORMANCE ACTIVITY (continued)

I. 2-DRV-63-672, ACCUM LEVEL STANDPIPE DRAIN

1st

CV

J. 2-VTV-63-609, ACCUM 4 VENT

1st

CV

K. 2-DRV-63-673, ACCUM LEVEL STANDPIPE DRAIN

1st

CV

L. 2-DRV-63-674, ACCUM LEVEL STANDPIPE DRAIN

1st

CV

[2] **RESTORE** Pressure Control Valve 2-PCV-63-58, SIS COLD LEG ACCUM N2 HDR INLET PRESS CNT, [BIT RM] to its as found set point from step 4.3[24].

1st

CV

[3] **VERIFY** that Post-test calibration of the M&TE used to record quantitative acceptance criteria has been satisfactorily performed and the results RECORDED on Measuring and Test Equipment (M&TE) Log in SMP-9.0

A. Subsection 6.1

B. Subsection 6.2

C. Subsection 6.3

D. Subsection 6.4

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 93 of 144
-----------------------	---	--

Date _____

7.0 POST PERFORMANCE ACTIVITY (continued)

- [4] **VERIFY** that Post-test calibration of permanent plant instruments used to record quantitative acceptance criteria has been satisfactorily performed **AND**

RECORD the results on Appendix C, Permanent Plant Instrumentation Log for Subsection 6.1.

1st

CV

- [5] **VERIFY** that Post-test calibration of permanent plant instruments used to record quantitative acceptance criteria has been satisfactorily performed **AND**

RECORD the results on Appendix D, Permanent Plant Instrumentation Log for Subsection 6.2.

1st

CV

- [6] **VERIFY** that Post-test calibration of permanent plant instruments used to record quantitative acceptance criteria has been satisfactorily performed **AND**

RECORD the results on Appendix E, Permanent Plant Instrumentation Log for Subsection 6.3.

1st

CV

- [7] **VERIFY** that Post-test calibration of permanent plant instruments used to record quantitative acceptance criteria has been satisfactorily performed **AND**

RECORD the results on Appendix F, Permanent Plant Instrumentation Log for Subsection 6.4.

1st

CV

- [8] **NOTIFY** the Unit Supervisor/SRO/Shift Manager of test completion and system realignment.

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 94 of 144
-----------------------	---	--

Date _____

7.0 POST PERFORMANCE ACTIVITY (continued)

- [9] **ENSURE** participants who initiated or signed steps in the prerequisite and instruction Subsections, test logs, or data sheets enter their initials and signature on Attachment 1, Signature Log. _____
- [10] **REMOVE** jumper across terminals TB602-11 and TB602-12 in Panel 2-R-48. _____
- [11] **REMOVE** jumper across terminals TB602-11 and TB602-12 in Panel 2-R-51. _____
- [12] **REMOVE** jumper across terminals TB620-11 and TB620-12 in Panel 2-R-48. _____
- [13] **REMOVE** jumper across terminals TB620-11 and TB620-12 in Panel 2-R-51. _____
- [14] **REMOVE** jumper across terminals TB611-9 and TB611-10 in Panel 2-R-48 on the field side of the plastic isolators (CIS A signal). _____
- [15] **REMOVE** jumper across terminals TB612-1 and TB612-2 in Panel 2-R-48 on the field side of the plastic isolators (CIS A signal). _____
- [16] **REMOVE** jumper across terminals TB630-5 and TB630-6 in Panel 2-R-51 on the field side of the plastic isolators (CIS A signal). _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 95 of 144
-----------------------	---	--

Date _____

8.0 RECORDS

A. QA Records

Complete Test Package

B. Non-QA Records

None

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 98 of 144
---------------	---	---

Appendix C
(Page 1 of 1)

PERMANENT PLANT INSTRUMENTATION LOG FOR SECTION 6.1

Date _____

INSTRUMENT OR INSTRUMENT LOOP #	CAL DUE DATE	FILLED AND VENTED ¹		PLACED IN SERVICE ¹		USED FOR QUANTITATIVE ACC CRIT		POST-TEST CAL DATE ²	POST-TEST CALIBRATION ACCEPTABLE ² INITIAL/DATE
		INIT/DATE		INIT/DATE		YES	NO		
2-LPL-63-119									
2-LPL-63-129									
2-LPP-63-126									
2-LPP-63-128									
2-LPP-63-120C									

¹ These items may be initialed and dated by personnel performing the task. Instrumentation not required to be filled and vented may be identified as Not Applicable. (N/A)

² May be identified as Not Applicable (N/A) if instrument was not used to verify/record quantitative acceptance criteria data.

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 99 of 144
---------------	---	---

Appendix D
(Page 1 of 1)

PERMANENT PLANT INSTRUMENTATION LOG FOR SECTION 6.2

Date _____

INSTRUMENT OR INSTRUMENT LOOP #	CAL DUE DATE	FILLED AND VENTED ¹		PLACED IN SERVICE ¹	USED FOR QUANTITATIVE ACC CRIT		POST-TEST CAL DATE ²	POST-TEST CALIBRATION ACCEPTABLE ² INITIAL/DATE
		INIT/DATE	INIT/DATE		YES	NO		
2-LPL-63-99								
2-LPL-63-109								
2-LPP-63-106								
2-LPP-63-108								
2-LPP-63-102C								

¹ These items may be initialed and dated by personnel performing the task. Instrumentation not required to be filled and vented may be identified as Not Applicable. (N/A)

² May be identified as Not Applicable (N/A) if instrument was not used to verify/record quantitative acceptance criteria data.

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 100 of 144
---------------	---	--

Appendix E
(Page 1 of 1)

PERMANENT PLANT INSTRUMENTATION LOG FOR SECTION 6.3

Date _____

INSTRUMENT OR INSTRUMENT LOOP #	CAL DUE DATE	FILLED AND VENTED ¹		PLACED IN SERVICE ¹		USED FOR QUANTITATIVE ACC CRIT		POST-TEST CAL DATE ²	POST-TEST CALIBRATION ACCEPTABLE ² INITIAL/DATE
		INIT/DATE		INIT/DATE		YES	NO		
2-LPL-63-81									
2-LPL-63-89									
2-LPP-63-86									
2-LPP-63-88									
2-LPP-63-83C									

¹ These items may be initialed and dated by personnel performing the task. Instrumentation not required to be filled and vented may be identified as Not Applicable. (N/A)

² May be identified as Not Applicable (N/A) if instrument was not used to verify/record quantitative acceptance criteria data.

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 101 of 144
---------------	---	--

Appendix F
(Page 1 of 1)

PERMANENT PLANT INSTRUMENTATION LOG FOR SECTION 6.4

Date _____

INSTRUMENT OR INSTRUMENT LOOP #	CAL DUE DATE	FILLED AND VENTED ¹		PLACED IN SERVICE ¹	USED FOR QUANTITATIVE ACC CRIT		POST-TEST CAL DATE ²	POST-TEST CALIBRATION ACCEPTABLE ² INITIAL/DATE
		INIT/DATE	INIT/DATE		YES	NO		
2-LPL-63-60								
2-LPL-63-82								
2-LPP-63-61								
2-LPP-63-62								
2-LPP-63-59C								

¹ These items may be initialed and dated by personnel performing the task. Instrumentation not required to be filled and vented may be identified as Not Applicable. (N/A)

² May be identified as Not Applicable (N/A) if instrument was not used to verify/record quantitative acceptance criteria data.

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 102 of 144
-----------------------	---	---

**Appendix G
(Page 1 of 4)**

VALVE LINEUP FOR SUBSECTION 6.1

Date _____

VALVE NUMBER	NOMENCLATURE	POSITION	1ST	CV
2-FCV-63-23	CLA FILL FROM SI PMPS	CLOSED		
2-FCV-63-84	SIS CHECK VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-71	CKV TEST LINE TO HUT	CLOSED		
2-FCV-63-78	SIS COLD LEG ACCUM 3 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-187	SIS LEAK TEST LINE ISOLATION VALVE	CLOSED		
2-FCV-63-186	RHR SUPPLY 2-FCV-74-1 LEAK TEST LINE ISOL	CLOSED		
2-FCV-63-174	BORON INJ TO COLD LEGS CHK VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-70	MAKEUP TO CL ACCUM 4	CLOSED		
2-FCV-63-68	SIS COLD LEG ACCUM 4 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-69	SI PUMP TO COLD LEG 4 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-166	HOT LEG 4 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-116	SIS COLD LEG ACCUM 1 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-163	HOT LEG 1 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-117	SIS PMP TO COLD LEG 1 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-115	MAKEUP TO CL ACCUM 1	CLOSED		
2-FCV-63-95	MAKEUP TO CL ACCUM 2	CLOSED		
2-FCV-63-96	SIS ACCUM TK 2 CHECK VLV LEAK TEST	CLOSED		
2-FCV-63-164	HOT LEG 3 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-97	SI PUMP TO COLD LEG 2 CKV VLV LEAK TEST ISOL	CLOSED		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 103 of 144
-----------------------	---	---

**Appendix G
(Page 2 of 4)**

VALVE LINEUP FOR SUBSECTION 6.1

Date _____

VALVE NUMBER	NOMENCLATURE	POSITION	1ST	CV
2-FCV-63-165	HOT LEG 2 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-79	SI PUMP TO COLD LEG 3 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-77	MAKEUP TO CL ACCUM 3	CLOSED		
2-FCV-63-64	N2 HDR TO CL ACCUMS	CLOSED		
2-FCV-63-65	CLA N2 VENT HDR CONTROL	CLOSED		
2-TV-63-537	SIS COLD LEG ACCUM FILL LINE TEST CONN	CLOSED		
2-TV-63-684	SIS COLD LEG ACCUM FILL LINE TEST CONN	CLOSED		
2-TV-63-598	SIS LEAK TEST LINE TEST CONN	CLOSED		
2-TV-63-679	SIS LEAK TEST LINE TEST CONN	CLOSED		
2-DRV-63-647	COLD LEG ACCUM MAKEUP LEAK TEST HEADER DRAIN	CLOSED		
2-FCV-63-188	SIS LEAK TEST LINE ISOLATION	CLOSED		
2-ISV-63-666	SIS LEAK TEST HDR ISOLATION	OPEN		
2-DRV-63-646	SIS COLD LEG ACCUMULATOR 1	CLOSED		
2-FCV-63-118	CL ACCUM 1 OUTLET	CLOSED		
2-FCV-63-130	CL ACCUM 1 DRAIN	CLOSED		
2-FCV-63-127	N2 TO CL ACCUM 1	CLOSED		
2-ISV-63-618	SIS COLD LEG ACCUM 1 DRAIN ISOLATION	OPEN		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 104 of 144
-----------------------	---	---

**Appendix G
(Page 3 of 4)**

VALVE LINEUP FOR SUBSECTION 6.1

Date _____

VALVE NUMBER	NOMENCLATURE	POSITION	1ST	CV
2-SMV-63-614	SIS COLD LEG ACCUM 1 SAMPLE	CLOSED		
2-VTV-63-606	SIS COLD LEG ACCUM 1 VENT	OPEN		
2-RTV-63-377A	2-PT-63-128 ROOT	OPEN		
2-RTV-63-378A	2-PT-63-126 ROOT	OPEN		
2-RTV-63-351A	2-LT-63-129 ROOT	CLOSED		
2-RTV-63-352A	2-LT-63-129 ROOT	CLOSED		
2-RTV-63-353A	2-LT-63-119 ROOT	OPEN		
2-RTV-63-354A	2-LT-63-119 ROOT	OPEN		
2-FCV-63-107	SIS COLD LEG ACCUM 2 N2 MAKEUP	CLOSED		
2-FCV-63-87	SIS COLD LEG ACCUM 3 N2 MAKEUP	CLOSED		
2-FCV-63-63	SIS COLD LEG ACCUM 4 N2 MAKEUP	CLOSED		
2-VTV-63-826	2-LT-63-129 STANDPIPE VENT	CLOSED		
2-DRV-63-818	2-LT-63-129 STANDPIPE DRAIN	CLOSED		
2-VTV-63-827	2-LE-63-119 STANDPIPE VENT	CLOSED		
2-DRV-63-819	2-LE-63-119 STANDPIPE DRAIN	CLOSED		
2-DRV-63-667	SIS COLD LEG ACCUM 1 2-LT-63-129 DRAIN	CLOSED		
2-TV-63-834	SIS COLD LEG ACCUM 1 2-LT-63-129 TEST	CLOSED		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 105 of 144
-----------------------	---	---

**Appendix G
(Page 4 of 4)**

VALVE LINEUP FOR SUBSECTION 6.1

Date _____

VALVE NUMBER	NOMENCLATURE	POSITION	1ST	CV
2-DRV-63-668	SIS COLD LEG MINI FLOW ACCUM 1 2-LE-63-119 DRAIN	CLOSED		
2-TV-63-835	SIS COLD LEG ACCUM 1 2-LE-63-119 TEST	CLOSED		
2-FCV-63-5	RWST TO SI PUMP SUCTION ISOL	OPEN		
2-FCV-63-3	SI PUMP MINI FLOW RECIRC TO RWST ISOL	OPEN		
2-FCV-63-4	SI PUMP 2A-A MINI FLOW RECIRC TO RWST ISOL	OPEN		
2-FCV-63-47	SAFETY INJ PMP 2A-A SUCTION ISOLATION	OPEN		
2-FCV-63-152	SIP 2A-A COLD LEG INJ FLOW CNTL	CLOSED		
2-FCV-63-156	SI PUMP 2A-A HOT LEG 1 & 3 INJECTION	CLOSED		
2-ISV-63-610	SIS COLD LEG ACCUM 1 MAKEUP ISOLATION	OPEN		
2-RTV-63-344A	2-PI-63-74 ROOT	OPEN		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 106 of 144
-----------------------	---	---

**Appendix H
(Page 1 of 4)**

VALVE LINEUP FOR SUBSECTION 6.2

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-FCV-63-23	CLA FILL FROM SI PMPS	CLOSED		
2-FCV-63-84	SIS CHECK VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-71	CKV TEST LINE TO HUT	CLOSED		
2-FCV-63-78	SIS COLD LEG ACCUM 3 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-187	SIS LEAK TEST LINE ISOLATION VALVE	CLOSED		
2-FCV-63-186	RHR SUPPLY 2-FCV-74-1 LEAK TEST LINE ISOL	CLOSED		
2-FCV-63-174	BORON INJ TO COLD LEGS CHK VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-70	MAKEUP TO CL ACCUM 4	CLOSED		
2-FCV-63-68	SIS COLD LEG ACCUM 4 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-69	SI PUMP TO COLD LEG 4 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-166	HOT LEG 4 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-116	SIS COLD LEG ACCUM 1 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-163	HOT LEG 1 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-117	SIS PMP TO COLD LEG 1 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-115	MAKEUP TO CL ACCUM 1	CLOSED		
2-FCV-63-95	MAKEUP TO CL ACCUM 2	CLOSED		
2-FCV-63-96	SIS ACCUM TK 2 CHECK VLV LEAK TEST	CLOSED		
2-FCV-63-164	HOT LEG 3 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-97	SI PUMP TO COLD LEG 2 CKV VLV LEAK TEST ISOL	CLOSED		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 107 of 144
-----------------------	---	---

**Appendix H
(Page 2 of 4)**

VALVE LINEUP FOR SUBSECTION 6.2

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-FCV-63-165	HOT LEG 2 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-79	SI PUMP TO COLD LEG 3 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-77	MAKEUP TO CL ACCUM 3	CLOSED		
2-FCV-63-64	N2 HDR TO CL ACCUMS	CLOSED		
2-FCV-63-65	CLA N2 VENT HDR CONTROL	CLOSED		
2-TV-63-537	SIS COLD LEG ACCUM FILL LINE TEST CONN	CLOSED		
2-TV-63-684	SIS COLD LEG ACCUM FILL LINE TEST CONN	CLOSED		
2-TV-63-598	SIS LEAK TEST LINE TEST CONN	CLOSED		
2-TV-63-679	SIS LEAK TEST LINE TEST CONN	CLOSED		
2-DRV-63-647	COLD LEG ACCUM MAKEUP LEAK TEST HEADER DRAIN	CLOSED		
2-FCV-63-188	SIS LEAK TEST LINE ISOLATION	CLOSED		
2-ISV-63-666	SIS LEAK TEST HDR ISOLATION	OPEN		
2-DRV-63-646	SIS COLD LEG ACCUMULATOR 1	CLOSED		
2-FCV-63-98	CL ACCUM 2 OUTLET	CLOSED		
2-FCV-63-110	CL ACCUM 2 DRAIN	CLOSED		
2-FCV-63-107	N2 TO CL ACCUM 2	CLOSED		
2-ISV-63-619	SIS COLD LEG ACCUM 2 DRAIN ISOLATION	OPEN		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 108 of 144
-----------------------	---	---

**Appendix H
(Page 3 of 4)**

VALVE LINEUP FOR SUBSECTION 6.2

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-SMV-63-615	SIS COLD LEG ACCUM 2 SAMPLE	CLOSED		
2-VTV-63-607	SIS COLD LEG ACCUM 2 VENT	OPEN		
2-RTV-63-379A	2-PT-63-108 ROOT	OPEN		
2-RTV-63-380A	2-PT-63-106 ROOT	OPEN		
2-RTV-63-355A	2-LT-63-109 ROOT	CLOSED		
2-RTV-63-356A	2-LT-63-109 ROOT	CLOSED		
2-RTV-63-357A	2-LT-63-99 ROOT	OPEN		
2-RTV-63-358A	2-LT-63-99 ROOT	OPEN		
2-FCV-63-127	SIS COLD LEG ACCUM 1 N2 MAKEUP	CLOSED		
2-FCV-63-87	SIS COLD LEG ACCUM 3 N2 MAKEUP	CLOSED		
2-FCV-63-63	SIS COLD LEG ACCUM 4 N2 MAKEUP	CLOSED		
2-VTV-63-828	2-LT-63-109 STANDPIPE VENT	CLOSED		
2-DRV-63-820	2-LT-63-109 STANDPIPE DRAIN	CLOSED		
2-VTV-63-829	2-LE-63-99 STANDPIPE VENT	CLOSED		
2-DRV-63-821	2-LE-63-99 STANDPIPE DRAIN	CLOSED		
2-DRV-63-669	SIS COLD LEG ACCUM 2 2-LT-63-109 DRAIN	CLOSED		
2-TV-63-836	SIS COLD LEG ACCUM 2 2-LT-63-109 TEST	CLOSED		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 109 of 144
-----------------------	---	---

**Appendix H
(Page 4 of 4)**

VALVE LINEUP FOR SUBSECTION 6.2

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-DRV-63-670	SIS COLD LEG MINI FLOW ACCUM 2 2-LE-63-99 DRAIN	CLOSED		
2-TV-63-837	SIS COLD LEG ACCUM 2 2-LE-63-99 TEST	CLOSED		
2-FCV-63-5	RWST TO SI PUMP SUCTION ISOL	OPEN		
2-FCV-63-3	SI PUMP MINI FLOW RECIRC TO RWST ISOL	OPEN		
2-FCV-63-4	SI PUMP 2A-A MINI FLOW RECIRC TO RWST ISOL	OPEN		
2-FCV-63-47	SAFETY INJ PMP 2A-A SUCTION ISOLATION	OPEN		
2-FCV-63-152	SIP 2A-A COLD LEG INJ FLOW CNTL	CLOSED		
2-FCV-63-156	SI PUMP 2A-A HOT LEG 1 & 3 INJECTION	CLOSED		
2-ISV-63-611	SIS COLD LEG ACCUM 2 MAKEUP ISOLATION	OPEN		
2-RTV-63-344A	2-PI-63-74 ROOT	OPEN		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 110 of 144
-----------------------	---	---

**Appendix I
(Page 1 of 4)**

VALVE LINEUP FOR SUBSECTION 6.3

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-FCV-63-23	CLA FILL FROM SI PMPS	CLOSED		
2-FCV-63-84	SIS CHECK VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-71	CKV TEST LINE TO HUT	CLOSED		
2-FCV-63-78	SIS COLD LEG ACCUM 3 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-187	SIS LEAK TEST LINE ISOLATION VALVE	CLOSED		
2-FCV-63-186	RHR SUPPLY 2-FCV-74-1 LEAK TEST LINE ISOL	CLOSED		
2-FCV-63-174	BORON INJ TO COLD LEGS CHK VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-70	MAKEUP TO CL ACCUM 4	CLOSED		
2-FCV-63-68	SIS COLD LEG ACCUM 4 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-69	SI PUMP TO COLD LEG 4 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-166	HOT LEG 4 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-116	SIS COLD LEG ACCUM 1 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-163	HOT LEG 1 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-117	SIS PMP TO COLD LEG 1 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-115	MAKEUP TO CL ACCUM 1	CLOSED		
2-FCV-63-95	MAKEUP TO CL ACCUM 2	CLOSED		
2-FCV-63-96	SIS ACCUM TK 2 CHECK VLV LEAK TEST	CLOSED		
2-FCV-63-164	HOT LEG 3 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-97	SI PUMP TO COLD LEG 2 CKV VLV LEAK TEST ISOL	CLOSED		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 111 of 144
-----------------------	---	---

**Appendix I
(Page 2 of 4)**

VALVE LINEUP FOR SUBSECTION 6.3

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-FCV-63-165	HOT LEG 2 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-79	SI PUMP TO COLD LEG 3 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-77	MAKEUP TO CL ACCUM 3	CLOSED		
2-FCV-63-64	N2 HDR TO CL ACCUMS	CLOSED		
2-FCV-63-65	CLA N2 VENT HDR CONTROL	CLOSED		
2-TV-63-537	SIS COLD LEG ACCUM FILL LINE TEST CONN	CLOSED		
2-TV-63-684	SIS COLD LEG ACCUM FILL LINE TEST CONN	CLOSED		
2-TV-63-598	SIS LEAK TEST LINE TEST CONN	CLOSED		
2-TV-63-679	SIS LEAK TEST LINE TEST CONN	CLOSED		
2-DRV-63-647	COLD LEG ACCUM MAKEUP LEAK TEST HEADER DRAIN	CLOSED		
2-FCV-63-188	SIS LEAK TEST LINE ISOLATION	CLOSED		
2-ISV-63-666	SIS LEAK TEST HDR ISOLATION	OPEN		
2-DRV-63-646	SIS COLD LEG ACCUMULATOR 1	CLOSED		
2-FCV-63-80	CL ACCUM 3 OUTLET	CLOSED		
2-FCV-63-90	CL ACCUM 3 DRAIN	CLOSED		
2-FCV-63-87	N2 TO CL ACCUM 3	CLOSED		
2-ISV-63-620	SIS COLD LEG ACCUM 3 DRAIN ISOLATION	OPEN		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 112 of 144
-----------------------	---	---

**Appendix I
(Page 3 of 4)**

VALVE LINEUP FOR SUBSECTION 6.3

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-SMV-63-616	SIS COLD LEG ACCUM 3 SAMPLE	CLOSED		
2-VTV-63-608	SIS COLD LEG ACCUM 3 VENT	OPEN		
2-RTV-63-381A	2-PT-63-88 ROOT	OPEN		
2-RTV-63-382A	2-PT-63-86 ROOT	OPEN		
2-RTV-63-359A	2-LT-63-89 ROOT	CLOSED		
2-RTV-63-360A	2-LT-63-89 ROOT	CLOSED		
2-RTV-63-361A	2-LT-63-81 ROOT	OPEN		
2-RTV-63-362A	2-LT-63-81 ROOT	OPEN		
2-FCV-63-127	SIS COLD LEG ACCUM 1 N2 MAKEUP	CLOSED		
2-FCV-63-107	SIS COLD LEG ACCUM 2 N2 MAKEUP	CLOSED		
2-FCV-63-63	SIS COLD LEG ACCUM 4 N2 MAKEUP	CLOSED		
2-VTV-63-830	2-LT-63-89 STANDPIPE VENT	CLOSED		
2-DRV-63-822	2-LT-63-89 STANDPIPE DRAIN	CLOSED		
2-VTV-63-831	2-LE-63-81 STANDPIPE VENT	CLOSED		
2-DRV-63-823	2-LE-63-81 STANDPIPE DRAIN	CLOSED		
2-DRV-63-671	SIS COLD LEG ACCUM 3 2-LT-63-89 DRAIN	CLOSED		
2-TV-63-838	SIS COLD LEG ACCUM 3 2-LT-63-89 TEST	CLOSED		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 113 of 144
-----------------------	---	---

**Appendix I
(Page 4 of 4)**

VALVE LINEUP FOR SUBSECTION 6.3

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-DRV-63-672	SIS COLD LEG MINI FLOW ACCUM 3 2-LE-63-81 DRAIN	IC/716 AZ 230	CLOSED	
2-TV-63-839	SIS COLD LEG ACCUM 3 2-LE-63-81 TEST	IC/723 AZ 230	CLOSED	
2-FCV-63-5	RWST TO SI PUMP SUCTION ISOL	A12U/692	OPEN	
2-FCV-63-3	SI PUMP MINI FLOW RECIRC TO RWST ISOL	A11U/692	OPEN	
2-FCV-63-4	SI PUMP 2A-A MINI FLOW RECIRC TO RWST ISOL	A10V/692	OPEN	
2-FCV-63-47	SAFETY INJ PMP 2A-A SUCTION ISOLATION	A10V/692	OPEN	
2-FCV-63-152	SIP 2A-A COLD LEG INJ FLOW CNTL	A11W/713	CLOSED	
2-FCV-63-156	SI PUMP 2A-A HOT LEG 1 & 3 INJECTION	A11W/713	CLOSED	
2-ISV-63-612	SIS COLD LEG ACCUM 3 MAKEUP ISOLATION	IC/716 AZ 222	OPEN	
2-RTV-63-344A	2-PI-63-74 ROOT	A11W/713	OPEN	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 114 of 144
-----------------------	---	---

**Appendix J
(Page 1 of 4)**

VALVE LINEUP FOR SUBSECTION 6.4

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-FCV-63-23	CLA FILL FROM SI PMPS	CLOSED		
2-FCV-63-84	SIS CHECK VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-71	CKV TEST LINE TO HUT	CLOSED		
2-FCV-63-78	SIS COLD LEG ACCUM 3 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-187	SIS LEAK TEST LINE ISOLATION VALVE	CLOSED		
2-FCV-63-186	RHR SUPPLY 2-FCV-74-1 LEAK TEST LINE ISOL	CLOSED		
2-FCV-63-174	BORON INJ TO COLD LEGS CHK VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-70	MAKEUP TO CL ACCUM 4	CLOSED		
2-FCV-63-68	SIS COLD LEG ACCUM 4 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-69	SI PUMP TO COLD LEG 4 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-166	HOT LEG 4 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-116	SIS COLD LEG ACCUM 1 CKV LEAK TEST ISOL	CLOSED		
2-FCV-63-163	HOT LEG 1 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-117	SIS PMP TO COLD LEG 1 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-115	MAKEUP TO CL ACCUM 1	CLOSED		
2-FCV-63-95	MAKEUP TO CL ACCUM 2	CLOSED		
2-FCV-63-96	SIS ACCUM TK 2 CHECK VLV LEAK TEST	CLOSED		
2-FCV-63-164	HOT LEG 3 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-97	SI PUMP TO COLD LEG 2 CKV VLV LEAK TEST ISOL	CLOSED		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 115 of 144
-----------------------	---	---

**Appendix J
(Page 2 of 4)**

VALVE LINEUP FOR SUBSECTION 6.4

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-FCV-63-165	HOT LEG 2 SIS CHECK VLV LEAK TEST ISOLATION	CLOSED		
2-FCV-63-79	SI PUMP TO COLD LEG 3 CKV VLV LEAK TEST ISOL	CLOSED		
2-FCV-63-77	MAKEUP TO CL ACCUM 3	CLOSED		
2-FCV-63-64	N2 HDR TO CL ACCUMS	CLOSED		
2-FCV-63-65	CLA N2 VENT HDR CONTROL	CLOSED		
2-TV-63-537	SIS COLD LEG ACCUM FILL LINE TEST CONN	CLOSED		
2-TV-63-684	SIS COLD LEG ACCUM FILL LINE TEST CONN	CLOSED		
2-TV-63-598	SIS LEAK TEST LINE TEST CONN	CLOSED		
2-TV-63-679	SIS LEAK TEST LINE TEST CONN	CLOSED		
2-DRV-63-647	COLD LEG ACCUM MAKEUP LEAK TEST HEADER DRAIN	CLOSED		
2-FCV-63-188	SIS LEAK TEST LINE ISOLATION	CLOSED		
2-ISV-63-666	SIS LEAK TEST HDR ISOLATION	OPEN		
2-DRV-63-646	SIS COLD LEG ACCUMULATOR 1	CLOSED		
2-FCV-63-67	CL ACCUM 4 OUTLET	CLOSED		
2-FCV-63-66	CL ACCUM 4 DRAIN	CLOSED		
2-FCV-63-63	N2 TO CL ACCUM 4	CLOSED		
2-ISV-63-621	SIS COLD LEG ACCUM 4 DRAIN ISOLATION	OPEN		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 116 of 144
-----------------------	---	---

**Appendix J
(Page 3 of 4)**

VALVE LINEUP FOR SUBSECTION 6.4

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-SMV-63-617	SIS COLD LEG ACCUM 4 SAMPLE	CLOSED		
2-VTV-63-609	SIS COLD LEG ACCUM 4 VENT	OPEN		
2-RTV-63-383A	2-PT-63-62 ROOT	OPEN		
2-RTV-63-384A	2-PT-63-61 ROOT	OPEN		
2-RTV-63-363A	2-LT-63-82 ROOT	CLOSED		
2-RTV-63-364A	2-LT-63-82 ROOT	CLOSED		
2-RTV-63-365A	2-LT-63-60 ROOT	OPEN		
2-RTV-63-366A	2-LT-63-60 ROOT	OPEN		
2-FCV-63-127	SIS COLD LEG ACCUM 1 N2 MAKEUP	CLOSED		
2-FCV-63-107	SIS COLD LEG ACCUM 2 N2 MAKEUP	CLOSED		
2-FCV-63-87	SIS COLD LEG ACCUM 3 N2 MAKEUP	CLOSED		
2-VTV-63-832	2-LT-63-82 STANDPIPE VENT	CLOSED		
2-DRV-63-824	2-LT-63-82 STANDPIPE DRAIN	CLOSED		
2-VTV-63-833	2-LE-63-60 STANDPIPE VENT	CLOSED		
2-DRV-63-825	2-LE-63-60 STANDPIPE DRAIN	CLOSED		
2-DRV-63-673	SIS COLD LEG ACCUM 4 2-LT-63-82 DRAIN	CLOSED		
2-TV-63-840	SIS COLD LEG ACCUM 4 2-LT-63-82 TEST	CLOSED		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 117 of 144
-----------------------	---	---

**Appendix J
(Page 4 of 4)**

VALVE LINEUP FOR SUBSECTION 6.4

Date _____

VALVE NUMBER	NOMECLATURE	POSITION	1ST	CV
2-DRV-63-674	SIS COLD LEG MINI FLOW ACCUM 4 2-LE-63-60 DRAIN	CLOSED		
2-TV-63-841	SIS COLD LEG ACCUM 4 2-LE-63-60 TEST	CLOSED		
2-FCV-63-5	RWST TO SI PUMP SUCTION ISOL	OPEN		
2-FCV-63-3	SI PUMP MINI FLOW RECIRC TO RWST ISOL	OPEN		
2-FCV-63-4	SI PUMP 2A-A MINI FLOW RECIRC TO RWST ISOL	OPEN		
2-FCV-63-47	SAFETY INJ PMP 2A-A SUCTION ISOLATION	OPEN		
2-FCV-63-152	SIP 2A-A COLD LEG INJ FLOW CNTL	CLOSED		
2-FCV-63-156	SI PUMP 2A-A HOT LEG 1 & 3 INJECTION	CLOSED		
2-ISV-63-613	SIS COLD LEG ACCUM 4 MAKEUP ISOLATION	OPEN		
2-RTV-63-344A	2-PI-63-74 ROOT	OPEN		

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 118 of 144
-----------------------	---	---

**Appendix K
(Page 1 of 1)
COMMON BREAKER LINEUP**

Date _____

BREAKER IDENTIFICATION	BREAKER NOMENCLATURE	BREAKER LOCATION	POSITION	VERIFIED BY INITIALS
2-BKR-063-3	SIP MINI FLOW RECIRC TO RWST (2-FCV-63-3)	480V RX MOV BD 2A1-A COMPT 10B	ON	
2-BKR-063-4	SIP 2A MINI FLOW RECIRC TO RWST (2-FCV-63-4)	480V RX MOV BD 2B1-B COMPT 10A	ON	
2-BKR-063-5	RWST TO SIP SUCT ISOL (2-FCV-63-5)	480V RX MOV BD 2B1-B COMPT 10B	ON	
2-BKR-063-47	SIP 2A SUCT ISOL (2-FCV-63-47)	480V RX MOV BD 2A1-A COMPT 12A	ON	
2-BKR-063-152	SIP 2A COLD LEG INJ FLOW (2-FCV-63-152)	480V RX MOV BD 2A1-A COMPT 12E	ON	
2-BKR-063-153	SIP 2B COLD LEG INJ FLOW (2-FCV-63-153)	480V RX MOV BD 2B1-B COMPT 13A	ON	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 119 of 144
-----------------------	---	---

**Appendix L
(Page 1 of 1)**

BREAKER LINEUP FOR SUBSECTION 6.1

Date _____

BREAKER IDENTIFICATION	BREAKER NOMENCLATURE	BREAKER LOCATION	POSITION	VERIFIED BY INITIALS
0-BKR-236-1-217	PANEL 4 COLUMN D FUSE ASSEMBLY	125V DC BD I, PNL 2 (A12R/757)	ON	
0-BKR-236-1-218	PANEL 4 COLUMN E FUSE ASSEMBLY	125V DC BD I, PNL 2 (A12R/757)	ON	
0-BKR-236-1-310	PANEL 4 COLUMN A FUSE ASSEMBLY	125V DC BD I, PNL 3 (A12R/757)	ON	
0-BKR-236-1-311	PANEL 4 COLUMN B FUSE ASSEMBLY	125V DC BD I, PNL 3 (A12R/757)	ON	
0-BKR-236-2-310	PANEL 4 COLUMN A FUSE ASSEMBLY	125V DC BD II, PNL 3 (A12R/757)	ON	
2-BKR-63-118A	SIS CL ACCUM 1 OUT ISOL	480V RX MOV BD 2A1-A COMPT 3F2	ON	
2-BKR-63-118B	SIS CL ACCUM 1 OUT ISOL	480V RX MOV BD 2A1-A COMPT 8D	ON	
2-BKR-235-3/28	2-FCV-63-65	120V AC VIT INST PWR BD 2-III	ON	
2-BKR-63-10	SAFETY INJECTION PUMP 2A-A (2-PMP-63-10)	6900V SHUTDOWN BD 2A-A COMPT 15	CONNECTED	
2-BKR-236-2-311	PANEL 4 COLUMN B FUSE ASSEMBLY	125V DC II, PNL 3 (A11R/757)	ON	
2-BKR-236-2-217	PANEL 4 COLUMN D FUSE ASSEMBLY	125V DC II, PNL 2 (A11R/757)	ON	
2-BKR-236-2-218	PANEL 4 COLUMN E FUSE ASSEMBLY	125V DC II, PNL 2 (A11R/757)	ON	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 120 of 144
-----------------------	---	---

**Appendix M
(Page 1 of 1)**

BREAKER LINEUP FOR SUBSECTION 6.2

Date _____

BREAKER IDENTIFICATION	BREAKER NOMENCLATURE	BREAKER LOCATION	POSITION	VERIFIED BY INITIALS
0-BKR-236-1-217	PANEL 4 COLUMN D FUSE ASSEMBLY	125V DC BD I, PNL 2 (A12R/757)	ON	
0-BKR-236-1-218	PANEL 4 COLUMN E FUSE ASSEMBLY	125V DC BD I, PNL 2 (A12R/757)	ON	
0-BKR-236-1-310	PANEL 4 COLUMN A FUSE ASSEMBLY	125V DC BD I, PNL 3 (A12R/757)	ON	
0-BKR-236-1-311	PANEL 4 COLUMN B FUSE ASSEMBLY	125V DC BD I, PNL 3 (A12R/757)	ON	
0-BKR-236-2-310	PANEL 4 COLUMN A FUSE ASSEMBLY	125V DC BD II, PNL 3 (A12R/757)	ON	
2-BKR-63-98A	SIS CL ACCUM 2 OUT ISOL	480V RX MOV BD 2B1-B COMPT 3F2	ON	
2-BKR-63-98B	SIS CL ACCUM 2 OUT ISOL	480V RX MOV BD 2B1-B COMPT 8D	ON	
2-BKR-235-3/28	2-FCV-63-65	120V AC VIT INST PWR BD 2-III	ON	
2-BKR-63-10	SAFETY INJECTION PUMP 2A-A (2-PMP-63-10)	6900V SHUTDOWN BD 2A-A COMPT 15	CONNECTED	
2-BKR-236-2-311	PANEL 4 COLUMN B FUSE ASSEMBLY	125V DC II, PNL 3 (A11R/757)	ON	
2-BKR-236-2-217	PANEL 4 COLUMN D FUSE ASSEMBLY	125V DC II, PNL 2 (A11R/757)	ON	
2-BKR-236-2-218	PANEL 4 COLUMN E FUSE ASSEMBLY	125V DC II, PNL 2 (A11R/757)	ON	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 121 of 144
-----------------------	---	---

**Appendix N
(Page 1 of 1)**

BREAKER LINEUP FOR SUBSECTION 6.3

Date _____

BREAKER IDENTIFICATION	BREAKER NOMENCLATURE	BREAKER LOCATION	POSITION	VERIFIED BY INITIALS
0-BKR-236-1-217	PANEL 4 COLUMN D FUSE ASSEMBLY	125V DC BD I, PNL 2 (A12R/757)	ON	
0-BKR-236-1-218	PANEL 4 COLUMN E FUSE ASSEMBLY	125V DC BD I, PNL 2 (A12R/757)	ON	
0-BKR-236-1-310	PANEL 4 COLUMN A FUSE ASSEMBLY	125V DC BD I, PNL 3 (A12R/757)	ON	
0-BKR-236-1-311	PANEL 4 COLUMN B FUSE ASSEMBLY	125V DC BD I, PNL 3 (A12R/757)	ON	
0-BKR-236-2-310	PANEL 4 COLUMN A FUSE ASSEMBLY	125V DC BD II, PNL 3 (A12R/757)	ON	
2-BKR-63-80A	SIS CL ACCUM 3 OUT ISOL	480V RX MOV BD 2A1-A COMPT 17F2	ON	
2-BKR-63-80B	SIS CL ACCUM 3 OUT ISOL	480V RX MOV BD 2A1-A COMPT 7D	ON	
2-BKR-235-3/28	2-FCV-63-65	120V AC VIT INST PWR BD 2-III	ON	
2-BKR-63-10	SAFETY INJECTION PUMP 2A-A (2-PMP-63-10)	6900V SHUTDOWN BD 2A-A COMPT 15	CONNECTED	
2-BKR-236-2-311	PANEL 4 COLUMN B FUSE ASSEMBLY	125V DC II, PNL 3 (A11R/757)	ON	
2-BKR-236-2-217	PANEL 4 COLUMN D FUSE ASSEMBLY	125V DC II, PNL 2 (A11R/757)	ON	
2-BKR-236-2-218	PANEL 4 COLUMN E FUSE ASSEMBLY	125V DC II, PNL 2 (A11R/757)	ON	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 122 of 144
-----------------------	---	---

**Appendix O
(Page 1 of 1)**

BREAKER LINEUP FOR SUBSECTION 6.4

Date _____

BREAKER IDENTIFICATION	BREAKER NOMENCLATURE	BREAKER LOCATION	POSITION	VERIFIED BY INITIALS
0-BKR-236-1-217	PANEL 4 COLUMN D FUSE ASSEMBLY	125V DC BD I, PNL 2 (A12R/757)	ON	
0-BKR-236-1-218	PANEL 4 COLUMN E FUSE ASSEMBLY	125V DC BD I, PNL 2 (A12R/757)	ON	
0-BKR-236-1-310	PANEL 4 COLUMN A FUSE ASSEMBLY	125V DC BD I, PNL 3 (A12R/757)	ON	
0-BKR-236-1-311	PANEL 4 COLUMN B FUSE ASSEMBLY	125V DC BD I, PNL 3 (A12R/757)	ON	
0-BKR-236-2-310	PANEL 4 COLUMN A FUSE ASSEMBLY	125V DC BD II, PNL 3 (A12R/757)	ON	
2-BKR-63-67A	SIS CL ACCUM 4 OUT ISOL	480V RX MOV BD 2B1-B COMPT 16F2	ON	
2-BKR-63-67B	SIS CL ACCUM 4 OUT ISOL	480V RX MOV BD 2B1-B COMPT 7D	ON	
2-BKR-235-3/28	2-FCV-63-65	120V AC VIT INST PWR BD 2-III	ON	
2-BKR-63-10	SAFETY INJECTION PUMP 2A-A (2-PMP-63-10)	6900V SHUTDOWN BD 2A-A COMPT 15	CONNECTED	
2-BKR-236-2-311	PANEL 4 COLUMN B FUSE ASSEMBLY	125V DC II, PNL 3 (A11R/757)	ON	
2-BKR-236-2-217	PANEL 4 COLUMN D FUSE ASSEMBLY	125V DC II, PNL 2 (A11R/757)	ON	
2-BKR-236-2-218	PANEL 4 COLUMN E FUSE ASSEMBLY	125V DC II, PNL 2 (A11R/757)	ON	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 123 of 144
-----------------------	---	---

**Appendix P
(Page 1 of 1)**

SWITCH LINEUP FOR SUBSECTION 6.1

Date _____

SWITCH NUMBER	SWITCH LOCATION	NOMENCLATURE	POSITION	VERIFIED BY INITIALS
2-XS-63-70	2-L-11B	SIS ACCUM TK 4 FILL VLV TRF	NORMAL	
2-XS-63-71	2-L-11A	SIS CHECK VLV LEAK TEST ISOLATION	NORMAL	
2-XS-63-115	2-L-11A	SIS ACCUM TK 1 FILL VLV TRF	NORMAL	
2-XS-63-95	2-L-11B	SIS ACCUM TK 2 FILL VLV TRF	NORMAL	
2-XS-63-77	2-L-11A	SIS ACCUM TK 3 FILL VLV TRF	NORMAL	
2-XS-63-64	2-L-11A	SIS ACCUM TANK N2 HDR INLET VLV TRF	NORMAL	
2-XS-63-65	2-L-11B	SIS ACCUM TANK N2 HDR INLET VLV TRF	NORMAL	
2-XS-63-118	RX MOV BD 2A1-A COMPT 8D	SIS ACCUM TK 1 FLOW ISOLATION VLV TRF	NORMAL	
2-XS-63-130	2-L-11A	SIS ACCUM TK 1 DRAIN VLV TRF	NORMAL	
2-XS-63-127	2-L-11A	SIS ACCUM TK 1 N2 MAKEUP VLV TRF	NORMAL	
2-XS-63-10A	2-M-6	SIS PUMP A-A MOTOR	PULL-TO-LOCK	
2-XS-63-10	SHUTDOWN BD 2A-A COMPT 15	SIS PUMP A-A MOTOR TRF	NORMAL	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 124 of 144
-----------------------	---	---

**Appendix Q
(Page 1 of 1)**

SWITCH LINEUP FOR SUBSECTION 6.2

Date _____

SWITCH NUMBER	SWITCH LOCATION	NOMENCLATURE	POSITION	VERIFIED BY INITIALS
2-XS-63-70	2-L-11B	SIS ACCUM TK 4 FILL VLV TRF	NORMAL	
2-XS-63-71	2-L-11A	SIS CHECK VLV LEAK TEST ISOLATION	NORMAL	
2-XS-63-115	2-L-11A	SIS ACCUM TK 1 FILL VLV TRF	NORMAL	
2-XS-63-95	2-L-11B	SIS ACCUM TK 2 FILL VLV TRF	NORMAL	
2-XS-63-77	2-L-11A	SIS ACCUM TK 3 FILL VLV TRF	NORMAL	
2-XS-63-64	2-L-11A	SIS ACCUM TANK N2 HDR INLET VLV TRF	NORMAL	
2-XS-63-65	2-L-11B	SIS ACCUM TANK N2 HDR INLET VLV TRF	NORMAL	
2-XS-63-98	RX MOV BD 2B1-B COMPT 8D	SIS ACCUM TK 2 FLOW ISOLATION VLV TRF	NORMAL	
2-XS-63-110	2-L-11B	SIS ACCUM TK 2 DRAIN VLV TRF	NORMAL	
2-XS-63-107	2-L-11B	SIS ACCUM TK 2 N2 MAKEUP VLV TRF	NORMAL	
2-XS-63-10A	2-M-6	SIS PUMP A-A MOTOR	PULL-TO-LOCK	
2-XS-63-10	SHUTDOWN BD 2A-A COMPT 15	SIS PUMP A-A MOTOR TRF	NORMAL	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 125 of 144
-----------------------	---	---

**Appendix R
(Page 1 of 1)**

SWITCH LINEUP FOR SUBSECTION 6.3

Date _____

SWITCH NUMBER	SWITCH LOCATION	NOMENCLATURE	POSITION	VERIFIED BY INITIALS
2-XS-63-70	2-L-11B	SIS ACCUM TK 4 FILL VLV TRF	NORMAL	
2-XS-63-71	2-L-11A	SIS CHECK VLV LEAK TEST ISOLATION	NORMAL	
2-XS-63-115	2-L-11A	SIS ACCUM TK 1 FILL VLV TRF	NORMAL	
2-XS-63-95	2-L-11B	SIS ACCUM TK 2 FILL VLV TRF	NORMAL	
2-XS-63-77	2-L-11A	SIS ACCUM TK 3 FILL VLV TRF	NORMAL	
2-XS-63-64	2-L-11A	SIS ACCUM TANK N2 HDR INLET VLV TRF	NORMAL	
2-XS-63-65	2-L-11B	SIS ACCUM TANK N2 HDR INLET VLV TRF	NORMAL	
2-XS-63-80	RX MOV BD 2A1-A COMPT 7D	SIS ACCUM TK 1 FLOW ISOLATION VLV TRF	NORMAL	
2-XS-63-90	2-L-11B	SIS ACCUM TK 3 DRAIN VLV TRF	NORMAL	
2-XS-63-87	2-L-11B	SIS ACCUM TK 3 N2 MAKEUP VLV TRF	NORMAL	
2-XS-63-10A	2-M-6	SIS PUMP A-A MOTOR	PULL-TO-LOCK	
2-XS-63-10	SHUTDOWN BD 2A-A COMPT 15	SIS PUMP A-A MOTOR TRF	NORMAL	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 126 of 144
-----------------------	---	---

**Appendix S
(Page 1 of 1)**

SWITCH LINEUP FOR SUBSECTION 6.4

Date _____

SWITCH NUMBER	SWITCH LOCATION	NOMENCLATURE	POSITION	VERIFIED BY INITIALS
2-XS-63-70	2-L-11B	SIS ACCUM TK 4 FILL VLV TRF	NORMAL	
2-XS-63-71	2-L-11A	SIS CHECK VLV LEAK TEST ISOLATION	NORMAL	
2-XS-63-115	2-L-11A	SIS ACCUM TK 1 FILL VLV TRF	NORMAL	
2-XS-63-95	2-L-11B	SIS ACCUM TK 2 FILL VLV TRF	NORMAL	
2-XS-63-77	2-L-11A	SIS ACCUM TK 3 FILL VLV TRF	NORMAL	
2-XS-63-64	2-L-11A	SIS ACCUM TANK N2 HDR INLET VLV TRF	NORMAL	
2-XS-63-65	2-L-11B	SIS ACCUM TANK N2 HDR INLET VLV TRF	NORMAL	
2-XS-63-67	RX MOV BD 2B1-B COMPT 7D	SIS ACCUM TK 1 FLOW ISOLATION VLV TRF	NORMAL	
2-XS-63-66	2-L-11B	SIS ACCUM TK 4 DRAIN VLV TRF	NORMAL	
2-XS-63-63	2-L-11B	SIS ACCUM TK 4 N2 MAKEUP VLV TRF	NORMAL	
2-XS-63-10A	2-M-6	SIS PUMP A-A MOTOR	PULL-TO-LOCK	
2-XS-63-10	SHUTDOWN BD 2A-A COMPT 15	SIS PUMP A-A MOTOR TRF	NORMAL	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 127 of 144
-----------------------	---	---

**Appendix T
(Page 1 of 1)**

SSPS VENDOR TERMINALS ON PLASTIC

Date _____

SSPS RELAY PANEL VENDOR TERMINAL	SSPS RELAY PANEL	INITIAL/DATE
TB602-11	2-R-48	
TB602-12	2-R-48	
TB611-9	2-R-48	
TB611-10	2-R-48	
TB612-1	2-R-48	
TB912-2	2-R-48	
TB620-11	2-R-48	
TB620-12	2-R-48	
TB649-9	2-R-48	
TB649-10	2-R-48	
TB649-11	2-R-48	
TB649-12	2-R-48	
TB602-11	2-R-51	
TB602-12	2-R-51	
TB620-11	2-R-51	
TB620-12	2-R-51	
TB630-5	2-R-51	
TB630-6	2-R-51	
TB649-9	2-R-51	
TB649-10	2-R-51	
TB649-11	2-R-51	
TB649-12	2-R-51	

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 128 of 144
-----------------------	---	---

**Appendix U
(Page 1 of 4)**

ACCUMULATOR NO. 1 F L/D CALCULATION

Date _____

1.0 STEP 6.1.111

- [1] **ENTER** P1, P2, L1, AND L2 on Page 4 for all time intervals from the time the accumulator discharge valve is fully open until the accumulator discharge flow rate is less than 3000 gpm, from the data logger, where,

P1	=	pressure in accumulator at beginning of time interval
P2	=	pressure in accumulator at end of time interval
L1	=	accumulator level at the beginning of the time interval, inches above the lower level tap
L2	=	accumulator level at the end of the time interval, inches above the lower level tap

1st

CV

- [2] **CALCULATE** the average injection flow rate during each time interval and enter on Page 4. Attach all calculation sheets to this Data Sheet.

$$\text{Flowrate} = 2711.1 \frac{(L1 - L2)}{2} \text{ GPM}$$

Calculation Performed By:

Initials

Date

Calculation Verified By:

Initials

Date

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 129 of 144
---------------	---	--

Appendix U
(Page 2 of 4)

ACCUMULATOR NO. 1 F L/D CALCULATION

Date _____

1.0 STEP 6.1.111 (continued)

- [3] **CALCULATE** the pressure (P) for each time interval and enter in Page 4. Attach all calculation sheets to this Data Sheet.

$$P = \frac{(P1 + P2)}{2} + 0.4329 \times \frac{(L1 + L2)}{24} + 1.98 \text{PSI}$$

Calculation Performed By: _____
Initials _____ Date _____

Calculation Verified By: _____
Initials _____ Date _____

- [4] **CALCULATE** f L/D for each time interval and enter in Page 4. Attach all calculation sheets to this Data Sheet.

$$fL / D = \frac{0.64472 \times P \times 4}{62.34 \times (L1 - L2)^2 \times 0.0143}$$

Calculation Performed By: _____
Initials _____ Date _____

Calculation Verified By: _____
Initials _____ Date _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 130 of 144
---------------	---	--

Appendix U
(Page 3 of 4)

ACCUMULATOR NO. 1 F L/D CALCULATION

Date _____

1.0 STEP 6.1.111 (continued)

- [5] **CALCULATE** f L/D for the overall time the accumulator discharge valve is full open to when the accumulator discharge flow rate is less than 3000 gpm. Attach all calculation sheets to this Data Sheet.

$$fL / D = \frac{(0.64472) \times P_n \times (\text{delta}T)^2}{62.34 \times (\text{delta}L)^2 \times 0.0143}$$

Where,

P _n	=	the sum of the calculated P's at each time interval divided by number of time intervals
deltaT	=	total time for the intervals considered
deltaL	=	total accumulator level change for the intervals considered

$$fL / D = \frac{(0.64472) \times (\quad) \times (\quad)^2}{62.34 \times (\quad)^2 \times 0.0143}$$

f L/D= _____

Calculation Performed By:

Initials

Date

Calculation Verified By:

Initials

Date

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 132 of 144
-----------------------	---	---

**Appendix V
(Page 1 of 4)**

ACCUMULATOR NO. 2 F L/D CALCULATION

Date _____

1.0 STEP 6.2.111

- [1] **ENTER** P1, P2, L1, AND L2 on Page 4 for all time intervals from the time the accumulator discharge valve is fully open until the accumulator discharge flow rate is less than 3000 gpm, from the data logger, where,

P1	=	pressure in accumulator at beginning of time interval
P2	=	pressure in accumulator at end of time interval
L1	=	accumulator level at the beginning of the time interval, inches above the lower level tap
L2	=	accumulator level at the end of the time interval, inches above the lower level tap

1st

CV

- [2] **CALCULATE** the average injection flow rate during each time interval and enter on Page 4. Attach all calculation sheets to this Data Sheet.

$$\text{Flowrate} = 2711.1 \frac{(L1 - L2)}{2} \text{GPM}$$

Calculation Performed By: _____

Initials

Date

Calculation Verified By: _____

Initials

Date

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 133 of 144
---------------	---	--

Appendix V
(Page 2 of 4)

ACCUMULATOR NO. 2 F L/D CALCULATION

Date _____

1.0 STEP 6.2.111 (continued)

- [3] **CALCULATE** the pressure (P) for each time interval and enter in Page 4. Attach all calculation sheets to this Data Sheet.

$$P = \frac{(P1 + P2)}{2} + 0.4329 \times \frac{(L1 + L2)}{24} + 1.98 \text{PSI}$$

Calculation Performed By: _____
Initials _____ Date _____

Calculation Verified By: _____
Initials _____ Date _____

- [4] **CALCULATE** f L/D for each time interval and enter in Page 4. Attach all calculation sheets to this Data Sheet.

$$fL / D = \frac{0.64472 \times P \times 4}{62.34 \times (L1 - L2)^2 \times 0.0143}$$

Calculation Performed By: _____
Initials _____ Date _____

Calculation Verified By: _____
Initials _____ Date _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 134 of 144
---------------	---	--

Appendix V
(Page 3 of 4)

ACCUMULATOR NO. 2 F L/D CALCULATION

Date _____

1.0 STEP 6.2.111 (continued)

- [5] **CALCULATE** f L/D for the overall time the accumulator discharge valve is full open to when the accumulator discharge flow rate is less than 3000 gpm.
Attach all calculation sheets to this Data Sheet.

$$fL / D = \frac{(0.64472) \times P_n \times (\text{delta}T)^2}{62.34 \times (\text{delta}L)^2 \times 0.0143}$$

Where,

P _n	=	the sum of the calculated P's at each time interval divided by number of time intervals
deltaT	=	total time for the intervals considered
deltaL	=	total accumulator level change for the intervals considered

$$fL / D = \frac{(0.64472) \times (\quad) \times (\quad)^2}{62.34 \times (\quad)^2 \times 0.0143}$$

f L/D= _____

Calculation Performed By:

Initials

Date

Calculation Verified By:

Initials

Date

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 136 of 144
-----------------------	---	---

**Appendix W
(Page 1 of 4)**

ACCUMULATOR NO. 3 F L/D CALCULATION

Date _____

1.0 STEP 6.3.111

- [1] **ENTER** P1, P2, L1, AND L2 on Page 4 for all time intervals from the time the accumulator discharge valve is fully open until the accumulator discharge flow rate is less than 3000 gpm, from the data logger, where,

P1	=	pressure in accumulator at beginning of time interval
P2	=	pressure in accumulator at end of time interval
L1	=	accumulator level at the beginning of the time interval, inches above the lower level tap
L2	=	accumulator level at the end of the time interval, inches above the lower level tap

1st

CV

- [2] **CALCULATE** the average injection flow rate during each time interval and enter on Page 4. Attach all calculation sheets to this Data Sheet.

$$\text{Flowrate} = 2711.1 \frac{(L1 - L2)}{2} \text{ GPM}$$

Calculation Performed By: _____

Initials

Date

Calculation Verified By: _____

Initials

Date

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 137 of 144
---------------	---	--

Appendix W
(Page 2 of 4)

ACCUMULATOR NO. 3 F L/D CALCULATION

Date _____

1.0 STEP 6.3.111 (continued)

- [3] **CALCULATE** the pressure (P) for each time interval and enter in Page 4. Attach all calculation sheets to this Data Sheet.

$$P = \frac{(P1 + P2)}{2} + 0.4329 \times \frac{(L1 + L2)}{24} + 1.98 \text{PSI}$$

Calculation Performed By: _____
Initials _____ Date _____

Calculation Verified By: _____
Initials _____ Date _____

- [4] **CALCULATE** f L/D for each time interval and enter in Page 4. Attach all calculation sheets to this Data Sheet.

$$fL / D = \frac{0.64472 \times P \times 4}{62.34 \times (L1 - L2)^2 \times 0.0143}$$

Calculation Performed By: _____
Initials _____ Date _____

Calculation Verified By: _____
Initials _____ Date _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 138 of 144
---------------	---	--

Appendix W
(Page 3 of 4)

ACCUMULATOR NO. 3 F L/D CALCULATION

Date _____

1.0 STEP 6.3.111 (continued)

- [5] **CALCULATE** f L/D for the overall time the accumulator discharge valve is full open to when the accumulator discharge flow rate is less than 3000 gpm. Attach all calculation sheets to this Data Sheet.

$$fL / D = \frac{(0.64472) \times P_n \times (\text{delta}T)^2}{62.34 \times (\text{delta}L)^2 \times 0.0143}$$

Where,

P _n	=	the sum of the calculated P's at each time interval divided by number of time intervals
deltaT	=	total time for the intervals considered
deltaL	=	total accumulator level change for the intervals considered

$$fL / D = \frac{(0.64472) \times (\quad) \times (\quad)^2}{62.34 \times (\quad)^2 \times 0.0143}$$

f L/D= _____

Calculation Performed By:

Initials

Date

Calculation Verified By:

Initials

Date

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 140 of 144
-----------------------	---	---

**Appendix X
(Page 1 of 4)**

ACCUMULATOR NO. 4 F L/D CALCULATION

Date _____

1.0 STEP 6.4.111

- [1] **ENTER** P1, P2, L1, AND L2 on Page 4 for all time intervals from the time the accumulator discharge valve is fully open until the accumulator discharge flow rate is less than 3000 gpm, from the data logger, where,

P1	=	pressure in accumulator at beginning of time interval
P2	=	pressure in accumulator at end of time interval
L1	=	accumulator level at the beginning of the time interval, inches above the lower level tap
L2	=	accumulator level at the end of the time interval, inches above the lower level tap

1st

CV

- [2] **CALCULATE** the average injection flow rate during each time interval and enter on Page 4. Attach all calculation sheets to this Data Sheet.

$$\text{Flowrate} = 2711.1 \frac{(L1 - L2)}{2} \text{GPM}$$

Calculation Performed By: _____

Initials

Date

Calculation Verified By: _____

Initials

Date

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 141 of 144
---------------	---	--

Appendix X
(Page 2 of 4)

ACCUMULATOR NO. 4 F L/D CALCULATION

Date _____

1.0 STEP 6.4.111 (continued)

- [3] **CALCULATE** the pressure (P) for each time interval and enter in Page 4. Attach all calculation sheets to this Data Sheet.

$$P = \frac{(P1 + P2)}{2} + 0.4329 \times \frac{(L1 + L2)}{24} + 1.98 \text{PSI}$$

Calculation Performed By: _____
Initials _____ Date _____

Calculation Verified By: _____
Initials _____ Date _____

- [4] **CALCULATE** f L/D for each time interval and enter in Page 4. Attach all calculation sheets to this Data Sheet.

$$fL / D = \frac{0.64472 \times P \times 4}{62.34 \times (L1 - L2)^2 \times 0.0143}$$

Calculation Performed By: _____
Initials _____ Date _____

Calculation Verified By: _____
Initials _____ Date _____

WBN Unit 2	Safety Injection System SIS Accumulators	2-PTI-063-02 Rev. 0000 Page 142 of 144
---------------	---	--

Appendix X
(Page 3 of 4)

ACCUMULATOR NO. 4 F L/D CALCULATION

Date _____

1.0 STEP 6.4.111 (continued)

- [5] **CALCULATE** f L/D for the overall time the accumulator discharge valve is full open to when the accumulator discharge flow rate is less than 3000 gpm. Attach all calculation sheets to this Data Sheet.

$$fL / D = \frac{(0.64472) \times P_n \times (\text{delta}T)^2}{62.34 \times (\text{delta}L)^2 \times 0.0143}$$

Where,

P _n	=	the sum of the calculated P's at each time interval divided by number of time intervals
deltaT	=	total time for the intervals considered
deltaL	=	total accumulator level change for the intervals considered

$$fL / D = \frac{(0.64472) \times (\quad) \times (\quad)^2}{62.34 \times (\quad)^2 \times 0.0143}$$

f L/D= _____

Calculation Performed By:

Initials

Date


Calculation Verified By:

Initials

Date

Appendix Y
(Page 1 of 1)

Sketch for Temporary Spool Pieces



WATTS BAR NUCLEAR PLANT
UNIT 2 STARTUP

TITLE: SAFEGUARDS SYSTEM TEST PANEL

Instruction No: 2-PTI-099-08

Revision No: 0000

PREPARED BY: Mark D. Runion / Mark D. Runion DATE 7/16/11

PRINT NAME/ SIGNATURE

REVIEWED BY: A. Blake Lowe / A. Blake Lowe DATE 7/16/11

PRINT NAME/ SIGNATURE

INSTRUCTION APPROVAL

JTG MEETING NO: 2-12-002

JTG CHAIRMAN: [Signature] DATE 1/26/12

APPROVED BY: [Signature] DATE 1/26/12

PREOPERATIONAL STARTUP MANAGER

TEST RESULTS APPROVAL

JTG MEETING NO: _____

JTG CHAIRMAN: _____ DATE _____

APPROVED BY: _____ DATE _____

PREOPERATIONAL STARTUP MANAGER

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 2 of 98
-----------------------	-------------------------------------	--

Revision Log

Revision or Change Number	Effective Date	Affected Page Numbers	Description of Revision/Change
0000	01-30-2012	ALL	Initial issue based on 1-PTI-099-08, rev 0, CN-01 & 02.

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 3 of 98
-----------------------	-------------------------------------	--

Date _____

Table of Contents

1.0	INTRODUCTION	6
1.1	Test Objectives	6
1.2	Test Scope.....	6
2.0	REFERENCES	7
2.1	Performance References	7
2.2	Developmental References.....	7
3.0	PRECAUTIONS AND LIMITATIONS	10
4.0	PREREQUISITE ACTIONS	11
4.1	Preliminary Actions	11
4.2	Special Tools, Measuring and Test Equipment, Parts, and Supplies.....	16
4.2.1	Test Equipment.....	16
4.3	Field Preparations.....	16
4.4	Approvals and Notifications	17
5.0	ACCEPTANCE CRITERIA	18
6.0	PERFORMANCE.....	22
6.1	Engineered Safety Features Actuation System Slave Relay Go Test Train A	22
6.1.2	Containment Spray (S820/ K644)	24
6.1.3	Containment Isolation Phase B (S824/ K626).....	25
6.1.4	Safety Injection (S825/ K602 & K647).....	26
6.1.5	RWST Sump Level (S826/K648)	27
6.1.6	Safety Injection Unblock Pressure P11 (S827/K628).....	28
6.1.7	Safety Injection (S828/ K609)	29
6.1.8	Safety Injection (S829/ K603)	30
6.1.9	Safety Injection (S830/ K604)	31
6.1.10	Containment Isolation Phase A (S831/ K605).....	32
6.1.11	Containment Isolation Phase A (S832/ K606).....	33
6.1.12	Containment Isolation Phase A (S833/ K607).....	34

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 4 of 98
-----------------------	-------------------------------------	--

Date _____

Table of Contents (continued)

6.1.13	Safety Injection (S834/ K608)	35
6.1.14	Safety Injection (S835/ K611)	36
6.1.15	Containment Isolation Phase A (S836/ K612).....	37
6.1.16	Containment Isolation (S837/ K613)	38
6.1.17	Containment Ventilation Isolation (S838/ K615)	39
6.1.18	Containment Ventilation Isolation (S839/K622)	40
6.1.19	Steam Dump Interlock (S840/K631)	41
6.1.20	Auxiliary Feedwater Pump Start (S842/ K633)	42
6.1.21	Auxiliary Feedwater Pump Start (S843/ K634)	43
6.1.22	Containment Spray Actuation (S844/ K643)	44
6.1.23	Containment Isolation Phase B (S845/ K625).....	45
6.1.24	Steam Line Isolation (S846/ K617)	46
6.1.25	Steam Line Isolation (S847/ K624)	47
6.1.26	Containment Isolation Phase A (S848/ K630).....	48
6.1.27	Post Test Restoration	49
6.1.28	Train A Go Test Surveillance and PTI Performance	50
6.2	Engineered Safety Features Actuation System Slave Relay Go Test Train B	52
6.2.2	Containment Spray (S820/ K644)	54
6.2.3	Containment Isolation Phase B (S824/ K626).....	55
6.2.4	Safety Injection (S825/ K602 & K647).....	56
6.2.5	RWST Sump Level (S826/K648)	57
6.2.6	Safety Injection Unblock Pressure P11 (S827/K628).....	58
6.2.7	Safety Injection (S828/ K609)	59
6.2.8	Safety Injection (S829/ K603)	60
6.2.9	Safety Injection (S830/ K604)	61
6.2.10	Containment Isolation Phase A (S831/ K605).....	62
6.2.11	Containment Isolation Phase A (S832/ K606).....	63
6.2.12	Containment Isolation Phase A (S833/ K607).....	64
6.2.13	Safety Injection (S834/ K608)	65

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 5 of 98
-----------------------	-------------------------------------	--

Date _____

Table of Contents (continued)

6.2.14	Safety Injection (S835/ K611)	66
6.2.15	Containment Isolation Phase A (S836/ K612).....	67
6.2.16	Containment Isolation (S837/ K613)	68
6.2.17	Containment Ventilation Isolation (S838/ K615)	69
6.2.18	Containment Ventilation Isolation (S839/K622)	70
6.2.19	Steam Dump Interlock (S840/K631)	71
6.2.20	Auxiliary Feedwater Pump Start (S842/ K633)	72
6.2.21	Auxiliary Feedwater Pump Start (S843/ K634)	73
6.2.22	Containment Spray Actuation (S844/ K643)	74
6.2.23	Containment Isolation Phase B (S845/ K625).....	75
6.2.24	Steam Line Isolation (S846/ K617)	76
6.2.25	Steam Line Isolation (S847/ K624)	77
6.2.26	Containment Isolation Phase A (S848/ K630).....	78
6.2.27	Post Test Restoration for Section 6.2	80
6.2.28	Train B Go Test Surveillance and PTI Performance	81
6.3	Engineered Safety Features Actuation System Slave Relay Block Test Train A	83
6.4	Engineered Safety Features Actuation System Slave Relay Block Test Train B	84
7.0	POST PERFORMANCE ACTIVITY	85
8.0	RECORDS	86
Appendix A:	TEST PROCEDURES/INSTRUCTIONS REFERENCE REVIEW	87
Appendix B:	TEMPORARY CONDITION LOG	88
Table 1:	Slaves Operated Lamps (Train A)	89
Table 2:	Slave Relay Check (Train A)	91
Table 3:	Slaves Operated Lamps (Train B)	94
Table 4:	Slave Relay Check (Train B)	96

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 6 of 98
-----------------------	-------------------------------------	--

Date _____

1.0 INTRODUCTION

1.1 Test Objectives

This test demonstrates the operability of the Engineered Safety Features Actuation System (ESFAS) to perform “Go Test” and “Block Test” functions using the Safeguards System Test Panels.

1.2 Test Scope

- A. The scope of the ESFAS “Go Test” functions includes the following:
1. Safety Injection (SI)
 2. Containment Isolation Phase A (CI ØA)
 3. Containment Isolation Phase B (CI ØB)
 4. Containment Ventilation Isolation (CVI)
 5. Containment Spray (CS)
 6. Lo-Lo Tavg Steam Dump
 7. Lo-Lo Steam Generator level 1/4 & 2/4
 8. Steam Line Isolation (SLI)
 9. Safety Injection and RWST/Sump Level Switchover to Recirculation
- B. The scope of the ESFAS “Block Test” functions includes the following:
1. Containment Isolation Phase A (CI ØA)
 2. Containment Isolation Phase B (CI ØB)
 3. Steam Line Isolation (SLI)
 4. Generator Trip and Steam Dump Interlock
 5. Reactor Coolant Pump Underfrequency Trip
 6. Feedwater Isolation (FWI)

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 7 of 98
-----------------------	-------------------------------------	--

Date _____

2.0 REFERENCES

2.1 Performance References

- A. SMP-9.0, CONDUCT OF TEST
- B. 2-SI-99-300-A, Engineered Safety Features Actuation System Slave Relay Go Test Train A
- C. 2-SI-99-300-B, Engineered Safety Features Actuation System Slave Relay Go Test Train B
- D. 2-PTI-262-01, Integrated Safeguards Test, Train A
- E. 2-PTI-262-02, Integrated Safeguards Test, Train B
- F. 2-SI-1-906-A, Main Steam Valves Position Indication Verification, Train A
- G. 2-SI-1-906-B, Main Steam Valves Position Indication Verification, Train B
- H. 2-SI-99-301-A, Engineered Safety Features Actuation System Slave Relay Block Test Train A
- I. 2-SI-99-301-B, Engineered Safety Features Actuation System Slave Relay Block Test Train B
- J. 2TS1027, Westinghouse SSPS Train A Output Slave Relay Tests, Work Order 110807203
- K. 2TS1028, Westinghouse SSPS Train B Output Slave Relay Tests, Work Order 110807316

2.2 Developmental References

- A. Final Safety Analysis Report (FSAR) - Amendment 106
 - 1. Section 7.2, Reactor Trip System
 - 2. Section 7.3, Engineered Safety Features Actuation System
 - 3. Table 14.2-1, Sheet 57 of 89, Reactor Protection System Test Summary

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 8 of 98
-----------------------	-------------------------------------	--

Date _____

2.2 Developmental References (continued)

B. Vendor Drawings

1. 2-54114-8756D77-1, Rev 0, (ANT)
DRA 52328-817, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 1
2. 2-54114-8756D77-2, Rev 0, (ANT)
DRA 52328-818, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 2
3. 2-54114-8756D77-3, Rev 0, (ANT)
DRA 52328-819, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 3
4. 2-54114-8756D77-4, Rev 0, (ANT)
DRA 52328-820, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 4
5. 2-54114-8756D77-5, Rev 0, (ANT)
DRA 52328-821, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 5
6. 2-54114-8756D77-6, Rev 0, (ANT)
DRA 52328-822, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 6
7. 2-54114-8756D77-7, Rev 0, (ANT)
DRA 52328-823, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 7

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 9 of 98
-----------------------	-------------------------------------	--

Date _____

2.2 Developmental References (continued)

8. 2-54114-8756D77-8, Rev 0, (ANT)
DRA 52328-824, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 8
9. 2-54114-8756D77-9, Rev 0, (ANT)
DRA 52328-825, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 9
10. 2-54114-8756D77-10, Rev 0, (ANT)
DRA 52328-826, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 10
11. 2-54114-8756D77-11, Rev 0, (ANT)
DRA 52328-827, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 11
12. 2-54114-8756D77-12, Rev 0, (ANT)
DRA 52328-828, Rev 0
Westinghouse Electric Corporation for Tennessee Valley Authority Watts
Bar Nuclear Plant 1&2 Safeguards Test Cabinet
Sheet 12

C. Documents

1. 1-PTI-99-08, Safeguards Test Panel, Rev 0, CN-1 and CN-2
2. 2-TSD-99-8, Safeguards System Test Panel, Rev 0
3. WBN2-99-4003, System Description for Reactor Protection System, Rev 0

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 10 of 98
-----------------------	-------------------------------------	---

Date _____

3.0 PRECAUTIONS AND LIMITATIONS

- A. Standard precautions shall be followed for working around energized electrical equipment in accordance with TVA Safety Manual Procedure 1021.
- B. Steps may be repeated if all components cannot be tested in a step. However, if the test has been exited, prerequisite steps must be re-verified and a Chronological Test Log (CTL) entry made.
- C. Discrepancies between component ID tags and the description in a procedure/instruction do not require a Test Deficiency Notice, TDN, in accordance with SMP-14.0, if the UNIDs match, exclusive of place-keeping zeros and train designators (e.g. 2-HS-31-468 vs. 2-HS-031-0468) and the noun description is sufficient to identify the component. If the component label needs to be changed, a Tag Request Form (TR Card) should be processed in accordance with TI-12.14. Make an entry in the CTL and continue testing.
- D. All wires removed/lifted from a terminal shall be identified and taped or covered with an insulator to prevent personnel or equipment hazard and possible spurious initiations. The wires should be grouped together and labeled with the work implementing document number that required them to be lifted if left unattended.
- E. All open problems are to be tracked by a corrective action document and entered on the appropriate system punchlist.
- F. Problems identified during the test shall be annotated on the CTL from SMP-9.0 including a description of the problem, the procedure step when/where the problem was identified, corrective action steps taken to resolve the problem, and the number of the corrective action document, if one was required.
- G. Observe all Radiation Protection (RP) requirements when working in or near contaminated areas.
- H. Ensure there are no adverse effects to the operation of Unit 1 structures, systems, or components.
- I. Test personnel will coordinate with Unit 1 Operations when manipulating Unit 1 equipment if required.
- J. Precautions and Limitations prescribed in Section 3.0 of the referenced Surveillance Instructions shall be observed during the performance of this test.

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 11 of 98
-----------------------	-------------------------------------	---

Date _____

4.0 PREREQUISITE ACTIONS

NOTE

Prerequisite steps may be performed in any order unless otherwise stated and should be completed as close in time as practicable to the start of the instruction subsection to which they apply.

4.1 Preliminary Actions

- [1] **EVALUATE** open items in Watts Bar Integrated Task Equipment List (WITEL), **AND**

ENSURE they will NOT adversely affect the test performance and results. _____
- [2] **ENSURE** changes to the references listed on Appendix A have been reviewed, and determined NOT to adversely affect the test performance. _____
- [3] **VERIFY** current revisions and change paper for referenced drawings has been reviewed and determined NOT to adversely affect the test performance, **AND**

ATTACH documentation of current drawing revision numbers and change paper that were reviewed to the data package. _____
- [4] **VERIFY** the test/performance copy of this Preoperational Test Instruction (PTI) is the current revision including any change notices and as needed, each test person assisting in this test has the current revision including any change notices. _____
- [5] **ENSURE** outstanding Design Change Notices (DCN's), Engineering Document Construction Releases (EDCR's) or Temporary Alterations (TA's) do NOT adversely impact testing, **AND**

ATTACH documentation of DCN's, EDCR's and TA's that were reviewed to the data package. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 12 of 98
-----------------------	-------------------------------------	---

Date _____

4.1 Preliminary Actions (continued)

- [6] **ENSURE** required Component Testing has been completed prior to start of test.
- Subsection 6.1 _____
- Subsection 6.2 _____
- Subsection 6.3 _____
- Subsection 6.4 _____
- [7] **VERIFY** the following Surveillance Instructions have been submitted to JTG for concurrence that these instructions adequately satisfy the requirements of this procedure:
- A. 2-SI-99-300-A, Engineered Safety Features Actuation System Slave Relay Go Test Train A
- JTG Meeting _____
- B. 2-SI-99-300-B, Engineered Safety Features Actuation System Slave Relay Go Test Train B
- JTG Meeting _____
- C. 2-SI-1-906-A, Main Steam Valves Position Indication Verification - Train A
- JTG Meeting _____
- D. 2-SI-1-906-B, Main Steam Valves Position Indication Verification - Train B
- JTG Meeting _____
- E. 2-PTI-262-01, Integrated Safeguards Test, Train A
- JTG Meeting _____
- F. 2-PTI-262-02, Integrated Safeguards Test, Train B
- JTG Meeting _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 13 of 98
-----------------------	-------------------------------------	---

Date _____

4.1 Preliminary Actions (continued)

- G. 2-SI-99-301-A, Engineered Safety Features Actuation
System Slave Relay Block Test Train A

JTG Meeting _____

- H. 2-SI-99-301-B, Engineered Safety Features Actuation
System Slave Relay Block Test Train B

JTG Meeting _____

NOTE

Go and block tests for K627, K628, K631, K641, and K635 are not included in the surveillance testing program. Testing of these relays was performed by Westinghouse under procedures 2TS1027 for Train A and 2TS1028 for Train B.

- [8] **VERIFY** the following Westinghouse procedures have been submitted to JTG for concurrence that these instructions satisfy block or go tests for relays K627, K628, K631, K641, and K635:
- A. 2TS1027 SSPS Train A Output Slave Relay Tests,
Work Order 110807203. _____
- B. 2TS1028 SSPS Train B Output Slave Relay Tests,
Work Order 110807316. _____
- [9] **CONDUCT** a pretest briefing with Test and Operations personnel in accordance with SMP-9.0. _____
- [10] **ENSURE** communications are available for areas where testing is to be conducted. _____
- [11] **VERIFY** that all applicable Unit 1 & 2 interfaces are identified and are in the correct configuration prior to performing this PTI. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 14 of 98
-----------------------	-------------------------------------	---

Date _____

4.1 Preliminary Actions (continued)

NOTE

Any Annunciator points associated with 2-MUX-55-12 and 2-MUX-55-13 ONLY have master switches at the bottom of each terminal strip.

All points associated with 2-TBK-55-25, 2-TBK-55-26, 2-TBK-55-27, and 2-TBK-55-28 will not have individual switches or a master switch.

- [12] **VERIFY** System 55, Annunciator and Sequential Events Recording System, FTA switch (in Panel 2-M-21) associated with the following annunciator windows inputs are in the ON position.

Annunciator	Description	Initials/ Date
2-XA-55-6A-113E	RHR SUCT FCV-74-1, 2, 8, 9 OPEN & HI PRESS	
2-XA-55-6A-114B	SAFEGUARDS TEST RACK A IN TEST	
2-XA-55-6A-115B	SAFEGUARDS TEST RACK B IN TEST	
2-XA-55-6A-114A	SSPS-A GEN WARNING	
2-XA-55-6A-115A	SSPS-B GEN WARNING	

- [13] **ENSURE** components contained within the boundaries of this test are under the jurisdictional control of Preoperational Startup Engineering (PSE) and/or Plant Operations. _____

- [14] **ENSURE** a review of outstanding Clearances has been coordinated with Operations for impact to the test performance, **AND**

RECORD in Appendix B, Temporary Condition Log if required. _____

- [15] **OBTAIN** copies of the applicable forms from the latest revision of SMP-9.0, **AND**

ATTACH to this PTI for use during the performance of this PTI. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 15 of 98
-----------------------------	-------------------------------------	---

Date _____

4.1 Preliminary Actions (continued)

- [16] **VERIFY** Measuring and Test Equipment (M&TE) calibration due dates will support the completion of this test performance.

Subsection 6.1

Subsection 6.2

Subsection 6.3

Subsection 6.4

- [17] **PERFORM** a pretest walkdown on equipment to be tested to ensure no conditions exist that will impact test performance.

- [18] **REVIEW** preventive maintenance for system/components covered by this test, **AND**

VERIFY no conditions exist that will impact test performance.

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 16 of 98
-----------------------	-------------------------------------	---

Date _____

4.2 Special Tools, Measuring and Test Equipment, Parts, and Supplies

4.2.1 Test Equipment

- (2) Voltage-Ohm Meters (VOM's) or Digital Multi-Meters (DMM's) to monitor approximately 15 vdc for slave relays.

NOTE

Voltages measured are qualitative only, as defined in SMP 8.0.

- M&TE required in accordance with applicable Surveillance Instructions.

4.3 Field Preparations

See sub-sections 6.1 and 6.2.

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 17 of 98
---------------	------------------------------	--

Date _____

4.4 Approvals and Notifications

- [1] **OBTAIN** permission of the Preoperational Startup Manager to start the test.

Preoperational Startup Manager Signature Date

- [2] **OBTAIN** the Unit 2 Supervisor's (US/SRO) or Shift Manager's (SM) authorization.

US/SRO/SM Signature Date

- [3] **OBTAIN** the Unit 1 Supervisor's (US/SRO) or Shift Manager's (SM) authorization.

U1 US/SRO/SM Signature Date

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 18 of 98
-----------------------	-------------------------------------	---

Date _____

5.0 ACCEPTANCE CRITERIA

- A. The Engineered Safety Features Actuation System (ESFAS) functions in response to “Go Test” signals in accordance with the design requirements as described in FSAR Section 7.3 and design drawings (by verifying relay actuated for affected equipment) during performance of the following test instructions: 2-SI-99-300-A, 2-SI-99-300-B, 2-SI-1-906-A, 2-SI-1-906-B, 2-PTI-262-01 and 2-PTI-262-02.

ESFAS circuitry will also be verified by continuity test through the slave relay coils (K600 series) and using the ESFAS Go Tests circuits (S800 series switches) located in the Safeguards Test Cabinets.

Verify the following Go Test switches and associated slave relays:

1. Safety Injection

- a. Safety Injection Unblock Pressure P11
(Steps 6.1.6[7], 6.2.6[7], for S827/K628)
- b. Safety Injection
(Steps 6.1.7[7], 6.2.7[7], 6.1.28[7], 6.2.28[7] for S828/K609)
- c. Safety Injection
(Steps 6.1.8[7], 6.2.8[7], 6.1.28[7], 6.1.28[3], 6.2.28[3] for S829/K603)
- d. Safety Injection
(Steps 6.1.9[7], 6.2.9[7], 6.1.28[3], 6.2.28[3] for S830/K604)
- e. Safety Injection
(Steps 6.1.13[7], 6.2.13[7], 6.1.28[7], 6.2.28[7] for S834/K608)
- f. Safety Injection
(Steps 6.1.14[7], 6.2.14[7], 6.1.28[7], 6.2.28[7] for S835/K611)

2. Containment Isolation Phase A

- a. Containment Isolation Phase A
(Steps 6.1.10[7], 6.2.10[7], 6.1.28[7], 6.2.28[7] for S831/K605)
- b. Containment Isolation Phase A
(Steps 6.1.11[7], 6.2.11[7], 6.1.28[7], 6.2.28[7] for S832/K606)
- c. Containment Isolation Phase A
(Steps 6.1.12[7], 6.2.12[7], 6.1.28[7], 6.2.28[7] for S833/K607)

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 19 of 98
-----------------------	-------------------------------------	---

Date _____

5.0 ACCEPTANCE CRITERIA (continued)

- d. Containment Isolation Phase A
(Steps 6.1.15[7], 6.2.15[7], 6.1.28[7], 6.2.28[7] for S836/K612)
- e. Containment Isolation Phase A
(Steps 6.1.16[7], 6.2.16[7], 6.1.28[7], 6.2.28[7] for S837/K613)
- f. Containment Isolation Phase A
(Steps 6.1.26[8], 6.2.26[8], 6.1.28[7], 6.2.28[7] for S848/K630)
- 3. Containment Ventilation Isolation
 - a. Containment Ventilation Isolation
(Steps 6.1.17[7], 6.2.17[7], 6.1.28[7], 6.2.28[7] for S838/K615)
 - b. Containment Ventilation Isolation
(Steps 6.1.18[7], 6.2.18[7], 6.1.28[7], 6.2.28[7] for S839/K622)
- 4. Containment Isolation Phase B
 - a. Containment Isolation Phase B
(Steps 6.1.3[7], 6.2.3[7], 6.1.28[7], 6.2.28[7] for S824/K626)
 - b. Containment Isolation Phase B
(Steps 6.1.23[7], 6.2.23[7], 6.1.28[7], 6.2.28[7] for S845/K 625)
- 5. Lo-Lo Tavg Steam Dump
(Steps 6.1.19[7], 6.2.19[7], 6.3[4], 6.4[4] for S840/K631)
- 6. Lo-Lo Steam Generator Level
 - a. Lo-Lo Steam Generator Level 1/4
(Steps 6.1.20[7], 6.2.20[7], 6.1.28[3], 6.2.28[3] for S842/K633)
 - b. Lo-Lo Steam Generator Level 2/4
(Steps 6.1.21[7], 6.2.21[7], 6.1.28[3], 6.2.28[3] for S843/K634)
- 7. Steam Line Isolation
 - a. Steam Line Isolation
(Steps 6.1.24[7], 6.2.24[7], 6.1.28[4], 6.2.28[4] for S846/K617)
 - b. Steam Line Isolation
(Steps 6.1.25[7], 6.2.25[7], 6.1.28[4], 6.2.28[4] for S847/K624)

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 20 of 98
-----------------------	-------------------------------------	---

Date _____

5.0 ACCEPTANCE CRITERIA (continued)

8. Safety Injection and RWST/Sump Level Switchover to Recirculation
(Steps 6.1.4[7], 6.2.4[7], 6.1.28[3], 6.2.28[3] for S825/K602 & K647)
(Steps 6.1.5[9], 6.2.5[9], 6.1.28[3], 6.2.28[3] for S826/K648)
9. Containment Spray
(Steps 6.1.2[9], 6.2.2[9], 6.1.28[3], 6.2.28[3] for S820/K644)
(Steps 6.1.22[9], 6.2.22[9], 6.1.28[7], 6.2.28[7], for S844/K643)
- B. Verify the ESFAS functions in response to "Block Test" signals in accordance with the design requirements as described in FSAR Section 7.3 and design drawings (by test lamp indication) during performance of Surveillance Instructions: 2-SI-99-301-A (Train A) and 2-SI-99-301-B (Train B) for the following:
 1. Containment Isolation Phase A (S810/K614)
(Steps 6.3[3] and 6.4[3])
 2. Containment Isolation Phase B
(Steps 6.3[3] and 6.4[3])
 - a. Containment Isolation Phase B (S805/K618)
 - b. Containment Isolation Phase B (S816/K619)
 3. Steam Line Isolation
(Steps 6.3[3] and 6.4[3])
 - a. Steam Line Isolation (S807/K616)
 - b. Steam Line Isolation (S809/K623)
 4. Generator Trip and Steam Dump Interlock (S811/K635)
(Steps 6.3[4] and 6.4[4])
 5. Reactor Coolant Pump Underfrequency (S817/K627)
(Steps 6.3[4] and 6.4[4])
 6. Feedwater Isolation
(Steps 6.3[3] and 6.4[3])
 - a. Feedwater Isolation (S801/K601, K620, K636)
 - b. Feedwater Isolation (S802/K601, K620, K636)
 - c. Feedwater Isolation (S803/K601, K620, K636)

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 21 of 98
-----------------------------	-------------------------------------	---

Date _____

5.0 ACCEPTANCE CRITERIA (continued)

- d. Feedwater Isolation (S812/K610, K637, K649)
- e. Feedwater Isolation (S813/K610, K637, K649)
- f. Feedwater Isolation (S814/K610, K637, K649)

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 22 of 98
-----------------------	-------------------------------------	---

Date _____

6.0 PERFORMANCE

<p style="text-align: center;">NOTE</p> <p>Subsections 6.1 through 6.4 may be performed in any order.</p>
--

6.1 Engineered Safety Features Actuation System Slave Relay Go Test Train A

- [1] **VERIFY** prerequisites listed in Section 4.0 for Section 6.1 have been completed. _____

<p style="text-align: center;">NOTE</p> <p>Wire lift in Step 6.1[2] blocks annunciator 2-XA-55-6A-114B Safeguards Test Rack A in Test.</p>

- [2] **LIFT** vendor wire from TB828-1 [2-R-52]. _____

_____ CV

- [3] **ENSURE** MASTER RELAY SELECTOR Switch [2-R-48] is OFF. _____

<p style="text-align: center;">NOTE</p> <p>Annunciator 2-XA-55-6A-114A, SSPS-A GEN WARNING will alarm during Step 6.1[4].</p>
--

- [4] **PLACE** MULTIPLEXER TEST Switch [2-R-47] to INHIBIT. _____

- [5] **PLACE** INPUT ERROR INHIBIT Switch [2-R-47] to INHIBIT. _____

- [6] **PLACE** MODE SELECTOR Switch [2-R-48] to TEST. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 23 of 98
-----------------------	-------------------------------------	---

Date _____

**6.1 Engineered Safety Features Actuation System Slave Relay Go
Test Train A (continued)**

NOTES
Performance of Step 6.1[7] will cause the following:
1) De-energize K629 Source Range Block disabling the Source Range Reactor Trip Block.
2) Disable the RHR Suction Valve Open Permissive to 2-FCV-74-1 and 8.
3) Alarm 2-XA-55-6A/113E if the RHR Suction Valves are open.
4) Disable the Containment Spray Pump Recirc Valve Auto Open feature to 2-FCV-72-34.
5) Close 2-FCV-72-34 if it was open.

[7] **REMOVE** OUTPUT RELAY POWER FUSE (6FU2) [2-R-48]. _____

CV

NOTE
Temporary jumper in Step 6.1[8] connects SSPS dc (logic) ground and ac ground.

[8] **INSTALL** temporary jumper from TB654-9 to TB656-8 in 2-R-48. _____

CV

[9] **VERIFY** SLAVE OPERATED lights A1, A2, A3, A4, B1, B2, B3, B4 [2-R-48] are NOT LIT. _____

[10] **PUSH** SLAVE TEST A and B pushbuttons, [2-R-48], **AND**

VERIFY SLAVES OPERATED lights A1, A2, A3, A4, B1, B2, B3, B4 are NOT LIT. _____

[11] **CONNECT** one lead of multi-meter set to monitor for approximately 15 vdc to Slave Relay K602 terminal 1 [2-R-48] (ac ground). _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 24 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.2 Containment Spray (S820/ K644)

NOTE

Temporary jumper in Step 6.1.2[1] bypasses Containment Spray Valve Interlock to allow continuity test of Slave Relay K644. No equipment actuations will occur.

- [1] **INSTALL** temporary jumper from TB853-1 to TB853-3 in 2-R-52.

CV

- [2] **TURN** and **HOLD** Switch S820, CONTAINMENT SPRAY ACTUATION, [2-R-52], to PUSH TO TEST, **AND**

CHECK Red test lamp 081 is LIT.

NOTE

Switch S820 must be pushed in and held during performance of Steps 6.1.2[3] through 6.1.2[4.4].

- [3] **PUSH** and **HOLD** Switch S820, CONTAINMENT SPRAY ACTUATION, in PUSH TO TEST.

- [4] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:

[4.1] **VERIFY** SLAVES OPERATED lamp status on Table 1.

[4.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B.

[4.3] **VERIFY** SLAVES OPERATED lamp status on Table 1.

[4.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2.

- [5] **RELEASE** Switch S820, CONTAINMENT SPRAY ACTUATION.

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 25 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.2 Containment Spray (S820/ K644) (continued)

- [6] **PLACE AND RELEASE** Switch S821, RESET [2-R-52] in RESET. _____
- [7] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [8] **REMOVE** temporary jumper from TB853-1 to TB853-3 in 2-R-52. _____
- CV _____
- [9] **VERIFY** Subsection 6.1.2 completed satisfactorily. **(Acc Crit)** _____

6.1.3 Containment Isolation Phase B (S824/ K626)

- [1] **TURN** and **HOLD** Switch S824, CONTAINMENT ISOLATION PHASE "B" [2-R-52], in PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S824 must be pushed in and held during performance of Steps 6.1.3[2] through 6.1.3[3.4]

- [2] **PUSH** and **HOLD** Switch S824, CONTAINMENT ISOLATION PHASE "B", in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:
 - [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
 - [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
 - [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
 - [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____
- [4] **RELEASE** Switch S824, CONTAINMENT ISOLATION PHASE "B". _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 26 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.3 Containment Isolation Phase B (S824/ K626) (continued)

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52] in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.1.3 completed satisfactorily. **(Acc Crit)** _____

6.1.4 Safety Injection (S825/ K602 & K647)

- [1] **TURN** and **HOLD** Switch S825, SAFETY INJECTION [2-R-52], to PUSH TO TEST, **AND**

CHECK Red test lamp 081 is LIT. _____

NOTE

Switch S825 must be pushed in and held during performance of Steps 6.1.4[2] through 6.1.4[3.4].

- [2] **PUSH** and **HOLD** Switch S825, SAFETY INJECTION, in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:
 - [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
 - [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
 - [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
 - [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____
- [4] **RELEASE** Switch S825, SAFETY INJECTION. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.1.4 completed satisfactorily. **(Acc Crit)** _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 27 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.5 RWST Sump Level (S826/K648)

NOTE
Temporary jumper in Step 6.1.5[1] bypasses RHR Valve Interlock to allow continuity test of Slave Relay K648. No equipment actuations will occur.

- [1] **INSTALL** temporary jumper from TB841-1 to TB841-2 [2-R-52]. _____
- _____
- CV
- [2] **TURN** and **HOLD** Switch S826, RWST SUMP LEVEL [2-R-52], to PUSH TO TEST, **AND**
- CHECK** Red test lamp 081 is LIT. _____

NOTE
Switch S826 must be pushed in and held during performance of Steps 6.1.5[3] through 6.1.5[4.4].

- [3] **PUSH** and **HOLD** Switch S826, RWST SUMP LEVEL, in PUSH TO TEST. _____
- [4] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:
- [4.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
- [4.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [4.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
- [4.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____
- [5] **RELEASE** Switch S826, RWST SUMP LEVEL. _____
- [6] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 28 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.5 RWST Sump Level (S826/K648) (continued)

- [7] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [8] **REMOVE** temporary jumper from TB841-1 and TB841-2 [2-R-52]. _____
- CV
- [9] **VERIFY** Subsection 6.1.5 completed satisfactorily. **(Acc Crit)** _____

6.1.6 Safety Injection Unblock Pressure P11 (S827/K628)

- [1] **TURN** and **HOLD** Switch S827, S.I. UNBLOCK PRESSURE P11 [2-R-52], to PUSH TO TEST, **AND**
- VERIFY** Red test lamp 081 is LIT. _____

NOTE

Switch S827 must be pushed in and held during performance of Step 6.1.6[2] through 6.1.6[3.4].

- [2] **PUSH** and **HOLD** Switch S827, S.I. UNBLOCK PRESSURE P11, in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:
- [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
- [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
- [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____
- [4] **RELEASE** Switch S827, S.I. UNBLOCK PRESSURE P11. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 29 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.6 Safety Injection Unblock Pressure P11 (S827/K628) (continued)

[7] **VERIFY** Subsection 6.1.6 completed satisfactorily. **(Acc Crit)** _____

6.1.7 Safety Injection (S828/ K609)

[1] **TURN** and **HOLD** Switch S828, SAFETY INJECTION [2-R-52],
to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S828 must be pushed in and held during performance of Steps 6.1.7[2] through 6.1.7[3.4].

[2] **PUSH** and **HOLD** Switch S828, SAFETY INJECTION, in
PUSH TO TEST. _____

[3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and
perform the following: _____

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.1[11], to Terminal 6 for each relay listed in
Table 2. _____

[4] **RELEASE** Switch S828, SAFETY INJECTION. _____

[5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in
RESET. _____

[6] **VERIFY** Red test lamp 081 is NOT LIT. _____

[7] **VERIFY** Subsection 6.1.7 completed satisfactorily. **(Acc Crit)** _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 30 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.8 Safety Injection (S829/ K603)

- [1] **TURN** and **HOLD** Switch S829, SAFETY INJECTION [2-R-52],
to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S829 must be pushed in and held in during performance of Steps 6.1.8[2] through 6.1.8[3.4].

- [2] **PUSH** and **HOLD** Switch S829, SAFETY INJECTION, in
PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and
perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.1[11], to Terminal 6 for each relay listed in
Table 2. _____

- [4] **RELEASE** Switch S829, SAFETY INJECTION. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in
RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.8 completed satisfactorily. **(Acc Crit)** _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 31 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.9 Safety Injection (S830/ K604)

- [1] **TURN** and **HOLD** Switch S830, SAFETY INJECTION [2-R-52],
to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S830 must be pushed in and held during performance of Steps 6.1.9[2] through 6.1.9[3.4].

- [2] **PUSH** and **HOLD** Switch S830, SAFETY INJECTION, in
PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and
perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.1[11], to Terminal 6 for each relay listed in
Table 2. _____

- [4] **RELEASE** Switch S830, SAFETY INJECTION. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in
RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.9 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 32 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.10 Containment Isolation Phase A (S831/ K605)

- [1] **TURN** and **HOLD** Switch S831, CONTAINMENT ISOLATION PHASE "A" [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S831 must be pushed in and held during performance of Steps 6.1.10[2] through 6.1.10[3.4].

- [2] **PUSH** and **HOLD** Switch S831, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____

- [4] **RELEASE** Switch S831, CONTAINMENT ISOLATION PHASE "A". _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.10 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 33 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.11 Containment Isolation Phase A (S832/ K606)

- [1] **TURN** and **HOLD** Switch S832, CONTAINMENT ISOLATION PHASE "A" [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S832 must be pushed in and held during performance of Steps 6.1.11[2] through 6.1.11[3.4]

- [2] **PUSH** and **HOLD** Switch S832, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____

- [4] **RELEASE** Switch S832, CONTAINMENT ISOLATION PHASE "A". _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.11 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 34 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.12 Containment Isolation Phase A (S833/ K607)

- [1] **TURN** and **HOLD** Switch S833, CONTAINMENT ISOLATION PHASE "A" [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S833 must be pushed in and held during performance of Steps 6.1.12[2] through 6.1.12[3.4].

- [2] **PUSH** and **HOLD** Switch S833, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____

- [4] **RELEASE** Switch S833, CONTAINMENT ISOLATION PHASE "A". _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.12 completed satisfactorily. **(Acc Crit)** _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 35 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.13 Safety Injection (S834/ K608)

- [1] **TURN** and **HOLD** Switch S834, SAFETY INJECTION [2-R-52],
to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S834 must be pushed in and held during performance of Steps 6.1.13[2] through 6.1.13[3.4].

- [2] **PUSH** and **HOLD** Switch S834, SAFETY INJECTION, in
PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and
perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.1[11], to Terminal 6 for each relay listed in
Table 2. _____

- [4] **RELEASE** Switch S834, SAFETY INJECTION. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in
RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.13 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 36 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.14 Safety Injection (S835/ K611)

- [1] **TURN** and **HOLD** Switch S835, SAFETY INJECTION [2-R-52],
to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S835 must be pushed in and held during performance of Steps 6.1.14[2] through 6.1.14[3.4].

- [2] **PUSH** and **HOLD** Switch S835, SAFETY INJECTION, in
PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and
perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.1[11], to Terminal 6 for each relay listed in
Table 2. _____

- [4] **RELEASE** Switch S835, SAFETY INJECTION. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in
RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.14 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 37 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.15 Containment Isolation Phase A (S836/ K612)

- [1] **TURN** and **HOLD** Switch S836, CONTAINMENT ISOLATION PHASE "A" [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S836 must be pushed in and held during performance of Steps 6.1.15[2] through 6.1.15[3.4].

- [2] **PUSH** and **HOLD** Switch S836, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____

- [4] **RELEASE** Switch S836, CONTAINMENT ISOLATION PHASE "A". _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.15 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 38 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.16 Containment Isolation (S837/ K613)

- [1] **TURN** and **HOLD** Switch S837, CONTAINMENT ISOLATION PHASE "A" [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S837 must be pushed in and held during performance of Steps 6.1.16[2] through 6.1.16[3.4].

- [2] **PUSH** and **HOLD** Switch S837, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____

- [4] **RELEASE** Switch S837, CONTAINMENT ISOLATION PHASE "A". _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.16 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 39 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.17 Containment Ventilation Isolation (S838/ K615)

- [1] **TURN** and **HOLD** Switch S838, CONTAINMENT VENTILATION ISOLATION [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S838 must be pushed in and held during performance of Steps 6.1.17[2] through 6.1.17[3.4].

- [2] **PUSH** and **HOLD** Switch S838, CONTAINMENT VENTILATION ISOLATION, in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:
- [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
- [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
- [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____
- [4] **RELEASE** Switch S838, CONTAINMENT VENTILATION ISOLATION. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.1.17 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 40 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.18 Containment Ventilation Isolation (S839/K622)

- [1] **TURN** and **HOLD** Switch S839, CONTAINMENT VENTILATION ISOLATION [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S839 must be pushed in and held during performance of Steps 6.1.18[2] through 6.1.18[3.4].

- [2] **PUSH** and **HOLD** Switch S839, CONTAINMENT VENTILATION ISOLATION, in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:
- [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
- [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
- [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____
- [4] **RELEASE** Switch S839, CONTAINMENT VENTILATION ISOLATION. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.1.18 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 41 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.19 Steam Dump Interlock (S840/K631)

- [1] **TURN** and **HOLD** Switch S840, STEAM DUMP INTERLOCK [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S840 must be pushed in and held during performance of Steps 6.1.19[2] through 6.1.19[3.4].

- [2] **PUSH** and **HOLD** Switch S840, STEAM DUMP INTERLOCK [2-R-52], in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____

- [4] **RELEASE** Switch S840, STEAM DUMP INTERLOCK. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.19 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 42 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.20 Auxiliary Feedwater Pump Start (S842/ K633)

- [1] **TURN** and **HOLD** Switch S842, AUXILIARY FEEDWATER PUMP START [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S842 must be pushed in and held during performance of Steps 6.1.20[2] through Steps 6.1.20[3.4].

- [2] **PUSH** and **HOLD** Switch S842, AUXILIARY FEEDWATER PUMP START, PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____

- [4] **RELEASE** Switch S842, AUXILIARY FEEDWATER PUMP START. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.20 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 43 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.21 Auxiliary Feedwater Pump Start (S843/ K634)

- [1] **TURN** and **HOLD** Switch S843, AUXILIARY FEEDWATER PUMP START [2-R-52], to PUSH TO TEST **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S843 must be pushed in and held during performance of Steps 6.1.21[2] through Steps 6.1.21[3.4].

- [2] **PUSH** and **HOLD** Switch S843, AUXILIARY FEEDWATER PUMP START, in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____

- [4] **RELEASE** Switch S843, AUXILIARY FEEDWATER PUMP START. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.1.21 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 44 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.22 Containment Spray Actuation (S844/ K643)

NOTE

Temporary jumper in Step 6.1.22[1] bypasses Containment Spray Pump Interlock to allow continuity test of Slave Relay K643. No equipment actuations will occur.

- [1] **INSTALL** temporary jumper from TB839-9 to TB839-11 [2-R-52].

_____ CV

- [2] **TURN** and **HOLD** Switch S844, CONTAINMENT SPRAY ACTUATION [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT.

NOTE

Switch S844 must be pushed in and held during performance of Steps 6.1.22[3] through 6.1.22[4.4].

- [3] **PUSH** and **HOLD** Switch S844, CONTAINMENT SPRAY ACTUATION, in PUSH TO TEST.

- [4] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48], and perform the following:

[4.1] **VERIFY** SLAVES OPERATED lamp status on Table 1.

[4.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B.

[4.3] **VERIFY** SLAVES OPERATED lamp status on Table 1.

[4.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2.

- [5] **RELEASE** Switch S844, CONTAINMENT SPRAY ACTUATION.

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 45 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.22 Containment Spray Actuation (S844/ K643) (continued)

- [6] **PLACE AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____
- [7] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [8] **REMOVE** temporary jumper from TB839-9 to TB839-11 [2-R-52]. _____
- CV _____
- [9] **VERIFY** Subsection 6.1.22 completed satisfactorily.
(Acc Crit) _____

6.1.23 Containment Isolation Phase B (S845/ K625)

- [1] **TURN** and **HOLD** Switch S845, CONTAINMENT ISOLATION PHASE "B" [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S845 must be pushed in and held during performance of Steps 6.1.23[2] through 6.1.23[3.4].

- [2] **PUSH** and **HOLD** Switch S845, CONTAINMENT ISOLATION PHASE "B", in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:
 - [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
 - [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
 - [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
 - [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 46 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.23 Containment Isolation Phase B (S845/ K625) (continued)

- [4] **RELEASE** Switch S845, CONTAINMENT ISOLATION PHASE "B". _____
- [5] **TURN AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.1.23 completed satisfactorily. (Acc Crit) _____

6.1.24 Steam Line Isolation (S846/ K617)

- [1] **TURN** and **HOLD** Switch S846, STEAM LINE ISOLATION, [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S846 must be pushed in and held during performance of Steps 6.1.24[2] through 6.1.24[3.4].

- [2] **PUSH** and **HOLD** Switch S846, STEAM LINE ISOLATION, in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:
 - [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
 - [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
 - [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
 - [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____
- [4] **RELEASE** Switch S846, STEAM LINE ISOLATION. _____
- [5] **TURN AND RELEASE** Switch S821, RESET [2-R-52], in RESET. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 47 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.24 Steam Line Isolation (S846/ K617) (continued)

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.1.24 completed satisfactorily.
(Acc Crit) _____

6.1.25 Steam Line Isolation (S847/ K624)

- [1] **TURN** and **HOLD** Switch S847, STEAM LINE ISOLATION
[2-R-52], to PUSH TO TEST, **AND**
- VERIFY** Red test lamp 081 is LIT. _____

NOTE

Switch S847 must be pushed in and held during performance of Steps 6.1.25[2] through 6.1.25[3.4].

- [2] **PUSH** and **HOLD** Switch S847, STEAM LINE ISOLATION, in
PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and
perform the following:
- [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
- [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____
- [3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.1[11], to Terminal 6 for each relay listed in
Table 2. _____
- [4] **RELEASE** Switch S847, STEAM LINE ISOLATION. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-52] in
RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.1.25 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 48 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.26 Containment Isolation Phase A (S848/ K630)

NOTE

Wire connected in Step 6.1.26[1] enables Annunciator 2-XA-55-6A/114B, SAFEGUARDS TEST RACK A IN TEST.

- [1] Connect vendor wire lifted in Step 6.1[2] to TB828-1 [2-R-52]. _____

CV

- [2] **TURN** and **HOLD** Switch S848, CONTAINMENT ISOLATION PHASE "A", [2-R-52], to PUSH TO TEST. _____

VERIFY the following:

Red test lamp 081 is LIT. _____

Annunciator 2-XA-55-6A-114B, in ALARM _____

NOTE

Switch S848 must be pushed in and held during performance of Steps 6.1.26[3] through 6.1.26[4.4].

- [3] **PUSH** and **HOLD** Switch S848, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [4] **PUSH** SLAVE TEST pushbuttons A and B [2-R-48] and perform the following:

[4.1] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[4.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[4.3] **VERIFY** SLAVES OPERATED lamp status on Table 1. _____

[4.4] **VERIFY** voltage values, with multi-meter connected in Step 6.1[11], to Terminal 6 for each relay listed in Table 2. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 50 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.27 Post Test Restoration (continued)

- [7] **PLACE** MULTIPLEXER TEST SWITCH [2-R-47] in NORMAL. _____
- [8] **DISCONNECT** multi-meter lead from Slave Relay K602 terminal 1 [2-R-48] (ac ground). _____

6.1.28 Train A Go Test Surveillance and PTI Performance

- [1] **PERFORM** Surveillance Instruction 2-SI-99-300-A, Engineered Safety Features Actuation System Slave Relay Go Test Train A. _____
- [2] **PERFORM** Surveillance Instruction 2-SI-1-906-A, Main Steam Valves Position Indication Verification, Train A. _____
- [3] **VERIFY** Surveillance Instruction 2-SI-99-300-A, Engineered Safety Features Actuation System Slave Relay Go Test Train A, has satisfactorily met all acceptance criteria stated within the instruction. (**Acc Crit**) _____
- [4] **VERIFY** Surveillance Instruction 2-SI-1-906-A, Main Steam Valves Position Indication Verification, Train A, has satisfactorily met all acceptance criteria stated within the instruction. (**Acc Crit**). _____
- [5] **ATTACH** a copy of the completed Surveillance Instruction 2-SI-99-300-A to this procedure. _____
- [6] **ATTACH** a copy of the completed Surveillance Instruction 2-SI-1-906-A to this procedure. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 51 of 98
-----------------------	-------------------------------------	---

Date _____

6.1.28 Train A Go Test Surveillance and PTI Performance (continued)

NOTE

2-PTI-262-01, Integrated Safeguards Test, Train A satisfies go test requirements for relays not tested in the above surveillance tests (see list below). 2-PTI-099-08 will not execute or control the performance and completion of 2-PTI-262-01 due to the complexity of scheduling and coordination of the test. At the completion of 2-PTI-262-01, the following step will verify applicable sections of the PTI has satisfied acceptance criteria for go testing the following slave relays: K605, K606, K607, K608, K609, K611, K612, K613, K615, K617, K622, K624, K625, K626, K630, and K643.

- [7] **VERIFY** 2-PTI-262-01, Integrated Safeguards Test, Train A, has satisfactorily met all acceptance criteria for go testing the following slave relays: **(Acc Crit)** _____

Slave Relay	Initial / Date	Slave Relay	Initial / Date
K605		K606	
K607		K608	
K609		K611	
K612		K613	
K615		K617	
K622		K624	
K625		K626	
K630		K643	

- [8] **ATTACH** applicable sections of 2-PTI-262-01 for relays K605, K606, K607, K608, K609, K611, K612, K613, K615, K617, K622, K624, K625, K626, K630, and K643 to this procedure. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 52 of 98
-----------------------	-------------------------------------	---

Date _____

6.2 Engineered Safety Features Actuation System Slave Relay Go Test Train B

- [1] **VERIFY** prerequisites listed in Section 4.0 for subsection 6.2 have been completed. _____

<p style="text-align: center;">NOTE</p> <p>Wire lift in Step 6.2[2] blocks annunciator 2-XA-55-6A-115B Safeguards Test Rack B in Test.</p>

- [2] **LIFT** vendor wire from TB828-1 [2-R-53]. _____

CV

- [3] **ENSURE** MASTER RELAY SELECTOR Switch [2-R-51] is OFF. _____

- [4] **ENSURE** MULTIPLEXER TEST SWITCH [2-R-47] in NORMAL. _____

<p style="text-align: center;">NOTE</p> <p>Annunciator 2-XA-55-6A-115A, SSPS-B GEN WARNING will alarm during Step 6.2[5].</p>
--

- [5] **PLACE** MULTIPLEXER TEST Switch [2-R-50] in INHIBIT. _____

- [6] **PLACE** INPUT ERROR INHIBIT Switch [2-R-50] in INHIBIT. _____

- [7] **PLACE** MODE SELECTOR Switch [2-R-51] in TEST. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 53 of 98
-----------------------	-------------------------------------	---

Date _____

6.2 Engineered Safety Features Actuation System Slave Relay Go Test Train B (continued)

NOTES

Performance of Step 6.2[8] will cause the following:

- 1) De-energize K629 Source Range Block disabling the Source Range Reactor Trip Block.
- 2) Disable the RHR Suction Valve Open Permissive to 2-FCV-74-2 and 9.
- 3) Alarm 2-XA-55-6A-113E if the RHR Suction Valves are open.
- 4) Disable the Containment Spray Pump Recirc Valve Auto Open Feature to 2-FCV-72-13.
- 5) Close 2-FCV-72-13 if it was open.

[8] **REMOVE** OUTPUT RELAY POWER FUSE (6FU2) [2-R-51]. _____

CV

NOTE

Temporary jumper in Step 6.2[9] connects SSPS dc (logic) ground and ac ground.

[9] **INSTALL** temporary jumper from TB654-9 to TB656-8 in 2-R-51. _____

CV

[10] **VERIFY** SLAVE OPERATED lights A1, A2, A3, A4, B1, B2, B3, B4 [2-R-51] are NOT LIT. _____

[11] **PUSH** SLAVE TEST A and B pushbuttons [2-R-51] **AND**

VERIFY SLAVES OPERATED lights A1, A2, A3, A4, B1, B2, B3, B4 are NOT LIT. _____

[12] **CONNECT** one lead of multi-meter set to monitor for approximately 15 vdc to Slave Relay K602 terminal 1 [2-R-51] (ac ground). _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 54 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.2 Containment Spray (S820/ K644)

NOTE

Temporary jumper in Step 6.2.2[1] bypasses Containment Spray Valve Interlock to allow continuity test of Slave Relay K644. No equipment actuations will occur.

- [1] **INSTALL** temporary jumper from TB853-1 to TB853-3 in 2-R-53.

_____ CV

- [2] **TURN** and **HOLD** Switch S820, CONTAINMENT SPRAY ACTUATION [2-R-53], to PUSH TO TEST, **AND**

CHECK Red test lamp 081 is LIT.

NOTE

Switch S820 must be pushed in and held during performance of Steps 6.2.2[3] through 6.2.2[4.4].

- [3] **PUSH** and **HOLD** Switch S820, CONTAINMENT SPRAY ACTUATION, in PUSH TO TEST.

- [4] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:

[4.1] **VERIFY** SLAVES OPERATED lamp status on Table 3.

[4.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B.

[4.3] **VERIFY** SLAVES OPERATED lamp status on Table 3.

[4.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4.

- [5] **RELEASE** Switch S820, CONTAINMENT SPRAY ACTUATION.

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 55 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.2 Containment Spray (S820/ K644) (continued)

- [6] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____
- [7] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [8] **REMOVE** temporary jumper from TB853-1 to TB853-3 in 2-R-53. _____

CV

- [9] **VERIFY** Subsection 6.2.2 completed satisfactorily. **(Acc Crit)** _____

6.2.3 Containment Isolation Phase B (S824/ K626)

- [1] **TURN** and **HOLD** Switch S824, CONTAINMENT ISOLATION PHASE "B" [2-R-53] in PUSH TO TEST, **AND**
- VERIFY** Red test lamp 081 is LIT. _____

NOTE

Switch S824 must be pushed in and held during performance of Steps 6.2.3[2] through 6.2.3[3.4].

- [2] **PUSH** and **HOLD** Switch S824, CONTAINMENT ISOLATION PHASE "B", to PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:
- [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____
- [4] **RELEASE** Switch S824, CONTAINMENT ISOLATION PHASE "B". _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 56 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.3 Containment Isolation Phase B (S824/ K626) (continued)

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.2.3 completed satisfactorily. **(Acc Crit)** _____

6.2.4 Safety Injection (S825/ K602 & K647)

- [1] **TURN** and **HOLD** Switch S825, SAFETY INJECTION [2-R-53], to PUSH TO TEST, **AND**

CHECK Red test lamp 081 is LIT. _____

NOTE

Switch S825 must be pushed in and held during performance of Steps 6.2.4[2] through 6.2.4[3.4].

- [2] **PUSH** and **HOLD** Switch S825, SAFETY INJECTION, in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:
 - [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
 - [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
 - [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
 - [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____
- [4] **RELEASE** Switch S825, SAFETY INJECTION. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.2.4 completed satisfactorily. **(Acc Crit)** _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 57 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.5 RWST Sump Level (S826/K648)

<p style="text-align: center;">NOTE</p> <p>Temporary jumper in Step 6.2.5[1] bypasses RHR Valve Interlock to allow continuity test of Slave Relay K648. No equipment actuations will occur.</p>
--

- [1] **INSTALL** temporary jumper from TB841-1 to TB841-2 [2-R-53].

[2] **TURN** and **HOLD** Switch S826, RWST SUMP LEVEL [2-R-53], to PUSH TO TEST, **AND**

CHECK Red test lamp 081 is LIT.

CV

<p style="text-align: center;">NOTE</p> <p>Switch S826 must be pushed in and held during performance of Steps 6.2.5[3] through 6.2.5[4.4].</p>

- [3] **PUSH** and **HOLD** Switch S826, RWST SUMP LEVEL, in PUSH TO TEST.

[4] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:

[4.1] **VERIFY** SLAVES OPERATED lamp status on Table 3.

[4.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B.

[4.3] **VERIFY** SLAVES OPERATED lamp status on Table 3.

[4.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4.

[5] **RELEASE** Switch S826, RWST SUMP LEVEL.

[6] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET.

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 58 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.5 RWST Sump Level (S826/K648) (continued)

- [7] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [8] **REMOVE** temporary jumper from TB841-1 and TB841-2 [2-R-53]. _____
- CV
- [9] **VERIFY** Subsection 6.2.5 completed satisfactorily. **(Acc Crit)** _____

6.2.6 Safety Injection Unblock Pressure P11 (S827/K628)

- [1] **TURN** and **HOLD** Switch S827, S.I. UNBLOCK PRESSURE P11 [2-R-53], to PUSH TO TEST, **AND**
- VERIFY** Red test lamp 081 is LIT. _____

NOTE

Switch S827 must be pushed in and held during performance of Step 6.2.6[2] through 6.2.6[3.4]

- [2] **PUSH** and **HOLD** Switch S827, S.I. UNBLOCK PRESSURE P11, in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:
- [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____
- [4] **RELEASE** Switch S827, S.I. UNBLOCK PRESSURE P11. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 59 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.6 Safety Injection Unblock Pressure P11 (S827/K628) (continued)

[7] **VERIFY** Subsection 6.2.6 completed satisfactorily. **(Acc Crit)** _____

6.2.7 Safety Injection (S828/ K609)

[1] **TURN** and **HOLD** Switch S828, SAFETY INJECTION, [2-R-52], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S828 must be pushed in and held during performance of Steps 6.2.7[2] through 6.2.7[3.4].

[2] **PUSH** and **HOLD** Switch S828, SAFETY INJECTION, in PUSH TO TEST. _____

[3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following: _____

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

[4] **RELEASE** Switch S828, SAFETY INJECTION. _____

[5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____

[6] **VERIFY** Red test lamp 081 is NOT LIT. _____

[7] **VERIFY** Subsection 6.2.7 completed satisfactorily. **(Acc Crit)** _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 60 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.8 Safety Injection (S829/ K603)

- [1] **TURN** and **HOLD** Switch S829, SAFETY INJECTION [2-R-52],
to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S829 must be pushed in and held in during performance of Steps 6.2.8[2] through 6.2.8[3.4].

- [2] **PUSH** and **HOLD** Switch S829, SAFETY INJECTION, in
PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and
perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.2[12], to Terminal 6 for each relay listed in
Table 4. _____

- [4] **RELEASE** Switch S829, SAFETY INJECTION. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in
RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.8 completed satisfactorily. **(Acc Crit)** _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 61 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.9 Safety Injection (S830/ K604)

- [1] **TURN** and **HOLD** Switch S830, SAFETY INJECTION [2-R-53],
to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S830 must be pushed in and held during performance of Steps 6.2.9[2] through 6.2.9[3.4].

- [2] **PUSH** and **HOLD** Switch S830, SAFETY INJECTION, in
PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and
perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.2[12], to Terminal 6 for each relay listed in
Table 4. _____

- [4] **RELEASE** Switch S830, SAFETY INJECTION. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in
RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.9 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 62 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.10 Containment Isolation Phase A (S831/ K605)

- [1] **TURN** and **HOLD** Switch S831, CONTAINMENT ISOLATION PHASE "A" [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S831 must be pushed in and held during performance of Steps 6.2.10[2] through 6.2.10[3.4].

- [2] **PUSH** and **HOLD** Switch S831, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

- [4] **RELEASE** Switch S831, CONTAINMENT ISOLATION PHASE "A". _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.10 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 63 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.11 Containment Isolation Phase A (S832/ K606)

- [1] **TURN** and **HOLD** Switch S832, CONTAINMENT ISOLATION PHASE "A" [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S832 must be pushed in and held in during performance of Steps 6.2.11[2] through 6.2.11[3.4].

- [2] **PUSH** and **HOLD** Switch S832, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

- [4] **RELEASE** Switch S832, CONTAINMENT ISOLATION PHASE "A". _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.11 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 64 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.12 Containment Isolation Phase A (S833/ K607)

- [1] **TURN** and **HOLD** Switch S833, CONTAINMENT ISOLATION PHASE "A" [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S833 must be pushed in and held during performance of Steps 6.2.12[2] through 6.2.12[3.4]

- [2] **PUSH** and **HOLD** Switch S833, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

- [4] **RELEASE** Switch S833, CONTAINMENT ISOLATION PHASE "A". _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.12 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 65 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.13 Safety Injection (S834/ K608)

- [1] **TURN** and **HOLD** Switch S834, SAFETY INJECTION [2-R-53],
to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S834 must be pushed in and held during performance of Steps 6.2.13[2] through 6.2.13[3.4].

- [2] **PUSH** and **HOLD** Switch S834, SAFETY INJECTION, in
PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and
perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.2[12], to Terminal 6 for each relay listed in
Table 4. _____

- [4] **RELEASE** Switch S834, SAFETY INJECTION. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in
RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.13 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 66 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.14 Safety Injection (S835/ K611)

- [1] **TURN** and **HOLD** Switch S835, SAFETY INJECTION [2-R-53],
to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S835 must be pushed in and held during performance of Steps 6.2.14[2] through 6.2.14[3.4].

- [2] **PUSH** and **HOLD** Switch S835, SAFETY INJECTION, in
PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and
perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.2[12], to Terminal 6 for each relay listed in
Table 4. _____

- [4] **RELEASE** Switch S835, SAFETY INJECTION. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in
RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.14 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 67 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.15 Containment Isolation Phase A (S836/ K612)

- [1] **TURN** and **HOLD** Switch S836, CONTAINMENT ISOLATION PHASE "A" [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S836 must be pushed in and held during performance of Steps 6.2.15[2] through 6.2.15[3.4]

- [2] **PUSH** and **HOLD** Switch S836, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

- [4] **RELEASE** Switch S836, CONTAINMENT ISOLATION PHASE "A". _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.15 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 68 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.16 Containment Isolation (S837/ K613)

- [1] **TURN** and **HOLD** Switch S837, CONTAINMENT ISOLATION PHASE "A" [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S837 must be pushed in and held during performance of Steps 6.2.16[2] through 6.2.16[3.4].

- [2] **PUSH** and **HOLD** Switch S837, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

- [4] **RELEASE** Switch S837, CONTAINMENT ISOLATION PHASE "A". _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.16 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 69 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.17 Containment Ventilation Isolation (S838/ K615)

- [1] **TURN** and **HOLD** Switch S838, CONTAINMENT VENTILATION ISOLATION [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S838 must be pushed in and held during performance of Steps 6.2.17[2] through 6.2.17[3.4].

- [2] **PUSH** and **HOLD** Switch S838, CONTAINMENT VENTILATION ISOLATION, in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:
- [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____
- [4] **RELEASE** Switch S838, CONTAINMENT VENTILATION ISOLATION. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.2.17 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 70 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.18 Containment Ventilation Isolation (S839/K622)

- [1] **TURN** and **HOLD** Switch S839, CONTAINMENT VENTILATION ISOLATION [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S839 must be pushed in and held during performance of Steps 6.2.18[2] through 6.2.18[3.4]

- [2] **PUSH** and **HOLD** Switch S839, CONTAINMENT VENTILATION ISOLATION, in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:
- [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____
- [4] **RELEASE** Switch S839, CONTAINMENT VENTILATION ISOLATION. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.2.18 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 71 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.19 Steam Dump Interlock (S840/K631)

- [1] **TURN** and **HOLD** Switch S840, STEAM DUMP INTERLOCK [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S840 must be pushed in and held during performance of Steps 6.2.19[2] through 6.2.19[3.4].

- [2] **PUSH** and **HOLD** Switch S840, STEAM DUMP INTERLOCK [2-R-53], in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

- [4] **RELEASE** Switch S840, STEAM DUMP INTERLOCK. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.19 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 72 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.20 Auxiliary Feedwater Pump Start (S842/ K633)

- [1] **TURN** and **HOLD** Switch S842, AUXILIARY FEEDWATER PUMP START [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S842 must be pushed in and held during performance of Steps 6.2.20[2] through 6.2.20[3.4].

- [2] **PUSH** and **HOLD** Switch S842, AUXILIARY FEEDWATER PUMP START, in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

- [4] **RELEASE** Switch S842, AUXILIARY FEEDWATER PUMP START. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.20 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 73 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.21 Auxiliary Feedwater Pump Start (S843/ K634)

- [1] **TURN** and **HOLD** Switch S843, AUXILIARY FEEDWATER PUMP START [2-R-53], to PUSH TO TEST **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S843 must be pushed in and held during performance of Steps 6.2.21[2] through 6.2.21[3.4].

- [2] **PUSH** and **HOLD** Switch S843, AUXILIARY FEEDWATER PUMP START, in PUSH TO TEST. _____

- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51], and perform the following:

[3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

- [4] **RELEASE** Switch S843, AUXILIARY FEEDWATER PUMP START. _____

- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____

- [7] **VERIFY** Subsection 6.2.21 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 74 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.22 Containment Spray Actuation (S844/ K643)

NOTE
Temporary jumper in Step 6.2.22[1] bypasses Containment Spray Pump Interlock to allow continuity test of Slave Relay K643. No equipment actuations will occur.

- [1] **INSTALL** temporary jumper from TB839-9 to TB839-11 [2-R-53]. _____
- _____
- CV
- [2] **TURN** and **HOLD** Switch S844, CONTAINMENT SPRAY ACTUATION [2-R-53], to PUSH TO TEST, **AND**
- VERIFY** Red test lamp 081 is LIT. _____

NOTE
Switch S844 must be pushed in and held during performance of Steps 6.2.22[3] through 6.2.22[4.4].

- [3] **PUSH** and **HOLD** Switch S844, CONTAINMENT SPRAY ACTUATION, in PUSH TO TEST. _____
- [4] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:
- [4.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [4.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [4.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [4.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____
- [5] **RELEASE** Switch S844, CONTAINMENT SPRAY ACTUATION. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 75 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.22 Containment Spray Actuation (S844/ K643) (continued)

- [6] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____
- [7] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [8] **REMOVE** temporary jumper from TB839-9 to TB839-11 [2-R-53]. _____
- CV _____
- [9] **VERIFY** Subsection 6.2.22 completed satisfactorily.
(Acc Crit) _____

6.2.23 Containment Isolation Phase B (S845/ K625)

- [1] **TURN** and **HOLD** Switch S845, CONTAINMENT ISOLATION PHASE "B" [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S845 must be pushed in and held during performance of Steps 6.2.23[2] through 6.2.23[3.4].

- [2] **PUSH** and **HOLD** Switch S845, CONTAINMENT ISOLATION PHASE "B", in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:
 - [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
 - [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
 - [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
 - [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 76 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.23 Containment Isolation Phase B (S845/ K625) (continued)

- [4] **RELEASE** Switch S845, CONTAINMENT ISOLATION PHASE "B". _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.2.23 completed satisfactorily.
(Acc Crit) _____

6.2.24 Steam Line Isolation (S846/ K617)

- [1] **TURN** and **HOLD** Switch S846, STEAM LINE ISOLATION [2-R-53], to PUSH TO TEST, **AND**

VERIFY Red test lamp 081 is LIT. _____

NOTE

Switch S846 must be pushed in and held during performance of Steps 6.2.24[2] through 6.2.24[3.4].

- [2] **PUSH** and **HOLD** Switch S846, STEAM LINE ISOLATION, in PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:
 - [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
 - [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
 - [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
 - [3.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____
- [4] **RELEASE** Switch S846, STEAM LINE ISOLATION. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 77 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.24 Steam Line Isolation (S846/ K617) (continued)

- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.2.24 completed satisfactorily.
(Acc Crit) _____

6.2.25 Steam Line Isolation (S847/ K624)

- [1] **TURN** and **HOLD** Switch S847, STEAM LINE ISOLATION,
[2-R-53], to PUSH TO TEST, **AND**
- VERIFY** Red test lamp 081 is LIT. _____

NOTE

Switch S847 must be pushed in and held during performance of Steps 6.2.25[2] through 6.2.25[3.4].

- [2] **PUSH** and **HOLD** Switch S847, STEAM LINE ISOLATION, in
PUSH TO TEST. _____
- [3] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and
perform the following:
- [3.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [3.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____
- [3.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____
- [3.4] **VERIFY** voltage values, with multi-meter connected in
Step 6.2[12], to Terminal 6 for each relay listed in
Table 4. _____
- [4] **RELEASE** Switch S847, STEAM LINE ISOLATION. _____
- [5] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in
RESET. _____
- [6] **VERIFY** Red test lamp 081 is NOT LIT. _____
- [7] **VERIFY** Subsection 6.2.25 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 78 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.26 Containment Isolation Phase A (S848/ K630)

NOTE

Wire connected in Step 6.2.26[1] enables Annunciator 2-XA-55-6A/115B, SAFEGUARDS TEST RACK B IN TEST.

- [1] Connect vendor wire lifted in Step 6.2[2] to TB828-1 [2-R-53]. _____

CV

- [2] **TURN** and **HOLD** Switch S848, CONTAINMENT ISOLATION PHASE "A" [2-R-53], to PUSH TO TEST.

VERIFY the following:

Red test lamp 081 is LIT. _____

Annunciator 2-XA-55-6A-115B, in ALARM. _____

NOTE

Switch S848 must be pushed in and held during performance of Steps 6.2.26[3] through 6.2.26[4.4].

- [3] **PUSH** and **HOLD** Switch S848, CONTAINMENT ISOLATION PHASE "A", in PUSH TO TEST. _____

- [4] **PUSH** SLAVE TEST pushbuttons A and B [2-R-51] and perform the following:

[4.1] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[4.2] **RELEASE** SLAVE TEST PUSHBUTTONS A and B. _____

[4.3] **VERIFY** SLAVES OPERATED lamp status on Table 3. _____

[4.4] **VERIFY** voltage values, with multi-meter connected in Step 6.2[12], to Terminal 6 for each relay listed in Table 4. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 79 of 98
-----------------------------	-------------------------------------	---

Date _____

6.2.26 Containment Isolation Phase A (S848/ K630) (continued)

- [5] **RELEASE** Switch S848, CONTAINMENT ISOLATION PHASE "A". _____
- [6] **PLACE AND RELEASE** Switch S821, RESET [2-R-53], in RESET. _____
- [7] **VERIFY** the following:

Red test lamp 081 is NOT LIT. _____

Annunciator 2-XA-55-6A-115B, is CLEAR. _____
- [8] **VERIFY** Subsection 6.2.26 completed satisfactorily.
(Acc Crit) _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 80 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.27 Post Test Restoration for Section 6.2

- [1] **REMOVE** temporary jumper in TB654-9 to TB656-8 [2-R-51]. _____
CV
- [2] **INSTALL** OUTPUT RELAY POWER FUSE (6FU2) [2-R-51]. _____
CV
- [3] **PLACE** MODE SELECTOR Switch [2-R-51] in OPERATE. _____
- [4] **DISCONNECT** multi-meter lead from Slave Relay K602 terminal 1 [2-R-51] (ac ground). _____
- [5] **REQUEST** UO establish blocks with the following [2-M-4]:
 - A. 2-N33B, SR TRIP TR B RESET BLOCK P-6. _____
 - B. 2-N38B, IR TRIP BLOCK P-10. _____
 - C. 2-N47B, PR LO POWER TRIP BLOCK P-10. _____
 - D. 2-HS-63-135B, STEAM LINE SI BLOCK. _____
 - E. 2-HS-63-136B, LO PZR PRESS SI BLOCK P-11. _____
- [6] **PLACE** and **HOLD** 2-HS-3-99B1, MFW ISOL ACT RESET TR-B, [2-M-3] in RESET until Step 6.2.27[7] is complete. _____
- [7] **PLACE** INPUT ERROR INHIBIT Switch [2-R-50] in NORMAL. _____
- [8] **PLACE** MULTIPLEXER TEST Switch [2-R-47] in A+B. _____
- [9] **PLACE** MULTIPLEXER TEST Switch [2-R-50] in NORMAL. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 81 of 98
-----------------------------	-------------------------------------	---

Date _____

6.2.28 Train B Go Test Surveillance and PTI Performance

- [1] **PERFORM** Surveillance Instruction 2-SI-99-300-B, Engineered Safety Features Actuation System Slave Relay Go Test, Train B. _____
- [2] **PERFORM** Surveillance Instruction 2-SI-1-906-B, Main Steam Valves Position Indication Verification, Train B. _____
- [3] **VERIFY** Surveillance Instruction 2-SI-99-300-B, Engineered Safety Features Actuation System Slave Relay Go Test Train B, has satisfactorily met all acceptance criteria stated within the instruction. (**Acc Crit**) _____
- [4] **VERIFY** Surveillance Instruction 2-SI-1-906-B, Main Steam Valves Position Indication Verification, Train B, has satisfactorily met all acceptance criteria stated within the instruction. (**Acc Crit**). _____
- [5] **ATTACH** a copy of the completed Surveillance Instruction 2-SI-99-300-B to this procedure. _____
- [6] **ATTACH** a copy of the completed Surveillance Instruction 2-SI-1-906-B to this procedure. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 82 of 98
-----------------------	-------------------------------------	---

Date _____

6.2.28 Train B Go Test Surveillance and PTI Performance (continued)

NOTE

2-PTI-262-02, Integrated Safeguards Test, Train B satisfies go test requirements for relays not tested in the above surveillance tests (see list below). 2-PTI-099-08 will not execute or control the performance and completion of 2-PTI-262-02 due to the complexity of scheduling and coordination of the test. At the completion of 2-PTI-262-02, the following step will verify applicable sections of the PTI has satisfied acceptance criteria for go testing the following slave relays: K605, K606, K607, K608, K609, K611, K612, K613, K615, K617, K622, K624, K625, K626, K630, and K643.

- [7] **VERIFY** 2-PTI-262-02, Integrated Safeguards Test, Train B, has satisfactorily met all acceptance criteria for go testing the following slave relays:
(Acc Crit) _____

Slave Relay	Initial / Date	Slave Relay	Initial / Date
K605		K606	
K607		K608	
K609		K611	
K612		K613	
K615		K617	
K622		K624	
K625		K626	
K630		K643	

- [8] **ATTACH** applicable sections of 2-PTI-262-02 for relays K605, K606, K607, K608, K609, K611, K612, K613, K615, K617, K622, K624, K625, K626, K630, and K643 to this procedure. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 83 of 98
-----------------------	-------------------------------------	---

Date _____

6.3 Engineered Safety Features Actuation System Slave Relay Block Test Train A

- [1] **VERIFY** prerequisites listed in Section 4.0 for subsection 6.3 have been completed. _____
- [2] **PERFORM** Surveillance Instruction 2-SI-99-301-A, Engineered Safety Features Actuation System Slave Relay Block Test Train A. _____
- [3] **VERIFY** Surveillance Instruction 2-SI-99-301-A, Engineered Safety Features Actuation System Slave Relay Block Test Train A, has satisfactorily met all acceptance criteria stated within the instruction. (**Acc Crit**) _____
- [4] **VERIFY** Westinghouse procedure 2TS1027, SSPS Train A Output Slave Relay Tests, Work Order 110807203, has satisfactorily met all acceptance criteria for testing relays K627, K628, K631, K641, and K635. (**Acc Crit**) _____
- [5] **ATTACH** a copy of the completed Surveillance Instruction 2-SI-99-301-A and applicable sections of 2TS1027, to this procedure. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 84 of 98
-----------------------------	-------------------------------------	---

Date _____

6.4 Engineered Safety Features Actuation System Slave Relay Block Test Train B

- [1] **VERIFY** prerequisites listed in Section 4.0 for subsection 6.4 have been completed. _____
- [2] **PERFORM** Surveillance Instruction 2-SI-99-301-B, Engineered Safety Features Actuation System Slave Relay Block Test Train B. _____
- [3] **VERIFY** Surveillance Instruction 2-SI-99-301-B, Engineered Safety Features Actuation System Slave Relay Block Test Train B, has satisfactorily met all acceptance criteria stated within the instruction. (**Acc Crit**) _____
- [4] **VERIFY** Westinghouse procedure 2TS1028, SSPS Train B Output Slave Relay Tests, Work Order 110807316, has satisfactorily met all acceptance criteria for testing relays K627, K628, K631, K641, and K635. (**Acc Crit**) _____
- [5] **ATTACH** a copy of the completed Surveillance Instruction 2-SI-99-301-B and applicable sections of 2TS1028, to this procedure. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 85 of 98
-----------------------	-------------------------------------	---

Date _____

7.0 POST PERFORMANCE ACTIVITY

- [1] **NOTIFY** the Unit 2 US/SRO of the test completion and system alignment. _____
- [2] **VERIFY** that Post-test calibration of the M&TE used to record quantitative acceptance criteria has been satisfactorily performed and the results RECORDED on Measuring and Test Equipment (M&TE) Log, Appendix E in SMP-9.0. _____

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 86 of 98
-----------------------	-------------------------------------	---

Date _____

8.0 RECORDS

A. QA Records

Completed Test Package

B. Non-QA Records

None

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 87 of 98
-----------------------	-------------------------------------	---

**Appendix A
(Page 1 of 1)**

TEST PROCEDURES/INSTRUCTIONS REFERENCE REVIEW

Date _____

- | |
|---|
| 1) Additional copies of this table may be made as necessary.
2) Initial and date indicates review has been completed for impact. |
|---|

PROCEDURE/ INSTRUCTION	REVISION CHANGES	IMPACT Yes/No	INITIAL AND DATE. (N/A for no change)
Unit 2 FSAR - Amendment 106 Table 14.2-1 Sht 57 of 89, Reactor Protection System Test Summary			
Unit 2 FSAR - Amendment 106 Section 7.2, Reactor Trip System			
Unit 2 FSAR - Amendment 106 ESFAS			
1-PTI-99-08, Safeguards Test Panel, CN-1 and CN-2			
2-TSD-099-08, Safeguards System Test Panel			
WBN2-99-4003, System Description for Reactor Protection System			

**Appendix B
(Page 1 of 1)**

TEMPORARY CONDITION LOG

These steps will be N/A'd if no temporary condition existed. Additional copies of this table may be made as necessary.

ITEM No.	TEMPORARY CONDITION DESCRIPTION	PERFORMED		RETURNED TO NORMAL	
		Step No.	Performed By/Date CV By/Date	Step No.	Returned By/Date CV By/Date

Table 1
(Page 2 of 2)

Slaves Operated Lamps (Train A)

[illegible]

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 91 of 98
---------------	------------------------------	--

Table 2
(Page 1 of 3)
Slave Relay Check (Train A)

(Voltage values listed are nominal values)

TEST SWITCH	K602	K606	K619	K620	K622	K623	K627	K628	K631	K633	K634	K635	K636	K644	K648	INITIAL DATE
S820	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	
S825	0 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	
S826	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	
S827	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	
S832	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	
S839	15 v	15 v	15 v	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	
S840	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	
S842	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	15 v	15 v	15 v	15 v	
S843	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	15 v	15 v	15 v	

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 92 of 98
---------------	------------------------------	--

Table 2
(Page 2 of 3)
Slave Relay Check (Train A)

TEST SWITCH	K601	K605	K615	K616	K618	K637	K641	K643	K649	K604	K612	K624	K626	INITIAL DATE
S831	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	N/A	N/A	N/A	N/A	
S838	15 v	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	N/A	N/A	N/A	N/A	
S844	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	N/A	N/A	N/A	N/A	
S824	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	15 v	15 v	15 v	0 v	
S830	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0 v	15 v	15 v	15 v	
S836	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	15 v	0 v	15 v	15 v	
S847	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	15 v	15 v	0 v	15 v	

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 93 of 98
---------------	------------------------------	--

Table 2
(Page 3 of 3)
Slave Relay Check (Train A)

TEST SWITCH	K608	K613	K609	K614	K611	K630	K603	K607	K617	K625	INITIAL DATE
S834	0 v	15 v	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
S837	15 v	0 v	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
S828	N/A	N/A	0 v	15 v	N/A	N/A	N/A	N/A	N/A	N/A	
S835	N/A	N/A	N/A	N/A	0 v	15 v	N/A	N/A	N/A	N/A	
S848	N/A	N/A	N/A	N/A	15 v	0 v	N/A	N/A	N/A	N/A	
S829	N/A	N/A	N/A	N/A	N/A	N/A	0 v	15 v	15 v	15 v	
S833	N/A	N/A	N/A	N/A	N/A	N/A	15 v	0 v	15 v	15 v	
S845	N/A	N/A	N/A	N/A	N/A	N/A	15 v	15 v	15 v	0 v	
S846	N/A	N/A	N/A	N/A	N/A	N/A	15 v	15 v	0 v	15 v	

Table 3
(Page 1 of 2)

Slaves Operated Lamps (Train B)

[illegible]

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 96 of 98
---------------	------------------------------	--

Table 4
(Page 1 of 3)
Slave Relay Check (Train B)

(Voltage values listed are nominal values)

TEST SWITCH	K602	K606	K619	K620	K622	K623	K627	K628	K631	K633	K634	K635	K636	K644	K648	INITIAL DATE
S820	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	
S825	0 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	
S826	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	
S827	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	
S832	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	
S839	15 v	15 v	15 v	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	
S840	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	
S842	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	15 v	15 v	15 v	15 v	
S843	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	15 v	15 v	15 v	

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 97 of 98
---------------	------------------------------	--

Table 4
(Page 2 of 3)
Slave Relay Check (Train B)

TEST SWITCH	K601	K605	K615	K616	K618	K637	K641	K643	K649	K604	K612	K624	K626	INITIAL DATE
S831	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	15 v	N/A	N/A	N/A	N/A	
S838	15 v	15 v	0 v	15 v	15 v	15 v	15 v	15 v	15 v	N/A	N/A	N/A	N/A	
S844	15 v	15 v	15 v	15 v	15 v	15 v	15 v	0 v	15 v	N/A	N/A	N/A	N/A	
S824	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	15 v	15 v	15 v	0 v	
S830	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0 v	15 v	15 v	15 v	
S836	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	15 v	0 v	15 v	15 v	
S847	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	15 v	15 v	0 v	15 v	

WBN Unit 2	SAFEGUARDS SYSTEM TEST PANEL	2-PTI-099-08 Rev. 0000 Page 98 of 98
---------------	------------------------------	--

Table 4
(Page 3 of 3)
Slave Relay Check (Train B)

TEST SWITCH	K608	K613	K609	K614	K611	K630	K603	K607	K617	K625	INITIAL DATE
S834	0 v	15 v	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
S837	15 v	0 v	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
S828	N/A	N/A	0 v	15 v	N/A	N/A	N/A	N/A	N/A	N/A	
S835	N/A	N/A	N/A	N/A	0 v	15 v	N/A	N/A	N/A	N/A	
S848	N/A	N/A	N/A	N/A	15 v	0 v	N/A	N/A	N/A	N/A	
S829	N/A	N/A	N/A	N/A	N/A	N/A	0 v	15 v	15 v	15 v	
S833	N/A	N/A	N/A	N/A	N/A	N/A	15 v	0 v	15 v	15 v	
S845	N/A	N/A	N/A	N/A	N/A	N/A	15 v	15 v	15 v	0 v	
S846	N/A	N/A	N/A	N/A	N/A	N/A	15 v	15 v	0 v	15 v	