

Davis-Besse Nuclear Power Station



Return to Service Plan Update

October 16, 2002



1

Introduction



*Lew Myers
FENOC Chief Operating Officer*



2

Desired Outcomes

- Demonstrate that Davis-Besse continues to make progress toward restart.
- Discuss the milestones for restart, the integrated schedule, and performance indicators.
- Discuss outstanding issues related to some of the Building Blocks.
- Discuss the actions taken to-date regarding the Management and Human Performance Excellence Plan.
- Provide an update regarding the results of the Safety Conscious Work Environment survey results and corrective actions.



3

Milestones, Integrated Schedule and Performance Indicators



Mike Stevens
Director - Work Management



4

Restart Progress

- **Major Milestones**
 - Established
 - ~ 35 days behind (*Polar Crane return to service*)
- **Integrated Schedule**
 - Includes All Building Block Activities
 - Potential Schedule Impact
 - ✓ Containment Sump Modification
 - ✓ Bulk Work in Containment
- **Performance Indicators**
 - Schedule vs. Forecasts
 - Bulk Work
 - Emergent Work



5

Major Milestones

<u>Milestone</u>	<u>Forecast</u>
– Initial System Reviews Complete	11/21
– Program Reviews Complete	11/27
– Reactor Head Installed	12/8
– System Readiness for Heatup	12/22
– Systems Pressure Inspections (NOP/NOT)	12/24




6

Integrated Schedule

- Making progress
 - Containment Area for #1 CAC restored
 - High Pressure Feedwater Heater 1-6 removed
 - Containment Vessel restored
 - Shield Building restored
 - 50% of Containment Dome project completed
 - Condenser Coating installed
 - Polar Crane refurbished
- Next Major Project Milestone
 - Drain down for Reactor Coolant Pump Maintenance




Total Activities



- Schedule vs. Forecasts
 - Total Activities = 24,470
 - Completed to date = 14,125
 - Typical Refueling Outage = 6,000




Condition Reports for Containment Health



- Bulk Work
 - 55,000 ft² Coating Resolution
 - ~ 734 Valves



Emergent Work



- Average Identification Rate = 150 / Week
- FIN Team Average Completions = 115 / Week
- Scope increase to schedule = 35 / Week



Summary

- Making progress
 - Our focus is on quality, not schedule
- Risks to the schedule are identified and plans are being formulated

Reactor Head Restoration



Bob Schrauder
Director -- Support Services

Reactor Head Resolution Plan

Replacement Head Activities

- Containment Vessel and Shield Building Restoration -- Complete
- Service Structure Installed

Reactor Head Resolution Plan

Bottom of Reactor Vessel Head Inspections

- Chemical Samples
- Framatome is completing internal safety concerns
- Framatome is developing recommendations

Vessel Weld
Inside
Containment



FENOC

Outside View - Containment Restoration



FENOC


Service Structure on Reactor Vessel Head



FENOC

17

Service Structure on Reactor Vessel Head with Alignment Tools



FENOC

18

Containment Health Assurance



*Randy Fast
Plant Manager*

FENOC

19

Containment Health Assurance

Status:

- Containment Air Coolers
- Containment Emergency Sump
- Containment Dome Painting
- Decay Heat Pump Valve Pit
- Equipment Qualification
- Decontamination Activities
- Inspections

FENOC

20

Containment Health Assurance

Containment Air Coolers:

- Sponge Jet Blasting in progress on #2 and #3 to remove paint
- Painting in progress on #1
- Receipt of replacement coils in progress
- Conceptual Design determined to modify and resolve expansion and water hammer issues

FENOC

21

Containment Health Assurance

Containment Air Cooler Frame



FENOC

22

Containment Health Assurance

Containment Emergency Sump:


- Emergency Sump underway
- Demolition of existing sump in progress
- Steve Fox named as Project Manager for Emergency Sump and Decay Heat Valve Pit

FENOC

23

Containment Health Assurance

Emergency Sump Diagram



FENOC

24

Containment Health Assurance

Containment Dome Painting



FENOC

25

Containment Health Assurance

Inspections:

- Equipment Qualification in progress
- No boric acid degradation detected
- Containment cleanliness greatly improved

FENOC

26

System Health Assurance



Jim Powers
Director - Technical Services



27

System Health Assurance

Inputs to Collective Significance

- **System Health Readiness Reviews**
 - All 31 System Health Reviews are in final stages of completion
- **Latent Issue Reviews:**
 - Service Water
 - Auxiliary Feedwater
 - Emergency Diesel Generator
 - Component Cooling Water
 - Reactor Coolant System
- **Engineering Assessment Board Reviews**
- **Self-Assessments**



28

System Health Assurance

Findings Summary

- Reviews provided valuable insight
- A number of discrepancies were identified which will require evaluation prior to restart
 - Calculation Quality
 - Environmental Qualification
 - High Energy Line Break
 - Some material condition issues

System Health Assurance

Follow-On Corrective Actions

- Restart-required CRs will be resolved prior to restart
- Selected systems will receive Focused Area Latent Issue Reviews
- Functional capability assessment ongoing

Program Compliance Reviews



Jim Powers
Director - Technical Services



31

Program Compliance Reviews

Status of Reviews

- 51 of 65 Program Baseline Assessments have been presented to the Program Review Board
 - 18 programs are ready for restart
 - 33 programs have Davis-Besse imposed internal restart restraints
- 2 of 6 detailed Program Reviews have been completed
 - Boric Acid Corrosion Control
 - Corrective Action Program
- Radiation Protection Program added for review



32

Program Compliance Reviews

Common Issues

- Qualifications
- Standards
- Performance Indicators
- Interfaces and handoffs
- Commitment Management
- Bypasses to the CR process
- Training



33


Management and Human Performance Actions



Lew Myers
FENOC Chief Operating Officer



34



Management and Human Performance Actions

Completed Improvement Initiatives

- Safety Conscious Work Environment (SCWE) Surveys / SCWE Improvement Plan Development
- New FirstEnergy Corporate Leadership:
 - FENOC Chief Operating Officer
 - FENOC Executive Vice President (Engineering)
 - Vice President of FENOC Oversight



37

Management and Human Performance Actions

Completed Improvement Initiatives

- New Davis-Besse Site Leadership:
 - Vice President
 - Senior Management Team (Directors)
 - Manager Level Changes
- Weekend Duty Oversight Expectations
- Corrective Action Review Board Oversight
- Project Review Committee Improvements



38

Management and Human Performance Actions

Completed Improvement Initiatives

- New Management Observation Program
- Restart Overview Panel Employee Meetings
- Case Study Training
- New Standards for Management
- Quality Assessment Group Root Cause
- Company Nuclear Review Board Independent Assessment



39

Management and Human Performance Actions

Completed Improvement Initiatives

- Operations Leadership Plan Development
- Establish Engineering Staff Expectations
- FENOC Hierarchy of Documents NOP
- Operations Oversight Executive.
- Decision-Making Procedure Development
- Establishment of an Engineering Assessment Board (EAB)



40

Management and Human Performance Actions

In Progress / Continuing Initiatives

- Employee communication opportunities:
 - 4-C's meetings
 - ✓ Town Hall Meetings
 - ✓ Team Meetings
 - ✓ Newspaper
- Operations Leadership Plan
- Supervisory Evaluations



41

Management and Human Performance Actions

In Progress / Continuing Initiative

- Leadership Development Program Changes
- Engineering Assessment Board Oversight
- Augmentation of the Engineering Staff
- Restart Overview Panel (ROP) Oversight
- Weekend Duty Oversight
- Plant standards improvements
 - Labeling / Housekeeping
 - Equipment upgrades



42

Management and Human Performance Actions

In Progress / Continuing Initiatives

- Program Reviews
- System Reviews
- SCWE Improvement plan
- Assigned Management Monitoring
 - Training
 - Plant Activities

Management and Human Performance Actions

Significant Pending Activities

- Engineering Organization Assessment
- Engineering Restart Readiness Review
- Functional Area Reviews
- Collective Review and Integration of Causal Factors

Safety Conscious Work Environment



Bill Pearce
Vice President - Oversight



45

Safety Conscious Work Environment

- Update on our plan
- Relationship diagram
 - High Relationship
 - Medium Relationship
 - Low Relationship



46

Safety Conscious Work Environment

Issue:	Management Trust	Worker Willingness to Raise Concerns	Effectiveness of ECP Program	Effectiveness in resolving issues through normal process	Effectiveness in detecting and preventing retaliation and chilling effect
Action:					
SCWE Training for DB Management	●	●	●	●	●
SCWE Training for Contractor Supervision	●	●	●	●	●
Development / Implement Communication Plan	●	●	●	●	●
Implement "People Team"	●	●	●	●	●
Develop "Issue Management Process"	●	●	●	●	●
Create ECP/ Ombudsman Contingency	●	●	●	●	●
Monitor and Communicate Performance	●	●	●	●	●
Review / Revise policies and charters	●	●	●	●	●
Designate and Train SCWE Investigators	●	●	●	●	●
New Senior Leadership Team	●	●	●	●	●
Communicate Management Team Standards	●	●	●	●	●



● High Relationship ● Medium Relationship ● Low Relationship 47

Safety Conscious Work Environment

Issue:	Management Trust	Worker Willingness to Raise Concerns	Effectiveness of ECP Program	Effectiveness in resolving issues through normal process	Effectiveness in detecting and preventing retaliation and chilling effect
Action:					
4-C's Meetings	●	●	●	●	●
Town Hall Meetings	●	●	●	●	●
Case Study Discussions	●	●	●	●	●
Leadership in Action Training	●	●	●	●	●
Re-Baseline section standards	●	●	●	●	●
Evaluate supervisors	●	●	●	●	●
ROP employee interviews	●	●	●	●	●
Create FENOC Safety Policy	●	●	●	●	●
Management Observation Program	●	●	●	●	●
Equipment / Labeling Improvements	●	●	●	●	●



● High Relationship ● Medium Relationship ● Low Relationship 48

Town Hall Meetings



FENOC

49



Case Study Training



FENOC

Team Meetings



FENOC

Closing Remarks



Lew Myers
FENOC Chief Operating Officer

FENOC