


Docket No. 50-333

JAN 19 1982

Mr. George T. Berry
President and Chief Operating Officer
Power Authority of the State of New York
10 Columbus Circle
New York, New York 10019



Dear Mr. Berry:

The Commission has issued the enclosed Order modifying the Order dated January 13, 1981 for the James A. FitzPatrick Nuclear Station. This Order continues in effect the exemption and extends the completion date for installation of plant modifications needed to comply with the staff's Acceptance Criteria contained in Appendix A to NUREG-0661 to no later than prior to the start of Cycle 5 for completion of the major modifications and prior to the start of Cycle 6 for completion of the remaining modifications.

The completion schedule reflected in this Order is that which was contained in the Mark I Owners Group submittal dated June 29, 1981 or as subsequently agreed upon by you and the staff as confirmed in your September 24, 1981 letter and approved by the Commission.

The granting of this extension is based on information provided to the staff by you and the Mark I Owners Group. Unforeseen difficulties and delays were identified primarily related to one or more of the following: (1) torus and torus attached piping analyses; (2) equipment delivery; (3) the use of interpretations and/or alternate approaches to the NUREG-0661 Acceptance Criteria; (4) plant unique design and modification problems; and (5) slippages in refueling outages.

We have reviewed your schedule revisions and believe an acceptable balance has been achieved between the modifications completed which provide a significant improvement in the safety margin and the granting of additional time for completion of the remaining modifications which will fully restore the originally intended safety margin. The plant-unique analyses for your facility should be submitted for confirmatory review in accordance with the schedule provided in the June 29, 1981 Mark I Owners Group Status Summary Report or as subsequently agreed upon by you and the staff.

CP
3

OFFICE
SURNAME	8202120281 820119	
DATE	PDR ADOCK 05000333	
	P		PDR

The issuance of this modifying Order provides an extension of the exemption from General Design Criterion 50 of Appendix A to 10 CFR Part 50 previously granted to the affected licensee on January 13, 1981. This exemption concerns the minimum margins of safety in the containment design. As part of the Mark I Containment Short-Term Program (STP), the staff determined that a margin of safety of at least two in the containment design was sufficient to assure the containment function in the event of a design basis loss-of-coolant accident (LOCA) and, therefore, provided an adequate basis for continued plant operation until the completion of the Long-Term Program (LTP). The objective of the LTP, which will be completed when the provisions of the enclosed Order are satisfied, is to restore the originally intended margins of safety in the containment design.

A copy of the enclosed Order is being filed with the Office of the Federal Register for publication.

Sincerely,

Original signed by
D. B. Vassallo
 Domenic Vassallo, Chief
 Operating Reactors Branch #2
 Division of Licensing

Enclosure:
 Order

cc: w/enclosure
 See next page

Distribution:	Docket File	NRC PDR	Local PDR	ORB#2 Rdg	D. Eisenhut
S. Norris	B. Siegel	OELD	I&E(4)	T. Barnhart-4	L. Schneider
D. Brinkman	ACRS-10	Gray	PPolk	R. Diggs	NSIC
TERA	OPA-C. Miles	Extra(5)	SECY	ASLAB	DVassallo

Concurrence by OELD on Vermont Yankee constitutes concurrence on all Mark I Order and Exemption Extensions.

OFFICE	ORB#2	ORB#2	ORB#2	ORB#2	DI:AD:OR	DI:DEP:DIR	DI:DIR	OELD
SURNAME	SNorris	BSiegel	PPolk	DVassallo	Troyak	RRHyle	DEisenhut	
DATE	1/15/82	1/15/82	1/15/82	1/15/82	1/15/82	1/18/82	1/18/82	1/18/82

Mr. George T. Berry
Power Authority of the State
of New York

cc:

Mr. Charles M. Pratt
Assistant General Counsel
Power Authority of the State
of New York
10 Columbus Circle
New York, New York 10019

U. S. Environmental Protection
Agency
Region II Office
Regional Radiation Representative
26 Federal Plaza
New York, New York 10007

Mr. John D. Leonard
Resident Manager
James A. FitzPatrick Nuclear
Power Plant
P. O. Box 41
Lycoming, New York 13093

Director, Technical Development
Programs
State of New York Energy Office
Agency Building 2
Empire State Plaza
Albany, New York 12223

George M. Wilverding
Manager - Nuclear Licensing
Power Authority of the State
of New York
10 Columbus Circle
New York, New York 10019

Mr. Robert P. Jones, Supervisor
Town of Scriba
R. D. #4
Oswego, New York 13126

State University College at Oswego
Penfield Library - Documents
Oswego, New York 13126

Mr. J. Phillip Bayne
Senior Vice President -
Nuclear Generation
Power Authority of the State
of New York
10 Columbus Circle
New York, New York 10019

Resident Inspector
c/o U.S. NRC
P. O. Box 136
Lycoming, New York 13093

Mr. A. Klausmann
Vice President-Quality Assurance
Power Authority of the State
of New York
10 Columbus Circle
New York, New York 10019

Mr. James F. Davis, Chairman
Safety Review Committee
Power Authority of the State
of New York
10 Columbus Circle
New York, New York 10019

Mr. M. C. Cosgrove
Quality Assurance Superintendent
James A. FitzPatrick Nuclear
Power Plant
P.O. Box 41
Lycoming, New York 13093

Ronald C. Haynes
Regional Administrator, Region I
U.S. Nuclear Regulatory Commission
631 Park Avenue
King of Prussia, PA 19406

UNITED STATES OF AMERICA
 NUCLEAR REGULATORY COMMISSION

In the Matter of THE POWER AUTHORITY OF THE STATE OF NEW YORK (James A. FitzPatrick Nuclear Station)	}	Docket No. 50-333
---	---	-------------------

MODIFICATION OF JANUARY 13, 1981 ORDER

I.

The Power Authority of the State of New York (the licensee) is the holder of Facility Operating License No. DPR-59 which authorizes the licensee to operate the James A. FitzPatrick Nuclear Station (the facility) at power levels not in excess of 2436 megawatts thermal (rated power). The facility is a boiling water reactor (BWR) located at the licensee's site in Oswego County, New York.

II.

On January 13, 1981 the Commission issued an Order modifying the license requiring: (1) the licensee to promptly assess the suppression pool hydrodynamic loads in accordance with NEDO-21888 and NEDO-24583-1 and the Acceptance Criteria contained in Appendix A to NUREG-0661 and (2) design and install any plant modifications needed to assure that the facility conforms to the Acceptance Criteria contained in Appendix A to NUREG-0661. The Order, published in the Federal Register on January 28, 1981 (46 FR-9317), required installation of any plant modifications needed to provide compliance with the Acceptance Criteria in Appendix A to NUREG-0661 be completed not later than October 31, 1981, or if the plant is shutdown on that date, before the resumption of power operation thereafter.

III.

On October 31, 1979 the staff issued an initial version of its acceptance criteria to the affected licensees. These criteria were subsequently revised in February 1980 to reflect acceptable alternative assessment techniques which would enhance the implementation of this program. Throughout the development of these acceptance criteria, the staff has worked closely with the Mark I Owners Group in order to encourage partial plant-unique assessments and modifications to be undertaken.

Since the development of these acceptance criteria, significant progress has been made by the licensee in meeting the Order requirements. However, by letter dated February 27, 1981 the licensee stated that unforeseen difficulties and delays have been encountered primarily related to one or more of the following: (1) torus and torus attached piping analyses; (2) equipment delivery; (3) the use of interpretations and/or alternate approaches to the NUREG-0661 Acceptance Criteria; (4) plant-unique design and modification problems; and (5) slippages in refueling outages that have necessitated revision of the Order date.

The major modifications, which are those associated with the torus, vent system, internal structures and safety relief valve piping, and comprise approximately 75% of the total program effort, have already been completed or are in the process of being completed during the current outage. The remaining items are primarily associated with the torus attached piping modifications.

The Commission believes that substantial improvements have already been made in the margins of safety of the containment systems and expects improvements will continue to be made during the period until all the modifications required for compliance with this Order are completed. The Commission further believes an acceptable balance has been achieved between completion of the major modifications, which provide significant improvement in the safety margin, and the granting of additional time for completion of the remaining modifications which fully restore the originally intended safety margin. In consideration of the range of completion dates submitted by all of the affected licensees and an assessment of the nature of the remaining effort involved in the analysis, design and installation of the needed plant modifications, the Commission has concluded that the licensee's proposed completion schedule is both responsive and practicable.

The Commission has, therefore, determined to modify the January 13, 1981 Order to extend the previously imposed completion date for needed plant modifications. This Order continues in effect the exemption to General Design Criterion 50 of Appendix A to 10 CFR Part 50 granted on January 13, 1981.

IV.

Accordingly, pursuant to the Atomic Energy Act of 1954, as amended, including Sections 103 and 161i, and the Commission's rules and regulations in 10 CFR Parts 2 and 50, IT IS ORDERED that the completion date specified in Section V of the January 13, 1981, "Order for Modification of License," is hereby changed to read as follows: "Prior to the start of Cycle 5 for the completion of major modifications and prior to the start of Cycle 6 for completion of the remaining modifications." The Order of January 13, 1981, except as modified herein, remains in effect in accordance with its terms.


V.

The licensee may request a hearing on this Order within 30 days of the date of publication of this Order in the Federal Register. A request for hearing shall be submitted to the Director, Office of Nuclear Reactor Regulation, U.S. Nuclear Regulatory Commission, Washington, D.C. 20555. Copies of the request shall also be sent to the Secretary of the Commission and the Executive Legal Director at the same address.

If a hearing is requested by the licensee, the Commission will issue an order designating the time and place of any such hearing. If a hearing is held, the issue to be considered at such a hearing shall be whether the completion date specified in Section V of the January 13, 1981, "Order for Modification of License," should be changed to "Prior to the start of Cycle 5 for the completion of major modifications and prior to the start of Cycle 6 for completion of the remaining modifications."

This Order shall become effective upon expiration of the period within which a hearing may be requested or, if a hearing is requested, on the date specified in an order issued following further proceedings on this Order.

FOR THE NUCLEAR REGULATORY COMMISSION

A handwritten signature in cursive script, appearing to read "Darrell G. Eisenhut", is written over the typed name.

Darrell G. Eisenhut, Director
Division of Licensing
Office of Nuclear Reactor Regulation

Dated at Bethesda, Maryland,
this 19th day of January 1982