

Docket No. 50-305

FEB 29 1972

Distribution:
Docket ✓
AEC PDR
Local PDR
DR Reading
DRL Reading
PWR-2
EGCase, DRS
MGMalsch, OGC
CO (2)
NLDube (3)
RCDeYoung
DJSkovholt
PFCollins
FWKaras (2)
LPCrocker

Wisconsin Public Service Corporation
Attn: Mr. E. W. James, Vice President
Power Generation and Engineering
P.O. Box 1200
Green Bay, Wisconsin 54305

Gentlemen:

The Atomic Energy Commission has issued an Order extending the latest completion date for Wisconsin Public Service Corporation's Kewaunee Nuclear Power Plant. In lieu of the latest completion date of March 1, 1972 as specified previously in Provisional Construction Permit No. CPPR-50, the latest completion date has been extended to December 31, 1972.

A copy of the Order which has been transmitted to the Office of the Federal Register for publication, is enclosed for your information.

Sincerely,
Original Signed by
Peter A. Morris

Peter A. Morris, Director
Division of Reactor Licensing

Enclosure:
Order Extending Construction
Completion Date

cc:w/encl
Steven E. Keane, Esq.
Foley & Lardner
735 North Water Street
Milwaukee, Wisconsin 53203

Gerald Charnoff, Esq.
Shaw, Pittman, Potts, Trowbridge & Madden
910 - 17th Street, NW
Washington, D. C. 20006

bcc:
H.J. McAlduff, ORO
JAHarris, PI
JRBuchanan, ORNL
RLLeith, OC
TWLaughlin, DTIE
NHGoodwich, ASLB
DANussbaumer, DML
STRobenson, SECY
JSaltzman, SLR
EBTremmel, IP

OFFICE ▶	DRL:AD/PWRs	DRL:PWR-2	DRL:AD/PWRs	EGC OGC	DRL	
SURNAME ▶	FWKaras:bn	KKniel	RCDeYoung		PAMorris	
DATE ▶	2/24/72	2/24/72	2/24/72	2/25/72	2/29/72	LB

ATOMIC ENERGY COMMISSION

DOCKET NO. 50-305

WISCONSIN PUBLIC SERVICE CORPORATION

WISCONSIN POWER & LIGHT COMPANY

AND MADISON GAS AND ELECTRIC COMPANY

Order Extending Provisional Construction Permit Completion Date

By application dated January 28, 1972, Wisconsin Public Service Corporation, Wisconsin Power & Light Company and Madison Gas and Electric Company requested an extension of the latest completion date specified in Provisional Construction Permit No. CPPR-50. The permit authorizes the construction of a pressurized water nuclear reactor designated as the Kewaunee Nuclear Power Plant at the applicant's site in the Town of Carlton, Kewaunee County, Wisconsin.

Good cause having been shown for this extension pursuant to Section 185 of the Atomic Energy Act of 1954, as amended, and Section 50.55(b) of 10 CFR Part 50 of the Commission's regulations, IT IS HEREBY ORDERED THAT the latest completion date specified in Provisional Construction Permit No. CPPR-50 is extended from March 1, 1972, to December 31, 1972.

FOR THE ATOMIC ENERGY COMMISSION

Original Signed by
Peter A. Morris

Peter A. Morris, Director
Division of Reactor Licensing

Date of Issuance:

FEB 29 1972