

Point Beach Nuclear Plant
PROCEDURE RECORD AND FIELD COPY TRACKING

10-6-02
COPY

Record/Field Copy Identification

RECORD

Field Copy Number

log entry 7:40 on 10-06
 A.M.

RED - Record Copy; BLACK - Field Copy

Procedure Number IT 300B Unit PB 1 Revision Number 10

Procedure Title S/G 'B' MF LINE CHECK VALVES (CSD) UNIT 1 Revision Date 8 22 2002

Procedure Revision Checked and Current; Tracking Checked for Temporary Changes:

By *[Signature]* Date 10/6/02

Record Copy Holder/Location _____

FIELD COPY DISTRIBUTION

Copy No.	Holder/Location	Issue Date	Return Date
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			

NOTE 1: ANY TEMPORARY CHANGES MADE TO THIS PROCEDURE SHALL BE MADE TO THE RECORD COPY AND ALL OTHER FIELD COPIES THAT HAVE BEEN ISSUED.

NOTE 2: RETURN ALL FIELD COPIES TO THE HOLDER OF THE RECORD COPY UPON PROCEDURE COMPLETION.

A/252

IT 300B

STEAM GENERATOR B MAIN FEED LINE CHECK VALVES (COLD SHUTDOWN) UNIT 1

DOCUMENT TYPE: Technical

CLASSIFICATION: Safety Related

REVISION: 10

EFFECTIVE DATE: August 22, 2002

REVIEWER: Qualified Reviewer

APPROVAL AUTHORITY: Department Manager

PROCEDURE OWNER (title): Group Head

OWNER GROUP: Operations

Verified Current Copy: _____
Signature Date Time

List pages used for Partial Performance

Controlling Work Document Numbers

9943725 _____

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

1.0 PURPOSE

1.1 This procedure partially satisfies TS 5.5.7, by conducting Inservice Testing (IST) Program bi-directional exercise tests of the "B" S/G Main Feed Line check valves, in accordance with the ASME OM Code 95Ed./96A. Exercising to the closed safety position is demonstrated by the quantifying seat leakage past the check valve, confirming disc closure. Exercising to the open (non-safety) position is demonstrated by normal unit power operations.

1CS-476AA, 1HX-1B SG Check
1CS-476BB, 1HX-1B SG Check

1.2 To provide conditions for blowdown of "B" S/G instrumentation, in Mode 5 conditions.

2.0 PREREQUISITES

2.1 Special test rig, Omega flowmeter, Model No. FL-7325, as shown in Attachment B is available. (Stored in U2 TH El. 26' south).

2.2 Test rig pressure indicator (PI's) AND flow cal dates have been checked current.

Test rig:
PI No # 1071 72 Cal Date 12/1/02
FI No # E 33233 Cal Date 11/14/02

2.3 Handheld Pyrometer AND Adapter Cable. (C-59)
FI No # OPS-01-001 Cal Date 9/3/02

2.4 I&C Instrument Technicians available to blow down S/G level instrumentation, if required.

3.0 PRECAUTIONS AND LIMITATIONS

3.1 A 20 psig minimum backpressure should be maintained at the test rig to prevent gravity draining of the main feed line.

3.2 The test manifold drain hose should be routed to a local floor drain AND secured to prevent end whip, for personnel safety. These hose shall be rated for greater than OR equal to 500 psig at 250 °F., to minimize risk of injury due to hose rupture.

3.3 "B" S/G metal temperature must be greater than OR equal to 70°F before pressurization greater than 200 psig per TRM 3.7.3.

3.4 Do NOT exceed 840 psig in "B" S/G.

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

- 3.5 Do NOT OPEN 1MS-2015, 1HX-1B SG Hdr Atmospheric Steam Dump Control, when steam lines are filled except to avoid exceeding 840 psig.
- 3.6 Do NOT use, 1MS-2015, 1HX-1B SG Hdr Atmospheric Steam Dump Control, as a vent path while filling "B" S/G.

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

4.0 INITIAL CONDITIONS

4.1 This test is being done to satisfy:

The normally scheduled callup.
Work Order No. 9943725

NOTE: If this test is being performed to satisfy PMT or off-normal frequency requirements, Shift Management may N/A those portions of the procedure that are NOT applicable for the performance of the PMT. The use of N/A is NOT acceptable for Initial Conditions, Precautions and Limitations, or procedure steps that pertain to the equipment requiring PMT, nor is it acceptable for restoration of equipment/components unless the component has been declared inoperable.

_____ Post-maintenance operability test for:
Equipment ID _____
WO No(s). _____
_____ Special test - no numbers
Explain: _____

[Signature]
[Signature]

4.2 OI 150, Heating the Condensate Storage Tanks, has been implemented to split CST's AND heat T-24A, South CST to 80-110°F.

4.3 At least 1 "B" S/G main steam safety valve must be operable.
(Circle operable 1HX-1B SG Header Safety valves).

- 1MS-2005
- 1MS-2006
- 1MS-2007
- 1MS-2008

4.4 Any safety valve removed must have full pressure blank flange installed.

4.5 "B" S/G hand hole covers installed.

4.6 "B" S/G secondary manways installed.

Dw For JK
MTN
Dw For JK
MTN
Dw For CR
MTN
Dw For CR
MTN

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

- 4.7 "B" S/G feed line intact FROM main and bypass feedwater reg. valves inlet isolation TO "B" S/G. PW FOR JK
MTN
- 4.8 All "B" S/G tubes that require plugging are plugged on BOTH ends. (N/A if primary manways are installed) ISI
ISI
- 4.9 Chemistry notified
- To determine discharge permit requirements to utilize steam generator blowdown system. CP
 - To determine chemical addition requirements AND to have required chemicals available at P-38B Chemical Addition Pot. CP
- 4.10 Unit 1 in MODE 5, 6, OR Defueled. CP
- 4.11 "B" S/G Wide Range Level, LT-470A OR LT-470B, operable. PW FOR JH
I&C
- 4.12 PBF-2051, "B" S/ Blowdown Flow Rate Log Sheet, is available if required. CP
- 4.13 P-38B, Aux Feedwater Motor-Driven Pump AND flow path to "B" S/G is available with no outstanding clearances OR associated work is in progress. WCC
WCC
- 4.14 "B" S/G Blowdown system has no outstanding clearances, no associated work in progress AND is available to receive drains from steam line B AND "B" S/G blowdown. WCC
WCC
- 4.15 **Permission to Perform Test**

The conditions required by this test are consistent with required plant conditions including equipment operability. Permission is granted to perform this test.

DSS CP WMS Time 0740 Date 10/1/02

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

5.0 PROCEDURE

5.1 PT-478, 1HX-1B Steam Pressure Channel in service.

5.1.1 1MS-478, 1HX-1B SG Header PT-478 Root. OPEN JS

5.1.2 1MS-478A, 1HX-1B SG Header PT-478 2nd Off Isolation. OPEN JS

5.1.3 PT-478, 1HX-1B Steam Pressure Channel. OPERABLE Dr FOR JH
I&C

5.2 Ensure one OR both SG Steam Pressure Channels in service PT-479 OR
PT-483 (Mark unused channel as N/A).

5.2.1 1MS-479, 1HX-1B SG Header PT-479 Root. OPEN JS

5.2.2 1MS-479A, 1HX-1B SG Header PT-479 2nd Off Isolation. OPEN JS

5.2.3 PT-479, 1HX-1B Steam Pressure Channel. OPERABLE Dr FOR JH
I&C

OR

5.2.4 1MS-483, 1HX-1B SG Header PT-483 Root. OPEN JS

5.2.5 1MS-483A, 1HX-1B SG Header PT-483 2nd Off Isolation. OPEN JS

5.2.6 PT-483, 1HX-1B Steam Pressure Channel. OPERABLE Dr FOR JH
I&C

5.3 IF feed line has been drained since shutdown,
THEN perform Main Feed Line fill per Attachment A, step 1.0.

MCN

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

5.4 Obtain "B" S/G metal temperatures by performing steps 5.4.1 OR 5.4.2.
(N/A the one NOT used)

5.4.1 Using hand held pyrometer AND adapter cable located at C-59,
plug adapter cable into thermocouple junction box located on
"B" S/G missile shield wall AND record readings:

a. TE-2022A, 1HX-1B SG Shell Temperature Thermocouple
Above feedwater inlet 95 °F

b. TE-2022B, 1HX-1B SG Shell Temperature Thermocouple
Below transition cone 89 °F

c. TE-2022C, 1HX-1B SG Shell Temperature Thermocouple
Above tubesheet 92 °F

JSB

5.4.2 Using hand held pyrometer, obtain metal temperatures at "B"
S/G upper manway OR upper level tap penetration.
_____ °F

NA

CAUTION

A minimum 70° F test temperature is required to pressurize SG greater than
200 psig.

5.5 IF "B" S/G temperatures less than 70°F,
THEN establish "B" S/G level less than OR equal to 360 inches.

NA

5.6 WHEN "B" S/G pressurized greater than 50 psig but less than OR equal
to 100 psig,
THEN arrange with I&C to blow down "B" S/G level transmitters, if
required.

CAF

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

5.7 Record as found positions AND align "B" S/G for filling:

Valve	Component Description	As Found Position	Required Position	Initials
1MS-2017	1HX-1B SG Header Main Steam Stop Control valve	DT SHUT	SHUT	CSB
1MS-236	1HX-1B SG Header MS-2017 Main Steam Stop Bypass	DT SHUT	SHUT	CSB
1MS-241	1HX-1B SG Header ST-2028 Inlet	DT SHUT	SHUT	CSB
1MS-242	1HX-1B SG Header ST-2028 Bypass	DT SHUT	SHUT	CSB
1MS-239	1HX-1B SG Drain to 1T-26 Blowdown Tank	SHUT	SHUT	JSS
1MS-237	P-29 AFP/Radwaste Steam Isolation	DT SHUT	UNLOCKED & SHUT	CSB
1MS-35	HX-1B SG Header ST-2036 First Off Isolation	Open	OPEN	JSS
1MS-36	HX-1B SG Header ST-2036 Second Off Isolation	Open	OPEN	JSS
1MS-120A	HX-1B SG Header ST-2036 Bypass Drain	uncapped / Open	UNCAPPED & OPEN	JSS
	Note: 1MS-212 is on top of "B" S/G AND will be left in LO position with red lock and chain			
1MS-212	1HX-1B SG Vent	locked / Open	LOCKED OPEN	JSS
	Note: 1MS-214 is inaccessible. Visual verification from remote area to check rising stem AND red lock is sufficient to satisfy position check.			
1MS-214	1HX-1B SG Vent Line Vent Penetration IVTC	locked / SHUT & capped	SHUT & CAPPED	JSS
1MS-248	1HX-1B SG Vent	(locked) SHUT	OPEN	CSB
1MS-217A	1HX-1B SG Blowdown Line Drain, inside containment	SHUT & capped	SHUT & CAPPED	JSS
1MS-218	1HX-1B SG Blowdown Line Manual Isolation	OPEN	OPEN	JSS
1MS-5959	1HX-1B SG Blowdown Isolation, inside containment	SHUT	AIR ON & SHUT	CSB
1MS-2045	1HX-1B SG Header Blowdown Control	Air on / SHUT	AIR ON & OPEN	CSB
1MS-266	1HX-1B SG Blowdown Isolation,	OPEN	OPEN	CSB
1MS-272	1HX-1B SG Blowdown to 1T-26 SGBD Tank	SHUT	OPEN	CSB
1MS-274	1HX-1B SG Blowdown to 1T-26 SGBD Tank Outlet,	1/4 turn open	1/4 turn OPEN	JSS
1MS-282	1HX-1B SG Blowdown to 1HX-18B 1/2	SHUT	SHUT	JSS

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

Valve	Component Description	As Found Position	Required Position	Initials
IMS-286	1T-26 SGBD Tank Outlet	OPEN	OPEN	SB
IMS-288	1T-26 SGBD Tank Outlet MS-2040 Inlet	OPEN	OPEN	SB
IMS-2040	1T-26 SGBD Tank Outlet Control	SHUT	SHUT	SB
IMS-296	P-49 Blowdown Pump Suction	OPEN	OPEN	SB
IMS-300	P-49 Blowdown Pump Discharge	OPEN	OPEN	SB
	Note: Align at least one blowdown filter F-64A OR F-64B (N/A filter not selected)			
	F-64A blowdown filter			
IMS-302	F-64A Blowdown Filter Inlet Line Drain	SHUT	SHUT	SB
IMS-303	F-64A Blowdown Filter Outlet Line Drain	SHUT	SHUT	SB
IMS-301	F-64A Blowdown Filter Inlet	OPEN	OPEN	SB
IMS-304	F-64A Blowdown Filter Outlet	OPEN	OPEN	SB
	F-64B blowdown filter			
IMS-306	F-64B Blowdown Filter Inlet Line Drain	SHUT	SHUT	SB
IMS-307	F-64B Blowdown Filter Outlet Line Drain	SHUT	SHUT	SB
IMS-305	F-64B Blowdown Filter Inlet	OPEN	OPEN	SB
IMS-308	F-64B Blowdown Filter Outlet	OPEN	OPEN	SB
IMS-2099	Blowdown Filter System Outlet Control	AIR ON	AIR ON	SB
IMS-5954	BD Filter System to Condensate Demin Flow Ctl, aligned to service water return header	AIR OFF OPEN	AIR OFF & OPEN	SB
IMS-311	BD Filter Sys Outlet to Service Water Return Hdr	OPEN	OPEN	SB

5.8 Discharge permit to utilize "B" S/G Blowdown flow path for pressure control obtained from Chemistry.

Required _____ NOT Required X CS

5.9 SHUT IMS-2084, 1HX-1B SG Sample Isolation Control.

CS for SAP

5.10 Set IMS-2015, 1HX-1B SG Hdr Atmospheric Steam Dump Control to 840 psig AND place controller in AUTO.

CS for SAP

5.11 Ensure T-24A, South CST, temperature 80-110°F.

CS

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

CAUTION
Maintain 13,000 gallons of usable volume in T-24A, South CST. Ensures ability to maintain operating unit in hot shutdown condition for at least one hour. (Reference tank level book).

NOTE: The T-24A, South CST may be refilled per OI 150, Heating the Condensate Storage Tanks, via transfer hose as necessary.

5.12 Fill "B" S/G

5.12.1 IF Attachment A has NOT been performed, THEN record As found position AND align valves per required position:

Valve	Description	As Found Position	Required Position	Initials
1CS-147	1HX-1B SG 1CS-476 Regulator Inlet	SHUT	SHUT	TJB
1CS-148	1HX-1B SG 1CS-147 Regulator Inlet Bypass	SHUT	SHUT	TJB
1CS-145	1HX-1B SG 1CS-476 Regulator Outlet	OPEN	OPEN	TJB
1CS-144	1HX-1B SG 1CS-481 Regulator Bypass Inlet	OPEN	SHUT	TJB
1CS-144A	1HX-1B SG 1CS-481 Regulator Bypass Line Drain	SHUT & CAPPED	SHUT & CAPPED	TJB
1CS-143	1HX-1B SG 1CS-481 Regulator Bypass Outlet	OPEN	OPEN	TJB
1CS-481	1HX-1B SG 1CS-476 FW Regulator Bypass Control	UNAVAILABLE SHUT	GAGGED OPEN	TJB
1CS-145A	1HX-21A/B HP FWH 5A/5B Out SG FW Sample Root Isol	OPEN	OPEN	TJB
1CS-145B	1HX-21A/B HP FWH 5A/5B Outlet SG FW Sample	OPEN	SHUT	TJB
1CS-145C	1HX-21A/B HP FWH 5A/5B Header Drain	SHUT & CAPPED	SHUT & CAPPED	TJB
1CS-145E	1C-198 Corrosion Product Monitor Panel FW Sample Isolation	OPEN	OPEN	TJB
1CS-180A	1HX-1B SG Chemical Injection Second Off Isol.	UNAVAILABLE SHUT (ABANDONED)	SHUT	TJB
1CS-178A	1HX-1B SG Sampling Second Off Isolation	SHUT & CAPPED	SHUT & CAPPED	TJB
1CS-220	Feedwater Leakage Check Test Line	LACKED SHUT	UNLOCKED & SHUT	TJB
1CS-221	Feedwater Leakage Check Test Line	LACKED SHUT	UNLOCKED & SHUT	TJB

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

5.12.2 Isolate 1C-198, Corrosion Product Monitor Panel by:

a. Notify Chemistry 1SS-208, 1C-198 Corrosion Product Monitor Panel FW Sample Inlet will be SHUT for IT-300B.

CPS

b. Record as found position of 1SS-208. (SHUT)

CPS for P-38B

c. SHUT 1SS-208.

CPS for P-38B

5.12.3 Ensure the following valves are locked SHUT

AF-30, P-38A/B AFP Discharge Crossconnect.

CPS for P-38B

AF-43, P-38A/B AFP Discharge Crossconnect.

CPS for P-38B

5.12.4 Start P-38B, Aux Feedwater Motor-Driven Pump, using OI-62A, Motor-Driven Auxiliary Feedwater System (P-38A & P-38B).

CPS for SAP

CAUTION

To prevent motor breaker trip on overload, P-38B flow rate should **NOT** exceed 240 gpm. Minimum recirculation flow is 70 gpm

5.12.5 Establish a 175-200 gpm fill rate to "B" S/G.

CPS for SAP

NOTE: At 510 inches wide range level, remaining "B" S/G **AND** Main Steam header volume is 12,200 gal. This equates to 61 minutes of run time @ 200 gpm.

5.12.6 **WHEN** "B" S/G wide range level at 510 inches, **THEN** record times below **AND** continue (175-200 gpm fill rate) filling for additional 40 minutes.

Time at 510 in 1044
Time at 510 in + 40 min 1124
Time at 510 in + 50 min 1134

CPS

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

- 5.12.7 WHEN at Time at 510 in + 40, THEN THROTTLE fill rate to approximately 100 gpm AND establish communication with operator at "B" S/G manual vent within Time at 510 in + 50 min

CBS For SAP

CAUTION

Ensure AF-4014, P-38B AFP Mini Recirc Control, opens when feedflow to "B" S/G is less than OR equal to 75 gpm.

NOTE: The "B" S/G pressure on PPCS will show an increase when almost solid.

NOTE: Individual stationed at vent will have indication (change in sound) coming from vent just prior to "B" S/G going solid.

- 5.12.8 Continue filling "B" S/G AND steam line.

CBS For SAP

a. Just prior to going solid, minimize auxiliary feed flow.

CBS For SAP

b. WHEN water observed from vent,
THEN STOP P-38B, Aux Feedwater Motor-Driven Pump.

CBS For SAP

- 5.12.9 SHUT 1MS-248, 1HX-1B SG Vent.

CBS

- 5.13 Ensure "B" S/G Metal Temperature Greater Than OR Equal to 70°F.

5.13.1 Obtain hand held pyrometer / adapter cable from C-59.

CBS

5.13.2 Perform either 5.13.3 OR 5.13.4.
(Mark steps NOT used as N/A)

CBS

5.13.3 Plug in adapter cable at thermocouple junction box located on "B" S/G missile shield wall AND record readings:

- a. TE-2022A, 1HX-1B SG Shell Temperature Thermocouple
Above feedwater inlet 98 °F

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

b. TE-2022B, 1HX-1B SG Shell Temperature Thermocouple
Below transition cone 89 °F

c. TE-2022C, 1HX-1B SG Shell Temperature Thermocouple
Above tubesheet 93 °F

CS

5.13.4 Using hand held pyrometer, obtain metal temperature at "B"
S/G upper manway OR upper level tap penetration. (NA
location not used.)

Upper manway Reading _____ °F

Upper level tap penetration Reading _____ °F

N/A CS

5.14 Pressurize "B" S/G to 500 psig.

5.14.1 Place AF-4019, P-38B AFP Discharge Control, in MANUAL
AND SHUT.

CS for SAP

CAUTION

To prevent motor breaker trip on overload, P-38B flow rate should
NOT exceed 240 gpm AND the minimum recirculation flow is 70 gpm

5.14.2 START P-38B, Aux Feedwater Motor-Driven Pump AND
ensure AF-4014, P-38B AFP Mini Recirc Control, OPENS.

CS for SAP

5.14.3 IF blowdown of "B" S/G instrumentation is NOT required OR
is to be performed AFTER main feed check valve leak test,
THEN N/A steps 5.14.4, 5.14.5, 5.14.7 & 5.14.8, otherwise
continue.

N/A CS

5.14.4 Slowly raise "B" S/G pressure to between 75 AND 100 psig by
throttling OPEN AF-4019 to as low a flow as practicable in
MANUAL.

CS for SAP

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

- 5.14.5 Stabilize "B" S/G pressure between 75 AND 100 psig using AFW flow.
- a. Throttle AFW flow as required, using AF-4019. CS For SAP
 - b. IF required to hold "B" S/G pressure, THEN establish "B" S/G blowdown flow as follows. (N/A steps not used).
 - 1. OPEN IMS-5959, 1HX-1B SG Blowdown Isolation. CS
 - 2. OPEN IMS-2040, 1T-26 SGBD Tank Outlet Control. CS
 - 3. Throttle IMS-274, 1HX-1B SG Blowdown to 1T-26 SGBD Tank Throttle. CS
 - 4. IF required, THEN start P-49 Blowdown Tank Pump. CS
- 5.14.6 IF blowdown flow is established to stabilize "B" S/G pressure, THEN record flow rate AND time on PBF-2051. CS
- 5.14.7 Notify I&C to blowdown "B" S/G instrumentation. CS
- 5.14.8 Hold until notified by I&C of task completion above. CS
- 5.14.9 Slowly raise "B" S/G pressure between 500 AND 520 psig by throttling AF-4019 to as low a flow as practicable in MANUAL. CS For SAP
- 5.14.10 Stabilize "B" S/G pressure between 500 AND 520 psig using AFW flow
- a. Throttle AFW flow as required, using AF-4019 CS For SAP
 - b. IF required to hold "B" S/G pressure, THEN establish "B" S/G blowdown flow as follows. (N/A steps not used).
 - 1. OPEN IMS-5959, 1HX-1B SG Blowdown Isolation CS
 - 2. OPEN IMS-2040, 1T-26 SGBD Tank Outlet Control. CS

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

	<u>INITIALS</u>
3. Throttle 1MS-274, 1HX-1B SG Blowdown to 1T-26 SGBD Tank Throttle.	<u>CS</u>
4. <u>IF</u> required, <u>THEN</u> start P-49 Blowdown Tank Pump.	<u>CS</u>
5.15 Check Flow Indicator Test Rig connected to 1CS-145C, 1HX-21A/B HP FWH 5A/5B Header Drain,	<u>CS</u>
5.15.1 <u>IF NOT</u> connected, <u>THEN</u> connect test rig per Attachment A, step 2.0.	<u>B</u>
5.16 Check effluent hose attached to 1CS-144A, 1HX-1B SG 1CS-481 Regulator Bypass Line Drain.	<u>B</u>
5.16.1 <u>IF NOT</u> connected, <u>THEN</u> remove cap <u>AND</u> attach hose to 1CS-144A	<u>B</u>
a. Route hose to a local floor drain.	
b. Secure to prevent end whip.	<u>B</u>
5.17 <u>Seat Leakage Test of 1CS-476AA, 1HX-1B SG Feedwater Check</u>	
<div style="border: 1px solid black; padding: 10px;"><p style="text-align: center;"><u>CAUTION</u></p><p style="text-align: center;">System is pressurized to 500 psig. All drain hoses must be restrained to prevent end whip <u>AND</u> personnel injury.</p></div>	
5.17.1 Ensure OPEN 1CS-221, Feedwater Leakage Check Test Line.	<u>CS</u>
5.17.2 OPEN the following valves:	
a. 1CS-145A, 1HX-21A/B HP FWH 5A/5B Outlet Sample.	<u>CS Per RB</u>
b. 1CS-145C, 1HX-21A/B HP FWH 5A/5B Header Drain.	<u>CS Per RB</u>
c. Record test manifold pressure. <u>540</u> psig.	<u>CS Per RB</u>

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

5.17.3 While observing test manifold pressure perform the following:

a. Throttle OPEN manifold outlet valve until pressure drops rapidly to less than 100 psig, indicating 1CS-476AA seated.

CS For RB

b. SHUT OR Throttle manifold outlet valve as required to maintain 20 to 25 psig backpressure on manifold pressure gauge.

CS For RB

c. IF 1CS-476AA backpressure is less than 20 psig OR pressure drops to less than 20 psig (as a result of trying to seat check valve) AND does NOT recover to 20 psig (due to check valve leakage), THEN momentarily Throttle OPEN 1CS-220 to restore backpressure to 20-25 psig BEFORE recording data.

CS For RB

d. IF test manifold flow is less than 25 gpm, THEN continue with step 5.17.3.e while marking step 5.17.4 as N/A. (Otherwise mark Step 5.17.3.e as N/A)

CS For RB

e. WHEN a stable backpressure AND stable "B" S/G test pressure is achieved, THEN record on Attachment C:

- Test rig pressure
- SG B Pressure
- Measured Leakage
- Calculated expected valve leakage.

CS For RB

5.17.4 With test manifold flow of approximately 25 gpm AND while observing test manifold pressure perform the following:

a. Throttle OPEN 1CS-144A, IHX-1B SG 1CS-481 Regulator Bypass Line Drain, UNTIL manifold pressure drops rapidly to less than 100 psig, indicating 1CS-476AA, has seated.

N/A CS

b. SHUT 1CS-144A

N/A CS

c. IF full flow established through 1CS-144A AND manifold pressure remains greater than 100 psig, THEN Throttle OPEN manifold outlet valve until 1CS-476AA seats.

N/A CS

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

- d. WHEN 1CS-476AA has seated,
THEN rapidly SHUT 1CS-144A AND Throttle with
manifold outlet valve, as required, to maintain 20 to 25 psig
backpressure on manifold pressure gauge. N/A
- e. IF 1CS-476AA backpressure is found less than 20 psig
OR pressure drops to less than 20 psig (as a result of trying
to seat check valve) AND does NOT recover to 20 psig
(due to check valve leakage),
THEN momentarily Throttle OPEN 1CS-220 to restore
backpressure to 20-25 psig BEFORE recording data. N/A
- f. WHEN a stable backpressure AND stable "B" S/G test
pressure achieved, THEN record on Attachment C
- Test Rig Pressure.
 - SG B Pressure
 - Measured Leakage
 - Calculated expected valve leakage. N/A
- g. IF check valve does NOT seat,
THEN SHUT 1CS-144A AND manifold outlet valve
THEN repeat steps 5.17.3 and / or 5.17.4, as required.
(Provide a set of initials for applicable steps
performed on Attachment D.) N/A
- h. IF after second attempt check valve has NOT seated,
THEN perform Attachment E. N/A
- IF after a third attempt check valve has NOT seated,
THEN contact test coordinator (for further direction).
In interim, continue test. N/A
- 5.17.5 SHUT test manifold outlet valve. CS P or RSB
- 5.17.6 Ensure SHUT 1CS-221. CS
- 5.17.7 Ensure SHUT 1CS-220. CS

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

- 5.17.8 IF seat leakage test of 1CS-476BB, 1HX-1B SG Feedwater Check is NOT to be performed, THEN restore Feed Line Drain Valves as follows.
- a. SHUT 1CS-145C, 1HX-21A/B HP FWH 5A/5B Header Drain. N/A
 - b. Disconnect test manifold at 1CS-145C AND install cap. N/A
 - c. Ensure SHUT 1CS-144A remove hose AND install cap. N/A
 - d. OPEN 1CS-145R. N/A
 - e. Ungag 1CS-481, 1HX-1B SG 1CS-476 FW Regulator Bypass Control as follows:
 - 1. While depressing 1CS-481 Bypass Reset, start ungagging 1CS-481. N/A
 - 2. Once started, release 1CS-481 reset switch AND fully ungag 1CS-481. N/A
 - 3. Ensure 1CS-481 is ungagged with a locked handwheel. N/A
 - f. Restore 1C-198, Corrosion Product Monitor Panel FW Sample, alignment as follows:
 - 1. Notify Chemistry 1SS-208, 1C-198 Corrosion Product Monitor Panel FW Sample Inlet will be returned to "As found" position. N/A
 - 2. Restore 1SS-208 to "As found" position recorded in step 5.12.2 OR Attachment A as applicable. N/A

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

5.18 Seat leakage Test of 1CS-476BB, 1HX-1B SG Feedwater Check

CAUTION
System is pressurized to 500 psig. All drain hoses must be restrained to prevent end whip AND personnel injury.

5.18.1 Ensure OPEN 1CS-220, Feedwater Leakage Check Test Line.

CBS

5.18.2 OPEN the following valves:

a. 1CS-145A, 1HX-21A/B HP FWH 5A/5B Outlet Sample.

CBS For RSB

b. 1CS-145C, 1HX-21A/B HP FWH 5A/5B Header Drain.

CBS For RSB

c. Record test manifold pressure. 503 psig.

CBS For RSB

5.18.3 While observing test manifold pressure perform the following:

a. Throttle OPEN manifold outlet valve until pressure drops rapidly to less than 100 psig, indicating 1CS-476BB, has seated.

CBS For RSB

b. SHUT OR Throttle manifold outlet valve as required to maintain 20 to 25 psig backpressure on manifold pressure gage.

CBS For RSB

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

c. IF 1CS-476BB backpressure is found to be less than 20 psig OR pressure drops to less than 20 psig (as a result of trying to seat check valve) AND does NOT recover to 20 psig (due to check valve leakage), THEN momentarily Throttle OPEN 1CS-221 to restore backpressure to 20-25 psig BEFORE recording data.

CS for RSB

d. IF test manifold flow is less than 25 gpm THEN continue with step 5.18.3.e while marking step 5.18.4 as N/A. (Otherwise mark Step 5.18.3.e as N/A)

CS for RSB

e. WHEN a stable backpressure AND stable "B" S/G test pressure is achieved, THEN record on Attachment C :

- Test Rig Pressure,
- SG B Pressure
- Measured Leakage
- Calculated expected valve leakage.

CS for RSB

5.18.4 With test manifold flow of approximately 25 gpm AND while observing test manifold pressure perform the following:

a. Throttle OPEN 1CS-144A, 1HX-1B SG 1CS-481 Regulator Bypass Line Drain until manifold pressure drops rapidly to less than 100 psig, indicating 1CS-476BB has seated,

N/A CS

b. SHUT 1CS-144A.

N/A CS

c. IF full flow is established through 1CS-144A AND manifold pressure remains greater than 100 psig, THEN Throttle OPEN manifold outlet valve until 1CS-476BB seats.

N/A CS

d. WHEN 1CS-476BB has seated, THEN rapidly SHUT 1CS-144A AND Throttle with manifold outlet valve, as required, to maintain 20 to 25 psig backpressure on manifold pressure gauge.

N/A CS

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

- e. IF 1CS-476BB backpressure is found to be less than 20 psig OR pressure drops to less than 20 psig (as a result of trying to seat check valve) AND does NOT recover to 20 psig (due to check valve leakage), THEN momentarily Throttle OPEN 1CS-221 to restore backpressure to 20-25 psig BEFORE recording data. N/A
- f. WHEN a stable backpressure AND stable "B" S/G test pressure is achieved, THEN record on Attachment C :
- Test Rig Pressure
 - SG B Pressure
 - Measured Leakage
 - Calculated expected valve leakage. N/A
- g. IF check valve does NOT seat, THEN shut 1CS-144A AND manifold valve AND repeat steps 5.18.3 and / or 5.18.4, as required. (Provide a set of initials for applicable steps performed on Attachment D.) N/A
- h. IF after second attempt check valve has NOT seated THEN perform Attachment F. N/A
- IF after third attempt check valve has NOT seated, THEN contact test coordinator for further direction. (In interim, continue with test). N/A
- 5.18.5 SHUT test manifold outlet valve. CS RB RB
- 5.18.6 Ensure SHUT 1CS-220. CS
- 5.18.7 Ensure SHUT 1CS-221. CS

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

5.18.8 IF seat leakage test of 1CS-476AA is NOT to be performed, THEN restore Feed Line Drain Valves.

a. Shut 1CS-145C, 1HX-21A/B HP FWH 5A/5B Header Drain. B

b. Disconnect test manifold at 1CS-145C AND install cap. B

c. Ensure SHUT 1CS-144A remove hose AND install cap. B

d. OPEN 1CS-145B, 1HX-21A/B HP FWH 5A/5B Outlet Sample. B

e. Ungag 1CS-481, 1HX-1B SG 1CS-476 FW Regulator Bypass Control.

1. While depressing 1CS-481 reset, start ungagging 1CS-481. B

2. Once started, release 1CS-481 reset switch AND fully ungag 1CS-481. B

3. Ensure 1CS-481 is ungagged with a locked handwheel. B

f. Restore 1C-198, Corrosion Product Monitor Panel FW Sample alignment as follows:

• Notify Chemistry 1SS-208, 1C-198 Corrosion Product Manual Panel FW Sample Inlet will be returned to the "As found" position. CS For RSB

• Restore 1SS-208, to "As found" position recorded in step 5.12.2 OR Attachment A as applicable. CS For RSB

5.19 When Testing is Complete

5.19.1 IF "B" S/G instrumentation blowdown is NOT required OR previously performed, THEN N/A step 5.19.2 CS

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

- 5.19.2 IF required for I&C "B" S/G instrumentation blowdown, THEN perform the following:
- a. Slowly lower "B" S/G pressure to between 75 AND 100 psig by throttling AF-4019 in MANUAL. N/A *CS*
 - b. Stabilize "B" S/G pressure between 75 AND 100 psig using AFW flow.
 - Throttle AFW flow as required, using AF-4019. N/A *CS*
 - IF required to hold "B" S/G pressure, THEN establish "B" S/G blowdown flow as follows. (N/A steps not used). N/A *CS*
 - (a) OPEN 1MS-5959, 1HX-1B SG Blowdown Isolation. N/A *CS*
 - (b) OPEN 1MS-2040, 1T-26 SGBD Tank Outlet Control. N/A *CS*
 - (c) Throttle 1MS-274, 1HX-1B SG Blowdown to 1T-26 SGBD Tank Throttle. N/A *CS*
 - (d) IF required, THEN start P-49 Blowdown Tank Pump. N/A *CS*
 - c. Place 1MS-2015, 1HX-1B SG Hdr Atmospheric Steam Dump Control, to MANUAL. N/A *CS*
 - d. Notify I&C to blowdown "B" S/G instrumentation. N/A *CS*
 - e. Hold until notified by I&C of task completion. N/A *CS*
 - f. Place 1MS-2015, 1HX-1B SG Hdr Atmospheric Steam Dump Control, to AUTO. N/A *CS*
- 5.19.3 WHEN the test is complete, THEN reduce flow AND STOP P-38B, Aux Feedwater Motor-Driven Pump using OI 62A. CS For DCP

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

5.19.4 WHEN test is complete,
THEN secure "B" S/G Blowdown.
(N/A if NOT used for pressure control).

a. SHUT 1MS-5959, 1HX-1B SG Blowdown Isolation.

CS for DCP

b. Stop P-49 Blowdown Tank Pump.

CS

c. SHUT 1MS-2040, 1T-26 SGBD Tank Outlet Control.

CS for DCP

d. Position 1MS-274, 1HX-1B SG Blowdown to 1T-26
SGBD Tank Throttle valve to 1/4 turn OPEN.

CS

5.19.5 IF condensate transfer hose is no longer required,
THEN perform restoration steps of OI 150.

CS

5.20 Recovery From Leak Check

5.20.1 Contact Chemistry to determine if discharge permit required
for draining steam line AND "B" S/G.

Required _____ NOT Required X

PER J. KLAVS

///

5.20.2 IF required,
THEN drain "B" S/G to desired level using OI-124, Draining
"B" S/Gs, U1.

K

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

CAUTION

Do NOT open IMS-2015, 1HX-1B SG HDR atmospheric steam
dump control, until steam lines have been drained.

5.20.3 Drain "B" S/G steam line to blowdown tank as follows:

- a. 1MS-276, 1HX-1B SG Header Drain to 1T-26 SGBD Tank
Throttle. OPEN K
- b. 1MS-239, 1HX-1B SG Drain to 1T-26 Blowdown Tank.
OPEN K
- c. 1MS-238, 1HX-1B SG Header Drain and Trap isolation.
OPEN K
- d. 1MS-248, 1HX-1B SG Vent, outside containment. OPEN K
- e. Operate the following as required to maintain SGBD Level.
(N/A steps NOT used).
 1. 1MS-2040, 1T-26 SGBD Tank Outlet Control. K
 2. P-49 Blowdown Tank Pump. K

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

5.20.4 WHEN steam line has been drained to Blowdown Tank,
THEN, realign valves.

Valve	Description	Restoration position	Initials	IV Initials
1MS-248	1HX-1B SG Vent	LOCKED SHUT	X	CB
1MS-276	1HX-1B SG Header Drain to 1T-26 SGBD Tank Throttle	One Turn OPEN	X	
1MS-239	1HX-1B SG Header Drain to 1T-26 SGBD Tank	SHUT	X	

5.20.5 Perform the following valve restoration alignment.

Valve	Description	Restoration position	Initials	IV Initials
1CS-144	1HX-1B SG 1CS-481 Regulator Bypass Inlet	OPEN	① CB	
1CS-147	1HX-1B SG 1CS-476 Regulator Inlet	OPEN	① CB	
1MS-272	1HX-1B SG Blowdown to 1T-26 SGBD Tank	SHUT	X	
1CS-220	Feedwater Leakage Check Test Line	SHUT & LOCKED	M	CB
1CS-221	Feedwater Leakage Check Test Line.	SHUT & LOCKED	M	CB
1MS-237	P-29, AFP/Radwaste Steam Isolation (B-1)	LOCKED OPEN	③	④

5.20.6 Maintain pressure / temperature per Shift Management. B

5.20.7 Special test rig(s), as shown in Attachment B removed AND stored in U2 TH El. 26' South. B

5.20.8 Ensure PI's in step 2.2 are removed AND returned to I&C MTE room. B

5.21 SRO to record TIME/DATE test was completed at step 6.1.1. B

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

6.0 ANALYSIS

6.1 Operations

6.1.1 Comparisons with allowable ranges of acceptance criteria test values complete AND all Attachments are complete.
[Signature] 10/8/02 1508
SRO Date/Time

6.1.2 Forward completed procedure to IST Coordinator/Cognizant Engineer via Operations Specialist. [Signature]

NOTE: To be completed within 96 hours of test completion by IST coordinator or his representative.

6.2 IST Coordinator

6.2.1 Ensure all acceptance criteria comparisons are made AND all attachments are complete. [Signature]

6.2.2 Any requirements for corrective action? (IF yes, THEN give details in the IST Remarks section.) [Signature]

(Circle one) YES NO

6.2.3 IF acceptance criteria needs updating, THEN initiate a procedure revision. NIA

David Johnson Jr. 10.08.02 2200
Data Analyzed By Date/Time

IST Remarks:

ASSET
P-101
LW
11

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

Ops Remarks:

- ① Left shut per DOS Jim Wilson
- ② VALVE DANGER TAGGED SHUT.
- ③ VALVES RETURNED TO OPEN 10/8/02
- ④ Danger Tagged Shut. will be repositioned per Tag Series

100 Poppitz	10-8-02/1530	YUP
Performed By: Fern Fischer	10-8-02/1000	JW
JOHN BALMA	09/20/02 1215	[Signature]
Performer (Print and Sign)	Date Time	Initials
SKY Bryant	10-6-2 1 0420	JSB
Performer (Print and Sign)	Date Time	Initials
C STANLEY	10/6/2 1 0625	OKV
Performer (Print and Sign)	Date Time	Initials
Charles S. [Signature]	10/6/02 1035	[Signature]
Performer (Print and Sign)	Date Time	Initials
BORE [Signature]	10/6/02 11735	B
Performer (Print and Sign)	Date Time	Initials
S RUESCH	10/6/02 1 1945	[Signature]
Performer (Print and Sign)	Date Time	Initials
KURT TALEF	10/6/2 1 2100	K
Performer (Print and Sign)	Date Time	Initials
JEFF BAENITZ	10/08/02/0215	[Signature]
Reviewed By: [Signature]	10/8/02 1 1511	[Signature]
Reviewer (Print and Sign)	Date Time	Initials

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

7.0 REFERENCES

- 7.1 WEP-91-102, Attachment, "Point Beach Units 1& 2 Safety Evaluation and Report Consolidation" Minimum Temperature for Pressurization.
- 7.2 Technical Specifications and FSAR figures.
 - 7.2.1 TRM 3.7.3. Steam Generator Pressure and Temperature (P/T) Limits
 - 7.2.2 TS 3.6.3, Containment Isolation Valves
 - 7.2.3 TS 3.7.6, Condensate Storage Tank
 - 7.2.4 TS 5.5.7, Inservice Testing Program.
 - 7.2.5 FSAR Figures 5.2-3 and 5.2-4
- 7.3 ASME OM Code 95Ed./96A, Code for Operation and Maintenance of Nuclear Power Plants.
- 7.4 Procedures.
 - 7.4.1 OI-62A, Motor-Driven Auxiliary Feedwater System (P-38A & P-38B).
 - 7.4.2 OI-150, Heating the Condensate Storage Tanks.
 - 7.4.3 OI-124, Draining Steam Generators, Unit 1.
- 7.5 Drawings
 - 7.5.1 M-201 Sheet 1, Main and Reheat System.
 - 7.5.2 M-201 Sheet 3, S.G. Blowdown System.
 - 7.5.3 M-202 Sheet 2, Feedwater System.
 - 7.5.4 M-217, Sheet 1, Auxiliary Feedwater System, Unit 1.
 - 7.5.5 M-222, Sheet 1, Secondary sample system
- 7.6 Miscellaneous procedures and forms
 - 7.6.1 CL-13A, Main Steam Valve Lineup Unit 1

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

7.6.2 PBF-2051, Steam Generator Blowdown Flow Rate Log Sheet.

7.6.3 TLB-34, T-24A/T-24B Condensate Storage Tanks

8.0 BASES

B-1, SCR 99-1106, Administrative Red Locks of closed system boundary valves.

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

ATTACHMENT A
Main Feed Line Fill And Flow Indicator Installation

1.0 Fill of Main Feed Line B:

1.1 Record As Found Position AND align the following valves:

Valve	Component Description	As Found Position	Required Position	INITIALS
1CS-147	1HX-1B SG 1CS-476 Regulator Inlet		SHUT	N/A JP
1CS-148	1HX-1B SG 1CS-147 Regulator Inlet Bypass		SHUT	N/A JP
1CS-145	1HX-1B SG 1CS-476 Regulator Outlet		OPEN	N/A JP
1CS-144	1HX-1B SG 1CS-481 Regulator Bypass Inlet		SHUT	N/A JP
1CS-144A	1HX-1B SG 1CS-481 Regulator Bypass Line Drain		SHUT & CAPPED	N/A JP
1CS-143	1HX-1B SG 1CS-481 Regulator Bypass Outlet		OPEN	N/A JP
1CS-481	1HX-1B SG 1CS-476 FW Regulator Bypass Control		GAGGED OPEN	N/A JP
1CS-145A	1HX-21A/B HP FWH 5A/5B Out SG FW Sample Root Isol		OPEN	N/A JP
1CS-145B	1HX-21A/B HP FWH 5A/5B Outlet SG FW Sample		SHUT	N/A JP
1CS-145C	1HX-21A/B HP FWH 5A/5B Header Drain		SHUT & CAPPED	N/A JP
1CS-145E	1C-198 Corrosion Product Monitor Panel FW Sample Isolation		OPEN	N/A JP
1CS-180A	1HX-1B SG Chemical Injection Second Off Isolation		SHUT	N/A JP
1CS-178A	1HX-1B SG Sampling Second Off Isolation		SHUT & CAPPED	N/A JP
1CS-220	Feedwater Leakage Check Test Line		UNLOCK ED & OPEN	N/A JP
1CS-221	Feedwater Leakage Check Test Line		UNLOCK ED & OPEN	N/A JP

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

ATTACHMENT A
MAIN FEED LINE FILL AND FLOW INDICATOR INSTALLATION (Cont.)

INITIALS

- 1.2 Isolate 1C-198, Corrosion Product Monitor Panel by:
- 1.2.1 Notify Chemistry 1SS-208, 1C-198 Corrosion Product Monitor Panel FW Sample Inlet will be shut for IT-300B. N/A JIP
 - 1.2.2 Record as found position of 1SS-208 (_____). N/A JIP
 - 1.2.3 SHUT 1SS-208. N/A JIP
- 1.3 Perform the following:
- 1.3.1 Remove cap from 1CS-144A, 1HX-1B SG 1CS-481 Regulator Bypass Line Drain. N/A JIP
 - 1.3.2 Connect a DI water hose between DI-91, Demineralized Water Hose Connection AND 1CS-144A. N/A JIP
- 1.4 To commence fill of Main Feed Line B OPEN DI-91 AND 1CS-144A N/A JIP
- 1.5 WHEN level increase indicated on 1LT-470A OR 1LT-470B, THEN SHUT following valves: (To partially stroke open 1CS-476AA, AND 1CS-476BB)
- 1CS-220, Feedwater Leakage Check Test Line N/A JIP
 - 1CS-221, Feedwater Leakage Check Test Line N/A JIP
- 1.6 WHEN second level increase "B" S/G is indicated on 1LT-470A OR 1LT-470B, THEN SHUT the following valves:
- DI-91 N/A JIP
 - 1CS-144A. N/A JIP

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

ATTACHMENT A
MAIN FEED LINE FILL AND FLOW INDICATOR INSTALLATION (Cont.)

INITIALS

- 1.7 Disconnect hose at DI-91 AND route to local floor drain AND secure to prevent end whip.

W/E JP

NOTE: Step 2.0 may be performed concurrently if desired.

- 1.8 Return to step 5.4.

W/E JP

NOTE: Same test manifold to be used on each feed line and feed lines to be tested sequentially.

2.0 Attach Flow Indicator Test Manifold

- 2.1 Remove cap from 1CS-145C, 1HX-21A/B HP FWH 5A/5B Header Drain

JP

- 2.2 Attach flow indicator test manifold to 1CS-145C using Attachment B as a guide.

JP

- 2.3 Route test manifold effluent hose to a local floor drain AND secure to prevent end whip.

JP


- 2.4 Ensure test manifold outlet throttle valve SHUT.

JP

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

ATTACHMENT B
FLOW INDICATOR TEST RIG

- 1.0 3/4 inch ICS Union
- 2.0 Omega flow meter, Model No. FL-7325; Max pressure: 3000 psig;
Max temperature: 240°F; Flow range: 2.0-25 gpm (water)
- 3.0 Pressure gauge, 0-600 psig
- 4.0 3/4 inch Throttle valve
- 5.0 Drain hose rated for greater than OR equal to 500 psig at 250 °F.



STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

ATTACHMENT C
TEST DATA SHEET

- 1.0 Record measured valve leakage at test ΔP from sections 5.17 & 5.18.
- 2.0 Calculate valve leakage expected at 1000 psid by dividing normal operating pressure by test pressure differential pressure (ΔP) and multiplying square root of value times measured leakage value at test ΔP.
- 2.1 Record test data AND calculations results in table below:

CS/CS
5.17/5.18

CS/CS
5.17/5.18

CS/CS
5.17/5.18

NOTE: DP="B" S/G pressure minus Test Rig Pressure.

$$\sqrt{\frac{1000 \text{ psig}}{\text{DP}}} \times \text{Measured leakage value} = \text{Leakage at 1000 psid}$$

NOTE: A leak rate of about 3.5 gpm at 500 psid will calculate out to about 5 gpm at 1000 psid

- 3.0 IF calculated leakage rate of any check valve at 1000 psid exceeds administrative limit of 5 gpm,
THEN declare applicable valve inoperable AND notify engineering.

NA/NA
5.17/5.18

Steps	Valve No.	Test Rig Pressure	"B" "B" S/G Pressure (psig)	Measured Leakage (gpm)	Calculated Leakage (1000 psid) (gpm)	≤ 5gpm (circle one)
5.17.3.e <u>OR</u> 5.17.4.f	1CS-476AA	25	507	0	0	<u>Sat</u> /Unsat
5.18.3.e <u>OR</u> 5.18.4.f	1CS-476BB	25	516	0	0	<u>Sat</u> /Unsat

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

ATTACHMENT E
1CS-476AA D/P Reestablishment

- 1.0 SHUT 1CS-143, 1HX-1B SG 1CS-481 Regulator Bypass Outlet. _____
- 2.0 OPEN 1CS-144A, 1HX-1B SG 1CS-481 Regulator Bypass Line Drain,
to drain line between 1CS-143 AND 1CS-144, 1HX-1B SG 1CS-481 Regulator
Bypass Inlet. _____
- 3.0 SHUT 1 CS-144A. _____
- 4.0 Rapidly OPEN 1CS-143 to seat check valve. _____
- 5.0 Repeat steps 5.17.3 and / or 5.17.4, as required.
(Provide a set of initials for applicable steps performed on Attachment D.) _____

STEAM GENERATOR B MAIN FEED LINE CHECK
VALVES (COLD SHUTDOWN) UNIT 1

INITIALS

ATTACHMENT F
1CS-476BB D/P Reestablishment

- 1.0 SHUT 1CS-143, 1HX-1B SG 1CS-481 Regulator Bypass Outlet. _____
- 2.0 OPEN 1CS-144A, 1HX-1B SG 1CS-481 Regulator Bypass Line Drain,
to drain line between 1CS-143 AND 1CS-144, 1HX-1B SG 1CS-481 Regulator
Bypass Inlet. _____
- 3.0 SHUT 1CS-144A. _____
- 4.0 Rapidly OPEN 1CS-143 to seat check valve. _____
- 5.0 Repeat steps 5.18.3 and / or 5.18.4, as required.
(Provide a set of initials for applicable steps performed on Attachment D.) _____

Wisconsin Electric Company

Point Beach Unit 1
Speed Load Report For
IT-300

10/8/2002

21:52:16

1

VALVEID	TEST	DIR	DATE	LOWER	VALUE	DB	UPPER	LAST	%	PASS
ICS-00476AA	CV-C	C	10/8/2002 ✓				5.00	1.430	N/A	Yes
ICS-00476BB	CV-C	C	10/8/2002 ✓				5.00	1.430	N/A	Yes

David Johnson 10.08.02 2155