



FPL Energy
Seabrook Station

FPL Energy Seabrook Station
P.O. Box 300
Seabrook, NH 03874
(603) 773-7000

DEC 23 2003

Docket No. 50-443

NYN-03106

United States Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, DC 20555-0001


Seabrook Station
Cycle 10 Startup Report

In accordance with the requirements of Technical Specification 6.8.1.1, enclosed is the Cycle 10 Startup Report for Seabrook Station.

Should you require further information regarding this matter, please contact Mr. Paul V. Gurney, Reactor Engineering Manager, at (603) 773-7776.

Very truly yours,

FPL Energy Seabrook, LLC



James M. Peschel
Regulatory Programs Manager

cc: H. J. Miller, NRC Region I Administrator
V. Nerses, NRC Project Manager, Project Directorate I-2
G.T. Dentel, NRC Senior Resident Inspector

IE 26

ENCLOSURE TO NYN-03106

SEABROOK STATION

UNIT NO. 1

STARTUP TEST REPORT

CYCLE 10

INDEX

- 1.0 CHRONOLOGICAL SUMMARY
- 2.0 CORE DESIGN SUMMARY
- 3.0 LOW POWER PHYSICS TESTING SUMMARY (LPPT)
- 4.0 POWER ASCENSION TESTING SUMMARY (PAT)
- 5.0 TEST RESULTS
 - TABLE 1 LPPT RESULTS
 - TABLE 2 PAT FLUX MAP RESULTS
 - TABLE 3 FULL POWER THERMAL/HYDRAULIC DATA

1.0 CHRONOLOGICAL SUMMARY

Cycle 10 Fuel Load was completed October 19, 2003. Subsequent operation/testing milestones were completed as follows:

INITIAL CRITICALITY	10/26/03
LPPT COMPLETED	10/27/03
ON LINE	10/29/03
30% PAT COMPLETED	10/29/03
50% PAT COMPLETED	10/29/03
80% PAT COMPLETED	10/30/03
94% PAT COMPLETED	10/31/03
FULL POWER	10/31/03

CORE DESIGN SUMMARY

The Cycle 10 core is designed to operate for 19,204 MWD/MTU with a coastdown to 20,512 MWD/MTU. Eighty-four (84) fresh fuel assemblies were loaded into the Cycle 10 core. Forty-four have an enrichment of 4.3 w/o and forty have an enrichment of 4.7 w/o. In addition, the top and bottom 6 inches have an enrichment of 2.6 w/o creating an axial annular blanket. By comparison, Cycle 9 utilized 84 fresh fuel assemblies, 72 with an enrichment of 3.6 w/o and the remaining 12 at 4.2 w/o, both with a similar 2.6 w/o axial annular blanket configuration.

Two mechanical designs are used in the Cycle 10 core:

- The fresh region 12 and reload region 11 fuel are of the Robust Fuel Assembly (RFA) design, which includes slightly thicker RCC guide and thimble tubes as well as a different mid-grid design. The mid-grid design is expected to mitigate grid-to-rod fretting seen in V5H assemblies.
- The remaining reload region 10 is Vantage 5H.
- All fuel utilizes ZIRLO for fuel clad, control rod guide tubes and instrument thimbles. The top and bottom grids are Inconel-718. The six low-pressure drop mid-zone and three intermediate flow mixer grids are ZIRLO with ZIRLO sleeves. In addition, all fuel contains a Performance⁺ debris mitigation grid located at the bottom end plug of the fuel rod

LOW POWER PHYSICS TESTING SUMMARY

Testing was performed in accordance with the following general sequence:

1. **Initial Criticality:** Criticality was achieved by withdrawing all shutdown and control banks and diluting to critical.
2. **Zero Power Test Range Determination:** This was determined after the point of adding heat had been demonstrated.
3. **On-line Verification of the Reactivity Computer:** This was determined by examining the output of the Advanced Digital Reactivity Computer (ADRC) during rod withdrawal and the determination of the point of adding heat.
4. **Boron Endpoint Measurement:** This was determined with all the Control and Shutdown banks withdrawn using the ADRC.
5. **Rod Worth Measurement:** Individual control bank and shutdown bank worths were measured using the Dynamic Rod Worth Measurement (DRWM) technique with the ADRC.
6. **Isothermal Temperature Coefficient Measurement (ITC):** This was determined using the ADRC during a Reactor Coolant temperature change. The Moderator Temperature Coefficient (MTC) was calculated from the ITC Data.

4.0 POWER ASCENSION TESTING SUMMARY

Testing was performed at specified power plateaus of 30%, 50%, 80%, 94% and 100% Rated Thermal Power (RTP). Power changes were governed by operating procedures and fuel preconditioning guidelines.

In order to determine the core power distribution, flux mapping was performed at 30%, 50% and 100% RTP using the Fixed Incore Detector System. The resultant peaking factors were compared to Technical Specification limits to verify that the core was operating within its design limits.

Thermal-hydraulic parameters, nuclear parameters and related instrumentation were monitored throughout the Power Ascension. Data was compared to previous cycle power ascension data at each test plateau to identify calibration or system problems. The major areas analyzed were:

1. Nuclear Instrumentation Indication: Overlap data was obtained between the Intermediate Range and Power Range channels. Secondary plant heat balance calculations were performed to verify the Nuclear Instrumentation indications.
2. RCS Delta-T Indication: All RCS ΔT loops were initially scaled using Cycle 9 values. Data from 30%, 50%, 80%, and 94% RTP met prescribed acceptance criteria. Data was evaluated at 100% RTP and the ΔT loops were re-scaled.
3. Upper Plenum Anomaly: In early 1992, Westinghouse notified Seabrook Station that it may be susceptible to a phenomenon known as the Upper Plenum Anomaly (UPA). The UPA is primarily characterized by a periodic step change of 1°F to 2°F in hot leg temperature and a corresponding change in steam flow. Cycle 10 data collected at 100% RTP identified the presence of UPA.
4. RCS Temperatures: Data was obtained for the Narrow Range Loop temperatures. Evaluations for Delta-T (°F), T_{AVG} Deviation Alarm Setpoint and T_{AVG} / T_{REF} Indication were performed.
5. Steam and Feedwater Flows: Data was obtained for the steam and feedwater flows. Evaluations for deviations between redundant channels on individual steam generators were performed.

4.0 POWER ASCENSION TESTING SUMMARY (Continued)

6. **Steam Generator Pressures:** Data was obtained for the steam generator pressures. Evaluations for deviations between redundant channels on individual steam generators were performed.
7. **Turbine Impulse Pressure (T_{REF}):** The initial scaling of impulse pressure was left the same as Cycle 9. The full power value was slightly higher than the current scaling value and is within the allowed deviation criteria.
8. **Incore/Excore Calibration:** Scaling factors were calculated from flux map data using the single point calibration methodology. The nuclear instrumentation power range channels were re-scaled at 50% and 100% RTP.
9. **RCS Flow:** The RCS flow was measured at the 94% RTP plateau using elbow tap measurements to minimize the effects of observed hot leg streaming.

The power ascension test program is essentially unchanged from Cycle 9.

5.0

RESULTS

1. **Low Power Physics Testing:** Acceptance criteria and review criteria were met. See Table 1 for results.
2. **Flux Mapping:** No problems were identified during the flux maps at 30%, 50%, and 100% RTP. See Table 2 for results.
3. **Full Power Thermal/Hydraulic Evaluation:** No problems were encountered with the instrumentation. Data collected at 100% RTP identified the presence of UPA.

TABLE 1
LOW POWER PHYSICS RESULTS: CYCLE 10

ITEM	MEASURED	PREDICTED	ERROR	CRITERIA
BORON END POINTS: <ul style="list-style-type: none"> • HZP ALL RODS OUT 	1939 ppm	1936 ppm	19.6 pcm	± 1000 pcm ± 500 pcm *
ALL RODS OUT ITC (pcm/°F) ALL RODS OUT MTC (pcm/°F)	-1.38 0.37	-2.09 -0.34	0.71 N/A	± 2* <+ 3.12**
CONTROL BANK ROD WORTHS: (pcm)				
<ul style="list-style-type: none"> • A • B • C • D • SA • SB • SC • SD • SE 	700.7 747.5 813.5 485.8 293.5 931.4 424.9 412.2 459.5	713.6 686.3 801.4 471.5 278.5 872.9 403.0 396.8 452.0	+12.9 - 61.2 - 12.1 - 14.3 - 15.0 - 58.5 - 21.9 - 15.4 - 7.5	100 pcm or 15% *
<ul style="list-style-type: none"> • TOTAL 	5269.0	5076.0	- 193.0	8%* >90%

NOTE: * Review criteria, all others are acceptance criteria.
 ** COLR limit is 3.12 BOC.

TABLE 2

POWER ASCENSION FLUX MAP RESULTS: CYCLE 10

ITEM	MAP 1	MAP 2	MAP 3
DATE OF MAP	10/29/03	10/29/03	10/31/03
POWER LEVEL (%)	29.18	48.54	99.97
CONTROL BANK D POSITION (steps)	157	195	227
RCS BORON (ppm)	1723	1649	1409
F_Q	2.2505	2.2783	1.9662
$F_{\Delta H}$	1.6236	1.5792	1.5071
INCORE TILT	1.0172	1.0135	1.0093

TABLE 3

FULL POWER THERMAL-HYDRAULIC DATA: CYCLE 10

ITEM	VALUE
REACTOR COOLANT T _{AVG}	586.68 °F
REACTOR COOLANT DELTA-T: <ul style="list-style-type: none"> • LOOP 1 • LOOP 2 • LOOP 3 • LOOP 4 	58.06 °F 59.45 °F 57.37 °F 58.02 °F
REACTOR COOLANT FLOW: TOTAL	(Based on elbow tap measurements) 406085 GPM
AUCTIONEERED HIGH T _{AVG} T _{REF}	587.40 °F 587.55 °F
TURBINE IMPULSE PRESSURE	669.42 PSIG
STEAM GENERATOR PRESSURES: <ul style="list-style-type: none"> • A • B • C • D 	970.49 PSIG 970.58 PSIG 972.26 PSIG 969.25 PSIG