

FINAL STATUS SURVEY REPORT  
BUILDING 235/236 EXTERIOR WALLS

MALLINCKRODT, INC.  
COLUMBIUM- TANTULUM PROJECT- PHASE 1

DECEMBER 2003



*Mallinckrodt, Inc.*  
*St. Louis, Missouri*



808 Lyndon Lane, Suite 201  
Louisville, Kentucky 40222  
502/339-9767 (Voice)  
502/339-9275 (Fax)

**BURNS & McDONNELL**  
9400 Ward Parkway  
Kansas City, Missouri 64114  
Phone (816) 333-9400  
Fax (816) 822-3463



**NEXTEP ENVIRONMENTAL**  
808 Lyndon Lane, Suite 201  
Louisville, Kentucky 40222  
Phone (502) 339-9767  
Fax (502) 339-9275

**MALLINCKRODT, Inc.**  
**C-T PROJECT - PHASE I**  
**FINAL STATUS SURVEY REPORT**

**Building 235 & 236 Exterior Walls**  
**Survey Units 235NES and 236NSW**

**Revision 0**

Prepared by

**BMNX**

**Joint Venture**

Approved by: [Signature] Date: 12/8/03  
Survey Designer

Approved by: Mark Puett Date: 12/12/03  
Mallinckrodt C-T Decommissioning Project Manager

Approved by: [Signature] Date: 12/11/03  
Mallinckrodt Radiation Safety Officer

Approved by: [Signature] Date: 12/9/03  
BMNX C-T Decommissioning Project Manager

Approved by: [Signature] Date: 12/9/03  
BMNX Environment, Safety and Health Representative

Issued by: [Signature] Date: 1-5-04  
BMNX Quality Assurance Manager

---

**BURNS & McDONNELL**

9400 Ward Parkway  
Kansas City, Missouri 64114  
Phone (816) 333-9400  
Fax (816) 822-3463

**NEXTEP ENVIRONMENTAL**

808 Lyndon Lane, Suite 201  
Louisville, Kentucky 40222  
Phone (502) 339-9767  
Fax (502) 339-9275

---

**MALLINCKRODT, Inc.**  
**C-T PROJECT - PHASE I**

**FINAL STATUS SURVEY REPORT**

**Building 235 & 236 Exterior Walls**  
**Survey Units 235NES & 236NSW**  
**Revision 0**

**1. INTRODUCTION**

**1.1. PURPOSE**

1.1.1. This Final Status Survey Report (FSSR) is being submitted by Mallinckrodt, Inc. to the U.S. Nuclear Regulatory Commission (NRC) for the exterior walls of Building 235 and 236 on the Mallinckrodt St. Louis site (designated as Survey Units (SU) 235NES and 236 NSW). This report is being provided in accordance with the Mallinckrodt C-T Project, Phase I Decommissioning Plan (D Plan). This FSS was performed in accordance with the Field Instruction CT-FI-002 (FI)<sup>1</sup> to demonstrate that the established guidelines for unrestricted release have been met. The results of the FSS are presented in this FSSR as justification for release of this SU from License STB-401 for unrestricted use.

**1.2. HISTORICAL BACKGROUND**

1.2.1. From 1942 to 1961 Mallinckrodt was involved in radiological activities outside of the scope of this report which terminated in 1977. Mallinckrodt's facilities have either been released from the applicable license or are being remediated by the US Army Corps of Engineers in the affected areas. License STB-401 was issued to Mallinckrodt in 1961 by the Atomic Energy Commission (AEC) (later the Nuclear Regulatory Commission (NRC)) to allow extraction of columbium and tantalum (C-T) from natural ores and tin slag, since the ores and byproducts of processing

---

<sup>1</sup> CT-FI-002, *Final Status Survey Guide for Survey Unit 235NES and 236NSW*.

contain uranium and thorium isotopes. Mallinckrodt has not performed C-T extraction since 1987. On July 12, 1993, NRC amended License STB-401 to possession-only for D&D and license termination.

## 2. SCOPE OF FINAL STATUS SURVEY

### 2.1. DEFINITION AND CLASSIFICATION OF SURVEY UNITS

2.1.1. The exterior walls of Buildings 235 and 236 have been designated as two survey units. SU-235NES consists of the north, east, and south exterior walls of Building 235. SU-236NSW consists of the north, south, and west exterior walls of Building 236. The missing wall surface is an interior wall common to both buildings. Each survey unit was classified as Class 2.

2.1.2. Table 2.1 below contains the description provided in Appendix A of the D Plan for the areas referenced by this FSSR.

**Table 2.1<sup>2</sup>**  
**Survey Area Descriptions**

| Area | Building | Surface | Location / Surface  |
|------|----------|---------|---|
| 79   | 235      | N       | North Exterior Wall: New drum pumping station located on north east wall of building fabricated from steel and FRP siding - installed 6-00. Station is approximately 26' long and 17' wide with 10' sloped roof. New concrete foundation and floor. Old brick of north wall of building exposed inside south wall of filling station.   |
| 80   | 235      | S       | South Exterior Wall: New oxidizer installed on southwest corner of building in 1996. New concrete pad for oxidizer poured above grade, 10 to 12" thick. New FRP scrubber system installed on south wall center of building in 1998. Pad poured above grade for scrubber.  |
| 81   | 235      | E       | East Exterior Wall: New 4' thick foundation and pad poured in 1998. New steel and FRP siding structure installed over pad for hydrogenation room in 1998. Several holes core drilled in bldg. 235 east wall for piping. Approximately 4'- 5' chase between hydrogenation bldg and existing east wall. Bricks are exposed. Thirty-five feet of exterior brick to the height of 12 feet was removed starting at the south east corner of the building prior to the building of the hydrogenator. This work was performed in the fall of 1997. |
| 87   | 236      | N       | North Exterior Wall: All windows and sills removed. New 8" masonry block walls installed. Two new 36" mandors installed, one on the upper level and one on the lower level. Both doors are located on the northeast corner of the building.   |
| 88   | 236      | S       | South Exterior Wall/Ledges: Windows and sills and one mandoor removed. Openings on windows blocked up with 8" masonry blocks. Mandoor blocked up with 8" masonry block with brick outside.  |
| 89   | 236      | W       | West Exterior Wall/Ledges: Windows and sills, sliding door removed, windows blocked with 8" masonry block. Sliding door replaced with two new 36" mandors and new window above door headers for 2nd floor offices.  |

<sup>2</sup> Appendix A of D Plan.

2.1.3. A summary report listing all the surfaces and fixed apparatus assigned to SU-235NES and SU-236NSW is presented in Appendix 1. Drawings of the survey units showing the location of key fixed apparatus items are presented in Appendix 2, Figures 1.1 and 1.2.

2.2. IDENTIFICATION OF THE RADIOLOGICAL CONTAMINANTS

2.2.1. The radionuclides on the St. Louis site under license STB-401 are the uranium and thorium series. Both series are assumed to be in radioactive equilibrium and to exist in a uranium-to-thorium ratio of two to one.<sup>3</sup>

2.3. REFERENCE BACKGROUND LEVELS

2.3.1. When the initial characterization (CH) surveys were performed from 1992 through 1996, beta backgrounds were determined for comparable matrices. Where additional background measurements were required for the FSS, they were taken on unaffected surfaces nearby or offsite. All background levels were determined by taking direct readings on the specified matrix on unaffected surfaces using the same methods and type equipment as were used for the FSS. Natural background levels for the contaminants of interest in the survey units are presented in Table 2.2.

**Table 2.2**  
**Background Reference Data**

| <b>Matrix</b>  | <b>Mean</b><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) <sup>4</sup> | <b>Standard Deviation</b><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) |
|----------------|---|--|
| Brick          | 192.4   | 16.0   |
| Concrete       | 35.4  | 20.1   |
| Concrete Block | 96.1  | 21.7   |
| Metal          | 24.0  | 15.7   |

2.4. RELEASE CRITERIA

2.4.1. Table 2.3 displays the Derived Concentration Guideline (DCGLw) for measurements on building surfaces and fixed equipment. This value is the primary release criterion from the D Plan and is applied net of background to building surfaces such as roofs. It also applies to items of installed apparatus such as drains, HVAC units, and piping.

2.4.2. To limit the dose from residual materials as much as possible an Administrative Release Guideline (ARG)<sup>5</sup> was developed and was used during the FSS as if it

<sup>3</sup> Mallinckrodt C-T Project D Plan Appendix D.

<sup>4</sup> Dpm<sub>p</sub>/100 cm<sup>2</sup> refers to disintegrations per minute per 100 cm<sup>2</sup> for the combined nuclide series.

<sup>5</sup> NEXTEP Tech Memo 0211, *Recommendation for an Administrative Release Guideline for the Mallinckrodt C-T Project*, A.H. Thatcher, CHP.

were the DCGLw with certain exceptions.<sup>6</sup>

**Table 2.3**  
***Building Surface and Installed Apparatus Release Criteria***

| Criterion | (dpm <sub>p</sub> /100 cm <sup>2</sup> ) |
|-----------|--|
| DCGLw     | 13,000                                   |
| ARG       | 2,600                                    |

2.4.3. Elevated Measurements Criterion (EMC).

2.4.3.1. Because SU-235NES and SU-236NSW are classified as Class 2, all measurements in these survey units must be less than the DCGLw. Therefore, the EMC criteria do not apply to this FSS.

2.5. SURVEY INSTRUMENTS

2.5.1. The instrumentation utilized to generate FSS data was maintained, calibrated, and tested according to the requirements of the D Plan. All procedures, responsibilities, and schedules for calibrating and testing equipment have been documented.

2.5.2. Maintenance information and use limitations provided in the vendor documentation of the instruments used during this FSS were adhered to. Measuring and analyzing equipment were tested and calibrated before initial use and were recalibrated periodically and whenever previous calibrations were invalidated. Field and laboratory equipment specifically used for obtaining final radiological survey data were calibrated based on standards traceable to NIST. Minimum frequencies for calibrating equipment have been established and documented.

2.5.3. Measuring equipment were tested at least once on each day the equipment was used for FSS. Test results were recorded in tabular or graphic form and compared to predetermined, acceptable performance ranges. Equipment not conforming to the performance criteria was promptly removed from service and any data gathered in the interim evaluated for quality until the deficiencies were resolved.

2.5.4. All calibration and source check records were completed, reviewed, signed-off and retained in accordance with the Mallinckrodt Quality Assurance Program. Copies of the original Calibration Sheets for the instruments used in this FSS are provided in Appendix 3.

2.5.5. L2221/AB-100 – The primary instrument used for the detection of surface radioactivity was the AB-100 scintillation detector configured for beta detection.

---

<sup>6</sup> Final Status Survey Design Guide (Phase I), Section 3.2, covers the rules governing use of the ARG.

The AB-100 detector houses a ZnS/BC-408 organic scintillator and is paired with the Ludlum 2221 scaler/ratemeter for fixed and scan surveys. The window of the AB-100 was modified to increase the thickness of the mylar to 7-9 mg/cm<sup>2</sup> for the purpose of alpha attenuation<sup>7</sup>. The detector window was unshielded (open) for a time period during counting at each sample location, and shielded (closed) for the same time period at the same location<sup>8</sup>. The difference in the two readings is attributable to beta emissions above 80 KeV in energy.<sup>9</sup> The sensitivity of the AB-100 was derived from experiments by Lucas and Colyott which were reported in Attachment 3 to the D Plan.<sup>10</sup> The actual instruments used were calibrated and normalized to the reference instrument tested by Lucas and Colyott as prescribed in CT-QA-6.1<sup>11</sup>.

- 2.5.6. L2241-2/AB-100 – The AB-100 detector mentioned above paired with the Ludlum 2241-2 scaler/ratemeter was used in the same way for direct and/or scan beta measurements.
- 2.5.7. Ludlum 43-89 – The Ludlum 43-89 is a newer scintillation detector very similar in form and function to the AB-100. It was used in the same manner and was paired with the same scaler or rate meters. Sensitivity of this instrument was derived from experiments by Lucas and Colyott which were reported in Attachment 4 of the D Plan.
- 2.5.8. L3030 – The Ludlum Model 3030 alpha/beta scaler houses ZnS(Ag) and plastic scintillators and was used to count removable contamination collected on paper swipes. Smear papers were counted in the laboratory and results were reported in  $\beta$ pm/100 cm<sup>2</sup>. Removable contamination measurements were not compared with the release criteria for purposes of releasing the survey unit, but only to confirm that the removable fraction was less than 20% of the DCGLw.
- 2.5.9. L2221/3x3NaI - When beta measurements could not be taken, the 3"x3" Sodium Iodide (NaI) detector was used. This instrument was calibrated off site and no modification or normalization (as was required for the AB-100) was performed.

## 2.6. LOWER LIMITS OF DETECTION AND DETECTION THRESHOLDS

- 2.6.1. The terminology adopted to reflect an instrument's measurement (detection) capability is the lower limit of detection (LLD) or the minimum detectable activity (MDA); it refers to the intrinsic detection capability of the entire measurement

---

<sup>7</sup> As specified in Appendix D of the D Plan. Measurements taken with only the mylar covering the probe were "open window" measurements.

<sup>8</sup> The "closed window" reading was taken with a 1/8" soft Aluminum plate covering the face of the detector. It is sufficient to exclude  $\beta$  rays from the U and Th series.

<sup>9</sup> Internal Conversion Electrons (ICE) will also be included in this number but are a second order effect and may be ignored.

<sup>10</sup> *Energy Dependent Calibrations for the Bicron Model AB-100 Beta Ray Survey Probe*, A. Lucas, CHP and L. Colyott, Ph.D., submitted as Attachment 3 to the Mallinckrodt Phase I Decommissioning Plan.

<sup>11</sup> CT-QA-6.1 - *Calibration and Control of Measuring and Survey Equipment*.

process. The LLD, or MDA, is the lowest level of radioactivity that will yield a net count, above system blank, that will be detected with at least 95% probability with no greater than a 5% probability of falsely concluding that a blank observation represents a real signal. It is desirable to express the MDA as minimum detectable areal density (MDAD) or minimum detectable concentration (MDC) in units comparable to a regulatory limit with which a measurement may be compared. For a more detailed discussion regarding LLD and equations involved in calculation of LLD, refer to CT-QA-6.1.<sup>12</sup>

- 2.6.2. The LLD requirements for the FSS have been developed in accordance with MARSSIM<sup>13</sup> Chapter 4 guidelines. They are contained in the Design Guide and are listed in Table 2.4.

**Table 2.4**  
**MDC Requirements for C-T FSS**

| Measurement Type       | MDC Requirement <sup>14</sup> |
|------------------------|-------------------------------|
| Direct Beta<br>Class 2 | 50% of ARG<br>ARG             |

- 2.6.3. The MDCs for the instruments used in the FSS were calculated according to Appendix D of the D Plan<sup>15</sup>. A comparison of the MDCs calculated for the AB-100 with the requirement for this FSS is provided in Table 2.5.<sup>16</sup>
- 2.6.4. Action thresholds based upon the release criteria were calculated for each instrument in both direct and scan modes of operation. All thresholds were based on the ARG and are presented in Table 2.5. Details of the MDC calculations and derivation of the action thresholds are provided in NEXTEP Tech Memo 0230.<sup>17</sup>

<sup>12</sup> CT-QA-6.1, Ibid.

<sup>13</sup> NUREG 1575, *Multi Agency Radiation Survey and Site Investigation Manual*.

<sup>14</sup> Requirements are stated in terms of the ARG which may be adjusted upward (not to exceed the DCGL<sub>w</sub>) by the area factor or paint attenuation factor as described in Section 3.2 of the Design Guide.

<sup>15</sup> NEXTEP Tech Memo 0230, *Technical Basis Document for Mallinckrodt Final Status Surveys*, A.H. Thatcher, CHP, (included with FSSR 2501).

<sup>16</sup> MDCs for the AB-100 are typical of those for the 43-89.

<sup>17</sup> NEXTEP Tech Memo 0230, *ibid*.



**Table 2.5**  
**LLD and Action Thresholds<sup>18</sup>**

| Measurement                    | Units                                 | Calculated Value | Required Value |
|--------------------------------|---------------------------------------|------------------|----------------|
| <b>BETA DIRECT</b>             |                                       |                  | <b>Class 2</b> |
| MDC                            | dpm <sub>p</sub> /100 cm <sup>2</sup> | 100              | 1,300          |
| T <sub>inv</sub> <sup>19</sup> | cpm                                   |                  | 2,900          |
| <b>BETA SCAN</b>               |                                       |                  |                |
| MDC                            | dpm <sub>p</sub> /100 cm <sup>2</sup> | 760              | 2,600          |
| T <sub>inv</sub>               | cpm                                   |                  | 2,000          |

2.7. INSTRUMENT SENSITIVITY, BACKSCATTER AND PAINT ATTENUATION

2.7.1. Beta direct measurements taken in the field were converted to dpm<sub>p</sub>/100 cm<sup>2</sup> of the parent nuclide series in accordance with Section 9 of the Design Guide using the following equation:

**Equation 2**

$$AD = \frac{Co - Cc}{PAF * S_i * S_b(m) * t}$$

Where:

- AD = Areal Density in dpm<sub>p</sub>/100 cm<sup>2</sup> for the parent nuclides
- Co = Counts measured in the open window configuration
- Cc = Counts measured in the closed window configuration
- PAF = Paint attenuation factor derived from the number of coats of paint applied to the surface since C-T operations ceased.
- S<sub>i</sub> = Normalized Instrument sensitivity without backscatter.
- S<sub>b</sub>(m) = Backscatter factor (a function of matrix)
- t = Integration time in minutes

2.7.2. No painted surfaces were surveyed. Therefore, the paint attenuation factor (PAF) was always equal to one.

2.7.3. Justification and calculations for separation of backscatter (as a function of the matrix) and instrument sensitivity were presented in NEXTEP Tech Memo 0215.<sup>20</sup> Reference backscatter coefficients for several matrix materials were generated using an MCNP model and are described in NEXTEP Tech Memo

<sup>18</sup> All Values given are net of background.

<sup>19</sup> Investigation Threshold.

<sup>20</sup> NEXTEP Tech Memo 0215, *Separation of Backscatter & Derivation of Instrument Sensitivity*, A.H. Thatcher CHP, (included with FSSR 2501).

0213.<sup>21</sup> These coefficients were stored in the Matrix table in the Database and were used in the calculations according to the matrix material upon which the measurement was taken.

### 3. SURVEY METHODS

#### 3.1. SURVEY PROCEDURES

3.1.1. The FSS conformed to the procedures and plans listed in Table 3.1. The primary guidance for the FSS is contained in the Design Guide and the Field Instruction.

**Table 3.1**

| <b>Survey Procedures and Documents</b>                                   |
|--|
| CT Decommissioning Plan (Phase I)  |
| CT Decommissioning Project, Final Status Survey Design Guide (Phase I)   |
| CT-FI-002, Final Status Survey Guide for Survey Unit 235NES & 236NSW     |
| CT-QA-6.1: Calibration and Operation of Measuring and Survey Equipment   |
| CT-RP-66: Operation of Scalers, Rate Meters, and Contamination Detectors |
| CT-RP-39: Performance of Radiation and Contamination Surveys             |
| CT-RP-40: Survey Documentation and Review                                |

3.1.2. All FSS data recorded in the field was submitted to the Quality Assurance Coordinator or designee for processing and review. The data collection forms and annotated drawings were signed by the technician taking the data and reviewed by the Radiation Protection, Health & Safety (RPHS) Manager or designee overseeing the survey. After data entry and review, QA approved the data sheets and filed them with the permanent Mallinckrodt records. The QA checklist<sup>22</sup> developed for quality verification of FSS data was used as a guide to data verification.

3.1.3. All the data generated by the surveys were entered into the C-T Radiation Database (RDB) and analyzed as outlined in Section 4.4 of the D Plan.

#### 3.2. SURVEY MEASUREMENTS

##### 3.2.1. Beta Measurements:

3.2.1.1. *Direct* – A systematic grid of direct measurements were obtained on the wall surfaces as described in the FI. Bias measurements were taken on

<sup>21</sup> NEXTEP Tech Memo 0213, *Beta Backscatter Factors for Several Materials at the Mallinckrodt Site*, N. Zhang and D. Wilson, (included with FSSR 2501).

<sup>22</sup> NEXTEP Tech Memo 0206, *QA Data Verification for MI CT Final Status Survey Data*, B. Anderson, (included with FSSR 2501).

building surfaces and fixed apparatus at locations determined by the surveyor in an effort to fully characterize the fixed apparatus.

3.2.1.2. *Scans* - Beta scans were performed using the same instruments used for the direct beta measurements. Beta Scans were performed on all fixed apparatus. Scans were performed at a scan rate of less than one detector width per second with a probe height less than one inch from the surface being scanned.

3.2.2. Removable Contamination Measurements:

3.2.2.1. *Swipes* - Removable contamination samples were collected at all of the regular grid locations on the walls. The swipes were counted in the laboratory and recorded in the database. Sampling of removable contamination was performed to confirm the assumption, used in derivation of the DCGLw, that the removable fraction measures less than 20% of the DCGLw<sup>23</sup>.

3.3. MEASUREMENT LOCATIONS

3.3.1. Statistical Grid Data Points

3.3.1.1. The *Visual Sample Plan*® (VSP)<sup>24</sup> software was used to develop a MARSSIM grid for both survey units. The minimum number of points required and their spacing were calculated in accordance with the statistical guidance given in MARSSIM Sections 5.5.2.2 and 5.5.2.5.

3.3.1.2. VSP uses the Data Quality Objectives (DQO) input values to calculate the number of measurement points, N, required to satisfy MARSSIM statistical guidance. The calculations include 20% excess to allow for inaccessible locations. A summary of all the input parameters used with VSP for this Report is presented in Table 3.2.

**Table 3.2**  
*VSP Inputs for Building 235 & 236 Exterior Walls*

| DQO                         | Value                                      |
|-----------------------------|--|
| Type I error rate           | 5%   |
| Type II error rate          | 5%   |
| Width of Gray Region        | 200 dpm <sub>p</sub> /100cm <sup>2</sup>   |
| Level (ARG)                 | 2,600 dpm <sub>p</sub> /100cm <sup>2</sup> |
| Estimated Std Deviation     | 200 dpm <sub>p</sub> /100cm <sup>2</sup>   |
| Excess % sample points min. | 20%  |

<sup>23</sup> Section 3.3 of the C-T Design Guide.

<sup>24</sup> NEXTEP Tech Memo 0008, *Verification and Validation of Applicable Portions of VSP Software*, A.H. Thatcher, CHP.

3.3.1.3. A rectangular grid was used for both survey units. The maximum grid interval spacing (L) was calculated from the total area (A) of the survey unit and the required number of data points (N) according to the following equation:

**Equation 3**

$$L \leq \sqrt{\frac{A}{N}}$$

3.3.1.4. Table 3.3 presents the calculated values for L and N for both SU 235NES and 236 NSW.

**Table 3.3**  
*SU 235NES & 236 NSW Calculated Grid Point Separation*

| Survey Unit | Class | N  | A (ft <sup>2</sup> ) | L (ft) |
|-------------|-------|----|----------------------|--------|
| SU-235NES   | 2     | 29 | 7544                 | 16.1   |
| SU-236NSW   | 2     | 29 | 4025                 | 11.8   |

3.3.2. Bias Measurement Locations

3.3.2.1. Bias direct measurements were taken at the discretion of the HP technician performing the survey.

3.3.2.2. Bias surveys were also taken at hot spot locations identified by scans as directed in the Hot Spot Protocol<sup>25</sup>.

3.4. REFERENCE COORDINATE SYSTEM

3.4.1. A unified reference system was prescribed for the location of all data points taken on all building surfaces and on the surface of installed apparatus. A description of the reference coordinate system is provided below.

3.4.2. A data point's unique location is specified by a combination of the following data elements: building, room, surface ID, X, and Y. The surface ID refers to the four walls, floor, ceiling and roof as shown in Table 3.4. X and Y are distances from the origin measured as shown in the table. An example of X and Y axes for floors and walls is presented in Appendix 2, Figure 3.1

<sup>25</sup> CT-FI-004, *Final Status Survey Guide for Survey Unit 2504*, Attachment E.

**Table 3.4**  
*Coordinate System Locators*

| <b>Location</b> | <b>Identifier</b> | <b>X</b>  | <b>Y</b>   |
|-----------------|-------------------|---|--|
| North Wall      | N                 | Feet right from leftmost edge of the wall surface | Feet up from floor or the lowest point in the room |
| South Wall      | S                 |   |  |
| East Wall       | E                 |   |  |
| West Wall       | W                 |   |  |
| Floor           | F                 | Feet east from western most edge of the surface   | Feet North of southernmost edge                    |
| Ceiling         | C                 |   |  |
| Roof            | R                 |   |  |

- 3.4.3. Systematic grid data points which fell on external surfaces of installed apparatus were located with the primary coordinate system. The ID code of the apparatus was recorded in the remarks. For example: Let Q2 be identified as a large air conditioning unit located on the roof. Any systematic grid measurement points for the roof surface which landed on the air conditioner would have been identified using the X and Y coordinates from the southwest corner of the roof. "Q2 - A/C unit" would be noted in the remarks. The surface ID would be "R".
- 3.4.4. All bias data points taken on installed apparatus were numbered and located on the drawings provided. This number was recorded as the X coordinate on the data sheet and amplifying information was entered in the remarks section.

### 3.5. DATA EVALUATION

- 3.5.1. All of the direct, swipe and scan data were entered into the C-T Radiation Database (RDB) for easy access and analysis. The direct beta measurements are the primary means for documenting the survey unit and justifying its release. Therefore, a special report was programmed to perform all the tests specified in Section 4.4.8 of the D Plan and to provide a clear report of the results for evaluation. The calculations in this report have been validated and verified as described in NEXTEP Tech Memo 0231<sup>26</sup>.
- 3.5.2. The purpose of the screening software is to compare each direct beta reading taken in the survey unit with specified threshold levels, to apply the statistical tests called for in MARSSIM when appropriate, and to present the results in a clear and useful manner so that an analyst can accurately assess the action to be taken or declare the survey unit meets the requirements for release.
- 3.5.3. Some of the screening tests apply to each record in the survey unit and failure of one data point results in failure of the survey unit. Other tests do not apply to

---

<sup>26</sup> NEXTEP Tech Memo 0231, *Validation and Verification of the C-T Database Analysis Report*, B. Anderson, (included with FSSR 2501).

each survey record but generate a single PASS/FAIL verdict for the entire data set. The tests are described in the following paragraphs<sup>27</sup>. An abbreviated summary of these tests is presented in Table 3.5.

3.5.4. *Background Screen.*

3.5.4.1. For each MATRIX code in the database, calculate the mean background reading, its standard deviation, and its minimum value. Calculate and store the Background Threshold,  $T_{bk}$ , with its matrix code according to the following equation:

**Equation 4**

$$T_{bk}(m) = \overline{BK}(m) + 2 * \sigma_{bk}(m)$$

3.5.4.2.  $T_{bk}$  is equal to the mean of the background readings ( $\overline{BK}$ ) for a given matrix plus two times its standard deviation ( $2\sigma$ ).

3.5.4.3. Compare each data point in the filtered survey unit with  $T_{bk}$ . If the survey reading  $> T_{bk}$  the data point fails the test. One data point failure implies failure of the background screen test for the survey unit.

3.5.5. *Min/Max Test.*

3.5.5.1. Find the maximum direct survey result, in  $\text{dpm}/100\text{cm}^2$ , for the survey data set.

3.5.5.2. Find the minimum background reading among all the background data points having MATRIX codes that match those in the data set.

3.5.5.3. If the difference between these two values is greater than DCGLW the MIN/MAX test fails for the survey unit.

3.5.6. *DCGLW Screen.*

3.5.6.1. For each matrix code calculate and store a DCGLW Threshold ( $T_d$ ).  $T_d$  is calculated by adding the value of DCGLW to  $T_{bk}$ .

**Equation 5**

$$T_d(m) = T_{bk} + DCGLW$$

3.5.6.2. Compare each data point in the survey unit with  $T_d$ . If the survey reading  $> T_d$  the data point fails the test. One data point failure implies failure of the DCGLW screen test for the survey unit.

---

<sup>27</sup> A more detailed explanation is provided in the Design Guide.

3.5.7. *EMC Screen.*

3.5.7.1. For each matrix code calculate and store an EMC Threshold ( $T_e$ ).  $T_e$  is calculated by adding the value of EMC to  $T_{bk}$ . The EMC value selected is normally dependent upon the area involved. However, if no specific area was known, the EMC was normally set to the a priori  $DCGL_{EMC}$ .

3.5.7.2. Compare each data point in the filtered survey unit with  $T_e$ . If the survey reading  $> T_e$  the data point fails the test. One data point failure implies failure of the EMC test for the survey unit.

3.5.8. *DCGL Average Test.*

3.5.8.1. For each matrix material in the survey unit, calculate the mean activity density (in  $dpm_p/100cm^2$ ), in the survey data set. Subtract from this value, the mean value of background activity for the same matrix. If the remainder is greater than  $DCGL_w$  for any matrix in the survey unit, the test fails.

**Equation 6**

$$\overline{AD}(m) - \overline{BK}(m) > DCGL_w$$

3.5.9. *Statistical Tests.*

3.5.9.1. The statistical tests prescribed by MARSSIM operate only on the data points of MEASUREMENT TYPE = RG (Regular Grid) or PG (Post-Remediation Grid). The program narrows the filter to include only these points before proceeding.

3.5.9.2. The Wilcoxon Rank Sum Test<sup>28</sup> is applicable for survey units with measurements on a single matrix type or on matrices with similar background characteristics. Where more than one matrix was present, the Sign Test for Paired Data<sup>29</sup> was used.

3.5.10. The output of the Threshold Comparison Test Report (TCTR) was used for analysis of the data for Building 235 and 236 exterior walls and the results are presented in Appendix 4. Each TCTR is divided into eight sections which are briefly described in the following paragraphs to assist the unfamiliar reader.

3.5.10.1. General: date, survey unit number, class, and grid information.

3.5.10.2. Survey Unit Table: building surface included, affected fixed apparatus, and total surface area of the survey unit.

---

<sup>28</sup> Described in Appendix I of MARSSIM.

<sup>29</sup> Described in NEXTEP Tech Memo 0231, *ibid*.

- 3.5.10.3. Initialization Data: On startup of the analysis report program, the analyst must tell the program which parameters to use while running the tests described in this section. The *Initialization Data* section of the report output displays the options that were chosen for the run. The measurement types listed are those chosen by the analyst to be included in the report. The date range chosen is also listed. The default value is "All Dates". Values for DCGL<sub>w</sub> (ARG) and DCGL<sub>EMC</sub> are also specified at the start of the run and are listed in this section. If remediated data points are included in the run, it will be noted in this section. Normally they will be excluded.
- 3.5.10.4. Survey Unit Test Status: Lists Pass/Fail status of all tests and gives a high level summary of key activity levels in the survey unit.
- 3.5.10.5. Points that failed tests: Lists all points that failed each specified threshold test (EMC, DCGL, and Background).
- 3.5.10.6. Points that passed all the tests: This includes the remainder of all the points in the data set. These data points have passed all the tests.
- 3.5.10.7. Summary of background data used in the calculations. This table includes the matrix materials included in the survey and the thresholds calculated for each of the tests discussed in this section.
- 3.5.10.8. Statistical Test Results: This page lists the results of the Sign Test for Paired Data or the Wilcoxon Rank Sum test, whichever is selected. If the Test Status line reads Pass then the survey unit passes the Sign Test for Paired Data. The Data Summary section lists the number of background points and the number of survey points used from the data set. If the operator selects the option to show all data, a table of all data points used in the test is printed out.



**Table 3.5**  
**Threshold Screening Tests**

| <b>Test</b>               | <b>Test Criteria for PASS</b>  |
|---------------------------|--|
| Min/Max                   | Difference between minimum background measurement and maximum survey value less than DCGL <sub>w</sub> |
| Background                | All samples must be less than the background threshold <sup>a</sup>                                    |
| DCGL <sub>w</sub>         | All samples must be no more than DCGL <sub>w</sub> + the background threshold                          |
| DCGL <sub>avg</sub>       | The average of all net survey values must be less than DCGL <sub>w</sub>                               |
| EMC                       | All samples must be less than DCGL <sub>EMC</sub> + the background threshold                           |
| Sign Test for Paired Data | The Sign Test for Paired Data is described in detail in NUREG 1505 <sup>30</sup>                       |
| Wilcoxon Rank Sum Test    | This statistical test is described in detail in MARSSIM, Appendix I.                                   |

<sup>a</sup> The background threshold is equal to the mean background value plus twice  $\sigma_{BK}$ .

- 3.5.11. Provided all additional considerations such as scan data, swipes, and sampling of removable contamination or sludge from traps, etc. indicate that the survey unit meets the release criteria, the release of the survey unit can be determined from the test report according to Table 3.6.

**Table 3.6**  
**Requirements for SU Release<sup>31</sup>**

| <b>Test</b>               | <b>Class 1</b>            | <b>Class 2</b>            | <b>Class 3</b> |
|---------------------------|---------------------------|---------------------------|----------------|
| Min/Max                   | not required <sup>a</sup> | not required <sup>a</sup> | PASS           |
| Background                | not required              | not required              | PASS           |
| DCGL <sub>w</sub>         | not required              | PASS                      | PASS           |
| DCGL <sub>avg</sub>       | PASS                      | PASS                      | PASS           |
| EMC                       | PASS                      | PASS                      | PASS           |
| Sign Test for Paired Data | PASS                      | PASS                      | PASS           |

<sup>a</sup> Class 1 or 2 survey units which pass Min/Max may be released without further consideration.

<sup>30</sup> NUREG 1505, *A Nonparametric Statistical Methodology for the Design and Analysis of Final Status Decommissioning Surveys*.

<sup>31</sup> See MARSSIM, Chapter 8, Table 8.2.

#### 4. FSS RESULTS AND DISCUSSION

##### 4.1. CHARACTERIZATION DATA

4.1.1. A full set of beta direct characterization data was taken in this survey unit from 1992 to 1996. During that time, the southernmost 30 feet of the east wall was remediated, along with the bottom of the wall and other wall portions. The data from the remediated sections have been tagged as "R" in the database<sup>32</sup>, while all the remaining characterization data have been included in the FSS data set as bias data points.

##### 4.2. SURVEY UNIT 235NES

4.2.1. SU-235NES was surveyed in April 2003. Measurements were taken on the north, east, and south walls.

##### 4.2.2. Direct Beta Measurements on Building Surfaces

4.2.2.1. 125 direct beta measurements were taken on the surfaces of the survey unit. 30 of these were included in the systematic grid. A diagram of the survey unit layout of each wall with the beta measurements taken is presented in Appendix 2, Figure 4.1. Two grid locations on the east wall and one on the north wall were inaccessible and were omitted from the grid.

4.2.2.2. A summary of the direct measurement results is presented in Table 4.1 and shows that the maximum activity measured, net of background, was 587 dpm<sub>p</sub>/100cm<sup>2</sup>. The average value for the survey unit was 54 dpm<sub>p</sub>/100cm<sup>2</sup>.

**Table 4.1**  
***SU-235NES Direct Measurements Summary***  
***(Building Surfaces Only)***

| Matrix          | Points | Avg Net Activity <sup>a</sup><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) | Max Net Activity<br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) |
|-----------------|--------|--|---|
| Brick           | 76     | 59.2   | 302.6   |
| Concrete        | 21     | 106.3  | 587.0   |
| Concrete Block  | 1      | 21.5   | 21.5  |
| Fiberglass      | 1      | 31.0   | 31  |
| Metal           | 19     | -9.3   | 62  |
| Other Non Metal | 7      | 13.6   | 157.7   |

<sup>a</sup> DPMp refers to disintegrations per minute of the parent nuclide series

<sup>32</sup> R-tagged records are normally excluded from the data set by the analysis software.

4.2.3. Direct Beta Measurement on Installed Apparatus

4.2.3.1. All 9 items of installed apparatus which are listed in Appendix 1 were surveyed by direct beta measurements. A summary of the measurements taken is provided in Table 4.2 sorted by matrix material. The values observed ranged from -47 to 70 dpm<sub>p</sub>/100cm<sup>2</sup>. All values were less than 3% of the ARG. The data confirm that essentially no residual radioactivity levels were found on the items of installed apparatus in SU-235NES.

**Table 4.2**  
*SU-235NES Fixed Equipment Direct Measurements Summary*


| <b>Matrix</b> | <b>Points</b> | <b>Avg Net Activity</b><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) | <b>Max Net Activity</b><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) |
|---------------|---------------|--|--|
| Fiberglass    | 2             | 51.0   | 59.2   |
| Metal         | 19            | 6.4  | 69.9   |

4.2.4. Direct Beta Measurement Distribution and Threshold Tests

4.2.4.1. A histogram of the net activity values found in SU-235NES is provided in Figure 4.1. The distribution appears to have a single mode with the majority of the data centered at approximately 25 dpm<sub>p</sub>/100cm<sup>2</sup>.<sup>33</sup> This is consistent with a normal distribution of background radioactivity with a small amount of contamination just above background. All measurements were well below the ARG.

---

<sup>33</sup> Actually this mode represents the number of occurrences where the activity fell between 0 and 50 dpm<sub>p</sub>/100cm<sup>2</sup>.



**Histogram of Net Direct Beta Measurements**

**Figure 4.1**

4.2.4.2. All the direct measurements in the survey unit were analyzed using the Threshold Comparison Test Report and the results are presented in Appendix 4 for SU-235NES. The TCTR report contains a complete listing of all the beta direct measurements taken in the Final Status Survey within SU-235NES sorted by test failed and by activity. The summary pages indicate that all tests described in the D Plan passed except background. All the tests required for release of Class 2 survey units were passed. A comparison of test results and requirements for release of the survey unit is presented in Table 4.3.

**Table 4.3**  
**Requirements for SU Release**

| Test                      | Class 2                   | SU-235NES |
|---------------------------|---------------------------|-----------|
| Min/Max                   | not required <sup>a</sup> | P         |
| Background                | not required              | F         |
| DCGL <sub>w</sub>         | PASS                      | P         |
| DCGL <sub>avg</sub>       | PASS                      | P         |
| EMC                       | PASS                      | P         |
| Sign Test for Paired Data | PASS                      | P         |

<sup>a</sup> Class 2 survey units which pass Min/Max may be released without further consideration..

4.2.4.3. As the histogram in Figure 4.1 shows, some residual radioactivity exists above the background level but far below the administrative release guideline of 2,600 dpm<sub>p</sub>/100cm<sup>2</sup>. These results are consistent with a failure of the background test only for this survey unit.

4.2.5. Measurements of Removable Contamination

4.2.5.1. Swipes were taken at each location where a direct grid measurement was performed. The results of the measurements are presented in Table 4.4.

**Table 4.4**  
***SU-235NES Removable Contamination Summary***

| Surface | Points | Avg Net Beta<br>(βpm/100cm <sup>2</sup> ) | Max Net Beta<br>(βpm/100cm <sup>2</sup> ) | Avg Net Activity <sup>a</sup><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) | Max Net Activity<br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) |
|---------|--------|---|---|--|---|
| N       | 6      | -2.8                                      | 18  | -0.6   | 3.8   |
| E       | 12     | -1.7                                      | 26  | -0.3   | 5.4   |
| S       | 12     | 1.6                                       | 29  | 0.3  | 6.0   |

<sup>a</sup> Activity was converted to dpm<sub>p</sub>/100 cm<sup>2</sup> from βpm/100 cm<sup>2</sup> using an approximate figure of 4.8 betas per disintegration.

4.2.5.2. The results show that removable contamination averages very near zero dpm<sub>p</sub>/100cm<sup>2</sup> and varies between -7 and +6 dpm<sub>p</sub>/100cm<sup>2</sup>. The data confirm that virtually no removable contamination is present within the survey unit.

4.2.6. Beta Scan Measurements

4.2.6.1. Beta scans were performed on about 25% of the surface of the exterior walls. A diagram of the areas surveyed is presented in Appendix 2, Figure 4.2.

4.2.6.2. The scan threshold used for these surveys was 2,000 cpm (net of background) which corresponds to the ARG of 2,600 dpm<sub>p</sub>/100cm<sup>2</sup>. The calculation of threshold count rate and MDC for scans is presented in NEXTEP Tech Memo 0230<sup>34</sup>.

4.2.6.3. All scans performed on the wall surfaces were taken on brick. The average background value used for analysis of the raw data was obtained from the average of all the open window beta readings (in cpm) taken in the background data set. For brick this value was 552 cpm. The average of all open window survey readings taken on brick in this survey unit was 610 cpm.

<sup>34</sup> NEXTEP Tech Memo 0230, *Technical Basis Document for Mallinckrodt Final Status Surveys*, A.H. Thatcher CHP, (included with FSSR 235 Roof).

4.2.6.4. During the surveys the maximum and average gross count rates were recorded for each area scanned. The beta scan data are summarized for SU-235NES and presented in Table 4.5.

**Table 4.5**  
*SU-235NES Scan Measurements Summary*

| Survey Unit | Areas | Maximum (cpm) | Average (cpm) | Max Net (cpm) | Avg Net (cpm) |
|-------------|-------|---------------|---------------|---------------|---------------|
| 235NES      | 5     | 950           | 660           | 398           | 108           |

4.2.6.5. The maximum net scan value of 398 is well below the scan threshold of 2000 cpm. No scans were observed above the scan threshold.

4.3. SURVEY UNIT 236NSW

4.3.1. SU-236NSW was surveyed in April 2003. Measurements were taken on the north, south, and west walls.

4.3.2. Direct Beta Measurements on Building Surfaces

4.3.2.1. 120 direct beta measurements were taken on the surfaces of the survey unit. 32 of these were included in the systematic grid. A diagram of the survey unit layout of each wall with the beta measurements taken is presented in Appendix 2, Figure 4.3. One inaccessible grid measurement on the west wall of Building 236 was omitted.

4.3.2.2. A summary of the direct measurement results is presented in Table 4.6 and shows that the maximum activity measured, net of background, was 452 dpm<sub>p</sub>/100cm<sup>2</sup>. The average value for the survey unit was 119 dpm<sub>p</sub>/100cm<sup>2</sup>.

**Table 4.6**  
*SU-236NSW Direct Measurements Summary*  
*(Building Surfaces Only)*

| Matrix         | Points | Avg Net Activity <sup>a</sup><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) | Max Net Activity<br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) |
|----------------|--------|--|---|
| Brick          | 59     | 135.2  | 451.8   |
| Concrete       | 7      | 74.8   | 113.7   |
| Concrete Block | 4      | 18.2   | 66.2  |
| Metal          | 2      | -5.8   | -2.3  |

4.3.3. Direct Beta Measurements on Installed Apparatus

4.3.3.1. All 4 items of installed apparatus which are listed in Appendix 1 were surveyed by direct beta measurements. A summary of the measurements taken is provided in Table 4.7. The values observed ranged from -27 to 116 dpm<sub>p</sub>/100cm<sup>2</sup>. All values were less than 5% of the ARG. The data

confirm that negligible residual radioactivity levels were found on the items of installed apparatus in SU-236NSW.


**Table 4.7**

***SU-236NSW Fixed Equipment Direct Measurements Summary***

| <b>Matrix</b> | <b>Points</b> | <b>Avg Net Activity<br/>(dpm<sub>p</sub>/100cm<sup>2</sup>)</b> | <b>Max Net Activity<br/>(dpm<sub>p</sub>/100cm<sup>2</sup>)</b> |
|---------------|---------------|---|---|
| Metal         | 7             | 17.3  | 115.8   |

4.3.4. Direct Beta Measurements, Distribution, and Threshold Tests

4.3.4.1. A histogram of all the net activity values found in SU-236NSW is provided in Figure 4.2. The distribution appears to represent a background distribution with the majority of the data centered at approximately 75 dpm<sub>p</sub>/100cm<sup>2</sup> as well as a second distribution, possibly representing residual activity, at a slightly higher concentration interval. The distribution is skewed to the left. All data are well below the ARG.



**Histogram of Net Direct Beta Measurements**

**Figure 4.2**

4.3.4.2. All the direct measurements in the survey unit were analyzed using the Threshold Comparison Test Report and the results are presented in Appendix 4 for SU-236NSW. The summary pages indicate that all tests described in the D Plan passed except background. A comparison of test results and requirements for release of the survey unit is presented in

Table 4.8. All the tests required for release of Class 2 survey units were passed.

**Table 4.8**  
**Requirements for SU Release**

| Test                      | Class 2                   | SU-236NSW |
|---------------------------|---------------------------|-----------|
| Min/Max                   | not required <sup>a</sup> | P         |
| Background                | not required              | F         |
| DCGL <sub>w</sub>         | PASS                      | P         |
| DCGL <sub>avg</sub>       | PASS                      | P         |
| EMC                       | PASS                      | P         |
| Sign Test for Paired Data | PASS                      | P         |

<sup>a</sup> Class 2 survey units which pass Min/Max may be released without further consideration.

4.3.4.3. As the histogram in Figure 4.2 shows, some residual radioactivity exists above the background level but far below the administrative release guideline of 2,600 dpm<sub>p</sub>/100cm<sup>2</sup>. These results are consistent with a failure of the background test only for this survey unit.

4.3.5. Measurements of Removable Contamination

4.3.5.1. Swipes were taken at each location where a direct grid measurement was performed. The results of the measurements are presented in Table 4.9.

**Table 4.9**  
**SU-236NSW Removable Contamination Summary**

| Surface | Points | Avg Net Beta<br>(βpm/100cm <sup>2</sup> ) | Max Net Beta<br>(βpm/100cm <sup>2</sup> ) | Avg Net Activity <sup>a</sup><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) | Max Net Activity<br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) |
|---------|--------|---|---|--|---|
| N       | 9      | 2.2                                       | 26  | 0.5  | 5.4   |
| S       | 9      | -4.9                                      | 15  | -1.0   | 3.1   |
| W       | 14     | 2.8                                       | 26  | 0.6  | 5.4   |

<sup>a</sup>Activity was converted to dpm<sub>p</sub>/100 cm<sup>2</sup> from βpm/100 cm<sup>2</sup> using an approximate figure of 4.8 betas per disintegration.

4.3.5.2. The results show that removable contamination averages very near zero dpm<sub>p</sub>/100cm<sup>2</sup> and varies between -6.0 and +5.4 dpm<sub>p</sub>/100cm<sup>2</sup>. The data confirm that virtually no removable contamination is present within the survey unit.

4.3.6. Beta Scan Measurements

4.3.6.1. Beta scans were performed on about 20% of the surface of the exterior walls. A diagram of the areas surveyed is presented in Appendix 2, Figure 4.4.



- 4.3.6.2. The scan threshold used for these surveys was 2,000 cpm (net of background) which corresponds to the ARG of 2,600 dpm<sub>p</sub>/100cm<sup>2</sup>.
- 4.3.6.3. All scans performed on the wall surfaces were taken on brick. The average background value used for analysis of the raw data was obtained from the average of all the open window beta readings (in cpm) taken in the background data set. For brick this value was 552 cpm. This average of all open window beta readings taken on brick on the survey unit was 741 cpm.
- 4.3.6.4. During the surveys the maximum and average gross count rates were recorded for each area scanned. The beta scan data are summarized for SU-236NSW and presented in Table 4.10.

**Table 4.10**  
***SU-236NSW Scan Measurements Summary***

| Survey Unit | Areas | Maximum (cpm) | Average (cpm) | Max Net (cpm) | Avg Net (cpm) |
|-------------|-------|---------------|---------------|---------------|---------------|
| 236NSW      | 6     | 1200          | 692           | 648           | 140           |

- 4.3.6.5. The maximum net scan value of 648 cpm is well below the scan threshold of 2000 cpm. No scans were observed above the scan threshold.

## 5. CONCLUSIONS

- 5.1. SU-235NES passed all the tests described in the D plan except background. All the tests required for release of a Class 2 Survey unit were passed. (Par. 4.2.4.2)
- 5.2. No significant residual radioactivity was measured on the 9 items of installed apparatus in SU-235NES.(Par. 4.2.3.1)
- 5.3. Virtually no removable contamination is present within SU-235NES. (Par. 4.2.5.2)
- 5.4. No beta scan data were observed in SU-235NES above the scan threshold of 2,000 cpm. (Par. 4.2.6.5)
- 5.5. SU-235NES meets all the requirements of the D Plan and MARSSIM for unconditional release.
- 5.6. SU-236NSW passed all the tests described in the D plan except background. All the tests required for release of a Class 2 Survey unit were passed. (Par. 4.3.4.2)
- 5.7. No significant residual radioactivity was measured on the 4 items of installed apparatus in SU-236NSW.(Par. 4.3.3.1)
- 5.8. Virtually no removable contamination is present within SU-236NSW. (Par. 4.3.5.2)

- 5.9. No beta scan data were observed in SU-236NSW above the scan threshold of 2,000 cpm.  
(Par. 4.3.6.5)
- 5.10. SU-236NSW meets all the requirements of the D Plan and MARSSIM for unconditional release.

**6. RECOMMENDATIONS**

- 6.1. SU-235NES should be released from the license.
- 6.2. SU-236NSW should be released from the license.

**Appendix 1**  
**Building Survey Unit Listing for**  
**Buildings 235 & 236 Exterior Walls**

# Building Survey Unit Listing

| <i>SurfaceCode</i>          | <i>Xmax</i> | <i>Ymax</i> | <i>Area</i><br><i>(sq.ft.)</i> | <i>Paint</i><br><i>(Coats)</i> | <i>Description</i>                                      |
|-----------------------------|-------------|-------------|--------------------------------|--------------------------------|---|
| <b>SurveyUnitID: 235NES</b> |             |             | <b>Class: 2</b>                |                                |   |
| <i>Room 999</i>             |             |             |                                |                                |   |
| N                           | 120.0       | 23.0        | 2,760                          | 0.0                            |   |
| S                           | 120.0       | 23.0        | 2,760                          | 0.0                            |   |
| E                           | 88.0        | 23.0        | 2,024                          | 0.0                            |   |
| Q25                         |             |             | 0                              | 0.0                            | Copper Roof Flashing                                    |
| Q27                         |             |             | 0                              | 0.0                            | 2 runs of 4" to 6" gray piping,<br>and hydrogen gasline |
| Q28                         |             |             | 0                              | 0.0                            | Supports for acces ladder                               |
| Q29                         |             |             | 0                              | 0.0                            | Red fire box and conduit                                |
| Q30                         |             |             | 0                              | 0.0                            | Blower and related piping                               |
| Q31                         |             |             | 0                              | 0.0                            | Vertical silver piping                                  |
| Q32                         |             |             | 0                              | 0.0                            | support brackets, upper supply<br>lines                 |
| Q33                         |             |             | 0                              | 0.0                            | 24" vertical pipe and connected<br>piping               |
| Q34                         |             |             | 0                              | 0.0                            | Gray platform   |

**Summary for Room 999 (12 detail records)**

**7,544 Sq. Feet**


**TOTAL for Survey Unit 235NES**

**7,544 Sq. Feet**


# Building Survey Unit Listing

| <i>SurfaceCode</i>                             | <i>Xmax</i> | <i>Ymax</i> | <i>Area</i><br><i>(sq.ft.)</i> | <i>Paint</i><br><i>(Coats)</i> | <i>Description</i>                                      |
|--|-------------|-------------|--------------------------------|--------------------------------|---|
| <b>SurveyUnitID: 236NSW</b>                    |             |             | <b>Class: 2</b>                |                                |   |
| <i>Room 999</i>                                |             |             |                                |                                |   |
| N  | 45.0        | 23.0        | 1,035                          | 0.0                            |   |
| S  | 45.0        | 23.0        | 1,035                          | 0.0                            |   |
| W  | 85.0        | 23.0        | 1,955                          | 0.0                            |   |
| Q25  |             |             | 0                              | 0.0                            | Copper roof flashing                                    |
| Q26  |             |             | 0                              | 0.0                            | Yellow 2" gas line                                      |
| Q27  |             |             | 0                              | 0.0                            | 2 runs of 4" to 6" gray piping,<br>and hydrogen gasline |
| Q32  |             |             | 0                              | 0.0                            | Support brackets  |
| <b>Summary for Room 999 (7 detail records)</b> |             |             |                                | <b>4,025 Sq. Feet</b>          |   |
| <b>TOTAL for Survey Unit 236NSW</b>            |             |             |                                | <b>4,025 Sq. Feet</b>          |   |

**APPENDIX 2**  
**Figures**





**Figure 1.1**  
*Survey Unit 235NES*




**Figure 1.2**  
*Survey Unit 236NSW*








**Coordinate System**

**Figure 3.1**






**Figure 4.2**  
*Survey Unit 235NES Scans*



| Legend  |      |
|---|------|
| Direct Measurements ( $\text{dpm}_p/100\text{cm}^2$ ) |      |
| Grid  | Bias |
| ●   | ▲    |
| ○   | ▲    |
| ●   | ▲    |
| ●   | ▲    |

● Less Than 2000  
 ○ 2000 - 2600  
 ● 2600 or More

|                             |               |
|-----------------------------|---------------|
| Mallinckrodt C-T Project    |               |
| Final Status Survey Report  |               |
| Figure 4.3                  |               |
| Building 236 Exterior Walls |               |
| Direct Beta Measurements    |               |
| Drawn by: DCW               | Date: 12/4/03 |
| Building 240                | Revision: 0   |



**Figure 4.4**  
*Survey Unit 236NSW Scans*

### APPENDIX 3

## Instrument Calibration Sheets for 235 & 236 Exterior

| Type  | S/N          | Cal Date                            |
|-------|--------------|-------------------------------------|
| Beta  | 106729/A0281 | 1/5/1995                            |
|       | 117332/A0447 | 1/17/1995                           |
|       | 127210/B861N | 4/12/2000                           |
|       | 131410/B860N | 11/7/2002                           |
|       | 163666/B426W | 1/16/2003                           |
|       | 117362/B860N | 1/18/1996<br>3/5/1996<br>10/20/1999 |
| Swipe | 179562       | 11/8/2002<br>7/22/2003              |

**TMA**  
Thermo Analytical

TMA/Eberline  
601 Scarboro Rd.  
Oak Ridge, TN 37830  
(615) 481-0683 Fax (615) 483-4521

Site: \_\_\_\_\_  
Job #: \_\_\_\_\_

ABP-100  
AG-37  
CALIBRATION DATA SHEET

ABP-100

SN: A 0281 Property of: EBERLINE INST.

Readout Inst.: 200 2200 SN: 106729 Cal. Exp. Date: 4-4-95

BETA  
Alpha Source: 12584-90 SN: 1239/92 Activity: 22800 DPM

Date of Cal.: 10-3-94

PLATEAU: \* CALIBRATED @ 35mV I.S.

| High Voltage | Source (CPM)        | High Voltage                           | Source (CPM) | Background Check  |
|--------------|---------------------|--|--------------|---|
| 500          | ALPHA   BETA   BK40 | 1050                                   | 203          | 6979 187 High Voltage CPM   |
| 550          | SEC                 | 1100                                   | 225          | 7123 219 Op. Voltage -50 NA   |
| 600          | NOTE: -             | 1150                                   | 286          | 7183 214 Op. Voltage  |
| 700          | -                   | 1200                                   | 355          | 7382 339 Op. Voltage +50  |
| 800          | 1164 12             | 1250                                   | 8116 483     | NOTE: MYLAR SHEET ADDED TO ATTENUATE ALPHA RESPONSE TO "0" CPM CONTRIBUTION. ALPHA SOURCE @ 7500 DPM NOM. |
| 850          | 2172 23             | 1300                                   | 9863 902     |   |
| 900          | 4111 78             | 1350                                   | -            |   |
| 950          | 5439 125            | 1400                                   | -            |   |
| 1000         | 6426 197            | High Voltage set at: <u>1100</u> volts |              |   |

Efficiency: A Pos @ FORWARD CNTR POS.  
5 Minute Gross Counts: B Pos @ REAR CNTR POS.

Pos "A": 34932 Pos. "B": 32230  
Average (A + B)/2: 33481.0 Gross CPM: 6696.2  
Background: CPM: 296.2 Net CPM: 6400.0  
1481

Efficiency =  $\frac{\text{Net CPM}}{\text{DPM}} \times 100 = 28.1\%$

Date of Calibration: 1-5-95 Expiration Date: 7-5-95

Calibrated by: KENNETH MURPHY (Print Name) Kenneth Murphy (Signature)

Reviewed by: R.W. Doane Date: 1/5/95

EA4.10  
Rev: 1  
Date: 28 Jan 88

EA4.10-88

L2200/ABP-100  
S/N: 106729/A0281  
1/5/95

TMA/Eberline  
601 Scarboro Rd.  
Oak Ridge, TN 37830  
(615) 481-0683 Fax (615) 483-4621

Site: MALT-5  
Job #: -

ABP-100  
AC-3-7  
CALIBRATION DATA SHEET

ABP-100  
AC-3-7 SN: A 0447 Property of: EAC  
Readout Inst.: LuOlum 2221 SN: 117332 Cal. Exp. Date: 7-17-95  
BETA  
Alpha Source: SR4-90 SN: 1239/92 Activity: 22800 DPM  
Date of Cal.: 10-3-94

PLATEAU: \* CALIB. @ 35 mv

| High Voltage | Source (CPM) | High Voltage | Source (CPM) | Background Check     |
|--------------|--------------|--------------|--------------|----------------------|
| 600          | -            | 1050         | 3100         | High Voltage CPM     |
| 650          | -            | 1100         | 4382         | Op. Voltage -100 96  |
| 700          | -            | 1150         | 5184.185     | -50 185              |
| 750          | -            | 1175         | 5527.233     | Op. Voltage 290      |
| 800          | -            | 1200         | 5767.290     | +50 407              |
| 850          | -            | 1225         | 5934.306     | Op. Voltage +100 527 |
| 900          | 618          | 1250         | 6475.407     |                      |
| 950          | 1269         | 1300         | 7364         |                      |
| 1000         | 2118         | 1350         | -            |                      |
|              |              | 1400         | -            |                      |

High Voltage set at: 1200 volts

Efficiency:

5 Minute Gross Counts:

Pos "A": 25943 29159 Pos. "B": 28277  
Average (A + B)/2: 27793.0 Gross CPM: 5558.6  
Background: CPM: 252.4 Net CPM: 5306.2  
1262

Net CPM  
Efficiency =  $\frac{\text{Net CPM}}{\text{DFM}} \times 100 = 23.3 \%$

Date of Calibration: 1-17-95 Expiration Date: 7-17-95

Calibrated by: KENNETH MURPHY Kenneth Murphy  
(Print Name) (Signature)

Reviewed by: Marianne McNamee Date: 1-17-95

EA4.10  
Rev: 1  
Date: 25 Jan 89

EA4.10 rev

L2221/ABP-100  
S/N: 117332/A0447  
1/17/95



Thermo NUTech  
 A ThermoRetec Company  
 601 Scarboro Road  
 Oak Ridge, TN 37830



**ThermoRetec**  
 Smart Solutions. Positive Outcomes.

Bicron  
 AB-100  
 AG-37

CALIBRATION DATA SHEET

AB-100

AG-37 SN: B861N Property of: TR (423) 481-0683 Phone  
 (423) 481-0121 Fax  
 www.thermoretec.com

Readout Inst.: 2221 SN: 127210 Cal. Exp. Date: 4/11/01

~~Alpha~~ Source: Sr-90 SN: 1238/92 Activity: 15200 DPM

Date of Cal.: 10/20/99

PLATEAU:

\* @35mV I.S.

| High Voltage | Source (CPM) | High Voltage               | Source (CPM) | Background Check                     |
|--------------|--------------|----------------------------|--------------|--------------------------------------|
| 600          | <u>1</u>     | 1050                       | <u>9261</u>  | High Voltage CPM                     |
| 650          | <u>22</u>    | 1100                       | _____        | Op. Voltage <del>50</del> <u>247</u> |
| 700          | <u>248</u>   | 1150                       | _____        | Op. Voltage <del>25</del> <u>305</u> |
| 750          | <u>1083</u>  | 1200                       | _____        | Op. Voltage <del>50</del> <u>283</u> |
| 800          | <u>2656</u>  | <del>1250</del> <u>925</u> | <u>6077</u>  |                                      |
| 850          | <u>4397</u>  | <del>1300</del> <u>950</u> | <u>6185</u>  |                                      |
| 900          | <u>5663</u>  | <del>1350</del> <u>975</u> | <u>6558</u>  |                                      |
| 950          | <u>6206</u>  | <del>1400</del> _____      | _____        |                                      |
| 1000         | <u>6990</u>  |                            |              |                                      |

High Voltage set at: 950 volts

Efficiency:

5 Minute Gross Counts:

Pos "A": 31549 /5 = 6309.8  
 Average (A - B) / 5 = \_\_\_\_\_  
 Background: CPM: 273.6 / 1368/5  
 Gross CPM: \_\_\_\_\_  
 Net CPM: 6036.2

Efficiency =  $\frac{\text{Net CPM}}{\text{DPM}} \times 100 = \underline{39.7\%}$

Date of Calibration: 4/12/00 Expiration Date: 4/12/01  
 Calibrated by: Randall H. Self (Print Name) Randall H. Self (Signature)  
 Reviewed by: Alan Jaggley Date: 4/13/00

EA4.10  
 Rev: 1  
 Date: 25 Jan 99 \* Replaced Mylar

EA4.10-55

A subsidiary of Thermo TerraTech Inc.,  
 a Thermo Electron company

L2221/AB-100  
 S/N: 127210/B861N  
 4/12/00

Bicron  
AB-100  
A007

CALIBRATION DATA SHEET

AB-100  
AG-3-7 SN: B860N

Property of: E.S. (MALT)

Readout Inst.: Lud 2241:2

SN: 131410

Cal. Exp. Date: 11-7-03

Beta  
Alpha Source: SY-90

SN: 2158/96

Activity: 17100 DPM

Date of Cal.: \_\_\_\_\_

PLATEAU:

| High Voltage | Source (CPM) | High Voltage | Source (CPM) | Background Check        |            |
|--------------|--------------|--------------|--------------|-------------------------|------------|
| 600          | _____        | 1050         | <u>7435</u>  | High Voltage            | CPM        |
| 650          | _____        | 1100         | _____        | 1000<br>Op. Voltage -50 | <u>331</u> |
| 700          | _____        | 1150         | <u>5738</u>  | Op. Voltage             | <u>431</u> |
| 750          | _____        | 975          | _____        | 1050<br>Op. Voltage +50 | <u>799</u> |
| 800          | <u>1801</u>  | 1200         | <u>6204</u>  |                         |            |
| 850          | <u>3496</u>  | 1000         | _____        |                         |            |
| 900          | <u>4845</u>  | 1250         | <u>6672</u>  |                         |            |
| 950          | <u>5595</u>  | 1025         | <u>7533</u>  |                         |            |
| 1000         | <u>6415</u>  | 1300         | _____        |                         |            |
|              |              | 1050         | _____        |                         |            |
|              |              | 1350         | _____        |                         |            |
|              |              | 1400         | _____        |                         |            |

High Voltage set at: 1025 volts

@ DET 1 FZ

Efficiency:  
5 Minute Gross Counts:

Pos "A": \_\_\_\_\_  
Average (A + B)/2: \_\_\_\_\_  
Background: CPM: \_\_\_\_\_

Pos "B": \_\_\_\_\_  
Gross CPM: \_\_\_\_\_  
Net CPM: \_\_\_\_\_

1 min et 6742  
1 min Bkg 431  
6361 / 17100 DPM  
37.2 %

Efficiency =  $\frac{\text{Net CPM}}{\text{DPM}} \times 100 = \underline{37.2\%}$

Date of Calibration: 9-11-11-7-02 Expiration Date: 11-7-03

Calibrated by: Randall H. Sells (Print Name) Randall H. Sells (Signature)

Reviewed by: Blair Jorgensen Date: 11/8/02

EA4.10  
Rev: 2  
Date: 25 Feb 99

Page 4 of 4

L2241-2/AB-100  
S/N: 131410/B860N  
11/7/02

CALN100A

Thermo NUtech  
For Mallinckrodt Chemical, Inc

NATIONAL NUCLEAR ABP-100  
MATERIAL SPECIFIC CALIBRATION DATA SHEET

ABP-100 SN: B860N HIGH VOLTAGE: 1025 V PROPERTY OF: E.S. (MALT)

READOUT INST: Lud 2241-2 SN: 131410 CAL EXPIRE DATE: 11-7-03

ABP-100 EFFICIENCY TO SrY-90 ON 47 mm DISK: 37.2% CAL DATE: 11-7-02

| SURFACE MATERIAL | BACKGROUND     |                  | BR      | SOURCE         |                  | SR      | Source # | SA              | Efficiency |
|------------------|----------------|------------------|---------|----------------|------------------|---------|----------|-----------------|------------|
|                  | OPEN Cts/2 min | SHIELD Cts/2 min | NET CPM | OPEN Cts/1 min | SHIELD Cts/1 min | NET CPM |          | Source Activity | SR-SV SA   |
| Concrete         | 6170           | 572              | 198     | 8301           | 354              | 7947    | 6-A      | 33500           | 23.7       |
|                  | 1770           |                  |         | 8313           | 331              | 7982    |          |                 | 23.8       |
|                  |                |                  |         | 8442           | 321              | 8121    |          |                 | 24.2       |
|                  |                |                  |         | 8417           | 325              | 8092    |          |                 | 24.2       |
|                  |                |                  |         |                |                  |         |          | Average =       | 24.0       |
|                  |                |                  |         |                |                  |         |          | Std Dev =       | 0.26       |

26Bx125 = 33500 dpm

| SURFACE MATERIAL | BACKGROUND     |                  | BR      | SOURCE         |                  | SR      | Source # | SA              | Efficiency |
|------------------|----------------|------------------|---------|----------------|------------------|---------|----------|-----------------|------------|
|                  | OPEN Cts/2 min | SHIELD Cts/2 min | NET CPM | OPEN Cts/1 min | SHIELD Cts/1 min | NET CPM |          | Source Activity | SR-SV SA   |
| Wood             | 0              | 0                | 0       | 6375           | 324              | 6051    | M-2      | 22000           | 27.5       |
|                  | 0              | 0                | 0       | 6489           | 302              | 6187    |          |                 | 28.1       |
|                  | 0              | 0                | 0       | 6337           | 334              | 6003    |          |                 | 27.3       |
|                  | 0              | 0                | 0       | 6388           | 328              | 6060    |          |                 | 27.6       |
|                  |                |                  |         |                |                  |         |          | Average =       | 27.6       |
|                  |                |                  |         |                |                  |         |          | Std Dev =       | 0.30       |

176x125 = 22000 dpm

| SURFACE MATERIAL | BACKGROUND     |                  | BR      | SOURCE         |                  | SR      | Source # | SA              | Efficiency |
|------------------|----------------|------------------|---------|----------------|------------------|---------|----------|-----------------|------------|
|                  | OPEN Cts/2 min | SHIELD Cts/2 min | NET CPM | OPEN Cts/1 min | SHIELD Cts/1 min | NET CPM |          | Source Activity | SR-SV SA   |
| Mesquite         | 0              | 0                | 0       | 6402           | 317              | 6085    | M-2      | 22000           | 27.7       |
|                  | 0              | 0                | 0       | 6360           | 284              | 6076    |          |                 | 27.6       |
|                  | 0              | 0                | 0       | 6434           | 299              | 6135    |          |                 | 27.9       |
|                  | 0              | 0                | 0       | 6489           | 300              | 6189    |          |                 | 28.1       |
|                  |                |                  |         |                |                  |         |          | Average =       | 27.6       |
|                  |                |                  |         |                |                  |         |          | Std Dev =       | 0.22       |

| SURFACE MATERIAL | BACKGROUND     |                  | BR      | SOURCE         |                  | SR      | Source # | SA              | Efficiency |
|------------------|----------------|------------------|---------|----------------|------------------|---------|----------|-----------------|------------|
|                  | OPEN Cts/2 min | SHIELD Cts/2 min | NET CPM | OPEN Cts/1 min | SHIELD Cts/1 min | NET CPM |          | Source Activity | SR-SV SA   |
| Aluminum         | 0              | 0                | 0       | 7108           | 308              | 6800    | M-2      | 22000           | 30.9       |
|                  | 0              | 0                | 0       | 7218           | 292              | 6921    |          |                 | 31.5       |
|                  | 0              | 0                | 0       | 7216           | 282              | 6934    |          |                 | 31.5       |
|                  | 0              | 0                | 0       | 7090           | 321              | 6769    |          |                 | 30.1       |
|                  |                |                  |         |                |                  |         |          | Average =       | 31.0       |
|                  |                |                  |         |                |                  |         |          | Std Dev =       | 0.66       |

DATE OF CALIBRATION: 11-7-02

EXPIRATION DATE: 11-7-03

CALIBRATED BY: Randall H. Selts

Randall H. Selts  
Signature

REVIEWED BY: Alan Freeply

DATE: 11/8/02

\*Cable Checks OK

L2241-2/AB-100  
S/N: 131410/B860N  
11/7/02

# CT-RP-66

## Chi Squared Test

|                    |        |                        |             |
|--------------------|--------|------------------------|-------------|
| Instrument Model # | 2241   | Date:                  | 11.14.02    |
| Instrument Serial# | 131410 | Source Nuclide:        | SrY90       |
| Probe Model #      | AB 100 | Source Serial #        | 2178-96     |
| Probe Serial #     | B860n  | Source dpm (4π):       | 56836       |
| Window Setting:    |        | Efficiency (cpm/dpm):  | <u>0.33</u> |
| Threshold Setting: | 35 mV  | Background cpm:        | 281.2       |
| High Voltage:      | 1025   | BKGD N-1               | 4           |
|                    |        | BKGD Count Time (min): | 1           |

| <u>Count # (n)</u> | <u>Gross Counts</u> | <u>Expected</u> | <u>Background Counts</u> |
|--------------------|---------------------|-----------------|--------------------------|
| 1                  | 18759               | 18817           | 293                      |
| 2                  | 18818               | 18817           | 293                      |
| 3                  | 18944               | 18817           | 286                      |
| 4                  | 18652               | 18817           | 298                      |
| 5                  | 18973               | 18817           | 286                      |
| 6                  | 18894               | 18817           |                          |
| 7                  | 18801               | 18817           |                          |
| 8                  | 18782               | 18817           |                          |
| 9                  | 18895               | 18817           |                          |
| 10                 | 18751               | 18817           |                          |
| 11                 | 18803               | 18817           |                          |
| 12                 | 18814               | 18817           |                          |
| 13                 | 19145               | 18817           |                          |
| 14                 | 18853               | 18817           |                          |
| 15                 | 18763               | 18817           |                          |
| 16                 | 18763               | 18817           |                          |
| 17                 | 18619               | 18817           |                          |
| 18                 | 18819               | 18817           |                          |
| 19                 | 18850               | 18817           |                          |
| 20                 | 18650               | 18817           |                          |

|                             |       |                       |     |
|-----------------------------|-------|-----------------------|-----|
| sample mean (xbar) =        | 18817 | Multiplier to convert |     |
| sample variance (s^2) =     | 14316 | to dpm:               | 3.0 |
| background variance (b^2) = | 26.7  |                       |     |
| sample sigma (s) =          | 120   |                       |     |
| (95% Confidence) 2.752 s =  | 330   |                       |     |
| (99% Confidence) 3.615 s =  | 433   |                       |     |



|                      |           |            |     |
|----------------------|-----------|------------|-----|
| df = n-1 =           | 19        | MDA(cpm) = | 82  |
| chitest = p(x<χ^2) = | 7.566E-01 | MDA(dpm) = | 249 |
| chisquare (χ^2) =    | 14.455    |            |     |

|                           |        |
|---------------------------|--------|
| Acceptable χ^2 min =      | 8.907  |
| Acceptable χ^2 max =      | 32.852 |
| χ^2 test passes (yes/no)? | YES    |

|                                    |       |
|------------------------------------|-------|
| 99% Conf. Interval Test min =      | 18093 |
| 95% Conf. Interval Test min =      | 18197 |
| Daily Source Check Mean Net Counts | 18528 |
| 95% Conf. Interval Test max =      | 18856 |
| 99% Conf. Interval Test max =      | 18959 |

Test performed by: Steve Struck

Checked by:

11-14-02  
 Date: 11.14.02

L2241-2/AB-100  
 S/N: 131410/B860N  
 11/7/02

Thermo NUTECH  
 A ThermoRetec Company  
 801 Scarboro Road  
 Oak Ridge, TN 37830

LUDLUM 2221  
 CALIBRATION DATA SHEET

Ludlum2221S/N: 163666 Property Of \_\_\_\_\_



Battery Check OK @ 5.6 R15  
Replace @ 6.4

High Voltage Check

(423) 481-0683 Phone  
 (423) 481-0121 Fax  
 www.thermoretec.com

HV Meter: Fluke 29 S/N: 65410232 Cal Exp. Date: 1-30-03

| Meter Reading | Pre Cal     | Post Cal    | Tolerance |
|---------------|-------------|-------------|-----------|
| 600 Volts     | <u>660</u>  | <u>605</u>  | 10 %      |
| 1000 Volts    | <u>1100</u> | <u>1005</u> | 10 %      |
| 1400 Volts    | <u>1540</u> | <u>1410</u> | 10 %      |

Input Sensitivity:

( Threshold @ 10 mv ) Pre Cal: 35 mv , Post Cal: 35 mv  
 MP-2 S/N: 684 Calibration Exp. Date: 1-29-03

| Rate/    | MP-2    | 2221 | Display       | Display       | Tol |
|----------|---------|------|---------------|---------------|-----|
| Meter    |         |      | Digital       | Analog        |     |
| 400 CPM  | x1      |      | <u>400</u>    | <u>400</u>    | 10% |
| 4K CPM   | x10     |      | <u>3998</u>   | <u>4000</u>   | 10% |
| 40K CPM  | x100    |      | <u>39999</u>  | <u>40000</u>  | 10% |
| 400K CPM | x1000   |      | <u>400080</u> | <u>400000</u> | 10% |
| Scaler:  |         |      |               |               |     |
| 100K CPM | 0.5 sec |      | <u>50010</u>  | <u>100000</u> | 10% |
| 100K CPM | 1.0 min |      | <u>100020</u> | <u>f</u>      | 10% |
| 100K CPM | 2.0 min |      | <u>200039</u> | <u>f</u>      | 10% |
| 100K CPM | 5.0 min |      | <u>500087</u> | <u>f</u>      | 10% |

Log 400 300 4K 4K 40K 40K 400K 400K

Functional Check:

Ext Count  Reset  Speaker  Headphones  Light

Date Of Calibration: 1-16-03 Expiration Date: 7-16-03

Calibrated By: Randall H. Sells (Print) Randall H. Sells (Signature)

Reviewed By: M. N. Sells Date: 1/30/03

A subsidiary of Thermo TerraTech Inc.,  
 a Thermo Electron company

L2221/AB-100  
 S/N: 163666/B426W  
 1/16/03

CALN100A

Thermo NUtech  
For Mallinckrodt Chemical, Inc

NATIONAL NUCLEAR ABP-100  
MATERIAL SPECIFIC CALIBRATION DATA SHEET

ABP-100 SN: B426W HIGH VOLTAGE: 315 V PROPERTY OF: RHS FYCO E.S.  
READOUT INST: Lud 2221 SN: 1636666 CAL EXPIRE DATE: 7-16-03  
ABP-100 EFFICIENCY TO SY-90 ON 47 mm DISK: 42.0 % CAL DATE: 1-22-03

| SURFACE MATERIAL                     | BACKGROUND     |                  | BR      | SOURCE         |                  | SR      | Source # | SA              | Efficiency % |
|--------------------------------------|----------------|------------------|---------|----------------|------------------|---------|----------|-----------------|--------------|
|                                      | OPEN Cts/2 min | SHIELD Cts/2 min | NET CPM | OPEN Cts/1 min | SHIELD Cts/1 min | NET CPM |          | Source Activity |              |
| Concrete                             | 561            | 416              | 73      | 6857           | 232              | 6625    | 6-A      | 33250           | 19.9         |
|                                      | ↓              | ↓                | ↓       | 6853           | 246              | 6607    | ↓        | ↓               | 19.9         |
|                                      | ↓              | ↓                | ↓       | 6846           | 242              | 6602    | ↓        | ↓               | 19.9         |
|                                      | ↓              | ↓                | ↓       | 6784           | 236              | 6548    | ↓        | ↓               | 19.7         |
| 266 x 125 = <del>335</del> 33250 dpm |                |                  |         |                |                  |         |          | Average =       | 19.9         |
|                                      |                |                  |         |                |                  |         |          | Std Dev =       | 0.1          |

|                       |   |   |   |      |     |      |     |           |      |
|-----------------------|---|---|---|------|-----|------|-----|-----------|------|
| Wood                  | 0 | 0 | 0 | 5222 | 238 | 4984 | M-2 | 22250     | 22.5 |
|                       | ↓ | ↓ | ↓ | 528  | 240 | 5041 | ↓   | ↓         | 22.5 |
|                       | ↓ | ↓ | ↓ | 5181 | 224 | 4957 | ↓   | ↓         | 22.3 |
|                       | ↓ | ↓ | ↓ | 5296 | 232 | 5064 | ↓   | ↓         | 22.8 |
| 178 dpm x 125 = 22250 |   |   |   |      |     |      |     | Average = | 22.5 |
|                       |   |   |   |      |     |      |     | Std Dev = | 0.2  |

|                       |   |   |   |      |     |      |     |           |      |
|-----------------------|---|---|---|------|-----|------|-----|-----------|------|
| Masonite              | 0 | 0 | 0 | 5296 | 232 | 5064 | M-2 | 22250     | 22.8 |
|                       | ↓ | ↓ | ↓ | 5302 | 234 | 5068 | ↓   | ↓         | 22.8 |
|                       | ↓ | ↓ | ↓ | 5311 | 248 | 5063 | ↓   | ↓         | 22.8 |
|                       | ↓ | ↓ | ↓ | 5366 | 236 | 5130 | ↓   | ↓         | 23.2 |
| 178 dpm x 125 = 22250 |   |   |   |      |     |      |     | Average = | 22.8 |
|                       |   |   |   |      |     |      |     | Std Dev = | 0.2  |

|                       |   |   |   |      |     |      |     |           |      |
|-----------------------|---|---|---|------|-----|------|-----|-----------|------|
| Aluminum              | 0 | 0 | 0 | 6037 | 223 | 5814 | M-2 | 22250     | 26.1 |
|                       | ↓ | ↓ | ↓ | 5708 | 236 | 5470 | ↓   | ↓         | 24.6 |
|                       | ↓ | ↓ | ↓ | 6013 | 248 | 5765 | ↓   | ↓         | 25.9 |
|                       | ↓ | ↓ | ↓ | 5892 | 227 | 5665 | ↓   | ↓         | 25.5 |
| 178 dpm x 125 = 22250 |   |   |   |      |     |      |     | Average = | 25.5 |
|                       |   |   |   |      |     |      |     | Std Dev = | 0.7  |

DATE OF CALIBRATION: 1-29-03 EXPIRATION DATE: 7-29-03  
CALIBRATED BY: Randall H. Sells Signature: Randall H. Sells  
REVIEWED BY: M. Dyer DATE: 11/30/02

L2221/AB-100  
S/N: 163666/B426W  
1/16/03

# CT-RP-66 Chi Squared Test

|                           |                            |
|---------------------------|----------------------------|
| Instrument Model # 2221   | Date: 02/04/2003           |
| Instrument Serial# 163666 | Source Nuclide: SrY90      |
| Probe Model # AB 100      | Source Serial # 2178-96    |
| Probe Serial # B426W      | Source dpm (4π): 56489     |
| Window Setting: 3720      | Efficiency (cpm/dpm): 0.28 |
| Threshold Setting: 352    | Background cpm: 183.4      |
| High Voltage: 875         | BKGD N-1: 4                |
|                           | BKGD Count Time (min): 1   |

| Count # (n) | Gross Counts<br>Observed | Expected | Background Counts |
|-------------|--------------------------|----------|-------------------|
| 1           | 15360                    | 15546    | 185               |
| 2           | 15381                    | 15546    | 193               |
| 3           | 15477                    | 15546    | 179               |
| 4           | 15662                    | 15546    | 179               |
| 5           | 15520                    | 15546    | 181               |
| 6           | 15587                    | 15546    |                   |
| 7           | 15478                    | 15546    |                   |
| 8           | 15392                    | 15546    |                   |
| 9           | 15639                    | 15546    |                   |
| 10          | 15609                    | 15546    |                   |
| 11          | 15401                    | 15546    |                   |
| 12          | 15433                    | 15546    |                   |
| 13          | 15601                    | 15546    |                   |
| 14          | 15743                    | 15546    |                   |
| 15          | 15608                    | 15546    |                   |
| 16          | 15828                    | 15546    |                   |
| 17          | 15577                    | 15546    |                   |
| 18          | 15518                    | 15546    |                   |
| 19          | 15510                    | 15546    |                   |
| 20          | 15599                    | 15546    |                   |

|                                    |           |                               |     |
|------------------------------------|-----------|-------------------------------|-----|
| sample mean (xbar) =               | 15546     | Multiplier to convert to dpm: | 3.6 |
| sample variance (s^2) =            | 15181     |                               |     |
| background variance (b^2) =        | 34.8      |                               |     |
| sample sigma (s) =                 | 123       |                               |     |
| (95% Confidence) 2.752 s =         | 339       |                               |     |
| (99% Confidence) 3.615 s =         | 446       |                               |     |
|                                    |           |                               |     |
| df = n-1 =                         | 19        | MDA (cpm) =                   | 66  |
| chilest = p(x<χ^2) =               | 4.858E-01 | MDA (dpm) =                   | 240 |
| chisquare (χ^2) =                  | 18.554    |                               |     |
|                                    |           |                               |     |
| Acceptable χ^2 min =               | 8.907     |                               |     |
| Acceptable χ^2 max =               | 32.852    |                               |     |
| χ^2 test passes (yes/no)?          | YES       |                               |     |
|                                    |           |                               |     |
| 99% Conf. Interval Test min =      | 14917     |                               |     |
| 95% Conf. Interval Test min =      | 15023     |                               |     |
| Daily Source Check Mean Net Counts | 15363     |                               |     |
| 95% Conf. Interval Test max =      | 15702     |                               |     |
| 99% Conf. Interval Test max =      | 15809     |                               |     |

Test performed by: Steve Struck

Checked by:

*Jim C. Woodford*

Date:

*2-4-03*

L2221/AB-100  
S/N: 163666/B426W  
1/16/03

Site: \_\_\_\_\_  
Job #: \_\_\_\_\_

AB-100  
~~AC-3-7~~  
CALIBRATION DATA SHEET

AB-100  
~~AC-3-7~~ SN: B 860N Property of: EAC  
Readout Inst.: Ludlum 2221 SN: 117362 Cal. Exp. Date: 7-8-96  
SrY-90  
Alpha Source: 1239/92 SN: 1239/92 Activity: 20300 DPM  
Date of Cal.: 10-1-95

PLATEAU: \* CALIB @ 35 mv

| High Voltage | Source (CFM) | High Voltage | Source (CFM) | Background Check |            |
|--------------|--------------|--------------|--------------|------------------|------------|
| 600          | _____        | 1050         | _____        | High Voltage     | CFM        |
| 650          | _____        | 1100         | _____        | Op. Voltage -50  | <u>284</u> |
| 700          | _____        | 1150         | _____        | Op. Voltage      | <u>440</u> |
| 750          | _____        | 1200         | _____        | Op. Voltage +50  | <u>574</u> |
| 800          | <u>4460</u>  | 1250         | _____        |                  |            |
| 850          | <u>6636</u>  | 1300         | _____        |                  |            |
| 875          | <u>7338</u>  | 1350         | _____        |                  |            |
| 900          | <u>7759</u>  | 1400         | _____        |                  |            |
| 925          | <u>8008</u>  |              |              |                  |            |
| 950          | <u>8115</u>  |              |              |                  |            |
| 975          | <u>8286</u>  |              |              |                  |            |
| 1000         | <u>8656</u>  |              |              |                  |            |

High Voltage set at: 950 volts

Efficiency:

5 Minute Gross Counts:

A: FRONT CNTR Pos.  
B: REAR CNTR Pos.  
CNTR "C"

Pos "A": 38683      Pos "B": 40956  
 $(A+B+C)/3$  Average  $(A+B)/2$ : 40181      Gross CPM: 8036.2  
Background: CPM: 396.4      Net CPM: 7639.8  
1982

$$\text{Efficiency} = \frac{\text{Net CPM}}{\text{DFM}} \times 100 = \frac{7639.8}{20300} \times 100 = 37.6\%$$

Date of Calibration: 1-18-96 Expiration Date: 7-18-96

Calibrated by: SARA SMITH      Sara Smith  
(Print Name)      (Signature)

Reviewed by: Randall A. Dull      Date: 1-23-96

EA4.10  
Rev: 1  
Date: 25 Jan 88

EA4.10-66

L2221/AB-100  
S/N: 117362/B860N  
1/18/96



Site: \_\_\_\_\_  
Job #: \_\_\_\_\_

AB-100

~~AC-3-7~~  
CALIBRATION DATA SHEET

AB-100

~~AC-3-7~~ SN: B860N Property of: EAC  
Readout Inst.: 2221 SN: 117362 Cal. Exp. Date: 7-8-96  
Beta  
Alpha Source: Sr-90 SN: 1239/92 Activity: 20300 DPM  
Date of Cal.: 10-25-95

PLATEAU:

| High Voltage | Source (CPM) | High Voltage | Source (CPM) | Background Check |
|--------------|--------------|--------------|--------------|------------------|
| 600          | <u>0</u>     | 1050         | <u>8796</u>  | High Voltage CPM |
| 650          | <u>2</u>     | 1100         | <u>15162</u> | Op. Voltage -50  |
| 700          | <u>106</u>   | 1150         | <u>N/A</u>   | Op. Voltage      |
| 750          | <u>699</u>   | 1200         | }            | Op. Voltage +50  |
| 800          | <u>2042</u>  | 1250         |              |                  |
| 850          | <u>4403</u>  | 1300         |              |                  |
| 900          | <u>6287</u>  | 1350         |              |                  |
| 950          | <u>7569</u>  | 1400         |              |                  |
| 1000         | <u>7950</u>  |              |              |                  |

High Voltage set at: 950 volts

Efficiency:

5 Minute Gross Counts:

Pos "A": 37171 Pos "B": N/A  
Average (A + B)/2: N/A Gross CPM: 7434.2  
Background: CPM: 247.8 Net CPM: 7186.4  
1239

$$\text{Efficiency} = \frac{\text{Net CPM}}{\text{DPM}} \times 100 = \underline{35.4\%}$$

Date of Calibration: 3-5-96 Expiration Date: 9-5-96  
Calibrated by: Randall H. Sells Randall H. Sells  
(Print Name) (Signature)

Reviewed by: \_\_\_\_\_ Date: \_\_\_\_\_

EA4.10  
Rev: 1  
Date: 25 Jan 88

EA4.10-85

L2221/AB-100  
S/N: 117362/B860N  
3/5/96



*Bicron*  
 AB-100  
 AG-37

CALIBRATION DATA SHEET

AB-100  
 AG-37 SN: B860N

Property of: TR

(423) 481-0683 Phone  
 (423) 481-0121 Fax  
 www.thermoretec.com

Readout Inst.: 2221  
 Beta  
 Alpha Source: Sc 7-90

SN: 117362  
 SN: 123892

Cal. Exp. Date: 7/21/2000  
 Activity: 16400 DPM 15200 dpm  
 RAS

Date of Cal.: 4/20/99

\* @35 mV  
 @ Contact Geometry

PLATEAU:

| High Voltage | Source (CPM) | High Voltage            | Source (CPM) | Background Check                        |     |
|--------------|--------------|-------------------------|--------------|---|-----|
| 600          | —            | 1050                    | 6942         | High Voltage                            | CPM |
| 650          | —            | 1100                    | 9136         | Op. Voltage <sup>25</sup> <del>50</del> | 245 |
| 700          | —            | 1150                    | —            | Op. Voltage                             | 261 |
| 750          | —            | <del>1200</del><br>925  | 5077         | Op. Voltage <sup>25</sup> <del>50</del> | 261 |
| 800          | 1062         | <del>1250</del><br>950  | 5652         |   |     |
| 850          | 2726         | <del>1300</del><br>975  | 6046         | 1050 - 6913                             |     |
| 900          | 4438         | <del>1350</del><br>1000 | 6324         |   |     |
| 950          | 5594         | <del>1400</del><br>1025 | 6493         |   |     |
| 1000         | 6470         |                         |              | High Voltage set at: <u>1000</u> volts  |     |

Efficiency:  
 5 Minute Gross Counts:

Pos "A": 30485      Pos "B": 31943  
 Average (A + B)/2: 31214      Gross CPM: 6242.8  
 Background: CPM: 257.2      Net CPM: 5985.6  
 1286

$$\text{Efficiency} = \frac{\text{Net CPM}}{\text{DPM}} \times 100 = \frac{5985.6}{1286} \times 100 = 39.4\%$$

Date of Calibration: 10/20/99      Expiration Date: 10/20/2000  
 Calibrated by: Randall H. Sells      Randall H. Sells  
 (Print Name)      (Signature)  
 Reviewed by: Alan Glasgow      Date: 10/20/99

EA4.10  
 Rev: 2  
 Date: 25 Feb 99

L2221/AB-100  
 S/N: 117362/B860N  
 10/20/99



Scientific and Industrial Instruments

CERTIFICATE OF CALIBRATION

#2114 P.009  
**LUDLUM MEASUREMENTS, INC.**  
 POST OFFICE BOX 810 PH. 915-235-5494  
 501 OAK STREET FAX NO. 915-235-4672  
 SWEETWATER, TEXAS 79656, U.S.A.

CUSTOMER TYCO/HEALTHCARE/MALLINCKRODT ORDER NO. 288367 / 268024  
 Mtg. Ludlum Measurements, Inc. Model 3030 Serial No. 179562

Cal. Date 8-Nov-02 Cal Due Date 8-May-03 Cal. Interval 6 Months

Check mark  applies to applicable instr. and/or detector IAW mfg. spec. T. 72 °F RH 32 % Alt 699.8 mm Hg  
 New Instrument Instrument Received  Within Toler.  $\pm 10\%$   10-20%  Out of Tol.  Requiring Repair  Other-See comments  
 Mechanical ck.  Window Operation  
 Audio ck.

Alpha Sensitivity 120 mV Beta Sensitivity 4 mV Beta Window 50 mV  
 Calibrated in accordance with LMI SOP 14.8 rev 12/05/89.  
 Instrument Volt Set 625 V High Voltage set with detector connected.  
 HV Readout (2 points) Ref./Inst. 499 / 500 V Ref./Inst. 1504 / 1500 V

(EEPROM Settings)  
 (PC) Count Time: 10  
 Alpha Alarm: 50000 cpm  
 Beta Alarm: 50000 cpm  
 Alpha/Beta Alarm: 50000 cpm  
 Calibration Due Date: 30 May 02  
 LOC (Loss of Count) time = 30 minutes (default)

Instrument in DPM mode.  
 QC mode turned OFF.  
 Firmware version: 20110  
 Overload set at 1/4 turn past OFF.  
 Battery voltage measured at 2.80 Vdc.  
 C-14 Efficiency = 9 % (4 p) Net

| Alpha Channel   | REFERENCE CAL POINT | INSTRUMENT RECEIVED | INSTRUMENT METER READING* |
|-----------------|---------------------|---------------------|---------------------------|
| Digital Readout | <u>400K cpm</u>     | <u>399264</u>       | <u>399264</u>             |
|                 | <u>40K cpm</u>      | <u>39927</u>        | <u>39927</u>              |
|                 | <u>4K cpm</u>       | <u>3993</u>         | <u>3993</u>               |
|                 | <u>400 cpm</u>      | <u>400</u>          | <u>400</u>                |
|                 | <u>40 cpm</u>       | <u>40</u>           | <u>40</u>                 |

| Beta/Gamma Channel | REFERENCE CAL POINT | INSTRUMENT RECEIVED | INSTRUMENT METER READING* |
|--------------------|---------------------|---------------------|---------------------------|
| Digital Readout    | <u>400K cpm</u>     | <u>399449</u>       | <u>399449</u>             |
|                    | <u>40K cpm</u>      | <u>39950</u>        | <u>39950</u>              |
|                    | <u>4K cpm</u>       | <u>3995</u>         | <u>3995</u>               |
|                    | <u>400 cpm</u>      | <u>400</u>          | <u>400</u>                |
|                    | <u>40 cpm</u>       | <u>40</u>           | <u>40</u>                 |

\*Uncertainty within  $\pm 10\%$  C.F. within  $\pm 20\%$  (0) indicates 0.1 minute count

COMMENTS:  
 SEE. for Th-230 s/n 2748-06, 3070cpm, read 405 in 1 minute = 10 % 2pi

Ludlum Measurements, Inc. certifies that the above instrument has been calibrated by standards traceable to the National Institute of Standards and Technology, or to the calibration facilities of other International Standards Organization members, or have been derived from accepted values of natural physical constants or have been derived by the ratio type of calibration techniques. The calibration system conforms to the requirements of ANSI/ISO 9001-1994 and ANSI N329-1978. State of Texas Calibration License No. LC-1963

Reference Instruments and/or Sources:  
 Alpha S/N 73-110 1748-06, 2-117 1752-4  Beta S/N 70-98 11-15  Other \_\_\_\_\_  
 m 500 S/N 134709  Oscilloscope S/N \_\_\_\_\_  Multimeter S/N \_\_\_\_\_

Calibrated By: Conrad J. Dindo Date: 8 Nov 02  
 Reviewed By: Rhonda Harris Date: 11 Nov 02

This certificate shall not be reproduced except in full, without the written approval of Ludlum Measurements, Inc. FORM C25-2 08/03/2002

AC Inst.  Passed Dielectric (Hi-Pot) and Continuity Test Only  Failed

L3030  
 S/N: 179562  
 11/8/02

JUL 16 2003 16:53 314 654 1251  
 Ludlum Measurements, Inc.  
 Model 3030 Plateau Data

MALLINCKRODT

#2114 P.011

11/11/02  
 11:25:35 AM

Header 1: John O Public  
 Header 2: Serial#179562  
 Header 3: Site:Building 1  
 Header 4: Room 7 EastWall  
 Header 5: More Comments?  
 Header 6: More Comments?

Calibration Due Date: 5/8/03

Model 3030 Date: 11/8/02  
 Model 3030 Time: 10:15:23 AM

User PC Time: 1.0

Alpha Isotope: Pu-239  
 Alpha Source Size (dpm): 25200  
 Alpha Source Size (uCi): 0.011351351

Beta Isotope: Tc-99  
 Beta Source Size (dpm): 22500  
 Beta Source Size (uCi): 0.01018018

Starting High Voltage: 625  
 Starting High Voltage: 750  
 High Voltage Increment: 25

Plateau Count Mode: SCALER  
 Source Count Time (min): 0001.0  
 Background Count Time (min): 1.0

| HV  | ALPHA         |            |       |           | BETA           |            |       |           |
|-----|---------------|------------|-------|-----------|----------------|------------|-------|-----------|
|     | Source (Beta) | Background | Eff   | Crosstalk | Source (Alpha) | Background | Eff   | Crosstalk |
| 625 | 9306 (348)    | 1          | 16.9% | 3.5%      | 5347 (0)       | 25         | 23.5% | 0.0%      |
| 650 | 9467 (311)    | 2          | 37.6% | 2.9%      | 6243 (4)       | 40         | 27.4% | 0.0%      |
| 675 | 9632 (328)    | 3          | 38.2% | 3.0%      | 7209 (3)       | 41         | 31.7% | 0.0%      |
| 700 | 9755 (340)    | 5          | 38.7% | 3.0%      | 8087 (1)       | 43         | 35.6% | 0.0%      |
| 725 | 9627 (267)    | 2          | 38.2% | 2.1%      | 8928 (3)       | 68         | 39.2% | 0.0%      |
| 750 | 9773 (316)    | 3          | 38.8% | 1.4%      | 9646 (3)       | 183        | 41.9% | 0.0%      |

L3030  
 S/N: 179562  
 11/8/02

JUL 16 2003 16:53:31Z 451 1051

MALLINCKRODT

#2114 P.010

Ludlum Measurements, Inc.

Model 3030 MDA Calculation Data

11/11/02

11:35:19 AM

Alpha Background (cpm): 3.0

Beta Background (cpm): 41.0

Alpha Efficiency %: 38.2

Beta Efficiency %: 31.7

Confidence Level: 95%

| Count Time | Alpha MDA (dpm) | Beta MDA (dpm) |
|------------|-----------------|----------------|
| 0.1        | 120.4           | 305.9          |
| 0.5        | 40.0            | 132.2          |
| 1.0        | 28.2            | 102.5          |
| 2.0        | 21.8            | 85.7           |
| 3.0        | 17.8            | 74.5           |
| 10.0       | 16.4            | 70.6           |
| 50.0       | 15.2            | 67.1           |
| 20 (1.0)   | 28.2            | 102.5          |

L3030  
S/N: 179562  
11/8/02



Designer and Manufacturer  
of  
Scientific and Industrial  
Instruments

### CERTIFICATE OF CALIBRATION

**LUDLUM MEASUREMENTS, INC.**  
POST OFFICE BOX 810 PH. 325-235-5494  
501 OAK STREET FAX NO. 325-235-4672  
SWEETWATER, TEXAS 79556, U.S.A.

CUSTOMER TYCO/ MALLINCKRODT ORDER NO. 200546 / 274002

Mfg. Ludlum Measurements, Inc. Model 3030 Serial No. 179562

Cal. Date 22-Jul-03 Cal Due Date 22-Jan-04 Cal. Interval 6 Months

Check mark  applies to applicable instr. and/or detector IAW mfg. spec. T. 73 °F RH 39 % Air 703.8 mm Hg

New Instrument  Instrument Received  Within Toler. +10%  10-20%  Out of Tol.  Requiring Repair  Other-See comments

Mechanical ck.  Window Operation

Audio ck.

Alpha Sensitivity 120 mV Beta Sensitivity 4 mV Beta Window 50 mV

Calibrated in accordance with LMI SOP 14.8 rev 12/05/89.

Instrument Volt Set 650 V High Voltage set with detector connected.

HV Readout (2 points) Ref./Inst. 501 / 500 V Ref./Inst. 1512 / 1500 V

(EEPROM Settings)

(PC) Count Time: 1.0

Alpha Alarm: 999999 cpm

Beta Alarm: 999999 cpm

Alpha/Beta Alarm: 999999 cpm

Calibration Due Date: 01/22/2004

LOC (Loss of Count) time = 30 minutes (default)

EC mode turned OFF.

Firmware version: 39913110

Overload set at 1/4 turn past OFF.

Battery voltage measured at 1.52 Vdc.

6.4 Efficiency = 2.1 % (4 pi) Net

| Alpha Channel   | REFERENCE CAL POINT | INSTRUMENT RECEIVED | INSTRUMENT METER READING* |
|-----------------|---------------------|---------------------|---------------------------|
| Digital Readout | <u>400K cpm</u>     | <u>399903</u>       | <u>399903</u>             |
|                 | <u>40K cpm</u>      | <u>39992</u>        | <u>39992</u>              |
|                 | <u>4K cpm</u>       | <u>3995</u>         | <u>3995</u>               |
|                 | <u>400 cpm</u>      | <u>400</u>          | <u>400</u>                |
|                 | <u>40 cpm</u>       | <u>40</u>           | <u>40</u>                 |

| Beta/Gamma Channel | REFERENCE CAL POINT | INSTRUMENT RECEIVED | INSTRUMENT METER READING* |
|--------------------|---------------------|---------------------|---------------------------|
| Digital Readout    | <u>400K cpm</u>     | <u>399507</u>       | <u>399507</u>             |
|                    | <u>40K cpm</u>      | <u>39952</u>        | <u>39952</u>              |
|                    | <u>4K cpm</u>       | <u>3997</u>         | <u>3997</u>               |
|                    | <u>400 cpm</u>      | <u>400</u>          | <u>400</u>                |
|                    | <u>40 cpm</u>       | <u>40</u>           | <u>40</u>                 |

\*Accuracy within ± 10% C.F. within ± 20%

(0) indicates 0.1 minute count

COMMENTS:

See Ser #230 s/n 2748-00, 3070cpm read 2377 in 1 minute = 77% 2pi

Ludlum Measurements, Inc. certifies that the above instrument has been calibrated by standards traceable to the National Institute of Standards and Technology, or to the calibration facilities of other International Standards Organization members, or have been derived from accepted values of natural physical constants or have been derived by the ratio type of calibration techniques. The calibration system conforms to the requirements of ANSI/NCSL Z540-1-1994 and ANSI N323-1978. State of Texas Calibration License No. LC-1963

Reference Instruments and/or Sources:

Alpha S/N \_\_\_\_\_  Beta S/N \_\_\_\_\_  Other \_\_\_\_\_

m. 500 S/N 134709  Oscilloscope S/N \_\_\_\_\_  Multimeter S/N 57390613

Calibrated By: Conrad Johnson Date 22 Jul 03

Reviewed By: WJ Huber Date 22 July 03

This certificate shall not be reproduced except in full, without the written approval of Ludlum Measurements, Inc. FORM C65-3 04/09/2003

AC Inst.  Passed Dielectric (H-Pot) and Continuity Test  
Only  Failed:

L3030  
S/N: 179562  
7/22/03

Ludlum Measurements, Inc.  
 Model 3030 Plateau Data

7/22/03  
 9:48:42 AM

Header 1: John Q Public  
 Header 2: Serial#179562  
 Header 3: Site:Building 1  
 Header 4: Room 7 EastWall  
 Header 5: More Comments?  
 Header 6: More Comments?

Calibration Due Date: 5/8/03

Model 3030 Date: 7/19/04  
 Model 3030 Time: 8:32:16 AM

User PC Time: 1.0

Alpha Isotope: Pu-239  
 Alpha Source Size (dpm): 25200  
 Alpha Source Size (µCi): 0.011351351

Beta Isotope: Tc-99  
 Beta Source Size (dpm): 22600  
 Beta Source Size (µCi): 0.01018018

Starting High Voltage: 600  
 Starting High Voltage: 750  
 High Voltage Increment: 25

High Voltage Count Mode: SCALER  
 Source Count Time (min): 0001.0  
 Background Count Time (min): 1.0

| HV  | Source (Beta) | ALPHA      |       |           | BETA           |            |       |           |  |
|-----|---------------|------------|-------|-----------|----------------|------------|-------|-----------|--|
|     |               | Background | Eff   | Crosstalk | Source (Alpha) | Background | Eff   | Crosstalk |  |
| 600 | 9397 (383)    | 0          | 37.3% | 3.7%      | 4580 (2)       | 32         | 20.1% | 0.0%      |  |
| 625 | 9455 (358)    | 1          | 37.5% | 3.5%      | 5493 (3)       | 29         | 24.2% | 0.0%      |  |
| 650 | 9483 (363)    | 0          | 37.6% | 3.5%      | 6502 (3)       | 33         | 28.6% | 0.0%      |  |
| 675 | 9586 (357)    | 1          | 38.0% | 3.3%      | 7454 (3)       | 36         | 32.8% | 0.0%      |  |
| 700 | 9537 (343)    | 0          | 37.8% | 3.2%      | 8354 (0)       | 34         | 36.8% | 0.0%      |  |
| 725 | 9618 (305)    | 0          | 38.2% | 2.5%      | 9100 (6)       | 63         | 40.0% | 0.1%      |  |
| 750 | 9666 (356)    | 1          | 38.4% | 0.8%      | 10029 (5)      | 276        | 43.2% | 0.0%      |  |

L3030  
 S/N: 179562  
 7/22/03

Ludlum Measurements, Inc.  
Model 3030 MDA Calculation Data

7/22/03  
9:42:53 AM

Alpha Background(cpm): 0.0  
Beta Background(cpm): 33.0

Alpha Efficiency %: 37.6  
Beta Efficiency %: 28.6

Confidence Level: 95%

| Count Time | Alpha MDA(dpm) | Beta MDA(dpm) |
|------------|----------------|---------------|
| 0.1        | 72.1           | 313.9         |
| 0.5        | 14.4           | 133.4         |
| 1.0        | 7.2            | 102.9         |
| 2.0        | 3.6            | 85.7          |
| 3.0        | 1.4            | 74.3          |
| 10.0       | 0.7            | 70.3          |
| 30.0       | 0.1            | 66.8          |
| 60 (1.0)   | 7.2            | 102.9         |

L3030  
S/N: 179562  
7/22/03



**APPENDIX 4**  
**Threshold Comparison Test Reports (TCTR)**

# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## Threshold Comparison Test Report - Buildings

Run Date: Monday, December 08, 2003

Survey Unit Number: 235NES Class: 2 Data Points: Beta Grid Type: R Spacing: 16.1 ft.

### SURVEY UNIT TABLE

| Bldg       | Rm  | Surface | Fixed<br>Equipment | Surface Area<br>Included<br>(sq. ft) | Remarks                      |
|------------|-----|---------|--------------------|--------------------------------------|------------------------------|
| B235       | 999 | NSE     | Q25,27-34          | 7544                                 | x dimension to start of B236 |
| Total Area |     |         |                    | 7544                                 |                              |

### INITIALIZATION DATA

Measurement Types Selected: RG, BI, CH

Date Range: All

Thresholds:

EMC: 13,000 DCGLw: 2,600

### SURVEY UNIT TEST STATUS

| Test Performed            | Status |                        | dpm <sub>p</sub> /100 cm <sup>2</sup> |
|---------------------------|--------|------------------------|---------------------------------------|
| Min/Max                   | Pass   | Maximum Survey Value C | 622.2                                 |
| Background                | Fail   | Minimum Background M   | 1.0                                   |
| DCGLw                     | Pass   | Difference             | 621.0                                 |
| DCGLavg                   | Pass   | Average Activity       | 159.5                                 |
| EMC                       | Pass   | Average Below DCGL     | 159.5                                 |
| Wilcoxon Rank Sum Test    | N/A    | Average Background     | 77.9                                  |
| Sign Test for Paired Data | Pass   |                        |                                       |

# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## *Threshold Comparison Test Report - Buildings*

**THE FOLLOWING DATA POINTS FAILED THE EMC TEST:**

NONE

**THE FOLLOWING DATA POINTS FAILED THE DCGLw TEST:**

NONE

**THE FOLLOWING DATA POINTS FAILED THE BACKGROUND TEST:**

Survey Unit # 235NES

Building: B235

| Room | SFC | X (ft) | Y (ft) | Mtx | Meas.<br>Type | Min | SID  | Gross Activity<br>(dpm/100cm <sup>2</sup> ) | Remarks                | Exc | Res. |
|------|-----|--------|--------|-----|---------------|-----|------|---|------------------------|-----|------|
| 999  | E   | 84.0   | 6.0    | B   | CH            | 2   | 1370 | 495.0                                       |                        | C   |      |
| 999  | E   | 72.0   | 6.0    | B   | CH            | 2   | 1361 | 458.4                                       |                        | C   |      |
| 999  | E   | 76.0   | 2.3    | B   | RG            | 1   | 5499 | 440.8                                       |                        | C   |      |
| 999  | E   | 78.0   | 3.0    | B   | CH            | 2   | 1365 | 438.3                                       |                        | C   |      |
| 999  | E   | 56.4   | 2.3    | B   | RG            | 1   | 5498 | 429.8                                       |                        | C   |      |
| 999  | E   | 54.0   | 6.0    | B   | CH            | 2   | 1349 | 428.3                                       |                        | C   |      |
| 999  | E   | 66.0   | 6.0    | B   | CH            | 2   | 1357 | 391.7                                       |                        | C   |      |
| 999  | E   | 60.0   | 6.0    | B   | CH            | 2   | 1353 | 378.8                                       |                        | C   |      |
| 999  | E   | 66.0   | 12.0   | B   | CH            | 2   | 1358 | 360.1                                       |                        | C   |      |
| 999  | E   | 52.0   | 5.0    | B   | CH            | 2   | 1347 | 358.0                                       |                        | C   |      |
| 999  | E   | 78.0   | 6.0    | B   | CH            | 2   | 1366 | 346.5                                       |                        | C   |      |
| 999  | E   | 36.9   | 2.3    | B   | RG            | 1   | 5497 | 334.6                                       |                        | C   |      |
| 999  | E   | 60.0   | 12.0   | B   | CH            | 2   | 1354 | 329.3                                       |                        | C   |      |
| 999  | E   | 42.0   | 12.0   | B   | CH            | 2   | 1339 | 279.8                                       |                        | C   |      |
| 999  | E   | 54.0   | 21.0   | B   | CH            | 2   | 1351 | 261.3                                       |                        | C   |      |
| 999  | E   | 36.9   | 14.8   | B   | RG            | 1   | 5495 | 253.3                                       |                        | C   |      |
| 999  | E   | 17.3   | 14.8   | B   | RG            | 1   | 5494 | 246.7                                       |                        | C   |      |
| 999  | E   | 36.0   | 21.0   | B   | CH            | 2   | 1336 | 246.5                                       |                        | C   |      |
| 999  | E   | 48.0   | 13.0   | B   | CH            | 2   | 1343 | 240.7                                       |                        | C   |      |
| 999  | E   | 72.0   | 12.0   | B   | CH            | 2   | 1362 | 238.9                                       |                        | C   |      |
| 999  | E   | 84.0   | 12.0   | B   | CH            | 2   | 1371 | 238.9                                       |                        | C   |      |
| 999  | E   | 54.0   | 12.0   | B   | CH            | 2   | 1350 | 234.9                                       |                        | C   |      |
| 999  | E   | 72.0   | 21.0   | B   | CH            | 2   | 1363 | 231.0                                       |                        | C   |      |
| 999  | N   | 94.9   | 9.4    | B   | BI            | 1   | 5615 | 309.2                                       | window ledge           | C   |      |
| 999  | N   | 23.3   | 22.0   | B   | CH            | 2   | 1412 | 256.8                                       |                        | C   |      |
| 999  | N   | 47.3   | 9.0    | B   | CH            | 2   | 1403 | 246.5                                       |                        | C   |      |
| 999  | N   | 15.2   | 16.4   | C   | RG            | 1   | 5470 | 188.5                                       |                        | C   |      |
| 999  | N   | 47.3   | 22.0   | O   | CH            | 2   | 1405 | 157.7                                       |                        | C   |      |
| 999  | N   | 0.0    | 0.0    | C   | CH            | 2   | 1416 | 143.8                                       |                        | C   |      |
| 999  | N   | 35.2   | 16.4   | C   | RG            | 1   | 5471 | 130.2                                       |                        | C   |      |
| 999  | N   | 83.3   | 0.0    | C   | CH            | 2   | 1391 | 126.7                                       |                        | C   |      |
| 999  | N   | 75.0   | 16.4   | C   | RG            | 1   | 5473 | 120.8                                       |                        | C   |      |
| 999  | N   | 59.3   | 0.0    | C   | CH            | 2   | 1398 | 119.1                                       |                        | C   |      |
| 999  | N   | 47.3   | 0.0    | C   | CH            | 2   | 1402 | 119.1                                       |                        | C   |      |
| 999  | N   | 94.9   | 16.4   | C   | RG            | 1   | 5474 | 117.4                                       |                        | C   |      |
| 999  | N   | 95.3   | 0.0    | C   | CH            | 2   | 1387 | 106.6                                       |                        | C   |      |
| 999  | N   | 11.3   | 0.0    | C   | CH            | 2   | 1413 | 93.5  |                        | C   |      |
| 999  | N   | 55.1   | 16.4   | C   | RG            | 1   | 5472 | 91.7  |                        | C   |      |
| 999  | N   | 34.4   | 19.3   | M   | BI            | 1   | 5616 | 86.0  | old pipe near flashing | C   |      |
| 999  | N   | 47.3   | 12.0   | O   | CH            | 2   | 1404 | 48.9  |                        | C   |      |

# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## Threshold Comparison Test Report - Buildings

| Room | SFC | X (ft) | Y (ft) | Mtx | Meas. Type | Min | SID  | Gross Activity (dpm $\mu$ /100cm <sup>2</sup> ) | Remarks | Exc | Res. |
|------|-----|--------|--------|-----|------------|-----|------|---|---------|-----|------|
| 999  | N   | 23.3   | 12.0   | O   | CH         | 2   | 1411 | 39.3  |         | C   |      |
| 999  | N   | 15.2   | 3.8    | FG  | RG         | 1   | 5476 | 31.0  |         | C   |      |
| 999  | Q25 | 4.0    | 0.0    | M   | BI         | 1   | 5597 | 86.7  |         | C   |      |
| 999  | Q25 | 2.0    | 0.0    | M   | BI         | 1   | 5595 | 86.0  |         | C   |      |
| 999  | Q25 | 3.0    | 0.0    | M   | BI         | 1   | 5596 | 63.7  |         | C   |      |
| 999  | Q27 | 1.0    | 0.0    | M   | BI         | 1   | 5598 | 93.9  |         | C   |      |
| 999  | Q31 | 1.0    | 0.0    | M   | BI         | 1   | 5605 | 58.4  |         | C   |      |
| 999  | Q33 | 1.0    | 0.0    | FG  | BI         | 1   | 5609 | 59.2  |         | C   |      |
| 999  | Q33 | 2.0    | 0.0    | FG  | BI         | 1   | 5610 | 42.8  |         | C   |      |
| 999  | S   | 120.0  | 0.0    | C   | CH         | 2   | 1454 | 622.4   |         | C   |      |
| 999  | S   | 72.0   | 9.0    | B   | CH         | 2   | 1440 | 397.7   |         | C   |      |
| 999  | S   | 0.0    | 22.0   | B   | CH         | 2   | 1422 | 368.1   |         | C   |      |
| 999  | S   | 12.0   | 0.0    | B   | CH         | 2   | 1423 | 357.8   |         | C   |      |
| 999  | S   | 24.0   | 0.0    | B   | CH         | 2   | 1426 | 338.5   |         | C   |      |
| 999  | S   | 9.4    | 4.1    | B   | RG         | 1   | 5488 | 323.0   |         | C   |      |
| 999  | S   | 29.3   | 4.1    | B   | RG         | 1   | 5489 | 308.8   |         | C   |      |
| 999  | S   | 9.4    | 16.7   | B   | RG         | 1   | 5482 | 302.6   |         | C   |      |
| 999  | S   | 24.0   | 22.0   | B   | CH         | 2   | 1428 | 286.4   |         | C   |      |
| 999  | S   | 12.0   | 22.0   | B   | CH         | 2   | 1425 | 269.0   |         | C   |      |
| 999  | S   | 48.0   | 22.0   | B   | CH         | 2   | 1434 | 251.0   |         | C   |      |
| 999  | S   | 96.0   | 22.0   | B   | CH         | 2   | 1445 | 249.0   |         | C   |      |
| 999  | S   | 69.2   | 4.1    | B   | RG         | 1   | 5491 | 242.9   |         | C   |      |
| 999  | S   | 0.0    | 0.0    | B   | CH         | 2   | 1420 | 231.0   |         | C   |      |
| 999  | S   | 36.0   | 22.0   | B   | CH         | 2   | 1431 | 231.0   |         | C   |      |
| 999  | S   | 0.0    | 12.0   | B   | CH         | 2   | 1421 | 227.2   |         | C   |      |
| 999  | S   | 12.0   | 12.0   | B   | CH         | 2   | 1424 | 224.6   |         | C   |      |
| 999  | S   | 109.1  | 16.7   | C   | RG         | 1   | 5487 | 160.2   |         | C   |      |
| 999  | S   | 72.0   | 0.0    | C   | CH         | 2   | 1439 | 153.3   |         | C   |      |
| 999  | S   | 60.0   | 0.0    | C   | CH         | 2   | 1435 | 145.8   |         | C   |      |
| 999  | S   | 49.3   | 16.7   | C   | RG         | 1   | 5484 | 121.6   |         | C   |      |
| 999  | S   | 29.3   | 16.7   | C   | RG         | 1   | 5483 | 90.8  |         | C   |      |
| 999  | S   | 69.2   | 16.7   | C   | RG         | 1   | 5485 | 88.2  |         | C   |      |
| 999  | S   | 108.0  | 0.0    | C   | CH         | 2   | 1450 | 86.0  |         | C   |      |
| 999  | S   | 89.2   | 16.7   | C   | RG         | 1   | 5486 | 82.2  |         | C   |      |

### THE FOLLOWING DATA POINTS PASSED BACKGROUND, DCGLw, AND EMC SCREENING TESTS:

Survey Unit # 235NES

Building: B235

| Room | SFC | X (ft) | Y (ft) | Mtx | Meas. Type | Min | SID  | Gross Activity (dpm $\mu$ /100cm <sup>2</sup> ) | Remarks | Exc | Res. |
|------|-----|--------|--------|-----|------------|-----|------|---|---------|-----|------|
| 999  | E   | 42.0   | 21.0   | B   | CH         | 2   | 1340 | 216.9   |         |     |      |
| 999  | E   | 48.0   | 21.0   | B   | CH         | 2   | 1344 | 214.9   |         |     |      |
| 999  | E   | 60.0   | 21.0   | B   | CH         | 2   | 1355 | 209.8   |         |     |      |
| 999  | E   | 66.0   | 21.0   | B   | CH         | 2   | 1359 | 207.9   |         |     |      |
| 999  | E   | 78.0   | 12.0   | B   | CH         | 2   | 1367 | 207.3   |         |     |      |
| 999  | E   | 36.0   | 12.0   | B   | CH         | 2   | 1335 | 204.4   |         |     |      |
| 999  | E   | 17.3   | 2.3    | B   | RG         | 1   | 5496 | 147.3   |         |     |      |
| 999  | N   | 11.3   | 22.0   | B   | CH         | 2   | 1415 | 207.9   |         |     |      |
| 999  | N   | 59.3   | 22.0   | B   | CH         | 2   | 1400 | 206.6   |         |     |      |
| 999  | N   | 0.0    | 22.0   | B   | CH         | 2   | 1418 | 204.6   |         |     |      |
| 999  | N   | 55.1   | 3.8    | B   | RG         | 1   | 5478 | 201.6   |         |     |      |

# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## *Threshold Comparison Test Report - Buildings*

|     |     |       |      |    |    |   |      |       |
|-----|-----|-------|------|----|----|---|------|-------|
| 999 | N   | 95.3  | 9.0  | B  | CH | 2 | 1388 | 196.9 |
| 999 | N   | 0.0   | 12.0 | B  | CH | 2 | 1417 | 196.9 |
| 999 | N   | 119.3 | 22.0 | B  | CH | 2 | 1383 | 192.4 |
| 999 | N   | 71.3  | 22.0 | B  | CH | 2 | 1397 | 191.1 |
| 999 | N   | 107.3 | 22.0 | B  | CH | 2 | 1386 | 183.4 |
| 999 | N   | 83.3  | 12.0 | B  | CH | 2 | 1392 | 180.2 |
| 999 | N   | 95.3  | 22.0 | B  | CH | 2 | 1390 | 180.2 |
| 999 | N   | 59.3  | 12.0 | B  | CH | 2 | 1399 | 171.2 |
| 999 | N   | 83.3  | 22.0 | B  | CH | 2 | 1393 | 168.0 |
| 999 | N   | 114.9 | 16.4 | B  | RG | 1 | 5475 | 150.2 |
| 999 | N   | 94.9  | 3.8  | B  | RG | 1 | 5480 | 149.9 |
| 999 | N   | 35.3  | 22.0 | B  | CH | 2 | 1408 | 138.4 |
| 999 | N   | 107.3 | 12.0 | B  | CH | 2 | 1385 | 129.3 |
| 999 | N   | 119.3 | 0.0  | B  | CH | 2 | 1381 | 124.2 |
| 999 | N   | 114.9 | 3.8  | CB | RG | 1 | 5481 | 117.6 |
| 999 | N   | 119.3 | 12.0 | B  | CH | 2 | 1382 | 113.9 |
| 999 | N   | 107.3 | 0.0  | B  | CH | 2 | 1384 | 112.0 |
| 999 | N   | 23.3  | 0.0  | C  | CH | 2 | 1409 | 66.4  |
| 999 | N   | 0.0   | 23.0 | M  | CH | 2 | 1419 | 47.4  |
| 999 | N   | 35.2  | 3.8  | M  | RG | 1 | 5477 | 13.9  |
| 999 | N   | 35.3  | 0.0  | M  | CH | 2 | 1406 | 12.3  |
| 999 | N   | 71.3  | 10.0 | M  | CH | 2 | 1395 | 11.9  |
| 999 | N   | 75.0  | 3.8  | M  | RG | 1 | 5479 | 1.5   |
| 999 | N   | 95.3  | 12.0 | O  | CH | 2 | 1389 | -5.1  |
| 999 | N   | 71.3  | 0.0  | M  | CH | 2 | 1394 | -7.3  |
| 999 | N   | 11.3  | 12.0 | O  | CH | 2 | 1414 | -10.9 |
| 999 | N   | 35.3  | 12.0 | O  | CH | 2 | 1407 | -55.3 |
| 999 | N   | 71.3  | 12.0 | O  | CH | 2 | 1396 | -79.2 |
| 999 | Q25 | 1.0   | 0.0  | M  | BI | 1 | 5594 | 45.3  |
| 999 | Q27 | 2.0   | 0.0  | M  | BI | 1 | 5599 | 53.2  |
| 999 | Q27 | 3.0   | 0.0  | M  | BI | 1 | 5600 | 7.9   |
| 999 | Q28 | 2.0   | 0.0  | M  | BI | 1 | 5602 | 43.3  |
| 999 | Q28 | 1.0   | 0.0  | M  | BI | 1 | 5601 | -10.5 |
| 999 | Q29 | 1.0   | 0.0  | M  | BI | 1 | 5603 | 17.1  |
| 999 | Q29 | 2.0   | 0.0  | M  | BI | 1 | 5604 | -11.8 |
| 999 | Q31 | 2.0   | 0.0  | M  | BI | 1 | 5606 | 3.3   |
| 999 | Q32 | 2.0   | 0.0  | M  | BI | 1 | 5608 | 37.4  |
| 999 | Q32 | 1.0   | 0.0  | M  | BI | 1 | 5607 | 13.1  |
| 999 | Q33 | 3.0   | 0.0  | M  | BI | 1 | 5611 | -0.7  |
| 999 | Q33 | 4.0   | 0.0  | M  | BI | 1 | 5612 | -2.6  |
| 999 | Q34 | 1.0   | 0.0  | M  | BI | 1 | 5613 | 16.4  |
| 999 | Q34 | 2.0   | 0.0  | M  | BI | 1 | 5614 | -23.0 |
| 999 | S   | 109.1 | 4.1  | B  | RG | 1 | 5493 | 218.3 |
| 999 | S   | 108.0 | 22.0 | B  | CH | 2 | 1453 | 217.5 |
| 999 | S   | 60.0  | 22.0 | B  | CH | 2 | 1437 | 206.6 |
| 999 | S   | 84.0  | 22.0 | B  | CH | 2 | 1442 | 201.4 |
| 999 | S   | 60.0  | 12.0 | B  | CH | 2 | 1436 | 189.8 |
| 999 | S   | 36.0  | 0.0  | B  | CH | 2 | 1429 | 157.7 |
| 999 | S   | 108.0 | 9.0  | M  | CH | 2 | 1451 | 47.0  |
| 999 | S   | 36.0  | 12.0 | B  | CH | 2 | 1430 | 37.3  |
| 999 | S   | 96.0  | 12.0 | M  | CH | 2 | 1447 | 18.1  |
| 999 | S   | 24.0  | 12.0 | M  | CH | 2 | 1427 | 13.1  |
| 999 | S   | 48.0  | 12.0 | M  | CH | 2 | 1433 | 12.3  |
| 999 | S   | 108.0 | 12.0 | M  | CH | 2 | 1452 | 11.6  |
| 999 | S   | 89.2  | 4.1  | M  | RG | 1 | 5492 | 10.8  |
| 999 | S   | 48.0  | 0.0  | M  | CH | 2 | 1432 | 8.5   |
| 999 | S   | 72.0  | 12.0 | M  | CH | 2 | 1441 | 7.3   |
| 999 | S   | 84.0  | 12.0 | M  | CH | 2 | 1444 | 4.2   |
| 999 | S   | 84.0  | 0.0  | M  | CH | 2 | 1443 | 1.9   |
| 999 | S   | 96.0  | 0.0  | M  | CH | 2 | 1446 | -5.8  |
| 999 | S   | 49.3  | 4.1  | M  | RG | 1 | 5490 | -16.2 |

# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## *Threshold Comparison Test Report - Buildings*

### Summary of Background Data and Thresholds Used in this Analysis

*Measurement Type:* BK      *DCGL:* 2,600      *EMC:* 13,000

| <i>Matrix</i> | <i>Number of Data Points</i> | <i>Average Background</i><br>(dpm/100cm <sup>2</sup> ) | <i>Sigma</i><br>(dpm/100cm <sup>2</sup> ) | <i>Background Threshold (T<sub>bk</sub>)</i><br>(dpm/100cm <sup>2</sup> ) | <i>DCGLw Threshold (T<sub>d</sub>)</i><br>(dpm/100cm <sup>2</sup> ) | <i>EMC Threshold (T<sub>c</sub>)</i><br>(dpm/100cm <sup>2</sup> ) |
|---------------|------------------------------|--|---|---|---|---|
| B             | 30                           | 192.4  | 16.0                                      | 224.4   | 2,824   | 13,224  |
| C             | 90                           | 35.4   | 20.1                                      | 75.5  | 2,675   | 13,075  |
| CB            | 51                           | 96.1   | 21.7                                      | 139.4   | 2,739   | 13,139  |
| FG            | 0                            | 0.0  | 0.0                                       | 0.0   | 2,600   | 13,000  |
| M             | 10                           | 24.0   | 15.7                                      | 55.3  | 2,655   | 13,055  |
| O             | 0                            | 0.0  | 0.0                                       | 0.0   | 2,600   | 13,000  |

# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## *Threshold Comparison Test Report - Buildings*

### STATISTICAL TEST RESULTS

Run Date: 12/8/2003 2:57:37 PM  
Survey Unit Number 235NES Class: 2  
Selected Test: SIGN TEST FOR PAIRED DATA  
Test Status Pass  
Thresholds:  
EMC 13,000 DCGL 2,600

### DATA SUMMARY TABLE

30 Survey points processed and 5 matrices processed

**S+** = 30      **Wc** = 20

**\*\*\*\*\* The survey unit has passed the SIGN TEST FOR PAIRED DATA \*\*\*\*\***

# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## Threshold Comparison Test Report – Buildings

Run Date: Monday, December 08, 2003

Survey Unit Number: 236NSW Class: 2 Data Points: Beta Grid Type: R Spacing: 11.8 ft.

### SURVEY UNIT TABLE

| Bldg       | Rm  | Surface | Fixed<br>Equipment | Surface Area<br>Included<br>(sq. ft) | Remarks                                       |
|------------|-----|---------|--------------------|--------------------------------------|---|
| B236       | 999 | NSW     | Q25Q26Q27Q32       | 4025                                 | x dimension includes wall between 235 and 236 |
| Total Area |     |         |                    | 4025                                 |   |

### INITIALIZATION DATA

Measurement Types Selected: RG, BI, CH

Date Range: All

Thresholds:

EMC: 13,000 DCGLw: 2,600

### SURVEY UNIT TEST STATUS

| Test Performed            | Status |                        | dpm <sub>p</sub> /100 cm <sup>2</sup> |
|---------------------------|--------|------------------------|---------------------------------------|
| Min/Max                   | Pass   | Maximum Survey Value B | 644.0                                 |
| Background                | Fail   | Minimum Background M   | 1.0                                   |
| DCGLw                     | Pass   | Difference             | 643.0                                 |
| DCGLavg                   | Pass   | Average Activity       | 264.3                                 |
| EMC                       | Pass   | Average Below DCGL     | 264.3                                 |
| Wilcoxon Rank Sum Test    | N/A    | Average Background     | 77.9                                  |
| Sign Test for Paired Data | Pass   |                        |                                       |



# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## *Threshold Comparison Test Report - Buildings*

**THE FOLLOWING DATA POINTS FAILED THE EMC TEST:**

NONE

**THE FOLLOWING DATA POINTS FAILED THE DCGLw TEST:**

NONE

**THE FOLLOWING DATA POINTS FAILED THE BACKGROUND TEST:**

Survey Unit # 236NSW

Building: B236

| Room | SFC | X (ft) | Y (ft) | Mtx | Meas.<br>Type | Min | SID  | Gross Activity<br>(dpm /100cm <sup>2</sup> ) | Remarks | Exc | Res. |
|------|-----|--------|--------|-----|---------------|-----|------|--|---------|-----|------|
| 999  | N   | 4.5    | 1.0    | B   | CH            | 2   | 1586 | 389.3  |         | C   |      |
| 999  | N   | 6.5    | 1.0    | B   | CH            | 2   | 1583 | 332.0  |         | C   |      |
| 999  | N   | 6.5    | 7.0    | B   | CH            | 2   | 1585 | 327.8  |         | C   |      |
| 999  | N   | 10.8   | 1.5    | B   | RG            | 1   | 5506 | 307.5  |         | C   |      |
| 999  | N   | 5.5    | 14.0   | B   | CH            | 2   | 1591 | 302.1  |         | C   |      |
| 999  | N   | 6.5    | 4.0    | B   | CH            | 2   | 1584 | 295.2  |         | C   |      |
| 999  | N   | 4.5    | 16.0   | B   | CH            | 2   | 1592 | 287.0  |         | C   |      |
| 999  | N   | 43.0   | 9.5    | B   | RG            | 1   | 5505 | 270.8  |         | C   |      |
| 999  | N   | 5.5    | 10.0   | B   | CH            | 2   | 1589 | 260.8  |         | C   |      |
| 999  | N   | 4.5    | 4.0    | B   | CH            | 2   | 1587 | 256.2  |         | C   |      |
| 999  | N   | 43.0   | 1.5    | B   | RG            | 1   | 5508 | 246.8  |         | C   |      |
| 999  | N   | 4.5    | 12.0   | B   | CH            | 2   | 1590 | 226.8  |         | C   |      |
| 999  | Q27 | 1.0    | 0.0    | M   | BI            | 1   | 5619 | 139.9  |         | C   |      |
| 999  | Q32 | 1.0    | 0.0    | M   | BI            | 1   | 5622 | 59.1   |         | C   |      |
| 999  | S   | 6.3    | 9.9    | B   | RG            | 1   | 5512 | 401.3  |         | C   |      |
| 999  | S   | 38.4   | 9.9    | B   | RG            | 1   | 5514 | 376.1  |         | C   |      |
| 999  | S   | 38.4   | 1.8    | B   | RG            | 1   | 5517 | 337.2  |         | C   |      |
| 999  | S   | 6.3    | 1.8    | B   | RG            | 1   | 5515 | 334.6  |         | C   |      |
| 999  | S   | 22.3   | 9.9    | B   | RG            | 1   | 5513 | 322.4  |         | C   |      |
| 999  | S   | 22.3   | 1.8    | B   | RG            | 1   | 5516 | 245.5  |         | C   |      |
| 999  | S   | 24.0   | 22.0   | B   | CH            | 2   | 1617 | 242.0  |         | C   |      |
| 999  | S   | 43.5   | 22.0   | B   | CH            | 2   | 1619 | 231.7  |         | C   |      |
| 999  | S   | 22.3   | 18.0   | C   | RG            | 1   | 5510 | 149.1  |         | C   |      |
| 999  | S   | 6.3    | 18.0   | C   | RG            | 1   | 5509 | 144.8  |         | C   |      |
| 999  | S   | 38.4   | 18.0   | C   | RG            | 1   | 5511 | 125.1  |         | C   |      |
| 999  | W   | 42.5   | 8.0    | B   | CH            | 2   | 1460 | 644.2  |         | C   |      |
| 999  | W   | 42.5   | 12.0   | B   | CH            | 2   | 1461 | 595.0  |         | C   |      |
| 999  | W   | 75.5   | 4.0    | B   | CH            | 2   | 1594 | 549.6  |         | C   |      |
| 999  | W   | 42.5   | 4.0    | B   | CH            | 2   | 1459 | 538.6  |         | C   |      |
| 999  | W   | 51.5   | 8.0    | B   | CH            | 2   | 1457 | 482.6  |         | C   |      |
| 999  | W   | 73.5   | 8.0    | B   | CH            | 2   | 1600 | 460.5  |         | C   |      |
| 999  | W   | 24.8   | 12.7   | B   | RG            | 1   | 5524 | 453.9  |         | C   |      |
| 999  | W   | 74.5   | 8.0    | B   | CH            | 2   | 1599 | 450.0  |         | C   |      |
| 999  | W   | 75.5   | 7.0    | B   | CH            | 2   | 1595 | 448.6  |         | C   |      |
| 999  | W   | 51.5   | 12.0   | B   | CH            | 2   | 1458 | 446.3  |         | C   |      |
| 999  | W   | 41.0   | 12.7   | B   | RG            | 1   | 5525 | 436.4  |         | C   |      |
| 999  | W   | 41.0   | 4.6    | B   | RG            | 1   | 5529 | 432.8  |         | C   |      |
| 999  | W   | 51.5   | 4.0    | B   | CH            | 2   | 1456 | 416.4  |         | C   |      |
| 999  | W   | 72.5   | 7.0    | B   | CH            | 2   | 1598 | 375.6  |         | C   |      |
| 999  | W   | 72.5   | 1.0    | B   | CH            | 2   | 1596 | 366.4  |         | C   |      |

# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## Threshold Comparison Test Report - Buildings

| Room | SFC | X (ft) | Y (ft) | Mtx | Meas. Type | Min | SID  | Gross Activity (dpm/100cm <sup>2</sup> ) | Remarks         | Exc | Res. |
|------|-----|--------|--------|-----|------------|-----|------|--|-----------------|-----|------|
| 999  | W   | 35.5   | 22.0   | B   | CH         | 2   | 1605 | 356.5                                    |                 |     | C    |
| 999  | W   | 41.0   | 20.8   | B   | RG         | 1   | 5520 | 356.4                                    |                 |     | C    |
| 999  | W   | 57.2   | 12.7   | B   | RG         | 1   | 5526 | 352.0                                    |                 |     | C    |
| 999  | W   | 24.8   | 20.8   | B   | RG         | 1   | 5519 | 342.1                                    |                 |     | C    |
| 999  | W   | 75.5   | 1.0    | B   | CH         | 2   | 1593 | 341.6                                    |                 |     | C    |
| 999  | W   | 73.3   | 4.6    | B   | RG         | 1   | 5531 | 316.5                                    |                 |     | C    |
| 999  | W   | 57.2   | 4.6    | B   | RG         | 1   | 5530 | 314.0                                    |                 |     | C    |
| 999  | W   | 8.7    | 20.8   | B   | RG         | 1   | 5518 | 313.6                                    |                 |     | C    |
| 999  | W   | 72.5   | 4.0    | B   | CH         | 2   | 1597 | 282.4                                    |                 |     | C    |
| 999  | W   | 57.2   | 20.8   | B   | RG         | 1   | 5521 | 275.2                                    |                 |     | C    |
| 999  | W   | 11.5   | 22.0   | B   | CH         | 2   | 1608 | 266.4                                    |                 |     | C    |
| 999  | W   | 0.0    | 22.0   | B   | CH         | 2   | 1609 | 263.2                                    |                 |     | C    |
| 999  | W   | 73.3   | 20.8   | B   | RG         | 1   | 5522 | 256.6                                    |                 |     | C    |
| 999  | W   | 23.5   | 22.0   | B   | CH         | 2   | 1607 | 237.5                                    |                 |     | C    |
| 999  | W   | 8.7    | 12.7   | CB  | RG         | 1   | 5523 | 162.3                                    |                 |     | C    |
| 999  | W   | 42.0   | 0.3    | C   | BI         | 1   | 5624 | 140.5                                    | base of wall on |     | C    |

### THE FOLLOWING DATA POINTS PASSED BACKGROUND, DCGLw, AND EMC SCREENING TESTS:

Survey Unit # 236NSW

Building: B236

| Room | SFC | X (ft) | Y (ft) | Mtx | Meas. Type | Min | SID  | Gross Activity (dpm/100cm <sup>2</sup> ) | Remarks | Exc | Res. |
|------|-----|--------|--------|-----|------------|-----|------|--|---------|-----|------|
| 999  | N   | 19.5   | 22.0   | B   | CH         | 2   | 1612 | 201.4                                    |         |     |      |
| 999  | N   | 4.5    | 7.0    | B   | CH         | 2   | 1588 | 193.8                                    |         |     |      |
| 999  | N   | 31.5   | 22.0   | B   | CH         | 2   | 1611 | 187.9                                    |         |     |      |
| 999  | N   | 7.5    | 22.0   | B   | CH         | 2   | 1613 | 186.6                                    |         |     |      |
| 999  | N   | 0.0    | 22.0   | B   | CH         | 2   | 1614 | 186.0                                    |         |     |      |
| 999  | N   | 43.5   | 22.0   | B   | CH         | 2   | 1610 | 184.0                                    |         |     |      |
| 999  | N   | 26.9   | 9.5    | CB  | RG         | 1   | 5504 | 114.0                                    |         |     |      |
| 999  | N   | 10.8   | 9.5    | CB  | RG         | 1   | 5503 | 94.3                                     |         |     |      |
| 999  | N   | 10.8   | 17.6   | C   | RG         | 1   | 5500 | 74.5                                     |         |     |      |
| 999  | N   | 26.9   | 17.6   | C   | RG         | 1   | 5501 | 71.1                                     |         |     |      |
| 999  | N   | 43.0   | 17.6   | C   | RG         | 1   | 5502 | 66.0                                     |         |     |      |
| 999  | N   | 26.9   | 1.5    | M   | RG         | 1   | 5507 | 21.7                                     |         |     |      |
| 999  | Q26 | 2.0    | 0.0    | M   | BI         | 1   | 5618 | 40.7                                     |         |     |      |
| 999  | Q26 | 1.0    | 0.0    | M   | BI         | 1   | 5617 | 8.5                                      |         |     |      |
| 999  | Q27 | 2.0    | 0.0    | M   | BI         | 1   | 5620 | 46.6                                     |         |     |      |
| 999  | Q27 | 3.0    | 0.0    | M   | BI         | 1   | 5621 | -2.6                                     |         |     |      |
| 999  | Q32 | 2.0    | 0.0    | M   | BI         | 1   | 5623 | -3.3                                     |         |     |      |
| 999  | S   | 36.0   | 22.0   | B   | CH         | 2   | 1618 | 220.1                                    |         |     |      |
| 999  | S   | 0.0    | 22.0   | B   | CH         | 2   | 1615 | 199.5                                    |         |     |      |
| 999  | S   | 12.0   | 22.0   | B   | CH         | 2   | 1616 | 180.2                                    |         |     |      |
| 999  | W   | 47.5   | 22.0   | B   | CH         | 2   | 1604 | 222.0                                    |         |     |      |
| 999  | W   | 73.3   | 12.7   | CB  | RG         | 1   | 5527 | 86.6                                     |         |     |      |
| 999  | W   | 8.7    | 4.6    | M   | RG         | 1   | 5528 | 14.7                                     |         |     |      |

# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## *Threshold Comparison Test Report – Buildings*

### Summary of Background Data and Thresholds Used in this Analysis

*Measurement Type:* BK      *DCGL:* 2,600      *EMC:* 13,000

| <i>Matrix</i> | <i>Number of Data Points</i> | <i>Average Background</i><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) | <i>Sigma</i><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) | <i>Background Threshold (T<sub>bk</sub>)</i><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) | <i>DCGLw Threshold (T<sub>d</sub>)</i><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) | <i>EMC Threshold (T<sub>c</sub>)</i><br>(dpm <sub>p</sub> /100cm <sup>2</sup> ) |
|---------------|------------------------------|--|---|---|---|---|
| B             | 30                           | 192.4  | 16.0  | 224.4   | 2,824   | 13,224  |
| C             | 90                           | 35.4   | 20.1  | 75.5  | 2,675   | 13,075  |
| CB            | 51                           | 96.1   | 21.7  | 139.4   | 2,739   | 13,139  |
| M             | 10                           | 24.0   | 15.7  | 55.3  | 2,655   | 13,055  |

# MALLINCKRODT C-T DECOMMISSIONING PROJECT

## *Threshold Comparison Test Report – Buildings*

### STATISTICAL TEST RESULTS

Run Date: 12/8/2003 3:13:19 PM  
Survey Unit Number 236NSW Class: 2  
Selected Test: SIGN TEST FOR PAIRED DATA  
Test Status Pass  
Thresholds:

EMC 13,000 DCGL 2,600

### DATA SUMMARY TABLE

32 Survey points processed and 4 matrices processed

**S+ = 32      Wc = 21**

**\*\*\*\*\* The survey unit has passed the SIGN TEST FOR PAIRED DATA \*\*\*\*\***