

Point Beach Nuclear Plant U1R28 Refueling Outage

Safety Topic for week of May 30 – June 5, 2004
Theme for the week
This week's focus is looking back at our reported injuries so far in 2004. There were 52 injuries to workers on the site so far this year. That's almost more than we typically see in 2 years! That's an injury every 3 days! Our goal is NONE. <u>Let's review what going on and discuss how to prevent anything else from occurring in 2004.</u>
Daily Safety Snippets
Sunday
"Twist and strains are no one's gains" Mechanic Electrician was removing a temporary rigging fixture from a roof beam and felt a strain in the upper back. <i>Remember your Save A Back training!</i>
Monday
"Stretching before you work may reduce the strains that lurk." An engineer experienced severe back pain upon exiting containment. The employee was bending in order to exit the accident fan coolers prior to the incident. Medical treatment was necessary and this was an OSHA recordable event.
Tuesday
"If your backfield is in motion, use a zone defense." Contract electrician was pulling wire for a conduit through a junction box for the security upgrade project. While bending over to retrieve a pull string, the wind caught the junction box door. It swung and struck the employee in the back.
Wednesday
"It's too late for learning when your skin is already burning." There have been 3 incidents in the past month where individuals contacted hot equipment and minor burns resulted. Two in maintenance – one was during welding activity, the second was when an employee came in contact with a hot muffler on a pump. The third was when one of the M&M Lunch employees placed her hand on a hot grill. <i>What human performance barriers are we missing here?</i>
Thursday
"Where danger lingers, watch your fingers" What is the most likely injury the site has? Given the age of the work force, it should be strains. But it's hand injuries! 22 injuries so far this year! Example – chem. tech was removing a glass funnel from tygon tubing. The funnel separated from the stem, resulting in a minor finger laceration. <i>The wrong technique was used for doing this work.</i>
Friday
"Never gamble with more than you can handle" Two situations to review here. One was a RP worker and contractor trying to maneuver material through a security door. Rather than calling security, they figured they could "beat the door." They beat it all right. And the contractor suffered a leg injury from the steel hitting him. The second was an OAll carrying a large box through a door. She ended up catching hitting her hand on the doorframe. <i>How can we prevent these injuries?</i>
Saturday
"The brain is mightier than the brawn" Contract insulator struck his head on an I-beam while reaching for material. He was wearing the right PPE, but felt neck discomfort from the hit. The worker knew the beam was a potential hazard, but did not take the time to soften it prior to beginning his work.

Point Beach Nuclear Plant Outage 1R28

DAY 61

Supporting Operational Excellence

Outage Radiation Performance

Path



Picture

Meets



Doesn't Meet Exceeds

Definition/Goal

This indicator measures cumulative dose radiation exposure and total number of personnel-contamination events (PCE's > 5000 cpm) during refueling outages. The dose indicator is measured in Rem and individual PCE events.

Analysis and Actions


Day 61 - June 3
 Actual = 0.419
 Cumulative = 86.367
 Cumulative Forecast = 91.992

Meets:	<=92 Rem	Actual Cum.	
Exceeds:	<=88 Rem	Dose:	86.367 Rem
Meets:	<= 18	Exceeds:	<= 12
		Actual PCE's:	12


Responsible Manager/Owner

Stu Thomas

Personnel Contamination Events



Cumulative Dose Exposure





Outage Status Report

Plant: Point Beach Unit 1 Day: Friday Today's Date / Time: 6/04/04 1500

Outage Duration: Day 62 Of Refueling Outage Number U1R28
Safety Status

Industrial - Within the last 12 hours
 OSHA Recordables 0 First Aid cases 0 Near misses 0
 Total for this outage 1
 Summary:

Radiological
 Dose to date 86.367 Projected to date *91.992 Outage Goal ≤92 R
 Difference -5.625 * Reforecast on 5/23 Number of PCEs 12
 Summary:

Nuclear
 Significant human performance errors and events in last 24 hours 0
 Summary:

Plant Status

Mode: Hot Standby (Mode 3) Hot Shutdown (Mode 4) Cold Shutdown (Mode 5) Refueling Shutdown (Mode 6)
 RCS: Temperature: 530° Pressure: 2235 psig RV Level: 20% Pressurizer Level
 Time to Boil: N/A

Shutdown Safety Assessment Protected Equipment:

- None

Major Activities Completed in Last 24 Hours	Critical Path and Near Critical Path Activities (Next 24 Hours)
<ul style="list-style-type: none"> • Filled Main Generator with Hydrogen • Established a Vacuum in Main Generator • Enter Mode 3 • RCS Heatup to 500° F • Align SI Accumulators • Resolved IMS-228 Body-to-Bonnet Leak 	<ul style="list-style-type: none"> • RCS Heatup to NOT/NOP • IT-230 RCS Pressure Test • RCP Balance Weight Adjustment

Significant Outstanding Issues

Date	Issue	Due	Responsibility
5/17/04	Rx Head Relaxation Request	6/04/04	Jim Schweitzer

Upcoming Major Milestones

	Scheduled		Actual			Scheduled		Actual	
	Date	Time	Date	Time		Date	Time	Date	Time
Cooldown <200°	4/03/04	2100	4/03/04	2230	RCS Fill & Vent	4/23/04	1500	5/31/04	0653
Head Lift	4/09/04	0900	4/21/04	1550	Heatup >200°	4/25/04	0900	6/2/04	1341
Refueled	4/14/04	0300	5/02/04	1848	Reactor Critical	4/28/04	0800		
RV Headset	4/18/04	1900	5/23/04	1338	On-Line	4/30/04	0100		

Defined Critical Path

U	ID	DESCRIPTION	OD	RD	Cal	U	SYS	EQID	TF	JUN																							
										4								5								6							
										4	6	8	10	12	14	16	18	20	22	0	2	4	6	8	10	12	14	16	18	20	22	0	2

04JUN04 00:00	04JUN04 00:00
----------------------	----------------------

1	IC2.17-1	ICP 2.17 REACTOR PROTECTION LOGIC TEST	4	4	1	1	RP	ICP-02.017	0	IC2.17-1 ICP 2.17 REACTOR PROTECTION LOGIC TEST ██████████0300810 - 04JUN04 15:59 04JUN04 09:00A
1	OP1A540F	HEATUP RCS TO 535 - 540 deg F	4	4	1	1	RC	OP-1A	0	OP1A540F HEATUP RCS TO 535 - 540 deg F ██████████04JUN04 15:59 04JUN04 12:00
1	OP1A-130	REMOVE INSUL BEFORE RCS LEAK TEST (SI-867A/B)	3	3	1	1	MS	INSUL-MS	2	OP1A-130 REMOVE INSUL BEFORE RCS LEAK TEST (SI-867A/B) ██████████0408174 - 04JUN04 15:59 04JUN04 13:00*
1	RESP-3.1B	OBTAIN FINAL RCS RTD DATA PER RESP 3.1	1	1	1	1	MMS	RESP 3.1	0	RESP-3.1B OBTAIN FINAL RCS RTD DATA PER RESP 3.1 04JUN04 15:00 ██████████0213863 - 04JUN04 15:59
1	IC10.1RES	FINAL ESF RESISTANCE / RMV TH & TC RESISTORS	1	1	1	1	ESF	ICP-10.001	0	IC10.1RES FINAL ESF RESISTANCE / RMV TH & TC RESISTORS 04JUN04 16:00 ██████████0300882 - 04JUN04 16:59
1	ICRTDSWOFF	REMOVE LOOP RTD SWITCHING UNIT	1	1	1	1	RP	RP	0	ICRTDSWOFF REMOVE LOOP RTD SWITCHING UNIT 04JUN04 16:00 ██████████04JUN04 16:59
1	OP1A547F	RAISE RCS TEMP/PRESS TO 547/2235	1	1	1	1	RC	OP-1A	0	OP1A547F RAISE RCS TEMP/PRESS TO 547/2235 04JUN04 17:00 ██████████04JUN04 17:59
1	IT-230-A	INITIATE RCS LEAK TEST	0	0	1	1	RC	O-IT-0230	0	IT-230-A INITIATE RCS LEAK TEST 04JUN04 18:00 ██████████0215895 - 04JUN04 17:59
1	IT-230-B	ADJUST RCS TO TEST PRESSURE	1	1	1	1	RC	O-IT-0230	0	IT-230-B ADJUST RCS TO TEST PRESSURE 04JUN04 18:00 ██████████0215895 - 04JUN04 18:59
1	PT-RCS-001	RCS PRESSURE TEST PER 1-PT-RCS-001	8	8	1	1	RC	PT-RCS-1	0	PT-RCS-001 RCS PRESSURE TEST PER 1-PT-RCS-001 04JUN04 19:00 ██████████0305079 - 05JUN04 02:59
1	PT-CV-001	VT-2 CVCS PER 1-PT-CV-001	4	4	1	1	CV	CV	0	PT-CV-001 VT-2 CVCS PER 1-PT-CV-001 04JUN04 23:00 ██████████0301896 - 05JUN04 02:59

05JUN04 00:00	05JUN04 00:00
----------------------	----------------------

1	OP4B-100	SECURE P-001A FOR BALANCE MOVE	0	0	1	1	RC	P-001A	0	OP4B-100 SECURE P-001A FOR BALANCE MOVE 05JUN04 03:00 ██████████0215201 - 05JUN04 02:59
1	T-9333-H	1 RC P-1A-M BALANCE EM REV0-2	1	1	1	1	RC	P-001A	0	T-9333-H 1 RC P-1A-M BALANCE EM REV0-2 05JUN04 03:00 ██████████0019333 - 05JUN04 03:59
1	EM0215201D	ADJUST P-001A BALANCE WEIGHTS	1	1	1	1	RC	P-001A-M	0	EM0215201D ADJUST P-001A BALANCE WEIGHTS 05JUN04 04:00 ██████████0215201 - 05JUN04 04:59
1	T-9333-R	1 RC P-1A-M BALANCE EM REV0-2	1	1	1	1	RC	P-001A	0	T-9333-R 1 RC P-1A-M BALANCE EM REV0-2 05JUN04 05:00 ██████████0019333 - 05JUN04 05:59
1	OP4B-105	START P-001A AFTER BALANCE MOVE	1	1	1	1	RC	P-001A	0	OP4B-105 START P-001A AFTER BALANCE MOVE 05JUN04 06:00 ██████████0215201 - 05JUN04 06:59
1	OP4B-110	SECURE P-001B FOR BALANCE MOVE	0	0	1	1	RC	P-001B	0	OP4B-110 SECURE P-001B FOR BALANCE MOVE 05JUN04 07:00 ██████████0215207 - 05JUN04 06:59

Defined Critical Path

U	ID	DESCRIPTION	OD	RD	Cal	U	SYS	EQID	TF	JUN																							
										4						5						6											
										4	6	8	10	12	14	0	2	4	6	8	10	0	2	4	6	8	10						
05JUN04 00:00										05JUN04 00:00																							
1	T-9334-H	1 RC P-1B-M BALANCE EM REV0-1	1	1	1	1	RC	P-001B	0	<p style="text-align: center;">T-9334-H1 RC P-1B-M BALANCE EM REV0-1 05JUN04 07:00 0019334 - 05JUN04 07:59</p> <p style="text-align: center;">EM0215207B ADJUST BALANCE WEIGHTS 05JUN04 08:00 0215207 - 05JUN04 09:59</p> <p style="text-align: center;">T-9334-R1 RC P-1B-M BALANCE EM REV0-1 05JUN04 10:00 0019334 - 05JUN04 10:59</p> <p style="text-align: center;">OP4B-115 START P-001B AFTER BALANCE MOVE 05JUN04 11:00 0215207 - 05JUN04 10:59</p> <p style="text-align: center;">RESP-3.1PR CLOSE REACTOR TRIP BREAKERS FOR RPI TESTING 05JUN04 11:00 0213863 - 05JUN04 10:59</p> <p style="text-align: center;">IC4.29-2ZR RPI ZERO ADJUST 05JUN04 11:00 0300842 - 05JUN04 13:59</p> <p style="text-align: center;">RESP-3.1C1 ROD STEP TRACES TO ALL RODS OUT 05JUN04 14:00 0213863 - 05JUN04 15:59</p> <p style="text-align: center;">RESP-3.1C2 ROD STEP TRACE VERIFICATION 05JUN04 14:00 0213863 - 05JUN04 19:59</p> <p style="text-align: center;">IC4.29SOAK1 HOUR SOAK/SPAN ADJ (RODS OUT) 05JUN04 16:00 0213863 - 05JUN04 16:59</p> <p style="text-align: center;">IC4.29-2SP RPI SPAN ADJUST/DATA ACQUISITION 05JUN04 17:00 0300842 - 05JUN04 19:59</p> <p style="text-align: center;">RESP-3.1C3 HOT ROD DROPS 05JUN04 20:00 0213863 - 05JUN04 20:59</p> <p style="text-align: center;">OP1A-ATTC ADJUST BORON FOR S/U AND EQUILIBRATE DEMINS 05JUN04 21:00 0213863 - 05JUN04 22:59</p> <p style="text-align: center;">OP1B-020 APPROACH TO CRITICAL 05JUN04 23:00 0213863 - 06JUN04 04:59</p>																							
1	EM0215207B	ADJUST BALANCE WEIGHTS	2	2	1	1	RC	P-001B-M	0																								
1	T-9334-R	1 RC P-1B-M BALANCE EM REV0-1	1	1	1	1	RC	P-001B	0																								
1	OP4B-115	START P-001B AFTER BALANCE MOVE	0	0	1	1	RC	P-001B	0																								
1	RESP-3.1PR	CLOSE REACTOR TRIP BREAKERS FOR RPI TESTING	0	0	1	1	MMS	RESP 3.1	0																								
1	IC4.29-2ZR	RPI ZERO ADJUST	3	3	1	1	RPI	ICP-04.029	0																								
1	RESP-3.1C1	ROD STEP TRACES TO ALL RODS OUT	2	2	1	1	MMS	RESP 3.1	0																								
1	RESP-3.1C2	ROD STEP TRACE VERIFICATION	6	6	1	1	MMS	RESP 3.1	0																								
1	IC4.29SOAK	1 HOUR SOAK/SPAN ADJ (RODS OUT)	1	1	1	1	RPI	RPI	0																								
1	IC4.29-2SP	RPI SPAN ADJUST/DATA ACQUISITION	3	3	1	1	RPI	ICP-04.029	0																								
1	RESP-3.1C3	HOT ROD DROPS	1	1	1	1	MMS	RESP 3.1	0																								
1	OP1A-ATTC	ADJUST BORON FOR S/U AND EQUILIBRATE DEMINS	2	2	1	1	CV	OP-1A	0																								
1	OP1B-020	APPROACH TO CRITICAL	6	6	1	1	FM	OP-1B/RESP	0																								
06JUN04 00:00										06JUN04 00:00																							
1	RESP-4.1B	CONTROL ROD BANK WORTH MEASUREMENTS	6	6	1	1	MMS	RESP 4.1	0	<p style="text-align: center;">RESP-4.1B CONTROL ROD BANK WORTH MEASUREMENTS (RESP 4.1) 0213864 - 06JUN04 10:59 06JUN04 05:00 0213864</p> <p style="text-align: center;">ICN42RSTR RETURN CHANNEL N42 TO NORMAL 06JUN04 11:00 0213864 - 06JUN04 12:59</p> <p style="text-align: center;">OP13A040 BYPASS MSIVS AND WARM UP STEAM SYSTEM 06JUN04 15:59 06JUN04 11:00 0213864</p> <p style="text-align: center;">OP13A050 OPEN MAIN STEAM ISOLATION VALVES 06JUN04 16:59 06JUN04 16:00 0213864</p>																							
1	ICN42RSTR	RETURN CHANNEL N42 TO NORMAL	2	2	1	1	NI	N-00042	4																								
1	OP13A040	BYPASS MSIVS AND WARM UP STEAM SYSTEM	5	5	1	1	MS	OP-13A	0																								
1	OP13A050	OPEN MAIN STEAM ISOLATION VALVES	1	1	1	1	MS	OP-13A	0																								

U	ACT ID	WO ST	GRP	HPE RISK	EQUIPMENT	Activity Description	Cal ID	DUR	START	FINISH	JUN														
											3	F 4	S 5	S 6	M 7	T 8	W 9	T 10	F 11	S 12	S 13	M 14	T 15	W	
I&C MAINTENANCE																									
1	IC2.20-1	76	IC	DR-N ML-Y ORT3-N R-M	ICP-02.020	RX PROTECTION ANN VERIFICATION (ICP-02.020-1)	1	2	04JUN04 17:00	04JUN04 18:59	[] POST-REFUELING, PRESTARTUP ANALOG CHANNEL TEST 0300818 - 128IC														
1	IC2.20-2	76	IC	DR-N ML-Y ORT3-N R-M	ICP-02.020	RX PROTECTION SW VERIFICATION	1	2	04JUN04 19:00	04JUN04 20:59	[] POST-REFUELING, PRESTARTUP ANALOG CHANNEL TEST 0300819 - 128IC														
NON-DESTRUCTIVE TESTING																									
1	SD-1600-97	76	NDE	DR-Y ML-Y ORT3-Y R-M	R-1	INSPECT PENETRATION 26 DURING IT-230	1	1	04JUN04 19:00	04JUN04 19:59	[] REACTOR VESSEL AND ASSEMBLY 0213476 - 128CE														
REACTOR ENGINEERING																									
1	REI-10.1B	76	PRE	DR-Y ML-Y ORT3-Y R-M	REI 10.1	REMOVE REACTIVITY COMPUTER	1	2	06JUN04 13:00	06JUN04 14:59	[] ADVANCED DIGITAL REACTIVITY COMPUTER INSTRUCTION 0213861 - 128EN														
SITE DESIGN MECHANICAL																									
1	SD-1600-94	76	SDM	DR-Y ML-Y ORT3-Y R-M	R-1	MOD 03-041 - HEAD REPAIR CONDITIONAL ACCEPTANCE	1	1	04JUN04 19:00	04JUN04 19:59	[] REACTOR VESSEL AND ASSEMBLY 0213476 - 128CE														
1	SD-1600-98	76	SDM	DR-Y ML-Y ORT3-Y R-M	R-1	REACTOR HEAD INSPECTION RELAXATION	1	1	05JUN04 22:00	05JUN04 22:59	[] REACTOR VESSEL AND ASSEMBLY 0213476 - 128CE														

00

after 04JUN04 12:00

U1R28 WORKING SCHEDULE

after 04JUN04 12:00

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN			
											Fri 4	Sat 5	Sun 6	
											8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	
ADMINISTRATIVE SERVICES											ADM			
1	1	NRC-CALL16	ADM		MILESTONE	O.D. CALL NRC TO WITNESS APPROACH TO CRITICAL	1	05JUN04 20:00	05JUN04 20:59	0				NRC-CALL16 O.D. CALL NRC TO WITNESS APPROACH TO
APPLETON METERING GROUP											APM			
2	1	AP0215133	APM	76	TG-01-G	GENERATOR METERS ON C-01 CALIBRATION	2	31MAY04 10:00A	04JUN04 13:59	0	AP02	5133	GENERATOR METERS ON C-01 CALIBRATION ELECTRICAL GENERATOR 0215133	
APPLETON RELAY GROUP											APR			
3	1	AP0303688A	APR	76	A-01	(CONT) CALIBRATE 1A-01 NON-TECH SPEC RELAYS	50	04JUN04 14:00*	10JUN04 09:59	139	AP03	3688A	(CONT) CALIBRATE 1A-01 NON-TECH SPEC RELAYS	
APPLETON STATION GROUP											APS			
4	2	AP0307284	APS	76	X-01-A	COOLING SYSTEM INSPECTION/CLEANING	14	01JUN04 08:00A	05JUN04 16:59	177	AP03	7284	COOLING SYSTEM INSPECTION/CLEANING	MAIN POWER TRANSFORMER PHASE A 0307284
INSULATION - NPS - J. HAESE											CE3			
5	1	TG-30950	CE3	82	TG-01-T	REINSTALL HP TURBINE INSULATION	59	26MAY04 15:00A	09JUN04 22:59	24	TG-30950		REINSTALL HP TURBINE INSULATION	
6	0	CE216332TI	CE3	77	SERVICE	INSTALL INSULATION FOR 1FD-204B	19	01JUN04 09:00A	07JUN04 14:59	64	CE21	332TI	INSTALL INSULATION FOR 1FD-204B	
7	1	CE300867TI	CE3	87	ICP-05.047	INSTALL INSULATION FOR LS-2377A/B	10	02JUN04 08:00A	04JUN04 21:59	73	CE30	867TI	INSTALL INSULATION FOR LS-2377A/B	SECONDARY LEVEL CONTROLLERS AND SWITCHES 0300867
8	0	CE927250TI	CE3	77	SERVICE	INSTALL INSULATION FOR 1MS-116	2	03JUN04 07:00A	04JUN04 13:59	81	CE92	250TI	INSTALL INSULATION FOR 1MS-116	MISC EQUIPMENT REPAIR/SERVICE 0306006
9	0	CE927251TI	CE3	77	SERVICE	INSTALL INSULATION FOR 1MS-117	4	03JUN04 08:00A	04JUN04 15:59	238	CE92	251TI	INSTALL INSULATION FOR 1MS-117	MISC EQUIPMENT REPAIR/SERVICE 0306006
10	0	CE303871TI	CE3	77	SERVICE	INSTALL INSULATION FOR 1MS-42	4	03JUN04 09:00A	04JUN04 15:59	7	CE30	871TI	INSTALL INSULATION FOR 1MS-42	MISC EQUIPMENT REPAIR/SERVICE 0306006
11	1	OP1A-130	CE3	76	INSUL-MS	REMOVE INSUL BEFORE RCS LEAK TEST (SI-867A/B)	3	04JUN04 13:00*	04JUN04 15:59	2	OP1A	130	REMOVE INSUL BEFORE RCS LEAK TEST (SI-867A/B)	INSULATION 0408174
12	1	CE407597TR	CE3	76	MS-00228	1MS-228 REMOVE INSULATION	8	04JUN04 18:00	05JUN04 01:59	157	CE407597TR		1MS-228 REMOVE INSULATION	0408174 INSULATION
13	1	CE407600TI	CE3	76	MS-00282	INSTALL INSULATION FOR 1MS-282	6	04JUN04 18:00	07JUN04 07:59	71	CE407600TI		INSTALL INSULATION FOR 1MS-282	0408174 INSULATION
14	1	OP1A-130A	CE3	76	INSUL-MS	REINSTALL INSUL AFTER RCS LEAK TEST	3	04JUN04 19:00	04JUN04 21:59	0	OP1A-130A		REINSTALL INSUL AFTER RCS LEAK TEST	0408174 INSULATION
15	1	CE311945TI	CE3	76	RC-00434	INSTALL INSULATION FOR PZR MANWAY	4	04JUN04 19:00	04JUN04 22:59	495	CE311945TI		INSTALL INSULATION FOR PZR MANWAY	0408174 INSULATION
16	1	CESG001TI	CE3	76	INSUL-MS	REINSTALL INSULATION ON SG A AND B PRI MANWAYS	6	04JUN04 19:00	05JUN04 00:59	0	CESG001TI		REINSTALL INSULATION ON SG A AND B PRI MANWAYS	0408174 INSULATION

after 04JUN04 12:00

U1R28 WORKING SCHEDULE

after 04JUN04 12:00

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN					
											Fri 4		Sat 5		Sun 6	
											8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22			
INSULATION - NPS - J. HAESE												CE3				
17	1	CE212702TI	CE3	76	MS-00220	INSTALL INSULATION FOR 1MS-220	10	04JUN04 19:00	05JUN04 04:59	154	CE212702TI INSTALL INSULATION FOR 1MS-220 0408174 ██████████ INSULATION					
18	1	CE216335TI	CE3	76	SI-00845A	INSTALL INSULATION FOR 1SI-845A	6	05JUN04 05:00	05JUN04 10:59	12	CE216335TI INSTALL INSULATION FOR 1SI-845A 0408174 ██████████ INSULATION					
SCAFFOLDING - NPS - J. HAESE												CE4				
19	1	CESGA001SR	CE4		HX-001A	REMOVE SCAFFOLDING FOR S/G A HANDHOLES	8	05JUN04 01:00	05JUN04 08:59	14	CESGA001SR REMOVE SCAFFOLDING FOR S/G A HANDHOLES ██████████ STEAM GENERATOR					
20	1	CESGB001SR	CE4		HX-001B	REMOVE SCAFFOLDING FOR S/G B HANDHOLES	8	05JUN04 01:00	05JUN04 08:59	14	CESGB001SR REMOVE SCAFFOLDING FOR S/G B HANDHOLES ██████████ STEAM GENERATOR					
21	1	CE21C030SR	CE4		O-TS-030	REMOVE SCAFFOLD FOR SI-V-09 TS-030	9	05JUN04 04:00	05JUN04 12:59	0	CE21C030SR REMOVE SCAFFOLD FOR SI-V-09 TS-030 ██████████ TRN B SAFETY INJ TO R-1 RV VENT					
CONSTRUCTION ENG - S. CARTER												CE6				
22	0	CE0210986	CE6	77	SEC	SEC SUPPORT MR 99-011*B	75	05APR04 07:00A	17JUN04 14:59	47	CE0210986 SEC SUPPORT MR 99-011*B					
23	0	CE0210989	CE6	76	SEC	SEC, INSTALL NEW EQUIP MR 99-011*E	75	05APR04 08:00A	17JUN04 14:59	47	CE0210989 SEC, INSTALL NEW EQUIP MR 99-011*E					
24	0	CE0210990	CE6	76	SEC	SEC REM ABANDONED EQUIP MR 99-011*F	91	03MAY04 08:00A	21JUN04 14:59	31	CE0210990 SEC REM ABANDONED EQUIP MR 99-011*F					
CHEMISTRY												CH				
25	1	CH0300364	CH	77	CHEM-SAMPL	RCS CL TSR 3.4.5.2	11	30MAY04 05:00A	05JUN04 11:59	222	CH0300364 RCS CL TSR 3.4.5.2 ██████████ MISC CHEMISTRY SAMPLING 0300364					
26	1	CH0300377	CH	77	CHEM-SAMPL	RCS DO TSR 3.4.5.1	11	30MAY04 05:00A	05JUN04 11:59	222	CH0300377 RCS DO TSR 3.4.5.1 ██████████ MISC CHEMISTRY SAMPLING 0300377					
27	1	CH0300407	CH	77	CHEM-SAMPL	RCS BORON SR 3.9.1.1	11	30MAY04 05:00A	05JUN04 11:59	222	CH0300407 RCS BORON SR 3.9.1.1 ██████████ MISC CHEMISTRY SAMPLING 0300407					
28	1	OP1A-120	CH		OP-1A	SAMPLE S/G'S FOR AMMONIA	2	04JUN04 19:00	04JUN04 20:59	30	OP1A-120 SAMPLE S/G'S FOR AMMONIA ██████████ SAMPLE S/G'S FOR AMMONIA					
29	1	OP1C-090	CH		OP-1C	VERIFY S/G BLOWDOWN CHEMISTRY IN SPEC	1	05JUN04 11:00	05JUN04 11:59	29	OP1C-090 VERIFY S/G BLOWDOWN CHEMISTRY IN SPEC					
ENGINEERING - PREDICTIVE MAINTENANCE												EEP				
30	1	EE-RCP-Q3	EEP	76	P-001A-M	TAKE VIBRATION READING "A" RCP AT	1	04JUN04 18:00	04JUN04 18:59	164	EE-RCP-Q3 TAKE VIBRATION READING "A" RCP AT NOP/NOT 0215207 ██████████ REACTOR COOLANT PUMP MOTOR					
31	1	EM-BMFP-P3	EEP	76	P-028B-M	P28B OBTAIN COUPLED VIB AND CURRENT DATA	4	04JUN04 18:00*	04JUN04 21:59	47	EM-BMFP-P3 P28B OBTAIN COUPLED VIB AND CURRENT DATA 0312035 ██████████ STEAM GENERATOR FEED PUMP MOTOR					
32	1	EE0304995	EEP	82	P-028B	P-028B - POST MAINTENANCE	2	05JUN04 00:00*	05JUN04 01:59	109	EE0304995 P-028B - POST MAINTENANCE VIBRATION CHECKS 0304995 ██████████ STEAM GENERATOR FEED PUMP					

after 04JUN04 12:00

U1R28 WORKING SCHEDULE

after 04JUN04 12:00

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN			
											Fri 4	Sat 5	Sun 6	
											8,10,12,14,16,18,20,22	0,2,4,6,8,10,12,14,16,18,20,22	0,2,4,6,8,10,12,14,16,18,20,22	
ENGINEERING - PREDICTIVE MAINTENANCE												EEP		
33	1	EE0306054	EEP	82	P-028A	P-028A - POST MAINTENANCE VIBRATION CHECKS	2	05JUN04 00:00	05JUN04 01:59	109	EE0306054 P-028A - POST MAINTENANCE VIBRATION CHECKS 0306054 STEAM GENERATOR FEED PUMP			
34	1	NG-RCP-Q2	EEP	76	P-001A-M	POST BALANCE MOVE VIBRATION READINGS	1	05JUN04 05:00	05JUN04 05:59	153	NG-RCP-Q2 POST BALANCE MOVE VIBRATION READINGS 0215201 REACTOR COOLANT PUMP MOTOR			
35	1	NG-RCP-Q1	EEP	76	P-001B-M	POST BALANCE MOVE VIBRATION READINGS	1	05JUN04 10:00	05JUN04 10:59	148	NG-RCP-Q1 POST BALANCE MOVE VIBRATION READINGS 0215207 REACTOR COOLANT PUMP MOTOR			
36	0	EE0302324	EEP	77	G-04	THERMAL VECTOR DATA COLLECTION	4	06JUN04 08:00	06JUN04 11:59	458	EE0302324 THERMAL VECTOR DATA COLLECTION 0302324 EMERGENCY LIGHTING			
ELECTRICAL MAINTENANCE												EM		
37	0	EM0307011M	EM	76	D-105	72 HOUR FLOAT CHARGE	63	04JUN04 03:00A	07JUN04 02:59	0	EM0307011M 72 HOUR FLOAT CHARGE			
38	1	EM0216166	EM	76	E-01	CHECK EXCITER GROUND DETECTION	12	04JUN04 08:00A	04JUN04 23:59	0	EM0216166 CHECK EXCITER GROUND DETECTION TG-01 TURBINE GENERATOR EXCITER 0216166			
39	0	EM0408083	EM	76	EL-LTG IV	INSPECT, TEST, CLEAN AND ADD WATER	11	04JUN04 08:00A	05JUN04 11:59	0	EM0408083 INSPECT, TEST, CLEAN AND ADD WATER EMERGENCY LIGHTING (GROUP IV) 0408083			
40	0	EM9933757	EM	76	B52-DB25-0	SPARE BKR MAINTENANCE DB25-019 (B52-7D)	36	04JUN04 08:00A	08JUN04 11:59	155	EM9933757 SPARE BKR MAINTENANCE DB25-019 (B52-7D)			
41	0	EM0305618	EM	76	P-031B-M	P-31B-M OIL CHANGE	5	04JUN04 17:00*	04JUN04 21:59	0	EM0305618 P-31B-M OIL CHANGE 0305618 SCREEN WASH PUMP MOTOR			
42	1	EM0312035B	EM	76	P-028B-M	1P-28B-M PERFORM COUPLED PMT RUN	4	04JUN04 18:00*	04JUN04 21:59	0	EM0312035B 1P-28B-M PERFORM COUPLED PMT RUN 0312035 STEAM GENERATOR FEED PUMP MOTOR			
43	0	EM0305372	EM	77	EL-LTG	TSC/SBCC/MTN SHOP EMERGENCY LIGHTING	24	04JUN04 18:00*	06JUN04 19:59	0	EM0305372 TSC/SBCC/MTN SHOP EMERGENCY LIGHTING 0305372			
44	0	EM0305374	EM	77	EL-LTG	INSPECT, TEST, CLEAN AND ADD WATER	24	04JUN04 18:00*	06JUN04 19:59	10	EM0305374 INSPECT, TEST, CLEAN AND ADD WATER 0305374			
45	1	EM0215201D	EM	76	P-001A-M	ADJUST P-001A BALANCE WEIGHTS	1	05JUN04 04:00	05JUN04 04:59	0	EM0215201D ADJUST P-001A BALANCE WEIGHTS 0215201 REACTOR COOLANT PUMP MOTOR			
46	1	EM0215231B	EM	76	Z-013	REMOVE Z-13 RADIO CONTROLS	3	05JUN04 04:00	05JUN04 06:59	0	EM0215231B REMOVE Z-13 RADIO CONTROLS 0215231 CONTAINMENT CRANE			
47	0	EM0210793	EM	76	EL-LTG I	TWO YEAR TEST OF EMERGENCY LIGHTING	24	05JUN04 06:00*	07JUN04 07:59	204	EM0210793 TWO YEAR TEST OF EMERGENCY LIGHTING 0210793			
48	1	EM0215207B	EM	76	P-001B-M	ADJUST BALANCE WEIGHTS	2	05JUN04 08:00	05JUN04 09:59	0	EM0215207B ADJUST BALANCE WEIGHTS 0215207 REACTOR COOLANT PUMP MOTOR			
49	1	EM0400344A	EM	76	P-028A-M	1P-28A-M PERFORM LEAK CHECKS AT NOP / NOT	2	05JUN04 08:00	05JUN04 09:59	59	EM0400344A 1P-28A-M PERFORM LEAK CHECKS AT NOP / NOT 0400344 STEAM GENERATOR FEED PUMP MOTOR			
50	0	EM0305373	EM	77	EL-LTG	INSPECT, TEST, CLEAN AND ADD WATER	24	05JUN04 12:00*	07JUN04 13:59	198	EM0305373 INSPECT, TEST, CLEAN AND ADD WATER 0305373			

Run Date

04JUN04 14:48

LT-03 STANDARD PUBLICATION
FL-03 Execution Publication Set

Sheet 3 of 13

U1R28 WORKING SCHEDULE

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN								
											Fri 4		Sat 5			Sun 6			
											8,10,12,14,16,18,20,22	0,2,4,6,8,10,12,14,16,18,20,22	0,2,4,6,8,10,12,14,16,18,20,22						
I&C MAINTENANCE												IC							
67	1	ICN42SETUP	IC		N-00042	SETUP FOR LOW PWR PHYSICS TEST (N42)	1	04JUN04 21:00	04JUN04 21:59	25	ICN42SETUP	SETUP FOR LOW PWR PHYSICS TEST (N42)							
68	1	IC4.29-2ZR	IC	76	ICP-04.029	RPI ZERO ADJUST	3	05JUN04 11:00	05JUN04 13:59	0		IC4.29-2ZR RPI ZERO ADJUST							
69	1	ICSGVLVBLFL	IC	76	SG LEVEL X	BACKFILL NARROW/WIDE RANGE CONTINGENCY	8	05JUN04 15:00	05JUN04 22:59	0		ICSGVLVBLFL BACKFILL NARROW/WIDE RANGE CONTINGENCY							
70	1	IC4.29SOAK	IC		RPI	1 HOUR SOAK/SPAN ADJ (RODS OUT)	1	05JUN04 16:00	05JUN04 16:59	0		IC4.29SOAK 1 HOUR SOAK/SPAN ADJ (RODS OUT)							
71	1	IC4.29-2SP	IC	76	ICP-04.029	RPI SPAN ADJUST/DATA ACQUISITION	3	05JUN04 17:00	05JUN04 19:59	0		IC4.29-2SP RPI SPAN ADJUST/DATA ACQUISITION							
72	1	ICN42RSTR	IC		N-00042	RETURN CHANNEL N42 TO NORMAL	2	06JUN04 11:00	06JUN04 12:59	0		ICN42RSTR RETURN CHANNEL TO NORMAL							
I&C - J. SCHMOLDT & R. YOUNG												IC2							
73	0	IC0302217	IC2	76	LI-05858	F-236 MOVE LEVEL INDICATOR	3	04JUN04 09:00A	04JUN04 14:59	0	F-236	MOVE LEVEL INDICATOR							
I&C SYSTEM ENGINEERING												ICS							
74	1	RESP-3.1C2	ICS	77	RESP 3.1	ROD STEP TRACE VERIFICATION	6	05JUN04 14:00	05JUN04 19:59	0		RESP-3.1C2 ROD STEP TRACE VERIFICATION							
MECHANICAL MAINTENANCE MM1 RIDINGS/ BRITTINGHAM												MM1							
75	1	MM0214145	MM1	76	SNUBBERS	INSPECT STEAM GENERATOR AND MAIN	4	04JUN04 18:00*	04JUN04 21:59	25	MM0214145	INSPECT STEAM GENERATOR AND MAIN							
MECHANICAL MAINTENANCE MM2 BONENFANT (BOP)												MM2							
76	1	MM0408498	MM2	76	Z-104A	1Z-104A REPAIR STRAINER	29	29MAY04 08:00A	05JUN04 16:59	0	MM0408498	1Z-104A REPAIR STRAINER							
77	2	MM0304865	MM2	76	YS-03587	2YS-3587 REPLACE STRAINER - MOD 03-016	27	04JUN04 06:00A	06JUN04 16:59	0	MM0304865	2YS-3587 REPLACE STRAINER - MOD 03-016							
78	0	MM0201662	MM2	76	W-210	CLEAN AND INSPECT MOTOR AND FAN	1	04JUN04 09:00A	04JUN04 12:59	0		CLEAN AND INSPECT MOTOR AND FAN							
79	0	MM0201664	MM2	76	W-211	INSPECT FAN AND LUBRICATE	1	04JUN04 09:00A	04JUN04 12:59	0		INSPECT FAN AND LUBRICATE							
80	1	MM0302915A	MM2	76	SC-00966C	1SC-966C - SWAGLOCK FITTING LEAK, TIGHTEN	1	04JUN04 12:00	04JUN04 12:59	0	MM0302915A	1SC-966C - SWAGLOCK FITTING LEAK, TIGHTEN							
81	1	MM0303000A	MM2	76	SC-00966A	1SC-966A - SWAGLOCK FITTING LEAK, RETIGHTEN	1	04JUN04 13:00*	04JUN04 13:59	0	MM0303000A	1SC-966A - SWAGLOCK FITTING LEAK, RETIGHTEN							
82	1	MM0216395A	MM2	76	SC-00946A	1SC-946A SWAGLOCK FITTING LEAK, RETIGHTEN	1	04JUN04 14:00	04JUN04 14:59	0	MM0216395A	1SC-946A SWAGLOCK FITTING LEAK, RETIGHTEN							

U1R28 WORKING SCHEDULE

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN			
											Fri 4	Sat 5	Sun 6	
											8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	
MECHANICAL MAINTENANCE MM2 BONENFANT (BOP)											MM2			
83	1	MM0406193A	MM2	76	MS-02084	1MS-2084, SWAGLOCK FITTING LEAK, TIGHTEN	1	04JUN04 15:00*	04JUN04 15:59	0	MM0406193A	1MS-2084, SWAGLOCK FITTING LEAK, TIGHTEN		
											0406193	HX-1B SG SAMPLE ISOLATION CONTROL		
84	1	MM0304946A	MM2	76	CV-00384A	1CV-384A - RE-ADJUST PACKING	1	04JUN04 16:00*	04JUN04 16:59	0	MM0304946A	1CV-384A - RE-ADJUST PACKING		
											0304946	1CV-142 CHARGING LINE FLOW CONTROL INLET ISO		
85	1	MM0304945A	MM2	76	CV-00323B	1CV-323B - RE-ADJUST PACKING	1	04JUN04 17:00*	04JUN04 17:59	29	MM0304945A	1CV-323B - RE-ADJUST PACKING		
											0304945	1CV-142 CHARGING LINE FLOW CONTROL BYPASS		
86	0	MM0301088	MM2	76	HX-038A	INSPECT AND MAINTAIN AC UNIT	4	04JUN04 18:00*	04JUN04 21:59	227	MM0301088	INSPECT AND MAINTAIN AC UNIT		
											0301088	CABLE SPREADING ROOM AIR CONDITIONING UNIT		
87	0	MM0301089	MM2	76	HX-366	CLEAN UNIT AND FILTERS	4	05JUN04 06:00*	05JUN04 09:59	0			MM0301089	CLEAN UNIT AND FILTERS
											0301089	SEC-HUT 01 SECURITY HUT AIR CONDITIONER		
88	0	MM0301090	MM2	76	HX-367	CLEAN UNIT AND FILTERS	4	05JUN04 06:00*	05JUN04 09:59	0			MM0301090	CLEAN UNIT AND FILTERS
											0301090	SEC-HUT 02 SECURITY HUT AIR CONDITIONER		
89	0	MM0301091	MM2	76	HX-368	CLEAN UNIT AND FILTERS	4	05JUN04 06:00*	05JUN04 09:59	0			MM0301091	CLEAN UNIT AND FILTERS
											0301091	SEC-HUT 03 SECURITY HUT AIR CONDITIONER		
90	0	MM0301092	MM2	76	HX-369	CLEAN UNIT AND FILTERS	4	05JUN04 06:00*	05JUN04 09:59	0			MM0301092	CLEAN UNIT AND FILTERS
											0301092	SEC-HUT 04 SECURITY HUT AIR CONDITIONER		
91	0	MM0301093	MM2	76	HX-370	CLEAN UNIT AND FILTERS	4	05JUN04 06:00*	05JUN04 09:59	0			MM0301093	CLEAN UNIT AND FILTERS
											0301093	SEC-HUT 05 SECURITY HUT AIR CONDITIONER		
92	0	MM0309476	MM2	77	SERVICE	STORAGE LOCKER INSPECTION	6	05JUN04 18:00*	05JUN04 23:59	214			MM0309476	STORAGE LOCKER INSPECTION
											0309476	MISC EQUIPMENT REPAIR/SERVICE		
93	0	MM0201997	MM2	76	W-013B1	INSPECT FAN AND LUBE BEARINGS	8	05JUN04 21:00	06JUN04 04:59	0			MM0201997	INSPECT FAN AND LUBE BEARINGS
											0201997	CONTROL ROOM RECIRC		
NON-DESTRUCTIVE TESTING											NDE			
94	0	EP9927269A	NDE	77	S	CONDUCT CIVIL/STRUCTURAL	43	24MAY04 10:00A	11JUN04 14:59	79	EP9927269A	CONDUCT CIVIL/STRUCTURAL INSPECTION		
95	0	EP9927270A	NDE	77	S	CONDUCT CIVIL/STRUCTURAL	43	24MAY04 10:00A	11JUN04 14:59	79	EP9927270A	CONDUCT CIVIL/STRUCTURAL INSPECTION		
96	1	NG-SGAHHVI	NDE	87	HX-001A	INSP S/G A HANDHOLES DURING RCS LEAK TEST	1	04JUN04 18:00	04JUN04 18:59	28	NG-SGAHHVI	INSP S/G A HANDHOLES DURING RCS LEAK TEST		
											0301938	STEAM GENERATOR		
97	1	NG-SGBHHVI	NDE	87	HX-001B	INSP S/G B HANDHOLES DURING RCS LEAK TEST	1	04JUN04 18:00	04JUN04 18:59	28	NG-SGBHHVI	INSP S/G B HANDHOLES DURING RCS LEAK TEST		
											0301939	STEAM GENERATOR		
98	1	EAMRCP-VT	NDE	82	P-001A-M	P-001A - SIGN-OFF IN 9002-12 AFTER IT-230	1	04JUN04 19:00*	04JUN04 19:59	163	EAMRCP-VT	P-001A - SIGN-OFF IN 9002-12 AFTER IT-230		
											0215199	REACTOR COOLANT PUMP MOTOR		
99	1	EZMRCP-VT	NDE	82	P-001B-M	P-001B - SIGN-OFF IN 9002-12 AFTER IT-230	1	04JUN04 19:00	04JUN04 19:59	163	EZMRCP-VT	P-001B - SIGN-OFF IN 9002-12 AFTER IT-230		
											0215205	REACTOR COOLANT PUMP MOTOR		
100	1	SD-1600-97	NDE	76	R-1	INSPECT PENETRATION 26 DURING IT-230	1	04JUN04 19:00	04JUN04 19:59	163	SD-1600-97	INSPECT PENETRATION 26 DURING IT-230		
											0213476	REACTOR VESSEL AND ASSEMBLY		

after 04JUN04 12:00

U1R28 WORKING SCHEDULE

after 04JUN04 12:00

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN			
											Fri 4	Sat 5	Sun 6	
												8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22
OPERATIONS RELIEFS												OPO		
101	0	OP0301238	OP0	77	O-PC-073.4	FP VALVE POSITION VERIFICATION CHECK	22	01JUN04 07:00A	09JUN04 09:59	100	OP0301238	FP VALVE POSITION VERIFICATION CHECK		
102	0	OP0301278	OP0	77	PT-FP-006	FP CONTROL VALVE POSITION	22	01JUN04 07:00A	09JUN04 09:59	100	OP0301278	FP CONTROL VALVE POSITION		
103	0	OP0308991	OP0	77	O-PC-078.7	TRN/NES BLDG FP WET PIPE SYS CHECK	5	04JUN04 12:00*	04JUN04 16:59	501	OP0308991	TRN/NES BLDG FP WET PIPE SYS CHECK		
												TRAINING/NES BLDG AUTO WET PIPE FIRE SUPPRESSION 0308991		
OPERATIONS MIDSHIFT												OP1		
104	0	OP0301296	OP1	76	O-PC-MIDS	OPERATIONS MID SHIFT WEEKLY ROUTINE	42	04JUN04 00:00A	10JUN04 06:59	105	OP0301296	OPERATIONS MID SHIFT WEEKLY ROUTINE		
105	2	OP0301593	OP1	77	TS-RE-004	AXIAL FLUX DIFFERENCE AND QUAD POWER	2	05JUN04 00:00*	05JUN04 01:59	145	OP0301593	AXIAL FLUX DIFFERENCE AND QUAD POWER		
106	2	OP0301607	OP1	77	TS-PAM-001	MISCELLANEOUS EQUIPMENT CHECKS	2	05JUN04 00:00*	05JUN04 01:59	145	OP0301607	MISCELLANEOUS EQUIPMENT CHECKS		
107	2	OP0301584	OP1	77	O-PC-023.5	CHARGING PUMP ROTATION AND	3	05JUN04 00:00*	05JUN04 02:59	144	OP0301584	CHARGING PUMP ROTATION AND		
												CHARGING PUMP ROTATION/PREVENTIVE MAINTENANCE		
OPERATIONS DAYSHIFT												OP2		
108	0	OP0301335	OP2	76	O-PC-DAYS	OPERATIONS DAY SHIFT WEEKLY ROUTINE	17	01JUN04 08:00A	06JUN04 14:59	132	OP0301335	OPERATIONS DAY SHIFT WEEKLY ROUTINE		
109	2	OP0301618	OP2	77	O-PC-023.7	BUMP IDLE HEATER DRAIN TANK PUMP	1	05JUN04 08:00*	05JUN04 08:59	145	OP0301618	BUMP IDLE HEATER DRAIN TANK PUMP		
110	2	OP0301617	OP2	77	O-PC-023.4	OPERATE LUBE OIL PUMPS	2	05JUN04 08:00*	05JUN04 09:59	144	OP0301617	OPERATE LUBE OIL PUMPS		
111	0	OP0301349	OP2	77	O-TS-084	TS-84, G-04 EMERGENCY DIESEL	5	06JUN04 08:00*	06JUN04 12:59	0	OP0301349	TS-84, G-04 EMERGENCY DIESEL		
												G-04 EMERGENCY DIESEL		
OPERATIONS SWINGSHIFT												OP3		
112	1	OP0301550	OP3	77	O-PC-001.2	TB1 MONTHLY HEATING/VENTILATION	3	19MAY04 16:00A	04JUN04 18:59	144	OP0301550	TB1 MONTHLY HEATING/VENTILATION		
113	0	OP0301397	OP3	76	O-PC-SWING	OPS SWING SHIFT WEEKLY ROUTINE	14	30MAY04 16:00A	05JUN04 22:59	133	OP0301397	OPS SWING SHIFT WEEKLY ROUTINE		
114	0	OP0301446	OP3	77	O-PC-009.1	MONTHLY SHIFTING OF IA COMPRESSORS/	6	04JUN04 16:00*	04JUN04 21:59	141	OP0301446	MONTHLY SHIFTING OF IA COMPRESSORS/		
115	2	U2GNDR026	OP3		TG-01	DRAIN U2 MAIN ELECTRICAL	1	04JUN04 20:00	04JUN04 20:59	497	U2GNDR026	DRAIN U2 MAIN ELECTRICAL GENERATOR PER PC 21.3		
116	0	OP0301455	OP3	77	O-PC-083.2	OPERATIONS REVIEW OF RED TAG LOG	2	06JUN04 16:00*	06JUN04 17:59	131	OP0301455	OPERATIONS REVIEW OF RED TAG LOG		
117	0	OP0301388	OP3	77	O-PC-001.4	PAB VENTILATION CHECKS	32	06JUN04 16:00*	10JUN04 19:59	101	OP0301388	PAB VENTILATION CHECKS		
												PAB MONTHLY HEATING/VENTILATION SYSTEM CHECKS 0301388		

U1R28 WORKING SCHEDULE

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN		
											Fri 4		
											Sat 5		
											Sun 6		
											8,10,12,14,16,18,20,22	0,2,4,6,8,10,12,14,16,18,20,22	0,2,4,6,8,10,12,14,16,18,20,22
OPERATIONS											OPS		
118	1	CL07A010	OPS		CL-7A	COMPLETE SI HEATUP CHECKLIST	1	04JUN04 12:00	04JUN04 12:59	5	CL07A010 COMPLETE SI HEATUP CHECKLIST		
119	1	OP13A030	OPS		OP-13A	ESTABLISH H2 COOLER COND FLOW	2	04JUN04 12:00	04JUN04 13:59	59	OP13A030 ESTABLISH H2 COOLER COND FLOW		
120	1	OP1A540F	OPS		OP-1A	HEATUP RCS TO 535 - 540 deg F	4	04JUN04 12:00	04JUN04 15:59	0	OP1A540F HEATUP RCS TO 535 - 540 deg F		
121	1	P29-PMT	OPS		P-029	PERFORM PMT RUN OF P-29	3	04JUN04 16:00	04JUN04 18:59	28	P29-PMT PERFORM PMT RUN OF P-29		
122	1	OP1A547F	OPS		OP-1A	RAISE RCS TEMP/PRESS TO 547/2235	1	04JUN04 17:00	04JUN04 17:59	0	OP1A547F RAISE RCS TEMP/PRESS TO 547/2235		
123	1	PC-7	OPS	77	O-PC-007	LEAK TEST REACTOR COOLANT GAS VENT	4	04JUN04 17:00	04JUN04 20:59	26	PC-7 LEAK TEST REACTOR COOLANT GAS VENT		
124	1	IT-230-A	OPS	77	O-IT-0230	INITIATE RCS LEAK TEST	0	04JUN04 18:00	04JUN04 17:59	0	IT-230-A INITIATE RCS LEAK TEST		
125	1	IT-230-B	OPS	77	O-IT-0230	ADJUST RCS TO TEST PRESSURE	1	04JUN04 18:00	04JUN04 18:59	0	IT-230-B ADJUST RCS TO TEST PRESSURE		
126	1	OP1A-100	OPS		OP-1A	REDUCE PZR LEVEL TO 20%	1	04JUN04 18:00	04JUN04 18:59	0	OP1A-100 REDUCE PZR LEVEL TO 20%		
127	1	O114-070	OPS		OI-14	ESTABLISH SG BLOWDOWN	5	04JUN04 18:00	04JUN04 22:59	0	O114-070 ESTABLISH SG BLOWDOWN		
128	1	OP13A010	OPS		OP-13A	ALIGN & START MAIN FEED PUMP	6	04JUN04 18:00	04JUN04 23:59	0	OP13A010 ALIGN & START MAIN FEED PUMP		
129	1	OP1A-210	OPS		OP-1C	RCS LITHIUM ADDITIONS	6	04JUN04 18:00	04JUN04 23:59	23	OP1A-210 RCS LITHIUM ADDITIONS		
130	1	B52-428M	OPS	76	B-42	BUS STAB PMT "W-13B2"	1	04JUN04 19:00	04JUN04 19:59	0	B52-428M BUS STAB PMT "W-13B2"		
131	0	OP0405880	OPS	78	W-013B1	W-013B1 PMT PER IWP 01-128"E-FN	2	04JUN04 19:00	04JUN04 20:59	0	OP0405880 W-013B1 PMT PER IWP 01-128"E-FN		
132	1	EP0403495A	OPS	76	PT-RCS-1	OPERATING SUPPORT OF FINAL RCS	4	04JUN04 19:00	04JUN04 22:59	4	EP0403495A OPERATING SUPPORT OF FINAL RCS		
133	1	OP1A-110	OPS		OP-1A	CL 4B, HOT VALVE CHECKLIST	6	04JUN04 19:00	05JUN04 00:59	22	OP1A-110 CL 4B, HOT VALVE CHECKLIST		
134	1	SIM-RXSU-F	OPS		ADMIN	REACTOR STARTUP SIM INFO SHARING, CREW C	3	04JUN04 20:00*	04JUN04 22:59	24	SIM-RXSU-F REACTOR STARTUP SIM INFO SHARING, CREW C		
135	0	OP0301448	OPS	76	O-TS-009	TS-9, CONTROL ROOM HV SYSTEM CHECKS	24	04JUN04 20:00*	05JUN04 19:59	0	OP0301448 TS-9, CONTROL ROOM HV SYSTEM CHECKS		
136	1	OP4B-100	OPS		P-001A	SECURE P-001A FOR BALANCE MOVE	0	05JUN04 03:00	05JUN04 02:59	0	OP4B-100 SECURE P-001A FOR BALANCE MOVE		

U1R28 WORKING SCHEDULE

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN			
											Fri 4	Sat 5	Sun 6	
											8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	
OPERATIONS											OPS			
137	1	AC-345A-1A	OPS		P-001A	ENTER TSAC 3.4.5.A TO SECURE P-001A	1	05JUN04 03:00	05JUN04 03:59	490		AC-345A-1A ENTER TSAC 3.4.5.A TO SECURE P-001A		
138	1	IT-230-F	OPS	77	O-IT-0230	DISCONNECT TS-30 TEST RIG PER OI 122	1	05JUN04 03:00	05JUN04 03:59	0		IT-230-F DISCONNECT TS-30 TEST RIG PER OI 122 0215895 U1 CLASS 1 COMPONENTS LEAK TEST FOLLOWING RFSD		
139	1	IT-230-E	OPS	77	O-IT-0230	POST RCS PRESSURE TEST ALIGNMENT	2	05JUN04 03:00	05JUN04 04:59	0		IT-230-E POST RCS PRESSURE TEST ALIGNMENT 0215895 U1 CLASS 1 COMPONENTS LEAK TEST FOLLOWING RFSD		
140	1	OP0216395B	OPS	82	SC-00946A	IT-500, PMT OF SC-946A	2	05JUN04 03:00	05JUN04 04:59	18		OP0216395B IT-500, PMT OF SC-946A 0216395 HX-14C RC HOT LEG SAMPLE HX DI FLUSH CHECK		
141	1	OP1A-220	OPS		OP-1C	RCS LITHIUM ADDITIONS	6	05JUN04 05:00	05JUN04 10:59	12		OP1A-220 RCS LITHIUM ADDITIONS RCS CHEMISTRY LITHIUM ADDITION		
142	1	OP4B-105	OPS		P-001A	START P-001A AFTER BALANCE MOVE	1	05JUN04 06:00	05JUN04 06:59	0		OP4B-105 START P-001A AFTER BALANCE MOVE 0215201		
143	1	OP5D-040	OPS		OP-5D PART	ESTABLISH H2 BLANKET	6	05JUN04 06:00	05JUN04 11:59	11		OP5D-040 ESTABLISH H2 BLANKET ESTABLISH H2 BLANKET IN VCT OP-1A/OP-5D PART2		
144	1	OP4B-110	OPS		P-001B	SECURE P-001B FOR BALANCE MOVE	0	05JUN04 07:00	05JUN04 06:59	0		OP4B-110 SECURE P-001B FOR BALANCE MOVE 0215207		
145	1	AC-345A-1Z	OPS		P-001A	EXIT TSAC 3.4.5.A FOR P-001A	1	05JUN04 07:00	05JUN04 07:59	486		AC-345A-1Z EXIT TSAC 3.4.5.A FOR P-001A		
146	1	OP4B-115	OPS		P-001B	START P-001B AFTER BALANCE MOVE	0	05JUN04 11:00	05JUN04 10:59	0		OP4B-115 START P-001B AFTER BALANCE MOVE 0215207		
147	1	OP1A-ATTC	OPS		OP-1A	ADJUST BORON FOR SAU AND EQUILIBRATE	2	05JUN04 21:00	05JUN04 22:59	0		OP1A-ATTC ADJUST BORON FOR SAU AND EQUILIBRATE		
148	1	RESP-4.1A	OPS	77	RESP 4.1	IPTE BRIEF FOR CRITICALITY	1	05JUN04 22:00	05JUN04 22:59	0		RESP-4.1A IPTE BRIEF FOR CRITICALITY 0213864 INITIAL CRITICALITY AND ARO PHYSIC		
149	1	OP1B-020	OPS		OP-1B/RESP	APPROACH TO CRITICAL	6	05JUN04 23:00	06JUN04 04:59	0		OP1B-020 APPROACH TO CRITICAL APPROACH TO CRITICAL		
150	1	OP0407987	OPS	77	TS-AF-001	TS-AF-001, DOCUMENTATION OF	1	06JUN04 04:00	06JUN04 04:59	0		OP0407987 TS-AF-001, DOCUMENTATION OF 0407987 DOCUMENTATION OF AFV		
151	1	OP1C-020	OPS		OP-1C	VERIFY SWITCHYARD LINEUP	4	06JUN04 05:00	06JUN04 08:59	0		OP1C-020 VERIFY SWITCHYARD LINEUP ELECTRICAL SYST		
152	1	OP13A040	OPS		OP-13A	BYPASS MSIVS AND WARM UP STEAM	5	06JUN04 11:00	06JUN04 15:59	0		OP13A040 BYPASS MSIVS SECC		
153	1	OP13A050	OPS		OP-13A	OPEN MAIN STEAM ISOLATION VALVES	1	06JUN04 16:00	06JUN04 16:59	0		OP13A050 OPEN SE		
154	1	OP13A055	OPS		OP-13A	STEAM IN/SHIFT VACUUM ALIGNMENT	1	06JUN04 17:00	06JUN04 17:59	0		OP13A055 STE S		
155	1	OP1C-025	OPS		OP-1C	2-5% POWER PMT	2	06JUN04 17:00	06JUN04 18:59	0		OP1C-025 2-5% S		

after 04JUN04 12:00

U1R28 WORKING SCHEDULE

after 04JUN04 12:00

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN			
											Fri 4	Sat 5	Sun 6	
												8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22
PRODUCTION PLANNING												PPG		
156	1	NOP-NOT	PPG		MILESTONE	RCS AT NOP NOT NOL	0		04JUN04 17:59	500		NOP-NOT RCS AT NOP NOT NOL ◆ EXIT HOT SHUTDOWN		
157	1	TUX01Z	PPG		MILESTONE	CLOSE MAIN TURB & AUXILIARIES WORK	0	05JUN04 00:00	04JUN04 23:59	48		TUX01Z CLOSE MAIN TURB & AUXILIARIES WORK WINDOW MAIN TURBINE & AUXILIARIES		
158	1	ADMIN-83	PPG		ADMIN	Startup Readiness Meeting to Achieve Criticality	4	05JUN04 19:00	05JUN04 22:59	0		ADMIN-83 Startup Readiness Meeting to Achieve Criticality ◆ Startup Readiness Meeting		
159	1	HOTSTBY	PPG		MILESTONE	ENTER MODE-2 REACTOR STARTUP	0	05JUN04 23:00		471		HOTSTBY ENTER MODE-2 REACTOR STARTUP ◆		
160	1	CRITICAL	PPG		MILESTONE	REACTOR CRITICAL	0		06JUN04 04:59	465		CRITICAL REACTOR CRITICAL ◆ SAFETY MONITOR PLAN		
161	1	ADMIN-93	PPG		OP-1C	DAILY WEPOG NOTIFICATION OF	0	06JUN04 07:00	06JUN04 06:59	0		ADMIN-93 DAILY WEPOG NOTIFICATION OF NOTIFY SCS OF ON-LI		
REACTOR ENGINEERING												PRE		
162	1	RESP-3.1B	PRE	77	RESP 3.1	OBTAIN FINAL RCS RTD DATA PER RESP 3.1	1	04JUN04 15:00	04JUN04 15:59	0	RESP-3.1B OBTAIN FINAL RCS RTD DATA PER RESP 3.1 0213863 PRIMARY SYSTEM TESTS			
163	1	RESP-3.1PR	PRE	77	RESP 3.1	CLOSE REACTOR TRIP BREAKERS FOR RPI	0	05JUN04 11:00	05JUN04 10:59	0	RESP-3.1PR CLOSE REACTOR TRIP BREAKERS FOR RPI TESTING 0213863 PRIMARY SYSTEM TESTS			
164	1	RESP-3.1C1	PRE	77	RESP 3.1	ROD STEP TRACES TO ALL RODS OUT	2	05JUN04 14:00	05JUN04 15:59	0	RESP-3.1C1 ROD STEP TRACES TO ALL RODS OUT 0213863 PRIMARY SYSTEM TESTS			
165	1	RESP-3.1C3	PRE	77	RESP 3.1	HOT ROD DROPS	1	05JUN04 20:00	05JUN04 20:59	0	RESP-3.1C3 HOT ROD DROPS 0213863 PRIMARY SYSTEM TESTS			
166	1	RESP-4.1B	PRE	77	RESP 4.1	CONTROL ROD BANK WORTH	6	06JUN04 05:00*	06JUN04 10:59	0	RESP-4.1B CONTROL ROD BANK WORTH 0213864 INITIAL CRITIC			
167	1	REI-10.1B	PRE	76	REI 10.1	REMOVE REACTIVITY COMPUTER	2	06JUN04 13:00	06JUN04 14:59	120	REI-10.1B REMOVE REACTIVITY COMPUTER 0213861 ADVAN			
RADIATION PROTECTION												RP		
168	2	HPIP-3.80A	RP		OI-17A	PERFORM SURVEYS PER HPIP 3.80 (LDGS)	91*	05JUN04 23:00	09JUN04 17:59	0	HPIP-3.80A PERFORM SURVEYS PER HPIP 3.80 (LDGS)			
SITE DESIGN MECHANICAL												SDM		
169	1	SD-1600-94	SDM	76	R-1	MOD 03-041 - HEAD REPAIR CONDITIONAL	1	04JUN04 19:00	04JUN04 19:59	163	SD-1600-94 MOD 03-041 - HEAD REPAIR CONDITIONAL ACCEPTANCE 0213476 REACTOR VESSEL AND ASSEMBLY			
170	1	SD-1600-98	SDM	76	R-1	REACTOR HEAD INSPECTION	1	05JUN04 22:00	05JUN04 22:59	0	SD-1600-98 REACTOR HEAD INSPECTION RELAXATION 0213476 REACTOR VESSEL AND ASSEMBLY			
WORK CONTROL CENTER												WCC		
171	1	CL-2E	WCC		CL 2E	MODE 3 TO MODE 2 CHECKLIST	35*	02MAY04 19:00A	05JUN04 22:59	0	CL-2E MODE 3 TO MODE 2 CHECKLIST			

U1R28 WORKING SCHEDULE

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN			
											Fri 4			
											Sat 5			
											8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	
WORK CONTROL CENTER											WCC			
172	1	CL-2F	WCC		CL 2F	MODE 2 TO MODE 1 CHECKLIST	55*	02MAY04 19:00A	06JUN04 18:59	0	CL-2F	MODE 2 TO MODE 1 CHECKLIST		
173	1	T-8022-H	WCC		IWP	1 480V IWP 01-128"E-FN (W-13B1) EM REV0-2	1	04JUN04 12:00*	04JUN04 12:59	1	T-8022-H	1 480V IWP 01-128"E-FN (W-13B1) EM REV0-2		
174	0	T-9033-H	WCC		P-031B	O CW P-31B-M REV1-1	1	04JUN04 12:00	04JUN04 12:59	4	T-9033-H	O CW P-31B-M REV1-1		
175	0	T307011H2	WCC		D-105	HANG TAG (0 125V D-105 EM REV0-4)	1	04JUN04 12:00	04JUN04 12:59	58	T307011H2	HANG TAG (0 125V D-105 EM REV0-4)		
176	0	T201662R	WCC		W-210	REMOVE TAG (0 VNWH W-210 MM REV0-2)	1	04JUN04 13:00	04JUN04 13:59	504	T201662R	REMOVE TAG (0 VNWH W-210 MM REV0-2)		
177	0	T201664R	WCC		W-211	REMOVE TAG (0 VNWH W-211 MM REV0-1)	1	04JUN04 13:00	04JUN04 13:59	504	T201664R	REMOVE TAG (0 VNWH W-211 MM REV0-1)		
178	1	T-7754-R	WCC		TG-01-G	1 TU TG-01-G APM REV0-1	1	04JUN04 14:00	04JUN04 14:59	9	T-7754-R	1 TU TG-01-G APM REV0-1		
179	0	T302217R	WCC		F-236	REMOVE TAG (0 STP F-236 MM REV0-1)	1	04JUN04 15:00	04JUN04 15:59	502	T302217R	REMOVE TAG (0 STP F-236 MM REV0-1)		
180	1	T-9183-H	WCC		HDT	1 FD HDT CAUTION REV0-1	1	04JUN04 17:00	04JUN04 17:59	0	T-9183-H	1 FD HDT CAUTION REV0-1		
181	1	RETEST10	WCC		RETESTS	WCC RUN S-10 REPORT FOR RX CRITICAL	0	04JUN04 18:00	04JUN04 17:59	0	RETEST10	WCC RUN S-10 REPORT FOR RX CRITICAL		
182	1	RETEST11	WCC		RETESTS	WCC RUN S-11 REPORT FOR STEAM IN	0	04JUN04 18:00	04JUN04 17:59	0	RETEST11	WCC RUN S-11 REPORT FOR STEAM IN		
183	1	RETEST12	WCC		RETESTS	WCC RUN S-12 REPORT FOR SYNC	0	04JUN04 18:00	04JUN04 17:59	0	RETEST12	WCC RUN S-12 REPORT FOR SYNC		
184	1	RETEST13	WCC		RETESTS	WCC RUN S-13 REPORT FOR 5%	0	04JUN04 18:00	04JUN04 17:59	0	RETEST13	WCC RUN S-13 REPORT FOR 5%		
185	1	RETEST14	WCC		RETESTS	WCC RUN S-14 REPORT FOR 25%	0	04JUN04 18:00	04JUN04 17:59	0	RETEST14	WCC RUN S-14 REPORT FOR 25%		
186	1	RETEST15	WCC		RETESTS	WCC RUN S-15 REPORT FOR 50%	0	04JUN04 18:00	04JUN04 17:59	0	RETEST15	WCC RUN S-15 REPORT FOR 50%		
187	1	RETEST16	WCC		RETESTS	WCC RUN S-16 REPORT FOR 75%	0	04JUN04 18:00	04JUN04 17:59	0	RETEST16	WCC RUN S-16 REPORT FOR 75%		
188	1	RETEST17	WCC		RETESTS	WCC RUN S-17 REPORT FOR 100%	0	04JUN04 18:00	04JUN04 17:59	110	RETEST17	WCC RUN S-17 REPORT FOR 100%		
189	1	T-8022-R	WCC		IWP	1 480V IWP 01-128"E-FN (W-13B1) EM REV0-2	1	04JUN04 18:00	04JUN04 18:59	0	T-8022-R	1 480V IWP 01-128"E-FN (W-13B1) EM REV0-2		
190	1	T-8019-R	WCC		W-013B1	1 480V IWP 01-128"E-FN (W-13B1) CAUT REV0-1	2	04JUN04 21:00	04JUN04 22:59	21	T-8019-R	1 480V IWP 01-128"E-FN (W-13B1) CAUT REV0-1		

U1R28 WORKING SCHEDULE

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN		
											Fri 4	Sat 5	Sun 6
											8,10,12,14,16,18,20,22	0,2,4,6,8,10,12,14,16,18,20,22	0,2,4,6,8,10,12,14,16,18,20,22

WORK CONTROL CENTER **WCC**

191	0	T-9033-R	WCC		P-031B	O CW P-31B-M REV1-1	1	04JUN04 22:00*	04JUN04 22:59	495	T-9033-R O CW P-31B-M REV1-1 0019033
192	0	T305618R	WCC		P-031B-M	REMOVE TAG (O CW P-31B-M EM REV0-1)	1	04JUN04 22:00	04JUN04 22:59	495	T305618R REMOVE TAG (O CW P-31B-M EM REV0-1)
193	1	T-8169-R	WCC		TG-01-T	1 TU TG-01-T REV6.2-1	1	04JUN04 23:00	04JUN04 23:59	0	T-8169-R 1 TU TG-01-T REV6.2-1 0018169 1 TU TG-01-T REV6.2-1
194	0	T301089H	WCC		HX-366	HANG PERMIT (O HV HX-366 MM REV0-1)	1	05JUN04 00:00*	05JUN04 00:59	5	T301089H HANG PERMIT (O HV HX-366 MM REV0-1)
195	0	T301090H	WCC		HX-367	HANG PERMIT (O HV HX-367 MM REV0-1)	1	05JUN04 00:00*	05JUN04 00:59	5	T301090H HANG PERMIT (O HV HX-367 MM REV0-1)
196	0	T301091H	WCC		HX-368	HANG PERMIT (O HV HX-368 MM REV0-1)	1	05JUN04 00:00*	05JUN04 00:59	5	T301091H HANG PERMIT (O HV HX-368 MM REV0-1)
197	0	T301092H	WCC		HX-369	HANG PERMIT (O HV HX-369 MM REV0-1)	1	05JUN04 00:00*	05JUN04 00:59	5	T301092H HANG PERMIT (O HV HX-369 MM REV0-1)
198	0	T301093H	WCC		HX-370	HANG PERMIT (O HV HX-370 MM REV0-1)	1	05JUN04 00:00*	05JUN04 00:59	5	T301093H HANG PERMIT (O HV HX-370 MM REV0-1)
199	1	T-9333-H	WCC		P-001A	1 RC P-1A-M BALANCE EM REV0-2	1	05JUN04 03:00	05JUN04 03:59	0	T-9333-H 1 RC P-1A-M BALANCE EM REV0-2 0019333
200	1	T-9333-R	WCC		P-001A	1 RC P-1A-M BALANCE EM REV0-2	1	05JUN04 05:00	05JUN04 05:59	0	T-9333-R 1 RC P-1A-M BALANCE EM REV0-2 0019333
201	1	T-7365-R	WCC		Z-013	1 Z Z-13 INTEGRATED EM/MM REV2-1	1	05JUN04 07:00	05JUN04 07:59	15	T-7365-R 1 Z Z-13 INTEGRATED EM/MM REV2-1 0017365 1 Z Z-13 INTEGRATED EM/MM REV2-1
202	1	T-9334-H	WCC		P-001B	1 RC P-1B-M BALANCE EM REV0-1	1	05JUN04 07:00	05JUN04 07:59	0	T-9334-H 1 RC P-1B-M BALANCE EM REV0-1 0019334
203	1	T-9334-R	WCC		P-001B	1 RC P-1B-M BALANCE EM REV0-1	1	05JUN04 10:00	05JUN04 10:59	0	T-9334-R 1 RC P-1B-M BALANCE EM REV0-1 0019334
204	0	T301089R	WCC		HX-366	REMOVE PERMIT (O HV HX-366 MM REV0-1)	1	05JUN04 10:00	05JUN04 10:59	483	T301089R REMOVE PERMIT (O HV HX-366 MM REV0-1)
205	0	T301090R	WCC		HX-367	REMOVE PERMIT (O HV HX-367 MM REV0-1)	1	05JUN04 10:00	05JUN04 10:59	483	T301090R REMOVE PERMIT (O HV HX-367 MM REV0-1)
206	0	T301091R	WCC		HX-368	REMOVE TAG (O HV HX-368 MM REV0-1)	1	05JUN04 10:00	05JUN04 10:59	483	T301091R REMOVE TAG (O HV HX-368 MM REV0-1)
207	0	T301092R	WCC		HX-369	REMOVE TAG (O HV HX-369 MM REV0-1)	1	05JUN04 10:00	05JUN04 10:59	483	T301092R REMOVE TAG (O HV HX-369 MM REV0-1)
208	0	T301093R	WCC		HX-370	REMOVE TAG (O HV HX-370 MM REV0-1)	1	05JUN04 10:00	05JUN04 10:59	483	T301093R REMOVE TAG (O HV HX-370 MM REV0-1)
209	1	T-9221-R	WCC		Z-104A	1 SW Z-104A MM REV0-1	1	05JUN04 17:00	05JUN04 17:59	476	T-9221-R 1 SW Z-104A MM REV0-1 0019221 1 SW Z-104A MM REV0-1

after 04JUN04 12:00

U1R28 WORKING SCHEDULE

after 04JUN04 12:00

#	U	ID	RESP	WO ST	EQID	DESCRIPTION	RD	ES	EF	MF	JUN			
											Fri 4	Sat 5	Sun 6	
												8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22	0, 2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22
WORK CONTROL CENTER						WCC								
210	0	T201997H	WCC		W-013B1	HANG TAG (0 VNCR W-13B1 MM REV0-1)	1	05JUN04 20:00*	05JUN04 20:59	0				T201997H HANG TAG (0 VNCR W-13B1 MM REV0-1)
211	1	T-8228-R	WCC		Z-013	1 Z Z-13 CAUTION TAG OPS REV0-1	1	05JUN04 22:00	05JUN04 22:59	0				T-8228-R 1 Z Z-13 CAUTION TAG OPS REV0-1 0018228 1 Z Z-13 CAUTION TAG OPS REV0-1
212	0	T201997R	WCC		W-013B1	REMOVE TAG (0 VNCR W-13B1 MM REV0-1)	1	06JUN04 05:00	06JUN04 05:59	0				T201997R REMOVE TAG (0 VNCR W-
213	0	T202002H	WCC		W-013B2	HANG TAG (0 VNCR W-13B2 MM REV0-1)	1	06JUN04 06:00	06JUN04 06:59	11				T202002H HANG TAG (0 VNCR W-1
214	2	T304865R	WCC		YS-03587	REMOVE TAG (2 CW YS-3587 MM REV0-1)	1	06JUN04 17:00	06JUN04 17:59	11				T304865R RE

21