

Dominion Nuclear Connecticut, Inc.
Millstone Power Station
Rope Ferry Road
Waterford, CT 06385



Dominion™

JUL 21 2005

U.S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, DC 20555

Serial No.	05-391
MPS Lic/MAE	R0
Docket No.	50-336
License No.	DPR-65

DOMINION NUCLEAR CONNECTICUT, INC.
MILLSTONE POWER STATION UNIT 2
STARTUP TEST REPORT FOR CYCLE 17

Pursuant to Section 6.9.1.3 of the Millstone Unit 2 Technical Specifications, Dominion Nuclear Connecticut, Inc. hereby submits the enclosed Startup Test Report for Cycle 17.

There are no regulatory commitments contained within this letter.

If you have any questions or require additional information, please contact Mr. David W. Dodson at (860) 447-1791, extension 2346.

Very truly yours,

Stephen E. Scace, Director
Nuclear Station Safety and Licensing

IE26

Enclosures: (1)

Commitments made in this letter: None.

cc: U.S. Nuclear Regulatory Commission
Region I
475 Allendale Road
King of Prussia, PA 19406-1415

Mr. V. Nerses
Senior Project Manager
U.S. Nuclear Regulatory Commission
One White Flint North
11555 Rockville Pike
Mail Stop 8C2
Rockville, MD 20852-2738

Mr. S. M. Schneider
NRC Senior Resident Inspector
Millstone Power Station

Enclosure

Startup Test Report for Cycle 17

**Millstone Power Station, Unit 2
Dominion Nuclear Connecticut, Inc. (DNC)**

Table of Contents

1. <u>SUMMARY</u>	2
2. <u>INTRODUCTION</u>	3
3. <u>LOW POWER PHYSICS TESTING RESULTS</u>	3
3.1 Unrodded Critical Boron Concentration	4
3.2 Moderator Temperature Coefficient	4
3.3 Control Element Assembly Rod Worth Parameters	5
3.4 Rodded Critical Boron Concentration	6
3.5 Control Rod Drop Time Measurements	7
4. <u>POWER ASCENSION TESTING RESULTS</u>	7
4.1 Power Peaking, Linear Heat Rate and Incore Tilt Measurements	7
4.2 Critical Boron Measurements	8
4.3 Flux Symmetry Measurements	8
4.4 Moderator Temperature Coefficient	9
4.5 Reactor Coolant System Flow	10
4.6 Core Power Distributions	10
4.7 Reactor Coolant System Radiochemistry	11
5. <u>REFERENCES</u>	11
6. <u>FIGURES</u>	11

1. **SUMMARY**

The refueling outage preceding the Cycle 17 startup was approximately 39 days, starting on April 9, 2005 and ending on May 18, 2005.

The results of the Millstone 2, Cycle 17 low power physics testing and power ascension testing programs were in good agreement with the core design predictions. All measured parameters were within the review and acceptance criteria of the tests. All Technical Specification Limiting Conditions of Operation (LCOs) were met.

2. INTRODUCTION

The Millstone 2 Cycle 17 fuel loading was completed on May 9, 2005. The attached core map (Figure 6.1) shows the final core loading. The subsequent operation/testing milestones were completed as follows:

Initial Criticality	May 17, 2005
Low Power Physics Testing Complete	May 18, 2005
Turbine On-Line	May 18, 2005
30% Power Testing Complete	May 18, 2005
60% Power Testing Complete	May 19, 2005
100% Power Testing Complete	May 25, 2005

The Millstone 2 Cycle 17 core is comprised of 217 Framatome ANP manufactured fuel assemblies.

3. LOW POWER PHYSICS TESTING RESULTS

Low Power Physics Testing was conducted at a power level of approximately 2×10^{-2} % power.

3.1 Unrodded Critical Boron Concentration

The Critical Boron Concentration measured with CEA Group 7 at 154 steps withdrawn and an RCS temperature of 532.0°F was 1563 ppm.

Adjusted to the prediction conditions of Group 7 at 140 steps withdrawn and an RCS temperature of 532°F yields an adjusted, measured CBC of 1553 ppm.

Adjusted, measured unrodded CBC = 1553 ppm

Predicted unrodded CBC = 1557 ppm

Difference = -4 ppm (-33 pcm)

Review Criteria is ± 50 ppm of the predicted CBC.

Acceptance Criteria is ± 1000 pcm of the predicted CBC.

Review and Acceptance Criteria met? Yes.

3.2 Moderator Temperature Coefficient

The Isothermal Temperature Coefficient (ITC) measurements were performed at a boron concentration of 1562 ppm, an average RCS temperature of 531.1°F, and CEA Group 7 at 154 steps.

The measured ITC at these conditions was +0.78 pcm/°F.

Adjusted to the prediction conditions for an RCS boron concentration of 1557 ppm and an RCS temperature of 532°F yields an adjusted, measured ITC of +0.69 pcm/°F.

Adjusted, measured ITC = +0.69 pcm/°F

Predicted ITC = +0.57 pcm/°F

Difference = +0.12 pcm/°F

Review Criteria is ± 2 pcm/°F of the predicted ITC.

Review Criteria met? Yes.

The Moderator Temperature Coefficient was determined by subtracting the predicted Doppler Temperature Coefficient at the test conditions. The MTC at these conditions was $+0.214 \times 10^{-4} \Delta\rho/^{\circ}\text{F}$. The Millstone 2 Technical Specifications require the MTC be less positive than $+0.7 \times 10^{-4} \Delta\rho/^{\circ}\text{F}$ for power levels less than 70% power.

Technical Specification limit met? Yes.

3.3 Control Element Assembly Rod Worth Parameters

Control Element Assembly (CEA) Rod Worth Parameters were measured using the “rod swap” method. Figure 6.2 shows the CEA group configuration.

CEA Group “A” was used as the “reference” group and its reactivity worth was measured using the “boron exchange” method (dilution results are shown below). The reactivity worth of the remaining CEA groups was measured by establishing a critical condition with the “test” group fully inserted and the “reference” group partially withdrawn.

The results of the CEA worth measurements were:

Group	Measured	Prediction	Difference	% Difference
A	1045 pcm	1046 pcm	-1 pcm	0.10 %
B	450.1 pcm	431.5 pcm	18.6 pcm	-4.31 %
1	780.2 pcm	771.7 pcm	8.5 pcm	-1.10 %
2	734.7 pcm	744.3 pcm	-9.6 pcm	1.29 %
3	561.8 pcm	533.8 pcm	28.0 pcm	-5.25 %
4	712.9 pcm	719.1 pcm	-6.2 pcm	0.86 %
5	343.5 pcm	327.7 pcm	15.8 pcm	-4.82 %
6	366.4 pcm	344.8 pcm	21.6 pcm	-6.26 %
7	878.6 pcm	861.7 pcm	16.9 pcm	-1.96 %
Total	5874 pcm	5781 pcm	93 pcm	-1.61 %

The Review and Acceptance Criteria are:

1. The measured "reference" group worth is within $\pm 10\%$ of the predicted worth.
2. The measured worth of the individual CEA groups is within ± 100 pcm or $\pm 15\%$ of the predicted worth, *whichever is larger*.
3. The sum of the measured CEA worths is within $\pm 10\%$ of the sum of the predicted CEA worths.

Review Criteria met for "reference" CEA group? Yes.

Review Criteria met for individual CEA groups? Yes.

Acceptance Criteria met for sum of CEA group worths? Yes.

3.4 Rodded Critical Boron Concentration

The Critical Boron Concentration measured with CEA Group A at 23 steps withdrawn and an RCS temperature of 530.4°F was 1453 ppm.

Adjusted to the prediction conditions of Group A at 0 steps withdrawn and an RCS temperature of 532°F yields an adjusted, measured CBC of 1451 ppm.

Adjusted, measured rodded CBC = 1451 ppm

Predicted rodded CBC = 1449 ppm

Difference = +2 ppm (17 pcm)

Review Criteria is ± 50 ppm of the predicted CBC.

Acceptance Criteria is ± 1000 pcm of the predicted CBC.

Review and Acceptance Criteria met? Yes.

3.5 Control Rod Drop Time Measurements

The Millstone 2 Technical Specifications require that all CEAs drop in less than or equal to 2.75 seconds to the 90% inserted position, with RCS conditions at greater than or equal to 515°F and full flow (all reactor coolant pumps operating).

Control rod drop time testing was done at an RCS temperature of 535°F with all 4 reactor coolant pumps operating. The average control rod drop time was 2.22 seconds to 90% insertion, with the fastest and slowest drop times being 2.13 seconds and 2.32 seconds, respectively.

Technical Specification limits met? Yes.

4. POWER ASCENSION TESTING RESULTS

4.1 Power Peaking, Linear Heat Rate and Incore Tilt Measurements

The following core power distribution parameters were measured during the power ascension to ensure compliance with the Technical Specifications:

- Total Unrodded Integrated Radial Peaking Factor (F_r^T) is the ratio of the peak fuel rod power to the average fuel rod power in an unrodded core. This value includes the effect of Azimuthal Power Tilt.
- Linear Heat Rate (LHR) is the amount of power being produced per linear length of fuel rod.
- Azimuthal Power Tilt is the maximum difference between the power generated in any core quadrant (upper or lower) and the average power of all quadrants in that half (upper or lower) of the core divided by the average power of all quadrants in that half (upper or lower) of the core.

The measurements of these parameters were:

Power Level	F_r^T	Peak Linear Heat Rate	Incore Tilt
60%	1.631	8.20 KW/ft	0.0068
100%	1.580	13.11 KW/ft	0.0084

The corresponding Technical Specification limits for all power levels for these parameters are:

- $F_r^T \leq 1.69$ (Note - larger values of F_r^T are permissible at less than 100% power)
- Peak Linear Heat Rate ≤ 15.1 KW/ft
- Azimuthal Power Tilt ≤ 0.02

Technical Specification limit for F_r^T met? Yes.

Technical Specification limit for LHR met? Yes.

Technical Specification limit for Tilt met? Yes.

4.2 Critical Boron Measurements

Critical Boron Concentration (CBC) measurement was performed at 100% power at equilibrium xenon conditions.

The CBC measured at 99.7% power with CEA Group 7 at 180 steps withdrawn and an RCS temperature of 568.5°F was 1099 ppm. The cycle average exposure at the time of this measurement was 145 MWD/MTU.

Adjusted to the prediction conditions of 100% power at an All Rods Out (ARO) condition and an RCS temperature of 574°F yields an adjusted, measured CBC of 1100 ppm.

Adjusted, measured 100% power CBC = 1100 ppm

Predicted 100% power CBC = 1102 ppm

Difference = -2 ppm (-16 pcm)

Review Criteria is ± 50 ppm of the predicted CBC.

Acceptance Criteria is ± 1000 pcm of the predicted CBC.

Review and Acceptance Criteria met? Yes.

4.3 Flux Symmetry Measurements

The core neutron flux symmetry was measured at approximately 30% power using the fixed incore detector monitoring system. The differences between measured and calculated signals in operable incore detector locations ranged from -2.08% to +3.61%.

Review Criteria is $\pm 10\%$ (deviation between the highest and lowest values in symmetric incore locations).

Review Criteria met? Yes.

4.4 Moderator Temperature Coefficient

The Isothermal Temperature Coefficient (ITC) measurements were performed at a power level of 98.5 %, an RCS boron concentration of 1100 ppm, and an average RCS temperature of 569.5°F, and CEA Group 7 at 180 steps.

The measured ITC at these conditions was -7.404 pcm/°F.

The predicted ITC was determined for a power level of 100%, an RCS boron concentration of 1102 ppm, an average RCS temperature of 574°F, and at an All Rods Out (ARO) condition.

The predicted ITC at these conditions was -8.35 pcm/°F.

The predicted ITC adjusted for 98.5% power, an actual RCS boron concentration of 1100 ppm and an RCS temperature of 569.5°F yields an adjusted, predicted ITC of -7.823 pcm/°F.

Measured ITC	=	-7.404 pcm/°F
--------------	---	---------------

<u>Predicted ITC</u>	=	<u>-7.823 pcm/°F</u>
----------------------	---	----------------------

Difference	=	-0.419 pcm/°F
------------	---	---------------

Review Criteria is ± 3 pcm/°F of the predicted ITC.

Review Criteria met? Yes.

The Moderator Temperature Coefficient (MTC) was determined by subtracting the predicted Doppler Temperature Coefficient at the test conditions. The MTC at these conditions was $-0.617 \times 10^{-4} \Delta\rho/^{\circ}\text{F}$. The Millstone 2 Technical Specifications require the MTC be less than or equal to $+0.4 \times 10^{-4} \Delta\rho/^{\circ}\text{F}$ for power levels greater than 70% power.

Technical Specification limit met? Yes.

4.5 Reactor Coolant System Flow

The RCS flow rate was measured using the secondary calorimetric method, in which the RCS flow rate is inferred by performing a heat balance around the steam generators and RCS to determine reactor power, and measuring the differential temperature across the reactor core to determine the enthalpy rise.

The measured RCS flow rate at 100% power was 384,358 GPM.

When 13,000 GPM is subtracted from the measured flow rate to account for measurement uncertainties, the Minimum Guaranteed Safety Analysis RCS Flow Rate is 371,358 GPM. This value is used to satisfy the Technical Specification surveillance requirement.

The Millstone 2 Technical Specifications require the RCS flow rate to be greater than 360,000 GPM.

Technical Specification limit met? Yes.

4.6 Core Power Distributions

The core power distribution measurements were inferred from the signals obtained by the fixed incore detector monitoring system. These measurements were performed at 60% power and 100% to determine if the measured and predicted core power distributions are consistent.

The core power distribution map for 60% power, cycle average exposure of 11 MWD/MTU, *non*-equilibrium xenon conditions is shown in Figure 6.3. This map shows that there is good agreement between the measured and predicted values.

The core power distribution map for 100%, cycle average exposure of 145 MWD/MTU, equilibrium xenon conditions is shown in Figure 6.4. This

map also shows that there is good agreement between the measured and predicted values.

The Review Criteria for these measurements are:

1. The difference between the measured and predicted Relative Power Densities (RPDs) for core locations with an operable incore detector is less than 0.1.
2. The Root Mean Square (RMS) of all of the differences between the measured and predicted RPDs is less than 5%.

Review Criteria met? Yes, for both 60% and 100% power.

4.7 Reactor Coolant System Radiochemistry


RCS radiochemistry analysis during the power ascension testing program and during subsequent power operation indicate activity levels with Iodine-131 values of about 1.1×10^{-3} $\mu\text{Ci/gram}$. These RCS activity levels are well below the Technical Specifications limit of 1.1 $\mu\text{Ci/gram}$.

5. REFERENCES


- 5.1 EN 21004K, "Cycle 17, Low Power Physics Test"
- 5.2 EN 21004J, "Cycle 17, Power Ascension Testing"
- 5.3 "Millstone Unit 2, Cycle 17, Startup and Operations Report"
- 5.4 SP 21010, "CEA Drop Times,"

6. FIGURES

- 6.1 Cycle 17 Core Loading Map
- 6.2 CEA Group Configuration
- 6.3 60% Core Power Distribution Map
- 6.4 100% Core Power Distribution Map




Source	Core Location	Guide tube
7	F-3	SW
8	S-19	SE
9	X-11	NW
10	B-11	SW




**Figure 6.2
Millstone Unit No. 2
CEA Group Configuration**

June 2005



Root Mean Square Deviation
for all Core Locations = 0.55 %

Figure 6.3
60% Power Distribution Map
All Rods Out, Non-Equilibrium Xenon, 11 MWD/MTU



Root Mean Square Deviation
for all Core Locations = 0.81 %

Figure 6.4
100% Power Distribution Map
All Rods Out, Equilibrium Xenon, 145 MWD/MTU