#### CONTROL ROD POSITION EDIT 8 1

BNP-SIM 

# NOTE

2 NSS PPX

PWR FLO

171 E N 1

3

RPV

NIGN.

4

5

HT BAL

STEAM

A FULL CORE ROD POSITION SCAN			02	0.6	10	14	18	22	26	30	34	38	42	46	50	
CONTROL ROOM WORKSTATIONS ONLY.		51					+ +	+ +	+ +	+ +	++					51
THE SCAN DETERMINES THE CURRENT ROD POSITIONS - REFRESHES THIS DISPLAY AND PROVIDES A PRINTOUT.		47			+ +	+ +	+ +	+ +	afa afa	+ +	++	+ +	+ +	*		47
TO SCAN FROM ANY DISPLAY PRESS SOFTKEY CHANGE THEN SOFTKEY 10.		43		+ +	++	+ +	26	+ +	2.2	++	26	-}	+ +	nfr afr		43
a a da gina yan ana data ay ina ma'nakit na mananan na ana ana ana ana ana ana a	<b>_</b>	39		* *	++	afa afa	++	+ +		++	+ +	+ +	+ +	+ +		39
MESSAGES		35	+ +	++	- 2 6	. + +	0.8	* +	18	+ +	6 0	++	2.6	.++	+ +	35
RPIS SCAN AS OF 06-27-2007 10:53:55		31	+ +		+ +	+ +	+ +	+ +	++	+ +	afe afe	+ +	4 4	++	+ +	31
CONTROL ROD WITHDRAW		27	* *	* *	2.2	+ +	1 8	+ +	22	+ +	18	++	2.2	+ +	+ +	27
		23	+ +	++	+ +	+ +	+ +	+ +		+ +	+ +	+ +	+ +	+ +	+ +	23
		19	ale ale	++	23	up ap	0 8	44	18	++	80	+ +	2.6		+ +	19
LEGEND		15		+ +	++	·/· ·/·	+ +	+ +	÷+	++	++	+ +	++ .	+ +		15
0.0 ROD FULL IN		11		-the star	afa ufa	ala ala	2.6	-du ada	: 2	aha aha	2.6	atur atur	نىچە مىلەر	nie nku		11
INTERM. ROD POSITION		~ ¬			. ,					2 3	40 J.	5 1	ş 3 .	8 I		
+ + ROD FULL OUT		07			+ +	-fr- A-	+ +	+ +	+ +	+ +	++	+ +	+ +			07
S MANUALLY SUBSTITUTED		03					+ +	4 +	uja uja	+ +	ntu intu					03
F F BAD ROD POSITION			0 2	06	10	14	18	22	26	30	34	38	42	46	50	
							· -								~ ~	

6 ALT HT

e ()

TIPSCAN

8 e 1

77

8

IP PLT



9 TIP PNM

CONFIG

Ο

- 1 -

# PROGRESS ENERGY CAROLINAS BRUNSWICK TRAINING SECTION

JOB PERFORMANCE MEASURE

# NRC SIM JPM S-2

TITLE: RCIC SYSTEM OPERATION

# **SAFETY CONSIDERATIONS:**

None.

# EVALUATOR NOTES: (Do not read to trainee)

- 1. The applicable procedure section WILL be provided to the trainee.
- 2. This is an ALTERNATE PATH JPM
- 3. Validation time is 20 minutes.

# **TASK CONDITIONS:**

- 1. Unit Two (2) is in Mode 1.
- 2. 0PT-10.1.1, RCIC System Operability Test, is in progress.
- 3. Personnel are in the field in support of the RCIC surveillance.
- 4. All pre-job and ALARA briefs have been completed.
- 5. The HP Window has been notified of the anticipated rad level changes when steam is admitted to the RCIC turbine.
- Brunswick Security personnel have been notified of restricted access to the Unit Two (2) -17 foot elevation during the RCIC operation.
- 7. Standby Gas has been started per OP-10 to support testing.
- 8. 0PT-10.1.1 has been completed up to, and including, Step 7.9.4.
- 9. A second operator is available to monitor Suppression Pool level and temperature.
- 10. Drywell to Torus Vacuum Breaker monitoring equipment is installed.

# **INITIATING CUE:**

You are directed by the Unit Two (2) SCO to continue with the performance of 0PT-10.1.1 beginning with Step 7.10.1.

- 3 -

Step 1 – Obtain and Review 0PT-10.1.1.

Obtains and reviews 0PT-10.1.1, begins at step 7.10.1

SAT/UNSAT

Step 2 – OPEN COND PUMP DISCH INBD DRAIN VALVE, E51-F004.

2-E51-F004 is Opened.

SAT/UNSAT

Step 3 – CONFIRM RCIC SYSTEM PRESS LOW (A-02, 2-6) annunciator is clear.

SYSTEM PRESS LOW (A-02, 2-6) annunciator is clear. SAT/UNSAT

**PROMPT:** When oil level is requested, report that it is normal

Step 4 – ENSURE the RCIC lubricant oil level is normal.

RCIC lubricant oil level is normal.

SAT/UNSAT

**PROMPT:** When local suction pressure indication is requested, inform the candidate that suction pressure is 52 psig.

Step 5 – RECORD RCIC pump suction pressure (stopped) indicated on E51-PI-R002 (local) on Attachment 2.

RCIC pump suction pressure (52 psig) recorded on Attachment 2, page 34 of 43..

SAT/UNSAT

Step 6 – IF RCIC pump suction pressure is greater than or equal to 29 psig, THEN RECORD RCIC CONDENSATE CHECK VALVE TO PUMP, E51-F011 and RCIC CONDENSATE PUMP DISCHARGE LINE CHECK VALVE, E51-F047 are closed on Attachment 3.

E51-F011 recorded on Attachment 3, page 37 of 43.

SAT/UNSAT

E51-F047 recorded on Attachment 3. SAT/UNSAT

Step 7 – Step 7.10.5 determined to be not applicable.

Step 7.10.5 determined to be not applicable. SAT/UNSAT

- **PROMPT:** WHEN requested, inform the candidate that suppression chamber to drywell vacuum breaker monitoring has been established and that all of the vacuum breakers indicate CLOSED.
- Step 8 IF desired, THEN ESTABLISH MONITORING of the suppression chamber to drywell vacuum breakers.

Suppression chamber to drywell vacuum breaker monitoring established.

SAT/UNSAT

Step 9 - CLOSE COND PUMP DISCH INBD DRAIN VLV, E51-F004.

E51-F004 CLOSED.

- 4 -

SAT/UNSAT

Step 10 – OPEN REDUNDANT ISOL TO CST VLV, E41-F011.

E41-F011 OPENED.

# \*\*CRITICAL STEP\*\* SAT/UNSAT

Step 11 – START BAROMETRIC CNDSR VACUUM PUMP.

Barometric Condsr Vacuum Pump started.

SAT/UNSAT

Step 12 – OPEN COOLING WATER SUPPLY VLV, E51-F046.

E51-F046 Opened.

# \*\*CRITICAL STEP\*\* SAT/UNSAT

Step 13 – THROTTLE OPEN BYPASS TO CST VLV, E51-F022, 2 to 4 seconds, unless otherwise directed by the Unit SCO.

E51-F022 throttled open approximately 3 seconds.

# \*\*CRITICAL STEP\*\* SAT/UNSAT

Step 14 – DISPATCH an auxiliary operator to observe the system discharge piping for excessive motion and water hammer during startup of the RCIC System.

Auxiliary operator dispatched.

- 5 -

SAT/UNSAT

Step 15 – EVACUATE all personnel below the Reactor Building 20' Elevation east half.

Announces that personnel evacuate from Reactor Building below the 20' Elevation east half.

SAT/UNSAT

- **PROMPT:** WHEN requested, inform the candidate that suppression pool monitoring has been established.
- Step 16 MONITOR suppression pool temperature at intervals less than or equal to 5 minutes to ensure the average suppression pool temperature is less than 104°F.

Suppression Pool temperature monitoring is established.

# SAT/UNSAT

- **NOTE:** Twenty seconds after the 2-E51-F045 is opened, indications of an Exhaust Diaphragm Failure will be present. This should result in an Automatic RCIC Steam Line isolation and RCIC Turbine trip. However, these functions will fail to automatically occur.
- Step 17 Open the RCIC Turbine Steam Supply Valve, 2-E51-F045.

2-E51-F045 is opened.

\*\*CRITICAL STEP\*\* SAT/UNSAT

- **NOTE:** The recognition of a failure of the E51-F007 and E51-F008 to close and the candidate's actions to close them may be performed in either order.
- Step 18 Recognize RCIC Isolation Signal "A" light is lit and the 2-E51-F007 not closing.

2-E51-F007 failure to isolate is recognized.

# SAT/UNSAT

Step 19 – 2-E51-F007 CLOSED by taking the control switch to the CLOSE position.

2-E51-F007 closed using the control switch. \*\*CRITICAL STEP\*\*

SAT/UNSAT

Step 20 - Recognize RCIC Isolation Signal "B" light is lit and the 2-E51-F008 not closing.

2-E51-F008 failure to isolate is recognized.

# SAT/UNSAT

Step 21 – 2-E51-F008 CLOSED by taking the control switch to the CLOSE position.

2-E51-F008 closed using the control switch. \*\*CRITICAL STEP\*\*

SAT/UNSAT

Step 22 – Recognize RCIC TURBINE TRIP failed to actuate.

RCIC TURBINE TRIP failure recognized. SAT/UNSAT

- 8 -

**NOTE:** Tripping the RCIC Turbine is not critical because closure of either the E51-F007 or E51-F008 will isolate steam to the RCIC turbine.

Step 23 – RCIC Turbine tripped using the trip pushbutton on the RTGB.

RCIC turbine tripped using the manual pushbutton. SAT/UNSAT

Step 24 – Notify the SCO that RCIC had failed to isolate automatically on a valid signal and that RCIC has been isolated and tripped by operator action.

SCO notified of RCIC status.

SAT/UNSAT

**TERMINATING CUE**: When the 2-E51-F007 and 2-E51-F008 are CLOSED and the SCO is informed of the status, this JPM is complete.

# RCIC EXHAUST DIAPHRAGM FAILURE WITH A RCIC FAILURE TO ISOLATE

### **RELATED TASKS**:

;

217000 K1.07 3.1/3.2 Knowledge of the physical connections and /or cause-effect relationships between REACTOR CORE ISOLATION COOLING SYSTEM (RCIC) and Leak Detection.

217000 A2.14 3.3/3.4 Ability to (a) predict the impact of a rupture disc failure: Exhaust-Diaphragm on the Reactor Core Isolation System (RCIC); and (b) based on those predictions, mitigate the consequences of the abnormal condition.

REFERENCES: 0PT-10.1.1, Rev. 89 TOOLS AND EQUIPMENT: None. SAFETY FUNCTION (from NUREG 1123, Rev 2.): 5 – Containment Integrity

Time Required for Completion: 20

Minutes (approximate).

APPLICABLE	EMETHOD OF TES	TING		
Performance	: Simulate	Actual X	Unit:	<u>2</u>
Setting:	Control Room	Simulator X		
Time Critical:	Yes	No <u>X</u>	Time Limit	N/A
Alternate Pat	h: Yes <u>X</u>	No		

EVALUATION		
Trainee:		
JPM:	Pass	Fail

Comments:

# **TASK CONDITIONS:**

- 1. Unit Two (2) is in Mode 1.
- 2. 0PT-10.1.1, RCIC System Operability Test, is in progress.
- 3. Personnel are in the field in support of the RCIC surveillance.
- 4. All pre-job and ALARA briefs have been completed.
- 5. The HP Window has been notified of the anticipated rad level changes when steam is admitted to the RCIC turbine.
- Brunswick Security personnel have been notified of restricted access to the Unit Two (2) -17 foot elevation during the RCIC operation.
- 7. Standby Gas has been started per OP-10 to support testing.
- 8. 0PT-10.1.1 has been completed up to, and including, Step 7.9.4.
- 9. A second operator is available to monitor Suppression Pool level and temperature.
- 10. Drywell to Torus Vacuum Breaker monitoring equipment is installed.

### **INITIATING CUE:**

- 1 -

You are directed by the Unit Two (2) SCO to continue with the performance of 0PT-10.1.1 beginning with Step 7.10.1.

k	$\langle \Sigma \rangle$		
Progress Energy	BRUNSWICK N	UCLEAR PLANT	C Continuous Use
DATE COMPLETED UNIT % PWR SUPERVISOR REASON FOR TEST (check one Routine surveillance WO # Other (explain)	_GMWE or more):	FREQUENCY: A. Once every 92 days in Moo B. Leakage Walkdown – at le months.	ast once per 24
	PLANT OPERATIN	IG MANUAL	
	VOLUME	ΞX	
	PERIODIC	TEST	
	UNI 0	T	
	0PT-10	.1.1	
RCIC S	YSTEM OPE	RABILITY TEST	-
	REVISIO	N 89	

Ļ

)

Ì

R1

- 7.1 **OBTAIN** permission from the Unit SCO to perform this test.
- 7.2 **CONFIRM** reactor pressure is between 945 psig and 1045 psig.
  - 7.2.1 **IF** reactor pressure is less than 945 psig, **THEN SLOWLY INCREASE** the setpoint of the pressure regulator to attain at least 945 psig.

**NOTE:** Fire watch inspections in the 20' ECCS room should be coordinated with Security to ensure they are completed as required while performing this test. 0FPP-005 requires a fire watch inspection in the 20' ECCS Room once every clock hour. Additionally, 30 minutes should elapse between fire watch inspections in an area. Fire watch inspections established for impairments in areas that could be affected by this test should be coordinated also.

- 7.3 **CONTACT** Security **AND COORDINATE** fire watch inspections.
- 7.4 **PERFORM** the following notifications:
  - 7.4.1 **NOTIFY** E&RC of the estimated time of RCIC turbine operation.
  - 7.4.2 WHEN available, THEN NOTIFY I&C and Maintenance Supervisors of RCIC turbine and pump run so they can observe operation, if desired.
- 7.5 **ENSURE** prerequisites listed in Section 4.0 are met.
- 7.6 **ENSURE** the required data has been recorded in Section 5.0.
- 7.7 **ENSURE** RHR is in the suppression pool cooling mode, in accordance with 1(2)OP-17.
- 7.8 **PERFORM** the following to place the SBGT in service:
  - 7.8.1 **IF** HPCI is **NOT** in standby, **THEN ENSURE** HPCI VACUUM PUMP DISCHARGE TO SBGT SYSTEM VALVE, E41-V30, is open.

0PT-10.1.1	Rev. 89	Page 13 of 43



Initials

\_N/A\_\_\_

- 7.8.2 START SBGT in accordance with 1(2)OP-10.
- 7.8.3 ENSURE the following valves are open:
  - 1. POST LOCA VENT, SGT-V8.
  - 2. POST LOCA VENT, SGT-V9.
- 7.9 Verification of Filled Discharge Piping

# CAUTION

During system venting, air is NOT expected in the system. IF air is found, then a W/R should be initiated and the system engineer notified of the condition. The presence of air in the system does NOT mean the system is inoperable but can imply component degradation that must be addressed at some point. The test may be continued provided the air in the system is removed by the normal venting process.

- 7.9.1 IF required, THEN CONNECT a vent and drain rig to RCIC PUMP DISCHARGE HEADER VENT VALVE, E51-V33. 7.9.2 **THROTTLE OPEN** RCIC PUMP DISCHARGE HEADER VENT VALVE, E51-V33. X
- 7.9.3 WHEN a solid stream of water issues from the vent, THEN CLOSE RCIC PUMP DISCHARGE HEADER VENT VALVE, E51-V33.
- 7.9.4 IF desired, THEN REMOVE the vent and drain rig.

0PT-10.1.1	Rev. 89	Page 14 of 43



Initials

Y

N/A

R29

# CAUTION

Performance of this section has the potential to significantly increase area dose rates. During RCIC turbine operation using reactor steam, caution should be used when personnel are entering the south RHR area and the mini-steam tunnel. A portable radiation monitor should be carried to check for high radiation levels and to prevent inadvertent exposure to any personnel entering the area.

# 7.10 Pump Operability Testing

- 7.10.1 **OPEN** COND PUMP DISCH INBD DRAIN VLV, E51-F004.
  - 1. **CONFIRM** *RCIC SYSTEM PRESS LOW* (A-02 2-6) annunciator is clear.
- 7.10.2 **ENSURE** the RCIC lubricant oil level is normal.
- 7.10.3 **RECORD** RCIC pump suction pressure (stopped) indicated on *E51-PI-R002* (local) on Attachment 2.

**NOTE:** A suction pressure of greater than or equal to 29 psig confirms RCIC CONDENSATE CHECK VALVE TO PUMP, E51-F011, and RCIC CONDENSATE PUMP DISCHARGE LINE CHECK VALVE, E51-F047, are closed.

- 7.10.4 **IF** RCIC pump suction pressure is greater than or equal to 29 psig, **THEN RECORD** RCIC *CONDENSATE CHECK VALVE TO PUMP, E51-F011* and *RCIC CONDENSATE PUMP DISCHARGE LINE CHECK VALVE, E51-F047* are closed on Attachment 3.
- 7.10.5 **IF** RCIC suction pressure is **NOT** greater than or equal to 29 psig, **THEN PERFORM** the following:
  - 1. **RECORD** RCIC suction pressure and CST level in the Comments Section of Attachment 1.
  - 2. **SLOWLY THROTTLE OPEN** *RCIC KEEPFILL STATION BYPASS VALVE, E51-V70*, while monitoring RCIC suction pressure.

# 7.0 **PROCEDURAL STEPS** Initials 3. IF RCIC suction pressure increases to greater than or equal to 29 psig THEN PERFORM the following: **IMMEDIATELY CLOSE** RCIC KEEPFILL a. STATION BYPASS VALVE, E51-V70. b. **RECORD** RCIC CONDENSATE CHECK VALVE TO PUMP. E51-F011 and RCIC CONDENSATE PUMP DISCHARGE LINE CHECK VALVE, E51-F047 are closed on Attachment 3. IF RCIC suction pressure does NOT increase to 4. greater than or equal to 29 psig AND flow is evident through the keepfill bypass line, THEN PERFORM the following: **CLOSE** RCIC KEEPFILL STATION BYPASS a. VALVE, E51-V70. b. **NOTIFY** the Unit SCO that the *E51-F011* and E51-F047 valve positions could **NOT** be confirmed closed. **NOTIFY** Engineering for determination. C. NOTE: Technical Specifications 3.6.1.6.2 (Modes 1, 2, or 3) requires completion of 0PT-02.3.1, Suppression Chamber To Drywell Vacuum Breakers Operability Test, within 12 hours following an operation that causes any of the vacuum breakers to open. The test is **NOT** required if vacuum breakers are monitored and determined to remain closed. 7.10.6 IF desired, THEN ESTABLISH MONITORING of the suppression chamber to drywell vacuum breakers. 7.10.7 CLOSE COND PUMP DISCH INBD DRAIN VLV. E51-F004. 7.10.8 **OPEN** REDUNDANT ISOL TO CST VLV, E41-F011. START BAROMETRIC CNDSR VACUUM PUMP. 7.10.9 7.10.10 **OPEN** COOLING WATER SUPPLY VLV. E51-F046.

	0PT-10.1.1	Rev. 89	Page 16 of 43
1			

Initials

- **NOTE:** The System Engineer may have trend data that will assist in positioning *BYPASS TO CST VLV, E51-F022*, as needed (ESR 99-00507).
  - 7.10.11 **THROTTLE OPEN** *BYPASS TO CST VLV, E51-F022*, 2 to 4 seconds, unless otherwise directed by the Unit SCO.
  - 7.10.12 **DISPATCH** an auxiliary operator to observe the system discharge piping for excessive motion and water hammer during startup of the RCIC System.

# CAUTION

During the initial startup transient, it is possible for the turbine exhaust rupture discs to release steam. Personnel access below the Reactor Building 20' elevation east half during RCIC initial roll is prohibited. Exceptions require Unit SCO permission.

- 7.10.13 **EVACUATE** all personnel below the Reactor Building 20' elevation east half.
- 7.10.14 **MONITOR** suppression pool temperature at intervals less than or equal to 5 minute to ensure the average suppression pool temperature is less than 104°F.

**NOTE:** WHEN evolutions are in progress with the potential to change suppression pool level, **THEN** a second operator is necessary to monitor suppression pool level.

# CAUTION

IF the average suppression pool temperature reaches 104°F, THEN testing which adds heat should be terminated.

# CAUTION

**IF** the average suppression pool temperature reaches 110°F, **THEN** the reactor must be manually scrammed to comply with Technical Specifications.

7.10.15 **OPEN** TURBINE STEAM SUPPLY VLV, E51-F045.

0PT-10.1.1

Rev. 89

Page 17 of 43

Isolction Esignel will occur following volu opening

# 7.10.16 **CONFIRM** RCIC turbine starts and develops a flow of greater than or equal to 400 gpm **AND RECORD** the start time below:

**NOTE:** Depending upon the number of valve motor starts required in the following step, consideration may be given to manually throttling the valve.

**NOTE:** The required test flow/pressure condition can usually be obtained by increasing the flow controller setpoint to between 480 and 500 gpm, and then throttling *E51-F022* in 0.5 to 1.0 second increments.

# CAUTION

1(2) E51-F022 is allowed nine actuations with an average duration of 3 seconds (or less) with at least 15 seconds between actuations in accordance with guidelines established by ESR 94-00802. Any valve actuation, whether in the form of a throttle action, a continuous stroke, or any auto-actuated movement, is considered a motor start. Adherence to the duty cycle requirements will minimize DC valve motor failures.

- 7.10.17 **ADJUST** RCIC *FLOW CONTROL, E51-FIC-R600*, and *BYPASS TO CST VLV, E51-F022*, as necessary, to obtain a pump discharge pressure of greater than or equal to 1130 psig with a pump flow rate of greater than or equal to 400 gpm.
- 7.10.18 **RECORD** the following **AND CIRCLE** the indicator used when appropriate:
  - 1. Pump discharge pressure on *E51-PI-R601*.

\_\_\_\_psig

2. Pump flow rate on *E51-FIC-R600*.

\_\_\_\_\_gpm

3. Reactor pressure on C32-R609 **OR** C32-R608.

\_\_\_\_psig

Initials



# TASK CONDITIONS:

- 1. Unit Two (2) is in Mode 1.
- 2. 0PT-10.1.1, RCIC System Operability Test, is in progress.
- 3. Personnel are in the field in support of the RCIC surveillance.
- 4. All pre-job and ALARA briefs have been completed.
- 5. The HP Window has been notified of the anticipated rad level changes when steam is admitted to the RCIC turbine.
- 6. Brunswick Security personnel have been notified of restricted access to the Unit Two (2) -17 foot elevation during the RCIC operation.
- 7. Standby Gas has been started per OP-10 to support testing.
- 8. 0PT-10.1.1 has been completed up to, and including, Step 7.9.4.
- 9. A second operator is available to monitor Suppression Pool level and temperature.
- 10. Drywell to Torus Vacuum Breaker monitoring equipment is installed.

#### **INITIATING CUE:**

-1-

)

You are directed by the Unit Two (2) SCO to continue with the performance of 0PT-10.1.1 beginning with Step 7.10.1.

8 Progress Energy	BRUNSWICK NUCLEAR PLANT	C Continu Use
DATE COMPLETED UNIT % PWR SUPERVISOR REASON FOR TEST (check on Routine surveillance WO # Other (explain)	GMWEA. Once every 92 days in MB. Leakage Walkdown – ar months.	lodes 1, 2, and 3. least once per 24
	PLANT OPERATING MANUAL	
	VOLUME X	
	PERIODIC TEST	
	UNIT 0	
	0PT-10.1.1	
RCIC S	SYSTEM OPERABILITY TES	Τ
	REVISION 89	
		-
	· ·	

0PT-10.1.1

Rev. 89

Page 1 of 43

#### 1.0 PURPOSE

121

121

1. 13

- 1.1 This test is performed to determine the operability of the RCIC System in conformance with the requirements specified in the ASME Boiler and Pressure Vessel Code, Section XI, ASME/ANSI-OM-CODE, and Technical Specifications 5.5.6, TRM 3.14 and SR 3.5.3.3, SR 3.6.1.6.1, and SR 3.6.1.6.2. It also satisfies Technical Specification SR 3.6.2.1.1 to monitor suppression pool temperature at least every five minutes while adding heat and Technical Specification 5.5.2 for leak tightness inspection every 24 months.
- 1.2 The following test quantities shall be measured, observed, or calculated as applicable:
  - 1.2.1 Valve stem travel or disk movement
  - 1.2.2 Pump discharge pressure
  - 1.2.3 Pump flow rate
  - 1.2.4 Reactor pressure
  - 1.2.5 Turbine speed (rpm)
  - 1.2.6 Pump suction pressure (stopped and running)
  - 1.2.7 Pump vibration velocity
  - 1.2.8 Pump lubricant level/pressure
  - 1.2.9 Pump differential pressure (calculated)

#### 2.0 REFERENCES

- R1
   2.1
   Technical Specifications 3.5.3.3, 3.6.1.6.1, 3.6.1.6.2, 3.6.2.1.1, 5.5.2a & b, 5.5.6, TRM 3.14
  - 2.2 FSAR, Section 7.4.1
  - 2.3 1(2)OP-10, Standby Gas Treatment System Operating Procedure
  - 2.4 1(2)OP-16, Reactor Core Isolation Cooling System Operating Procedure

0PT-10.1.1	Rev. 89	Page 2 of 43
		J

#### 2.0 REFERENCES

<u>ب</u>ان م

- 2.5 1(2)OP-17, Residual Heat Removal System Operating Procedure
- 2.6 1(2)OP-51, DC Electrical System Operating Procedure
- 2.7 1(2)OP-59, Hydrogen Water Chemistry System Operating Procedure
- 2.8 00I-65, Operation of IRD Model 890 Data Collector
- 2.9 SD-16, Reactor Core Isolation Cooling System Description
- 2.10 ASME Boiler and Pressure Vessel Code, Section XI, 1989 Edition
- 2.11 ANSI/ASME, OM-1987, "Operation and Maintenance of Nuclear Power Plants," w/OMa-1988 Addenda
- 2.12 0PT-02.3.1, Suppression Chamber To Drywell Vacuum Breakers Operability Test
- 2.13 0PT-02.3.1b, Suppression Pool to Drywell Vacuum Breaker Position Indication Check
- 2.14 0ENP-16.1, IST Pump and Valve Data
- 2.15 0ENP-17, Pump and Valve Inservice Testing (IST)
- 2.16 NUREG-0737, Item III.D.1.1, Integrity of Systems Outside Containment Likely to Contain Radioactive Material for Pressurized Water Reactors and Boiling Water Reactors
- **R17** 2.17 CP&L Response to NRC Bulletin 88-04, Potential Safety-Related Pump Loss
- R18
   2.18
   GE SIL No. 106 Rev. 2, Suppression Pool Temperature Monitoring and Control
- **R19** 2.19 SOER 89-1, Testing of Steam Turbine/Pump Overspeed Trip Devices
  - 2.20 GE SIL 623, RCIC Pump Discharge Pressure
  - 2.21 EGR-NGGC-0010, System & Component Trending Program and System Libraries
  - 2.22 0ENP-23, Predictive Maintenance Program

0PT-10 1 1	Rev 89	Page 3 of 43
	1.01.00	i ugo o oi io

#### 2.0 REFERENCES

 $\beta^{\mu}$ 

ø

**`**۲

- 2.23 Piping Diagram, D-02529, SH.1, Reactor Core Isolation Cooling System, Unit 2
- 2.24 Piping Diagram, D-02529, SH.2, Reactor Core Isolation Cooling System, Unit 2
- 2.25 Piping Diagram, D-25029, SH.1, Reactor Core Isolation Cooling System, Unit 1
- 2.26 Piping Diagram, D-25029, SH.2, Reactor Core Isolation Cooling System, Unit 1
- 2.27 NUREG 1482, Guidelines For Inservice Testing at Nuclear Power Plants
- 2.28 0FPP-005, Fire Watch Program
- 9 2.29 SOER 01-01, Unplanned Radiation Exposure, Recommendation 6d

#### 3.0 PRECAUTIONS AND LIMITATIONS

- 3.1 The following annunciators may alarm during the performance of this test:
  - 3.1.1 RCIC TURBINE TRIPPED (A-03 5-3)
  - 3.1.2 RCIC VACUUM TANK PRESS HI (A-03 6-4)
  - 3.1.3 RCIC TURB OIL PRESS LO (A-03 5-4)
  - 3.1.4 RCIC PUMP DISCH FLOW LO (A-03 3-4)
- 3.2 Test Information Attachments 2 and 3 shall be reviewed by the IST group.
- 3.3 Suppression pool water shall not be injected into the reactor vessel during the performance of this test.

and the second		
$10PT_{10} 1 1$	Ray 80	Page / of /3
01 1-10.1.1	1.00	1 aye + 01 +0

**R29** 

)

)

**R1** 

**R18** 

**R1** 

**R1** 

יני" ריז  $\mathcal{F}$ 

<sub>1</sub>)

3.0

#### PRECAUTIONS AND LIMITATIONS

- 3.4 Confirm suppression pool average temperature less than 105°F every
   5 minutes when adding heat to the suppression pool as required by
   SR 3.6.2.1.1.
  - 3.4.1 When suppression pool average water temperature is greater than 95°F, then suppression pool temperature shall be logged at 30 minute intervals.
- 3.5 When the RCIC System is discharging steam into the suppression pool, then suppression pool cooling should be in service to insure proper mixing for the best possible indication of average water temperature.
  - 3.6 Suppression pool cooling should be placed in service prior to starting RCIC turbine operation. Both RHR Loops may be required for suppression pool cooling if average cooling water inlet temperature is greater than 80°F.
  - 3.7 Suppression pool average water temperature may be monitored using Process Computer points G050 and G051 for operator convenience. However, Technical Specifications function must be verified using the SPTMS temperature recorders *CAC-TR-4426-1A(2A)* and *CAC-TR-4426-1B(2B)*.
- 3.8 If average suppression pool temperature reaches 104°F, then RCIC System should be shut down. The maximum allowable suppression pool temperature during testing which adds heat to the suppression pool is 105°F (LCO 3.6.2.1 Action C).
- 3.9 If average suppression pool temperature exceeds 110°F, then the reactor must be scrammed in accordance with Tech Spec 3.6.2.1.
  - 3.10 When evolutions are in progress that have the potential to change suppression pool level, then a second operator is necessary to monitor suppression pool level.
- **R17** 3.11 Operation of the RCIC System under minimum flow conditions with *MIN FLOW BYPASS TO TORUS VLV, E51-F019*, open should be minimized to reduce suppression pool level increases.
  - 3.12 The steam line to the turbine must be completely drained prior to any turbine operation.
  - 3.13 To ensure adequate oil pressure and to prevent exhaust valve chattering, operation of the RCIC turbine below 2000 rpm should be kept to a minimum.

.			
1	0PT-10.1.1	Rev. 89	Page 5 of 43

#### 3.0 PRECAUTIONS AND LIMITATIONS

- 3.14 DC Limitorque valves are limited to a duty cycle of 3 starts in 5 minutes followed by a 50-minute cooldown period except:
  - 3.14.1 Valves 1(2)E51-F013, 1(2)E51-F019, 1(2)E51-F045, and 1(2)E51-V8 have a duty cycle of 6 starts and,
  - 3.14.2 1(2)E51-F022 is allowed 9 actuations with an average duration of 3 seconds (or less) with at least 15 seconds between actuations in accordance with guidelines established by ESR 94-00802.

Any valve actuation, whether in the form of a throttle action, a continuous stroke, or any auto-actuated movement, is considered a motor start. Adherence to the duty cycle requirements will minimize DC valve motor failures.

- 3.15 The RCIC turbine has the potential for failures that could cause personnel injuries. The potential is most significant when the system is initially started after control system maintenance or after an extended period of being idle. Announcing turbine starts and clearing of all personnel below the Reactor Building 20' elevation east half are required during this period of risk. Permission to access this area during initial RCIC turbine roll requires the approval of the Unit SCO.
- 3.16 Failure to ensure each suppression chamber to drywell vacuum breaker is closed (0PT-02.3.1b for SR 3.6.1.6.1) and functional (0PT-02.3.1 or observing valve position for SR 3.6.1.6.2) will violate Technical Specifications.
- 3.17 The vibration velocity readings shall be taken at the test positions specified on the Data Sheet. Ensure the probe is located on the correct bearing in accordance with Attachment 6 and in the correct direction as specified on Attachment 2.
- 3.18 When taking vibration readings, then the accelerometer probe shall be used with the magnetic holder for each test position and the probe must be in firm contact with the bearing housing.

3.19 When taking pressure readings to be recorded on Attachment 2, the indicator/pointer fluctuation should be reduced to a minimum. A valve upstream of the gauge may be throttled to reduce fluctuation. Care should be taken to ensure proper communication between gauge and main flow path.

0PT-10.1.1	Rev. 89	Page 6 of 43
		$\sim$

**R1** 

EP.

رکر روز

#### 3.0 PRECAUTIONS AND LIMITATIONS

21

**R29** 

- 3.20 The HPCI System should be operable prior to and during the performance of this test, for Mode 1, 2, and 3 testing.
- 3.21 During RCIC turbine operation using reactor steam, caution should be used when entering the south RHR area and the mini-steam tunnel. A portable radiation monitor should be carried to check for high radiation levels and to prevent inadvertent exposure to personnel.
  - 3.22 Hydrogen injection rate should be minimized, in accordance with 1(2)OP-59 and Chemistry concurrence, during performance of this test to reduce personnel radiation exposure.
  - 3.23 If RCIC System automatic initiation should occur while the RCIC *FLOW CONTROL, E51-FIC-R600*, is in manual (*M*), then the controller shall be immediately returned to automatic (*A*) to allow proper operation of the system. Depressing the *PF* pushbutton on the controller will immediately place the controller in automatic (*A*) at 400 gpm.
  - 3.24 The RCIC System will be inoperable while the mechanical overspeed device is in the tripped position. Therefore, all efforts to quickly reset the device should be made.
  - 3.25 When using temporary test gauges, then the full scale range of each instrument shall be three times the reference value or less, with adequate low range to prevent damage during use.
  - 3.26 If an overspeed event occurs and pump discharge pressure of greater than 1500 psig is noted, then a routine walk down of the SRHR room for leakage should be performed. Engineering should be contacted for estimation of maximum discharge pressure above 1500 psig, in accordance with ESR 99-00507. If no significant joint leakage is noted and the estimated pressure is less than 2000 psig, an Operations Log entry should be made documenting the overpressure event and walkdown. For discharge pressures estimated greater than 2000 psig, Engineering will provide analysis of the piping equipment prior to declaring the system operable following the event.
  - 3.27 During system venting, air is not expected in the system. If air is found, then a W/O should be initiated and the system engineer notified of the condition. The presence of air in the system does not mean the system is inoperable but can imply component degradation that must be addressed at some point. The test may be continued provided the air in the system is removed by the normal venting process.

0PT-10.1.1	
------------	--

Page 7 of 43

#### 3.0 PRECAUTIONS AND LIMITATIONS

3.28 The local lube oil sight glass has a scale that indicates a normal level range. The oil level should be in the normal range when the turbine lube oil system has been shutdown for a while (up to 24 hours may be needed for the level to stabilize after a turbine run). When the turbine lube oil system is in operation, oil level will normally drop and take time to return to the "standstill" normal level in the sight glass, this is not a problem as long as there is visible oil in the sight glass.

#### 4.0 PREREQUISITES

Fr

**R1** 

- 4.1 No other testing or maintenance is in progress that will adversely affect the performance of this test.
- 4.2 The SBGT System is in standby in accordance with 1(2)OP-10.
- 4.3 RCIC System is in standby in accordance with 1(2)OP-16.
- 4.4 The station battery chargers are in operation in accordance with 1(2)OP-51.
- 4.5 The suppression pool level is between -27 inches and -31 inches.
  - 4.6 Ensure maintenance is available to take oil samples when the run is complete.

ODT IS III	
0P1_10 1 1	

# 5.0 SPECIAL TOOLS AND EQUIPMENT

11

5.1 Confirm no active corrective maintenance WO exists on the following installed instruments. **IF** any active WO exists, **THEN** operability of the instrument must be resolved and recorded in the General Comments and Recommendations section before the instrument may be used.

	Instrument	WO	WO #
5.1.1	E51-FT-N003	yes/ho	
5.1.2	E51-FIC-R600	yestno	
5.1.3	E51-PT-N004	yes/60	· · · · · · · · · · · · · · · · · · ·
5.1.4	E51-PI-R601	yesIno	
5.1.5	E51-PI-R001	yes/ho	
5.1.6	E51-PI-R004	yes/ho	
5.1.7	E51-PT-N007	yes/ho	
5.1.8	E51-PI-R602	yesho	
5.1.9	E51-PT-N008	yes/no	
5.1.10	E51-PI-R603	yestho	
5,1,11	E51-PI-3005	yes/ho	
5.1.12	C32-PT-N008	yesho	
5.1.13	C32-PR-R609	yestio	
5.1.14	E51-PI-R002	yestho	
5.1.15	E51-PI-R003	yes/ho	
5.1.16	C32-PT-N005A	yes/ho	
5.1.17	C32-PT-N005B	yes/to	
5.1.18	C32-LPR-R608	yestno	-
5.1.19	E51-C002-2	yes/ho	
5.1.20	E51-C002-EGM	yes/ho	
5.1.21	E51-C002-MAG-PU	yes/no)	

0PT-10.1.1	Rev. 89	Page 9 of 43
the second s	A second s	

#### 5.0 SPECIAL TOOLS AND EQUIPMENT

5.2 Suitable test gauges may be used to obtain data in place of any installed instrument. If used, then record the following information:

ID No.	NA
Range of instrument	
Cal date	
Cal due date	
Parameter being measured	NA
ID No.	NA
ID No Range of instrument	N/A
ID No Range of instrument Cal date	N/A
ID No Range of instrument Cal date Cal due date	N/A

- 5.3 Tubing, valves, and fittings to install test gauges (as required).
- 5.4 Predictive Maintenance personnel will provide the vibration monitoring equipment they will use to collect vibration data. Record the required data below:

Data Collector ID No.	DCD-1	37
Transducer ID No.	DCT-	947
Data Collector/transduc	er cal date	1-1-07
Data Collector/transduc	er cal due dat	e 1-1-08

5.5 Portable speed indicator. If used, then record the following information:

ID No.	N/A	
Cal date	1	
Cal due date	N/a	

5.6 Vent and drain rig.

0PT-10 1 1	Rev 89	Page 10 of 43
01 1 10.1.1	1104.00	ruge to of to

#### 6.0 ACCEPTANCE CRITERIA

This procedure may be considered satisfactory when the following criteria are met:

#### 6.1 Pump Tests

- 6.1.1 The RCIC System develops a flow rate of greater than or equal to 400 gpm with a pump discharge pressure of greater than or equal to 1125 psig when the steam supply pressure is between 945 psig and 1045 psig.
  - 6.1.2 The pump test data shall be compared to the allowable ranges identified on Test Information Attachment 2.
  - 6.1.3 If deviations fall within the ALERT RANGE of Attachment 2, then the frequency of testing shall be doubled until the cause of the deviation is determined and corrected and either the existing reference values reverified or a new set of reference values established per OMa-1988, Paragraph 6.1.
  - 6.1.4 If the deviations fall within the REQUIRED ACTION RANGE of Attachment 2, the pump shall be declared inoperable and not returned to service until the condition has been corrected.
  - 6.1.5 If completed test results show deviations outside the allowable ACCEPTANCE VALUE, the instrument(s) involved may be re-calibrated and the test rerun. This shall not preclude declaring the pump inoperable.
  - 6.1.6 Deviations from the standard methods of testing will be specified in the procedure.

#### 6.2 Check Valve Exercising

- 6.2.1 Valve exercising to the full open position shall be satisfied by demonstrating the ability to pass maximum accident condition flow. Flow rates less than maximum accident flow are considered partial exercise tests.
- 6.2.2 Valve exercising to the closed position shall be considered satisfactory by demonstrating the ability to establish a differential pressure across the valve seat or by opening an upstream drain connection and confirming the absence of pressurized flow with pressure on the downstream side.

0PT-10.1.1	Rev. 89	Page 11 of 43
the second second second second		5

**R1** 

30

# 6.0 ACCEPTANCE CRITERIA

<u>\_</u>\_\_\_\_

 $\mathbf{r}$ 

)

#### 6.3 Leak Tightness Examination

- 6.3.1 Identified leakage is recorded on Attachment 4, Leak Identification Data Sheet, and a Work Request (WR) is initiated for any leakage with the exception of packing and gasket leakage less than 5 drops per minute (dpm). The WR shall state that identified leakage is required to be corrected or minimized as required by TS 5.5.2.
- 6.3.2 For 'through-wall' or 'through-weld' leakage, a Nuclear Condition Report (NCR) is initiated to assess structural integrity of the affected component.

0PT-10.1.1	Rev. 89	Page 12 of 43

#### Initials 7.0 **PROCEDURAL STEPS** 7.1 **OBTAIN** permission from the Unit SCO to perform this test. 7.2 **CONFIRM** reactor pressure is between 945 psig and 1045 psig. 7.2.1 IF reactor pressure is less than 945 psig, THEN SLOWLY INCREASE the setpoint of the pressure regulator to attain at least 945 psig. NOTE: Fire watch inspections in the 20' ECCS room should be coordinated with Security to ensure they are completed as required while performing this test. 0FPP-005 requires a fire watch inspection in the 20' ECCS Room once every clock hour. Additionally, 30 minutes should elapse between fire watch inspections in an area. Fire watch inspections established for impairments in areas that could be affected by this test should be coordinated also. 7.3 **CONTACT** Security AND COORDINATE fire watch inspections. 7.4 **PERFORM** the following notifications: 7.4.1 **NOTIFY** E&RC of the estimated time of RCIC turbine operation. 7.4.2 WHEN available, THEN NOTIFY I&C and Maintenance Supervisors of RCIC turbine and pump run so they can observe operation, if desired.

**R1** 

- 7.5 **ENSURE** prerequisites listed in Section 4.0 are met.
- 7.6 **ENSURE** the required data has been recorded in Section 5.0.
- 7.7 **ENSURE** RHR is in the suppression pool cooling mode, in accordance with 1(2)OP-17.
- 7.8 **PERFORM** the following to place the SBGT in service:
  - 7.8.1 **IF** HPCI is **NOT** in standby, **THEN ENSURE** HPCI VACUUM PUMP DISCHARGE TO SBGT SYSTEM VALVE, E41-V30, is open.

<u>A set of the set o</u>		and the second
0PT-10.1.1	Rev. 89	Page 13 of 43

NA

<u>ب</u>

- 7.8.2 **START** SBGT in accordance with 1(2)OP-10.
- 7.8.3 **ENSURE** the following valves are open:
  - 1. POST LOCA VENT, SGT-V8.
  - 2. POST LOCA VENT, SGT-V9.
- 7.9 Verification of Filled Discharge Piping

# CAUTION

During system venting, air is NOT expected in the system. IF air is found, then a W/R should be initiated and the system engineer notified of the condition. The presence of air in the system does NOT mean the system is inoperable but can imply component degradation that must be addressed at some point. The test may be continued provided the air in the system is removed by the normal venting process.

- 7.9.1 **IF** required, **THEN CONNECT** a vent and drain rig to *RCIC PUMP DISCHARGE HEADER VENT VALVE, E51-V33.*
- 7.9.2 **THROTTLE OPEN** *RCIC PUMP DISCHARGE HEADER VENT VALVE, E51-V33.*
- 7.9.3 WHEN a solid stream of water issues from the vent, THEN CLOSE RCIC PUMP DISCHARGE HEADER VENT VALVE, E51-V33.
- 7.9.4 **IF** desired, **THEN REMOVE** the vent and drain rig.

	and the second	
0PT-10.1.1	Rev. 89	Page 14 of 43





N/A

<u>N/n</u>

**R29** 

Initials

# CAUTION

Performance of this section has the potential to significantly increase area dose rates. During RCIC turbine operation using reactor steam, caution should be used when personnel are entering the south RHR area and the mini-steam tunnel. A portable radiation monitor should be carried to check for high radiation levels and to prevent inadvertent exposure to any personnel entering the area.

#### 7.10 Pump Operability Testing

7.10.1	OPEN COND P	UMP DISCH INBE	D DRAIN VLV,	
	E51-F004.			

- 1. **CONFIRM** *RCIC SYSTEM PRESS LOW* (A-02 2-6) annunciator is clear.
- 7.10.2 **ENSURE** the RCIC lubricant oil level is normal.
- 7.10.3 **RECORD** RCIC pump suction pressure (stopped) indicated on *E51-PI-R002* (local) on Attachment 2.

**NOTE:** A suction pressure of greater than or equal to 29 psig confirms RCIC CONDENSATE CHECK VALVE TO PUMP, E51-F011, and RCIC CONDENSATE PUMP DISCHARGE LINE CHECK VALVE, E51-F047, are closed.

7.10.4	IF RCIC pump suction pressure is greater than or
	equal to 29 psig, THEN RECORD RCIC
	CONDENSATE CHECK VALVE TO PUMP, E51-F011
	and RCIC CONDENSATE PUMP DISCHARGE LINE
	CHECK VALVE, E51-F047 are closed on
	Attachment 3.

- 7.10.5 **IF** RCIC suction pressure is **NOT** greater than or equal to 29 psig, **THEN PERFORM** the following:
  - 1. **RECORD** RCIC suction pressure and CST level in the Comments Section of Attachment 1.
  - 2. **SLOWLY THROTTLE OPEN** *RCIC KEEPFILL STATION BYPASS VALVE, E51-V70*, while monitoring RCIC suction pressure.

<ul> <li>1</li> </ul>			
	0PT-10.1.1	Rev. 89	Page 15 of 43

p s

4.5

		3.	IF RCIC suction pressure increases to greater than or equal to 29 psig THEN PERFORM the following:
			a. <b>IMMEDIATELY CLOSE</b> RCIC KEEPFILL STATION BYPASS VALVE, E51-V70.
			b. <b>RECORD</b> RCIC CONDENSATE CHECK VALVE TO PUMP, E51-F011 and RCIC CONDENSATE PUMP DISCHARGE LINE CHECK VALVE, E51-F047 are closed on Attachment 3.
		4.	<b>IF</b> RCIC suction pressure does <b>NOT</b> increase to greater than or equal to 29 psig <b>AND</b> flow is evident through the keepfill bypass line, <b>THEN PERFORM</b> the following:
			a. <b>CLOSE</b> <i>RCIC KEEPFILL STATION BYPASS</i> <i>VALVE, E51-V70.</i>
			b. <b>NOTIFY</b> the Unit SCO that the <i>E51-F011</i> and <i>E51-F047</i> valve positions could <b>NOT</b> be confirmed closed.
			c. NOTIFY Engineering for determination.
NOTE	5:	Techr 0PT-0 Test, break monit	ical Specifications 3.6.1.6.2 (Modes 1, 2, or 3) requires completion of 2.3.1, Suppression Chamber To Drywell Vacuum Breakers Operability within 12 hours following an operation that causes any of the vacuum ers to open. The test is <b>NOT</b> required if vacuum breakers are bred and determined to remain closed.
	7.1(	0.6	IF desired, THEN ESTABLISH MONITORING of the suppression chamber to drywell vacuum breakers.
	7.10	).7	CLOSE COND PUMP DISCH INBD DRAIN VLV,
	7.10	0.8	OPEN REDUNDANT ISOL TO CST VLV, E41-F011.
	7.10	).9	START BAROMETRIC CNDSR VACUUM PUMP.
	7.10	D.10	OPEN COOLING WATER SUPPLY VLV, E51-F046.

0PT-10.1.1 Rev. 89 Page 16 of 43

Initials
Initials

- **NOTE:** The System Engineer may have trend data that will assist in positioning *BYPASS TO CST VLV, E51-F022*, as needed (ESR 99-00507).
  - 7.10.11 **THROTTLE OPEN** *BYPASS TO CST VLV, E51-F022*, 2 to 4 seconds, unless otherwise directed by the Unit SCO.
  - 7.10.12 **DISPATCH** an auxiliary operator to observe the system discharge piping for excessive motion and water hammer during startup of the RCIC System.

#### CAUTION

During the initial startup transient, it is possible for the turbine exhaust rupture discs to release steam. Personnel access below the Reactor Building 20' elevation east half during RCIC initial roll is prohibited. Exceptions require Unit SCO permission.

- 7.10.13 **EVACUATE** all personnel below the Reactor Building 20' elevation east half.
- 7.10.14 **MONITOR** suppression pool temperature at intervals less than or equal to 5 minute to ensure the average suppression pool temperature is less than 104°F.

**NOTE:** WHEN evolutions are in progress with the potential to change suppression pool level, **THEN** a second operator is necessary to monitor suppression pool level.

#### CAUTION

IF the average suppression pool temperature reaches 104°F, THEN testing which adds heat should be terminated.

#### CAUTION

IF the average suppression pool temperature reaches 110°F, THEN the reactor must be manually scrammed to comply with Technical Specifications.

#### 7.10.15 **OPEN** *TURBINE* STEAM SUPPLY VLV, E51-F045.

0PT-10.1.1 Rev. 89 Page 17 of 43

1.5

**NOTE:** Depending upon the number of valve motor starts required in the following step, consideration may be given to manually throttling the valve.

**NOTE:** The required test flow/pressure condition can usually be obtained by increasing the flow controller setpoint to between 480 and 500 gpm, and then throttling *E51-F022* in 0.5 to 1.0 second increments.

#### CAUTION

1(2) E51-F022 is allowed nine actuations with an average duration of 3 seconds (or less) with at least 15 seconds between actuations in accordance with guidelines established by ESR 94-00802. Any valve actuation, whether in the form of a throttle action, a continuous stroke, or any auto-actuated movement, is considered a motor start. Adherence to the duty cycle requirements will minimize DC valve motor failures.

- 7.10.17 **ADJUST** RCIC *FLOW CONTROL, E51-FIC-R600*, and *BYPASS TO CST VLV, E51-F022*, as necessary, to obtain a pump discharge pressure of greater than or equal to 1130 psig with a pump flow rate of greater than or equal to 400 gpm.
- 7.10.18 **RECORD** the following **AND CIRCLE** the indicator used when appropriate:

1. Pump discharge pressure on *E51-PI-R601*.

\_\_\_\_psig

2. Pump flow rate on *E51-FIC-R600*.

\_\_\_\_gpm

3. Reactor pressure on C32-R609 OR C32-R608.

psig

00	T 4	$\mathbf{n}$		A
110	1 - 1			1
01	1 - 1	υ.	1.	1

Rev. 89

Initials

4.

1. 1

psig

5. Steam exhaust pressure on *E51-PI-R603* OR *E51-PI-R004* (local).

\_psig

**NOTE:** A turbine steam exhaust pressure of less than or equal to 30 psig on *E51-PI-R603* or *E51-PI-R004* (local), confirms *TURBINE EXHAUST CHECK VALVE, E51-F040*, and *TURBINE EXHAUST STOP CHECK VALVE, E51-F001*, are open.

7.10.19 **CONFIRM** turbine steam exhaust pressure is less than or equal to 30 psig **AND RECORD** *TURBINE EXHAUST CHECK VALVE, E51-F040* and *TURBINE EXHAUST STOP CHECK VALVE, E51-F001* are open on Attachment 3.

**NOTE:** Pump operation should remain as stable as possible during the examination.

- **NOTE:** A leakage walkdown is required to be performed every 24 months in accordance with TS 5.5.2.
  - 7.10.20 **IF** required, **THEN PERFORM** a leak tightness examination of components identified on Attachment 7, **AND RECORD** any leakage observed on Attachment 4.
  - 7.10.21 WHEN leak tightness examination is complete OR determined NOT needed, THEN PERFORM the following:
    - 1. **PLACE** RCIC *FLOW CONTROL, E51-FIC-R600,* in manual (*M*).

**NOTE:** Local speed verification using the portable speed indicator is preferred.

2.	ADJUST RCIC FLOW CONTROL, E51-FIC-R600, as
	necessary, to obtain approximately 2500 rpm.

1			
	0PT-10.1.1	Rev. 89	Page 19 of 43

#### Initials

Steam inlet pressure on *E51-PI-R602* **OR** *E51-PI-R003* (local).

7.0 PROCED		URAL STEPS	Initials
3.		OPEN BYPASS TO CST VLV, E51-F022.	
	4.	<b>SLOWLY OPEN</b> <i>E51-PI-R001</i> INSTRUMENT ISOLATION VALVE, E51-PI-R001-3.	
	5. <b>ADJUST</b> RCIC <i>FLOW CONTROL, E51-FIC-R600</i> <b>OR</b> <i>BYPASS TO CST VLV, E51-F022,</i> as necessary, to attain the reference values given on Attachment 2 in accordance with the following:		
		a. Turbine speed of 2500 rpm on <i>E51-C002-2</i> <b>OR</b> 2485 to 2515 rpm on portable speed indicator.	
		b. System flow of 465 gpm for Unit 1 (480 gpm for Unit 2).	
NOTE	10 m	inimize the potential for delays, it is allowable to check that th	e pumn dP
NOTE: NOTE:	To mi is in t period The F stable	Inimize the potential for delays, it is allowable to check that the he acceptable range shown on Attachment 2 prior to the 2-m d. RCIC System shall operate for at least 2 minutes under condi- e as the system permits prior to recording test data.	e pump dP inute hold tions as
NOTE: NOTE: 7.	To mi is in t period The F stable	Inimize the potential for delays, it is allowable to check that the acceptable range shown on Attachment 2 prior to the 2-m d. RCIC System shall operate for at least 2 minutes under condition as the system permits prior to recording test data. RECORD the following information on Attachment 2 AND CIRCLE the indicator used:	e pump dP inute hold tions as
<b>NOTE:</b> <b>NOTE:</b> 7.	To mi is in t period The F stable .10.22	Inimize the potential for delays, it is allowable to check that the acceptable range shown on Attachment 2 prior to the 2-m d. RCIC System shall operate for at least 2 minutes under condite as the system permits prior to recording test data. RECORD the following information on Attachment 2 AND CIRCLE the indicator used: RCIC suction pressure (running) on <i>E51-PI-R002</i> (local).	e pump dP inute hold tions as
NOTE: NOTE: 7.	To mi is in t period The F stable .10.22 1.	Inimize the potential for delays, it is allowable to check that the acceptable range shown on Attachment 2 prior to the 2-m d. RCIC System shall operate for at least 2 minutes under condite as the system permits prior to recording test data. <b>RECORD</b> the following information on Attachment 2 <b>AND CIRCLE</b> the indicator used: RCIC suction pressure (running) on <i>E51-PI-R002</i> (local). RCIC discharge pressure on <i>E51-PI-R001</i> (local).	e pump dP inute hold tions as
NOTE: NOTE: 7.	To mi is in t period The F stable .10.22 1. 2. 3.	Inimize the potential for delays, it is allowable to check that the acceptable range shown on Attachment 2 prior to the 2-m d. RCIC System shall operate for at least 2 minutes under condite as the system permits prior to recording test data. <b>RECORD</b> the following information on Attachment 2 <b>AND CIRCLE</b> the indicator used: RCIC suction pressure (running) on <i>E51-PI-R002</i> (local). RCIC discharge pressure on <i>E51-PI-R001</i> (local). RCIC turbine speed on <i>E51-C002-2</i> <b>OR</b> strobe tach (local).	e pump dP inute hold tions as
NOTE: NOTE: 7.	To mi is in t period The F stable .10.22 1. 2. 3. 3.	Inimize the potential for delays, it is allowable to check that the acceptable range shown on Attachment 2 prior to the 2-m d. RCIC System shall operate for at least 2 minutes under condite as the system permits prior to recording test data. <b>RECORD</b> the following information on Attachment 2 <b>AND CIRCLE</b> the indicator used: RCIC suction pressure (running) on <i>E51-PI-R002</i> (local). RCIC discharge pressure on <i>E51-PI-R001</i> (local). RCIC turbine speed on <i>E51-C002-2</i> <b>OR</b> strobe tach (local). RCIC system flow on <i>E51-FIC-R600</i> .	e pump dP inute hold tions as
NOTE: NOTE: 7.	To mi is in t period The F stable .10.22 1. 2. 3. 4. 5.	<ul> <li>Inimize the potential for delays, it is allowable to check that the acceptable range shown on Attachment 2 prior to the 2-m d.</li> <li>RCIC System shall operate for at least 2 minutes under condite as the system permits prior to recording test data.</li> <li><b>RECORD</b> the following information on Attachment 2 AND CIRCLE the indicator used:</li> <li>RCIC suction pressure (running) on <i>E51-PI-R002</i> (local).</li> <li>RCIC discharge pressure on <i>E51-PI-R001</i> (local).</li> <li>RCIC turbine speed on <i>E51-C002-2</i> OR strobe tach (local).</li> <li>RCIC system flow on <i>E51-FIC-R600</i>.</li> <li>RCIC pump vibration velocity (in/sec peak) at the test positions designated on Attachment 2.</li> </ul>	e pump dP inute hold tions as
NOTE: NOTE: 7.	To mi is in t period The F stable .10.22 1. 2. 3. 4. 5. .10.23	<ul> <li>Inimize the potential for delays, it is allowable to check that the acceptable range shown on Attachment 2 prior to the 2-m d.</li> <li>RCIC System shall operate for at least 2 minutes under condite as the system permits prior to recording test data.</li> <li><b>RECORD</b> the following information on Attachment 2 AND CIRCLE the indicator used:</li> <li>RCIC suction pressure (running) on <i>E51-PI-R002</i> (local).</li> <li>RCIC discharge pressure on <i>E51-PI-R001</i> (local).</li> <li>RCIC turbine speed on <i>E51-C002-2</i> <b>OR</b> strobe tach (local).</li> <li>RCIC system flow on <i>E51-FIC-R600</i>.</li> <li>RCIC pump vibration velocity (in/sec peak) at the test positions designated on Attachment 2.</li> <li><b>CLOSE</b> <i>E51-PI-R001 INSTRUMENT ISOLATION VALVE, E51-PI-R001-3.</i></li> </ul>	e pump dP inute hold tions as

1. 5

	and the second state of th	
ODT 10 1 1	Day 90	Dogo 20 of 42
UP 1-10.1.1	Rev. 09	Page 20 01 43
	I want the second s	

٤.٦,

Initials

**NOTE:** Steps 7.10.24 through 7.10.28 may be performed at any time after RCIC is running and may be performed in any sequence, as appropriate, with concurrence from the Unit SCO.

# 7.10.24 **ENSURE** the RCIC lubricant oil level is normal **AND RECORD** on Attachment 2.

**NOTE:** Operability of the keep-fill check valves are performed as a pair.

**NOTE:** A pressure indication on *E51-PI-R601* greater than *E51-PI-3005* confirms *RCIC KEEPFILL STATION OUTLET CHECK, E51-V72* and *RCIC KEEPFILL STATION OUTLET CHECK VALVE, E51-V73*, are closed.

- 7.10.25 **IF** pressure indication on *E51-PI-R601* is greater than *E51-PI-3005*, **THEN RECORD** *RCIC KEEPFILL STATION OUTLET CHECK*, *E51-V72* and *RCIC KEEPFILL STATION OUTLET CHECK VALVE*, *E51-V73*, are closed on Attachment 3.
- 7.10.26 **IF** pressure indication on *E51-PI-3005* is greater than *E51-PI-R601* or *E51-PI-3005* is off-scale high, **THEN PERFORM** the following:
  - 1. **CONNECT** a drain hose at *E51-PI-3005 INSTRUMENT DRAIN VALVE, E51-PI-3005-6,* **AND ROUTE** to floor drain.
  - 2. **CLOSE** RCIC KEEPFILL STATION INLET ISOLATION VALVE, E51-V66.
  - 3. **OPEN** *E51-PI-3005 INSTRUMENT DRAIN VALVE*, *E51-PI-3005-6*, and drain for at least 3 minutes.

#### PROCEDURAL STEPS 7.0

11

7

63

)

Initials

					and the second		
NOTE:	The a confi STA CHE exerc	The absence of flow under pressure during the following venting sequence confirms one or both of the keep fill check valve(s) ( <i>RCIC KEEPFILL STATION OUTLET CHECK, E51-V72, RCIC KEEPFILL STATION OUTLET CHECK VALVE, E51-V73</i> ) go to the closed position and satisfies reverse exercise requirements. It is acceptable that some drainage will be present.					
NOTE:	IF the be w	ne check valve can <b>NOT</b> be determined to be closed, <b>THEN</b> a W/R shall written.					
	4.	CONFIRM E51-V72, a CHECK V on Attachn	KEEPFILL STATION OUT and RCIC KEEPFILL STAT ALVE, E51-V73 are closed, nent 3.	LET CHECK, ION OUTLET AND RECORD			
	5.	<b>CLOSE</b> <i>E</i> 5 <i>E</i> 51- <i>PI-</i> 300	51-PI-3005 INSTRUMENT L 05-6.	DRAIN VALVE,	/ Ind.Ver.		
	6.	<b>OPEN</b> RC VALVE, E	IC KEEPFILL STATION INL 51-V66.	ET ISOLATION	/ Ind.Ver.		
NOTE:	RCIO CON and	System flov DENSATE S PUMP DISCI	v of greater than or equal to TORAGE TANK SUCTION HARGE CHECK VALVE, ES	400 gpm confirms CHECK VALVE, E5 51-F014, are open.	1-F011,		
7.	10.27	<b>CONFIRM</b> to 400 gpm <i>STORAGE</i> <i>E51-F011</i> <i>E51-F014</i>	RCIC System flow is great AND RECORD CONDEN TANK SUCTION CHECK and PUMP DISCHARGE C are open on Attachment 3.	er than or equal SATE VALVE, HECK VALVE,			
7.	10.28	IF the Unit conditions, AND ADJU additional required w	SCO deems it appropriate THEN CONTINUE RCIC s JST parameters, as needed data or confirm proper syste ithin the following:	for current plant ystem operation I to obtain em operation as			
<ol> <li>Within vendors rated speed range of approximately 2000 rpm to 4600 rpm.</li> </ol>							
	2.	Within the flow and di specifically	flow and pressure limits of t scharge pressure indicators authorized by the Unit SC	the control room s, unless D.			
0PT-10.1	.1		Rev. 89	Pa	age 22 of 43		

0PT-10.1.1	Rev. 89	Page 22
the second se		

6 4

#### Initials

- 3. Stable system operation if flow is below 120 gpm.
- 4. Minimize time with *MIN FLOW BYPASS TO TORUS VLV, E51-F019*, open on low flow.
- 7.10.29 **WHEN** RCIC run is complete, **THEN PERFORM** the following to trip the RCIC turbine:
  - 1. **ENSURE** RCIC *FLOW* CONTROL, *E51-FIC-R600* in Manual (*M*).
  - 2. **IF** RCIC turbine speed is above 2600 rpm, **THEN ADJUST** RCIC *FLOW CONTROL, E51-FIC-R600*, as necessary, to obtain 2400 to 2600 rpm.
  - 3. **DEPRESS** *TURBINE TRIP, E51-S17*, push button to trip the RCIC turbine.
- 7.10.30 **CLOSE** *TURBINE* STEAM SUPPLY VLV, E51-F045.
- 7.10.31 **CLOSE** *TURBINE TRIP* & *THROTTLE VLV*, *E51-V8*, motor operator **AND HOLD** the control switch in *CLOSE* for approximately 5 seconds after full closed indication to ensure latch mechanism engagement.
- 7.10.32 **OPEN** TURBINE TRIP & THROTTLE VLV, E51-V8.
- 7.10.33 **OPEN** TORUS SUCTION VLV, E51-F031.
- 7.10.34 **OPEN** TORUS SUCTION VLV, E51-F029.

7.10.35 **CONFIRM** CST SUCTION VLV, E51-F010, closes.

- 7.10.36 CONFIRM BYPASS TO CST VLV, E51-F022, closes.
- 7.10.37 **OPEN** *TURBINE* STEAM SUPPLY VLV, E51-F045.
- 7.10.38 CONFIRM RCIC turbine starts and accelerates.
- 7.10.39 **ADJUST** RCIC *FLOW CONTROL, E51-FIC-R600*, as necessary, to obtain 2400 to 2600 rpm.
- 7.10.40 **CONFIRM** *MIN FLOW BYPASS TO TORUS VLV, E51-F019*, opens.

0PT-10.1.1	Rev. 89	Page 23 of 43

**R19** 

**NOTE:** *PUMP SUCTION CHECK VALVE, E51-F030*, and *MINIMUM FLOW CHECK VALVE, E51-F021*, are confirmed to go to the partially open position when RCIC flow changes are heard when stroking *MIN FLOW BYPASS TO TORUS VLV, E51-F019*.

#### CAUTION

Operation of the RCIC turbine with no flow path should be minimized to prevent pump damage.

- 7.10.41 **CLOSE** *MIN FLOW BYPASS TO TORUS VLV*, *E51-F019*.
- 7.10.42 **ENSURE** *MIN FLOW BYPASS TO TORUS VLV*, *E51-F019*, re-opens.
- 7.10.43 **CONFIRM** *PUMP SUCTION CHECK VALVE*, *E51-F030* and *MINIMUM FLOW CHECK VALVE*, *E51-F021* partially open **AND RECORD** on Attachment 3.
- **NOTE:** For purposes of this procedure, the tripping of the RCIC turbine will denote "completion of steam discharge to the Suppression Chamber" for purposes of Tech Spec surveillances SR 3.6.1.6.1 (0PT-02.3.1b) and SR 3.6.1.6.2 (0PT-02.3.1).
  - 7.10.44 **DEPRESS** the local mechanical overspeed device trip lever to trip the RCIC turbine **AND RECORD** the time below.
    - 7.10.45 CLOSE TURBINE STEAM SUPPLY VLV, E51-F045.
    - 7.10.46 **CLOSE** *TURBINE TRIP* & *THROTTLE VLV*, *E51-V8*, motor operator **AND HOLD** the control switch in *CLOSE* for approximately 5 seconds after full closed indication to ensure latch mechanism engagement.
    - 7.10.47 **RESET** the mechanical trip overspeed device in accordance with 1(2)OP-16.

0PT-10.1.1	Rev. 89	Page 24 of 43
	1101:00	1 age 21 of 16

	7.0	PROCED	URAL STEP	S		Initials
		7.10.48	OPEN TUR	BINE TRIP & THROTTLE VL	V, E51-V8.	
		7.10.49	<b>IF NOT</b> nee REDUNDA	eded for HPCI operation, <b>THE</b> NT ISOL TO CST VLV, E41-F	N CLOSE 011.	
		7.10.50	PLACE RO automatic (	IC FLOW CONTROL, E51-FI A).	C- <i>R600</i> , in	
	NOTE	E: Tech OPT- withir any s	nical Specific 02.3.1b, Supj n 6 hours afte source.	ation 3.6.1.6.1 (Modes 1, 2, or pression Pool to Drywell Vacu r any discharge of steam to th	r 3) requires comple um Breaker Position e suppression charr	tion of Check, nber from
	NOTE	E: Step be co	7.10.51 docu ompleted as r	ments compliance with Techn equired during the performanc	ical Specifications a e of the procedure.	nd may
R1		7.10.51	IF in Modes Suppressio Check, is c of steam to	s 1, 2, or 3, <b>THEN ENSURE</b> 0 on Pool to Drywell Vacuum Bre ompleted within 6 hours after the suppression chamber from	PT-02.3.1b, eaker Position any discharge m any source.	
)						
	NOTE	E: Tech chan 0PT- Test, breal	nical Specific ober to drywe 02.3.1, Supp within 12 ho kers to open.	ation 3.6.1.6.2 (Modes 1, 2, or Il vacuum breakers to remain or ression Chamber to Drywell Va urs following an operation that	r 3) requires the sup closed <b>OR</b> completio acuum Breakers Op caused any of the v	pression on of erability /acuum
	NOTE	E: Step be co	7.10.52 docu ompleted as r	ments compliance with Techn equired during the performanc	ical Specifications a e of the procedure.	ind may
R1		7.10.52	IF in Mode: following:	s 1, 2, or 3, THEN PERFORM	one of the	
		· <b>1.</b>	CONFIRM breakers re	suppression chamber to dryw mained closed.	ell vacuum	
				OR		
	<ol> <li>0PT-02.3.1, Suppression Chamber to Drywell Vacuum Breakers Operability Test, is completed within 12 hours following an operation that causes any of the vacuum breakers to open.</li> </ol>					
	0PT-1	10.1.1		Rev. 89	Page	e 25 of 43

5.0

4.2

्व

3.+

3.5

Initials

7.10.53	<b>NOTIFY</b> Maintenance to sample RCIC turbine oil, as follows, within 2 hours:	- <del>[</del>
1.	<b>UNCAP AND OPEN</b> <i>RCIC TURBINE OIL SAMPLE</i> <i>VALVE, E51-TOSV-1</i> , to collect approximately 1 cup of oil to purge the sample line.	
2.	OBTAIN oil sample.	
3.	<b>CLOSE AND CAP</b> RCIC TURBINE OIL SAMPLE VALVE, E51-TOSV-1.	/ Ind.Ver
7.10.54	<b>CLOSE</b> COOLING WATER SUPPLY VLV, E51-F046.	
7.10.55	CLOSE TORUS SUCTION VLV, E51-F031.	<u></u>
7.10.56	CLOSE TORUS SUCTION VLV, E51-F029.	
7.10.57	OPEN CST SUCTION VLV, E51-F010.	1
7.10.58	IF desired, THEN SECURE RHR from the Suppression Pool Cooling mode in accordance with 1(2)OP-17.	
7.10.59	WHEN 15 minutes have elapsed after securing the RCIC Turbine, THEN PERFORM the following:	
1.	<b>STOP</b> BAROMETRIC CNDSR VACUUM PUMP.	
2.	PLACE BAROMETRIC CNDSR VACUUM PUMP control switch in AUTO.	
7.10.60	IF desired, THEN RETURN SBGT to standby in accordance with 1(2)OP-10	<u></u>

0PT-10.1.1 Rev. 89 Page 26 of 43

Initials

- **NOTE:** ERFIS computer points EHCPA002 and EHCPA003, in Group Point Display # 38, may be accessed to more precisely adjust the pressure regulator setpoint.
  - 7.10.61 **IF** the pressure regulator setpoint was increased to support RCIC testing **AND** surveillance testing requiring a reactor pressure of 945 psig is complete, **THEN SLOWLY DECREASE** the pressure regulator setpoint to 928 psig.

#### 7.11 RCIC System Restoration

**NOTE:** Completion of this section will return the RCIC System to standby in accordance with 1(2)OP-16.

7.11.1 **STOP** suppression pool temperature monitoring **AND RECORD** the maximum average temperature achieved during this test.

°F

7.11.2 **ENSURE** proper oil level is maintained at the RCIC turbine (visible in sight glass per Precaution and Limitation 3.29).

### 7.11.3

5.0

٩. ...

)

# **ENSURE** the valves listed below are in the position as indicated:

Valve No.	Valve Description	Position	Checked	Verified
E51-V9	Turbine Governor Valve	OPEN		
E51-F019	Min Flow Bypass To Torus Vlv	CLOSED		
E51-F022	Bypass To CST VIv	CLOSED		
E51-F066	Turbine Exh Vac Bkr Vlv	OPEN		
E51-F062	Turbine Exh Vac Bkr VIv	OPEN		
E51-F010	CST Suction VIv	OPEN		
E51-F031	Torus Suction VIv	CLOSED		
E51-F029	Torus Suction VIv	CLOSED		
E51-F012	Pump Discharge VIv	OPEN		
E51-F008	Steam Supply Outboard Isol VIv	OPEN		
E51-F007	Steam Supply Inboard Isol VIv	OPEN		
E51-F045	Turbine Steam Supply VIv	CLOSED		
E51-F013	RCIC Injection VIv	CLOSED		
E51-F025	Supply Drain Pot Inbd Drain VIv	OPEN		
E51-F026	Supply Drain Pot Otbd Drain VIv	OPEN		
E51-F054	Supply Drain Pot Drain Byp Vlv	CLOSED		
E51-F046	Cooling Water Supply VIv	CLOSED		
E51-F004	Cond Pump Disch Inbd Drain Vlv	CLOSED		
E51-F005	Cond Pump Disch Otbd Drain Vlv	OPEN		
E41-F011	Redundant Isol To CST VIv	CLOSED	-	
E51-V33	RCIC Pump Discharge Header Vent Valve	CLOSED		
E51-V70	RCIC Keepfill Station Bypass Valve	CLOSED		

0PT-10.1.1

Initials

7.0	PROCED	URAL STEPS	Initials
	7.11.4	<b>ENSURE</b> <i>TURBINE TRIP AND THROTTLE VLV</i> (Actuator Position), <i>E51-V8</i> , is open.	/ Ind.Ver.
	7.11.5	<b>ENSURE</b> <i>TURBINE TRIP AND THROTTLE VLV</i> (Valve Position), <i>E51-V8</i> , is open.	/ Ind.Ver.
	7.11.6	IF installed, THEN REMOVE the drain hose at E51-PI-3005 INSTRUMENT DRAIN VALVE, E51-PI-3005-6.	
	7.11.7	<b>ENSURE</b> the following for RCIC <i>FLOW</i> CONTROL, <i>E51-FIC-R600</i> :	
	1.	In automatic (A) position.	<u></u>
	2.	Setpoint set at 400 gpm.	Ind.Ver. /
	3.	Yellow ALM light off.	Ind.Ver. 
	4.	Red FAIL light off.	Ind.Ver. /
	7.11.8	<b>ENSURE</b> <i>TURBINE</i> SPEED TEST SELECTOR switch in NORMAL.	Ind.Ver. / Ind.Ver.
	7.11.9	ENSURE TURBINE TEST POWER switch is OFF.	<u> </u>
	7.11.10	ENSURE BAROMETRIC CNDSR VACUUM PUMP is NOT running.	Ind.Ver. / Ind.Ver.
	7.11.11	ENSURE BAROMETRIC CNDSR VACUUM PUMP control switch in AUTO.	/ Ind.Ver.
	7.11.12	ENSURE BAROMETRIC CNDSR CONDENSATE PUMP is NOT running.	/ Ind.Ver.
	7.11.13	<b>ENSURE</b> BAROMETRIC CNDSR CONDENSATE PUMP control switch in AUTO.	/ Ind.Ver.
	7.11.14	IF ERFIS is available, <b>THEN REQUEST</b> STA or other knowledgeable individual to obtain ERFIS data in accordance with Attachment 5.	

З, э

٩. -

)

0PT-10.1.1	Rev. 89	Page 29 of 43

а<sub>р в</sub>

)

)

Initials

- 7.11.15 **ENSURE** the required information has been recorded on the cover page.
- 7.11.16 **NOTIFY** IST group when data has been recorded on Test Information Attachments 2 and 3 **AND DOCUMENT** the following information:

IST		Date	Time	
	Name	 		

7.11.17 **NOTIFY** Unit SCO when this test is complete or found to be unsatisfactory.

۰.		and the second	and the second state of th
	0PT-10 1 1		Page 30 of 43
.		1107.00	

### ATTACHMENT 1 Page 1 of 1 Certification and Review Form

**ئ**ي ۽

t o

General Comments and Recomm	nendations		
	<u></u>		
	Initials	Name (Print)	
Test procedure performed by:	<u> </u>	<u>L. McGerse</u>	1
		. An	
Exceptions to satisfactory perform	nance		an a
Corrective action required			
			<u></u>
NOTE: Pump test data shall t Unit SCO review/appr	be analyzed with oval of the PT sa	in 96 hours after com atisfies this ASME Co	pletion of this PT. ode requirement.
Test procedure has been satisfac	ctorily completed		-
Unit SCO:			
Signature			Date
Test procedure has <b>NOT</b> been sa Unit SCO	atisfactorily comp	pleted	
Signature			Date
Test procedure has been reviewe	ed by:		
Shift Superintendent:	Signature	e e mais potencia de la compañía de	Date
	9.14.4.4		
0PT-10.1.1	Rev. 89		Page 31 of 43

#### ATTACHMENT 2 Page 1 of 4 RCIC Pump Data Sheet

#### UNIT 1

٦., 1

Discharge pressure – suction pressure (running) = delta P (dP)

=

Lubricant level normal

NOTES: 1. Pump vibration is measured at the test point marked on the pump for the correct bearing number and direction as indicated by the Test Position number as follows:

• the number indicates the bearing number from Attachment 6

• for direction, A = Axial, H = Horizontal, V = Vertical

2. The magnetic holder is to be used with the accelerometer probe for all vibration readings.

TEST	ACTUAL	REFERENCE	ACCEPTANCE	ALERT	RANGE	REQUIRED A	ACTION RANGE
PARAMETER	VALUE	VALUE	VALUE	LOW	HIGH	LOW	HIGH
Suction Press. (Stopped) psig		N/A	≥ 8	N/A	N/A	< 8	N/A
Suction Press. (Running) psig		N/A	N/A	N/A	N/A	N/A	N/A
Discharge Press. psig		N/A	N/A	N/A	N/A	N/A	N/A
Pump DP psid		275	247.5 to 302.5	N/A	N/A	< 247.5	> 302.5
Flow Rate gpm		465	N/A	N/A	N/A	N/A	N/A
Pump Speed rpm		2500	2485-2515*	N/A	N/A	N/A	N/A
Vibration-vel (in/sec peak) Position 3 H		0.114	0 to 0.285	N/A	> 0.285 to 0.684	N/A	> 0.684
Vibration-vel (in/sec peak) Position 3 V		0.074	0 to 0.185	N/A	> 0.185 to 0.444	N/A	> 0.444
Vibration-vel (in/sec peak) Position 4 A		0.105	0 to 0.262	N/A	> 0.262 to 0.630	N/A	> 0.630
Vibration-vel (in/sec peak) Position 4 H		0.138	0 to 0.325	N/A	> 0.325 to 0.700	N/A	> 0.700
Vibration-vel (in/sec peak) Position 4 V		0.089	0 to 0.222	N/A	> 0.222 to 0.534	N/A	> 0.534

\*Range given in Acceptance Value only applicable when using a portable speed indicator.

0PT-10.1.1	Rev. 89	Page 32 of 43
------------	---------	---------------

## **ATTACHMENT 2** Page 2 of 4 RCIC Pump Data Sheet

UNIT 1 Performed by:		
(Signature)	Date	Time
IST Group:		
(Signature)	Date	Time
	CORRECTIVE ACTION	

1. Any required corrective action shall be performed in accordance with Section 6.0, Acceptance Criteria.

\$ 1 \$ 7 -

ъ

)

)

 $^{1}t v$ 

ſ		
0PT-10.1.1	Rev. 89	Page 33 of 43

-

#### **ATTACHMENT 2** Page 3 of 4 **RCIC Pump Data Sheet**

#### UNIT 2

1<u>,</u> 1

Discharge pressure - suction pressure (running) = delta P (dP) =

Lubricant level normal NOTES:1. Pump vil Pump vibration is measured at the test point marked on the pump for the correct bearing number and direction as indicated by the Test Position number as follows:

the number indicates the bearing number from Attachment 6
or direction, A = Axial, H = Horizontal, V = Vertical

2. The magnetic holder is to be used with the accelerometer probe for all vibration readings.

TEST	ACTUAL VALUE	ACTUAL REFERENCE VALUE VALUE	ACCEPTANCE VALUE	ALERT RANGE		REQUIRED ACTION RANGE	
PARAMETER				LOW	HIGH	LOW	HIGH
Suction Press. (Stopped) psig		N/A	≥ 8	N/A	N/A	< 8	N/A
Suction Press. (Running) psig		N/A	N/A	N/A	N/A	N/A	N/A
Discharge Press. psig		N/A	N/A	N/A	N/A	N/A	N/A
Pump DP psid		283	254.7 to 311.3	N/A	N/A	< 254.7	> 311.3
Flow Rate gpm		480	N/A	N/A	N/A	N/A	N/A
Pump Speed rpm		2500	2485-2515*	N/A	N/A	N/A	N/A
Vibration-vel (in/sec peak) Position 3 H		0.083	0 to 0.207	N/A	> 0.207 to 0.498	N/A	> 0.498
Vibration-vel (in/sec peak) Position 3 V		0.070	0 to 0.175	N/A	> 0.175 to 0.420	N/A	> 0.420
Vibration-vel (in/sec peak) Position 4 A		0.063	0 to 0.157	N/A	> 0.157 to 0.378	N/A	> 0.378
Vibration-vel (in/sec peak) Position 4 H		0.091	0 to 0.227	N/A	> 0.227 to 0.546	N/A	> 0.546
Vibration-vel (in/sec peak) Position 4 V		0.104	0 to 0.260	N/A	> 0.260 to 0.624	N/A	> 0.624

\*Range given in Acceptance Value only applicable when using a portable speed indicator.

0PT-10.1.1

Page 34 of 43

#### ATTACHMENT 2 Page 4 of 4 RCIC Pump Data Sheet

UNIT 2 Performed by:				
(Signature)		Date	Time	
IST Group:				
(Signature)		Date	Time	
	CORRECTIVE ACTION			

1. Any required corrective action shall be performed in accordance with Section 6.0, Acceptance Criteria.

4 L 4

	and the second	and the second
0PT-10.1.1	Rev. 89	Page 35 of 43

#### ATTACHMENT 3 Page 1 of 2 Unit 1 RCIC Valve Test Information Sheet

VALVE NUMBER	STROKE DIRECTION	RI PC	EMOTE	STROKE TIME	STROK CRI ACC	E TIME ACCEP TERIA (SECON CEPTABLE RAM	TANCE IDS) IGE	REF.	FAIL- SAFE	FULL- STROKE	CHECK VALVE	VALVE
		INDICATI STEM	ON (INITIALS)	(SEC)	MINIMUM (≥)	MAXIMUM (≤)	LIMITING (≤)	STROKE	(INITIALS)	(INITIALS)	EXERCISE (INITIALS)	SAT/
1-E51-F040	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
1-E51-F001	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
1-E51-V72/ V73	CLOSE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
1-E51-F011	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
1-E51-F014	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
1-E51-F030	PART OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
1-E51-F021	PART OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
1-E51-F011	CLOSE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
1-E51-F047	CLOSE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		

NOTES: Spaces next to valve number shall be filled in with an appropriate entry, initials, or N/A.

Performed by (Signature)	_ Date
Performed by (Signature)	_Date
Reviewed, IST group (Signature)	Date

0PT-10.1.1	Rev. 89	Page 36 of 43

#### ATTACHMENT 3 Page 2 of 2 Unit 2 RCIC Valve Test Information Sheet

VALVE NUMBER	STROKE DIRECTION	RI PC INDICATI	EMOTE DSITION ION (INITIALS)	STROKE TIME TEST	STROKI CRI ACC MINIMUM	E TIME ACCEF TERIA (SECON CEPTABLE RAI MAXIMUM	TANCE IDS) IGE LIMITING	REF. STROKE	FAIL- SAFE TEST	FULL- STROKE EXERCISE	CHECK VALVE EXERCISE	VALVE SAT/
		STEM	IND. LIGHTS	(SEC)	(≥)	(≤)	(≤)	TIME	(INITIALS)	(INITIALS)	(INITIALS)	UNSAT
2-E51-F040	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2-E51-F001	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2-E51-V72/ V73	CLOSE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2-E51-F011	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2-E51-F014	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2-E51-F030	PART OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2-E51-F021	PART OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		-
2-E51-F011	CLOSE	N/A	N/A	N/A	Ń/A	N/A	N/A	N/A	N/A	N/A		
2-E51-F047	CLOSE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		

NOTE: Spaces next to valve number shall be filled in with an appropriate entry, initials, or N/A.

Performed by (Signature)		 	Date
Performed by (Signature)	•	 	Date
Reviewed, IST group (Signature)	1001 200 100 100 100 100 100 100 100 100		Date

	· · · · · ·	
0PT-10.1.1	Rev. 89	Page 37 of 43

#### ATTACHMENT 4 Page 1 of 1 Leak Identification Data Sheet

**NOTE:** For packing and gaskets, a WR is required to be initiated and documented if leakage exceeds 5 dpm.

**NOTE:** Each WR/WO listed is required to state that identified leakage is to be corrected or minimized as required by TS 5.5.2.

Component	Nature of Leak	Leakage Rate <sup>1</sup>	WR/WO#
	~		
		· · · · · · · · · · · · · · · · · · ·	
		··	
			4 
· · · · · · · · · · · · · · · · · · ·			
	· · · · · · · · · · · · · · · · · · ·		

<sup>1</sup> Leakage identified from components shown in Attachment 7.

Examination Performed by: \_\_\_\_\_/ \_\_\_ Date \_\_\_\_\_ Date \_\_\_\_\_

0PT-10.1.1

14 31

#### ATTACHMENT 5 Page 1 of 1 ERFIS Trace Setup and Notes

- **NOTE:** The parameters shown below in the example display are normally saved as SIIT10. **IF** the setup has been lost, **THEN** the parameters should be entered again and saved as SIIT10.
- **NOTE:** The RCIC System Engineer should be contacted if any unexpected trips or other significant problems are noted. Otherwise, the RCIC data should be forwarded to the RCIC System Engineer for trending purposes.

#### EXAMPLE DISPLAY:

NO.	POINT ID	ORIGIN NUMBER	FILTER 1 (HZ)	FILTER 2 (HZ)	SCALING (A OR M)	UNITS/ Y GRID	OFFSET
1.	E51SA014	1			М	500.000	0.000
2.	E51DD042	2			М	4.000	-1.000
3.	E51PA006	3			М	200.000	0.000
4.	E51FA004	7		т. -	М	100.000	0.000
5.	B21LA001	5			М	20.000	140.000
6.	B21PA104	6			М	100.000	600.000
7.							

Total number of Y grids: 12

Initials

- 1. Make a trace of the entire run at 120 seconds per grid and 1.0" grids.
- 2. Make additional traces at 10 seconds per grid and 1.0" grids to show the first 1 to 2 minutes of each RCIC run. Tab trends at 0.5 second intervals may also be used.

(2) A set of the se		
LODT 40 4 4		Demo 20 of 42
I UP I-IU.I.I	Rev. 89	Page 59 01 45





0PT-10 1 1	Rev 89	Page 40 of 43

#### ATTACHMENT 7 Page 1 of 2 Leakage Inspection Boundary



Because of drawing limitations, instrumentation lines and turbine casing piping are not shown. The leakage inspection boundary for instrumentation lines extend to and include the last instrument root valve before the instrument. Turbine casing piping to the drain pot is included the leakage inspection boundary.

NOTE:

The Suppression Chamber and Barometric Condenser are NOT required to be examined. They are shown for clarification only.



#### ATTACHMENT 7 Page 1 of 2 Leakage Inspection Guideline

When performing leakage inspections for TS 5.5.2, the following guidance should be followed to the extent practical.

- 1. The leakage inspection should be conducted by examining the accessible exposed surfaces for evidence of leakage.
- 2. For insulated components or components whose external surfaces are inaccessible for direct inspection, the leakage inspection should be performed on surrounding areas (i.e. floors or equipment surfaces located under the component) for evidence of leakage or other areas to which leakage may be channeled.
- 3. For vertical surfaces, the inspection of the lowest elevation where leakage may be detected should be performed.
- 4. For ALARA, a leakage inspection using remote visual equipment or the use of an installed leakage detection system to identify leakage is acceptable.

#### **REVISION SUMMARY**

J.

Revision 89 incorporates program changes to perform a Leakage Walkdown in accordance with TS 5.5.2 (NCR 207575). Acceptance criteria added for pump values in the Alert Range to perform increased testing to conform to other PT s for the same type of testing. Editorial change to remove Desdemona font from place keeping aids.

Revision 88 incorporates Tech Spec Change TSC-2004-04 for suppression chamber to drywell vacuum breakers, Sections 3.16, 7.10, and 7.11.

Revision 87 incorporates EC 50554 which returns Unit 2 pressure set to 928 following testing.

Revision 86 adds step to confirm reactor pressure greater than 945 psig and adjust the pressure regulator as needed to attain 945 psig. Likewise, steps are added to return the pressure regulator setpoint to 928 psig for Unit 1 when testing is complete.

Revision 85 incorporated EC 46907, AST Implementation for Unit 2 Operation, which changed the normal valve position for 2-SGT-V8 & V9 from closed to open.

Revision 84 is an editorial correction, which updated the title page, added SOER 01-01 to the references, and annotated the associated P/L Step 3.29 and Caution prior to Step 7.10 to reflect response to recommendation 6d of the SOER. (AR 49693-26-04)

Revision 83 deleted two precaution and limitation steps stating the RCIC bearing oil temperature limits. These steps were deleted to eliminate confusion since the local temperature indicating switches were previously replaced with just temperature switches (DRs 86-0177 & 86-0124), which actuate high temperature alarms in the main control room.

Revision 82 incorporated TSC-2001-08, which changed Step 7.10.50 to perform 0PT-02.3.1b, Suppression Pool to Drywell Vacuum Breaker Position Indication Check within 6 hours after discharging steam to the suppression, and converted the procedure to Word 2000 software/format.

Revision 81 incorporated EC 47810, AST Implementation for Unit 1 Operation, which changed the normal valve position for 1-SGT-V8 & V9 from closed to open.

Revision 80 added Precaution/Limitations Step 3.30 and 3.31 concerning RCIC pre/post run oil levels venting of air from system, deleted specific references to vibration data collectors and transducers, and updated PassPort Work Management references as well as T/S 5.5.2 reference. (AR 00021660; PAR 00-537).

		and the construction of the second
0PT-10.1.1	Rev. 89	Page 43 of 43

Page 1 of 13

### PROGRESS ENERGY CAROLINAS BRUNSWICK TRAINING SECTION

JOB PERFORMANCE MEASURE

# **NRC SIM JPM S-3**

TITLE: CORE SPRAY SURVEILLANCE

#### SIMULATOR OPERATOR NOTES:

Copy Batch File NRC JPM S-3.bat from memory stick E Drive to F Drive on bsimpc00

Provide calibrated stopwatch and calculator

Provide set of vibration data when requested

**EVALUATOR NOTES:** (Do not read to trainee)

- 1. The applicable procedure section **WILL** be provided to the trainee.
  - 2. Validation Time 20 minutes
  - 3. This is an Alternate Path JPM

#### TASK CONDITIONS:

- 1. No other testing or maintenance is in progress that will adversely affect the performance of this test.
- 2. The station battery chargers are in operation per 2OP-51.
- 3. 0PT-07.2.4a, Core Spray Operability Test Loop "A" is in progress.
- 4. All pre-job briefs have been completed
- 5. 0PT-07.2.4a has been completed up to, and including, Step 7.7.4.
- 6. All required personnel are in the field to support performance of the surveillance.
- 7. Unit Two (2) is at 75% power.

#### **INITIATING CUE:**

You are directed by the unit SCO to continue with the performance of 0PT-07.2.4a beginning with Step 7.8.1 and notify him when the surveillance is completed. Step 1 – Obtain 0PT-07.2.4a and reviews precautions and limitations. Begins at with Step 7.8.1

Procedure obtained and reviewed. Begins at step 7.8.1

#### SAT/UNSAT

**PROMPT: WHEN** contacted as the Reactor Building AO, report that suction pressure is 5 psig

Step 2 OBSERVE CORE SPRAY PUMP A suction pressure (stopped) as indicated on E21-PI-R001A AND RECORD on Attachment 2.

Suction pressure recorded on Attachment 2 (page 26 of 33)

SAT/UNSAT

Step 3 **ENSURE** one of the following valves is open:

NUC SW TO VITAL HEADER VLV, SW-V117 or CONV SW TO VITAL HEADER VLV, SW-V111

Opened either the SW-V117 or SW-V111.

\*\*CRITICAL STEP\*\* SAT/UNSAT Step 4 **ENSURE** VITAL HEADER XTIE VLV, SW-V118, IS OPEN

SW-V118 verified open.

SAT/UNSAT

Step 5 **ENSURE** WELL WATER TO VITAL HEADER VALVE, SW-V141 IS CLOSED.

SW-V141 verified closed.

SAT/UNSAT

Step 6 **STATION** an operator to monitor system piping for excessive motion and water hammer when a Core Spray Pump is started.

Operator stationed to monitor for vibration. SAT/UNSAT

**PROMPT: WHEN** contacted as the Reactor Building AO, report that Core Spray Pump "A" oil level is SAT.

Step 7 **ENSURE** proper CORE SPRAY PUMP A lubricant level.

Proper lubricant level verified.

SAT/UNSAT

Step 8 START CORE SPRAY PUMP A while monitoring
 Pump discharge pressure on E21-PI-R600A AND
 CONFIRM pressure increases to greater than or
 Equal to 300 psig in less than or equal to 5.0 seconds.

Core Spray Pump started and pressure increase verified.

\*\*CRITICAL STEP\*\* SAT/UNSAT

Page 5 of 13

Step 9 **RECORD** the time that CORE SPRAY PUMP A was started.

Core Spray Pump A start time recorded. SAT/UNSAT

Step 10.a **ENSURE** the following: CORE SPRAY DIVISION 1 ROOM COOLER FAN has Started.

CORE SPRAY DIVISION 1 ROOM COOLER FAN verified Started.

SAT/UNSAT

**PROMPT: WHEN** contacted as the Reactor Builidng AO, report that SW-V128 is open.

Step 10.b. SERVICE WATER OUTLET VALVE, SW-V128, is open.

SW-V128 verified open by contacting the building Auxiliary operator.

SAT/UNSAT

Step 11 **THROTTLE** OPEN Core Spray FULL FLOW TEST BYP VLV, E21-F015A, to obtain greater than or Equal to 4700 gpm as indicated on E21-FI-R601A.

E21-F015A Throttled Open and flow achieved.

\*\*CRITICAL STEP\*\* SAT/UNSAT )

Step 12 WHEN flow is greater than 603 gpm, CONFIRM that the Core Spray MIN FLOW BYPASS VLV, E21-F031A, closes.

E21-F031A verified closed.

#### SAT/UNSAT

Step 13 CONFIRM CORE SPRAY PUMP A discharge pressure is greater than or equal to 260 psig, as indicated on E21-PI-R600A.

Core Spray Pump A discharge pressure confirmed to be > 260 psig

SAT/UNSAT

- **PROMPT: WHEN** contacted as the Reactor Building AO, report that E21-PI-2651 is reading 65 psig.
- Step 14 CONFIRM KEEPFILL STATION CHECK VALVES, E21-F030A and/or E21-F029A, go to the closed Position, and record on Att.3

E21-F030A and/or E21-F029A confirmed to have gone to the closed position and recorded on Attachment 3.

SAT/UNSAT

Step 15 If test conditions in Step 7.8.13 cannot be met, then perform Step 7.8.14.

Candidate determines Step 7.8.14 is not required.

SAT/UNSAT

Step 16 SLOWLY OPEN E21-PI-7119A INSTRUMENT ISOLATION VALVE, E21-V5000.

Contacts AO to open E21-V5000

PROMPT: When contacted by the candidate, acknowledge direction to open the E21-V5000 and report that the valve is open.

\*\*CRITICAL STEP\*\* SAT/UNSAT

Step 17 THROTTLE Core Spray FULL FLOW TEST BYP VLV, E21-F015A, to obtain 4700 gpm as indicated on E21-FI-R601A.

Flow established at 4700 gpm.

### \*\*CRITICAL STEP\*\*

SAT/UNSAT

Step 18 OBSERVE CORE SPRAY PUMP A suction pressure (running) as indicated on E21-PI-R001A AND RECORD on Attachment 2.

Suction pressure obtained and recorded on Att.2

**PROMPT: WHEN** contacted as the Reactor Building AO, report that suction pressure is 4.5 psig

SAT/UNSAT

**PROMPT: WHEN** contacted as the Reactor Building AO, report that discharge pressure is 290 psig.

- **NOTE: IF** the instrument root valve, E21-V5000, was not opened, report "0" psig discharge pressure.
- Step 19 OBSERVE CORE SPRAY PUMP A discharge pressure as indicated on E21-PI-7119A AND RECORD on Att.2

Core Spray Pump A discharge pressure obtained and recorded on Attachment 2.

#### SAT/UNSAT

Step 20 OBSERVE CORE SPRAY PUMP A system flow as Indicated on FLOW INDICATOR E21-FI-R601A and record on Att.2

Pump flow obtained and recorded on Attachment 2.

#### SAT/UNSAT

**PROMPT: WHEN** requested as the Reactor Building AO, report lubricant level SAT

Step 21ENSURE proper lubricant level AND RECORD on Att.2Lubricant level verified by contacting auxiliary operatorIn the reactor building.

SAT/UNSAT

**PROMPT: WHEN** contacted as vibration analyses personnel, provide vibration data as follows:

Vibration Vel Position 1S H = 0.215 Vibration Vel Position 1W A = 0.204 Vibration Vel Position 1W H = 0.145

Step 22 **OBTAIN** vibration data and record on Attachment 2

Vibration Data recorded

SAT/UNSAT.

Step 23 THROTTLE Core Spray FULL FLOW TEST BYP VLV

E21-F015A, to obtain 5000 gpm as indicated on

E21-FI-R601A.

E21-F015A throttled open and 5000 gpm

Flow obtained.

### \*\*CRITICAL STEP\*\* SAT/UNSAT

Step 24CONFIRM CORE SPRAY PUMP A DISCHARGECHECK VALVE, E21-F003A, fully opens ANDRECORD on Attachment 3.

E21-F003A confirmed to be fully open and recorded On Attachment 3.

SAT/UNSAT
- PROMPT: Inform the candidate that a leakage walkdown is not required For this performance of the surveillance.
- Step 25 CLOSE E21-PI-7119A INSTRUMENT ISOLATION VALVE, E21-V5000.
- PROMPT: When contacted by the candidate, acknowledge direction to Close the E21-V5000 and report that the valve is closed.

SAT/UNSAT

Step 26 CLOSE Core Spray FULL FLOW TEST BYP VLV, E21-F015A.

E21-F015A closed.

\*\*CRITICAL STEP\*\* SAT/UNSAT

# EXAMINER NOTE: The next critical step will be a failure of E21-F031A to open automatically, requiring candidate action to open the valve.

Step 27 WHEN CORE SPRAY LOOP A flow is less than

603 gpm, **ENSURE** that Core Spray *MIN FLOW* 

BYPASS VLV, E21-F031A, opens.

Operator recognizes E21-F031A does not open

Automatically and opens the valve by manipulating

The E21-F031A to the Open position.

\*\*CRITICAL STEP\*\* SAT/UNSAT

EXAMINER NOTE: If applicant fails to identify valve does not open and trips the pump use followup questions to determine why the pump was secured at the time it was secured.

Step 28 **STOP** CORE SPRAY PUMP A **AND** RECORD the time.

Core Spray Pump 2A secured and time recorded.

SAT/UNSAT

Termination Note: When the Core Spray Pump 2A has been secured and

The candidate has informed the SCO of the failure of

The E21-F031A, the JPM is complete.

#### **RELATED TASKS**:

209001 A4.04 2.9/2.9 Ability to manually operate and/or monitor in the control room: minimum flow valve

REFERENCES: 0PT-07.2.4a Rev. 57

TOOLS AND EQUIPMENT: None

SAFETY FUNCTION (from NUREG 1123, Rev 2.):

2 – Reactor Water Inventory Control

Time Required for Completion: 20 Minutes (approximate).

### APPLICABLE METHOD OF TESTING

 Performance:
 Simulate \_\_\_\_\_
 Actual X
 Unit: 2

 Setting:
 Control Room \_\_\_\_\_
 Simulator X

 Time Critical:
 Yes \_\_\_\_\_
 No X
 Time Limit
 N/A

 Alternate Path:
 Yes X
 No \_\_\_\_

EVALUATION

JPM: Pass \_\_\_\_ Fail \_\_\_\_

Comments:

### TASK CONDITIONS:

- 1. No other testing or maintenance is in progress that will adversely affect the performance of this test.
- 2. The station battery chargers are in operation per 2OP-51.
- 3. 0PT-07.2.4a, Core Spray Operability Test Loop "A" is in progress.
- 4. All pre-job briefs have been completed
- 5. 0PT-07.2.4a has been completed up to, and including, Step 7.7.4.
- 6. All required personnel are in the field to support performance of the surveillance.
- 7. Unit Two (2) is at 75% power.

#### **INITIATING CUE:**

You are directed by the unit SCO to continue with the performance of 0PT-07.2.4a beginning with Step 7.8.1 and notify him when the surveillance is completed.

Progress Energy	BRUNSWICK NUC	CLEA	AR PLANT	C Continuous Use
DATE COMPLETED UNIT% PWR SUPERVISOR REASON FOR TEST (check o Routine surveillance W/O # Other (explain)	GMWE	FRE A. B. C. D.	QUENCY: Once every 92 days Stem verification - each re exceed two years Leakage walkdown – at lea months Stroking/timing E21-F015A outage	fueling NOT to ast once per 24 A- each refueling
	PLANT OPERATING	6 MA	NUAL	
	VOLUME >	<		
		ST		
				-
	0			
	0PT-07.2	.4a		
CORE SPRAY S	SYSTEM OPER	AB	ILITY TEST -	LOOP A
	REVISION	57		

0PT-07.2.4a

)

)

Rev. 57

Page 1 of 33

- 7. SLOWLY OPEN KEEPFILL STATION E21-PCV-F026A DOWNSTREAM ISOLATION VALVE, E21-F027A.
- 7.7.3 **IF** required, **REMOVE** the vent and drain rig from the CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23.
- 7.7.4 **CONFIRM** CORE SPRAY LOOP A SYS PRESS LOW (A-01 2-10) is cleared.

### 7.8 Pump Testing

7.8.1 **OBSERVE** *CORE SPRAY PUMP A* suction pressure (stopped) as indicated on *E21-PI-R001A* **AND RECORD** on Attachment 2.

#### CAUTION

Do **NOT** cross-connect the Nuclear and Conventional Service Water headers by simultaneously opening *NUC SW TO VITAL HEADER VLV, SW-V117*, and *CONV SW TO VITAL HEADER VLV, SW-V111*.

- 7.8.2 **ENSURE** one of the following values is open:
  - 1. NUC SW TO VITAL HEADER VLV, SW-V117

#### OR

- 2. CONV SW TO VITAL HEADER VLV, SW-V111.
- 7.8.3 **ENSURE** *VITAL HEADER XTIE VLV, SW-V118*, is open.
- 7.8.4 **ENSURE** WELL WATER TO VITAL HEADER VALVE, SW-V141, is closed.
- 7.8.5 **STATION** an operator to monitor system piping for excessive motion and water hammer when a Core Spray pump is started.

0PT-07.2.4a	Rev. 57	Page 17 of 33

N/<u>a | N/</u>A Ind.Ver.



# 7.8.6 **ENSURE** proper *CORE SPRAY PUMP A* lubricant level.

**NOTE:** The following step requires that the time interval from pump start to discharge pressure at 300 psig be measured with a stopwatch. It may be advisable to place a temporary non-destructive mark on the pressure indicator at 300 psig to assist in timing.

# R15

### CAUTION

Operation of the core spray pump in the minimum flow mode should be minimized.

START CORE SPRAY PUMP A while monitoring
pump discharge pressure on E21-PI-R600A, AND
<b>CONFIRM</b> pressure increases to greater than or equal
to 300 psig in less than or equal to 5.0 seconds.

Response Time \_\_\_\_\_ sec.

7.8.8 **RECORD** the time that *CORE SPRAY PUMP A* was started.

Time \_\_\_\_\_

- 7.8.9 **ENSURE** the following:
  - 1. CORE SPRAY DIVISION I ROOM COOLER FAN has started.
  - 2. SERVICE WATER OUTLET VALVE, SW-V128, is open.
- 7.8.10 **THROTTLE OPEN** Core Spray *FULL FLOW TEST BYP VLV, E21-F015A,* to obtain greater than or equal to 4700 gpm as indicated on *E21-FI-R601A.*

0PT-07 2 4a	Rev 57	Page 18 of 33
01 1 07.2.40	1.00.01	1 age 10 01 00

<u>Initials</u>

	7.0	PRO	CEDU	JRAL STEPS			
	7.8.11		.11	WHEN flow is greater than 603 gpm, <b>CONFIRM</b> that the Core Spray <i>MIN FLOW BYPASS VLV</i> , *E21-F031A, closes.			
R13		7.8	.12	<b>CONFIRM</b> CORE SPRAY PUMP A discharge pressure is greater than or equal to 260 psig, as indicated on <i>E21-PI-R600A</i> .			
	NOT	E:	A high <i>KEEP</i> the clo to Ste	er pressure indication on <i>E21-PI-R600A</i> than on <i>E21-PI-2651</i> v <i>FILL STATION CHECK VALVES, E21-F030A</i> and/or <i>E21-F029</i> osed position. If indication on <i>E21-PI-2651</i> is "pegged", then pro p 7.8.14. If test is satisfactory, then N/A Step 7.8.14.	erifies 4, go to oceed		
	NOT	E:	Opera valves repair	bility of the keep-fill check valves is performed as a pair. If the cannot be determined to be closed, then a W/R shall be writter or replace both <i>E21-F030A</i> and <i>E21-F029A</i> .	check i to		
7		7.8	.13	<b>CONFIRM</b> <i>KEEPFILL STATION CHECK VALVES, E21-F030A</i> and/or <i>E21-F029A</i> , go to the closed position, <b>AND RECORD</b> on Attachment 3.			
j	ΝΟΤ	E:	Verifyi INSTF require E21-F	ng the absence of flow <u>under pressure</u> while venting at <i>E21-PI-RUMENT DRAIN VALVE, E21-IV-786</i> , satisfies reverse exercising ements for <i>KEEPFILL STATION CHECK VALVES, E21-F030A</i> (229A. This does <b>NOT</b> imply that drainage will not be present.	-2651 ng and/or		
R15		7.8	.14	<b>IF</b> test conditions in Step 7.8.13 cannot be met, <b>THEN</b> <b>PERFORM</b> the following steps to satisfy exercising <i>KEEPFILL STATION CHECK VALVES, E21-F030A</i> and/or <i>E21-F029A</i> , to the closed position:			
			1.	<b>CONNECT</b> hose at <i>E21-PI-2651 INSTRUMENT</i> <i>DRAIN VALVE, E21-IV-786</i> , <b>AND ROUTE</b> to floor drain.			
			2.	<b>CLOSE</b> KEEPFILL STATION E21-PCV-F026A UPSTREAM ISOLATION VALVE, E21-F025A.			

•

7.0	PROCE	DURAL STEPS	<u>Initials</u>
	3. <b>ENSURE</b> CORE SPRAY LOOP A KEEPFILL ISOLATION VALVE, TD-V13, is closed.		
	4.	<b>OPEN</b> <i>E21-PI-2651 INSTRUMENT DRAIN VALVE,</i> <i>E21-IV-786,</i> <b>AND ALLOW</b> piping to drain for a minimum of three minutes.	
	5.	<b>CONFIRM</b> the absence of pressurized flow from drain hose <b>AND RECORD</b> <i>KEEPFILL STATION CHECK VALVES, E21-F030A</i> and/or <i>E21-F029A</i> go to the closed position on Attachment 3.	
	6.	<b>CLOSE</b> <i>E21-PI-2651</i> INSTRUMENT DRAIN VALVE, E21-IV-786.	/ Ind.Ver.
		CAUTION	
Dam E21	nage to th -PCV-F02	e <i>KEEPFILL STATION PRESSURE CONTROL VALVE</i> , 26A, may occur if it is placed in service too rapidly.	
	7.	<b>SLOWLY OPEN</b> <i>KEEPFILL STATION</i> <i>E21-PCV-F026A UPSTREAM ISOLATION</i> <i>VALVE, E21-F025A.</i>	/ Ind.Ver.
	7.8.15	<b>SLOWLY OPEN</b> <i>E21-PI-7119A</i> INSTRUMENT ISOLATION VALVE, E21-V5000.	
ΝΟΊ	TE: Th co	ne Core Spray Pump shall be operated for at least 2 minutes under nditions as stable as the system permits prior to recording test data	
	7.8.16	<b>THROTTLE</b> Core Spray <i>FULL FLOW TEST BYP VLV,</i> <i>E21-F015A</i> , to obtain 4700 gpm as indicated on <i>E21-FI-R601A</i> .	
	7.8.17	<b>OBSERVE</b> <i>CORE SPRAY PUMP A</i> suction pressure (running) as indicated on <i>E21-PI-R001A</i> <b>AND RECORD</b> on Attachment 2.	

•

)

 OPT-07.2.4a
 Rev. 57
 Page 20 of 33

7.0	7.0 PROCEDURAL STEPS						
	7.8.18		<b>OBSERVE</b> CORE SPRAY PUMP A discharge pressure as indicated on <i>E21-PI-7119A</i> <b>AND RECORD</b> on Attachment 2.				
	7.8	.19	<b>OBSERVE</b> CORE SPRAY PUMP A System flow as indicated on FLOW INDICATOR E21-FI-R601A AND RECORD on Attachment 2.				
	7.8	8.20	<b>ENSURE</b> proper lubricant level <b>AND RECORD</b> on Attachment 2.				
	7.8	8.21	<b>MEASURE</b> CORE SPRAY PUMP A vibration velocity (in/sec peak) at the test positions indicated on Attachment 2.				
	7.8	8.22	<b>RECORD</b> the measured vibration velocities in the ACTUAL VALUE column on Attachment 2.				
ΝΟΊ	ſE:	Flow confir goes	indication of at least 5000 gpm on <i>FLOW INDICATOR E21-FI-R</i> ms <i>CORE SPRAY PUMP A DISCHARGE CHECK VALVE, E21</i> to the full open position.	601A -F003A,			
	7.8	8.23	<b>THROTTLE</b> Core Spray <i>FULL FLOW TEST BYP VLV,</i> <i>E21-F015A,</i> to obtain 5000 gpm as indicated on <i>E21-FI-R601A.</i>				
7.8.24		8.24	<b>CONFIRM</b> CORE SPRAY PUMP A DISCHARGE CHECK VALVE, E21-F003A, fully opens AND RECORD on Attachment 3.				
NOT	ſE:	A leal per T	kage walkdown is required to be performed at least once per 24 S 5.5.2.	months			
	7.8	3.25	IF required, <b>PERFORM</b> a leakage walkdown of the components identified on Attachment 6, <b>AND</b> <b>RECORD</b> leakage on Attachment 4, Leak Identification Data Sheet.				
7.8.26		8.26	<b>CLOSE</b> <i>E21-PI-7119A</i> INSTRUMENT ISOLATION VALVE, E21-V5000.	/ Ind.Ver.			
	7.8	8.27	<b>CLOSE</b> Core Spray <i>FULL FLOW TEST BYP VLV, E21-F015A.</i>				

.

0PT-07.2.4a Rev. 57 Page 21 of 33

7.0	PROCEDU	IRAL STEPS	<u>Initials</u>
	7.8.28	WHEN CORE SPRAY LOOP A flow is less than 603 gpm, ENSURE that Core Spray <i>MIN FLOW</i> BYPASS VLV, E21-F031A, opens.	
	7.8.29	<b>STOP</b> CORE SPRAY PUMP A AND RECORD the time.	
		Time	
	7.8.30	CONFIRM the following:	
	1.	CORE SPRAY DIVISION I ROOM COOLER FAN is off.	
	2.	SERVICE WATER OUTLET VALVE, SW-V128, is closed.	
	7.8.31	IF required, ENSURE the following valves are closed:	
	1.	NUC SW TO VITAL HEADER VLV, SW-V117	/ Ind.Ver.
	2.	CONV SW TO VITAL HEADER VLV, SW-V111	/
	7.8.32	CALCULATE CORE SPRAY PUMP A run time.	
		7.8.29 - 7.8.8 =	
	7.8.33	IF required to relieve high system pressure condition or ensure the system is filled and vented, <b>THEN PERFORM</b> the following	
	1.	<b>ENSURE</b> a vent and drain rig is attached to CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23.	
	2.	<b>THROTTLE OPEN</b> CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23, until a solid stream of water issues from the vent line, <b>THEN CLOSE</b> E21-V23.	
	3.	IF required, <b>REMOVE</b> the vent and drain rig from CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23.	

r

)

)

0PT-07.2.4a	Rev. 57	Page 22 of 33
-------------	---------	---------------

### **ATTACHMENT 2** Page 2 of 2 Unit 2 Core Spray Pump A Test Information Data Sheet

- 1. The lubricant level (pump running) is normal.
- 2. Calculate pump dP as follows:

Pump discharge pressure - suction pressure (run) = pump dP

NOTE: Pump vibration is measured at the test point marked on the pump for the correct bearing number and direction as indicated by the Test Position number as follows:

Ξ

the number indicates the bearing number from Attachment 5 for position, N=North, S=South, E=East, W=West for direction, A=Axial, H=Horizontal, V=Vertical



UNIT 2 CORE SPRAY PUMP A TEST DATA								
TEST PARAMETER	ACTUAL VALUE	REFERENCE VALUE	ACCEPTANCE VALUE RANGE	ALERT	ALERT RANGE		REQUIRED ACTION RANGE	
				LOW	HIGH	LOW	HIGH	
Suction Press. (Stopped) psig		6.0	4 to 8	N/A	N/A	< 4	> 8	
Suction Press. (Running) psig		4.0	N/A	N/A	N/A	N/A	N/A	
Discharge Press. Psig		290.0	N/A	N/A	N/A	N/A	N/A	
Pump DP psid		283.1	260.0 to 311.4	N/A	N/A	< 260.0	> 311.4	
Flow Rate gpm		4,700	N/A	N/A	N/A	N/A	N/A	
Vibration-vel (in/s peak) Position 1S H		0.230	0 to 0.325	N/A	> 0.325 to 0.700	N/A	> 0.700	
Vibration-vel (in/s peak) Position 1W A		0.212	0 to 0.325	N/A	> 0.325 to 0.700	N/A	> 0.700	
Vibration-vel (in/s peak) Position 1W H		0.156	0 to 0.325	N/A	> 0.325 to 0.700	N/A	> 0.700	
Performed By (Signature) Date Time								

Reviewed, IST Group (Signature) \_\_\_\_\_ Date \_\_\_\_

#### **ATTACHMENT 3** Page 2 of 2 Unit 2 Core Spray System (Loop A) Valve Test Information Sheet

Valve Number	Stroke Direction	Remot Indicati	te Position on (Initials)	Stroke Stroke Time Acceptance				Fail-	Full-	Check		
		Stem	Ind.	(sec)	Accepta	ble Range		Ref.	Safe	Stroke	Valve	Valve
			Lights		Minimum	Maximum	Limiting	Stroke	Test	Exercise	Exercise	SAT/
			•/		(≥)	<u>(≤)</u>	(≤)	Time	(Initials)	(Initials)	(Initials)	UNSAT
2-E21-F015A	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2-E21-F015A	CLOSED	1		N/A	36.30	49.10	53.30	42.70	N/A	N/A	N/A	N/A
2-E21-F004A	CLOSED			11.0	9.38	12.70	13.80	11.04	N/A	N/A	N/A	SAT
2-E21-F005A	OPEN			11.6	10.20	13.80	15.00	12.00	N/A	N/A	N/A	SAT
2-E21-F005A	CLOSED			//.7	10.30	13.94	15.15	12.12	N/A	8	N/A	SAT
2-E21-F004A	OPEN			11.2	9.61	13.01	14.14	11.31	N/A	Y	N/A	SAT
2-E21-F001A	CLOSED			80.6	70.00	94.60	102.90	82.34	N/A	N/A	N/A	SAT
2-E21-F001A	OPEN			78.6	67.20	90.80	98.70	79.03	N/A	Ŷ	N/A	SAT
2-E21-F031A	CLOSED			13.7	12.20	16.40	17.90	14.33	N/A	N/A	N/A	SAJ
2-E21-F031A	OPEN	N/n	N/A	15.2	13.10	17.70	19.20	15.41	N/A	8	N/A	SAT
2-E21-F029A	CLOSED	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2-E21-F030A	CLOSED	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2-E21-F003A	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		

NOTE:

Spaces next to valve numbers shall be filled in with an appropriate entry, initials, or N/A.

Performed by (signature) \_\_\_\_\_\_

Reviewed, IST Group (signature) \_\_\_\_\_

0PT-07.2.4a	Rev. 57	Page 28 of 33

Date Date \_\_\_\_\_

Date



#### **TASK CONDITIONS:**

)

- 1. No other testing or maintenance is in progress that will adversely affect the performance of this test.
- 2. The station battery chargers are in operation per 2OP-51.
- 3. 0PT-07.2.4a, Core Spray Operability Test Loop "A" is in progress.
- 4. All pre-job briefs have been completed
- 5. 0PT-07.2.4a has been completed up to, and including, Step 7.7.4.
- 6. All required personnel are in the field to support performance of the surveillance.
- 7. Unit Two (2) is at 75% power.

#### **INITIATING CUE:**

You are directed by the unit SCO to continue with the performance of 0PT-07.2.4a beginning with Step 7.8.1 and notify him when the surveillance is completed.

Progress Energy	BRUNSWICK NUCLE	AR PLANT	C Continuous Use
DATE COMPLETEDG UNIT % PWRG SUPERVISOR REASON FOR TEST (check one or r Routine surveillance W/O # Other (explain)	MWE         A.           more):         C.	EQUENCY: Once every 92 days Stem verification - each exceed two years Leakage walkdown – at months Stroking/timing E21-F01 outage	refueling NOT to least once per 24 5A- each refueling
PL	ANT OPERATING MA	NUAL	
	VOLUME X		
	PERIODIC TEST		
	UNIT 0		-
	0PT-07.2.4a		
CURE SPRAY SYS	IEM OPERAE	SILITY IEST	- LOOP A
	REVISION 57		

0PT-07.2.4a

л. , <del>и</del> ? , и ц

)

1

Rev. 57

Page 1 of 33

•

#### 1.0 PURPOSE

- 1.1 This test is performed to determine the operability of the Core Spray System A Loop. The test conforms to the requirements specified in Technical Specifications 5.5.6 to perform testing in accordance with ASME Boiler and Pressure Code, Section XI ASME/ANSI OM-Code. This test satisfies Technical Specification surveillance's SR 3.5.1.6 and 3.5.2.5 (for the Core Spray Pump). Performance of Valve Remote Position indicator Verification satisfies the requirements of SR 3.3.3.1.3. This test satisfies a portion of SRs 3.5.1.12 and 3.5.2.7 related to response time testing for Core Spray Pump A and E21-F005A.
- 1.2 This test also satisfies Technical Specification 5.5.2 for leak tightness inspection every 24 months.
- 1.3 The following test quantities shall be measured, calculated, or observed and recorded as applicable:
  - 1.3.1 Valve stem travel or disk movement
  - 1.3.2 Proper operation of the valve remote position indicator (RPI)
  - 1.3.3 Time required for valve stroke
  - 1.3.4 <sup>\*</sup> Pump inlet pressure
  - 1.3.5 Pump discharge pressure
  - 1.3.6 Pump vibration velocity
  - 1.3.7 Pump flow rate
  - 1.3.8 Pump lubricant level
  - 1.3.9 Pump differential pressure (calculated)

n	P.	Т-(	)7	2	4a
~				· ·	10

#### 2.0 REFERENCES

- 2.1 Technical Specifications
- 2.2 FSAR, Section 6.3
- 2.3 1(2)OP-18, Core Spray System Operating Procedure
- 2.4 1(2)OP-51, DC Electrical System Operating Procedure
- 2.5 0OI-01.08, Control of Equipment and System Status
- 2.6 Technical Requirements Manual (TRM)
- 2.7 0SD-18, Core Spray System Description
- 2.8 ASME Boiler and Pressure Vessel Code, Section XI, 1989 Edition
- 2.9 ANSI/ASME, OM-1987, "Operation and Maintenance of Nuclear Power Plant," w/OMa-1988 Addenda, Part 6 and Part 10
- 2.10 NRC Generic Letter 89-04, Guidance on Developing Acceptable Inservice Testing Programs
- 2.11 0ENP-17, Pump and Valve Inservice Testing (IST)
- 2.12 0ENP-16.1, IST Pump and Valve Data
- 2.13 EC 46949, 2-E21-F004A/B and F005A/B Motor Pinion Gear Ratio Change & Compiling Core Spray Surveillance Requirements
  - 2.14 EER 90-0315, Vibration Program for 1A and 2A Core Spray Pumps
- **15** 2.15 Response to NRC Bulletin 88-04, Potential Safety Related Pump Loss
  - 2.16 D-25024, Sheet 2, Core Spray System, Unit 1
  - 2.17 D-02524, Sheet 2, Core Spray System, Unit 2
  - 2.18 NUREG-1482, Guidelines for Inservice Testing at Nuclear Power Plants

0PT-07.2.4a	Rev. 57	Page 3 of 33

R13

)

R15

#### 2.0 REFERENCES

7r 1

- 2.19 ESR 97-00508, ECCS Response Time Testing Methods
- 2.20 Second Request for Additional Information, Brunswick Steam Electric Plant, **R20** Units 1 and 2 Response to Generic Letter 95-07, "Pressure Locking and Thermal Binding of Safety-Related Power Operated Gate Valves"
  - 2.21 EGR-NGGC-0010, System and Component Trending Program and System Libraries
  - 2.22 0ENP-23, Predictive Maintenance Program
  - 2.23 RFJ-24, Refueling Justification for Stroking E21-F015A/B.
  - 2.24 0AP-54, Plant Leak Management
- 2.25 Brunswick Steam Electric Plant Units 1 and 2, Issuance of Amendment RE: Alternative Source Term (License Amendments 221 and 246, dated May 30, 2002)
  - 2.26 10 CFR 50.67, Accident Source Term

#### 3.0 PRECAUTIONS AND LIMITATIONS

- 3.1 Attachments 2 and 3 must be reviewed by the IST group.
- 3.2 Water from the suppression pool should not be injected into the reactor vessel during the performance of this test.
- 3.3 The following annunciators may alarm during the performance of this test:
  - 3.3.1 CORE SPRAY OR RHR PUMPS RUNNING (A-03 2-1).
  - 3.3.2 CORE SPRAY LOOP A SYS PRESS LOW (A-01 2-10).
- 3.4 The vibration velocity readings shall be taken at the test positions specified on the data sheet. Since there are multiple test points, ensure that the probe is located on the correct bearing (see Attachment 5) and in the correct direction as specified in the test position number.

0PT-07.2.4a	Rev. 57	Page 4 of 33

R25

#### 3.0 PRECAUTIONS AND LIMITATIONS

- 3.5 For taking vibration readings, the probe shall be securely mounted at each test position. The probe must be in firm contact with the bearing housing when taking data.
- 3.6 When taking readings to be recorded on Attachment 2, the indicator/pointer fluctuation should be reduced to a minimum. A valve upstream of the gauge may be throttled to reduce fluctuation. Care should be taken to ensure proper communication between the gauge and main flow path.
- 3.7 Suitable test gauges may be used in place of any installed instrument. If used, the full-scale range of each instrument should be three times the reference value or less, with adequate range to prevent damage during use. Use of alternate test gauges requires recording the test gauge identification number, test gauge calibration date, and test gauge calibration due date.
- 3.8 Some steps of this test require independent verification.
- 3.9 An Operator should be stationed to monitor system piping for excessive motion and/or water hammer when a core spray pump is started. The susceptible piping includes core spray discharge piping located in the overhead of the 50' elevation of the Reactor Building.
- 3.10 When opening system drain/vent valves, proper radiological control procedures shall be observed.
- 3.11 Core Spray Loop A shall be declared inoperable from the beginning of Valve Testing, Section 7.6, to when valve stroking is complete **AND** the *CORE SPRAY LOOP A SYS PRESS LOW* (A-01 2-10) is cleared.
- 3.12 During system venting, air is not expected in the system. Should air be found, initiate a W/O and notify the System Engineer. Presence of air in the system does not make the system inoperable but does imply component degradation at some point that must be addressed. The test may continue provided air can be removed from the system via the normal venting process.

0PT-07.2.4a

#### 4.0 PREREQUISITES

1. 1

)

- 4.1 No other testing or maintenance is in progress that will adversely affect the performance of this test.
- 4.2 The Core Spray System (Loop A) is in standby per 1(2)OP-18.
- 4.3 The station battery chargers are in operation per 1(2)OP-51.
- 4.4 **IF** a leakage walkdown is required, **THEN** 0AP-054 Alternative Source Term (AST) Combined Leakage Log value has been recorded on Attachment 4.

#### 5.0 SPECIAL TOOLS AND EQUIPMENT

5.1 Confirm that no active corrective maintenance W/O exists on the following installed instruments. If any active W/O exists, operability of the instrument must be resolved and recorded in the General Comments and Recommendations section before the instrument may be used.



0PT-07.2.4a	Rev. 57	Page 6 of 33

# 5.0 SPECIAL TOOLS AND EQUIPMENT

1

-1.2

1 3

)

)

5.2 Suitable test gauges may be used to obtain data in place of any installed instrument. If used, note:

	5.2.1	ID number	N/A
	5.2.2	Range of instrument	
	5.2.3	Calibration date	
	5.2.4	Calibration due date	
	5.2.5	Parameter measured	N/#
5.3	B A stop	owatch with the following data recorded below:	
	5.3.1	Stopwatch identification number.	7 KLOK 43
	5.3.2	Stopwatch calibration date.	1-1-67
	5.3.3	Stopwatch calibration due date.	12.31.07
5.4	4 Predic monite requir	ctive Maintenance personnel will provide the vibration oring instrument used for data collection. Record the ed data below:	
	5.4.1	Vibration monitor identification number.	<u>3 CELU</u> 7
	5.4.2	Transducer identification number.	BR 438
	5.4.3	Vibration monitor/transducer calibration date.	2-28-07
	5.4.4	Vibration monitor/transducer calibration due date.	2.29.08
5.5	5 Venta	and drain rig	

- 5.6 Tubing, valves, and fittings to install test gauges (as required).
- 5.7 Ladder for vibration readings

0PT-07.2.4a	Rev. 57	Page 7 of 33

#### **ACCEPTANCE CRITERIA** 6.0

This test may be considered satisfactory when the following criteria are met:

#### 6.1 **Pump Tests**

- NOTE: Acceptance Criteria 6.1.1 includes allowances for a number of items (such as flow diversion through the minimum flow valve, cracks, and the vent hole). Meeting the values shown assure that CS can provide 4100 gpm to the vessel with 113 psid between the Suppression Pool and the vessel as required by Technical Specifications.
- 6.1.1 CORE SPRAY PUMP A operation develops a recirculation flow rate R13 of 4700 gpm or greater against a system head of greater than or equal to 260 psig. (SR 3.5.1.6, SR 3.5.2.5)
  - 6.1.2 CORE SPRAY PUMP A discharge pressure increases to greater than or equal to 300 psig within 5 seconds of control switch operation. (SR 3.5.1.12, SR 3.5.2.7)
  - 6.1.3 The pump test data shall be compared to the allowable ranges identified in Test Information Attachment 2.
  - 6.1.4 If deviations fall within the ALERT RANGE of Attachment 2, the frequency of testing shall be doubled until the cause of the deviation is determined and corrected and either the existing reference values reverified or a new set of reference values established per OMa-1988, Paragraph 6.1.
  - 6.1.5 If the deviations fall within the REQUIRED ACTION RANGE of Attachment 2, the pump shall be declared inoperable and not returned to service until the condition has been corrected.
  - 6.1.6 When completed test results show deviations greater than the allowable ACCEPTANCE VALUE RANGE, the instruments involved may be recalibrated and the test rerun. However, this shall not preclude declaring the pump inoperable as required.

0PT-07.2.4a	Rev. 57	Page 8 of 33

#### 6.0 ACCEPTANCE CRITERIA

#### 6.2 Valve Tests

**NOTE:** Stroke time shall be measured from the time the control switch is repositioned to the time the valve is fully stroked by light indication. Deviations from this standard method of testing will be specified in the procedure.

#### 6.2.1 Valve Stroke Time

- 1. Measured stroke times shall be within the ACCEPTABLE RANGE as specified by the minimum and maximum stroke times shown on Attachment 3.
- 2. For tests where the measured stroke time of a valve exceeds the maximum ACCEPTABLE stroke time but **does not** exceed the LIMITING stroke time, the valve shall be immediately retested or declared INOPERABLE.
  - a. If a valve is retested, and the measured stroke time is within the ACCEPTABLE RANGE, the valve may be declared OPERABLE. A Condition Report (CR) shall be generated to ensure the OM Code requirement associated with the evaluation is completed by Engineering.
  - b. If a valve is retested and the measured stroke time falls outside the ACCEPTABLE RANGE, a Tracking LCO shall be generated to track the time agreed upon by the Shift Superintendent and BESS in accordance with 00I-01.08. Otherwise, declare the valve INOPERABLE and meet the requirements of all applicable Technical Specifications.
- 3. For tests where the measured stroke time of the valve is less than the minimum ACCEPTABLE stroke time, exceeds the LIMITING stroke time or the valve disc or stem fail to exhibit the required change of position, the valve shall immediately be declared INOPERABLE.
- 4. For Core Spray Injection Valves, E21-F004A and E21-F005A, the measured opening stroke time shall be less than or equal to 23.8 seconds to satisfy Core Spray Loop A response time requirements. (SR 3.5.1.12, SR 3.5.2.7).

T 07	A 4 -
1 _(1/	1 4 2
1-07	. <b>L</b> . TU

#### 6.0 ACCEPTANCE CRITERIA

#### 6.2.2 Valve Full-Stroke Exercise

Full-stroke exercise requirements shall be satisfied by completely cycling a valve from the closed position to the open position and back to the closed position or from the open position to the closed position and back to the open position.

#### 6.2.3 Valve Remote Position Indicator (RPI) Verification

At a refueling frequency (not to exceed 2 years), each RPI Verification identified on Attachment 3 shall be observed to verify that the valve position is accurately indicated in both the open and closed positions by the indicating lights on the RTGB when the valve stem or mechanical position indicator has stopped moving. RPI verification satisfies the requirements of SR 3.3.3.1.3.

#### 6.2.4 Check Valve Exercising

- 1. Check valve exercising to the full open position shall be satisfied by demonstrating the ability to pass maximum accident condition flow.
- 2. Check valve exercising to the closed position shall be considered satisfactory by demonstrating the ability to establish a differential pressure across the valve seat, or by verifying the absence of flow under pressure while venting the upstream side of the valve seat with pressure on the downstream side.

#### 6.3 Leak Tightness Examination

- 6.3.1 Identified leakage is recorded on Attachment 4, Leak Identification Data Sheet, and a Work Request (WR) is initiated for any leakage with the exception of packing and gasket leakage less than 5 drops per minute (dpm). The WR shall state that identified leakage is required to be corrected or minimized as required by TS 5.5.2.
- 6.3.2 For 'through-wall' or 'through-weld' leakage, a Nuclear Condition Report (NCR) is initiated to assess structural integrity of the affected component.

#### 6.0 ACCEPTANCE CRITERIA

- R25
- 6.3.3 The following applicable actions are taken when the combined leakage total (AST Combined Leakage Log value plus leakage from components shown on Attachment 6) is greater than 0 gpm:
  - If the combined leakage is determined to be less than or equal to 1 gallon per minute (gpm), the normal work management process (PRI 3) for correcting leakage is implemented.
  - 2. If the combined leakage is determined to be greater than 1 gpm and less than or equal to 20 gpm, the initiated WR should be identified as PRI 2 to expedite corrective actions to eliminate or reduce identified leakage as soon as plant conditions allow.
  - 3. If the combined leakage is greater than 20 gpm, the initiated WR should be identified as PRI 2 to expedite corrective actions to eliminate or reduce identified leakage as soon as plant conditions allow. A Nuclear Condition Report (NCR) is initiated to have Engineering assess the impact to the AST (10CFR50.67) analysis.

#### PROCEDURAL STEPS 7.0

g. k

9 D

) PR	OCEDURAL STEPS	<u>Initials</u>
7.1	<b>OBTAIN</b> permission from the Unit SCO to perform this test, <b>AND ENSURE</b> LCO requirements have been reviewed in accordance with 00I-01.08.	L Unit SCO
7.2	ENSURE all prerequisites listed in Section 4.0 are met.	8
7.3	<b>CONFIRM</b> required data has been recorded in Section 5.0.	<u> </u>
7.4	<b>NOTIFY</b> Maintenance the pumps are being tested so they can observe the pump run, if desired.	X

NOTE: A leakage walkdown is required to be performed each 24 months per TS 5.5.2.b.

7.5 IF a leakage walkdown is required of CORE SPRAY LOOP A N/A during the performance of this procedure, THEN PREPARE to perform a system walkdown to identify system leaks.

#### 7.6 **Valve Testing**

- NOTE: Those steps associated with valve remote position indicator (RPI) verification are performed each refueling, not to exceed 2 years, or after maintenance which affects RPI performance. IF RPI verification is NOT required for this test, THEN N/A may be entered in the Initials.
- NOTE: Steps 7.6.1 through 7.6.3.2 are required to be performed only during refueling outages in an effort to prevent voiding Core Spray piping during power operations. IF these steps are NOT required for this test, THEN NA may be entered where appropriate.

#### R20

## CAUTION

Core Spray Loop A shall be declared inoperable from the beginning of Valve Testing to when valve stroking is complete AND the CORE SPRAY LOOP A SYS PRESS LOW (A-01 2-10) is cleared.

NIA

7.6.1 IF performing during a refueling outage, THEN **ENSURE** Core Spray FULL FLOW TEST BYP VLV, E21-F015A, is closed.

0PT-07.2.4a Rev. 57 Page 12 of 33

- 7.6.2 **IF** performing during a refueling outage, **THEN OPEN** Core Spray *FULL FLOW TEST BYP VLV, E21-F015A*.
  - 1. **CONFIRM** Core Spray *FULL FLOW TEST BYP VLV*, *E21-F015A*, valve stem travels to the open position when indicating lights indicate open, **AND RECORD** remote position indicator results on Attachment 3.
- 7.6.3 **IF** performing during a refueling outage, **THEN CLOSE** Core Spray *FULL FLOW TEST BYP VLV*, *E21-F015A*, **AND RECORD** valve stroke time and full-stroke exercise on Attachment 3.
  - 1. **CONFIRM** Core Spray *FULL FLOW TEST BYP VLV*, *E21-F015A*, valve stem travels to the closed position when indicating lights indicate closed, **AND RECORD** remote position indicator results on Attachment 3.
  - 2. **IF** entrance into this procedure was necessary only to perform stroking and timing of *E21-F015A*, **THEN GO TO AND PERFORM** Section 7.7 **AND** applicable steps of Section 7.9.
- 7.6.4 **ENSURE** Core Spray *OUTBOARD INJECTION VLV*, *E21-F004A*, is open.
- 7.6.5 **CLOSE** Core Spray *OUTBOARD INJECTION VLV, E21-F004A*, **AND RECORD** valve stroke time on Attachment 3.
  - 1. **CONFIRM** Core Spray *OUTBOARD INJECTION VLV*, *E21-F004A*, valve stem travels to the closed position when indicating lights indicate closed, **AND RECORD** remote position indicator results on Attachment 3.
- 7.6.6 **ENSURE** Core Spray *INBOARD INJECTION VLV*, *E21-F005A*, is closed.
- 7.6.7 **OPEN** Core Spray *INBOARD INJECTION VLV*, *E21-F005A*, **AND RECORD** valve stroke time on Attachment 3.
  - 1. **CONFIRM** Core Spray *INBOARD INJECTION VLV*, *E21-F005A*, valve stem travels to the open position when indicating lights indicate open, **AND RECORD** remote position indicator results on Attachment 3.

0PT-07.2.4a Rev. 57 Page 13 of 33

N/A\_

N/A

N/A\_

\_N/A\_

\_h/a\_

N/A

Y\_\_\_

.

Y

N/A

- 7.6.8 **CLOSE** Core Spray *INBOARD INJECTION VLV*, *E21-F005A*, **AND RECORD** valve stroke time and full-stroke exercise on Attachment 3.
  - 1. **CONFIRM** Core Spray *INBOARD INJECTION VLV*, *E21-F005A*, valve stem travels to the closed position when indicating lights indicate closed, **AND RECORD** remote position indicator results on Attachment 3.
- 7.6.9 **OPEN** Core Spray *OUTBOARD INJECTION VLV*, *E21-F004A*, **AND RECORD** valve stroke time and full-stroke exercise on Attachment 3.
  - 1. **CONFIRM** Core Spray *OUTBOARD INJECTION VLV*, *E21-F004A*, valve stem travels to the open position when indicating lights indicate open, **AND RECORD** remote position indicator results on Attachment 3.
- 7.6.10 **ENSURE** Core Spray *TORUS* SUCTION VLV, *E21-F001A*, is open.
- 7.6.11 **CLOSE** Core Spray *TORUS SUCTION VLV*, *E21-F001A*, **AND RECORD** valve stroke time on Attachment 3.
  - 1. **CONFIRM** Core Spray *TORUS SUCTION VLV*, *E21-F001A*, valve stem travels to the closed position when indicating lights indicate closed, **AND RECORD** remote position indicator results on Attachment 3.

Initials

J/A

Y

N/A

X

NA

 1. \*

- 7.6.12 **OPEN** Core Spray *TORUS* SUCTION VLV, E21-F001A, **AND** RECORD the valve stroke time and full-stroke exercise on Attachment 3.
  - 1. **CONFIRM** Core Spray *TORUS SUCTION VLV*, *E21-F001A*, valve stem travels to the open position when indicating lights indicate open, **AND RECORD** remote position indicator results on Attachment 3.
- 7.6.13 **ENSURE** Core Spray *MIN FLOW BYPASS VLV, E21-F031A,* is open.
- 7.6.14 **CLOSE** Core Spray *MIN FLOW BYPASS VLV, E21-F031A,* **AND RECORD** valve stroke time on Attachment 3.
  - 1. **CONFIRM** Core Spray *MIN FLOW BYPASS VLV*, *E21-F031A*, valve stem travels to the closed position when indicating lights indicate closed, **AND RECORD** remote position indicator results on Attachment 3.
- 7.6.15 **OPEN** Core Spray *MIN FLOW BYPASS VLV, E21-F031A,* **AND RECORD** valve stroke time and full-stroke exercise on Attachment 3.
  - 1. **CONFIRM** Core Spray *MIN FLOW BYPASS VLV*, *E21-F031A*, valve stem travels to the open position when indicating lights indicate open, **AND RECORD** remote position indicator results on Attachment 3.
- 7.7 Filling and Venting Core Spray Loop A
- **NOTE:** IF air is observed in the discharge piping, a W/R should be prepared to correct any problems.
  - 7.7.1 **IF** the keepfill station for *CORE SPRAY LOOP A* is available, **THEN PERFORM** the following:
    - 1. **ENSURE** that a vent and drain rig is attached to CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23.

·		
0PT-07.2.4a	Rev. 57	Page 15 of 33

<u>Initials</u>

Y

N/A

8

X

N/A\_

8

<u>\_N/A\_</u>

Y

2. **THROTTLE OPEN** CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23, until a solid stream of water issues from the vent line, **THEN CLOSE** E21-V23.

# CAUTION

Failure to follow Steps 7.7.2.1 through 7.7.2.7 in the order specified may cause the *KEEPFILL RELIEF VALVE, E21-F024A*, to lift and damage the seat of *KEEPFILL STATION PRESSURE CONTROL VALVE, E21-PCV-F026A*.

- 7.7.2 **IF** it is desired to use the *KEEPFILL STATION E21-PCV-F026A BYPASS VALVE, E21-F028A*, **OR** the valve is already open, **THEN PERFORM** the following:
  - 1. ENSURE that a vent and drain rig is attached to CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23.
  - 2. ENSURE KEEPFILL STATION E21-PCV-F026A DOWNSTREAM ISOLATION VALVE, E21-F027A, is closed.
  - 3. **IF** necessary, **THROTTLE OPEN** *KEEPFILL* STATION E21-PCV-F026A BYPASS VALVE, E21-F028A.
  - 4. **THROTTLE OPEN** CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23, until a solid stream of water issues from the vent line, **THEN CLOSE** E21-V23.
  - 5. **CLOSE** KEEPFILL STATION E21-PCV-F026A BYPASS VALVE, E21-F028A.
  - 6. THROTTLE OPEN CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23, until CORE SPRAY PUMP A DISCHARGE PRESSURE INDICATOR, E21-PI-R600A (Panel H12-P601), indicates 40 to 70 psig, THEN CLOSE E21-V23.

0PT-07.2.4a	Rev. 57	Page 16 of 33

Initials

N/A

N/A\_

N/A

8

- 7. **SLOWLY OPEN** *KEEPFILL STATION E21-PCV-F026A DOWNSTREAM ISOLATION VALVE, E21-F027A.*
- 7.7.3 **IF** required, **REMOVE** the vent and drain rig from the CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23.
- 7.7.4 **CONFIRM** CORE SPRAY LOOP A SYS PRESS LOW (A-01 2-10) is cleared.

#### 7.8 Pump Testing

7.8.1 **OBSERVE** CORE SPRAY PUMP A suction pressure (stopped) as indicated on *E21-PI-R001A* **AND RECORD** on Attachment 2.

### CAUTION

Do **NOT** cross-connect the Nuclear and Conventional Service Water headers by simultaneously opening *NUC SW TO VITAL HEADER VLV, SW-V117*, and *CONV SW TO VITAL HEADER VLV, SW-V111*.

## 7.8.2 **ENSURE** one of the following valves is open:

1. NUC SW TO VITAL HEADER VLV, SW-V117

#### OR

)

- 2. CONV SW TO VITAL HEADER VLV, SW-V111.
- 7.8.3 ENSURE VITAL HEADER XTIE VLV, SW-V118, is open.
- 7.8.4 **ENSURE** WELL WATER TO VITAL HEADER VALVE, SW-V141, is closed.
- 7.8.5 **STATION** an operator to monitor system piping for excessive motion and water hammer when a Core Spray pump is started.

0PT-07.2.4a	Rev. 57	Page 17 of 33

#### Initials

N/<u>A</u>/N/A Ind.Ver.



Y

# 7.8.6

1 1

**ENSURE** proper CORE SPRAY PUMP A lubricant level.

**NOTE:** The following step requires that the time interval from pump start to discharge pressure at 300 psig be measured with a stopwatch. It may be advisable to place a temporary non-destructive mark on the pressure indicator at 300 psig to assist in timing.

# CAUTION

Operation of the core spray pump in the minimum flow mode should be minimized.

- 7.8.7 START CORE SPRAY PUMP A while monitoring pump discharge pressure on E21-PI-R600A, AND CONFIRM pressure increases to greater than or equal to 300 psig in less than or equal to 5.0 seconds.
  Response Time \_\_\_\_\_ sec.
  7.8.8 RECORD the time that CORE SPRAY PUMP A was started.
  Time \_\_\_\_\_\_
  7.8.9 ENSURE the following:

  CORE SPRAY DIVISION I ROOM COOLER FAN has started.
  - 2. SERVICE WATER OUTLET VALVE, SW-V128, is open.
- 7.8.10 **THROTTLE OPEN** Core Spray *FULL FLOW TEST BYP VLV, E21-F015A*, to obtain greater than or equal to 4700 gpm as indicated on *E21-FI-R601A*.

R15

	7.0 PRO	CEDU	RAL STEPS	<u>Initials</u>
	7.8.	.11	WHEN flow is greater than 603 gpm, <b>CONFIRM</b> that the Core Spray <i>MIN FLOW BYPASS VLV</i> , <i>E21-F031A</i> , closes.	
R13	7.8.	.12	<b>CONFIRM</b> <i>CORE SPRAY PUMP A</i> discharge pressure is greater than or equal to 260 psig, as indicated on <i>E21-PI-R600A</i> .	
	NOTE: A high <i>KEEP</i> the clo to Ste		per pressure indication on <i>E21-PI-R600A</i> than on <i>E21-PI-2651</i> version of <i>E21-PI-2651</i> version of <i>E21-F030A</i> and/or <i>E21-F029A</i> posed position. If indication on <i>E21-PI-2651</i> is "pegged", then prop 7.8.14. If test is satisfactory, then N/A Step 7.8.14.	erifies A, go to ceed
	NOTE:	Opera valves repair	bility of the keep-fill check valves is performed as a pair. If the oscinant be determined to be closed, then a W/R shall be written or replace both <i>E21-F030A</i> and <i>E21-F029A</i> .	check to
	7.8	.13	<b>CONFIRM</b> <i>KEEPFILL STATION CHECK VALVES</i> , <i>E21-F030A</i> and/or <i>E21-F029A</i> , go to the closed position, <b>AND RECORD</b> on Attachment 3.	
)	NOTE:	Verify INSTF requir E21-F	ing the absence of flow <u>under pressure</u> while venting at <i>E21-PI-RUMENT DRAIN VALVE</i> , <i>E21-IV-786</i> , satisfies reverse exercisin ements for <i>KEEPFILL STATION CHECK VALVES</i> , <i>E21-F030A</i> a 2029A. This does <b>NOT</b> imply that drainage will not be present.	2651 Ig and/or
R15	7.8	.14	<b>IF</b> test conditions in Step 7.8.13 cannot be met, <b>THEN</b> <b>PERFORM</b> the following steps to satisfy exercising <i>KEEPFILL STATION CHECK VALVES, E21-F030A</i> and/or <i>E21-F029A</i> , to the closed position:	
		1.	<b>CONNECT</b> hose at <i>E21-PI-2651 INSTRUMENT</i> <i>DRAIN VALVE, E21-IV-786</i> , <b>AND ROUTE</b> to floor drain.	
		2.	<b>CLOSE</b> KEEPFILL STATION E21-PCV-F026A UPSTREAM ISOLATION VALVE, E21-F025A.	

.

÷ 1

)

1 ¢

Page 19 of 33

7.0	PROCEDU	RAL STEPS	<u>Initials</u>
3.		ENSURE CORE SPRAY LOOP A KEEPFILL ISOLATION VALVE, TD-V13, is closed.	
	4.	<b>OPEN</b> <i>E21-PI-2651 INSTRUMENT DRAIN VALVE,</i> <i>E21-IV-786,</i> <b>AND ALLOW</b> piping to drain for a minimum of three minutes.	
	5.	<b>CONFIRM</b> the absence of pressurized flow from drain hose <b>AND RECORD</b> <i>KEEPFILL STATION CHECK VALVES, E21-F030A</i> and/or <i>E21-F029A</i> go to the closed position on Attachment 3.	
	6.	CLOSE E21-PI-2651 INSTRUMENT DRAIN VALVE, E21-IV-786.	/ Ind.Ver.
		CAUTION	
Dam E21	nage to the <i>K</i> -PCV-F026A	EEPFILL STATION PRESSURE CONTROL VALVE, , may occur if it is placed in service too rapidly.	
	7.	<b>SLOWLY OPEN</b> <i>KEEPFILL STATION</i> <i>E21-PCV-F026A UPSTREAM ISOLATION</i> <i>VALVE, E21-F025A.</i>	_/ Ind.Ver.
	7. 7.8.15	SLOWLY OPEN KEEPFILL STATION E21-PCV-F026A UPSTREAM ISOLATION VALVE, E21-F025A. SLOWLY OPEN E21-PI-7119A INSTRUMENT ISOLATION VALVE, E21-V5000.	 Ind.Ver.
ΝΟΤ	7. 7.8.15 <b>FE:</b> The C condit	SLOWLY OPEN KEEPFILL STATION E21-PCV-F026A UPSTREAM ISOLATION VALVE, E21-F025A. SLOWLY OPEN E21-PI-7119A INSTRUMENT ISOLATION VALVE, E21-V5000. Fore Spray Pump shall be operated for at least 2 minutes under tions as stable as the system permits prior to recording test data	/ Ind.Ver.
ΝΟΤ	7. 7.8.15 <b>TE:</b> The C condit 7.8.16	SLOWLY OPEN KEEPFILL STATION E21-PCV-F026A UPSTREAM ISOLATION VALVE, E21-F025A. SLOWLY OPEN E21-PI-7119A INSTRUMENT ISOLATION VALVE, E21-V5000. Fore Spray Pump shall be operated for at least 2 minutes under tions as stable as the system permits prior to recording test data THROTTLE Core Spray FULL FLOW TEST BYP VLV, E21-F015A, to obtain 4700 gpm as indicated on E21-FI-R601A.	/ Ind.Ver.
ΝΟΤ	7. 7.8.15 <b>TE:</b> The C condit 7.8.16 7.8.17	SLOWLY OPEN KEEPFILL STATION E21-PCV-F026A UPSTREAM ISOLATION VALVE, E21-F025A. SLOWLY OPEN E21-PI-7119A INSTRUMENT ISOLATION VALVE, E21-V5000. Fore Spray Pump shall be operated for at least 2 minutes under tions as stable as the system permits prior to recording test data THROTTLE Core Spray FULL FLOW TEST BYP VLV, E21-F015A, to obtain 4700 gpm as indicated on E21-FI-R601A. OBSERVE CORE SPRAY PUMP A suction pressure (running) as indicated on E21-PI-R001A AND RECORD on Attachment 2.	/ Ind.Ver.

)

0PT-07.2.4a	Rev. 57	Page 20 of 33

7.0	7.0 PROCEDURAL STEPS		
7.8.18		<b>OBSERVE</b> CORE SPRAY PUMP A discharge pressure as indicated on <i>E21-PI-7119A</i> <b>AND RECORD</b> on Attachment 2.	
	7.8.19	<b>OBSERVE</b> CORE SPRAY PUMP A System flow as indicated on FLOW INDICATOR E21-FI-R601A AND RECORD on Attachment 2.	
	7.8.20	<b>ENSURE</b> proper lubricant level <b>AND RECORD</b> on Attachment 2.	
	7.8.21	<b>MEASURE</b> <i>CORE SPRAY PUMP A</i> vibration velocity (in/sec peak) at the test positions indicated on Attachment 2.	
	7.8.22	<b>RECORD</b> the measured vibration velocities in the ACTUAL VALUE column on Attachment 2.	
ΝΟΤ	Flow Flow confir goes	indication of at least 5000 gpm on <i>FLOW INDICATOR E21-FI-R</i> ms <i>CORE SPRAY PUMP A DISCHARGE CHECK VALVE, E21</i> to the full open position.	2601A -F003A,
	7.8.23	<b>THROTTLE</b> Core Spray <i>FULL FLOW TEST BYP VLV, E21-F015A,</i> to obtain 5000 gpm as indicated on <i>E21-FI-R601A.</i>	
	7.8.24	<b>CONFIRM</b> CORE SPRAY PUMP A DISCHARGE CHECK VALVE, E21-F003A, fully opens <b>AND</b> <b>RECORD</b> on Attachment 3.	
ΝΟΤ	TE: A leal	kage walkdown is required to be performed at least once per 24 S 5.5.2.	months
	7.8.25	IF required, <b>PERFORM</b> a leakage walkdown of the components identified on Attachment 6, <b>AND</b> <b>RECORD</b> leakage on Attachment 4, Leak Identification Data Sheet.	
	7.8.26	<b>CLOSE</b> <i>E21-PI-7119A</i> INSTRUMENT ISOLATION VALVE, E21-V5000.	/ Ind.Ver.
	7.8.27	<b>CLOSE</b> Core Spray <i>FULL FLOW TEST BYP</i> <i>VLV, E21-F015A.</i>	

ek E k

)

)

)

 OPT-07.2.4a
 Rev. 57
 Page 21 of 33
$\mathbf{i}$	7.0	PROCEDU	JRAL STEPS	Initials
,		7.8.28	WHEN CORE SPRAY LOOP A flow is less than 603 gpm, ENSURE that Core Spray <i>MIN FLOW</i> BYPASS VLV, E21-F031A, opens.	
		7.8.29	<b>STOP</b> CORE SPRAY PUMP A AND RECORD the time.	
			Time	
		7.8.30	CONFIRM the following:	
		1.	CORE SPRAY DIVISION I ROOM COOLER FAN is off.	
		2.	SERVICE WATER OUTLET VALVE, SW-V128, is closed.	
		7.8.31	IF required, ENSURE the following valves are closed:	
		1.	NUC SW TO VITAL HEADER VLV, SW-V117	/
)		2.	CONV SW TO VITAL HEADER VLV, SW-V111	<u> </u>
		7.8.32	CALCULATE CORE SPRAY PUMP A run time.	Ind.Ver.
			7.8.29 =	
		7.8.33	<b>IF</b> required to relieve high system pressure condition or ensure the system is filled and vented, <b>THEN PERFORM</b> the following	
		1.	<b>ENSURE</b> a vent and drain rig is attached to CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23.	
		2.	<b>THROTTLE OPEN</b> CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23, until a solid stream of water issues from the vent line, <b>THEN CLOSE</b> E21-V23.	
		3.	IF required, <b>REMOVE</b> the vent and drain rig from CORE SPRAY DIVISION I LINE VENT VALVE, E21-V23.	

, .5 <sub>gr</sub>t yr t t

)

0PT-07.2.4a	Rev. 57	Page 22 of 33

#### 7.0 PROCEDURAL STEPS

10

)

#### 7.9 System Restoration

7.9.1 **ALIGN** valves as specified in Table 1.

**NOTE:** Independent verification is required for valve lineup.

VALVE NO.	DESCRIPTION	REQUIRED POSITION	INITIALS IND. VER.
E21-F001A	Core Spray Pump A Suppression Pool Suction Valve	OPEN	/
E21-F004A	Core Spray Outboard Injection Valve	OPEN	1
E21-F005A	Core Spray Inboard Injection Valve	CLOSED	1
E21-F031A	Core Spray Minimum Flow Bypass Valve	OPEN	/
E21-F015A	Core Spray Test Bypass Valve	CLOSED	/
E21-V23	Core Spray Division I Line Vent Valve	CLOSED	/

TABLE 1 SYSTEM VERIFICATION LINEUP SHEET

- 7.9.2 **IF** installed, **REMOVE** drain hose installed at *E21-PI-2651, INSTRUMENT DRAIN VALVE, E21-IV-786.*
- 7.9.3 **IF** necessary, **REMOVE** the temporary mark on pressure indicator *E21-PI-R600A*.
- 7.9.4 **ENSURE** the required information has been recorded on the cover page.
- 7.9.5 **NOTIFY** the IST Engineer when data has been recorded on Attachments 2 and 3 **AND RECORD** the following information.

	IST Engineer				
		Name	Date	Time	
7.9.6	NOTIFY the Unit S	CO when this te	st is complete or		
	found to be unsatis	factory.	-	•	

0PT-07.2.4a	Rev. 57	Page 23 of 33

### ATTACHMENT 1 Page 1 of 1 Certification and Review Form

e**f a 1** 

)

)

General Comments and Recom	mendations	
	Initials	<u>Name</u> (Print)
Performed by:	<u> </u>	Sam Bangar Pete Enderny
Exceptions to satisfactory perfo	 rmance	
Corrective action required		
NOTE: Pump test data shall SCO review/approva	be analyzed within s I of the PT satisfies	96 hours after completion of this PT. this ASME Code requirement.
Unit SCO		
Signature	••••••••••••••••••••••••••••••••••••••	Date
Test procedure has NOT been	satisfactorily comple	ted:
Unit SCO:		
Signature		Date
Test has been reviewed by:		Date
Test has been reviewed by: Shift Superintendent		Date
Test has been reviewed by: Shift Superintendent Signature		Date

#### ATTACHMENT 2 Page 1 of 2 Unit 1 Core Spray Pump A Test Information Data Sheet

- 1. The lubricant level (pump running) is normal.
- 2. Calculate pump dP as follows:

)

)

Pump discharge pressure - suction pressure (run) = pump dP

 NOTE:
 Pump vibration is measured at the test point marked on the pump for the correct bearing number and direction as indicated by the Test Position number as follows:

 the number indicates the bearing number from Attachment 5

 for position, N=North, S=South, E=East, W=West

 for direction, A=Axial, H=Horizontal, V=Vertical

 NOTE:
 Reference values for pump suction and discharge pressures are provided for determining

=\_\_\_\_\_

the suitability of alternate test gauges, if used.

UNIT 1 CORE SPRAY PUMP A TEST DATA							
TEST PARAMETER	ACTUAL VALUE	REFERENCE VALUE	ACCEPTANCE VALUE RANGE	ALERT	RANGE	REQ ACTION	UIRED NRANGE
				LOW	HIGH	LOW	HIGH
Suction Press. (Stopped) psig		6.0	4 to 8	N/A	N/A	< 4	> 8
Suction Press. (Running) psig		4.0	N/A	N/A	N/A	N/A	N/A
Discharge Press. Psig		290.0	N/A	N/A	N/A	N/A	N/A
Pump DP psid		290.9	261.9 to 319.9	N/A	N/A	< 261.9	> 319.9
Flow Rate gpm		4,700	N/A	N/A	N/A	N/A	N/A
Vibration-vel (in/s peak) Position 1S H		0.133	0 to 0.325	N/A	> 0.325 to 0.700	N/A	> 0.700
Vibration-vel (in/s peak) Position 1W A		0.195	0 to 0.325	, N/A	> 0.325 to 0.700	N/A	> 0.700
Vibration-vel (in/s peak) Position 1W H		0.144	0 to 0.325	N/A	> 0.325 to 0.700	N/A	> 0.700
Performed By (S	ignature)	·····		Dat	e	Time	e
Reviewed, IST Group (Signature) Date							

#### ATTACHMENT 2 Page 2 of 2 Unit 2 Core Spray Pump A Test Information Data Sheet

- 1. The lubricant level (pump running) is normal.
- 2. Calculate pump dP as follows:

4 1 1

Pump discharge pressure - suction pressure (run) = pump dP

 NOTE:
 Pump vibration is measured at the test point marked on the pump for the correct bearing number and direction as indicated by the Test Position number as follows:

 the number indicates the bearing number from Attachment 5

 for position, N=North, S=South, E=East, W=West

 for direction, A=Axial, H=Horizontal, V=Vertical

=

**NOTE:** Reference values for pump suction and discharge pressures are provided for determining the suitability of alternate test gauges, if used.

UNIT 2 CORE SPRAY PUMP A TEST DATA								
TEST PARAMETER	ACTUAL VALUE	REFERENCE VALUE	ACCEPTANCE VALUE RANGE	ALERT	RANGE	REQUIRE RAN	D ACTION NGE	
				LOW	HIGH	LOW	HIGH	
Suction Press. (Stopped) psig		6.0	4 to 8	N/A	N/A	< 4	> 8	
Suction Press. (Running) psig		4.0	N/A	N/A	N/A	N/A	N/A	
Discharge Press. Psig		290.0	N/A	N/A	N/A	N/A	N/A	
Pump DP psid		283.1	260.0 to 311.4	N/A	N/A	< 260.0	> 311.4	
Flow Rate gpm		4,700	N/A	N/A	N/A	N/A	N/A	
Vibration-vel (in/s peak) Position 1S H		0.230	0 to 0.325	N/A	> 0.325 to 0.700	N/A	> 0.700	
Vibration-vel (in/s peak) Position 1W A		0.212	0 to 0.325	N/A	> 0.325 to 0.700	N/A	> 0.700	
Vibration-vel (in/s peak) Position 1W H		0.156	0 to 0.325	N/A	> 0.325 to 0.700	N/A	> 0.700	
Performed By (Signature) Date Time								

Reviewed, IST Group (Signature) \_\_\_\_\_ Date \_\_\_\_\_

#### ATTACHMENT 3 Page 1 of 2 Unit 1 Core Spray System (Loop A) Valve Test Information Sheet

Valve Number	Stroke Direction	Remo Indicat	te Position ion (Initials)	Stroke Time Test	S	Stroke Time Acc Criteria (Seco	eptance onds)		Fail-	Full-	Check	
		Stem	Ind. Lights	(sec)	Accepta Minimum (≥)	ble Range Maximum (≤)	Limiting (≤)	Ref. Stroke Time	Safe Test (Initials)	Stroke Exercise (Initials)	Valve Exercise (Initials)	Valve SAT/ UNSAT
1-E21-F015A	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NA
1-E21-F015A	CLOSED	t	j	NA	35.90	48.50	52.70	42.20	N/A	N/A	N/A	1
1-E21-F004A	CLOSED			)	9.85	13.33	14.49	11.59	N/A	N/A	N/A	
1-E21-F005A	OPEN				10.01	13.55	14.73	11.78	N/A	N/A	N/A	
1-E21-F005A	CLOSED				9.88	13.36	14.53	11.62	N/A	N/A	N/A	
1-E21-F004A	OPEN				9.99	13.51	14.69	11.75	N/A	N/A	N/A	
1-E21-F001A	CLOSED				68.51	92.69	100.75	80.60	N/A	N/A	N/A	
1-E21-F001A	OPEN				72.73	98.39	106.95	85.56	N/A	N/A	N/A	
1-E21-F031A	CLOSED				11.00	14.80	16.10	12.90	N/A	N/A	N/A	
1-E21-F031A	OPEN	JIn	1/n	JA	12.30	16.50	18.00	14.40	N/A	NIA	N/A	
1-E21-F029A	CLOSED	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
1-E21-F030A	CLOSED	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	1	
1-E21-F003A	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NIA	N/a

NOTE:

Spaces next to valve numbers shall be filled in with an appropriate entry, initials, or N/A.

• N/A Performed by (signature) \_\_\_\_\_ Performed by (signature) Reviewed, IST Group (signature)

NA Date \_\_\_\_\_ NA Date \_\_\_\_\_ NIA Date \_\_\_\_\_

	0PT-07.2.4a	Rev. 57	Page 27 of 33
--	-------------	---------	---------------

#### **ATTACHMENT 3** Page 2 of 2 Unit 2 Core Spray System (Loop A) Valve Test Information Sheet

Valve Number	Stroke Direction	Remot	te Position on (Initials)	Stroke Time Test		Stroke Time Ac Criteria (Sec	ceptance onds)		Fail-	Full-	Check	
		Stem	Ind. Lights	(sec)	Accepta Minimum	ble Range Maximum	Limiting	Ref. Stroke Time	Safe Test (Initials)	Stroke Exercise (Initials)	Valve Exercise (Initials)	Valve SAT/ UNSAT
2-E21-F015A	OPEN	1/1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NA
2-E21-F015A	CLOSED	I	1	N/A	36.30	49.10	53.30	42.70	N/A	N/A	N/A	NIA
2-E21-F004A	CLOSED			11.0	9.38	12.70	13.80	11.04	N/A	N/A	N/A	SAT
2-E21-F005A	OPEN			11.6	10.20	13.80	15.00	12.00	N/A	N/A	N/A	SAT
2-E21-F005A	CLOSED			11.7	10.30	13.94	15.15	12.12	N/A	Y	N/A	SAT
2-E21-F004A	OPEN			11.2	9.61	13.01	14.14	11.31	N/A	Y	N/A	SAT
2-E21-F001A	CLOSED			80.6	70.00	94.60	102.90	82.34	N/A	N/A	N/A	SAT
2-E21-F001A	OPEN			78.6	67.20	90.80	98.70	79.03	N/A	Y	N/A	SAT
2-E21-F031A	CLOSED			13.7	12.20	16.40	17.90	14.33	N/A	N/A	N/A	SAT
2-E21-F031A	OPEN	N/n	N/A	15.2	13.10	17.70	19.20	15.41	N/A	8	N/A	SAT
2-E21-F029A	CLOSED	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2-E21-F030A	CLOSED	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2-E21-F003A	OPEN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		

NIC	
IN C	
	 - ·

Spaces next to valve numbers shall be filled in with an appropriate entry, initials, or N/A.

Performed by (signature) Peter Enderny

Date Today Date .

Date

Reviewed, IST Group (signature)

-			
	0PT-07.2.4a	Rev. 57	Page 28 of 33
•			

### ATTACHMENT 4 Page 1 of 1 Leak Identification Data Sheet

**NOTE:** For packing and gaskets, a WR is required to be initiated and documented if leakage exceeds 5 dpm.

**NOTE:** Each WR/WO listed is required to state that identified leakage is to be corrected or minimized as required by TS 5.5.2.

SYSTEM: Core Spray System A Loop

Unit

Component	Nature of Leak	Leakage Rate <sup>1</sup>	WR/WO#
		-	
	· · · · · · · · · · · · · · · · · · ·		
	Sum of Identified Leakage:		
AST Combi	ned Leakage Log value from 0AP-054:	+	
	Total:	=	
<sup>1</sup> Conversion Factor: (dp	m x 1.6 x 10 <sup>-3</sup> ) ÷ 60 = gpm		
Examination Performed I	oy://(Signature) (Print Name)	Date	
Examination Performed I	oy:/ (Signature) (Print Name)	Date	·

0PT-07.2.4a Rev. 57 Page 29 of
--------------------------------

R25

)



5

,te e 1



0PT-07.2.4a	Rev. 57	Page 30 of 33

#### ATTACHMENT 6 Page 1 of 2 Leakage Inspection Boundary

**NOTE:** Because of drawing limitations, instrumentation lines connected to boundaries are not shown. The leakage inspection boundary for instrumentation lines extends to and includes the last instrument root valve before the instrument.

**NOTE:** The Suppression Chamber is **NOT** required to be examined. It is shown for clarification only



0PT-07.2.4a	Rev. 57	Page 31 of 33

#### ATTACHMENT 6 Page 2 of 2 Leakage Inspection Guidance

When performing leakage inspections for TS 5.5.2, the following guidance should be followed to the extent practical.

- 1. The leakage inspection should be conducted by examining the accessible exposed surfaces for evidence of leakage.
- 2. For insulated components or components whose external surfaces are inaccessible for direct inspection, the leakage inspection should be performed on surrounding areas (i.e. floors or equipment surfaces located under the component) for evidence of leakage or other areas to which leakage may be channeled.
- 3. For vertical surfaces, the inspection of the lowest elevation where leakage may be detected should be performed.
- 4. For ALARA, a leakage inspection using remote visual equipment or the use of an installed leakage detection system to identify leakage is acceptable.

. b . r

#### **REVISION SUMMARY**

Revision 57 incorporates PRR214582 (CORR 207570-14) and PRR20653 (CORR 207575-16) program changes to perform a Leakage Walkdown in accordance with TS 5.5.2. Changes include documenting leakage as required for Alternate Source Term (License Amendments 221 and 246 dated May 30, 2002).

Revision 56 adds Step 7.8.33 to vent system as required.

m , & 12

Revision 55 incorporated EC63657 by changing pump flow rate from 4626 to 4700 gpm (steps 6.1.1 and 7.8.10), adding a new step (7.8.23) to increase flow to 5000 gpm, changing Note prior to new step (7.8.23) to 5000 gpm, remove the statement inside the "()" in Step 2.13, and changed the IST pump psid value to 260.

Revision 54 makes an editorial correction to add the Tech Spec reference to Section 6.3 per NAS Observation 69604 (This reference is already listed in the Purpose Section).

Revision 53 revises the stroke time acceptance criteria for 1-E21-F004A and 1-E21-F005A to reflect the gear ratio change incorporated IAW EC 51210/54126.

Revision 52 makes editorial corrections to update the cover page and word processing format and makes changes to reflect EC 46949, Rev 2, re-evaluation of CS injection valve and pump performance requirements.

Revision 51 revises the stroke time acceptance criteria for 2-E21-F004A and 2-E21-F005A to reflect the gear ratio change incorporated IAW EC 46949/EC 50010.

Revision 50 adds "if performing during a refueling outage" to clarify required testing associated with stroking E21-F015A.

Revision 49 updates stroke time data for 2-E21-F005A iaw the IST program; added frequency of each refueling outage for stroking/timing E21-F015A; added NOTES/step informing operators E21-F015A is required to be stroked/timed during refuel outages only and routes procedure users to applicable sections if test is being performed only to test E21-F015A

Revision 48 removes reference to specific vibration instrument, IRD Model 890, and replaces with generic reference; Add P&L and caution identifying Core Spray Loop A is inop during valve stroking and until the Loop A low pressure alarm clears.

Revision 47 revises purpose to include Tech Spec Section 5.5.2.a and adds Precaution and Limitations regarding actions if air is found in the system during testing.

Revision 46 revises gear ratio thus stroke times for 1-E21-F004A in accordance with ESR 98-00285. This revision also incorporates new stroke times for 1-E21-F001A in accordance with ESR 98-00284.

0PT-07.2.4a	Rev. 57	Page 33 of 33
01 1 01.2.14		l ago co ci co

# PROGRESS ENERGY CAROLINAS BRUNSWICK TRAINING SECTION

JOB PERFORMANCE MEASURE

# NRC SIM JPM S-4

TITLE: Restore Shutdown Cooling following a spurious isolation

#### SAFETY CONSIDERATIONS:

None.

#### EVALUATOR NOTES: (Do not read to trainee)

- 1. The applicable procedure section **WILL** be provided to the trainee.
- 2. This is an ALTERNATE PATH JPM
- 3. Validation Time 20 minutes

# Read the following to applicant.

#### **TASK CONDITIONS:**

Unit (2) has been shutdown for maintenance for 5 days.

A spurious Group 8 isolation(High Steam Dome Pressure) caused a loss of the B loop of shutdown cooling.

RHR flow prior to the loss was ≈5000 gpm

The cause of the isolation was found and repaired and the isolation has been reset.

**RPS** is energized

Reactor Water Level band is 200" to 220"

Reactor pressure is 0 psig

RHR system cooldown and draindown are not a concern

A 2<sup>nd</sup> licensed operator will be conducting 2PT-01.7 and will notify you of any unexpected trends.

#### **INITIATING CUE:**

You are directed by the Unit SCO to return the B loop of RHR to Shutdown Cooling IAW AOP-15 (Start the "B" RHR pump).

STEP 1- Enters AOP-15.0 and determines step 3.2.11 is the appropriate starting point.

Enters AOP-15 at step 3.2.11.

SAT/UNSAT

#### NOTE: If asked, all precautions are met

Step 2 - CLOSE Loop "B" OUTBOARD INJECTION VALVE, E11-F017B.

Closes Loop "B" OUTBOARD INJECTION VALVE, E11-F017B.

\*\* CRITICAL STEP\*\* SAT/UNSAT

**EXAMINER NOTE:** Applicant will hold switch to 'Close' position approximately 5 seconds after valve indicates full closed to ensure full closure.

Step 3 – ENSURE Loop "B" INBOARD INJECTION VALVE, E11-F015B is OPEN

ENSURES Loop "B" INBOARD INJECTION VALVE, E11-F015B, is OPEN.

SAT/UNSAT

# Step 4 - Unit 2 Only: OPEN RHR SHUTDOWN COOLING INBOARD SOLATION VALVE, E11-F009.

Opens valve E11-F009

#### \*\* CRITICAL STEP\*\*

#### SAT/UNSAT

**EXAMINER NOTE:** Per OP-17, Precaution and Limitation 3.1, Valve movement for the E11-F008 is limited to 3 duty cycles in a 5 minute period followed by a 50 minute cooldown.

Step 5 - Unit 2 Only: SLOWLY OPEN RHR SHUTDOWN COOLING OUTBOARD ISOLATION VALVE, E11-F008.

Slowly Opens valve E11-F008

#### \*\*CRITICAL STEP\*\*

#### SAT/UNSAT

#### CAUTION

Failure to minimize RHR Pump operation while deadheaded may cause pump damage.

Step 6 - START an RHR Pump in the loop being used for Shutdown Cooling.

Starts the "B" RHR pump.

\*\*CRITICAL STEP\*\*

SAT/UNSAT

Step 7 - SLOWLY THROTTLE OPEN Loop "B" OUTBOARD INJECTION VALVE, E11-F017B to re-establish RHR loop conditions prior to the event.

Throttles Open E11-F017B to approx. 5000 gpm

#### \*\*CRITICAL STEP\*\*

#### SAT/UNSAT

**EXAMINER NOTE:** When the E11-F017B is FULL OPEN, the running RHRSW Booster Pump will trip. The following annunciator will alarm.

2-A-3 1-8, " RHRSW Pump 2B TRIP This is AOP-15 Symptom 1.2. The following actions must be taken to maintain a Shutdown Cooling alignment.

Step 8 - WHEN RHR loop conditions have stabilized, FULLY OPEN Loop "B" OUTBOARD INJECTION VALVE, E11-F017B.

Fully Opens E11-F017B

#### SAT/UNSAT

**NOTE:** If notified as the Unit SCO that RHRSW Pump 2B has tripped, then direct the candidate to take appropriate actions IAW plant procedures.

Step 9 – RHRSW Booster Pump 2B Trips

Determines RHRSW Booster Pump 2B trips and references AOP-15 and annunciator response for 2-A-3 1-8, " RHRSW Pump 2B TRIP.

Determines that actions per AOP -15, step 3.2.9 are applicable

### \*\*CRITICAL STEP\*\* SAT/UNSAT

#### EXAMINER NOTE:

AOP-15 Procedure step 3.2.9.1 is not applicable. The applicant will continue at step 3.2.9.2.

Step 10 - **IF** available, **THEN START** the idle RHRSW Booster Pump in the RHRSW loop being used for Shutdown Cooling.

Places RHRSW Booster Pump "D" in service.

#### \*\*CRITICALSTEP\*\* SAT/UNSAT

Step 11 – Re-opens E11-F068B, Heat Exh 2B Discharge Valve

Recognizes that the E11-F068B auto closed when the 2B RHRSW pump tripped and re-opens valve to establish flowpath

\*\*CRITICAL STEP\*\* SAT/UNSAT

TERMINATING CUE: When the candidate has informed you that the "B" Loop of RHR and RHRSW are in service in Shutdown Cooling, the JPM may be terminated.

COMMENTS:

REFERENCES: 0AOP-15.0, Rev.20 section 3.2.11

KA Reference:

205000 A4.01, A4.02, A4.03 Ability to monitor and/or manually in the control room SDC/RHR pumps and valves

TOOLS AND EQUIPMENT: None

SAFETY FUNCTION (from NUREG 1123, Rev 2.):

4 - Heat removal From the Core

Time Required for Completion: 20 Minutes (approximate).

APPLICABLE METHOD OF TESTING

 Performance:
 Simulate \_\_\_\_\_
 Actual X
 Unit: 2

 Setting:
 Control Room \_\_\_\_\_
 Simulator X

 Time Critical:
 Yes \_\_\_\_\_
 No X
 Time Limit
 N/A

 Alternate Path:
 Yes No
 No
 X
 X
 X

**EVALUATION** 

JPM:

Pass \_\_\_ Fail \_\_\_

#### TASK CONDITIONS:

Unit (2) has been shutdown for maintenance for 5 days.

A spurious Group 8 isolation(High Steam Dome Pressure) caused a loss of the B loop of shutdown cooling.

RHR flow prior to the loss was ≈5000 gpm

The cause of the isolation was found and repaired and the isolation has been reset.

**RPS** is energized

Reactor Water Level band is 200" to 220"

Reactor pressure is 0 psig

RHR system cooldown and draindown are not a concern

A 2<sup>nd</sup> licensed operator will be conducting 2PT-01.7 and will notify you of any unexpected trends.

#### **INITIATING CUE:**

You are directed by the Unit SCO to return the B loop of RHR to Shutdown Cooling IAW AOP-15 (Start the "B" RHR pump).

Progress Energy

#### **BRUNSWICK NUCLEAR PLANT**

PLANT OPERATING MANUAL

VOLUME XXI

ABNORMAL OPERATING PROCEDURE

UNIT 0

# 0AOP-15.0

# LOSS OF SHUTDOWN COOLING

**REVISION 20** 

0AOP-15.0

`)

3.	CLOSE the following valves:	
	- INBOARD RX HEAD VENT VLV, B21-F003	
	- OUTBOARD RX HEAD VENT VLV, B21-F004.	
4.	ENSURE the following valves are closed:	
	- REACTOR INBOARD HIGH POINT MANUAL VENT VALVE, B21-F001	
	- REACTOR OUTBOARD HIGH POINT MANUAL VENT VALVE, B21-F002.	
5.	<b>NOTIFY</b> the WCC to evaluate ongoing work which requires the unit to be in Mode 4 for safety clearances.	
3.2.9	IF the operating RHRSW loop has been lost, THEN PERFORM the following:	
1.	<b>IF</b> unexplained changes in flow or pump discharge pressure are observed in the running RHRSW loop, <b>AND</b> NSW or CSW header pressure approaches pump shutoff head (approximately 90 psig), <b>THEN ENSURE</b> <i>UNIT 1(2) SERVICE WATER DISCHARGE OUTLET VALVE, SW-V442</i> , is open.	
2.	IF available, THEN START the idle RHRSW Booster Pump in the RHRSW loop being used for Shutdown Cooling.	
3.	<b>IF</b> the NSW or CSW Service Water Header has been lost, <b>THEN PLACE</b> the RHRSW loop in operation using the other Service Water header in accordance with 1(2)OP-43.	
4.	<b>IF NO</b> RHRSW Booster Pumps can be placed in operation, <b>THEN PLACE</b> RHRSW in operation with <b>NO</b> RHRSW Booster Pumps available in accordance with 1(2)OP-43.	
5.	<b>IF</b> Service Water is unavailable, <b>THEN PLACE</b> Fire Protection Water in operation to the Service Water Header in accordance with 0AOP-18.0.	

0AOP-15.0 Rev. 20 Page 7 of 19

R17

)

6 I.

8

R21 CAUTION		CAUTION			
	If reactor coolant raised to greater could result when level is subseque	reactor coolant temperature is greater than 212°F, and reactor water level has been nised to greater than 218 inches for 10 minutes or more, a false RPV low level signal ould result when the reference leg condensing pot <i>N12A(B)</i> nozzle is uncovered as evel is subsequently lowered below 218 inches.			
	3.2.10	IF the been SHIF 1(2)O	RHR loop operating in Shutdown Cooling has lost <b>AND</b> the following conditions exist, <b>THEN</b> <b>I</b> Shutdown Cooling loops in accordance with P-17:		
		- N	<b>D</b> Group 8 Isolation Signal		
		- NI St	<b>EITHER</b> RHR Pump in the RHR loop being used for nutdown Cooling can be started.		
)	3.2.11	IF the been THEN	RHR loop operating in Shutdown Cooling has lost <b>AND</b> a Group 8 Isolation Signal is present, <b>I PERFORM</b> the following:		
	1.	RESI previc of the	<b>TORE AND MAINTAIN</b> reactor water level in the busly established band in accordance with direction Shift Superintendent.		
	2.	<b>REDU</b> with C	<b>JCE</b> reactor pressure below 125 psig in accordance IGP-05.		
	3.	ENSU	JRE RPS is energized.		
	4.	WHE RESE	<b>N</b> Group 8 Isolation signals have cleared, <b>THEN</b> <b>T</b> the Group 8 Isolation.		
	5.	<b>IF</b> R⊢ a con RHR	IR System piping cool down or drain down are <b>NOT</b> cern, <b>THEN PERFORM</b> the following to restore the loop that was operating in Shutdown Cooling:		
		a.	<b>CLOSE</b> Loop A(B) <i>OUTBOARD INJECTION</i> VALVE, E11-F017A(B).		
)		b.	<b>OPEN</b> Loop A (B) <i>INBOARD INJECTION VALVE, E11-F015A(B)</i> .		

0AOP-15.0	Rev. 20	Page 8 of 19
-----------	---------	--------------

Failure

s . . .

C.	<u>Unit 1 Only:</u> <b>OPEN</b> RHR SHUTDOWN COOLING OUTBOARD ISOLATION VALVE, E11-F008.	
d.	<u>Unit 1 Only:</u> <b>SLOWLY OPEN</b> <i>RHR SHUTDOWN</i> COOLING INBOARD ISOLATION VALVE, E11-F009.	
e.	<u>Unit 2 Only:</u> <b>OPEN</b> RHR SHUTDOWN COOLING INBOARD ISOLATION VALVE, E11-F009.	
f.	Unit 2 Only: <b>SLOWLY OPEN</b> RHR SHUTDOWN COOLING OUTBOARD ISOLATION VALVE, E11-F008.	
	CAUTION	
to minimize RHF	R Pump operation while deadheaded may cause pump d	amage.
g.	<b>START</b> an RHR Pump in the loop being used for Shutdown Cooling.	
h.	<b>SLOWLY THROTTLE OPEN</b> Loop A(B) <i>OUTBOARD INJECTION VALVE, E11-F017A(B)</i> to re-establish RHR loop conditions prior to the event.	
i.	WHEN RHR loop conditions have stabilized, FULLY OPEN Loop A(B) OUTBOARD INJECTION VALVE, E11-F017A(B).	
j.	<b>IF</b> the reactor coolant temperature is less than 212°F, <b>THEN ENSURE</b> the following values are open:	
	- INBOARD RX HEAD VENT VLV, B21-F003	
	- OUTBOARD RX HEAD VENT VLV, B21-F004.	
k.	<b>MAINTAIN</b> RHR in Shutdown Cooling in accordance with 1(2)OP-17.	

0AOP-15.0	Rev. 20	Page 9 of 19

#### RHR SW PUMP 2B TRIP

#### AUTO ACTIONS

1. If RHR SW Pump 2D is not operating, RHR Heat Exchanger 2B Service Water Discharge Valve, E11-F068B, will close.

#### CAUSE

**1**1

- 1. RHR SW booster pump suction header pressure low (15.5 psig with five-second time delay).
- 2. Instantaneous overcurrent on Phase A, B, or C.
- 3. Time overcurrent on Phase A or C.
- 4. Circuit malfunction.

#### OBSERVATIONS

- 1. RHR SW Booster Pump 2B is off.
- 2. RHR SW Booster Pump 2B discharge pressure decreasing (SW-PI-1155-1).
- 3. RHR SW Booster Pump 2B motor breaker, Compartment AK4 on 4160V Emergency Bus E4, is in the OPEN position.
- RHR SW PMP II SUCT HDR PRESS LOW (A-02 2-9) alarm if both RHR SW Pumps 2B and 2D have tripped on low suction pressure.
- 5. RHR SW PUMP 2B OVERLOAD (A-03 2-8) alarm.

#### ACTIONS

- If the RHR service water header is being supplied from the service water nuclear header, check that the service water nuclear header pressure, as indicated on SW-PI-143-1 on RTGB Panel XU2, is reading a normal pressure of 55 to 65 psig and, if necessary, start the standby pump to the service water nuclear header.
- 2. If the RHR service water header is being supplied from the service water conventional header, check that the service water conventional header pressure, as indicated on SW-PI-131-1 on RTGB Panel XU2, is reading a normal pressure of 55 to 65 psig and, if necessary, start the standby conventional service water pump.
- 3. Verify that the proper bus voltage is on Emergency Bus E3.
- 4. Perform a visual inspection of Compartment AK4 on 4160V Emergency Bus E4 to determine the cause.
- 5. Perform a visual inspection of RHR SW Booster Pump 2B to verify that the pump is free of mechanical trouble.
- 6. If a circuit malfunction is suspected, ensure that a WR/JO is prepared.

	Dov 11	Page 17 of 100
ZAFF-A-03	rtev. 44	Faye 17 01 100

Unit 2 APP A-03 1-8 Page 2 of 2

#### DEVICE/SETPOINTS

Alarm Relay 74: Pressure Switch SW-PS-1176B Instantaneous/Time Overcurrent Relay 50/51 on ØA Instantaneous Overcurrent Relay 50 on ØB Instantaneous/Time Overcurrent Relay 50/51 on ØC

#### POSSIBLE PLANT EFFECTS

- 1. Reduced cooling capability of the RHR System.
- 2. If RHR SW Booster Pump 2B is inoperable, a Technical Specification LCO may result.

Energized

time delay

15.5 psig with a five-second

#### REFERENCES

- 1. LL-9364 54
- 2. Technical Specification 3.6.2.1, 3.7.1
- 3. PM 89-051

2APP-A-03	Rev. 44	Page 18 of 100
		Ū



#### TASK CONDITIONS:

)

)

Unit (2) has been shutdown for maintenance for 5 days.

A spurious Group 8 isolation(High Steam Dome Pressure) caused a loss of the B loop of shutdown cooling.

RHR flow prior to the loss was ≈5000 gpm

The cause of the isolation was found and repaired and the isolation has been reset.

RPS is energized

Reactor Water Level band is 200" to 220"

Reactor pressure is 0 psig

RHR system cooldown and draindown are not a concern

A 2<sup>nd</sup> licensed operator will be conducting 2PT-01.7 and will notify you of any unexpected trends.

#### **INITIATING CUE:**

You are directed by the Unit SCO to return the B loop of RHR to Shutdown Cooling IAW AOP-15 (Start the "B" RHR pump).

Progress Energy

### BRUNSWICK NUCLEAR PLANT

PLANT OPERATING MANUAL

VOLUME XXI

ABNORMAL OPERATING PROCEDURE



# 0AOP-15.0

# LOSS OF SHUTDOWN COOLING

**REVISION 20** 

0AOP-15.0

#### 1.0 SYMPTOMS

)

- 1.1 *RHR SW PUMP 1A(2A) TRIP* (A-01 1-9) or *RHR SW PUMP 1C (2C) TRIP* (A-01 3-9) is in alarm.
- 1.2 *RHR SW PUMP 1B(2B) TRIP* (A-03 1-8) or *RHR SW PUMP 1D (2D) TRIP* (A-03 3-8) is in alarm.
- 1.3 *RHR PUMP 1A(2A) TRIP* (A-01 3-8) or *RHR PUMP 1C(2C) TRIP* (A-01 5-8) is in alarm.
- 1.4 *RHR PUMP 1B(2B) TRIP* (A-03 3-7) or *RHR PUMP 1D(2D)* TRIP (A-03 5-7) is in alarm.
- 1.5 RHR HX A/B DISCH CLG WTR TEMP HI (A-03 2-9) is in alarm.
- 1.6 *RHR A/B DISCH & SUCT HDR PRESS HI* (A-03 3-9) is in alarm.
- 1.7 *REACTOR VESS LO LEVEL TRIP* (A-05 2-6) is in alarm.
- 1.8 CORE SPRAY OR RHR PUMPS RUNNING (A-03 2-1) is flashing.
- 1.9 ERFIS valve monitoring alarming on RHR valve closure
- 1.10 Group 8 Isolation Valves close.
- 1.11 Increasing Reactor Coolant Temperature and/or Pressure.
- **R17** 1.12 High NSW or CSW header pressure approaching pump shutoff head (approximately 90 psig).
- **R17** 1.13 Unexplained changes in running RHRSW loop flow or pump discharge pressure.

#### 2.0 AUTOMATIC ACTIONS

- 2.1 **IF** a Group 8 Isolation Signal exists (Low Level One or High Steam Dome Pressure), **THEN** the following will occur:
  - RHR SHUTDOWN COOLING OUTBOARD ISOLATION VALVE, E11-F008, will close

Π

П

RHR SHUTDOWN COOLING INBOARD ISOLATION
 VALVE, E11-F009, will close

0AOP-15.0	Rev. 20	Page 2 of 19

#### 2.0 AUTOMATIC ACTIONS

- Loop A(B) INBOARD INJECTION VALVE, E11-F015A(B), will close (Low Level One Only)
- The RHR Pump in service for Shutdown Cooling will trip on a loss of suction path.

#### 3.0 OPERATOR ACTIONS

#### 3.1 Immediate Actions

None

R21

)

#### 3.2 Supplementary Actions

## CAUTION

If reactor coolant temperature is greater than 212°F and reactor water level has been raised to greater than 218 inches for 10 minutes or more, a false RPV low level signal could result when the reference leg condensing pot N12A(B) nozzle is uncovered as level is subsequently lowered below 218 inches.

- 3.2.1 **IF** Shutdown Cooling has been lost due to a tripped RHR Pump, **THEN START** an RHR Pump in the loop being used for Shutdown Cooling.
- **NOTE:** During conditions in which there is no circulation, the reactor vessel water level, as read on *B21-LI-R605A(B)*, should be maintained between 200" and 220", or as directed by the Shift Superintendent based on plant conditions, until forced circulation is restored.
  - 3.2.2 IF forced circulation has been lost, AND natural circulation has NOT been established, THEN RESTORE AND MAINTAIN reactor vessel water level.

 $\square$ 

 $\square$ 

**NOTE:** A Group 10 Isolation Signal will isolate the air supply to Reactor Head Vent Valves, *B21-F003* and *B21-F004*. These valves fail closed on a loss of air supply or power.

- 3.2.3 **IF** vessel coolant temperature is greater than 212°F, **OR** is indeterminate, **THEN ENSURE** the following valves are closed:
  - INBOARD RX HEAD VENT VLV, B21-F003

Π

 $\square$ 

- OUTBOARD RX HEAD VENT VLV, B21-F004

#### **R22**

)

#### CAUTION

Natural circulation can **NOT** be depended on to provide adequate flow through the bottom head region or the recirculation loops. The recirculation loop suction temperatures and bottom head temperatures therefore can **NOT** be utilized for vessel coolant temperature monitoring for indication of boiling. Under natural circulation conditions, reactor vessel pressure must be monitored for coolant temperature determination. If coolant temperature was initially less than 212°F, pressure must be closely monitored for indications of a trend of increasing pressure. If this trend is established, it must be assumed that 212°F has been exceeded, boiling is occurring, and a mode change has taken place.

3.2.4 <b>MONITOR</b> reactor coolant heatup/cooldown in			
	accordance with 1(2)PT-01.7 for any unexpected trends.		

**NOTE:** If the time to boiling in the reactor vessel can **NOT** be determined, it must be assumed that 212°F will be exceeded.

- 3.2.5 **OBTAIN** the approximate time to boiling in the reactor vessel based on current plant conditions (values should be in Daily Schedule Report).
- 3.2.6 **REFERENCE** Technical Specifications 3.4.7, 3.4.8, 3.9.7, and 3.9.8 for actions required for loss of RHR shutdown cooling.

0AOP-15.0	Rev. 20	Page 4 of 19

- 3.2.7 **PERFORM** the following to ensure undervoltage trip is restored to Reactor Building Temp Power Panels 1-L0X (2-L0X) and 1-1R117A (2-2R117A):
- **NOTE:** Keys for Mode Selector Switch *1-L0X-XFER-SW* (2-LOX-XFER-SW) and *1-1R117A-XFER-SW* (2-2R117A-XFER-SW) remain in the switches in Modes 4 & 5. The keys should be removed and controlled when in Modes 1, 2, & 3.
- **NOTE:** 480V Maintenance & Construction Power Distribution Panel 1-L0X (2-L0X), breaker 1-AC-OFFSITE-L0X-1 (2-AC-OFFSITE-L0X-1), and breaker 1-AC-OFFSITE-L0X-2 (2-AC-OFFSITE-L0X-2) are located at Reactor Building 20' elevation SW.
- **NOTE:** Temporary Power Panel 1-1R117A (2-2R117A) is located at Reactor Building 117' elevation SW.
  - 1. **PRIOR TO** the plant entering Mode 3, **PERFORM** the following:
    - a. **ENSURE** mode selector switch *1-L0X-XFER-SW* (2-L0X-XFER-SW) is in the MODES 1, 2 & 3 position.

Π

 $\square$ 

 $\square$ 

Π

- b. **ENSURE** breaker 1-AC-OFFSITE-L0X-1 (2-AC-OFFSITE-L0X-1) is reset.
- c. **ENSURE** breaker *1-AC-OFFSITE-L0X-2* (2-AC-OFFSITE-L0X-2) is reset.
- d. **ENSURE** mode selector switch 1-1R117A-XFER-SW (2-2R117A-XFER-SW) in the MODES 1,2 & 3 position.
- e. ENSURE breaker 1-R117A-52 (2-R117A-52) is reset.

0AOP-15.0	Rev. 20	Page 5 of 19

)

2.	IF the plant is returned to Mode 4 AND going to Mode 5,
	THEN PERFORM the following:

a.	<b>OBTAIN</b> keys for the following mode selector	
	switches:	

-	1-L0X-XFER-SW (2-L0X	-XFER-SW)

 $\square$ 

 $\square$ 

 $\square$ 

Π

Π

Π

 $\square$ 

 $\square$ 

- 1-1R117A-XFER-SW (2-2R117A-XFER-SW).
- b. **ENSURE** mode selector switch *1-L0X-XFER-SW* (2-L0X-XFER-SW) is in the *MODES* 4 & 5 position.
- c. **ENSURE** breaker 1-AC-OFFSITE-L0X-1 (2-AC-OFFSITE-L0X-1) is reset.
- d. **ENSURE** breaker *1-AC-OFFSITE-L0X-2* (2-AC-OFFSITE-L0X-2) is reset.
- e. **ENSURE** mode selector switch 1-1R117A-XFER-SW (2-2R117A-XFER-SW) in the MODES 4 & 5 position.
- f. **ENSURE** breaker *1-R117A-52 (2-R117A-52)* is reset.

**NOTE:** Secondary Containment Pressure Seal Work Permits are tracked in accordance with 0ENP-54.

3.2.8	<b>IF</b> it becomes apparent that Shutdown Cooling can <b>NOT</b>
	be reestablished <b>OR</b> it has been determined that 212°F
	will be exceeded, THEN PERFORM the following:

- 1. **DIRECT** Engineering to restore Secondary Containment prior to exceeding 212°F.
- 2. **RESTORE** Primary Containment prior to exceeding 212°F.

0AOP-15.0	Rev. 20	Page 6 of 19
0/101 10:0	1.01.20	1 490 0 01 10

~

)

R17

)

## 3. **CLOSE** the following valves:

	- INBOARD RX HEAD VENT VLV, B21-F003	
	- OUTBOARD RX HEAD VENT VLV, B21-F004.	
4.	ENSURE the following valves are closed:	
	- REACTOR INBOARD HIGH POINT MANUAL VENT VALVE, B21-F001	
	- REACTOR OUTBOARD HIGH POINT MANUAL VENT VALVE, B21-F002.	
5.	<b>NOTIFY</b> the WCC to evaluate ongoing work which requires the unit to be in Mode 4 for safety clearances.	
3.2.9	IF the operating RHRSW loop has been lost, THEN PERFORM the following:	
1.	<b>IF</b> unexplained changes in flow or pump discharge pressure are observed in the running RHRSW loop, <b>AND</b> NSW or CSW header pressure approaches pump shutoff head (approximately 90 psig), <b>THEN ENSURE</b> <i>UNIT 1(2) SERVICE WATER DISCHARGE OUTLET</i> <i>VALVE, SW-V442</i> , is open.	
2.	IF available, THEN START the idle RHRSW Booster Pump in the RHRSW loop being used for Shutdown Cooling.	
3.	<b>IF</b> the NSW or CSW Service Water Header has been lost, <b>THEN PLACE</b> the RHRSW loop in operation using the other Service Water header in accordance with 1(2)OP-43.	
4.	<b>IF NO</b> RHRSW Booster Pumps can be placed in operation, <b>THEN PLACE</b> RHRSW in operation with <b>NO</b> RHRSW Booster Pumps available in accordance with 1(2)OP-43.	
5.	<b>IF</b> Service Water is unavailable, <b>THEN PLACE</b> Fire Protection Water in operation to the Service Water Header in accordance with 0AOP-18.0.	

0AOP-15.0
.

)

R21			CAUTION	
	If reactor coolant temperature is greater than 212°F, and reactor water level has be raised to greater than 218 inches for 10 minutes or more, a false RPV low level sign could result when the reference leg condensing pot <i>N12A(B)</i> nozzle is uncovered a level is subsequently lowered below 218 inches.			
	3.2.10	IF the I been lo SHIFT 1(2)OF	RHR loop operating in Shutdown Cooling has ost <b>AND</b> the following conditions exist, <b>THEN</b> Shutdown Cooling loops in accordance with P-17:	
		- NO	Group 8 Isolation Signal	
		- <b>NE</b> l Shu	THER RHR Pump in the RHR loop being used for utdown Cooling can be started.	
)	3.2.11	IF the I been Ic THEN	RHR loop operating in Shutdown Cooling has ost <b>AND</b> a Group 8 Isolation Signal is present, <b>PERFORM</b> the following:	
	1.	RESTO previou of the S	<b>DRE AND MAINTAIN</b> reactor water level in the usly established band in accordance with direction Shift Superintendent.	
	2.	REDUC with 00	CE reactor pressure below 125 psig in accordance SP-05.	
	3.	ENSU	RE RPS is energized.	
	4.	WHEN RESE	Group 8 Isolation signals have cleared, <b>THEN</b> I the Group 8 Isolation.	
	5.	IF RHF a conce RHR lo	R System piping cool down or drain down are <b>NOT</b> ern, <b>THEN PERFORM</b> the following to restore the pop that was operating in Shutdown Cooling:	
		а.	<b>CLOSE</b> Loop A(B) <i>OUTBOARD INJECTION</i> VALVE, E11-F017A(B).	
)		b.	<b>OPEN</b> Loop A (B) <i>INBOARD INJECTION VALVE,</i> E11-F015A(B).	

- c. <u>Unit 1 Only:</u> **OPEN** *RHR SHUTDOWN COOLING OUTBOARD ISOLATION VALVE, E11-F008*.
- d. <u>Unit 1 Only:</u> **SLOWLY OPEN** *RHR SHUTDOWN* COOLING INBOARD ISOLATION VALVE, E11-F009.
- e. <u>Unit 2 Only:</u> **OPEN** *RHR SHUTDOWN COOLING INBOARD ISOLATION VALVE*, *E11-F009*.
- f. <u>Unit 2 Only:</u> **SLOWLY OPEN** *RHR SHUTDOWN* COOLING OUTBOARD ISOLATION VALVE, *E11-F008*.

# CAUTION

Failure to minimize RHR Pump operation while deadheaded may cause pump damage.

- g. **START** an RHR Pump in the loop being used for Shutdown Cooling.
- h. **SLOWLY THROTTLE OPEN** Loop A(B) *OUTBOARD INJECTION VALVE, E11-F017A(B)* to re-establish RHR loop conditions prior to the event.
- i. WHEN RHR loop conditions have stabilized, FULLY OPEN Loop A(B) OUTBOARD INJECTION VALVE, E11-F017A(B).
- J. IF the reactor coolant temperature is less than 212°F, THEN ENSURE the following valves are open:
  - INBOARD RX HEAD VENT VLV, B21-F003
  - OUTBOARD RX HEAD VENT VLV, B21-F004.
- k. **MAINTAIN** RHR in Shutdown Cooling in accordance with 1(2)OP-17.

0A	0	<b>P</b> -	1	5	0
0, 1	$\sim$			Ο.	

Π

 $\square$ 

 $\square$ 

 $\square$ 

 $\square$ 

Π

 $\square$ 

)

6. **IF** RHR has **NOT** been restored in accordance with Step 3.2.11.5, **THEN PLACE** the RHR loop that was operating in Shutdown Cooling back in service in accordance with 1(2)OP-17 as soon as conditions permit.

 $\square$ 

П

 $\square$ 

 $\square$ 

3.2.12 **IF** necessary to minimize reactor coolant temperature rise, **THEN PERFORM** one of the following feed and bleed combinations:

FEED	BLEED
COND/FW in accordance with	RWCU Reject in accordance
1(2)OP-32	with 1(2)OP-14
CRD in accordance with	Reactor Water Level Control
1(2)OP-08	using Main Steam Lines in
Core Spray in accordance	accordance with 1(2)OP-32
with 1(2)OP-18	
LPCI in accordance with	
1(2)OP-17	

- 3.2.13 **IF NEITHER** RHR loop can be placed in Shutdown Cooling, **THEN PLACE** the Condensate System in Condenser Cooling in accordance with 1(2)OP-32.
- 3.2.14 **IF ALL** of the above methods can **NOT** maintain reactor vessel coolant temperature below 212°F, **THEN INITIATE** alternate Shutdown Cooling with the SRVs as follows:
  - 1. **ENSURE ALL** control rods are fully inserted.
  - 2. **CONFIRM** reactor vessel head is installed and tensioned.
  - 3. **IF** the Reactor Recirculation Pumps are running, **THEN PERFORM** the following:
    - a. **RAISE AND MAINTAIN** reactor water level between 200" and 220" as read on *B21-LI-R605A(B)*, or as directed by Shift Superintendent based on plant conditions.
    - b. **STOP** the running Reactor Recirculation Pumps in accordance with 1(2)OP-02.

0AOP-15.0 Rev. 20 Page 10 of 19
---------------------------------

)

)

)

4.	<b>SHU</b> Shut	<b>SHUT DOWN</b> the RHR loop that was operating in Shutdown Cooling in accordance with 1(2)OP-17.				
5.	PLA mode	<b>PLACE</b> one RHR loop in the Suppression Pool Cooling mode in accordance with 1(2)OP-17.				
6.	IF Su THE Cont with	IF Suppression Pool temperature rises above 95°F, THEN GO TO 0EOP-02-PCCP, Primary Containment Control Procedure AND PERFORM CONCURRENTLY with this procedure.				
7.	ENS	URE the following valves are closed:				
	a.	INBOARD MSIV A VLV, B21-F022A				
	b.	INBOARD MSIV B VLV, B21-F022B				
	C.	INBOARD MSIV C VLV, B21-F022C				
	d.	INBOARD MSIV D VLV, B21-F022D				
	e.	OUTBOARD MSIV A VLV, B21-F028A				
	f.	OUTBOARD MSIV B VLV, B21-F028B				
	g.	OUTBOARD MSIV C VLV, B21-F028C				
	h.	OUTBOARD MSIV D VLV, B21-F028D				
	i.	STEAM SUPPLY INBOARD ISOL VLV, E41-F002				
	j.	STEAM SUPPLY OUTBOARD ISOL VLV, E41-F003				
	k.	STEAM SUPPLY INBOARD ISOL VLV, E51-F007				
	I.	STEAM SUPPLY OUTBOARD ISOL VLV, E51-F008				
	m.	INBOARD RX HEAD VENT VLV, B21-F003				
	n.	OUTBOARD RX HEAD VENT VLV, B21-F004				

0AOP-15.0	Rev. 20	Page 11 of 19

)

- REACTOR INBOARD HIGH POINT MANUAL  $\square$ 0. VENT VALVE, B21-F001 REACTOR OUTBOARD HIGH POINT MANUAL Π р. VENT VALVE, B21-F002 MAIN STEAM LINE DRAIN INBD ISOL VLV,  $\square$ q. B21-F016 MAIN STEAM LINE DRAIN OUTBD ISOL VLV,  $\square$ r. B21-F019.
- 8. **SELECT** one SRV based upon the desired cool down rate using the following table:
- **NOTE:** All SRVs within the same block on the table will produce a similar cooldown rate; therefore, to effect a change in cooldown rate, an SRV in a different box must be used.

	RHR	RHR	CS	cs
	A/C	B/D	A	B
HIGHEST	B21-F013F	B21-F013A	B21-F013K	B21-F013E
COOLDOWN	B21-F013H	B21-F013B		B21-F013L
	B21-F013G	B21-F013C	B21-F013G	B21-F013C
	B21-F013J	B21-F013D	B21-F013J	B21-F013D
	B21-F013A	B21-F013E	B21-F013E	B21-F013A
	B21-F013B	B21-F013F	B21-F013F	B21-F013B
	B21-F013K	B21-F013H	B21-F013H	B21-F013K
		B21-F013L	B21-F013L	
	B21-F013C	B21-F013G	B21-F013C	B21-F013G
	B21-F013D	B21-F013J	B21-F013D	B21-F013J
LOWEST	B21-F013E	B21-F013K	B21-F013A	B21-F013F
COOLDOWN	B21-F013L		B21-F013B	B21-F013H

9. **PLACE** the control switch for the desired SRV to *OPEN*.

 $\square$ 

0AOP-15.0	Rev. 20	Page 12 of 19

)

**NOTE:** Raising RPV water level slowly using CRD is preferred to reduce stresses induced in the RPV vessel and piping when injecting cold water. RHR and CS may be used if necessary, but should be considered only after determining other methods are not effective.

10. **RAISE AND MAINTAIN** reactor water level greater than 254 inches.

 $\square$ 

 $\square$ 

 $\square$ 

 $\square$ 

 $\square$ 

 $\square$ 

- **NOTE:** The RHR pumps are preferred for injection.
- **NOTE:** Monitoring  $T_{SAT}$  in accordance with 1(2)PT-01.7 may **NOT** be valid under these special conditions due to reactor pressure **NOT** necessarily relating to  $T_{SAT}$ . Therefore, SRV tailpipe temperature recorder *B21-TR-R614* on Panel H12-P614, and/or ERFIS trending should be utilized for monitoring reactor coolant cool down rate.
  - 11. **IF** any low pressure injection system, other than the RHR Loop operating in Suppression Pool Cooling, is available, **THEN PERFORM** the following:
    - a. **IF** an RHR Pump is to be started, **THEN PERFORM** the following:
      - CLOSE the applicable OUTBOARD INJECTION VLV, E11-F017A(B).
      - **START** an available RHR Pump.
      - **OPEN** the applicable *INBOARD INJECTION VLV, E11-F015A(B).*
      - THROTTLE OPEN the applicable OUTBOARD INJECTION VLV, E11-F017A(B), until the SRV opens.
    - b. **IF** a Core Spray Pump is to be started, **THEN PERFORM** the following:
      - **START** the available Core Spray Pump.
      - **THROTTLE OPEN** the applicable *INBOARD INJECTION VALVE, E21-F005A(B),* until the SRV opens.

0AOP-15.0	Rev. 20	Page 13 of 19

•

)

)

)

12.	IF the RHR I PERF	F the only low pressure injection system available is the RHR Loop in Suppression Pool Cooling, <b>THEN</b> <b>PERFORM</b> the following:		
	a. <b>CLOSE</b> the applicable <i>OUTBOARD INJECTION VLV</i> , <i>E11-F017A(B)</i> .			
	b.	<b>CLOSE</b> TORUS COOLING ISOL VLV, E11-F024A(B.		
	C.	<b>OPEN</b> the applicable <i>INBOARD INJECTION VLV</i> , <i>E11-F015A(B)</i> .		
	d.	<b>THROTTLE OPEN</b> <i>OUTBOARD INJECTION VLV</i> , <i>E11-F017A(B)</i> , until the selected SRV opens.		
13.	IF rea 164 p PLAC	ctor pressure can <b>NOT</b> be maintained less than sig above Suppression Chamber pressure, <b>THEN</b> E another SRV control switch to <i>OPEN</i> .		
14.	<b>PERF</b> down	<b>ORM</b> the following as necessary to maintain cool rate less than 100°F per hour:		
	a.	THROTTLE CLOSE the injection valve on the affected pump until the desired SRV closes.		
	b.	<b>RECORD</b> reactor pressure at which the SRV closes.		
		psig		
	C.	<b>THROTTLE OPEN</b> the injection valve on the affected pump until the SRV reopens.		
	d.	<b>THROTTLE CLOSE</b> the injection valve on the affected pump until reactor pressure is 10 to 20 psig greater than the pressure at which the SRV closed in Step 3.2.14.14.b.		
	e.	<b>IF</b> it is desired to adjust the cool down rate, <b>THEN</b> <b>CLOSE</b> the open SRV <b>AND OPEN</b> the next SRV that will adjust the cool down rate in the desired direction.		

	15.	REPE Suppr	<b>AT</b> Step 3.2.14.14 until vessel coolant and ression Pool temperature are within 100°F.	
	16.	CONT to ma	<b>ROL</b> Suppression Pool temperature as necessary intain vessel coolant temperature above 75°F.	
	17.	<b>WHEI</b> establ Coolir	<b>N</b> a normal method of Shutdown Cooling can be lished, <b>THEN SHUT DOWN</b> alternate Shutdown ng as follows:	
		a.	<b>STOP</b> the ECCS pump(s) used for vessel injection.	
		b.	WHEN the SRV(s) that were opened have closed, THEN PLACE the control switch for the SRV(s) to CLOSE OR AUTO.	
		C.	<b>IF</b> the reactor coolant temperature is less than 212°F, <b>THEN OPEN</b> the following valves:	
			- INBOARD RX HEAD VENT VLV, B21-F003	
			- OUTBOARD RX HEAD VENT VLV, B21-F004.	
			CAUTION	
IF reactor of raised to graised to grain signal could as level is s	coolan reater d resu subsec	t tempe than 2 <sup>:</sup> It when quently	erature is greater than 212°F, <b>AND</b> reactor water leve 18 inches for 10 minutes or more, <b>THEN</b> a false RPV 1 the reference leg condensing pot N12A(B) nozzle is lowered below 218 inches.	I has been low level uncovered
		d.	<b>RESTORE AND MAINTAIN</b> reactor water level between 200" and 220", or as directed by the Shift Superintendent, based on plant conditions.	

e. WHEN directed by the Shift Superintendent, THEN SHUT DOWN the RHR loop used for Suppression Pool Cooling in accordance with 1(2)OP-17.

0AOP-1	5.0
--------	-----

)

R21

)

#### 4.0 GENERAL DISCUSSION

An extended loss of the decay heat removal function can lead to elevated vessel coolant temperatures, localized or bulk coolant boiling and potentially result in a depletion of reactor coolant and eventual uncovering of the core. If no forced circulation exists during a Loss of Shutdown Cooling event, natural circulation must be established. Natural circulation however, cannot be depended on to provide adequate flow through the bottom head region or the recirculation loops. The recirculation loop suction temperatures and bottom head temperatures therefore cannot be utilized for vessel coolant temperature monitoring for heatup rate determination or indication of boiling.

In addition, if RWCU is not in service with suction from the bottom head, vessel bottom head drain temperature cannot be used for verification of Tech Spec 3.4.9 (Pressure/Temperature Curves) compliance for cooldowns.

Under natural circulation conditions, reactor vessel pressure must be monitored for vessel coolant temperature determination. If vessel coolant temperature is less than 212°F, pressure must be closely monitored for indications of a trend of increasing pressure. If this trend is established, it must be assumed that 212°F has been exceeded, boiling is occurring, and a mode change has taken place.

If reactor coolant temperature is greater than 212°F, and reactor water level has been raised to greater than 218 inches for 10 minutes or more, then a false RPV low level signal could result when the reference leg condensing pot *N12A(B)* nozzle is uncovered as level is subsequently lowered below 218 inches. This false signal is the result of water exiting the nozzle and condensing pots at the same time steam is re-entering the reference leg. This counter flow condition sets up the conditions conducive to steam bubble creation and collapse. This causes a momentary upward pressure spike in the reference leg, which gives a momentary indicated false signal to the transmitters involved.

While irradiated fuel remains in the reactor vessel during an outage, maintaining the decay heat removal function remains a key to shutdown safety. The risk associated with a loss of decay heat removal event is dependent on a number of factors, including the decay heat load present and the existing plant configuration. Outage risk assessment will ensure that adequate contingency plans are in place prior to reducing decay heat removal capability.

0AOP-15.0	Rev. 20	Page 16 of 19

R21

)

**R22** 

#### 4.0 GENERAL DISCUSSION

This procedure addresses a loss of normal decay heat removal capability during shutdown conditions. The procedure provides contingencies for the following methods of decay heat removal:

- RHRSW Loop Failure
- RHR Loop Failure
- Condenser Cooling Failure
- Feed and Bleed Combinations
- Alternate Shutdown Cooling with SRVs

This procedure also provides contingencies for restoring primary and secondary containment, and initial emergency actions for a loss of Shutdown Cooling.

Industry events have occurred which demonstrate that use of the SRVs to steam to the Suppression Pool is a viable method of decay heat removal. Makeup requirements can be supplied by a single CRD Pump in this mode of cooling. Outage risk assessment should prevent the need for ever using this mode of cooling.

)

)

#### 5.0 **REFERENCES**

- 5.1 Regulatory Guide 1.33, Quality Assurance Program Requirements (Operations) (November 1972), Appendix A, Item F.8
- 5.2 ANSI Standard N18.7-1976, Administrative Controls and Quality Assurance for the Operational Phase of Nuclear Power Plants, Section 5.3.9.2, Item (3)
- 5.3 Technical Specifications 3.4.7, 3.4.8, 3.4.9, 3.6.1.1, 3.6.4.1, 3.9.7, and 3.9.8
- 5.4 FSAR Section 5.4.7, 7.4.3, 15.2.7
- 5.5 NUMARC 91-06, Guidelines for Industry Actions to Assess Shutdown Management
- 5.6 1(2)APP-A-01, Annunciator Panel Procedure For Panel A-01
- 5.7 1(2)APP-A-03, Annunciator Panel Procedure For Panel A-03
- 5.8 1(2)APP-A-05, Annunciator Panel Procedure For Panel A-05
- 5.9 0AOP-18.0, Nuclear Service Water System Failure
- 5.10 1(2)OP-02, Reactor Recirculation System Operating Procedure
- 5.11 1(2)OP-08, Control Rod Drive Hydraulic System Operating Procedure
- 5.12 1(2)OP-14, RWCU System Operating Procedure
- 5.13 1(2)OP-17, RHR System Operating Procedure
- 5.14 1(2)OP-18, Core Spray System Operating Procedure
- 5.15 1(2)OP-32, Condensate and Feedwater System Operating Procedure
- 5.16 1(2)OP-43, Service Water System Operating Procedure
- 5.17 IER #92-21-03 (IFI); FACTS #93B9034
  - 5.18 0EOP-02-PCCP, Primary Containment Control Procedure
  - 5.19 0ENP-54, Building Ventilation Pressure Control Program
  - 5.20 1(2)PT-01.7, Heatup/Cooldown Monitoring
- R21 5.21 CR 95-01883, False RPV Water Level Low Level 1 Signals
- R22 5.22 AI 95-02283,1995 INPO Response
  - 6.0 ATTACHMENTS

None

R17

#### **REVISION SUMMARY**

Revision 20: As requested by PRR 222219, added additional symptoms to Section 1.0.

Revision 19 closes the RHR outboard injection valve F017, opens F015, and then throttles F017 when in alternate shutdown cooling to utilize throttle capability of F017; directs bleed portion of feed and bleed approach in step 3.2.12 to be performed in accordance with reactor water level control using main steam lines

Revision 18 incorporates PRR209334 which adds Step 3.2.8.5 to notify the WCC.

Revision 17 – Editorial Correction to change font of place keeping check boxes.

Revision 16 - Format changes to meet the requirements of 0AP-005, changed word processing software to Microsoft Word XP, added place keeping aids, and changed wording to accommodate the difference between Unit 1 and 2 Shutdown Cooling suction valves.

)

NRC SIM JPM S-5

Page 1 of 9

# PROGRESS ENERGY CAROLINAS BRUNSWICK TRAINING SECTION

JOB PERFORMANCE MEASURE

# NRC SIM JPM S-5

TITLE: Primary Containment Ventilation During Personnel Entry

## SAFETY CONSIDERATIONS:

None.

EVALUATOR NOTES: (Do not read to trainee)

- 1. The applicable procedure section WILL be provided to the trainee.
- 2. Validation time 20 minutes

TASK CONDITIONS:

- 1. Unit Two (2) is in Mode 4.
- 2. Primary Containment purging is complete IAW 2OP-24, Section 5.3.
- 3. Primary Containment oxygen concentration is >18%.
- 4. An E&RC air sample has determined radioactive gases are less than 1 DAC.
- 5. Five drywell volumes have been purged.
- 6. The Reactor Building Ventilation System is in operation per 2OP-37.1 and SBGT is in STANDBY per 2OP-10.
- 7. Personnel entry into primary containment is necessary.
- 8. The requirements for isolation of all nitrogen sources to the containment and TIP System have been met.
- 9. E&RC has been notified of changing ventilation in primary containment.

#### **INITIATING CUE:**

You are directed by the Unit SCO to startup Primary Containment Ventilation During Personnel Entry, per 2OP-24 using both purge exhaust fans and inform the Unit SCO when the actions are complete. Step 1 - Obtain a current revision of 2OP-24, Section 5.4.

Current Revision of 2OP-24, Section 5.4 obtained.

SAT/UNSAT

Step 2 - WHEN the unit is in Mode 4, THEN STOP PURGE EXHAUST FAN, 2A-

PS-EF-RB AND 2B-PS-EF-RB, if running.

Ensures Purge Exhaust Fans are not running

# SAT/UNSAT

Step 3 – Ensure the following valves are OPEN (Procedure Steps 5.4.2.3 thru

5	.4	2	.1	0)	)

OPENS the following are valves:	**ALL ARE CRITI	CAL STEPS**
1. ENSURE D/W N2 INLET VLV, CA	AC-V6.	SAT/ UNSAT
2. ENSURE TORUS N2 INLET VLV	, CAC-V5.	SAT/ UNSAT
3. ENSURE TORUS PURGE EXH \	/LV, CAC-V7.	SAT/ UNSAT
4. ENSURE TORUS PURGE EXH \	/LV, CAC-V8.	SAT/ UNSAT
5. ENSURE DRYWELL PURGE EX	H VLV, CAC-V9.	SAT/ UNSAT
6. ENSURE DRYWELL PURGE EX	H VLV, CAC-V10.	SAT/ UNSAT
7. ENSURE DW HEAD PURGE EXI	H VLV, CAC-V49.	SAT/ UNSAT
8. ENSURE DW HEAD PURGE EXI	HVLV, CAC-V50.	SAT/ UNSAT

NRC SIM JPM S-5

Page 4 of 9

#### Step 4 - IF running, THEN STOP SBGT A and B.

Ensures SBGT A & B are not running

#### SAT/UNSAT

Step 5 - ENSURE SBGT DW SUCT DAMPER, 2F-BFV-RB, is closed.

Ensures SBGT DW SUCT DAMPER, 2F-BFV-RB, is closed

SAT/UNSAT

Step 6 - OPEN PURGE SUCTION & INBD EXHAUST ISOL, 2I-BFV-RB AND 2N-BFV-RB. Opens PURGE SUCTION & INBD EXHAUST ISOL, 2I-BFV-RB AND

2N-BFV-RB.

1

#### **\*\*CRITICAL STEP\*\***

#### SAT/UNSAT

Step 7 - OPEN PURGE OTBD EXHAUST ISOL, 2A-BFV-RB.

OPENs PURGE OTBD EXHAUST ISOL, 2A-BFV-RB

**\*\*CRITICAL STEP\*\*** 

## Step 8 - ENSURE DW PURGE AIR INLET VLV, CAC-V15, is open.

Ensures DW PURGE AIR INLET VLV, CAC-V15, is open.

\*\*CRITICAL STEP\*\* SAT/UNSAT

Step 9 - PLACE DW/TORUS PURGE DAMPER, 2C-TPD-RB, in MAX.

Places DW/TORUS PURGE DAMPER, 2C-TPD-RB, in MAX.

SAT/UNSAT

# NOTE: The following caution is prior to the next step

#### CAUTION

Starting a second fan when one is already running causes excessive thermal stress to the motor. This is due to the reverse rotation of the non-running fan while the suction and discharge dampers are opening. Starting of fan(s) should be in the slow mode of operation until system pressure stabilizes and then shifted to the fast mode of operation as desired.

# EXAMINER NOTE: A dual fan start was specified in the initiating cue. Slow speed is required by the caution noted above.

**NOTE:** Even if the following step is performed correctly the fan may shift to 'Fast', If so, it should be placed back to 'Slow' and is not considered incorrect.

If asked, 2-hand operation is permitted for the next step.

Step 10 - PERFORM the following to start Purge Exhaust Fan(s).

- a. IF a single fan start is desired, THEN START 2A-PS-EF-RB or 2B-PS-EF-RB.
- b. IF dual fan starts are desired, THEN SIMULTANEOUSLY START

2A-PS-EF-RB and 2B-PS-EF-RB.

c. IF a second fan start is desired AND one fan is already running,

THEN PERFORM the following:

- STOP the running fan.

- WHEN the suction and discharge dampers indicate full closure,

THEN SIMULTANEOUSLY START 2A& 2B-PS-EF-RB

Performs a dual fan start in slow speed (step b. above)

#### \*\* CRITICAL STEP\*\*

SAT/UNSAT

Step 11 - ENSURE SBGT TRAIN 2A REACTOR BUILDING SUCTION VALVE,

2D-BFV-RB, is open.

Ensures SBGT TRAIN 2A REACTOR BUILDING SUCTION VALVE,

2D-BFV-RB, is open

Step 12 - ENSURE SBGT TRAIN 2B REACTOR BUILDING SUCTION VALVE,

2H-BFV-RB, is open.

Ensures SBGT TRAIN 2B REACTOR BUILDING SUCTION VALVE,

2H-BFV-RB, is open.

SAT/UNSAT

**TERMINATING CUE/NOTE:** The JPM is complete when the next step is addressed. Another operator will perform that step.

COMMENTS:

KA Reference

288000 A4.01 3.1/2.9: Ability to manually operate and/or monitor in the control room: Start and stop fans.

REFERENCES: 20P-24, Rev.139

TOOLS AND EQUIPMENT: None.

SAFETY FUNCTION (from NUREG 1123, Rev 2.): 9 – Rad Release – Plant ventilation

Time Required for Completion: <u>20</u> Minutes (approximate).

APPLICABLE METHOD OF TESTING Simulate \_\_\_\_ Unit: <u>2</u> Performance: Actual X Control Room \_\_\_\_ Setting: Simulator X No Time Critical: Yes \_\_\_\_ Time Limit <u>N/A</u> Alternate Path: No X Yes

EVALUATION

JPM: Pass \_\_\_ Fail \_\_\_

1. Unit Two (2) is in Mode 4.

.

- 2. Primary Containment purging is complete IAW 2OP-24, Section 5.3.
- 3. Primary Containment oxygen concentration is >18%.
- 4. An E&RC air sample has determined radioactive gases are less than 1 DAC.
- 5. Five drywell volumes have been purged.
- 6. The Reactor Building Ventilation System is in operation per 2OP-37.1 and SBGT is in STANDBY per 2OP-10.
- 7. Personnel entry into primary containment is necessary.
- 8. The requirements for isolation of all nitrogen sources to the containment and TIP System have been met.
- 9. E&RC has been notified of changing ventilation in primary containment.

**INITIATING CUE:** 

You are directed by the Unit SCO to startup Primary Containment Ventilation During Personnel Entry, per 2OP-24 using both purge exhaust fans and inform the Unit SCO when the actions are complete.

5.4	4 Primary Containment Ventilating During Personnel Entry			
5.	.4.1	Initial Conditions		Use
	1.	Primary containment purging is complete in accordance with Section 5.3 or 8.13.		
	2.	<b>IF</b> the unit is in Mode 1, 2, or 3, <b>THEN</b> drywell purge is in service in accordance with Section 5.3.		
	3.	Primary containment oxygen concentration is greater than 18%.		
	4.	An E&RC air sample determined radioactive gases are less than 1 DAC.		
	5.	Five drywell volumes have been purged.		
	6.	The Reactor Building Ventilation System is in operation in accordance with 2OP-37.1.		
	7.	Personnel entry into primary containment is necessary.		
5	.4.2	Procedural Steps		

**NOTE:** The performance of Step 5.4.2.1 completes the conditions necessary to make drywell entry in Modes 1, 2, or 3 and the remainder of this section is not applicable. This step must also be completed to satisfy personnel entry requirements for Modes 4 and 5.

# CAUTION

Simultaneous ventilating the drywell and suppression chamber shall **NOT** be performed in Modes 1, 2, or 3.

1. **ENSURE** the requirements for isolation of all nitrogen sources to containment **AND** TIP System have been met as specified by 0OI-01.02 for drywell entry.

1			
	20P-24	Rev 139	Page 35 of 196
		1(0). 100	1 ugo 00 01 100

R27

7

NOTE:	E&R( conta	E&RC should be notified prior to changing ventilation through primary containment.		
	2.	WHEN the unit is in Mode 4, THEN STOP PURGE EXHAUST FAN, 2A-PS-EF-RB AND 2B-PS-EF-RB, if running.		
	3.	ENSURE D/W N <sub>2</sub> INLET VLV, CAC-V6, is open.		
	4.	ENSURE TORUS N <sub>2</sub> INLET VLV, CAC-V5, is open.		
	5.	ENSURE TORUS PURGE EXH VLV, CAC-V7, is open.		
	6.	ENSURE TORUS PURGE EXH VLV, CAC-V8, is open.		
	7.	<b>ENSURE</b> <i>DRYWELL PURGE EXH VLV</i> , <i>CAC-V</i> 9, is open.		
	8.	ENSURE DRYWELL PURGE EXH VLV, CAC-V10, is open.		
	9.	ENSURE DW HEAD PURGE EXH VLV, CAC-V49, is open.		
	10.	ENSURE DW HEAD PURGE EXH VLV, CAC-V50, is open.		
	11.	IF running, THEN STOP SBGT A and B.		
	12.	<b>ENSURE</b> <i>SBGT DW SUCT DAMPER, 2F-BFV-RB</i> , is closed.		
	13.	<b>OPEN</b> PURGE SUCTION & INBD EXHAUST ISOL, 2I-BFV-RB AND 2N-BFV-RB.		
	14.	OPEN PURGE OTBD EXHAUST ISOL, 2A-BFV-RB.		

1				
	20P-24	Rev. 139	Page 36 of 196	
			1	

- 15. **ENSURE** *DW PURGE AIR INLET VLV*, *CAC-V15*, is open.
- 16. **PLACE** *DW/TORUS PURGE DAMPER, 2C-TPD-RB*, in *MAX*.

#### CAUTION

Starting a second fan when one is already running causes excessive thermal stress to the motor. This is due to the reverse rotation of the non-running fan while the suction and discharge dampers are opening. Starting of fan(s) should be in the slow mode of operation until system pressure stabilizes and then shifted to the fast mode of operation as desired.

17. **PERFORM** the following to start Purge Exhaust Fan(s).

	a.	IF a single fan start is desired, THEN START 2A-PS-EF-RB or 2B-PS-EF-RB.	
	b.	IF dual fan starts are desired, THEN SIMULTANEOUSLY START 2A-PS-EF-RB and 2B-PS-EF-RB.	
	C.	IF a second fan start is desired AND one fan is already running, THEN PERFORM the following:	
		<ul> <li>STOP the running fan.</li> </ul>	
		<ul> <li>WHEN the suction and discharge dampers indicate full closure, THEN</li> <li>SIMULTANEOUSLY START 2A-PS-EF-RB and 2B-PS-EF-RB.</li> </ul>	
18.	<b>ENS</b> SUC	<b>URE</b> SBGT TRAIN 2A REACTOR BUILDING TION VALVE, 2D-BFV-RB, is open.	

 $\square$ 

	19.	ENSURE SBGT TRAIN 2B REACTOR BUILDING SUCTION VALVE, 2H-BFV-RB, is open.	
	20.	<b>IF</b> Section 7.3 was <b>NOT</b> performed prior to this section, <b>THEN ENSURE</b> SBGT System in standby in accordance with 2OP-10.	
NOTE:	The Control Operator may adjust primary containment flow as specific activities in the primary containment require.		C



- 1. Unit Two (2) is in Mode 4.
- 2. Primary Containment purging is complete IAW 2OP-24, Section 5.3.
- 3. Primary Containment oxygen concentration is >18%.
- 4. An E&RC air sample has determined radioactive gases are less than 1 DAC.
- 5. Five drywell volumes have been purged.
- 6. The Reactor Building Ventilation System is in operation per 2OP-37.1 and SBGT is in STANDBY per 2OP-10.
- 7. Personnel entry into primary containment is necessary.
- 8. The requirements for isolation of all nitrogen sources to the containment and TIP System have been met.
- 9. E&RC has been notified of changing ventilation in primary containment.

**INITIATING CUE:** 

)

)

You are directed by the Unit SCO to startup Primary Containment Ventilation During Personnel Entry, per 2OP-24 using both purge exhaust fans and inform the Unit SCO when the actions are complete.

5.4	Primary Containment Ventilating During Personnel Entry		C Continuous
5.4	4.1	Initial Conditions	036
	1.	Primary containment purging is complete in accordance with Section 5.3 or 8.13.	
	2.	<b>IF</b> the unit is in Mode 1, 2, or 3, <b>THEN</b> drywell purge is in service in accordance with Section 5.3.	
	3.	Primary containment oxygen concentration is greater than 18%.	
	4.	An E&RC air sample determined radioactive gases are less than 1 DAC.	
	5.	Five drywell volumes have been purged.	
	6.	The Reactor Building Ventilation System is in operation in accordance with 2OP-37.1.	
	7.	Personnel entry into primary containment is necessary.	
_			

R27

**NOTE:** The performance of Step 5.4.2.1 completes the conditions necessary to make drywell entry in Modes 1, 2, or 3 and the remainder of this section is not applicable. This step must also be completed to satisfy personnel entry requirements for Modes 4 and 5.

# CAUTION

Simultaneous ventilating the drywell and suppression chamber shall **NOT** be performed in Modes 1, 2, or 3.

1. **ENSURE** the requirements for isolation of all nitrogen sources to containment **AND** TIP System have been met as specified by 0OI-01.02 for drywell entry.

 $\square$ 

20P-24	Rev. 139	Page 35 of 196

.

1

)

)

NOTE:	E&R( conta	C should be notified prior to changing ventilation through primary ainment.		
	2.	WHEN the unit is in Mode 4, THEN STOP PURGE EXHAUST FAN, 2A-PS-EF-RB AND 2B-PS-EF-RB, if running.		
	3.	ENSURE D/W N <sub>2</sub> INLET VLV, CAC-V6, is open.		
	4.	<b>ENSURE</b> TORUS N <sub>2</sub> INLET VLV, CAC-V5, is open.		
	5.	ENSURE TORUS PURGE EXH VLV, CAC-V7, is open.		
	6.	ENSURE TORUS PURGE EXH VLV, CAC-V8, is open.		
	7.	ENSURE DRYWELL PURGE EXH VLV, CAC-V9, is open.		
	8.	ENSURE DRYWELL PURGE EXH VLV, CAC-V10, is open.		
	9.	ENSURE DW HEAD PURGE EXH VLV, CAC-V49, is open.		
	10.	<b>ENSURE</b> <i>DW HEAD PURGE EXH VLV, CAC-V50</i> , is open.		
	11.	<b>IF</b> running, <b>THEN STOP</b> <i>SBGT A</i> and <i>B</i> .		
	12.	<b>ENSURE</b> <i>SBGT DW SUCT DAMPER, 2F-BFV-RB</i> , is closed.		
	13.	<b>OPEN</b> PURGE SUCTION & INBD EXHAUST ISOL, 2I-BFV-RB AND 2N-BFV-RB.		
	14.	<b>OPEN</b> PURGE OTBD EXHAUST ISOL, 2A-BFV-RB.		

 2OP-24
 Rev. 139
 Page 36 of 196

15. **ENSURE** *DW PURGE AIR INLET VLV*, *CAC-V15*, is open.

 $\square$ 

Π

 $\square$ 

Π

Π

 $\square$ 

16. **PLACE** *DW/TORUS PURGE DAMPER, 2C-TPD-RB*, in *MAX*.

### CAUTION

Starting a second fan when one is already running causes excessive thermal stress to the motor. This is due to the reverse rotation of the non-running fan while the suction and discharge dampers are opening. Starting of fan(s) should be in the slow mode of operation until system pressure stabilizes and then shifted to the fast mode of operation as desired.

- 17. **PERFORM** the following to start Purge Exhaust Fan(s).
  - a. **IF** a single fan start is desired, **THEN START** 2A-PS-EF-RB or 2B-PS-EF-RB.
  - b. **IF** dual fan starts are desired, **THEN SIMULTANEOUSLY START** 2A-PS-EF-RB and 2B-PS-EF-RB.
  - c. **IF** a second fan start is desired **AND** one fan is already running, **THEN PERFORM** the following:

– **STOP** the running fan.

- WHEN the suction and discharge dampers indicate full closure, THEN
   SIMULTANEOUSLY START 2A-PS-EF-RB and 2B-PS-EF-RB.
- 18. **ENSURE** SBGT TRAIN 2A REACTOR BUILDING SUCTION VALVE, 2D-BFV-RB, is open.

20P-24 Rev. 139 Page 37 of 1	20P-24	Rev. 139	Page 37 of 196
------------------------------	--------	----------	----------------

18

)

19.	<b>ENSURE</b> SBGT TRAIN 2B REACTOR BUILDING SUCTION VALVE, 2H-BFV-RB, is open.	
20.	IF Section 7.3 was <b>NOT</b> performed prior to this section,	

20. **IF** Section 7.3 was **NOT** performed prior to this section, **THEN ENSURE** SBGT System in standby in accordance with 2OP-10.

**NOTE:** The Control Operator may adjust primary containment flow as specific activities in the primary containment require.

20P-24 Rev. 139 Page 38 of	20P-24
----------------------------	--------

-1

### PROGRESS ENERGY CAROLINAS BRUNSWICK TRAINING SECTION

JOB PERFORMANCE MEASURE

# NRC SIM JPM S-6

TITLE: Manual Transfer of 4160 Emergency Bus Supply from the DG to the Normal Feeder IAW 00P-50.1

## SAFETY CONSIDERATIONS:

None.

SIMULATOR SETUP: IC-196

EVALUATOR NOTES: (Do not read to trainee)

- 1. The applicable procedure section WILL NOT be provided to the trainee.
- 2. Validation time was 20 minutes

## **TASK CONDITIONS:**

- 1. Unit Two (2) is operating at 100% power.
- Emergency Bus E3 is being carried by the #3 EDG due to a relay trip of the E3 Bus feeder breaker.
- The Unit 2 alignment (Isolations and Actuations) has been restored to normal configuration following the restoration of power to Bus E3 from DG-3.
- 4. Repairs have been completed to the E-3 feeder breaker relay.
- 5. Normal feeder bus for emergency bus is energized.
- 6. The Load Dispatcher has been notified that the 4160V E-3 Bus power supply is being shifted to the Normal Feeder.

# **INITIATING CUE:**

You are directed by the Unit SCO to manually transfer the 4160 Emergency Bus Supply for Emergency Bus E-3 from the DG to the Normal Feeder IAW 0OP-50.1.

# **EXAMINER NOTE:** The following note and caution must be noted prior to performing step 1 of JPM (End of Procedure Step 8.6.1)

#### NOTE:

WHEN transferring the diesel generator from Auto Mode to Control Room Manual, diesel generator frequency is expected to drop approximately 3 Hz at rated load. Since the range of frequency drop to diesel generator load is linear (e.g., transfer to Control Room Manual at half load results in a frequency drop of 1.5 Hz), adjustments to lower diesel generator load or raise diesel frequency can be made to compensate for frequency drop prior to the transfer. See Figure 1.

#### CAUTION:

Failure to reduce load or raise frequency on the diesel generator as necessary, prior to transferring to Control Room Manual may result in trip of the RPS EPA breakers on underfrequency (57.7 Hz decreasing).

Step 1- Obtain and Review procedure 0OP-50.1. and begin at step 8.6.1

Procedure 0OP-50.1. obtained and reviewed.

#### SAT/UNSAT

Step 2- PERFORM one or more of the following as necessary to prevent RPS EPA breaker trip.

- RAISE diesel generator frequency (limiter set at 61 Hz)

- REDUCE diesel generator load

Raises frequency and/or reduces load to maintain 60 hertz

Step 3 - PLACE the appropriate diesel generator control in control room manual mode by depressing applicable push button on Panel XU-2.

Depresses PB and places the #3 EDG control in control room manual

\*CRITICAL STEP\*\*

SAT/UNSAT

Step 4 - PLACE appropriate synchroscope switch in ON for normal feed to emergency bus: E3 BUS 2D TO BUS E3 (2AD1).

Places E3 BUS 2D TO BUS E3 (2AD1) synchroscope switch in ON

\*\*CRITICAL STEP\*\*

SAT/UNSAT

#### NOTE: Procedure Caution Prior to next step

## CAUTION

**Incoming voltage is from the grid and running voltage is from the diesel generator.** 

Step 5 - ENSURE incoming and running voltages are matched.

Ensures incoming and running voltages are matched.

## **NOTE: Procedure Caution** Prior to next step

#### CAUTION

WHEN the synchroscope is rotating slowly in the fast direction during this method of transfer, it will be necessary to raise DG frequency to obtain rotation in the slow

direction. Failure to follow this guidance could result in an RPS MG set trip on low frequency at 57.7 Hz decreasing.

Step 6 - ADJUST diesel generator GOVERNOR motor control switch as necessary so the synchroscope is rotating slowly in the SLOW direction (counterclockwise).

> ADJUST diesel generator GOVERNOR motor control switch as necessary so the synchroscope is rotating slowly in the SLOW direction (counterclockwise).

#### \*\*CRITICAL STEP\*\*

#### SAT/UNSAT

Step 7 - WHEN synchroscope is at "12 o'clock", THEN PLACE AND HOLD control switch for appropriate normal feed to emergency bus in CLOSE until both MSTR and SLAVE breakers indicate closed: BUS 2D TO BUS E3 Master - 2AD1 Slave - Al2.

*Places AND Holds control switch for appropriate normal feed to emergency bus in CLOSE until both MSTR (2AD1) and SLAVE (Al2) breakers indicate closed:* 

\*\*CRITICAL STEP\*\*

SAT/UNSAT

Step 8 - CONFIRM synchroscope remains at "12 o'clock".

Confirms synch scope remains at 12 o'clock.
Step 9- PLACE synchroscope used in Step 8.6.2.3 in OFF.

PLACES synchroscope E3 BUS 2D TO BUS E3 (2AD1) in OFF.

SAT/UNSAT

## **NOTE: Procedure Caution** Prior to next step

## CAUTION

To prevent a diesel generator from tripping on reverse power, do NOT reduce DG load below 450KW.

Step 10 - MAINTAIN generator vars with voltage adjusting rheostat while lowering diesel generator load.

Maintains vars with voltage by adjusting rheostat while lowering load

SAT/UNSAT

Step 11 - LOWER diesel generator load to between 450 and 550 KW by momentarily placing the GOVERNOR motor control switch in LOWER.

Lowers load to between 450 and 550 KW (not <450KW)

\*\*CRITICAL STEP\*\*

SAT/UNSAT

**EXAMINER NOTE**: The critical aspect of step 11 is to not get a reverse power trip of the DG if load is <450KW

Step 12 - OPEN the appropriate diesel generator output breaker: DIESEL GEN 3 TO BUS E3 (AI5)

Opens output breaker DIESEL GEN 3 TO BUS E3 (AI5)

### \*\*CRITICAL STEP\*\*

## SAT/UNSAT

Step 13 - OBSERVE the following indications:

- a. Breaker open in accordance with indicating lights.
- b. Emergency bus voltage remains constant.
- c. Diesel generator load and amps are zero.
- d. NO LOAD and AVAIL lights are illuminated on the diesel generator control module.

Observes indications noted above

SAT/UNSAT

**TERMINATING CUE/PROMPT**: The diesel generator will be shutdown by another operator. The JPM is complete.

**COMMENTS:** 

K/A REFERENCE AND IMPORTANCE RATING:

264000 A4.05 3.6/3.7 Ability to manually operate and/or monitor in the control room: Transfer of the EDG with load to grid

**REFERENCES**:

00P-50.1, Revision 67

## TOOLS AND EQUIPMENT:

None.

)

SAFETY FUNCTION (from NUREG 1123, Rev 2.):

6 - Electrical

## APPLICABLE METHOD OF TESTING

Performance	e: Simulate	 Actual	<u>X</u>	Unit: <u>2</u>
Setting:	Control Room	 Simulator	<u>X</u>	In-Plant:
Time Critica	I: Yes	 No	_ <u>X</u>	Time Limit
Alternate Pa	ath: Yes	 No	<u>X</u>	

**EVALUATION** 

Performer:

JPM: Pass \_\_\_\_\_ Fail \_\_\_\_\_

## **TASK CONDITIONS:**

. . .

- 1. Unit Two (2) is operating at 100% power.
- Emergency Bus E3 is being carried by the #3 EDG due to a relay trip of the E3 Bus feeder breaker.
- The Unit 2 alignment (Isolations and Actuations) has been restored to normal configuration following the restoration of power to Bus E3 from DG-3.
- 4. Repairs have been completed to the E-3 feeder breaker relay.
- 5. Normal feeder bus for emergency bus is energized.
- 6. The Load Dispatcher has been notified that the 4160V E-3 Bus power supply is being shifted to the Normal Feeder.

## **INITIATING CUE:**

You are directed by the Unit SCO to manually transfer the 4160 Emergency Bus Supply for Emergency Bus E-3 from the DG to the Normal Feeder IAW 0OP-50.1.

## 8.6 Control Room Manual Transfer of 4160V Emergency Bus Supply from Diesel Generator to Normal Feeder

C Continuous Use

 $\square$ 

Page 112 of 164

## 8.6.1 Initial Conditions

**NOTE:** IF this procedure is being used to recover from a loss of grid event (such as 0AOP-36.1 or 0AOP-36.2), **THEN** the Shift Superintendent and Operations Manager should be included during consultation with the Load Dispatcher to obtain assurance that Off-site power is reliable enough to support reconnection of the Emergency Buses.

- Diesel generator is supplying the associated emergency bus.
- 2. Normal feeder bus for emergency bus is energized.
- 3. Notify the Load Dispatcher that the 4160V E Bus power supply is being shifted to the Normal Feeder.

#### 8.6.2 Procedural Steps

**NOTE:** WHEN transferring the diesel generator from Auto Mode to Control Room Manual, diesel generator frequency is expected to drop approximately 3 Hz at rated load. Since the range of frequency drop to diesel generator load is linear (e.g., transfer to Control Room Manual at half load results in a frequency drop of 1.5 Hz), adjustments to lower diesel generator load or raise diesel frequency can be made to compensate for frequency drop prior to the transfer. See Figure 1.

R35

R35

#### CAUTION

Failure to reduce load or raise frequency on the diesel generator as necessary, prior to transferring to Control Room Manual may result in trip of the RPS EPA breakers on underfrequency (57.7 Hz decreasing).

0OP-50.1	Rev. 67

**R38** 

**R36** 

8.6.2 Procedural Steps

R35

- 1. **PERFORM** one or more of the following as necessary to prevent RPS EPA breaker trip. (See Figure 1.)
  - RAISE diesel generator frequency (limiter set at 61 Hz)

 $\square$ 

- **REDUCE** diesel generator load
- 2. **PLACE** the appropriate diesel generator control in control room manual mode by depressing applicable push button on Panel XU-2.
- 3. **PLACE** appropriate synchroscope switch in *ON* for normal feed to emergency bus:

	Emergency Bus	Synchroscope	
a.	E1	BUS 1D TO BUS E1 (1AD1).	
b.	E2	BUS 1C TO BUS E2 (1AC8).	
c.	E3	BUS 2D TO BUS E3 (2AD1).	
d.	E4	BUS 2C TO BUS E4 (2AC8).	

# CAUTION

Incoming voltage is from the grid and running voltage is from the diesel generator.

4. **ENSURE** incoming and running voltages are matched.

## CAUTION

**WHEN** the synchroscope is rotating slowly in the fast direction during this method of transfer, it will be necessary to raise DG frequency to obtain rotation in the slow direction. Failure to follow this guidance could result in an RPS MG set trip on low frequency at 57.7 Hz decreasing.

5. **ADJUST** diesel generator *GOVERNOR* motor control switch as necessary so the synchroscope is rotating slowly in the SLOW direction (counterclockwise).

0OP-50.1	Rev. 67	Page 113 of 164
----------	---------	-----------------

## 8.6.2 Procedural Steps

7.

6. WHEN synchroscope is at "12 o'clock", THEN PLACE AND HOLD control switch for appropriate normal feed to emergency bus in *CLOSE* until both *MSTR* and *SLAVE* breakers indicate closed:

	Breaker Feed	Master Breaker	Slave Breaker	
a.	BUS 1D TO BUS E1	1AD1	AE6.	
b.	BUS 1C TO BUS E2	1AC8	AG4.	
C.	BUS 2D TO BUS E3	2AD1	AI2.	
d.	BUS 2C TO BUS E4	2AC8	AJ9.	
<b>CONFIRM</b> synchroscope remains at "12 o'clock".				

 $\square$ 

 $\square$ 

 $\square$ 

8. **PLACE** synchroscope used in Step 8.6.2.3 in *OFF*.

## CAUTION

To prevent a diesel generator from tripping on reverse power, do **NOT** reduce DG load below 450KW.

- 9. **MAINTAIN** generator vars with voltage adjusting rheostat while lowering diesel generator load.
- 10. **LOWER** diesel generator load to between 450 and 550 KW by momentarily placing the *GOVERNOR* motor control switch in *LOWER*.

0OP-50.1	Rev. 67	Page 114 of 164
----------	---------	-----------------

# 8.6.2 Procedural Steps

, ,

	11.	<b>OPEN</b> the appropriate diesel generator output breaker:							
		Diese	el Generator		<u>Breaker</u>				
		No. 1		DIESEL	. GEN 1 T	O BUS E1	(AE9)		
		No. 2		DIESEL	. GEN 2 T	O BUS E2	(AG7)		
		No. 3		DIESEL GEN 3 TO BUS E3 (AI5)					
		No. 4		DIESEL	. GEN 4 T	O BUS E4	(AK2)		
	12. <b>OBSERVE</b> the following indications:								
		a.	Breaker open	in accore	dance with	n indicating	ı lights.		
		b.	Emergency bu	us voltag	e remains	constant.			
		C.	Diesel genera	tor load a	and amps	are zero.			
		d. <i>NO LOAD</i> and <i>AVAIL</i> lights are illuminated on the diesel generator control module.			on the				
	13.	SHUT	<b>DOWN</b> the die	esel in ac	cordance	with 0OP-	39.		
NOTE:	The emergency bus is now energized from normal feeder and the diesel generator is returned to standby automatic upon completion of shutdown section.								

)



### **TASK CONDITIONS:**

- 1. Unit Two (2) is operating at 100% power.
- Emergency Bus E3 is being carried by the #3 EDG due to a relay trip of the E3 Bus feeder breaker.
- The Unit 2 alignment (Isolations and Actuations) has been restored to normal configuration following the restoration of power to Bus E3 from DG-3.
- 4. Repairs have been completed to the E-3 feeder breaker relay.
- 5. Normal feeder bus for emergency bus is energized.
- 6. The Load Dispatcher has been notified that the 4160V E-3 Bus power supply is being shifted to the Normal Feeder.

## **INITIATING CUE:**

You are directed by the Unit SCO to manually transfer the 4160 Emergency Bus Supply for Emergency Bus E-3 from the DG to the Normal Feeder IAW 0OP-50.1.