

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

September 3, 1985

Director of Nuclear Reactor Regulation  
Attention: Ms. E. Adensam, Chief  
Licensing Branch No. 4  
Division of Licensing  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Dear Ms. Adensam:

In the Matter of the Application of ) Docket Nos. 50-390  
Tennessee Valley Authority ) 50-391

The present specified date in Construction Permit No. CPPR-91 (unit 1) for the Watts Bar Nuclear Plant is September 1985. Although the plant is essentially complete, the fuel load is delayed pending resolution of TVA's employee concern investigation, satisfactory resolution of environmental qualification of electrical equipment documentation concerns, and selection of a site director. We therefore request an extension of the date in Construction Permit No. CPPR-91 (unit 1) to March 1986. The date specified in Construction Permit No. CPPR-92 (unit 2) is presently September 1987 and remains unchanged.

If there are any questions, please get in touch with K. P. Parr at FTS 858-2682.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

*J. A. Domer*  
J. A. Domer, Chief  
Nuclear Licensing Branch

Sworn to and subscribed before me  
this 3<sup>rd</sup> day of Sept. 1985

*Paulette H. White*  
Notary Public  
My Commission Expires 8-24-88

cc: U.S. Nuclear Regulatory Commission  
Region II  
Attention: Dr. J. Nelson Grace, Regional Administrator  
101 Marietta Street, NW, Suite 2900  
Atlanta, Georgia 30323

8509110329 850903  
PDR ADOCK 05000390  
A PDR

*B001  
1/0*