

14.2 Initial Plant Test Program

14.2.1 Summary of Test Program and Objectives

14.2.1.1 Summary of the Startup Test Program

The startup test program includes testing activities that commence with the completion of construction and installation and end with the completion of the power ascension testing. Testing is performed on SSC that:

- Are used for safe shutdown and cooldown of the reactor under normal plant conditions and for maintaining the reactor in a safe condition for an extended shutdown period.
- Are used for the safe shutdown of the reactor under infrequent or moderately frequent transient events, postulated accident conditions, and for maintaining the reactor in a safe condition for an extended shutdown period following such conditions.
- Are used for establishing conformance with safety limits or limiting conditions for operation that shall be included in the Technical Specifications.
- Are classified as engineered safety features (ESF) or used to support or establish that the operations of ESF are within design limits.
- Are assumed to function or that are credited in the accident analysis as described throughout this FSAR.
- Are used to process, store, control, measure, or limit the release of radioactive materials.
- Are used in the special low-power testing program that is conducted at power levels no greater than five percent to provide meaningful technical information in addition to that obtained in the normal startup test program required for the resolution of Three Mile Island (TMI) action plan item 1.G.1.
- Are identified as a significant risk in the facility based on a specific probabilistic risk assessment.
- Are used to mitigate severe accidents that are beyond the U.S. EPR design basis.

This test program demonstrates that SSC operate and comply with design requirements and meet the requirements of 10 CFR 50, Appendix B, Criterion XI. The startup test program results confirm that performance levels meet the functional safety requirements and verify the adequacy of SSC design and the functionality of systems over their operating ranges. It also helps to establish baseline performance data and serves to verify that normal operating and emergency procedures achieve their intended purposes. The data collected during the performance of testing shall be

categorized as acceptance criteria or baseline data. Acceptance criteria data has clearly defined criteria (minimum or maximum allowable values) that are used to determine if the system or component is capable of meeting the design basis assumptions in the accident analyses. Baseline data is not used to determine if a component or system can meet a design basis assumption. Baseline data is collected for trending purposes and does not have established acceptance criteria, it shall be clearly denoted that the data is recorded for baseline purposes.

The startup test program begins at the end of construction activities and consists of the following phases:

- Phase I - preoperational testing program.
- Phase II - initial fuel loading and precritical testing.
- Phase III - initial criticality and low power physics testing.
- Phase IV - power ascension testing.

14.2.1.1.1 Construction Activities

Construction activities consist of tests and inspections required to confirm that construction is complete and that systems are ready for preoperational testing.

Construction activities verify that the construction quality associated with SSC are satisfactorily completed prior to turning control and responsibility over to the startup organization. Construction activities consist of preliminary tests and inspections which include, but are not limited to:

- Weld inspections and other types of material examinations.
- Hanger and pipe support inspections.
- Flushing and hydro lasing, excluding flushes that require operation of permanent plant equipment.
- Cleaning.
- Circuit integrity and separation checks, excluding tests that require circuits to be energized.
- Hydrostatic pressure tests.

Specific construction test requirements shall be established in accordance with the site administrative procedures.

14.2.1.1.2 Phase I - Preoperational Testing

Upon the completion of construction and installation testing, preoperational tests are performed to demonstrate that SSC operate in accordance with design bases. Simulated signals or inputs are often used to demonstrate the full range of the system

operation when it would be undesirable to create real system conditions. The general objectives of the preoperational test phase are:

- To demonstrate that appropriate acceptance criteria are met for safety-related SSC, including alarms and indications.
- To provide documentation of the performance and safety of equipment and systems.
- To provide baseline test and operating data of equipment and subsystems for future reference.
- To operate new equipment for a sufficient period to demonstrate performance so that any design, manufacturing, or installation defects can be detected and corrected.
- To provide the permanent plant operating staff with the maximum opportunity to obtain practical experience in the operation and maintenance of equipment and systems and their associated procedures.
- To perform dynamic valve testing under maximum design differential pressure, if practical.

Phase I testing ends with hot functional testing (HFT) which is the initial opportunity to perform integrated tests at hot zero power (HZP) pressure and temperature conditions. The general objectives for HFT are:

- To make certain that plant systems operate together on an integrated basis to the extent possible prior to fuel load.
- To incorporate surveillance, normal, and emergency operating procedures into test program procedures to the extent practical. These procedures are verified to the extent practical and revised, if necessary, prior to fuel loading.
- To demonstrate that systems and safety equipment are operational and that it is possible to proceed to fuel loading and to the startup phase.
- The HFT preoperational tests shall clearly distinguish between the data that is used to verify that a design basis performance requirement is met and the test data is taken to record baseline information. The procedure shall clearly verify that data has clearly defined acceptance criteria, minimum acceptable value, and provide a method to document exceptions to the minimum acceptable value.

Abstracts for the preoperational tests are provided in Section 14.2.12.

14.2.1.1.3 Phase II - Initial Fuel Loading and Precritical Testing

Initial fuel loading starts after completion of the preoperational testing. This phase of the initial test program provides a systematic process to safely accomplish and verify the initial fuel loadings. Fuel loading is detailed in Section 14.2.10.1.

Following the completion of initial fuel loading operations and prior to initial criticality, tests are performed to provide additional confirmation that plant systems necessary for normal plant operation function as expected and to obtain performance data on core-related systems and components. As often as is practical, normal plant operating procedures are used to bring the plant from cold shutdown conditions through hot shutdown conditions. Testing normally proceeds directly to initial criticality testing and the beginning of low power physics testing. Abstracts of tests conducted during this phase are provided in Section 14.2.12.

14.2.1.1.4 Phase III - Initial Criticality and Low Power Physics Testing

The initial criticality phase of the startup test program confirms that criticality is achieved in a safe and controlled manner. A description of the procedures followed during the approach to initial criticality is included in Section 14.2.10.2. Following initial criticality, a series of low-power physics tests are performed to verify selected core design parameters. These tests serve to substantiate the safety analysis assumptions and Technical Specifications. They also demonstrate that core characteristics are within the expected limits and provide data for benchmarking the design methodology used for predicting core characteristics later in life. Abstracts of tests performed during this phase are provided in Section 14.2.12.

14.2.1.1.5 Phase IV - Power Ascension Testing

A series of power ascension tests is conducted to bring the reactor to full power. Testing is performed at various power levels and is intended to demonstrate that the facility operates in accordance with its design bases during steady state conditions and, to the extent practicable, during anticipated transients. Abstracts of tests performed during power ascension are provided in Section 14.2.12.

14.2.2 Organization and Staffing

It is the responsibility of the COL applicant to organize and staff phases of the test program. A COL applicant that references the U.S. EPR certified design will provide site-specific information that describes the organizational units that manage, supervise, or execute any phase of the test program. This description should address the organizational authorities and responsibilities, the degree of participation of each identified organizational unit, and the principal participants. The COL applicant should also describe how, and to what extent, the plant's operating and technical staff participates in each major test phase. This description should include information pertaining to the experience and qualification of supervisory personnel and other principal participants who are responsible for managing, developing, or conducting each test phase. In addition, the COL applicant is responsible for developing a training program for each fundamental group in the organization.

14.2.3 Test Procedures

Detailed procedure guidelines and procedures provided by the appropriate design organization are utilized to develop various system test procedures. Thus, test procedures are based on the requirements of system designers and the applicable RGs.

Each test procedure is prepared using pertinent reference material provided by the appropriate design and vendor organizations, the FSAR, the Technical Specifications and the applicable RGs. A test procedure is prepared for each specific system test to be performed during the test program. Each system test procedure contains, at a minimum, the following major topic areas:

- Test objectives.
- Acceptance criteria.
- References.
- Prerequisites.
- System initial conditions.
- Environmental conditions.
- Special precautions.
- Detailed procedure (including data collection).
- Restoration.
- Documentation of test results.

Test procedures are reviewed as specified by the site-specific administrative control procedures. The originating organization incorporates any required changes into each test procedure at the completion of these reviews. Special test procedures may become necessary for investigative purposes during the Phase I through Phase IV test program. The preparation, review, and approval of these special procedures are governed by site-specific administrative control procedures. Special test procedures that deal with nuclear safety are processed under the same controls as normal startup test procedures. A COL applicant that references the U.S. EPR design certification will provide site-specific information for review and approval of test procedures.

Submittal of applicable procedures and guidelines to the NRC staff for review shall be conducted as described in Section 14.2.11.

14.2.4 Conduct of Test Program

It is the responsibility of the COL applicant to plan, and subsequently, to conduct the plant startup test program. The initial test program is conducted by the startup test group and is controlled by administrative procedures and requirements. The administrative procedures that govern the test program receive the same level of approval as other administrative procedures. The administrative procedures:

- Define format and content of startup test procedures.
- Define review and approval process for both initial issue and subsequent revisions of test procedures.

- Define review and approval process for test results as well as for the failure to meet acceptance criteria or other operational problems or design deficiencies.
- Describe the phases of the initial test program and establishes the requirements for progressing from one phase to the next, as well as identifies the requirements for moving beyond selected hold points or milestones within a given phase.
- Describe the controls used to verify that the as-tested status of each system is known and that modifications including retest requirements deemed necessary for systems undergoing or already having completed testing are tracked.
- List the qualifications and responsibilities of the positions within the startup test group.

The startup administrative procedures are intended to supplement normal plant administrative procedures by addressing issues that are specific to the startup test program.

14.2.5 Review, Evaluation, and Approval of Test Results

A COL applicant that references the U.S. EPR design certification will address the site-specific administration procedures for review and approval of test results. Completed procedures and test reports included in the ITAAC shall be routed to the NRC Resident for Commission review. Final review and approval, including ITAAC reviews of overall test phase results for selected milestones or hold-points within test phases shall be completed before beginning the next phase of startup testing.

14.2.6 Test Records

According to applicable regulatory requirements, initial test program results are compiled and maintained in compliance with administrative procedures. Retention periods for test records are based on considerations of their usefulness in documenting plant performance characteristics, and are retained in accordance with RG 1.28, Quality Assurance Program Requirements – Design and Construction, as described in Section 17. Startup test reports will be prepared in accordance with RG 1.16, Reporting of Operating Information – Appendix A Technical Specifications.

14.2.7 Conformance of Test Programs with Regulatory Guides

The primary regulatory guide for the startup test program is RG 1.68, Initial Test Program for Water Cooled Nuclear Power Plants, Revision 3, March 2007. The startup test program will conform to the relevant testing guidance in applicable regulatory guides. The RGs which provide specific guidance related to testing and testing programs are:

- RG 1.9 - Selection, Design, Qualification, and Testing of Emergency Diesel Generator Units Used as Class 1E Onsite Electric Power Systems at Nuclear Power Plants, Revision 4, March 2007.

- RG 1.20 - Comprehensive Vibration Assessment Program for Reactor Internals During Preoperation and Initial Startup Testing, Revision 3, March 2007.
- RG 1.30 - Quality Assurance Requirements for the Installation, Inspection, and Testing of Instrumentation and Electric Equipment, Revision 0, August 1972.
- RG 1.37 - Quality Assurance Requirements for Cleaning of Fluid Systems and Associated Components of Water-Cooled Nuclear Power Plants, Revision 1, March 2007.
- RG 1.41 - Preoperational Testing of Redundant On-Site Electric Power Systems to Verify Proper Load Group Assignments, Revision 0, March 1973.
- RG 1.52 - Design, Inspection, and Testing Criteria for Air Filtration and Adsorption Units of Post-Accident Engineered-Safety-Feature Atmosphere Cleanup Systems in Light-Water-Cooled Nuclear Power Plants, Revision 3, June 2001.
- RG 1.68.2 - Initial Startup Test Program to Demonstrate Remote Shutdown Capability for Water-Cooled Nuclear Power Plants, Revision 1 July 1978.
- RG 1.68.3 - Preoperational Testing of Instrument and Control Air Systems, Revision 0, April 1982.
- RG 1.79 - Preoperational Testing of Emergency Core Cooling Systems for Pressurized-Water Reactors, Revision 1, September 1975.
- RG 1.116 - Quality Assurance Requirements for Installation, Inspection, and Testing of Mechanical Equipment and Systems, Revision 0-R, May 1977.
- RG 1.128 - Installation Design and Installation of Large Lead Storage Batteries for Nuclear Power Plants, Revision 2, February 2007.
- RG 1.139 - Guidance for Residual Heat Removal. Revision 0, May 1978.
- RG 1.140 - Design, Testing, and Maintenance Criteria for Normal Ventilation Exhaust System Air Filtration and Adsorption Units of Light-Water-Cooled Nuclear Power Plants, Revision 2, June 2001.

14.2.8 Utilization of Reactor Operating and Testing Experience in Development of Initial Test Program

The design of the U.S. EPR is an evolutionary design. As such, the experience gained from previous successful startups is factored into the initial test program. This information reflects both AREVA NP operating and test experience and industry wide experience concerning pressurized water reactors. A summary will be developed to provide conclusions from this review and the effects on the test program.

The plant operations staff reviews reactor operating and testing experiences at other facilities that are similar in design and capacity prior to the unit starting up. This review is carried out by circulating the following information to startup and

operations personnel so that pertinent information can be utilized in the startup program:

- Licensee event reports or summaries.
- NRC I&E bulletins.
- NRC circulars.
- NRC information notices.
- INPO items.

14.2.8.1 First-of-a-Kind Testing

First-of-a-kind (FOAK) design features are those identified as new, unique, or special in one or more aspects of their plant application that warrant extended or more detailed testing to verify their functional performance.

From a design standpoint, the U.S. EPR is not a FOAK plant. Specific features that may be novel in the U.S., such as the control rod drive systems or the incore neutron measurement system, have been successfully implemented in previous AREVA designs. In addition, for new EPR-specific features, the U.S. EPR will be preceded by European units, which are scheduled to enter commercial operation prior to any U.S. unit. Hence, extensive testing and operational data will be available prior to the first U.S. EPR beginning its Initial Plant Test Program.

Examples of features that may be novel in the U.S., but which are in service at AREVA plants in Europe include:

- Control rod drive mechanisms (CRDM).
- Control rod position indication.
- Fixed and moveable incore neutron measurement systems.

Examples of features that may be novel in the U.S., but which are expected to have been demonstrated in other EPR units prior to operation of any U.S. EPR include:

- Reactor internals (vibration measurement).
- Natural circulation of the reactor coolant system (RCS).
- Reactor coolant pump (RCP) stand-still seal.
- Pressurizer surge line (thermal stratification).

The first COL applicant that references the U.S. EPR certified design will commit to review results from European predecessors concerning the new, unique, or novel EPR features such as those previously noted and propose supplemental testing if necessary.

14.2.9 Trial Use of Plant Operating and Emergency Procedures

The test program schedule is addressed in Section 14.2.11. The schedule for the development of the plant operating and emergency procedures shall allow sufficient time for trial use of these procedures during the initial test program as appropriate and to the extent possible. In addition, the COL applicant should identify the specific operator training to be conducted as part of the low-power testing program related to the resolution of TMI Action Plan Item I.G.1, as described in the following reports:

NUREG-0660 - NRC Action Plans Developed as a Result of the TMI-2 Accident, Revision 1, August 1980.

NUREG-0694 - TMI-Related Requirements for New Operating Licenses, June 1980.

NUREG-0737 - Clarification of TMI Action Plan Requirements.

To accomplish these requirements, the emergency procedures will be performed on the plant simulator for procedure validation and operator training.

14.2.10 Initial Fuel Loading and Initial Criticality

Initial fuel loading and initial criticality are performed in a controlled manner during the startup test program. These activities are performed in a controlled and safe manner using the test procedures addressed in Section 14.2.12. Technical Specification requirements are applicable and must be satisfied prior to these operations.

14.2.10.1 Initial Fuel Loading

Minimum initial conditions for core load:

- All ITAAC have been closed.
- The fuel loading evolution is controlled by the use of approved plant procedures, which establish plant conditions, control access, establish security, control maintenance activities, and provide instructions that pertain to the use of fuel handling equipment.
- The boron concentration and isotopic content in the coolant is verified to be equal to or greater than that required for refueling. It is not anticipated that the refueling cavity will be completely filled. However, the water level in the reactor vessel shall remain above the installed fuel assemblies at times.
- The residual heat removal system (RHRS) provides coolant circulation that verifies adequate boron mixing and a means of controlling water temperature. The in-containment refueling water storage tank (IRWST) is in service and contains borated water at a volume and concentration that complies with the requirements. Applicable administrative controls shall be used to prevent unauthorized alteration of system lineups or change to the boron concentration in the RCS.

- A minimum of two permanent or temporary neutron detectors are located so that core reactivity changes can be detected and recorded. The neutron detectors shall be calibrated and operable prior to fuel movement.
- Response checks of neutron detectors are required prior to the commencement of fuel loading.
- Continuous area radiation monitoring shall be provided during fuel handling and fuel loading operations. Permanently installed radiation monitors display radiation levels in the main control room (MCR) and shall be monitored by licensed operators.

Fuel assemblies, together with inserted components, are placed in the reactor vessel, one at a time, according to previously established and approved sequences. The initial fuel loading procedure shall include detailed instructions, which prescribe successive movements of each fuel assembly. The procedures allow each fuel assembly movement to be verified prior to proceeding with the next assembly. Multiple checks are made for fuel assembly and inserted component serial numbers to guard against possible inadvertent exchanges or substitutions.

At least two fuel assemblies that contain primary neutron sources shall be placed into the core at appropriate specified points in the initial fuel loading procedure. This will ensure a neutron population large enough for adequate monitoring of the core. As each fuel assembly is loaded, at least two separate inverse count-rate plots shall be maintained to verify that the extrapolated inverse count-rate ratio (ICRR) behaves as expected. In addition, nuclear instrumentation shall be monitored to verify that each just-loaded fuel assembly does not excessively increase the count-rate. The results of each loading step shall be reviewed and evaluated before the next sequence fuel assembly is grappled by the manipulator crane.

Criteria for the safe loading of fuel require that loading operations stop immediately if:

- The neutron count-rate from either temporary nuclear channel unexpectedly doubles during any single loading step, excluding anticipated change due to detector or source movement, or spatial effects such as a fuel assembly coupling source with a detector.
- The neutron count-rate on any individual nuclear channel increases by a pre-established maximum multiplication factor during any single loading step, excluding anticipated changes due to detector or source movement, or spatial effects such as a fuel assembly coupling source with a detector.

A fuel assembly shall not be un-grappled from the refueling machine until stable count-rates have been obtained. In the event that an unexplained increase in count-rate is observed on any nuclear channel, the last fuel assembly loaded shall be withdrawn. Before proceeding, the procedure and loading operation shall be reviewed and evaluated to verify the safe loading of fuel.

14.2.10.2 Initial Criticality

Initial criticality is controlled by the use of approved plant procedures which establish required plant conditions and successful completion of prerequisite tests described in Section 14.2.12. Initial criticality is obtained by a specified, controlled and orderly combination of a rod cluster control assembly (RCCA) withdrawal, and a boron concentration reduction. The approach to criticality requires that RCCA groups be withdrawn in sequence with overlap, except for the last regulating group, which shall remain far enough into the core to provide effective control when criticality is achieved. The RCS boron concentration is then reduced to achieve criticality, at which time the regulating group shall be used to maintain criticality.

Core response during RCCA group withdrawal and RCS boric acid concentration reduction shall be monitored in the MCR by observing the change in neutron count-rate as indicated by the permanent nuclear instrumentation.

The neutron count-rate is plotted as a function of RCCA group position and RCS boron concentration during the approach to criticality. The approach to criticality shall be controlled and specific hold points shall be specified in the procedure. The results of the inverse count-rate monitoring and the indications on installed instrumentation shall be reviewed and evaluated before proceeding to the next prescribed hold point.

The criteria for providing a safe and controlled approach to criticality require that the following conditions are met:

- That high flux trip setpoints be reduced to a value consistent with performance of the next test plateau.
- That a sustained startup rate of one decade per minute not be exceeded.
- That RCCA withdrawal or boron dilution is suspended if unexplainable changes in neutron count-rates are observed.
- That a minimum of one decade of overlap be observed between the source and intermediate channels of the excore nuclear instruments.

14.2.11 Test Program Schedule

The scheduling of individual tests or test sequences is established so that systems and components that are required to prevent or mitigate the consequences of postulated accidents are tested prior to fuel loading. Tests that require a substantial core power level for proper performance are performed at the lowest power level commensurate with obtaining acceptable test data.

A COL applicant that references the U.S. EPR certified design will develop a test program that considers the following five guidance components:

- The applicant should allow at least nine months to conduct preoperational testing.
- The applicant should allow at least three months to conduct startup testing, including fuel loading, low-power tests, and power-ascension tests.

- Overlapping test program schedules (for multiunit sites) should not result in significant divisions of responsibilities or dilutions of the staff provided to implement the test program.
- The sequential schedule for individual startup tests should establish, insofar as practicable, that test requirements should be completed prior to exceeding 25 percent power for SSC that are relied on to prevent, limit, or mitigate the consequences of postulated accidents.
- Approved test procedures should be in a form suitable for review by regulatory inspectors at least 60 days prior to their intended use or at least 60 days prior to fuel loading for fuel loading and startup test procedures.

The EPR startup schedule is as provided in Figure 14.2.11-1—U.S. EPR Commissioning Milestones.

14.2.12 Individual Test Descriptions

The individual preoperational test abstracts identified in this section contain test descriptions that form one part of the bases for defining the minimum testing requirements.

In these abstracts:

- References to design or design requirements generally mean functional design or functional design requirements. For example, actual SSC may have higher design capacity than what is functionally required.
- Acceptance criteria are based on system design parameters that are used in the safety analysis and on programmatic requirements. For example, programmatic testing requirements for the pump and valve testing are described in Section 3.9.6.

Detailed EPR preoperational test procedures:

- Accomplish the testing described in the test abstracts via multiple test procedures that may be executed at different times.
- Establishes the prerequisite conditions per individual test requirements. For example, heating, ventilation, air conditioning (HVAC) testing will be done at current environmental conditions, not extremes of design-assumed temperatures.

Include data requirements for individual tests in more detail (as necessary for verifying test objectives).

14.2.12.1 NSSS Support Systems

14.2.12.1.1 Fuel Pool Cooling and Purification System (Test #001)

1.0 OBJECTIVE

-
- 1.1 To demonstrate the capability to remove decay heat from the spent fuel pool.
 - 1.2 To demonstrate the capability to purify the spent fuel pool.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the fuel pool cooling and purification system (FPCPS) have been completed.
 - 2.2 FPCPS system instrumentation has been calibrated and is functional for performance of the following test.
 - 2.3 Test instrumentation available and calibrated per site procedures.
 - 2.4 Component cooling water system (CCWS) water is available to the fuel pool cooling heat exchanger.
 - 2.5 The leak tests on the following subsystems have been completed.
 - 2.5.1 Fuel pool.
 - 2.5.2 Refueling cavity.
 - 2.5.3 IRWST.
 - 2.5.4 Reactor vessel to refueling cavity seal.
 - 2.6 Support systems required for the operation of the FPCPS are complete and functional.
 - 2.7 The following have been filled to normal level, or shall be during the performance of this test:
 - 2.7.1 Fuel pool.
 - 2.7.2 Refueling cavity.
 - 2.7.3 IRWST.
- 3.0 TEST METHOD
- 3.1 Verify the head versus flow curves for pumps.
 - 3.2 Verify that operation of controls, instrument interlocks and alarms using actual or simulated inputs.
 - 3.3 Verify the functionality of the fuel pool gates and quantify gate leakage.
 - 3.4 Verify the anti-siphons holes on the FPCPS suction lines are free of obstructions.
 - 3.5 Verify no leakage of the spent fuel pool by checking the leak detection system (LDS).
 - 3.6 Verify no leakage of the refueling cavity by checking the LDS.
 - 3.7 Verify no leakage of the IRWST by checking the LDS.

- 3.8 Verify that the purification system meets the design flowrate and filtration capacity when aligned to the following:
 - 3.8.1 Fuel pool.
 - 3.8.2 Refueling cavity.
 - 3.8.3 IRWST.
- 3.9 Verify performance characteristics of power-operated valves (e.g., thrust, stroke time, fail position upon loss of motive power) as designed (refer to Section 9.1.3).
- 3.10 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).

4.0 DATA REQUIRED

- 4.1 Pump head versus flow and operating data for each pump.
- 4.2 Setpoints of alarms interlocks and controls.
- 4.3 Flow data through various system flow paths.
- 4.4 Fuel pool gate leakage data.
- 4.5 Valve performance data.
- 4.6 Control valve operation and position.

5.0 ACCEPTANCE CRITERIA

- 5.1 The FPCPS performs as described in Section 9.1.3.

14.2.12.1.2 CVCS Volume Control Tank (Test #002)

1.0 OBJECTIVE

- 1.1 To verify proper operation of the volume control tank (VCT) subsystem of the chemical and volume control system (CVCS).

2.0 PREREQUISITES

- 2.1 Construction activities on the VCT subsystem have been completed.
- 2.2 The VCT subsystem instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Water makeup system is available to the VCT.
- 2.4 Support systems required for operation of the VCT are complete and functional.

3.0 TEST METHOD

- 3.1 Operate motor operated valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.2 Verify that power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.4.).
- 3.3 Partially fill the VCT with water makeup system and pressurize the VCT using the nitrogen pressurization system. Observe alarm operation.
- 3.4 Vent the VCT and pressurize using the nitrogen system.
- 3.5 Drain and refill the VCT with water makeup system. Observe level alarms and interlocks.
- 3.6 Simulate a full range of VCT temperatures and observe alarms.

4.0 DATA REQUIRED

- 4.1 Valve performance data, where required.
- 4.2 Valve position indication.
- 4.3 Position response of valves to loss of motive power.
- 4.4 VCT pressurization data.
- 4.5 VCT level program data.
- 4.6 Values of parameters at which alarms and interlocks occur.

5.0 ACCEPTANCE CRITERIA

- 5.1 The VCT subsystem performs as described in Section 9.3.4.

14.2.12.1.3 CVCS Charging and Seal Injection (Test #003)

1.0 OBJECTIVE

- 1.1 To verify the proper performance of the CVCS charging subsystem.
- 1.2 To verify the proper performance of the CVCS seal injection subsystem.

2.0 PREREQUISITES

- 2.1 Construction activities on the CVCS charging and seal injection subsystems have been completed.
- 2.2 The CVCS charging and seal injection subsystem instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

- 2.3 The water makeup system subsystem is functional to provide a reliable supply to the charging pump suction.
- 2.4 The VCT subsystem is functional to supply charging pump suction.
- 2.5 The reactor vessel is ready to receive water from the charging headers.
- 2.6 The pressurizer is ready to receive water from the auxiliary spray line.
- 2.7 RCP are ready to receive seal injection water (pumps are coupled and off the backseat) and stand still seal is open.
- 2.8 Support systems required for operation of the CVCS charging and seal injection subsystems are functional.

3.0 TEST METHOD

- 3.1 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.4).
- 3.3 Manually start each charging pump per operating manual instructions.
- 3.4 Manually start each charging pump. Observe charging pump operation including charging pump alarms and interlocks.
- 3.5 With a charging pump running, open the seal injection lines, and observe flow.
- 3.6 With a charging pump running, open the auxiliary spray valve, and observe flow.
- 3.7 Verify the operation of the RCP seal injection flow control valves.
- 3.8 Verify the flowrate of the CVCS miniflow path.
- 3.9 Verify the operation of RCP seal injection header.
- 3.10 Verify performance, including head and flow characteristics, of the charging pumps.

4.0 DATA REQUIRED

- 4.1 Valve performance data, where required.
- 4.2 Valve position indication.
- 4.3 Position response of valves to loss of motive power.
- 4.4 Charging pump and oil lubrication system performance.
- 4.5 Charging pump running data.
- 4.6 Setpoints at which alarms and interlocks occur.

- 4.7 Seal injection flowrates.
- 4.8 Auxiliary spray flowrates.
- 4.9 CVCS charging pump head versus flow.

5.0 ACCEPTANCE CRITERIA

- 5.1 The CVCS charging subsystem performs as described in Section 9.3.4.

14.2.12.1.4 CVCS Letdown (Test #004)

1.0 OBJECTIVE

- 1.1 To verify the proper operation of the CVCS letdown subsystem for normal and emergency conditions.

2.0 PREREQUISITES

- 2.1 Construction activities on the CVCS letdown subsystem have been completed.
- 2.2 Letdown subsystem instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Support systems required for the operation of the CVCS letdown subsystem control valves are functional.
- 2.4 The RCS is operated at HZP pressure and temperature.

3.0 TEST METHOD

- 3.1 Operate control valves remotely while:
 - a. Observing each valve operation and position indication, and
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.4).
- 3.3 Verify response of letdown system to simulated pressurizer level signals.
- 3.4 Simulate a safety injection actuation signal (SIAS) and observe system response.
- 3.5 Simulate a containment isolation actuation signal (CIAS) and observe system response.
- 3.6 Simulate an inadvertent dilution event and observe system response.
- 3.7 Simulate a range of letdown temperatures and observe the response of control valves. Observe alarm and interlock operation.

3.8 Measure system pressure and temperature upstream and downstream of pressure control valves and verify sub-cooled conditions exist.

4.0 DATA REQUIRED

4.1 Valve performance data, where required.

4.2 Valve position indication.

4.3 Position response of valves to loss of motive power.

4.4 Response of control valves to simulated pressurizer level changes.

4.5 Response of system and isolation valves to simulated isolation signals.

4.6 Response of control valves to simulated letdown temperature.

4.7 Delta P (ΔP) across letdown flow control.

4.8 Setpoints at which alarms, indications, and interlocks occur.

5.0 ACCEPTANCE CRITERIA

5.1 The CVCS letdown subsystem performs as described in Section 9.3.4.

14.2.12.1.5 CVCS Chemical Addition (Test #005)

1.0 OBJECTIVE

1.1 To demonstrate that the chemical addition subsystem can inject liquid chemicals into the suction supply of the charging pumps.

1.2 To verify a flow path from the chemical addition tank to the liquid waste system.

2.0 PREREQUISITES

2.1 Support systems required for operation of the chemical addition subsystem are complete and functional.

2.2 The chemical addition tank has been filled from the makeup system with a predetermined amount of water makeup system.

2.3 The CVCS charging subsystem is functional and the charging pump is operating.

2.4 The associated instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.5 A charging pump is in operation.

3.0 TEST METHOD

3.1 Start the chemical addition pump and observe the chemical addition tank level.

3.2 Drain the chemical addition tank to the nuclear island drain and vent systems (NIDVS) and observe the chemical addition tank level.

4.0 DATA REQUIRED

4.1 Chemical addition tank levels.

5.0 ACCEPTANCE CRITERIA

5.1 Verify the flow path from the chemical addition tank to charging pump suction supply line.

5.2 Verify the flow path from the chemical addition tank to the NIDVS.

5.3 The chemical addition subsystem performs as described in Section 9.3.4.

14.2.12.1.6 Coolant Supply & Storage System (Test #006)

1.0 OBJECTIVE

1.1 To verify proper operation of the coolant supply and storage system (CSSS).

2.0 PREREQUISITES

2.1 Construction activities on the CSSS have been completed.

2.2 CSSS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.3 Boric acid concentrator is ready to receive water from the CSSS.

2.4 Support systems required for operation of the CSSS are complete and functional.

3.0 TEST METHOD

3.1 Fill the coolant storage tanks and observe level indications and alarms.

3.2 Simulate a full range of coolant storage tank temperatures and observe indications and alarms.

3.3 Fill the boric acid column from the coolant storage tank using each evaporator feed pump.

3.4 Observe boric acid column level indications, alarms, interlocks, and evaporator feed pump discharge pressure.

3.5 Refill and isolate the boric acid column.

3.6 Open the boric acid column recirculation valves and start each circulation pump while observing boric acid column level changes and verify circulation pump performance.

3.7 Verify operation of the electrical heater that supplies the initial heatup of the boric acid column.

3.8 Observe transfer performance by lining up the boric acid delivery pumps to the boric acid storage tank (BAST).

- 3.9 Line up the vapor compressors with the seal water pumps aligned to the seals and verify that the condensate pumps can supply processed demineralized water to the reactor makeup storage tank.
- 3.10 Verify operation of the degasifier column and associated components.
- 3.11 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.4).
- 3.12 Verify performance, including head and flow characteristics, for the coolant storage pumps.

4.0 DATA REQUIRED

- 4.1 Coolant storage tank level and temperature for each tank.
- 4.2 Coolant storage pump pressure.
- 4.3 Setpoints of alarms and interlocks.
- 4.4 Position response of valves to loss of motive power.
- 4.5 Pump head versus flow for system pumps.

5.0 ACCEPTANCE CRITERIA

- 5.1 The CSSS performs as described in Section 9.3.4.

14.2.12.1.7 Reactor Boron & Water Makeup System (Test #007)

1.0 OBJECTIVE

- 1.1 To verify the performance of the reactor boron and water makeup system (RBWMS).

2.0 PREREQUISITES

- 2.1 Construction activities on the RBWMS have been completed.
- 2.2 RBWMS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Plant demineralized water supply system is functional.
- 2.4 Coolant storage and supply system is available to support the operation of the RBWMS is complete and functional.
- 2.5 Support systems required for the operation of the RBWMS are complete and functional.

3.0 TEST METHOD

- 3.1 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.

- b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.4).
- 3.3 Observe level indications and alarms while filling the BAST.
- 3.4 Simulate a range of BAST temperatures while observing indications and alarms.
- 3.5 Observe tank level, pump discharge pressure, alarms and controls while draining the BAST using each boric acid makeup (BAMU) pump.
- 3.6 Verify performance, including head and flow characteristics, for each boric acid makeup pump.
- 3.7 Verify performance, including head and flow characteristics, for each RBWMS demineralized water pump.
- 3.8 Verify makeup to VCT, and supply to CVCS pump suction from the boric acid makeup pumps and demineralized water pumps.

4.0 DATA REQUIRED

- 4.1 Valve position indication.
- 4.2 Position response of valves to loss of motive power.
- 4.3 BAST level, pressure and temperature.
- 4.4 Boric acid makeup pumps discharge pressure.
- 4.5 Demineralized water pumps discharge pressure.
- 4.6 RBWMS flow.
- 4.7 Setpoints of alarms and interlocks.
- 4.8 Pump head versus flow.
- 4.9 VCT levels.

5.0 ACCEPTANCE CRITERIA

- 5.1 The RBWMS performs as described in Section 9.3.4.

14.2.12.1.8 Boric Acid Mixing Tank (Test #008)

1.0 OBJECTIVE

- 1.1 To verify proper operation of the boric acid mixing tank subsystem.

2.0 PREREQUISITES

- 2.1 Construction activities on the boric acid mixing tank subsystem have been completed.

2.2 Support systems required for operation of the boric acid mixing tank are complete and functional.

2.3 The BAST subsystem is functional.

3.0 TEST METHOD

3.1 Fill the boric acid mixing tank with water from the demineralized water system.

3.2 Energize heaters and measure the length of time required to heat the tank.

3.3 Observe heater control setpoints.

3.4 Line up the boric acid mixing tank to the BAST.

3.5 Start a boric acid feed pump and observe the mixing tank level.

3.6 Refill the boric acid mixing tank, dissolve boric acid crystals and start the mixing tank agitator.

3.7 Take samples as the tank is drained to determine the boric acid concentration.

4.0 DATA REQUIRED

4.1 Mixing tank heater performance data.

4.2 Heatup rate.

4.3 Boric acid concentration.

5.0 ACCEPTANCE CRITERIA

5.1 The boric acid mixing tank subsystem performs as described in Section 9.3.4.

14.2.12.1.9 Boric Acid Storage Tank (Test #009)

1.0 OBJECTIVE

1.1 To verify the proper performance of the BAST subsystem components.

2.0 PREREQUISITES

2.1 Construction activities of the BAST subsystems have been completed.

2.2 The BAST subsystem instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.3 The CVCS charging subsystem is complete and functional.

2.4 The VCT subsystem is complete and functional.

2.5 The boric acid batching storage tank subsystem is complete and functional.

2.6 Support systems required for operation of the BAST subsystem is complete and functional.

3.0 TEST METHOD

3.1 Operate control valves remotely while:

- a. Observing each valve operation and position indication.
- b. Measuring valve performance data (e.g., thrust, opening and closing times).

3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.4).

3.3 Observe level alarm setpoints while filling the BAST with RMW from the boric acid batching tank subsystem.

3.4 Operate each BAMU pump and observe pump performance.

3.5 Line up the BAMU to charging pump suction.

3.6 Verify ability of the BAMU pumps to supply adequate flow to the charging pumps.

3.7 Line up the BAST to charging pump suction.

3.8 Verify that adequate flow is delivered to the charging pumps from the BAST.

3.9 Simulate high and low BAST levels and observe indications, alarms and controls.

3.10 Simulate high and low BAST temperature and observe indications, alarms and controls.

3.11 Line up the BAMU pumps to the VCT and verify that the makeup system is capable of supplying BAMU to the VCT and charging pump suction at the selected rates and quantities in functional modes.

3.12 Observe alarms and interlocks associated with BAMU pumps and the VCT.

3.13 Verify performance, including head and flow characteristics, for the BAMU pumps.

4.0 DATA REQUIRED

4.1 Valve performance data where required.

4.2 Valve position indication.

4.3 Position response of valves to loss of motive power.

4.4 BAMU pump performance data.

4.5 Makeup system performance data.

4.6 Setpoints at which alarms, automatic actuations, and interlocks occur.

4.7 Pump head versus flow.

5.0 ACCEPTANCE CRITERIA

5.1 The BAST subsystem performs as described in Section 9.3.4.

14.2.12.1.10 Coolant Degasification System (Test #010)

1.0 OBJECTIVE

1.1 To verify proper operation of the coolant degasification system (CDS).

2.0 PREREQUISITES

2.1 Construction activities have been completed on the CDS.

2.2 CDS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.3 Support systems required for operation of the CDS are functional.

3.0 TEST METHOD

3.1 Operate control valves remotely while:

a. Observing each valve operation and position indication.

b. Measuring valve performance data (e.g., thrust, opening and closing times).

3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.4).

3.3 Simulate interlock signals from interfacing equipment and observe CDS response.

3.4 Line up the CDS to interfacing systems and, using appropriate operating functional modes.

3.5 Verify that flow paths have been established to interfacing systems.

3.6 Observe alarm and controller response.

4.0 DATA REQUIRED

4.1 Verify by valve diagnostic testing (e.g., stroke time, developed thrust) that operation of power operated valves is within design limits.

4.2 Position response of valves to loss of motive power.

4.3 Setpoints at which alarms, automatic actuations, and interlocks occur.

4.4 Flow indications.

5.0 ACCEPTANCE CRITERIA

5.1 The CDS performs as described in Section 9.3.4.

14.2.12.1.11 Coolant Purification System (Test #011)

1.0 OBJECTIVE

- 1.1 To verify flow paths between the following are available:
 - 1.1.1 RBWMS.
 - 1.1.2 Purification ion exchangers (demineralizers).
 - 1.1.3 Solid waste management system.
- 1.2 To verify flow paths between the purification and deborating ion exchanger and gaseous waste processing system (GWPS).

2.0 PREREQUISITES

- 2.1 Construction activities on the coolant purification system (CPS) have been completed.
- 2.2 CPS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Temporary test instrumentation is available and has been calibrated.
- 2.4 Support systems required for operation of the CPS are complete and functional.

3.0 TEST METHOD

- 3.1 Line up the purification system ion exchangers to complete a flow path from the water makeup system through each CPS ion exchanger to the solid waste management system.
- 3.2 Start a water makeup system pump and valve in each ion exchanger sequentially, so that only one ion exchanger is in use at a time.
- 3.3 Verify flow by observing water makeup system flow indicators and changes in RMW and spent resin tank levels. Select possible flow paths to the solid waste management system.
- 3.4 Connect each purification ion exchanger and the deborating ion exchanger to a compressed air system (CAS) and connect a pressure gage to the ion exchanger vent.
- 3.5 Adjust the air supply to 15-20 psig.
- 3.6 Start air flow to the ion exchangers and individually open each ion exchanger vent valve and align the ion exchanger to the GWPS.
- 3.7 Observe the ion exchanger vent pressure, air supply pressure, and flowrate.

4.0 DATA REQUIRED

- 4.1 Water makeup system flowrate.

- 4.2 Water makeup system and spent resin tank levels.
- 4.3 Air supply pressure and flowrate.
- 4.4 Ion exchanger test pressure.

5.0 ACCEPTANCE CRITERIA

- 5.1 Verify flow paths between the water makeup system, the purification and deborating ion exchangers, and the solid waste management system.
- 5.2 Verify flow paths between the purification and deborating ion exchangers and the GWPS.
- 5.3 The CVCS purification subsystem performs as described in Section 9.3.4.

14.2.12.1.12 Reactor Coolant System (Test #012)

1.0 OBJECTIVE

- 1.1 To perform the initial venting of the RCPs and the RCS.
- 1.2 To perform the initial operation of the RCPs.
- 1.3 To verify RCP performance.
- 1.4 To verify alarm setpoints.
- 1.5 To verify the operation of the RCS sample isolation valves.
- 1.6 To perform checkout of humidity detection system.

2.0 PREREQUISITES

- 2.1 Construction activities on the RCS, RCPs, and RCS sample isolation system have been completed.
- 2.2 RCP and RCS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Component cooling water (CCW) to the RCP is available.
- 2.4 RCP motor initial operation preoperational test has been completed.
- 2.5 Pre-start RCP activities have been completed, including opening the stand still seal.
- 2.6 Support systems required for operation of the RCPs and RCS sample isolation valves are functional.
- 2.7 The humidity detection system has an installed test tube to route humid air to the detection system.
- 2.8 The humidity detection system humidity cell has been calibrated.

3.0 TEST METHOD

- 3.1 Simulate temperature, pressure, and flow signals from each RCP and verify alarm setpoints.
- 3.2 Simulate temperature signals from each RCS RTD and verify alarm setpoints.
- 3.3 Perform initial venting of RCPs, pressurizer, and reactor vessel.
- 3.4 Perform initial run of RCPs.
- 3.5 Vent the RCS after each run is complete.
- 3.6 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 5.1).
- 3.7 Verify that the humidity detection system responds to a simulated high humidity.
- 4.0 DATA REQUIRED
 - 4.1 Setpoints at which alarms occur.
 - 4.2 RCP cold performance data.
 - 4.3 Position response of valves to loss of motive power.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 Verify performance and alarms of the RCS and RCPs as described in Section 5.1, 5.2.5, and Section 5.4.1.

14.2.12.2 Front Line Safety Systems

14.2.12.2.1 Combustible Gas Control System (Test #013)

- 1.0 OBJECTIVE
 - 1.1 To perform the test described in this abstract on the combustible gas control system (CGCS) in conditions that are representative of actual plant conditions or close enough to allow the data to be extrapolated to actual conditions.
 - 1.2 To demonstrate that the CGCS is properly installed and is functional prior to fuel loading.
 - 1.3 To demonstrate that the mixing vanes in the upper part of the IRWST reposition on a simulated high containment pressure signal.
 - 1.4 To record data that is used to validate design basis assumptions or provide a baseline record of system performance for non-safety related attributes.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the CGCS, passive autocatalytic recombiners and mixing vane subsystems, have either been completed or exceptions

- have been recorded and the impact on the system performance has been determined.
- 2.2 Test instrumentation is available and calibrated. A record of calibrated test instrumentation used with individual tracking number and calibration due date shall be recorded in the official test record.
 - 2.3 Factory acceptance tests on the CGCS have been completed and approved.
- 3.0 TEST METHOD
- 3.1 Verify that the hydrogen sample bottle with an appropriate hydrogen concentration for system checkout is available.
 - 3.2 Verify the operation of these are within design limits:
 - 3.2.1 Hydrogen sensors.
 - 3.2.2 Instrumentation and controls.
 - 3.2.3 Alarms.
 - 3.3 Simulate a high containment pressure signal and verify that the mixing vanes in the IRWST reposition.
- 4.0 DATA REQUIRED
- 4.1 Hydrogen concentration of the sample bottle.
 - 4.2 Upstream and downstream hydrogen concentrations during test.
 - 4.3 Pretest and post-test mixing vane positions.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The containment passive autocatalytic recombiners meet design criteria described in Section 6.2.5.
 - 5.2 The containment mixing vanes perform as described in Section 6.2.5.

14.2.12.2.2 Medium Head Safety Injection (Test #014)

- 1.0 OBJECTIVE
- 1.1 To functionally test the operation and performance of each critical component within the medium head safety injection (MHSI) system in conditions that are representative of actual plant conditions or close enough to allow data to be extrapolated to actual conditions.
 - 1.2 To verify proper MHSI response to an SIAS using normal, alternate, and emergency power sources.
 - 1.3 To verify the flow paths through the cold and hot leg MHSI piping to the reactor vessel, which demonstrates that the system is properly installed and is functional prior to fuel loading.

- 1.4 To perform a full flow test of the MHSI system with minimum backpressure.
- 1.5 To verify the MHSI sampling system isolation valves function as designed.
- 1.6 To verify the elevation of MHSI containment isolation valves (CIV) relative to the IRWST water level to validate NPSH and loop seal design criteria.
- 1.7 To record data that is used to validate design basis assumptions or provide a baseline record of system performance for non-safety-related attributes.

2.0 PREREQUISITES

- 2.1 Construction activities on the MHSI system have either been completed or exceptions have been recorded and the impact on system performance has been determined.
- 2.2 Support systems and instrumentation required for operation of the MHSI subsystem are complete and functional or the impact on system performance has been determined.
- 2.3 The IRWST is filled with sufficient primary makeup water to conduct testing on the MHSI system.
- 2.4 The reactor vessel head and internals have been removed and the reactor vessel water level has been lowered below the vessel nozzles.
- 2.5 Test instrumentation to be used for pump performance has been installed and calibrated. A record of calibrated test instrumentation used with individual tracking number and calibration due date shall be recorded in the official test record.
- 2.6 The MHSI system instrumentation is functional and calibrated and is operating satisfactorily prior to performing the following test.
- 2.7 Test instrumentation is available and calibrated. A record of calibrated test instrumentation used with individual tracking number and calibration due date shall be recorded in the official test record.

3.0 TEST METHOD

- 3.1 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 6.3).
- 3.3 Start each MHSI pump using an SIAS signal and collect initial pump operating data:

- 3.3.1 MHSI pumps shall be aligned to discharge to the depressurized RCS (vessel level maintained below the vessel nozzles).
- 3.3.2 MHSI discharge valves throttled and calibrated instrumentation installed to compare safety injection (SI) pump flow and discharge pressure to the pump manufacturer head-flow curve.
- 3.3.3 Throttle capability of the discharge valve shall be verified over its full operating range.
- 3.3.4 Perform critical (full flow) sections of the test using normal and emergency power.
- 3.3.5 Collect valve data on valves that reposition to perform an accident mitigation function under maximum differential pressure conditions.
- 3.3.6 Verify adequate suction supply to the MHSI pumps from the IRWST using the suction header under maximum flow conditions, minimum IRWST level, and minimum vessel level.
- 3.3.7 Compare the measured suction head to the MHSI pump manufacturer NPSH requirements when corrected for IRWST minimum level attainable during an SIAS and maximum IRWST fluid temperature. (Note: it is acceptable to correct available data if design conditions can not be duplicated).
- 3.3.8 Operate each MHSI pump available for cold leg safety injection (CLSI) through the CLSI header and collect pump operating data.
- 3.4 Operate each MHSI pump to document the full flow capability.
- 3.5 Collect fluid samples from each of the MHSI system sampling points.
- 3.6 Measure the MHSI pump minimum flow recirculation flowrate to the IRWST. Compare the measured flowrate to the required minimum flowrate provided by the pump supplier.
- 3.7 Record the static head of water in pump discharge lines relative to IRWST level with the valves in the MHSI lines between the IRWST and RCS in the open position.

4.0 DATA REQUIRED

- 4.1 Valve position and position indication.
- 4.2 Position response of valves to loss of motive power.
- 4.3 Valve performance data, where required.
- 4.4 MHSI pump initial functional data including the following:
 - 4.4.1 MHSI pump head versus flow.
 - 4.4.2 MHSI pump suction pressure.
 - 4.4.3 MHSI pumped fluid temperature.

- 4.4.4 Reactor vessel level.
- 4.4.5 IRWST level.
- 4.4.6 Chemistry of the water during the test.
- 4.4.7 Debris content of the water during the test as identified by sampling.
- 4.5 Response of MHSI system to SIAS when powered by normally alternate and emergency power sources:
 - 4.5.1 Motor current.
 - 4.5.2 Buss voltage.
 - 4.5.3 Time from signal to rated flow.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The MHSI system performs as described in Section 6.3.
 - 5.2 MHSI system response times are less than those specified in Section 15.6.5.

14.2.12.2.3 Safety Injection Accumulator (Test #015)

1.0 OBJECTIVE

- 1.1 To perform the test described in this abstract on the safety injection accumulator system in conditions that are representative of actual plant conditions or close enough to allow the data to be extrapolated to actual conditions.
- 1.2 To demonstrate that the safety injection accumulator system is properly installed and is functional prior to fuel loading.
- 1.3 To record data that is used to validate design basis assumptions or provide a baseline record of system performance for non-safety-related attributes.

2.0 PREREQUISITES

- 2.1 Construction activities on the safety injection accumulator subsystem have been completed or exceptions have been recorded and the impact on system performance has been determined.
- 2.2 Support systems required for the operation of the safety injection accumulator subsystem are complete and functional prior to performing the following test.
- 2.3 Adequate supply of makeup water from the IRWST is available.
- 2.4 The reactor vessel head and internals have been removed.
- 2.5 The reactor vessel is filled above the reactor vessel injection nozzles.

- 2.6 Safety injection accumulator subsystem instrumentation has been checked and calibrated and is operating satisfactorily prior to performing the following test.
- 2.7 Test instrumentation is available and calibrated. A record of calibrated test instrumentation used with individual tracking number and calibration due date shall be recorded in the official test record.
- 2.8 The combination of reactor vessel and refueling cavity are available to receive the contents of the safety injection accumulator.

3.0 TEST METHOD

- 3.1 Verify that control valves can be remotely operated while observing valve operation and position indication. Where required, measure valve performance data.
- 3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 6.3).
- 3.3 Observe valve interlock and alarm operation.
- 3.4 Observe level indication and alarm operation while filling the safety injection accumulators from the IRWST.
- 3.5 Observe pressure indication, control operation and alarms while pressurizing the safety injection tanks with nitrogen.
- 3.6 Pressurize each safety injection accumulator to its maximum operating pressure and verify each SI accumulator discharge valve open against the maximum differential pressure.

4.0 DATA REQUIRED

- 4.1 Valve position indication during test.
- 4.2 Valve performance data, where required.
- 4.3 Position response of valves to loss of motive power.
- 4.4 Setpoints at which alarms and interlocks occurs.
- 4.5 Times required for safety injection accumulators to discharge their contents to the RCS.
- 4.6 Safety injection accumulator pressure when stroking valves.

5.0 ACCEPTANCE CRITERIA

- 5.1 The safety injection accumulator performs as described in Section 6.3.

14.2.12.2.4 Residual Heat Removal (Test #016)

1.0 OBJECTIVE

- 1.1 To perform the test described in this abstract on the RHRS in conditions that are representative of actual plant conditions or close enough to allow the data to be extrapolated to actual conditions.
- 1.2 To demonstrate that the RHRS including the residual heat removal (RHR) pumps is properly installed and is functional prior to fuel loading.
- 1.3 To record data that is used to validate design basis assumptions or provide a baseline record of system performance for non-safety-related attributes.

2.0 PREREQUISITES

- 2.1 Construction activities on the RHR and low head safety injection (LHSI) system have either been completed or exceptions have been recorded and the impact on system performance has been determined.
- 2.2 Plant systems required to support testing are functional and temporary systems are installed and functional.
- 2.3 Permanently installed instrumentation is functional and calibrated and is operating satisfactorily prior to performing the following test.
- 2.4 Test instrumentation is available and calibrated. A record of calibrated test instrumentation used with individual tracking number and calibration due date shall be recorded in the official test record.
- 2.5 All lines in the RHR and LHSI system have been filled and vented.
- 2.6 The low temperature overpressure protection (LTOP) valve relief capacity has been verified by bench testing.

3.0 TEST METHOD

- 3.1 Verify adequate minimum flow of each RHR and LHSI pump with minimum flow established.
- 3.2 Verify RHR and LHSI pump performance including head and flow characteristics for design flow paths which include the normal decay heat removal flow path and:
 - 3.2.1 RHRS flow to the CVCS for purification during shutdown.
 - 3.2.2 RHRS transfer of refueling water from the refueling cavity to the IRWST.
 - 3.2.3 RHRS capability to cool the IRWST.
- 3.3 Perform a full flow test of the LHSI system when aligned to take suction from the IRWST and discharging to the reactor vessel, with vessel level below the hot and cold leg nozzles.
- 3.4 Verify that the operation of the protective devices, controls, interlocks, indications, and alarms using actual or simulated signals is within design limits.

- 3.5 Verify operation, stroking speed, position indication, and response to interlock of control and isolation valves is as designed.
- 3.6 Verify motor operated valve (MOV) isolation valves can be opened against design differential pressure.
- 3.7 Verify the setpoint of the LTOP relief valves.
- 3.8 Verify adequate NPSH is available to the RHR and LHSI pumps from suction sources at maximum design flowrates.
- 3.9 Verify adequate heat removal capability by the RHR and LHSI heat exchangers.
- 3.10 Verify that the flow limiting device in the LHSI discharge lines prevents run out flow when the LHSI system flow control valves are fully open.
- 3.11 Verify that each RHR train is capable of being powered by the electrically independent and redundant emergency power supplies.
- 3.12 Operate each LHSI pump available for hot-leg safety injection (HLSI) through the associated HLSI line and collect pump operating data.
- 3.13 Verify that the RHR and LHSI power-operated valves fail upon loss of motive power as designed (refer to Section 6.3).

4.0 DATA REQUIRED

- 4.1 Valve position indications.
- 4.2 LHSI pump head versus flow.
- 4.3 Valve performance data, where required.
- 4.4 Setpoints of alarms and interlocks.
- 4.5 Setpoints of the LTOP relief valves.
- 4.6 Position response of valves to loss of motive power.

5.0 ACCEPTANCE CRITERIA

- 5.1 The RHR and LHSI systems performs as described in Section 6.3.

14.2.12.2.5 Mid-Loop Operations Verification (Test #017)

1.0 OBJECTIVE

- 1.1 To perform the test described in this abstract in conditions that are representative of actual plant conditions or close enough to allow the data to be extrapolated to actual conditions.
- 1.2 To demonstrate that the mid-loop operations system is properly installed and is functional prior to fuel loading.
- 1.3 To record data that is used to validate design basis assumptions or provide a baseline record of system performance for non-safety-related attributes.

- 1.4 To verify that installed instrumentation for operations at reduced RCS inventory is accurate and reliable.
 - 1.5 To verify the RHRS pumps can be operated at reduced RCS level without cavitation or excessive pump vibration.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the RCS mid-loop instrumentation system have been completed or exceptions have been recorded and the impact on system performance has been determined.
 - 2.2 RCS mid-loop system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for mid-loop operations are completed and functional.
 - 2.4 Test instrumentation is available and calibrated. A record of calibrated test instrumentation used with individual tracking number and calibration due date shall be recorded in the official test record.
 - 2.5 The RCS is at normal shutdown level, the pressurizer is drained and depressurized.
 - 2.6 The RHR and mid-loop level instrumentation systems are functional.
- 3.0 TEST METHOD
- 3.1 Verify operation of the RCS mid-loop level instrumentation, including indication and alarms.
 - 3.2 Verify the operation (e.g., motor current, pump vibration, system flow) of the RHR pumps while operating at mid-loop level.
 - 3.3 Verify that the RHR pumps can operate without cavitation at the minimum mid-loop level and maximum design flow, for mid-loop conditions.
 - 3.4 Verify that the RHR pumps can operate without excessive vibration at the minimum mid-loop level and minimum design flow, for mid-loop conditions.
- 4.0 DATA REQUIRED
- 4.1 Setpoints of alarms.
 - 4.2 Mid-loop instrumentation data.
 - 4.3 RHR pump flow and vibration data.
 - 4.4 RHR pump performance data for limiting mid-loop design conditions.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The RHR and mid-loop instrumentation systems perform as described in Section 7.7.

14.2.12.2.6 Severe Accident Heat Removal System (Test #018)

1.0 OBJECTIVE

- 1.1 To perform the test described in this abstract on the severe accident heat removal system (SAHRS) simulating conditions that are representative of actual plant conditions or close enough to allow the data to be extrapolated to actual conditions.
- 1.2 To demonstrate that the SAHRS is properly installed and is functional prior to fuel loading.
- 1.3 To record data that is used to validate design basis assumptions or provide a baseline record of system performance for non-safety-related attributes.

2.0 PREREQUISITES

- 2.1 Construction activities on the systems to be tested have either been completed or exceptions have been recorded and the impact on system performance has been determined.
- 2.2 Plant systems required to support testing are functional or temporary systems are installed and functional.
- 2.3 Permanently installed instrumentation is functional and calibrated and is operating satisfactorily prior to performing the following test.
- 2.4 Test instrumentation is available and calibrated. A record of calibrated test instrumentation used with individual tracking number and calibration due date shall be recorded in the official test record.
- 2.5 Thermal camera is available to record thermography of SAHRS header with hot air discharged through the spray nozzles.
- 2.6 Temporary air compressor with more than 1500 cfm capacity (aftercooler must be bypassed) is available.
- 2.7 Temporary air hoses (minimum of two inch diameter) are installed between the temporary air compressor and the SAHRS header.

3.0 TEST METHOD

- 3.1 Verify operation of the SAHRS pump with minimum flow established is within design limits.
- 3.2 Verify SAHRS pump performance including head and flow characteristics for design flow paths that can be tested by practical means.
- 3.3 Verify valve performance data are within design limits.
- 3.4 Verify by using the temporary air source that the SAHRS header and nozzles are free of obstructions.
- 3.5 Verify adequate heat removal capability by the SAHRS heat exchangers.

3.6 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 19).

4.0 DATA REQUIRED

4.1 Valve position indications.

4.2 SAHRS pump head versus flow characteristics.

4.3 Valve performance data, where required.

4.4 Setpoints at which interlocks and alarms occur.

4.5 Position response of valves to loss of motive power.

4.6 Thermography record that spray nozzles are unobstructed. Thermography evidence shall be conclusive without need for supporting documentation.

5.0 ACCEPTANCE CRITERIA

5.1 The SAHRS meets design criteria described in Section 19.

14.2.12.2.7 Extra Borating System (Test #019)

1.0 OBJECTIVE

1.1 To perform the test described in this abstract on the extra borating system (EBS) in conditions that are representative of actual plant conditions or close enough to allow the data to be extrapolated to actual conditions.

1.2 To demonstrate that the EBS is properly installed and is functional prior to fuel loading.

1.3 To record data that is used to validate design basis assumptions or provide a baseline record of system performance for non-safety-related attributes.

2.0 PREREQUISITES

2.1 Construction activities on the RCS and EBS have either been completed or exceptions have been recorded and the impact on system performance has been determined.

2.2 EBS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.3 Test instrumentation is available and calibrated. A record of calibrated test instrumentation used with individual tracking number and calibration due date shall be recorded in the official test record.

2.4 The EBS boron supply tank is functional to supply the extra borating pump suction.

2.5 The reactor vessel is ready to receive water from the EBS.

2.6 Support systems required for operation of the EBS are functional.

3.0 TEST METHOD

3.1 Operate control valves remotely while:

- a. Observing each valve operation and position indication.
- b. Measuring valve performance data (e.g., thrust, opening and closing times).

3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 6.8).

3.3 Verify each EBS pump can be manually and automatically started, using simulated signal.

3.4 Observe EBS pump operation including pump alarms and interlocks.

3.5 Verify the operation of EBS injection header.

3.6 Verify performance, including head and flow characteristics, of the EBS pumps.

4.0 DATA REQUIRED

4.1 Valve performance data, where required.

4.2 Valve position indication.

4.3 Position response of valves to loss of motive power.

4.4 EBS pump operating data.

4.5 Setpoints at which alarms and interlocks occur.

4.6 EBS pump head versus flow.

5.0 ACCEPTANCE CRITERIA

5.1 The EBS performs as described in Section 6.8.

14.2.12.2.8 Emergency Feedwater System (Test #020)

1.0 OBJECTIVE

1.1 To perform the test described in this abstract on the emergency feedwater system (EFWS) in conditions that are representative of actual plant conditions or close enough to allow the data to be extrapolated to actual conditions.

1.2 To demonstrate that the EFWS is properly installed and is functional prior to fuel loading. This test shall demonstrate the ability of the EFWS to supply feedwater to the steam generators (SG) for design emergency conditions.

- 1.3 To record data that is used to validate design basis assumptions or provide a baseline record of system performance for non-safety-related attributes.

2.0 PREREQUISITES

- 2.1 Construction activities on the systems to be tested have either been completed or exceptions have been recorded and the impact on system performance has been determined.
- 2.2 Permanently installed instrumentation is functional and calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Test instrumentation is available and calibrated. A record of calibrated test instrumentation used with individual tracking number and calibration due date shall be recorded in the official test record.
- 2.4 Plant systems required to support testing are functional, or temporary systems are installed and functional.

3.0 TEST METHOD

- 3.1 Verify control logic.
- 3.2 Verify the following head and flow characteristics of emergency feedwater (EFW) pumps:
 - 3.2.1 Pump head versus flow.
 - 3.2.2 Starting time (motor start time and time to reach rated flow).
- 3.3 Verify design flow paths and verify flow meets design requirement.
- 3.4 Verify that operation in response to signals from the plant protection system is within design limits.
- 3.5 Verify that operation in response to signals from the hardwired controls of the safety information and controls system is in accord with design.
- 3.6 Verify that power operated valves operate within design limits (e.g., stroke time, developed thrust), that operation of power operated valves is within design limits.
- 3.7 Verify that operation, of these listed using actual or simulated inputs, is within design limits:
 - 3.7.1 Protective devices.
 - 3.7.2 Controls.
 - 3.7.3 Interlocks.
 - 3.7.4 Instrumentation response.
 - 3.7.5 Alarms.
- 3.8 Verify that pump performance during an endurance test is within design limits.

3.9 Verify that power-operated valves fail upon loss of motive power as designed (refer to Section 10.4.9).

4.0 DATA REQUIRED

- 4.1 EFWS valve position indications.
- 4.2 EFWS valve performance data, where required including valve stroke time under design basis differential pressure.
- 4.3 EFWS pump head versus flow curves.
- 4.4 Flowrates through venturi.
- 4.5 Response of EFW pumps to safety-related signals.
- 4.6 Pump start times.
- 4.7 Position response of EFWS valves to loss of motive power.

5.0 ACCEPTANCE CRITERIA

5.1 The EFWS meets design criteria described in Section 10.4.9.

14.2.12.2.9 Emergency Feedwater Storage Pool (Test #021)

1.0 OBJECTIVE

- 1.1 To perform the test described in this abstract on the EFWS in conditions that are representative of actual plant conditions or close enough to allow the data to be extrapolated to actual conditions.
- 1.2 To record data that is used to validate design basis assumptions or provide a baseline record of system performance for non-safety-related attribute.
- 1.3 To demonstrate that the EFW storage pool provides a reliable source of water for the EFWS.

2.0 PREREQUISITE

- 2.1 Construction activities on the EFW storage pool have either been completed or exceptions have been recorded and the impact on system performance has been determined.
- 2.2 The EFW storage pool instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Test instrumentation is available and calibrated. A record of calibrated test instrumentation used with individual tracking number and calibration due date shall be recorded in the official test record.
- 2.4 Support system required for the operation of the EFW storage pool is complete and functional.

3.0 TEST METHOD

- 3.1 Verify associated control logic.
- 3.2 Verify design flow paths.
- 3.3 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.4 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 10.4.9).
- 3.5 Verify operation of protective devices, controls, interlocks, instrumentation, and alarms, using actual or simulated inputs.
- 3.6 Verify the EFW storage pool is maintained at acceptable water oxygen concentration.
- 3.7 Verify flow paths.
- 4.0 DATA REQUIRED
 - 4.1 Pump operating data.
 - 4.2 Valve performance data, where required.
 - 4.3 Valve position indication.
 - 4.4 Position response of valves to loss of motive power.
 - 4.5 Setpoints at which alarms and interlocks occur.
 - 4.6 Applicable chemistry results.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The EFW storage pool meets design criteria described in Section 10.4.9.

14.2.12.2.10 In-Containment Refueling Water Storage Tank System (Test #022)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the proper operation of the following subsystems:
 - 1.1.1 IRWST.
 - 1.1.2 Containment heat removal system (CHRS) supply header.
 - 1.1.3 MHSI supply header.
 - 1.1.4 LHSI supply header.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the IRWST are complete.

- 2.2 Plant systems required to support testing are functional or temporary systems are installed and functional.
- 2.3 Permanently installed instrumentation is functional and calibrated.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 Refueling cavity integrity can be established.
- 2.6 The core spreading area can receive water from the IRWST.

3.0 TEST METHOD

- 3.1 Operate control valves remotely while:
 - 3.1.1 Observing each valve operation and position indication.
 - 3.1.2 Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.2 Fill the IRWST with reactor makeup water and record volume versus indicated level. Observe level indication and alarms.
- 3.3 Simulate the full range of IRWST temperatures and observe indications and alarms.
- 3.4 Verify design flow path from IRWST to the CHRS and to the core spreading area.
- 3.5 Verify design flow path from IRWST to the safety injection systems (MHSI and LHSI) and to the refueling cavity.
- 3.6 Verify the level alarms and indication of the reactor cavity.
- 3.7 Verify the functionality and adequacy of range of the IRWST pressure instrumentation.
- 3.8 Verify the operation and configuration of the IRWST return screens.

4.0 DATA REQUIRED

- 4.1 Valve position indications.
- 4.2 Valve opening and closing time, where required.
- 4.3 Setpoint at which alarms occur.

5.0 ACCEPTANCE CRITERIA

- 5.1 The IRWST performs as described in Section 6.3 and Section 19.2.

14.2.12.2.11 Core Melt Stabilization System (Test #023)

1.0 OBJECTIVE

- 1.1 To demonstrate proper construction of the core melt stabilization system (CMSS).

2.0 PREREQUISITES

- 2.1 Construction activities on the CMSS are complete.
- 2.2 Plant systems required to support testing are functional or temporary systems are installed and functional.
- 2.3 Permanently installed instrumentation is functional and calibrated and is operating satisfactorily prior to performing the following test.
- 2.4 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
 - 3.1 Verify acceptability by visual examination system constructed as described in design documents.
 - 3.2 Verify the acceptability of the cooling system, as described in design documents.
- 4.0 DATA REQUIRED
 - 4.1 Punch list of deficiencies at time of acceptance walkdown have been corrected.
 - 4.2 Cooling system flowrate.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 All deficiencies noted during the walkdown have been corrected.
 - 5.2 The configuration, including the cooling system flowrate, is as described in Section 19.0.

14.2.12.3 Engineered Components

14.2.12.3.1 Containment Equipment Hatch Functional and Leak Test (Test #024)

- 1.0 OBJECTIVE
 - 1.1 To verify the measured leakage through the containment equipment hatch when summed with the total of other Type B and C leak rate tests (LRT) is within the limits as required by the Technical Specifications and 10 CFR 50, Appendix J.
 - 1.2 To demonstrate the operation of the containment equipment hatch.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the equipment have been completed.
 - 2.2 Temporary pressurization equipment is installed and instrumentation calibrated.
- 3.0 TEST METHOD

- 3.1 Demonstrate the operation of the equipment hatch from its normal closed location to its open location and back to its normally closed location.
 - 3.2 Place the hatch in the closed position and perform a 10 CFR 50, Appendix J, Type B LRT.
 - 3.3 Place the hatch in the closed position and perform a seal structural integrity test at 110 percent of design basis accident pressure.
- 4.0 DATA REQUIRED
- 4.1 Containment equipment hatch leak data.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 Verify leak rate, when summed with the total of other Type B and C LRTs, does not exceed the limits as required by the Technical Specifications and 10 CFR 50, Appendix J.
 - 5.2 The equipment hatch assembly operates in accordance with manufacturer instructions.
 - 5.3 The equipment hatch performs as described in Sections 3.1.5, 3.8.1, and 3.8.2.

14.2.12.3.2 Containment Personnel Airlock Functional and Leak Test (Test #025)

- 1.0 OBJECTIVE
- 1.1 To verify the measured leakage, through each containment personnel airlock, is within the limits as required by the Technical Specifications and 10 CFR 50, Appendix J.
 - 1.2 To verify each, containment personnel airlock, operates as designed in Sections 3.1.5, 3.8.1, and 3.8.2.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the containment personnel airlocks have been completed.
 - 2.2 Temporary pressurization equipment is installed and instrumentation is calibrated.
 - 2.3 Electrical checks are complete on the hatches.
- 3.0 TEST METHOD
- 3.1 Operate each airlock in accordance with manufacturer instructions; verify alarms, interlocks and indications.
 - 3.2 Place each airlock in the closed position and perform a 10 CFR 50, Appendix J, and Type B LRT.

3.3 Place each airlock in the closed portion and perform a structural integrity test at 110 percent of design basis accident pressure.

4.0 DATA REQUIRED

4.1 Individual airlock leak data.

5.0 ACCEPTANCE CRITERIA

5.1 Verify leak rates, when summed with the total of other Type B and C LRTs, do not exceed the limits as required by the Technical Specification and 10 CFR 50, Appendix J.

5.2 The containment personnel airlocks perform as described in Sections 3.1.5, 3.8.1, and 3.8.2.

14.2.12.3.3 Containment Electrical Penetration Assemblies (Test #026)

1.0 OBJECTIVE

1.1 To verify the integrity of the electrical penetration o-ring seals, and to verify that a summation of the Type B and C LRT results does not exceed the limits as required by the Technical Specifications and 10 CFR 50, Appendix J.

2.0 PREREQUISITES

2.1 Containment electrical penetration assemblies must be complete with no identified exceptions or discrepancies which would affect the test.

3.0 TEST METHOD

3.1 Perform a 10 CFR 50, Appendix J, Type B LRT at 100 percent of design basis accident pressure.

4.0 DATA REQUIRED

4.1 Electrical penetration leak data.

5.0 ACCEPTANCE CRITERIA

5.1 Verify the sum of the containment electrical penetration assembly LRTs, when summed with other Type B and Type C tests, does not exceed limits as required by the Technical Specifications and 10 CFR 50, Appendix J.

5.2 Containment electrical penetration assemblies perform as described in Sections 3.1.5, 3.8.1, and 3.8.2.

14.2.12.3.4 Containment Isolation Valves (Test #027)

1.0 OBJECTIVE

- 1.1 To demonstrate that CIVs can be operated manually and operate in response to automatic actuation.
 - 1.2 To verify that upon loss of actuating power, the valves fail as designed.
 - 1.3 To verify that valves operate in less than the time specified in the system test procedure. The intent is not to perform stroke testing if already performed in individual system tests. For this test a table will be created for each CIV that includes the tested stroke time and the appropriate test reference.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the CIVs have been completed.
 - 2.2 Support system required to operate the CIVs are functional.
 - 2.3 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
- 3.1 Operate CIVs remotely while:
 - a. Observing each valve operation and position indication, and
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
 - 3.2 Verify CIVs fail upon loss of motive power to their position specified in the safety analysis.
 - 3.3 Verify that CIVs reposition to the position specified by design upon initiation of these simulated activation signals:
 - 3.4 CIAS.
 - 3.5 Containment spray actuation signal (CSAS).
 - 3.6 Main steam isolation signal (MSIS).
 - 3.7 Emergency feedwater actuation signal (EFAS).
 - 3.8 Alternate feedwater actuation signal (AFAS).
 - 3.9 High radiation actuation signal (HRAS).
 - 3.10 High humidity actuation signal (HHAS).
 - 3.11 SIAS.
 - 3.12 The CCW low-low surge tank actuation signal.
- 4.0 DATA REQUIRED
- 4.1 Valve performance data under differential pressure, flow, and temperature conditions as applicable.
 - 4.2 Valve position indications.

4.3 Position response of valves to loss of motive power.

4.4 Valve response to a simulated actuation signal.

5.0 ACCEPTANCE CRITERIA

5.1 The CIVs operate as described in Section 3.1.5 and Section 6.2.4.

14.2.12.3.5 Containment Isolation Valves Leakage Rate (Test #028)

1.0 OBJECTIVE

1.1 To verify that the measured leakage through each containment penetration isolation valve when summed with the total of other Type B and C LRTs is within the limits as required by the Technical Specifications and 10 CFR 50, Appendix J.

2.0 PREREQUISITES

2.1 Construction activities on the systems to be tested have been completed.

2.2 Temporary pressurization equipment is installed and instrumentation is calibrated.

3.0 TEST METHOD

3.1 Close the individual CIVs by the means provided for normal operation of each individual valve. The valves must be stroked to the closed position by the normal means to perform a valid leakage test.

3.2 Perform 10 CFR 50 Appendix J, Type C test, by local pressurization of each penetration.

4.0 DATA REQUIRED

4.1 Individual penetration leak data.

5.0 ACCEPTANCE CRITERIA

5.1 Verify leak rates, when summed with the total of other Type B and C LRTs, do not exceed the allowable limits as required by the Technical Specifications and 10 CFR 50, Appendix J.

5.2 The CIVs operate as described in Section 3.1.5, Section 3.8.1, and Section 6.2.6.

14.2.12.3.6 Containment Integrated Leak Rate and Structural Integrity Tests (Test #029)

1.0 OBJECTIVE

1.1 To perform the structural integrity test (SIT) and integrated leak rate test (ILRT) for the containment.

- 1.2 To verify that the integrated leak rate from the containment does not exceed the maximum allowable leakage rate.

2.0 PREREQUISITES

- 2.1 Containment is functional and penetration local leak rate testing has been completed to the greatest extent possible.
- 2.2 All systems inside containment which have CIVs identified are vented and drained as required by Table 6.2.4-1—Containment Isolation Valve and Actuator Data.
- 2.3 Leakage rate determination instrumentation is available, calibrated, and is operating satisfactorily prior to performing the following test.
- 2.4 Containment inspection completed as required by the Technical Specifications and 10 CFR 50, Appendix J.
- 2.5 Systems required for the test are available, including station air and other miscellaneous systems.
- 2.6 Instrumentation to measure containment building movement is installed and calibrated and is operating satisfactorily prior to performing the following test.
- 2.7 Containment ventilation system fans are capable of running for air circulation. Note that it is necessary to create air circulation to eliminate local temperature variations that would bias the test results.

3.0 TEST METHOD

- 3.1 Close individual CIVs by the means provided for normal operation of the valves as required by the Technical Specifications or 10 CFR 50, Appendix J.
- 3.2 Increase the internal pressure in the containment building from atmospheric pressure to a minimum of 1.10 times the design basis accident pressure in at least four approximately equal increments and depressurized in the same increments.
- 3.3 Record data at each pressure level, during pressurization and depressurization, an evaluation of the deflections shall be made to determine if the response deviates significantly from the expected response.
- 3.4 Perform a visual inspection of the containment hatches, penetrations, and flanged joints.
- 3.5 Determine the containment leak rate at calculated peak accident pressure and at one-half calculated peak accident pressure.
- 3.6 Verify leakage by reference vessel method, absolute pressure method, or both.
- 3.7 Verify the test accuracy by supplementary means.

4.0 DATA REQUIRED

- 4.1 Structural integrity data.
 - 4.1.1 The readings of instrumentation to measure containment building movement shall be recorded at selected pressure levels.
 - 4.1.2 Displacements shall be measured at several points along locations spaced evenly around the containment. The locations shall include the following:
 - Springline.
 - Top of dome (the top of the concrete).
 - Locations with varying stiffness characteristics such as major penetrations.
 - Radial and vertical deflections of the containment wall adjacent to the equipment hatch opening shall be measured at twelve points around the hatch penetration. The twelve points shall be three locations each at the three, six, nine and twelve o'clock positions around the penetration.
- 4.2 Integrated leak rate data.
 - 4.2.1 Containment temperature, pressure, and humidity.
 - 4.2.2 Reference vessel temperature and pressure.
 - 4.2.3 Atmospheric pressure and temperature.
 - 4.2.4 Known leakage air flow.

5.0 ACCEPTANCE CRITERIA

- 5.1 SIT results are satisfactory as detailed in Section 3.8.1.
- 5.2 Containment vessel shows no signs of structural degradation following the SIT as described in Section 3.8.1.
- 5.3 The ILRT results are satisfactory as specified in Section 6.2.6.
- 5.4 Containment performs as described in Section 3.1.5, Section 3.8.1, and Section 6.2.6.

14.2.12.3.7 Reactor Coolant System Hydrostatic (Test #030)

1.0 OBJECTIVE

- 1.1 To verify the integrity of the RCS pressure boundary and associated Safety Class I piping.

2.0 PREREQUISITES

- 2.1 The RCS is filled, vented, and above the minimum required temperature. Note that it is necessary to heat the RCS by running the RCPs so that the system shall remain above the minimum temperature during the soak period and the subsequent examination period.
- 2.2 All RCPs are functional.
- 2.3 A high head pump (1.25 times the RCS design pressure) is available for the hydrostatic test.
- 2.4 Primary safety valves are removed or gags are available for installation, after RCPs are secured.
- 2.5 Permanently installed instrumentation necessary for testing is functional and calibrated.
- 2.6 Relief valve with sufficient capacity to protect the RCS pressure boundary is installed.
- 2.7 Test instrumentation is available and calibrated. Note that it is necessary to add the additional pressure that is equivalent to the instrument uncertainty to the test pressure.

3.0 TEST METHOD

- 3.1 Operate RCPs to sweep gases from the SG tubes.
- 3.2 Vent the RCS and the reactor vessel head.
- 3.3 Operate the RCPs to increase the RCS temperature to greater than that required for pressurization of RCS to test pressure. Note that temperature will decline during the test and the test must be completed prior to reaching the nil ductility temperature for the limiting component.
- 3.4 Perform the test in accordance with the ASME Section III Code requirements.

4.0 DATA REQUIRED

- 4.1 RCS temperature.
- 4.2 RCS pressure.
- 4.3 Chronological sequence of events.

5.0 ACCEPTANCE CRITERIA

- 5.1 The RCS hydrostatic test meets the requirements of ASME BPV Code, Section III.

14.2.12.3.8 Reactor Coolant Pump Motor Initial Operation (Test #031)

1.0 OBJECTIVE

- 1.1 To verify the proper operation of each RCP motor.

1.2 To collect baseline data for each RCP motor.

2.0 PREREQUISITES

2.1 The RCP motor instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.2 Each RCP motor and its respective pump are uncoupled.

2.3 Support systems required for operation of each RCP motor are functional.

3.0 TEST METHOD

3.1 Start CCW flow to the RCP motor and observe indicating lights and alarms.

3.2 Rotate the RCP motor and verify that the wiring of motor leads and torque required to rotate the motor is correct using a torque wrench and phase rotation meter.

3.3 Jog the RCP motor and verify correct rotation by independent means.

3.4 Start each RCP motor and verify that operation is within design limits.

3.5 Record the motor operating data.

3.6 Determine oil level setpoints of oil reservoirs by draining oil from motor reservoirs and subsequently refilling.

3.7 Simulate oil lift pumps and CCW system starting interlocks preventing RCP motor operation and observe effects.

4.0 DATA REQUIRED

4.1 Motor operating data.

4.2 Torque needed to rotate the RCP motors.

4.3 Setpoints at which indications, alarms, and interlocks occur.

5.0 ACCEPTANCE CRITERIA

5.1 The RCP motors, support systems, alarms, indications, and interlocks perform as described in Section 5.4.1.

14.2.12.3.9 Steam Generator Hydrostatic (Test #032)

1.0 OBJECTIVE

1.1 To hydrostatically test the secondary side of the SG and portions of the following systems that can not be isolated from the SG:

1.1.1 Main steam.

1.1.2 Feedwater.

1.1.3 SG blowdown.

1.1.4 EFWSs.

2.0 PREREQUISITES

- 2.1 Construction activities on the SG secondary side are complete.
- 2.2 The RCS is available to be pressurized and the RCPs are functional.
- 2.3 The main steam safety valves are removed and blind flanges are installed.
- 2.4 Temporary hydrostatic test pump and relief valves are installed.
- 2.5 Temporary instrumentation (temperature and pressure) calibrated and installed.
- 2.6 Systems required to support the operation the RCS and RCPs are available.
- 2.7 Any permanent plant instrumentation not able to withstand hydrostatic pressure is removed from service.
- 2.8 Main steam piping has been determined to be capable of supporting water filled lines or temporary supports have been installed.

3.0 TEST METHOD

- 3.1 Fill and vent the SGs and chemically treat the water, as required.
- 3.2 Operate the RCS and associated systems as needed to operate the RCPs. Heat the RCS and SGs to the required temperature. The SGs must be sufficiently heated so that the temperature shall not fall below the minimum nil-ductility temperature during the required system hold or examination period.
- 3.3 Pressurize the primary side as required to maintain less than maximum secondary to primary differential pressure.
- 3.4 Pressurize the SG to the pressure required by the technical manual.
- 3.5 Perform an inspection of designated items and record any discrepancies.

4.0 DATA REQUIRED

- 4.1 Record SG pressure and temperatures during performance of the test.
- 4.2 Record the location of any observed leakage.

5.0 ACCEPTANCE CRITERIA

- 5.1 The SGs hydrostatic test meets the requirements as stated in the SG technical manual and the ASME, "Boiler and Pressure Vessel Code," Section III.

14.2.12.3.10 Steam Generator Downcomer Feedwater System Water Hammer (Test #033)

1.0 OBJECTIVE

- 1.1 To demonstrate the absence of any significant water hammer during SG water level recovery following the exposure of the downcomer feedwater sparger to a steam environment.

2.0 PREREQUISITES

- 2.1 Construction activities on the EFWS and those sections of the feedwater system (MFWS) that are affected have been completed.
- 2.2 The feedwater control instrumentation and other appropriate permanently installed instrumentation have been calibrated and are functioning satisfactorily.
- 2.3 Main steam system (MSS) is available.
- 2.4 Appropriate AC and DC power sources are available.
- 2.5 RCS operating at nominal HZP (pressure and temperature) conditions.

3.0 TEST METHOD

- 3.1 Lower the SG water level below the feedwater sparger but within the narrow range (NR) level indication band for a period of 30 minutes (no feedwater shall be introduced into the generator through the sparger during this period).
- 3.2 Monitor for noise or vibration by stationing personnel as appropriate.
- 3.3 Initiate feedwater flow to restore SG level in a manner that simulates automatic EFWS actuation.
- 3.4 Repeat the test using the startup, standby pump to restore SG level in a manner that simulates automatic actuation.

4.0 DATA REQUIRED

- 4.1 Visually inspect the accessible portions of feedwater piping and piping supports following the performance of the test.
- 4.2 Visual inspection of SG sparger shall be performed prior to core load.

5.0 ACCEPTANCE CRITERIA

- 5.1 Perform a visual inspection of feedwater piping, supports, and sparger and determine if the integrity of components has not been violated with performance of EFWS initiation testing.

14.2.12.3.11 Balance of Plant Piping Thermal Expansion Measurement (Test #034)

1.0 OBJECTIVE

1.1 To demonstrate that the balance of plant (BOP) components are free to expand thermally as designed during initial plant heatup and return to their baseline cold position after the initial cooldown to ambient temperatures.

2.0 PREREQUISITES

2.1 This test is carried out in conjunction with the initial RCS heatup; prerequisite conditions for initial heatup of the RCS must be established.

2.2 Construction activities are complete on the pipes to be measured.

2.3 Adjustment, setting and marking of initial positions of spring hangers, hydraulic restraints, and special devices of the systems have been completed.

2.4 Temporary scaffolding and ladders are installed as required to make observations and record data.

3.0 TEST METHOD

3.1 Perform a visual inspection during HFT and precritical heatup for power escalation to verify that spring supports are within design range (i.e., indicator within spring scale) and recorded.

3.2 Perform a visual inspection of snubbers to verify they have not contacted either stop and are within expected travel range.

3.3 Perform a visual inspection of snubber piston scales to verify acceptance criteria for piston to stop gap is met. Hot displacement measurements of snubbers shall be obtained and motion shall be compared with predicted values.

3.4 Perform system walkthroughs during HFT to visually verify that piping and components are unrestricted from moving within their range.

3.5 Verify by observation or calculation (or both) that the snubbers shall accommodate the predicted thermal movement for systems that do not attain design operating temperature.

3.6 Inspect small pipe in the vicinity of connections to large pipe to verify that sufficient clearance and flexibility exists to accommodate thermal movements of the large pipe.

3.7 Obtain hot displacement measurements of the feedwater system (FWS) and EFWS during Phase IV Power Ascension Testing.

3.8 Re-inspect snubbers and spring supports, which required adjustments during the test in a subsequent hot condition to verify that adjustments are within design limits.

4.0 DATA REQUIRED

- 4.1 Tabulate position measurements for designated piping, spring supports, and snubbers at various temperature plateaus and the following reference points:
 - 4.1.1 Cold (ambient conditions).
 - 4.1.2 During heatup (transition from Mode 4 to Mode 3).
 - 4.1.3 Steady state HZP (pressure and temperature) conditions.
 - 4.1.4 During cooldown.
 - 4.1.5 After returning to ambient conditions.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 Piping moves freely as described in Section 3.9.2.
 - 5.2 Thermal movement of piping at the locations of spring hangers and snubbers are within allowable travel range as described in Section 3.9.2.
 - 5.3 Thermal movement of the piping at restricted measurement locations are within the acceptable limits or discrepant response is reconciled using acceptable reconciliation methods as described in Section 3.9.2.

14.2.12.3.12 BOP Piping Vibration Measurement (Test #035)

- 1.0 OBJECTIVE
 - 1.1 To verify that piping layout and support or restraints (or both) are adequate to withstand normal transients without damage in the designated piping systems.
 - 1.2 To demonstrate that flow induced vibration is sufficiently small to cause no fatigue or stress failures in the designated piping systems.
- 2.0 PREREQUISITES
 - 2.1 System components and piping supports have been installed in accordance with design drawings for system to be tested.
 - 2.2 System piping has been installed in accordance with design drawings for system to be tested.
 - 2.3 HFT or precritical heatup (or both) for power escalation are underway.
 - 2.4 System piping has been filled and vented for normal operation.
- 3.0 TEST METHOD
 - 3.1 Perform an assessment of piping system vibration observed during system operation.
- 4.0 DATA REQUIRED

4.1 Pipe response data to include piping drawings, vibration measurements and operating conditions.

5.0 ACCEPTANCE CRITERIA

5.1 Steady state vibration testing based on limits established by the piping designers.

5.1.1 Acceptance criteria are based on conservatively estimated stresses which are derived from measured velocities and conservatively assumed mode shapes.

5.2 Transient vibration testing based on limits established by the piping designers.

5.2.1 No permanent deformation or damage in any system, structure or component important to nuclear safety is observed.

5.2.2 All suppressors and restraints respond within their allowable ranges, between stops or with indicators on scale.

14.2.12.3.13 Control Rod Drive Mechanism Control (Test #036)

1.0 OBJECTIVE

1.1 To demonstrate proper input signals and proper sequencing of input signals to CRDM coils.

1.2 To demonstrate proper operation of the CRDM control system in functional modes.

1.3 To verify proper operation of the CRDM control system interlocks and alarms.

2.0 PREREQUISITES

2.1 Construction activities on the CRDM control system have been completed and system software is installed.

2.2 Cable continuity tests have been completed.

2.3 Special test instrumentation has been calibrated and is functional.

2.4 Special test equipment is functional.

2.5 RCCAs are installed in dummy or actual fuel assemblies, to allow movement of the RCCAs.

2.6 RCCAs are latched by lifting the drive shaft and observing the weight corresponding to a latched RCCA, prior to installing the reactor head.

2.7 Support systems required for operation of the CRDM control system are functional.

2.8 Reactor head installed, filled and vented to cool the CRDMs or an analysis has been performed to demonstrate that filling the CRDMs is not necessary.

- 3.0 TEST METHOD
 - 3.1 Energize and latch CRDMs by closing the reactor trip breaker.
 - 3.2 Observe the sequence in which withdraw and insert signals are passed to the appropriate CRDM coil using special test instrumentation.
 - 3.3 Observe operation of the RCCA position indicators.
 - 3.4 Operate the CRDM control system in functional modes.
 - 3.5 Simulate input signals and observe operation of interlocks and alarms.
- 4.0 DATA REQUIRED
 - 4.1 CRDM coil current traces.
 - 4.2 CRDM control system rod step indications.
 - 4.3 CRDM control system operating data.
 - 4.4 Interlock and alarm actuation points.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The CRDM control system performs as described in Section 7.2.1.

14.2.12.3.14 Pressurizer Safety Valve (Test #037)

- 1.0 OBJECTIVE
 - 1.1 To verify the setpoint of the pressurizer safety valves.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the pressurizer have been completed and associated instrumentation has been calibrated and is operating satisfactorily.
 - 2.2 The RCS is at HZP (temperature and pressure).
 - 2.3 Relief valve lifting device with associated support equipment and calibration data is available.
- 3.0 TEST METHOD
 - 3.1 Increase the lifting force on the safety valve, using a special lifting device, until the safety valve just starts to lift.
 - 3.2 Determine setpoint pressure from the lifting device correlation data.
 - 3.3 Adjust valve setpoint pressure if necessary and retest.
- 4.0 DATA REQUIRED
 - 4.1 Pressurizer pressure and temperature at time of test.
 - 4.2 Pressure applied to the lifting device to lift the safety valve off its seat.

5.0 ACCEPTANCE CRITERIA

- 5.1 Safety valves perform as described in Section 5.4.11.

14.2.12.3.15 Fuel Handling System (Test #038)

1.0 OBJECTIVE

- 1.1 To verify the proper operation of the fuel handling system (FHS).

2.0 PREREQUISITES

- 2.1 Construction activities on the systems to be tested are complete.
- 2.2 Permanently installed instrumentation is functional and calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Plant systems required to support testing are functional or temporary systems are installed and functional.
- 2.4 Special test instrumentation is available and calibrated.
- 2.5 The reactor vessel head and upper internals are removed.
- 2.6 The lower core barrel is installed and aligned.
- 2.7 Dummy fuel assemblies, dummy RCCAs and test weights are available.

3.0 TEST METHOD

- 3.1 Verify that the operation of the new fuel elevator and the associated interlocks is within design limits.
- 3.2 Verify operation of the spent fuel handling bridge as follows:
- 3.2.1 Check bridge trolley function is within design limits.
- 3.2.2 Check that hoist speeds are within design limits.
- 3.2.3 Load limits setpoints are within design limits.
- 3.2.4 Interlocks function as designed.
- 3.2.5 Limit switches function as designed.
- 3.3 Verify each usable spent fuel storage rack position is capable of storing a fuel assembly by performing a trial fit of the dummy fuel assembly using the spent fuel handling machine.
- 3.4 Verify that operation of the following transfer subsystems remotely is within design limits.
- 3.4.1 U-pender operation in the Fuel Building.
- 3.4.2 U-pender operation in the Reactor Building.
- 3.5 Verify that operation of the reactor containment refueling machine as follows:
- 3.5.1 Check bridge trolley function is within design limits.

- 3.5.2 Check hoist speeds are within design limits.
- 3.5.3 Load limits are within design limits.
- 3.5.4 Interlocks function as designed.
- 3.5.5 Limit switches function as designed.
- 3.6 Verify each core location is capable of accepting a fuel assembly by placing a dummy fuel assembly in each location using the reactor containment refueling machine.
- 3.7 Verify that operation of the refueling machine with the fuel assembly insert (FAI) guide tube installed is as follows:
 - 3.7.1 Check hoist speeds are within design limits.
 - 3.7.2 Load limits are within design limits.
 - 3.7.3 Interlocks function as designed.
 - 3.7.4 Limit switches function as designed.
- 3.8 Verify the following:
 - 3.8.1 Using the full sequence of focusing, camera tilt, and camera rotation verify the operation of the underwater television camera system is within design limits.
 - 3.8.2 Utilizing the complete fuel handling equipment, transfer a dummy fuel assembly from the new fuel elevator through a total fuel loading cycle in the reactor core and a total spent fuel cycle from the core to the spent fuel storage area both in automatic and manual modes of operation.
 - 3.8.3 Demonstrate the capabilities of the special fuel handling tools by verifying that operation with dummy fuel assembly and dummy RCCA meets design requirements.

4.0 DATA REQUIRED

- 4.1 Applicable indexing coordinates.
- 4.2 Monitoring instrumentation responses.

5.0 ACCEPTANCE CRITERIA

- 5.1 The FHS performs as described in Section 9.1.4.

14.2.12.3.16 Fuel Transfer System Operation and Leak Test (Test #039)

1.0 OBJECTIVE

- 1.1 To verify the measured leakage through the fuel transfer tube when summed with the total of other Type B and Type C LRTs is within the limits as required by the Technical Specifications and 10 CFR 50, Appendix J and meets the requirements of the SIT.
- 1.2 To demonstrate the operation of the fuel transfer tube closure hatch.

-
- 1.3 To verify a leak tight seal between the spent fuel transfer penetration and the cask handling area, including the following:
 - 1.3.1 Supporting structure.
 - 1.3.2 Internal shell.
 - 1.3.3 Double barrier bellows.
 - 1.3.4 Flange into loading pit and upper cover.
 - 1.3.5 Docking flange.
 - 1.3.6 External shell.

 - 2.0 PREREQUISITES
 - 2.1 Construction activities on the fuel transfer tube have been completed.
 - 2.2 Construction activities on the spent fuel transfer penetration have been completed.
 - 2.3 Temporary pressurization equipment is installed and instrumentation calibrated.

 - 3.0 TEST METHOD
 - 3.1 Operate the fuel transfer tube closure hatch in accordance with manufacturer instructions.
 - 3.2 Verify the hatch can be opened and closed within the stated amount of time.
 - 3.3 Place the hatch in the closed position and perform a 10 CFR 50, Appendix J Type B LRT on the fuel transfer tube seal integrity at 110 percent design basis accident pressure.
 - 3.4 Verify that the flange into loading pit and the upper cover provide a leak tight seal.

 - 4.0 DATA REQUIRED
 - 4.1 Fuel transfer tube assembly leak data.
 - 4.2 Time to operate the fuel transfer hatch.
 - 4.3 Spent fuel penetration assembly leak data.

 - 5.0 ACCEPTANCE CRITERIA
 - 5.1 The leak rate when summed with the total of other Type B and C LRTs does not exceed the limits as required by the Technical Specifications and 10 CFR 50, Appendix J.
 - 5.2 The fuel transfer tube meets SIT acceptance criteria per ASME BPV Code, Section III, Division 1, Subsection NE.
 - 5.3 The fuel transfer tube closure hatch operates in accordance with manufacturer instructions.

- 5.4 The fuel transfer tube penetration and quick closure hatch perform as described in Section 3.8.1 and Section 9.1.4.
- 5.5 The spent fuel penetration provides a leak tight seal in the floor of the loading pit.

14.2.12.4 Civil Components and Systems

14.2.12.4.1 Containment Polar Crane (Test #040)

1.0 OBJECTIVE

- 1.1 To demonstrate the functional performance of the containment polar crane.

2.0 PREREQUISITES

- 2.1 Electric power available.
- 2.2 Containment polar crane instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Construction activities on the crane and associated equipment have been completed.

3.0 TEST METHOD

- 3.1 Verify functionality of trolley, bridge, and hoist.
- 3.2 Check hoist and trolley speeds.
- 3.3 Check capability of crane to position over required containment building equipment.
- 3.4 Perform a functional test of the polar crane at 100 percent of rated load.
- 3.5 Perform 125 percent static load capacity test.
- 3.6 Verify the operation of protective and safety devices.

4.0 DATA REQUIRED

- 4.1 Hoist and trolley speeds.
- 4.2 Verification of that operation of interlocks is within design limits.
- 4.3 Load capacity data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The containment polar crane performs as described in Section 3.8.3 and 9.1.5.

14.2.12.4.2 Fuel Building Cranes (Test #041)

1.0 OBJECTIVE

1. To demonstrate the functional performance of the fuel handling cranes.
- 2.0 PREREQUISITES
 - 2.1 Electric power available.
 - 2.2 Fuel building cranes instrumentation has been calibrated and is functional for performance of the following test.
 - 2.3 Construction activities on the crane and associated equipment have been completed.
- 3.0 TEST METHOD
 - 3.1 Verify functionality of trolley, bridge, and hoist for each crane.
 - 3.2 Check hoist and trolley speeds.
 - 3.3 Check capability of cask handling and fuel handling crane to position over required fuel building equipment.
 - 3.4 Perform a functional test of the cranes at 100 percent of rated load.
 - 3.5 Perform 125 percent static load capacity test of the cask handling crane and the fuel handling crane.
 - 3.6 Verify the operation of protective and safety devices.
- 4.0 DATA REQUIRED
 - 4.1 Hoist and trolley speeds.
 - 4.2 Verification of that operation of interlocks is within design limits.
 - 4.3 Load capacity data.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The fuel handling cranes perform as described in Section 9.1.5.

14.2.12.4.3 Turbine Building Crane (Test #042)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the functional performance of the turbine building crane.
- 2.0 PREREQUISITES
 - 2.1 Electric power available.
 - 2.2 Turbine building crane instrumentation has been calibrated and is functional for performance of the following test.
 - 2.3 Construction activities on the crane and associated equipment have been completed.

- 3.0 TEST METHOD
 - 3.1 Verify functionality of trolley, bridge, and hoist.
 - 3.2 Check hoist and trolley speeds.
 - 3.3 Check capability of crane to position over required turbine building equipment.
 - 3.4 Perform 125 percent load capacity test.
- 4.0 DATA REQUIRED
 - 4.1 Hoist and trolley speeds.
 - 4.2 Verification of that operation of interlocks is within design limits.
 - 4.3 Load capacity data.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The turbine building crane meets manufacturers design specification

14.2.12.5 Distributed Utilities

14.2.12.5.1 Raw Water Supply System (Test #043)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the ability of raw water supply system (RWSS) to supply filtered water to downstream systems (e.g., potable water, demineralized water system).
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the RWSS have been completed.
 - 2.2 RWSS instrumentation has been calibrated and is functional for performance of the following test.
 - 2.3 Support system required for operation of the RWSS is complete and functional.
 - 2.4 Test instrumentation available and calibrated.
 - 2.5 The RWSS intake is being maintained at the water level specified in the design documents.
 - 2.6 The RWSS flow balance has been performed.
- 3.0 TEST METHOD
 - 3.1 Verify that the RWSS pump and system flow meet design requirement (refer to Section 9.2.9).
 - 3.2 Verify standby RWSS pump starts on low discharge pressure or a trip of the running pump.

4.0 DATA REQUIRED

- 4.1 Pump operating data.
- 4.2 Setpoints at which alarms and interlocks occur.

5.0 ACCEPTANCE CRITERIA

- 5.1 The RWSS operates as designed (refer to Section 9.2.9).

14.2.12.5.2 Reserved (Test #044)

14.2.12.5.3 Seal Water Supply System (Test #045)

1.0 OBJECTIVE

- 1.1 To demonstrate the ability of seal water supply system (SWSS) to supply filtered seal water under normal plant operations.
- 1.2 To verify that the SWSS provides adequate sealing water to systems containing radioactive fluids.
- 1.3 To verify that the SWSS provides adequate sealing water to the gaseous waste processing and operational chilled water system.

2.0 PREREQUISITES

- 2.1 Construction activities on the SWSS have been completed.
- 2.2 The SWSS instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support system required for operation of the SWSS is complete and functional.
- 2.4 Test instrumentation available and calibrated.
- 2.5 The SWSS suction supply is being maintained at the water level (pressure) specified in the design documents.
- 2.6 The SWSS flow balance has been performed.

3.0 TEST METHOD

- 3.1 Verify SWSS pump and system flow meet design specifications.
- 3.2 Verify standby SWSS pump starts on low discharge pressure or a trip of the running pump.
- 3.3 Verify that the SWSS provides designed rated flow to systems that are supplied by the seal water header.
- 3.4 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.

- b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.5 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.2.7).
- 3.6 Verify that operation of protective devices, controls, interlocks, instrumentation, and alarms meets design requirements.
- 3.7 Verify that the SWSS can meet the following minimum and maximum design requirements:
 - a. The SWSS pressure.
 - b. The SWSS temperature.
- 4.0 DATA REQUIRED
 - 4.1 Pump operating data.
 - 4.2 Setpoints at which alarms and interlocks occur.
 - 4.3 Valve performance data, where required.
 - 4.4 Valve position indication.
 - 4.5 Position response of valves to loss of motive power.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The SWSS performs as described in Section 9.2.7.

14.2.12.5.4 Potable and Sanitary Water System (Test #225)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the ability of potable water system to supply potable water under normal plant operations.
 - 1.2 To demonstrate the ability of sanitary water system to supply sanitary water under normal plant operations.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the potable and sanitary water systems have been completed.
 - 2.2 Potable and sanitary water systems instrumentation has been calibrated and is functional for performance of the following test.
 - 2.3 Support system required for operation of the potable and sanitary water systems are complete and functional.
 - 2.4 Test instrumentation available and calibrated.

2.5 The potable and sanitary water systems suction supplies are being maintained at the water level (pressure) specified in the design documents.

3.0 TEST METHOD

3.1 Verify potable and sanitary water system pump and system flow meet design specifications.

3.2 Verify that potable and sanitary water system interlocks and protective features perform as designed.

3.3 Verify that potable water is supplied at the point of use and meets requirements.

3.4 Verify that sanitary water is supplied at the point of use and meets requirements.

4.0 DATA REQUIRED

4.1 Pump operating data.

4.2 Setpoints at which alarms and interlocks occur.

5.0 ACCEPTANCE CRITERIA

5.1 The potable and sanitary water system performs as described in Section 9.2.4.

14.2.12.5.5 Component Cooling Water System (Test #046)

1.0 OBJECTIVE

1.1 To demonstrate the capability of the CCWS to provide treated cooling water under the following conditions:

1.1.1 Normal unit operation.

1.1.2 During unit cooldown.

1.1.3 During refueling.

1.1.4 During an emergency situation.

1.2 To demonstrate that system response to a simulated ESF actuation signal is as designed.

2.0 PREREQUISITES

2.1 Construction activities on the CCWS have been completed.

2.2 CCWS instrumentation has been calibrated and is functional for performance of the following test.

2.3 Test instrumentation is available and calibrated.

2.4 Plant systems required to support testing are functional, or temporary systems are installed and functional.

3.0 TEST METHOD

- 3.1 Demonstrate that operation of the surge tanks and their controls is within design limits.
- 3.2 Demonstrate that system and component flow paths, flowrates, and pressure drops including head versus flow verification for the CCW pumps is within design limits.
- 3.3 Perform a pump head versus flow verification for CCW pumps.
- 3.4 Verify the following responses to emergency signals:
 - a. Non-safety-related headers and the spent fuel pool heat exchangers are isolated on an SIAS.
 - b. CCW heat exchanger bypass valves close on an SIAS.
- 3.5 Verify the non-safety-related headers and RCP headers are isolated on a surge tank low-low level signal.
- 3.6 Verify a low CCW pump differential pressure signal starts the idle pump in each division.
- 3.7 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.8 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.2.2).
- 3.9 Verify alarms, interlocks, indicating instruments, and status lights are functional.
- 3.10 Verify pump control from the MCR.
- 3.11 Demonstrate the ability of the CCWS in conjunction with the RHRS and essential service water system to perform a plant cooldown during HFT.

4.0 DATA REQUIRED

- 4.1 Record pump head versus flow and operating data for each pump.
- 4.2 Flow balancing data including flow to each component and throttle valve positions.
- 4.3 Setpoints of alarms interlocks and controls.
- 4.4 Valve performance data, where required.
- 4.5 Valve position indication.
- 4.6 Position response of valves to loss of motive power.

- 4.7 Temperature data during cooldown.
- 4.8 Response of CCW System to SIAS, CSAS, low-low surge tank level signal and CCW pump high differential pressure signal.

5.0 ACCEPTANCE CRITERIA

- 5.1 The CCWS performs as described in Section 9.2.2.

14.2.12.5.6 Reserved (Test #047)

14.2.12.5.7 Essential Service Water System (Test #048)

1.0 OBJECTIVE

- 1.1 To demonstrate the ability of the essential service water system (ESWS) to supply cooling water as designed under normal and emergency conditions.
- 1.2 To demonstrate the ability of the ESWS to provide cooling water to the SAHRS in beyond design basis conditions.

2.0 PREREQUISITES

- 2.1 Construction activities on the ESWS are complete and the system is functional.
- 2.2 ESWS instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Test instrumentation available and calibrated per applicable procedures.
- 2.4 CCWS available to provide a heat load.
- 2.5 Appropriate AC and DC power sources are available.
- 2.6 Support systems required for operation of the ESWS are complete and functional.
- 2.7 The Ultimate Heat Sink (UHS) is available and functional.

3.0 TEST METHOD

- 3.1 Demonstrate that each ESWS can be operated from the MCR.
- 3.2 Demonstrate that each ESWS starts automatically in response to an emergency signal.
- 3.3 Verify that the ESWS pumps supply cooling water at the rated flow and design conditions.
- 3.4 Verify ESWS water flow supplied to components.
- 3.5 Verify alarms, interlocks, indicating instruments, and status lights are functional.
- 3.6 Verify head versus flow characteristics for the ESWS water pumps.

- 3.7 Record valve performance data, where required.
- 3.8 Record valve position indication.
- 3.9 Record position response of valves to loss of motive power.
- 3.10 Verify system baseline performance during HFT (with RHRS in service).

4.0 DATA REQUIRED

- 4.1 Record flows as required to components and throttle valve positions.
- 4.2 Record alarm, interlocks, and control setpoints.
- 4.3 Record pump head versus flow and operating data.
- 4.4 System operating parameters during HFT.
- 4.5 Flow to CCW heat exchangers using various pump combinations.
- 4.6 Valve diagnostic testing data (e.g., stroke time, developed thrust).
- 4.7 Valve position upon loss of motive power and valve position indication data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The ESWS performs as described in Section 9.2.1.

14.2.12.5.8 Ultimate Heat Sink (Test #049)

1.0 OBJECTIVE

- 1.1 To verify that the UHS is maintained by its associated support systems.

2.0 PREREQUISITES

- 2.1 Construction activities on the UHS have been completed.
- 2.2 UHS makeup source available, as required.
- 2.3 UHS blowdown path available, as required.
- 2.4 The UHS system instrumentation has been calibrated and is functional for performance of the following test.
- 2.5 Test instrumentation available and calibrated per applicable procedures.

3.0 TEST METHOD

- 3.1 Simulate a range of temperature inputs and verify UHS response.
- 3.2 Verify that control logic starts forced draft fans and aligns critical components for UHS operation.
- 3.3 Perform valve performance tests (e.g., valve position response of valves to loss of motive power, thrust, stroke time)

- 3.4 Demonstrate that UHS makeup flowrate meets design flow requirements.
- 3.5 Demonstrate that UHS blowdown flowrate meets design flow requirements.
- 3.6 Demonstrate the operation of UHS level and temperature instruments and alarms.

4.0 DATA REQUIRED

- 4.1 UHS makeup, blowdown air flowrates.
- 4.2 Valve performance data, where required.
- 4.3 Valve position indication.
- 4.4 Temperature and relative humidity trend data.
- 4.5 Setpoints at which alarms and interlocks occur.

5.0 ACCEPTANCE CRITERIA

- 5.1 The UHS performs as described in Section 9.2.5.

14.2.12.5.9 Reserved (Test #050)

14.2.12.6 General Supply Systems

14.2.12.6.1 Reserved (Test #051)

14.2.12.6.2 Safety Chilled Water (Test #052)

1.0 OBJECTIVE

- 1.1 To demonstrate proper operation of the safety chilled water system (SCWS).

2.0 PREREQUISITES

- 2.1 Construction activities on the SCWS have been completed.
- 2.2 SCWS instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Test instrumentation available and calibrated per applicable procedures.
- 2.4 The CCWS is available for chiller operation, where necessary.
- 2.5 Appropriate AC and DC power sources are available.

3.0 TEST METHOD

- 3.1 Verify pump performance characteristics (e.g., head versus flow, motor current) for the SCWS pumps.

- 3.2 Demonstrate that each SCWS division can be operated from its local and remote manual control station.
- 3.3 Demonstrate that each SCWS division starts automatically in response to each appropriate signal.
- 3.4 Verify that the chillers supply chilled water at the rated flow and design conditions.
- 3.5 Verify chilled water flow to each supplied component.
- 3.6 Verify alarms, interlocks, indicating instruments, and status lights are functional.
- 3.7 Verify system baseline performance during HFT.

4.0 DATA REQUIRED

- 4.1 Record flows as required to components and throttle valve positions.
- 4.2 Record alarm, interlocks, and control setpoints.
- 4.3 Record chiller normal operating parameters.
- 4.4 Record pump head versus flow and operating data.
- 4.5 System operating parameters during HFT.

5.0 ACCEPTANCE CRITERIA

- 5.1 The SCWS operates as described in Section 9.2.8.

14.2.12.6.3 Reserved (Test #053)

14.2.12.6.4 Fire Water Distribution System (Test #054)

1.0 OBJECTIVE

- 1.1 To demonstrate the ability of the fire water distribution system (FWDS) to provide water at acceptable flows and pressures to protected areas.

2.0 PREREQUISITES

- 2.1 Construction activities on the FWDS have been completed.
- 2.2 FWDS instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support systems required for operation of the FWDS are complete and functional.
- 2.4 Test instrumentation is available and calibrated.

3.0 TEST METHOD

- 3.1 Demonstrate the head and flow characteristics of the fire water pumps and the operation of auxiliaries.

- 3.2 Verify control logic.
- 3.3 Verify flowrates in the various flow paths of the FWDS.
- 3.4 Verify alarms, indicating instruments, and status lights are functional.

4.0 DATA REQUIRED

- 4.1 Setpoints under which alarms and interlocks occur.
- 4.2 Pump head versus flow and operating data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The FWDS operates as described in Section 9.5.1.

14.2.12.6.5 Spray Deluge Systems (Test #055)

1.0 OBJECTIVE

- 1.1 To demonstrate the ability of the spray deluge system (SDS) to provide effective spray pattern to protected areas.

2.0 PREREQUISITES

- 2.1 Construction activities on the SDS have been completed.
- 2.2 Support systems required for operation of the SDS are complete and functional.
- 2.3 Test instrumentation is available and calibrated.

3.0 TEST METHOD

- 3.1 Verify sprinkler deluge spray patterns are not obstructed.

4.0 DATA REQUIRED

- 4.1 Pictures of deluge spray patterns.

5.0 ACCEPTANCE CRITERIA

- 5.1 The SDS operates as described in Section 9.5.1.

14.2.12.6.6 Sprinkler Systems (Test #056)

1.0 OBJECTIVE

- 1.1 To demonstrate the ability of the sprinkler system (SPRS) to provide coverage of designated areas.

2.0 PREREQUISITES

- 2.1 Construction activities on the SPRS have been completed.

- 3.0 TEST METHOD
 - 3.1 Verify drawings showing the location of installed sprinklers.
 - 3.2 Verify sprinkler patterns are not obstructed.
 - 3.3 Verify alarms, indicating instruments, and status lights are functional.
- 4.0 DATA REQUIRED
 - 4.1 Pictures of sprinkler spray nozzle patterns.
 - 4.2 As-built drawings of installed sprinklers.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The SPRS operates as described in Section 9.5.1.

14.2.12.6.7 Gaseous Fire Extinguishing Systems (Test #057)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the ability of the gaseous fire extinguishing system (GFES) to provide non-combustible gas at acceptable to protected areas.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the GFES have been completed.
 - 2.2 Support systems required for operation of the GFES are complete and functional.
 - 2.3 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
 - 3.1 Verify markup drawings showing the location of areas protected by GFES equipment.
 - 3.2 Verify alarms, indicating instruments, and status lights are functional.
- 4.0 DATA REQUIRED
 - 4.1 As-built drawings showing the location of areas protected by GFES equipment.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The GFES operates as described in Section 9.5.1.

14.2.12.6.8 Reserved (Test #058)**14.2.12.7 Power Conversion Systems****14.2.12.7.1 Feedwater System (Test #059)**

1.0 OBJECTIVE

- 1.1 To demonstrate that the FWS, including startup feedwater pump, is capable of supplying feedwater to the SGs for normal operation.

2.0 PREREQUISITES

- 2.1 Construction activities on the FWS have been completed.
- 2.2 FWS instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support systems required for operation of the FWS are complete and functional.
- 2.4 Test instrumentation available and calibrated.
- 2.5 Condensate system functional.
- 2.6 Main condenser functional.
- 2.7 Appropriate AC and DC power available.

3.0 TEST METHOD

- 3.1 Demonstrate design flow paths including economizer, downcomer, and cleanup recirculation (during HFT or PAT).
- 3.2 Demonstrate that startup feedwater valve alignments and flow paths function as designed.
- 3.3 Verify the starting, head, and flow characteristics of the motor-driven startup feedwater pump.
- 3.4 Demonstrate minimum flow recirculation protection using simulated inputs.
- 3.5 Verify operation of protective devices, controls, interlocks, instrumentation, and alarms using actual or simulated inputs function as designed.
- 3.6 Verify the starting, head, and flow characteristics of motor-driven feedwater pumps.
- 3.7 Operate feedwater isolation valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, stroke times).
- 3.8 Operate control valves remotely while:

- a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.9 Verify the feedwater isolation valves fail upon loss of motive power to the position indicated in Section 10.4.7.
- 3.10 Verify the feedwater isolation valves close in response to a MSIS.

4.0 DATA REQUIRED

- 4.1 Motor-driven startup feedwater pump head versus flow data.
- 4.2 Motor-driven feedwater pump head versus flow data.
- 4.3 Valve performance data, where required.
- 4.4 Valve position indication.
- 4.5 Position response of valves to loss of motive power.
- 4.6 Setpoints at which alarms and interlocks occur.
- 4.7 Feedwater isolation valve data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The FWS (including startup feedwater) operates as described in Section 10.4.7.
- 5.2 The feedwater isolation valves meet the test acceptance criteria as described in Section 10.4.7.

14.2.12.7.2 Feedwater Heating System (Test #060)

1.0 OBJECTIVE

- 1.1 To demonstrate that the feedwater heating system (FWHS) is capable of heating the FWS to the design temperature for normal plant operation. This test can only be performed during HFT or similar plant conditions.
- 1.2 To demonstrate the FWHS alarms and controls operate as designed.

2.0 PREREQUISITES

- 2.1 Construction activities on the FWHS have been completed.
- 2.2 Construction activities on the feedwater heater drains system have been completed.
- 2.3 FWHS instrumentation has been calibrated and is functional for performance of the following test.
- 2.4 Feedwater heater drains system instrumentation has been calibrated and is functional for performance of the following test.

2.5 Individual feedwater and main steam component testing is complete.

2.6 The power conversions systems are operating as required to support the test.

3.0 TEST METHOD

3.1 Verify the setpoints of alarms and interlock.

3.2 Operate control valves remotely while:

a. Observing each valve operation and position indication.

b. Measuring valve performance data (e.g., thrust, opening and closing times).

3.3 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 10.4.7).

3.4 Record the feedwater temperature to the SGs at maximum attainable feedwater flow and compare the readings to those predicted by the secondary model for similar conditions.

3.5 Demonstrate that the high pressure feedwater heating system level controls maintain level as designed and drain to the deareator.

3.6 Demonstrate that the low pressure feedwater heaters level controls maintain level as designed and drain to the main condenser.

4.0 DATA REQUIRED

4.1 Valve performance data, where required.

4.2 Valve position indication.

4.3 Position response of valves to loss of motive power.

4.4 Setpoints at which alarms and interlocks occur.

4.5 Feedwater temperature and feedwater flowrate for each heater group.

4.6 Level controllers trend data.

5.0 ACCEPTANCE CRITERIA

5.1 The FWHS performs as described in Section 10.4.7.

14.2.12.7.3 Main Steam – Turbine Bypass Systems (Test #061)

1.0 OBJECTIVE

1.1 To demonstrate the operation of the main steam system (MSS).

1.2 To demonstrate the operation of the turbine bypass system (TBS).

2.0 PREREQUISITES

- 2.1 Construction activities on the MSS have been completed.
- 2.2 Construction activities on the TBS have been completed.
- 2.3 MSS and TBS instrumentation has been calibrated and is functional for performance of the following test.
- 2.4 Support systems required for operation of the MSS and TBS are complete and functional.
- 2.5 Test equipment is available and test instrumentation is calibrated.

3.0 TEST METHOD

- 3.1 Demonstrate automatic drain valve operation.
- 3.2 Demonstrate flow paths.
- 3.3 Verify opening of the turbine bypass valves in response to a signal simulating turbine trip and steam pressure above setpoint.
- 3.4 Verify the functionality of the main steam relief train (MSRT) valves at HZP steam pressure during HFT.
- 3.5 Verify the functionality of the turbine bypass valves at no-load steam pressure during HFT.
- 3.6 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.7 Verify the turbine bypass valves fail upon loss of motive power as designed (refer to Section 10.4.4).
- 3.8 Verify that operation of designated components such as protective devices, controls, interlocks, instrumentation, and alarms using actual or simulated inputs function as designed.

4.0 DATA REQUIRED

- 4.1 Valve performance data, where required.
- 4.2 Valve position indication.
- 4.3 Position response of valves to loss of motive power.
- 4.4 Setpoints at which alarms and interlocks occur.
- 4.5 Flow path data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The MSS performance as described in Section 10.4.4.
- 5.2 Turbine bypass valves open in response to a signal simulating turbine trip and controls steam pressure, as described in Section 10.4.4.

- 5.3 Turbine bypass valves fail upon loss of motive power as designed (refer to Section 10.4.4).

14.2.12.7.4 Main Steam Safety Valve (Test #062)

1.0 OBJECTIVE

- 1.1 To verify the popping pressure of the MSS safety valves during HFT.
- 1.2 To verify an acceptable alternative method is to perform the setpoint verification at a certified testing facility.

2.0 PREREQUISITES

- 2.1 Construction activities on the main steam safety valves have been completed.
- 2.2 MSS instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support systems required for operation of the main steam safety valves are complete and functional.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 MSS is at HZP (pressure and temperature), which is a suitable temperature and pressure for valve testing.
- 2.6 Lifting device with associated support equipment and calibration data is available.

3.0 TEST METHOD

- 3.1 Increase the lifting force on the safety valve, using the lifting device until the safety valve starts to simmer.
- 3.2 Determine popping set pressure.
- 3.3 Adjust valve popping set pressure if necessary and retest.
- 3.4 Repeat until three consecutive pops within the required range are obtained.
- 3.5 Verify safety valves have no seat leakage.

4.0 DATA REQUIRED

- 4.1 MSS pressure and temperature.
- 4.2 Pressure applied to the lifting device to lift the safety valve off its seat.
- 4.3 Popping pressure of each main steam safety valve.

5.0 ACCEPTANCE CRITERIA

- 5.1 The main steam safety valves perform as described in Section 10.3.

14.2.12.7.5 Main Steam Isolation Valves, and MSIV Bypass Valves (Test #063)**1.0 OBJECTIVE**

- 1.1 To demonstrate the functional performance of the main steam isolation valves (MSIV) and MSIV bypass valve controls.
- 1.2 To demonstrate the proper operation of the MSIVs at normal operating temperatures, during HFT.

2.0 PREREQUISITES

- 2.1 Construction activities on the MSIVs have been completed.
- 2.2 MSS instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support systems required for operation of the MSIVs are complete and functional.
- 2.4 Test equipment is available and test instrumentation is calibrated.

3.0 TEST METHOD

- 3.1 Operate MSIV and MSIV bypass valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, stroke times) at ambient and HFT conditions.
- 3.2 Verify the MSIVs and MSIV bypass valves fail upon loss of motive power to the position indicated in Section 10.3.
- 3.3 Verify MSIV and MSIV bypass valve controls, alarms, and interlocks.
- 3.4 Verify MSIV and MSIV bypass valve response to MSIS.
- 3.5 Verify MSIV and MSIV bypass valve seat leakage.
- 3.6 Perform MSIV drift test.

4.0 DATA REQUIRED

- 4.1 MSIV and MSIV bypass valve performance data at ambient and HFT conditions.
- 4.2 Valve position indication.
- 4.3 Position response of valves to a loss of motive power.
- 4.4 Setpoints at which alarms and interlocks occur.
- 4.5 MSIV and MSIV bypass valve seat leakage.
- 4.6 MSIV and MSIV bypass valve response to MSIS.
- 4.7 MSIV drift data.

- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The MSIVs and MSIV bypass valves operate as described in Section 10.3.
 - 5.2 The MSIVs and MSIV bypass valves meet the test acceptance criteria described in Section 10.3.

14.2.12.7.6 Turbine Gland Sealing System (Test #064)

- 1.0 OBJECTIVE
 - 1.1 To verify that the turbine gland sealing system (TGSS) provides adequate sealing to the turbine shaft against leakage of air to the turbine casings and escape of steam to the Turbine Building.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the TGSS have been completed.
 - 2.2 TGSS instrumentation has been calibrated and is functional for performance of the following test.
 - 2.3 Test instrumentation is available and calibrated.
 - 2.4 Plant systems required to support the test including auxiliary steam, the condenser, and turbine cooling water system are functional.
 - 2.5 Plant conditions for the following subsystems allow operation of the sealing steam system.
 - 2.5.1 Main turbine.
 - 2.5.2 Main feed pumps.
 - 2.5.3 Turbine control valves.
- 3.0 TEST METHOD
 - 3.1 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
 - 3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 10.4.3).
 - 3.3 Place the TGSS in operation using auxiliary steam during turbine startup.
 - 3.4 Verify that operation of the TGSS as turbine load is increased functions as designed.
 - 3.5 Verify that performance of the sealing steam exhauster blowers and the sealing steam condenser function as designed.

3.6 Verify that operation of the high pressure turbine gland spillover valve for dumping excess gland seal leakage functions as designed.

3.7 Verify that operation of protective devices, controls, interlocks, instrumentation, and alarms function as designed.

4.0 DATA REQUIRED

4.1 Valve performance data, where required.

4.2 Valve position indication.

4.3 Position response of valves to loss of motive power.

4.4 Setpoints at which alarms and interlocks occur.

5.0 ACCEPTANCE CRITERIA

5.1 The TGSS performs as described in Section 10.4.3.

14.2.12.7.7 Main Condenser and Main Condenser Evacuation System (Test #065)

1.0 OBJECTIVE

1.1 To demonstrate the ability of the main condenser and main condenser evacuation systems (CES) to provide a continuous heat sink for normal operation.

1.2 To demonstrate the ability of the main condenser and CES to provide a sink for the turbine bypass system.

2.0 PREREQUISITES

2.1 Construction activities on the main condenser and CES have been complete.

2.2 Main condenser and CES instrumentation has been calibrated and is functional for performance of the following test.

2.3 Support systems required for operation of the main condenser and CES are complete and functional.

2.4 Test instrumentation is available and calibrated.

2.5 Steam seals and lagging are available.

2.6 Turbine is on turning gear.

2.7 All electrical testing is complete on the vacuum pumps and condenser valves.

3.0 TEST METHOD

3.1 Verify the vacuum integrity of the condenser by performing the following tests:

3.1.1 Hydrostatic test of the condenser with the water boxes clean and dry.

- 3.1.2 Establish a vacuum and determine sources of in-leakage with helium, sulfur hexafluoride or equivalent tracer gas. (Look for leaks at each valve bonnet and at the dog-bone seal between the turbine and the condenser with the seal clean and dry).
- 3.2 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.3 Verify power-operated valves fail upon loss of motive power as designed.
- 3.4 Demonstrate that operation of the vacuum pumps with design operating modes and flow paths function as designed.
- 3.5 Verify operation of protective devices, controls, interlocks, instrumentation, and alarms using actual or simulated inputs function as designed.
- 3.6 Demonstrate the operation of the condenser makeup and reject to the feedwater tank deaerator controls.
- 3.7 Demonstrate the operation of the automatic condenser cleaning system.

4.0 DATA REQUIRED

- 4.1 Valve performance data, where required.
- 4.2 Valve position indication.
- 4.3 Position response of valves to loss of motive power.
- 4.4 Setpoints at which alarms and interlocks occur.
- 4.5 Vacuum pump running data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The main condenser and CES perform as described in Section 10.4.2.

14.2.12.7.8 Condensate System (Test #066)

1.0 OBJECTIVE

- 1.1 To demonstrate that the condensate system (CS) is capable of supplying an adequate flow of water at the design pressure to support the remainder of the power conversion system.

2.0 PREREQUISITES

- 2.1 Construction activities on the CS have been completed.

- 2.2 The CS instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support systems required for operation of the CS are complete and functional.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 Plant conditions are such to provide a flow path from the condensate pumps to the feedwater tank.

3.0 TEST METHOD

- 3.1 Verify control logic.
- 3.2 Verify head versus flow characteristics for the condensate pumps.
- 3.3 Demonstrate that operation of the feedwater tank deaerator meets design requirements.
- 3.4 Demonstrate that operation of design flow paths including system cleanup operation function as designed.
- 3.5 Demonstrate that operation of minimum flow recirculation protections meet design requirements.
- 3.6 Demonstrate that operation of the hotwell level control system meet design requirements.
- 3.7 Verify that operation of designated components, such as protective devices, controls, interlocks, instrumentation, and alarms using actual or simulated inputs function as designed.
- 3.8 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.9 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 10.4.7).

4.0 DATA REQUIRED

- 4.1 Head versus flow performance and pump operating data.
- 4.2 Valve performance data, where required.
- 4.3 Valve position indication.
- 4.4 Position response of valves to loss of motive power.
- 4.5 Setpoints at which alarms and interlocks occur.
- 4.6 Setpoints of the hotwell level controls.
- 4.7 Setpoints of the pumps minimum flow recirculation protection.

5.0 ACCEPTANCE CRITERIA

5.1 The CS operates as described in Section 10.4.7.

14.2.12.7.9 Steam Generator Blowdown System (Test #067)

1.0 OBJECTIVE

1.1 To verify the proper operation of the SG blowdown system (SGBS).

2.0 PREREQUISITES

2.1 Construction activities on the SGBS have been completed.

2.2 The SGBS instruments have been calibrated and are functional for performance of the following test.

2.3 Support systems required for operation of the SGBS are complete and functional.

2.4 Test instrumentation is available and calibrated.

3.0 TEST METHOD

3.1 Verify the flow paths for generator blowdown and subsequent condensate recycle during HFT.

3.2 Verify blowdown flow path flowrates during HFT.

3.3 Operate control valves remotely while:

a. Observing each valve operation and position indication.

b. Measuring valve performance data (e.g., thrust, opening and closing times).

3.4 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 10.4.8).

3.5 Verify that operation of the flash tank, valves, and heat exchanger in operational modes and flow paths function as designed.

3.6 Verify that the operation of protective devices, controls, interlocks, and alarms using actual or simulated inputs meet design requirements.

3.7 Verify system response to the following:

3.7.1 The CIAS meets design requirements.

3.7.2 EFAS.

3.8 Verify SG wet layup system operations.

4.0 DATA REQUIRED

4.1 Valve performance data, where required.

4.2 Valve position indication.

- 4.3 Position response of valves to loss of motive power.
 - 4.4 Setpoints at which alarms and interlocks occur.
 - 4.5 Response to MSIS, CIAS and EFAS.
 - 4.6 SG blowdown flow path flowrates.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The SGBS operates as described in Section 10.4.8.

14.2.12.7.10 Steam Turbine (Test #068)

1.0 OBJECTIVE

- 1.1 To demonstrate functional performance of the steam turbine controls.
- 1.2 To demonstrate functional performance of the steam turbine support system.
- 1.3 To perform initial operation of the steam turbine system (HFT and PAT).
- 1.4 To verify the steam turbine generator trips in response to the following:
 - 1.4.1 Simulated reactor trip signal.
 - 1.4.2 Simulated loss of condenser vacuum signal.

2.0 PREREQUISITES

- 2.1 Construction activities on the steam turbine system are complete.
- 2.2 Steam turbine system instrumentation has been calibrated and is functional for the performance of the following test.
- 2.3 Appropriate test equipment is available and has been calibrated.
- 2.4 Fluid levels throughout the system meet design limits. Personnel safety shall limit proximity to lubricating and hydraulic oils.
- 2.5 Schedule visual inspection of the secondary side of the SG following testing.
- 2.6 Appropriate AC and DC power sources are available and functional.
- 2.7 Support systems required for the steam turbine system are complete and functional.
- 2.8 MSS is available.
- 2.9 Main condenser is available.

3.0 TEST METHODS

- 3.1 Demonstrate the electro hydraulic control (EHC) system performs the following:

- 3.1.1 That turbine turning gear engages and disengages as designed.
- 3.1.2 That automatic control of turbine speed and acceleration functions through the entire speed range.
- 3.1.3 That automatic control of load and loading rate from auxiliary to full load, with continuous load adjustment and discrete loading rates.
- 3.1.4 Standby manual control of speed and load is functional when it becomes necessary to take the primary automatic control out of service.
- 3.1.5 Limiting of load in response to preset limits on operating parameters.
- 3.2 Verify that detection of dangerous or undesirable operating conditions, annunciation of detected conditions, and initiation of control response to such conditions meets design requirements, as follows:
 - 3.2.1 Monitoring the status of the control systems including the power supplies and redundant control circuits.
 - 3.2.2 Testing of valves and controls including response to a simulated reactor trip signal and simulated loss of condenser vacuum signal.
 - 3.2.3 Pre-warming of valve chest and turbine rotor.
- 3.3 Perform steam turbine performance test per latest edition of ASME PTC-6 (Reference 3).
- 3.4 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.5 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 10.3).
- 3.6 Demonstrate turbine lube oil system operation.
- 3.7 Demonstrate hydrogen oil-sealed cooling system for rotor cooling operation.
- 3.8 Demonstrate stator water cooling system operation.
- 3.9 Demonstrate moisture separators, reheaters, and extraction steam systems operation.
- 4.0 DATA REQUIRED
 - 4.1 Setpoint at which alarms and interlocks occur.
 - 4.2 Setpoints of automatic trips.
 - 4.3 Conditions under which manual trips operate.

- 4.4 Verification of control logic combinations.
- 4.5 Valve logic verification of EHC system.
- 4.6 Valve performance data, where required.
- 4.7 Valve position indication.
- 4.8 Position response of valves to loss of motive power.
- 4.9 Operating data and function verification of associated turbine support systems.

5.0 ACCEPTANCE CRITERIA

- 5.1 The steam turbine system and support systems perform as described in Section 10.3.
- 5.2 Steam turbine performance is as required by vendor ratings.
- 5.3 Steam turbine generator trip signal is generated in response to a simulated reactor trip signal as described in Section 10.2.
- 5.4 Steam turbine generator trip is generated in response to a simulated loss of condenser vacuum signal as described in Section 10.2.

14.2.12.7.11 Circulating Water Supply System (Test #069)

A COL applicant that references the U.S. EPR design certification will provide site-specific information for the circulating water supply system. The following is a typical COLA test; if a site-specific test will be used, the COL applicant will provide the test.

1.0 OBJECTIVE

- 1.1 To demonstrate the ability of the circulating water supply system (CWS) to provide a continuous supply of cooling water to the main condensers and return the water to the cooling tower for heat dissipation.

2.0 PREREQUISITES

- 2.1 Construction activities on the CWS have been completed.
- 2.2 The CWS instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support systems required for operation of the CWS are complete and functional.
- 2.4 Intake structure at the required level and water quality within limits.
- 2.5 Temporary test instruments installed and calibrated.

3.0 TEST METHOD

- 3.1 Verify head versus flow and functional characteristics for the circulating water supply pumps.

- 3.2 Verify required alarms and verify the corresponding actions.
- 3.3 Verify manual and automatic systems controls function as designed.
- 3.4 Verify that the cooling tower makeup pumps are capable of maintaining cooling tower level and blowdown during maximum design conditions.

4.0 DATA REQUIRED

- 4.1 Verification of trips and alarms.
- 4.2 Record pump head versus flow and operating data.
- 4.3 Flow data to upper and lower basins of the cooling tower.

5.0 ACCEPTANCE CRITERIA

- 5.1 The CWS performs as described in Section 10.4.5.

14.2.12.7.12 Reheater Drains System (Test #070)

1.0 OBJECTIVE

- 1.1 To verify that the reheater drains system (RHDS) level controls and associated valves are capable of controlling level in feedwater heaters and drain tanks.

2.0 PREREQUISITES

- 2.1 Construction activities on the RHDS have been completed.
- 2.2 RHDS instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Test instrumentation is available and calibrated.
- 2.4 Plant systems required to support the RHDS are functional.
- 2.5 Plant conditions that allow operation of the RHDS exist or actual feedwater level changes can be simulated.

3.0 TEST METHOD

- 3.1 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.2 Verify power-operated valves fail upon loss of motive power to the required position.
- 3.3 Verify that operation of protective devices, controls, interlocks, instrumentation, and alarms meet design requirements.

- 3.4 Verify that the RHDS can meet the following design requirements:
 - a. Diversion valves to the condenser open at the established setpoint.
 - b. Modulation valves reposition to control feedwater heater and drain tank levels at established setpoints.

4.0 DATA REQUIRED

- 4.1 Valve performance data, where required.
- 4.2 Valve position indication.
- 4.3 Position response of valves to loss of motive power.
- 4.4 Setpoints at which alarms and interlocks occur.
- 4.5 Level indication of various components.

5.0 ACCEPTANCE CRITERIA

- 5.1 The RHDS performs as described in Section 10.4.7.

14.2.12.7.13 Secondary Sampling System (Test #071)

1.0 OBJECTIVE

- 1.1 To verify the ability of secondary sampling system (SECSS) to collect and deliver representative samples of liquids and gases in various process systems to sample stations for chemical and radiological analysis during operation, cooldown and standby operation.

2.0 PREREQUISITES

- 2.1 Construction activities on the systems to be tested have been completed.
- 2.2 Systems being sampled are at or near normal operating pressure and temperature.
- 2.3 Calibrating gases and solutions are available.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 SECSS instrumentation has been calibrated and is functional for performance of the following test.

3.0 TEST METHOD

- 3.1 Withdraw fluid at each sample point, verifying adequate sample flow.
- 3.2 Verify that operation of alarms and interlocks meets design requirements.
- 3.3 Verify that operation of pump and heat exchangers in normal operation using normal flow paths meets design requirements.

- 3.4 Verify the analytical instrumentation provides indication and response that meet the design requirements.
- 3.5 Calculate the holdup times using the as-built piping lengths, piping volume and measured flowrate for the following:
 - 3.5.1 SG samples.
 - 3.5.2 Blowdown demineralizer samples.
- 3.6 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.7 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.2).
- 3.8 Verify that operation of continuous monitors and verify flow meets design requirements.
- 4.0 DATA REQUIRED
 - 4.1 Setpoints at which alarms and interlocks occur.
 - 4.2 Sampling flowrate from each sample point.
 - 4.3 Analytical instrument data.
 - 4.4 Valve performance data, where required.
 - 4.5 Valve position indication.
 - 4.6 Position response of valves to loss of motive power.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The SECSS performs as described in Section 9.3.2.

14.2.12.7.14 Steam Generator Blowdown Demineralizing System (Test #072)

- 1.0 OBJECTIVE
 - 1.1 To verify the ability of SG blowdown demineralizing system (SGBDMS) to clean the SG blowdown by a combination of filtration and ion exchange.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the systems to be tested have been completed.
 - 2.2 Systems being sampled are at or near normal operating pressure and temperature.

- 2.3 Calibrating gases and solutions are available.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 Secondary sampling system instrumentation has been calibrated and is functional for performance of the following test.

3.0 TEST METHOD

- 3.1 Verify by physical inspection that the filter housing is constructed and assembled in a manner that doesn't permit bypass flow paths.
- 3.2 Verify that operation of alarms and interlocks meet design requirements.
- 3.3 Verify the analytical instrumentation provides indication and response that meets design requirements of ion exchanger outlet chemistry.
- 3.4 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.5 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 10.4.8).

4.0 DATA REQUIRED

- 4.1 Setpoints at which alarms and interlocks occur.
- 4.2 Valve performance data, where required.
- 4.3 Valve position indication.
- 4.4 Position response of valves to loss of motive power.

5.0 ACCEPTANCE CRITERIA

- 5.1 The SGBDMS performs as described in Section 10.4.8.

14.2.12.8 Heating Ventilation and Air Conditioning (HVAC) Systems

14.2.12.8.1 Containment Building Cooling (Test #073)

1.0 OBJECTIVE

- 1.1 To demonstrate the capability of the containment cooling and ventilation system to maintain acceptable temperature limits and air quality in the containment during normal operations and normal shutdown.

2.0 PREREQUISITES

- 2.1 Major construction activities inside the containment building have been completed.
- 2.2 Construction activities on the containment cooling and ventilation system have been completed.
- 2.3 Containment cooling and ventilation system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.4 Support systems required for operation of the containment cooling and ventilation systems are complete and functional.
- 2.5 Test instrumentation is available and calibrated.
- 2.6 The RCS is at normal operating temperature and pressure during HFT.

3.0 TEST METHOD

- 3.1 Verify the operation of the containment recirculation cooling units.
- 3.2 Verify the operation of the reactor pit cooling fans.
- 3.3 Verify operation of the containment purge fans (both full flow and low flow).
- 3.4 Perform air balance as appropriate for each subsystem.

4.0 DATA REQUIRED

- 4.1 Operation of interlocks and set points.
- 4.2 Air balancing verification.
- 4.3 Fan operating data.
- 4.4 Containment building temperature data.
- 4.5 Prefilter, high efficiency particulate air (HEPA) filter and carbon absorber data for containment air clean up filtration units.

5.0 ACCEPTANCE CRITERIA

- 5.1 The containment cooling and ventilation system perform as described in Section 9.4.7.

14.2.12.8.2 Containment Building Cooling Subsystem (Test #074)

1.0 OBJECTIVE

- 1.1 To verify the proper operation of the containment building cooling subsystem. This system provides cool air to the reactor coolant pumps (RCP), steam generators (SG), chemical and volume control system (CVCS), control rod drive mechanism (CRDM) system and vent and drain system.

2.0 PREREQUISITES

- 2.1 Construction activities on the containment building cooling subsystem are complete.
- 2.2 Permanently installed instrumentation is functional and calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Test instrumentation is available and calibrated.
- 2.4 Plant systems required to support testing are functional.
- 2.5 Reactor pit cooling system is operating.
- 2.6 Support systems required for operation of the containment building cooling subsystem are functional.

3.0 TEST METHOD

- 3.1 Verify control logic.
- 3.2 Operate the system in the normal alignment and verify system air flow and balance.
- 3.3 Verify that operation of interlocks and alarms meet design requirements.

4.0 DATA REQUIRED

- 4.1 Air flowrates
- 4.2 RCS temperatures and pressures.
- 4.3 Setpoints at which interlocks and alarms occur.
- 4.4 RCP operating temperatures.
- 4.5 CVCS operating temperatures.
- 4.6 CRDMS operating temperatures.

5.0 ACCEPTANCE CRITERIA

- 5.1 The system temperatures are within the limits described in Section 9.4.7.

14.2.12.8.3 Containment Building Ventilation System (Test #075)

1.0 OBJECTIVE

- 1.1 To demonstrate the proper operation of the reactor containment building ventilation system (CBVS) to maintain design temperature conditions.

2.0 PREREQUISITES

- 2.1 Construction activities on the CBVS have been completed.
- 2.2 CBVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

- 2.3 Support systems are complete and functional for operation of the CBVS.
- 2.4 Test Instrumentation is available and calibrated.
- 3.0 TEST METHOD
 - 3.1 Verify control logic.
 - 3.2 Verify that operation, stroking speed and position indication of dampers meet design requirements.
 - 3.3 Verify the system maintains the Reactor Containment at a negative pressure.
 - 3.4 Verify the system maintains the differential pressure between the equipment compartment and the service compartment.
 - 3.5 Verify that operation of the ventilation supply units and fans meets design requirements.
 - 3.6 Verify that operation of the ventilation exhaust units and fans meet design requirements.
 - 3.7 Verify that operation of the equipment compartment cooling units meets design requirements.
 - 3.8 Verify that operation of the equipment compartment ventilation units meets design requirements.
 - 3.9 Verify HEPA filter efficiency, carbon absorber efficiency, and air flow capacity.
 - 3.10 Verify the system rated air flow and air balance.
 - 3.11 Verify that operation of protective devices, controls, interlocks instrumentation, and alarms using actual or simulated inputs meet design requirements.
 - 3.12 Verify that operation of the reactor containment building cooling and ventilation system to associated radiation monitors meets design requirements.
- 4.0 DATA REQUIRED
 - 4.1 Air balancing verification.
 - 4.2 Fan and damper operating data.
 - 4.3 Temperature data of building area.
 - 4.4 Setpoints of alarms, interlocks, and controls
 - 4.5 Reactor Containment Building negative pressurization data.
 - 4.6 HEPA filter and carbon absorber data.
 - 4.7 CBVS performance data in response to radiation monitors.
- 5.0 ACCEPTANCE CRITERIA

- 5.1 The CBVS operate as described in Section 9.4.7.
- 5.2 The CBVS performs as designed to radiation monitors described in Section 7.3.1.

14.2.12.8.4 Containment Purge (Test #076)

1.0 OBJECTIVE

- 1.1 To demonstrate the capability of the containment purge systems, both low-flow and full-flow, to maintain the containment air quality and cleanliness at the required value during normal operation (low-flow), inspection, testing, maintenance, and refueling operations.

2.0 PREREQUISITES

- 2.1 Construction activities in the containment have been completed and acceptable levels of cleanliness established.
- 2.2 Construction activities on the containment purge systems have been completed.
- 2.3 Containment purge system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.4 Support systems required for operation of the containment purge systems are complete and functional.
- 2.5 Test instrumentation is available and calibrated.

3.0 TEST METHOD

- 3.1 Demonstrate manual and automatic system controls.
- 3.2 Verify alarms, indicating instruments and status lights are functional.
- 3.3 Verify design air flows for high purge, low purge and two containment cleanup systems.
- 3.4 Perform HEPA filters and carbon absorber efficiency tests.
- 3.5 Demonstrate system responses to a high radiation signal and high relative humidity signal.
- 3.6 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.7 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.4.7).
- 3.8 Simulate the following and observe isolation valve response:
 - 3.8.1 CIAS.

- 3.8.2 HHAS.
- 3.8.3 HRAS.
- 3.9 Verify that operation of containment purge system radiation monitors meets design requirements.
- 4.0 DATA REQUIRED
 - 4.1 Air balancing verification.
 - 4.2 Fan operating data for low purge and high purge fans.
 - 4.3 HEPA filter and carbon absorber data for exhaust filter trains.
 - 4.4 Valve performance data, where required.
 - 4.5 Valve position indication.
 - 4.6 Position response of valves to loss of motive power.
 - 4.7 Setpoints at which alarms and interlocks occur.
 - 4.8 Temperature of air supply (outside) to high purge supply and discharge into containment.
 - 4.9 Valves respond to the following simulated signals:
 - 4.9.1 CIAS.
 - 4.9.2 HHAS.
 - 4.9.3 HRAS.
 - 4.10 Containment purge system radiation monitors performance data.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The containment purge system performs as described in Section 9.4.7.
 - 5.2 The containment purge system responds as required to the radiation monitors described in Section 7.3.1.

14.2.12.8.5 Annulus Ventilation System (Test #077)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the capability of the annulus ventilation system (AVS) to produce and maintain a negative pressure in the annulus following a loss of coolant accident (LOCA).
 - 1.2 To minimize the release of radioisotopes following a LOCA by filtering large volumes of annulus air prior to discharge to the plant vent stack.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the containment wall and shield wall are complete with penetrations sealed in place.
 - 2.2 Construction activities on the AVS have been completed.

- 2.3 AVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.4 Support systems required for operation of the AVS are complete and functional.
- 2.5 Test instrumentation is available and calibrated.

3.0 TEST METHOD

- 3.1 Verify control logic, including response to ESFAS.
- 3.2 Verify that operation, failure mode, stroke speed and position indication of control valves and dampers meets design requirements.
- 3.3 Demonstrate that the AVS shall achieve a negative pressure in the Annulus within the design requirements:
 - 3.3.1 Greater than or equal to the required inches water gauge.
 - 3.3.2 Within the required elapsed time since actuation.
- 3.4 Verify that operation of protective devices, controls, interlocks, instrumentation and alarms meet design requirements.
- 3.5 Verify design air flow for normal and emergency operation.
- 3.6 Perform HEPA filter and carbon absorber efficiency tests.

4.0 DATA REQUIRED

- 4.1 Setpoints at which alarms, interlocks, and controls occur.
- 4.2 Valve and damper operating data.
- 4.3 Air balancing verification.
- 4.4 Fan operating data.
- 4.5 HEPA filter and carbon absorber efficiency data.
- 4.6 Annulus negative pressurization data: Annulus pressure and drawdown time response curve.

5.0 ACCEPTANCE CRITERIA

- 5.1 The AVS operates as described in Section 6.2.3.

14.2.12.8.6 Electrical Division of Safeguard Building Ventilation System (Test #078)

1.0 OBJECTIVE

- 1.1 To demonstrate the operation of the electrical division of safeguard building ventilation system (SBVSE):
 - 1.1.1 Vital instrument and equipment room ventilation subsystems.
 - 1.1.2 Computer room ventilation subsystems.
 - 1.1.3 Operations support center ventilation subsystem.

- 1.1.4 Shift and assembly offices ventilation subsystem.
- 1.1.5 CAS and SEC group ventilation subsystem.
- 1.1.6 Personnel decontamination room ventilation subsystem.
- 1.1.7 The battery room ventilation subsystem.
- 1.1.8 Break room ventilation subsystem.
- 1.1.9 Electrical and mechanical equipment room HVAC units.

2.0 PREREQUISITES

- 2.1 Construction activities in the Safeguard Building controlled area are complete with penetrations sealed.
- 2.2 Construction activities on the SBVSE have been completed.
- 2.3 SBVSE instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.4 Support systems required for operation of the SBVSE are functional.
- 2.5 Test instrumentation is available and calibrated.

3.0 TEST METHOD

- 3.1 Verify control logic.
- 3.2 Verify the operation of the computer room air handling units or fans or both.
- 3.3 Verify the operation of the operations support center air handling units or fans or both.
- 3.4 Verify the operation of the shift and assembly offices air handling units or fans or both.
- 3.5 Verify the operation of the CAS and SEC group air handling units or fans or both.
- 3.6 Verify the operation of the battery room air handling unit and fan.
- 3.7 Verify the operation of the personnel decontamination room air handling units or fans or both.
- 3.8 Verify the operation of the break room air handling units or fans or both.
- 3.9 Verify the operation of the electrical and mechanical equipment room air handling units or fans or both.
- 3.10 Verify operation of the smoke purge fans.
- 3.11 Verify alarms, indicating lights and status lights are functional.
- 3.12 Perform air flow balancing of the SBVSE.
- 3.13 Verify that operation of dampers meet design requirements.

3.14 Verify that operation of the vital instrument and equipment room HVAC units or fans or both meet design requirements.

4.0 DATA REQUIRED

4.1 Damper operating data.

4.2 Air flow and balancing verification.

4.3 Setpoints at which alarms, center backs and control occur.

4.4 Temperature data for each of the SBVSE.

5.0 ACCEPTANCE CRITERIA

5.1 The SBVSE operates as described in Section 9.4.6.

14.2.12.8.7 Nuclear Auxiliary Building Ventilation System (Test #079)

1.0 OBJECTIVE

1.1 To demonstrate the operation of the nuclear auxiliary building ventilation system (NABVS).

2.0 PREREQUISITES

2.1 Construction activities in the nuclear auxiliary building are complete with penetrations sealed.

2.2 Construction activities on the NABVS have been completed.

2.3 NABVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.4 Support systems required for operation of the NABVS are functional.

2.5 Test instrumentation is available and calibrated.

3.0 TEST METHOD

3.1 Verify control logic.

3.2 Verify the operation of the air handling units or fans or both.

3.3 Verify alarms, indicating lights and status lights are functional.

3.4 Perform air flow balancing of the NABVS.

3.5 Verify that operation of dampers meets design requirements.

3.6 Perform HEPA filter and carbon absorber efficiency tests.

4.0 DATA REQUIRED

4.1 Damper operating data.

4.2 Air flow and balancing verification.

4.3 Setpoints at which alarms and control occur.

- 4.4 Temperature data for each of the NABVS.
- 4.5 HEPA filter and carbon absorber efficiency data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The NABVS operates as described in Section 9.4.3.

14.2.12.8.8 Radioactive Waste Building Ventilation System (Test #080)

1.0 OBJECTIVE

- 1.1 To demonstrate the proper operation of the radioactive waste building ventilation system (RWBVS) to maintain design condition.

2.0 PREREQUISITES

- 2.1 Construction activities on the RWBVS have been completed.
- 2.2 RWBVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Support systems required for operation of the RWBVS are complete and functional.
- 2.4 Test instrumentation is available and calibrated.

3.0 TEST METHOD

- 3.1 Verify control logic.
- 3.2 Verify that operation, stroking speed and position indication of dampers meets design requirements.
- 3.3 Verify the capacity of the HVAC system to maintain the area temperature.
- 3.4 Verify the system maintains the Radioactive Waste Processing Building at a negative pressure.
- 3.5 Verify that operation of the general ventilation supply units and fans meets design requirements.
- 3.6 Verify that operation of the general ventilation exhaust units and fans meets design requirements.
- 3.7 Perform HEPA filter and carbon absorber efficiency tests.
- 3.8 Verify the systems rated air flow and air balance.
- 3.9 Verify that operation of protective devices, controls, interlocks instrumentation and alarms using actual or simulated inputs meets design requirements.
- 3.10 Verify that operation of the RWBVS response to high radiation monitor signal meets design requirements.

4.0 DATA REQUIRED

- 4.1 Air balancing verification.
 - 4.2 Fan and damper operating data.
 - 4.3 Temperature data.
 - 4.4 Setpoints of alarms interlocks and controls.
 - 4.5 The Radioactive Waste Building negative pressure readings.
 - 4.6 RWBVS performance data in response to radiation monitor signals.
 - 4.7 HEPA filter and carbon absorber efficiency data.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The RWBVS operates as described in Section 9.4.8.
 - 5.2 The RWBVS responds as designed to radiation monitor signals described in Section 9.4.8.

14.2.12.8.9 Fuel Building Ventilation System (Test #081)

- 1.0 OBJECTIVE
- 1.1 To demonstrate the proper operation of the fuel building ventilation system (FBVS) to maintain design conditions.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the FBVS have been completed.
 - 2.2 FBVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the FBVS are complete and functional.
 - 2.4 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
- 3.1 Verify control logic.
 - 3.2 Verify that operation, stroke speed and position indication of dampers meet design requirements.
 - 3.3 Verify the system maintains the Fuel Building at a negative pressure.
 - 3.4 Verify that operation of the ventilation supply units and fans meet design requirements.
 - 3.5 Verify that the operation of the fuel handling area ventilation exhaust units and fans meet design requirements.
 - 3.6 Verify that operation of the heating and cooling units meet design requirements.

- 3.7 Verify HEPA filter efficiency, carbon absorber efficiency, and air flow capacity.
- 3.8 Verify the systems rated air flow and air balance.
- 3.9 Verify that operation of protective devices, controls, interlocks instrumentation, and alarms using actual or simulated inputs.
- 3.10 Verify system response to a high radiation signal.
- 3.11 Verify that operation of the FBVS radiation monitor meets design requirements.
- 4.0 DATA REQUIRED
 - 4.1 Air balancing verification.
 - 4.2 Fan and damper operating data.
 - 4.3 Temperature data in the Fuel Building.
 - 4.4 Setpoints at which alarms, interlocks, and controls occur.
 - 4.5 Fuel Building negative pressurization data during normal and postulated emergency conditions.
 - 4.6 Filter and carbon absorber data.
 - 4.7 FBVS performance data in response to radiation monitor signals.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The FBVS operates as described in Section 9.4.2.
 - 5.2 The FBVS responds as designed to radiation monitor signals described in Section 9.4.2.

14.2.12.8.10 Main Control Room Air Conditioning System (Test #082)

- 1.0 OBJECTIVE
 - 1.1 To verify that operation of the main control air conditioning (CRACS) system establishes that a proper environment for personnel and equipment under postulated conditions in the following areas:
 - 1.1.1 MCR.
 - 1.1.2 Technical Support Center.
 - 1.1.3 Other offices and equipment areas of the control room envelope (CRE).
- 2.0 PREREQUISITES
 - 2.1 Construction activities in the MCR complex have been completed and penetrations sealed.
 - 2.2 Construction activities on the CRACS have been completed.

- 2.3 The CRACS system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.4 Support systems required for operation of the CRACS are complete and functional.
 - 2.5 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
- 3.1 Verify control logic.
 - 3.2 Verify that operation, stroke speed and position indication of dampers meet design requirements.
 - 3.3 Verify in manual operating mode that system rated air flow and air balance meet design requirements.
 - 3.4 Demonstrate in automatic mode the transfer to emergency-operations as a result of the following:
 - 3.4.1 Radiation detection.
 - 3.4.2 Smoke detection.
 - 3.4.3 Toxic chemical detection, if applicable.
 - 3.4.4 Safety injection actuation signals (SIAS).
 - 3.5 Verify the HEPA filter efficiency, carbon absorber efficiency, and filter bank air flow capacity.
 - 3.6 Verify that operation of protective devices, controls, interlocks, instrumentation, and alarms using actual or simulated inputs meets design requirements.
 - 3.7 Verify that the system maintains the CRE at the required positive pressure relative to the outside atmosphere during system operation in the pressurized mode as required by the Technical Specifications.
 - 3.8 Verify the isolation capability of the CRE on detection of toxic gas at the intakes meets the requirements of RG 1.95, if applicable.
 - 3.9 Demonstrate the operation of the battery room exhaust fans.
 - 3.10 Verify the CRE air in-leakage rate when aligned in the emergency mode.
 - 3.11 Verify that operation of CRACS in response to radiation monitors meets design requirements.
- 4.0 DATA REQUIRED
- 4.1 Air balancing verification.
 - 4.2 Fan and damper operating data.
 - 4.3 Temperature and humidity data in the CRE.

- 4.4 Response to radioactivity, toxic gas (if applicable), and products of combustion.
- 4.5 Setpoints of alarms, interlocks, and controls.
- 4.6 Pressurization data for the CRE.
- 4.7 Filter and carbon absorber data.
- 4.8 CRE in-leakage rate when aligned in the emergency mode.
- 4.9 The CRACS response to radiation monitors.

5.0 ACCEPTANCE CRITERIA

- 5.1 The CRACS operates as described in Section 9.4.1.
- 5.2 The CRACS radiation monitors perform as described in Section 9.4.1.

14.2.12.8.11 Safeguard Building Controlled Area Ventilation System (Test #083)

1.0 OBJECTIVE

- 1.1 To demonstrate the operation of the safeguard building controlled area ventilation system (SBVS):
 - 1.1.1 Hot mechanical area serviced by the SBVS.
 - 1.1.2 SBVS air supply subsystem.
 - 1.1.3 SBVS air exhaust subsystem.
 - 1.1.4 Electric air heating convectors (area heaters).

2.0 PREREQUISITES

- 2.1 Construction activities in the safeguard building mechanical area are complete with penetrations sealed.
- 2.2 Construction activities on the SBVS have been completed.
- 2.3 Safeguard building mechanical area ventilation subsystem instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.4 Support systems required for operation of the SBVS are functional.
- 2.5 Test instrumentation is available and calibrated.

3.0 TEST METHOD

- 3.1 Verify control logic.
- 3.2 Verify the operation of air handling units or fans or both.
- 3.3 Verify operation of the operational air exhaust mode in the mechanical area.
- 3.4 Verify operation of the accident air exhaust mode in the mechanical area.

- 3.5 Verify operation of the electric air convectors (area heaters).
 - 3.6 Verify operation of the filter air heaters, prefilters, HEPA filters, and adsorbers.
 - 3.7 Verify operation of the recirculation cooling units.
 - 3.8 Verify alarms, indicating lights and status lights are functional.
 - 3.9 Perform air flow balancing of the SBVS.
 - 3.10 Verify that operation of dampers meet design requirements.
- 4.0 DATA REQUIRED
- 4.1 Damper operating data.
 - 4.2 Air flow and balancing verification.
 - 4.3 Setpoints at which alarms, center backs and control occur.
 - 4.4 Temperature data for each of the SBVS.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The SBVS operates as described in Section 9.4.5.

14.2.12.8.12 Emergency Power Generating Building Ventilation (Test #084)

- 1.0 OBJECTIVE
- 1.1 To demonstrate proper operation of the emergency power generating building ventilation system (EPGBVS).
 - 1.2 To demonstrate proper operation of the EPGBVS.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the EPGBVS have been completed.
 - 2.2 EPGBVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the EPGBVS are complete and functional.
 - 2.4 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
- 3.1 Verify control logic.
 - 3.2 Verify design air flow with each EPGBVS in operation.
 - 3.3 Verify design temperature can be maintained in each Emergency Power Generating Building.
 - 3.4 Verify alarms, indicating instruments, and status lights are functional.

- 4.0 DATA REQUIRED
 - 4.1 Fan and damper operating data.
 - 4.2 Air flow verification
 - 4.3 Setpoint at which alarms, interlocks, and controls occur.
 - 4.4 Temperature data of each Emergency Power Generating Building.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The EPGBVS operates as described in Section 9.4.9.

14.2.12.8.13 Smoke Confinement System (Test #085)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the operation of the smoke confinement system (SCS) for NI.
- 2.0 PREREQUISITES
 - 2.1 Construction activities in the SCS are complete with penetrations sealed.
 - 2.2 Construction activities on the SCS have been completed.
 - 2.3 SCS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.4 Support systems required for operation of the SCS.
 - 2.5 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
 - 3.1 Verify control logic.
 - 3.2 Verify the operation of the air handling units or fans or both.
 - 3.3 Verify operation of the smoke purge fans.
 - 3.4 Verify alarms, indicating lights and status lights are functional.
 - 3.5 Perform air flow balancing of the SCS.
 - 3.6 Verify that operation of dampers meets design requirements.
- 4.0 DATA REQUIRED
 - 4.1 Fan operating data for each of the air handling units and the smoke purge fans.
 - 4.2 Damper operating data.
 - 4.3 Air flow and balancing verification.
 - 4.4 Setpoints at which alarms and control occur.

4.5 Temperature data for each of the SCS.

5.0 ACCEPTANCE CRITERIA

5.1 The SCS operates as described in Section 9.4.13.

14.2.12.8.14 Station Blackout Room Ventilation System (Test #086)

1.0 OBJECTIVE

1.1 To demonstrate proper operation of the station blackout room ventilation system (SBORVS).

2.0 PREREQUISITES

2.1 Construction activities on the SBORVS have been completed.

2.2 SBORVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.3 Support systems required for operation of the SBORVS are complete and functional.

2.4 Test instrumentation is available and calibrated.

3.0 TEST METHOD

3.1 Verify control logic.

3.2 Verify design air flow with each SBORVS in operation.

3.3 Verify design temperature can be maintained in each station blackout diesel ventilation area.

3.4 Verify alarms, indicating instruments, and status lights are functional.

4.0 DATA REQUIRED

4.1 Fan and damper operating data.

4.2 Air flow verification.

4.3 Setpoint at which alarms, interlocks, and controls, occur.

4.4 Temperature data of each station blackout diesel area with and without diesel operating.

5.0 ACCEPTANCE CRITERIA

5.1 The SBORVS operates as described in Section 9.4.10.

14.2.12.8.15 Turbine Island Ventilation Systems (Test #087)

1.0 OBJECTIVE

- 1.1 To demonstrate that the turbine building ventilation system (TBVS) provides a suitable operating environment for equipment and personnel during normal operations.
- 1.2 To demonstrate that the main steam and feedwater valve room ventilation system (VRVS) provides a suitable operating environment for equipment and personnel during normal operations.

2.0 PREREQUISITES

- 2.1 Construction activities on the TBVS have been completed.
- 2.2 Construction activities on the VRVS have been completed.
- 2.3 TBVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.4 VRVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.5 Support systems required for operation of the TBVS are complete and functional.
- 2.6 Support systems required for operation of the VRVS are complete and functional.

3.0 TEST METHOD

- 3.1 Verify control logic.
- 3.2 Verify that operation of inlet air dampers and damper controls meets design requirements.
- 3.3 Verify that operation of the exhaust fan units and dampers meets design requirements.
- 3.4 Verify that operation of protective devices, controls, interlocks, instrumentation, and alarms meets design requirements.

4.0 DATA REQUIRED

- 4.1 Fan and damper operating data.
- 4.2 Setpoints at which alarms and interlocks occur.

5.0 ACCEPTANCE CRITERIA

- 5.1 The VRVS operates as described in Section 9.4.12.
- 5.2 The TBVS operates as described in Section 9.4.4.

14.2.12.8.16 Essential Service Water Pump Building Ventilation System (Test #088)

1.0 OBJECTIVE

- 1.1 To verify the essential service water pump building ventilation system (ESWPBVS) can maintain the space temperature as required.

-
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the ESWPBVS have been completed.
 - 2.2 ESWPBVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the ESWPBVS are complete and functional.
 - 2.4 Test Instrumentation is available and calibrated.
 - 3.0 TEST METHOD
 - 3.1 Verify control logic and interlock.
 - 3.2 Verify design air flow of each fan.
 - 3.3 Verify alarms, indicating instruments and status lights are functional.
 - 3.4 Verify design temperatures can be maintained in the structure.
 - 4.0 DATA REQUIRED
 - 4.1 Temperature data for the structure from each fan unit.
 - 4.2 Fan operating data.
 - 4.3 Setpoints at which alarms and interlocks occur.
 - 5.0 ACCEPTANCE CRITERIA
 - 5.1 The ESWPBVS operates as described in Section 9.4.11.

14.2.12.8.17 Reserved (Test #089)

14.2.12.8.18 Reserved (Test #090)

14.2.12.8.19 Access Building Ventilation System (Test #224)

- 1.0 OBJECTIVE
 - 1.1 To verify the access building ventilation system (ABVS) can maintain the space temperature as required.
 - 1.2 To verify that radiological control features route the building exhaust to the plant stack.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the ABVS have been completed.
 - 2.2 ABVS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the ABVS are complete and functional.

2.4 Test Instrumentation is available and calibrated.

3.0 TEST METHOD

3.1 Verify control logic and interlock.

3.2 Verify design air flow of each fan.

3.3 Verify alarms, indicating instruments and status lights are functional.

3.4 Verify design temperatures can be maintained in the structure.

4.0 DATA REQUIRED

4.1 Temperature data for the structure from each HVAC unit.

4.2 HVAC unit operating data.

4.3 Setpoints at which alarms and interlocks occur.

5.0 ACCEPTANCE CRITERIA

5.1 The ABVS operates as described in Section 9.4.14.

14.2.12.9 Auxiliary Systems

14.2.12.9.1 Leak-off System (Test #091)

1.0 OBJECTIVE

1.1 To demonstrate the functionality of the leak-off system (LOS) to collect and route valve packing leak-off from valves in the Containment Building containing primary fluid to the RCDT.

1.2 To demonstrate the functionality of the LOS to collect and route valve packing leak-off from valves in the Auxiliary Building containing primary fluid to the equipment drain tank (EDT).

2.0 PREREQUISITES

2.1 Construction activities on the LOS have been completed.

2.2 LOS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.3 Support systems required for operation of the LOS are completed and functional.

2.4 Test instrumentation is available and calibrated.

3.0 TEST METHOD

3.1 Verify the operation of each temperature indicator on the LOS.

3.2 Verify that operation of alarms, controls and interlocks meets design requirements.

3.3 Verify system design flow paths.

4.0 DATA REQUIRED

4.1 Setpoints at which alarms and interlocks occur.

4.2 System flow path data.

5.0 ACCEPTANCE CRITERIA

5.1 The LOS routes valve packing leakage to radioactive liquid storage tanks.

14.2.12.9.2 Sampling Activity Monitoring System (Test #092)

1.0 OBJECTIVE

1.1 To verify that the sampling activity monitoring system (SAMS) can detect and record specific radiation levels in the sampling stream.

1.2 To verify SAMS alarms and interlocks.

2.0 PREREQUISITES

2.1 Construction activities on the SAMS have been completed.

2.2 SAMS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.3 Support systems required for operation of the SAMS is completed and functional.

2.4 Test instrumentation is available and calibrated.

2.5 Calibration check source is available.

3.0 TEST METHOD

3.1 Verify operation of the radiation monitor by utilizing the check source and external test equipment.

3.2 Check the self-testing feature of the monitor.

3.3 Verify control actuation by the monitor and record the response time meet design requirements.

3.4 Simulate a high radiation signal to the appropriate radiation monitors to verify that control actuations meet design requirements.

3.5 Verify that alarm actuation in the control room meet design requirements.

3.6 Simulate a high radiation signal to the radiation monitors to verify that alarm actuations in the MCR or locally, as designed.

4.0 DATA REQUIRED

- 4.1 The monitor response to check source.
 - 4.2 Technical data associated with the source.
 - 4.3 Signal levels necessary to cause alarm actuation.
 - 4.4 Response time of the monitor to perform control functions.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The SAMS operates as described in Section 11.5.

14.2.12.9.3 Solid Waste Storage (Test #093)

- 1.0 OBJECTIVE
- 1.1 To demonstrate the functionality of the solid waste storage system to collect and package solid wastes for shipment.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the solid waste management system have been completed.
 - 2.2 Solid waste management system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the solid waste management system are completed and functional.
 - 2.4 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
- 3.1 Verify the operation of the solid waste transfer system.
 - 3.2 Verify the radioactive waste processing building crane can reach design points.
 - 3.3 Verify expended resin beds from the LWPS can be sluiced to the solid waste storage system.
 - 3.4 Verify that operation of alarms, controls and interlocks meets design requirements.
 - 3.5 Verify system design flow paths.
- 4.0 DATA REQUIRED
- 4.1 Setpoints at which alarms and interlocks occur.
 - 4.2 Solid waste transfer system operating data.
 - 4.3 Radioactive waste processing building crane data.
 - 4.4 System flow path data.
- 5.0 ACCEPTANCE CRITERIA

- 5.1 The solid waste management system operates as described in Section 11.4.

14.2.12.9.4 Radioactive Concentrates Processing - Solid Waste (Test #094)

1.0 OBJECTIVE

- 1.1 To verify the performance of the radioactive concentrates processing system.

2.0 PREREQUISITES

- 2.1 Construction activities have been completed on the radioactive concentrates processing system.
- 2.2 Support systems required for operation of the radioactive concentrates processing evaporator are complete and functional.
- 2.3 Radioactive concentrates processing system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

3.0 TEST METHOD

- 3.1 Operate radioactive concentrates processing evaporator control valves from appropriate control positions and observe valve operation and position indication.
- 3.2 Simulate interlock signals from interfacing equipment and observe radioactive concentrates processing system response, including observation of alarms.
- 3.3 Line up the radioactive concentrates processing system to interfacing systems and, using appropriate operating modes and indications, establish flow paths to these systems.

4.0 DATA REQUIRED

- 4.1 Valve position indication.
- 4.2 Radioactive concentrates processing system response to simulated interlocks.
- 4.3 Setpoints at which alarms interlock and automatic actuations occur.
- 4.4 Flow indications.

5.0 ACCEPTANCE CRITERIA

- 5.1 The radioactive concentrates processing system performs as described in Section 11.2.2 and Section 11.4.

14.2.12.9.5 Liquid Waste Processing (Test #095)

1.0 OBJECTIVE

- 1.1 To demonstrate the functionality of the liquid waste processing system (LWPS) for collection, processing and recycling of liquid wastes and for preparation of liquid waste for release to the environment.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the liquid waste processing system have been completed.
 - 2.2 Liquid waste processing system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the liquid waste processing system are completed and functional.
 - 2.4 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
 - 3.1 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g. thrust, opening and closing times).
 - 3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 11.2).
 - 3.3 Verify that operation of the tank level alarms and interlocks meets design requirements.
 - 3.4 Verify that operation of system pumps meet design requirements.
 - 3.5 Verify that operation of high differential pressure alarms for the process vessel meet design requirements.
 - 3.6 Verify that operation of the tank mixers meet design requirements.
 - 3.7 Simulate a high radiation signal to the liquid waste processing system discharge radiation monitor and demonstrate that discharge isolation features and other system controls function as designed.
 - 3.8 Verify alarms, indicating instruments, and status lights are functional.
 - 3.9 Simulate a high radiation signal to the liquid waste processing system discharge radiation monitor and verify response.
 - 4.0 DATA REQUIRED
 - 4.1 Waste pump operating data.
 - 4.2 Valve performance data, where required.
 - 4.3 Valve position indication.
 - 4.4 Position response of valves to loss of motive power.

4.5 Setpoints at which alarms and interlocks occur.

5.0 ACCEPTANCE CRITERIA

5.1 The LWPS operates as described in Section 11.2.

5.2 The LWPS discharge radiation monitor operates as described in Sections 7.3.1, 11.2, and 11.5.

14.2.12.9.6 Reactor Coolant Drain Tank (Test #096)

1.0 OBJECTIVE

1.1 To verify the proper performance of the reactor coolant drain tank (RCDT) subsystem.

2.0 PREREQUISITES

2.1 Construction activities on the RCDT subsystem have been completed.

2.2 The RCDT subsystem instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.3 EDT subsystem is ready to accept water from the RCDT.

2.4 The plant nitrogen system is functional.

2.5 Support systems required for operation of the RCDT subsystem are functional.

3.0 TEST METHOD

3.1 Operate control valves remotely while:

3.1.1 Observing each valve operation and position indication.

3.1.2 Measuring valve performance data (e.g., thrust, opening and closing times).

3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.4).

3.3 Simulate a CIAS and observe isolation valve response.

3.4 Fill the RCDT from any convenient source and observe level and pressure indications and alarms.

3.5 Pressurize the RCDT, using the nitrogen system, to a full range of operating pressures and observe indications and alarms.

3.6 Line up the RCDT to the EDT and drain the RCDT using each RCDT pump.

3.7 Observe level and pressure indicators, alarms and interlocks.

3.8 Simulate RCDT full range of operating temperatures and observe indications and alarms.

4.0 DATA REQUIRED

- 4.1 Valve performance data, where required.
- 4.2 Valve position indications.
- 4.3 Response of valves to simulated failed conditions.
- 4.4 Position response of valves to loss of motive power.
- 4.5 The RCDT level, pressure and temperature.
- 4.6 Setpoints of alarms and interlocks.

5.0 ACCEPTANCE CRITERIA

- 5.1 The reactor coolant drain tank subsystem performs as described in Section 9.3.4.

14.2.12.9.7 Equipment Drain Tank (Test #097)

1.0 OBJECTIVE

- 1.1 To verify the proper performance of the EDT subsystem.

2.0 PREREQUISITES

- 2.1 Construction activities on the EDT subsystem have been completed.
- 2.2 The EDT subsystem instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Verify holdup tank, RCDT, and RMW subsystems are functional.

3.0 TEST METHOD

- 3.1 Operate control valves from appropriate control positions and observe valve operation and position indication.
- 3.2 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.4).
- 3.3 Fill the EDT from the RMW subsystem and observe indications, alarms, and interlocks.
- 3.4 Drain the EDT using an RCDT pump and observe indications, alarms, and interlocks.
- 3.5 Simulate a range of EDT temperatures while observing indications and alarms.
- 3.6 Simulate a range of EDT pressures while observing indications and alarms.

4.0 DATA REQUIRED

- 4.1 Valve position indications.

- 4.2 Position response of valves to loss of motive power.
- 4.3 The EDT level, pressure and temperature.
- 4.4 Setpoints at which alarms and interlocks occur.

5.0 ACCEPTANCE CRITERIA

- 5.1 The EDT subsystem performs as described in Section 9.3.3.

14.2.12.9.8 Equipment and Floor Drainage System (Test #098)

1.0 OBJECTIVE

- 1.1 To demonstrate that the drain lines are correctly routed to their designated destination.
- 1.2 To demonstrate the sump pumps operate per design including alarms and interlocks.
- 1.3 To demonstrate the waste tanks operate per design including alarms and interlocks.
- 1.4 To demonstrate the sump level instrumentation operates per design including alarms and indications to demonstrate system segregation.
- 1.5 To demonstrate the turbine building floor drain sump operates per design.

2.0 PREREQUISITES

- 2.1 Construction activities on the equipment and floor drainage system have been completed.
- 2.2 Equipment and floor drainage system instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support systems required for operation of the equipment and floor drainage system is complete and functional.
- 2.4 Water is available for flow paths to be checked.
- 2.5 Several colors of non-toxic dye are available for verifying source of water.

3.0 TEST METHOD

- 3.1 Verify the operation of alarms and interlocks.
- 3.2 Verify sump levels as required to demonstrate that operation of the sump pumps meet design requirements.
- 3.3 Flow water in each drain path to the equipment and floor drainage system.
- 3.4 Verify that the drains discharge to their designated destination and that system segregation is maintained.

4.0 DATA REQUIRED

- 4.1 Sump pump operating data is available for review.
- 4.2 Setpoints at which alarms and interlocks occur.
- 4.3 Discharge points of each drain.

5.0 ACCEPTANCE CRITERIA

- 5.1 The equipment and floor drainage system operates as described in Section 9.3.3.

14.2.12.9.9 Gaseous Waste Processing System (Test #099)

1.0 OBJECTIVE

- 1.1 To demonstrate the ability of the gaseous waste management system (GWPS) to collect and process radioactive gases vented from plant equipment.

2.0 PREREQUISITES

- 2.1 Construction activities on the GWPS have been completed.
- 2.2 The GWPS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Support systems required for operation of the GWPS are completed and functional.
- 2.4 Test instrumentation is available and calibrated.

3.0 TEST METHOD

- 3.1 Verify flow paths.
- 3.2 Demonstrate that discharge isolation features and other system controls function as designed.
- 3.3 Simulate a high radiation signal to the GWPS discharge radiation monitor.
- 3.4 Verify alarms, indicating instruments and status lights are functional.
- 3.5 Simulate a high radioactivity signal to the GWPS discharge radiation monitor and verify alarm actuation in the MCR.
- 3.6 Demonstrate the operation of the gas drying equipment.
- 3.7 Demonstrate that hold up time of gas through the charcoal absorbers meet design requirements.
- 3.8 Demonstrate the operation of the dryer regeneration equipment.
- 3.9 Demonstrate the operation of the system gas analyzers.
- 3.10 Operate control valves remotely while:

- a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.11 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 11.3).
- 4.0 DATA REQUIRED
- 4.1 Setpoints of alarms, interlocks, and controls.
 - 4.2 Gas dryer operating data.
 - 4.3 Dryer regenerating equipment operating data.
 - 4.4 Gas analyzer operating data.
 - 4.5 Gas transport times.
 - 4.6 Position response of valves to loss of motive power.
 - 4.7 Valve performance data.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The GWPS operates as described in Section 11.3.
 - 5.2 The GWPS discharge radiation monitor operates as described in Section 7.3.1.

14.2.12.9.10 Nuclear Sampling System (Test #100)

- 1.0 OBJECTIVE
- 1.1 To verify the ability of nuclear sampling system (NSS) to collect and deliver representative samples of liquids and gases in various process systems to sample stations for chemical and radiological analysis during operation cooldown.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the systems to be tested have been completed.
 - 2.2 Systems being sampled are at or near normal operating pressure and temperature.
 - 2.3 Calibrating gases and solutions are available.
 - 2.4 Test instrumentation is available and calibrated.
 - 2.5 NSS instrumentation has been calibrated and is functional for performance of the following test.
- 3.0 TEST METHOD

- 3.1 Verify adequate flow from each sample location.
- 3.2 Verify that operation of alarms and interlocks meet design requirements.
- 3.3 Verify that operation of pump and heat exchangers in normal operating modes and flow paths meets design requirements.
- 3.4 Verify the analytical instrumentation provides indication and response as designed.
- 3.5 Calculate the holdup times using the as-built piping lengths, piping volume and measured flowrate for the following:
 - 3.5.1 RCS samples.
 - 3.5.2 Pressurizer samples.
- 3.6 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., thrust, opening and closing times).
- 3.7 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.3.2).
- 3.8 Verify that operation of continuous monitors and verify adequate flow meet design requirements.

4.0 DATA REQUIRED

- 4.1 Setpoints at which alarms and interlocks occur.
- 4.2 Sampling flowrate from each sample point.
- 4.3 Analytical instrument data.
- 4.4 Valve performance data, where required.
- 4.5 Valve position indication.
- 4.6 Position response of valves to loss of motive power.
- 4.7 Calculated holdup time for RCS and pressurizer samples.

5.0 ACCEPTANCE CRITERIA

- 5.1 The NSS performs as described in Section 9.3.2.

14.2.12.9.11 Station Blackout Diesel Generator Set (Test #101)

1.0 OBJECTIVE

- 1.1 To demonstrate the station blackout diesel generator (SBODG) set system operates reliably.

2.0 PREREQUISITES

- 2.1 Construction activities on the SBODG system have been completed. This includes, but is not limited to the following:
 - 2.1.1 SBODG fuel oil system.
 - 2.1.2 SBODG engine lube oil system.
 - 2.1.3 SBODG cooling system.
 - 2.1.4 SBODG starting air system.
 - 2.1.5 SBODG air intake and exhaust systems.
- 2.2 SBODG system instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support systems required for operation of the SBODG system are complete and functional.
- 2.4 Test instrumentation is available and calibrated.

3.0 TEST METHOD

- 3.1 Demonstrate that each SBODG can be started in automatic and manual from the MCR, the remote shutdown panel, and the local control station.
- 3.2 Demonstrate that the following mechanical and electrical trips are functional (includes protective trips bypass tests).
 - 3.2.1 Engine over speed (electrical and mechanical).
 - 3.2.2 Generator differential protection.
 - 3.2.3 Low-low lube oil pressure.
 - 3.2.4 Generator electrical protection.
 - 3.2.5 Low level in the jacket water expansion tank.
 - 3.2.6 Low-low lube oil sump tank level.
 - 3.2.7 High pressure crankcase.
 - 3.2.8 High-high temperature lube oil out.
 - 3.2.9 High-high temperature jacket water.
 - 3.2.10 Electronic governor failure.
- 3.3 Demonstrate that the following parameters are correctly monitored in the control room and at the SBODG local panel:
 - 3.3.1 Lube oil temperature and pressures.
 - 3.3.2 Bearing temperatures.
 - 3.3.3 Cooling water temperatures and pressures.
 - 3.3.4 Speed (rpm).

- 3.3.5 Starting air pressure.
- 3.4 Demonstrate the operation of the following status indications:
 - 3.4.1 Cooling water expansion tank level.
 - 3.4.2 SBODG breaker racked out.
 - 3.4.3 SBODG over speed.
 - 3.4.4 Loss of control power.
 - 3.4.5 Generator fault.
 - 3.4.6 Low air and oil pressure.
 - 3.4.7 Maintenance mode.
- 3.5 Demonstrate 25 consecutive starts capability.
- 3.6 Demonstrate full load capability.
- 3.7 Demonstrate SBO DG speed control.
- 4.0 DATA REQUIRED
 - 4.1 SBO engine operating parameters.
 - 4.2 SBO engine consecutive starts data.
 - 4.3 Setpoints of SBODG trips.
 - 4.4 SBODG governor operating data.
 - 4.5 Setpoints at which alarms and interlocks occur.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The SBODG mechanical system performs as described in Section 8.4.

14.2.12.9.12 Station Blackout Diesel Generator Electrical (Test #102)

- 1.0 OBJECTIVE
 - 1.1 To verify the SBODGs can supply power at the rated load, voltage and frequency under design conditions.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the SBODG system have been completed.
 - 2.2 SBODG mechanical system test is completed (Test #101).
 - 2.3 SBODG system instrumentation has been calibrated and is functional for performance of the following test.
 - 2.4 Support systems required for operation of the SBODG system are complete and functional
 - 2.5 Test instrumentation is available and calibrated.

- 2.6 Electrical testing is complete as needed to allow the required buses to be energized.
- 2.7 The SBODG electrical voltage tests are complete.
- 2.8 The SBODG loads are available to be loaded onto the bus.
- 2.9 SBODG ventilation system test is completed (Test #086).
- 3.0 TEST METHOD
 - 3.1 Demonstrate control logic and controls and response to SBO actuation signals.
 - 3.2 Demonstrate 90 to 100 percent of the continuous rating of the SBODG, for an interval of not less than one hour and until temperature equilibrium has been attained.
 - 3.3 Demonstrate that the SBO DG unit starts from standby conditions and reaches required voltage and frequency within acceptable limits and time requirements.
 - 3.4 Demonstrate by simulating a loss of offsite power (LOOP) that:
 - 3.4.1 The emergency buses are de-energized and the loads are shed from the emergency buses.
 - 3.4.2 The SBODG starts on the auto-start signal from its standby conditions, attains the required voltage and frequency within acceptable limits and time, energizes the respective buses and loads can be manually loaded, and operates while loaded with its shutdown loads for greater than or equal to five minutes.
 - 3.5 Demonstrate that on an actuation signal, the SBODG starts on the auto-start signal from its standby conditions, attains the required voltage and frequency within acceptable limits and time, and operates for greater than or equal to five minutes.
 - 3.6 Demonstrate the SBODGs capability to reject a loss of the largest single load while operating at power factor between 0.8 and 0.9, and verify that the voltage and frequency requirements are met and that the SBO DG unit shall not trip on over speed.
 - 3.7 Demonstrate the SBODGs capability to reject a load equal to 90 to 100 percent of its continuous rating while operating at power factor between 0.8 and 0.9, and verify that the voltage requirements are met and that the SBODG shall not trip on over speed.
 - 3.8 Perform SBODG endurance and margin test to demonstrate:
 - 3.8.1 Full-load carrying capability at a power factor between 0.8 and 0.9.
 - 3.8.2 For an interval of not less than 24 hours, of which 2 hours are at a load equal to 105 to 110 percent of the continuous rating of the SBODG.

- 3.8.3 That 22 hours of the 24 hours are at a load equal to 90 to 100 percent of its continuous rating.
- 3.8.4 That voltage and frequency requirements are maintained.
- 3.8.5 That mechanical systems such as fuel, lubrication, and cooling function within design limits.
- 3.8.6 Operation of the air handling units or fans or both.
- 3.8.7 Area temperatures are maintained within design limits.
- 3.9 Demonstrate hot restart functional capability at full-load temperature conditions (after it has operated for 2 hours at full load).
- 3.10 Verify that the SBODG starts on a manual or automatic start signal.
- 3.11 NOTE: Perform this testing immediately after the full load carrying capability demonstration.
- 3.12 Demonstrate the ability to synchronize the SBODG unit with offsite power.
- 3.13 Transfer load to the offsite power while the unit is connected to the SBODG load.
- 3.14 Isolate the diesel generator unit and restore it to standby status.
- 3.15 Demonstrate that with the SBODG operating in a test mode while connected to its bus, a simulated actuation signal overrides the test mode by returning the SBODG to standby operation.
- 3.16 Demonstrate that, by starting and running redundant SBODG units simultaneously, potential common failure modes that may be undetected in single SBODG unit tests do not occur.

4.0 DATA REQUIRED

- 4.1 Starting and loading sequence timing.
- 4.2 Test data traces for starting, stopping and load shedding.
- 4.3 Running data for the parameters monitored during each of the required testing sequences.
- 4.4 Verification of field performance data versus shop data.
- 4.5 Periodic area temperatures, collected at least once per hour.

5.0 ACCEPTANCE CRITERIA

- 5.1 The SBODG electrical system performs as described in Section 8.4.
- 5.2 The SBODG ventilation system performs as described in Section 9.4.10.

14.2.12.9.13 Station Blackout Diesel Generator Auxiliaries (Test #103)

1.0 OBJECTIVE

- 1.1 To confirm whether or not the SBODG fuel oil system provides a reliable and adequate supply to each SBODG.
- 1.2 To confirm whether or not the operation of the SBO engine cooling water system is adequate.
- 1.3 To confirm whether or not the SBO engine starting air system provides adequate amount of air for five consecutive starts of its SBODG without makeup air.
- 1.4 To confirm adequate operation of the SBO engine lube oil system.

2.0 PREREQUISITES

- 2.1 Construction activities on the SBODG auxiliary systems have been completed.
- 2.2 SBODG auxiliary systems instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support systems required for operation of the SBODG auxiliary systems are complete and functional.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 The SBODGs are available for a loaded run to measure fuel consumption and to perform consecutive starts.

3.0 TEST METHOD

- 3.1 Demonstrate the operation of the fuel oil automatic transfer feature from the storage tanks to the day tank.
- 3.2 Demonstrate the operation of the fuel oil and day tank level alarms.
- 3.3 Demonstrate the day tank can be filled manually.
- 3.4 Demonstrate the operation of the fuel oil booster pump.
- 3.5 Demonstrate by performing a loaded run of the SBODG with its day tank filled to its low level alarm point, that the day tank provides sufficient fuel for at least 60 minutes of SBODG operation with the SBODG supplying the power requirements of the most limiting design conditions.
- 3.6 Demonstrate by performing a loaded run of the SBODG and analysis of SBODG fuel storage capacity, that each SBODG has sufficient fuel storage capacity to operate for a period of no less than 24 hours with the SBODG supplying the power requirements of the most limiting design basis accident.
- 3.7 Demonstrate SBODG fuel oil; consumption rate.
- 3.8 Demonstrate the operation of the SBODG cooling water system keep warm pump.
- 3.9 Demonstrate the operation of SBODG cooling system heaters.
- 3.10 Demonstrate the operation of the SBODG cooling system alarms.

- 3.11 Demonstrate the operation of the SBODG cooling system radiator fans.
- 3.12 Demonstrate the operation of SBODG starting air compressors.
- 3.13 Demonstrate that each SBODG starting air system has sufficient volume available to perform five consecutive starts of its SBODGs.
- 3.14 Demonstrate the SBODG starting air system operates the SBODG pneumatic controls as designed.
- 3.15 Demonstrate the SBODG starting air alarm interlocks and automatic operation.
- 3.16 Demonstrate the operation of the SBODG Lube oil pre-lube pump.
- 3.17 Demonstrate the operation of SBODG Lube oil heaters.
- 3.18 Demonstrate the operation of SBODG Lube oil alarms.
- 3.19 Demonstrate the operation of the SBODG lube oil transfer pump.
- 3.20 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 8.4).

4.0 DATA REQUIRED

- 4.1 SBO fuel oil consumption rate.
- 4.2 Setpoints of alarms, interlocks, and controls.
- 4.3 Operating data for pumps and compressors.
- 4.4 Operating data for the heaters.
- 4.5 SBO starting air volume parameters after consecutive starts.
- 4.6 Position response of valves to loss of motive power.

5.0 ACCEPTANCE CRITERIA

- 5.1 The SBODG engine fuel oil system operates as described in Section 8.4.
- 5.2 The SBODG engine cooling water system operates as described in Section 8.4.
- 5.3 The SBODG engine starting air system operates as described in Section 8.4.
- 5.4 The SBODG engine lube oil system operates as described in Section 8.4.

14.2.12.9.14 Emergency Diesel Generator Set (Test #104)

1.0 OBJECTIVE

- 1.1 To demonstrate the emergency diesel generator (EDG) set system operates reliably.

2.0 PREREQUISITES

- 2.1 Construction activities on the EDG system have been completed. This includes, but is not limited to the following:
 - 2.1.1 EDG fuel oil system (refer to Section 9.5.4).
 - 2.1.2 EDG engine lube oil system (refer to Section 9.5.7).
 - 2.1.3 EDG cooling system (refer to Section 9.5.5).
 - 2.1.4 EDG starting air system (refer to Section 9.5.6).
 - 2.1.5 EDG air intake system (refer to Section 9.5.8).
 - 2.1.6 EDG exhaust system (refer to Section 9.5.8).
 - 2.2 EDG system instrumentation has been calibrated and is functional for performance of the following test.
 - 2.3 Support systems required for operation of the EDG system are complete and functional.
 - 2.4 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
- 3.1 Demonstrate that each EDG can be started in automatic and manual from the MCR and the remote shutdown panel.
 - 3.2 Demonstrate that the following mechanical and electrical trips are functional (includes protective trips bypass tests).
 - 3.2.1 Engine over speed (electrical and mechanical).
 - 3.2.2 Generator differential protection.
 - 3.2.3 Low-low lube oil pressure.
 - 3.2.4 Generator electrical protection.
 - 3.2.5 Essential service water supply low pressure.
 - 3.2.6 Low expansion tank level.
 - 3.2.7 High pressure crankcase.
 - 3.2.8 Fuel oil low pressure.
 - 3.2.9 High-high temperature lube oil out.
 - 3.2.10 High-high temperature jacket water.
 - 3.2.11 Low-low lube oil sump tank level.
 - 3.2.12 Stop button located near engine.
 - 3.2.13 Electronic governor failure.
 - 3.3 Demonstrate that the following parameters are correctly monitored in the control room and at the local panel:
 - 3.3.1 Lube oil temperature and pressures.
 - 3.3.2 Bearing temperatures.

- 3.3.3 Cooling water temperatures and pressures.
- 3.3.4 Speed (rpm).
- 3.3.5 Starting air pressure.
- 3.4 Demonstrate the operation of the following status indications:
 - 3.4.1 Cooling water not available.
 - 3.4.2 EDG breaker racked out.
 - 3.4.3 EDG over speed.
 - 3.4.4 Loss of control power.
 - 3.4.5 Generator fault.
 - 3.4.6 Low air and oil pressure.
 - 3.4.7 Maintenance mode.
- 3.5 Demonstrate 25 consecutive starts and loading capability.
- 3.6 Demonstrate full load capability.
- 3.7 Demonstrate EDG speed control.
- 4.0 DATA REQUIRED
 - 4.1 EDG engine operating parameters.
 - 4.2 EDG engine consecutive starts and loading data.
 - 4.3 Setpoints of EDG trips.
 - 4.4 EDG governor operating data.
 - 4.5 Setpoints at which alarms and interlocks occur.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The EDG mechanical system performs as described in Section 8.3.1.

14.2.12.9.15 Emergency Diesel Generator Electrical (Test #105)

- 1.0 OBJECTIVE
 - 1.1 To verify the EDGs can supply power at the rated load, voltage, and frequency under design conditions.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the EDG system have been completed.
 - 2.2 EDG mechanical system test is completed (Test #104).
 - 2.3 EDG system instrumentation has been calibrated and is functional for performance of the following test.
 - 2.4 Support systems required for operation of the EDG system are complete and functional.

- 2.5 Test instrumentation is available and calibrated.
- 2.6 Electrical testing is complete as needed to allow the buses to be energized.
- 2.7 EDG electrical voltage tests are complete.
- 2.8 Engineered safety feature (ESF) loads are available to be loaded onto the bus.
- 2.9 EDG ventilation system test is completed. (Test #084).

3.0 TEST METHOD

- 3.1 Demonstrate control logic and controls including the EDG sequencer and response to ESF actuation signals.
- 3.2 Demonstrate 90 to 100 percent of the continuous rating of the emergency diesel generator, for an interval of not less than one hour and until temperature equilibrium has been attained.
- 3.3 Demonstrate that the EDG starts from standby conditions, reaches required voltage and frequency within acceptable limits and time requirements.
- 3.4 Demonstrate by simulating a LOOP that:
 - 3.4.1 The emergency buses are de-energized and the loads are shed from the emergency buses.
 - 3.4.2 The EDG starts on the auto-start signal from its standby conditions, attains the required voltage and frequency within acceptable limits and time, energizes the auto-connected shutdown loads through the load sequencer and operates while loaded with its shutdown loads for greater than or equal to five minutes.
- 3.5 Demonstrate that on an SIAS, the EDG starts on the auto-start signal from its standby conditions, attains the required voltage and frequency within acceptable limits and time, and operates for greater than or equal to five minutes.
- 3.6 Demonstrate that on a combined SIAS and a LOOP that:
 - 3.6.1 The emergency buses are de-energized and the loads are shed from the emergency buses.
 - 3.6.2 The EDG starts on the auto-start signal from its standby conditions, attains the required voltage and frequency within acceptable limits and time, energizes the auto-connected shutdown loads through the load sequencer, and operates while loaded with its shutdown loads for greater than or equal to five minutes.
- 3.7 Demonstrate the EDGs capability to reject a loss of the largest single load while operating at power factor between 0.8 and 0.9, and verify

- that the voltage and frequency requirements are met and that the EDG unit shall not trip on over speed.
- 3.8 Demonstrate the EDGs capability to reject a load equal to 90 to 100 percent of its continuous rating while operating at power factor between 0.8 and 0.9, and verify that the voltage requirements are met and that the EDG shall not trip on over speed.
 - 3.9 Confirm EDG endurance and margin test as follows:
 - 3.9.1 Full-load carrying capability at a power factor between 0.8 and 0.9.
 - 3.9.2 For an interval of not less than 24 hours, of which 2 hours are at a load equal to 105 to 110 percent of the continuous rating of the SBODG.
 - 3.9.3 That 22 hours of the 24 hours are at a load equal to 90 to 100 percent of its continuous rating.
 - 3.9.4 That voltage and frequency requirements are maintained.
 - 3.9.5 That mechanical systems such as fuel, lubrication, and cooling function within design limits.
 - 3.9.6 Operation of the air handling units or fans or both.
 - 3.9.7 Area temperatures are maintained within design limits.
 - 3.10 Demonstrate hot restart functional capability at full-load temperature conditions (after it has operated for 2 hours at full load).
 - 3.11 Verify that the EDG starts on a manual or automatic start signal.
 - 3.12 Verify that the EDG attains the required voltage and frequency within acceptable limits and time, and operates for longer than five minutes.
 - 3.13 NOTE: Perform this testing immediately after the full load carrying capability demonstration.
 - 3.14 Demonstrate the ability to synchronize the EDG unit with offsite power.
 - 3.15 Transfer this load to the offsite power while the unit is connected to the emergency load.
 - 3.16 Isolate the EDG, and restore it to standby status.
 - 3.17 Demonstrate that with the EDG operating in a test mode while connected to its bus, a simulated SIAS overrides the test mode by returning the EDG to standby operation, and automatically energizing the emergency loads from offsite power.
 - 3.18 Demonstrate that, by starting and running redundant EDG units simultaneously, potential common failure modes that may be undetected in single EDG unit tests do not occur.
- 4.0 DATA REQUIRED
- 4.1 Starting and loading sequence timing.

- 4.2 Test data traces for starting, stopping and load shedding.
- 4.3 Running data for the parameters monitored during each of the required testing sequences.
- 4.4 Verification of field performance data versus shop data.
- 4.5 Periodic area temperatures, collected at least once per hour.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The EDG electrical system performs as described in Section 8.3.1.
 - 5.2 The EDG ventilation system performs as described in Section 9.4.9.

14.2.12.9.16 Emergency Diesel Generator Auxiliaries (Test #106)

1.0 OBJECTIVE

- 1.1 To confirm whether or not the EDG fuel oil system provides a reliable and adequate supply to each EDG.
- 1.2 To confirm whether or not the operation of the EDG engine cooling water system is adequate.
- 1.3 To confirm whether or not the EDG engine starting air system provides adequate amount of air for five consecutive starts of its EDG without makeup air.
- 1.4 To confirm whether or not the operation of the EDG engine lube oil system is adequate.

2.0 PREREQUISITES

- 2.1 Construction activities on the EDG auxiliary systems have been completed.
- 2.2 EDG auxiliary systems instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 Support systems required for operation of the EDG auxiliary systems are complete and functional.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 The EDGs are available for a loaded run to measure fuel consumption and to perform consecutive starts.

3.0 TEST METHOD

- 3.1 Demonstrate the operation of the fuel oil automatic transfer feature from the storage tanks to the day tank.
- 3.2 Demonstrate the operation of the fuel oil and day tank level alarms.
- 3.3 Demonstrate the day tank can be filled manually.
- 3.4 Demonstrate the operation of the fuel oil booster pump.

- 3.5 Demonstrate the operation of the fuel oil recirculation system.
 - 3.6 Demonstrate by performing a loaded run of the EDG with its day tank filled to its low level alarm point, that the day tank provides sufficient fuel for at least 60 minutes of EDG operation with the EDG supplying the power requirements of the most limiting design basis accident.
 - 3.7 Demonstrate by performing a loaded run of the EDG and analysis of EDG fuel storage capacity, that each EDG has sufficient fuel storage capacity to operate for a period of no less than seven days with the EDG supplying the power requirements of the most limiting design basis accident.
 - 3.8 Demonstrate the operation of the EDG cooling water system keep warm pump.
 - 3.9 Demonstrate the operation of EDG cooling system heaters.
 - 3.10 Demonstrate the operation of the EDG cooling system alarms.
 - 3.11 Demonstrate the operation of EDG starting air compressors.
 - 3.12 Demonstrate that each EDG starting air system has sufficient volume available to perform five consecutive starts of its EDGs.
 - 3.13 Demonstrate the EDG starting air system operates the EDG pneumatic controls as designed.
 - 3.14 Demonstrate the EDG starting air alarm interlocks and automatic operation.
 - 3.15 Demonstrate the operation of the EDG lube oil pre-lube pump.
 - 3.16 Demonstrate the operation of EDG lube oil heaters.
 - 3.17 Demonstrate the operation of EDG lube oil alarms.
 - 3.18 Demonstrate the operation of the EDG lube oil transfer pump.
 - 3.19 Verify power-operated valves fail upon loss of motive power as designed (refer to Section 9.5).
- 4.0 DATA REQUIRED
- 4.1 EDG fuel oil consumption rate.
 - 4.2 Setpoints of alarms, interlocks, and controls.
 - 4.3 Operating data for pumps and compressors.
 - 4.4 Operating data for the heaters.
 - 4.5 EDG starting air volume parameters after consecutive starts.
 - 4.6 Position response of valves to loss of motive power.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The EDG engine fuel oil system operates as described in Section 9.5.4.

- 5.2 The EDG engine cooling water system operates as described in Section 9.5.5.
- 5.3 The EDG engine starting air system operates as described in Section 9.5.6.
- 5.4 The EDG engine lube oil system operates as described in Section 9.5.7.

14.2.12.9.17 Auxiliary Steam Generating System (Test #107)

1.0 OBJECTIVE

- 1.1 To demonstrate the auxiliary steam generating system (ASGS) provides the steam to various plant components at designed pressures and flow.

2.0 PREREQUISITES

- 2.1 Construction activities on the ASGS have been completed.
- 2.2 ASGS instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Support systems required for operation of the ASGS are completed and functional.
- 2.4 Test Instrumentation is available and calibrated.
- 2.5 Sufficient loads are available to allow loading to the auxiliary boiler to its designed capacity.

3.0 TEST METHOD

- 3.1 Verify that operation of designated components such as protective devices, controls, interlocks, instrumentation and alarms, using actual or simulated inputs meets design requirements.
- 3.2 Operate control valves remotely while:
 - a. Observing each valve operation and position indication.
 - b. Measuring valve performance data (e.g., failure position to loss of power, thrust, stroke time), if required.
- 3.3 Verify power-operated valves fail upon loss of motive power to their appropriate position.
- 3.4 Verify that operation of system pumps meets design requirements.
- 3.5 Perform measurements of the auxiliary boiler performance using ASME PTC-4.1, "Steam Generators Units."

4.0 DATA REQUIRED

- 4.1 Boiler operating data per PTC-4.1.
- 4.2 Valve performance data, where required.

- 4.3 Valve position indication.
- 4.4 Response of power-operated valves to loss of motive power.
- 4.5 Setpoints at which alarms and interlocks occur.
- 4.6 Pump operating data.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The ASGS provides steam flow to designated components and systems as designed.
 - 5.2 The auxiliary steam boiler meets the manufacturers design performance specification.

14.2.12.10 Electrical Systems

14.2.12.10.1 Switchyard and Preferred Power (Test #108)

- 1.0 OBJECTIVE
 - 1.1 To verify the switchyard and preferred power system is capable of supplying power as designed to the unit through the preferred power circuits.
 - 1.2 To verify the power generated by the turbine generator can be fed to grid through the switchyard and preferred power system.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the switchyard and preferred power system have been completed.
 - 2.2 Offsite power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems are completed and functional for operation of the switchyard and preferred power system.
 - 2.4 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
 - 3.1 Verify operation of the switchyard protective relaying system.
 - 3.2 Verify operation of switchyard power current breakers and motor-operated disconnects from the following:
 - 3.2.1 The MCR.
 - 3.2.2 Switchyard relay house.
 - 3.2.3 Switchyard local control cabinet.
 - 3.3 Verify operation of interlock between the separate offsite power connections.

- 3.4 Verify operation of the switchyard 125 Vdc auxiliary supply system and its associated controls, alarms, and batteries.
- 3.5 Verify the operation of the switchyard 480 Vac auxiliary power system and its associated controls, alarms, and annunciators.
- 4.0 DATA REQUIRED
 - 4.1 Setpoints at which alarms and interlocks occur.
 - 4.2 Setpoint of protective relays.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The switchyard and preferred power system operates as described in Section 8.2.

14.2.12.10.2 Unit Main Power (Test #109)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate that the unit main power system is capable of supplying power to designated house loads.
 - 1.2 To demonstrate that the unit main power system is capable of transmitting power from the main generator to the transmission system.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the unit main power system have been completed.
 - 2.2 The offsite power distribution system is available.
 - 2.3 Buses and equipment have been voltage tested with acceptable results.
 - 2.4 Equipment has been visually inspected.
 - 2.5 Control power is available.
 - 2.6 Plant conditions are such that the main generator can be operated.
- 3.0 TEST METHOD
 - 3.1 Demonstrate the ability of the unit transformers to supply power to the unit auxiliary transformers from the offsite power source.
 - 3.2 Demonstrate the ability of the unit transformers to transmit power from the main generator to the offsite power transmission system at rated voltage and load.
 - 3.3 Demonstrate the ability of the main generator to generate designed voltage and load.
 - 3.4 Demonstrate the ability of the unit auxiliary transformers to supply station loads.

- 3.5 Verify the operation of the generator circuit breaker.
- 3.6 Verify the operation of interlocks, alarms and protective relays.
- 3.7 Verify the operation of the main generator auxiliary systems.

4.0 DATA REQUIRED

- 4.1 Main generator operating data at load.
- 4.2 Unit transformer operating data.
- 4.3 Unit auxiliary transformer operating data.
- 4.4 Setpoints of alarms interlocks and controls.

5.0 ACCEPTANCE CRITERIA

- 5.1 The unit main power system operates as described in Section 8.2.1.

14.2.12.10.3 Class 1E Uninterruptible Power (Test #110)

1.0 OBJECTIVE

- 1.1 To demonstrate the Class 1E DC power systems supply power as designed in required operating modes.

2.0 PREREQUISITES

- 2.1 Construction activities on the Class 1E DC power system have been completed.
- 2.2 Class 1E DC power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Support systems required for operation of the Class 1E DC power system are completed and functional.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 Batteries are fully charged.
- 2.6 Load banks are available for discharge test.
- 2.7 Operation of breakers and cables has been verified.
- 2.8 Ventilation systems are in operation, as needed.

3.0 TEST METHOD

- 3.1 Demonstrate that the batteries and battery chargers meet design capacities by performing discharge and charging tests.
- 3.2 Verify that minimum bank and individual cell limits are not exceeded during battery discharge test.
- 3.3 Verify that operation of the inverters, manual transfer switches, frequency synchronization, and blocking diodes meets design requirements.

- 3.4 Verify that the inverters automatically transfer input to the battery upon loss of preferred power while maintaining uninterrupted power output.
- 3.5 Place the battery chargers on equalize and verify that DC equalizing voltage shall not result in driving the inverter or relieving the rectifier from carrying the inverter load.
- 3.6 Verify that operation of protective devices, controls, interlocks, alarms, computer inputs, and ground detection meet design requirements.
- 3.7 Verify that operation of the vital instrumentation and control power status information subsystem meets design requirements.
- 3.8 Verify that operation of bus transfer devices meet design requirements.

4.0 DATA REQUIRED

- 4.1 Battery voltage and load current without charger.
- 4.2 Record of the charger float voltage and current.
- 4.3 Test discharge recordings of voltage, current, temperature, capacity in ampere hours, and individual cell voltages.
- 4.4 Charger voltage and current as battery eliminator.
- 4.5 Inverter voltage, frequency, and current from preferred source.
- 4.6 Inverter voltage, frequency, and current from battery source.
- 4.7 Setpoint at which alarms, interlocks, and controls occur.
- 4.8 System status information subsystem indications.

5.0 ACCEPTANCE CRITERIA

- 5.1 The Class 1E uninterruptible power system supplies the loads as described in Section 8.3.2.

14.2.12.10.4 Non-Class 1E Uninterruptible Power (Test #111)

1.0 OBJECTIVE

- 1.1 To demonstrate the operation of the following systems:
 - 1.1.1 The 250 Vdc auxiliary power system.

2.0 PREREQUISITES

- 2.1 Construction activities on the non-Class 1E DC power system have been completed.
- 2.2 Non-Class 1E DC power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

- 2.3 Support systems required for operation of the non-Class 1E power system are completed and functional.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 Batteries are fully charged.
- 2.6 Load banks are available for discharge test.
- 2.7 Operation of breakers and cables is verified.
- 2.8 Ventilation systems are in operation, as needed.

3.0 TEST METHOD

- 3.1 Demonstrate that the batteries and battery charges of the 250 Vdc auxiliary power system meet design capacities by performing discharge and charging tests.
- 3.2 Verify that minimum bank and individual cell limits are not exceeded during battery discharge tests.
- 3.3 Verify that operation of the inverters, manual transfer switches, frequency synchronization and blocking diodes meets design requirements.
- 3.4 Verify that the inverters automatically transfer the input to the battery upon loss of preferred power while maintaining uninterrupted power output.
- 3.5 Place the battery chargers on equalize and verify the DC equalizing voltage shall not result in driving the inverter or relieving the rectifier from carrying the inverter load.
- 3.6 Verify that operation of protective devices, controls, interlocks, alarms, computer inputs, and ground detection meets design requirements.
- 3.7 Verify the operation of bus transfer devices.

4.0 DATA REQUIRED

- 4.1 Battery voltage and load current without charger.
- 4.2 Charger float voltage and current.
- 4.3 Test discharge recording of voltage, current, temperature, capacity in ampere hours, and individual cell voltages.
- 4.4 Charger voltage and current as battery eliminator.
- 4.5 Inverter voltage, frequency, and current from preferred source.
- 4.6 Inverter voltage, frequency, and current from battery source.
- 4.7 Setpoint at which alarms, interlocks, and controls occur.

5.0 ACCEPTANCE CRITERIA

- 5.1 The non-Class 1E uninterruptible power system supplies the loads as described in Section 8.3.2.

14.2.12.10.5 Control Rod Drive Power (Test #112)

1.0 OBJECTIVE

- 1.1 To demonstrate the operation of the control rod drive power system.

2.0 PREREQUISITES

- 2.1 Construction activities on the control rod drive power system have been completed.
- 2.2 The control rod drive power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Support systems required for operation of the control rod drive power systems are completed and functional.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 Applicable equipment has been visually inspected.

3.0 TEST METHOD

- 3.1 Demonstrate the functionality of the control rod drive source and reactor trip breakers locally and remotely.
- 3.2 Demonstrate the functionality of the bus interlocks alarms and protective relays.
- 3.3 Verify the operation of indication and automatic responses.
- 3.4 Perform energization of control rod drive power system.

4.0 DATA REQUIRED

- 4.1 Setpoints at which alarms, interlocks, and protective relays occur.

5.0 ACCEPTANCE CRITERIA

- 5.1 The control rod drive power system operates as described in Section 8.3.1.

14.2.12.10.6 Normal Lighting (Test #113)

1.0 OBJECTIVE

- 1.1 To demonstrate the operation of the normal lighting system.

2.0 PREREQUISITES

- 2.1 Construction activities on the normal lighting system have been completed.
- 2.2 Normal lighting system instrumentation has been calibrated and is operating satisfactorily prior to performing the test, if applicable.
- 2.3 Support systems required for operation of the normal lighting system are completed and functional.
- 2.4 Test instrumentation is available and calibrated.
- 2.5 Equipment has been visually inspected.
- 2.6 Normal lighting system power is available.

3.0 TEST METHOD

- 3.1 Demonstrate the functionality of the source and feeder circuit breakers locally and remotely.
- 3.2 Demonstrate the functionality of the bus interlocks alarms and protective relays.
- 3.3 Verify the operation of indication and automatic responses.
- 3.4 Verify normal lighting levels for each system with other lighting systems de-energized.

4.0 DATA REQUIRED

- 4.1 Setpoints at which alarms, interlocks, and protective relays occur.

5.0 ACCEPTANCE CRITERIA

- 5.1 Normal lighting systems operate as described in Section 9.5.3.

14.2.12.10.7 Security Lighting (Test #114)

1.0 OBJECTIVE

- 1.1 To demonstrate that the security lighting systems provide adequate illumination for plant operations.

2.0 PREREQUISITES

- 2.1 Construction activities on the security lighting system have been completed.
- 2.2 Test instruments are calibrated per applicable procedures and available.

3.0 TEST METHOD

- 3.1 Place the security plant lighting in service and check that illumination levels are adequate.

- 3.2 Demonstrate that a single circuit failure shall not cause the loss of lighting in a room which requires normal access.
 - 3.3 Demonstrate that loss of normal power results in activation of the security lighting system for each affected room, where required to monitor isolation zones, and outdoor areas within the plant protected perimeter as designed.
 - 3.4 Demonstrate the security lighting system provides adequate illumination levels, including, but not limited to, those required to support plant closed circuit TV security functions.
- 4.0 DATA REQUIRED
 - 4.1 Illumination levels in designated areas.
 - 5.0 ACCEPTANCE CRITERIA
 - 5.1 The security lighting systems operate as described in Section 13.6.

14.2.12.10.8 Emergency Lighting (Test #115)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate that the emergency lighting system provides adequate illumination to operate equipment during emergency operations.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the emergency lighting system have been completed.
 - 2.2 Test instruments are calibrated per applicable procedures and available.
- 3.0 TEST METHODS
 - 3.1 Demonstrate that the emergency lighting system provides levels of illumination as required in designated control areas.
 - 3.2 Demonstrate that the emergency lighting system provides levels of illumination in other designated areas of the plant.
 - 3.3 Demonstrate that the emergency lighting system comes on upon loss of normal lighting.
 - 3.4 Demonstrate that the battery operated emergency lights provide adequate illumination at designated locations.
 - 3.5 Demonstrate that the battery operated emergency lights are capable of providing lighting for the designated amount of time.
- 4.0 DATA REQUIRED
 - 4.1 Illumination levels in designated areas.

4.2 Battery powered lighting data.

5.0 ACCEPTANCE CRITERIA

5.1 The emergency lighting system operates as described in Section 9.5.3.

14.2.12.10.9 6.9 kV Class 1E Emergency Power (Test #116)

1.0 OBJECTIVE

1.1 To demonstrate the operation of 6.9 kV Class 1E systems.

2.0 PREREQUISITES

2.1 Construction activities on the 6.9 kV Class 1E emergency power system have been completed.

2.2 The 6.9 kV Class 1E emergency power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.3 Support systems required for operation of the 6.9 kV Class 1E emergency power system are completed and functional.

2.4 Test Instrumentation is available and calibrated.

2.5 All 6.9 kV feeders and buses voltage tested with acceptable results.

2.6 6.9 kV power is available from the normal and alternate ESF transformer sources.

2.7 Switchgear assembly, breakers, control and protective equipment, and circuits have been inspected and tested and are capable of being placed into service.

2.8 The EDG and emergency AC sources are available.

3.0 TEST METHOD

3.1 Demonstrate the functionality of the feeder and cross-tie protective circuit breakers locally and remotely.

3.2 Demonstrate the functionality of the bus interlocks, alarms, and protective relays.

3.3 Verify the operation of indication and automatic responses.

3.4 Load the systems to the extent practical and verify full load voltage is within system design parameters.

3.4.1 Verify the capability of bus loads to start and operate as designed when connected to the Class 1E 6.9 kV buses at ± 10 percent nominal voltage.

3.5 Verify the 6.9 kV and 480 V safety-related systems load shed as designed on under voltage.

- 3.6 Verify the 6.9 kV Class 1E buses can be energized from the following power sources:
 - 3.6.1 Respective emergency auxiliary transformer.
 - 3.6.2 Respective EDG.
 - 3.6.3 Respective alternate AC source.
- 4.0 DATA REQUIRED
 - 4.1 Full load bus voltage data.
 - 4.2 Setpoints at which alarms, interlocks, and protective relays occur.
 - 4.3 System response to low bus voltage.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The 6.9 kV Class 1E emergency power system operates as described in Section 8.3.1.

14.2.12.10.10 480 Volt Class 1E Emergency Power (Test #117)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the operation of the 480 V Class 1E emergency power system.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the 480V Class 1E emergency power system have been completed.
 - 2.2 The 480 V Class 1E emergency power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the 480V Class 1E emergency power systems are completed and functional.
 - 2.4 Test instrumentation is available and calibrated.
 - 2.5 Buses and equipment meggered with acceptable results.
 - 2.6 Applicable equipment has been visually inspected.
- 3.0 TEST METHOD
 - 3.1 Demonstrate the functionality of the 480 Vac source and feeder circuit breakers locally and remotely.
 - 3.2 Demonstrate the functionality of the bus interlocks alarms and protective relays.
 - 3.3 Verify the operation of indication and automatic responses.
 - 3.4 Perform energization of 480 Vac Class 1E emergency power system.

- 4.0 DATA REQUIRED
 - 4.1 Setpoints at which alarms, interlocks, and protective relays occur.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The 480 V Class 1E emergency power system operates as described in Section 8.3.1.

14.2.12.10.11 13.8 kV Normal Power (Test #118)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the operation of the 13.8 kV normal power system.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the 13.8 kV normal power system have been completed.
 - 2.2 13.8 kV normal power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the 13.8 kV normal power system are completed and functional.
 - 2.4 Test instrumentation is available and calibrated.
 - 2.5 Normal auxiliary transformers available.
 - 2.6 All 13.8 kV feeders and buses have been voltage tested with acceptable results.
 - 2.7 Switchgear assembly, breaker, control and protective equipment, and circuits have been inspected and tested and are capable of being placed into service.
- 3.0 TEST METHOD
 - 3.1 Demonstrate the functionality of the 13.8 kV feeder circuit breakers locally and remotely.
 - 3.2 Demonstrate the functionality of the bus interlocks, alarms, and protective relays.
 - 3.3 Verify the operation of indication and automatic responses.
- 4.0 DATA REQUIRED
 - 4.1 Setpoints at which alarms, interlocks, and protective relays occur.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The 13.8 kV normal power system operates as described in Sections 8.2 and 8.3.1.

14.2.12.10.12 6.9 kV Normal Power (Test #119)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the operation of the 6.9 kV normal power system.
- 2.0 PREREQUISITE
 - 2.1 Construction activities on the 6.9 kV normal power system have been completed.
 - 2.2 The 6.9 kV normal power system instrumentation are calibrated and are operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the 6.9 kV normal power system are completed and functional.
 - 2.4 Test instrumentation is available and calibrated.
 - 2.5 All 6.9 kV feeders and buses have been voltage tested with acceptable results.
 - 2.6 The 6.9 kV power is available from the following:
 - 2.6.1 Normal auxiliary transformer.
 - 2.6.2 Respective alternate AC source.
 - 2.7 Switch gear assembly, breakers, and control and protective equipment and circuits have been inspected and tested and are capable of being placed into service.
- 3.0 TEST METHOD
 - 3.1 Demonstrate the functionality of the feeder protective circuit breakers from the permanent non-safety buses to the safety loads buses.
 - 3.2 Demonstrate the functionality of the feeder protective circuit breakers from the unit auxiliary transformer to the non-safety loads locally and remotely.
 - 3.3 Demonstrate the functionality of the feeder and cross-tie protective circuit breakers for the permanent non-safety loads locally and remotely.
 - 3.4 Demonstrate the functionality of the buses' interlocks, alarms and protective relays.
 - 3.5 Verify the operation of indication and automatic responses.
 - 3.6 Verify the permanent non-safety buses can be energized from the normal auxiliary transformer, and the respective alternate AC source.
 - 3.7 Demonstrate the operation of the bus transfer for the permanent non-safety buses (preferred 1 [normal] supply power to preferred 2 [alternate] supply power).
- 4.0 DATA REQUIRED

- 4.1 Setpoints at which alarms, interlocks, and protective relays occur.
- 4.2 System response to transfer of preferred 1 (normal) supply power to preferred 2 (alternate) supply power.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The 6.9 kV normal power supply system supplies the loads as described in Section 8.3.1.

14.2.12.10.13 480 Volt Normal Power (Test #120)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the operation of the 480 V normal power system.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the 480 V normal power systems have been completed.
 - 2.2 480 V normal power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the 480 V normal power systems are completed and functional.
 - 2.4 Test instrumentation is available and calibrated.
 - 2.5 Buses and equipment have been meggered with acceptable results.
 - 2.6 Equipment has been visually inspected.
 - 2.7 The 6.9 kV normal auxiliary power supply is available.
- 3.0 TEST METHOD
 - 3.1 Demonstrate the functionality of the 480 Vac source and feeder circuit breakers locally and remotely.
 - 3.2 Demonstrate the functionality of the bus interlocks alarms and protective relays.
 - 3.3 Verify the operation of indication and automatic responses.
 - 3.4 Perform energization of 480 Vac normal power system.
- 4.0 DATA REQUIRED
 - 4.1 Setpoints at which alarms, interlocks, and protective relays occur.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The 480 V normal power system operates as described in Section 8.3.1.

14.2.12.10.14 Class 1E DC Power (Test #121)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the operation of the Class 1E DC power system.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the Class 1E DC power systems have been completed.
 - 2.2 Class 1E DC power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the Class 1E DC power systems are completed and functional.
 - 2.4 Test instrumentation is available and calibrated.
 - 2.5 Buses and equipment have been meggered with acceptable results.
 - 2.6 Equipment has been visually inspected.
- 3.0 TEST METHOD
 - 3.1 Demonstrate the functionality of the Class 1E DC source and feeder circuit breakers locally and remotely.
 - 3.2 Demonstrate the functionality of the bus interlocks alarms and protective relays.
 - 3.3 Verify the operation of indication and automatic responses.
 - 3.4 Perform energization of Class 1E DC power system.
- 4.0 DATA REQUIRED
 - 4.1 Setpoints at which alarms, interlocks and protective relays occur.
 - 4.2 Capacity estimates of the batteries.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The Class 1E DC power system operates as described in Section 8.3.2.1.

14.2.12.10.15 Non-Class 1E DC Power (Test #122)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the operation of the severe accident non-Class 1E DC power system.
 - 1.2 To demonstrate the operation of the TI non-Class 1E DC power system.
- 2.0 PREREQUISITES

- 2.1 Construction activities on both non-Class 1E DC power systems have been completed.
 - 2.2 Non-Class 1E DC power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the non-Class 1E DC power systems are completed and functional.
 - 2.4 Test instrumentation is available and calibrated.
 - 2.5 Buses and equipment have been meggered with acceptable results.
 - 2.6 Equipment has been visually inspected.
- 3.0 TEST METHOD
- 3.1 Demonstrate the functionality of the non-Class 1E DC source and feeder circuit breakers locally and remotely.
 - 3.2 Demonstrate the functionality of the bus interlocks alarms and protective relays.
 - 3.3 Verify the operation of indication and automatic responses.
 - 3.4 Perform energization of both non-Class 1E DC power system.
- 4.0 DATA REQUIRED
- 4.1 Setpoints at which alarms, interlocks, and protective relays occur.
 - 4.2 Estimated capacity of the batteries.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The non-Class 1E DC power system operates as described in Section 8.3.2.1.

14.2.12.10.16 Severe Accident Uninterruptible Power (Test #123)

- 1.0 OBJECTIVE
- 1.1 To demonstrate the severe accident DC power systems supply power as designed in required operating modes.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the severe accident DC power system have been completed.
 - 2.2 Severe accident DC power system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the severe accident DC power system are completed and functional.
 - 2.4 Test instrumentation is available and calibrated.

- 2.5 Batteries are fully charged.
- 2.6 Load banks are available for discharge test.
- 2.7 Operation of breakers and cables has been verified.
- 2.8 Ventilation systems are in operation, as needed.

3.0 TEST METHOD

- 3.1 Demonstrate that the batteries and battery chargers meet design capacities by performing discharge and charging tests.
- 3.2 Verify that minimum bank and individual cell limits are not exceeded during battery discharge test.
- 3.3 Verify that operation of the inverters, manual transfer switches, frequency synchronization, and blocking diodes meets design requirements.
- 3.4 Verify that the inverters automatically transfer input to the battery upon loss of preferred power while maintaining uninterrupted power output.
- 3.5 Place the battery chargers on equalize and verify DC equalizing voltage shall not result in driving the inverter, relieving the rectifier from carrying the inverter load.
- 3.6 Verify that operation of protective devices, controls, interlocks, alarms, computer inputs, and ground detection meet design requirements.
- 3.7 Verify that operation of the vital instrumentation and control power status information subsystem meets design requirements.
- 3.8 Verify proper operation of bus transfer devices.

4.0 DATA REQUIRED

- 4.1 Battery voltage and load current without charger.
- 4.2 Charger float voltage and current.
- 4.3 Test discharge recordings of voltage, current, temperature, capacity in ampere hours, and individual cell voltages.
- 4.4 Charger voltage and current as battery eliminator.
- 4.5 Inverter voltage, frequency, and current from preferred source.
- 4.6 Inverter voltage, frequency, and current from battery source.
- 4.7 Setpoint at which alarms, interlocks, and controls occur.
- 4.8 System status information subsystem indications.

5.0 ACCEPTANCE CRITERIA

- 5.1 The severe accident uninterruptible power system supplies the loads as described in Sections 8.3.1 and 8.3.2.

14.2.12.11 I&C Plant Systems**14.2.12.11.1 Non-Safety Instrument & Control (Test #124)**

1.0 OBJECTIVE

- 1.1 To demonstrate proper operation of the non-safety instrument and control system.

2.0 PREREQUISITES

- 2.1 Construction activities on the non-safety instrument and control system have been completed.
- 2.2 Non-safety instrument and control system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Special test instrumentation is available and calibrated.
- 2.4 Verify that factory acceptance testing has been completed
- 2.5 Verify proper operation of alarm, control and indication functions

3.0 TEST METHOD

- 3.1 Verify that factory acceptance testing has been completed on the non-safety instrument and control system.

4.0 DATA REQUIRED

- 4.1 Verification of factory acceptance testing and data sheets for calibrations, alarms, and indications.

5.0 ACCEPTANCE CRITERIA

- 5.1 The non-safety instrument and control system operates as described in Section 7.7.

14.2.12.11.2 Seismic Monitoring System (Test #125)

1.0 OBJECTIVE

- 1.1 To demonstrate proper operation of the seismic monitoring system (SMS).

2.0 PREREQUISITES

- 2.1 Construction activities on the SMS have been completed.
- 2.2 Seismic instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Test instrumentation is available and calibrated.

- 3.0 TEST METHOD
 - 3.1 Verify functionality of internal calibration devices by recording calibration records on applicable sensors.
 - 3.2 Verify system response to simulated seismic events by actuating the appropriate trigger units, recording accelerograph outputs, and playing back records for analysis.
 - 3.3 Verify and calibrate systems alarms and indicators.
 - 3.4 Verify that operation and installation of peak recording accelerographs meet design requirements.
 - 3.5 Verify that factory acceptance testing has been completed.
 - 3.6 Verify proper operation of alarm, control and indication functions.
- 4.0 DATA REQUIRED
 - 4.1 Record sensor response to simulated seismic inputs.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The SMS operates as described in Section 3.7.4.

14.2.12.11.3 Boron Concentration Measurement System (Test #126)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate proper operation of the boron concentration measurement system (BCMS). The system measures the nuclear cross-section of CVCS fluid and calculates a corresponding boron concentration.
- 2.0 PREREQUISITES
 - 2.1 The BCMS has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.2 Support systems required for BCMS operation are complete and functional.
 - 2.3 Verify that factory acceptance testing has been completed.
 - 2.4 Verify proper operation of alarm, control and indication functions.
- 3.0 TEST METHOD
 - 3.1 Observe boron cross-section measurement indications using the built-in test features.
 - 3.2 Formulate sample concentrations of 500 ppmB, 1000 ppmB, 1500 ppmB and 2000 ppmB using naturally occurring boron-10 isotopic enrichments.

- 3.3 Flush test samples through the boron instrumentation system while observing system response.
 - 3.4 Formulate sample concentrations of 500 ppmB, 1000 ppmB, 1500 ppmB and 2000 ppmB using 37 percent enriched boron-10.
 - 3.5 Flush the samples through the charging pump suction pipe while observing system response.
- 4.0 DATA REQUIRED
- 4.1 Pulse rates and boron cross-section measurement output (boron concentration).
 - 4.2 Alarm setpoints and actuation levels.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The BCMS performs as described in Section 9.3.4 and Section 7.1.1.

14.2.12.11.4 Aeroball Measurement System (Test #127)

- 1.0 OBJECTIVE
- 1.1 To measure cable insulation resistance.
 - 1.2 To verify proper amplifier operation.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the Aeroball measurement system (AMS), i.e. movable incore nuclear instrumentation system, are complete (Aeroball lances and vanadium balls do not need to be installed at this time).
 - 2.2 AMS incore nuclear signal channel instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 External test equipment has been checked and calibrated.
 - 2.4 Support systems required for operation of the AMS are functional.
 - 2.5 Verify that factory acceptance testing has been completed.
 - 2.6 Verify proper operation of alarm, control and indication functions.
- 3.0 TEST METHOD
- 3.1 Measure and record cabling insulation resistance.
 - 3.2 Simulate AMS detector signals into the signal conditioning circuits using external test instrumentation.
 - 3.3 Test each amplifier for as designed operation in accordance with the manufacturer instruction manual using internal test circuits.

3.4 Simulate variable inputs to the amplifier and record values displayed by the data processing system (DPS).

4.0 DATA REQUIRED

4.1 Cabling insulation resistance readings.

4.2 Status and performance of the internal test circuits.

4.3 Values of simulated input and derived output signals for correlation purposes.

5.0 ACCEPTANCE CRITERIA

5.1 The AMS nuclear signal channel cables and instrumentation perform as described in Section 7.1.1.

14.2.12.11.5 Process Automation System (Test #128)

1.0 OBJECTIVE

1.1 To demonstrate the ability of the process automation system (PAS) to monitor and control non-safety processes.

2.0 PREREQUISITES

2.1 Construction activities on the PAS have been completed.

2.2 PAS instrumentation has been calibrated and is functional for performance of the following test.

2.3 Support system(s) required for operation of the PAS is complete and functional.

2.4 Test instrumentation is available and calibrated.

2.5 Verify that factory acceptance testing has been completed.

2.6 Verify proper operation of alarm, control, and indication functions.

3.0 TEST METHOD

3.1 Demonstrate that operation of the PAS meets design requirements.

4.0 DATA REQUIRED

4.1 Setpoints under which alarms and interlocks occur.

4.2 PAS functional data (input data and corresponding output).

5.0 ACCEPTANCE CRITERIA

5.1 The PAS operates as described in Section 7.1.1.

14.2.12.11.6 Process Information and Control System (Test #129)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the ability of the process information and control system (PICS) to monitor and control non-safety processes.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the PICS have been completed.
 - 2.2 Support system(s) required for operation of the PICS is complete and functional.
 - 2.3 Test instrumentation is available and calibrated.
 - 2.4 Verify that factory acceptance testing has been completed
 - 2.5 Verify proper operation of alarm, control, and indication functions
- 3.0 TEST METHOD
 - 3.1 Demonstrate operation of the PICS, as designed, by verifying that each operator interface that is permitted to make control and monitoring changes is enabled, and conversely verify that operator interfaces that are only allowed monitoring privileges do not have control permissions.
- 4.0 DATA REQUIRED
 - 4.1 Setpoints under which alarms and interlocks occur.
 - 4.2 PICS functional data (input data and corresponding output).
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The PICS operates as described in Section 7.1.1.

14.2.12.11.7 Communication System (Test #130)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the adequacy of the intra-plant communication system to provide communications between vital plant areas.
 - 1.2 To demonstrate the offsite communication system to provide communications with exterior entities.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the intraplant communication system have been completed.
 - 2.2 Support systems required for operation of the intraplant communication system are complete and functional.

2.3 Plant equipment that contributes to the ambient noise level shall be in operation.

3.0 TEST METHOD

3.1 Verify the intraplant portable wireless communication system functions as designed.

3.2 Verify that the intraplant (PABX) telephone system functions as designed.

3.3 Verify the intraplant sound powered telephone system functions as designed.

3.4 Verify the intraplant public address system functions as designed.

3.5 Verify that the intraplant cell telephone system functions as designed.

3.6 Verify the security radio system functions as designed at locations throughout the plant.

3.7 Verify the normal offsite telephone system functions as designed.

3.8 Verify the emergency telephone system (emergency notification system, health physics network and ring down phone system) function as designed.

4.0 DATA REQUIRED

4.1 Record the results of communication attempts from each system and its locations.

5.0 ACCEPTANCE CRITERIA

5.1 The intraplant and offsite communication system operates as described in Section 9.5.2.

14.2.12.11.8 Reserved (Test #131)

14.2.12.11.9 Plant Fire Alarm System (Test #132)

1.0 OBJECTIVE

1.1 To demonstrate the ability of the plant fire alarm system (PFAS) to detect the presence of fire, alert plant personnel, and perform designed function in protected areas.

2.0 PREREQUISITES

2.1 Construction activities associated with the portion of the PFAS have been completed.

2.2 PFAS instrumentation has been calibrated and is functional for performing the applicable tests.

2.3 Support system(s) required for operation of the PFAS.

- 2.4 Verify that factory acceptance testing has been completed.
- 2.5 Verify proper operation of alarm, control and indication functions.

3.0 TEST METHOD

- 3.1 Demonstrate that operation of the PFAS is in accordance with the requirements of Chapter 10 of NFPA 72.
- 3.2 Verify input devices and circuits annunciate and the corresponding output and control logic properly occurs as designed.
- 3.3 Verify circuit integrity and device operability under required circuit conditions.
- 3.4 Verify the input and output functions operability under loss of primary power source event.
- 3.5 Verify that notification circuits and appliances deliver the required audible and visual signaling levels required for the area.

4.0 DATA REQUIRED

- 4.1 Set points under which alarms are activated and control outputs occur.
- 4.2 Fire alarm system circuit and device integrity meets design requirements.
- 4.3 Fire alarm system output functions occur as designed for each corresponding alarm input received.
- 4.4 All initiating, notification appliance, releasing, and control circuits and devices function as designed during loss of primary power source.
- 4.5 Notification device meet design requirements for the given area.

5.0 ACCEPTANCE CRITERIA

- 5.1 The PFAS operates as described in Section 9.5.1.

14.2.12.11.10 Loose Parts Monitoring System (Test #133)

1.0 OBJECTIVE

- 1.1 To verify that operation of the loose parts monitoring system (LPMS) meets design requirements.
- 1.2 To verify that operation of the vibration monitoring system meets design requirements.
- 1.3 To verify that the loose parts setpoints are suitable for initial power operation.
- 1.4 To verify that the vibration alarm setpoints are suitable for initial power operation.

2.0 PREREQUISITES

- 2.1 Construction activities on the loose parts system are completed.
 - 2.2 Construction activities on the vibration monitoring system are completed.
 - 2.3 Sensors, cables, and signal conditioning electronics are installed and functional.
 - 2.4 Power cabinets, test circuits, and amplifiers are ready to support testing.
 - 2.5 Required test equipment is functional.
 - 2.6 Verify that factory acceptance testing has been completed.
 - 2.7 Verify proper operation of alarm, control, and indication functions.
- 3.0 TEST METHOD
- 3.1 Verify the response of the vibration monitoring channels with a mechanical impulse type device.
 - 3.2 Verify alarm functions.
 - 3.3 Establish baseline monitoring data for a cold subcritical plant.
 - 3.4 Establish the alarm level for loose parts channels in a cold subcritical plant.
- Note: This alarm level shall apply to the preoperational test phase, to startup and, to power operations unless it is found to be unsuitable by subsequent equipment operation.
- 4.0 DATA REQUIRED
- 4.1 Baseline vibration data.
 - 4.2 Alarm levels applicable to detectable loose parts.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The loose parts system performs as described in Section 7.1.1.
 - 5.2 The vibration monitoring system performs as described in Section 7.1.1.
 - 5.3 The loose parts alarm setpoints have been adjusted for initial power operation.
 - 5.4 The vibration monitoring alarm setpoints have been adjusted for initial power operation.

14.2.12.11.11 Turbine–Generator Instrumentation and Control (Test #134)

- 1.0 OBJECTIVE
 - 1.1 To verify the proper installation and operation of the turbine-generator instrumentation and control system.

-
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the turbine-generator instrumentation and control system are essentially complete and the applicable systems and components are ready for testing.
 - 2.2 Applicable operating manuals are available.
 - 2.3 Turbine-generator instrumentation and control software is installed and instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.4 Test equipment and instrumentation is available and calibrated and is operating satisfactorily prior to performing the following test.
 - 2.5 Plant systems required to support testing are functional to the extent necessary to perform the testing or suitable simulations are used.
 - 2.6 Verify that factory acceptance testing has been completed.
 - 2.7 Verify proper operation of alarm, control, and indication functions.
 - 3.0 TEST METHOD
 - 3.1 Verify input data and control paths from systems associated with the turbine-generator instrumentation and control system.
 - 3.2 Simulate inputs and verify system responses and demand settings.
 - 3.3 Verify that functioning of the four functions of the turbine-generator instrumentation and control system:
 - 3.3.1 Out.
 - 3.3.2 Ready.
 - 3.3.3 Operator set.
 - 3.3.4 ADS.
 - 4.0 DATA REQUIRED
 - 4.1 Input signals from associated systems.
 - 4.2 Turbine-generator instrumentation and control system demand outputs in response to inputs.
 - 5.0 ACCEPTANCE CRITERIA
 - 5.1 The turbine-generator instrumentation and control system functionally operate as described in Section 10.2.

14.2.12.11.12 Reactor Pressure Vessel Level Measurement System (Test #135)

- 1.0 OBJECTIVE
 - 1.1 To verify the reactor pressure vessel level (RPVL) measurement system is capable of indicating vessel level.

- 2.0 PREREQUISITES
 - 2.1 Construction activities on the RPVL measurement system have been completed.
 - 2.2 The RPVL measurement system instrumentation has been calibrated and is functional for performance of the following test.
 - 2.3 Support systems required for operation of the RPVL measurement system are complete and functional.
 - 2.4 Test instrumentation is available and calibrated.
- 3.0 TEST METHOD
 - 3.1 Demonstrate control logic and controls and response to reactor pressure vessel level changes.
- 4.0 DATA REQUIRED
 - 4.1 RPVL measurement system indication.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The RPVL measurement system performs as described in Section 7.1.1.5.7.

14.2.12.11.13 Fatigue Monitoring System (Test #136)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the ability of the fatigue monitoring systems (FAMOS) to continuously collect and store temperatures and pressure readings of previously identified sensitive zones.
 - 1.2 To verify recorded data consists of parameters such as mass flow, reactor power, and valve positions that are clearly identified.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the FAMOS have been completed.
 - 2.2 Support system(s) required for operation of the FAMOS is complete and functional.
 - 2.3 FAMOS instrumentation is available and functional.
 - 2.4 Special test instrumentation is available and calibrated.
 - 2.5 Verify that factory acceptance testing has been completed.
 - 2.6 Verify proper operation of alarm, control and indication functions.
- 3.0 TEST METHOD

- 3.1 Demonstrate that operation of the FAMOS by verifying that the system is monitoring previously identified sensitive zones as designed.
- 3.2 Verify that FAMOS alarms occur when sensitive zone data triggers are initiated (may be necessary to simulate data to meet trigger values).
- 3.3 Verify that FAMOS alarms, indicating instruments, and status lights are functional.
- 3.4 Verify that FAMOS communicate with other I&C computer platforms.
- 4.0 DATA REQUIRED
 - 4.1 FAMOS functional data (input data and corresponding output).
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The FAMOS operates as described in Section 7.1.1.

14.2.12.12 I&C Safety Systems

14.2.12.12.1 Leak Detection Systems (Test #137)

- 1.0 OBJECTIVE
 - 1.1 To verify proper operation of the leak detection systems (LDS).
 - 1.2 To adjust the alarm setpoints under functional conditions.
 - 1.3 To verify automated calibration features.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the LDS are complete.
 - 2.2 Sensors, cables, and signal conditioning electronics are installed and functional.
 - 2.3 Power cabinets, test circuits, and amplifiers are ready to support testing.
 - 2.4 Required test equipment is functional.
 - 2.5 Data analysis, storage, and trending software are functional.
 - 2.6 Verify that factory acceptance testing has been completed.
 - 2.7 Verify proper operation of alarm, control, and indication functions.
- 3.0 TEST METHOD
 - 3.1 Verify the calibration and alarm setpoints using simulated signals to the acoustic monitoring channels.
 - 3.2 Verify alarm functions.
 - 3.3 Establish baseline monitoring data under operating conditions for a cold, subcritical plant.

3.4 Verify the automated electronics calibration functions.

4.0 DATA REQUIRED

4.1 Baseline acoustic data.

4.2 Alarm levels applicable to detection of coolant leaks.

5.0 ACCEPTANCE CRITERIA

5.1 The LDS perform as described in Sections 5.2.5 and 7.1.1.

5.2 The alarm setpoints have been established.

14.2.12.12.2 Accident Monitoring (Test #138)

1.0 OBJECTIVE

1.1 To verify proper operation of the postaccident and severe accident systems, which comprise the accident monitoring system. The systems that are used for accident monitoring consist of radiation monitoring, reactor vessel water level indicating system, and selected instrumentation.

1.2 To verify that the accident monitoring system monitors the established parameters.

2.0 PREREQUISITES

2.1 Construction activities on the accident monitoring systems are complete.

2.2 Required special test equipment is available and functional.

2.3 Verify that factory acceptance testing has been completed.

2.4 Verify proper operation of alarm, control, and indication functions.

3.0 TEST METHOD

3.1 Simulate data that is indicative of normal and abnormal accident data.

3.2 Verify that accident monitoring systems alert and alarm setpoints have been defined.

3.3 Verify that various displays meet system requirements.

4.0 DATA REQUIRED

4.1 Simulated normal and abnormal accident data.

5.0 ACCEPTANCE CRITERIA

5.1 The accident monitoring system performs as described in Sections 7.1.2 and 7.5.2.

14.2.12.12.3 Reserved (Test #139)**14.2.12.12.4 Remote Shutdown Station (Test #140)**

1.0 OBJECTIVE

- 1.1 To verify proper operation of the remote shutdown station (RSS).
- 1.2 To determine transfer of control occurs and that the plant can be controlled and cooled down from the RSS.

2.0 PREREQUISITES

- 2.1 All construction activities on the RSS have been completed.
- 2.2 The RSS instrumentation has been calibrated and is functional for performing the following test.
- 2.3 The communication systems between the MCR and RSS location have been demonstrated to be functional.
- 2.4 Verify that factory acceptance testing has been completed.
- 2.5 Verify proper operation of alarm, control, and indication functions.

3.0 TEST METHOD

- 3.1 Simulate signals to verify that operation of RSS instrumentation meets design requirements.
- 3.2 Perform a full transfer of control from the MCR during the performance of the HFT.
- 3.3 Perform a controlled cooldown from the remote shutdown panel during the performance of the HFT.

4.0 DATA REQUIRED

- 4.1 RCS temperatures and pressures.

5.0 ACCEPTANCE CRITERIA

- 5.1 The ability to cooldown using remote shutdown instrumentation and controls has been demonstrated.
- 5.2 The RSS performs as described in Sections 6.4.2, 7.4.1, and 7.4.3.

14.2.12.12.5 Incore Instrumentation (Test #141)

1.0 OBJECTIVE

- 1.1 To measure fixed incore cable insulation resistance.
- 1.2 To verify proper amplifier operation.

2.0 PREREQUISITES

- 2.1 Construction activities on the incore instrumentation system are complete. However, detectors (instrument lances) do not need to be installed.
- 2.2 Fixed incore nuclear signal channel instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Special test instrumentation has been calibrated.
- 2.4 Incore instrumentation system support systems are functional.
- 2.5 Verify that factory acceptance testing has been completed.
- 2.6 Verify proper operation of alarm, control, and indication functions.

3.0 TEST METHOD

- 3.1 Measure and record cabling insulation resistance.
- 3.2 Simulate incore signals into the signal conditioning circuits using external test instrumentation.
- 3.3 Test each amplifier for as designed operation in accordance with the manufacturer instruction manual using the internal test circuits.
- 3.4 Simulate variable inputs to the amplifier and record its values displayed by the DPS.

4.0 DATA REQUIRED

- 4.1 Cabling insulation resistance readings.
- 4.2 Status and performance of the internal test circuits.
- 4.3 Values of simulated input and derived output signals for correlation purposes.

5.0 ACCEPTANCE CRITERIA

- 5.1 The incore instrumentation cables and instrumentation perform as described in Section 7.1.1.

14.2.12.12.6 Excore Instrumentation (Test #142)

1.0 OBJECTIVE

- 1.1 To verify the proper functional performance of the excore instrumentation system.
- 1.2 To verify the proper performance of audio and visual indicators.

2.0 PREREQUISITES

- 2.1 Construction activities on the excore instrumentation system have been completed.

- 2.2 Excore instrumentation system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 External test equipment has been calibrated and is functional.
- 2.4 Support systems required for operation of the excore instrumentation system are functional.
- 2.5 Verify that factory acceptance testing has been completed.
- 2.6 Verify proper operation of alarm, control and indication functions.
- 3.0 TEST METHOD
 - 3.1 Simulate and vary input signals to the startup, safety, and control channels of the excore instrumentation system using appropriate test instrumentation.
 - 3.2 Monitor and record output signals as a function of variable inputs provided by test instrumentation.
 - 3.3 Record the performance of audio and visual indicators in response to changing input signals.
- 4.0 DATA REQUIRED
 - 4.1 Values of input and output signals for correlation purposes, as required.
 - 4.2 Values of output signals triggering audio and visual alarms.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The excore instrumentation system performs as described in Section 7.1.1.

14.2.12.12.7 Radiation Monitoring (Test #143)

- 1.0 OBJECTIVE
 - 1.1 To verify the functional performance of the airborne radiation monitoring system.
 - 1.2 To verify the functional performance of the area radiation monitoring system.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the radiation monitoring system have been completed.
 - 2.2 Radiation monitoring system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the radiation monitoring system are completed and functional.

- 2.4 Test instrumentation is available and calibrated.
 - 2.5 Calibration check source is available.
 - 2.6 Verify that factory acceptance testing has been completed.
 - 2.7 Verify proper operation of alarm, control, and indication functions.
- 3.0 TEST METHOD
- 3.1 Verify the operation of the radiation monitor using a check source and external test equipment.
 - 3.2 Check the self-testing feature of the radiation monitor.
 - 3.3 Compare local and remote indications.
 - 3.4 Verify as designed local and remote alarm actuations.
 - 3.5 Simulate automatic initiation signals and record control actuations.
- 4.0 DATA REQUIRED
- 4.1 Radiation monitor response to a check source.
 - 4.2 Technical data associated with the source.
 - 4.3 Local and remote responses to test signals.
 - 4.4 Signals levels necessary to cause alarm actuation.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The airborne and area radiation monitors shall perform as described in Sections 7.1.1, 7.3.1, and 7.5.1.

14.2.12.12.8 Process and Effluent Radiological Monitoring (Test #144)

- 1.0 OBJECTIVE
- 1.1 To verify that the process and effluent radiological monitoring system can detect and record specific radiation levels, and to verify alarms and interlocks.
- 2.0 PREREQUISITES
- 2.1 Construction activities on the process and effluent radiological monitoring system have been completed.
 - 2.2 Process and effluent radiological monitoring system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 Support systems required for operation of the process and effluent radiological monitoring system is completed and functional.
 - 2.4 Test instrumentation is available and calibrated.
 - 2.5 Calibration check source is available.

- 2.6 Verify that factory acceptance testing has been completed.
- 2.7 Verify proper operation of alarm, control, and indication functions.

3.0 TEST METHOD

- 3.1 Verify calibration and operation of the monitor using a check source and external test equipment
- 3.2 Check the self-testing feature of the monitor.
- 3.3 Record the response time and control actuation signals produced by the monitor.
- 3.4 Simulate a high radiation signal to the appropriate radiation monitors to verify as designed control actuations.
- 3.5 Verify as designed alarm actuation in the MCR.
- 3.6 Simulate a high radiation signal to the radiation monitors.
- 3.7 Record alarm actuations in the MCR or local control room, as appropriate.

4.0 DATA REQUIRED

- 4.1 The monitor response to check source.
- 4.2 Technical data associated with the source.
- 4.3 Signal levels necessary to cause alarm actuation.
- 4.4 Response time of the monitor to perform control functions.

5.0 ACCEPTANCE CRITERIA

- 5.1 The process and effluent radiological monitoring system operates as described in Section 11.5.1.

14.2.12.12.9 Hydrogen Monitoring (Test #145)

1.0 OBJECTIVE

- 1.1 To demonstrate the proper operation of the hydrogen monitoring system.

2.0 PREREQUISITES

- 2.1 Construction activities on the hydrogen monitoring system have been completed.
- 2.2 Hydrogen monitoring instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 Electrical power systems required for the hydrogen monitoring system are available.
- 2.4 Test instrumentation is available and calibrated.

- 3.0 TEST METHOD
 - 3.1 Verify hydrogen monitoring system logic and indication.
 - 3.2 Verify hydrogen monitoring system response to sample hydrogen concentrations.
- 4.0 DATA REQUIRED
 - 4.1 Response to hydrogen samples.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The hydrogen monitoring system operates as described in Section 6.2.5.

14.2.12.12.10 Protection (Test #146)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the proper operation of the reactor protection system (RPS).
 - 1.2 To determine the RPS response times.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the trip circuit breaker and RPS have been completed.
 - 2.2 RPS system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 External test instrumentation is available and calibrated.
 - 2.4 Support systems required for operation of the following are functional:
 - 2.4.1 Reactor trip circuit breakers.
 - 2.4.2 Verify that factory acceptance testing has been completed.
 - 2.4.3 Verify proper operation of alarm, control and indication functions.
- 3.0 TEST METHOD
 - 3.1 Energize power supplies and verify output voltage.
 - 3.2 Simulate ground faults and observe operation of the ground fault detectors.
 - 3.3 Activate manual trips and monitor relay operation.
 - 3.4 Simulate combinations of the two-out-of-four trip logic for each of the actuation systems (SIAS, CIAS, CSAS, CCAS, MSIS, EFAS) and observe actuation of the appropriate trip circuit and associated alarms.

- 3.5 Exercise the control functions to the safety depressurization and shutdown cooling system to verify as designed operations.
 - 3.6 Simulate reactor trip signals and trip each reactor trip circuit breaker with the breaker in the test position. Observe circuit breaker operation.
 - 3.7 Repeat the previous step with the reactor trip circuit breakers in the operate position.
 - 3.8 Exercise the bistable comparators using internal and external test circuitry and observe the setpoints and operation of the appropriate logic.
 - 3.9 Check the operation of trip channel bypass features including, where applicable, observation of the setpoints at which the trip bypasses are cancelled automatically.
 - 3.10 Activate manual trips and observe relay operation.
 - 3.11 Check that low pressurizer pressure and low SG pressure trip setpoints track the process variable at the prescribed rate and can be manually reset to the as designed margin below the process variable.
 - 3.12 Verify as designed operation of the core protection calculator system by input/output and internal function tests.
 - 3.13 Inject signals into appropriate sensors or sensor terminals and measure the elapsed time to achieve tripping of the reactor trip circuit breakers or actuation of the logical actuation relays. Trip or actuation paths may be tested in several segments.
- 4.0 DATA REQUIRED
- 4.1 Power supply voltages.
 - 4.2 Resistance for ground fault detector operation.
 - 4.3 Circuit breaker and indicator operation.
 - 4.4 Point of actuation of bistable comparators.
 - 4.5 Reset margin and rate of setpoint change of variable setpoints.
 - 4.6 Maximum and minimum values of variable setpoints.
 - 4.7 PS and trip and actuation path response times.
 - 4.8 Local coincidence logic operation.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The plant protection system performs as described in Section 7.1.1.
 - 5.2 The total response time of each PS trip or actuation path is verified to be conservative with respect to the times used in the safety analysis.

14.2.12.12.11 Reactor Control, Surveillance & Limitation (Test #147)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the proper operation of the reactor control, surveillance and limitation system (RCSL).
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the RCSL have been completed.
 - 2.2 RCSL software is installed and instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.3 External test equipment has been calibrated and is functional.
 - 2.4 Support systems required for operation of the RCSL are functional.
 - 2.5 Cabling has been completed between the RCSL and interface equipment.
 - 2.6 Verify that factory acceptance testing has been completed.
 - 2.7 Verify proper operation of alarm, control and indication functions.
- 3.0 TEST METHOD
 - 3.1 Simulate inputs to the RCSL; observe receipt of these signals at the RCSL and system response.
- 4.0 DATA REQUIRED
 - 4.1 Input signal values.
 - 4.2 RCSL output response.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The reactor control, surveillance and control system performs as described in Section 7.1.1.

14.2.12.12.12 Main Steam Relief Trains (Test #148)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the proper operation of the MSRT.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the MSRT and interfacing equipment have been completed.
 - 2.2 The MSRT pilot valves have been calibrated and are operating satisfactorily prior to performing the following test.
 - 2.3 External test equipment has been calibrated and is functional.

- 2.4 Support systems required for operation of the MSRT are functional.
- 2.5 Verify that factory acceptance testing has been completed.
- 2.6 Verify proper operation of alarm, control, and indication functions.

3.0 TEST METHOD

- 3.1 Simulate inputs to the MSRT and observe receipt of these signals.
- 3.2 Simulate varying system inputs and observe output responses at the MSRT and at interfacing equipment.
- 3.3 Verify response of the MSRT valves and position indicators.
- 3.4 Demonstrate dynamic operation of the MSRT valves during HFT.

4.0 DATA REQUIRED

- 4.1 Input signal values.
- 4.2 MSRT output response.

5.0 ACCEPTANCE CRITERIA

- 5.1 The MSRT performs as described in Sections 7.3 and 10.3.

14.2.12.12.13 Steam Generator Level Control (Test #149)

1.0 OBJECTIVE

- 1.1 To demonstrate the proper operation of the SG level control system.

2.0 PREREQUISITES

- 2.1 Construction activities on the SG level control system and interfacing equipment have been completed.
- 2.2 The SG level control system instrumentation has been calibrated and is functional for performance of the following test.
- 2.3 External test equipment has been calibrated and is functional.
- 2.4 Support systems required for the operation of the SG level control system are functional.
- 2.5 Verify that factory acceptance testing has been completed.
- 2.6 Verify proper operation of alarm, control and indication functions.

3.0 TEST METHOD

- 3.1 Simulate inputs to the SG level control system and observe receipt of these signals at the non-safety control system.
- 3.2 Simulate varying input signals to the SG level control system and observe output responses at the non-safety control system.

- 3.3 Monitor the system during initial operation and verify as designed operation.
- 4.0 DATA REQUIRED
 - 4.1 Input signal values.
 - 4.2 The SG level control system response.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The SG level control system performs as described in Section 7.7.2 and Section 10.4.7.

14.2.12.12.14 Reactor Partial Trip (Test #150)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate proper operation of the reactor partial trip (RPT).
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the RPT have been completed.
 - 2.2 RPT instrumentation has been calibrated and is functional for performance of the following test.
 - 2.3 External test equipment has been checked and calibrated.
 - 2.4 Support systems required for the operation of the RPT are functional.
 - 2.5 Verify that factory acceptance testing has been completed.
 - 2.6 Verify proper operation of alarm, control and indication functions.
- 3.0 TEST METHOD
 - 3.1 Simulate signals to plant control system that are equivalent to hot full power.
 - 3.2 Simulate loss of single RCP input to the RPT; observe response.
 - 3.3 Simulate loss of single feedwater pump input to the RPT; observe response.
- 4.0 DATA REQUIRED
 - 4.1 Input signal values.
 - 4.2 RPCS output response.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The RPT performs as described in Section 7.1.1 and 7.7.2.

14.2.12.12.15 Primary Depressurization (Test #151)

- 1.0 OBJECTIVE
 - 1.1 To verify the flow paths of the primary depressurization system.
 - 1.2 To verify that pressurizer safety valves and associated piping perform as designed.
 - 1.3 To verify that pressurizer severe accident valves and associated piping perform as designed
 - 1.4 To verify the proper operation of the reactor coolant gas vent system.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the system to be tested are essentially complete.
 - 2.2 Plant is at hot zero power (HZP) (pressure and temperature) conditions during HFT.
 - 2.3 Plant systems required to support testing are functional, or temporary systems are installed and functional.
 - 2.4 Permanently installed instrumentation is functional and calibrated, and is functional for performance of the following test.
- 3.0 TEST METHOD
 - 3.1 Verify the performance of the pressurizer safety valves from the pressurizer to the pressurizer relief tank (PRT) by simulating an over pressurizer condition.
 - 3.2 Verify the performance of the pressurizer severe accident valves from the pressurizer to the PRT by simulating an over pressurizer condition.
 - 3.3 Verify that the reactor coolant gas vent system (both the pressurizer vent and the reactor vessel upper head vent) meets design depressurization rates.
 - 3.4 Verify flow paths through the rapid depressurization system from the pressurizer to the PRT, using water or air.
 - 3.5 Verify power-operated valves fail upon loss of motive power to the closed position.
- 4.0 DATA REQUIRED
 - 4.1 Valve position indications.
 - 4.2 RCS temperature and pressures.
 - 4.3 RCS depressurization rates.
 - 4.4 PRT temperature, pressure, and level.
 - 4.5 Reactors drain tank temperature, pressure, and level.

- 4.6 IRWST temperature, pressure, and level.
- 4.7 Position response of valves to loss of motive power.

5.0 ACCEPTANCE CRITERIA

- 5.1 The RCS allows venting of the pressurizer and reactor vessel through designed flow paths, as described in Section 5.4.
- 5.2 The primary depressurization system provides a depressurization path through designed flow paths.

14.2.12.12.16 Rapid Depressurization (Test #152)

1.0 OBJECTIVE

- 1.1 To verify the flow paths of the rapid depressurization system.
- 1.2 To verify that MSRT and associated piping perform as designed.

2.0 PREREQUISITES

- 2.1 Construction activities on the system to be tested are essentially complete.
- 2.2 Plant is at HZP (pressure and temperature) conditions during HFT.
- 2.3 Plant systems required to support testing are functional or temporary systems are installed and functional.
- 2.4 Permanently installed instrumentation is functional and calibrated and is functional for performance of the following test.
- 2.5 Verify that factory acceptance testing has been completed.
- 2.6 Verify proper operation of alarm, control and indication functions.

3.0 TEST METHOD

- 3.1 Verify the performance of the MSRT by simulating a safety injection signal.
- 3.2 Verify power-operated valves fail upon loss of motive power as designed.

4.0 DATA REQUIRED

- 4.1 Valve position indications.
- 4.2 RCS temperature and pressures.
- 4.3 RCS depressurization rates.
- 4.4 SG pressure and level.
- 4.5 Position response of valves to loss of motive power.

5.0 ACCEPTANCE CRITERIA

- 5.1 The rapid depressurization system provides a depressurization path through designed flow paths.

14.2.12.12.17 Integrated Engineered Safety Features/Loss of Power (Test #153)

1.0 OBJECTIVE

- 1.1 To verify the full functional sequence of the ESFs (protection system).
- 1.2 To demonstrate electrical redundancy, independence, and load group assignment.
- 1.3 To demonstrate proper plant response to partial and full losses of offsite power.

2.0 PREREQUISITES

- 2.1 Individual system preoperational tests are complete.
- 2.2 Permanently installed instrumentation is calibrated and is functional for performance of the following test.
- 2.3 Test instrumentation is available and calibrated.
- 2.4 IRWST filled to normal operating level.

3.0 TEST METHOD

- 3.1 Verify the as-designed response of the following to partial and full losses of offsite power:
 - 3.1.1 ESF systems.
 - 3.1.2 Uninterruptible power supplies.
 - 3.1.3 Instrumentation and control systems.
- 3.2 Verify the following under loss-of-power conditions:
 - 3.2.1 Functionality of systems and components from energized buses.
 - 3.2.2 Absence of voltage on de-energized buses.
 - 3.2.3 Functional ESF systems.
 - 3.2.4 Functional HVAC systems (where appropriate).
 - 3.2.5 Functional decay heat removal systems.
 - 3.2.6 Functional systems required under post-accident conditions.
- 3.3 Demonstrate the as-designed diesel generator response to loss of power including bus energization, load sequencing, and load carrying capability. Verify that full load is within diesel generator design capability.
- 3.4 Demonstrate as designed response to actual or simulated engineered safety features actuation signals (ESFAS).

- 4.0 DATA REQUIRED
 - 4.1 Response to ESFAS signals.
 - 4.2 Diesel start times, load sequence times, frequency, voltage and current.
 - 4.3 Verify by valve diagnostic testing (e.g., stroke time, developed thrust) that operation of power operated valves is within design limits.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The ESF systems respond as described in Chapters 6 and 9 and in Section 7.3.
 - 5.2 Electrical redundancy, independence, and load group assignments are as designed.
 - 5.3 Plant response to partial and full LOOPs is as designed.
 - 5.4 The diesel generators re-energize loads as designed and full load is within assumptions contained in the accident analyses.

14.2.12.12.18 Safe Shutdown (Test #154)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the proper operation of the safe shutdown system.
- 2.0 PREREQUISITES
 - 2.1 Safe Shutdown system instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.
 - 2.2 External test instrumentation is available and calibrated.
 - 2.3 Support systems required for operation of the safe shutdown system are functional:
- 3.0 TEST METHOD
 - 3.1 Energize power supplies and verify output signals.
 - 3.2 Activate manual trips and monitor operation.
 - 3.3 Simulate safe shutdown scenarios and observe actuation of the appropriate trip circuit and associated alarms.
 - 3.4 Exercise the control functions to the safety depressurization and shutdown cooling system to verify as designed operations.
 - 3.5 Activate manual trips and observe relay operation.
- 4.0 DATA REQUIRED
 - 4.1 Power supply voltages.
 - 4.2 Circuit breaker and indicator operation.

- 4.3 Point of actuation of bistable comparators.
- 4.4 Reset margin and rate of setpoint change of variable setpoints.
- 4.5 Maximum and minimum values of variable setpoints.
- 4.6 Reactor trip and actuation path response.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The plant safe shutdown system performs as described in Section 7.4.

14.2.12.12.19 Post Accident Monitoring Instrumentation (Test #155)

- 1.0 OBJECTIVE
 - 1.1 To verify that the post accident monitor instrumentation (PAM) is installed properly, responds correctly to external inputs and provides proper outputs to the distributed display and recording equipment.
- 2.0 PREREQUISITES
 - 2.1 Construction activities on the systems to be tested are complete.
 - 2.2 Applicable operating manuals are available.
 - 2.3 Required software is installed and functional.
 - 2.4 External test equipment and instrumentation is available and calibrated.
 - 2.5 Plant systems required to support testing are functional to the extent necessary to perform the testing or suitable simulation of this system is used.
- 3.0 TEST METHOD
 - 3.1 Verify power sources to post accident related equipment.
 - 3.2 Validate that external inputs are received and processed correctly by the appropriate system devices.
 - 3.3 Verify that alarms and indication displays respond correctly to actual or simulated inputs.
 - 3.4 Verify the functionality of required software application programs.
 - 3.5 Verify the correct operation of data output devices and displays at applicable work stations and terminals.
- 4.0 DATA REQUIRED
 - 4.1 Computer generated summaries of external input data, data processing, analysis functions, displayed information, and permanent data records.
- 5.0 ACCEPTANCE CRITERIA

5.1 The PAM performs as described in Section 7.5.

14.2.12.12.20 Pressurizer Pressure and Level Control (Test #156)

1.0 OBJECTIVE

1.1 To verify the proper operation of the pressurizer pressure control system (PPCS) and pressurizer level control system (PLCS).

2.0 PREREQUISITES

2.1 Construction activities on the PPCS and PLCS have been completed.

2.2 PPCS and PLCS software is installed; local instrumentation has been calibrated and is operating satisfactorily prior to performing the following test.

2.3 Support systems required for operation of components in the PPCS and PLCS are functional.

2.4 The RCS including the pressurizer is filled sufficiently to cover the pressurizer heaters.

2.5 Verify that factory acceptance testing has been completed.

2.6 Verify proper operation of alarm, control and indication functions.

3.0 TEST METHOD

3.1 Operate backup heater breakers from the MCR. Observe breaker operation and indicating light response.

3.2 Simulate a decreasing pressurizer pressure and verify as designed outputs to the heater control circuits. Verify alarm setpoints.

3.3 Simulate an increasing pressurizer pressure and verify as designed outputs to the heater and spray valves control valve circuits. Verify alarm setpoints.

3.4 Simulate a low level error in the pressurizer and verify as designed outputs to the CVCS letdown control valve circuit. Verify alarm setpoints.

3.5 Simulate a high level error in the pressurizer and verify as designed outputs to the pressurizer backup heater and the CVCS letdown control valve circuits. Verify alarm setpoints.

3.6 Simulate signals to pressurizer pressure and level controllers and verify as designed outputs.

3.7 Simulate a low-low pressurizer level and verify as designed system outputs.

3.8 Simulate a low pressurizer level and verify as designed output signals to the CVCS letdown control valve circuits.

4.0 DATA REQUIRED

- 4.1 Pressurizer level, pressure signals, and outputs to pressurizer heaters control circuits.
- 4.2 Pressurizer pressure signals and outputs to spray valve control circuits.
- 4.3 Pressurizer level signals and outputs to CVCS letdown control valve circuits.
- 4.4 Pressurizer level to letdown valve control circuits.
- 4.5 Setpoints at which alarm, indications, and interlocks occur.

5.0 ACCEPTANCE CRITERIA

- 5.1 Pressurizer pressure and level control systems perform as described in Section 5.4.10.

14.2.12.12.21 Reserved (Test #157)

14.2.12.12.22 Reserved (Test #158)

14.2.12.12.23 Process Radiation Monitor (Test #159)

1.0 OBJECTIVE

- 1.1 To demonstrate proper operation of the process radiation monitor of the process sampling system.

2.0 PREREQUISITES

- 2.1 The process radiation monitor has been installed, interconnections have been completed and the sample chamber has been filled with reactor makeup water.
- 2.2 The process radiation monitor has been calibrated and is operating satisfactorily prior to performing the following test.
- 2.3 A check source is available.
- 2.4 Support systems required for operation of the process radiation monitor are complete and functional.
- 2.5 Verify that factory acceptance testing has been completed.
- 2.6 Verify proper operation of alarm, control and indication functions.

3.0 TEST METHOD

- 3.1 Observe process monitor indications, outputs to interface equipment and alarm operation, utilizing the built-in test features.
- 3.2 Verify calibration of the process monitor, utilizing the check source.

4.0 DATA REQUIRED

- 4.1 Check source data.

- 4.2 Process monitor operating data.
- 4.3 Process monitor response to the check source.
- 4.4 Value of parameters required to actuate alarms.

5.0 ACCEPTANCE CRITERIA

- 5.1 The process radiation monitor of the process sampling system performs as described in Section 11.5.3.

14.2.12.12.24 Reserved (Test #160)

14.2.12.13 Hot Functional Tests

14.2.12.13.1 Hot Functional Sequencing Document (Test #161)

1.0 OBJECTIVE

- 1.1 To demonstrate the proper integrated operation of plant systems when in simulated or actual operating configurations.
- 1.2 To demonstration that RCS temperature and pressure can be lowered to permit operation of the RHRS, and the RHRS can be used to achieve cold shutdown.
- 1.3 The residual heat removal (RHR) cooldown rate shall not exceed Technical Specification limits.
- 1.4 Demonstrations of the operation of the steam bypass valves.

2.0 PREREQUISITES

- 2.1 Construction activities on the systems to be tested are completed.
- 2.2 Permanently installed instrumentation on systems to be tested has been calibrated and is functional.
- 2.3 Necessary test instrumentation is available and calibrated.
- 2.4 Hydrostatic testing of the primary and secondary systems has been completed.
- 2.5 SGs are in wet lay-up in accordance with the AREVA Chemistry Manual.
- 2.6 Reactor internals, as appropriate for pre-core HFT, have been installed.
- 2.7 Full flow debris filters, dummy fuel assemblies, or equivalents have been installed in the internals to simulate the flow resistance of the fuel assemblies.

3.0 TEST METHOD

- 3.1 Specify plant conditions and coordinate the execution of the related pre-core HFT test abstracts.

- 4.0 DATA REQUIRED
 - 4.1 As specified by the individual pre-core HFT appendices.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 Integrated operation of the RCS, secondary, and related auxiliary systems perform in accordance with design criteria.
 - 5.2 RCS temperature and pressure can be lowered in a controlled manner to permit operation of the RHRS.
 - 5.3 The RHRS is used to achieve cold shutdown at a cooldown rate not in excess of Technical Specification limits.
 - 5.4 The turbine bypass valves can be operated to control RCS temperature.
 - 5.5 The RCPs can be secured one at a time at HZP conditions and the standstill seal can be verified to limit RCS leakage within design limits.
 - 5.6 As specified by the individual pre-core HFT procedures.

14.2.12.13.2 Pre-Core Instrument Correlation (Test #162)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate that the inputs and appropriate outputs between the following digital systems are in agreement:
 - 1.1.1 Plant protection system.
 - 1.1.2 Process instrumentation.
 - 1.1.3 Discrete indication and alarm system.
 - 1.1.4 DPS.
 - 1.2 To verify NR temperature and pressure instrumentation accuracy and operation by comparing similar channels of instrumentation.
- 2.0 PREREQUISITES
 - 2.1 Instrumentation has been calibrated and is functional.
- 3.0 TEST METHOD
 - 3.1 Record wide range process instrumentation readings as directed by the pre-core HFT.
 - 3.2 Record NR process instrumentation readings as directed by the pre-core HFT.
- 4.0 DATA REQUIRED
 - 4.1 MCR panel instrument reading.
 - 4.2 DIAS readings.

4.3 DPS readings.

5.0 ACCEPTANCE CRITERIA

5.1 NR instrument readings shall agree within the accuracy of the instrumentation as described in Section 7.1.2 and Section 7.5.1.

5.2 Wide range instrument readings shall agree within the accuracy of the instrumentation as described in Section 7.1.2 and Section 7.5.1.

14.2.12.13.3 Pre-Core Test Data Record (Test #163)

1.0 OBJECTIVE

1.1 To monitor instrumentation during integrated plant operation.

1.2 To verify, by cross checking channels, the satisfactory tracking of process instrumentation.

1.3 To provide a permanent record of plant pre-core loading parameter indication.

2.0 PREREQUISITES

2.1 Instrumentation has been calibrated and is functional.

3.0 TEST METHOD

3.1 Record MCR instrumentation steady-state readings as directed by the pre-core HFT controlling document.

4.0 DATA REQUIRED

4.1 Plant conditions at the time instrument readings are recorded.

4.2 Instrument readings.

5.0 ACCEPTANCE CRITERIA

5.1 Similar instrumentation readings shall agree within the accuracy limits of the instrumentation as described in Section 7.1.2.

14.2.12.13.4 Pre-Core Reactor Internals Vibration Measurements (Test #164)

1.0 OBJECTIVE

1.1 To demonstrate that the reactor internal vibration measurements are within design limits.

2.0 PREREQUISITES

2.1 Construction activities have been completed on the reactor vessel.

2.2 The lower internals have been installed.

- 2.3 Dummy fuel assemblies have been constructed from actual fuel skeletons with stainless fuel pins.
- 2.4 Dummy fuel assemblies have been installed in available core locations.
- 2.5 If the ITAAC requires vibration data from inside the reactor, install a special instrumented dummy fuel assembly with data cables routed through one of the instrument ports in the reactor head.

3.0 TEST METHOD

- 3.1 Operate the reactor normally and record operating data during HFT.
- 3.2 Remove the upper internals, dummy fuel assemblies, and lower internals and place in storage location.
- 3.3 Inspect upper and lower internals, paying special attention to contact surfaces between internals and reactor vessel or upper and lower internals.

4.0 DATA REQUIRED

- 4.1 Plant conditions.
- 4.2 Clearances at the upper to lower internals interfaces.
- 4.3 Clearances at the upper and lower internals interface with the reactor vessel.
- 4.4 Record of observed wear marks.

5.0 ACCEPTANCE CRITERIA

- 5.1 Observed vibration and wear scars are within design limits.

14.2.12.13.5 Pre-Core Reactor Coolant System Expansion Measurements (Test #165)

1.0 OBJECTIVE

- 1.1 To demonstrate that RCS components are free to expand thermally as-designed during initial plant heatup and return to their baseline cold position after the initial cooldown to ambient temperatures.

2.0 PREREQUISITES

- 2.1 All construction activities have been completed on the RCS components.
- 2.2 Initial ambient dimensions have been set on the SG and RCP hydraulic snubbers, upper and lower SG and reactor vessels keys, and RC pump columns.
- 2.3 Initial ambient dimensions for the SG, reactor vessel and RCP supports have been recorded.

3.0 TEST METHOD

- 3.1 Check clearances at hydraulic snubber joints, keys and column clevises at 50°F increments during heatup and recorded at least 100°F increments.
- 3.2 Record SG, reactor vessel and RCP clearances at stabilized HZP (pressure and temperature) conditions.

4.0 DATA REQUIRED

- 4.1 Plant conditions.
- 4.2 Clearances at the SG sliding base keys, hydraulic snubber joints, upper keys, and piston setting at hydraulic snubbers.
- 4.3 Clearance between the reactor vessel upper and lower supports and expansion plates.
- 4.4 Reactor vessel support temperature.
- 4.5 Clearances at the RCP snubbers, column joints, and piston setting for the hydraulic snubbers.
- 4.6 Clearances at test points after cooldown.

5.0 ACCEPTANCE CRITERIA

- 5.1 Unrestricted expansion for selected points on components as described in Section 3.9.2.
- 5.2 Verification that components return to their baseline ambient position as described in Section 3.9.2.
- 5.3 Verification that as designed gaps exist for selected points on components as described in Section 3.9.2.

14.2.12.13.6 Pre-Core Primary and Secondary Chemistry Data (Test #166)

1.0 OBJECTIVE

- 1.1 To demonstrate that as-designed water chemistry for the RCS and SG can be maintained.

2.0 PREREQUISITES

- 2.1 Primary and secondary sampling systems are functional.
- 2.2 Chemicals to support HFT are available.
- 2.3 The primary and secondary chemical addition systems are functional.
- 2.4 Purification ion exchangers are charged with resin.

3.0 TEST METHOD

- 3.1 Perform sampling frequency for the SG and RCS as specified by the AREVA Chemistry Manual. The sampling frequency can be increased as necessary to ensure the as-designed RCS and SG water chemistry.

3.2 Perform RCS and SG sampling and chemistry analysis after every significant change in plant conditions (i.e., heatup, cooldown, chemical additions).

4.0 DATA REQUIRED

- 4.1 Plant conditions.
- 4.2 SG chemistry analysis.
- 4.3 RCS chemistry analysis.

5.0 ACCEPTANCE CRITERIA

5.1 RCS and SG water chemistry can be maintained as described in Section 5.4.2 and the AREVA Chemistry Manual.

14.2.12.13.7 Pre-Core Pressurizer Performance (Test #167)

1.0 OBJECTIVE

- 1.1 The pressurizer pressure and level control systems function properly.
- 1.2 To demonstrate proper operation of the auxiliary spray valves and pressurizer heaters.
- 1.3 To demonstrate proper operation of the letdown control valves and charging pumps.

2.0 PREREQUISITES

- 2.1 Pressurizer pressure and level control system instrumentation has been calibrated.
- 2.2 Support systems required for the operation of the pressurizer pressure and level control systems are functional.
- 2.3 Test equipment is available and calibrated.

3.0 TEST METHOD

- 3.1 Simulate a decreasing pressurizer pressure and observe heater response and alarm and interlock setpoints.
- 3.2 Simulate an increasing pressurizer pressure and observe heater and spray valve response and alarm and interlock setpoints.
- 3.3 Simulate a low level error in the pressurizer and observe as-designed CVCS response and alarm and interlock setpoints.
- 3.4 Simulate a high level error in the pressurizer and observe as designed CVCS response and alarm and interlock setpoints.
- 3.5 Simulate a low-low pressurizer level and observe heater response and alarm and interlock setpoints.

4.0 DATA REQUIRED

- 4.1 Response of pressurizer heaters to simulated pressure and level signals.
- 4.2 Response of spray valves to simulated pressurizer pressure.
- 4.3 Response of CVCS to simulated pressurizer level.
- 4.4 Values of parameters at which alarms and interlocks occur.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The pressurizer performs as described in Section 5.4.10.

14.2.12.13.8 Pre-core Pressurizer Surge Line Stratification (Test #168)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate pressurizer surge line stratification is within acceptable limits.
- 2.0 PREREQUISITES
 - 2.1 Pressurizer pressure and level control system instrumentation has been calibrated.
 - 2.2 Support systems required for the operation of the pressurizer pressure and level control systems are functional.
 - 2.3 Pressurizer and pressurizer surge line insulation is installed.
 - 2.4 Special test equipment is available and calibrated.
 - 2.5 Rapid response temperature sensors have been installed on the top and bottom of horizontal sections of the pressurizer surge line at specified distances.
- 3.0 TEST METHOD
 - 3.1 Establish a normal pressurizer level with the proportional heaters in service and no other pressurizer heaters in service.
- 4.0 DATA REQUIRED
 - 4.1 Pressurizer heater output.
 - 4.2 Pressurizer surge line temperatures at temporary instrument locations.
 - 4.3 Pressurizer surge line temperatures at permanent plant instrument location.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The pressurizer surge line temperature has been evaluated to not cause unanalyzed thermal cycles.

14.2.12.13.9 Pre-Core Control Rod Drive Mechanism Performance (Test #169)**1.0 OBJECTIVE**

- 1.1 To determine the coil resistance of the CRDM system at several temperature plateaus during RCS heatup.
- 1.2 To determine the operating temperature of the upper gripper coils.
- 1.3 To verify proper operation and sequencing of the CRDM system.

2.0 PREREQUISITES

- 2.1 RCCAs have been installed.
- 2.2 RCCA drive shafts have been latched.
- 2.3 CRDM coil stacks are assembled and associated cabling is connected.
- 2.4 Cabling between the reactor bulkhead and the CRDM control system is disconnected.
- 2.5 CRDM cold coil resistance has been measured and recorded.
- 2.6 Individual CRDM cable resistance has been measured and recorded.
- 2.7 Containment pit cooling system is functional and operating in normal.
- 2.8 Test equipment is available and calibrated.
- 2.9 Support systems required for operation of the CRDM system are functional.

3.0 TEST METHOD

- 3.1 Measure the loop resistance for each of the CRDM coils at specified RCS temperature and pressures.
- 3.2 Balance the containment pit cooling system as required to maintain the coil temperatures within the specified limits.
- 3.3 Verify that the cabling between the reactor bulkhead and the CRDM cabinets has been connected.
- 3.4 Energize each CRDM.
- 3.5 Measure the DC voltage across the upper gripper coil and across the shunt on the CRDM.
- 3.6 Operate each CRDM a minimum of 24 steps and observe rod demand count operation.

4.0 DATA REQUIRED

- 4.1 CRDM cold coil resistance.
- 4.2 CRDM cable resistance.
- 4.3 RCS temperature and pressure.

- 4.4 CRDM coil loop resistance at specified RCS temperature and pressure.
- 4.5 DC voltage across the upper gripper coil at the specified RCS temperature and pressure.
- 4.6 DC voltage across the shunt.
- 4.7 CRDM rod demand digital position readings.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The CRDM system performs as described in Section 4.5 and Section 4.6.

14.2.12.13.10 Pre-Core Reactor Coolant System Flow Model Verification (Test #170)

- 1.0 OBJECTIVE
 - 1.1 To predict the pre-core RCS flowrate. Note that it is not possible to measure RCS flow prior to operating at a core power that allows measurement of calorimetric power.
 - 1.2 To establish baseline RCS pressure drops.
- 2.0 PREREQUISITES
 - 2.1 Permanently installed instrumentation has been calibrated and is functional.
 - 2.2 Test instrumentation has been checked and calibrated.
 - 2.3 Reactor vessel internals have been installed with full flow debris filters, dummy fuel assemblies, or equivalent that approximates the pressure drop across the core.
 - 2.4 RCS operating at nominal HZP (pressure and temperature) conditions.
 - 2.5 Desired RCPs are operating.
 - 2.6 The associated digital DPS(s) are in operation.
- 3.0 TEST METHOD
 - 3.1 RCS flow, pressure drops, and the data necessary to calculate RCS flows for four RCP operations shall be obtained for various RCP configurations.
- 4.0 DATA REQUIRED
 - 4.1 DPS.
 - 4.2 RCP differential pressure.
 - 4.3 RCS temperature and pressures at practical locations.
 - 4.4 RCP speed (rpm).
 - 4.5 Reactor vessel differential pressure.

4.6 Operating RCP configuration corresponding to data set.

5.0 ACCEPTANCE CRITERIA

5.1 The predicted RCS flow exceeds the value necessary to establish that post-core flow is in excess of that used for analysis in Chapter 15 and Section 5.0.

5.2 The predicted RCS flow is less than the design maximum flowrate as described in Section 5.1.

14.2.12.13.11 Pre-Core Reactor Coolant System Heat Loss (Test #171)

1.0 OBJECTIVE

1.1 To measure RCS heat loss under HZP (pressure and temperature) conditions.

1.2 To measure the pressurizer heat loss under HZP (pressure and temperature) conditions.

2.0 PREREQUISITES

2.1 Test instrumentation is available and calibrated.

2.2 Construction activities on the RCS and associated systems are completed.

2.3 Verify pressurizer spray bypass valves are closed.

2.4 Permanently installed instrumentation on the system to be tested is available and calibrated.

3.0 TEST METHOD

3.1 Determine the RCS heat loss using the steamdown method:

3.1.1 Stabilize the SG levels with the RCS at HZP (pressure and temperature) conditions.

3.1.2 Secure SG feedwater and blowdown.

3.1.3 By leaving pressurizer spray flow in automatic and varying the number of pressurizer heaters maintain RCS temperature constant.

3.1.4 Measure the pressurizer heater power required to maintain RCS temperature and pressure constant.

3.1.5 Measure the RCP power during the period.

3.1.6 Perform a heat balance calculation to determine heat loss.

3.2 Determine the pressurizer heat loss without continuous spray flow as follows:

3.2.1 Manually close the spray bypass valves.

- 3.2.2 Measure the pressurizer heater power required to maintain the pressurizer pressure constant with the RCS at HZP (pressure and temperature).
- 3.2.3 Perform a heat balance calculation to determine heat loss for the pressurizer (ignore RCP power).

4.0 DATA REQUIRED

- 4.1 RCS temperatures.
- 4.2 Pressurizer pressure and level.
- 4.3 SG pressures and levels.
- 4.4 Pressurizer heater power.
- 4.5 RCP power.

5.0 ACCEPTANCE CRITERIA

- 5.1 The measured heat loss is less than the capacity of the containment cooling subsystem.

Note: Pressurizer heat loss with continuous spray flow to be determined during post-core HFT after spray valve adjustments have been performed.

14.2.12.13.12 Pre-Core Primary System Leak Rate Measurement (Test #172)

1.0 OBJECTIVE

- 1.1 To measure the RCS leakage at HZP (pressure and temperature) conditions.

2.0 PREREQUISITES

- 2.1 Hydrostatic testing of the RCS and associated systems has been completed.
- 2.2 The RCS and the CVCS are operating as a closed system.
- 2.3 The RCS is at HZP (pressure and temperature) conditions.
- 2.4 The VCT level is high in the operating band but letdown diversion is not expected during the test.
- 2.5 The RCDT level is low in the operating band and a pump down is not expected to be necessary during the test.

3.0 TEST METHOD

- 3.1 Measure and record the changes in water inventory of the RCS and CVCS for a specified interval of time as follows:
 - 3.1.1 Maintain SG levels constant.
 - 3.1.2 Maintain VCT temperature constant.

- 3.1.3 Maintain RCS temperature constant, if this is not possible make sure that initial and final readings are as close as possible.
- 3.1.4 Maintain RCS pressure constant, if this is not possible make sure that initial and final readings are as close as possible. May be easier to energize available pressurizer heaters and let the pressurizer spray valves stabilize prior to starting the test.
- 3.1.5 Maintain pressurizer level constant, if this is not possible make sure that initial and final readings are as close as possible (control letdown flow as necessary).
- 3.1.6 Measure the final VCT level and determine the equivalent volume change (gallons).
- 3.1.7 Measure the final RCDT level and determine the equivalent volume change (gallons).

4.0 DATA REQUIRED

- 4.1 Pressurizer pressure, level, and temperature.
- 4.2 VCT level, temperature, and pressure.
- 4.3 Reactor drain tank level, temperature, and pressure.
- 4.4 RCS temperature and pressure.
- 4.5 Safety injection accumulator level and pressure.
- 4.6 Time interval.

5.0 ACCEPTANCE CRITERIA

- 5.1 Identified and unidentified leakage shall be within the limits described in the Technical Specification as described in Sections 16.3 and 5.2.

14.2.12.13.13 Pre-Core CVCS Integrated Test (Test #173)

1.0 OBJECTIVE

- 1.1 To verify proper operation of the letdown subsystem and ion exchangers.

2.0 PREREQUISITES

- 2.1 The CVCS is in operation.
- 2.2 Selected ion exchanger has been filled with an appropriate resin.
- 2.3 Selected ion exchanger has been placed into service.
- 2.4 Ion exchangers not to be used have been bypassed.
- 2.5 Associated instrumentation has been checked, calibrated, and is functioning satisfactorily prior to performing the test.

3.0 TEST METHOD

- 3.1 Measure and record the pressure drops across the following:
 - 3.1.1 The ion exchanger (demineralizer).
 - 3.1.2 Reactor coolant filter.
 - 3.1.3 Seal water injection filter.
 - 3.1.4 Seal return filter.
 - 3.1.5 Seal water control valve.
 - 3.1.6 Charging flow control valve.

4.0 DATA REQUIRED

- 4.1 Letdown temperature, pressure and flowrates.
- 4.2 Charging temperature and flowrates.
- 4.3 Charging pump parameters (i.e., motor power, vibration levels, bearing temperatures).
- 4.4 Differential pressure across specified components.
- 4.5 VCT pressure and level.
- 4.6 Pressurizer level.
- 4.7 RCS temperature and pressure.
- 4.8 Regenerative heat exchanger inlet and outlet temperatures:
 - 4.8.1 Shell side.
 - 4.8.2 Tube side.
- 4.9 High pressure cooler inlet and outlet temperatures:
 - 4.9.1 Shell side.
 - 4.9.2 Tube side.

5.0 ACCEPTANCE CRITERIA

- 5.1 The CVCS performs as described in Section 9.3.4.

14.2.12.13.14 Pre-Core Turbine Overspeed (Test #174)

1.0 OBJECTIVE

- 1.1 To verify that the mechanical overspeed trip protects the turbine as designed.
- 1.2 To verify that the electronic overspeed trip protects the turbine as designed.

2.0 PREREQUISITES

- 2.1 Associated instrumentation has been checked, calibrated, and is functioning satisfactorily prior to performing the test.

- 2.2 RCS at HZP (temperature and pressure) conditions with the corresponding RCS pressure and temperature conditions.
- 2.3 Turbine is operating at normal speed but not synchronized to the grid.
- 3.0 TEST METHOD
 - 3.1 Verify that mechanical overspeed is operable, not bypassed.
 - 3.2 Slowly increase turbine speed until electronic overspeed occurs.
 - 3.3 Verify that turbine trip occurs and that turbine returns to turning gear.
 - 3.4 Verify that electronic overspeed trip setpoint has been temporally set to a value that is greater than the mechanical trip setpoint.
 - 3.5 Slowly increase turbine speed until electronic overspeed occurs.
 - 3.6 Verify that turbine trip occurs and that turbine returns to turning gear.
- 4.0 DATA REQUIRED
 - 4.1 Actual electronic turbine trip setpoint.
 - 4.2 Actual mechanical turbine trip setpoint.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 Verification that the electronic and mechanical turbine trips occur within the design limits.

14.2.12.13.15 Pre-Core Safety Injection Check Valve Test (Test #175)

- 1.0 OBJECTIVE
 - 1.1 To verify that the SI RCS loop check valves shall pass flow with the RCS at design pressure and temperature conditions.
 - 1.2 To verify that the SI accumulator discharge check valve shall pass flow with the RCS at design pressure and temperature conditions.
- 2.0 PREREQUISITES
 - 2.1 RCS at HZP (temperature and pressure) conditions with the corresponding RCS pressure and temperature conditions.
 - 2.2 SI accumulators are filled and pressurized to their normal operating conditions.
- 3.0 TEST METHOD
 - 3.1 Secure four of four SI accumulators by closing the discharge isolation valves.
 - 3.2 Secure three of the four MHSI trains.

- 3.3 Simulate a SI signal and verify that the protection system reduces RCS pressure to the point that RCS pressure is less than that of the available MHSI pump.
- 3.4 Verify flow through each of the SI loop check valves as follows:
 - 3.5 Pressurizer level increasing.
 - 3.6 Secure the operating MHSI pump.
 - 3.7 Place into service each MHSI pump one at a time and verify flow by increasing pressurizer level, terminating MHSI pump operation as soon as indication of increasing level is observed.
 - 3.8 Verify that RCS pressure is 50 to 100 psig greater than the accumulator pressure.
 - 3.9 Open one of the four SI accumulator discharge isolation valves.
 - 3.10 Slowly reduce RCS pressure until decreasing SI accumulator is observed.
 - 3.11 Verify flow through the SI accumulator discharge check valves by observing decreasing SI accumulator and increasing pressurizer level.
 - 3.12 Terminate the discharge flow from the SI accumulator by closing the discharge isolation valve.
 - 3.13 Repeat steps 3.6 through 3.10 for each of the remaining SI accumulators until flow from each accumulator is verified.
- 4.0 DATA REQUIRED
 - 4.1 SI accumulator level and pressure.
 - 4.2 SI discharge header pressure during MHSI injection.
 - 4.3 Pressurizer pressure and level.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 Verification that the RCS loop check valves shall pass flow with the RCS at elevated pressure and temperature conditions.
 - 5.2 Verification that the SI accumulator discharge check valves shall pass flow with the RCS at elevated pressure and temperature conditions.

14.2.12.13.16 Pre-core Boration and Dilution Measurements (Test #176)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate the ability of the CVCS to control the boron concentration of the RCS by the feed and bleed method.
 - 1.2 To demonstrate the ability of the CVCS to supply concentrated boric acid to the RCS.
- 2.0 PREREQUISITES

- 2.1 BAST is filled with borated water.
 - 2.2 The reactor boron and water makeup system (RBWMS) (i.e., boron addition system) is functional.
 - 2.3 The boron measurement system is functional.
 - 2.4 RCS and CVCS boron concentration is approximately zero (0 ppmB).
- 3.0 TEST METHOD
- 3.1 Line up the boric acid pumps to take suction from the BAST and discharge to the charging pump suction and to the RCS, and observe operation of the RBWMS.
 - 3.2 Perform boration and dilution operation of the RCS by operating the boric acid makeup control system in its various modes of operation.
 - 3.3 Sample the RCS during boration and dilution operations and observe operation of the boron measurement system.
- 4.0 DATA REQUIRED
- 4.1 RCS temperature and pressure.
 - 4.2 Makeup controller flow readings and setpoints.
 - 4.3 Chemical analysis of boron concentration.
 - 4.4 VCT level.
 - 4.5 Boron measurement system readings.
 - 4.6 Charging flowrates.
 - 4.7 Letdown flowrate.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The RBWMS perform as described in Section 9.3.4.

14.2.12.13.17 Pre-core Safety Injection Initiated at HZP (Test #177)

- 1.0 OBJECTIVE
- 1.1 To demonstrate the ability of the SI system to inject into a pressurized RCS.
- 2.0 PREREQUISITES
- 2.1 The RCS is at HZP (pressure and temperature) conditions.
 - 2.2 The normal RCP trip function on SI injection has been disabled. With no decay heat the RCS could cool uncontrollably.
- 3.0 TEST METHOD
- 3.1 Initiate an SI signal.

4.0 DATA REQUIRED

4.1 The following time dependent data shall be collected at a frequent scan rate:

4.1.1 RCS parameters (temperature and pressure).

4.1.2 SI parameters (e.g., flow, pump discharge pressure, fluid temperature).

4.2 Pressurizer parameters (e.g., pressure, level).

4.3 VCT pressure and level.

4.4 Letdown flowrate.

5.0 ACCEPTANCE CRITERIA

5.1 The safety injection system performs as described in Section 6.3.

14.2.12.13.18 Pre-core Loss of Instrument Air (Test #178)

1.0 OBJECTIVES

1.1 To demonstrate that a reduction and loss of instrument air pressure causes no adverse operation of active safety-related equipment.

2.0 PREREQUISITES

2.1 Construction activities on items to be tested have been completed.

2.2 Individual valves and equipment are functional.

2.3 The instrument air system is in service at rated pressure with support systems functional to the extent necessary to conduct the test. Pneumatic loads are cut-in to the extent possible at the time test begins.

2.4 A listing of the air-operated active safety-related equipment important to safety which includes the loss of air failed position and the fail safe position of each component has been compiled.

2.5 The CAS test, in conjunction with this test satisfies the requirements of RG 1.68.3, RG C.1-C.11.

2.6 Loss-of-air supply tests shall be conducted on branches of the instrument air system simultaneously, if practicable, or on the largest number of branches of the system that can be adequately managed.

3.0 TEST METHOD

3.1 Place the valves in the normal operating position, and maintain plant in as close to normal conditions as it practicable.

3.2 Where safe to personnel and equipment, conduct a loss of air test on integrated systems by performing the following tests:

- 3.2.1 Shutoff the instrument air system in a manner that would simulate a sudden air pipe break and verify that the affected components respond as designed.
- 3.2.2 Repeat Test A, but shut the instrument air system off slowly to simulate a gradual loss of pressure.
- 3.2.3 Where deemed necessary, depressurize individual components. Note component response.
- 3.2.4 Return instrument air to the depressurized systems and components. Note responses.

4.0 DATA REQUIRED

- 4.1 Response of systems and components to loss of instrument air and subsequent restoration.

5.0 ACCEPTANCE CRITERIA

- 5.1 Valves fail to their designated fail position upon loss of air and remain in the design position upon restoration.

14.2.12.14 Phase II: Initial Fuel Loading and Precritical Tests

14.2.12.14.1 Initial Fuel Load (Test #179)

1.0 OBJECTIVES

- 1.1 To specify the prerequisites for initial fuel load.
- 1.2 To verify that the dissolved boron concentration in the RCS and connected systems are in equilibrium and within the Technical Specification limits.
- 1.3 To verify that the temporary neutron detector responds when detector is placed in the vicinity of a neutron source.

2.0 PREREQUISITES

- 2.1 Verify that required pre-core tests have been completed.
- 2.2 Permanently installed instrumentation on systems to be tested is available and calibrated in accordance with regulatory requirements and test procedures.
- 2.3 Test instrumentation is available and installed in accordance with plant requirements and calibrated per the calibrated tool program.
- 2.4 Permanent and temporary neutron detectors that are being used to monitor the core load have been energized for greater than 60 minutes, to allow time for electronic stabilization.
- 2.5 A core load sequence has been developed that meets the AREVA fuel load guidelines.

- 2.6 Boron samples from available sources have been confirmed to contain a boron isotopic abundance that is greater than that assumed in the safety analyses.
- 2.7 Plant systems required for initial fuel loading are turned over to operations and have been aligned per operations procedures.
- 2.8 Verify that the reactor vessel water level is greater than the reactor hot legs and is being circulated by the RHRS.
- 2.9 A portable neutron source is available for checking the response of neutron detectors.

3.0 TEST METHOD

- 3.1 Collect representative boron samples from four different vessel elevations and connected auxiliary systems.
- 3.2 Continue sampling the circulated volume until the boron concentration at each location is within \pm ten ppmB.
- 3.3 Periodically (no more than every eight hours) verify that each of the permanent and temporary detectors that are being used to monitor the fuel load respond to neutrons from the source.
- 3.4 Monitor neutron counts during the load of each fuel assembly.
- 3.5 Verify that each assembly is in the specified design location.

4.0 DATA REQUIRED

- 4.1 Boron sample data.
- 4.2 Log of neutron counts and plot of ICRR, with data point for each loaded fuel assembly.
- 4.3 As-built core load map.

5.0 ACCEPTANCE CRITERIA

- 5.1 ICRR does not show significant approach to criticality.

14.2.12.14.2 Post-Core Sequencing Document (Test #180)

1.0 OBJECTIVE

- 1.1 To verify system function of systems impacted by fuel load, prior to Mode 2 and Mode 1 operation.
- 1.2 To demonstrate the proper integrated operation of plant systems with fuel assemblies loaded in the core.

2.0 PREREQUISITES

- 2.1 Required pre-core tests have been completed.

- 2.2 Permanently installed instrumentation on systems to be tested is available and calibrated in accordance with regulatory requirements and test procedures.
- 2.3 Test instrumentation is available and installed in accordance with plant requirements and calibrated per the calibrated tool program.
- 2.4 Fuel loading has been completed.
- 2.5 The CRDMs and the CRDM control system are functional.
- 2.6 The SGs are in wet lay-up in accordance with the NSSS chemistry manual.
- 3.0 TEST METHOD
 - 3.1 Establish the specific plant conditions required by each procedure while maintaining Technical Specification operability.
 - 3.2 Coordinate the execution of tests to prevent unanalyzed configurations.
- 4.0 DATA REQUIRED
 - 4.1 As specified by the individual post-core tests.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 Tests are completed within Technical Specification limitations.

14.2.12.14.3 Post-Core Loose Parts Monitoring Baseline (Test #181)

- 1.0 OBJECTIVE
 - 1.1 To obtain baseline data on the loose parts and vibration monitoring systems.
 - 1.2 To eliminate nuisance alarms during normal operation.
- 2.0 PREREQUISITES
 - 2.1 Prefunctional tests on the loose parts and vibration monitoring systems have been completed.
 - 2.2 The loose parts and vibration monitoring systems instrumentation has been calibrated and is functional.
- 3.0 TEST METHOD
 - 3.1 Collect baseline data using the loose parts and vibration monitoring systems during plant heatup and at normal operating conditions.
 - 3.2 Analyze baseline data and, if necessary, adjust alarm setpoints.
- 4.0 DATA REQUIRED

- 4.1 Baseline data using the loose parts and vibration monitoring systems.
- 4.2 Loose parts and vibration monitoring systems alarm setpoints.
- 4.3 RCS temperature and pressure.

5.0 ACCEPTANCE CRITERIA

- 5.1 The loose parts and vibration monitoring systems perform as described in Section 7.1.1.
- 5.2 The loose parts and vibration monitoring systems alarm setpoints have been adjusted using the baseline data.

14.2.12.14.4 Post-Core RCS Temperature Cross Calibration (Test #182)

1.0 OBJECTIVE

- 1.1 To normalize the RCS flow transmitters.
- 1.2 To determine the RCP flow coastdown characteristics.
- 1.3 To measure post-core RCS pressure drops.
- 1.4 To collect flow related data on the operation of the RCPs for steady-state and transient conditions.

2.0 PREREQUISITES

- 2.1 Construction activities have been completed and the RCS is operational or functional as required by regulatory requirements.
- 2.2 Permanently installed instrumentation is calibrated and functional or operable, as required.
- 2.3 Temporary test instrumentation is calibrated and installed in a manner that complies with Technical Specification limitations. The test instrumentation shall be installed to collect RCS pressures at accessible locations around the RCS.
- 2.4 The RCS is operating at nominal HZP (pressure and temperature) conditions.

3.0 TEST METHOD

- 3.1 Verify that the RCS flow indications are normalized at 100 percent RCS flow.
- 3.2 Record indicated RCS flow data for functionally allowed RCP combinations.
- 3.3 Record RCS pressures that have been corrected for the same reference elevation as the permanently installed instrumentation. Coordinate data timestamps with permanent plant instrumentation.
- 3.4 Measure the RCS flow coastdown data while tripping various RCPs.

4.0 DATA REQUIRED

4.1 The following data shall be recorded with a frequent scan rate and time stamped.

4.1.1 RCS flow related data.

4.1.2 RCP speed for pumps.

4.1.3 RCS pressure at permanent and temporary instrumentation locations.

4.1.4 RCS temperature.

4.1.5 RCP breaker status.

4.1.6 RCP coastdown speed.

5.0 ACCEPTANCE CRITERIA

5.1 RCS flow loops indications are normalized to 100 percent.

5.2 The data from this test has been correlated with the RCS model that was used to predict RCS flow.

14.2.12.14.5 Post-Core Reactor Coolant System Flow Baseline (Test #183)

1.0 OBJECTIVE

1.1 To normalize the RCS flow transmitters.

1.2 To determine the RCP flow coastdown characteristics.

1.3 To measure post-core RCS pressure drops.

1.4 To collect flow related data on the operation of the RCPs for steady-state and transient conditions.

2.0 PREREQUISITES

2.1 Construction activities have been completed and the RCS is operational or functional as required by regulatory requirements.

2.2 Permanently installed instrumentation is calibrated and functional or operable, as required.

2.3 Temporary test instrumentation is calibrated and installed in a manner that complies with Technical Specification limitations. The test instrumentation shall be installed to collect RCS pressures at accessible locations around the RCS.

2.4 The RCS is operating at nominal HZP (pressure and temperature) conditions.

3.0 TEST METHOD

3.1 Verify that the RCS flow indications are normalized at 100 percent RCS flow.

- 3.2 Record indicated RCS flow data for functionally allowed RCP combinations.
- 3.3 Record RCS pressures that have been corrected for the same reference elevation as the permanently installed instrumentation. Coordinate data timestamps with permanent plant instrumentation.
- 3.4 Measure the RCS flow coastdown data while tripping various RCPs.

4.0 DATA REQUIRED

- 4.1 The following data shall be recorded with a frequent scan rate and time stamped:
 - 4.1.1 RCS flow related data.
 - 4.1.2 RCP speed for pumps.
 - 4.1.3 RCS pressure at permanent and temporary instrumentation locations.
 - 4.1.4 RCS temperature.
 - 4.1.5 RCP breaker status.
 - 4.1.6 RCP coastdown speed.

5.0 ACCEPTANCE CRITERIA

- 5.1 RCS flow loops indications are normalized to 100 percent.
- 5.2 The data from this test has been correlated with the RCS model that was used to predict RCS flow.

14.2.12.14.6 Post-Core Control Rod Drive Mechanism Performance (Test #184)

1.0 OBJECTIVE

- 1.1 To demonstrate that operation of the CRDMs at HZP (pressure and temperature) conditions meets design requirements.
- 1.2 To demonstrate the as designed operation of the RCCAs, including RCCA drop times, at HZP (pressure and temperature) conditions.
- 1.3 To demonstrate as designed operation of the RCCA position indicating system and alarms.

2.0 PREREQUISITES

- 2.1 The CRDM (Rod Pilot) pre-core performance test has been completed.
- 2.2 The CRDM (Rod Pilot) instrumentation is functional and calibrated.
- 2.3 The plant monitoring system is functional.
- 2.4 The CRDM cooling system (i.e., containment pit cooling) is functional.
- 2.5 CRDM coil resistance values have been measured.

3.0 TEST METHOD

- 3.1 Withdraw and insert each RCCA to verify as designed operation of CRDM.
- 3.2 Measure and record drop time for each RCCA:
 - 3.2.1 Perform three measurements of rod drop time for each of those RCCAs falling outside the two-sigma limit for similar RCCAs.
- 3.3 Withdraw and insert each RCCA while recording position indications and alarms.

4.0 DATA REQUIRED

- 4.1 RCCA drop time.
- 4.2 RCS temperature and pressure to be taken during measurement and recording of drop time for each RCCA.
- 4.3 RCCA position and alarm indications.

5.0 ACCEPTANCE CRITERIA

- 5.1 The CRDM, RCCAs and their associated position indications operate as described in Section 4.6.
- 5.2 RCCA drop times are in agreement with the limits specified in accident analyses, with margin or as specified in regulatory documents.

14.2.12.14.7 Post-Core Reactor Coolant and Secondary Water Chemistry Data (Test #185)

1.0 OBJECTIVE

- 1.1 To maintain the proper water chemistry for the RCS and SGs during post-core heatup.

2.0 PREREQUISITES

- 2.1 Primary and secondary sampling systems are functional.
- 2.2 Primary and secondary chemical addition systems are functional.
- 2.3 The coolant purification ion exchangers are charged with resin.
- 2.4 The SG blowdown demineralizing ion exchangers are charged with resin.
- 2.5 Chemicals to support cleanup are available.

3.0 TEST METHOD

- 3.1 Minimum sampling frequency for the SG and RCS shall be as specified by the chemistry manual. The sampling frequency shall be modified as required to make sure the as-designed RCS and SG water chemistry.

3.2 Perform RCS and SG sampling and chemistry analysis after every significant change in plant conditions (i.e., heatup, cooldown, chemical additions).

4.0 DATA REQUIRED

4.1 Plant conditions.

4.2 SG chemistry analysis.

4.3 RCS chemistry analysis.

5.0 ACCEPTANCE CRITERIA

5.1 RCS and SG water chemistry can be maintained within the AREVA primary and secondary limits.

5.2 Baseline data for the SGs and RCS is established.

14.2.12.14.8 Post-Core Pressurizer Spray Valve and Control Adjustments (Test #186)

1.0 OBJECTIVE

1.1 To establish the proper settings of continuous spray valves (i.e., bypass valves).

1.2 To measure the rate at which pressurizer pressure can be reduced using pressurizer spray.

2.0 PREREQUISITES

2.1 The RCS is being maintained at HZP (pressure and temperature) conditions.

2.2 Permanently installed instrumentation, associated with this test, is functional, calibrated, and is operating satisfactorily prior to performing the following test.

2.3 Pressurizer surge line insulation is installed in the configuration that is anticipated for plant operation.

3.0 TEST METHOD

3.1 Secure pressurizer heaters except the proportional band heaters. Continuously monitor the proportional heater output throughout the remainder of the test.

3.2 Secure the spray valves, so that the only flow through the spray header and the pressurizer surge line is passing through the continuous spray valves.

3.3 Adjust the continuous spray valves to just clear the minimum pressurizer surge line temperature. Verify that both continuous spray valves are open approximately the same amount.

- 3.4 Determine the remaining proportional band heater capacity and adjust the continuous spray valves until only 50 percent of the previously determined margin remains. Verify that both continuous spray valves are open approximately the same amount.
- 3.5 Using various combinations of pressurizer spray valves, measure and record the rate at which the pressurizer pressure can be reduced.

4.0 DATA REQUIRED

- 4.1 RCS temperature and pressure.
- 4.2 Pressurizer surge line temperature.
- 4.3 Pressurizer proportional heater output with the pressurizer spray valves closed.
- 4.4 Continuous spray valve settings.
- 4.5 Pressurizer pressure and pressurization spray valve positions during depressurization.

5.0 ACCEPTANCE CRITERIA

- 5.1 The pressurizer performs as described in Section 5.4.10.

14.2.12.14.9 Post-Core Reactor Coolant System Leak Rate Measurement (Test #187)

1.0 OBJECTIVE

- 1.1 To measure the RCS leakage at HZP (pressure and temperature) conditions. In general, it is better to measure leakage over a one hour period unless VCT makeup precludes test duration of one hour.
- 1.2 To distinguish between identified and unidentified leakage.

2.0 PREREQUISITES

- 2.1 The RCS is at HZP (pressure and temperature) conditions.
- 2.2 The RCS and the CVCS are operating normally with no makeup or letdown diversion.
- 2.3 The VCT level is high enough to prevent makeup during the test.
- 2.4 Permanently mounted instrumentation is calibrated and is operating satisfactorily prior to performing the following test.

3.0 TEST METHOD

- 3.1 Convert mass changes to gallons of water at normal atmospheric conditions (pressure and temperature).
- 3.2 Measure changes in water inventory of the RCS as follows:
 - 3.2.1 Record mass changes in the pressurizer due to temperature and level changes.

- 3.2.2 Record mass changes due to RCS pressure and temperature changes.
 - 3.3 Measure changes in water inventory of the CVCS and connected systems as follows:
 - 3.3.1 Record mass changes in the VCT due to level changes.
 - 3.3.2 Record mass changes in the RCDT due to level changes.
 - 3.3.3 Record mass changes in the passive SI accumulators due to temperature and level changes. If SI accumulator mass has not increased it shall be ignored in the RCS leakrate calculation.
 - 3.4 Determine total leakage, identified leakage (i.e., leakage into identifiable sources) and unidentified leakage (e.g., leakage into the containment atmosphere and other, valve packing and other paths that include leakage from non-RCS sources).
- 4.0 DATA REQUIRED
- 4.1 Pressurizer pressure, level, and temperature.
 - 4.2 VCT level, temperature, and pressure.
 - 4.3 RCDT level, temperature, and pressure.
 - 4.4 RCS temperature and pressure.
 - 4.5 SI Accumulator level and pressure.
 - 4.6 Time interval.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 Identified and unidentified leakage shall be within the limits described in the Technical Specifications.

14.2.12.14.10 Post-Core Incore Instrumentation (Test #188)

- 1.0 OBJECTIVE
 - 1.1 To measure the leakage resistance of the fixed incore detectors.
 - 1.2 To demonstrate that the incore thermocouples are functional.
- 2.0 PREREQUISITES
 - 2.1 Permanently installed instrumentation is calibrated and is operating satisfactorily prior to performing the following test.
 - 2.2 Special test equipment is available and calibrated.
 - 2.3 The reactor is at HZP (pressure and temperature) conditions.
- 3.0 TEST METHOD
 - 3.1 Measure and record the leakage resistance of each incore detector.

3.2 Verify that the core exit thermocouples indicate a temperature that corresponds to HZP (pressure and temperature).

4.0 DATA REQUIRED

4.1 RCS temperature and pressure.

4.2 Leakage resistance measurements.

4.3 Plant monitoring system readout.

5.0 ACCEPTANCE CRITERIA

5.1 Leakage resistance of the fixed incore detectors is as described in manufacturer's recommendations.

14.2.12.14.11 Leak Detection Systems (Test #189)

1.0 OBJECTIVE

1.1 To obtain baseline data on the LDS.

1.2 To adjust leak detection alarm setpoints as necessary.

2.0 PREREQUISITES

2.1 Prefunctional tests on LDS have been completed.

2.2 The leak detection instrumentation has been calibrated and is functional.

3.0 TEST METHOD

3.1 Collect baseline data using the LDS during plant heatup and at normal operation.

4.0 DATA REQUIRED

4.1 Leak detection baseline data.

4.2 RCS temperature and pressure.

5.0 ACCEPTANCE CRITERIA

5.1 Performance of the LDS is as described in Section 5.2.5.

5.2 The leak detection alarm setpoints have been adjusted using the baseline data.

14.2.12.15 Phase III: Initial Criticality and Low Power Physics Tests

14.2.12.15.1 Critical Boron Concentration: All Rods Out (Test #190)

1.0 OBJECTIVE

1.1 To measure the HZP critical boron concentration with rods fully withdrawn.

2.0 PREREQUISITES

2.1 The rods are fully withdrawn except for the control bank, which is 50 pcm to 200 pcm inserted.

2.2 Available pressurizer heaters are energized.

2.3 The reactor is taken critical by boron dilution method.

2.4 The reactivity computer is functional.

2.5 Reactor power is below the point of adding heat.

3.0 TEST METHOD

3.1 Verify that just critical reactor is maintained by rod movement until boron concentration is stabilized and boron sample results are recorded.

3.2 Verify that rods are fully withdrawn except for the control bank, which is 50 pcm to 200 pcm inserted. If rod position is no longer within required limits borate or dilute as necessary to restore rod position and return to previous step.

3.3 Measure critical boron concentration in a known reactivity configuration using an approved method described in ANSI/ANS-19.6.1.

4.0 DATA REQUIRED

4.1 Critical conditions:

4.1.1 Boron concentration (i.e., RCS and pressurizer).

4.1.2 RCCA positions.

4.1.3 RCS temperature.

4.1.4 Pressurizer pressure.

5.0 ACCEPTANCE CRITERIA

5.1 The measured critical boron concentration when compared to the predicted boron concentration is within the acceptance criteria specified in ANSI/ANS-19.6.1.

14.2.12.15.2 Isothermal Temperature Coefficient (Test #191)

1.0 OBJECTIVE

1.1 To measure the isothermal temperature coefficient (ITC) for the reactor.

2.0 PREREQUISITES

- 2.1 Available pressurizer heaters are energized.
- 2.2 The reactor is critical with a stable boron concentration, RCS temperature and pressure.
- 2.3 The rods are fully withdrawn except for the control bank, which is 50 pcm to 200 pcm inserted.
- 2.4 The reactivity computer is functional.
- 2.5 Reactor power is below the point of adding heat.

3.0 TEST METHOD

- 3.1 Introduce changes in RCS temperature while measuring the resultant changes in reactivity.
- 3.2 Measure isothermal temperature coefficient in a known reactivity configuration using an approved method described in ANSI/ANS-19.6.1.

4.0 DATA REQUIRED

- 4.1 Critical conditions:
 - 4.1.1 Pressurizer pressure.
 - 4.1.2 RCCA configuration.
 - 4.1.3 Boron concentration (i.e., RCS and Pressurizer).
 - 4.1.4 Time dependent information:
 - Reactivity.
 - RCCA position.
 - Temperature.

5.0 ACCEPTANCE CRITERIA

- 5.1 The measured ITC when compared to the predicted ITC is within the acceptance criteria specified in ANSI/ANS-19.6.1.

14.2.12.15.3 Rod Worth (Test #192)

1.0 OBJECTIVE

- 1.1 To measure the worth of rod groups. For the U.S. EPR, rod groups shall be measured by one of the methods described in ANSI/ANS-19.6.1. During initial criticality one of the methods that determine the worth of rod groups shall be used.

2.0 PREREQUISITES

- 2.1 The reactor is critical.

- 2.2 All available pressurizer heaters are energized.
- 2.3 The reactivity computer is operating.
- 2.4 Reactor power is below the point of adding heat.
- 3.0 TEST METHOD
 - 3.1 Measure the control rod worth in a known reactivity configuration using an approved method described in ANSI/ANS-19.6.1.
- 4.0 DATA REQUIRED
 - 4.1 Conditions of the measurement:
 - 4.1.1 RCS temperature.
 - 4.1.2 Pressurizer pressure.
 - 4.1.3 RCCA configuration.
 - 4.1.4 Boron concentration.
 - 4.2 Time dependent information:
 - 4.2.1 Reactivity variation.
 - 4.2.2 RCCA positions.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The measured control rod worths when compared to the predicted rod worths is within the acceptance criteria specified in ANSI/ANS-19.6.1.

14.2.12.16 Phase IV: Power Ascension Tests, 5 Percent Power Ascension Plateau

Some of the following tests are performed in more than one plateau. In those instances the test is listed in the first plateau that it is recommended to be performed. The plant instrumentation shall be functional prior to each test.

14.2.12.16.1 Low Power Biological Shield Survey (Test #193)

- 1.0 OBJECTIVE
 - 1.1 To measure radiation in accessible locations of the plant outside of the biological shield.
 - 1.2 To obtain baseline levels for comparison with future measurements of level buildup with operation.
- 2.0 PREREQUISITES
 - 2.1 Radiation survey instruments are calibrated and operating satisfactorily prior to performing the following test.
 - 2.2 Background radiation levels have been measured in designated areas prior to initial criticality.

- 3.0 TEST METHOD
 - 3.1 Measure gamma and neutron dose rates while holding reactor power at the specified power plateau.
- 4.0 DATA REQUIRED
 - 4.1 Reactor power level.
 - 4.2 Gamma and neutron dose rates at each specified location.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The biological shield in containment performs as described in Section 12.3.2.2.

14.2.12.16.2 Comparison of Digital Systems and Design Predictions (Test #194)

- 1.0 OBJECTIVE
 - 1.1 To compare measured plant parameters with predicted values (i.e., design models).
 - 1.2 To compare control room indications with those collected from field sensors (i.e., transmitters) remotely.
 - 1.3 This procedure shall be repeated at the following plateaus:
 - 1.3.1 ≥ 5 percent reactor power.
 - 1.3.2 30 percent reactor power in accordance with RG 1.68.
 - 1.3.3 50 percent reactor power in accordance with RG 1.68.
 - 1.3.4 75 percent reactor power.
 - 1.3.5 ≥ 98 percent reactor power in accordance with RG 1.68.
- 2.0 PREREQUISITES
 - 2.1 The plant is operating at the desired power level with equilibrium xenon conditions.
 - 2.2 The following systems are in automatic operation:
 - 2.2.1 Primary and secondary level controls (e.g., pressurizer, feedwater heaters, VCT, deaerator, SG).
 - 2.2.2 Primary and secondary pressure controls (e.g., pressurizer, VCT, condensate).
 - 2.2.3 Primary and secondary flow controls (e.g., CVCS letdown, feedwater).
 - 2.2.4 Primary and secondary temperature controls (e.g., RCS T_{avg}).
- 3.0 TEST METHOD

- 3.1 Monitor the trend data for parameters listed in the previous step. Determine if parameters are within design tolerances.
- 3.2 Collect data from transmitters in the field and compare the local parameters with indications in the MCR. The intent is not to verify each transmitter, but rather sample various types and applications.

4.0 DATA REQUIRED

- 4.1 Time stamped data with a short scan rate:
 - 4.1.1 Power measurements (e.g., including thermal power, AO, DNB, LPD).
 - 4.1.2 Boron concentration.
 - 4.1.3 RCS parameters (e.g., temperature, flow).
 - 4.1.4 Pressurizer pressure and level.
 - 4.1.5 SG pressures and levels.
 - 4.1.6 RCP speeds and differential pressures.
 - 4.1.7 Turbine-generator output.
 - 4.1.8 Secondary performance data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The measured plant parameters are within established tolerances of the design model.
- 5.2 If the measured parameter is outside of the established tolerances a condition report has been generated to investigate the difference. Reactor power will not be increased until the issue has been evaluated and plant management concurs that power may be increased.

14.2.12.16.3 Main, Startup and Emergency Feedwater Systems (Test #195)

1.0 OBJECTIVE

- 1.1 To record the operation of the following feedwater supplies during normal and transient conditions (e.g., plant trips, load swings):
 - 1.1.1 Main feedwater.
 - 1.1.2 Startup feedwater.
 - 1.1.3 EFWS.
- 1.2 This procedure shall be repeated at the following plateaus:
 - 1.2.1 ≥ 5 percent reactor power.
 - 1.2.2 30 percent reactor power.
 - 1.2.3 50 percent reactor power.
 - 1.2.4 75 percent reactor power.

1.2.5 ≥ 98 percent reactor power.

2.0 PREREQUISITES

2.1 Establish list of parameters that indicate satisfactory feedwater operation. The list shall include as a minimum the following:

2.1.1 Feedwater pump status for each pump.

2.1.2 Feedwater flow, temperature, and pressure.

2.1.3 SG level, pressure, and component noise/vibration.

2.1.4 Reactor power, RCCA position, and RCS temperatures.

2.2 Install temporary instrumentation as necessary to measure system vibration in transient conditions.

3.0 TEST METHOD

3.1 Performance of the feedwater systems shall be monitored during normal operation, transients, and trips.

3.2 Operate systems in a manner to include a full range of flows, including minimum and maximum conditions.

3.3 Check for water hammer noise using appropriately placed personnel or check for water hammer vibration using suitable instrumentation.

4.0 DATA REQUIRED

4.1 Conditions of the measurement:

4.1.1 Reactor power.

4.1.2 RCS temperatures.

4.1.3 Pressurizer pressure.

4.1.4 SG levels and pressures.

4.1.5 Steam and feedwater flows.

4.1.6 Feedwater temperature and pressure.

4.1.7 RCCA position.

5.0 ACCEPTANCE CRITERIA

5.1 The main, startup and EFWSs perform as designated by the system description and as described in Section 10.4.7.

5.2 No effects due to water hammer are detected.

14.2.12.16.4 Natural Circulation (Test #196)

1.0 OBJECTIVE

- 1.1 To confirm that natural circulation flow shall remove decay heat from the reactor (no forced circulation from the RCPs).
 - 1.2 To confirm boron mixing occurs under natural circulation conditions.
 - 1.3 To determine the response to a sudden loss of forced RCS flow. This procedure shall be performed at the following plateau:
 - 1.3.1 Five percent reactor power is in accordance with RG 1.68. It is permissible to substitute test data from plants of similar design in lieu of performing this test.
- 2.0 PREREQUISITES
- 2.1 The reactor is operating at the required power level.
 - 2.2 RCS and pressurizer samples have determined the boron concentration.
 - 2.3 Calculate the decay heat following a reactor trip.
- 3.0 TEST METHOD
- 3.1 Secure operating RCPs.
 - 3.2 Verify that the reactor is tripped.
 - 3.3 Reduce the RCS pressure using the CVCS auxiliary pressurizer spray.
 - 3.4 Continuously sample the RCS and the pressurizer while monitoring the boron trend on the boron monitor.
 - 3.5 Continuously inject boron until adequate shutdown margin is achieved.
- 4.0 DATA REQUIRED
- 4.1 The following data shall be collected at a short sampling frequency:
 - 4.1.1 RCS Temperature.
 - 4.1.2 Pressurizer pressure and level.
 - 4.1.3 SG levels and pressure.
 - 4.1.4 RCS boron concentration and isotopic abundance of boron-10.
- 5.0 ACCEPTANCE CRITERIA
- 5.1 The natural circulation power to flow ratio is less than 1.0.
 - 5.2 The RCS can be borated while in natural circulation.

14.2.12.17 Phase IV: Power Ascension Tests, ≥ 10 percent Power Ascension Plateau (Prior to Turbine Synchronization)

Some of the following tests are performed in more than one plateau, in those instances the test is listed in the first plateau that it is recommended to be performed. Each test assumes that plant instrumentation shall be functional prior to the test.

14.2.12.17.1 Baseline NSSS Integrity Monitoring (Test #197)

1.0 OBJECTIVE

1.1 To obtain initial operating data for the RCS monitoring systems. This data shall be used to determine system performance data (i.e., acceptance criteria) as well as to establish baseline data for system trending. Data shall be collected on the following systems:

1.1.1 Loose parts and vibration monitoring.

1.1.2 Diagnostics of rotating machinery.

1.1.3 Leak detection.

1.1.4 Fatigue monitoring.

1.1.5 Seismic monitoring.

1.2 To verify existing, or establish new alarm setpoints.

1.2.1 This procedure shall be repeated at the following plateaus:

1.2.2 30 percent reactor power in accordance with RG 1.68.

1.2.3 50 percent reactor power in accordance with RG 1.68.

1.2.4 75 percent reactor power in accordance with RG 1.68.

1.2.5 ≥ 98 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

2.1 Plant is stable at the applicable power level.

2.2 Temporary test instrumentation has been installed, if necessary.

3.0 TEST METHOD

3.1 Collect baseline data at the applicable power levels.

3.2 Collect baseline data with various RCP combinations prior to power plateaus where reactor trip function is enabled.

3.3 Since RCS flow is not calibrated until it is calculated via a secondary calorimetric data will have to be normalized prior to attaching as a test record.

4.0 DATA REQUIRED

4.1 Collect plant time stamped data to correlate plant data with integrity monitoring instrumentation.

5.0 ACCEPTANCE CRITERIA

5.1 Baseline data have been collected for various RCP combinations and analyzed using RG 1.20 (i.e., Safety Guide 20) as a basis.

5.2 Baseline data has been collected at specified power levels.

5.3 Alarm setpoints have been evaluated for adequacy.

14.2.12.17.2 Total Loss of Offsite Power (Test #198)

1.0 OBJECTIVE

1.1 To verify that the reactor can be maintained at hot standby (Mode 3) in the event of LOOP.

1.2 To determine the response to a sudden LOOP. This procedure shall be performed at the following plateau:

1.2.1 10 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

2.1 The reactor is operating at the specified power level.

3.0 TEST METHOD

3.1 The plant is tripped in a manner to produce a loss of the turbine-generator and offsite power. The intent is to deenergize the power supply to the RCPs.

3.2 Verify that RCPs coastdown, as designed.

3.3 The plant is maintained in hot standby (Mode 3) for at least 30 minutes before restoring power.

4.0 DATA REQUIRED

4.1 Time dependent data:

4.1.1 SG parameters (i.e., pressure, flow and levels).

4.1.2 Pressurizer pressure and level.

4.1.3 RCS parameters (i.e., temperature and flow).

4.1.4 Boron concentration.

4.1.5 RCP coastdown characteristics.

4.1.6 RCCA drop times.

5.0 ACCEPTANCE CRITERIA

- 5.1 The reactor is shut down and maintained in hot standby on emergency power for at least 30 minutes during a simulated LOOP as described in Section 15.2.6.

14.2.12.18 Power Ascension Plateau, 30 Percent Power Ascension Plateau

Some of the following tests are performed in more than one plateau. In those instances the test is listed in the first plateau that it is recommended to be performed. Each test assumes that plant instrumentation shall be functional prior to the test.

14.2.12.18.1 Control Systems Checkout (Test #199)

1.0 OBJECTIVE

- 1.1 To verify that the control systems not required for safety are controlling the plant in a manner that does not challenge safety limits established by the protection computer.
- 1.2 To demonstrate that the automatic control systems operate satisfactorily during steady-state conditions. The control systems shall control plant parameters in manner that minimizes oscillations of critical parameters (e.g., SG level, FW flow, rod position, turbine load) when in automatic.
- 1.3 To demonstrate that the automatic control systems operate satisfactorily during transient conditions. When a control parameter is perturbed it shall return to steady-state as soon as practical. The control systems shall control plant parameters in manner that minimizes oscillations of critical parameters (e.g., SG level, FW flow, rod position, turbine load, hotwell level, letdown flow controls) when in automatic.
- 1.4 To determine the plant response to a sudden change in electrical generator output. This procedure shall be repeated at the following plateaus:
 - 1.4.1 30 percent reactor power in accordance with RG 1.68.
 - 1.4.2 50 percent reactor power in accordance with RG 1.68.
 - 1.4.3 75 percent reactor power in accordance with RG 1.68.
 - 1.4.4 ≥ 98 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

- 2.1 The reactor is operating at the desired conditions and equilibrium core conditions exist.
- 2.2 The following systems are in automatic operation:
 - 2.2.1 Primary and secondary level controls (e.g., pressurizer, feedwater heaters, VCT, deaerator, SG).
 - 2.2.2 Primary and secondary pressure controls (e.g., pressurizer, VCT, condensate).

- 2.2.3 Primary and secondary flow controls (e.g., CVCS letdown, feedwater).
- 2.2.4 Primary and secondary temperature controls (e.g., RCS T_{avg}).
- 2.3 The Turbine-generator instrumentation and control system is functional.

3.0 TEST METHOD

3.1 The performance of the control systems including the turbine-generator instrumentation and control system during steady-state and transient conditions shall be monitored to demonstrate that the systems are operating satisfactorily. The control systems not required for safety include the following functions:

- 3.1.1 Neutron flux control.
- 3.1.2 Average coolant temperature control.
- 3.1.3 Axial power imbalance control.
- 3.1.4 Bank position control.
- 3.1.5 Rod return control.
- 3.1.6 RCCA actuation control.
- 3.1.7 Manual RCCA control.
- 3.1.8 RCS pressure control.
- 3.1.9 Pressurizer pressure control.
- 3.1.10 RCS loop level control.
- 3.1.11 HP cooler outlet temperature control.
- 3.1.12 RHR control.
- 3.1.13 SG level control.

3.2 Perform system walkdowns when conditions permit entry to containment. The walkdowns shall record systems with excessive vibration levels, rapid stem movement of control valves, and other signs of system instability.

4.0 DATA REQUIRED

- 4.1 Time dependent data:
 - 4.1.1 Pressurizer level and pressure.
 - 4.1.2 RCS temperatures.
 - 4.1.3 RCCA position.
 - 4.1.4 Power level and demand.
 - 4.1.5 SG levels and pressures.
 - 4.1.6 Feedwater and steam flow.

4.1.7 Feedwater temperature.

5.0 ACCEPTANCE CRITERIA

- 5.1 The control systems maintain critical parameters within established control bands during steady-state operation. This test overlaps with the comparison of digital systems and design predictions test and shall be coordinated with that test.
- 5.2 The control systems rapidly return critical parameters to steady-state following a transient.
- 5.3 Control systems do not cause transients in plant systems that are field observable.
- 5.4 The non-safety control systems control parameters in a way that does not challenge safety limits established in the accident analyses assumptions, with margin.

14.2.12.18.2 Load Swings (Test #200)

1.0 OBJECTIVE

- 1.1 To demonstrate that rapid load changes can be accomplished in a manner that maintains plant safety.
- 1.2 To determine the plant response to a sudden change in electrical generator output. This procedure shall be repeated at the following plateaus:
 - 1.2.1 30 percent reactor power in accordance with RG 1.68.
 - 1.2.2 50 percent reactor power in accordance with RG 1.68.
 - 1.2.3 75 percent reactor power in accordance with RG 1.68.
 - 1.2.4 ≥ 98 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

- 2.1 The reactor is operating at the desired power level and equilibrium core conditions exist.
- 2.2 Establish a band of operation in which there are no restrictions as to rate of load increase or decrease due to AREVA Fuel Preconditioning Guidelines.
- 2.3 The following systems are in automatic operation:
 - 2.3.1 Primary and secondary level controls (e.g., pressurizer, feedwater heaters, VCT, deaerator, SG).
 - 2.3.2 Primary and secondary pressure controls (e.g., pressurizer, VCT, condensate).
 - 2.3.3 Primary and secondary flow controls (e.g., CVCS letdown, feedwater).

2.3.4 Primary and secondary temperature controls (e.g., RCS T_{avg}).

3.0 TEST METHOD

3.1 Load increases and decreases (i.e., steps and ramps) shall be performed within the established test band.

3.2 Verify that designed load increases and decreases can be performed without challenging the protection setpoints.

4.0 DATA REQUIRED

4.1 Time dependent data:

4.1.1 Pressurizer level and pressure.

4.1.2 VCT parameters.

4.1.3 RCS temperatures.

4.1.4 RCCA position:

- Power level and demand.
- SG levels and pressures.
- Feedwater and steam flow.
- Feedwater temperature.

5.0 ACCEPTANCE CRITERIA

5.1 The step and ramp transients demonstrate that the plant performs load changes allowed by the AREVA Fuel Preconditioning Guidelines and data has been taken that shall demonstrate the plant's ability to meet unit load swing design transients as described in Sections 3.9.1.1, 4.4.3.4, and 7.7.1.1.

5.2 That no audible noise or significant vibration is observed in the SG or in the rest of the feedwater and EFSs due to water hammer.

14.2.12.18.3 Secondary Calorimetric Power (Test #201)

1.0 OBJECTIVE

1.1 To verify that various indications of core power have been calibrated to the calculated calorimetric power produced by the secondary systems.

1.2 To determine core power distributions using incore instrumentation. This procedure shall be repeated at the following plateaus:

1.2.1 30 percent reactor power in accordance with RG 1.68.

1.2.2 50 percent reactor power in accordance with RG 1.68.

1.2.3 75 percent reactor power in accordance with RG 1.68.

1.2.4 ≥ 98 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

2.1 The reactor is operating at the desired power.

2.2 The data required for calculating secondary calorimetric power is available.

3.0 TEST METHOD

3.1 Maintain reactor power, T_{avg} , and pressurizer level constant during data collection.

3.2 Compare reactor power calculated by independent sources (e.g., delta-temperature, first stage steam pressure, excore nuclear instrumentation) and recalibrate as necessary to maintain acceptable disagreement between independent sources.

4.0 DATA REQUIRED

4.1 Reactor power indicated by various sources.

5.0 ACCEPTANCE CRITERIA

5.1 The various reactor power indications have been calibrated to agree with the calculated secondary calorimetric power.

14.2.12.18.4 Primary Calorimetric (Test #202)

1.0 OBJECTIVE

1.1 To determine the RCS flowrate by calorimetric.

1.2 This procedure shall be repeated at the following plateaus:

1.2.1 30 percent reactor power in accordance with RG 1.68.

1.2.2 50 percent reactor power in accordance with RG 1.68.

1.2.3 75 percent reactor power in accordance with RG 1.68.

1.2.4 ≥ 98 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

2.1 The reactor is operating at the desired power.

2.2 The data required for calculating secondary calorimetric power, RCS temperature, and RCS flow data is available.

3.0 TEST METHOD

3.1 Maintain reactor power, T_{avg} , and pressurizer level constant during data collection.

4.0 DATA REQUIRED

4.1 Secondary calorimetric data.

4.2 RCS flow data.

4.3 RCS temperature data.

4.4 Design value for RCP pump heat.

5.0 ACCEPTANCE CRITERIA

5.1 The RCS flow indications have been calibrated to agree with the calculated primary calorimetric.

14.2.12.18.5 Ventilation Capability (Test #203)

1.0 OBJECTIVE

1.1 To verify that various heating, ventilating and air conditioning (HVAC) systems for the following buildings and structures are capable of maintaining design temperatures:

1.1.1 Containment.

1.1.2 Containment annulus.

1.1.3 Safeguard Buildings.

1.1.4 Nuclear Auxiliary Building.

1.1.5 Fuel Building.

1.1.6 Radioactive Waste Building.

1.1.7 Essential Service Water Building.

1.2 This test shall be performed at the following power plateaus:

1.2.1 30 percent reactor power.

1.2.2 50 percent reactor power.

1.2.3 100 percent reactor power.

2.0 PREREQUISITES

2.1 The plant is operating at or near the desired power.

3.0 TEST METHOD

3.1 Verify that the minimum number of operable air handlers is supplying cooling to each area. If there is more than one potentially limiting alignment make sure that limiting alignments are tested.

- 3.2 Record temperature values in rooms with safety-related components while operating with normal ventilation lineups.
- 3.3 Record temperature readings in specified areas during the LOOP test.
- 4.0 DATA REQUIRED
 - 4.1 Reactor power level.
 - 4.2 Temperature data in designated locations (i.e., general area and adjacent to major heat loads).
 - 4.3 Equipment operating data.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 Temperature conditions are maintained within the operable limits in areas as described in Section 9.4.

14.2.12.18.6 Sampling Primary and Secondary Systems (Test #204)

- 1.0 OBJECTIVE
 - 1.1 To collect chemistry samples of the RCS and secondary at various power levels to record the following:
 - 1.1.1 Boron concentration and boron-10 isotopic abundance.
 - 1.1.2 Concentration of non-radioactive elements and soluble particulates.
 - 1.1.3 Measured pH of the fluids.
 - 1.1.4 Radio isotopic concentration data of the radioactive elements (e.g., cesium, iodine, iron, cobalt).
 - 1.2 To demonstrate performance of permanent plant sampling and analysis procedures, while confirming that primary and secondary chemistry requirements are being met.
 - 1.3 To verify that the primary and secondary systems are operating within design limits. This procedure shall be performed at the following plateau:
 - 1.3.1 30 percent reactor power in accordance with RG 1.68.
 - 1.3.2 50 percent reactor power in accordance with RG 1.68.
 - 1.3.3 75 percent reactor power in accordance with RG 1.68.
 - 1.3.4 ≥ 98 percent reactor power in accordance with RG 1.68.
- 2.0 PREREQUISITES
 - 2.1 The reactor is stable at the desired power level.
 - 2.2 Required sampling systems are functional.

- 3.0 TEST METHOD
 - 3.1 Samples shall be collected from the RCS and secondary system at various power levels and analyzed in the laboratory using applicable sampling and analysis procedures.
 - 3.2 Collect samples at various process radiation monitors, perform analysis in the laboratory, and compare the samples with the process radiation monitor output.
- 4.0 DATA REQUIRED
 - 4.1 Reactor power.
 - 4.2 RCS and secondary temperature.
 - 4.3 Boron concentration and boron-10 isotopic abundance.
 - 4.4 Core average burnup.
 - 4.5 Isotopic activities.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 Measured activity levels are within their limits.
 - 5.2 Laboratory analyses and process radiation monitors agree with the within measurement uncertainties as described in Section 9.3.2, or investigation of the discrepancies has been initiated.
 - 5.3 Samples of RCS and secondary fluids can be obtained from design locations as described in Section 9.3.2.

14.2.12.18.7 Failed Fuel Detection (Test #205)

- 1.0 OBJECTIVE
 - 1.1 To collect chemistry samples of the RCS and secondary at the specified power level to record the following:
 - 1.1.1 Boron concentration and boron-10 isotopic abundance.
 - 1.1.2 Concentration of non-radioactive elements and soluble particulates.
 - 1.1.3 Measured pH of the fluids.
 - 1.1.4 Radioisotopic concentration data of the radioactive elements (e.g., cesium, iodine, iron, cobalt).
 - 1.2 To demonstrate performance of permanent plant sampling and analysis procedures. There is typically some RCS activity from tramp, fuel dust that is on the outer surface of the cladding.
 - 1.3 To perform a cross-check of the failed fuel monitor instrumentation.
 - 1.4 This test shall be performed at the following power plateaus:
 - 1.4.1 30 percent reactor power.

1.4.2 ≥ 98 percent reactor power.

2.0 PREREQUISITES

- 2.1 The reactor is stable at the desired power level.
- 2.2 Required sampling systems are functional.

3.0 TEST METHOD

- 3.1 Samples shall be collected from the RCS and secondary system at various power levels and analyzed in the laboratory using applicable sampling and analysis procedures.
- 3.2 Collect samples at various process radiation monitors, perform analysis in the laboratory, and compare the samples with the process radiation monitor output.

4.0 DATA REQUIRED

- 4.1 Reactor power.
- 4.2 RCS and secondary temperature.
- 4.3 Boron concentration and boron-10 isotopic abundance.
- 4.4 Core average burnup.
- 4.5 Isotopic activities.

5.0 ACCEPTANCE CRITERIA

- 5.1 Measured activity levels are within their limits.
- 5.2 Laboratory analyses and process radiation monitors agree with the within measurement uncertainties as described in Section 9.3.2 or investigation of the discrepancies has been initiated.
- 5.3 Samples of RCS and secondary fluids can be obtained from design locations as described in Section 9.3.2.

14.2.12.18.8 Self Powered Neutron Detector Calibration (Test #206)

1.0 OBJECTIVE

- 1.1 To perform a full core flux map using the movable incore detector (i.e., AMS).
- 1.2 Normalize the fixed incore detector system (SPNDs) to the AMS (using the POWERTRAX system) at the following power plateaus:
 - 1.2.1 30 percent reactor power.
 - 1.2.2 50 percent reactor power.
 - 1.2.3 75 percent reactor power.
 - 1.2.4 ≥ 98 percent reactor power.

- 2.0 PREREQUISITES
 - 2.1 The reactor is at the specified power level and equilibrium xenon conditions.
 - 2.2 The incore detector systems, related digital processing computers, and POWERTRAX are operable.
- 3.0 TEST METHOD
 - 3.1 Movable incore (i.e., AMS) signals are measured.
 - 3.2 Full core flux map is processed.
 - 3.3 Normalization of fixed incore system is performed by POWERTRAX.
 - 3.4 Background detector signals are recorded.
- 4.0 DATA REQUIRED
 - 4.1 Reactor power.
 - 4.2 RCCA position.
 - 4.3 Boron concentration and boron-10 isotopic abundance.
 - 4.4 Incore detector system data.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The full core flux map data is available for determining SPND calibration constants from measured core power distributions, using POWERTRAX.

14.2.12.18.9 Steady-State Core Performance (Test #207)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate that the core has been assembled as designed.
 - 1.2 To determine if the measured and predicted power distributions are consistent. This test indirectly ensures that the predicted reactivity coefficients are within design assumptions.
 - 1.3 To perform calibrations of fixed incore and excore instrumentation based on a full core flux map performed with the movable incore flux mapping (i.e., Aeroball) system.
 - 1.4 To determine core power distributions using the movable incore instrumentation. This procedure shall be repeated at the following plateaus:
 - 1.4.1 30 percent reactor power in accordance with RG 1.68.
 - 1.4.2 50 percent reactor power in accordance with RG 1.68.
 - 1.4.3 75 percent reactor power in accordance with RG 1.68.

1.4.4 ≥ 98 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

- 2.1 The reactor is operating at the desired power level and the RCCA configuration is within the suggested limits proposed by the core designer.
- 2.2 The following data is available for updating the three dimensional nodal model (POWERTRAX):
 - 2.2.1 Core power history.
 - 2.2.2 RCCA configuration.
 - 2.2.3 Boron concentration and boron-10 isotopic abundance.
 - 2.2.4 Full core flux map data has been collected using the movable incore instrumentation.

3.0 TEST METHOD

- 3.1 The measured core power distribution from the movable incore system (i.e., Aeroball) is analyzed by the core nodal model in (POWERTRAX).
- 3.2 The calculated core power distribution for each fuel assembly is obtained from POWERTRAX.
- 3.3 Normalize the signals from the fixed incore detectors with the results from the movable incore (i.e., Aeroball) system.
- 3.4 Normalize the signal from the excore detectors with the results from the movable incore (i.e., Aeroball) system.

4.0 DATA REQUIRED

- 4.1 Reactor power measurements (i.e., movable and fixed incore systems).
- 4.2 RCCA positions.
- 4.3 Boron concentration and boron-10 isotopic abundance.
- 4.4 Core burnup.
- 4.5 Incore detector flux map.

5.0 ACCEPTANCE CRITERIA

- 5.1 The following POWERTRAX calculated power distributions and core peaking factors are within the Technical Specification limits:
 - 5.1.1 $F\Delta H$.
 - 5.1.2 AO.
 - 5.1.3 Azimuthal power imbalance.
- 5.2 The maximum allowable power level as calculated by POWERTRAX shall allow power ascension to the next power plateau or 100 percent.

14.2.12.18.10 Core Related Reactor Trips (Test #208)**1.0 OBJECTIVE**

- 1.1 To verify that reactor trips that use reactor inputs are functional.
- 1.2 To determine functionality of core related reactor trips. This procedure shall be repeated at the following plateaus:
 - 1.2.1 30 percent reactor power.
 - 1.2.2 50 percent reactor power.
 - 1.2.3 75 percent reactor power.
 - 1.2.4 ≥ 98 percent reactor power.

2.0 PREREQUISITES

- 2.1 The fixed incore detector system is functional and has been normalized to the movable incore (i.e., Aeroball) system.
- 2.2 The excore nuclear detectors have been normalized to the movable incore (i.e., Aeroball) system and a secondary calorimetric.
- 2.3 The reactor is at the desired power level and RCCA configuration.
- 2.4 The reactor trip system is functional.

3.0 TEST METHOD

- 3.1 Verify that the following core related reactor trips are functional:
 - 3.1.1 Low DNBR (permissive P2).
 - 3.1.2 High linear power density (permissive P2).
 - 3.1.3 Excore high neutron flux rate of change and nuclear power level trip (permissive P2 and P3).
 - 3.1.4 High core power level.
 - 3.1.5 Low loop flowrate (permissive P2).
 - 3.1.6 Low RCP speed (permissive P2).
 - 3.1.7 High neutron flux intermediate range (permissive P6).
 - 3.1.8 Low doubling time (permissive P6).

4.0 DATA REQUIRED

- 4.1 Reactor power.
- 4.2 RCCA positions.
- 4.3 Boron concentration and boron-10 isotopic abundance.

5.0 ACCEPTANCE CRITERIA

- 5.1 The core related reactor trips have been normalized to the movable incore (i.e., Aeroball) detectors and the reactor trips have been normalized.

14.2.12.18.11 Incore/Excore Cross-Calibration (Test #209)

1.0 OBJECTIVE

- 1.1 To demonstrate that a controlled axial offset (i.e., AO) transient can be deliberately generated and terminated using control rod movement. The first order effect is an AO swing but the second order effect is a xenon transient that must be stabilized to prevent adverse impact on future testing.
- 1.2 To determine effectiveness of controlling a xenon transient using control rod insertion and removal. Required to be performed at 75 percent in accordance with RG 1.68.
- 1.3 To verify that the AO calibration constants are generated by Powertrax using a full core flux map using the AMS.

2.0 PREREQUISITES

- 2.1 The reactor is at the required power level and equilibrium core conditions exist.
- 2.2 The RCCA position has been evaluated to determine if there is sufficient margin to insertion and withdrawal limits to induce a 6 percent AO swing and dampen out the swing with rod movement.

3.0 TEST METHOD

- 3.1 Record the position of each control rod bank using available means of indication.
- 3.2 Determine the value of AO using the movable incore (i.e., AMS) flux mapping system.
- 3.3 Slowly insert the control bank rods while maintaining reactor power constant via dilution.
- 3.4 Take a full core flux map after each change of AO that is ≥ 2 percent using the movable incore (i.e., AMS) flux mapping system.
- 3.5 Terminate the negative AO transient after measuring a change of 6 to 10 percent.
- 3.6 Slowly withdraw the control bank rods while maintaining reactor power constant via boration.
- 3.7 Take a full core flux map after each change of AO that is ≥ 2 percent using the movable incore (i.e., AMS) flux mapping system.
- 3.8 Terminate the negative transient after measuring a change of 6 to 10 percent compared to the original AO reading.

3.9 Let the automatic systems determine the control rod position changes needed to terminate the AO (i.e., xenon) transient and perform actions to dampen out the transient. Rod movement must be implemented at the appropriate time (do not insert rods with AO trending negative). If practical return control rods to the initial control rod position.

4.0 DATA REQUIRED

- 4.1 Reactor thermal power.
- 4.2 RCCA positions using available indications, including flux maps.
- 4.3 Boron concentration and boron-10 isotopic abundance.
- 4.4 Core burnup.
- 4.5 Incore detector flux map data.
- 4.6 RCS Temperatures (i.e., T_{hot} , T_{cold} & T_{avg}).

5.0 ACCEPTANCE CRITERIA

- 5.1 The xenon transient is controlled by rod movement at the appropriate time.
- 5.2 Correlate available indications of RCCA position including the following:
 - 5.2.1 Rod position measurement as described in Section 7.2.1.
 - 5.2.2 Fixed incore detector system data.
 - 5.2.3 Movable incore detector (i.e., AMS) flux mapping system.
- 5.3 Incore flux map data is available to calibrate the excore indication of AO.

14.2.12.18.12 Penetration Temperature Survey (Test #210)

1.0 OBJECTIVE

- 1.1 To verify concrete temperatures surrounding containment penetrations do not exceed design allowable temperatures.
- 1.2 This procedure shall be repeated at the following plateaus:
 - 1.2.1 30 percent reactor power.
 - 1.2.2 50 percent reactor power.
 - 1.2.3 ≥ 98 percent reactor power.

2.0 PREREQUISITES

- 2.1 Plant is at the desired power plateau.

3.0 TEST METHOD

- 3.1 Collect baseline fluid temperature data for fluid systems that operate above 100°F.
- 3.2 Collect penetration sleeve concrete temperature data inside and outside the containment building for each fluid system that operates above 100°F.
- 3.3 Collect penetration sleeve concrete temperature data inside and outside the containment shield building for each fluid system that operates above 100°F.
- 4.0 DATA REQUIRED
 - 4.1 Fluid temperatures.
 - 4.2 Penetration sleeve temperatures on each adjacent surface.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 Concrete temperature does not exceed allowable temperature per ANSI/ACI 349 code requirements for nuclear safety related concrete structures.

14.2.12.18.13 Remote Shutdown Panel Checkout (Test #211)

- 1.0 OBJECTIVE
 - 1.1 To transfer control of the plant from the MCR to the remote shutdown panel.
 - 1.2 To demonstrate that the plant can be maintained in hot standby using the remote shutdown panel.
 - 1.3 To determine the response to a transfer of control of the plant from the MCR to a remote shutdown panel. This procedure shall be performed at the following plateau:
 - 1.3.1 30 percent reactor power in accordance with RG 1.68.
- 2.0 PREREQUISITES
 - 2.1 Reactor is operating at required power plateau with following conditions:
 - 2.1.1 The turbine-generator is synchronized to the grid.
 - 2.1.2 The NSSS and BOP systems are in their normal alignment.
 - 2.1.3 The remote shutdown panel preoperational test has been completed satisfactorily.
 - 2.2 The remote shutdown panel functionality has been demonstrated prior to criticality.
 - 2.3 A walkdown of the remote shutdown panel equipment (computer panel displays, control switches and communication equipment) has

been performed and deficiencies have been corrected or determined to not adversely affect this test.

- 2.4 A standby crew of operators shall be stationed in the MCR that is prepared to assume control of plant systems if the transfer is suddenly terminated.
- 2.5 Control room operations staff is reduced to minimum number allowed by Technical Specifications.

3.0 TEST METHOD

- 3.1 Control room operators determine that the plant is operating normally.
- 3.2 Control room operators evacuate the control room (standby crew remains).
- 3.3 The reactor is tripped from outside the control room.
- 3.4 Control room operators bring unit to hot standby and maintained in this condition for ≥ 30 minutes.
- 3.5 Transfer control of the unit back to the MCR using the switches located outside of the control room.

4.0 DATA REQUIRED

- 4.1 Collect the following time stamped data with a short scan rate:
 - 4.1.1 Pressurizer pressure and level.
 - 4.1.2 RCS temperatures.
 - 4.1.3 SG pressure and level.
 - 4.1.4 Reactor power.
 - 4.1.5 RCCA position.
 - 4.1.6 Steam isolation valve times (elapsed time from reactor trip signal to valve closure).

5.0 ACCEPTANCE CRITERIA

- 5.1 The reactor controlled in mode 3 (hot standby) from the remote shutdown panel is demonstrated as described in Section 7.4.1.1.
- 5.2 Transfer of control to the RSP is demonstrated from switches near the MCR exits and at appropriate locations inside the equipment rooms.
- 5.3 Steam valve isolation occurs within the times described in the accident analyses, with margin, or as specified in regulatory documents.

14.2.12.19 Power Ascension Plateau, 50 Percent Power Ascension Plateau

Some of the following tests are performed in more than one plateau. In those instances the test is listed in the first plateau that it is recommended to be performed. Each test assumes that plant instrumentation shall be functional prior to the test.

14.2.12.19.1 Biological Shield Survey (Test #212)

1.0 OBJECTIVE

- 1.1 To measure the radiation levels in accessible locations of the plant outside of the biological shield.
- 1.2 To determine permissible stay times for these areas during power operation.
- 1.3 To perform radiation surveys to determine shielding effectiveness. This procedure shall be repeated at the following plateaus:
 - 1.3.1 50 percent in accordance with RG 1.68.
 - 1.3.2 ≥ 98 percent in accordance with RG 1.68.

2.0 PREREQUISITES

- 2.1 Radiation survey instruments have been calibrated and are functional for performance of the following test.
- 2.2 Results of the radiation surveys performed at zero power conditions are available.

3.0 TEST METHOD

- 3.1 Measure gamma and neutron dose rates at 50 and 100 percent power levels.

4.0 DATA REQUIRED

- 4.1 Power level.
- 4.2 Gamma dose rates in the accessible locations.
- 4.3 Neutron dose rates in the accessible locations.

5.0 ACCEPTANCE CRITERIA

- 5.1 Accessible areas and occupancy times during power operation have been defined as described in Section 12.3.2.
- 5.2 The biological shield performs as described in Section 12.3.2.2.

14.2.12.19.2 Single RCCA Misalignment (Test #213)

1.0 OBJECTIVE

- 1.1 To demonstrate multiple indications of one high worth misaligned control rod.
- 1.2 This procedure shall be repeated at the following plateau:
 - 1.2.1 50 percent reactor power in accordance with RG 1.68.
- 2.0 PREREQUISITES
 - 2.1 The reactor is at the required power level with the following:
 - 2.1.1 RCCAs are within 20 steps of the rods out position
 - 2.1.2 AO has been stable (± 4 percent) for previous 12 hours.
- 3.0 TEST METHOD
 - 3.1 Record the position of each control rod bank.
 - 3.2 Insert one control bank rod until the rod is fully inserted and record indications of misaligned control rods, including a full core flux map performed with the movable incore (i.e., AMS) flux mapping system when RCCA is fully inserted.
 - 3.3 Return the misaligned control rod to the initial control rod position and record indications.
- 4.0 DATA REQUIRED
 - 4.1 Reactor thermal power.
 - 4.2 RCCA configuration.
 - 4.3 RCS temperatures (i.e., T_{hot} , T_{cold} & T_{avg}).
 - 4.4 POWERTRAX indications.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The indications of a misaligned RCCA include the following:
 - 5.1.1 Rod position measurement as described in Section 7.2.1.
 - 5.1.2 Fixed incore detector system (i.e., self powered neutron detectors).
 - 5.1.3 Movable incore detectors (i.e., AMS) flux mapping system.

14.2.12.19.3 Securing a Single Train of Feedwater Heaters (Test #214)

- 1.0 OBJECTIVE
 - 1.1 To demonstrate impact on primary and secondary systems due to securing a single train of feedwater heaters.
 - 1.2 This procedure shall be repeated at the following plateaus:
 - 1.2.1 50 percent reactor power in accordance with RG 1.68.

1.2.2 ≥ 98 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

- 2.1 The reactor is operating at the desired power level.
- 2.2 The following systems are in automatic operation:
 - 2.2.1 Primary and secondary level controls (e.g., pressurizer, feedwater heaters, VCT, deaerator, SG).
 - 2.2.2 Primary and secondary pressure controls (e.g., pressurizer, VCT, condensate).
 - 2.2.3 Primary and secondary flow controls (e.g., CVCS letdown, feedwater).
 - 2.2.4 Primary and secondary temperature controls (e.g., RCS T_{avg}).

3.0 TEST METHOD

- 3.1 Secure one train of feedwater heaters (Reheater Stage 2 Drain Cooler, High Pressure Feedwater#7, and High Pressure Feedwater#6) by bypassing the feedwater heaters.
- 3.2 Verify that design limits are met.

4.0 DATA REQUIRED

- 4.1 Secondary temperature, pressure, and flow data.
- 4.2 Primary flow, temperature, pressurizer, and reactor power data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The feedwater temperature remains above the temperature in Section 10.4.7, Table 10.1-1, and Table 15.0-5 (Note 1).

14.2.12.20 Power Ascension Plateau, 75 Percent Power Ascension Plateau

Some of the following tests are performed in more than one plateau. In those instances the test is listed in the first plateau that it is recommended to be performed.

14.2.12.20.1 Liquid Waste Storage and Processing Systems (Test #215)

1.0 OBJECTIVE

- 1.1 To demonstrate that the operation of the liquid waste storage and processing systems (LWSPS) for collection, processing, recycling, and preparation of liquid waste for release to the environment is satisfactory.
- 1.2 To determine the ability of plant systems to process radioactive effluents. This procedure shall be performed at the following plateaus:
 - 1.2.1 75 percent reactor power in accordance with RG 1.68.

1.2.2 ≥ 98 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

2.1 The liquid waste processing equipment is functional.

3.0 TEST METHOD

3.1 Monitor the performance of the LWSPS.

3.2 Verify isotopic concentrations in the liquid stream.

3.3 Verify that the LWSPS is capable of collecting and processing liquid waste.

4.0 DATA REQUIRED

4.1 Conditions of Measurement.

4.1.1 Reactor power history and RCS radioactivity level.

4.1.2 Liquid waste processing system tank levels.

4.1.3 Liquid waste processing system demineralizer data.

5.0 ACCEPTANCE CRITERIA

5.1 The LWSPS processes radioactive effluents as described in Section 11.2.

14.2.12.20.2 Gaseous Waste Processing System (Test #216)

1.0 OBJECTIVE

1.1 To demonstrate that the operation of the gaseous waste processing system (GWPS) for collection and processing of radioactive gases vented from plant equipment is performing satisfactorily.

1.2 To determine the ability of plant systems to process radioactive effluents. This procedure shall be performed at the following plateaus:

1.2.1 75 percent reactor power in accordance with RG 1.68.

1.2.2 ≥ 98 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

2.1 The gaseous waste processing equipment is functional.

3.0 TEST METHOD

3.1 Verify that the gaseous waste processing simultaneously collects and processes gaseous waste.

4.0 DATA REQUIRED

- 4.1 Conditions of Measurement:
 - 4.1.1 Reactor power history and RCS radioactivity level.
 - 4.1.2 Containment temperature and humidity.
 - 4.1.3 Condenser operating data.
 - 4.1.4 Effluent control monitor operating data.
 - 4.1.5 Gas analyzer operating data.
 - 4.1.6 Gas transport times.

5.0 ACCEPTANCE CRITERIA

- 5.1 The GWPS processes radioactive effluent as described in Section 11.3.

14.2.12.20.3 Loss of Feedwater Pump (Test #217)

1.0 OBJECTIVE

- 1.1 To evaluate system response to a loss of one of three operating feedwater pumps.
- 1.2 To demonstrate system effectiveness of instrumentation in detecting a dropped rod and verification of automatic actions in accordance with RG 1.68.
- 1.3 To demonstrate that rapid load changes can be accomplished in a manner that maintains plant safety.
- 1.4 This procedure shall be performed at the following plateau:
 - 1.4.1 75 percent reactor power.

2.0 PREREQUISITES

- 2.1 The reactor is operating at the desired power level.
- 2.2 Establish a band of operation in which there are no restrictions on the rate of load increase or decrease based on AREVA Fuel Preconditioning Guidelines.
- 2.3 The following systems are in automatic operation:
 - 2.3.1 Primary and secondary level controls (e.g., pressurizer, feedwater heaters, VCT, deaerator, SG).
 - 2.3.2 Primary and secondary pressure controls (e.g., pressurizer, VCT, condensate).
 - 2.3.3 Primary and secondary flow controls (e.g., CVCS letdown, feedwater).
 - 2.3.4 Primary and secondary temperature controls (e.g., RCS Tavg).
 - 2.3.5 Rod control (the rod pilot system is operating in automatic with no RCCA movement prior (20 minutes) to the test).

2.4 Verify that each feedwater pump is providing approximately 33 percent of the required feedwater flow.

3.0 TEST METHOD

3.1 Loss of main feedwater pump:

3.1.1 One of the three operating feedwater pumps is tripped.

3.2 RCCA Drop:

3.2.1 Verify that a partial reactor trip occurred in response to the change in feedwater flow.

4.0 DATA REQUIRED

4.1 Time dependent data:

4.1.1 Pressurizer level and pressure.

4.1.2 VCT parameters.

4.1.3 RCS temperatures.

4.1.4 RCCA position (each available position indication, including movable incore flux traces (i.e., Aeroball) and fixed incore detectors).

4.1.5 Power level and demand.

4.1.6 SG levels and pressures.

4.1.7 Feedwater and steam flow.

4.1.8 Feedwater temperature.

5.0 ACCEPTANCE CRITERIA

5.1 The control systems stabilize the plant to normal operating control bands.

5.2 RCCA position during partial scram is indicated by independent systems.

5.3 No safety actuation limits are exceeded.

14.2.12.21 Power Ascension Plateau, \geq 98 Percent Power Ascension Plateau

Some of the following tests are performed in more than one plateau, in those instances the test is listed in the first plateau that it is recommended to be performed. Each test assumes that plant instrumentation shall be functional prior to the test.

14.2.12.21.1 HZP to HFP Reactivity Difference (Test #218)

1.0 OBJECTIVE

1.1 To measure the reactivity coefficients at a high power level.

- 1.2 To measure the full-power critical boron concentration with rods fully withdrawn per ANSI/ANS-19.6.1. This procedure shall be performed at the following plateau:
 - 1.2.1 ≥ 98 percent reactor power in accordance with RG 1.68. This test combined with the steady-state core performance test satisfies the reactivity coefficient evaluation requirement of RG 1.68.

2.0 PREREQUISITES

- 2.1 The reactor is at a high power level with the following:
 - 2.1.1 Equilibrium xenon.
 - 2.1.2 RCCAs are within 10 steps of the rods out position.
 - 2.1.3 AO has been stable (± 2 percent) for previous 24 hours.
 - 2.1.4 Measure boron concentration and boron-10 isotopic concentration.

3.0 TEST METHOD

- 3.1 The reactivity coefficients are determined by updating the three dimensional core model (POWERTRAX) with current plant data.
- 3.2 The tests.

4.0 DATA REQUIRED

- 4.1 Reactor thermal power.
- 4.2 RCCA configuration.
- 4.3 Boron concentration (ppmB) and isotopic abundance of boron-10.
- 4.4 Core burnup.
- 4.5 RCS temperature.

5.0 ACCEPTANCE CRITERIA

- 5.1 The core designer shall investigate differences greater than 500 pcm between measured values and predications.
- 5.2 Test criteria specified in ANSI/ANS 19.6.1.

14.2.12.21.2 Trip of Generator Main Breaker (Test #219)

1.0 OBJECTIVE

- 1.1 To demonstrate that the plant responds and is controlled as designed following a full-power turbine trip.
- 1.2 This procedure shall be performed at the following plateau:
 - 1.2.1 ≥ 98 percent reactor power in accordance with RG 1.68.

2.0 PREREQUISITES

2.1 The following systems are in automatic operation:

- 2.1.1 Primary and secondary level controls (e.g., pressurizer, feedwater heaters, VCT, deaerator, SG).
- 2.1.2 Primary and secondary pressure controls (e.g., pressurizer, VCT, condensate).
- 2.1.3 Primary and secondary flow controls (e.g., CVCS letdown, feedwater).
- 2.1.4 Primary and secondary temperature controls (e.g., RCS T_{avg}).

3.0 TEST METHOD

- 3.1 The turbine is tripped from the MCR simultaneous with trip of each RCP.
- 3.2 Verify that RCPs cease to operate.
- 3.3 The plant behavior is monitored to establish that the control systems maintain the NSSS within operating limits.

4.0 DATA REQUIRED

- 4.1 Plant condition prior to trip.
- 4.2 The following acceptance criteria parameters are monitored prior to and throughout the transient:
 - 4.2.1 Pressurizer parameters (i.e., pressure and level).
 - 4.2.2 RCS temperatures (i.e., T_{cold} , T_{hot} and T_{avg}).
 - 4.2.3 SG parameters (i.e., flow, pressure, temperature and level).
 - 4.2.4 RCCA position.
- 4.3 Additional key plant parameters shall be monitored for base line data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The plant responds as described in Section 15.2.2.

14.2.12.21.3 Load Follow (Test #220)

1.0 OBJECTIVE

- 1.1 To demonstrate that the plant responds as designed to a requested change to reduce power, stabilize power at lower power level, and return to original power level.

2.0 PREREQUISITES

2.1 The following systems are in automatic operation:

- 2.1.1 Primary and secondary level controls (e.g., pressurizer, feedwater heaters, VCT, deaerator, SG).
- 2.1.2 Primary and secondary pressure controls (e.g., pressurizer, VCT, condensate).
- 2.1.3 Primary and secondary flow controls (e.g., CVCS letdown, feedwater).
- 2.1.4 Primary and secondary temperature controls (e.g., RCS T_{avg}).
- 2.1.5 Reactor reactivity controls (i.e., control rods, boration and dilution).

3.0 TEST METHOD

- 3.1 Plant power is reduced 10 percent from the original power level to a new power level over a one hour duration without operator intervention.
- 3.2 Plant power is stabilized at the new power level for two hours without operator intervention.
- 3.3 Plant power is increased ten percent from the reduced power level to the original power level over one and half hour duration without operator intervention.
- 3.4 The plant behavior is monitored to establish that the control systems maintain the NSSS within operating limits.

4.0 DATA REQUIRED

- 4.1 Plant condition prior to transient.
- 4.2 The following acceptance criteria parameters are monitored prior to and throughout the transient:
 - 4.2.1 Pressurizer parameters (i.e., pressure and level).
 - 4.2.2 RCS temperatures (i.e., T_{cold} , T_{hot} and T_{avg}).
 - 4.2.3 SG parameters (i.e., flow, pressure, temperature and level).
 - 4.2.4 RCS parameters (i.e., flow, pressure, temperature and pressurizer level).
 - 4.2.5 RCCA position.
 - 4.2.6 RCS boron concentration.
- 4.3 Additional key plant parameters shall be monitored for base line data.

5.0 ACCEPTANCE CRITERIA

- 5.1 The plant responds as described in Section 10.2.

14.2.12.21.4 Loss of Offsite Load (Test #221)

1.0 OBJECTIVE

- 1.1 To demonstrate that the plant responds and is controlled as designed following a loss of offsite load.
- 1.2 This procedure shall be performed at the following plateau:
 - 1.2.1 ≥ 98 percent reactor power in accordance with RG 1.68.
- 2.0 PREREQUISITES
 - 2.1 The following systems are in automatic operation:
 - 2.1.1 Primary and secondary level controls (e.g., pressurizer, feedwater heaters, VCT, deaerator, SG).
 - 2.1.2 Primary and secondary pressure controls (e.g., pressurizer, VCT, condensate).
 - 2.1.3 Primary and secondary flow controls (e.g., CVCS letdown, feedwater).
 - 2.1.4 Primary and secondary temperature controls (e.g., RCS T_{avg}).
- 3.0 TEST METHOD
 - 3.1 The turbine-generator is removed from the grid by opening the output breaker.
 - 3.2 Verify that RCPs continue to operate.
 - 3.3 Verify that a partial rod trip occurs but the reactor remains critical.
 - 3.4 Verify that the turbine-generator continues to provide house loads.
 - 3.5 The plant behavior is monitored to establish that the control systems maintain the NSSS within operating limits.
- 4.0 DATA REQUIRED
 - 4.1 Plant condition prior to trip.
 - 4.2 The following acceptance criteria parameters are monitored prior to and throughout the transient:
 - 4.2.1 Pressurizer parameters (i.e., pressure and level).
 - 4.2.2 RCS temperatures (i.e., T_{cold} , T_{hot} and T_{avg}).
 - 4.2.3 SG parameters (i.e., flow, pressure, temperature and level).
 - 4.2.4 RCS parameters (i.e., flow, pressure, temperature and pressurizer level).
 - 4.2.5 RCCA position.
 - 4.3 Additional key plant parameters shall be monitored for base line data.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 The plant responds as described in Section 15.2.1.

14.2.12.21.5 Actual Rod Drop Times (Test #222)

- 1.0 OBJECTIVE
 - 1.1 To determine the actual RCCA drop times from actual reactor trips.
 - 1.2 This procedure shall be performed at the following plateau:
 - 1.2.1 ≥ 98 percent reactor power in accordance with RG 1.68.
- 2.0 PREREQUISITES
 - 2.1 Determine reactor trip times for reactor trips since fuel load.
- 3.0 TEST METHOD
 - 3.1 Collect rod drop times for each reactor trip.
- 4.0 DATA REQUIRED
 - 4.1 Rod drop times for each reactor trip.
- 5.0 ACCEPTANCE CRITERIA
 - 5.1 Verify that actual rod drop data meets Technical Specification requirements and there are no adverse data trends.

14.2.12.21.6 Cooling Tower Acceptance (Test #223)

A COL applicant that references the U.S. EPR design certification will provide site-specific information for the cooling tower. The following is a typical COLA test; if a site specific test will be used the COL applicant will provide the test.

- 1.0 OBJECTIVE
 - 1.1 To verify the cooling tower is capable of rejecting the design heat load.
- 2.0 PREREQUISITES
 - 2.1 Construction activities are complete.
 - 2.2 Circulating water system flow balance has been performed.
 - 2.3 Permanently installed instrumentation is functional and calibrated.
 - 2.4 Test instrumentation is calibrated and available.
 - 2.5 Plant output is at approximately full-power.
- 3.0 TEST METHOD
 - 3.1 Perform a measurement of the cooling tower performance using Cooling Tower Institute (CTI) standards.
- 4.0 DATA REQUIRED

4.1 Cooling water temperature and flows.

5.0 ACCEPTANCE CRITERIA

5.1 The cooling tower performance meets manufacturers design as described in Section 10.4.5.1.

14.2.13 References

1. ASME Boiler and Pressure Vessel Code, Section III, “Rules for Construction of Nuclear Facility Components,” Class 1, 2, and 3 Components, The American Society of Mechanical Engineers, 2004, (No Addenda).
2. ASME BPV Code, Section III, Division 1, Subsection NE, “Class MC Components,” The American Society of Mechanical Engineers, 2004, (No Addenda).
3. ASME PTC-6, “Guidance for Evaluation of Measurement Uncertainty in Performance Tests of Steam Turbines,” The American Society of Mechanical Engineers, 2004.
4. ASME PTC-4.1, “Steam Generating Units.”
5. NFPA 72, “National Fire Alarm Code,” National Fire Protection Association Standards, 2002.
6. ANSI/ANS-19.6.1, “Reload Startup Physics Test for Pressurized Water Reactors,” American National Standards Institute, 1997.
7. ANSI/ACI 349, “Code Requirements for Nuclear Safety Related Concrete Structures,” American National Standards Institute, 2006.

**Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 1 of 13**

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
001	Fuel pool cooling and purification system	FSAR	Appendix A, 1.m.(1)	
002	CVCS volume control tank	FSAR	Appendix A, 1.b.(2)	
003	CVCS charging and seal injection	FSAR	Appendix A, 1.b.(2)	
004	CVCS letdown	FSAR	Appendix A, 1.b.(2)	
005	CVCS chemical addition	FSAR	Appendix A, 1.b.(2)	
006	Coolant supply & storage system	FSAR	Appendix A, 1.b.(2)	
007	Reactor boron & water makeup system	FSAR	Appendix A, 1.b.(2)	
008	Boric acid batching tank	FSAR	Appendix A, 1.b.(2)	
009	Boric acid storage tank	FSAR	Appendix A, 1.b.(2)	
010	Coolant degasification system	FSAR	Appendix A, 1.n.(10)	
011	Coolant purification system	FSAR	Appendix A, 1.n.(10)	
012	Reactor coolant system	FSAR	Appendix A, 1.a.(2)	RG 1.20
013	Combustible gas control system	FSAR	Appendix A, 1.h.(4)	
014	Medium head safety injection	FSAR	Appendix A, 1.h.(1)	RG 1.79
015	Safety injection accumulator	FSAR	Appendix A, 1.h.(1)	RG 1.79
016	Residual heat removal	FSAR	Appendix A, 1.d.(5)	RG 1.139
017	Mid-loop operations verification	FSAR	Appendix A, 1.d.(5)	RG 1.139
018	Severe accident heat removal system	FSAR	Appendix A, 1.d.(5)	

**Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 2 of 13**

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
019	Extra borating system	FSAR	Appendix A, 1.b.(2)	
020	Emergency feedwater system	FSAR	Appendix A, 1.d.(8)	RG 1.79
021	Emergency feedwater storage pool	FSAR	Appendix A, 1.d.(8)	RG 1.79
022	In-containment refueling water storage tank system	FSAR	Appendix A, 1.h.(8)	
023	Core melt stabilization system	FSAR	Appendix A, 1.d.(5)	
024	Containment equipment hatch functional and leak test	FSAR	Appendix A, 1.i.(4)	
025	Containment personnel airlock functional and leak test	FSAR	Appendix A, 1.i.(5)	
026	Containment electrical penetration assemblies	FSAR	Appendix A, 1.i.(4)	
027	Containment isolation valves	FSAR	Appendix A, 1.i.(2)	
028	Containment isolation valves leakage rate	FSAR	Appendix A, 1.i.(3)	
029	Containment integrated leak rate and structural integrity tests	FSAR	Appendix A, 1.i.(6)	
030	Reactor coolant system hydrostatic	FSAR	Appendix A, 1.a.(4)	
031	Reactor coolant pump motor initial operation	FSAR	Appendix A, 1.a.(2)(b)	
032	Steam generator hydrostatic	FSAR	Appendix A, 1.a.(2)(c)	
033	Steam generator downcomer feedwater system water hammer	FSAR	Appendix A, 1.a.(2)(c)	
034	Balance of plant piping thermal expansion measurement	FSAR	Appendix A, 1.e	
035	BOP piping vibration measurement	FSAR	Appendix A, 1.e	
036	Control rod drive mechanism control	FSAR	Appendix A, 1.b.(1)	

**Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 3 of 13**

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
037	Pressurizer safety valve	FSAR	Appendix A, 1.a.(2)(d)	
038	Fuel handling system	FSAR	Appendix A, 1.m.(2)	
039	Fuel transfer system operation and leak test	FSAR	Appendix A, 1.m.(3) & (5)	
040	Containment polar crane	FSAR	Appendix A, 1.o.(1), (2), & (3)	
041	Fuel building cranes	FSAR	Appendix A, 1.m.(2)	
042	Turbine building crane	FSAR	Appendix A, 1.n	
043	Raw water supply system	COLA		
044	Reserved			
045	Seal water supply system	FSAR	Appendix A, 1.n.(8)	
046	Component cooling water system	FSAR	Appendix A, 1.d.(11) & 1.n.(3)	
047	Reserved			
048	Essential service water system	FSAR	Appendix A, 1.d.(11) & 1.n.(1)	
049	Ultimate heat sink	FSAR	Appendix A, 1.d.(10) & 1.h.(10)	
050	Reserved			
051	Reserved			
052	Safety chilled water	FSAR	Appendix A, 1.n.(14)	
053	Reserved			
054	Fire water distribution system	FSAR	Appendix A, 1.n.(7)	
055	Spray deluge systems	FSAR	Appendix A, 1.n.(7)	

**Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 4 of 13**

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
056	Sprinkler systems	FSAR	Appendix A, 1.n.(7)	
057	Gaseous fire extinguishing systems	FSAR	Appendix A, 1.n.(7)	
058	Reserved			
059	Feedwater system	FSAR	Appendix A, 1.e.(9)	
060	Feedwater heating system	FSAR	Appendix A, 1.e.(10)	
061	Main steam – turbine bypass systems	FSAR	Appendix A, 1.e.(2)	
062	Main steam safety valve	FSAR	Appendix A, 1.d.(1) & 1.e.(4)	
063	Main steam isolation valves, and MSIV bypass valves	FSAR	Appendix A, 1.d.(7) & 1.e.(3)	
064	Turbine gland sealing system	FSAR	Appendix A, 1.e.(5)	
065	Main condenser and main condenser evacuation system	FSAR	Appendix A, 1.e.(7)	
066	Condensate system	FSAR	Appendix A, 1.e.(8)	
067	Steam generator blowdown system	FSAR	Appendix A, 1.e.(1)	
068	Steam turbine	FSAR	Appendix A, 1.e.(6)	
069	Circulating water supply system	COLA	Appendix A, 1.d.(11) & 1.f.(1)	
070	Reheater drains system	FSAR	Appendix A, 1.e.(10)	
071	Secondary sampling system	FSAR	Appendix A, 1.l.(8)	
072	Steam generator blowdown demineralizing system	FSAR	Appendix A, 1.e.(1)	
073	Containment building cooling	FSAR	Appendix A, 1.i.(16)	

**Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 5 of 13**

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
074	Containment building cooling subsystem	FSAR	Appendix A, 1.i.(16)	
075	Containment building ventilation system	FSAR	Appendix A, 1.i.(16)	RG 1.52
076	Containment purge	FSAR	Appendix A, 1.i.(9)	
077	Annulus ventilation system	FSAR	Appendix A, 1.i.(18)	
078	Electrical division of safeguard building ventilation system	FSAR	Appendix A, 1.n.(14)	RG 1.140
079	Nuclear auxiliary building ventilation system	FSAR	Appendix A, 1.k.(4), & 1.n.(14)	RG 1.140
080	Radioactive waste building ventilation system	FSAR	Appendix A, 1.k.(4), & 1.n.(14)	RG 1.140
081	Fuel building ventilation system	FSAR	Appendix A, 1.k.(4), & 1.n.(14)	RG 1.140
082	Main control room air conditioning system	FSAR	Appendix A, 1.n.(14)	RG 1.52
083	Safeguard building controlled area ventilation system	FSAR	Appendix A, 1.k.(4), & 1.n.(14)	RG 1.52
084	Emergency power generating building ventilation	FSAR	Appendix A, 1.n.(14)	
085	Smoke confinement system	FSAR	Appendix A, 1.n.(14)	
086	Station blackout building room ventilation	FSAR	Appendix A, 1.n.(14)	
087	Turbine island ventilation systems	FSAR	Appendix A, 1.n.(14)	
088	Essential service water pump building ventilation system	FSAR	Appendix A, 1.n.(14)	
089	Reserved			
090	Reserved			
091	Leak-off system	FSAR		

**Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 6 of 13**

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
092	Sampling activity monitoring system	FSAR	Appendix A, 1.k.(1)	
093	Solid waste storage	FSAR	Appendix A, 1.l.(3)	
094	Radioactive concentrates processing – solid waste	FSAR	Appendix A, 1.l.(3)	
095	Liquid waste processing	FSAR	Appendix A, 1.l.(1)	
096	Reactor coolant drain tank	FSAR	Appendix A, 1.l.(7)	
097	Equipment drain tank	FSAR	Appendix A, 1.l.(7)	
098	Equipment and floor drainage system	FSAR	Appendix A, 1.l.(7)	
099	Gaseous waste processing system	FSAR	Appendix A, 1.l.(2)	
100	Nuclear sampling system	FSAR	Appendix A, 1.l.(8)	
101	Station Blackout Diesel Generator Set	FSAR	Appendix A, 1.g.(1)	
102	Station blackout diesel generator electrical	FSAR	Appendix A, 1.g.(1)	
103	Station blackout diesel generator auxiliaries	FSAR	Appendix A, 1.g.(1)	
104	Emergency Diesel Generator Set	FSAR	Appendix A, 1.g.(3)	RG 1.9
105	Emergency diesel generator electrical	FSAR	Appendix A, 1.g.(3)	RG 1.9
106	Emergency diesel generator auxiliaries	FSAR	Appendix A, 1.g.(3)	RG 1.9
107	Auxiliary steam generating system	FSAR	Appendix A, 1.n.	
108	Switchyard and preferred power	FSAR	Appendix A, 1.g.(1)	
109	Unit main power	FSAR	Appendix A, 1.g.(1)	

**Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 7 of 13**

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
110	Class 1E uninterruptible power supply system	FSAR	Appendix A, 1.g.(3)	
111	Non-class 1E uninterruptible power	FSAR	Appendix A, 1.g.(1)	
112	Control rod drive power	FSAR	Appendix A, 1.g.(1)	
113	Normal lighting	FSAR	Appendix A, 1.g.(1)	
114	Security lighting	FSAR	Appendix A, 1.g.(1)	
115	Emergency lighting	FSAR	Appendix A, 1.g.(1)	
116	6.9kV Class 1E emergency power	FSAR	Appendix A, 1.g.(2)	
117	480 V Class 1E emergency power	FSAR	Appendix A, 1.g.(2)	
118	13.8 kV normal power	FSAR	Appendix A, 1.g.(1)	
119	6.9 kV normal power	FSAR	Appendix A, 1.g.(1)	
120	480 V normal power	FSAR	Appendix A, 1.g.(1)	
121	Class 1E DC power	FSAR	Appendix A, 1.g.(4)	
122	Non-class 1E DC power	FSAR	Appendix A, 1.g.(4)	
123	Severe accident uninterruptible power	FSAR	Appendix A, 1.g.(1)	
124	Non-safety instrument & control	FSAR	Appendix A, 1.g.(1)	
125	Seismic monitoring system	FSAR	Appendix A, 1.j.(10)	
126	Boron concentration measurement system	FSAR	Appendix A, 1.n.(6)	
127	Aeroball measurement system	FSAR	Appendix A, 1.j.(11)	

Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 8 of 13

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
128	Process Automation System	FSAR	Appendix A, 1.j.(8)	
129	Process information and control system	FSAR	Appendix A, 1.j.(8)	
130	Communication system	FSAR	Appendix A, 1.n.(13)	
131	Reserved			
132	Plant fire alarm system	FSAR	Appendix A, 1.n.(7)	
133	Loose parts monitoring system	FSAR	Appendix A, 1.j.(6)	
134	Turbine-generator instrumentation and control	FSAR	Appendix A, 1.j.(8) & (15)	
135	Reactor pressure vessel level measurement system	FSAR	Appendix A, 1.j.(22)	
136	Fatigue monitoring system	FSAR	Appendix A, 1.j.(8)	
137	Leak detection systems	FSAR	Appendix A, 1.j.(20)	
138	Accident monitoring	FSAR	Appendix A, 1.j.(22)	
139	Reserved			
140	Remote shutdown station	FSAR	Appendix A, 1.j.(19)	RG 1.68.2
141	Incore instrumentation	FSAR	Appendix A, 1.j.(13)	
142	Excore instrumentation	FSAR	Appendix A, 1.j.(13)	
143	Radiation monitoring	FSAR	Appendix A, 1.k.(1)	
144	Process and effluent radiological monitoring	FSAR	Appendix A, 1.k.(1)	
145	Hydrogen monitoring	FSAR	Appendix A, 1.j.(23)	
146	Protection	FSAR	Appendix A, 1.c.	

**Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 9 of 13**

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
147	Reactor control, surveillance & limitation	FSAR	Appendix A, 1.j.(8)	
148	Main steam relief trains	FSAR	Appendix A, 1.d.(3) & 1.e.(4)	
149	Steam generator level control	FSAR	Appendix A, 1.j.(2)	
150	Reactor partial trip	FSAR	Appendix A, 1.c.	
151	Primary depressurization	FSAR	Appendix A, 1.a.(2)(d) & 1.h.(2)	
152	Rapid depressurization	FSAR	Appendix A, 1.a.(2)(d) & 1.h.(2)	
153	Integrated engineered safety features / loss of power	FSAR	Appendix A, 1.h.	RG 1.41
154	Safe shutdown	FSAR	Appendix A, 1.c.	
155	Post accident monitoring instrumentation	FSAR	Appendix A, 1.j.(22)	
156	Pressurizer pressure and level control	FSAR	Appendix A, 1.j.(1)	
157	Reserved			
158	Reserved			
159	Process radiation monitor	FSAR	Appendix A, 1.k.(1)	
160	Reserved			
161	Hot functional sequencing document	FSAR		RG 1.68
162	Pre-Core instrument correlation	FSAR	Appendix C, 2.a.(5) & (6)	
163	Pre-Core test data record	FSAR	Appendix C, 2.a	
164	Pre-Core reactor internals vibration measurements	FSAR	Appendix C,	RG 1.20
165	Pre-Core reactor coolant system expansion measurements	FSAR	2.a	

Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 10 of 13

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
166	Pre-Core primary and secondary chemistry data	FSAR	Appendix C,	
167	Pre-Core pressurizer performance	FSAR	2.a	
168	Pre-Core pressurizer surge line stratification	FSAR	Appendix C,	
169	Pre-Core control rod drive mechanism performance	FSAR	2.a	
170	Pre-Core reactor coolant system flow model verification	FSAR	Appendix C, 2.a	
171	Pre-Core reactor coolant system heat loss	FSAR		
172	Pre-Core primary system leak rate measurement	FSAR	Appendix C, 2.a	
173	Pre-Core CVCS integrated test	FSAR	Appendix C, 2.a.(10), (11), & (15)	
174	Pre-Core turbine overspeed	FSAR	Appendix C, 2.a	
175	Pre-Core safety injection check valve test	FSAR	Appendix C, 2.a.(3)	
176	Pre-Core boration and dilution measurements	FSAR	Appendix C, 2.a.(11)	
177	Pre-Core safety injection initiated at HZP	FSAR	Appendix C, 2.a	
178	Pre-Core loss of instrument air	FSAR	Appendix C, 2.a	RG 1.68.3
179	Initial fuel load	FSAR	Appendix A, 2	
180	Post-Core sequencing document	FSAR	Appendix A, 2	
181	Post-Core loose parts monitoring baseline	FSAR	Appendix A, 2.f	
182	Post-Core RCS temperature cross calibration	FSAR	Appendix A, 2.f	
183	Post-Core reactor coolant system flow baseline	FSAR	Appendix A, 2.f	

Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 11 of 13

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
184	Post-Core control rod drive mechanism performance	FSAR	Appendix A, 2.b	
185	Post-Core reactor coolant and secondary water chemistry data	FSAR	Appendix A, 2.e	
186	Post-Core pressurizer spray valve and control adjustments	FSAR	Appendix A, 2.f	
187	Post-Core reactor coolant system leak rate measurement	FSAR	Appendix A, 2.d	
188	Post-Core incore instrumentation	FSAR	Appendix A, 2.g	
189	Leak detection systems	FSAR	Appendix A, 2.d	
190	Critical Boron Concentration: All Rods Out	FSAR	Appendix A, 3	
191	Isothermal Temperature Coefficient	FSAR	Appendix A, 4.a	
192	Rod Worth	FSAR	Appendix A, 4.b	
193	Low Power Biological Shield Survey	FSAR	Appendix A, 4.f	
194	Comparison of Digital Systems And Design Predictions	FSAR	Appendix A, 4.u	
195	Main, Startup and Emergency Feedwater Systems	FSAR	Appendix A, 4.k	
196	Natural Circulation	FSAR	Appendix A, 4.t	
197	Baseline NSSS Integrity Monitoring	FSAR	Appendix A, 4.	
198	Total Loss of Offsite Power	FSAR	Appendix A, 5	
199	Control Systems Checkout	FSAR	Appendix A, 5	
200	Load Swings	FSAR	Appendix A, 5	
201	Secondary Calorimetric Power	FSAR	Appendix A, 5	


Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 12 of 13

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
202	Primary Calorimetric	FSAR	Appendix A, 5	
203	Ventilation Capability	FSAR	Appendix A, 5	
204	Sampling Primary and Secondary Systems	FSAR	Appendix A, 5	
205	Failed Fuel Detection	FSAR	Appendix A, 5	
206	Self Powered Neutron Detector Calibration	FSAR	Appendix A, 5	
207	Steady-State Core Performance	FSAR	Appendix A, 5	
208	Core Related Reactor Trips	FSAR	Appendix A, 5	
209	Incore / Excore Cross-Calibration	FSAR	Appendix A, 5	
210	Penetration Temperature Survey	FSAR	Appendix A, 5	
211	Remote Shutdown Panel Checkout	FSAR	Appendix A, 5	RG 1.68.2
212	Biological Shield Survey	FSAR	Appendix A, 5	
213	Single RCCA Misalignment	FSAR	Appendix A, 5	
214	Securing A Single Train Of Feedwater Heaters	FSAR	Appendix A, 5	
215	Liquid Waste Storage and Processing Systems	FSAR	Appendix A, 5	
216	Gaseous Waste Processing System	FSAR	Appendix A, 5	
217	Loss Of Feedwater Pump	FSAR	Appendix A, 5	
218	HZP to HFP Reactivity Difference	FSAR	Appendix A, 5	
219	Trip of Generator Main Breaker	FSAR	Appendix A, 5	

Table 14.2-1—List of Initial Tests for the U.S. EPR
Sheet 13 of 13

Test #	Test Name	FSAR or COLA Test	Applicable Section of RG 1.68, Revision 3	Other RG
220	Load Follow	FSAR	Appendix A, 5	
221	Loss Of Offsite Load	FSAR	Appendix A, 5	
222	Actual Rod Drop Times	FSAR	Appendix A, 5	
223	Cooling Tower Acceptance	COLA	Appendix A, 5	
224	Access Building Ventilation System	FSAR	Appendix A, 5	
225	Potable and Sanitary Water Systems	FSAR	Appendix A, 1.n.	

Figure 14.2-1—U.S. EPR Commissioning Milestones



EPR3900 T2