**ISOLATION TESTS ON** WESTINGHOUSE TYPE AR RELAYS (SUPPLEMENTAL TESTING)

#### TEST PROCEDURE EQTP(84)-019, REVISION 2, ADDENDUM I

PREPARED BY: D. Rachall 19/13/85 D. Parshall, Class 1E Systems

REVIEWED BY: JL. E. ULL 13/19/11 R. E. Uebel, Class 1E Systems

APPROVED BY: 12/19/86 C. G. Morris, Manager, Class 1E Systems

1ES.645

8702090407 870203 PDR ADDCK 05000390 A PDR

Page 1 of 14

.

INDEX

		PAGE
1.0	OBJECTIVE	3
2.0	EQUIPMENT TESTED	3
3.0	TEST REQUIREMENTS	3
4.0	TEST PROCEDURE	4
5.0	REQUIRED TEST DATA	5
6.0	ACCEPTANCE CRITERIA	5
7.0	TEST RESULTS	5
8.0	SUMMARY	6
TABLE I	TEST TOOLS AND CALIBRATION	7
TABLE II	DATA SHEETS	8
FIGURE 1	ELECTRICAL CONNECTIONS (OPEN CONTACTS)	.13
FIGURE 2	ELECTRICAL CONNECTIONS (CLOSED CONTACTS	5) 14

#### 1.0 OBJECTIVE

The objective of this supplemental testing is to further verify the isolation capabilities of the AR Relays. Westinghouse type AR Relays are used as isolation devices between IE and non-IE circuits. Initial isolation testing was performed at Westinghouse Nuclear Services Integration Division (WNSID) ITTC facility in Monroeville, Pennsylvania in November 1984. The relays were tested for isolation between contacts and coil and between contacts as documented in EOTR(84)-019. Revision 2 (September 1985).

Supplemental testing was performed at Westinghouse Seco Road facility in Monroeville, Pennsylvania in December 1986. The relays were tested for the isolation capability between the contacts and coil in 1) open contact (high voltage) mode and 2) closed contact (high current) mode while the coil was being monitored for any induced coil voltage.

#### 2.0 EQUIPMENT TESTED

Testing was performed on Westinghouse Type AR Relays identified as follows:

Quantity	f Poles	Catalog #	Style
2	4	AR440AR	766A025G09

#### 3.0 TEST REQUIREMENTS

3.1 General

Engineering bench tests were conducted at Westinghouse Seco Road Assembly and Test Facility. Two (2) relays were tested for isolation between contacts (non-1E Circuits) and coil (1E Circuits).

The insulation resistance of each relay between all contacts (connected in parallel) and coil (terminals connected together) was measured and recorded using a megometer (500 VDC) before tests.

Each relay was subjected to a preliminary dielectric test where 1000 VAC was applied between contacts and coil. Alarms were set on the hypot tester at 1mA.

Open Contact Mode (High Voltage Testing)

Test voltages of 120 VAC, 240 VAC and 580 VAC were applied in turn to the open contacts (Figure 1) for one (1) minute and the coil was monitored for any induced voltage.

#### Closed Contacts (High Current Testing)

A test voltage of 120 VAC was applied to the closed contacts (connected in series). A 12.4 ohm series resistive load (heater) and a fuse (15A) were used to limit the current through the closed contacts (Figure 2). The coil was again monitored for one (1) minute.

#### 3.2 Test Equipment

A list of test equipment used for the isolation testing is included in the test log book and is provided in Table 1.

#### 3.3 Monitoring Requirements

The following parameters were measured and recorded:

- Insulation resistance between contacts and coil (@ 500 VDC)
- Applied test voltage
- Input current
- Induced coil voltage

#### 4.0 TEST PROCEDURE

4.1 Test Sequence

Data is provided in Table 2.

- 4.1.1 Measure insulation resistance (at 500 VDC) between contacts and coil (de-energized).
- 4.1.2 Apply 120 VAC to open contacts (Figure 1)
- 4.1.3 Record parameters after one (1) minute (Table 2)
- 4.1.4 Repeat 4.1.2 and 4.1.3 at 240 VAC
- 4.1.5 .... Repeat 4.1.2 and 4.1.3 at 580 VAC
- Apply 120 VAC to closed contacts (Figure 2) 4.1.6
- Record parameters after one (1) minute (Table 2) or 4.1.7 until fuse blows.

#### 5.0 REQUIRED TEST DATA

- 5.1 A listing of all equipment used for test (Table 1).
- 5.2 All test recordings (Table 2).
- 5.3 Log book recording start of test, completion of test steps, abnormal occurrences, deviations from test procedure, etc.

#### 6.0 ACCEPTANCE CRITERIA\*

Insulation resistance of greater than 1 megohm (at 500 VDC) between contacts and coil.

Dielectric test - leakage current not to exceed 1mA.

#### 7.0 TEST RESULTS

The AR Relays were tested according to the isolation test procedures in Sections 3 and 4.

Insulation resistance measurements were made on the relays (between contacts and coil) at 500 VDC prior to testing. The insulation resistance was greater than 100 megohms which greatly exceeded the acceptance criteria of 1 megohm.

A preliminary dielectric test was performed by applying 1000 VAC across the open contacts and the coil. Alarms were set at ImA on the Hypot tester. None of the Alarms were activated, indicating that the leakage current between contacts and coil was less than ImA.

Open Contact Mode (High Voltage) Testing

A test voltage of 120 VAC was applied to the open contacts (Figure 1) for one (1) minute. An induced coil voltage of 1.15 E-06 volts was recorded. (Data Sheet 1).

A test voltage of 240 VAC was applied to the open contacts (Figure 1) for one (1) minute. An induced coil voltage of 1.15 E-O6 volts was recorded. (Data Sheet 2).

A test voltage of 580 VAC was applied to the open contacts (Figure 1) for one (1) minute. An induced coil voltage of 1.17 E-06 volts was recorded. (Data Sheet 3).

\* Derived from EIA Standard RS-407-A, (July 1978), Testing Procedures for Relays for Electrical and Electronic Equipment

#### Closed Contact Mode (High Current) Testing

A test voltage of 120 VAC was applied across the closed contacts for one (1) minute. The current obtained through the contacts was 8.93 Amps. The coil voltage after one (1) minute was 4.98mV. After this test, the relays were disassembled and the contacts were visually inspected. No signs of deterioration of the contacts were observed as a result of this test (Data Sheet 4).

#### Additional High Current Testing

The relays were subjected to a series of test voltages. For Relay #2, the voltage was adjusted to 140 VAC to obtain a current of 10.38 Amps. The voltage was then increased to obtain current steps of approximately 1 amp each (Data Sheet 5). After the final current step (290 VAC to obtain 19.8 Amps), Relay #2 was disassembled. Visual inspection of the contacts showed 25% of contacts had deterioriated (pitted) and all remaining contacts had discolored. However, the contacts did not burn open.

Relay #1 was also subjected to a series of test voltages to obtain current steps of approximately 5 Amps each step (Data Sheet 5). After the final current step (265 VAC, 19.8 Amps), the relay was disassembled. Visual inspection of the contacts showed discoloration of the contacts. However, no pitting was observed. It is believed that pitting occurred on Relay #2 contacts because the contacts were subjected to the higher currents for a longer period of time.

#### 8.0 SUMMARY

In conclusion, Westinghouse Type AR Relays have been tested as isolation devices with testing documented in EQTP(84)-019, Revision 2 "Isolation Tests for Westinghouse Type AR Relays Used in Auxiliary Relay Racks" and EQTR(84)-019, Revision 2, Addendum I, "Isolation Tests on Westinghouse Type AR Relays (Supplemental Testing)". Testing has demonstrated that under abnormal voltage and current conditions (faults) occurring on the contact side of the relay, there was no gross failure of coil/contact isolation capabilities. The coil voltage was monitored throughout all phases of testing and, although the induced voltages were quite small, evaluation of their ultimate acceptability should be based on the specific application of the AR relays.

Westinghouse Proprietary Class 3 EQTP(84)-019, Revision 2, Addendum I

### TABLE I

#### TEST TOOLS AND CALIBRATION

TEST COMPLETION DATE 12/15/86 EWO # 861.050, Revision 0 Model (Description) Manufacturer Last Calibration Date Temperature Probe 12/12/86 Fluke Fluke Digital Multimeter 6/12/56 Keithley Digital Multimeter 9/24/86 Simoson Ampmeter 7/10/86 Westinahouse Ampmeter 7/10/86 Test Bench 8/5/96 Westinghouse N/A Resistive Load (Heater) NZA 7/8/86 A&R Hnot Tester

Page 7

EDTP(84)-019, Revision 2, Addendum 1

## TABLE 2

## AR RELAY ISOLATION TEST DATA SHEET 1 - 120 VAC TEST (OPEN CONTACTS)

## RELAY NO.1 RELAY NO.2

INSULATION RESISTANCE (MEGOHMS)	>100	>100
APPLIED VOLTAGE (VAC)	120	120
INPUT CURRENT (uA)	4,71	5,24
JCED COIL VOLTAGE (uV)	1,14	1.15

APPLI INP

INDUCED C

EQTP(84)-019, Revision 2, Addendum 1

## TABLE 2 (continued)AR RELAY ISOLATION TESTDATA SHEET 2 - 240 VAC TEST (OPEN CONTACTS)

### RELAY NO.1 RELAY NO.2

INSULATION RESISTANCE (MEGOHMS)	>100	>100
APPLIED VOLTAGE (VAC)	240	240
INPUT CURRENT (UA)	9.51	9.85
INDUCED COIL VOLTAGE (uV)	1,14	1,15

Page 9

EOTP(84)-019, Revision 2, Addendum I

## TABLE 2 (continued)AR RELAY ISOLATION TESTDATA SHEET 3 - 580 VAC TEST (OPEN CONTACTS)

### RELAY NO.1 RELAY NO.2

INSULATION RESISTANCE (MEGOHMS)	>100	>100
APPLIED VOLTAGE (VAC)	580	580
INPUT CURRENT (UA)	23.07	23.68
INDUCED COIL VOLTAGE (uV)	1,17	1,17

Page 10

EOTP(84)-019, Revision 2, Addendum 1

## TABLE 2 (continued)AR RELAY ISOLATION TESTDATA SHEET 4 - 120 VAC TEST (CLOSED CONTACTS)

RELAY NO.1 RELAY NO.2

APPLIED VOLTAGE (VAC) INPUT CURRENT (Amps) INDUCED COIL VOLTAGE (mV)

120	120
8.93	9,16
4,98	3,48

EOTP(84)-019, Revision 2, Addendum I

# TABLE 2 (continued)AR RELAY ISOLATION TESTDATA SHEET 5 - HIGH CURRENT TESTS (CLOSED CONTACTS)

## RELAY NO.1

APPLIED TEST VOLTAGE	INPUT CURRENT	INDUCED COIL VOLTAGE
70 VAC	5.28 Amps	2.35mV
135 VAC 200 VAC	10,11 Amps 15,13 Amps	5.06mV 7.03mV
265 VAC	19.80 Amos	8.63mV

RELAY NO.2

APPLIED TEST VOLTAGE	INPUT CURRENT	INDUCED COIL VOLTAGE
140 VAC	10,38 Amps	2.57mV
150 VAC	11.0 Amps	2,80mV
165 VAC	12.0 Amps	3,26mV
180 VAC	13.0 Amps	4.50mV
190 VAC	14.0 Amps	6.05mV
210 VAC	15.0 Amps	6.75mV
215 VAC	16.0 Amps	7.44mV
230 VAC	17.0 Amps	7,93mV
290 VAC	19.8 Amos	8,50mV




FIGURE 1: ELECTRICAL CONNECTIONS(OPEN CONTACTS)

Westinghouse Proprietary Class 3




FIGURE 2: ELECTRICAL CONNECTIONS(CLOSED CONTACTS)

PAGE 14

.

Westinghouse Proprietary Class 3

· · ·

EQTP(84)-019. Revision 2. Addendum

-