

CCNPP3COLA PEmails

From: John Rycyna
Sent: Tuesday, October 14, 2008 4:49 PM
To: Wrobel, George
Cc: CCNPP3COL Resource; Joseph Colaccino; Thomas Fredrichs
Subject: FW: Issues for Dates
Attachments: IssuesforDatesFSER.doc

George,

Attached for Greg Gibson is the list of issues for which we need written commitments by 10/31/08.

Please note that items in the EIS table are intended to be addressed as RAIs.

John Rycyna

Hearing Identifier: CalvertCliffs_Unit3Cola_Public_EX
Email Number: 228

Mail Envelope Properties (499C2FC6BB962446994CA8682D8ADF330DE3B3B540)

Subject: FW: Issues for Dates
Sent Date: 10/14/2008 4:49:00 PM
Received Date: 10/14/2008 4:49:02 PM
From: John Rycyna

Created By: John.Rycyna@nrc.gov

Recipients:

"CCNPP3COL Resource" <CCNPP3COL.Resource@nrc.gov>
Tracking Status: None
"Joseph Colaccino" <Joseph.Colaccino@nrc.gov>
Tracking Status: None
"Thomas Fredrichs" <Thomas.Fredrichs@nrc.gov>
Tracking Status: None
"Wrobel, George" <George.Wrobel@unistarnuclear.com>
Tracking Status: None

Post Office: HQCLSTR02.nrc.gov

Files	Size	Date & Time
MESSAGE	221	10/14/2008 4:49:02 PM
IssuesforDatesFSER.doc	60014	

Options

Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:

	EIS Issues	Committed Submittal Due Date
1.	Provide copy of February 20, 2008, Email: Barbara Munford (GAI) to Mervin Savoy (Tribal Chairperson), Piscataway and Convoy Confederacy and Subtribes, Inc.	8/15/08
2.	Provide copies of the preservation plan and the unanticipated discoveries plan developed for the best management practices for cultural/historical resources. If these plans have been submitted to the U.S. Army Corps of Engineers (USACE) and the Maryland State Historic Preservation Officer (SHPO) but are not yet finalized, provide the proposal submitted to these agencies.	8/15/08
3.	Provide a copy of procedures that identify measures to be taken if cultural or historic resources are inadvertently discovered during pre-construction, and operation. Describe measures for avoidance, minimization, or mitigation of any adverse effects on cultural or historic resources that have been identified.	8/15/08
4.	Provide (1) a mitigation plan for historical properties; and (2) the basis for concluding that the impacts to historical properties during construction will be MODERATE.	8/15/08
5.	Provide a table summarizing the construction- and preconstruction-related impacts of activities defined in 10 CFR 50.10(a)(1) and (a)(2)(i) through (vii). The columns of the table should list the activity; the potential impacts; the significance of the potential impacts; the estimated percentage of the impacts caused by construction and preconstruction, and the basis for the estimated percentages. If activities are aggregated, explain how the aggregation was made.	6/12/08
6.	Pages 70 and 71 of the RAI response to Supplemental Aquatic RAIs dated September 29, 2008, referred to Appendix A, "Pile Driving Impacts to Estuarine Species in Chesapeake Bay near the CCNPP Site." However, no Appendix A was included in the submittal. Provide a copy of Appendix A.	9/29/08
7.	The RAI response to Supplemental Aquatic RAIs dated September 29, 2008, stated in Item Number 10 that fish entrainment sampling was conducted from March 2006 through September 2007. However, the Entrainment Characterization Data Report submitted with the response is dated July 2007 and covers only the period from March 2006 to March 2007. Item Number 10 also contains other data that is not included in the report. Provide sampling	9/29/08

	EIS Issues	Committed Submittal Due Date
	data for the entire March 2006 through September 2007 period and other data contained in Item Number 10 that is not included in the Entrainment Characterization Data Report dated July 2007.	
8.	Provide a figure (e.g., a map) illustrating the 500' buffer of the Chesapeake Bay bluff habitat that is utilized by tiger beetles, and any encroachment within the buffer due to activities associated with proposed Unit 3.	10/10/08
9.	Provide a report including methods/locations/results of any wildlife surveys that have been conducted since the Calvert Cliffs Site Audit conducted on March 19, 2008.	10/10/08
10.	Estimate the impacts caused by ground clearing activities on nests of bird species protected under the Migratory Bird Treaty Act (MBTA), and describe the measures and controls the applicant will use to limit the adverse impacts of ground clearing activities on direct mortality and nest destruction of bird species protected under the MBTA.	10/10/08
11.	Describe any proposed changes in the wetland mitigation plan since it was first submitted in the <i>Draft Report: Conceptual Wetland/Stream Compensatory Mitigation Plan</i> , by MACTEC, dated June 16, 2008.	10/10/08

	SER Issues	Committed Submittal Due Dates	Current Submittal Due Date
1.	Descriptions of site and regional geology in the COL application are difficult to understand due to low quality figures and unfamiliar references. There is conflicting information concerning geologic features. Should have been corrected in COLA REVISION 3 but was not.	7/31/08 8/8/08 10/3/08 10/10/08	10/13/08 (Status being checked.)
2.	The applicant did not complete borings and associated work. Although the applicant submitted enough information on core borings to determine the reasonableness of the data being provided, the remaining information is necessary to complete the review. Slipped from 9/30 due to Hurricane Gustav.	9/30/08	10/10/08 (Met for Draft.) Full report – 11/26/08
3.	52.22(a)(22) EP certification letters from states. This evolved to submittal to be comprehensive for all EP due to numerous issues with COLA revision 3.	7/31/08 8/8/08 10/3/08 10/10/08	10/13/08 (Status being checked.)
4.	Delaware EP Plan, when modified by Delaware	TBD	
5.	Withdraw Fuel Racks TR (After next DC rev by AREVA)	TBD	
6.	Changes to groundwater submittal to reflect actual plant not construction. We want call to discuss new model development. Info in ER or FSAR? Call on 10/9	TBD	
7.	RAIs, 1,2 ,3 ,4, 5, Chptr 2.3, unanswered questions. Moved up 02.03.03-1 to 10/31 from 12/31	10/31/08	10/31/08
8.	RAI 9 (2.2.3, * for 2.2.3-1,4,6),	10/6/08	*11/6/08
9.	RAI 12, (6.4.4)	10/14/08	10/14/08
10.	Issues with EdF and MidAmerican ownership of CEG	Est. 1/31/09	Est. 1/31/09
11.	List of FSAR Chapters affected by Intake Structure location change	9/26/08	10/16/08
12.	RAIs 14, 15, 16, (14.2)	10/31/08	10/31/08
13.	RAI 17, (19)	11/3/08	11/3/08