

POWER AUTHORITY OF THE STATE OF NEW YORK

10 COLUMBUS CIRCLE NEW YORK, N. Y. 10019

(212) 397-6200

TRUSTEES

FREDERICK R. CLARK
CHAIRMAN

GEORGE L. INGALLS
VICE CHAIRMAN

RICHARD M. FLYNN

ROBERT I. MILLONZI

WILLIAM F. LUDDY



June 11, 1979
IPN-79-32

GEORGE T. BERRY
EXECUTIVE DIRECTOR

LEWIS R. BENNETT
GENERAL COUNSEL AND
ASSISTANT EXECUTIVE
DIRECTOR

JOSEPH R. SCHMIEDER
CHIEF ENGINEER

JOHN W. BOSTON
DIRECTOR OF
POWER OPERATIONS

THOMAS F. MCCRANN, JR.
CONTROLLER

Director, Office of Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Attention: Mr. Albert Schwencer, Chief
Operating Reactors Branch No. 1
Division of Operating Reactors

Subject: Indian Point 3 Nuclear Power Plant
Docket No. 50-286
I&E Bulletin 79-07 Status Report
on Pipe Stress Reanalysis

Dear Sir:

Attached for your information is the weekly status report as of June 9, 1979 on United Engineers & Constructors piping reanalysis efforts for the critical lines committed for reanalysis to the NRC by July 1, 1979.

Very truly yours,

P. J. Early
Assistant Chief Engineer-Projects

7906150275

A001
5 1/1

Indian Point 3 Nuclear Power Plant
 Pipe Stress Reanalysis
Status of Work as of June 9, 1979

A. Piping (1)

Total No. of Lines for Reanalysis	Total No. Reanalyzed	No. of Lines Within Allowables	No. of Lines Over Allowable
64	25	25	0

B. Piping Supports, Hangers, Snubbers & Nozzles (1)(2)

Total No. of Components to Reanalyze	Total No. Reanalyzed	No. of Components Within Original Design Loads and/or Allowables	No. of Component Over Design Load and/or Allowable
768	256	256	0

Notes:

- (1) Critical lines due by July 1, 1979. Remainder being developed.
- (2) Estimated. Field verification will determine actual number.