

ATTACHMENTS

Reactor Containment Building Integrated Leak Rate Test

Local Leakage Rate (Type B and C) Testing

POWER AUTHORITY OF THE STATE OF NEW YORK
Indian Point 3 Nuclear Power Plant
Docket No. 50-286
December, 1982

8212210323 821215
PDR ADOCK 05000286
P PDR

LOCAL LEAKAGE RATE (TYPE B AND C) TESTING

DECEMBER, 1979

December 1979:

The combined gaseous leakage was determined to be less than 2.64 SCFM, which is below the acceptance limit of 4.11 SCFM (.06%/day by weight at design accident conditions). The combined Type "B" and Type "C" leakage was derived from the leakage test results as follows:

2.31 SCFM - Air Lock Leakage Testing
.30 SCFM - Sensitive Leakage Rate Testing
.024 SCFM - Containment Isolation Valve Testing
.001 SCFM - N₂ Leakage from the IVSW system testing
2.635 SCFM TOTAL

The combined measured liquid leakage rate of the 5 (five) Isolation Valve Seal Water system zones was 2014.2 cc/hr which is well below the limit of 14,700 cc/hr as required by the Unit's Technical Specifications.

The results of the Containment Recirculation Fan Cooler Units Service Water In-Leakage tests is as follows:

<u>UNIT</u>	<u>MEASURED LEAKAGE</u>
#31 CRFCU	0.004 GPM
#32 CRFCU	0.148 GPM
#33 CRFCU	0.141 GPM
#34 CRFCU	0.050 GPM
#35 CRFCU	0.000 GPM

The measured leakage of all Containment Recirculation Fan Cooler Units were well within the acceptable limits of .36 GPM per fan cooler unit.

Valve Number	Letter Symbol	T.S. Penet. Number	Minimum Test Pressure	Pipe Size	Line Number	Test Fluid	Leakage in cc/min or as Noted	Component Name
549	Y	1	45	3/8"	Line 24	Water (4)		PRT Gas Anal. Isolation
548	Y	1	45	3/8"	Line 24	Water (4)		PRT Gas Anal. Isolation
956E	W	12	45	3/8"	Line 59	Water (4)		RCS Sample Isolation
956F	W	12	45	3/8"	Line 59	Water (4)		RCS Sample Isolation
1786	V	19	45	3/4"	Line 23	Water (4)		Containment Vent Header Isolat
1787	V	19	45	3/4"	Line 28	Water (4)		Containment Vent Header Isolat
1788	V	20	45	3/8"	Line 30	Water (4)		RCDT Gas Anal. Isolation
1789	V	20	45	3/8"	Line 30	Water (4)		RCDT Gas Anal. Isolation
PCV-1215	AA	37	45	2"	Line 45	Water (4)		S/G Blowdown Isolation
PCV-1215A	AA	37	45	2"	Line 45	Water (4)	Station 1 Total	S/G Blowdown Isolation
PCV-1214	BB	37	45	2"	Line 46	Water (4)	6.67	S/G Blowdown Isolation
PCV-1214A	BB	37	45	2"	Line 46	Water (4)		S/G Blowdown Isolation
PCV-1216	CC	37	45	2"	Line 47	Water (4)		S/G Blowdown Isolation
PCV-1216A	CC	37	45	2"	Line 47	Water (4)		S/G Blowdown Isolation
PCV-1217	DD	37	45	2"	Line 48	Water (4)		S/G Blowdown Isolation
PCV-1217A	DD	37	45	2"	Line 48	Water (4)		S/G Blowdown Isolation
956A	W	52	45	3/8"	Line 25	Water (4)		Pzr. Steam Space Isolation
956B	W	52	45	3/8"	Line 25	Water (4)		Pzr. Steam Space Isolation
956C	W	53	45	3/8"	Line 26	Water (4)		Pzr. Liquid Space Isolation
956D	W	53	45	3/8"	Line 26	Water (4)		Pzr. Liquid Space Isolation
552	Y	3	45	3"	Line 33	Water (4)		PRT PW Makeup Isolation
519	Y	3	45	3"	Line 45	Water (4)		PRT PW Makeup Isolation
859A	Y	16	45	3/4"	Line 31	Water (4)	Station 2 Total	SIS Test Line Isolation
859C	Y	16	45	3/4"	Line 31	Water (4)		SIS Test Line Isolation
SA-24	Y	41	45	2"	Line 34	Water (4)		Station Air Isolation
SA-24	Y	41	45	2"	Line 34	Water (4)	4.17	Station Air Isolation
1728	Y	31	45	2"	Line 338	Water (4)		Cont. Sump Pump Discharge Isol.
1723	Y	31	45	2"	Line 338	Water (4)		Cont. Sump Pump Discharge Isol.
1833A	Q	15	45	3/4"	Line 270	Water (4)		SIS Bit Tank Isolation
1833B	Q	15	45	3/4"	Line 270	Water (4)		SIS Bit Tank Isolation
201	X	8	45	2"	Line 27	Water (4)		Letdown Isolation
202	X	8	45	2"	Line 27	Water (4)		Letdown Isolation
1702	Z	21	45	3"	Line 40	Water (4)		RCDT Pump Disch. Isolation
1705	Z	21	45	3"	Line 40	Water (4)	Station 3 Total	RCDT Pump Disch. Isolation
791	U	29	45	3"	Line 22	Water (4)		Excess Letdown Heater Ex.
798	U	29	45	3"	Line 22	Water (4)	5.83	Cooling Water Supply
796	U	30	45	3"	Line 18	Water (4)		Excess Letdown Heater Ex.
								Cooling Water Return

Valve Number	Letter Symbol	T.S. Per Number	Minimum Test Pre	Pipe Size	Line Number	Test Fluid	Leakage cc/min as Note	Compo Name
793	R	30	45	3"	Line 18	Water (4)		Excess Letdown Heater Ex.
956G	RR	18	45	3/8"	Line 69	Water (4)		Cooling Water Return
956H	RR	18	45	3/8"	Line 69	Water (4)		Acc Sample Line Isol.
UH-37	S	45	45	3"	Line 20	Water (4)		Acc Sample Line Isol.
UH-38	T	46	45	3"	Line 95	Water (4)		Auxiliary Steam
205	R	9	45	3"	Line 19	Water (4)		Auxiliary Steam
226	R	9	45	3"	Line 19	Water (4)		Charging Water Isolation
227	R	9	45	3"	Line 19	Water (4)		Charging Water Isolation
241C	Z	10	45	2"	Line 43	Water (4)		Charging Water Bypassing
241B	Z	10	45	2"	Line 42	Water (4)		RCP Seal H ₂ O Supply Isolation
250C	Z	10	45	2"	Line 43	Water (4)		RCP Seal H ₂ O Supply Isolation
250D	Z	10	45	2"	Line 44	Water (4)		RCP Seal H ₂ O Supply Isolation
241D	Z	10	45	2"	Line 44	Water (4)		RCP Seal H ₂ O Supply Isolation
222	R	10	45	4"	Line 44	Water (4)		RCP Seal H ₂ O Supply Isolation
869A	GG	14	45	8"	Line 51	Water (4)	Station 4	RCP Seal H ₂ O Return
869B	P	14	45	8"	Line 15	Water (4)	16.7	Containment Spray Header Isola
851A	NN	15	45	4"	Line 145	Water (4)		Containment Spray Header Isola
850A	NN	15	45	4"	Line 56	Water (4)		SIS from Pumps Isolation
797	N	22	45	6"	Line 13	Water (4)		SIS from Pump Isolation
769	N	22	45	6"	Line 13	Water (4)		RCP Cooling Water Supply
784	O	23	45	6"	Line 4	Water (4)		RCP Cooling Water Supply
786	O	23	45	6"	Line 4	Water (4)		RCP Cooling Water Return
FCV-625	C	24	45	3"	Line 21	Water (4)		RCP Cooling Water Return
789	C	24	45	3"	Line 21	Water (4)		RCP Cooling Water Return
250A	Z	10	45	2"	Line 41	Water (4)		RCP Cooling Water Return
241A	Z	10	45	2"	Line 41	Water (4)		RCP Seal H ₂ O Supply Isolation
250B	Z	10	45	2"	Line 42	Water (4)		RCP Seal H ₂ O Supply Isolation
990A	TT	51	41	3/8"	Line 711	Nit. (4)		RCP Seal H ₂ O Supply Isolation
990B	TT	51	41	3/8"	Line 711	Nit. (4)		RCP Seal H ₂ O Supply Isolation
744	J	4	41(3)	14"	Line 9	Nit. (4)		Recirc. Pump Sample Line
1835A	Q	15	41	4"	Line 16	Nit. (4)		Recirc. Pump Sample Line
1835B	Q	15	41	4"	Line 16	Nit. (4)		RHR Loop in Check Valve
888A	QQ	5	41	8"	Line 60	Nit. (4)	N ₂ Inject.	SIS from Bit Tank
888B	QQ	5	41	8"	Line 60	Nit. (4)	Hdr.	SIS from Bit Tank
958	N/A	5	41	3/4"	Line 294	Nit. (4)	Total	RHR to SIS
959	N/A	5	41	3/4"	Line 294	Nit. (4)	20	RHR to SIS
990C	N/A	5	41	3/4"	Line 294	Nit. (4)		RHR Loop Sample
1870	N/A	5	41	3"	Line 337	Nit. (4)		RHR Loop Sample
743	N/A	5	41	3"	Line 337	Nit. (4)		RHR Loops Sample Bypass
732	K	6	41	14"	Line 10	Nit (4)		RHR Mon. Flow Isolation
891A	RR	17	41	1"	Line 68	Gas	< 10	RHR Mon. Flow Isolation
891B	RR	17	41	1"	Line 68	Gas	< 10	RHR Loop Out
891C	RR	17	41	1"	Line 68	Gas	< 10	Accumulator N ₂ #31 Tank
891D	RR	17	41	1"	Line 68	Gas	< 10	Accumulator N ₂ #32 Tank
741	J	44	45(3)	14"	Line 9	Water	71	Accumulator N ₂ #33 Tank
								Accumulator N ₂ #33 Tank
								RHR Loop Disch Isol. Valve

Valve Number	Letter Symbol	T.S. Penet. Number	Minimum Test Pressure	Pipe Size	Line Number	Test Fluid	Leakage in cc/min or as Noted	Component Name
863	RR	17	41	1"	Line 68	Gas	< 10	Accumulator N ₂ Isolation
1610	V	19	41	1"	Line 67	Gas	< 10	N ₂ to RCDT
1616	V	19	41	1"	Line 67	Gas	< 10	N ₂ to RCDT
367A	BB	14	41	8"	Line 51	Gas	< 200	#32 Cont. Spray Pump Discharge #31 Recirc. Isolation
378A	BB	14	41	3/4"	Line 164	Gas		
367B	P	14	41	8"	Line 15	Gas	< 200	#32 Cont. Spray Pump Discharge #32 Recirc Isolation Valve
378B	P	14	41	3/4"	Line 41	Gas		
CB-1		69	41	1"		Gas	< 10	Containment Personnel Air Lock V Containment Personnel Air Lock V
CB-2		69	41	1"		Gas		
CB-5			41	1"		Gas	< 10	Equipment Air Lock Valves Equipment Air Lock Valves
CB-6			41	1"		Gas		
CB-7			41	3"		Gas	15.5	Equipment Air Lock Valves
CB-8			41	3"		Gas	< 10	Equipment Air Lock Valves
550	Y	2	41	3/4"	Line 32	Gas	< 10	Prt N ₂ Supply Isolation
518	Y	2	41	3/4"	Line 32	Gas	61.3	PRT N ₂ Supply Isolation
814A	RR	55	41	3/4"	Line 368	Gas	< 10	Containment Air Press Isolation
814B	LL	55	41	3/4"	Line 369	Gas	< 10	Containment Air Press Isolation
890G	R	57	41	3/4"	Line 836	Gas	< 10	Post Accident Sampling Return Post Accident Sampling Return
890H	R	57	41	3/4"	Line 837	Gas		
890J	O	57	41	3/4"	Line 837	Gas		
882A	O	58	41	3/4"			< 10	O ₂ Supply to Containment O ₂ Supply to Containment
V-2A	O	58	41	1"	Line 571	Gas		
V-2B	O	58	41	1"	Line 571	Gas		
875A	SS	59	41	3/4"	Line 576	Gas	< 10	H ₂ Supply to 31 Combustor H ₂ Supply to 31 Combustor
V-3A	SS	59	41	3/4"	Line 576	Gas		
876A	SS	60	41	2"	Line 575	Gas	< 10	H ₂ Supply to 31 Combustor H ₂ Supply to 31 Combustor
V-5A	SS	60	41	2"	Line 575	Gas		
875B	TT	61	41	3/4"	Line 574	Gas	< 10	H ₂ Supply to #32 Combustor Isol. H ₂ Supply to #32 Combustor Isol.
V-3B	TT	61	41	3/4"	Line 574	Gas		
876B	TT	62	41	2"	Line 573	Gas	16	H ₂ Supply to #32 Combustor Isol. H ₂ Supply to #32 Combustor Isol.
V-5B	TT	62	41	2"	Line 573	Gas		
406	RR		41	1"	Line 68	Gas	< 10	Nitrogen Check Isol. to PORV's

Valve Number	Letter Symbol	T.S. Penet Number	Minimum Test Pressure	Pipe Size	Line Number	Test Fluid	Leakage in cc/min or as Noted	Component Name	
1234	RR	32	41	1"	Line 46	Gas (7)		From C.B. Rad. Monitor To C. B. Rad. Monitor To C. B. Rad. Monitor To C.B. Rad. Monitor Control Bldg. Purge Supply Control Bldg. Purge Supply Containment Pressure Relief Containment Pressure Relief Containment Pressure Relief	
1235	RR	32	41	1"	Line 66	Gas (7)			
1236	RR	33	41	1"	Line 66	Gas (7)			
1237	RR	33	41	1"	Line 66	Gas (7)			
1170	EE	48	41	36"	Line 49	Gas (7)			
1171	EE	48	41	36"	Line 49	Gas (7)	TOTAL		
1190	PP	50	41	36"	Line 58	Gas (7)	8496		
1191	PP	50	41	36"	Line 58	Gas (7)			
1192	PP	50	41	36"	Line 58	Gas (7)			
PCV-1229	R	34	41	4"	Line 28	Gas (7)			From Steam Jet Air Ejectors
PCV-1230	R	34	41	4"		Gas (7)			From Steam Jet Air Ejectors
PS-7	LL	65	41	3"	Line 830	Gas (7)		Post Accident Vent System Iso. Post Accident Vent System Iso. Post Accident Vent System Iso. Post Accident Vent System Iso.	
PS-10	LL	65	41	3"	Line 830	Gas (7)			
PS-8	LL	65	41	3"	Line 830	Gas (7)			
PS-9	LL	65	41	3"	Line 830	Gas (7)			
1172	FF	49	41	36"	Line 50	Gas (7)		Containment Bldg. Purge Exhaust	
1173	FF	49	41	36"	Line 50	Gas (7)			
PCV-1224	W	38	45	1/2"	Line 365	Water (4)		TOTAL .2 #32 S/G Blowdown Sample Isolation #32 S/G Blowdown Sample Isolation #31 S/G Blowdown Sample Isolation #31 S/G Blowdown Sample Isolation #33 S/G Blowdown Sample Isolation #33 S/G Blowdown Sample Isolation #34 S/G Blowdown Sample Isolation #34 S/G Blowdown Sample Isolation	
PCV-1224A	W	38	45	1/2"	Line 365	Water (4)			
PCV-1223	W	38	45	1/2"	Line 364	Water (4)			
PCV-1223A	W	38	45	1/2"	Line 364	Water (4)			
PCV-1225	W	38	45	1/2"	Line 366	Water (4)			
PCV-1225A	W	38	45	1/2"	Line 366	Water (4)			
PCV-1226	W	38	45	1/2"	Line 367	Water (4)			
PCV-1226A	W	38	45	1/2"	Line 367	Water (4)			
IA-39	Y	64	41	2"	Line 39	Gas	77.5	Instrument Air Isolation	
PCV-1228	Y	64	41	2"	Line 39	Gas	< 10	Instrument Air Isolation	
1814C	R	56	41	3/4"	Line 370	Gas	< 10	Containment Air Pres. Isolation	
CB-3		69	41	3"		Gas (7)	115	Containment Personnel Air Lock V.	

Valve Number	Letter Symbol	T.S. Penet. Number	Minimum Test Pressure	Pipe Size	Line Number	Test Fluid	Leakage in cc/min or as Noted	Component Name
SWN-41	SS	39	45	10"	Line 11A	Water (6)	Total 6.7	#31 Fan Cooler Unit SW
SWN-43	LA	39	45	1"	Line 468	Water (6)		#31 Fan Cooler Unit SW
SWN-42	LA	39	45	1 1/2"	Line 468	Water (6)		#31 Fan Cooler Unit SW
SWN-44	MB	40	45	10"	Line 12B	Water (6)		#31 Fan Cooler Unit SW
SWN-51	MB	40	45	1"	Line 12	Water (6)		#31 Fan Cooler Unit SW
SWN-71	SS	40	45	2"	Line 497	Water (6)		#31 Fan Cooler Unit SW
SWN-41	LA	39	45	10"	Line 116	Water (6)		Total 560
SWN-43	LA	39	45	1"	Line 463	Water (6)	#32 Fan Cooler Unit Service Water	
SWN-42	LA	39	45	1 1/2"	Line 463	Water (6)	#32 Fan Cooler Unit Service Water	
SWN-44	MB	39	45	10"	Line 120	Water (6)	#32 Fan Cooler Unit Service Water	
SWN-51	MB	40	45	1"	Line 12	Water (6)	#32 Fan Cooler Unit Service Water	
SWN-71	SS	40	45	2"	Line 498	Water (6)	#32 Fan Cooler Unit Service Water	
385A	OO	7	45	14"	Line 57	Water (5)	2.67	
385B	OO	7	45	14"	Line 57	Water (5)	64.3	Containment Sump Isolation
CB-4		69	41	3"		Gas (7)	134.5	Containment Personnel Air Lock Valve
580A	RR	44	41	1/8"	Line 474	Gas	< 10	Dead Weight Calibrator Iso.
580B	RR	44	41	1/8"	Line 474	Gas	< 10	Dead Weight Calibrator Iso.
890D	R	57	41		Line 834	Gas	< 10	From FCU #33
890E	TT	57	41		Line 833	Gas		From FCU #34
890A	R	57	41	3/4"	Line 831	Gas		Post Accident Sampling Supply
890C	LL	57	41	3/4"	Line 833	Gas		Post Accident Sampling Supply
890F	O	57	41	3/4"	Line 835	Gas		Post Accident Sampling Supply
890B	TT	57	41	3/4"	Line 832	Gas		Post Accident Sampling Supply
WN-41	LA	39	45	10"	Line 11E	Water (6)		Total 0
WN-43	LA	39	45	1"	Line 471	Water (6)	#35 Fan Cooler Unit Service Water	
WN-42	LA	39	45	1 1/2"	Line 471	Water (6)	#35 Fan Cooler Unit Service Water	
WN-44	MB	40	45	10"	Line 12E	Water (6)	#35 Fan Cooler Unit Service Water	
WN-51	MB	40	45	1"	Line 12	Water (6)	#35 Fan Cooler Unit Service Water	
WN-71	SS	40	45	2"	Line 499	Water (6)	#35 Fan Cooler Unit Service Water	
WN-41	LA	39	45	10"	Line 11D	Water (6)	Total 188.3	
WN-43	LA	39	45	1"	Line 470	Water (6)		#34 Fan Cooler Unit Service Water
WN-42	LA	39	45	1 1/2"	Line 470	Water (6)		#34 Fan Cooler Unit Service Water
WN-44	MB	40	45	10"	Line 12G	Water (6)		#34 Fan Cooler Unit Service Water
WN-51	MB	40	45	1"	Line 12	Water (6)		#34 Fan Cooler Unit Service Water
WN-71	SS	40	45	2"	Line 495	Water (6)		#34 Fan Cooler Unit Service Water

Valve Number	Letter Symbol	T.S. Penet. Number	Minimum Test Pressure	Pipe Size	Line Number	Test Fluid	Leakage in cc/min or as Noted	Component Name
SWN-41	LA	39	45	10"	Line 11B	Water (6)		#33 Fan Cooler Unit Service Wat
SWN-43	LA	39	45	1"	Line 469	Water (6)		#33 Fan Cooler Unit Service Wat
SWN-42	LA	39	45	1 1/2"	Line 469	Water (6)		#33 Fan Cooler Unit Service Wat
SWN-44	MB	40	45	10"	Line 12A	Water (6)	Total	#33 Fan Cooler Unit Service Wat
SWN-51	MB	40	45	1"	Line 12	Water (6)	153.3	#33 Fan Cooler Unit Service Wat
SWN-71	SS	40	45	2"	Line 496	Water (6)		#33 Fan Cooler Unit Service Wat

LOCAL LEAKAGE RATE (TYPE B AND C) TESTING

SEPTEMBER, 1981

September 1981

The combined gaseous leakage was determined to be less than 3.57 SCFM which is below the acceptance limit of 4.11 SCFM. The total combined Type "B" and Type "C" leakage was derived from the leakage test results as follows:

1.918 SCFM - Air Lock Leakage Testing
1.493 SCFM - Sensitive Leakage Rate Testing
.160 SCFM - Containment Isolation Valve Testing
.003 SCFM - N₂ Leakage from the IVSW system testing
3.574 SCFM TOTAL

The combined measured liquid leakage rate of the 5 (five) Isolation Valve Seal Water system zones was 9927.6 cc/hr which is below the acceptable limit as defined in the Unit's Technical Specification.

The results of the Containment Recirculation Fan Cooler Units Service Water in-leakage test is as follows:

<u>Unit</u>	<u>Measured Leakage</u>
#31 CRFCU	0.003 GPM *
#32 CRFCU	0.001 GPM *
#33 CRFCU	0.000 GPM *
#34 CRFCU	0.001 GPM *
#35 CRFCU	0.006 GPM*

*Note: The leakage measurement recorded is "As Left" Leakage. The SWN 41 valves and SWN 44 valves were removed from the system for repair at the beginning of the outage and no "As Found" Data was obtained.

CONTAINMENT ISOLATION VALVES SUBJECT
TO GAS OR NITROGEN PRESSURE TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/MIN)	AS LEFT LEAKAGE (CC/MIN)
867B	#32 Cont. Spray Pump Disch.	P(14)	41	Air	< 34.6	< 34.6
878B	#32 Recirc. Isolation	P(14)				
867A	#31 Cont. Spray Pump Disch.	BB(14)	41	Air	< 34.6	< 34.6
878A	#31 Recirc. Isolation	BB(14)				
518	PRT N2 Supply Isolation	Y(2)	41	N2	< 35.2	< 35.2
550	PRT N2 Supply Isolation	Y(2)	41	N2	< 34.6	< 34.6
IA-39	Instrument Air Isolation	Y(64)	41	Air	56.0	56.0
PCV-1228	Instrument Air Isolation	Y(64)	41	Air	< 34.6	< 34.6
1610	N2 to RCDDT Isolation	V(19)	41	N2	< 35.2	< 35.2
1616	N2 to RCDDT Isolation	V(19)	41	N2	41.2	41.2
863	N2 to Accumulator Isolation	RR(17)	41	N2	1436.8	1436.8
891A	Accumulator N2 to #31 Tank	RR(17)	41	N2	< 33.7	< 33.7
891B	Accumulator N2 to #32 Tank	RR(17)	41	N2	< 33.7	< 33.7
891C	Accumulator N2 to #33 Tank	RR(17)	41	N2	< 33.7	< 33.7
891D	Accumulator N2 to #34 Tank	RR(17)	41	N2	< 33.7	< 33.7
1814A	Containment Air Press. Isol.	RR(55)	41	Air	< 33.1	< 33.1
1814B	Containment Air Press. Isol.	LL(55)	41	Air	< 33.1	< 33.1
1814C	Containment Air Press. Isol.	R(56)	41	Air	< 33.1	< 33.1
580A	Dead Weight Calibrator Isol.	RR(44)	41	Air	< 34.6	< 34.6
580B	Dead Weight Calibrator Isol.	RR(44)	41	Air	< 34.6	< 34.6
1882A						
IV-2A	O2 Supply to Containment	O(58)	41	N2	< 35.2	< 35.2
IV-2B						
1876B	H2 Supply to 32 Combuster	TT(62)	41	N2	< 35.2	< 35.2
IV-5B						
1875B	H2 Supply to 32 Combuster	TT(61)	41	N2	< 35.2	< 35.2
IV-3B						
1876A	H2 Supply to 31 Combuster	SS(60)	41	N2	< 35.2	< 35.2
IV-5A						
1875A	H2 Supply to 31 Combuster	SS(59)	41	N2	< 35.2	< 35.2
IV-3A						

CONTAINMENT ISOLATION VALVES SUBJECT
GAS OR NITROGEN PRESSURE TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/MIN) *1	AS LEFT LEAKAGE (CC/MIN) *1
1890A	Post Accident Air Sampling Supply	R(57)	41	Air		
1890B	Post Accident Air Sampling Supply	TT(57)	41	Air		
1890C	Post Accident Air Sampling Supply	LL(57)	41	Air	33.1	33.1
1890D	Post Accident Air Sampling Supply	R(57)	41	Air		
1890E	Post Accident Air Sampling Supply	TT(57)	41	Air		
1890F	Post Accident Air Sampling Supply	O(57)	41	Air		
1890G	Post Accident Air Sampling Return	R(57)	41	Air		
1890H	Post Accident Air Sampling Return	R(57)	41	Air	2021.6	< 33.1
1890J	Post Accident Air Sampling Return	O(57)	41	Air		
CB-3	Personnel Air Lock Valve	-(69)	41	Air	< 34.6	< 34.6
CB-4	Personnel Air Lock Valve	-(69)	41	Air	51.72	51.72
CB-1	Personnel Air Lock Check Valves	-(69)	41	Air	< 34.6	< 34.6
CB-2						
CB-7	Equipment Air Lock Valve	—	41	Air	< 34.6	< 34.6
CB-8	Equipment Air Lock Valve	—	41	Air	< 34.6	< 34.6
CB-5	Equipment Air Lock Check Valves	—	41	Air	< 34.6	< 34.6
CB-6						
8406	N ₂ to Power OP Relief Check Valve	RR(-)	41	N ₂	< 34.6	< 34.6
PCV-1229	Air Ejector Discharge to Containment	R(34)	41	Air	427.8	427.8
PCV-1230						
PCV-1236	Cont. Building Rad. Monitor Supply	RR(33)	41	Air	< 34.6	< 34.6
PCV-1237	Cont. Building Rad. Monitor Supply	RR(33)	41	Air	< 34.6	< 34.6
PCV-1234	Cont. Building Rad. Monitor Return	RR(32)	41	Air	< 34.6	< 34.6
PCV-1235	Cont. Building Rad. Monitor Return	RR(32)	41	Air	< 34.6	< 34.6
PS-7						
PS-8	Post Accident Vent System	LL(65)	41	Air	< 33.1	< 33.1
PS-9	Isolation Valves					
PS-10						
PCV-1170	Cont. Building Purge Supply	EE(48)	41	Air	*2 10,631.6	10658
PCV-1171	Valves					
PCV-1172	Cont. Building Purge Exhaust	FF(49)	41	Air	*2 10,631.6	< 2,743
PCV-1173	Valves					

CONTAINMENT ISOLATION VALVES, PENETRATIONS, AND DOUBLE GASKETED SEALS SUBJECT TO GAS OR NITROGEN PRESSURE TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/MIN) [*]	AS LEFT LEAKAGE (CC/MIN) [*]
Rack #10	WCCP Supply to Piping Penetrations	Various	41	Air	< 33.1	< 33.1
Rack #11	WCCP Supply to Piping Penetrations	Various	41	Air	374.9	374.9
Rack #12	WCCP Supply to Electrical Penetrations	Various	41	Air	< 33.1	< 33.1
Rack #13	WCCP Supply to Electrical Penetrations	Various	41	Air		
Rack #15	WCCP Supply to FW & MS Penetrations	Various	41	Air	14,424.6	14,424.6
PC-1321S	WCCP Supply to Fuel Transfer Tube	HH(-)	41	Air	< 33.1	< 33.1
	WCCP Supply to Mini-Containment	00(-)	41	Air	3019	3019
PCV-1190	Pressure Relief Valves	PP(-)	41	Air	1043.5	1043.5
PCV-1191						
PCV-1191	Pressure Relief Valves	PP(-)	41	Air	1410.0	1410.0
PCV-1192						
PC-1318S	WCCP Supply to 95' Equipment Hatch Seal	-(-)	41	Air	< 33.1	< 33.1
888A	RHR to SIS System Valves	QQ(5)	41	N2		
888B						
990A	Recirc. pump sample line	TT(51)	41	N2		
990B						
958						
959	RHR loop sample valves	-(5)	41	N2	85.5	85.5
990C						
744	RHR Supply Valve	J(4)	41	N2		
732	RHR Return Valve	K(6)	41	N2		
1870	RHR Mini Flow Isolation	-(5)	41	N2		
743						
1835A	SIS to Bit Tank Isolation	Q(15)	41	N2		
1835B	SIS to Bit Tank Isolation	Q(15)	41	N2		

TOTAL LEAKAGE 46819.3 36968.6
 LATEST AIR LOCK LEAKAGE 54312.0 54312.0
 COMBINED LEAKAGE TOTAL 101,131.3 91,280.6

CONTAINMENT ISOLATION VALVES PRESSURIZED BY
THE ISOLATION VALVE SEAL WATER SYSTEM SUBJECT
TO PRESSURIZED WATER TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/HR)	AS LEFT LEAKAGE (CC/HR)
956A 956B	PZR Steam Space Isolation	W(52)	45	Water	IVSW Station I Total 1604	- IVSW Station I Total 1604
956C 956D	PZR Liquid Space Isolation	W(53)	45	Water		
956E 956F	RCS Sample Isolation	W(12)	45	Water		
1786 1787	RCDT & PRT to Vent Header	V(19)	45	Water		
1788 1789	RCDT to Gas Analyzer	V(20)	45	Water		
548 549	PRT to Gas Analyzer	Y(1) Y(1)	45	Water		
PCV-1214 PCV-1214A	#31 S/G Blowdown Isolation	BB(37)	45	Water		
PCV-1215 PCV-1215A	#32 S/G Blowdown Isolation	AA(37)	45	Water		
PCV-1216 PCV-1216A	#33 S/G Blowdown Isolation	CC(37)	45	Water		
PCV-1217 PCV-1217A	#34 S/G Blowdown Isolation	DD(37)	45	Water		
1833A 1833B	SIS Bit Tank Isolation Valves	Q(15)	45	Water	IVSW Station II Total < 573.9	IVSW Station II Total < 573.9
SA-24 SA-24	Station Air Isolation Valves	Y(41)	45	Water		
859A 859C	SIS Pump Test Line Isolation Valves	Y(16)	45	Water		
519 552	Primary Water To PRT Valves	Y(3)	45	Water		
1723 1728	Cont. Sump Pump Discharge valves	Y(31)	45	Water		
DW-1 DW-2	Demin Water Isolation Valves	(-)	45	Water		

CONTAINMENT ISOLATION VALVES PRESSURIZED BY THE
ISOLATION VALVE SEAL WATER SYSTEM SUBJECT
TO PRESSURIZED WATER TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/HR) *1	AS LEFT LEAKAGE (CC/HR) *1		
956G 956H	Accumulator Sample	RR(18)	45	Water	IVSW Station III Total	IVSW Station III Total		
1702 1705	RCDT Pump Discharge to Holdup Tanks	Z(21)	45	Water				
793 796	Excess letdown heat exchanger Cooling water return	R(30) U(30)	45	Water				
201 202	Letdown Isolation Valves	X(8)	45	Water			< 354.8	< 354.8
791 798	Excess Letdown Heat Exchanger Cooling Water Supply	U(29)	45	Water				
241A 250A	#31 RCP Seal Water Supply Isolations	Z(10)	45	Water				
241B 250B	#32 RCP Seal Water Supply Isolations	Z(10)	45	Water				
241C 250C	#33 RCP Seal Water Supply Isolations	Z(10)	45	Water				
241D 250D	#34 RCP Seal Water Supply Isolations	Z(10)	45	Water	IVSW Station IV Total	IVSW Station IV Total		
205	Charging Water Supply				6947.9	1947.9		
226 227	Isolation Valves	R(9)	45	Water				
869A 869B	#31 Containment Spray Header Isol. #32 Containment Spray Header Isol.	GG(14) P(14)	45	Water				
222	RCP Seal Water return	R(10)	45	Water				
FCV-625 789	RCP Seal Water return Valves	C(24)	45	Water				
850A	SIS from pump Isolation	NN(15)	45	Water				
851A	SIS from pump Isolation	NN(15)	45	Water				
797 769	RCP Cooling water supply Isolation	N(22)	45	Water				
784 786	RCP Cooling Water Return Isolation	O(23)	45	Water				
UH-37	Auxiliary Steam Supply	S(45)	45	Water				
UH-38	Auxiliary steam condensate return	T(46)	45	Water				

CONTAINMENT ISOLATION VALVES PRESSURIZED BY THE
ISOLATION VALVE SEAL WATER SYSTEM SUBJECT
TO PRESSURIZED WATER TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/hr)	AS LEFT LEAKAGE (CC/hr)
PCV-1223	#31 S/G Blowdown Sample	W(38)	45	Water	IVSW S/G Blowdown sample Total 447	IVSW S/G Blowdown sample Total 447
PCV-1223A	Isolations					
PCV-1224	32 S/G Blowdown Sample	W(38)	45	Water		
PCV-1224A	Isolations					
PCV-1225	33 S/G Blowdown Sample	W(38)	45	Water		
PCV-1225A	Isolation					
PCV-1226	34 S/G Blowdown Sample	W(38)	45	Water		
PCV-1226A	Isolation					

IVSW TOTAL WATER LEAKAGE 9927.6 4927.6

CONTAINMENT ISOLATION VALVES
SEALED WITH SERVICE WATER

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/MIN)	AS LEFT LEAKAGE (CC/MIN)
SWN-41	#3 Fan Cooler Unit Service Water Isolation Valves	LA (39)	45	Water	*3	12.6
SWN-42		LA (39)			6.67	
SWN-43		LA (39)				
SWN-44		MB (40)			(.002)	
SWN-51		MB (40)			gpm	
SWN-71	SS (40)				(.003) gpm	
SWN-41	#32 Fan Cooler Unit Service Water Isolation Valves	LA (39)	45	Water	*3	4.3
SWN-42		LA (39)				
SWN-43		LA (39)				
SWN-44		MB (40)			560	
SWN-51		MB (40)			(.148gpm)	
SWN-71	SS (40)				(.001gpm)	
SWN-41	#33 Fan Cooler Unit Service Water Isolation Valves	LA (39)	45	Water	*3	0
SWN-42		LA (39)				
SWN-43		LA (39)			153.3	
SWN-44		MB (40)				
SWN-51		MB (40)			.041	
SWN-71	SS (40)				gpm	
SWN-41	#34 Fan Cooler Unit Service Water Isolation Valves	LA (39)	45	Water	*3	2.3
SWN-42		LA (39)				
SWN-43		LA (39)			188.3	
SWN-44		MB (40)				
SWN-51		MB (40)			(.050)	
SWN-71	SS (40)				gpm	
SWN-41	#35 Fan Cooler Unit Service Water Isolation Valves	LA (39)	45	Water	*3	24.5
SWN-42		LA (39)				
SWN-43		LA (39)				
SWN-44		MB (40)			0.0	
SWN-51		MB (40)				
SWN-71	SS (40)				.006 gpm	

CONTAINMENT ISOLATION VALVES SUBJECT
TO RHR SYSTEM PRESSURE

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/MIN)	AS LEFT LEAKAGE (CC/MIN)
741	RHR pump disch check valve	J(4)	45	Water	26.33	26.33
885A	Containment sump to RHR	OO(7)	45	Water	.17	.17
885B	System Isolation Valve					

- *1 Valves preceded by < (less than sign) denotes minimum calibrated reading on flow meter. In all cases the flow meter reading was 0.0 (zero).
- *2 Valve "As Found" Data was estimated using daily log readings on WCCP. Valves were removed for repair prior to as found testing.
- *3 Valves indicated are as left valves from previous testing conducted 12/79. Valves were removed for repair prior to "As Found" testing being accomplished.

LOCAL LEAKAGE RATE (TYPE B AND C) TESTING

AUGUST, 1982

August, 1982

The combined gaseous leakage was determined to be less than 1.12 SCFM which is below the acceptance limit of 4.11 SCFM. The total combined type "B" and type "C" leakage was derived from the leakage test results as follows:

0.395 SCFM - Air Lock Leakage Testing
0.608 SCFM - Sensitive Leakage Rate Testing
0.103 SCFM - Containment Isolation Valve Testing
0.013 SCFM - N₂ Leakage from the IVSW System Testing
1.119 SCFM - TOTAL

The combined measured liquid leakage rate of the 5 (five) Isolation Valve Seal Water System zones was 2243.7 cc/hr which is well below the acceptable limit as defined in the Unit's Technical Specification.

The results of the Containment Recirculation Fan Cooler Service Water In-Leakage test is as follows:

<u>Unit</u>	<u>Measured Leakage</u>
#31 CRFCU	* GPM
#32 CRFCU	* GPM
#33 CRFCU	* GPM
#34 CRFCU	* GPM
#35 CRFCU	* GPM

*Note: Due to containment recirculation fan cooler cooling coil modification service water valves have not yet been tested.

August, 1982

The combined gaseous leakage was determined to be less than *1.12 SCFM which is below the acceptance limit of 4.11 SCFM. The total combined type "B" and type "C" leakage was derived from the leakage test results as follows:

0.395 SCFM - Air Lock Leakage Testing
0.608 SCFM - Sensitive Leakage Rate Testing
0.103 SCFM - Containment Isolation Valve Testing
0.013 SCFM - N₂ Leakage from the ICSW System Testing
1.119 SCFM - TOTAL

The combined measured liquid leakage rate of the 5 (five) Isolation Valve Seal Water System zones was 2243.7 cc/hr which is well below the acceptable limit as defined in the Unit's Technical Specification.

The results of the Containment Recirculation Fan Cooler Service Water In-Leakage test is as follows:

<u>Unit</u>	<u>Measured Leakage</u>
#31 CRFCU	* GPM
#32 CRFCU	* GPM
#33 CRFCU	* GPM
#34 CRFCU	* GPM
#35 CRFCU	* GPM

*Note: Due to containment recirculation fan cooler cooling coil modification service water valves have not yet been tested.

CONTAINMENT ISOLATION VALVES SUBJECT
TO GAS OR NITROGEN PRESSURE TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS. FOUND LEAKAGE (CC/MIN) *	AS. LEFT LEAKAGE (CC/MIN) *
867B	#32 Cont. Spray Pump Disch.	P(14)	41	Air	< 33.1	< 33.1
878B	#32 Recirc. Isolation	P(14)				
867A	#31 Cont. Spray Pump Disch.	BB(14)	41	Air	< 33.1	< 33.1
878A	#31 Recirc. Isolation	BB(14)				
518	PRT N2 Supply Isolation	Y(2)	41	N2	65.6	65.6
550	PRT N2 Supply Isolation	Y(2)	41	N2	< 33.1	< 33.1
IA-39	Instrument Air Isolation	Y(64)	41	Air	< 34.6	< 34.6
PCV-1228	Instrument Air Isolation	Y(64)	41	Air	< 34.6	< 34.6
1610	N2 to RCDDT Isolation	V(19)	41	N2	< 35.2	< 35.2
1616	N2 to RCDDT Isolation	V(19)	41	N2	407.8	71.9
863	N2 to Accumulator Isolation	RR(17)	41	N2	1473.0	< 33.7
891A	Accumulator N2 to #31 Tank	RR(17)	41	N2	< 33.7	< 33.7
891B	Accumulator N2 to #32 Tank	RR(17)	41	N2	< 33.7	< 33.7
891C	Accumulator N2 to #33 Tank	RR(17)	41	N2	< 33.7	< 33.7
891D	Accumulator N2 to #34 Tank	RR(17)	41	N2	< 33.7	< 33.7
1814A	Containment Air Press. Isol.	RR(55)	41	Air	< 33.1	< 33.1
1814B	Containment Air Press. Isol.	LL(55)	41	Air	< 33.1	< 33.1
1814C	Containment Air Press. Isol.	R(56)	41	Air	< 33.1	< 33.1
580A	Dead Weight Calibrator Isol.	RR(44)	41	Air	< 33.1	< 33.1
580B	Dead Weight Calibrator Isol.	RR(44)	41	Air	< 33.1	< 33.1
1882A						
IV-2A	O2 Supply to Containment	O(58)	41	N2	< 35.2	< 35.2
IV-2B						
1876B	H2 Supply to 32 Combuster	TT(62)	41	N2	< 35.2	< 35.2
IV-5B						
1875B	H2 Supply to 32 Combuster	TT(61)	41	N2	< 35.2	< 35.2
IV-3B						
1876A	H2 Supply to 31 Combuster	SS(60)	41	N2	< 35.2	< 35.2
IV-5A						
1875A	H2 Supply to 31 Combuster	SS(59)	41	N2	< 35.2	< 35.2
IV-3A						

CONTAINMENT ISOLATION VALVES SUBJECT
GAS OR NITROGEN PRESSURE TESTS

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/MIN) *	AS LEFT LEAKAGE (CC/MIN) *
1890A	Post Accident Air Sampling Supply	R(57)	41	Air		
1890B	Post Accident Air Sampling Supply	TT(57)	41	Air		
1890C	Post Accident Air Sampling Supply	LL(57)	41	Air	< 33.1	< 33.1
1890D	Post Accident Air Sampling Supply	R(57)	41	Air		
1890E	Post Accident Air Sampling Supply	TT(57)	41	Air		
1890F	Post Accident Air Sampling Supply	O(57)	41	Air		
1890G	Post Accident Air Sampling Return	R(57)	41	Air		
1890H	Post Accident Air Sampling Return	R(57)	41	Air	< 33.1	< 33.1
1890J	Post Accident Air Sampling Return	O(57)	41	Air		
CB-3	Personnel Air Lock Valve	-(69)	41	Air	< 33.1	< 33.1
CB-4	Personnel Air Lock Valve	-(69)	41	Air	< 33.1	< 33.1
CB-1	Personnel Air Lock Check Valves	-(69)	41	Air	< 33.1	< 33.1
CB-2					< 33.1	< 33.1
CB-7	Equipment Air Lock Valve	—	41	Air	< 33.1	< 33.1
CB-8	Equipment Air Lock Valve	—	41	Air	< 33.1	< 33.1
CB-5	Equipment Air Lock Check Valves	—	41	Air	< 33.1	< 33.1
CB-6					< 33.1	< 33.1
8406	N ₂ to Power OP Relief Check Valve	RR(-)	41	N ₂	< 33.7	< 33.7
CV-1229	Air Ejector Discharge to Containment	R(34)	41	Air	543.8	543.8
CV-1230						
CV-1236	Cont. Building Rad. Monitor Supply	RR(33)	41	Air	< 34.6	< 34.6
CV-1237	Cont. Building Rad. Monitor Supply	RR(33)	41	Air		
CV-1234	Cont. Building Rad. Monitor Return	RR(32)	41	Air	34.9	34.9
CV-1235	Cont. Building Rad. Monitor Return	RR(32)	41	Air		
PS-7						
PS-8	Post Accident Vent System	LL(65)	41	Air	< 34.6	< 34.6
PS-9	Isolation Valves					
PS-10						
CV-1170	Cont. Building Purge Supply	EE(48)	41	Air	1256.7	1256.7
CV-1171	Valves					
CV-1172	Cont. Building Purge Exhaust	FF(49)	41	Air	< 59.9	< 59.9
CV-1173	Valves					

CONTAINMENT ISOLATION VALVES, PENETRATIONS, AND DOUBLE
GASKETED SEALS SUBJECT TO GAS OR NITROGEN PRESSURE TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/MIN) *]	AS LEFT LEAKAGE (CC/MIN) *]
Rack #10	WCCP Supply to Piping Penetrations	Various	41	Air	< 33.7	< 33.7
Rack #11	WCCP Supply to Piping Penetrations	Various	41	Air	101.9	101.9
Rack #12	WCCP Supply to Electrical Penetrations	Various	41	Air	< 33.7	< 33.7
Rack #13	WCCP Supply to Electrical Penetrations	Various	41	Air	< 33.7	< 33.7
Rack #15	WCCP Supply to FW & MS Penetrations	Various	41	Air	5897.7	< 33.7
PC-1321S	WCCP Supply to Fuel Transfer Tube	HH(-)	41	Air	< 33.1	< 33.1
	WCCP Supply to Mini-Containment	00(-)	41	Air	5919.4	< 33.1
PCV-1190	Pressure Relief Valves	PP(-)	41	Air	2426.2	207.6
PCV-1191						
PCV-1191	Pressure Relief Valves	PP(-)	41	Air	734.4	234.1
PCV-1192						
PC-1318S	WCCP Supply to 95' Equipment Hatch Seal	--(-)	41	Air	43.5	43.5
888A	RHR to SIS System Valves	QQ(5)	41	N ₂		
888B						
990A	Recirc. pump sample line	TT(51)	41	N ₂		
990B						
958						
959	RHR loop sample valves	-(5)	41	N ₂		
990C						
744	RHR Supply Valve	J(4)	41	N ₂		
732	RHR Return Valve	K(6)	41	N ₂		
1870	RHR Mini Flow Isolation	-(5)	41	N ₂		
743						
1835A	SIS to Bit Tank Isolation	Q(15)	41	N ₂		
1835B	SIS to Bit Tank Isolation	Q(15)	41	N ₂		

TOTAL LEAKAGE	20505.8	4261.4
LATEST AIR LOCK LEAKAGE	11195.7	11195.7
COMBINED LEAKAGE TOTAL	31701.5	15457.1

CONTAINMENT ISOLATION VALVES PRESSURIZED BY
THE ISOLATION VALVE SEAL WATER SYSTEM SUBJECT
TO PRESSURIZED WATER TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/HR)	AS LEFT LEAKAGE (CC/HR)
956A 956B	PZR Steam Space Isolation	W(52)	45	Water	IVSW Station I Total 948.6	IVSW Station I Total 948.6
956C 956D	PZR Liquid Space Isolation	W(53)	45	Water		
956E 956F	RCS Sample Isolation	W(12)	45	Water		
1786 1787	RCDT & PRT to Vent Header	V(19)	45	Water		
1788 1789	RCDT to Gas Analyzer	V(20)	45	Water		
548 549	PRT to Gas Analyzer	Y(1) Y(1)	45	Water		
3V-1214 2V-1214A	#31 S/G Blowdown Isolation	BB(37)	45	Water		
2V-1215 2V-1215A	#32 S/G Blowdown Isolation	AA(37)	45	Water		
2V-1216 2V-1216A	#33 S/G Blowdown Isolation	CC(37)	45	Water		
2V-1217 2V-1217A	#34 S/G Blowdown Isolation	DD(37)	45	Water		
1833A 1833B	SIS Bit Tank Isolation Valves	Q(15)	45	Water	IVSW Station II Total 229.6	IVSW Station II Total 229.6
SA-24 SA-24	Station Air Isolation Valves	Y(41)	45	Water		
859A 859C	SIS Pump Test Line Isolation Valves	Y(16)	45	Water		
519 552	Primary Water To PRT Valves	Y(3)	45	Water		
1723 1728	Cont. Sump Pump Discharge valves	Y(31)	45	Water		
DW-1 DW-2	Demin Water Isolation Valves	(-)	45	Water		

CONTAINMENT ISOLATION VALVES PRESSURIZED BY THE
ISOLATION VALVE SEAL WATER SYSTEM SUBJECT
TO PRESSURIZED WATER TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/HR)	AS LEFT LEAKAGE (CC/HR)
956G	Accumulator Sample	RR(18)	45	Water	IVSW Station III Total	IVSW Station III Total
956H						
1702	RCDT Pump Discharge to	Z(21)	45	Water		
1705	Holdup Tanks					
793	Excess letdown heat exchanger	R(30)	45	Water		
796	Cooling water return	U(30)				
201	Letdown Isolation Valves	X(8)	45	Water		
202						
791	Excess Letdown Heat Exchanger	U(29)	45	Water		
798	Cooling Water Supply					
241A	#31 RCP Seal Water Supply	Z(10)	45	Water	IVSW Station IV Total	IVSW Station IV Total
250A	Isolations					
241B	#32 RCP Seal Water Supply	Z(10)	45	Water		
250B	Isolations					
241C	#33 RCP Seal Water Supply	Z(10)	45	Water		
250C	Isolations					
241D	#34 RCP Seal Water Supply	Z(10)	45	Water		
250D	Isolations					
205	Charging Water Supply					
226	Isolation Valves	R(9)	45	Water		
227						
869A	#31 Containment Spray Header Isol.	GG(14)	45	Water	422.3	422.3
869B	#32 Containment Spray Header Isol.	P(14)	45	Water		
222	RCP Seal Water return	R(10)	45	Water		
FCV-625	RCP Seal Water return	C(24)	45	Water		
789	Valves					
850A	SIS from pump Isolation	NN(15)	45	Water		
851A	SIS from pump Isolation	NN(15)	45	Water		
797	RCP Cooling water supply	N(22)	45	Water		
769	Isolation					
784	RCP Cooling Water Return	O(23)	45	Water		
786	Isolation					
UH-37	Auxiliary Steam Supply	S(45)	45	Water		
UH-38	Auxiliary steam condensate return	T(46)	45	Water		

CONTAINMENT ISOLATION VALVES PRESSURIZED BY THE
ISOLATION VALVE SEAL WATER SYSTEM SUBJECT
TO PRESSURIZED WATER TESTING

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/HR.)	AS LEFT LEAKAGE (CC/HR.)
PCV-1223	#31 S/G Blowdown Sample	W(38)	45	Water	IVSW S/G Blowdown Sample Total 232.3	IVSW S/G Blowdown Sample Total 232.3
CV-1223A	Isolations					
PCV-1224	32 S/G Blowdown Sample	W(38)	45	Water		
CV-1224A	Isolations					
PCV-1225	33 S/G Blowdown Sample	W(38)	45	Water		
CV-1225A	Isolation					
PCV-1226	34 S/G Blowdown Sample	W(38)	45	Water		
CV-1226A	Isolation					

IVSW TOTAL WATER LEAKAGE 2243.7 2243.7

CONTAINMENT ISOLATION VALVES
SEALED WITH SERVICE WATER

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/MIN)	AS LEFT LEAKAGE (CC/MIN)
SWN-41	#32 Fan Cooler Unit Service Water Isolation Valves	LA (39)	45	Water	*2	*3
SWN-42		LA (39)				
SWN-43		LA (39)				
SWN-44		MB (40)				
SWN-51		MB (40)				
SWN-71	SS (40)					
SWN-41	#32 Fan Cooler Unit Service Water Isolation Valves	LA (39)	45	Water	*2	*3
SWN-42		LA (39)				
SWN-43		LA (39)				
SWN-44		MB (40)				
SWN-51		MB (40)				
SWN-71	SS (40)					
SWN-41	#33 Fan Cooler Unit Service Water Isolation Valves	LA (39)	45	Water	*2	*3
SWN-42		LA (39)				
SWN-43		LA (39)				
SWN-44		MB (40)				
SWN-51		MB (40)				
SWN-71	SS (40)					
SWN-41	#34 Fan Cooler Unit Service Water Isolation Valves	LA (39)	45	Water	*2	*3
SWN-42		LA (39)				
SWN-43		LA (39)				
SWN-44		MB (40)				
SWN-51		MB (40)				
SWN-71	SS (40)					
SWN-41	#35 Fan Cooler Unit Service Water Isolation Valves	LA (39)	45	Water	*2	*3
SWN-42		LA (39)				
SWN-43		LA (39)				
SWN-44		MB (40)				
SWN-51		MB (40)				
SWN-71	SS (40)					

CONTAINMENT ISOLATION VALVES SUBJECT
TO RHR SYSTEM PRESSURE

VALVE NUMBER	COMPONENT DESCRIPTION	PENET. SYMBOL (Number)	MINIMUM TEST PRESS.	TEST MEDIUM	AS FOUND LEAKAGE (CC/MIN)	AS LEFT LEAKAGE (CC/MIN)
741	RHR pump disch check valve	J(4)	45	Water	7.3	7.3
885A	Containment sump to RHR	OO(7)	45	Water	-0.0	-0.0
885B	System Isolation Valve					

- *1 Valves preceded by (less than) denotes minimum calibrated reading on flow meter. In all cases the flow meter reading was 0.0 (zero).
- *2 No "As Found" data obtained. Setup time and testing of SW valves to FCU's interfered with scheduled modification/repairs.
- *3 No "As Left" data obtained. At the time of writing FCU modification/repairs still in progress. Testing will be performed upon completion of modification and prior to achieving criticality.