


DOCKET NUMBER
PROD. & UTIL. FAC.

related case 50-247

Regulatory

File Cy.



BEFORE THE UNITED STATES
ATOMIC ENERGY COMMISSION

In the Matter of)
Consolidated Edison Company)
of New York, Inc.)
(Indian Point Station, Unit No. 2))

Docket No. 50-247

PETITION REQUESTING EXTENSION

Received by/On Date 1-25-72

OF

COMPLETION DATE

Pursuant to Section 50.55(b) of the Commission's regulations, Consolidated Edison Company of New York, Inc., Applicant in the above-captioned proceeding, hereby requests that the latest completion date for its Indian Point Station, Unit No. 2 specified in Provisional Construction Permit No. CPPR-21 (as previously extended by orders of the Commission, most recently by order dated November 17, 1971) be further extended from March 1, 1971 to July 1, 1972.

Delays have occurred in the completion of the facility because of a fire which occurred in the Primary Auxiliary Building on November 4, 1971. This fire has been the subject of previous correspondence with the Commission, and it appears that repairs and associated testing leading to criticality of the reactor cannot be completed by March 1, 1972. Moreover, because of

8110300195 720125
PDR ADDCK 05000247
G PDR

licensing delays due primarily to the contested nature of the proceeding, the duration of the pending proceeding is uncertain, leading Applicant to ask for an appropriate extension.

CONSOLIDATED EDISON COMPANY
OF NEW YORK, INC.

By William J. Cahill, Jr.
William J. Cahill, Jr.
Vice President

Subscribed and sworn to
before me this 5th day of
January, 1972.

Doris E. Day
Notary Public
My Commission Expires June 30, 1974