



BEFORE THE UNITED STATES
ATOMIC ENERGY COMMISSION

In the Matter of)
Consolidated Edison Company)
of New York, Inc.)
(Indian Point Station, Unit No. 2))

Resettled w/lt dated 5-31-72

Docket No. 50-247

PETITION REQUESTING EXTENSION

OF

COMPLETION DATE

Pursuant to Section 50.55(b) of the Commission's regulations, Consolidated Edison Company of New York, Inc., Applicant in the above-captioned proceeding, hereby requests that the latest completion date for its Indian Point Station, Unit No. 2 specified in Provisional Construction Permit No. CPPR-21 (as previously extended by orders of the Commission, most recently by order dated February 14, 1972) be further extended from July 1, 1972 to October 2, 1972.


Delays have occurred in the completion and associated testing of the facility primarily because of modifications in the main steam piping which have heretofore been described in a letter from Applicant's counsel to the Atomic Safety and

8111100008 720531
PDR ADOCK 05000247
G PDR

2973

Licensing Board dated April 1, 1972 and testimony at the hearing on April 5, 1972 and May 18, 1972. Moreover, because of licensing delays due primarily to the contested nature of the proceeding, the duration of the pending proceeding is uncertain, leading Applicant to ask for an appropriate extension.

CONSOLIDATED EDISON COMPANY
OF NEW YORK, INC.



William J. Cahill, Jr.
Vice President

Subscribed and sworn to
before me this 31 day of
May, 1972.



Notary Public

WALTER S. HOSMER
Notary Public State of New York
No. 30-6973150
Qualified in Nassau County
Certificate filed in New York County
Commission Expires March 30 1974