

CYCLE 2 STARTUP PHYSICS TEST REPORT

INDIAN POINT UNIT NO. 2

Docket # **50-247**
Control # **12723**
Date **12-10-76** of Document
REGULATORY DOCKET FILE

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC.

NUCLEAR AND EMISSIONS CONTROL ENGINEERING DEPARTMENT
REACTOR PHYSICS AND FUEL MANAGEMENT SUBSECTION

DECEMBER, 1976

ABSTRACT

This report summarizes the results of startup physics tests of Cycle 2 for Indian Point Unit No. 2 at Hot Zero Power conditions, and during reactor power level escalation. Results of these tests satisfied Technical Specifications and demonstrated adequate conservatism of design and analyses.

TABLE OF CONTENTS

ABSTRACT	<u>PAGE NO.</u>
LIST OF TABLES	iii
LIST OF FIGURES	iv
1. INTRODUCTION	1
2. REACTOR CORE DESCRIPTION	3
2.1 REACTOR CORE CONTROL	3
2.2 REACTOR CORE INSTRUMENTATION	3
2.3 CYCLE 2 CORE LOADING	4
3. MEASUREMENT METHODS	8
3.1 REACTIVITY COMPUTER	8
3.2 MOVEABLE IN-CORE DETECTORS	9
4. HOT ZERO POWER TESTS	12
4.1 INITIAL CRITICALITY	12
4.2 END POINT BORON CONCENTRATIONS	13
4.3 RCC BANK DIFFERENTIAL AND INTEGRAL WORTHS	13
4.4 ISOTHERMAL TEMPERATURE COEFFICIENTS	14
5. AT POWER TESTS	29
5.1 CORE POWER DISTRIBUTIONS	29
5.2 POWER COEFFICIENT	30
5.3 REACTOR COOLANT FLOW DETERMINATION	31
6. REACTOR INSTRUMENTATION CALIBRATION	39
6.1 EXCORE-INCORE DETECTOR CALIBRATION	39
6.2 RESISTANCE TEMPERATURE DETECTOR (RTD)/ THERMOCOUPLE CALIBRATION	39
6.3 ΔT SETPOINT CALIBRATION	41
6.4 ΔT VERSUE REACTOR POWER	41
7. REFERENCES	53

LIST OF TABLES

<u>TABLE</u>	<u>TITLE</u>	<u>PAGE NO.</u>
1.1	Startup Physics Tests	2
3.1	Period to Reactivity Comparison	10
3.2	Delayed Neutron Data	10
4.1	End Point Boron Concentrations	15
4.2	Control Rod Bank Integral Worth Summary	16
4.3	Isothermal Temperature Coefficient	17
5.1	Summary of In-core Flux Maps for Startup Physics Tests	33
5.2	Power Coefficient	35
5.3	Reactor Coolant Flow Rate	36
6.1	Thermocouple and RTD Calibration	40
6.2	Final F (Delta Q) Setpoints	41

LIST OF FIGURES

<u>FIGURE</u>	<u>TITLE</u>	<u>PAGE NO.</u>
2.1	Control Rod Locations	5
2.2	Core Loading Pattern	6
2.3	Location of In-Core Instrumentation Thermocouples, and Movable Detectors	7
3.1	Process Instrumentation Arrangements for Reactivity Measurements	11
4.1	Inverse Count Rate Ratio vs Clock Time	18
4.2	Inverse Count Rate Ratio vs Primary Water Addition	19
4.3	Inverse Count Rate Ratio (Detector 31) vs Reactor Coolant Boron Concentration	20
4.4	Inverse Count Rate Ratio (Detector 32) vs Reactor Coolant Boron Concentration	21
4.5	Inverse Count Rate Ratio vs Rod Withdrawal	22
4.6	Differential Worth of Bank D	23
4.7	Integral Worth of Bank D	24
4.8	Differential Worth of Bank C	25
4.9	Integral Worth of Bank C	26
4.10	Bank Overlap - Differential Worth to Zero Power Insertion Limit	27
4.11	Bank Overlap - Integral Worth to Zero Power Insertion Limit	28
6.1	Ex Core Detector Current vs Power	42
6.2	Ex Core Calibration (Channel 41) Current vs Axial Offset	43
6.3	Ex Core Calibration (Channel 42) Current vs Axial Offset	44
6.4	Ex Core Calibration (Channel 43) Current vs Axial Offset	45

LIST OF FIGURES (Cont'd)

<u>FIGURE</u>	<u>TITLE</u>	<u>PAGE NO.</u>
6.5	Ex Core Calibration (Channel 44) Current vs Axial Offset	46
6.6	Reactor Coolant Loop 21 Delta T vs Percent Power	47
6.7	Reactor Coolant Loop 22 Delta T vs Percent Power	48
6.8	Reactor Coolant Loop 23 Delta T vs Percent Power	49
6.9	Reactor Coolant Loop 24 Delta T vs Percent Power	50
A.1	IP2, Cycle 2, BOL, HZP, C/C @224 Power Map	53
A.2	IP2, Cycle 2, BOL, 35%, C/D @179 Power Map	54
A.3	IP2, Cycle 2, BOL, 70%P, C/D @214 Power Map	55
A.4	IP2, Cycle 2, BOL, 70%P, C/D @180 Power Map	56
A.5	IP2, Cycle 2, BOL, 70%P, C/D @214 Power Map	57
A.6	IP2, Cycle 2, BOL, 70%P, C/D @228 Power Map	58
A.7	IP2, Cycle 2, BOL, 90%P, C/D @228 Power Map	59

1. INTRODUCTION

Indian Point Unit No. 2, Cycle 2, attained initial criticality on September 21, 1976. Subsequently, a series of physics tests, described in a letter to the U.S. Nuclear Regulatory Commission (NRC) dated July 19, 1976, were carried out. These tests are listed in Table 1.1. The objectives of these tests were: (a) to demonstrate that the core performance during reactor operation would not exceed FSAR, Reference 1, and Technical Specification, Reference 2, limits; (b) to verify the nuclear design calculations, Reference 3; and (c) to provide the bases for the calibration of reactor instrumentation. Section 2 of this report deals with a brief description of the reactor core and the core loading. Section 3 deals with measurement methods. In Section 4, results from Hot Zero Power (HZP) physics tests are presented and in Section 5, physics tests at different power levels are described. Reactor instrumentation response and calibration are treated in Section 6. The test results of the measured parameters have been compared with the design results. The latter are from the Indian Point Unit No. 2, Cycle 2 design report, Reference 3.

TABLE 1.1

Indian Point Unit No. 2

First Reload Startup Physics Test Program

(1) Pre-Criticality Tests:

Calibrations of the in-core thermocouples and RTDs will be performed.

(2) Hot Zero Power (HZP) and Beginning of Core Life (BOL) Condition Tests:

(A) A determination of the Isothermal Temperature Coefficient will be made for the following control rod configurations:

- (i) All rods withdrawn out of the core
- (ii) Control Bank D inserted
- (iii) Control Banks D and C inserted
- (iv) Control Banks D, C, and B inserted in an overlapping position at the HZP insertion limits.

(B) A determination of the differential & integral rod worths will be made for the following banks of control rods:

- (i) Control Bank D
- (ii) Control Bank C with Control Bank D inserted
- (iii) Control D, C, and B inserted in overlapping positions at the HZP insertion limits.

Boron end-points for the above three test cases will also be measured.

(C) A movable in-core detector flux map will be performed with the reactor at 3 to 5% of full thermal power and all the rods withdrawn to a position out of the core.

(3) Power Ascension Tests at 75% of Full Thermal Power

(A) Ex-core and in-core instrumentation calibrations will be performed.

(B) A power coefficient test will be performed.

(4) Power Ascension Tests at 90% of Full Thermal Power

(A) A movable in-core detector flux map will be performed.

(B) A power coefficient test will be performed.

2. REACTOR CORE DESCRIPTION

Indian Point Unit No. 2 core consists of 193 fuel assemblies of slightly enriched uranium dioxide. Each fuel assembly contains 204 fuel rods with zirconium alloy cladding, 20 rod cluster control (RCC) guide tubes for inserting control rods, and a central instrumentation thimble. Burnable poison rods, depleted from Cycle 1 and composed of Pyrex, a borosilicate glass, are inserted in selected assemblies to provide a negative moderator temperature coefficient during reactor operation, to control excess reactivity early in the life of Cycle 2, and to improve power distributions.

2.1 Reactor Core Control

In addition to the chemical shim control by boric acid dissolved in the coolant water, control and shutdown of the reactor is accomplished by 53 full-length Rod Cluster Control Assemblies (RCCAs). The latter consists of four control and four shutdown banks. The reactor also has 8 part length rods but the use of these is prohibited by Technical Specifications.

Figure 2.1 is an X-Y cross section of the reactor core containing RCC bank positions. Figure 2.2 provides the Cycle 2 loading pattern.


2.2 Reactor Core Instrumentation

The reactor core instrumentation consists of four ex-core detectors, six moveable incore detectors (M/D) capable of scanning up to 50 fuel assemblies through

their central thimble guide tubes, 65 incore thermocouples (T/C) to monitor exit coolant temperatures, and 32 fixed in core detectors in eight assemblies. Figure 2.3 shows the incore and excore instrumentation.

2.3 Cycle 2 Core Loading

The Indian Point Unit No. 2, Cycle 2, core loading, Figure 2.2, was accomplished by May 27, 1976. The core loading was in agreement with the core loading pattern as developed by Westinghouse and described on Westinghouse Drawing #1212E31 (Revision 4). The verification is based on the visual observation of Con Edison (Nuclear Power Generation) and Westinghouse personnel.



<u>BANK</u>	<u>SYMBOL</u>	<u>NUMBER OF ROD CLUSTERS</u>
SA	□	8
SB	◇	8
SC	□	4
SD	◇	4
A	▽	8
B	△	4
C	⬡	8
D	○	9
PL	⊙	8

Figure 2-1, Control Rod Locations




Figure 2-3. In-Core Instrumentation, Thermocouples and Movable Detectors

3. MEASUREMENT METHODS

The reactor was kept at the just critical state during the physics measurements and the reactor power was held constant via control rod/boron exchanges and/or control rod/coolant temperature exchanges. Small changes in core reactivity during the tests were indicated by the reactivity trace provided by the reactivity computer.

The axial power distributions were obtained using the moveable incore detectors.

3.1 Reactivity Computer

The absolute measurement of small changes in reactivity was provided by the on-line solution of the point-reactor kinetics equations using an analog computer. The latter was checked out by comparing the reactivity obtained from the reactor period with that given directly by the reactivity computer. This comparison is shown in Table 3.1. A good agreement between reactivities obtained from two sources ensured the reliability of delayed neutron data, given in Table 3.2. This data was used as an input to the solution of neutron kinetics equations by the reactivity computer.

During HZP tests, an output signal from an excore detector, N-Channel 41, as shown in Figure 3.1, was fed into the reactivity computer. However, during the power ascension tests, signals from the top and bottom

sections of all four excore detectors were first summed and then fed into the reactivity computer, see Figure 3.1.

3.2 Moveable In-core Detectors

The axial core power distributions provided by the moveable incore detectors were integrated over the Z-variable (axial) to obtain the radial or (X-Y) power distributions of the instrumented assemblies. The relative assembly power distributions in the core were finally obtained using the INCORE code, References 4 and 5. The analysis of the incore flux maps also provided measured hot channel factors -

$$F_{\Delta H}^N \text{ and } F_Q^N$$

TABLE 3.1

PERIOD TO REACTIVITY COMPARISON

Doubling Time (sec)	Reactor Period (sec)	Reactivity (pcm)	Reactivity Meas. (pcm)	Difference (M-P) (pcm)
172	248	25	25.0	0
73	105	53	51.0	-2.0
46	66	75.5	73.5	-2.0

TABLE 3.2

DELAYED NEUTRON DATA

Group	$\bar{\beta}_{ieff}$	λ_i (sec)
1	0.00018	0.013
2	0.00127	0.031
3	0.00115	0.117
4	0.00235	0.315
5	0.00081	1.252
6	0.00028	3.340

$$\begin{aligned} \sum \bar{\beta}_{ieff} &= 0.00604 \\ \frac{\lambda^*}{\bar{I}} &= 16.3 \text{ M sec} \\ \frac{\lambda^*}{\bar{I}} &= 0.970 \end{aligned}$$

$$\bar{\beta}_{ieff} = \bar{I} \bar{\beta}$$





Figure 3.1 Process Instrumentation Arrangements for Reactivity Measurements

4. HOT ZERO POWER (HZP) TESTS

4.1 Initial Criticality

The Indian Point Unit No. 2 reactor attained Cycle 2 initial criticality on September 21, 1976. The criticality, at beginning of life (BOL) and HZP condition, was obtained by the sequential withdrawal of the RCC shutdown and control banks and by subsequently diluting the borated reactor coolant. During the approach to criticality, ICRR (Inverse Count Rate Ratio) plots versus time, integrated primary water addition, reactor coolant boron concentration, and control rod position (Figures 4.1 to 4.5) were kept. Measured critical boron concentration, at BOL, HZP, and ARO (All Rods Out) core condition, was equal to 1445 ppm compared to the design result of 1476 ppm, Reference 3. The difference of 31 ppm between measured and design boron concentrations was less than 50 ppm, the acceptance limit for this measurement. HZP physics tests included the following measurements: (a) end-point boron concentrations for several configurations of RCC banks; (b) differential and integral worths of RCC banks during normal insertion/withdrawal sequence, for both with and without bank overlap cases; and (c) isothermal temperature coefficients for different RCC bank configurations.

In addition to the above tests at HZP, a core power distribution measurement at low reactor power (2%

Power) was made for the all rods out condition. This measurement is described in Section 5.

4.2 End-Point Boron Concentrations

In Table 4.1, measured end-point boron concentrations, for different control and shutdown RCC bank configurations, are presented. The corresponding design values, from Reference 3, are also listed. The maximum deviation, as shown in Table 4.1, is 31 ppm. This satisfies acceptance criteria of ± 50 ppm.

4.3 RCC Bank Differential and Integral Worths

Measurements of the differential and integral worth of individual RCC control and shutdown banks were carried out via boron/RCC exchange, with the reactor in the critical state. The reactivity computer trace provided the change in reactivity during insertion/withdrawal of an RCC bank. The differential worth of a bank, $\Delta\rho/\Delta H$ is defined as the amount of change in reactivity per unit step of bank position, about an average bank position. The integral control bank worth was obtained by summing the differential worths for the bank positions during the insertion or withdrawal of the RCC bank.

In Table 4.2, the integral worths of individual control banks and overlapped banks are presented along with the design values. The cumulative worths are also given in Table 4.2.

In Figures 4.6 through 4.9, differential and integral worths of control banks C and D are shown.

Figures 4.10 and 4.11 show differential and integral worths of RCC control banks in overlap to the zero power insertion limit.

Measured integral worths in all cases are within $\pm 10\%$ of design values (Reference 3). The latter constitutes the acceptance criteria for the integral worths of RCC banks.

4.4 Isothermal Temperature Coefficient

Isothermal temperature coefficient measurements were carried out for several RCC bank configurations. Measurements involved heatup and cooldown of the reactor coolant. In Table 4.3, measured as well as design values of isothermal temperature coefficients for four RCC bank configurations are presented.

Measured values are obtained from the reactivity versus temperature curves provided by an X-Y plot recorder and the design values are from Reference 3. Measured isothermal temperature coefficients were all negative and within the acceptance criteria of ± 3 pcm/ $^{\circ}$ F.

TABLE 4.1

End-Point Boron Concentrations

<u>Configuration</u>	<u>(1) Measured (ppm)</u>	<u>(2) Design (ppm)</u>	<u>(1)-(2) Deviation (ppm)</u>
All Rods Out	1445	1476	-31
C/D In	1345	1360	-15
C/D and C/C In	1256	1260	-4
C/D in C/C at 80 C/B at 210	1273	1275	-2

TABLE 4.2

CONTROL ROD BANK INTEGRAL WORTH SUMMARY

BANK	CONFIGURATION	PREDICTED RTH (pcm)	MEASURED* WORTH (pcm)	PREDICTED TOTAL WORTH \pm 10%	MEASURED* TOTAL WORTH
D		980 \pm 98	891	980 \pm 98	891
C	D in	880 \pm 88	933	1860 \pm 186	1823
B,C,D	Overlap to Insertion Limit	1800 \pm 180	1682		

* Note: All measurements were done at HZP, BOL, no xenon

TABLE 4.3
ISOTHERMAL TEMPERATURE COEFFICIENT

Configuration	$\partial P / \partial T$ Measured pcm/°F	$\partial P / \partial T$ * Predicted pcm/°F	Difference M-P pcm/°F
ARO D @ 220	-0.84	-1.60	0.76
D @ O, C @ 198	-2.27	-3.33	1.06
C, D @ O B @ 207	-3.96	-5.18	1.22
D @ O, C @ 75, B @ 204	-5.12	-4.10	1.02

* Based on design values interpolated for the measured boron concentrations.


FIGURE 4.1

ICRR VS. CLOCK TIME

INDIAN POINT UNIT NO. 2, CYCLE 2

○ N-31
□ N-32

M. J. J. J.
9-21-76



048 2025

FIGURE 4.2

ICRR vs. Primary Water Addition
Indian Point Unit No. 2, Cycle 2

W. J. J.
9-21-76

○ Channel N-31
□ Channel N-32




FIGURE 4.3

INDIAN POINT UNIT NO. 2, CYCLE 2
N-31

M. J. J.
9-21-76




FIGURE 4.4

INDIAN POINT UNIT NO. 2, CYCLE 2
N-32

Madani
9-21-76





FIGURE 4.5

ICRR vs. ROD WITHDRAWAL
SIAN POINT UNIT NO. 2, CYCLE 2

O N-31
□ N-32


M. J. J. J.
9-21-76



INDIAN POINT UNIT 2
CYCLE 2 BOL, H2P
CONTROL BANK D
DIFFERENTIAL ROD WORTH

FIGURE 4.6

Diff. Worth : PCM/step




BANK D : Steps

INDIAN DINT UNIT 2
CYCLE 2 SOL HZP
CONTROL BANK D
INTEGRAL WORTH

FIGURE 4.7


Integral Worth - PCM



BANK D Position - Steps


INDIAN POINT UNIT 2
CYCLE 2 BOL, H2P
CONTROL BANK C
DIFFERENTIAL ROD WORTH
CONTROL BANK D AT ∞ STEP.


FIGURE 4.8



INDIAN POINT UNIT 2
CYCLE 2 BOL, H2P
CONTROL BANK C
INTEGRAL WORTH
CD = 0 STEP

FIGURE 4.9






INDIAN POINT UNIT 2
CYCLE 2 SOL. HZP
BANK OVERLAP
INTEGRAL BANK WORTH

FIGURE 4.11

Integral Worth - PCM



5. AT POWER TESTS

The power measurement tests consisted of: (a) relative assembly power distributions at low power ($\sim 2\%$), 35%, 70%, and 90% of full power; (b) determination of power coefficient versus reactor power; and (c) reactor coolant flow determination.

5.1 Core Power Distributions

Measurements of the core power distributions were carried out with the moveable incore detectors. The INCORE code, References 4 and 5, was employed to analyze the in core flux maps to provide the relative assembly power and hot channel factors. The analysis required: (i) the calculated ratio between the power and the fission reaction rate at the locations of the moveable incore detectors, and (ii) calculated (X-Y) power distributions for the all rods out (ARO) condition and the D bank in case. The latter were employed to obtain the power distribution of the partially rodded core by the flux synthesis method. Results from the analyses of 7 incore full core flux maps and 7 quarter core flux maps taken during the startup tests are presented in Table 5.1. Relative assembly power distributions derived for HZP and 90% power cases are shown in Figures 5.1 and 5.2.

For the Hot Zero Power ($\sim 2\%$) map, 2 out of 193 assemblies (core locations B-11 and B-12) had power

fractions outside the acceptance criteria ($\pm 10\%$, $p_i \geq 0.9$; $\pm 15\%$, $p_i < 0.9$) as indicated on the power map Figure 5.1 (Hot Zero Power). These two assemblies were not measured directly but represent extrapolations from neighboring assemblies with high measured, compared with design, but acceptable power fractions. All subsequent maps taken at significant power levels (35% \rightarrow 90%) had all power fractions within the acceptance criteria as illustrated in Figure 5.2 (90% Power). This one anomaly did not repeat itself and the map that produced it was taken at a low power level ($\sim 2\%$). In addition the highest measured errors on all maps are at the corners where the design calculations are more prone to error. It was therefore concluded that this single event did not represent a deviation from acceptance criteria sufficient to impact on plant performance.

In all cases, the measured values of F_Q^N and $F_{\Delta H}^N$, even after being increased by their respective measurement uncertainty factors, were within the Technical Specification limits.

5.2 Power Coefficient

The "differential" power coefficient, $(\Delta\rho/\Delta Q)_Q$ at a specific power level, Q , is defined as the change in reactivity, (ρ) , per percent change in reactor power, Q , at that power level.

Measurement of the power coefficient involved:

- (a) The determination of reactivity compensation carried out during the increase and the decrease of reactor power by control bank movement. This was obtained from the output of the reactivity computer.

- (b) Determination of reactor power level changes from the recording of secondary plant calorimetric data - steam pressure, feedwater temperatures, and feedwater flow rates. Steam pressure was obtained directly from the local gauges. Feedwater temperatures were obtained from the precision thermometer installed at the feedwater header, and the feedwater flow from manometers installed across the feedwater line venturi elements.

In addition to the above data, the analysis of power coefficient measurements included corrections due to xenon changes caused by power level variations.

Differential and integral power defects were obtained from the following equations.

Differential Power Coefficient

$$(\Delta\rho/\Delta Q) = 1/\Delta Q [(\Delta\rho)_{CR} + (\Delta\rho)_{Xe} + (\Delta\rho)_B + (\Delta\rho)_T]$$

Integral Power Defect

$$P_{P.D.} = \int_{P_0}^{P_F} \frac{\Delta\rho}{\Delta Q} dQ$$

where

- $(\Delta\rho)_{CR}$ = Reactivity Compensation due to Control Rod
- $(\Delta\rho)_{Xe}$ = Reactivity Defect due to Xenon Change
- $(\Delta\rho)_B$ = Reactivity Defect due to Boron Change
- $(\Delta\rho)_T$ = Reactivity Defect due to Temperature Change
- ΔQ = Change in Reactor Power

Table 5.2 gives the measured power coefficients and the design power coefficients (Reference 3). The measured values are within the acceptance criteria of ± 2 pcm/%Q. The integral power defect was calculated from the measured data by a least squares fit and is 1121 pcm compared with the design value of 1055 pcm.

5.3 Reactor Coolant Flow Determination

Based on elbow tap DP measurements, the Reactor Coolant Flow was verified to be 379,250 gpm ($1\sigma = 1435$ gpm) which is greater than design (358,800 gpm).

Table 5.3 provides the power levels and the percent increased reactor coolant flow above design. These results demonstrate compliance with Technical Specification Criteria on Reactor Coolant System Total Flow Rate.

TABLE 5.1

CONSOLIDATED Edison COMPANY OF NEW YORK, INC.

NO. 1012

DATA SHEET

DATE _____
LOCATION _____

PREPARED BY _____

SUBJECT IP2 Cycle 2
Summary of Incore Flux Maps for Start-up Physics Tests

$\textcircled{1} F_A^T = F_A^N \times 1.03 \times 1.05$
 $\textcircled{2} F_{AN}^T = F_{AN}^N \times 1.04$
 $\textcircled{3}$ At Location of F_A^N , $F_{xy} = F_y^T / F_x$

MAP #	Date	Time	%Power	Control Bank Position (Steps)						Avg. Core		Incore Hot Channel Factors						Incore Quadrant Tilt				
				A	B	C	D	%L	RCC	F ₂	A.O.	F _A ^N	F _A ^T $\textcircled{1}$	F _A LOC	F _{AN} ^N	F _{AN} ^T $\textcircled{2}$	LOC F _{AN}	F _{xy} $\textcircled{3}$	N41	N42	N43	N44
LP1Q2	7-22-76	10:20	~0	230	230	230	224	228	-	1.703	35.38	2.654	2.870	R10IH	1.531	1.592	N13JL	1.558	1.0042	0.9757	1.0253	0.9897
2R6	7-30-76	10:23	~35	230	230	230	179	228	-	1.240	-0.77	2.119	2.292	L4LJ	1.522	1.583	N13JL	1.709	1.0020	1.0021	1.0036	0.9874
3R2	10-3-76	14:56	~70	230	230	230	214	228	-	1.279	9.36	1.829	1.978	N10HI	1.427	1.484	N13JL	1.431	1.0045	0.9761	1.0101	0.9392
4R3	10-3-76	21:09	~70	230	230	230	180	228	-	1.296	-10.28	1.990	2.152	N13JL	1.466	1.525	N13JL	1.536	1.0060	1.0013	1.0078	0.9850
QC1R2	10-4-76	23:50	~70	230	230	230	214	228	-	1.183	-0.28	1.705	1.844	C3FD	1.377	1.432	C3FD	1.441				
QC2	10-4-76	02:23	~70	230	230	230	214	228	-	1.221	5.75	1.674	1.810	C3FD	1.315	1.430	F3GH	1.371				
QC3	10-4-76	04:34	~70	230	230	230	214	228	-	1.300	10.53	1.771	1.914	C6HG	1.379	1.434	F3GH	1.362				
QC4	10-4-76	06:03	~70	230	230	230	214	228	-	1.345	13.42	1.830	1.979	G4DF	1.377	1.432	F3GH	1.361				
5R2	10-4-76	09:20	~70	230	230	230	214	228	-	1.394	16.65	2.050	2.217	N10HI	1.416	1.473	N13JL	1.470	1.0070	0.9946	1.0087	0.9897
Q-5	10-4-76	14:25	~70	230	230	230	214	228	-	1.356	14.37	1.848	1.999	G4DF	1.374	1.429	F3GH	1.363				
Q-6	10-4-76	17:15	~70	230	230	230	214	228	-	1.292	10.39	1.743	1.885	F3GH	1.374	1.429	F3GH	1.349				
Q-7	10-4-76	19:37	~70	230	230	230	214	228	-	1.230	6.00	1.674	1.810	F3GH	1.369	1.424	F3GH	1.361				
6R2	10-5-76	00:11	~70	230	230	230	214	228	-	1.180	2.81	1.775	1.920	N13JL	1.438	1.496	N13JL	1.503	1.0052	0.9941	1.0117	0.9890
7PDR	10-11-76	4:39	90	230	230	230	212	228	-	1.206	4.27	1.738	1.880	N13JL	1.419	1.476	N13JL	1.441	1.0007	0.9975	1.0121	0.9896

TABLE 5.1 (cont.)

No. 2 of 2

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC.

DATA SHEET

DATE _____
LOCATION _____

PREPARED BY _____

SUBJECT IP2 - Cycle 2
Summary of Incore Flux Maps for Start-up Physics Tests

	Incore Quadrant Tilt (Bottom)				Incore Axial Offset				Excore Axial Offset				Unnormalized Excore Detector Currents (µa)												
	NW	NE	SW	SE	NW	NE	SW	SE	NW	NE	SW	SE	N-41			N-42			N-43			N-44			
	N44	N41	N42	N43	N44	N41	N42	N43	N44	N41	N42	N43	TOP	BOT.	SUM	TOP	BOT.	SUM	TOP	BOT.	SUM	TOP	BOT.	SUM	
1PDAQ	1.0148	0.9688	1.0305	0.9859	34.922	35.689	35.534	35.331																	
2R6	1.0138	0.9904	1.0081	0.9907	-1.210	-0.187	-0.748	-0.941	-0.0476	-0.0320	-0.0548	-0.0271	133.2	142.0	275.2	134.6	150.2	284.8	148.7	157.1	305.8	136.0	149.6	285.6	
3R2	1.0174	0.9927	1.0053	0.9847	8.729	9.527	9.597	9.588	0.0061	0.0419	0.0054	0.0375	295.6	271.8	567.4	288.2	285.1	573.3	324.1	300.7	624.8	290.8	297.3	578.1	
4R3	1.0156	0.9927	1.0033	0.9884	-10.753	-9.851	-10.061	-10.454	-0.1042	-0.0883	-0.1053	-0.0915	256.2	305.8	562.0	259.5	320.6	580.1	282.6	339.5	622.1	262.5	323.6	586.1	
QC1R2									-0.0539	-0.0243	-0.0539	-0.0304	281.3	295.3	576.6	278.0	309.7	587.7	307.7	327.0	634.7	280.7	312.7	593.4	
QC2									-0.0185	0.0183	-0.0148	0.0129	286.0	275.7	561.7	280.3	288.7	569.0	313.0	305.0	618.0	281.7	292.3	574.0	
QC3									0.0128	0.0514	0.0105	0.0424	296.7	267.7	564.4	288.0	282.0	570.0	323.3	297.0	620.3	291.7	284.3	576.0	
QC4									0.0277	0.0685	0.0280	0.0624	304.0	265.0	569.0	294.0	278.0	572.0	332.0	293.0	625.0	297.0	281.0	578.0	
5R1	1.0029	0.9948	1.0084	0.9939	16.848	16.639	16.661	16.441	0.0493	0.0873	0.0462	0.0830	314.1	262.6	576.7	302.3	275.6	577.9	341.1	288.8	629.9	305.6	276.9	582.5	
QC5									0.0350	0.0760	0.0312	0.0695	304.3	261.3	565.6	292.7	275.0	567.7	330.7	287.7	618.4	295.7	275.7	571.4	
QC6									0.0104	0.0474	0.0097	0.0427	298.3	271.3	569.6	290.3	284.7	575.0	326.0	299.3	625.3	292.7	286.7	579.4	
QC7									-0.0094	0.0224	-0.0114	0.0188	296.7	283.7	580.4	290.0	296.7	586.7	325.0	313.0	638.0	293.7	299.3	593.0	
6R2	1.0090	0.9936	1.0057	0.9917	2.625	2.835	3.106	2.672	-0.0344	-0.0031	-0.0350	-0.0072	275.2	276.9	552.1	270.5	290.1	560.6	302.0	206.4	608.4	274.0	273.5	567.5	
7PDC	1.0095	0.9939	1.0039	0.9927	3.836	4.454	4.675	4.119	-0.0220	0.0128	-0.0457	-0.0006	340.5	331.9	672.4	330.0	361.6	691.6	368.8	369.3	738.1	335.6	350.7	686.3	

Table 5.2

Power Coefficient ($\Delta p / \Delta Q$)

<u>Average Power (%)*</u>	<u>Measured pcm/%Q</u>	<u>Design pcm/%Q</u>	<u>Difference pcm/%Q</u>
63.0	-9.85	-9.3	-0.55
77.4	-8.80	-9.0	+0.20

* Average power over the test power range

Table 5.3

Reactor Coolant Flow

<u>% POWER</u>	<u>% INCREASED RC FLOW</u> (above design)
0	6.5
35	5.7
50	5.6
69	5.7
90	5.2
96	5.7
	AVG. = <u>5.7%</u>

R				.646.	.835.	.876.	.807.	.67.	.855.	.643.						
				-1.9.	-3.6.	-7.3.	-8.0.	-5.5.	-1.3.	-1.5.						
P			.734.	1.020.	1.151.	.992.	1.193.	.946.	1.231.	1.004.	1.133.	.969.	.968.			
			8.1.	.5.	-2.0.	-3.6.	-7.6.	-7.8.	-3.0.	-2.4.	-3.5.	-4.5.	-1.5.			
N		.737.	1.318.	1.178.	1.025.	1.268.	1.003.	1.040.	1.019.	1.287.	1.000.	1.068.	1.202.	.713.		
		8.6.	7.9.	3.0.	-2.0.	-5.4.	-5.4.	-4.9.	-4.0.	-3.9.	-4.3.	-4.9.	-1.5.			
M		1.079.	1.205.	.949.	1.233.	1.128.	1.129.	.888.	1.096.	1.059.	1.139.	.865.	1.128.	1.079.		
		6.3.	5.4.	1.5.	2.2.	2.2.	-1.4.	-4.7.	-4.4.	-4.9.	-5.6.	-7.6.	-1.4.	8.0.		
L	.713.	1.223.	1.058.	1.222.	.929.	.959.	.871.	.951.	.861.	.929.	.927.	1.115.	1.016.	1.152.	.839.	
	6.3.	4.2.	1.2.	1.3.	2.5.	2.3.	-1.4.	-4.7.	-2.5.	-1.0.	2.2.	-7.5.	-2.9.	-3.0.	-3.0.	
K	.891.	1.048.	1.340.	1.119.	.971.	.805.	.884.	.767.	.883.	.862.	.951.	1.072.	1.301.	.973.		
	2.9.	1.9.	-1.0.	1.4.	3.5.	4.0.	1.2.	.6.	1.2.	3.5.	2.2.	-2.5.	-2.9.	-5.4.	-5.6.	
J	.942.	1.280.	1.059.	1.184.	.920.	.915.	.852.	.916.	.853.	.905.	.902.	1.152.	1.018.	1.206.	.885.	
	-1.1.	-1.3.	-1.2.	3.3.	4.2.	4.9.	3.9.	3.5.	3.3.	3.7.	2.1.	.8.	-4.1.	-7.0.	-7.1.	
H	.869.	1.015.	1.100.	.971.	1.045.	.803.	.927.	.796.	.917.	.776.	1.001.	.920.	1.043.	.933.	.792.	-37-
	-1.0.	-1.2.	.6.	4.1.	4.6.	5.3.	4.7.	4.2.	3.6.	1.8.	.2.	-1.3.	-4.6.	-9.1.	-9.0.	
G	.946.	1.287.	1.073.	1.193.	.920.	.919.	.860.	.925.	.856.	.889.	.883.	1.123.	1.012.	1.239.	.913.	
	-1.7.	-1.7.	1.2.	4.1.	4.1.	5.2.	4.1.	4.5.	3.7.	1.9.	-1.1.	-1.5.	-4.6.	-4.4.	-4.1.	
F	.848.	1.006.	1.353.	1.149.	.977.	.791.	.890.	.784.	.906.	.784.	.904.	1.064.	1.358.	1.042.	.876.	
	-2.1.	-2.2.	1.0.	4.2.	4.2.	2.2.	2.0.	2.9.	3.8.	1.3.	-3.6.	-3.6.	1.3.	1.3.	1.3.	
E	.675.	1.204.	1.071.	1.230.	.930.	.944.	.902.	1.029.	.925.	.994.	.871.	1.118.	.970.	1.140.	.907.	
	2.6.	2.6.	2.4.	2.0.	2.6.	.6.	2.1.	3.0.	4.7.	5.9.	-3.9.	-7.3.	-7.2.	-2.9.	3.	
D		1.086.	1.195.	.954.	1.237.	1.112.	1.176.	.934.	1.152.	1.051.	1.159.	.883.	1.069.	.741.		
		7.1.	4.5.	2.0.	2.6.	.8.	2.6.	.2.	.6.	-4.7.	-3.9.	-5.7.	-7.3.	-7.2.		
C		.743.	1.308.	1.222.	1.073.	1.332.	1.097.	1.099.	1.051.	1.273.	1.003.	1.149.	1.255.	.898.		
		9.5.	7.1.	6.9.	2.6.	3.1.	3.4.	.5.	-1.0.	-4.6.	-6.1.	.5.	2.6.	2.3.		
B			.760.	1.137.	1.316.	1.095.	1.303.	1.012.	1.255.	.981.	1.125.	1.063.	.767.			
			12.0.	12.1.	12.1.	6.5.	.5.	-1.4.	-3.2.	-4.7.	-4.1.	4.7.	12.9.			
A				.733.	.922.	.957.	.882.	.934.	.828.	.630.						
				12.1.	6.4.	.5.	.5.	-2.0.	-4.4.	-4.4.						

FIGURE 5.1

AREAS
DIFF

	15	14	13	12	11	10	9	8	7	6	5	4	3	2	1	
R					.656	.343	.909	.344	.900	.326	.643					
					3.1	2.1	1.3	1.3	.9	.1	.8					
P			.699	.999	1.144	.993	1.223	.995	1.214	.971	1.106	.865	.673			
			5.1	2.8	3.0	2.2	1.2	1.2	.5	-.2	-.4	-.3	1.2			
N		.700	1.224	1.138	1.050	1.283	1.048	1.077	1.031	1.263	1.012	1.097	1.180	.762		
		5.4	5.0	2.6	2.9	.9	.8	-.1	-.7	-.7	-.8	-1.1	1.2	5.5		
M		.999	1.139	.942	1.172	1.031	1.151	.964	1.161	1.102	1.132	.910	1.123	1.028		
		2.7	2.7	.3	-2.6	-2.6	-1.6	-.6	-.7	-.7	-1.8	-3.1	1.3	-3.7		
L	.652	1.111	.994	1.171	.920	.975	.944	1.075	.947	.985	.927	1.166	1.005	1.093	.628	
	2.1	.1	-2.6	-2.7	-2.9	-2.6	-1.6	-.7	-1.2	-1.6	-2.2	-3.1	-1.5	-1.6	-1.6	
K	.837	.976	1.256	1.079	.932	.356	.987	.876	.934	.850	.979	1.093	1.252	.965	.20	
	1.4	.4	-1.7	-2.8	-1.9	-1.1	.1	.5	-.2	-1.8	-2.2	-1.5	-1.5	-.7	-.7	
J	.913	1.227	1.024	1.158	.955	.995	.970	1.031	.953	.977	.959	1.155	1.032	1.196	.889	
	1.7	1.5	-1.4	-.9	-.4	.9	-1.3	.9	.0	-.9	-.0	1.4	-.7	-1.0	-1.0	
H	.843	.999	1.089	.983	1.097	.877	1.031	.883	1.029	.867	1.085	.973	1.076	.975	.827	
	1.7	1.6	1.0	1.7	1.3	.5	.9	-.1	.7	-.6	.3	.1	-.2	-.9	-.3	
G	.911	1.226	1.049	1.189	.976	.992	.951	1.015	.951	.980	.961	1.168	1.036	1.203	.894	
	1.5	1.4	1.0	1.7	1.7	.6	-.2	-.7	-.2	-.6	.2	-.1	-.2	-.4	-.5	
F	.326	.971	1.234	1.130	1.019	.856	.979	.865	.930	.854	.987	1.100	1.268	.975	.831	
	.0	-.1	.9	1.8	1.9	-1.2	-.7	-.8	-.6	-1.4	-1.4	-.9	-.3	.3	.7	
E	.655	1.139	1.036	1.196	.930	.975	.950	1.077	.959	.987	.935	1.166	1.00	1.16	.833	
	2.6	2.6	1.5	-.6	-1.8	-2.5	-1.0	-.5	-.1	-1.4	-1.4	-1.4	-1.3	-.9	.7	
D		1.019	1.132	.934	1.131	1.080	1.153	.959	1.155	1.072	1.174	.917	1.082	.949		
		4.8	2.1	-.6	-1.8	-2.6	-1.4	-1.3	-1.2	-3.4	-2.4	-2.5	-2.4	-2.4		
C		.705	1.212	1.147	1.001	1.231	1.023	1.061	1.015	1.225	.931	1.136	1.193	.636		
		6.1	3.9	3.4	-1.9	-3.2	-1.6	-1.6	-2.3	-3.6	-3.9	2.4	2.4	2.4		
B			.715	1.031	1.158	1.000	1.203	.963	1.170	.936	1.069	1.043	.712			
			7.5	6.0	4.3	2.9	-.5	-1.5	-3.2	-3.7	-3.8	7.3	7.2			
A					.665	.349	.895	.829	.371	.794	.614					
					4.3	2.3	-.3	-.5	-3.0	-3.8	-3.8					

FIGURE 52

HEAS
DIFF

6. REACTOR INSTRUMENTATION CALIBRATION

The calibration of excore power range detectors, overpower and overtemperature ΔT setpoints and incore resistance temperature detectors and thermocouples is presented in this section.

6.1 Excore Detector Calibration

The variation in total excore detector current (sum of currents for top and bottom detectors) versus reactor power for four excore detectors is presented in Figure 6.1. Reactor power in these measurements was obtained from the plant calorimetric data.

Incore axial offsets were obtained from the analysis of incore flux maps with the INCORE Code, References 4 and 5.

In Figures 6.2 through 6.5, variation in top and bottom detector currents versus incore axial offsets are given. These data serve as the basis for excore NIS calibration.

6.2 Incore Thermocouple and Wide Range Resistance Temperature Detector Calibration

Incore thermocouple data provide a continuous on-line monitoring of 65 evenly distributed assembly powers throughout the core. This requires calibration of incore thermocouples and wide range resistance temperature detectors (RTDs). The enthalpy hot channel factor

$F_{\Delta H_i}^{T/C}$ for assembly thermocouple, i , is given by the following expression.

$$F_{\Delta H_i}^{T/C} = M_i \Delta H_i / \frac{(E_{out} - E_{in})}{1 - B}$$

where, ΔH_i is enthalpy rise in assembly i , $E_{out} - E_{in}$ is the core average enthalpy rise, B is the fractional bypass flow, and M_i is the normalization factor.

The bypass flow correction is required if the loop RTD's are used to measure vessel outlet temperatures.

However, if the thermocouples are used to provide the outlet temperatures, then B is set equal to zero. The normalization factor, M_i , was provided by taking the ratio of $F_{\Delta H}$ obtained from thermocouple and moveable incore detector data.

The thermocouple output can be obtained from the computer (PRODAC) or in the case of computer malfunction, the Honeywell meter can be used.

Thermocouple (PRODAC and Honeywell) and wide range RTD calibrations are obtained by comparing their temperature readings to the narrow range RTD's at the time each reading was taken during the heatup of the primary system. Table 6.1 lists the Correction Factors at 547°F.

6.3 ΔT Setpoint Calibration

The axial offset versus detector currents at 100% power for four excore detectors are shown in Figures 6.2 through 6.5. This information provided the current to voltage relationship required for $F(\Delta Q)$ circuit. The function, $F(\Delta Q)$, is defined to be that function for which no reactor power penalty is paid for full-power axial offset variations between -12% and +7%. Outside these limits, for every 1% of full power axial offset greater than +7%, a penalty of 2% power is assigned, and for every 1% of full-power axial offset more negative than -12%, a penalty of 4.5% is imposed. In Table 6.2, information for over-power and over-temperature ΔT setpoints is presented.

6.4 ΔT Versus Reactor Power

Plots of four reactor coolant loop ΔT 's versus reactor power (obtained from plant calorimetric data) are presented in Figures 6.6 through 6.9. Extrapolated ΔT 's for full power are also shown. The ΔT 's for the Loops 21 through 24 are 52.7°F, 51.5°F, 52.8°F, 52.1°F, respectively. Average full power ΔT was equal to 52.3°F.

Table 6.1

List of Thermocouple Correction Factors at T ref 547°F

T/C#	Core Location	Prodac	Honeywell	T/C#	Core Location	Prodac	Honeywell
1	A-7	+2.1	-10.5	34	A-11	-0.8	-12.8
2	B-3	-0.7	-10.2	35	B-6	-2.8	-13.6
3	B-10	-	-	36	B-8	-5.3	-13.4
4	B-13	+4.0	-9.5	37	C-12	+1.6	-13.8
5	C-8	+0.2	-9.8	38	D-4	-1.9	-12.9
6	D-2	-4.1	-10.0	39	D-7	-5.5	-12.9
7	E-4	+3.8	-9.7	40	D-9	-	-
8	E-8	-1.6	-10.9	41	E-2	-2.7	-13.5
9	E-10	-3.8	-10.1	42	E-5	-4.5	-12.2
10	F-12	+4.5	-9.8	43	E-11	+1.0	-13.3
11	G-2	-0.8	-10.0	44	E-14	-2.0	-13.1
12	G-9	-3.8	-9.9	45	F-5	-4.8	-14.1
13	G-15	+3.8	-10.3	46	F-9	+0.2	-14.5
14	H-1	+0.2	-8.2	47	G-4	-2.3	-13.3
15	H-3	-2.5	-9.7	48	G-8	-4.0	-13.5
16	H-8	+4.0	-9.2	49	H-5	+1.8	-12.3
17	H-10	-0.1	-10.2	50	H-9	-3.1	-13.1
18	H-13	-4.0	-10.3	51	H-14	-4.0	-13.0
19	J-10	-	-	52	J-7	+1.0	-12.9
20	J-11	-0.2	-9.3	53	K-11	-2.8	-13.5
21	K-3	-2.9	-8.6	54	K-13	-4.7	-13.5
22	K-15	+4.4	-9.6	55	L-2	+1.3	-12.7
23	L-1	-	-	56	L-5	-3.6	-13.3
24	L-12	-3.6	-9.9	57	L-7	-3.8	-13.1
25	M-5	+5.3	-9.5	58	L-11	-	-
26	M-8	-0.3	-10.0	59	L-14	-3.1	-14.3
27	M-10	-3.5	-9.9	60	N-2	-4.4	-12.7
28	M-13	+4.4	-10.5	61	N-9	+0.8	-13.9
29	N-8	+0.1	-9.4	62	P-7	-2.7	-13.5
30	P-3	-3.9	-10.5	63	P-12	-0.4	**
31	P-5	+5.0	-9.6	64	R-5	+0.6	-13.3
32	P-13	-0.9	-10.5	65	R-10	-2.0	-13.0
33	R-8	-3.3	-9.8				

Loop Wide Range RTD Correction Factors at T ref 547°F

1	2	3	4
+0.2	+0.2	-0.1	-0.2

Correction Factor = Narrow Range RTD - Temperature reading (T/C or Wide Range RTD)

- T/C removed or defective

** Honeywell defective

TABLE 6.2

INDIAN POINT UNIT NO. 2 F(ΔQ) SETPOINTS

EXCORE	INCORE AXIAL OFFSET	POWER LEVEL (MWT)	% FULL POWER	I TOP (μ a)	I BOT (μ a)	V-TOP (VOLTS)	V-BOT (VOLTS)	V VOLTS	Δ T PENALTY (%)	I TOTAL (μ a)	V/I SLOPE TOP (BOT) _{oao}	FLUX INDICATOR (%)
Ch-41	0	2758	100%	369	384	8.33	8.33	0	0	753	0.02257	0
Ch-41	-12	2758	100%	338	414	7.63	8.98	-1.35	0			-12
Ch-41	+7	2758	100%	386	367	8.71	7.96	+0.75	0			+7
Ch-41	-17	2758	100%	326	427	7.36	9.26	-1.90	22.5		0.02169	-17
Ch-41	+17	2758	100%	411	341	9.28	7.40	+1.88	20.0			+17
Ch-42	0	2758	100%	365	403	8.33	8.33	0	0	768	0.02282	0
Ch-42	-12	2758	100%	338	430	7.71	8.89	-1.18	0			-12
Ch-42	+7	2758	100%	380	387	8.67	8.00	+0.67	0			+7
Ch-42	-17	2758	100%	327	441	7.46	9.12	-1.66	22.5		0.02067	-17
Ch-42	+17	2758	100%	402	365	9.17	7.54	+1.63	20.0			+17
Ch-43	0	2758	100%	402	423	8.33	8.33	0	0	825	0.02072	0
Ch-43	-12	2758	100%	370	456	7.67	8.98	-1.31	0			-12
Ch-43	+7	2758	100%	421	404	8.72	7.96	+0.76	0			+7
Ch-43	-17	2758	100%	356	470	7.38	9.26	-1.88	22.5		0.01969	-17
Ch-43	+17	2758	100%	448	377	9.28	7.42	+1.86	20.0			+17
Ch-44	0	2758	100%	364	403	8.33	8.33	0	0	767	0.02288	0
Ch-44	-12	2758	100%	337	431	7.71	8.91	-1.20	0			-12
Ch-44	+7	2758	100%	380	387	8.70	8.00	+0.70	0			+7
Ch-44	-17	2758	100%	325	442	7.44	9.14	-1.70	22.5		0.02067	-17
Ch-44	+17	2758	100%	403	364	9.22	7.52	+1.70	20.0			+17

FIGURE 6.1

EXCORE DETECTOR CURRENT
VS.
POWER


461510

K&E 10 X 10 TO THE CENTIMETER 18 X 25 CM.
KEUFFEL & ESSER CO. MADE IN U.S.A.

DETECTOR CURRENT (μa)

○ N41
□ N42
△ N43
× N44

900
800
700
600
500
400
300
200
100




POWER (%)

10 20 30 40 50 60 70 80 90 100

IP2 CY-2
 EXCORE CALIBRATION
 10-19-76
 CHANNEL #4H
 FIGURE G.2

Deafim Control Verification
 By: Arthur P. Ginsberg
 Date: October 29, 1976
K/P/1-1-76
 Reference: Supervisor OWP-2-171(a)



TS 10/19/76

TP2 CY-2

EXCORE CALIBRATION

10-19-76

CHANNEL N42

FIGURE 6.3


Design Control Verification
 by Arthur P. Hensberg
 Date October 20, 1976
 WPA-172
 Reference Document ONS-2-17116

CURRENT (MA)

$I_{Bot} = 402.86 - 2.22$

$I_{Top} = 364.54 + 2.22$

AXIAL OFFSET (%)



-15 -10 -5 0 5 10 15 20

500

450

400

350

300

0

-5

-10

-15

-20

-25

-30

-35

-40

-45

-50

-55

-60

-65

-70

-75

-80

-85

-90

-95

-100

-105

-110

-115

-120

-125

-130

-135

-140

-145

-150

-155

-160

-165

-170

-175

-180

-185

-190

-195

-200

-205

-210

-215

-220

-225

-230

-235

-240

-245

-250

-255

-260

-265

-270

-275

-280

-285

-290

-295

-300

-305

-310

-315

-320

-325

-330

-335

-340

-345

-350

-355

-360

-365

-370

-375

-380

-385

-390

-395

-400

-405

-410

-415

-420

-425

-430

-435

-440

-445

-450

-455

-460

-465

-470

-475

-480

-485

-490

-495

-500

-505

-510

-515

-520

-525

-530

-535

-540

-545

-550

-555

-560

-565

-570

-575

-580

-585

-590

-595

-600

-605

-610

-615

-620

-625

-630

-635

-640

-645

-650

-655

-660

-665

-670

-675

-680

-685

-690

-695

-700

-705

-710

-715

-720

-725

-730

-735

-740

-745

-750

-755

-760

-765

-770

-775

-780

-785

-790

-795

-800

-805

-810

-815

-820

-825

-830

-835

-840

-845

-850

-855

-860

-865

-870

-875

-880

-885

-890

-895

-900

-905

-910

-915

-920

-925

-930

-935

-940

-945

-950

-955

-960

-965

-970

-975

-980

-985

-990

-995

-1000

-1005

-1010

-1015

-1020

-1025

-1030

-1035

-1040

-1045

-1050

-1055

-1060

-1065

-1070

-1075

-1080

-1085

-1090

-1095

-1100

-1105

-1110

-1115

-1120

-1125

-1130

-1135

-1140

-1145

-1150

-1155

-1160

-1165

-1170

-1175

-1180

-1185

-1190

-1195

-1200

-1205

-1210

-1215

-1220

-1225

-1230

-1235

-1240

-1245

-1250

-1255

-1260

-1265

-1270

-1275

-1280

-1285

-1290

-1295

-1300

-1305

-1310

-1315

-1320

-1325

-1330

-1335

-1340

-1345

-1350

-1355

-1360

-1365

-1370

-1375

-1380

-1385

-1390

-1395

-1400

-1405

-1410

-1415

-1420

-1425

-1430

-1435

-1440

-1445

-1450

-1455

-1460


-1465

-1470

-1475

Control Verification
 Arthur P. Gansberg
 October 20, 1976
 NPN-573
 Reference: *Spectrum DNF-2-171(C)*


IP2 CV-2
 EXCORE CALIBRATION
 10-19-76
 CHANNEL N43
 FIGURE 6.4



TS 10/19/76

Design Control Verification
Arthur P. Gansberg
 Date: *October 20, 1976*
 Ref: *NY 572*
 Reference: *Supercell ONR-2-171(2)*

TP2 CV-2
 EXCORE CALIBRATION
 10-19-76
 CHANNEL N 44
 FIGURE 6.5




TS 10/19 76

-40-

IP2-CYCLE 2 REACTOR COOLANT LOOP ΔT vs. PERCENT POWER
LOOP 21


FIGURE 6.6

ΔT
(°F)



IP2-CYCLE 2 REACTOR COOLANT LOOP ΔT vs. PERCENT POWER
LOOP 22

FIGURE 6.7



IP2-CYCLE 7 REACTOR COOLANT LOOP ΔT vs. PERCENT POWER
LOOP 23

FIGURE 6.8

ΔT
($^{\circ}F$)

60

50

40

30

20

10

0

10

20

30

40

50

60


70

80

90

100

POWER (% of 2758 Mw(t))



IP 2-CYCLE 2 REACTOR COOLANT LOOP ΔT vs. PERCENT POWER
LOOP 24


FIGURE 6.9

ΔT
($^{\circ}F$)

60
50
40
30
20
10

0 10 20 30 40 50 60 70 80 90 100

POWER (% of 2758 Mw_t)



7. REFERENCES

1. Docket No. 50-247, Final Facility Description and Safety Analyses Report, Consolidated Edison Company of New York Inc., Indian Point Nuclear Generating Unit No. 2.
2. Docket No. 50-247, Technical Specifications as amended through Amendment No. 20, Facility Operating License No. DPR-26 (Appendix A), Consolidated Edison Company of New York, Inc., Indian Point Nuclear Generating Unit No. 2.
3. Private communication, C.E. Meyer et al., (February, 1976).
4. Private communication, A.J. Harris et al., (July, 1972).
5. WCAP-8498, Incore Power Distribution in Westinghouse Pressurized Water Reactors, C.E. Meyer and R.L. Stover, (July, 1975).

William J. Cahill, Jr.
Vice President

Consolidated Edison Company of New York, Inc.
4 Irving Place, New York, N.Y. 10003
Telephone (212) 460-3819



December 10, 1976

REGULATORY DOCKET FILE COPY

Re: Indian Point Unit No. 2
Docket No. 50-247

Director of Nuclear Reactor Regulation
ATTN: Mr. Robert W. Reid, Chief
Operating Reactors Branch # 4
Division of Operating Reactors
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555



Dear Sir:

In accordance with my letter to you of July 19, 1976, enclosed are three (3) copies of a report entitled, "Cycle 2 Startup Physics Test Report, Indian Point Unit No. 2". This report contains a complete summary of those startup physics tests performed during the return to service following the first refueling outage.

Very truly yours,

William J. Cahill, Jr.
William J. Cahill, Jr.
Vice President

LFL/mmg

Copy to: Mr. James P. O'Reilly, Director (2 copies)
Office of Inspection and Enforcement
Region 1
U.S. Nuclear Regulatory Commission
631 Park Ave.
King of Prussia, Pa 19406

Director of Nuclear Reactor Regulation
ATTN: Dr. Ernst Volgenau, Director (25 copies)
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Director of Nuclear Reactor Regulation
ATTN: Mr. William G. McDonald, Director (2 copies)
Program Control
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

12662

~~Page of 811070480~~