

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

In the Matter of)
) Docket No. 50-286
CONSOLIDATED EDISON COMPANY)
OF NEW YORK, INC.)
(Indian Point Station, Unit No. 3))

AMENDED MOTION TO EXTEND COMPLETION DATE

On January 18, 1974, Consolidated Edison Company of New York, Inc. ("Con Edison"), as holder of Provisional Construction Permit No. CPPR-62 for the Indian Point Station, Unit No. 3 facility, submitted to the Commission a Motion to Extend the Completion Date specified in that construction permit. The presently approved date for completion of the facility is March 1, 1974, 37 Fed. Reg. 16886 (1972), and the January 18, 1974 Motion sought an extension of that date until March 1, 1975. By the instant pleading, Con Edison amends its prior motion, and seeks an extension of the designated completion date under the construction permit until July 1, 1975.

The reasons for this amendment to Con Edison's motion are essentially as stated in the original motion filed on January 18, 1974, as supplemented by the data in a letter from Mr. William J. Cahill, Jr., Vice President, Con Edison, to Mr. John F. O'Leary, Directorate of Licensing, dated April 12, 1974. In the intervening months, the problems identified in those two submittals have continued to be

experienced at Indian Point Unit No. 3, and the need for a further extension of the completion date has become apparent.

At present, plant construction is approximately 98% complete. Hot functional and containment integrated leak testing have been completed. Major work items to be performed prior to fuel loading are:

- .Baseline inspection program (in progress)
- .Installation and calibration of nuclear instrumentation (in progress)
- .Removal, inspection and cleaning of reactor internals (in progress)
- .Re-installation of lower internals
- .Installation of steam generator feedwater header modifications
- .Completion of required pre-operational tests (in progress)

Fuel is being received by Con Edison from Westinghouse Nuclear Fuel Division, the fuel supplier, and stored at the plant pursuant to Special Nuclear Material License No. SNM-1502 issued by the Atomic Energy Commission on November 29, 1974. Delivery of all fuel is scheduled to be completed on or before March 15, 1975. To date, no action has been taken by the Atomic Safety and Licensing Board with respect to Con Edison's MOTION FOR FUEL-LOADING, SUBCRITICAL AND LOW-POWER TESTING AND LIMITED OPERATING LICENSE, dated July 24, 1974.


Fuel loading is currently planned according to our contractor's schedule, to commence on or about March 15, 1975, a date two weeks later than the date for completion of construction specified in our January 18, 1974 motion. Our assessment places initiation of fuel loading during April 1975. While it is expected that our schedule will be closely adhered to, the instant Amended Motion to Extend Completion Date seeks an extension of greater duration, to allow for the possibility of unanticipated delays beyond our control.

Commission action on this Amended Motion to Extend Completion Date will have no environmental consequences, and does not involve any unreviewed safety function or risk to the public health and safety.

WHEREFORE, Con Edison respectfully moves that the latest completion date in Provisional Construction Date No. CPPR-62 be extended to July 1, 1975.

CONSOLIDATED EDISON COMPANY
OF NEW YORK, INC.

By


William J. Cahill, Jr.
Vice President

STATE OF NEW YORK)
) ss:
COUNTY OF NEW YORK)

WILLIAM J. CAHILL, JR., being duly sworn, says:

I am a Vice President of the Consolidated Edison Company of New York, Inc. The facts stated in the foregoing Amended Motion to Extend Completion Date are true to the best of my knowledge, information, and belief.



William J. Cahill, Jr.

Sworn to before me on
January 31, 1975.



Notary Public

ANTONIO MONTEVARO
Notary Public State of New York
No. 03-9820596
Qualified in Bronx County
Commission Expires March 30 1976

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

In the Matter of)	
)	
CONSOLIDATED EDISON COMPANY)	
OF NEW YORK, INC.)	Docket No. 50-286
(Indian Point Station,)	
Unit No. 3))	

CERTIFICATE OF SERVICE

I hereby certify that I have this 3rd day of
February, 1975, served the foregoing document entitled
"Amended Motion to Extend Completion Date" by mailing copies
thereof first class, postage prepaid, and properly addressed
to the following persons:

Samuel W. Jensch, Esq.
Chief Administrative Law
Judge
U. S. Nuclear Regulatory
Commission
Washington, D. C. 20555

Dr. Franklin C. Daiber
College of Marine Studies
University of Delaware
Newark, Delaware 19711

Mr. Ernest E. Hill
Lawrence Livermore Laboratories
University of California
Post Office Box 808-L-123
Livermore, California 94550

Max D. Paglin, Esq.
Atomic Safety and Licensing
Board Panel
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Mr. R. B. Briggs, Director
Molten-Salt Reactor Program
Oak Ridge National Laboratory
Post Office Box Y
Oak Ridge, Tennessee 37830

Atomic Safety and Licensing
Board Panel
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Joseph F. Scinto, Esq.
Counsel for NRC Regulatory
Staff
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

J. Bruce MacDonald, Esq.
Deputy Commissioner and
Counsel
New York State Department of
Commerce
99 Washington Avenue
Albany, New York 12210

Hon. George V. Begany
Mayor, Village of Buchanan
Buchanan, New York 10511

Atomic Safety and Licensing
Appeal Board Panel
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Nicholas A. Robinson, Esq.
Marshall, Bratter, Greene,
Allison & Tucker
430 Park Avenue
New York, New York 10022

Angus Macbeth, Esq.
Natural Resources Defense
Council, Inc.
15 West 44th Street
New York, New York 10036

Hon. Louis J. Lefkowitz
Attorney General of the
State of New York
Attn: Philip Weinberg, Esq.
Room 4776
Two World Trade Center
New York, New York 10047

Eugene R. Fidell

Eugene R. Fidell

LeBoeuf, Lamb, Leiby & MacRae
Attorneys for Consolidated Edison
Company of New York, Inc.