


UNITED STATES OF AMERICA
ATOMIC ENERGY COMMISSION



In the Matter of)
)
Consolidated Edison Company) AEC Docket No. 50-286
of New York, Inc.)
(Indian Point Station,)
Unit No. 3))

MOTION TO EXTEND COMPLETION DATE

In accordance with Section 185 of the Atomic Energy Act of 1954, as amended, 42 U.S.C. § 2235 (1970), and Section 50.55(b) of the Commission's Regulations, 10C.F.R. § 50.55(b) (1973), Consolidated Edison Company of New York, Inc. ("Applicant") hereby moves to extend the completion date for construction of the above-indicated facility from March 1, 1974 to March 1, 1975.

The Construction Permit for the Indian Point Unit No. 3 facility was issued on August 13, 1969, with a completion date of September 1, 1974. CPPR-62, Paragraph 2.A. By order dated August 14, 1972, the Commission extended the period allowed for completion of construction to March 1, 1974. 37 Fed. Reg. 16886 (1972).

The instant request to extend further the latest date for completion of the facility is occasioned by the same general considerations as those that necessitated the

811120613 740118
PDR ADOCK 05000286
G PDR

initial extension request.

First, although the problem of insufficient labor force has been reduced during the current extension, its effects have continued until recently to be felt in such essential trades as steamfitter welding. This is a national problem that has been aggravated locally because of several periods when these trades were diverted to higher priority work on Indian Point Unit No. 2. Currently, in order to recover time lost on Unit No. 3 prior to completion of Unit No. 2, all qualified steamfitter welders available for employment are being employed at Indian Point Unit No. 3. The necessary restructuring of Indian Point Unit No. 3 construction planning has been accomplished to accommodate this enlarged force so that the current completion schedule may be observed.

Second, the problem of delayed shipment of critical materials has been reduced, but was still being experienced until recently, for example, with regard to large pipe.


Third, unexpected work resulting from design changes has contributed to construction delay. Examples of these changes include electrical modifications such as: (a) the addition of a third battery; (b) the addition of a third safeguard motor control center; and (c) the redesign of the diesel fuel oil transfer system.

For these reasons, a further extension of the completion date is requested. Such extension will not involve any hazards to the public. While Applicant has been advised by its principal contractors that the facility will be ready for fuel loading in August 1974, prudence based on past experience dictates that a more conservative date be postulated in order to minimize the possibility of further extension requests. Accordingly, an extension of one year is sought.

WHEREFORE, Applicant prays that the latest completion date in Provisional Construction Permit No. CPPR-62 be extended to March 1, 1975.

CONSOLIDATED EDISON COMPANY
OF NEW YORK, INC.


By


William J. Cahill, Jr.
Vice President


STATE OF NEW YORK)
) ss:
COUNTY OF NEW YORK)

WILLIAM J. CAHILL, JR., being duly sworn says:

I am a Vice President of the Consolidated Edison Company of New York, Inc. The facts stated in the foregoing Motion to Extend Completion Date are true to the best of my knowledge, information, and belief.


William J. Cahill, Jr.

Sworn to before me on
January 16, 1974.


Notary Public

ARTHUR M. BROWN
Notary Public, State of New York
No. 24 - 5470901
Qualified in Kings County
Commission Expires March 30, 1974

UNITED STATES OF AMERICA

ATOMIC ENERGY COMMISSION

In the Matter of)
)
CONSOLIDATED EDISON COMPANY) Docket No. 50-286
OF NEW YORK, INC.)
(Indian Point Station,)
Unit No. 3))

CERTIFICATE OF SERVICE

I hereby certify that I have this 18th day of
January, 1974, served copies of the foregoing document entitled
"Motion to Extend Completion Date" in the above-captioned
proceeding by mailing them first class, postage prepaid and
properly addressed to the following persons:

Chairman
Atomic Safety and Licensing
Board Panel
U.S. Atomic Energy Commission
Washington, D.C. 20545

Samuel W. Jensch, Esq.
Atomic Safety and Licensing
Board Panel
U.S. Atomic Energy Commission
Washington, D.C. 20545

Mr. R. B. Briggs, Director
Molten-Salt Reactor Program
Oak Ridge National Laboratory
P. O. Box Y
Oak Ridge, Tennessee 37830

Mr. Ernest E. Hill
Lawrence Livermore Laboratories
University of California
P. O. Box 808-L-123
Livermore, California 94550

Dr. John C. Geyer, Chairman
Department of Geograph and
Environmental Engineering
The Johns Hopkins University
Baltimore, Maryland 21218

Myron Karman, Esq.
Counsel for AEC Regulatory
Staff
U.S. Atomic Energy Commission
Washington, D. C. 20545

J. Bruce MacDonald, Esq.
Deputy Commissioner and
Counsel
New York State Department of
Commerce
99 Washington Avenue
Albany, New York 12210

Hon. George Segnit
Mayor, Village of Buchanan
Buchanan, New York 10511

Max D. Paglin, Esq.
Atomic Safety and Licensing
Board Panel
U.S. Atomic Energy Commission
Washington, D. C. 20545

Nicholas A. Robinson, Esq.
Marshall, Bratter, Greene,
Allison & Tucker
430 Park Avenue
New York, New York 10022

Angus Macbeth, Esq.
Natural Resources Defense
Council, Inc.
15 West 44th Street
New York, New York 10036

Hon. Louis J. Lefkowitz
Attorney General of the
State of New York
Attn: Philip Weinberg, Esq.
Room 4776
Two World Trade Center
New York, New York 10047



Eugene R. Fidell

LeBoeuf, Lamb, Leiby & MacRae
Attorneys for Applicant