

POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT



R.A.-7 Rev. 0

STARTUP PHYSICS TEST PROGRAM

Written by: N. Passman
Reviewed by: Szulla
PORC Review N. Passman Date 8/8/78
Approved by: J. Bayne Date 8/8/78
Effective Date 8/8/78

8111120279 780825
PDR ADOCK 05000286
P PDR

1.0 PURPOSE

To specify those additional administrative controls which are applicable during the startup physics testing of Unit 3 Cycle 2.

2.0 REFERENCES

- 2.1 Cycle 2 Startup Physics Test Program Description (Attachment No. 1).
- 2.2 Cycle 2 - Zero Power Startup Physics Testing Sequence (Attachment No. 2).
- 2.3 Cycle 2 - Power Ascension Program Sequence (Attachment No. 3).
- 2.4 WCAP-9244, The Nuclear Design and Core Management of the Indian Point Plant No. 3, Cycle 2.

3.0 PRECAUTIONS AND LIMITATIONS

- 3.1 A power level increase above that required to perform low power testing (approximately 5%) is contingent upon receiving approval from the Reactor Analyst.
- 3.2 A power level increase above 90% power is contingent upon receiving approval from the Reactor Analyst having completed recalibration of the power range channels using the revised incore-excore curves and having satisfied the target band requirements (T.S. 3.10).

4.0 INITIAL CONDITIONS

- 4.1 The procedures applicable to the startup physics testing program have received necessary approval.
- 4.2 Conditions necessary for the performance of each phase of the testing program are as specified in the initial conditions section of each separate procedure.

5.0 INSTRUCTIONS

- 5.1 The Startup Physics Test Program Description (Attachment NO. 1) establishes the test program for Cycle 2. Testing will be performed using the indicated Reactor Analysis procedures.
- 5.2 The sequence of Zero Power Startup Physics Testing and Power Ascension (Attachments Nos. 2 and 3) are provided for guidance.
- 5.3 The test program will be implemented by Operations and Westinghouse personnel under the technical direction of the Reactor Analyst and his representatives.
- 5.4 Plant operation during the test program will be controlled by the plant operating procedures except for operations specifically required by the Startup physics test procedures and for deviations permitted by the Technical Specifications for physics testing.

- 5.5 Test results will be reviewed and acceptance criteria signed off by a representative of Operations, Westinghouse and the Reactor Analyst. This provides an independent verification of the testings and results.
- 5.6 The Reactor Analyst shall be responsible for resolving discrepancies between test results and acceptance criteria.

This will include a determination of whether the discrepancy involves a violation of Technical Specifications or an unreviewed safety question, and the requirement for additional testing or analysis if a violation or unreviewed safety question exists.

ATTACHMENT 1

Cycle 2 - Startup Physics Test Program

Indian Point Unit No. 3

1. Precriticality Measurements (Procedure R.A.-1)

- (a) Description - To develop correction factors for incore thermocouples and to verify the calibration of RTD's.
- (b) Condition - Reactor coolant temperatures from approximately 300°F to hot shutdown.

2. Criticality and Hot Zero Power (HZP) Tests2.1 Boron Endpoints (Procedure R.A.-2, R.A.-4 and R.A.-5)

- (a) Description - To determine the critical boron concentration for control rod configurations given below.
- (b) Condition - Reactor at HZP
 - (i) All rods out (initial criticality)
 - (ii) Control Bank D in
 - (iii) Control Banks D & C in
 - (iv) (N-1) configuration (See note 1)

2.2 Isothermal Temperature Coefficients (Procedure R.A.-3)

- (a) Description - To determine isothermal temperature coefficient at control rod configurations given below
- (b) Conditions - Reactor at HZP
 - (i) All rods out
 - (ii) Control Bank D in
 - (iii) Control Banks D & C in
 - (iv) (N-1) Configuration (See note 1)

2.3 Control Rod Worth Measurements (Procedure R.A.-4)

(a) Description - To measure integral and differential worths of the following control rods

- (i) Control Bank D
- (ii) Control Bank C with Control Bank D in
- (iii) Control Bank B, with C and D in
- (iv) Control Bank A, with B, C and D in

(b) Condition - Reactor at HZP

2.4 Movable Incore Detector Flux Map (Procedure AP-25.4-2, See Note 2)

(a) Description - To obtain flux map for power distribution and hot channel factor determinations with the movable incore detectors

(b) Condition - Reactor at approximately 3% to 5% power and approximately all rods out

3.0 Power Ascension Tests

3.1 Power Coefficients Measurements (Procedure R.A.-6)

(a) Description - To measure power coefficients at following conditions

- (b) Conditions -
- (i) Equilibrium xenon at start of test
 - (ii) Power changes between 80% and 90%

3.2 Excore/Incore Calibration (Procedure AP-25.4-3)

(a) Description - To calibrate excore power range channels using the movable incore detectors

(b) Condition - Equilibrium xenon and reactor power at 90%

3.3 Movable Incore Detector Flux Maps (Procedure AP-25.4-2)

(a) Description - To obtain flux maps for power distribution and hot channel factor determinations at elevated power levels using the movable incore detectors at following conditions.

- (b) Condition -
- (i) Any reactor power levels as required by The Reactor Analyst
 - (ii) Reactor power at approximately 90%.
 - (iii) Reactor power at approximately 100%.

4.0 Plant Data Acquisition (procedure R.A.-8)

(a) Description - To obtain operating plant data for the purpose of instrument calibrations and coolant flow determination.

(b) Condition - Reactor Power levels stable at approximately:

- (i) Hot Shutdown
- (ii) 35%
- (iii) 50%
- (iv) 60%
- (v) 70%
- (vi) 80%
- (vii) 90%
- (viii) 100%

NOTES

- 1 - Minimum shutdown verification (boron end point at N-1 rod configuration) needs not be done if the measured integral rod worths of Banks A, B, C and D are within $\pm 15\%$ of the design values and the sum of the worths is within $\pm 10\%$ of the design value.
- 2 - Procedural requirement of AP-25.4-2 for equilibrium xenon may not be met for all maps performed as part of the Low Power and Power Ascension testing. Moveable detector potentiometers will have to be adjusted for low power conditions. The requirement for thermocouple maps and heat balance is not applicable to the low power map. Specific conditions and measurements to be made will be determined by the Test Supervisor.
- 3 - The power levels and rod positions mentioned above are approximate values. Exact values will be determined by the Test Supervisor within the limitations of the appropriate test procedure.

BORON (PPM)

2000

1900

1800

1700

1600

1500

1400

1300

1200

1100

1000

900

800

47 1510

K-E
NO. 2, 12, 15, 16, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100

INDIAN POINT - CYCLE 2
ZERO POWER PHYSICS TESTS

RA-7
ATTACHMENT 2

FLUX DETERMINATION
REACTIVITY COMPUTER CHECK
BORON ENDPOINT
ISOTHERMAL TEMP. COEFF.
FLUX MAP

ROD WORTH

BORON ENDPOINT

ISOTHERMAL

AND CRITICAL

ROD WORTH

(1572)

D = 0

BORON ENDPOINT

ISOTHERMAL

(1269)

D = 0

C = 0

ROD WORTH

ROD WORTH

D = 0

C = 0

B = 0

(1122)

D = 0

C = 0

B = 0

A = 0

ROD WORTHS ARE MINUS N-13
(ONLY DONE IF CONTROL BANKS
FAIL ACCORDING TO CRITERIA)

BORON ENDPOINT

ISOTHERMAL

(862)

N-1

TIME (HRS)

5

10

15

20

25

30

35

40

45

50

55

60

65

70

75

R/A. - 7
 INDIAN POINT - UNIT 3
 CYCLE 2
 POWER ASCENSION TESTS
 ATTACHMENT 3

POWER ASCENSION
 AND DATA
 COLLECTION

POSSIBLE 24-48
 HOUR DELAY
 DUE TO TARGET
 FLUX
 CONSIDERATIONS

POWER ASCENSION
 AND DATA
 COLLECTION

XENON
 STABILIZATION
 PERIOD

IN-CORE - EX-CORE
 CALIBRATION
 (DATA COLLECTION)

POWER COEF

HOLD AT 89%
 UNTIL IN-CORE FULL
 EX-CORE POWER
 CALIBRATION FLUX
 COMPLETED MAY

