

NOV 20 1974

L. Manning Muntzing, Director of Regulation
THRU: Edson G. Case, Acting Director of Licensing

Original of:
E. G. Case

STATUS REPORT ON SELECTED LICENSING CASES

Enclosed are brief status summaries for the week ending
November 16, 1974, as requested for:

Indian Point 3
Waterford 3

Original signed by
Roger S. Boyd

A. Giambusso, Deputy Director
for Reactor Projects
Directorate of Licensing

Enclosures:

As stated above 286

Distribution:

Docket 50-286 & 50-382)
L Rdg. (M. Groff, Rm 188)
LWR 1-1 File
LVGossick
EGCase
FSchroeder
AGiambusso
RSBoyd

VMoore
RCDeYoung
DMuller
DBVassallo
KKniel
MBAycock
RBenedict
MJOestmann

8111200316 741120
ADOCK 05000286

OFFICE	LWR 1-1	AD:LWR 2	AD:LWR 1	DD:BP	Act. Dir:L	
SURNAME	DBVassallo:ms	VMoore	RCDeYoung	AGiambusso	EGCase	
DATE	11/18/74	11/18/74	11/18/74	11/18/74	11/19/74	

STATUS REPORT FOR WEEK ENDING NOVEMBER 16, 1974

CONSOLIDATED EDISON COMPANY

INDIAN POINT UNIT 3

DOCKET NO. 50-286

As we indicated last week, there is a potential for delay of the FES issuance date of December 16, 1974 because of late input from the lab. Review of the partial drafts has been initiated and every effort will be made to meet the December 16 date for FES issuance.

A meeting will be held with Con Ed's Chief Financial Officer on November 18, 1974 in New York and we expect to complete our evaluation of Con Ed's financial qualifications in about 3 weeks.

A summary of the status of major events is as follows:

1. SER Supplement and staff evaluations as needed on other pertinent safety-related issues - To be scheduled such that the safety hearing can start Mid-January.
2. FES Issued - December 16, 1974 (potential for delay as indicated above)
3. Fuel Loading Date - Con Ed projects - February 1975
RP projects - March 1975
4. PDD - May 18, 1975. This date assumes that the hearing will start on January 14, 1975 and a two month contested hearing. The Board, however, has not set a date for the hearing as yet. If the environmental issues are settled among the parties, decision date as early as March 15 is possible. In addition, Con Ed has filed a motion for an interim license for fuel loading,

startup testing and power ascension up to 91% power. The Board has not yet ruled on this motion. The staff would support a fuel loading and low power license if necessary to not interfere with plant startup. A prehearing conference has been set for November 26, 1974.

STATUS REPORT FOR THE WEEK ENDING NOVEMBER 16, 1974
LOUISIANA POWER AND LIGHT COMPANY
WATERFORD STEAM ELECTRIC STATION, UNIT 3
DOCKET No. 50-382

Since April 30, 1974, when the ASLB handed down its initial decision regarding safety and environmental matters, the only thing holding up issuance of a Construction Permit has been the resolution of Antitrust matters.

On October 24, 1974, the ASLB issued a Memorandum with respect to licensing conditions that had been the subject of an evidentiary hearing held August 19-27, 1974. With this Memorandum the Board presented additional license conditions regarding access to Waterford, transmission among the parties, and reserve sharing. If the applicant accepts the additional conditions, the Board would advise that a CP can be issued. If the applicant declines to accept the additional conditions or takes no action by December 1, 1974, the Board will call a prehearing conference to discuss the completion of discovery and to set dates for a plenary hearing.

On November 14, the applicant filed its acceptance of the antitrust licensing conditions that were offered by the ASLB with its October 24 memorandum. The Board issued an Order on November 14 reflecting the acceptance and authorizing the issuance of the construction permit. The CP was issued on November 14.