

OCT 30 1974

L. Manning Muntzing, Director of Regulation
THRU: Edson G. Case, Acting Director of Licensing *Original Signed By E. G. Case*

STATUS REPORT ON SELECTED LICENSING CASES

Enclosed are brief status summaries for the week ending
October 26, 1974, as requested for:

Crystal River 3
Diablo Canyon 1 and 2
Indian Point 3
Waterford 3

Original signed by:
Roger S. Boyd

A. Giambusso, Deputy Director
for Reactor Projects
Directorate of Licensing

Enclosures:

As stated above

Distribution:

Docket (50-275/323, 50-302, 50-286 & 50-382)
L Rdg. (M. Groff, Rm. 188)
LWR 1-1 File
LVGossick
EGCase
FSchroeder
AGiambusso
RSBoyd
VMoore
RCDeYoung

DMuller
DBVassallo
KKniel
ODParr
ASchwencer
BBuckley
MBAycock
RBenedict
THirons
MJOestmann

Memo 4

8111200354 741030
ADDCK 05000286

OFFICE ▶	LWR 1-1	AD: LWR 2	AD: LWR 1	DD: RB	Act. DD: L
SURNAME ▶	DBVassallo	VMoore	RCDeYoung	AGiambusso	EGCase
DATE ▶	10/29/74	10/29/74	10/29/74	10/30/74	10/ /74

STATUS REPORT FOR WEEK ENDING OCTOBER 26, 1974

FLORIDA POWER CORPORATION

CRYSTAL RIVER UNIT 3

DOCKET NO. 50-302

On October 23 the Crystal River 3 project was added to the licensing cases included in the weekly status report.

The status of this project is as follows:

Current Plant Fuel Loading Date Estimate

This project was docketed February 8, 1971 with a projected fuel loading date of August 1, 1972. There have been several major slips, not attributable to the Regulatory staff, such that, as of October 24, 1974, the applicant informed the LPM that its estimated fuel loading date of July 1975 has been slipped again, due to financial problems, to March 1976. This latest delay is attributable to the applicant's inability to fund the current construction effort and a reduction in construction forces of 75%. Applicant is forwarding a letter to the staff requesting an extension of its construction permit predicated on the above delay.

Licensing Review Status

The Regulatory staff safety evaluation is essentially complete. The ACRS letter of October 17, 1974 was very favorable. The Committee wishes to be kept informed, as was to be expected, on the progress of the staff's review of the B&W ECCS model. Also as was to be expected, the letter stated that the ATWS matter, as applicable to CR-3 should be resolved to the staff's satisfaction prior to

operation of the plant, an event which is now at least 17 months away. Since B&W expects to submit their final ATWS report in December 1974, this should present no problems for the staff or the applicant. The letter also contained the usual paragraph on other generic matters. We expect to issue a Post ACRS supplement to our SER in December 1974.

CR-3 will be the first plant to have the standard B&W Tech Specs, which are presently scheduled for approval in February 1975. The licensing effort will be complete a full year before the plant will be completed, and thus eligible for an operating license. We expect no hearings.

There may be a need to supplement our financial evaluation at least once more between now and March 1976.

Status Report for Week Ending October 25, 1974
Pacific Gas and Electric Company
Diablo Canyon Nuclear Plant, Units 1 & 2
Docket Nos. 50-275/323

The applicant reported that fuel loading of Unit 1 would be delayed until 10/01/75. It will be delayed even further if the current labor strike is not settled on 11/01/74.

The applicant's report on Tsunamis has been submitted. The expected date for his geology-seismology report has slipped to 11/01/74. The staff plans to publish an SER supplement on geology, seismology and hydrology on 01/10/75, based on the need for 9 weeks to review information, resolve any issues and prepare SER input. The full ACRS Committee meeting would then be 02/07/75. After issuance of an SER supplement, the hearing would start 05/13/75 with a PDD projected for 09/15/75.

A schedule change request reflecting the above dates has been prepared.

STATUS REPORT FOR WEEK ENDING OCTOBER 26, 1974

CONSOLIDATED EDISON COMPANY

INDIAN POINT UNIT 3

DOCKET NO. 50-286

No significant action or change in status in the past week.

A summary of events, the status of which has not changed in the past week, is as follows:

1. SER Supplement Issued - November 15, 1974
2. FES Issued - December 16, 1974
3. Fuel Loading Date - Con Ed projects - February 1975
RO projects - March 1975
4. PDD - May 18, 1975. This date assumes that the hearing will start on January 14, 1975 and a two month contested hearing. If the environmental issues are settled among the parties an earlier decision date is possible. In addition, Con Ed has filed a motion for an interim license for fuel loading startup testing and power ascension up to 91% power. The board has not yet ruled on this motion.

STATUS REPORT FOR THE WEEK ENDING OCTOBER 26, 1974
LOUISIANA POWER AND LIGHT COMPANY
WATERFORD STEAM ELECTRIC STATION, UNIT 3
DOCKET NO. 50-382

Since April 30, 1974, when the ASLB handed down its initial decision regarding safety and environmental matters, the only thing holding up issuance of a Construction Permit has been the resolution of Antitrust matters.

On October 24, 1974, the ASLB issued a Memorandum with respect to licensing conditions that had been the subject of an evidentiary hearing held August 19-27, 1974. With this Memorandum the Board presented additional license conditions regarding access to Waterford, transmission among the parties, and reserve sharing. If the applicant accepts the additional conditions, the Board would advise that a CP can be issued. If the applicant declines to accept the additional conditions or takes no action by December 1, 1974, the Board will call a prehearing conference to discuss the completion of discovery and to set dates for a plenary hearing.

LPL is meeting today (10/30) to decide if they will accept a CP with these conditions. They will let us know. If they accept, and pay the license fees, we will issue the CP for Waterford-3.

OLB

10/30